



भारत सरकार
Government of India
विद्युत मंत्रालय
Ministry of Power
केन्द्रीय विद्युत प्राधिकरण
Central Electricity Authority
विद्युत प्रणाली परियोजना प्रबोधन प्रभाग
Power System Project Monitoring Division

सेवा में,

(संलग्न सूची के अनुसार)

विषय: Minutes of meeting taken by Chief Engineer(PSPM), CEA on 22.01.2025 regarding Confirmation of Tapping Point for 'LILO of Fatehgarh III- Bewar at Fatehgarh- IV PS' and 'LILO of Kota – Merta TL at Bewar S/s' -Reg.

महोदय,

उपरोक्त मुद्दे पर Chief Engineer(PSPM), CEA द्वारा 22.01.2025 को ली गई बैठक का कार्यवृत्त संलग्न है।

संलग्नक: यथोपरी।

भवदीय,

(राजेश / Rajesh)

उपनिदेशक/ Dy. Director

Address:

S. No.	Utility
1.	CMD, PGCIL
2.	M/s Sterlite
3.	M/s Apraava Energy
4.	COO, CTU, Gurgaon

Minutes of meeting taken by Chief Engineer (PSPM), CEA on 22.01.2025 regarding Confirmation of Tapping Point for 'LILO of Fatehgarh III- Bewar at Fatehgarh- IV PS' and 'LILO of Kota – Merta TL at Beawar S/s'

A meeting was held on 22.01.2025 through VC under the Chairmanship of Chief Engineer (PSPM), CEA regarding Confirmation of Tapping Point for 'LILO of Fatehgarh III- Bewar at Fatehgarh- IV PS' and 'LILO of Kota – Merta TL at Beawar S/s'.

The list of the participants is enclosed at **Annexure-I**.

CE(PSPM) welcomed all the participants. The details of the deliberations held in the above meeting is given below as:

1. LILO of both ckts of 765 kV Fatehgarh-III -Beawar D/C line (being constructed by M/s Sterlite) at Fatehgarh-IV (Section-2) PS

M/s Apraava made a presentation in the meeting (**Annex-2**) and informed that the abovementioned LILO is being constructed by M/s Apraava under Rajasthan REZ Ph-IV (Part -2 : 5.5 GW) (Jaisalmer / Barmer Complex) Part-A and approval for suitable tapping point on 765 kV Fatehgarh-III -Beawar D/C line is needed from M/s Sterlite who is the owner of the line.

M/s Apraava informed that they have requested M/s Sterlite to provide the LILO point in-line with the 765 kV Fatehgarh-III -Beawar D/C line between tentative location no. 10/4 & 10/6. The foundation work of these locations have not started yet and it will be beneficial for both M/s Sterlite & M/s Apraava to design and construct the tower in such a way that the LILO arrangement can be made without making extra towers.

In this regard, M/s Sterlite informed that the target of 765 kV Fatehgarh-III -Beawar D/C line is Mar-2025 & they are making their best efforts to complete the line by Mar-2025 & constructing special towers for LILO arrangements at this stage may hamper their transmission line schedule.

M/s Apraava proposed that M/s Sterlite can construct suggested towers so that timeline is not hampered and it is ready to bear the cost for these special towers. M/s Sterlite requested to share proper sketch of the proposal.

CTU emphasized the need of timely completion of 765 kV Fatehgarh-III -Beawar D/C line.

CE(PSPM) requested M/s Sterlite to examine the proposal of M/s Apraava, have a joint site visit within a week and arrive at a conclusion. Final outcome may be intimated to CEA and CTU.

2. LILO of 1ckt of LILO of Kota – Merta 400 kV D/c at Beawar S/s

The issue was raised M/s Sterlite regarding the approval of tapping point of LILO of 400 kV D/c Kota – Merta line (owned by POWERGRID) at Beawar S/s by POWERGRID. This LILO is being constructed by M/s Sterlite under Rajasthan REZ (20GW) Phase-III Part-F project.

In this regard, POWERGRID informed that a meeting was held with M/s Sterlite on 17th January 2025 and in the meeting it was decided that M/s Sterlite shall submit to

POWERGRID the revised proposal comprehensively addressing all the issues flagged in the meeting by 27th January 2025.

CE(PSPM) requested M/s Sterlite to comply the same.

Meeting ended with thanks to the chair.

Annexure-I**List of Participants****CEA**

- | | |
|-----------------------|----------------------------------|
| 1. Shri Y.K. Swarnkar | Chief Engineer (PSPM) – In chair |
| 2. Shri Rajesh | Dy. Director (PSPM) |

POWERGRID

- | | |
|-------------------------------|--------|
| 1. Shri Yagyaveer K P N Singh | GM |
| 2. Shri Manoj Kr. Singh | Sr. GM |

CTU

- | | |
|-----------------------|----|
| 1. Shri Rajesh Kumar | GM |
| 2. Shri Ranveer Singh | CM |

Sterlite

- | | |
|------------------------|-----|
| 1. Shri Sandip Maity | VP |
| 2. Shri Keshav Chandra | AVP |

Apraava Energy

- | | |
|------------------------|-------------|
| 1. Shri Wasim Alam | Sr. Manager |
| 2. Shri Pankaj Palande | |
| 3. Shri Siddhart Ghosh | |