Sl. No.	Name of the Project (Executing Agency)	State / UT	District	I.C. ( No. X MW.)	Cap. Under Execution(MW)	River/Basin	Date of finish/ commissioning	% Physical Progress
	Central Sector							
	THDC							
1	Tehri PSS (THDC)	Uttarakhand	Tehri Garhwal	4x250	1000.00	Bhilangna/Bhagirathi/ Ganga	2025-26 (Aug'25)*	97.80
	Sub-Tot	al: Central Secto	r		1000.00			
	State Sector							
	APGENCO							
2	Upper Sileru PSP (APGENCO)	Andhra Pradesh	Alluri Sitharamaraju	9x150	1350.00	Sileru/Godavari	2028-29 (Feb'29)	Project is in the initial stage of construction
	KPCL							
3	Sharavathy Pumped	Karntaka		8x250	2000.00		2029-30 (Dec'29)	Project is in the initial
	Storage Project		Upper dam (Shimoga) & Lower dam (Uttara Kannada)			Sharavathy/WFR		stage of construction
	TANGEDCO		(anidad)					
4	Kundah Pumped Storage Phase-I,II&III)	Tamil Nadu	Nilgiris	4x125	500.00	Kundah/Bhavani/ Cauvery/EFR	2025-26 (Dec'25)	79.85
		otal: State Sector			3850.00			
	Private Sector							
	Greenko							
5	Pinnapuram (Greenko AP01 IREP Private Limited)	Andhra Pradesh	Kurnool	4x240+2x120	1200.00	Off stream	2025-26 (July'25)#	98.50
6	MP30 Gandhi Sagar Pumped Storage Project (Greenko MP01 IREP Private Limited)	Madhya Pradesh	Neemuch	7x240 + 2x120	1920.00	Off stream	2028-29 (Jun'28)	Project is in the initial stage of construction
	Sub-Total: Private Sector				3120.00			
	Total:				7970.00			
	*One	Unit of Tehri PSP	(250 MW) is likely to be	commissioned in	FY 24-25 and thre	e units(750 MW) are like	ely in FY 2025-26	