

REPORT INDICATING STATUS OF CONSTRUCTION OF SUB STATIONS (220 kV & ABOVE)

30-APR-2022

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
POWERGRID (Consultancy Work) (PGCONSULTANCY)												
1	(Sikkim) Khamdong (New) S/S	66/11	50			0	0	0		DEC-18	MAY-19	
2	(Sikkim) Kumrek (New) S/S	66/11	50			0	0	0		DEC-18	MAY-19	
3	(Sikkim) Lachen (New) S/S	66/11	50		0	0	0	0		DEC-18		Yet to be awarded.
4	(Sikkim) Makha (New) S/S.	66/11	50			0	0	0		DEC-18	MAY-19	
5	(Sikkim) Mamring (Extn.) S/S	66/11	50			0	0	0		DEC-18	MAY-19	
6	(Sikkim) Mangan (Extn.) S/S	66/11	50		0	0	0	0		DEC-18		Yet to be awarded.
7	(Sikkim) Namchi (New) (Extn.) S/S	66/11	50		0	0	0	0		DEC-18		Yet to be awarded.
8	(Sikkim) Namchi (Old) (Extn.) S/S	66/11	50		0	0	0	0		DEC-18		Yet to be awarded.
9	(Sikkim) Namthang (New) S/S	66/11	50			0	0	0		DEC-18	MAY-19	
10	(Sikkim) Pangthang (New) S/S	66/11	50		0	0	0	0		DEC-18		Yet to be awarded.
11	(Sikkim) Passingdong (New) S/S	66/11	50		0	0	0	0		DEC-18		Yet to be awarded.
12	(Sikkim) Pelling (Extn.) S/S	66/11	50		0	0	0	0		DEC-18		
13	(Sikkim) Rellichu (New) S/S	66/11	50		0	0	0	0		DEC-18		Yet to be awarded.
14	(Sikkim) Richenpong (New) S/S	66/11	50		0	0	0	0		DEC-18		Yet to be awarded.
15	(Sikkim) Rohthak S/S	66/11	50		0	0	0	0		DEC-18		Yet to be awarded.
16	(Sikkim) Rorathang (New) S/S	66/11	50			0	0	0		DEC-18	MAY-19	
17	(Sikkim) Sichey (Extn.) S/S	66/11	50		0	0	0	0		DEC-18		Yet to be awarded.
18	(Sikkim) Sombaria (New) S/S	66/11	50		0	0	0	0		DEC-18		Yet to be awarded.
19	(Sikkim) Tadong (Extn.) S/S	66/11	50		0	0	0	0		DEC-18		Yet to be awarded.
20	(Sikkim) Temi (New) S/S	66/11	50			0	0	0		DEC-18	MAY-19	
21	(Sikkim) Namchi (Old) (Extn.) S/S	66	50		0	0	0	0		DEC-18		Yet to be awarded.
22	(J and K) Drass S/S	220/66	4x16.67		100	40	80	0		SEP-17	MAY-17	Award placed. Work under progress.
23	(J and K) Kargil S/S	220/66	7x16.67		0	0	0	0		SEP-17	MAY-17	land yet to be handed over by Distt. Administration.
24	(PMDP-Jammu) Chowadhi S/S	220/33	160		0	0	0	0		MAR-19	SEP-19	Contract awarded but Land handing over awaited from JKPDD.
25	(PMDP-Jammu) Kathua-II (Ghatti) S/S	220/33	160		100	90	70	50		MAR-19	NOV-19	Contract awarded, Boundary wall erection completed. Tower Foundation & Equipment foundation completed. Control room building (80% completed).

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
26	(PMDP-Jammu) Samba S/S	220/33	160		100	90	80	60		MAR-19	NOV-19	Contract awarded, Boundary wall completed, Tower foundation & Equipment foundation completed, Control room building (70% completed).
27	(PMDP-Kashmir) Batpora Tailbal (GIS)	220/33	160		0	0	0	0		MAR-19	NOV-20	Contract awarded. Alternate land Haripora Harvan handed over on 01-08-2019. Soil investigation work in progress.
28	(Assam) Amingaon (GIS)	220/132	2x160			0	0	0		DEC-18		Land identified, Price negotiation underway.
29	(Assam) Behiating (New Dibrugarh)	220/132	2x100		100	0	0	0		DEC-18	MAR-19	
30	(Assam) Samaguri (Aug.) (2x160-2x50)	220/132	220		100	0	0	0		DEC-18	MAR-19	
31	(MAGHALAYA) Mawngap (GIS) (Upgradation)	220/132	2x160		100	0	0	0		DEC-18	APR-19	
32	(MAGHALAYA) New Shillong (GIS)	220/132	2x160		100	0	0	0		DEC-18	APR-19	
33	(Nagaland) Kohima (New) S/S	220/132	50		0	0	0	0		DEC-18		
34	(Sikkim) Legship Pool (New) S/S	220/132	50			0	0	0		DEC-18	MAY-19	
35	(Assam) Rangia (Extn.)	220	50		100	0	0	0		DEC-18	NOV-18	
36	(Assam) Tinsukia (Extn.)	220	50		100	0	0	0		DEC-18	NOV-18	
37	(MAGHALAYA) Byrnihat (Killing) AIS Substation Extension	220	50		100	0	0	0		DEC-18	APR-19	
38	(Nagaland) Mokokchung (PG) (Extn.) S/S	220	50		0	0	0	0		DEC-18		
39	(Sikkim) New Mellin (PG) GIS S/S (Extn.)	220	50		0	0	0	0		DEC-18		Yet to be awarded.
40	(Sikkim) Chungthang (New) S/S	132/66/11	50		0	0	0	0		DEC-18		Yet to be acquire.
41	(Sikkim) Samardong (New) S/S	132/66/11	50		0	0	0	0		DEC-18		Yet to be awarded.
42	(Sikkim) Singhik (New) S/s	132/66/11	50		0	0	0	0		DEC-18		Yet to be awarded.
43	(Sikkim) Namchi (New) S/S	132/66	50		0	0	0	0		DEC-18		Yet to awarded.
44	(Sikkim) Parbing (New) S/S	132/66	50		0	0	0	0		DEC-18		Yet to be awarded.
45	(Sikkim) Dikchu pool (new) S/S	132/33/11	100			0	0	0		DEC-18	MAY-19	
46	(Tripura) Dharmanagar (Extn.) S/S	132/33/11	50		100	0	0	0		DEC-18	NOV-19	
47	(Tripura) Rokhia (Extn.) S/S	132/33/11	50		100	0	0	0		DEC-18	NOV-19	
48	(Arunachal Pradesh) Bameng S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
49	(Arunachal Pradesh) Banderdewa S/S	132/33	63		0	0	0	0		DEC-18	AUG-19	
50	(Arunachal Pradesh) Basar S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
51	(Arunachal Pradesh) Changlang S/S	132/33	15		0	0	0	0		DEC-18	OCT-19	land acquisition under progress
52	(Arunachal Pradesh) Dambuk S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
53	(Arunachal Pradesh) Daporijo (Aug.)	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
54	(Arunachal Pradesh) Daporijo (Extn.) S/S	132/33	50		0	0	0	0		DEC-18		Yet to be awarded.
55	(Arunachal Pradesh) Gerukhamukh S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
56	(Arunachal Pradesh) Halaipani S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
57	(Arunachal Pradesh) Holongi S/S	132/33	20		0	0	0	0		DEC-18	AUG-19	
58	(Arunachal Pradesh) Jairampur S/S	132/33	50		0	0	0	0		DEC-18	OCT-19	land acquisition under progress
59	(Arunachal Pradesh) Kambang S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
60	(Arunachal Pradesh) Khonsa S/S	132/33	15		0	0	0	0		DEC-18	OCT-19	land acquisition under progress
61	(Arunachal Pradesh) Koloriang S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
62	(Arunachal Pradesh) Likabali S/S	132/33	15		100	0	0	0		DEC-18	MAY-19	
63	(Arunachal Pradesh) Miao S/S	132/33	15		0	0	0	0		DEC-18	OCT-19	land acquisition under progress
64	(Arunachal Pradesh) Naharlagun S/S	132/33	63		0	0	0	0		DEC-18	AUG-19	
65	(Arunachal Pradesh) Niglok S/S	132/33	63		100	5	0	0		DEC-18	MAY-18	
66	(Arunachal Pradesh) Palin S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
67	(Arunachal Pradesh) Pasighat (New) (Napit)	132/33	20		100	0	0	0		DEC-18	MAY-18	
68	(Arunachal Pradesh) Rilo S/S	132/33	15			0	0	0		DEC-18	MAY-18	
69	(Arunachal Pradesh) Sagali S/S	132/33	15		0	0	0	0		DEC-18	AUG-19	Yet to acquire
70	(Arunachal Pradesh) Seijosa S/S	132/33	15			0	0	0		DEC-18	MAY-18	land not yet finalized due to forest clearance issue.
71	(Arunachal Pradesh) Seppa S/S	132/33	15			0	0	0		DEC-18	MAY-18	
72	(Arunachal Pradesh) Yingkiong S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
73	(Arunachal Pradesh) Ziro (New) S/S	132/33	15		0	0	0	0		DEC-18		Yet to be awarded.
74	(Assam) Chapakhowa (New) S/S	132/33	4x8.33		100	0	0	0		DEC-18	MAR-19	
75	(Assam) Dhaligaon (Aug.) (2x50-2x25)	132/33	50		100	0	0	0		DEC-18	MAR-19	
76	(Assam) Guwahati Medical College (GIS)	132/33	2x50		100	0	0	0		DEC-18	MAR-19	
77	(Assam) Hazo (New) S/S	132/33	2x31.5		0	0	0	0		DEC-18		Land identified and is under finalization
78	(Assam) Paltan Bazar (GIS)	132/33	2x50		100	0	0	0		DEC-18	MAR-19	
79	(Assam) Samaguri (Aug.) (1x40-1x16)	132/33	25		100	0	0	0		DEC-18	MAR-19	
80	(Assam) Sarupathar (new) S/S	132/33	2x25		0	0	0	0		DEC-18	MAR-19	
81	(Assam) Silapathar (New) S/S	132/33	2x31.5		100	0	0	0		DEC-18	MAR-19	
82	(Assam) Tangla (New) S/S	132/33	2x31.5		100	0	0	0		DEC-18		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
83	(Assam) Teok S/S	132/33	2x31.5		100	0	0	0		DEC-18	MAR-19	
84	(Assam) Tezpur (New) S/S	132/33	2x50		100	0	0	0		DEC-18	MAR-19	
85	(MAGHALAYA) Mynkre S/S	132/33	2x50		100	0	0	0		DEC-18	APR-19	
86	(MAGHALAYA) New Shillong (GIS)	132/33	2x50		0	0	0	0		APR-19		
87	(MAGHALAYA) Phulbari S/s	132/33	2x50		100	0	0	0		DEC-18	APR-19	
88	(Manipur) Gamphajol (new) S/S	132/33	40		0	0	0	0		DEC-18		Yet to be awarded.
89	(Manipur) Jiribam (Aug.) (2nd Trans.)	132/33	20		0	0	0	0		DEC-18		Yet to be awarded.
90	(Manipur) Kongba (3rd Addl.)	132/33	20		0	0	0	0		DEC-18		Yet to be awarded.
91	(Manipur) Kongba (Extn.) S/S	132/33	50		0	0	0	0		DEC-18		
92	(Manipur) Ningthoukhong 2nd (Aug.)	132/33	20		0	0	0	0		DEC-18		
93	(Manipur) Tamenglong (New) S/S	132/33	50		0	0	0	0		DEC-18		Yet to be awarded.
94	(Manipur) Thoubal (Extn.) S/S	132/33	50		0	0	0	0		DEC-18		Yet to be awarded.
95	(Manipur) Ukhrul (Aug.) S/S	132/33	50		0	0	0	0		DEC-18		Yet to be awarded.
96	(Mizoram) Lunglei (Aug.) (2x25-2x12.5)	132/33	25		0	0	0	0		DEC-18		
97	(Mizoram) Lungsen S/S	132/33	25		0	0	0	0		DEC-18		
98	(Mizoram) Marpara (new) S/S	132/33	50		0	0	0	0		DEC-18		
99	(Mizoram) W. Phaileng (New) S/S	132/33	26		0	0	0	0		DEC-18		
100	(Nagaland) Longleng S/s	132/33	20		0	0	0	0		DEC-18		
101	(Nagaland) Longnak (Mongkolemba Junction) S/S	132/33	2x25		0	0	0	0		DEC-18		
102	(Nagaland) Pfutsero (New) S/S	132/33	2x25		0	0	0	0		DEC-18		
103	(Nagaland) Secretariat Complex Kohima (New) S/S	132/33	2x25		0	0	0	0		DEC-18		
104	(Nagaland) Zunheboto (New) S/S	132/33	2x25		0	0	0	0		DEC-18		
105	(PMDP -Kashmir) Khanyar (GIS)	132/33	100		100	15	0	0		MAR-20	JAN-20	Land handing over done. Soil investigation and electrical layout approved. Boundary wall work started. 33kV tower foundation work completed and equipment and LM foundation work in progress.
106	(Tripura) Amarpur (new) S/S	132/33	2x31.5		100	0	0	0		DEC-18	NOV-19	
107	(Tripura) Ambassa (Aug.) S/S	132/33	31.5		100	0	0	0		DEC-18	NOV-19	
108	(Tripura) Bagafa (New) S/S	132/33	2x50		0	0	0	0		DEC-18		
109	(Tripura) Belonia (New) S/S	132/33	2x50		100	0	0	0		DEC-18	NOV-19	
110	(Tripura) Dhalabil (Khowai) (Aug.) S/S	132/33	2x31.5		100	0	0	0		DEC-18	NOV-19	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
111	(Tripura) Gokulnagar (New) S/S	132/33	2x50		100	0	0	0		DEC-18	NOV-19	
112	(Tripura) Jirania (Aug.) (1x31.5 - 1x10)	132/33	23		100	0	0	0		DEC-18	NOV-19	
113	(Tripura) Kailasahar S/S	132/33	2x50		100	0	0	0		DEC-18	NOV-19	
114	(Tripura) Manu (new) S/S	132/33	2x50		100	0	0	0		DEC-18	NOV-19	
115	(Tripura) Mohonpur (Hezamara) (New) S/S	132/33	2x31.5		100	0	0	0		DEC-18	NOV-19	
116	(Tripura) Rabindra Nagar Plus	132/33	2x50		100	0	0	0		DEC-18	NOV-19	
117	(Tripura) Sabroom (New) S/S	132/33	2x31.5		100	0	0	0		DEC-18	NOV-19	
118	(Tripura) Satchand (New) S/S	132/33	2x31.5		100	0	0	0		DEC-18	NOV-19	
119	(Tripura) Udaipur (Aug.) S/S	132/33	2x50		100	0	0	0		DEC-18	NOV-19	
120	(Arunachal Pradeesh) Khupi (Extn.) S/S	132	50		100	0	0	0		DEC-18	MAY-18	
121	(Arunachal Pradesh) Along (Extn.) S/S	132	50		0	0	0	0		DEC-18		Yet to be awarded.
122	(Arunachal Pradesh) Chimpu (Itanagar) (Extn.)	132	50		0	0	0	0		DEC-18	AUG-19	
123	(Arunachal Pradesh) Deomali (Extn.) S/S	132	50		0	0	0	0		DEC-18	OCT-19	land available
124	(Arunachal Pradesh) Namsai (PG) (Extn.) S/S	132	50		0	0	0	0		DEC-18	OCT-19	land available
125	(Arunachal Pradesh) Pasighat Old (Extn.)	132	50			0	0	0		DEC-18	MAY-18	acquisition under process
126	(Arunachal Pradesh) Roing (Extn.) S/S	132	50		0	0	0	0		DEC-18		Yet to be awarded.
127	(Arunachal Pradesh) Tezu (Extn.) S/S	132	50		0	0	0	0		DEC-18		Yet to be awarded.
128	(Arunachal Pradesh) Zero (Extn.)	132	50		0	0	0	0		DEC-18		Yet to be awarded.
129	(Assam) Dhemaji (Extn.)	132	50		100	0	0	0		DEC-18	DEC-18	
130	(Assam) Kahalipara (Extn.)	132	50		100	0	0	0		DEC-18	DEC-18	
131	(Assam) Kamakhya S/S (Extn.)	132	50		100	0	0	0		DEC-18	MAR-19	
132	(Assam) Rupai (Extn.)	132	50		100	0	0	0		DEC-18	DEC-18	
133	(Assam) Sonabali (Extn.)	132	50		100	0	0	0		DEC-18	NOV-18	
134	(MAGHALAYA) Ampati (Extn.) S/S	132	50		100	0	0	0		DEC-18	OCT-18	
135	(Manipur) Imphal (PG) (Extn.) S/S	132	50		0	0	0	0		DEC-18		Yet to be awarded.
136	(Manipur) Kakching (Extn.) S/S	132	50		0	0	0	0		DEC-18		Yet to be awarded.
137	(Manipur) Ningthoukhong (Extn.) S/S	132	50		0	0	0	0		DEC-18		Yet to be awarded.
138	(Manipur) Rengpang (Extn.) S/S	132	20		0	0	0	0		DEC-18		
139	(Manipur) Yaingangpokpi (Extn.) S/S	132	50		0	0	0	0		DEC-18		Yet to be awarded.
140	(Nagaland) Mokokchung (State) (Extn.) S/S	132	50		0	0	0	0		DEC-18		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
141	(Nagaland) Tuensang (Extn.) S/S	132	50		0	0	0	0		DEC-18		
142	(Nagaland) Wokha (Extn.) S/S	132	25		0	0	0	0		DEC-18		
143	(Sikkim) Rangpo (PG) (Extn.) S/S	132	50		0	0	0	0		DEC-18		Yet to be awarded.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)

1	Agra S/S	765/400	500					0			JUL-17	
2	Aligarh Switching Stn. (GIS)	765/400	50		100	55	30	10		APR-18	APR-18	Award placed in Oct'15. Work under progress.
3	Bay Extn at 765/400KV at Jabalpur PS for 765KV D/C Jabalpur Pooling Stn. - Orai line	765/400	50		100	95	95	75		MAR-18	MAY-17	Work under progress.
4	Bay Extn. at 765KV Jabalpur Pooling Station for 765KV D/C Vindhyachal - Jabalpur line	765/400	50		100	40	35	5		JUN-18	JUN-18	Award placed in Apr'16. Work under progress.
5	Bay Extn. at 765KV Vindhyachal Pooling Stn for 765KV D/C Vindhyachal - Jabalpur line	765/400	50		100	45	40	0		JUN-18	JUN-18	Award placed in Apr'16. Work under progress.
6	Establishment of 765/400/220 KV Bhuj-II Substation (6x500 MVA 765/400 kV)	765/400	2x1500		100	90	80	55		SEP-22	MAY-22	
7	Extension 765/400/220 kV Fatehgarh-II PS (1500 MVA ICT-4th)	765/400	1x1500							APR-22		
8	Extn. at 765/400/220KV Bhadla -II (1500MVA ICT-4th) at Rajasthan	765/400	1x1500							SEP-22		
9	Extn. at 765/400/220kV Fatehgarh -II (1500MVA ICT-6th) at Rajasthan	765/400	1x1500							SEP-22		
10	Extn. at 765/400/220KV Fatehpur Sub station	765/400	50		100	0	0	0		DEC-18	DEC-18	Award placed in Mar'17. Engg. in progress..
11	Extn. at Bhadla-II PS (1500MVA ICT-3rd) at Bikaner (PG)	765/400	1x1500		100	55	40	32		MAY-22	SEP-21	
12	Extn. at Fatehgarh-II (PS) (1500 MVA ICT-5th) at Rajasthan	765/400	1x1500		100	95	100	80		AUG-22	AUG-22	
13	Extn. Jharsaguda (Sundergarh) Pooling Station	765/400	0		100	0	0	0			MAR-19	Award placed in Mar'17.
14	Extn. Varanasi S/S	765/400	0		100	100	100	100		MAY-15	MAR-16	Commissioned in Mar'16.
15	Jhatikara S/S	765/400	500		100	100	100	100			SEP-21	1 no. 765 line bay charged. Balance likely by 30.09.2021
16	Kudgi (GIS) S/S	765/400	0		100	100	100	100		DEC-15	DEC-15	Commissioned in Dec'15.
17	Kurnool Distt (Kurnool-III) PS (PGCIL-RTM)	765/400	3x1500									
18	Meerut (765/400 kV 2x1500 MVA)	765/400	2x1500							JUN-22		
19	Nellore	765/400	3000		0	0	0	0		MAR-17		
20	Rampur (765/400 kV 2x1500 MVA)	765/400	2x1500							SEP-22		
21	Sasaram (2nd Trf.) S/S	765/400	1500		0	0	0	0			MAR-14	
22	Vadodara (Aug.) (3rd ICT)	765/400	1x1500							APR-22		
23	1x240 MVA switchable line reactor at each end (each ckt.) of the 765kV Bhadla(PG)- Bikaner(PG) D/C	765	50									
24	1x240 MVA switchable line reactor at each end (each ckt) of the Bhadla(PG) - Bikaner(PG)(GEC-II)	765	50									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
25	Bay Extn. at 765/400KV Aurangabad s/s for 765KV D/C Aurangabad (PG) - Padghe (PG) line	765	50		100	95	99	95		DEC-17	DEC-17	work under progress.
26	Bay Extn at 765/400KV Banaskantha S/stn for 765KV D/C Bhuj Pool - Banaskantha line	765	50		100	0	0	0		JUL-18	JUL-18	Award placed in Mar'16.
27	Bay Extn. at 765/400KV Banaskantha Sub station for 400KV D/C Banaskantha PS - Banaskantha (PG) line	765	50		100	5	0	0		SEP-18	JUL-18	Award placed in Mar'16. Engg. in progress.
28	Bay Extn. at 765/400KV Bilaspur Pooling Stn. (765KV bay and 240 MVAR 765KV Switchable line reactor)	765	50							MAR-19		
29	Bay Extn. at 765/400KV Moga Sub station for 765KV D/C Bikaner - Moga (PG) line	765	50		100	100	100	100		MAY-19	MAY-15	Commissioned in May'15.
30	Bay Extn. at 765KV Solapur S/stn.	765	50		100	20	5	0		JAN-18	JAN-18	Award placed in Apr'16. Work under progress.
31	Bay Extn. of 765/400KV Ajmer S/stn (Green Energy corridors - Part B)	765	50		100	70	50	30		MAR-18	APR-18	work under progress. Completion matching with associated line.
32	Bay Extn. of 765/400KV Angul S/stn for 765KV D/C Angul - Jharsauguda line	765	50		100	95	92	87		MAR-18	DEC-17	Engg. supply, civil works & erection under progress. Completion matching with line.
33	Bay Extn. of 765/400KV Chittorgarh S/stn.	765	50		100	55	50	35		APR-18	APR-18	Work under progress.
34	Bay Extn. of 765/400KV Dharamjaigarh S/s for 765 KV D/C Jharsuguda - Dharamjaygarh line	765	50		100	99	96	96		MAR-18	DEC-17	Work under progress. Completion matching with line.
35	Bay Extn. of 765/400KV Jharsuguda S/stn. for 765 KV D/C Jharsuguda - Dharamjaygarh line	765	50		100	95	92	87		MAR-18	DEC-17	Works under progress. Completion matching with line.
36	Extn. at 765/400 KV Dharamjaigarh Pooling Station. (765KV Bays)	765	50		100	99	95	95		NOV-18	JUN-17	Award placed in Aug'13. Work under progress.
37	Aurangabad (Extn.)	400/220	630		100	100	100	98	630	OCT-12	SEP-20	Sub station commisisoned alongwith both ICT's in Jan'14. Commissioning shall be matched with 400 kV Wardha Aurangabad line {upgradable to 1200 kV line}.
38	Banaskanta S/S	400/220	2x500							APR-18		Deleted in Scope.
39	Bay Barh (Switchyard)	400/220	0		100	100	100	100			JUN-15	Commissioned in Jun'15.
40	Bay Extn Alipurduar s/s	400/220	50		100	99	99	99		JAN-18	JAN-18	Bays available/ ready. Commissioning matching with line.
41	Bay Extn. Allahabad S/S	400/220	50		100	100	100	100		FEB-18	APR-16	Ready for commissioning/ commissioned.
42	Bay Extn. at 400/220 KV Jind s/s for 400KV D/C Kurukshetra - Jind line (Q)	400/220	50							MAR-18		
43	Bay Extn. at 400/220 KV Kurukshetra s/s for 400KV D/C Kurukshetra - Jind line (Q)	400/220	50		100	45	43	25		MAR-18	MAR-18	Work under progress.
44	Bay Extn. Bagpat S/S	400/220	0		100	100	100	100		NOV-11	NOV-16	Bay commissioned in March 2017.
45	Bay Extn. Bhinamal S/S	400/220	50		100	100	100	100			APR-17	Bay commissioned in April 2017.
46	Bay extn. Bidadi (GIS)	400/220	0		100	100	100	100		DEC-15	SEP-16	Bay commissioned.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
47	Bay Extn. Biharshariff	400/220	50		100	80	75	55			JUN-17	Work under progress.
48	Bay Extn. Biharshariff S/S	400/220	50		100	100	100	97			SEP-17	work under progress.Works on halt due to non-availability of S/D. Now work under progress.
49	Bay Extn. Biswanath Chariyali S/S	400/220	0		100	15	0	0		FEB-13	DEC-17	Completion matching with line (Line work almost stalled due to agitation against big dam)/delay in Generation. Gen. schedule uncertain.
50	Bay Extn. Boisar S/S	400/220	0		100	100	100	100			OCT-16	Bay commissioned.
51	Bay Extn. Champa S/S	400/220	0		100	90	88	80			MAY-17	Work under progress. Completion matching with line.
52	Bay extn. Deharadun S/S	400/220	50		100	100	99	99		SEP-17	JUN-17	Bay ready. Commissioning matching with line.
53	Bay Extn. Dehar S/S	400/220	50		100	90	80	76		SEP-17	SEP-17	One reactor commissioned & Transformer in Jan'17 Balance work under progress. Completion expected by Sep'17.
54	Bay Extn. Dharmapuri S/S	400/220	0		100	99	99	98			DEC-17	Work under progress. Completion matching with line.
55	Bay Extn. Dichpally S/S	400/220	50		100	10	100	100		MAR-17	MAR-17	Commissioned in Mar'17.
56	Bay extn. Dubri (Mendhasal) S/S	400/220	50		100	100	100	100				Bay commissioned in Aug'15.
57	Bay Extn. Farakka S/S	400/220	50		100	100	100	100			MAR-17	Bay commissioned in Mar'17.
58	Bay Extn. Gokarna S/S	400/220	50		100	100	100	100		MAR-17	MAR-17	Bay commissioned in Mar'17.
59	Bay Extn. Gooty S/S	400/220	0		100	100	100	100			JUL-17	Bay commissioned.
60	Bay Extn. Gwalior S/S	400/220	50		100	8	2	0		APR-18	SEP-17	Work under progress.
61	Bay Extn. Indore (Khandwa) S/S	400/220	50		100	100	100	99		JUN-17	JUN-17	Completion matching with line.
62	Bay Extn. Kaithal S/S	400/220	50		100	100	100	100		MAR-17	AUG-17	Bay commissioned .
63	Bay extn. Kishanpur S/S	400/220	50		100	97	96	90		JUN-17	JUN-17	Works under progress.
64	Bay extn. Kishenpur S/S	400/220	50		100	100	99	99		SEP-17	JUN-17	Commissioning matching with line.
65	Bay extn. Kota S/S	400/220	50		100	100	100	100		NOV-17	JUN-17	Commissioning matching with line.
66	Bay Extn. Kota S/S	400/220	50		100	70	50	35		SEP-17	NOV-17	Award placed in Aug'15. Work under progress.
67	Bay Extn. Kota S/S (PG)	400/220	50		100	100	100	100		MAR-16	JUN-17	Work completed. Commissioning matching with line.
68	Bay Extn. Koteswar S/S	400/220	0		100	100	100	99			SEP-17	Balance work under progress.
69	Bay Extn. Madhugiri S/S	400/220	0		100	60	40	30			MAY-17	Award placed in Dec'14. Work under progress.
70	Bay Extn. Madhugiri S/S (Salem-I)	400/220	0		100	85	95	70			JUN-17	Work under progress. Completion matching with line
71	Bay Extn. Nagapatnam (PS) S/S	400/220	0		100	100	100	100		JUL-15	SEP-16	Bay commissioned in Oct'16.
72	Bay extn. Navsari S/S	400/220	50		100	100	100	100		APR-17	MAY-17	Bay completed. Commissioning matching with line.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
73	Bay Extn. Nellor S/S	400/220	0		100	100	100	100			JUL-17	Bay commissioned.
74	Bay Extn. Orai S/s	400/220	50		100	0	0	0		APR-18	APR-18	Award placed in Oct'15. Engg. in progress.
75	Bay Extn. Padhe S/S	400/220	0		100	75	60	20			DEC-17	Engg., civil work & supply under progress. MSETCL S/S at Kudus delayed due to termination of main contract and re-tendered. Critical
76	Bay extn. Purulia S/S	400/220	0		100	94	92	84		MAR-17	MAY-17	Purulia bay to be executed by West Bengal on deposit work basis. Bay at Purulia to be constructed in New S/S at Purulia (WBSETCL) due to space constraint. Interim arrangement to be made accordingly by WBSETCL.
77	Bay Extn. Rajgarh S/S	400/220	0		100	100	100	100			SEP-16	Bay commissioned in Oct'16.
78	Bay Extn. Sasaram S/S	400/220	50		100	90	78	55			DEC-17	work under progress.
79	Bay Extn. Satna S/S	400/220	50		100	60	50	15			SEP-17	Award placed in Jun'15. work under progress.
80	Bay Extn. Singrauli S/s	400/220	50		100	75	85	40		FEB-18	FEB-18	work under progress.
81	Bay Extn. Somanahalli S/S	400/220	0		100	98	98	98			DEC-17	Work almost completed, completion matching with line.
82	Bay extn. Sonapat S/S	400/220	0		100	100	100	100		JUL-17	DEC-16	Bay commissioned in Dec'16
83	Bay Extn. Trissur S/S	400/220	50		100	100	100	100			MAR-17	Bay commissioned in Mar'17.
84	Bay extn. Vapi S/S	400/220	50		100	100	100	100		APR-17	MAY-17	Bay completed. Commissioning matching with line.
85	Bay Extn. Vijayawada S/S	400/220	0		0	0	0	0				
86	Bay Extn. Wagoora S/S	400/220	50		100	25	20	0		MAR-18	MAR-18	Work under progress.
87	Bay Extn. Yelahanka (GIS)	400/220	0		100	0	0	0			JUL-17	After resolution of ROW issue of LILO line at Yelahanka S/stn.
88	Bays extension at Satenapalli (Narasaraopeta) S/s - (PSITL- TBCB)	400/220	50		100	1	0	0		APR-19	APR-19	Award placed in Dec'16. Work under progress..
89	Bhadla S/S	400/220	1000		100	97	95	90	500	JAN-21	JUL-21	1 no. ICT commissioned in Jan'21. 2nd ICT Charged on 31.07.2021
90	Extn. at 400/220 kV Muzaffarpur S/S (Extn. including ICT)	400/220	1x500		100	100	100	100	500	APR-22	MAY-22	Commissioned 04/22.
91	Extn. at 765/400/220 Fatehgarh-II (500MVA ICT-6th 7th 8th and 9th) at Rajasthan	400/220	2x1000							SEP-22		
92	Extn. at 765/400/220 kV Bhadla-II (6th 7th and 8th) at Rajasthan	400/220	1x1500		100	96	95	90		DEC-22	DEC-22	
93	Extn. at Bhadla-PS-II (500MVA ICT-2nd 3rd 4th and 5th) at Bikaner PG	400/220	2x1000		0	0	0	0		JUL-22	MAY-22	
94	Extn at Deharadun s/s	400/220	50							SEP-17		
95	Extn at Rourkela S/s	400/220	630		100	100	100	100	630	SEP-19	FEB-21	1st 315 MVA ICT commissioned on 05.12.20. 2nd 315 MVA ICT commissioned on 27.02.21.
96	Extn. Bachau S/S	400/220	50		100	65	70	15			JUL-18	Award placed in Jan'16. work in progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
97	Extn. Bina S/S	400/220	125		100	100	100	100		JUL-16		Commissioned in Feb'16.
98	Extn. Chaibasa S/S	400/220	63		100	100	100	100		MAR-17	MAY-16	Commissioned in May'16.(under TBCB rout).
99	Extn. Dulhasti S/S	400/220	0		0	0	0	0		NOV-14		
100	Extn. Hindupur S/S	400/220	945		100	0	0	0		JUL-18	OCT-18	under deposit work basis by APTRANSCO. Ready for charging.
101	Extn. Jalandhar (Samba)	400/220	50		100	50	35	25		NOV-18	NOV-18	Work under progress.
102	Extn. Jeerat S/S (WBSETCL) (PM-JTL-TBCB)	400/220	50		100	5	0	0		JUL-20	APR-18	Award placed in Aug'16. Work under progress.
103	Extn. Kaithal S/S	400/220	0		100	100	100	100			OCT-16	Bat commissioned in Oct'16.
104	Extn. madhugiri (Salem II) S/S	400/220	0		0	0	0	0				
105	Extn. Madugiri S/S	400/220	500		100	100	100	100			JAN-19	commissioned in jan'19.
106	Extn. NP Kunta S/S	400/220	50		100	50	40	0			JUL-18	Work under progress.
107	Extn. Parli Switching Station	400/220	50		100	25	5	0		JAN-18	FEB-18	Award placed in Apr'16. Work under progress.
108	Extn. Sagardighi S/S	400/220	0		100	10	0	0			APR-18	Award placed in Aug'16. work under progress.
109	Extn. Salem (Madhugiri II) S/S	400/220	0		0	0	0	0				
110	Extn. Samba (Jalandhar)	400/220	0		100	50	35	25			NOV-18	Award placed in Jan'16. Work under progress.
111	Extn. Sankhari S/S	400/220	50		100	25	10	0		APR-18	APR-18	Award placed in Sep'15. Work under progress.
112	Extn. Subhashgram S/S	400/220	0		100	0	0	0			APR-18	Award placed in Aug'16. Engg. in progress.
113	Extn. Vemagiri (PG) S/S	400/220	50		100	20	0	0		JUL-18	JUL-18	Award placed in May'16. Work under progress.
114	Extn. Yelahanka (GIS) S/S	400/220	0		100	10	0	0			JUL-17	Work under progress.
115	Farakka (400/220 kV ICT) S/S	400/220	1x315		100	100	100	100	315	APR-22	MAY-22	Commissioned 04/22.
116	Farakka (Aug.) (500-315)	400/220	185		100	90	90	65			APR-22	Shifted from Pusauli. ICT was held up at bridge near Farakka. Permission to cross bridge refused by MoST, W.B. ICT was delivered to Durgapur and commissioned at Durgapur. Now transportation via different route & commissioning at Farakka taken up. Awarded to CGL in Apr'19. Permission from Farraka Barrage authority for construction of temporary Jetty has been received for transportation of ICT through Water ways.
117	Firozabad (AIS) S/S (J-FTL-TBCB)	400/220	2x500									
118	Guna s/s	400/220	2x500							SEP-22		
119	ICT (8th) at Bhadla (PG)	400/220	1x500							OCT-22		
120	ICT at Hiriyyur SS	400/220	1x500							OCT-22		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
121	ICT at Indore	400/220	1x500		100	100	100	100	500	JUN-22	MAY-22	Commissioned 04/22.
122	ICT at Kochi SS	400/220	1x500							OCT-22		
123	ICT at Morena	400/220	1x500							APR-22		
124	ICT at Shujalpur	400/220	1x500							MAR-23		
125	Jauljivi (GIS) s/s	400/220	2x315		100	92	95	92		JUN-22	JUN-22	Supply of Transformer & Reactor was affected due to poor road conditions. Road widening/ strengthening work completed by NHA in Jul'20. Accordingly, transportation of reactors & transformer have been completed progressively in Oct'20. Work has also been affected due to COVID-19 pandemic.
126	Kohlapur S/S (GIS)	400/220	0		100	100	100	100		APR-15	NOV-15	Commissioned in Nov'15.
127	Kotputli S/S	400/220	630		0	0	0	0				
128	Kurnool Distt (Kurnool-III) (PS) (PGCIL-RTM)	400/220	4500									
129	Mapusa (ICT) S/S	400/220	315		100	100	100	100			JUL-21	Bay test charged on July, 2021. Transmission line by Sterlite Grid 5 Ltd., associated with this bay extension is delayed.
130	Meerut (400/220 kV 2x500 MVA)	400/220	2x500							MAY-22		
131	New Mariani S/S	400/220	2x500		100	95	98	92	1000	MAR-21	APR-21	Work has been affected due to COVID-19 pandemic. 1 no. 400/220 KV, 500 MVA ICT, 1 no. 125 MVAR Bus Reactor & 02 nos. 400 KV line bay for Kohima (KPTL 400 KV D/C Imphal - New Kohima- Mariani TBCB line) commissioned in Dec'20. 2nd 400/220 KV 500 MVA ICT charged in Feb'21. 01 no. 400 KV 125 MVAR B/R and 02 nos. 400 KV line bays for the shifting of 400 KV D/C Misa line to New Mariani and 02 nos. 220 KV line bays for 220 KV D/C old Mariani -New Mariani line shall be ready by Apr'21.
132	Pusali (Aug.) (500-315)	400/220	370		100	100	100	100	370		JAN-20	ICT- I commissioned in Mar'16. ICT-II commissioned in Jan'20.
133	Rajghat S/S (GIS)	400/220	2000		100	95	95	95		JUN-19	OCT-21	04 nos. GIS bays at Maharaniabagh for the LILO of 400 KV D/C Mandola - Bawana line at Maharaniabagh are ready for charging but these shall be charged with line. LILO line getting delayed due to forest clearance issue in Delhi.
134	Rampur (400/220 kV 2x500 MVA)	400/220	2x500		100	20	0	0		SEP-22	SEP-22	Award placed in Aug'16. work under progress.
135	Rangpo S/S (GIS)	400/220	16x105 +3x100		100	100	100	100	100	NOV-13	MAR-22	Commissioned 02/22.
136	Sambhal (400/220 kV2x500 2x160 MVA)	400/220	2x500+2x160							MAY-22		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
137	Silchar S/S (New)	400/220	200		100	100	100	100	400	DEC-12	NOV-18	Major part of sub station charged progressively from Mar'12 to Oct'12. Balance bays completed on 28.11.18.
138	Simbhavali (400/220 kV2x500 2x200 MVA)	400/220	2x500+2x200							JUN-22		
139	Solapur (Aug.)	400/220	315		100	100	100	100		OCT-15	OCT-15	ICT commissioned in Oct'15.
140	Somannm S/S	400/220	2x500		0	0	0	0				
141	SVA at 400/220 kV New Wanpoh S/S 300 MVAR/(-)200 MVAR	400/220	50		100	68	65	82		OCT-17	OCT-17	Work stopped due to disturbance in Kashmir since 07.08.16
142	SVC at 400/220 kV Kankroli s/s (+)600 MVAR/(-)400 MVAR	400/220	0		100	100	100	100			DEC-16	Commissioned in Dec'16
143	SVC at 400/220 kV Ludhiana S/S (+) 400 MVAR/(-)300 MVAR	400/220	0		100	100	100	100			NOV-16	Commissioned in Nov'16
144	Wanpon (Extn.) S/S	400/220	420		100	100	100	100			JUL-14	Commissioned.
145	Establishment of 765/400/220 KV Bhuj-II Substation (4x500 MVA 400/220 kV)	400/200	2x1000		100	90	80	55		MAY-22	SEP-22	Work has been affected due to COVID-19 pandemic. Supply of on-shore and off-shore equipment is expected to be delayed due to Corona virus outbreak globally. Supply of BHEL make ICT and Reactors and supply of GIS from NHVS China is very critical. Assistance of State administration is very much required to resolve RoW in associated transmission line.
146	Extn. of 2 nos. bays Imphal S/S	400/132	0		100	0	0	0			JUL-18	Award placed in Jul'16. Engg. in progress.
147	Extn. of 2nos. GIS bays at Silchar S/S	400/132	0		100	30	0	0			MAY-18	Award placed in Jul'16. Work under progress.
148	100 MVAR STATCOM at 400 kV NP Kunta PS (GEC-II)	400	50									
149	100 MVAR STATCOM at PS NP Kunta s/s	400	50									
150	1X125 Mvar 420 kV Bus Reactor at Jeerapur PS (GEC-II)	400	50									
151	1x240 MVar (765kV 1x125MVar (400kV) Bus reactor at Bhadla PS (GEC-II)	400	50									
152	1x240 MVar (765kV) and 1x125MVar (400kV) Bus reactor at Bhadla PS (GEC-II)	400	50									
153	2 nos. 400kV and 6 nos. 220kV line bays line bays at Bhadla (PG) for interconnection of solar park	400	50									
154	2 nos. 400kV and 6 nos. 220kV line bays line bays at Bhadla (PG) for interconnection of SP (GEC-II)	400	50									
155	2 nos. of 400 kV line bays at Banaskantha(PG) PS (GEC-II)	400	50									
156	2 nos. of 400 kV line bays at Banaskantha(Radhnesda) S/S (GEC-II)	400	50									
157	Bay Extn. at 400/220KV Dharmapuri (Salem New) S/stn.	400	50		100	99	99	98		DEC-17	DEC-17	work under progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
158	Bay Extn. at 400/220KV Jaipur (South) S/stn for 400KV D/C Kota - Jaipur (South) line	400	50		100	85	80	70		NOV-17	AUG-17	Work under progress.
159	Bay Extn. at 400 Aurangabad S/stn (STATCOM in WR)	400	50		100	60	50	15		JAN-18	SEP-17	Work under progress.
160	Bay Extn. at 765/400KV at Patna S/stn. for 400KV D/C Nabinagar-II - Patna line (Q)	400	50		100	0	0	0		JUN-19	JUN-19	Award placed in Mar'17. Engg. in progress.
161	Bay Extn. of 400/220KV Ajmer (RVPN) S/stn (Deposit work)	400	50		0	0	0	0		DEC-17		
162	Bay Extn. of 400/220KV Chittorgarh (RVPN)	400	50		100	80	70	55		MAR-18	MAR-18	Work under progress.
163	Bay Extn. of 400/230KV Tuticorin Pooling station	400	50		100	75	60	50		MAR-18	MAY-18	Work under progress.
164	Bays extension at Garividi s/s (PSITL-TBCB)	400	50							APR-19		
165	Chandigarh (GIS) Sub station	220/66	2x160		100	99	99	99		SEP-22	SEP-22	Work of down stream line under progress by UT Chandigarh.
166	Phursungi S/S	220/33	200		0	0	0	0				
167	Sitarganj (Extn.)	220/133	1x100		100	100	100	100		MAR-19	JUN-19	Charged
168	Anuppur S/S	220/132	160									
169	Bay Extn. Amargarh S/s	220/132	0			0	0	0			JUL-17	Not in scope in POWERGRID.
170	Bay Extn. Kishanganj S/S	220/132	50		100	100	100	100			NOV-16	Bay commissioned.
171	Bay Extn. New Melli (GIS)	220/132	0		0	0	0	0				
172	Bay Extn. Siliguri (Purena) S/S	220/132	50		100	85	90	75			MAY-17	work under progress.
173	Bhind s/s	220/132	2x160		0	0	0	0		SEP-22	OCT-22	
174	Firozabad (AIS) S/S (J-FTL-TBCB)	220/132	2x160									
175	Kopli (Extn.) S/S	220/132	160		100	0	0	0		JUL-18	JUN-18	Spare supply Completed in Jun'18.
176	Legship S/S	220/132	100		0	0	0	0				
177	Repl. of 220/132KV 1x50 MVA to 1x160 MVA at Kopili S/stn.	220/132	110		100	90	85	75		MAR-23	MAR-23	Substation submerged due to bursting of penstock of Kopili HEP.
178	RPH (Aug). S/S	220/132	60		0	0	0	0				
179	Salakati- ICT under (NERSS-XI)	220/132	1x100							SEP-22		
180	10 nos. 220kV line bays for solar park interconnections	220	50									
181	2 nos. 220 kV line bays at NP Kunta PS (GEC-II)	220	50									
182	4 nos. 220 kV line bays at NP Kunta Pooling Station (GEC-II)	220	50									
183	4 nos. 220 kV line bays at NP Kunta PS (GEC-II)	220	50									
184	4 nos. of 220 kV line bays for solar park interconnection (GEC-II)	220	50									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
185	6 nos. 220 kV line bays at NP Kunta Pooling Station (GEC-II)	220	50									
186	6 nos. 220 kV line bays at NP Kunta PS (GEC-II)	220	50									
187	6 Nos. 220kV Line bays at Rewa PS (for its interconnection with solar park)	220	50									
188	6 Nos. 220kV Line bays at Rewa PS (for its interconnection with solar park) (GEC-II)	220	50									
189	8 Nos. 220kV Line bays at Tumkur PS for Solar Interconnection (GEC-II)	220	50									
190	Bays at NP Kunta PS (2 Nos.)	220	50									
191	Imphal S/S	132/33	2x50		100	100	100	100			APR-13	ICT-I (50MVA) commissioned in Mar'13 & ICT-II commissioned in Apr'13.
192	Melriat S/S (Upgradable to 400 kV)	132/33	2x50		100	100	100	100			NOV-18	Completed on 28.11.18.
193	Namsai S/S	132/33	2x15		100	100	100	100			JUN-18	Commissioned in Jul'18.
194	Nirijuli (Extn.) S/S	132/33	50		100	0	0	0			JUN-18	supply of spare ICT completed in Jun'18.
195	Nirjuli S/S (Repl.)	132/33	80		100	100	100	100			MAR-16	ICT-I commissioned in Feb'16 & ICT-II in Mar'16.
196	Roing S/S	132/33	2x15		100	100	100	100			JUN-17	Commissioned in Jun'17.
197	Tezu S/S	132/33	2x15		100	100	100	100			JUN-17	Charged in Jun'17.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

REC Transmission Projects Company limited (RECTPCL)

1	(PMDP-Kargil) Bay at Drass	220/66	1x100		0	0	0	0		MAR-19		Tender shall be published immediately after getting clearance from the JKPDD/PGCIL & sanction of additional fund requirement by MoP
2	(PMDP-Jammu) Nagrota S/S	220/33	2x50		0	0	0	0		MAR-19		Due to non-availability of land, work could not commence though agency is ready for mobilization.
3	(PMDP - Kashmir) Lassipora (GIS)	220/33	160		100	20	2	0		MAR-19		Work in progress
4	(PMDP-Leh) Bay at Phyang	220/33	50							MAR-19		
5	(PMDP-Leh) Diskit (Nubra)	220/33	1x50		0	0	0	0		MAR-19		Tender shall be published immediately after getting clearance from the JKPDD/PGCIL & sanction of additional fund requirement by MoP
6	(PMDP-Leh) Padum S/S	220/33	1x50		0	0	0	0		MAR-19		Tender shall be published immediately after getting clearance from the JKPDD/PGCIL & sanction of additional fund requirement by MoP

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)

1	Amguri PS (GEC-II)	132/33	100		0	0	0	0			DEC-19	Substation will be constructed by Assam Power Generation Company Ltd. (APGCL). Not in scope of AEGCL.
2	Azara s/s	132/33	2x16		95	90	90	82	100		OCT-19	One Transformer is erected. The substation is ready, will be harged after completion of Kukurmara-Azara Line.
3	Barpeta	132/33	2x25		100	95	100	95	100		MAR-20	The substation is ready, will be charged after compeltionn of the LILO line from Dhaligaon-Nalbari line.
4	Dhekiajuli	132/33	2x25		100	100	100	100	25		AUG-19	Completed and Charged on 30.01.2018.
5	Hatchingmari	132/33	2x25		100	50	50	0			AUG-19	Civil and other field work under progress.
6	Kamakhya s/s	132/33	2x40		100	100	100	100	80		MAR-18	Completed and charged.
7	Karimganj	132/33	2x25		100	100	100	100	25		AUG-19	Substation Completed and test charged by back feeding 33kV. Substation will be charged after completion of 132kV Karimganj-Gailakandi line.
8	Sonapur s/s (2x25)	132/33	2x25		100	100	100	100	25		MAR-18	Completedand charged on 10.03.2018

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)

1	Bakhtiyarpur (GIS) s/s	400/220/132	2x500+2x160		0	0	0	0		OCT-22		NOA issued on 26.11.2019
2	Jakkanpur (GIS) s/s (ICT-I of 500 MVA)	400/220/132	1x500		100	100	100	100	500		MAY-22	Commissioned 04/22.
3	Naubatpur GIS (Balanced) (400/220 kV T/F-II of 500 MVA 220/132 kV T/Fs of 160 MVA and 80 MVA)	400/220/132	740							APR-22		
4	Bhusaula (GIS) s/s	220/33	2x100		0	0	0	0		APR-22		M/s BGCL
5	Bihta (GSS) S/S	220/132/33	320		100	90	85	45				(4x150)+(1x160) MVA Transformers are in service from 03.09.2015
6	Pusauli S/S	220/132/33	300		100	100	100	100			MAY-16	Commissioned in August 2015
7	Asthawan GSS (2x160 3x50)	220/132	2x160							APR-22		
8	Barauni (TPS) (ICT)	220/132	300		100	90	90	90				yet to be commissioned
9	Biharshariff S/S	220/132	150		0	0	0	0			DEC-16	3x150 MVA transformers are in service from 2014
10	Bodhgaya (2nd Trf.)	220/132	150		0	0	0	0			DEC-16	(4x150)+(1x160)MVA Transformers are in service from 03.09.2015
11	Dehri (Addl.) S/S	220/132	100		0	0	0	0			DEC-16	3x150 MVA transformers are in service.4th 100MVA Transformer to be commissioned which is brought from GSS Khagaul.
12	Dumraon (GIS) s/s (3rd T/F)	220/132	1x160		0	0	0	0		JUN-22	JUN-22	Work in Progress.
13	Goraul GSS	220/132	2x160							APR-22		
14	Korha (New) s/s	220/132	200		0	0	0	0				NOA issued on 21.01.2019 and Land not handed over yet.
15	Raxaul (New) s/s	220/132	4x100		80	20	40	0		JUL-22		NOA issued on 21.01.2019 & work under progress.
16	Sumraon (GIS) ICT-I and ICT-II	220/132	320							MAR-21		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)

1	Bilaspur	400/220	2x315		0	0	0	0			MAR-25	Construction of 400/220 KV S/s was approved on dtd 30.04.2020, Estimate sanctioned & tender document preparation is under progress
2	Khedamara (Bhilai) (Addl T/F)	400/220	1x315							MAY-22		
3	Raita (Raipur) (Addl T/F)	400/220	1x315							MAY-22		
4	Bemetara (Addl T/F)	220/132	1x160							AUG-22		
5	Chhuri (Addl T/F)	220/132	1x160							DEC-22		
6	Gerwani (Addl T/F)	220/132	1x160							DEC-22		
7	Mungeli (Addl T/F)	220/132	1x160							AUG-22		
8	Rajnandgaon and Janjgir Champa (PS) (GEC-II)	220/132	4x100		0	0	0	0				work not approved till date

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DADRA AND NAGAR HAVELI ELECTRICITY DEPARTMENT (DNH)

1	Vaghchippa s/s	220/66	320		100	88	95	85	160		JUN-19	
---	----------------	--------	-----	--	-----	----	----	----	-----	--	--------	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DAMAN AND DIU ELECTRICITY DEPARTMENT (DANDD)

1	Ringanwada s/s	220/66	260		0	0	0	0			MAR-18	
---	----------------	--------	-----	--	---	---	---	---	--	--	--------	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DELHI TRANSCO LIMITED (DTL)

1	Bamnoli S/S (Addl.)	400/220	500		0	0	0	0		MAR-21	MAR-18	
2	Gopalpur GIS	400/220	2000		0	0	0	0		MAR-21	MAR-22	
3	Jhatikalan	400/220	2000							MAR-23		
4	Mundka Bays	400/220	50		100	85	70	25			DEC-18	The current project does not include the scope of 315 MVA Transformer. The progress of associated 400kV & 220kV Bays are is provided here only
5	Barwala (Rohini Sector-34)	220/66	320		0	0	0	0			MAR-23	
6	Bhartal GIS	220/66	320							MAR-21		
7	BTPS GIS	220/66	480							MAR-21		
8	Budela S/S	220/66	2x160		100	0	0	0	320	MAR-20	DEC-19	Contract terminated by C & MM Dept. and matter is being taken up with Legal Dept. & Bank for encashment of Bank Guarantees(CPG)
9	Budhpur GIS	220/66	320		0	0	0	0			MAR-21	
10	Dhansa/Jaffarpur/Jhatikalan	220/66	320		0	0	0	0				
11	Gopalpur GIS	220/66	2x160		0	0	0	0		MAY-22	MAY-22	
12	Mayur Vihar GIS	220/66	320		0	0	0	0			MAR-22	
13	Shalimarbagh GIS	220/66	220							MAR-21		
14	Subzi Mandi GIS	220/66	100		0	0	0	0			MAR-21	
15	Tikri Khrd GIS	220/66	320		0	0	0	0			MAR-18	
16	AIIMS (Aug.)	220/33	100		0	0	0	0			MAR-17	
17	Chandrawal GIS (Timarpur)	220/33	3x100		100	43	0	0		DEC-22	DEC-22	Project awarded on dt. 20.03.2020 and further activities are getting delayed due to pandemic Covid-19 lockdown. However, work of Drawing approval and vendor approval is in progress. Civil work has been delayed at site as during piling work of CRB building, 220 KV GIS Building RCC structures appears beneath the earth due to which work has been hindered, accordingly foundation drawings has been revised.Progress of work is affected due to lockdown in NCT of Delhi from 16.04.2021 to 31.5.2021.
18	Dev Nagar GIS	220/33	4x100		100	5	0	0		JUN-22	JUN-22	Work disturbed due to various lockdowns in 2020 & 2021.
19	Geeta Colony (Addl.)	220/33	100		0	0	0	0		MAR-20	MAR-17	
20	Goplapur S/S	220/33	1x100							MAR-21		
21	Jasola GIS	220/33	320		0	0	0	0			MAR-20	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
22	Karol Bagh GIS	220/33	300		0	0	0	0			MAR-19	
23	Maharanibagh GIS	220/33	300		0	0	0	0			MAR-19	
24	Mehrauli (Replacement) (160-100)	220/33	60		100	51	97	0	460		MAR-19	1. The level of new yard is approximately 1.5 meter above from the existing 66kv Switch level. 2. 66 kV BRPL double circuit overhead line was passing through the proposed bays S/yard area. Therefore, to resolve above issues, Plg Dept. finally change location of bays & accordingly plg Dept. approved the revised plan & section layouts on 02.02.2018.
25	Najafgarh (Replacement) (160-100)	220/33	120		0	0	2	1	60		MAR-20	1 No. 100 to 160 MVA has been commissioned on 24.02.2020. and work of second is under progress
26	Narela (Replacement) (160-100)	220/33	60		0	0	0	0			MAR-21	
27	Nehru Place GIS	220/33	300		0	0	0	0			MAR-21	
28	Okhla (Replacement) (160-100)	220/33	120		0	100	1	1	60		NOV-19	Commissioned in Nov. 19
29	Panjabi Bagh GIS	220/33	300		0	0	0	0			MAR-19	
30	Patparganj (Aug.)	220/33	100		0	0	0	0			MAR-17	
31	Patparganj (Replacement) (160-100)	220/33	120		0	0	0	0			MAR-21	
32	Punjabi Bagh GIS	220/33	3x100								MAR-20	
33	Rajghat Conversion existing 220/33kV AIS to GIS	220/33	1x100								MAR-20	
34	Zakhira GIS	220/33	3x100								MAR-20	
35	220 KV bay at Masjid moth (2 nos.)	220	50		100	95	100	100		OCT-16	APR-17	1.220 kV erection work completed. 2.Electrical Inspector clearance has been obtained on 31.03.2017. 3. All bays commissioned on 05.04.2017.
36	220 KV Bays at Shalimar Bagh (2 Nos.)	220	50		100	100	100	100		NOV-16	NOV-16	Both 220 kV bays commissioned on 02.11.2016
37	220 KV Bays at Vasant Kunj (2 Nos.)	220	50		100	50	100	50		NOV-16	APR-17	1. 1x220 kV Bay no. 206 commssioned on 24.03.2017 2.Work not started on bay no.208 due to permission of tree cutting is awaited from forest deptt.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DEPARTMENT OF POWER ARUNACHAL PRADESH (null)

1	Tezu PS (GEC-II)	132/33	100									
---	------------------	--------	-----	--	--	--	--	--	--	--	--	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR (ED, Manipur)

1	Imphal (PG) 2 nos bay extension	400	50							MAR-18		
2	Moreh S/S	132/33	1x25		100	100	50	0		SEP-17		
3	Thanlon S/S	132/33	1x25		100	100	100	90		SEP-17		
4	Yurembam (Aug.) S/S	132/33	3X33.5		100	0	0	0			MAR-13	
5	Tipaimukh S/s	132	25		0	0	0	0		DEC-17		Foundation of Transformer, Gantry and Major Equipment completed Control Room Building is 95% Completed

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

GOA ELECTRICITY DEPARTMENT (ED-GOA)

1	Ponda s/s (Addl.)	220/33	1x50		0	0	0	0			MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government.
2	Saligao	220/33	100							JUL-19		
3	Socorro S/S	220/33	320		0	0	0	0			MAR-17	
4	Tuem GIS	220/33	3x63		0	0	0	0			MAR-19	Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government.
5	Kadamba GIS	220/110	2x100		0	0	0	0			MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.
6	Tivim (3rd Trf.) (Aug.)	220/110	1x100		100	0	0	0			MAR-17	Work in progress.
7	Verna GIS	220/110	1x160		100	0	0	0			MAR-19	Proposals have been forwarded to Government. The approval is awaited from Finance Department.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

GRID CORPORATION OF ORISSA LIMITED (GRIDCO) (GRIDCO)

1	Jeerapur s/s (GEC-II)	400/220	2x500									
---	-----------------------	---------	-------	--	--	--	--	--	--	--	--	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)

1	Bays Feeder at Bhachunda GIS s/s (6 Nos.) (GEC-I)	66	50									
2	Bays Feeder at Bhogat GIS s/s (6Nos.) (GEC-I)	66	50									
3	Bays Feeder at Kalavad GIS (10 Nos.) (GEC-I)	66	50									
4	Bays Feeder at Moti Gop s/s (6Nos.) (GEC-I)	66	50									
5	Bays Feeder at Wankaner s/s (6 Nos.) (GEC-I)	66	50									
6	Feeder Bays at Babara s/s (Dist. Amreli) (6 Nos.) (GEC-I)	66	50									
7	400/220/66 kV Shapar S/S (400/220 kV 2x500 MVA)	400/220	2x500							JUN-22		
8	Achchhalia S/S	400/220	2x315		100	100	100	100	160		JUL-19	Commissioned 04/19 (Late Reported).
9	Bhogat S/S (400/220 kV 500 MVA T/F)	400/220	500							JUN-22		
10	Chhara S/S	400/220	1000		0	0	0	0			MAR-21	LAQ under progress
11	Fedra S/S	400/220	1000		100	14	0	0			MAR-21	WIP
12	Halvad	400/220	315		100	100	100	100	315		MAR-15	Commissioned
13	Kasor (VI - ICT) S/s	400/220	500		100	100	100	100			AUG-16	charged on Dt: 26.08.16
14	Pipavav S/S	400/220	1000		100	0	0	0			MAR-21	Yet to do NIT
15	Prantij S/S	400/220	1000		100	0	0	0			MAR-21	Yet to do NIT
16	Sankhari S/S	400/220	2x315		100	100	100	100	1320		MAR-16	02 Nos. 160MVA 220/66KV TR. charged on Dt: 18.03.16 and Dt: . 29.03.16. 01No. 500MVA 400/220KV Tr. charged on Dt: 31.03.16 and 01 no. Charged 30.06.16. 80MVAr 400KV Bus Reactor charged on Dt: 31.03.16.
17	Ukai	400/220	500							DEC-22		
18	Up-gradation of 220 kV Vav to 400 kv level (GIS)	400/220	1500		100	0	0	0		MAR-20	MAR-19	WIP
19	Chharodi (GIS) S/s	400/200	1500		100	91	62	57			MAR-18	Same as Sanand; WIP
20	Chikhli S/s	400/200	1000		0	0	0	0			MAR-21	LAQ under progress
21	Chorania S/s	400/200	500		0	0	0	0			MAR-19	
22	Kalavad S/s	400/200	1000		100	0	0	0			MAR-20	Yet to do NIT
23	Soja S/s	400/200	500		0	0	0	0			MAR-18	
24	Zerda S/s	400/200	500		100	100	100	100	500		JUN-16	Commissioned
25	2 nos. of 400 kV line bays at Banaskantha(Radhanesda) S/S (GEC-II)	400	50									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
26	Bays Feeder at Bhachunda GIS s/s (4 Nos.) (GEC-I)	400	50									
27	Bays Feeder at Bhogat GIS s/s (2 Nos.) (GEC-I)	400	50									
28	Bays Feeder at Hadala s/s (Nos. 2) (GEC-I)	400	50									
29	Bays Feeder at Kalavad s/s (2 Nos.) (GEC-I)	400	50									
30	Bays Feeder at Pachham (Fedra) s/s (Nos. 2) (GEC-I)	400	50									
31	Bays Feeder at Shapar s/s (4 Nos.) (GEC-I)	400	50									
32	Bays Feeder at Varsana s/s (2 Nos.) (GEC-I)	400	50									
33	400/220/66 kV Shapar S/S (220/66kV 2x160 MVA)	220/66	2x160							JUN-22		
34	Amod (up-gradation of 66 kv to 220 kv - Hybrid)	220/66	320		100	55	0	0			MAR-19	WIP
35	Bagasara S/S	220/66	320		0	0	0	0			MAR-22	LAQ under process
36	Bagodara S/s	220/66	320		100	21	0	0			MAR-19	Tender for SCADA on web. Tender for Erection package estimate approved.
37	Balasinor S/s	220/66	320		0	0	0	0			MAR-22	LAQ under progress
38	Bil S/s	220/66	320		0	0	0	0			MAR-21	LAQ under progress
39	Chiloda S/s	220/66	300		100	0	0	0			MAR-19	NIT to be done
40	Chiloda (up-gradation of 132 kv to 220 kv GIS)	220/66	320		100	0	0	0			MAR-22	NIT to be done
41	Dhanaj S/S	220/66	320		100	0	0	0			MAR-20	Substatio name is replace with Gatrad
42	Ghiyavad	220/66	1x160							MAR-23		
43	Gondal S/S	220/66	320		100	0	0	0			MAR-20	Yet to do NIT
44	Halol S/s	220/66	320		0	0	0	0			MAR-21	LAQ under progress
45	Kalavad GIS (Dist. Jamnagar)	220/66	3x160		100	5	0	1			JAN-20	WIP.
46	Kalavad S/S	220/66	1x100		100	0	0	0			DEC-19	WIP
47	Kamlapur	220/66	1x160							DEC-22		
48	Kerala S/S	220/66	2x100		100	0	0	0				
49	Khajod S/s	220/66	320		0	0	0	0			MAR-21	
50	Khambhalia S/S	220/66	320		100	0	0	0				Yet to do NIT
51	Maglana S/s	220/66	320		0	0	0	0			MAR-20	
52	Makansar S/s	220/66	320		0	0	0	0			MAR-20	
53	Mera	220/66	1x160							MAR-23		
54	Methoda S/S	220/66	320		0	0	0	0			MAR-22	

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
55	Navlakhi S/S	220/66	2x100		0	0	0	0				Dropped
56	Olpad S/s	220/66	320		100	0	0	0			MAR-21	NIT to be done
57	Prantij S/S	220/66	2x100		100	0	0	0				Yet to do NIT
58	Rajkot-II S/S	220/66	320		0	0	0	0			MAR-21	LAQ under process
59	Rajula (1x160 1x100)	220/66	2x100+1x60		0	0	0	0		MAR-23	MAR-23	
60	Santej S/s	220/66	200		100	100	100	50	320		OCT-18	Except testing all work completed. Line work under progress.
61	Sarigam (Umagam) S/s	220/66	320		0	0	0	0			MAR-19	
62	Sevalia	220/66	1x160							MAR-23		
63	Talaja S/S	220/66	320		0	0	0	0			MAR-20	LAQ under process
64	Vadala	220/66	100		100	11	0	0			MAR-13	WIP
65	Vav S/S	220/66	1x160							MAR-20		
66	Veraval S/s	220/66	320		0	0	0	0			MAR-20	
67	Vesu(GIS) S/s	220/66	480		0	0	0	0			MAR-21	
68	Visavadr S/s	220/66	200		0	0	0	0			MAR-18	
69	Zalod S/s	220/66	300		100	45	0	0			MAR-20	NIT to be done for electrical works
70	Gatrad S/S	220/132/66	3x100		100						MAR-19	Tender on WEB
71	Bhat S/s	220/132	300		100	100	100	100	220		JUL-18	Commissioned 04/18 (Later Reported).
72	Saria	220/132	100		100	35	65	0			DEC-12	Retender is carried out for Erection package.LOI issued for SCADA package. Major equipments will be supplied by GETCO.
73	25 MVAR Bus Reactor each at Moti Paneli Bhatia Nakhatrana Bhachau and Deodar s/s (GEC-I)	220	50									
74	4 nos. of 220 kV line bays for solar park interconnection (GEC-II)	220	50									
75	50 MVAR Bus Reactors each at Moti Paneli Bhatia Nakhatrana Bhachau and Deodar s/s (GEC-I)	220	50									
76	Bays Feeder at Bhachunda GIS s/s (6 Nos.) (GEC-I)	220	50									
77	Bays Feeder at Bhogat GIS s/s (6 Nos.) (GEC-I)	220	50									
78	Bays Feeder at Kalavad GIS (10 Nos.) (GEC-I)	220	50									
79	Bays Feeder at Moti Gop s/s (8Nos.) (GEC-I)	220	50									
80	Bays Feeder at Wankaner s/s (4 Nos.) (GEC-I)	220	50									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
81	Bays Reactor each at Amrel Shapar Bhatia Ranavav Vadavi s/s (2Nos.) (GEC-I)	220	50									
82	Bays Rector each at Chorania Salejada Radhanpur Sankhari s/s (2Nos.) (GEC-I)	220	50									
83	Feeder Bays at Babara s/s (Dist. Amreli) (6Nos.) (GEC-I)	220	50									
84	Reactor Bay each at Moti Paneli Bhatia Nakhatrana Bhachau and Deodar s/s (1No.) (GEC-I)	220	50									
85	Feeder Bays at Babara s/s (Dist. Amreli) (4 Nos.) (GEC-I)	132	50									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)

1	Farakhnagar S/s	400/132	630		0	0	0	0				Work yet to be initiated.
2	Roj-Ka-Meo	220/66	2x160		100	37	54	5		MAR-23	MAR-23	Work in progress. Work is delayed due to COVID pandemic.
3	Transport Hub Scetor-8 Manesar S/s	220/66	3x100		100	16	11	3		MAY-22	MAY-22	NIT Floated on 09.01.2019 and opened on 27.02.2019. Work Awarded to M/s Anglique International Ltd on 08.07.2019. Work in progress.
4	Faridabad Sector-78 GIS	220/33	2x100		100	97	98	90		APR-22	APR-22	Work in Progress.
5	Gurgaon Sector-69 GIS	220/33	2x100		100	96	96	75		APR-22	APR-22	Work is in Progress.
6	Gurgoan Sector-107 GIS	220/33	2x100		100	100	100	100		APR-21	AUG-21	commissioned on 19.08.2021
7	HSIIDC Bawal (Aug.)	220/33	1x100		100	100	100	100	100		MAY-22	Commissioned 04/22.
8	HSIIDC Rai S/S	220/33	2x100		100	60	50	50		FEB-23	FEB-23	The work was held up due to COVID pandemic.
9	Prithala S/s	220/33	320		0	0	0	0				cancelled
10	Roj-Ka-Meo	220/33	1x100		100	56	54	5		MAR-23	MAR-23	Work in progress. Work is delayed due to COVID pandemic.
11	Bagun PS (GEC-II)	220/132	200		0	0	0	0				
12	Barula PS (GEC-II)	220/132	200		0	0	0	0				
13	Daukhera PS (GEC-II)	220/132	200		0	0	0	0				
14	GIS Rai S/s	220/132	520		0	0	0	0				cancelled
15	HSIIDC Rai S/s (220/132 kV 2x160 MVA)	220/132	2x160									
16	HSIIDC Rai S/s (220/132 kV 2x160 MVA)	220/132	2x160							FEB-23		
17	Lohari/Jattal S/s	220/132	200		0	0	0	0				Cancelled
18	Malsari Khera S/s	220/132	260		0	0	0	0				Cancelled
19	Nonand S/s	220/132	520		0	0	0	0			DEC-22	Tender floated.
20	Pahari S/s	220/132	200		0	0	0	0				Cancelled
21	Sector - 77 GIS Gurgaon S/s	220/132	2x100		100	95	97	75		MAY-19		Cancelled
22	Sector - 85 GIS S/s	220/132	200		100	100	100	100			OCT-19	Commissioned on 10.10.2019
23	Sector -86 Faridabad S/s	220/132	200		0	0	0	0				Cancelled
24	Singhani PS (GEC-II)	220/132	200		0	0	0	0				

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)

1	Pragati Nagar (2nd Trf)	400/220	315		100	100	100	100		JUL-16	MAR-20	Project commissioned.
2	Pragati Nagar (Gumma) S/S	400/220	1x315		100	99	100	100		JUN-19	JUN-19	Project commissioned.
3	Construction of 33 kV GIS switching station at Palchan (Distt. Kullu) (GEC-I)	33	50									
4	Heling substation (GEC-I)	220/66	100		0	0	0	0	0		JUN-22	Design and Drawings approval are under process. Stage I approval for FCA has been obtained and final clearance is pending with Hon'ble Supreme Court of India
5	Mandhala	220/66	100		0	0	0	0				
6	Sunda (Addl. T/F)	220/66	1x100		100	25	5	0		JUN-22	JUN-22	Civil Works in progress
7	Barsaini S/S	220/33	63		0	0	0	0		MAR-16		
8	Charor (Additional T/F)	220/33	1x100							AUG-22		
9	Lahal S/S	220/33	63		100	100	100	100		JAN-17	MAR-20	
10	Kala Amb S/S	220/132/33	2x100		100	5	0	0		DEC-22	DEC-22	Design of the Substation, Supply of Material and Civil works are in progress.
11	Charor GIS (GEC-I)	220/132	1x100		100	30	1	0	0	SEP-22	SEP-22	Design and Drawings approval are under process. Construction Activities have been started.
12	Dehan s/s (GEC-I)	220/132	2x100		100	91	97	85	0	JUN-22	JUN-22	Erection works in progress
13	Kangoo s/s	220/132	2x100							DEC-22		
14	Koti S/S	220/132	200		0	0	0	0				
15	Mazra (Chamba) s/s	220/132	2x100		0	0	0	0		DEC-22		Under planning stage.
16	Sunda S/S	220/132	2x100		100	98	90	70		MAY-22	MAY-22	Work in progress and all efforts have been made to complete the work by Sep-21.
17	Taran tulla (Addl.)	220/132	100		0	0	0	0				
18	Hatkoti Switching Station	220	50		0	0	0	0				
19	Pandoh (Distt. Mandi) (Augmentation) (GEC-I)	132/33	31.5		100	100	99	99			OCT-20	Project Commissioned on 08.10.2020
20	Sub station in the yard of Rupin HEP (GEC-I)	132/33	31.5									
21	Tangnu Romai HEP S/S (GEC-I)	132/22	63									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED (HPSEBL)

1	Andhra (Aug.) (GEC-I)	66/22	31.5									
2	Andhra (GEC-I)	66/22	31.5									
3	Hatkoti (GEC-I)	66/22	1x12.5									
4	Nogli (GEC-I)	66/22	10									
5	Pooh GIS (GEC-I)	66/22	1x10									
6	Rukti (Shaung Power House) (GEC-I)	66/22	10									
7	Samoli (Aug. 20-10) (GEC-I)	66/22	10									
8	Construction of 22kV terminal bays at Hatkoti and Kotkhai under Electrical Division (GEC-I)	220	50									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

JHARKHAND URJA SANCHAR NIGAM LTD. (JUSNL)

1	GSS Chandil s/s	400/220/132	945		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
2	Latehar GSS (PGCIL)	400/220/132	6x105+3x100		100	95	70	60		OCT-22	OCT-22	Work in Progress.
3	GSS Dumka s/s	400/220	630		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
4	GSS Jasidih s/s	400/220	630		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
5	GSS Koderma s/s	400/220	2x315		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
6	GSS Mander s/s	400/220	630		0	0	0	0			MAR-24	"The RFQ & RFP floted by M/s RECTPCL has been cancelled. The decision for mode of execution of this project will be taken after getting approval of 1st phase projects i.e Project related to PUVNL evacuation."
7	GSS Baliyapur s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
8	GSS Barkatha s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
9	GSS Chandrapura s/s	220/132/33	4x100		0	0	0	0				Grid Substation deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
10	GSS Domchanch s/s	220/132/33	4x100		0	0	0	0				Grid Substation deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018
11	GSS Gomia/Kathara	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
12	GSS PTPS (2x150 - 2x50)	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
13	GSS Topchanchi s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
14	Hazaribagh s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
15	Jainamore GSS	220/132/33	4x100		100	90	100	90		OCT-22	OCT-22	Work in Progress.
16	Palojori (Gird) s/s	220/132/33	4x100		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
17	GSS Jadugoda s/s	220/132	3x100		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
18	GSS Khunti s/s	220/132	3x100		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
19	GSS Noamundi s/s	220/132	300		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
20	GSS Simdega s/s	220/132	3x100		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
21	GSS Tamar s/s	220/132	3x100		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
22	Koderma s/s	220/132	4x100		0	0	0	0				Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.
23	Lohardaga GSS (PGCIL)	220/132	2x150		100	95	90	90		MAY-22	MAY-22	Work in Progress.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)

1	Alchi. S/S	66/11	6.3		100	100	100	100			NOV-12	Commissioned 11/12.
2	Gramthong S/S	66/11	60		100	100	100	100			SEP-12	Commissioned.
3	Himya	66/11	60		100	30	0	0			JUL-13	
4	Kargil S/S	66/11	60		100	100	100	100			SEP-12	Commissioned.
5	Khalsi	66/11	60		100	100	100	100			JUL-13	Commissioned
6	Khangral (Bodhkarbu)	66/11	60		100	100	100	100			SEP-14	Commissioned.
7	Kharu	66/11	60		100	100	100	100			DEC-13	Commissioned
8	Leh	66/11	2x6.3		100	100	100	100			DEC-12	Commissioned 12/12.
9	Mulbeck	66/11	60		100	100	100	100			SEP-15	Commissioned.
10	Nimoo S/S	66/11	60		100	100	100	100			JUL-13	Commissioned.
11	Sankoo S/S	66/11	60		100	100	100	100			SEP-14	Commissioned.
12	Establishment of 400 kV switching station at Kishtwar (GIS)	400	2x20									
13	Chowadi GSS (220/33 kV 3x53.33 MVA)	220/33	1x160								DEC-22	
14	Nagrota GSS	220/33	1x100								NOV-22	
15	Budgam (Aug.)	220/132	160									Works planned for execution during 13th Five year Plan (2018-22). Funding to be arranged.
16	Budgam (Aug.) 2nd Trf.	220/132	160		0	0	0	0				Works planned for execution during 13th Five year Plan (2018-22). Funding to be arranged.
17	Mirbazar (Aug.)	220/132	160		0	0	0	0				Works planned for execution during 13th Five year Plan (2018-22). Funding to be arranged.
18	Yonus Wahipora (Kupwara) S/S	220/132	320		0	0	0	0			MAR-17	Works planned for execution during 12th Five year Plan (2012-17). Funding to be arranged.
19	Zainkote (Aug.)	220/132	3x150			0	0	100	450	DEC-12	MAR-08	Works completed.
20	(PMDP - Jammu) Janipur (Aug) S/S	132/66/33	50		100	100	80	0		MAR-19	JUL-19	Power Transformer laid on foundation, filtration of transformer oil is under process.
21	(PMDP - Jammu) Kathua (Aug) (50-20) S/S	132/66/33	30		0	0	0	0		MAR-19	SEP-19	Power Transformer commissioned on 27.06.2019.
22	(PMDP - Jammu) Miran Sahib (Aug) (50-20)	132/66/33	30		0	0	0	0		MAR-19	SEP-19	Commissioned 07/18.
23	(PMDP - Jammu) Pounichak (Aug) S/S	132/66/33	50		100	100	50	0		MAR-19	OCT-19	Power transformer reached at site on 23.07.2019 and laid on foundation.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
24	(PMDP - Jammu) Sidhra (Aug) (2x50-2x20)	132/66/33	60		0	0	0	0		MAR-19	NOV-19	Sidhra-I: Dispatch instructions of power transformer issued on 17.08.2019. Sidhra-II: LOA issued, on 19-03-2019 for Rs 349.28 Lacs.Date of completion: Six months from the issuance of LOA. Vendor approval of Power Transformer and cables issued.
25	(PMDP-Jammu) Chatha Grid S/S	132/33	100		100	5	0	0		MAR-19	JUL-20	Preliminary works (soil testing and demarcation) are under progress.
26	(PMDP - Kashmir) Bemina (Aug)(200-150)	132/33	1x50		100	80	80	70		MAR-19	JUN-21	Civil works completed. Delivery of Transformer awaited.
27	(PMDP - Kashmir) Chadoora (Aug) (100-50)	132/33	50		100	80	80	0		MAR-20	MAR-21	Works under progress.
28	(PMDP - Kashmir) Cheshmashahi (Aug) (140-105)	132/33	1x35		100	0	0	0	140	MAR-19	MAR-20	Augmentation Completed. commissioned on 05-01-2020 by replacing the existing 15 MVA Transformer by 50 MVA Transformer and utilizing the existing Bay and Equipment. Spare Bay under construction.
29	(PMDP - Kashmir) Khrew (Aug) (150-100)	132/33	50		100	100	100	100	100	MAR-20	MAY-20	Augmentation Completed for Khunmuh (Khrew). commissioned on 23-005-2020.
30	(PMDP - Kashmir) Tengpora (GIS)	132/33	150		100	50	50	0		MAR-20	JUN-21	Works under progress.
31	(PMDP-Kashmir) Zainakote (Aug) (125-75)	132/33	50		100	100	50	40		MAR-19	OCT-20	NIT for supply, erection, testing and commissioning of Power Transformer issued.
32	2 nos. of 132 kV line bays at Samba (GEC-II)	132	50									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)

1	Shivanasamudra S/S (GEC-I)	66/11	1x8		0	0	0	0				Commissioned
2	C.N.Halli	400/220	500		0	0	0	0		SEP-18	SEP-18	Land to be Acquired
3	Dhoni (Gadag)	400/220	500		100	100	100	100		SEP-18	OCT-18	Commissioned on 17.10.2018
4	Electronic city S/S	400/220	2x500		100	94	100	100			DEC-20	Commissioned on 31.03.2021
5	Gulbarga S/S	400/220	1000		100	60	80	60		SEP-19	OCT-22	work under progress
6	Kalaburagi (Ferozabad)	400/220	1000							JAN-23		
7	Munirabad (PS) at (Koppal Dist.)	400/220	5x500		0	0	0	0				pertains to PGCIL
8	Tumkur(Pavagada) PS (Aug) (GEC-II)	400/220	1000		0	0	0	0				pertains to PGCIL
9	Tumkur (Pavagada) PS (GEC-II)	400/220	1x1500		0	0	0	0				pertains to PGCIL
10	Tumkur (Vasantnarsapur) (GEC-II)	400/220	500		0	0	0	0				pertains to PGCIL
11	220/66kV GIS S/S at sobha dreams acres	220/66	3x100							SEP-22		
12	Channapatna S/S	220/66	1x100		100	97	100	100			MAY-23	All civil works completed except finishing works All equipment erected. Bus formation & Equipment earthing completed. Control cable laying and termination completed. Power cable laying completed.
13	Exora	220/66	150		100	100	100	100		SEP-19		Commissioned on 28.03.2022.(2X150 MVA)
14	Hosdurga (Madure)	220/66	2x100		0	0	0	0		JUN-22	JUN-22	Work in Progress.(line work)
15	Maddur	220/66	100		0	0	0	0		SEP-19	SEP-19	TCCM Approved
16	Manyatha	220/66	150		0	0	0	0				Commissioned
17	Naganathapura (Aug.)	220/66	1x100		100	100	100	100	100		DEC-19	1st Tr commissiond on 08-Feb-2020 2nd Tr commissioned on 18-Mar-2020
18	Nagmangala	220/66	100		100	100	100	100		SEP-19	MAR-22	Commissioned on 14.03.2022
19	Ramanagar(Kothipura) (2nd ICT)	220/66	1x100		100	100	100	100		DEC-07	OCT-19	Commissioned on 9.04.2020
20	Somanahalli (Aug.)	220/66	1x100		100	0	0	0			SEP-20	Commissioned
21	Srinivaspura	220/66	100		100	25	35	40		SEP-19	SEP-19	Work under progress
22	Aaheri	220/110	2x100							MAY-22		
23	Afzlapur	220/110	100		0	0	0	0		SEP-19	SEP-19	Proposal not yet approved
24	Ramasamuda S/S	220/110	2x100		100	0	0	0			DEC-19	Work under progress
25	Ramasamudra	220/110	2x100							OCT-22		
26	Sindagi	220/110	100		0	0	0	0		SEP-19	SEP-19	Work under progress
27	Sirsi (Esale) s/s (Addl T/F)	220/110	55		100	100	100	100	55		MAY-22	Commissioned 04/22.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
28	Mughalkod S/S (GEC-I)	110/11	2x5		0	0	0	0				Commissioned on 30.03.2021

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KASHMIR POWER DISTRIBUTION CORPORATION LIMITED (KPDCL)

1	Gangavathi (Sulekal) s/s	220/110	2x100									
---	--------------------------	---------	-------	--	--	--	--	--	--	--	--	--

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KERALA STATE ELECTRICITY BOARD (KSEB)

1	Kottayam	400/220	2x315		100	33	75	20		JUL-22	JUN-22	Work Order issued on 02.04.2020 to M/s Toshiba Transmission and Distribution Systems India Pvt. Ltd Work in progress.
2	Ettumanoor	220/110	2x100		100	84	98	95		APR-22	APR-22	Work awarded to M/s. GET&D India Ltd and Work is in progress.
3	Thalassery	220/110	2x100		100	91	70	55		JUL-22	JUL-22	Work awarded to M/s. Techno Electric Ltd and work is in progress.
4	Vizhinjam (T/F-I)	220/110	1x100		100	100	100	100	100	APR-22	MAY-22	Commissioned 04/22.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)

1	Balsane (Shivajinagar ICT)	400/220	2x500		0	0	0	0		MAR-20		scheme sanctioned. tender yet to be floated.
2	Boisar (Northern Corridor) ICT	400/220	2x500		0	0	0	0		MAR-20		Not in STU Plan
3	Chakan Replacement ICT (1x(500 - 315)	400/220	185							MAR-20		
4	Hinjewadi ICT	400/220	2x500		100	100	100	99	1000	MAR-18		SS back charged on 220kV line and 400/ 220/ 33 kV,3X167 MVA ICTs 2 nos charged on 30-05-2016.
5	Jejuri Addl ICT	400/220	3x167		100	100	100	100	501	MAR-19		Commissioned on dt 31-03-2018.
6	Kharda - ICT	400/220	2x500		0	0	0	0		MAR-22		Not in STU Plan . 400kV Kharda s/s dropped.
7	Nashik ICT	400/220	2x500		0	0	0	0		MAR-18		Tender floated for substation.
8	New Koyna (Aug) (3x105 MVA)	400/220	1x315							JUN-22		
9	Tembhurni ICT	400/220	7x167		0	0	0	0		MAR-22		Not in STU Plan. 400kV Tembhurni s/s dropped.
10	Viraj (EHV Consumer) T/F	230/33	2x25							MAR-18		
11	Bhalwani substation (T/F Replacement 25MVA by 50 MVA)	220/33	25		100	100	100	100	25		MAY-22	Commissioned 04/22.
12	Bhose (Aug)	220/33	2x25							SEP-22		
13	Bidkin T/f	220/33	1x100							MAR-22		
14	Butibori Addl T/F	220/33	2x50							MAR-21		
15	Chamorshi T/F	220/33	2x25		100	95	100	99		MAR-22	SEP-19	Scope : 2 x25 MVA, 132/33 kV T/F with bays commissioned on 30-12-2019.
16	Chimur T/F	220/33	2x25		0	0	0	0		MAR-21		Not in STU Plan Chimur s/s dropped
17	Five Star MIDC T/F	220/33	1x50		100	100	100	100		MAR-19		T/F commissioned on 31.12.2018.
18	Girnare T/F	220/33	2x50							MAR-20		
19	GIS Ulwe node	220/33	1x100		100	80	60	40		DEC-22	SEP-22	Work in progress.
20	Goregaon Filmcity T/F	220/33	2x100							MAR-20		
21	Goregaon Filmcity T/F - I	220/33	2x100							MAR-20		
22	Hingoli (Repl)T/f	220/33	2x25							MAR-19		
23	Hinjewadi T/F	220/33	2x100							MAR-18		
24	Kaudgaon T/f	220/33	2x50		0	0	0	0		MAR-21		Not in STU Plan
25	Kesurdi MIDC T/F	220/33	1x100							MAR-19		
26	Khandeshwar T/F	220/33	2x50		100	82	60	15		MAR-20		work is in progress.
27	Kupwad T/F	220/33	1x100							MAR-19		
28	Lakhampur / Dindori T/F	220/33	2x50		0	0	0	0		MAR-20		Scope: 132/33kV, 2 x 25 MVA T/F for 132kV Lakhampur s/s.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
29	Malegaon (Aug)	220/33	2x25							DEC-22		
30	Manjarsumba (Addl)	220/33	25							MAR-18		
31	Naghibid S/S	220/33	125		100	88	100	99		MAR-21	MAR-21	S/s backcharged on 26.07.2020.
32	Nandurbar MIDC T/F	220/33	2x50							MAR-21		
33	ONGC Panvel Addl T/F	220/33	1x50		0	0	0	0		MAR-19		Scheme not sanctioned.
34	Palghar T/F	220/33	2x50							MAR-19		
35	R S Kharghar Addl T/F	220/33	1x50		100	100	100	100		DEC-19		T/F commissioned on 17.06.2017
36	Shendra GIS (DMIC)	220/33	1x100		100	75	90	87		MAR-23	MAR-23	work is in progress.
37	Slinnar (Datali) T/F	220/33	2x50		0	0	0	0		MAR-21		Not in STU Plan
38	Supa MIDC/Dhotre T/F	220/33	2x50							MAR-19		
39	Uppalwadi Sub-Station	220/33	250		100	100	98	96	250	DEC-21	DEC-21	a) 2x100MVA ICT-I & II back charged on 18.03.2019. b) 50MVAT/F-I & T/F-II Backcharged on 15.05.2019 & 06.12.2019 respectively.
40	Washi T/f	220/33	2x25		0	0	0	0		MAR-22		Not in STU Plan 220kV Washi s/s dropped
41	WAtwate T/F	220/33	2x50		0	0	0	0		MAR-22		Not in STU Plan 220kV Watwate s/s dropped
42	Dighi T/F	220/22	2x50							MAR-21		
43	Eon Kharadi T/F	220/22	2x50							MAR-19		
44	Hinjewadi -II	220/22	1x100		100	100	70	50		MAR-18		Work in progress.
45	Jambhul T/F	220/22	2x50		100	5	0	0		MAR-18		Work in progress.
46	Kamba Replacement T/F (1x(100-50)	220/22	1x50							MAR-19		
47	Pawane GIS	220/22	2x50		100	92	95	85		JUN-22	JUN-22	Work is in progress.
48	Temghar Replacement T/F (1x (100-50)	220/22	1x50		0	0	0	0		MAR-18		Repeated at sr no 76, to be deleted.
49	Vashi T/F	220/22	2x50							MAR-22		
50	Virar (East) Kopari T/F	220/22	2x50		0	0	0	0		MAR-20		Land not in possession.
51	Virar (West) (Chikhal Dongari) T/F	220/22	2x50		0	0	0	0		MAR-19		Land not in possession.
52	Wada-II S/S	220/22	100		100	100	100	100			OCT-15	2 X 100MVA, 220/33-22kV T/Fs. commissioned on dt. 31.05.2015 & 31.10.2015 respectively.All feeders commissioned, all work completed on 15/01/2016.
53	220/132/33 kV Pardi SS (2x100 and 2x50)	220/132/33	2x100+2x50		100	100	98	95		MAR-23	DEC-19	All erection work completed & Only Testing work Balance. 220kV Uppalwadi-Pardi LOA placed (UG cable).
54	Kurunda S/S	220/132/33	2x100		100	88	100	85		SEP-22	JUN-22	work is in progress. Both 2 x 100MVA, 220/132kV ICTs back charged on 30.03.2022.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
55	Mankapur S/S	220/132/33	2x100+2x50		100	47	80	9				Scope of work re-validated vide MBR no. 112/12. To be considered in phase-III if necessary as per MBR no. 112/12 Proposal for closure received at to C.E ,DCM in June 2017. Short closure proposal for Uppalwadi - Mankapur line & Mankapur s/s put up for approval.
56	Ahmednagar Addl ICT	220/132	2x100		100	100	100	100	200	MAR-18		ICT commissioned on 01.03.2018.
57	Amrapur (Pathardi) S/S	220/132	2x100		100	100	100	96		MAR-21	FEB-22	Back charged on dt 03.07.2020.
58	Chalisingaon Addl ICT	220/132	2x100		100	90	90	80		MAR-18	MAR-19	Work in progress. ICT awaited.
59	Chamorshi - ICT	220/132	2x100		0	0	0	0		MAR-22		Not in STU Plan
60	Chimur-ICT	220/132	2x100		0	0	0	0		MAR-21		Not in STU Plan Chimur s/s dropped.
61	Girnare ICT	220/132	2x100							MAR-20		
62	Insuli (Sawantwadi) Addl ICT-I	220/132	1x100							MAR-20		
63	Insuli (Sawantwadi) - ICT	220/132	1x100							MAR-19		
64	Kharda ICT-I	220/132	2x100		0	0	0	0		MAR-22		Not in STU Plan . 400kV Kharda s/s dropped.
65	Krishnoor Addl ICT	220/132	1x100							MAR-20		
66	Krishnoor s/s	220/132	1x100		100	99	90	90	25	MAR-21		1 x 25 MVA, 220/33kV T/F commissioned on 25-03-2018.
67	Lakhampur/Dindori ICT	220/132	2x100		0	0	0	0		MAR-20		Not in STU Plan
68	Loinikand-II S/S (ICT-II)	220/132	1x100									
69	Manjarsumba Addl ICT	220/132	1x100							MAR-21		
70	Manjarsumba ICT	220/132	1x100							MAR-20		
71	Naldurg ICT	220/132	2x100		0	0	0	0		MAR-21		Not in STU Plan
72	Nandgaon Peth (ICT)	220/132	1x100		100	100	100	100		MAR-18		ICT commissioned on 31-03-2018
73	Nandgaon Peth -Addl ICT	220/132	1x100							MAR-19		
74	Nandurbar MIDC - ICT	220/132	2x100							MAR-21		
75	Narangwadi s/s	220/132	250		100	100	100	100	250	MAR-21	JUN-21	Substation alongwith line commissioned on 30.06.2021.
76	Ner (Wafali) - ICT s/s	220/132	2x100							MAR-20		
77	Niwaliphata	220/132	1x100							DEC-22		
78	Patoda s/s (Aug.)	220/132	2x100									
79	Pimpalgaon S/S	220/132	100		100	100	95	95			DEC-16	SS back charged from 132 kV on dt. 20.03.2014. ICT -I and Associated line commissioned on 09.04.2022.
80	Satara MIDC	220/132	1x100							DEC-22		
81	Shevgaon/Pathardi	220/132	2x200							MAR-22		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
82	Shevgaon / Pathardi ICT	220/132	2x200		100	100	100	96		MAR-22	JUL-20	2 x 100MVA ICT I& II back charged on 04/07/2020.
83	Slinnar (Datali) T/F	220/132	2x200		0	0	0	0		MAR-21		Not in STU Plan
84	Supa MIDC/Dhotre ICT	220/132	200							MAR-18		
85	Wani (Addl ICT - I)	220/132	1x100							MAR-20		
86	Wani ICT	220/132	1x100							MAR-19		
87	Washi ICT	220/132	2x100		0	0	0	0		MAR-22		Not in STU Plan 220kV Washi s/s dropped
88	Watwate ICT	220/132	2x100		0	0	0	0		MAR-22		Not in STU Plan 220kV Watwate s/s dropped
89	Wadhkal Addl ICT	220/110	100		0	0	0	0		MAR-19		Not in STU Plan
90	Palghar ICT	220/100	2x100		100	100	96	95		OCT-19	MAR-22	Substation back charged on 132kV level on 30.03.2021. ICT-II back charged on 29.12.2021, line work is in progress.
91	Pawane ICT	220/100	2x100		0	0	0	0		MAR-21		Under review.
92	Taloja (Replacement ICT) 1x(200-100)	220/100	2x100		0	0	0	0		MAR-20		Scheme under preparation at zonal level.
93	Vasai Replacement ICT	220/100	1x100		0	0	0	0		MAR-19		Scheme under preparation.
94	Vashi - ICT	220/100	2x100							MAR-22		
95	Wadhkal ICT	220/100	1x100		0	0	0	0		MAR-18		Not in STU Plan
96	1x25 MVAR Bus Reactor at Dhule s/s (GEC-I)	220	1x25		100	100	100	100			MAR-21	Commissioned on 31-03-2021

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MEGHALAYA ENERGY CORP. LTD. (MeECL)

1	Killing S/S	400/220	630		100	100	100	100	630		FEB-15	1. Date of award of contract is 25.08.2011. 2. Schedule date of completion was 25.06.2013. 3. Actual date of commissioning is 22.02.2015. 4. Delay due to acquisition of additional land required for the sub-station. However the LILO line and both the 400/220 kV, 315 MVA transformers were charged since 03.03.2013. 5. No issues on forest clearance and no court cases. 6. Work executed by Power Grid. 7. The expenditure for the sub-station is inclusive of the LILO line.
2	Ampati S/S (2x25)	132/33	50		100	100	100	100			DEC-18	1. Date of commencement of the work is 27.09.2013. 2. Schedule date of completion is 31.03.2017. 3. Anticipated date of completion is December, 2018. 4. Delay is due to heavy flood damage in Garo Hills in September 2014 and also due to fund flow constraint. 5. Commissioned on 31.05.2019.
3	Lad Nongkrem S/S	132/33	40		100	100	100	100			MAR-19	1. Date of commencement of the work is 01.06.2014. 2. Schedule date of completion is 31.03.2017. 3. Anticipated date of completion is 31.12.2019. 4. Delay in completion is due to delay in supply of materials for the sub-station switchyard by the vendor. 5. No issue of forest clearance. 6. Completed. & commissioned on 09.12.2019
4	Mawphlang S/S	132/33	40		100	100	100	100	40		FEB-12	1. Date of commencement of the work is 05.05.2010. 2. Schedule date of completion was December 2011. 3. Actual date of commissioning are as follow: 132/33kV, 20MVA - 1no. transformer commissioned on 23.12.2011 and 2nd transformer was commissioned on 20.02.2012. 4. No issues on forest clearance.
5	Mendipathar S/S	132/33	40		100	100	100	100	40		DEC-17	1. Date of commencement of the Phase-II work is 01.04.2012. 2. Schedule date of completion was 22.12.2015. 3. The sub-station is charged with 132/ 33 kV 20 MVA transformer No. 1 since 22.12.2015. 4. The 2nd 20 MVA transformer was commissioned on 01.12.2017. 5. No issues on forest clearance.
6	Mustem S/S	132/33	40		100	100	100	100	40		NOV-15	1. Date of commencement of the work is 01.10.2013. 2. Schedule date of completion was November 2015. 3. Actual date of completion is 20.11.2015. 4. No issues on forest clearance. 5. Work completed and substation commissioned on 20.11.2015.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
7	Praharinagar S/S	132/33	25		100	0	0	0			DEC-19	1. LOA for leveling of land for the 132 kV and 33 kV switchyard at Praharinagar have been issued on 22.02.2017 . 2. LOA for boundary wall also issued but work could not progress due to ban on stone aggregates. 3. The schedule date for completion of the sub-station is December 2018. Anticipated date of completion 31.03.2020
8	Rongkhon (Aug.) S/S	132/33	50		100	98	99	99	15		DEC-18	1. The transformer augmentation of the substation was completed on 20.10.2012. 2. Date of contract for Renovation and restructuring of 33 kV switchyard is 04.01.2017. 3. Anticipated date of completion is March, 2020. 4. Overall progress of the project is 98% completed.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)

1	Addl. 400 KV X-mer at Ashta	400/220	1x315		100	90	95	95		JUN-22	JUN-22	Work in progress
2	Badnawar S/S	400/220	2x315		100	100	100	100	630	JUN-19		1st 315 MVA X-mer charged on 07.03.2019 & 2nd 315 MVA X-mer charged on dtd. 21.03.2020 & 125MVAR reactor charged on 11.03.2019,
3	Bhopal T/F Replacement/Aug. of 315 MVA by 500 MVA	400/220	185		0	0	0	0		SEP-22		
4	Handia S/S	400/220	630		0	0	0	0				
5	Kirnapur S/S	400/132	1x100		100	100	100	100	200	DEC-22		Charged in March 2019
6	Nagda (Bus Reactor 1x125MVAR)	400	50		100	100	100	100				Charges on 09.08.2016.
7	Badwar Rewa Pooling S/s	220/33	300		100	100	100	100	300		MAR-18	1st 100MVA charged on 29.03.2019. 2nd X'mer (100) MVA charged on 04.07.2019. 3rd 100MVA X'mer charged on 14.12.2019.
8	Ramnagar Pahad Rewa Pooling S/s	220/33	300		100	100	100	100	300		MAR-19	1st 100 MVA charged on 28.07.2018 & 2nd 100 MVA charged on 14.10.2018. & 3rd 100 MVA charged on 25.04.2019
9	Aug. of Mehgaon Xmer (200-160)	220/132	1x40		100	90	0	0		JUN-21		Deferred due to upcoming new 220KV Ss Bhind(TBCB)
10	Barwaha S/S	220/132	1x160		100	100	95	95		JUN-22	JUN-22	Supply of materials affected due to COVID-19.
11	Bhopal (Aug. of 160 by 200 MVA)	220/132	40							SEP-22		
12	Bina (Replacement/Aug.3x40MVA by 200 MVA)	220/132	80							DEC-22		
13	Chhegaon Addl. T/F	220/132	2x100							SEP-22		
14	Chichli Addl. T/F	220/132	1x160							SEP-22		
15	Damoh (Aug. of 160 by 200 MVA)	220/132	40							SEP-22		
16	Gandhinagar S/S	220/132	160		0	0	0	0				
17	Guna Addl. T/F	220/132	1x160							SEP-22		
18	Katni 400 kV S/S (Addl. X-mer)	220/132	1x160		100	100	100	100		SEP-22	SEP-22	Work in Progress.
19	Nimrani Addl. T/F	220/132	1x160							DEC-22		
20	Pithampur Sec-I Addl. Xmer	220/132	1x160		100	95	82	82		JUN-22	JUN-22	
21	Rewa Augmentation of Xmer (200-160)	220/132	1x40		100	80	0	0		SEP-22	SEP-22	
22	Seoni Addl. T/F	220/132	2x100							SEP-22		
23	Shankargarh / Khsipra S/S	220/132	160		0	0	0	0				
24	Vijaipur (Aug.)	132/33	40		0	0	0	0				This S/s deleted from the list

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)

1	Duburi (ICT-III)	400/220	1x315		100	80	90	80		MAR-21	AUG-23	Tfr shifted to other works due to emergency..
2	Baliguda S/S	220/33	40		100	90	90	80	40	JUN-17	MAR-23	
3	Daspalla	220/33	1x40		100	90	90	90		DEC-22	NOV-22	Delayed due to forest clearance issue
4	Gobindpalli	220/33	2x20		100	100	100	100		JAN-20	DEC-22	2X20 MVA Govindpalli Commissioned by T arrangement from nearest line on 17.11.20. The line could not be completed due to Forest Clearance issue
5	Godisahi S/s (2x63 MVA)	220/33	126		100	90	90	90		JUN-22	SEP-22	
6	Kalimela S/s (2x20 MVA)	220/33	1x40		100	100	100	100		JUL-22	AUG-22	Delayed due to forest clearance issue
7	Laxmipur S/S	220/33	20		100	100	100	100			JUL-20	Charged on 27.07.20 and may be deleted.
8	Balianta (220/132/33 kV) S/S	220/132/33	2x200+46		100	25	10	0			MAR-23	In the transmission line section plz add the Balianta line. The clarification asked has already complied.
9	Dhamara S/S	220/132/33	200		100	80	80	70	320		DEC-22	Capacity to be 2X160 MVA=320 MVA instead of 200 MVA. Schedule of Completion may be made as June 20
10	Turumunga (220/132 and 132/33 kV) S/S	220/132/33	3x100+60		100	75	80	75			NOV-22	132/33kV may be changed to 220/33kV
11	Bamra	220/132	2x160		100	90	90	80	320	NOV-22	JUN-22	New Addition
12	Dhamra S/s (2x160 MVA)	220/132	2x160		0	0	0	0		DEC-22		Delete it as already there
13	Kiakata	220/132	320		100	90	85	80		JAN-20	MAR-23	The line work delayed due to forest clearance issue
14	Kuanrmunda S/S	220/132	2x160		100	90	90	90		OCT-22	AUG-22	Capacity to be 2X160 MVA=320 MVA instead of 200 MVA. Schedule Completion may be made May 20
15	Pratapsasan	220/132	2x160		100	100	100	100		AUG-21	AUG-21	one no. 160 MVA charged on 25.06.21. All bays charged in 07/21. 2nd 160 MVA charged on 23.03.22

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWER AND ELECTRICITY DEPARTMENT, MIZORAM (PEDMIZO)

1	Bawktlang (Augmentation of existing substation)	132/33	2x20		0	0	0	0				Proposal stage
2	Khawiva (Augmentation of existing substation)	132/33	25		0	0	0	0				Works are in progress and are implemented by PGCIL
3	Luangmual (Augmentation of existing substation)	132/33	60		0	0	0	0				Proposal stage
4	Sihhmui (Augmentation of existing substation)	132/33	1x10		0	0	0	0				Proposal stage

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)

1	Karanprayag (GIS)	400/132	630		0	0	0	0			JUN-17	Construction of Substation shall be planned as per Connectivity schedule of generators in Alaknanda Valley.
2	Pipalkot (THDC) Switching Substation	400	10		0	0	0	0			DEC-21	Substation land is inside the premises of Pipalkoti HEP. Construction of Substation shall be planned as per schedule of Pipalkoti HEP (THDC) after signing of Implementation Agreement with PTCUL.
3	Barahamwari New	220/33	100		0	0	0	0		MAR-17	DEC-21	Work awarded to M/s Simens.
4	Baram (GIS) s/s	220/33	2x25		100	75	73	25	50	APR-22	APR-22	WIP
5	Ghansali (GIS)	220/33	60		100	0	0	0			DEC-21	Will be planned matching with commissioning schedule of Bhilanga-II HEP of UJVN Ltd.
6	Ghansali New	220/33	60		0	0	0	0		MAR-17	DEC-18	Tender is under process.
7	Mori (GIS)	220/33	100		0	0	0	0				Land for above substaion has been finalized at Mori Block. Forest case preperation is under progress.
8	Nogaon	220/33	100		0	0	0	0			MAR-18	Land search under progress.
9	Puhana (GIS)	220/33	100		0	0	0	0			MAR-17	Differed till further order.
10	Almora	220/132	200		0	0	0	0			JUN-17	DPR Prepared.sending DPR to funding agency is under process.
11	Baramwari (GIS)	220/132	60		100	0	0	0			DEC-23	Tendering is in progress.
12	Pantnagar (Aug.)	220/132	100		0	0	0	0			MAR-17	Tendering is under progress
13	Piran Kaliyar (GIS)	220/132	300		100	100	100	100	300		SEP-18	220/132/33 kV AIS substation has been successfully commissioned on dated 23-09-2018

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)

1	Rajpura	400/220	500							MAY-22		
2	Badshahpur (Addl. T/F)	220/66	1x100							DEC-22		
3	Bahadurgarh (Addle. T/F) S/S	220/66	100		100	100	100	100	160		JUN-17	The work of Augmentation of 1x100 MVA, 220/66 KV T/F with 1x160 MVA, 220/66 KV T/F has been completed on 16.02.2017 and T/F loaded on 22.6.2017
4	Bhawanigarh (Addl. T/F)	220/66	1x100							SEP-22		
5	Focal Point Nabha (Aug.) (3rd Addl.)	220/66	100		0	0	0	0				No such work exists.
6	Ladhowal (Addl. T/f)	220/66	1x160							JUL-22		
7	Ladowal	220/66	160		100	100	100	100	160	MAR-17	MAR-19	Commissioned on load on 15.03.19
8	Majra (Addl. T/F)	220/66	1x100							OCT-22		
9	Naraingarh (Addl. T/F)	220/66	1x100							JAN-23		
10	Patti (Augmentation of 100 to 160 MVA)	220/66	60							APR-22		
11	Udhoke (Addl. T/F)	220/66	1x100							NOV-22		
12	Banga (Addl. T/F)	220/132	1x100							FEB-23		
13	Civil line Amritsar (Addl. T/F)	220/132	1x100							MAR-23		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)

1	765 kV GSS Phagi (Addl T/Fs 3x500 MVA)	765/400	1x1500		100	100	100	100	1500		MAY-22	Commissioned 04/22.
2	Banar GIS (Distt. Jodhpur)	220/132	2x100							MAR-23		
3	Nawalgarh s/s	220/132	100		100	0	0	0				Work stopped. W.O. awarded to M/s. EMCO Ltd. Termination notice has been issued to firm by RVUNL in term of Article 13.3(d) of TSA dated 25.02.2013. Firm filed petition before APTEL Delhi against the order passed by RERC. Next hearing date awaited.
4	Reodar (Distt.Sirohi)	220/132	1x160		100	15	0	0	160	OCT-22		Work order issued on 26.05.2021 to M/s Sumaja , New Delhi. Work sarterd by firm.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)

1	Ariyalur s/s	765/400	2x1500		100	95	95	95			SEP-22	Work under progress.
2	Ariyalur S/S	765/400	2x1500		100	95	95	95	0	DEC-22	DEC-22	Work under progress.
3	Coimbatore	765/400	3000		50	0	0	0		SEP-21	MAR-24	Part of the Land registration approval for additional land acquisition is in process.'s associated 765 KV line and it's 400 KV line work. Estimate is under preparation for floating tender.
4	North Chennai Pooling Station (GIS) (2X1500)	765/400	2x1500		100	98	98	98		SEP-22	SEP-22	Work under progress.
5	North Chennai (PS) S/S	765/400	2x1500		0	0	0	0				
6	Virudhunagar	765/400	3000		100	75	80	70		MAR-21	MAR-24	Work in progress.
7	Edayarpalayam	400/230/10	2x315+3x200		100	8	0	0		SEP-18	MAR-24	Yard levelling nearing completion. Control Room work in progress.
8	Guindy (GIS)	400/230/10	630		100	100	100	100		SEP-19	MAR-23	Back charged at 230 KV level on 19.12.2020.
9	Korattur (GIS)	400/230/10	1030		100	50	0	0		SEP-19	MAR-24	GIS Building, Compound wall and yard structure works in progress.
10	Mylapore/Taramani	400/230/10	1030		100	20	10	0		SEP-19	JUL-21	Work under progress.
11	Pavoorchatram (Tennampatty)	400/230/10	2x315+2x100		100	100	100	100			NOV-19	SS commissioned on 05.11.2019.
12	Vellalaviduthi (Pudukkottai)	400/230/10	2x315+2x100		100	95	95	90			SEP-22	Work under progress.
13	Establishment of 400/230 kV S/S ICTs at Parali (near existing Kundah PH-III)	400/230	2x500		100	5	0	0			MAR-25	Work commenced.permission awaiting from forest dept, for cutting of 276 nos trees in the SS site. in the meanwhile ,permission to commence the work in vacant land without felling trees is being followed up with forest dept.
14	Kolappalur	400/230	1030		0	0	0	0		SEP-21	MAR-22	Sanction awaited.
15	Mangalapuram	400/230	1030		0	0	0	0		SEP-21	JUL-23	Sanction awaited.
16	Ottapidaram	400/230	630		100	90	95	90		SEP-19	MAR-23	work under progress.
17	Samugarengapuram	400/230	1030		100	0	0	0		SEP-19	MAR-25	Proposed under GEC Phase -II. MNRE approval awaited. On receipt of approval, tender will be floated.
18	Selvapuram	400/230	1030		100	80	90	90		SEP-20	MAR-24	slow progress of work by the contractor.
19	Thuraiyur	400/230	1030		0	0	0	0		SEP-21	MAR-22	Sanction awaited.
20	Vellalaviduthi (2X315 2X200)	400/230	1030		100	95	95	90		SEP-22	SEP-22	Work under progress.
21	Pulianthope (GIS)	400/220	945		100	95	95	90		JUN-22	JUN-22	Work under progress. 3 x 315 MVA ICT Erection completed. 1x125 MVAR Reactor erection completed.
22	Bay (Provision) at Kayathar s/s (4 Nos.) (GEC-I)	400	50									
23	Bays at Palavadi s/s (2 Nos.)	400	50									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
24	Pugalur and North Trichur HVDC Terminal	320	2000		0	0	0	0		APR-20		
25	Alagarkoil (2x100+3x100)	230/110	500		0	0	0	0		SEP-17	MAR-18	Work to be taken up.
26	Arani (3x80 to 4x80)	230/110	560		0	0	0	0		SEP-17	MAR-18	Work to be taken up.
27	Cuddalore (3x100 to 3x160)(GEC-I)	230/110	180		0	0	0	0		AUG-21	DEC-22	All works completed, Auto Transformer to be allotted
28	Erode	230/110	2x100		100	90	90	80		SEP-22	MAR-23	Work under progress.
29	Kadapperi (3x100+3x160)	230/110	780		0	0	0	0		SEP-17	MAR-18	Work to be taken up.
30	Kalivelampatty	230/110	200		100	75	20	15		SEP-19	MAR-24	work under progress.
31	Karuppur	230/110	2x100		100	95	95	95		DEC-22	MAR-23	Work under progress.
32	Keezhakuppam	230/110	200		0	0	0	0		SEP-19	JUL-23	Sanction awaited.
33	Kondagai	230/110	200		0	0	0	0		SEP-20	DEC-23	Sanction awaited. Tender will be floated after getting sanction.
34	Kongal Nagaram	230/110	200		0	0	0	0		SEP-18	DEC-23	Sanction awaited.
35	K.Pudur	230/110	200		100	0	0	0		SEP-20	MAR-25	It is proposed to establish as AIS. Revised administrative approval awaited.
36	Membalam (GIS)	230/110	2x160		1	100	100	100			SEP-21	Commissioned
37	Narimanam S/S	230/110	2x100		100	0	0	0			MAR-24	Revised administrative approval is to be obtained.
38	Poolavady	230/110	200		100	0	0	0		SEP-18	MAR-25	Proposed under GEC Phase-II. MNRE approval awaited. On receipt of approval, tender will be floated.
39	Pudukottai (2x100 to 3x160)(GEC-I)	230/110	280		100	100	100	100				Commissioned.
40	Sathumadurai	230/110	200		100	10	0	0		SEP-18	MAR-24	Control room and yard work in progress
41	Shenpagapudur (JICA)	230/110	2x100		100	100	100	100		JUN-15	FEB-21	Commissioned on 26.02.2021.
42	Taramani (3x100+3x160)	230/110	780		100	80	50	50		SEP-17	MAR-24	Work under progress.
43	Thiruppur S/S	230/110	2x100		0	0	0	0		SEP-19		
44	Thiruvanmiyur	230/110	2x100		100	90	80	80		DEC-22	MAR-23	Work in progress.
45	Usilampatty	230/110	200		0	0	0	0		SEP-20	MAR-22	Sanction awaited.
46	Vinnmangalam (2x100 to 2x160)	230/110	520		0	0	0	0		SEP-17	MAR-18	Work to be taken up.
47	Kadalangudy (Aug.) (100-80)	220/110	20		100	100	94	100			DEC-15	Commissioned 12/15.
48	Muppandal	220/110	200		100	0	0	0		SEP-18	MAR-25	Proposed under GEC Phase -II. MNRE approval being received.
49	Nemmali thippiyakudi (2x100+3x100)	220/110	500		0	0	0	0		SEP-17	MAR-17	
50	Singapuram S/S (ICT-II)	220/110	100		0	0	0	0				Test charged on 02.05.16 with 1x100 MVA Auto Transformer
51	Singarapet (Enhancement from 3x50 to 2x160 MVA and shifting of SS to new location inside the SS premises)	220/110	170		100	100	100	100		SEP-18	FEB-21	commissioned on 22.02.2021

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TRANSMISSION CORP. OF ANDHRA PRADESH LIMITED (APTRANSCO)

1	Mughalkod (GEC-I)	400/220	945									
2	Uravakonda (GEC-I)	400/220	1000									
3	80 MVAR Bus Reactor at Jammalamadugu s/s (GEC-I)	400	50									
4	Bay Extn. at Uravakonda s/s (2Nos.) (GEC-I)	400	50									
5	Chilakaluripeta S/s (2x500MVA)	400/220/132	1000		0	0	0	0		AUG-19	NOV-20	The contract for construction of 400kV SS at Chilakaluripeta is rescinded.
6	80 MVAR Bus Rector at Hindupur s/s (GEC-I)	400/220	50									
7	Amaravathi SS-II in CRDA	400/220	630		0	0	0	0		AUG-21	AUG-21	Scheme not yet formulated.
8	Amaravathi S/s-I in CRDA	400/220	630		0	0	0	0		AUG-20	AUG-21	Scheme not yet formulated.
9	Aspiri S/s	400/220	945		0	0	0	0		AUG-18		The scheme is cancelled as the uncommissioned RE connectivities which are proposed to connect Aspiri scheme are envisaged in 10,000MW Solar Power establishment Scheme at other Substations.
10	Aug. at Jammalamadugu	400/220	1x315		100	90	90	90		DEC-19	MAR-21	i) All PTR Bay Extension works completed ii)The scheme is under revision for augmentation of 500MVA PTR Instead of 315MVA PTR.
11	Aug.at Kalpaka -4th (500MVA)	400/220	500		100	50	0	0		MAY-21	DEC-22	Work in Progress.
12	Aug. at Manubolu (Nellore)	400/220	500		100	20	0	0		MAY-21	AUG-22	Work in Progress.
13	Eluru S/s	400/220	630		0	0	0	0		AUG-18	NOV-20	The contract for construction of 400kV SS at Eluru is rescinded, the System Studies completed for construction of 400kv SS at Duvva (West Godavari Dist.) instead of Eluru.
14	Hindupur (GEC-I)	400/220	315		0	0	0	0				Already covered .i.e Aug at Hindupur
15	Inavolu S/s (Thallayapalem GIS)	400/220	2x500							JUN-22		
16	Kalpaka-II S/s	400/220	945		0	0	0	0		AUG-20		The scheme not yet formulated.
17	Mylavaram (GEC-II)	400/220	3x315		100	0	0	0		JUL-20		The proposal for construction of 400kV SS Mylavaram is cancelled as the scheme is modified by laying 220kV lines from pooling stations at Mylavaram Ultra Mega Solar Park (1000MW) at kadapa dist. of AP to the existing 400kV Jammalamadugu in a Cost effective manner.
18	Mylavarm S/s	400/220	945		100	0	0	0		AUG-18		Already covered under Si.No 19
19	NP Kunta - ICT-4 (GEC-II)	400/220	500		0	0	0	0				Not pertains to APTRANSCO
20	NP Kunta PS(GEC-II)	400/220	1x1500		0	0	0	0				Not pertains to APTRANSCO

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
21	Rachaganneru S/s	400/220	630		100	95	100	100	315	AUG-18	NOV-20	1st 315MVA PTR & 125MVAR Reactor commissioned on 30.11.2020
22	urvakonda-II S/s	400/220	1260		100	0	0	0		AUG-18		The scheme is dropped from Green Energy Corridor (GEC-II), as the uncommissioned RE connectivities are diverted to other substations as per the initiative of Go AP for establishing 10,000MW Solar Energy in Andhra Pradesh.
23	Gudivada (2x500 MVA+2x100 MVA)	400/132	1200		0	0	0	0		AUG-19		The scheme is modified duly discarding the 400/220kV SS at Eluru & chilakaluripeta.
24	125 MVAR Bus Reactor at Uravakonda (GEC-I)	400	50									
25	Bays at Kurnool S/S (2nos.)	400	50									
26	Anupankulam (3x100 to 3x160)(GEC-I)	230/110	3x60									
27	Sembatty (3x100 to 3x160)(GEC-I)	230/110	3x60									
28	Betamcherla (GEC-I)	220/132/33	2x160		100	85	98	98		JUN-22	JUN-22	Work in Progress.
29	Atchuthapuram GIS	220/132	2x100							AUG-22		
30	Dharmavaram	220/132	2x100		0	0	0	0		JUN-22	JUN-22	
31	Naidupeta S/S	220/132	2x100		100	100	100	100		JUN-19	AUG-20	Charged @30.11.2020
32	Pampanur Tanda (GEC-I)	220/132	2x160							OCT-22		
33	Penukonda(GEC-I)	220/132	2x160		0	0	0	0			SEP-21	Site identified at Budili village near Gorantla, pursuing with Revenue authorities.
34	Piduguralla (Upgradation)	220/132	2x100							JUL-22		
35	Porumamilla	220/132	200		100	95	95	95			AUG-16	works are under progress.
36	Racherla	220/132	2x100							JUN-22		
37	Tiruvuru	220/132	3x100		100	100	100	100	300	APR-22	MAY-22	Commissioned 04/22.
38	Gaddamvaripalli	220/11	50		100	100	100	96			JUN-16	Works under progress
39	Bay Extn. at Hindupur s/s (GEC-I)	220	50									
40	Bay Extn. at Porumamilla s/s (2 Nos) (GEC-I)	220	50									
41	Bay Extn. at Tadipatri s/s (GEC-I)	220	50									
42	Bay Extn. at Badavel s/s (1 No.) (GEC-I)	132	50									
43	Bay Extn. at Penukonda s/s (GEC-I)	132	50									
44	Bay Extn. at Porumamilla s/s (1 Nos) (GEC-I)	132	50									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

Transmission Corporation of Telangana Limited (TSTRANSCO)

1	KTPP SS (2x500 2x160 MVA)	400/220/132	2x500+2x160							SEP-22		
2	Choutuppal S/S	400/220	1000		100	90	95	65		SEP-22		400kV,220kV & 132kV Structure Erection works under progress
3	Damaracherla S/S	400/220	1000		0	0	0	0		JUL-22		
4	Gajwel (Aug.)	400/220	315		100	100	100	100		SEP-17	MAY-18	works completed and 500MVA ICT charged on 03.05.2018
5	Ramadugu S/S	400/220	2x315		100	100	100	100		MAY-19	JAN-20	400/200kV Ramadugu S/S is under execution besides already existing LI Ramadugu substation and PTR testing completed
6	400kV Suryapet Bay Extensions	400	50									
7	Chandulapur LI	400	500		0	0	0	0		NOV-17		
8	Damacherla	400	1500		0	0	0	0		SEP-18		
9	Julurupadu 2nos 400kV bay	400	50							SEP-17		
10	Mydaram LI	400	1120		0	0	0	0		NOV-17		
11	Narlapur LI	400	1440		0	0	0	0		SEP-18		Site for construction of control room building handed over to executing agency. Balance area will be handed over after completion of site levelling works by I&CAD.
12	Ramachandrapuram	400	1000		0	0	0	0		SEP-18		
13	Ramadugu LI	400	1120		0	0	0	0		NOV-17		
14	Tippapur LI	400	480		0	0	0	0		NOV-17		
15	Tukkapur LI	400	400		0	0	0	0		NOV-17		
16	Uddandapur LI	400	900		0	0	0	0		SEP-18		
17	Vattem/Karvena	400	1440		0	50	70	60		SEP-18	MAR-22	
18	Yedula LI	400	1260		0	40	50	0		SEP-18		
19	Yellampalli LI	400	945		0	0	0	0		NOV-17		
20	Bonguloor S/S	220/132/33	200		100	100	100	100	200			Commissioned on 02.04.2015
21	Huzumagar S/S	220/132/33	200		100	100	100	100	200			Commissioned on 10.12.2018
22	Ammavaripet	220/132	2x100		100	70	85	85		MAR-23	MAR-23	Works under progress.
23	Bowrampet S/S	220/132	2x160		100	100	95	95	320	DEC-22	MAY-22	Connected line from 400KV Narsapur to Bowrampet are yet to be completed .Hence SS is not yet commissioned.
24	Chandanvally	220/132	2x100		100	60	60	60		AUG-22		Works under progress.
25	Husnabad	220/132	2x100		100	80	90	85		DEC-22	DEC-22	Works under progress. This SS is conventional and not GIS SS

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
26	Jadcherla S/S	220/132	200		0	0	0	0				As per the field condition, not yet taken up.
27	Manikonda S/S	220/132	2x100					0			DEC-18	As per the filed condition, proposal changed to 132/33KV SS Manikonda
28	Thimmajipet S/S	220/132	200		100	100	100	100	200		MAR-17	Commissioned on 07.06.2017
29	B.G.Kottur (V) LI SS (without Pump PTRs)	220/11	180		100	95	100	100		FEB-20	OCT-19	Substation Test charged on 14.10.2019
30	Devannapet LI SS (3x40 2x25 MVA)	220/11	170							AUG-22		
31	Metrajally LI SS (2x31.5 MVA)	220/11	63		100	100	100	100	63	APR-22	MAY-22	Commissioned 04/22.
32	V.K.Ramavaram LI SS (without Pump PTRs)	220/11	(3x50) - (2x50+1x20)		100	95	100	100		MAR-20	DEC-19	Substation test charged on 28.12.2019
33	YacharamThanda LI SS (3x40 2x25 MVA)	220/11	170							AUG-22		
34	Goliwada (Yellampalli) LI SS	220	450		0	0	0	0		SEP-17		
35	Kachavanisingaram	220	200		0	0	0	0				
36	Kallur GIS	220	200		100	100	100	100	200	SEP-17		Commissioned on 03.08.2018 and it is conventional SS only and not the GIS SS but conversational substation
37	Kleshwaram LI SS	220	550		0	0	0	0		SEP-17		
38	Lakshmidvipalli LI SS	220	240		0	0	0	0		SEP-17		
39	Peddagopati GIS	220	200		100	100	100	100	200	NOV-17		Commissioned on 01.12.2018 and it is conventional SS only and not GIS SS
40	Toopran	220	2x100		0	0	0	0		SEP-17		Proposal changed to 132/33KV Dandumalkapur and land acquisition under progress

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TRIPURA STATE ELECTRICITY CORPORATION LIMITED (TSECL)

1	Ambassa (Aug.)	132/33	25		100	100	100	100			AUG-13	Commissioned 08/2013.
2	Budhjungnagar (Aug.)	132/33	25		100	0	0	0			MAR-17	LOA issued
3	Dharmanagar (Aug.)	132/33	25		100	100	100	100			SEP-13	Commissioned 9/13.
4	Banduar (Aug.)	132/11	15		100	100	100	100			SEP-13	Commissioned 9/13.
5	Garod Tilla (Aug.)	132/11	10		100	0	0	0			MAR-17	Tender Evaluation in process.

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)

1	ICT at Ghatampur (2x1500 MVA) s/s	765/400	2x1500		100	0	0	0				Work in progress. Being constructed in TBCB mode.
2	ICT at Obra C s/s	765/400	3000		100	0	0	0				UPRVUNL SCOPE. To be commissioned before MARCH-21.
3	Moradabad S/s	765/400	3000		100	0	0	0			SEP-21	Awarded to PGCIL under TBCB
4	Gonda	400/220	2x315		100	100	100	100				Developed by M/s Isolux under TBCB S/s is complete and energised at 220 kV since 2016
5	ICT at Harduaganj Extn	400/220	630		100	0	0	0				UPRVUNL SCOPE. Energised in Jan-19
6	Jaunpur S/s	400/220	2x315		100	73	75	50		DEC-22	OCT-22	Work in progress.
7	Raebareli S/s	400/220	2x500		100	65	45	16		OCT-22	OCT-22	Work in progress
8	Rasra (New) T/F-I	400/220	1x500		100	100	100	100	500	MAY-22	MAY-22	Commissioned 04/22.
9	Sahupuri S/S Chandauli	400/220	2x500		100	93	91	84		FEB-23	FEB-23	Spilled (contract life exhausted)
10	Shamli S/s (400/220 (2x500 MVA))	400/220	2x500							SEP-22		
11	Simbholi S/s	400/220	1000		100	0	0	0			JUN-22	To be constructed in TBCB mode. Work in progress 89.57%
12	Tanda TPS	400/220	2x315		100	100	100	100				To be deleted. Both ICTs are energised in Mar-19.
13	ICT at Ghatampur (3x200 MVA) s/s	400/132	600		0	0	0	0				NUPDL scope.
14	Integrated Township Noida S/s	220/33	240		100	88	93	90	60	MAY-21		T/F I- 60 MVA charged on 13.08.2021
15	Jewar	220/33	120							AUG-22		
16	Kidwainagar S/S Kanpur	220/33	180		100	95	85	86		JUL-22	JUL-22	Work in progress.
17	Morti Ghaziabad T/F-III	220/33	60		100	100	100	100	60		MAY-22	Commissioned 04/22.
18	Amariya	220/132	2x100							JUL-22		
19	Anandnagar (Gorakhpur) S/s	220/132	320		100	18	0	7			MAR-23	Work in progress.
20	Ayodhya (New) T/F-I	220/132	1x160		100	100	100	100	160		MAY-22	Commissioned 04/22.
21	Babina s/s (Jhansi) (T/F-I)	220/132	1x160		100	100	100	100	160	JUL-22	MAY-22	Commissioned 04/22.
22	Balrampur S/s	220/132	2x160							JUL-22		
23	Bhadohi	220/132	4x100							NOV-22		
24	Bhadrekhi (Urai) (Augmentation) (GEC-II)	220/132	320		100	100	90	90	160			160 MVA T/F-I energised on 15.03.2019. T/F-II installation to be taken up as per fund availability in deposit scheme.
25	Bijnor Road S/SLucknow	220/132	2x160		100	89	93	73		JUN-22	JUN-22	Work in progress.
26	Chandpur (Bijnor) S/s	220/132	2x160							JUL-22		
27	Dataganj	220/132	2x160							JUN-22		
28	Deoband (Saharanpur) S/s	220/132	2x160							SEP-22		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
29	Faridpur (Bareilly) S/s	220/132	2x100		100	78	76	74		JUN-22	JUN-22	Work in progress
30	Farrukhabad S/s	220/132	2x160							AUG-22		
31	Khatauli S/s	220/132	2x160		100	56	83	14		OCT-22	OCT-22	Work in progress.
32	Kiraowli S/s	220/132	2x100		100	30	0	17		DEC-22	DEC-22	Work in progress.
33	Maharajganj S/s	220/132	2x160		100	75	79	54		AUG-22	AUG-22	Work in progress.
34	Mallawan S/S Hardoi	220/132	2x160		100	94	95	96		JUN-22	JUN-22	Work in progress.
35	Malwan S/S (Fatehpur)	220/132	2x160		100	99	100	100		MAY-22	MAY-22	Work in progress.
36	Modipuram-II	220/132	2x160		100	0	0	0		JUN-22		Awarded to PGCIL under TBCB .
37	Nirpura S/s (T/F-II)	220/132	1x160		100	100	100	100	160	AUG-21	MAY-22	Commissioned 04/22.
38	Rasra (New) T/F-I and II	220/132	2x160		100	100	100	100	320		MAY-22	Commissioned 04/22.
39	Sangipur S/s (Pratapgarh)	220/132	2x160		100	76	90	74		DEC-22	DEC-22	Spilled Over (Contract terminated)
40	Vrindawan S/s	220/132	2x160		100	95	100	95	160	OCT-20		T/F-I 160 MVA charged on 24.08.2020. April 160 MVA T/F-II is likely to be energised on 2022
41	Fatehgarh or Kannauj S/s	220	320		100	88	83	76			AUG-22	Work in progress LAND available for construction of 220 kV S/s Farrukhabad.
42	Hamirpur S/s	220	320		100	0	0	0				Selected in Green Energy Corridor-II, Project will come in FY 2023-24. Please remove from list.
43	Saharanpur New s/s	220	320		100	58	72	56			SEP-22	220 kV S/s Deoband in Saharanpur distt.
44	SGPGI Road S/s	220	320		0	0	0	0			OCT-21	To be deleted
45	Tajpur S/s	220	320		100	95	85	86			JUL-22	Work in progress. S/s Name CHANDPUR
46	Varanasi Cantt. S/s	220	180		0	0	0	0			DEC-22	Ministry of Defense, Govt of India has given in principal approval for providing land if equivalent price infrastructure is being constructed. Further action is under process.
47	Vasundhara S/s	220	320		0	0	0	0			DEC-22	Aawas Vikas Parishad has been requested to allot free land for construction of Sub-station
48	2 Nos. 132 kV line bays at Jigna S/s (GEC-II)	132	50									
49	2 Nos. 132 kV line bays at Meja S/s (GEC-II)	132	50									
50	2 Nos. 132 kV line bays at Pukhraya S/s (GEC-II)	132	50									

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)

1	Durgapur Aug.	400/220	315		0	0	0	0			MAR-19	
2	Gokarna Aug.-I	400/220	1x315		0	0	0	0		DEC-22	DEC-22	
3	New Katwa GIS	400/220	1000		0	0	0	0			MAR-21	
4	New Purulia (N.PPSP) Switching S/S	400	50		100	85	70	50		SEP-16	JUL-17	
5	New Town AA-IIC (GIS)	220/33	2x100							DEC-19		
6	Alipurduar Aug.	220/132	160		100	100	100	100	320		MAY-18	Commissioned on 31.05.2018.
7	Bankura PS (GEC-II)	220/132	200									
8	Barasat Aug.	220/132	160		100	100	100	100	320		APR-18	Commissioned on 28.04.2018.
9	Baruipur GIS	220/132	2x160		100	81	92	74	0	APR-22	MAY-22	Work in Progress.
10	Belmuri GIS	220/132	2x160		100	79	50	35		MAY-22	MAY-22	Delay due to Covid 19 pandemic.
11	C.K. Road GIS	220/132	320		0	0	0	0			MAR-22	
12	Dalkhola Aug.	220/132	160		0	0	0	0			MAR-20	
13	Dharampur	220/132	160		0	0	0	0			MAR-18	
14	East Mednipur PS (GEC-II)	220/132	200									
15	Egra Aug.	220/132	160		0	0	0	0			MAR-20	
16	Gazol Aug.	220/132	160		100	100	100	100	320		JUL-19	Commissioned on 23.07.2019.
17	Jangalpur GIS	220/132	2x315							DEC-22		
18	Jeerat Aug.-I	220/132	160		0	0	0	0			MAR-20	
19	KLC (Augmentation)	220/132	1x80							MAY-21		
20	Kotasur GIS	220/132	320		0	0	0	0			MAR-20	
21	Mahachanda GIS	220/132	320		0	0	0	0			MAR-20	
22	Mayapur GIS	220/132	100		0	0	0	0			MAR-21	
23	New Bishnupur Aug.-I	220/132	160		0	0	0	0			MAR-19	
24	New Town AA-IIC GIS	220/132	2x160		100	98	97	90		OCT-22	DEC-22	
25	Raghunathpur GIS	220/132	320		0	0	0	0			MAR-22	
26	Rejinagar Aug.	220/132	160		100	100	100	100	320		OCT-19	Commissioned on 21.10.2019.
27	Sadaipur Aug.	220/132	160		0	0	0	0			MAR-19	
28	West Mednipur PS (GEC-II)	220/132	200									

dddddddddddddd

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cummulative progress till date					Commissioning		Remarks ¹
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ADANI POWER LTD. (APL)

1	Lakadia s/s	765/400	2x1500		100	88	98	75	3000	JUN-22	JUN-22	a) Covid-19: Project progress severely affected due to 1st & 2nd wave of COVID-19.
2	765 kV Bay at Sipat s/s (STL-TBCB)	765	50							NOV-18		
3	765 kV bays at Sasan UMPP (C-WRTL-TBCB)	765	50							NOV-18		
4	Rajnandgaon Switching S/s (RRWTL-TBCB)	765	50		100	0	0	0		NOV-18	AUG-17	
5	Jam Khambhaliya GIS	400/220	2x1000		100	100	100	100	2000	APR-22	MAY-22	Commissioned 04/22.
6	1x125 MVAR Bus reactor at 40kV Fatehgarh Pooling S/S along with associated bay (F-BTL-TBCB)	400	50									
7	2 nos of 400 kV line bays at Fatehgarh PS (F-BTL-TBCB)	400	50									
8	400 kV Bays (2 nos.) at Vindhychal STPP switchyard (C-WRTL-TBCB)	400	50							JAN-19		

Essel Infraprojects Ltd. (ESSEL)

1	Warangal (New) S/s (WKTL -TBCB)	765/400	2x1500		100	47	60	0	0	NOV-19	DEC-19	1) 100% land purchased for Warangal Substation. 2) Substation basic design & engineering works completed. 3) 10 no. of reactors received at site , 60% S/s material received at site 4) S/s civil works, structure erection and earthing work is in progress.
2	240 MVAR Switchable reactors with Bays in each Ckt. of Warora(Pool)-Rajnandgaon with NGR (WKTL-TBCB)	765	50									
3	2 Nos of bays at Rishikesh S/s (NRSS-XXXVITL-TBCB)	400	50		0	0	0	0		DEC-19		
4	4 Nos of bays at Babai (RRVNL) S/s (NRSS-XXXVITL-TBCB)	400	50		0	90	100	90		JUN-19	AUG-17	Civil works 90% completed. and Erection - 90% Gantry Structures erected

KALPATARU POWER TRANSMISSION LIMITED (KPTL)

1	2 nos. 400kV line bays at Darbhanga and 80 MVAR switchable line reactors (ATL-TBCB)	400	50									
---	---	-----	----	--	--	--	--	--	--	--	--	--

NORTH KARANPURA TRANSMISSION CO. LTD. (NKTCL)

1	Gurgaon (ITP) GIS S/s (NKTL - TBCB)	400/220	2x500		0	0	0	0		NOV-13	DEC-16	Case pending in Supreme Court.
---	-------------------------------------	---------	-------	--	---	---	---	---	--	--------	--------	--------------------------------

Shekhawati Transmission Service Company Limited (SKHWTTSC)

1	Nawalgarh	220/132	100		0	0	0	0			DEC-16	
---	-----------	---------	-----	--	---	---	---	---	--	--	--------	--

South East UP Power Transmission Company Limited (SEUPPTCL)

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks1
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	Mainpuri s/s (ICT-2)	765/400	1000		100	98	100	85				The project is at stand still pending of a time extension requested to UPPTCL in June 2015
2	Aurai s/s	400/220	630		77	21	24	0				Land is available, however some of the land (gram samaj - 2.2 Ha) needs to be transferred to UPPTCL/Energy department of UP by DM Bhadohi (Sant Ravi Das Nagar) for which necessary communication has been provided to DM Bhadohi by UPPTCL and also by Special secretary (Revenue) for transferring it to UPPTCL and same is under process. The project is at stand still pending of a time extension requested to UPPTCL in June 2015.
3	Sultanpur Road s/s	400/220	1000		100	12	17	0				The project is at stand still pending of a time extension requested to UPPTCL in June 2015

STERLITE GRID LTD. (SGL)

1	Vapi (VNLTL - TBCB)	400/220	2x500							DEC-22		
2	Xeldem S/S (G-TTPL - TBCB)	400/220	2x500		100	0	0	0		DEC-22	DEC-22	1.Delay due to occurrence of Force Majeure (FM) event i.e. outbreak of COVID-19 and this FM event has been intimated to all LTTCs 2. The construction work will be started after getting Conversion Sanad order from Revenue authorities. The construction License from Gram Panchayat, Molem has been received on 13 Nov 2020. 3.The progress is suffered due to petition filed by Goa Foundation in Central Empowered Committee (CEC) constituted by Supreme court and High Court of Mumbai and Goa
3	2 no. 400 kV line bays at Palatana GBPP swyd for termtion of Palatana-Surajmaninagar(NER-IITL-TBCB)	400	50							JUL-20		
4	2 No of 400 kV line bays at Mehboob Nagar S/S of TSTRANSCO (MTL - TBCB)	400	50							JUN-18		
5	2 No of 400 kV line bays at Yeddumailaram S/S of TSTRANSCO (MTL-TBCB)	400	50							JUN-18		
6	2 nos of 400kV bays at Dhanonda S/S (GPTL-TBCB)	400	50							MAY-19		
7	2 no. 132kV line bays for termtion of AGTPP(NEPCO)-PK Bari(TSECL) atAGTPP(NEPCO)swyd(NER-IITL-TBCB)	132	50							MAR-20		
8	2 no. 132kV line bays for termtion of AGTPP(NEPCO)-PK.Bari(TSECL)atPK. Bari(TSECL)s/s(NER-IITL-TBCB)	132	50							MAR-20		

SI No	Name of Sub Stations	Voltage Ratio (kV/kV)	Capacity (No.xMV A)	Date of Award	Cumulative progress till date					Commissioning		Remarks1
					Land Acquired (%)	Civil works completed (%)	Materials / Equipments Received (%)	Materials / Equipments erected (%)	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
9	2No.132 line bays for termtion of BiswanathChariyalliPG-Itanagar (Zebra)line atltanagar(NER-IITL-TBCB)	132	50							MAR-20		
10	2 No. of 765 kV line bays at Dhule S/S of BDTCL for Khandwa Pool- Dhule 765kV D/C line (KTL-TBCB)	132	50									

TALCHER TRANSMISSION CO. LTD. (TTCL)

1	Behrampur. S/s (T-II TL - TBCB)	400/220	2x315		0	0	0	0		OCT-12	DEC-16	
---	---------------------------------	---------	-------	--	---	---	---	---	--	--------	--------	--

TORRENT POWER LTD (TOR. POW. (UNOSUGEN))

1	Bharuch/Dahej	765/400	1500		0	0	0	0				
---	---------------	---------	------	--	---	---	---	---	--	--	--	--

WESTERN U.P. POWER TRANSMISSION CO. LTD. (WUPPTCL)

1	Greater Noida AIS (ICT-1)	765/400	1500		100	99	98	98				
---	---------------------------	---------	------	--	-----	----	----	----	--	--	--	--