

**REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) DURING-  
2022-23**

As on 31-AUG-2022

| SI No                                  | Name of Transmission Lines            | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks   |
|--|---------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---|
|  |                                       |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |   |
| 1.                                     | 2.                                    | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.   |
| <b>DAMODAR VALLEY CORPORATION(DVC)</b> |                                       |                    |                    |                    |                                 |                            |                     |                           |             |                      |   |
| 1                                      | MTPS - Ramgarh (Bypassing Gola SS)    | S/C                | 220                | 211                | 687                             | 687                        | 687                 | 211                       | MAY-22      | JUL-22               | Commissioned 06/22.   |
| 2                                      | MTPS- Ranchi (PG) (Bypassing Gola SS) | S/C                | 220                | 232                | 784                             | 784                        | 784                 | 232                       | MAY-22      | JUL-22               | Commissioned 06/22.   |
| 3                                      | Parulia - Burdwan line                | D/C                | 220                | 204                | 337                             | 337                        | 337                 | 199                       | JUN-22      | AUG-22               | All Erection work completed. 2.7KM Stringing remaining, which is also under progress. Line is expected to be commissioned in month of Sept2022. |

| SI No                     | Name of Transmission Lines                      | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks |
|---------------------------|---|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---------|
|                           |   |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |         |
| 1.                        | 2.  | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.     |
| <b>NHPC LIMITED(NHPC)</b> |   |                    |                    |                    |                                 |                            |                     |                           |             |                      |         |
| 1                         | LILO of Lakhwar HEP- Muzaffarnagar at Vyasi HEP | D/C                | 220                |                    |                                 |                            |                     |                           | JAN-17      |                      |         |

| SI No  | Name of Transmission Lines                                     | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks  |
|--|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--|
|  |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |  |
| 1.   | 2.   | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.  |
| <b>POWERGRID (Consultancy Work)(PGCONSULTANCY)</b> |  |                    |                    |                    |                                 |                            |                     |                           |             |                      |  |
| 1  | (J&K) LILO of Leh - Kharu line                                 | S/C                | 66                 | 16                 | 97                              | 55                         | 16                  | 1                         | MAY-17      | MAY-17               |  |
| 2  | (J&K) LILO of Leh - Nimmo line                                 | S/C                | 66                 | 2                  | 13                              | 13                         | 9                   | 1                         | MAY-17      | MAY-17               |  |
| 3  | (Sikkim) Chungthang - Lachen line                              | D/C                | 66                 | 44                 | 126                             |                            |                     |                           | DEC-18      | APR-19               |  |
| 4  | (Sikkim) Chungthang - LILO point of Rabon - Malting line       | D/C                | 66                 | 8                  | 23                              |                            |                     |                           | DEC-18      | SEP-17               |  |
| 5  | (Sikkim) Dikchu Pool - Makha line                              | D/C                | 66                 | 18                 | 114                             |                            |                     |                           | DEC-18      | MAR-19               |  |
| 6  | (Sikkim) Khamdong - Makha line                                 | S/C                | 66                 | 4                  | 86                              |                            |                     |                           | DEC-18      | MAR-19               |  |
| 7  | (Sikkim) Khamdong - Temi line                                  | S/C                | 66                 | 8                  | 69                              |                            |                     |                           | DEC-18      | MAR-19               |  |
| 8  | (Sikkim) Kumrek - Rorathang line                               | D/C                | 66                 | 10                 | 103                             |                            |                     |                           | DEC-18      | MAR-19               |  |
| 9  | (Sikkim) Parbing - Pangthang line                              | D/C                | 66                 | 14                 | 86                              |                            |                     |                           | DEC-18      | MAR-19               |  |
| 10   | (Sikkim) Parbing - Sichey line                                 | S/C                | 66                 | 6                  | 40                              |                            |                     |                           | DEC-18      | MAR-19               |  |
| 11   | (Sikkim) Parbing - Tadong line                                 | S/C                | 66                 | 4                  | 67                              |                            |                     |                           | DEC-18      | MAR-19               |  |
| 12   | (Sikkim) Rorathang - LILO point on Pakyong - Rongli line       | D/C                | 66                 | 10                 | 29                              |                            |                     |                           | DEC-18      | MAR-19               |  |
| 13   | (Sikkim) Samardong - Kumrek line                               | D/C                | 66                 | 22                 | 103                             |                            |                     |                           | DEC-18      | MAR-19               |  |
| 14   | (Sikkim) Samardong - Mamring line                              | S/C                | 66                 | 10                 | 45                              |                            |                     |                           | DEC-18      | MAR-19               |  |
| 15   | (Sikkim) Samardong - Namthong line                             | S/C                | 66                 | 7                  | 86                              |                            |                     |                           | DEC-18      | MAR-19               |  |
| 16   | (Sikkim) Singhik - Mangan line                                 | S/C                | 66                 | 10                 | 57                              |                            |                     |                           | DEC-18      | MAY-18               |  |
| 17   | (Sikkim) Singhik - Passidong line                              | S/C                | 66                 | 20                 | 114                             |                            |                     |                           | DEC-18      | MAR-19               |  |
| 18   | (Assam) Rangia - Amingaon line                                 | D/C                | 220                | 33                 |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.   |
| 19   | (Assam) Tinsukia - Behiating (new Dibrugarh)                   | D/C                | 220                | 55                 |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.   |
| 20   | (Maghalaya) Byrnihat (Killing) - Mawngap - New Shillong line   | D/C                | 220                | 244                | 369                             |                            |                     |                           | DEC-18      | SEP-19               |  |
| 21   | (Nagaland) New Kohima - Mokokchung (PG)                        | S/C on D/C         | 220                | 92                 |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.   |
| 22   | (PMDP - Jammu) LILO of Hiranagar - Gladni at Chowadhi          | S/C                | 220                | 16                 | 0                               | 0                          | 0                   |                           | MAR-19      | NOV-19               | Contract awarded. Chowadhi Substation land yet to be handed over to POWERGRID.   |
| 23   | (PMDP - Jammu) LILO of Thein - Hiranagar at Kathua-II (Ghatti) | D/C                | 220                | 12                 | 14                              | 8                          | 0                   |                           | MAR-19      | NOV-19               | Tower foundation work in progress and 08/14 locations completed. Land acquisition matter taken up with concerned revenue authorities & JKPDD regarding framing of land papers of all 14 locations. |
| 24   | (PMDP - Jammu) Samba(JK) - Jatwal (PG)                         | D/C                | 220                | 11                 | 25                              | 15                         | 0                   |                           | MAR-19      | NOV-19               | Tower foundation work in progress and 15/25 locations completed. Land acquisition matter taken up with concerned revenue authorities & JKPDD. Preparation of land papers yet to start.             |

| SI No | Name of Transmission Lines                                       | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks            |
|-------|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--------------------|
|       |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                    |
| 1.    | 2.   | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                |
| 25    | (Sikkim) Dikchu Pool - Rangpo (Samardong) (twin)                 | D/C                | 220                | 50                 |                                 |                            |                     |                           | DEC-18      | SEP-18               |                    |
| 26    | (Sikkim) Dikchu Pool - Singhik                                   | D/C                | 220                | 46                 |                                 |                            |                     |                           | DEC-18      | JUN-19               |                    |
| 27    | (Sikkim) Rangpo (PG) - Samardong                                 | D/C                | 220                | 4                  | 34                              |                            |                     |                           | DEC-18      | SEP-18               |                    |
| 28    | (Sikkim) Singhik - Chungthang                                    | D/C                | 220                | 44                 | 83                              |                            |                     |                           | DEC-18      | APR-19               |                    |
| 29    | (Arunachal Pradesh) Along - Kambang line                         | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 30    | (Arunachal Pradesh) Along - Yingkiong line                       | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 31    | (Arunachal Pradesh) Changlang - Jairampur line                   | S/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 32    | (Arunachal Pradesh) Chimpu (Itanagar) - Holongi line             | S/C on D/C         | 132                | 20                 |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 33    | (Arunachal Pradesh) Daporijo - Nacho line                        | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 34    | (Arunachal Pradesh) Deomali - Khonsa line                        | S/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 35    | (Arunachal Pradesh) Gerukamukh - Likabali line                   | S/C on D/C         | 132                | 60                 | 0                               | 0                          | 0                   |                           | DEC-18      |                      | Yet to be awarded. |
| 36    | (Arunachal Pradesh) Jairampur - Miao line                        | S/C                | 132                | 40                 |                                 |                            |                     |                           | DEC-18      |                      |                    |
| 37    | (Arunachal Pradesh) Kambang - Mechuka line                       | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 38    | (Arunachal Pradesh) Khonsa - Changlang line                      | S/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 39    | (Arunachal Pradesh) Khonsa - Longding line                       | S/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 40    | (Arunachal Pradesh) Khupi - Seppa line                           | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 41    | (Arunachal Pradesh) Likabali - Niglok line                       | S/C on D/C         | 132                | 75                 | 293                             | 0                          | 0                   |                           | DEC-18      | NOV-19               | Yet to be awarded. |
| 42    | (Arunachal Pradesh) LILO of Daporijo - Along 132 KV S/C at Basar | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 43    | (Arunachal Pradesh) Miao - Namsai (PG) line                      | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 44    | (Arunachal Pradesh) Naharlagun - Banderdewa line                 | S/C on D/C         | 132                | 25                 |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 45    | (Arunachal Pradesh) Naharlagun - Gerukamukh line                 | S/C on D/C         | 132                | 90                 |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 46    | (Arunachal Pradesh) Niglok - Pasighat New (Napit)                | S/C on D/C         | 132                | 30                 |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 47    | (Arunachal Pradesh) Palin - Koloriang line                       | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 48    | (Arunachal Pradesh) Pasighat New (Napit) - Pasighat Old          | S/C on D/C         | 132                | 15                 |                                 |                            |                     |                           | DEC-18      |                      |                    |
| 49    | (Arunachal Pradesh) Pasighat Old - Mariyang line                 | S/C on D/C         | 132                | 80                 |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |

| SI No | Name of Transmission Lines   | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks            |
|-------|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--------------------|
|       |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                    |
| 1.    | 2.   | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                |
| 50    | (Arunachal Pradesh) Rilo - Sagali line                                 | S/C on D/C         | 132                | 55                 |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 51    | (Arunachal Pradesh) Rilo - Seijosa line                                | S/C on D/C         | 132                | 85                 |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 52    | (Arunachal Pradesh) Roing (PG) - Anini line                            | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 53    | (Arunachal Pradesh) Roing (PG) - Dambuk line                           | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 54    | (Arunachal Pradesh) Sagali - Naharlagun line                           | S/C on D/C         | 132                | 45                 |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 55    | (Arunachal Pradesh) Seppa - Rilo line                                  | S/C on D/C         | 132                | 55                 |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 56    | (Arunachal Pradesh) Tawang - Lumla line                                | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 57    | (Arunachal Pradesh) Tezu (PG) - Halaipani line                         | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 58    | (Arunachal Pradesh) Yingkiong - Tuting line                            | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 59    | (Arunachal Pradesh) Ziro (PG) - Palin line                             | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 60    | (Arunachal Pradesh) Ziro (PG) - Ziro New line                          | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 61    | (Arunachal Pradesh) Seppa - Bameng line                                | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 62    | (Assam) Amingaon - Hazo line   | D/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 63    | (Assam) Dhemaji - Silapathar line                                      | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 64    | (Assam) Kahilipara - Guwahati Medical college ( Including 2 km cable)  | D/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 65    | (Assam) Kamakhya - Paltan Bazar  | S/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Awarded.           |
| 66    | (Assam) LILO of Golaghat - Bokajan line at Sarupathar                  | S/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 67    | (Assam) LILO of Jorhat (Gormur) - Nazira at Teok.                      | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 68    | (Assam) LILO of Kamalpur - Sishugram line at Amingaon S/S              | S/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 69    | (Assam) LILO of one circuit of Rangia - Rowta line at Tangla           | D/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 70    | (Assam) Rupai - Chapakhowa line (including 2 km cable)                 | D/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 71    | (Assam) Sonabil - Tezpur (New) line                                    | D/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 72    | (Maghalaya) LILO of both circuits of MLHEP - Khliehriat line at Mynkre | D/C                | 132                | 34                 | 99                              |                            |                     |                           | DEC-18      | SEP-19               |                    |
| 73    | (Maghalaya) Phulbari - Ampati line                                     | D/C                | 132                | 138                | 239                             |                            |                     |                           | DEC-18      | SEP-19               |                    |
| 74    | (Manipur) Imphal (PG) - Ningthoukhong line                             | D/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |

| SI No | Name of Transmission Lines   | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks   |
|-------|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---|
|       |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |   |
| 1.    | 2.   | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.   |
| 75    | (Manipur) Kakching - Churachandpur (2nd ckt) line  | D/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.  |
| 76    | (Manipur) Kakching - Kongba (2nd Ckt) line   | D/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.  |
| 77    | (Manipur) LILO of one circuit of Kongba - Kakching line at Thoubal S/S                             | D/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.  |
| 78    | (Manipur) LILO of Yurembam (Imphal-State) - Karong line at Gamphajol                               | S/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.  |
| 79    | (Manipur) Rengpang - Tamenlong line  | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.  |
| 80    | (Manipur) Yaingangpokpi - Kongba (2nd Ckt) line  | D/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.  |
| 81    | (Manipur) Yuremum - Karong - Mao (Manipur - Nagaland border) section of Yuremum-Karong-Kohima line | S/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.  |
| 82    | (Mizoram) Chawngte - S. Bungtlang line   | S/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.  |
| 83    | (Mizoram) Lungsen - Chawngte line  | S/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.  |
| 84    | (Mizoram) W. Phaileng - Marpara line   | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.  |
| 85    | (Nagaland) LILO of Kohima - Meluri (Kiphire) at New Kohima   | S/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.  |
| 86    | (Nagaland) LILO of Kohima - Wokha line at New Kohima   | S/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.  |
| 87    | (Nagaland) LILO of Mokokchung (Nagaland) - Mariani (Assam) line at Longnak                         | D/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.  |
| 88    | (Nagaland) New Kohima (Zadima) - New Secretariat Complex Kohima line                               | D/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.  |
| 89    | (Nagaland) Tuensang - Longleng line  | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.  |
| 90    | (Nagaland) Wokha (Doyang River) - Zunheboto - Mokokchung (Nagaland)                                | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.  |
| 91    | (PMDP - Kashmir) Waganpora - Khanyar (Cable)   | D/C                | 132                | 10                 | 0                               | 0                          | 0                   |                           | MAR-20      | NOV-19               | Route survey completed and report approved. Cable received at site. |
| 92    | (Sikkim) Dikchu Pool - Parbing line  | D/C                | 132                | 42                 | 96                              |                            |                     |                           | DEC-18      | MAR-19               |   |
| 93    | (Sikkim) LILO of Rangit - Melli (Power Deptt. Sikkim) 132 kV S/C at Manpur line                    | D/C                | 132                | 4                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.  |
| 94    | (Sikkim) LILO of Rangit - Melli (Power Deptt. Sikkim) 132 kV S/C at Namchi line                    | D/C                | 132                | 4                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.  |
| 95    | (Tripura) Bagafa - Belonia line  | D/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.  |
| 96    | (Tripura) Bagafa - Satchand (utilizing the corridor of existing Bagafa - Satchanda 66 kV line)     | S/C on D/C         | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.  |
| 97    | (Tripura) Belonia - Sabroom line   | S/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded.  |

| SI No | Name of Transmission Lines  | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks            |
|-------|---|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--------------------|
|       |   |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                    |
| 1.    | 2.  | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                |
| 98    | (Tripura) Kailasahar - Dharmanagar line                                     | D/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 99    | (Tripura) LILO of Agartala (79 Tilla) - Dhalabil (Khowai) line              | S/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 100   | (Tripura) LILO of Ambassa - P.K. Bari at Manu                               | S/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 101   | (Tripura) LILO of one circuit of Surajmaninagar - Rokhia line at Gokulnagar | D/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 102   | (Tripura) Rabindra Nagar - Belonia line                                     | D/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 103   | (Tripura) Rabindra Nagar - Rokhia line                                      | D/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 104   | (Tripura) Udaipur - Amarpur line  | D/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 105   | (Tripura) Udaipur - Bagafa line   | D/C                | 132                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |
| 106   | (Assam) LILO of Kamalpur - Kamakhya line at Amingaon S/S                    | S/C                | 120                | 0                  |                                 |                            |                     |                           | DEC-18      |                      | Yet to be awarded. |

| SI No   | Name of Transmission Lines  | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks  |
|---|---|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--|
|   |   |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |  |
| 1.  | 2.  | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.  |
| <b>POWER GRID CORPORATION OF INDIA LIMITED(PGCIL)</b> |   |                    |                    |                    |                                 |                            |                     |                           |             |                      |  |
| 1   | Aurangabad - III - Aurangabad (PG)  | 2xS/C              | 765                |                    |                                 |                            |                     |                           |             |                      |  |
| 2   | Kurnool-III - Kurnool (New) (PGCIL-RTM)   | D/C                | 765                | 0                  | 0                               | 0                          | 0                   |                           |             | DEC-19               | Length of the line is to be provided.  |
| 3   | Kurnool - III - Maheshwaram (PG) (PGCIL-RTM)  | D/C                | 765                | 0                  | 0                               | 0                          | 0                   |                           |             | DEC-19               | Length of the line is to be provided.  |
| 4   | Lakadia PS -Bhuj II line (A portion of Reconfiguration of Bhuj PS - Lakadia PS Bhuj-II-Lakadia (Bhuj-Bhuj II) (Loop out portion ) | D/C                | 765                | 106                | 0                               | 0                          | 0                   | 106                       |             | AUG-22               | Commissioned 07/22.  |
| 5   | LILO of 765kV Gr. Noida (765kV)-Hapur line at Meerut  | S/C                | 765                | 61                 |                                 |                            |                     |                           | JUN-22      |                      |  |
| 6   | LILO of Mainpuri -Gr. Noida S/C line at Jawaharpur TPS (J-FTL-TBCB)   | S/C                | 765                | 0                  |                                 |                            |                     |                           |             |                      |  |
| 7   | LILO of Tilaiya - Balia line at Gaya  | D/C                | 765                |                    |                                 |                            |                     |                           |             |                      |  |
| 8   | Reconfiguration of BhujPS- Lakadia PS as to establish Bhuj-II-Lakadia line as well as Bhuj-II-Bhuj-II line                        | D/C                | 765                | 106                | 284                             | 284                        | 284                 | 106                       | MAY-22      | JUL-22               | Commissioned 06/22.  |
| 9   | Vindhyanchal PS - Varanasi line ( WR-NR PTL -TBCB)  | D/C                | 765                | 379                | 521                             | 521                        | 520                 | 368                       | JUL-21      | JUL-21               | Stage -I forest clearance of UP portion obtained on 14.09.20. Working permission for Mirzapur division received on 29.10.20. Wildlife proposal cleared by NBWL. NBWL in their clearance advised to cross river using 765 kV U/G Cable. Technology is not available world wide. Matter was taken up with SBWL/ NBWL and clarification in this regard issued on 17th June'20. In MP portion, delay in tree felling by forest deptt. also affected foundation works. Presently tree felling in stringing stretches are in progress. |
| 10  | Leh-Kharu (And LILO of Leh-Nimmo)   | D/C                | 66                 | 17                 | 0                               | 0                          | 0                   |                           |             |                      |  |
| 11  | Bikaner-II PS-Khetri 400kV line   | M/C                | 400                | 1090               |                                 |                            |                     |                           | DEC-22      |                      |  |
| 12  | Bina - Guna line  | D/C                | 400                | 108                |                                 |                            |                     |                           | SEP-22      |                      |  |
| 13  | Diversion of Dhauliganga - Bareilly line (operated at 220kV) at Bareilly end from Bareilly (UP) to Bareilly (PG) line             | D/C                | 400                | 17                 | 27                              | 27                         | 27                  | 15                        | JUN-22      | AUG-22               | All works completed except stringing at tapping point. Commissioning of line through contingency arrangement was discussed in the NRPC -TP meeting held in Feb'21, same has not been agreed by NRPC-TP from commercial point of view, hence line will be commissioned matching with 220 KV arrangement between Jauljivi & Pithoragarh.   |
| 14  | Farakka - Malda (Reconductoring)  | D/C                | 400                | 86                 | 0                               |                            |                     | 86                        | NOV-16      | MAR-16               | Line charged in Mar'16.  |
| 15  | Jawaharpur TPS-Firozabad 400kV D/C (Q) line (J-FTL-TBCB)  | D/C                | 400                | 0                  |                                 |                            |                     |                           |             |                      |  |
| 16  | Jeerat (New) - Subhasgram (PM-JTL-TBCB)   | D/C                | 400                | 214                | 312                             | 312                        | 312                 | 214                       | MAY-22      | SEP-22               | Commissioned 08/22.  |
| 17  | Khetri-Bhiwadi 400kV line (Twin HTLS)   | D/C                | 400                | 251                |                                 |                            |                     |                           | DEC-22      |                      |  |



| SI No | Name of Transmission Lines   | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks   |
|-------|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---|
|       |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |   |
| 1.    | 2.   | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.   |
| 18    | Kishenpur - Ratle, (Dulhasti-Kishenpur Second Ckt stringing extending up to Ratle HP)        | S/C                | 400                |                    | 0                               | 0                          | 0                   |                           |             |                      |   |
| 19    | LILO of both ckt. Dhauliganga - Bareilly (PG) line at Jauljivi                               | D/C                | 400                | 7                  | 13                              | 13                         | 13                  | 4                         | JUN-22      | JUL-22               | All works completed except stringing at tapping point. Commissioning of line through contingency arrangement was discussed in the NRPC meeting held in Feb'21, same has not been agreed by NRPC, hence line will be commissioned matching with 220 KV arrangement between Jauljivi & Pithoragarh. |
| 20    | LILO of both Ckt. Kishanganj - Patna (Q) line Saharsa (ERSS XXITL - TBCB)                    | D/C                | 400                | 150                | 211                             | 211                        | 211                 | 149                       | AUG-21      | OCT-21               | One ckt charged in 11.09.2021, 2nd ckt expected in October'21.  |
| 21    | LILO of Both Ckt of Bawana - Mandola at Rajghat  | D/C                | 400                | 116                |                                 |                            |                     |                           | MAY-17      |                      | Rajgath S/s annulled. Bays now constructed at Maharaniabagh   |
| 22    | LILO of both Ckt. of RAPP - Shujalpur at Jeerapur PS (GEC-II)                                | D/C                | 400                | 0                  |                                 |                            |                     |                           |             |                      |   |
| 23    | LILO of Gaya-Chandwa(existing) at North Karanpura STPP (Interim)                             | M/C                | 400                | 38                 |                                 |                            |                     |                           | DEC-18      |                      |   |
| 24    | LILO of Jeerat (WBSETCL) Subhasgram (PG)   | D/C                | 400                | 1                  |                                 |                            |                     |                           | JUL-20      |                      |   |
| 25    | LILO of Jeerat (WBSETCL) - Subhasgram (PG) 400kV at Rajarhat (PM-JTL-TBCB)                   | D/C                | 400                | 24                 | 37                              | 0                          | 0                   |                           |             | JUL-20               | Line deleted from scope.  |
| 26    | LILO of Kishanganj (POWERGRID) - Darbhanga (DMTCL) (QUAD) line at Saharsa (New)              | D/C                | 400                | 78                 | 114                             | 114                        | 114                 | 78                        | APR-22      | MAY-22               | Commissioned 04/22.   |
| 27    | LILO of one circuit of Dulhasti - Kishenpur at Ratle HEP.                                    | D/C                | 400                |                    |                                 |                            |                     |                           |             |                      |   |
| 28    | LILO of one Ckt. of Agra South-Fatehabad (765kV) D/C line at 400kV at Firozabad (J-FTL-TBCB) | D/C                | 400                | 0                  |                                 |                            |                     |                           |             |                      |   |
| 29    | LILO of Palatama-Surajmaninagar (ISTS) line at Surajmaninaga (TSECL)                         | D/C                | 400                | 12                 |                                 |                            |                     |                           | MAY-22      |                      |   |
| 30    | LILO OUT of Teesta-III - Kishanganj at Rangpo  | D/C                | 400                | 15                 | 35                              | 35                         | 35                  | 23                        | JUN-20      | AUG-21               | Work affected due to RoW in stringing at one section due to Tashi Choling trust. Progress also affected due to COVID-19 restrictions. Lockdown extended upto 14.07.2021.  |
| 31    | Lower Subhansiri - Biswanath Chariyali line -I   | D/C                | 400                | 359                | 480                             | 374                        | 257                 | 0                         | AUG-22      | AUG-22               | Initially work was stalled on a/c of local disturbance/ agitation against big dams. Contract was short closed as generation was not coming. Balance work of line awarded in Dec'20. As per communication dated 27.05.21 from NHPC 1st & 2nd Unit schedule preponed from May'23 to Aug'22.         |
| 32    | Lower Subhansiri - Biswanath Chariyali line -II  | D/C                | 400                | 371                | 515                             | 376                        | 227                 | 0                         | MAR-23      | MAR-23               | Initially work was stalled on a/c of local disturbance/ agitation against big dams. Contract was short closed as generation was not coming. Balance work of line awarded in Dec'20. As per communication dated 27.05.21 from NHPC 1st & 2nd Unit schedule preponed from May'23 to Aug'22.         |

| SI No | Name of Transmission Lines  | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks  |
|-------|---|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--|
|       |   |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |  |
| 1.    | 2.  | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.  |
| 33    | Mohindergarh - Bhiwani line   | D/C                | 400                | 122                | 181                             | 181                        | 179                 | 86                        | JUN-22      | SEP-22               | ROW Tower Erection: 1 no. in Bhiwani & 1 no. in Charkhi Dadri district. ROW Stringing: 9.662 km in Bhiwani, 4.98 km in Charkhi Dadri & 1 km in Mohindergarh district. District administration help required for resolving ROW.   |
| 34    | New Neyveli TPP - Ariyalur (Villupuram)   | D/C                | 400                | 156                | 213                             | 213                        | 213                 | 147                       | AUG-22      | SEP-22               | Line charged in Jul'20 by connecting to one ckt of LILO section of Pugalur - Kalivandapattu 400 kV D/C line near Ariyalur S/s (as bays by TANTRANCO on Deposit work Basis are expected by Aug'21) .  |
| 35    | Neyveli TS-II - Neyveli TS-I  | D/C                | 400                | 14                 | 0                               | 0                          | 0                   |                           | JUL-15      |                      |  |
| 36    | Rajarhat - Purnea (excl. Farakka-Gokarna portion)   | D/C                | 400                | 645                | 1219                            | 1219                       | 1219                | 645                       | APR-16      | JUL-20               | 400 KV S/C New Purnea-Gokarna line & 400 KV S/C New Purnea-Farakka line charged on 10.11.19 (both lines are section of 400 KV D/C Rajarhat-Purnea line). Farakka - Gokarna portion of 400KV D/C Rajarhat - Purnea line (236 Ckm) including both LILO's at Farakka & Gokarna commissioned in Mar'17. Balance portion of line is commissioned on 12.07.20.       |
| 37    | Rampur -Sambhal line  | D/C                | 400                | 149                | 0                               | 0                          | 0                   | 149                       | SEP-22      | AUG-22               | Commissioned 06/22 (Late Reported).  |
| 38    | Re-conductoring of Maithon RB - Maithon line  | D/C                | 400                | 63                 | 0                               | 0                          | 0                   | 63                        | APR-22      | AUG-22               | Commissioned 05/22 (Late Reported).  |
| 39    | Re-conductring of the NP Kunta-Kolar (Twin Moose) section with high capacity conductors (like twin HTLS equivalent or QM)                             | S/C                | 400                | 131                |                                 |                            |                     |                           | OCT-22      |                      |  |
| 40    | Removal of LILO of one Ckt. of Bhadla-Bikaner (RVPN) at Bikaner (PG) and Extension of this LILO section from Bikaner (PG) to Bikaner-PS -Bikaner (PG) | D/C                | 400                | 65                 |                                 |                            |                     |                           | SEP-22      |                      |  |
| 41    | Siliguri - Purnea   | D/C                | 400                |                    | 0                               | 0                          | 0                   |                           | SEP-13      | MAY-20               |  |
| 42    | Simbhavali -Meerut line   | D/C                | 400                | 57                 |                                 |                            |                     |                           | JUN-22      |                      |  |
| 43    | Simbhavali-Muradnagar-II (Gaziabad) line  | D/C                | 400                | 142                |                                 |                            |                     |                           | JUN-22      |                      |  |
| 44    | Tirunelveli PS - Tuitcorin PS (Quad) line-1 and 2 line  | D/C                | 400                | 48                 | 33                              | 33                         | 33                  | 24                        | APR-17      | MAR-18               | Erection completed. Work has been slowed-down to match with Generation (ant. by Mar'18).   |
| 45    | Bhind -Morena line  | D/C                | 220                | 55                 |                                 |                            |                     |                           | SEP-22      |                      |  |
| 46    | Chandigarh S/s - Panchkula (PG) (incl. 10 KMs underground cable).   | D/C                | 220                | 48                 | 56                              | 53                         | 51                  | 43                        | SEP-22      | SEP-22               | Work of downstream system (66 KV Cable) under progress by UT Chandigarh. 220 KV Underground cable laying completed. Work held up at 5 locations due to ROW issues. DM, SAS NAGAR issued orders u/s 16 of Indian telegraph act for removal of ROW on 09.11.2020. High Court stayed works on 16.11.2020. Next hearing on 20.08.2021 after repeated adjournments. |

| SI No | Name of Transmission Lines   | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks  |
|-------|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--|
|       |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |  |
| 1.    | 2.   | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.  |
| 47    | Disconnection of LILO arrangement of Dhauliganga - Bareilly at Pithoragarh and connecting it to Jauljive | D/C                | 220                | 48                 | 74                              | 72                         | 71                  | 42                        | JUN-22      | JUL-22               | Stage-I forest clearance received on 31.10.19. Working permission received on 23.12.19. 5 no. locs. were affected due to pending Civil Aviation clearance. Revised proposed route submitted to AAI on 14.10.20. AAI vide letter dated 01.12.2020 has issued NOC with restricted height. Appeal under shielding clause was filed on 02.12.2020. Appellate Committee on Clearance, AAI in its meeting held on 17.12.2020 Appellate Committee, AAI in its meeting held on 17.12.2020 agreed to issue NOC for balance restricted 5 locations with the condition that conductor in span AP5 to AP6 should be replaced by underground cable. Accordingly, contract for cabling work awarded on 04.06.2021 with the completion schedule of 6 months. Cabling work is under progress |
| 48    | Guna - Guna line   | D/C                | 220                | 26                 |                                 |                            |                     |                           | SEP-22      |                      |  |
| 49    | Guna-Shivpuri line   | D/C                | 220                | 203                | 0                               | 0                          | 0                   | 203                       | SEP-22      | SEP-22               | Commissioned 08/22.  |
| 50    | LILO of 220kV Firozabad (220kV)- Agra (765kV PG) line at 400kV Firozabad (J-FTL-TBCB)                    | D/C                | 220                | 0                  |                                 |                            |                     |                           |             |                      |  |
| 51    | Purnea - Purnea (New)  | D/C                | 220                | 2                  | 0                               | 0                          | 0                   | 2                         | MAY-20      | DEC-19               | Re-conductoring work completed & charged.  |
| 52    | Re-conductoring of BTPS- Salakati 220kv line with Single GTLS Conductor                                  | D/C                | 220                | 6                  |                                 |                            |                     |                           | MAR-23      |                      |  |
| 53    | Re-conductoring of BTPS- Salakati 220kv line with Single GTLS Conductor                                  | D/C                | 220                | 6                  |                                 |                            |                     |                           | MAR-23      |                      |  |
| 54    | 132kV Firozabad (400kV)- Narkhi D/C line (J-FTL-TBCB)  | D/C                | 132                | 0                  | 0                               | 0                          | 0                   |                           |             |                      |  |
| 55    | LILO of 132kV Atmadpur -Barhan S/C line at 400kV Firozabad (J-FTL-TBCB)                                  | S/C                | 132                | 0                  |                                 |                            |                     |                           |             |                      |  |
| 56    | LILO of Aizwol (PG) - Zemabawk at Melriat (PG)   | D/C                | 132                | 30                 | 17                              | 17                         | 17                  | 10                        | DEC-12      | NOV-18               | Line commissioned in Nov'18.   |
| 57    | LILO of Gangtok - Melli at Rangpo  | S/C                | 132                | 19                 |                                 |                            |                     |                           |             |                      |  |
| 58    | LILO of Ranganadi - Nirjuli at Pare HEP  | D/C                | 132                | 3                  | 10                              | 10                         | 10                  | 3                         |             | FEB-18               | Line work completed. Test charged on 03.03.2018.   |
| 59    | Melriat (New) - Sihmui line  | D/C                | 132                | 12                 | 20                              | 20                         | 20                  | 12                        | DEC-12      | NOV-18               | Line commissioned in Nov'18.   |
| 60    | Pasighat - Roing line.   | S/C on D/C         | 132                | 102                | 347                             | 347                        | 347                 | 104                       | DEC-12      | JUN-17               | Line commissioned in Jun'17.   |
| 61    | Re-conductoring of Agartala GBPP - Agartala (State) with HTLS conductor                                  | D/C                | 132                | 16                 | 0                               | 0                          | 0                   | 16                        | MAY-18      | FEB-18               | Line commissioned in Feb'18.   |
| 62    | Re-conductoring of Imphal (PG) - Yurembam with HTLS conductor.   | S/C                | 132                | 1                  | 0                               | 0                          | 0                   | 1                         | JUL-18      | APR-18               | Line commissioned in Apr'18.   |
| 63    | Roing - Tezu line  | S/C on D/C         | 132                | 73                 | 244                             | 244                        | 244                 | 72                        | APR-12      | JUN-17               | Line commissioned in Jun'17.   |
| 64    | Silchar - Hailakandi (Contingency arrangement)   | D/C                | 132                | 60                 | 110                             | 110                        | 110                 | 60                        |             | NOV-17               | Part line commissioned (35Ckm) through contingency in Jun'12. Balance line commissioned in Nov'17.   |

| SI No | Name of Transmission Lines | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                      |
|-------|----------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|------------------------------|
|       |                            |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                              |
| 1.    | 2.                         | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                          |
| 65    | Tezu - Namsai line.        | S/C on D/C         | 132                | 96                 | 332                             | 332                        | 332                 | 95                        | DEC-12      | JUL-18               | Line commissioned in Jul'18. |

| SI No   | Name of Transmission Lines                         | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks  |
|---|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--|
|   |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |  |
| 1.  | 2.   | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.  |
| <b>REC Transmission Projects Company limited(RECTPCL)</b> |  |                    |                    |                    |                                 |                            |                     |                           |             |                      |  |
| 1   | (PMDP - Jammu) LILO of Barn - Kishanpur at Nagrota | S/C                | 220                | 10                 | 0                               | 0                          | 0                   |                           | MAR-19      |                      | Due to non-availability of land, work could not commence though agency is ready for mobilization.                                    |
| 2   | (PMDP - Leh) Drass - Padum (Zanaskar) line         | S/C                | 220                | 207                | 0                               | 0                          | 0                   |                           | MAR-19      |                      | Tender shall be published immediately after getting clearance from the JKPDD/PGCIL & sanction of additional fund requirement by MoP. |
| 3   | (PMDP - Leh) Phyang (PGCIL) - Diskit (Nubrai) line | S/C                | 220                | 100                | 0                               | 0                          | 0                   |                           | MAR-19      |                      | Tender shall be published immediately after getting clearance from the JKPDD/PGCIL & sanction of additional fund requirement by MoP. |

| SI No  | Name of Transmission Lines                                    | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks   |
|--|---|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---|
|  |   |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |   |
| 1.   | 2.  | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.   |
| <b>ASSAM ELECTRICITY GRID CORP. LIMITED(AEGCL)</b> |   |                    |                    |                    |                                 |                            |                     |                           |             |                      |   |
| 1  | Sonabil - Biswanath Chariali                                  | S/C                | 220                | 40                 | 136                             | 133                        | 62                  | 0                         | MAR-21      | MAR-21               | RoW issues at many locations.   |
| 2  | Agia-Sonapur (Hatchingmari) S/C line D/C tower                | S/C                | 132                | 103                | 387                             | 363                        | 284                 | 0                         |             | NOV-19               | RoW issues many locations. Change in scope of work due to technical issues.   |
| 3  | Amguri solar park - Mariani line (GEC-II)                     | D/C                | 132                | 0                  | 5                               | 0                          | 0                   |                           |             | MAR-20               | Re-survey done due to requirement of additional tower, additional financial implication involved which was submitted to APGCL for deposit                             |
| 4  | Barnagar-Barpeta line on D/C tower                            | D/C                | 132                | 68                 | 0                               | 0                          | 0                   | 0                         |             | AUG-19               | The scope was changed to LILO of Shaligaon- Nalbari line at Barpeta GSS.  |
| 5  | BTPS - Kokrajhar line   | S/C on D/C         | 132                | 10                 | 39                              | 39                         | 39                  | 10                        | DEC-13      | JUN-16               | Line charged on 30.06.2016.   |
| 6  | BTPS (salakati)-APM line S/C on D/C tower                     | S/C                | 132                | 42                 | 163                             | 115                        | 84                  | 0                         |             | MAR-20               | RoW issues at many locations. Change in scope of work due to technical issues.  |
| 7  | Hailakandi-Karimganj line on D/C tower                        | S/C                | 132                | 26                 | 93                              | 13                         | 0                   | 0                         |             | DEC-20               | 1. Contract agreement cancelled due to contractual failure. 2. Work order issued for supply of stub, superstructure,  |
| 8  | Kokrajhar - Bilashipara - Gauripur                            | S/C on D/C         | 132                | 63                 | 203                             | 203                        | 203                 | 63                        | SEP-13      | NOV-19               | Kokrajhar to Bilashipara charged on 24.06.16 and Bilashipara to Gauripur charged on 14.06.2016  |
| 9  | Kukurmara - Azara line  | S/C on D/C         | 132                | 5                  | 29                              | 29                         | 29                  | 6                         | DEC-11      | NOV-19               | Court case pending at Loc-19. Stringing of Railway and Highway crossing left to be done.  |
| 10   | Kukurmara(Mirza)-Boko   | S/C on D/C         | 132                | 6                  | 0                               | 0                          | 0                   |                           |             |                      | Proposal was dropped.   |
| 11   | LILO of both ckt of Depota - Gohapur at Sonabil S/S           | 2xD/C              | 132                | 3                  | 6                               | 6                          | 6                   | 3                         | NOV-13      | JUN-16               | Charged on 31.08.2015.  |
| 12   | LILO of Dhaligaon- Bornagar line at Barpeta GSS (Package-A)   | D/C                | 132                | 24                 | 96                              | 63                         | 33                  | 0                         |             | APR-20               | ROW issues at many locations. change in scope of work due to technical issues. (LILO to Barpeta GSS is from Dhaligaon-Nalbari line, not from Dhaligaon-Barnagar line) |
| 13   | LILO of one ckt of Rowta-Depota at Dhekiajuli                 | S/C                | 132                | 2                  | 8                               | 0                          | 0                   | 0                         |             | JUL-17               | One tower excavation work completed   |
| 14   | LILO of one ckt. of Rowta-Depota line-1 at Dhekiajuli (Pkg B) | D/C                | 132                | 2                  | 8                               | 8                          | 8                   | 2                         |             | MAY-18               | Test Charged on 30.01.18.   |
| 15   | LILO to Barpeta GSS from 132 kV Dhaligaon-Bornagar line       | D/C                | 132                | 24                 |                                 |                            |                     |                           |             |                      |   |
| 16   | Sonapur - Chandrapur line                                     | D/C                | 132                | 28                 | 55                              | 53                         | 51                  | 20                        | NOV-13      | MAR-18               | Completed and Charged on 10.03.2018.  |
| 17   | Sonapur - Jagirod line  | D/C                | 132                | 52                 | 107                             | 107                        | 107                 | 24                        | NOV-13      | DEC-20               | Due to ROW issues stringing is not completed. (Forest clearance issues).  |

| SI No   | Name of Transmission Lines   | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks   |
|---|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---|
|   |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |   |
| 1.  | 2.   | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.   |
| <b>BIHAR STATE POWER TRANSMISSION COMPANY LIMITED(BSPTCL)</b> |  |                    |                    |                    |                                 |                            |                     |                           |             |                      |   |
| 1   | BTPP - Naubatpur line (twin moose conductor)                             | D/C                | 400                | 252                | 339                             | 257                        | 190                 |                           | FEB-23      | FEB-23               |   |
| 2   | LILO of Nabinagar -II - Patna (PG) at Jakkanpur (New)                    | D/C                | 400                | 33                 | 0                               | 0                          | 0                   | 33                        |             | MAY-22               | Commissioned 04/22.   |
| 3   | LILO of (Quad) Barh - Patna at Bakhtiyarpur (New)                        | D/C                | 400                | 10                 | 61                              | 49                         | 43                  |                           | APR-22      | JUN-22               | ROW issues.   |
| 4   | 2nd Circuit stringing of 220kV Darbhanga (400/220)-Samastipur (New) line | D/C                | 220                | 48                 | 0                               | 0                          | 0                   | 8                         | OCT-19      | OCT-20               | Work under progress   |
| 5   | Amnour- Digha  | D/C                | 220                | 48                 | 0                               | 0                          | 0                   |                           | JUN-22      | JAN-22               |   |
| 6   | Bakhtiyarpur (New) - Fatuha (BSPTCL)                                     | D/C                | 220                | 45                 | 157                             | 142                        | 107                 | 0                         | JUN-22      | JUN-22               | Work under progress.  |
| 7   | Biharsharif - Asthawan (New)   | D/C                | 220                | 40                 | 0                               | 0                          | 0                   | 40                        | APR-22      | MAY-22               | Commissioned 04/22.   |
| 8   | BTPP - Dehri-on-sonne (single zebra conductor)                           | D/C                | 220                | 153                | 246                             | 177                        | 97                  |                           | FEB-23      | AUG-22               |   |
| 9   | BTPP - Dumraon (New) GSS   | D/C                | 220                | 64                 | 215                             | 185                        | 0                   |                           | FEB-23      | FEB-23               |   |
| 10  | BTPP - Karmnasa GSS line (twin moose conductor)                          | D/C                | 220                | 118                | 185                             | 134                        | 58                  |                           | FEB-23      | FEB-23               |   |
| 11  | Karmnasa (New) - Pusauli (BSPTCL) (TM)                                   | D/C                | 220                | 73                 | 127                             | 127                        | 127                 | 73                        | JUL-22      | AUG-22               | Commissioned 07/22.   |
| 12  | LILO of Ara (PG) - Khagaul (BSPTCL) at Naubatpur (New)                   | D/C                | 220                | 27                 | 0                               | 0                          | 0                   | 27                        |             | JUL-22               | Commissioned 04/22 (Late Reported).                                   |
| 13  | LILO of Khagaul (BSPTCL) - Sipara (BSPTCL) at Jakkanpur (New)            | S/C                | 220                | 10                 | 0                               | 0                          | 0                   |                           |             |                      | M/s BGCL  |
| 14  | LILO of Purnea (PG) - Khagaria (New) at Korha (New)                      | D/C                | 220                | 28                 | 0                               | 0                          | 0                   |                           | JAN-20      | JUN-22               | land not finalised yet  |
| 15  | LILO of Sipara (BSPTCL) - Bihta (BSPTCL) at Jakkanpur (New)              | D/C                | 220                | 7                  | 0                               | 0                          | 0                   |                           |             |                      | M/s BGCL  |
| 16  | Muzaffarpur (PG) - Chhapra (New)   | D/C                | 220                | 65                 | 207                             | 134                        | 123                 | 8                         | APR-22      | JUN-22               | Work under progress.  |
| 17  | Muzaffarpur (PG) - Gouraul line  | D/C                | 220                | 20                 | 70                              | 70                         | 70                  | 20                        | APR-22      | JUN-22               | Commissioned 05/22.   |
| 18  | Naubatpur (New) - Bhusaula (New)   | D/C                | 220                | 32                 | 0                               | 0                          | 0                   | 32                        |             | JUL-22               | Commissioned 06/22.   |
| 19  | Naubatpur (New) - Bihta (BSPTCL)   | D/C                | 220                | 40                 | 0                               | 0                          | 0                   | 40                        |             | JUL-22               | Commissioned 06/22.   |
| 20  | Pusouli (New) - Dehri  | D/C                | 220                | 62                 | 159                             | 135                        | 110                 | 18                        | MAY-22      | JUL-22               | work under progress   |
| 21  | Raxaul (New) - Gopalganj (TM/ Single Zebra)                              | D/C                | 220                | 130                | 201                             | 201                        | 201                 | 130                       | SEP-22      | AUG-22               | Commissioned 06/22 (Late Reported).                                   |
| 22  | Saharsa (New) - Begusarai  | D/C                | 220                | 187                | 289                             | 289                        | 289                 | 187                       | APR-22      | AUG-22               | Commissioned 07/22.   |
| 23  | Saharsa (New) - Khagaria (New)   | D/C                | 220                | 72                 | 236                             | 236                        | 236                 | 72                        | APR-22      | MAY-22               | Commissioned 04/22.   |
| 24  | Sheikhopursarai-Asthawan (New)   | D/C                | 220                | 35                 | 0                               | 0                          | 0                   | 35                        | APR-22      | JUL-22               | Commissioned 06/22.   |
| 25  | Sitamarhi (New) - Motihari (New)   | D/C                | 220                | 120                | 0                               | 0                          | 0                   |                           |             |                      | This is the Same line as mentioned in Sr. no.34-Sitamarhi(New)-Raxaul |

| SI No | Name of Transmission Lines                | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks   |
|-------|---|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-----------|
|       |   |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |           |
| 1.    | 2.  | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.       |
| 26    | Tajpur- Goraul line                       | D/C                | 220                | 102                |                                 |                            |                     |                           | AUG-22      |                      |           |
| 27    | Tajpur- Samastipur (New) Trans. line      | D/C                | 220                | 37                 |                                 |                            |                     |                           | AUG-22      |                      |           |
| 28    | Thakunganj - Kishanganj (New) Trans. line | D/C                | 220                | 52                 |                                 |                            |                     |                           | OCT-22      |                      |           |
| 29    | Thakunganj - Kishanganj (New) Trans. line | D/C                | 220                | 52                 |                                 |                            |                     |                           | OCT-22      |                      |           |
| 30    | Betia-Raxaul (2nd circuiting)             | D/C                | 132                |                    | 0                               | 0                          | 0                   |                           |             |                      | Completed |
| 31    | Motihari-Bettia                           | D/C                | 132                | 79                 | 143                             | 143                        | 143                 | 79                        |             | MAY-17               | completed |
| 32    | Motihari-Motihari                         | D/C                | 132                | 78                 | 142                             | 142                        | 142                 | 78                        |             | JUL-17               | Completed |
| 33    | Motihari-Raxaul                           | D/C                | 132                | 119                | 215                             | 215                        | 215                 | 119                       |             | OCT-17               | Completed |



| SI No   | Name of Transmission Lines                    | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks  |
|---|---|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--|
|   |   |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |  |
| 1.  | 2.  | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.  |
| <b>CHHATTISGARH STATE POWER TRANSMISSION CO. LTD.(CSPTCL)</b> |   |                    |                    |                    |                                 |                            |                     |                           |             |                      |  |
| 1   | Bilaspur - Mopka DCDS line                    | D/C                | 220                | 80                 | 0                               | 0                          | 0                   |                           | MAR-22      |                      | This line was re-planned as LILO of 220 KV Mopka -Bhatapara circuit & 220 KV Mopka- Siltara circuit on multi circuit tower at 220 KV S/s Dhardehi (Bilaspur) and these line were charged on dtd 25.09.2019 |
| 2   | Bilaspur - Suhela DCDS line                   | D/C                | 220                | 220                | 0                               | 0                          | 0                   |                           | MAR-22      |                      | This line was re-planned as LILO of 220 KV Mopka -Bhatapara circuit & 220 KV Mopka- Siltara circuit on multi circuit tower at 220 KV S/s Dhardehi (Bilaspur) and these line were charged on dtd 25.09.2019 |
| 3   | DCDS Raita - Parsada                          | D/C                | 220                | 110                | 0                               | 0                          | 0                   |                           | MAR-20      |                      | land for substation not finalized  |
| 4   | Dhamtari - Gurur DCDS line                    | D/C                | 220                | 50                 | 0                               | 0                          | 0                   |                           | MAR-19      | AUG-19               | This line is re-planned as Gurur-Kurud(Bangoli) , S.No. 7  |
| 5   | Janjgir Champa Ps - Mopka (GEC-II)            | D/C                | 220                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | work not approved till date  |
| 6   | LILO of Bhatapara - Doma at Rita ( 400kV S/s) | D/C                | 220                | 30                 | 0                               | 0                          | 0                   |                           | MAR-22      |                      | Estimate sanctioned  |
| 7   | LILO of Mopka - Siltara line at Raita.        | D/C                | 220                | 30                 | 0                               | 0                          | 0                   |                           | MAR-22      |                      | Estimate sanctioned  |
| 8   | Raita - Rakhi DCDS line on multi ckt tower    | D/C                | 220                | 140                | 0                               | 0                          | 0                   |                           | MAR-22      |                      | work not approved till date  |
| 9   | Rajnandgaon Ps - Bhilai (GEC-II)              | D/C                | 220                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | work not approved till date  |

| SI No                             | Name of Transmission Lines                      | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks   |
|-----------------------------------|---|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---|
|                                   |   |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |   |
| 1.                                | 2.  | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.   |
| <b>DELHI TRANSCO LIMITED(DTL)</b> |   |                    |                    |                    |                                 |                            |                     |                           |             |                      |   |
| 1                                 | Bawana - Kanjhawala at Barwala                  | D/C                | 220                | 1                  |                                 |                            |                     |                           |             | MAR-23               |   |
| 2                                 | Budella - Zakhira                               | D/C                | 220                | 20                 |                                 |                            |                     |                           | MAR-20      |                      |   |
| 3                                 | Dev Nagar - Subzi Mandi (U/G Cable)             | D/C                | 220                | 10                 |                                 |                            |                     |                           | MAR-22      |                      |   |
| 4                                 | Dwarka -PPK -II U/G                             | D/C                | 220                | 11                 | 0                               | 0                          | 0                   | 11                        | JUL-22      | AUG-22               | Commissioned 07/22.   |
| 5                                 | Harsh Vihar - Preet Vihar                       | D/C                | 220                |                    | 0                               | 0                          | 0                   |                           | FEB-16      |                      |   |
| 6                                 | IP-Park Street-Electric Lane (Cable)            | S/C                | 220                | 18                 | 0                               | 0                          | 0                   |                           | MAR-22      | MAR-22               | Work in Progress.   |
| 7                                 | Kashmiri Gate - Rajghat line                    | D/C                | 220                | 10                 | 0                               | 0                          | 0                   |                           |             |                      | PGCIL yet to start the work.  |
| 8                                 | Kashmirigate - Timer Pur (U/G Cable)            | D/C                | 220                | 10                 | 0                               | 0                          | 0                   |                           | DEC-22      | OCT-22               | 1. Contract Agreement has been executed on 15.10.2019. 2. Cable laying has been completed in 09 sections out of 09 sections. 3. Cable Jointing has been completed in 08 (48 joints) out of 08 (48 joints) JB's. 4. The sites are handed over to PWD by 26.04.2022 after completion of work on PWD Road. 5. Cable end terminations (6Nos) work has been completed at Timarpur end. On 10.05.2022. 6. A case file has been forwarded to Project I deptt on 15.06.2022 seeking current status of the availability of GIS bays at 220KV Kashmirigate S/Stn. 7. The case file has been processed for alternate temporary provision at Kashmiri Gate s/stn for charging the cable links at 33KV level or at 220KV level forwarded to C/A for seeking consent on 27/05/2022. The case file has been received back on 15.06.2022 to provide the cost benefit analysis for both options. Accordingly a letter has been sent to M/s Ls cable to submit the detailed Cost Analysis for both options on 16.06.2022. 8. The case file has been |
| 9                                 | LILO of 2nd Ckt Kanjhawala - Njafgarh at Mundka | D/C                | 220                | 7                  |                                 |                            |                     |                           |             | MAR-21               |   |
| 10                                | LILO of AIIMS - Ridge Valley at R.K. Puram      | D/C                | 220                | 5                  | 0                               | 0                          | 0                   |                           |             | NOV-21               | 1. Preliminary Joint Survey has been carried out on 18.12.19. 2. CPG has been submitted on 20.12.2019. 3. Contract Agreement has been executed on 23.12.19. 4. L-2 network has been approved on 07.01.2020. 5. Drum length has been approved for all eight sections. 6. R.K.Puram-AIIMS Ckt-II (Bay No 206) has been charged on 29.03.2021 and thereafter R.K.Puram Ridge Valley Ckt-II (Bay No-212) has been charged on 30.03.2021 7. R.K.Puram-AIIMS Ckt-I (Bay no 207) has been charged on 31.03.2021 and thereafter R.K.Puram Ridge Valley Ckt-I (Bay No 211) has been charged on 31.03.2021. 8. Installation of Route markers has been completed.  |
| 11                                | LILO of Bamnauli to DIAL D/C at Bhartal         | D/C                | 220                | 4                  |                                 |                            |                     |                           | MAR-20      |                      |   |

| SI No | Name of Transmission Lines   | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks   |
|-------|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---|
|       |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |   |
| 1.    | 2.   | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.   |
| 12    | LILO of Electric Lane to Park Street at Dev Nagar (U/G Cable)              | D/C                | 220                | 10                 | 0                               | 0                          | 0                   |                           | SEP-22      | SEP-22               | 1. CPG has been submitted on 20.12.2019. 2. Contract Agreement has been executed on 23.12.2019. 3. L-2 network has been approved on 06.01.2020. 4. Cable laying has been completed in 12 sections out of 12 sections. 5. Jointing works have been completed at 12 JB's out of 12 JB's. 6. O&M deptt. Working on GIS bay at 220kV Park Street S/stn. to facilitate cable termination of 220kV Devnagar ckt. 7. Indoor End Termination can only be completed after completion of installation/testing of 220kV GIS bay at Devnagar S/stn by project-I deptt. 8. 3rd Provisional time extension has been approved from competent authority up to 30.09.2022.   |
| 13    | LILO of first ckt of double ckt of Pragati - Sarita Vihar at maharani Bagh | D/C                | 220                |                    |                                 |                            |                     |                           | MAR-15      |                      |   |
| 14    | LILO of Maharani Bagh - Gazipur at Mayur Vihar                             | D/C                | 220                | 0                  |                                 |                            |                     |                           |             | MAR-22               |   |
| 15    | LILO of Maharani Bagh - Masjid Moth at Nehru Place                         | D/C                | 220                | 0                  |                                 |                            |                     |                           |             | MAR-21               |   |
| 16    | LILO of Mandola - Gopalpur at Budhpur/Nathupura                            | D/C                | 220                | 2                  |                                 |                            |                     |                           |             | MAR-22               |   |
| 17    | LILO of Narela - Mandola at Tikri Khurd                                    | D/C                | 220                | 3                  | 10                              | 5                          | 5                   |                           | JUN-19      | MAR-19               |   |
| 18    | LILO of one ckt of Bamnauli - Naraina Ckt-I at Pappankalan-I               | S/C                | 220                |                    | 2                               | 2                          | 2                   | 0                         | MAR-15      | NOV-17               | Work completed  |
| 19    | LILO of Pragati - Sarita Vihar at Maharani Bagh                            | D/C                | 220                | 1                  |                                 |                            |                     |                           |             |                      |   |
| 20    | Lodhi Road- Parkstreet -Electric lane - Lodhi Road                         | S/C                | 220                | 18                 | 0                               | 0                          | 0                   |                           | JUN-22      | OCT-22               | 1. Cable laying work have been completed in all sections i.e. 19 sections out of 19 Sections. 2. Cable Straight through Jointing work of 14 JB's (6X14=84 joints) has been completed out of 17 JB's (17X6=102 Joints). 3. Case file for releasing of Advance payment (Rs.6.45 Crore) in favour of M/s. PGCIL have been processed on 14/03/2022. This Case file has been received back from Finance Deptt. on 12/05/2022 seeking some clarifications which is under progress. Further, Case file put up for seeking clarification from Planning Deptt. on 12/05/2022 & 27/05/2022. 14/06/2022 & 28/07/2022 A) Park Street to Electric Lane:- 4. 220kV GIS end termination work is under progress at 220kV Electric Lane SS end. 5. A Meeting has been held in the office of DGM(T)OS at 220kV Park street office to discuss the issues related to GIS cable end termination at 220kV Electric Lane SS on 27 /09/2022 (officials from M/s PGCL , Project II deptt & Manager (T) O&M Electric lane were present in the meeting). B) Electr |

| SI No | Name of Transmission Lines            | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks  |
|-------|---------------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--|
|       |                                       |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |  |
| 1.    | 2.                                    | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.  |
| 21    | Masjid Moth - Tughlakabad (U/G) Cable | D/C                | 220                | 16                 | 0                               | 0                          | 0                   |                           | SEP-22      | NOV-22               | 1. M/s UCL has been submitted CPG for supply and service contract. 2. An agreement of contract documents has been completed between DTL and M/s Universal Cables Ltd successfully on 22.02.2021. 3. L-2 network has been approved on 23.02.2021 4. Outdoor structure has been erected at 400kV Tughlakabad Sub-station 5.Outdoor structure has been erected at 220kV masjid Moth Sub-station. 6.OFC Cable has been laid in 8 sections i.e. 01,02,03,04,05,08, 09 & 10. 7.Cable has been laid in 14 sections out of 14 sections. 8. The construction of Joint Bay-01, 02, 03 04,05, 06, 07, 0 |
| 22    | Tughlakabad - R.K.Puram (U/G Cable)   | D/C                | 220                | 26                 | 0                               | 0                          | 0                   | 26                        | SEP-22      | AUG-22               | Commissioned 07/22.  |
| 23    | Zakhira - Devnagar D/C U/G            | D/C                | 220                | 10                 |                                 |                            |                     |                           | MAR-21      |                      |  |

| SI No  | Name of Transmission Lines   | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks   |
|--|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---|
|  |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |   |
| 1.   | 2.   | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.   |
| <b>DEPARTMENT OF POWER ARUNACHAL PRADESH(null)</b> |  |                    |                    |                    |                                 |                            |                     |                           |             |                      |   |
| 1  | LILO of Ranganadi - Itanagar at Pare HEP                                   | D/C                | 132                | 5                  | 12                              | 12                         | 12                  | 5                         |             | MAR-18               | Line work completed. a) RHEP Section: Charged on 06.07.2018.<br>b) Itanagar Section: Charged on 07.07.2018. |
| 2  | Pasighat-Roing -Tezu - Namsai 132kV S/c line (2nd ckt. stringing) (GEC-II) | S/C                | 132                | 0                  |                                 |                            |                     |                           |             |                      |   |
| 3  | Tezu pool - Tezu line (GEC-II)   | D/C                | 132                | 0                  |                                 |                            |                     |                           |             |                      |   |

| SI No  | Name of Transmission Lines                                       | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks  |
|--|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--|
|  |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |  |
| 1.   | 2.   | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.  |
| <b>ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR(ED, Manipur)</b> |  |                    |                    |                    |                                 |                            |                     |                           |             |                      |  |
| 1  | Kakching - Churachandpur   | S/C on D/C         | 132                | 35                 | 0                               | 0                          | 0                   |                           | OCT-17      |                      | Work almost completed except two spans of 700 m due to forest clearance. |
| 2  | Leimatak PH (NHPC) - Ningthoukhong 132 s/s 2nd ckt               | S/C on D/C         | 132                | 11                 | 0                               | 0                          | 0                   |                           | NOV-17      |                      | 35% work completed   |
| 3  | Moreh Line   | S/C                | 132                | 45                 | 181                             | 158                        | 70                  | 3                         | SEP-17      |                      |  |
| 4  | Thanlon line   | S/C                | 132                | 66                 | 242                             | 234                        | 224                 | 52                        | SEP-17      | SEP-17               |  |
| 5  | Thoubal 400kV s/s - Kongba Yaingangpokpi , Hundung               | D/C                | 132                | 22                 | 44                              | 43                         | 34                  | 9                         | AUG-17      | SEP-17               |  |
| 6  | Thoubal 400kV s/s - Moreh 132kV s/s                              | D/C                | 132                | 170                | 0                               | 0                          | 0                   |                           | MAR-18      |                      | WIP  |
| 7  | Tipaimukh Line   | S/C                | 132                | 10                 | 24                              | 12                         | 0                   |                           | DEC-17      |                      |  |
| 8  | Yurembam S/S (State) 132kV- YurembamS/S(PGCIL) 132kV/S/S 3rd ckt | S/C on D/C         | 132                | 2                  | 0                               | 0                          | 0                   |                           | NOV-17      |                      | 35% work completed   |

| SI No   | Name of Transmission Lines       | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks |
|---|----------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---------|
|   |                                  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |         |
| 1.  | 2.                               | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.     |
| <b>ENERGY &amp; POWER DEPARTMENT,GOVT. OF SIKKIM(SPD)</b> |                                  |                    |                    |                    |                                 |                            |                     |                           |             |                      |         |
| 1   | Dikchu -Singhik                  | D/C                | 220                | 22                 |                                 |                            |                     |                           | JUN-22      |                      |         |
| 2   | Samardong - Dikchu Pool          | D/C                | 220                | 23                 |                                 |                            |                     |                           | APR-22      |                      |         |
| 3   | (Sikkim) Singhik-Chungthang line | D/C                | 220                | 30                 |                                 |                            |                     |                           | SEP-22      |                      |         |

| SI No                                     | Name of Transmission Lines                | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks   |
|---|---|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---|
|   |   |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |   |
| 1.  | 2.  | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.   |
| <b>GOA ELECTRICITY DEPARTMENT(ED-GOA)</b> |   |                    |                    |                    |                                 |                            |                     |                           |             |                      |   |
| 1   | Colvale - Kadamba - Verna - Cuncolim line | D/C                | 220                | 120                |                                 |                            |                     |                           |             | MAR-19               | Proposals have been forwarded to Government. The approval is awaited from Finance Department.   |
| 2   | Colvale-Saligao                           | D/C                | 220                | 80                 |                                 |                            |                     |                           | JUL-19      |                      |   |
| 3   | Colvale - Tuem                            | D/C                | 220                | 20                 |                                 |                            |                     |                           |             | MAR-19               | Letter of Intent will be issued to RECTPCL shortly, who has been appointed as Project Management consultant(PMC). Necessary approvals have been obtained from the Government. |
| 4   | Ponda - Verna                             | M/C                | 220                | 84                 |                                 | 0                          | 0                   | 0                         |             | MAR-19               | Proposals have been forwarded to Government. The approval is awaited from Finance Department.   |



| SI No   | Name of Transmission Lines   | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks  |
|---|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--|
|   |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |  |
| 1.  | 2.   | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.  |
| <b>GUJARAT ENERGY TRANSMISSION CORP. LIMITED(GETCO)</b> |  |                    |                    |                    |                                 |                            |                     |                           |             |                      |  |
| 1   | Dhuvaran-Chharodi Line   | D/C                | 765                | 240                | 0                               | 0                          | 0                   |                           |             | MAR-22               |  |
| 2   | Amreli - Kasor line  | D/C                | 400                | 460                | 680                             | 633                        | 591                 | 218                       |             | JUN-19               | W I P / Severe RoW problems                            |
| 3   | Bhachunda - Bhuj Pool (PG) line  | D/C                | 400                | 220                | 0                               | 0                          | 0                   |                           |             | MAR-21               | Yet to award.  |
| 4   | Bhachunda - Varsana line (Twin AL-59)  | D/C                | 400                | 280                | 430                             | 260                        | 221                 | 28                        |             | DEC-21               | WIP  |
| 5   | Bhogat-Kalavad   | D/C                | 400                | 270                | 409                             | 316                        | 303                 | 128                       |             | DEC-21               | WIP.   |
| 6   | dhuvaran - Fedra (Quad) line   | D/C                | 400                | 140                |                                 |                            |                     |                           |             | MAR-22               |  |
| 7   | Hadala-Shapar line with (Twin AL-59) conductor   | D/C                | 400                | 129                | 200                             | 200                        | 200                 | 129                       | JUN-22      | JUL-22               | Commissioned 06/22.                                    |
| 8   | Kosamba- Achhalia  | D/C                | 400                | 140                | 0                               | 0                          | 0                   | 0                         |             | MAR-21               | Yet to award   |
| 9   | LILO of both ckt. Kakrapar - Vapi (PG) line at Chikhli S/s (Twin Moose)                        | D/C                | 400                | 80                 |                                 |                            |                     |                           |             | MAR-22               |  |
| 10  | LILO of Kasor-Amerli line at Fedra   | D/C                | 400                | 80                 |                                 |                            |                     |                           |             | OCT-22               |  |
| 11  | LILO of one ckt Halvad - Vadavi line at Chharodi S/s (ACSR Twin Moose)                         | D/C                | 400                | 60                 | 411                             | 336                        | 225                 | 140                       |             | MAR-21               | WIP  |
| 12  | LILO of one ckt Kosamba-Chorania line at Fedra   | D/C                | 400                | 46                 | 66                              | 55                         | 48                  | 0                         |             | MAR-19               | WIP  |
| 13  | LILO of one ckt. of planned Ukai - Kosamba line at new s/s near Chikhli                        | D/C                | 400                | 120                |                                 |                            |                     |                           |             | MAR-22               |  |
| 14  | LILO of one Ckt. Vadavi- Halvad line at Sanand-II GIDC s/s with Twin AL-59 Cond. and OPDW line | D/C                | 400                | 85                 |                                 |                            |                     |                           | MAR-23      |                      |  |
| 15  | LILO of one Ckt. Vadavi- Halvad line at Sanand-II GIDC s/s with Twin AL-59 Cond. and OPDW line | D/C                | 400                | 85                 |                                 |                            |                     |                           | MAR-23      |                      |  |
| 16  | LILO of SSP- Asoj & SSP -Kasor lines at Achhalia S/S   | D/C                | 400                | 80                 | 0                               | 0                          | 0                   | 0                         |             | MAR-21               | Yet to award   |
| 17  | Mundra (Adani) - Zerda line 1  | D/C                | 400                | 640                | 997                             | 491                        | 293                 | 0                         |             | JUN-19               | W I P / Severe RoW problems                            |
| 18  | Pipavav-Amreli   | D/C                | 400                | 150                | 0                               | 0                          | 0                   | 0                         |             | MAR-21               | Yet to award   |
| 19  | Sankhari-Prantij   | D/C                | 400                | 200                |                                 | 0                          | 0                   | 0                         |             | MAR-21               | Yet to award   |
| 20  | Shapar - Pachham (Fedra) line  | D/C                | 400                | 197                | 346                             | 222                        | 190                 | 0                         | MAR-23      | MAR-23               | WIP  |
| 21  | Shapoorji Pallonji generating station  | D/C                | 400                | 220                | 0                               | 0                          | 0                   | 0                         |             | DEC-16               | Generation not coming                                  |
| 22  | Soja -Zerda line (Pkg-2) with Twin AL-59 Conductor   | D/C                | 400                | 135                | 200                             | 198                        | 197                 | 127                       | JUN-22      | JUN-22               | RoW issues, court matter and COVID-19 pandemic         |
| 23  | Vadinar(Essar)- Amreli (Balance)   | D/C                | 400                | 180                | 533                             | 490                        | 447                 | 235                       | NOV-09      | DEC-18               | WIP  |
| 24  | Varsana-halvad   | D/C                | 400                | 237                | 361                             | 307                        | 278                 | 64                        |             | DEC-21               | Tender to be invited at Risk & Cost of EPC Contractor. |
| 25  | Wanakbori TPS-Soja   | D/C                | 400                | 212                | 343                             | 272                        | 271                 | 144                       | DEC-19      | MAR-19               | WIP  |

| SI No | Name of Transmission Lines  | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks   |
|-------|---|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---|
|       |   |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |   |
| 1.    | 2.  | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.   |
| 26    | Amreli - Maglana line   | D/C                | 220                | 400                | 0                               | 0                          | 0                   |                           |             | MAR-21               | Tender to be done   |
| 27    | Babara - Gondal - II line   | D/C                | 220                | 320                | 0                               | 0                          | 0                   |                           |             | MAR-20               | Tender to be done   |
| 28    | BECL (Padva) - Botad line   | D/C                | 220                | 188                | 310                             | 233                        | 177                 | 34                        |             | MAR-22               | Tender on website and last date is 10.12.2018. (Risk & cost for Balance work).  |
| 29    | Bhachau - Radhanpur   | D/C                | 220                | 340                | 0                               | 0                          | 0                   | 0                         |             | MAR-22               | Yet to award.   |
| 30    | Bhatia - Kalavad line   | D/C                | 220                | 238                | 373                             | 176                        | 127                 | 11                        |             | MAR-20               | Tender on website and last date is 17.12.2018. (Risk & cost for Balance work).  |
| 31    | Bhogat - Moti Gop line (AL-59)  | D/C                | 220                | 140                | 225                             | 129                        | 116                 | 2                         |             | MAR-22               | WIP   |
| 32    | Bhogat - Ranavav line (AL-59)   | D/C                | 220                | 150                | 216                             | 111                        | 96                  | 0                         |             | DEC-21               | WIP.  |
| 33    | Chhatral - Dhanaj   | D/C                | 220                | 40                 | 0                               | 0                          | 0                   | 0                         |             | MAR-22               | Yet to award  |
| 34    | Chikhli - Bhilad  | D/C                | 220                | 170                | 0                               | 0                          | 0                   | 0                         |             | MAR-22               | Yet to award  |
| 35    | Chorania - Botad  | D/C                | 220                | 104                | 172                             | 143                        | 135                 | 20                        |             | MAR-19               | WIP   |
| 36    | Chorania - Salejada line (AL-59)  | D/C                | 220                | 135                | 216                             | 199                        | 195                 | 61                        | JUL-22      | JUN-22               | WIP .   |
| 37    | Gavasad - Salejada line with AL-59 conductor                                      | D/C                | 220                | 194                | 327                             | 295                        | 243                 | 81                        | JUN-19      | JUN-19               | W I P / Severe RoW problems   |
| 38    | Hadala - Rajkot-II  | D/C                | 220                | 25                 | 0                               | 0                          | 0                   | 0                         |             | MAR-23               | Yet to award  |
| 39    | Hazaira (GSEC) - Mota   | D/C                | 220                | 111                | 182                             | 111                        | 96                  | 42                        |             | JUN-19               | Inter connection of Utran-Kosamba charged under stop gap arrangement (Kosamba-Mota & Utran-Mota) on 16.06.2018 as per system requirement. |
| 40    | Jasdan - Gondal   | D/C                | 220                | 100                | 0                               | 0                          | 0                   | 0                         |             | MAR-22               | Yet to award  |
| 41    | Kalavad - Kangasiali line   | D/C                | 220                | 112                | 196                             | 182                        | 176                 | 88                        |             | DEC-21               | Tender under acceptance.  |
| 42    | Keshod - Keshod   | D/C                | 220                | 60                 | 0                               | 0                          | 0                   | 0                         |             | MAR-24               | Yet to award  |
| 43    | Keshod - Veraval line   | D/C                | 220                | 180                |                                 |                            |                     |                           |             | MAR-21               |   |
| 44    | Keshod - Visavadar  | D/C                | 220                | 120                | 0                               | 0                          | 0                   | 0                         |             | MAR-22               | Yet to award  |
| 45    | LILO f one ckt. Chandrapura - Godhara line at Halol                               | D/C                | 220                | 20                 |                                 |                            |                     |                           |             | MAR-20               |   |
| 46    | LILO of 220kV GSEG - Mora - Kim line at 220kV Velanja                             | M/C                | 220                | 7                  | 13                              | 8                          | 5                   | 0                         | JAN-18      | DEC-21               | WIP.  |
| 47    | LILO of Achhaliya-Jambuva line at Vyankatpura (Jarod) S/S                         | D/C                | 220                | 125                | 130                             | 130                        | 130                 | 72                        |             | AUG-20               |   |
| 48    | LILO of Bhatia - Kalav ad - Kangasiyali at Khambhalia - II                        | D/C                | 220                | 50                 |                                 | 0                          | 0                   | 0                         |             | MAR-21               | Yet to award  |
| 49    | LILO of both ckt. Kawas - Navsari (PG) line at Vesu S/s (2220kVu/g cable)         | D/C                | 220                | 5                  | 0                               | 0                          | 0                   |                           |             | MAR-25               |   |
| 50    | LILO of both ckt Kawas - Nvasari (PG) line at Khajod S/s                          | D/C                | 220                | 20                 | 0                               | 0                          | 0                   |                           |             | MAR-21               |   |
| 51    | LILO of both Ckts. 220kV Tharad-Deodar line at Mera s/s with AL-59 Conductor line | M/C                | 220                | 40                 | 0                               | 0                          | 0                   | 40                        | JUL-22      | JUN-22               | Commissioned 05/22.   |

| SI No | Name of Transmission Lines   | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                              |
|-------|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--------------------------------------|
|       |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                      |
| 1.    | 2.   | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                  |
| 52    | LILO of both Ckts. pf 220kV Bhimasar-Chardava line at proposed 220kV Vankada (Nichi Mandal) with AL-59 conductor with OPGW | M/C                | 220                | 5                  | 0                               | 0                          | 0                   | 5                         |             | JUL-22               | Commissioned 06/22.                  |
| 53    | LILO of both ckt. Visavadar- Timbdi line at Keshod S/s   | D/C                | 220                | 100                |                                 |                            |                     |                           |             | MAR-21               |                                      |
| 54    | LILO of Chorania - Gondal at Rajkot-II   | D/C                | 220                | 25                 | 0                               | 0                          | 0                   | 0                         |             | MAR-20               | Yet to award                         |
| 55    | LILO of Chorania - Gondal at Shapar  | D/C                | 220                | 40                 | 0                               | 0                          | 0                   | 0                         |             | MAR-21               | Yet to award                         |
| 56    | LILO of Gavasad - Salejda line at Bil  | D/C                | 220                | 120                |                                 |                            |                     |                           |             | MAR-20               |                                      |
| 57    | LILO of Godhra -Kadana line at Lunawada  | D/C                | 220                | 5                  | 223                             | 223                        | 214                 | 80                        |             | DEC-18               | WIP                                  |
| 58    | LILO of Jamnagar - Jetpur line-I at Sikka  | D/C                | 220                | 116                | 178                             | 0                          | 0                   | 0                         |             | MAR-21               | Yet to be awarded.                   |
| 59    | LILO of Jetpur - Rajkot at Metoda  | D/C                | 220                | 5                  | 0                               | 0                          | 0                   | 0                         |             | MAR-21               | yet to award                         |
| 60    | LILO of Jetpur - Sardargadh line at Shapur s/s   | D/C                | 220                | 12                 | 24                              | 23                         | 22                  | 10                        | JUN-22      | JUN-22               | Severe ROW, COVID-19 and heavy rain. |
| 61    | LILO of Keshod - Timbdi line at Veraval  | S/C                | 220                | 8                  |                                 |                            |                     |                           |             | MAR-20               |                                      |
| 62    | LILo of Morbi - Hadala line at Makansar S/s  | D/C                | 220                | 20                 |                                 |                            |                     |                           |             | MAR-21               |                                      |
| 63    | LILO of of both ckt. GSEG - Kosamba line at Olpad S/s  | D/C                | 220                | 16                 |                                 |                            |                     |                           |             | MAR-21               |                                      |
| 64    | LILO of one ckt Kasor - Gavasad line at Gotri S/s  | D/C                | 220                | 44                 | 85                              | 69                         | 48                  | 52                        |             | DEC-21               | WIP                                  |
| 65    | LILO of one ckt. Wanakbori - Asoj line at Balsinor   | D/C                | 220                | 40                 |                                 |                            |                     |                           |             | MAR-21               |                                      |
| 66    | LILO of pm ckt. GPPC- Savarkumdla line at Rajula S/s (ACSR Zerba)  | D/C                | 220                | 10                 | 0                               | 0                          | 0                   |                           |             | MAR-23               |                                      |
| 67    | LILO of pne ckt GPEC - Karamsad lani at Bil  | D/C                | 220                | 20                 | 0                               | 0                          | 0                   |                           |             | MAR-21               |                                      |
| 68    | LILO of Sartanpar - Wankaner line at Makansar S/s  | D/C                | 220                | 2                  |                                 |                            |                     |                           |             | MAR-22               |                                      |
| 69    | LILO of Savarkundla - Visavadar at Bagasara S/s  | D/C                | 220                | 16                 | 0                               | 0                          | 0                   | 0                         |             | MAR-20               | Yet to award                         |
| 70    | LILo of Tarapur - Bhilad line at Umargaon  | D/C                | 220                | 10                 | 33                              | 12                         | 6                   | 0                         |             | SEP-19               | WIP                                  |
| 71    | LILO of Tarapur - Vapi line at Umargaon  | S/C                | 220                | 10                 |                                 |                            |                     |                           |             | MAR-20               |                                      |
| 72    | LILo of Ukai (Thermal) -Achhalia line - III at Virpore   | D/C                | 220                | 15                 | 0                               | 0                          | 0                   |                           |             | MAR-21               |                                      |
| 73    | LILO of Ukat (Th) - Achhalia at Achhalia   | D/C                | 220                | 10                 | 0                               | 0                          | 0                   | 0                         |             | MAR-20               | Yet to award                         |
| 74    | LILO of Vadavi -Chatral at Santej (Dhanaj)   | D/C                | 220                | 51                 | 91                              | 91                         | 91                  | 51                        |             | AUG-21               | Line Commissioned                    |
| 75    | LILO of Vadavi - Chhatral & Vadavi - Ganndhinagar TPS at Dhanaj S/s  | D/C                | 220                | 60                 |                                 |                            |                     |                           |             | MAR-21               |                                      |

| SI No | Name of Transmission Lines  | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                                |
|-------|---|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--|
|       |   |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |  |
| 1.    | 2.  | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                    |
| 76    | LILo of Vapi - Bhilad line at Chikhli s/s   | D/C                | 220                | 150                | 0                               | 0                          | 0                   |                           |             | MAR-21               |  |
| 77    | LILo of Vapi - Chikhli & Bhilad - Chikhli lines at Chikhli  | D/C                | 220                | 150                |                                 |                            |                     |                           |             | MAR-20               |  |
| 78    | LILo of Wanakbori TPS - Zalod line at Savdasna Muvada   | D/C                | 220                | 270                |                                 |                            |                     |                           |             | MAR-22               |  |
| 79    | LILo on Lalpar - Sartanpar line at Wankaner (M/C tower by replacement of existing 132kV towers) (AL-59) | D/C                | 220                | 38                 | 70                              | 67                         | 55                  | 61                        | JUN-22      | JUN-22               | WIP                                    |
| 80    | LLO of 220 kv Vadavi - Chhatral line at Santej S/s  | D/C                | 220                | 43                 | 91                              | 91                         | 91                  | 50                        | MAR-14      | SEP-21               | Commissioned 08/21.                    |
| 81    | Pipava - Bagasara line  | D/C                | 220                | 160                |                                 |                            |                     |                           |             | MAR-21               |  |
| 82    | Pipavav - Otha line   | D/C                | 220                | 100                |                                 |                            |                     |                           |             | MAR-21               |  |
| 83    | Pipavav - Rajula line   | D/C                | 220                | 80                 |                                 |                            |                     |                           |             | MAR-21               |  |
| 84    | Pirana (PG) - Barejadi line   | D/C                | 220                | 46                 | 88                              | 88                         | 88                  | 46                        |             | MAY-22               | Commissioned 04/22.                    |
| 85    | Pirana (PG) - Gatrad  | D/C                | 220                | 50                 | 0                               | 0                          | 0                   | 0                         |             | MAR-22               | Yet to award                           |
| 86    | Prantij - Agiyol  | D/C                | 220                | 60                 | 0                               | 0                          | 0                   | 0                         |             | MAR-22               | Yet to award                           |
| 87    | Prantij - Dhansura  | D/C                | 220                | 70                 | 0                               | 0                          | 0                   | 0                         |             | MAR-24               | Yet to award                           |
| 88    | Shapar - Babara line (AL-59)  | D/C                | 220                | 139                | 235                             | 235                        | 235                 | 139                       | JUL-22      | JUL-22               | Commissioned 06/22.                    |
| 89    | Suva - Achhalia   | D/C                | 220                | 140                | 0                               | 0                          | 0                   | 0                         |             | MAR-23               | Yet to award                           |
| 90    | Termination of GPEC - Haldarva at Achhalia  | D/C                | 220                | 90                 | 0                               | 0                          | 0                   | 0                         |             | MAR-24               | Yet to award                           |
| 91    | Utran - Kosamba Line-II   | D/C                | 220                | 86                 |                                 |                            |                     |                           | DEC-09      |                      |  |
| 92    | Vadavi - Sanand (DFCC) line   | D/C                | 220                | 61                 | 106                             | 63                         | 46                  | 0                         | APR-15      | MAR-22               | WIP                                    |
| 93    | Vadodara (PG) - Vyankatpura line  | D/C                | 220                | 30                 | 60                              | 57                         | 57                  | 28                        |             | FEB-18               | WIP                                    |
| 94    | Vataman (PG) - Bagodara line  | D/C                | 220                | 160                |                                 |                            |                     |                           |             | MAR-21               |  |
| 95    | Virpore - Chikhli line  | D/C                | 220                | 120                |                                 |                            |                     |                           |             | MAR-20               |  |
| 96    | Vondh - Radhanpur line  | D/C                | 220                | 340                |                                 |                            |                     |                           |             | MAR-21               |  |
| 97    | Vyankatpura - Halol line  | D/C                | 220                | 100                |                                 |                            |                     |                           |             | MAR-20               |  |
| 98    | LILo of both circuits Sitac WF - Jasdan at Babara (GEC-I)   | 2xD/C              | 132                | 0                  | 0                               | 0                          | 0                   |                           |             | JUN-20               | Price Bid Opened & amp; under approval |

| SI No  | Name of Transmission Lines  | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks   |
|--|---|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---|
|  |   |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |   |
| 1.   | 2.  | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.   |
| <b>HARYANA VIDYUT PRASARAN NIGAM LIMITED(HVPL)</b> |   |                    |                    |                    |                                 |                            |                     |                           |             |                      |   |
| 1  | Badhana - Dadri Toe Jhajjar   | D/C                | 220                | 30                 | 0                               | 0                          | 0                   | 30                        |             | AUG-22               | Commissioned 07/22.   |
| 2  | Bagun - Hisar (IA) line (GEC-II)  | D/C                | 220                | 0                  | 0                               | 0                          | 0                   |                           |             |                      |   |
| 3  | Barula - Mahindergarh line (GEC-II)                                       | D/C                | 220                | 0                  | 0                               | 0                          | 0                   |                           |             |                      |   |
| 4  | Bhiwani - Bhiwani   | D/C                | 220                | 29                 | 69                              | 69                         | 67                  | 22                        | JUN-22      | OCT-22               | Work is in progress. Work is held up due to severe RoW problem from land owner. However, matter taken up with District Administration, Bhiwani for resolving the issue.   |
| 5  | Bhiwani - Isharwal line   | D/C                | 220                | 100                | 212                             | 202                        | 190                 | 76                        | JUN-22      | DEC-22               | Work is in progress. Work is held up due to severe RoW problem from land owner. However, matter taken up with District Administration, Bhiwani for resolving the issue.   |
| 6  | Daukhera - Rewari line (GEC-II)   | D/C                | 220                | 0                  | 0                               | 0                          | 0                   |                           |             |                      |   |
| 7  | LILO of both ckt. Narwana-Mund line at Khatkar (Jind) PGCIL S/s           | D/C                | 220                | 44                 | 130                             | 130                        | 128                 | 42                        |             | FEB-21               | Commissioned on 01.02.2021  |
| 8  | LILO of both Ckt. of 220kV RTPP Salempur at 220kV S/S at Bakana (Ckt.-I)  | D/C                | 220                | 15                 | 0                               | 0                          | 0                   | 15                        |             | JUL-22               | Commissioned 06/22.   |
| 9  | LILO of both Ckt. of 220kV RTPP Salempur at 220kV S/S at Bakana (Ckt.-II) | D/C                | 220                | 15                 | 0                               | 0                          | 0                   | 15                        |             | JUL-22               | Commissioned 06/22.   |
| 10   | LILO of both Ckts. of Pali-Sector-56 at Kadarapur                         | D/C                | 220                | 14                 | 80                              | 13                         | 0                   |                           | MAR-23      | MAR-23               | Forest clearance pending  |
| 11   | LILO of Dhanoda - Daultabad line at Farukhnagar S/s                       | D/C                | 220                | 10                 | 0                               | 0                          | 0                   |                           |             | DEC-22               | Work in progress.   |
| 12   | LILO of gurgaon Sec -72 - Sector 52 (A) at Sector 57                      | D/C                | 220                | 1                  | 1                               | 1                          | 0                   |                           |             | APR-18               | Commissioned.   |
| 13   | LILO of Kunihar - PGCIL Naggal line at Pinjore S/s                        | M/C                | 220                | 6                  | 46                              | 46                         | 46                  | 5                         |             | NOV-22               | Work completed  |
| 14   | LILO of Madnpur - Kunihar line at Panchkula sector-32                     | D/C                | 220                | 5                  | 1                               | 1                          | 1                   | 4                         |             | NOV-22               | Work completed  |
| 15   | LILO of one ckt. Badshapur - IMT Manesar line at Gurgaon Sector- 77 S/s   | D/C                | 220                |                    | 4                               | 4                          | 4                   |                           |             | NOV-18               | Line Commissioned on 01.11.2018   |
| 16   | LILO of Sector-72- Rangla Raipur at Roj-Ka-Meo                            | D/C                | 220                | 7                  | 10                              | 9                          | 0                   |                           | DEC-22      | JUN-23               | Work is in progress.  |
| 17   | Nuna Majra - Nuna Majra   | D/C                | 220                | 2                  | 0                               | 0                          | 0                   |                           |             | DEC-22               | NIT yet to be floated   |
| 18   | Panchgaon 400 kV - Panchgaon 220 kV                                       | D/C                | 220                | 1                  | 2                               | 2                          | 2                   | 1                         | APR-22      | SEP-22               | 14.8.2021 (Deemed date of commissioning) The construction work has been completed on 14.08.2021 but not commissioned due to non -completion of work of 220kV line bay at 220kV substation Panchgaon. Work is in progress. |
| 19   | Panchgaon (PGCIL) - Panchgaon (HVPL) line                                 | MC+D/C             | 220                | 10                 | 2                               | 2                          | 2                   | 10                        |             | SEP-22               | 14.8.2021 (Deemed date of commissioning) The construction work has been completed on 14.08.2021 but not commissioned due to non -completion of work of 220kV line bay at 220kV substation Panchgaon. Work is in progress. |

| SI No | Name of Transmission Lines             | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks             |
|-------|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---------------------|
|       |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                     |
| 1.    | 2.                                     | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                 |
| 20    | Panchkula (PGCIL)- Panchkula Sector-32 | D/C                | 220                | 40                 | 74                              | 64                         | 53                  | 22                        | NOV-22      | JUN-23               | Work in Progress.   |
| 21    | Sector 69-Sector72 Ckt.-II             | D/C                | 220                | 2                  | 0                               | 0                          | 0                   | 2                         |             | MAY-22               | Commissioned 04/22. |
| 22    | Singhani - Mahindergarh line (GEC-II)  | D/C                | 220                | 0                  | 0                               | 0                          | 0                   |                           |             |                      |                     |

| SI No   | Name of Transmission Lines   | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks   |
|---|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---|
|   |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |   |
| 1.  | 2.   | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.   |
| <b>HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD.(HPPTCL)</b> |  |                    |                    |                    |                                 |                            |                     |                           |             |                      |   |
| 1   | Sunda - Andhra Line (GEC-I)  | D/C                | 66                 | 0                  |                                 |                            |                     |                           |             |                      |   |
| 2   | Lahal GISS - Chamera (PS)  | D/C                | 400                | 71                 | 114                             | 90                         | 39                  | 0                         | JUL-22      | AUG-22               | Work in Progress and all efforts have been made to complete the work by Dec-21.   |
| 3   | LILO of Wangtoo - Abdullapur line at Wangtoo                       | D/C                | 400                | 1                  | 8                               | 8                          | 8                   | 1                         |             | SEP-19               | Line Commissioned   |
| 4   | Nalagarh -Kunihar  | S/C                | 400                | 33                 |                                 |                            |                     |                           |             | MAR-17               |   |
| 5   | Shongtong Karcham HEP - Wangtoo (Quad)                             | D/C                | 400                | 18                 |                                 | 0                          | 0                   |                           |             | DEC-21               | Preliminert Survey has been carried out and is under tendering process for the detailed Survey of the route.  |
| 6   | Palchan-Prini line (GEC-I)   | N/A                | 33                 | 0                  | 60                              | 23                         | 9                   | 0                         |             | JUN-20               |   |
| 7   | Dehan - Hamirpur   | D/C                | 220                | 116                | 198                             | 198                        | 198                 | 116                       | JUN-22      | JUL-22               | Commissioned 06/22.   |
| 8   | Hatkoti-Pragati Nagar  | D/C                | 220                | 56                 | 100                             | 100                        | 100                 | 56                        | MAR-17      | MAR-20               | Line commissioned   |
| 9   | Kashang - Jangi Pooling Station                                    | D/C                | 220                |                    | 0                               | 0                          | 0                   |                           |             |                      | power of kashang and other generating projects in vicinity was planned to be pooled at Jangi pooling station, since other generating projects have withdrawn LTA therefore the construction of Jangi pooling station has been dropped for the time being. |
| 10  | Koti-Karian  | S/C                | 220                | 35                 | 0                               | 0                          | 0                   |                           |             | MAR-19               | Delay FCA approval.   |
| 11  | LILO of 2nd Ckts. of 220kV Kunihar-Panchkula line                  | D/C                | 220                | 4                  | 0                               | 0                          | 0                   | 4                         | APR-22      | MAY-22               | Commissioned 04/22.   |
| 12  | LILO of Bajoli Holi- Lahal line at Heling ss (GEC-I)               | D/C                | 220                | 0                  | 0                               | 0                          | 0                   |                           |             | SEP-21               | Forest Clearance Case is under Process  |
| 13  | LILO of both ckt of Kashang -Bhaba line at Wangtoo GIS             | D/C                | 220                |                    | 0                               | 0                          | 0                   |                           |             | DEC-18               | Work in Progress  |
| 14  | LILO of Nalagarh-Baddi at Mandhala S/S                             | D/C                | 220                | 8                  |                                 |                            |                     |                           |             | MAR-17               |   |
| 15  | Mazra - Karian   | D/C                | 220                | 35                 | 52                              | 30                         | 0                   | 0                         | DEC-22      | JAN-23               | Work is in Progress.  |
| 16  | PGCIL (PS) Kala Amb - Andheri s/s                                  | D/C                | 220                | 6                  |                                 |                            |                     |                           | JAN-23      |                      |   |
| 17  | Rauri-Kunihar  | D/C                | 220                | 28                 |                                 |                            |                     |                           |             | MAR-17               |   |
| 18  | Stringing of 2nd Ckts. 220kV line Dehar Power House -Kangoo s/s    | D/C                | 220                | 4                  | 0                               | 0                          | 0                   |                           | DEC-22      | JAN-23               |   |
| 19  | Sunda-Hatkoti  | D/C                | 220                | 50                 | 69                              | 69                         | 69                  | 50                        | MAY-22      | JUL-22               | Commissioned 06/22.   |
| 20  | Chanju-I - Chanju-II   | D/C                | 132                | 12                 |                                 |                            |                     |                           |             |                      |   |
| 21  | Chanju-II - Chanju-III   | D/C                | 132                | 8                  |                                 |                            |                     |                           |             |                      |   |
| 22  | Chanju - Nakrot line   | D/C                | 132                | 12                 | 30                              | 29                         | 27                  | 10                        |             | MAY-16               | commissioned.   |
| 23  | LILO of Both Ckt 132 kV D/C Kurthala - Bathri at 220/132 Mazra GIS | 2xD/C              | 132                | 1                  | 0                               | 0                          | 0                   |                           |             |                      | Forest Clearance Case is under Progress   |
| 24  | Rupin HEP - Sunda (GEC-I)  | D/C                | 132                | 0                  |                                 |                            |                     |                           |             |                      |   |

| SI No | Name of Transmission Lines                | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks   |
|-------|---|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---|
|       |   |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |   |
| 1.    | 2.  | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.   |
| 25    | Tangnu Romai-I HEP - 220/132 kV Sunda S/S | D/C                | 132                | 24                 | 37                              | 25                         | 17                  | 5                         |             | DEC-21               | work is progress and all efforts have been made to complete the work by Dec-21. |



| SI No   | Name of Transmission Lines                                      | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks |
|---|---|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---------|
|   |   |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |         |
| 1.  | 2.  | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.     |
| <b>HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED(HPSEBL)</b> |   |                    |                    |                    |                                 |                            |                     |                           |             |                      |         |
| 1   | Ghanvi-II - Kotla with HTLS Line (GEC-I)                        | D/C                | 66                 | 8                  |                                 |                            |                     |                           |             |                      |         |
| 2   | Hatkoti - Samoli Line (GEC-I)                                   | N/A                | 66                 | 0                  |                                 |                            |                     |                           |             |                      |         |
| 3   | Kotla- Nogli-Samoli Line (GEC-I)                                | N/A                | 66                 | 120                |                                 |                            |                     |                           |             |                      |         |
| 4   | Nathpa - Wangtoo Line (GEC-I)                                   | N/A                | 66                 | 0                  |                                 |                            |                     |                           |             |                      |         |
| 5   | Bajaura - Naggar Line at Kullu (GEC-I)                          | S/C + D/C          | 33                 | 0                  |                                 |                            |                     |                           |             |                      |         |
| 6   | Baner Power House - Dehan (Dharmshala) line (GEC-I)             | S/C                | 33                 | 0                  |                                 |                            |                     |                           |             |                      |         |
| 7   | Darkata (Ranital) - Lunj Line (GEC-I)                           | S/C                | 33                 | 0                  |                                 |                            |                     |                           |             |                      |         |
| 8   | Dunkhra (Jari) - Manikaran Line (GEC-I)                         | D/C                | 33                 | 0                  |                                 |                            |                     |                           |             |                      |         |
| 9   | Gaj Powerhouse - Kangra Line (GEC-I)                            | N/A                | 33                 | 37                 |                                 |                            |                     |                           |             |                      |         |
| 10  | LILO from Gaj - Shahpur at Chambhi Line (GEC-I)                 | S/C                | 33                 | 0                  |                                 |                            |                     |                           |             |                      |         |
| 11  | LILO of Bharmour-Gharola line at Lahal (GEC-I)                  | N/A                | 33                 | 0                  |                                 |                            |                     |                           |             |                      |         |
| 12  | LILO of one Ckt. Shahpur - Kangra at Chambhi (GEC-I)            | D/C                | 33                 | 0                  |                                 |                            |                     |                           |             |                      |         |
| 13  | LILO of Pandoh - Bijni line at Pandph (GEC-I)                   | N/A                | 33                 | 0                  |                                 |                            |                     |                           |             |                      |         |
| 14  | LILO point Gharola - Chamba at Karian (GEC-I)                   | N/A                | 33                 | 96                 |                                 |                            |                     |                           |             |                      |         |
| 15  | Naggar - Bajaira Line at Kullu (GEC-I)                          | N/A                | 33                 | 0                  |                                 |                            |                     |                           |             |                      |         |
| 16  | Padhar (Gwali) - Bijni Line at Mandi (GEC-I)                    | S/C                | 33                 | 0                  |                                 |                            |                     |                           |             |                      |         |
| 17  | Pandoh - Bijni Line (GEC-I)                                     | D/C                | 33                 | 0                  |                                 |                            |                     |                           |             |                      |         |
| 18  | Pirini - AD Hydro HEP XLPE Cable Pirini (GEC-I)                 | N/A                | 33                 | 0                  |                                 |                            |                     |                           |             |                      |         |
| 19  | Pirini - AD Hydro HEP XLPE Cable Pirini (GEC-I)                 | N/A                | 33                 | 0                  |                                 |                            |                     |                           |             |                      |         |
| 20  | Reconductoring of Gaj-Shahpur line (New reconductoring) (GEC-I) | S/C                | 33                 | 19                 |                                 |                            |                     |                           |             |                      |         |
| 21  | Salooni - Koti Line (GEC-I)                                     | D/C                | 33                 | 0                  |                                 |                            |                     |                           |             |                      |         |
| 22  | Gumma - Andhra (GEC-I)  | D/C                | 22                 | 12                 |                                 |                            |                     |                           |             |                      |         |
| 23  | Jhakri - Rampur line (GEC-I)                                    | D/C                | 22                 | 0                  |                                 |                            |                     |                           |             |                      |         |
| 24  | Karcham - Bhoktoo line (GEC-I)                                  | D/C                | 22                 | 0                  |                                 |                            |                     |                           |             |                      |         |
| 25  | Rampur - Nagli line (GEC-I)                                     | S/C                | 22                 | 0                  |                                 |                            |                     |                           |             |                      |         |
| 26  | Rukti - Shaung line (GEC-I)                                     | D/C                | 22                 | 8                  |                                 |                            |                     |                           |             |                      |         |

| SI No | Name of Transmission Lines             | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks             |
|-------|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---------------------|
|       |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                     |
| 1.    | 2.                                     | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                 |
| 27    | Gondpur (Paonta) - Sataun line (GEC-I) | D/C                | 132                | 0                  |                                 |                            |                     |                           |             |                      |                     |
| 28    | Uhl-III - Hamir Pur (By BVPCL)         | D/C                | 132                | 71                 | 0                               | 0                          | 0                   |                           |             |                      | completed on Mar-14 |

| SI No   | Name of Transmission Lines                          | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks  |
|---|---|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--|
|   |   |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |  |
| 1.  | 2.  | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.  |
| <b>JHARKHAND URJA SANCHAR NIGAM LTD.(JUSNL)</b> |   |                    |                    |                    |                                 |                            |                     |                           |             |                      |  |
| 1   | Chandil - Chaibasa (PGCIL)                          | D/C                | 400                | 65                 | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.                        |
| 2   | Chandil - Dhanbad GSS                               | D/C                | 400                | 125                | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.                        |
| 3   | Chandil New - Chaibasa (PG) line                    | D/C                | 400                | 0                  | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. Tender will be floated by approval from JSERC.   |
| 4   | Dumka - Jasidih                                     | D/C                | 400                | 70                 | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.                        |
| 5   | Koderma - Jasidih                                   | D/C                | 400                | 130                | 0                               | 0                          | 0                   |                           |             |                      | Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018   |
| 6   | Latehar (JSUNL) - Patratu (JUSNL)                   | D/C                | 400                | 215                | 304                             | 275                        | 260                 | 82                        | OCT-22      | NOV-22               | Stage-I clearances awaited.  |
| 7   | LILO of Bero- Patratu at GSS Mander                 | D/C                | 400                | 15                 | 0                               | 0                          | 0                   |                           |             | MAR-24               | "The RFQ & RFP floted by M/s RECTPCL has been cancelled. The decision for mode of execution of this project will be taken after getting approval of 1st phase projects i.e Project related to PUVNL evacuation." |
| 8   | LILO of one ckt QM Kahalgaon - Maithon at GSS Dumka | D/C                | 400                | 20                 | 0                               | 0                          | 0                   |                           |             |                      | Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018   |
| 9   | OM Jasidih - Koderma GSS                            | D/C                | 400                | 135                | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.                        |
| 10  | Patratu - Chandil GSS                               | D/C                | 400                | 135                | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.                        |
| 11  | Patratu New - Chandil New line                      | D/C                | 400                | 0                  | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. Tender will be floated by approval from JSERC.   |
| 12  | Patratu New - Kodarma (JUSNL) line                  | D/C                | 400                | 0                  | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. Tender will be floated by approval from JSERC.   |
| 13  | Patratu New - Patratu line                          | D/C                | 400                | 0                  | 0                               | 0                          | 0                   |                           |             | MAR-22               | Project is being implemented by JUSNL. Tender is likely to be floated in Jul 20. Length of line is 8ckm.   |
| 14  | PVUNL-Chandil                                       | D/C                | 400                | 270                | 0                               | 0                          | 0                   |                           |             |                      | Technical evaluation under progress.   |
| 15  | PVUNL-Koderma                                       | D/C                | 400                | 300                | 0                               | 0                          | 0                   |                           |             |                      | Technical evaluation under progress.   |

| SI No | Name of Transmission Lines  | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks  |
|-------|---|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--|
|       |   |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |  |
| 1.    | 2.  | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.  |
| 16    | PVUNL- Patratu  | D/C                | 400                | 14                 | 0                               | 0                          | 0                   |                           |             |                      | Request letter regarding additional fund as difference of sanctioned cost and offered price of L-1 bidder has been sent to energy dept. Govt of Jharkhand. After sanctioning of requisite fund, work order will be issued. |
| 17    | QM Koderma - Daltonganj   | D/C                | 400                | 200                | 0                               | 0                          | 0                   |                           |             |                      | Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018   |
| 18    | QM Koderma DVC TPS - Koderma JUSNL  | D/C                | 400                | 15                 | 0                               | 0                          | 0                   |                           |             |                      | Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018   |
| 19    | QM North Karanpura - Latehar  | D/C                | 400                | 100                | 0                               | 0                          | 0                   |                           |             |                      | Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018   |
| 20    | QM Patratu - Koderma GSS  | D/C                | 400                | 150                | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.                                  |
| 21    | Quad Essar (Latehar) - Chandwa TL   | D/C                | 400                | 2                  | 7                               | 4                          | 0                   |                           |             | FEB-22               | Work in Progress.  |
| 22    | Quad Essar (Latehar) - Latehar (JUSNL) TL                                   | D/C                | 400                | 81                 | 122                             | 122                        | 120                 | 43                        | OCT-22      | DEC-22               | Work in Progress.  |
| 23    | TTPS - Dumka GSS  | D/C                | 400                | 236                | 0                               | 0                          | 0                   |                           |             |                      | Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018   |
| 24    | TTPS-PTPS (Modification and upgradation) to provide startup power to PVUNL) | D/C                | 400                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | LOA placed on 15.07.22. Schedule completion 14.10.22.  |
| 25    | 3 Ph. Baliyapur - Topchanchi  | D/C                | 220                | 50                 | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.                                  |
| 26    | 3 Ph. Giridih - Domchanch   | D/C                | 220                | 90                 | 0                               | 0                          | 0                   |                           |             |                      | Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018   |
| 27    | 3 Ph. Giridih - Topchanchi  | D/C                | 220                | 60                 | 0                               | 0                          | 0                   |                           |             |                      | Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018   |
| 28    | 3 Ph. Khunti - Mander (400kV GSS)   | D/C                | 220                | 60                 | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.                                  |
| 29    | 3 Ph. Khunti - Simdega  | D/C                | 220                | 120                | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020.                                  |
| 30    | 3 Ph. Koderma - Domchanch   | D/C                | 220                | 16                 | 0                               | 0                          | 0                   |                           |             |                      | Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018   |
| 31    | Chaibasa - Gua TL   | D/C                | 220                | 168                | 278                             | 127                        | 110                 | 0                         |             | JAN-22               | Wildlife clearance issue.  |

| SI No | Name of Transmission Lines                          | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks   |
|-------|---|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---|
|       |   |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |   |
| 1.    | 2.  | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.   |
| 32    | Chandil (400kV GSS) - Jadugoda                      | D/C                | 220                | 80                 | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 33    | Chandil GSS - Chandil                               | D/C                | 220                | 10                 | 0                               | 0                          | 0                   |                           |             |                      | Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018.   |
| 34    | Chandil GSS - Tamar                                 | D/C                | 220                | 25                 | 0                               | 0                          | 0                   |                           |             |                      | Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018  |
| 35    | Chandrapura DVC - Chandrapura                       | D/C                | 220                | 8                  | 0                               | 0                          | 0                   |                           |             |                      | Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018  |
| 36    | Chatra - PBCMP (Barkagaon) TL                       | D/C                | 220                | 117                | 185                             | 158                        | 125                 | 20                        | AUG-22      | OCT-22               | Work in Progress.   |
| 37    | Giridih - Jamua                                     | D/C                | 220                | 160                | 0                               | 0                          | 0                   |                           | MAY-18      |                      | This line actually constructing at 132kV volatge level instead of 220kV voltage level   |
| 38    | Govindpur - Govindpur                               | D/C                | 220                | 7                  | 0                               | 0                          | 0                   |                           |             |                      | Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018  |
| 39    | Hazaribagh - Barkatta                               | D/C                | 220                | 18                 | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 40    | Koderma (JSEB) - Koderma(DVC)                       | D/C                | 220                | 21                 | 0                               | 0                          | 0                   |                           |             |                      | Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 31.01.2018  |
| 41    | Koderma - Giridih                                   | D/C                | 220                | 140                | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 42    | LILO of 220kV D/C Govindpur -TTPS at Jainmore       | D/C                | 220                | 70                 | 92                              | 82                         | 67                  | 24                        | SEP-22      | NOV-22               | Work in Progress.   |
| 43    | LILO of both ckts Dumka - Govindpur at Palojori GSS | D/C                | 220                | 10                 | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 44    | LILO of Chandil - Ranchi (PG) at Tamar              | M/C                | 220                | 10                 | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 45    | LILO of Hatia - Lohardaga at GSS Mander             | D/C                | 220                | 10                 | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 46    | LILO of Patratu - Hatia at PTPS by MC Tower         | D/C                | 220                |                    | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |

| SI No | Name of Transmission Lines                      | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks   |
|-------|---|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---|
|       |   |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |   |
| 1.    | 2.  | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.   |
| 47    | Link Line Daltonganj - Garhwa TL (Bhagodih END) | D/C                | 220                | 82                 | 159                             | 159                        | 159                 | 89                        | MAR-22      | AUG-20               | Link Line Daltonganj-Garhwa (both end Bhagodih end and Daltonganj end) has been commissioned on 18.08.2020.   |
| 48    | Mander - Tamar                                  | D/C                | 220                | 56                 | 0                               | 0                          | 0                   |                           |             |                      | Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018  |
| 49    | Noamundi - Chaibasa (PG)                        | D/C                | 220                | 130                | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 50    | Noamundi - Jadugoda                             | D/C                | 220                | 80                 | 0                               | 0                          | 0                   |                           |             |                      | Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018  |
| 51    | P.T.P.S. - Ratu                                 | D/C                | 220                | 70                 | 124                             | 122                        | 121                 | 49                        | MAY-18      | OCT-20               | Tree Cutting Permission awaited for Hapua-Katia Proposal from DFO, Ramgarh.   |
| 52    | Ratu - Mander                                   | D/C                | 220                | 15                 | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 53    | Simdega - Chaibasa                              | D/C                | 220                | 165                | 0                               | 0                          | 0                   |                           |             |                      | Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018  |
| 54    | Tenughat - Chandrapura                          | D/C                | 220                | 55                 | 0                               | 0                          | 0                   |                           |             |                      | Transmission line deleted as per last revised & approved list of project by CEA during MOM meeting & letter issued on 12.01.2018  |
| 55    | Tenughat - Gomia                                | D/C                | 220                | 20                 | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |
| 56    | Tenughat - Hazaribagh                           | D/C                | 220                | 135                | 0                               | 0                          | 0                   |                           |             | MAR-22               | Under PPP mode (TBCB) - Transmission Licensee Regulation 2019 has been notified by Hon'ble JSERC. RFP has been issued to the selected bidders. Last date of Bid submission is 17.02.2020. |

| SI No  | Name of Transmission Lines   | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks  |
|--|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--|
|  |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |  |
| 1.   | 2.   | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.  |
| <b>J&amp;K POWER DEVELOPMENT DEPARTMENT(JKPDD)</b> |  |                    |                    |                    |                                 |                            |                     |                           |             |                      |  |
| 1  | Kharu S/S - Himya S/S  | S/C                | 66                 | 51                 | 242                             | 239                        | 204                 | 36                        |             | DEC-16               | Slow progress.   |
| 2  | Leh III (Army base) - Leh  | S/C                | 66                 | 10                 | 53                              | 29                         | 8                   | 2                         |             | DEC-16               | Rerouting of line and ganglas s/s dropped. Leh Army S/S shall be connected with Leh S/S.   |
| 3  | Kiru HEP - Kishtwar Pooling Station (Triple HLTS Conductor)              | D/C                | 400                | 0                  | 0                               | 0                          | 0                   |                           |             | DEC-21               | work under planning stage.   |
| 4  | LILO of one Ckt. of Kiru HEP - Kishtwar PS at Kwar HEP and Pakal Dul HEP | D/C                | 400                | 0                  | 0                               | 0                          | 0                   |                           |             | DEC-21               | Work under planning stage.   |
| 5  | Delina - Wahipora-Kishanganga  | D/C                | 220                | 80                 |                                 |                            |                     |                           |             |                      | Fund yet to be tied up.  |
| 6  | LILO of Hiranagar-Gladni at Chowadhi                                     | S/C                | 220                | 2                  |                                 |                            |                     |                           | DEC-22      |                      |  |
| 7  | (PMDP - Kashmir) Extension of Mirbazar - Alusteng line upto New Wanpoh   | D/C                | 220                | 12                 | 19                              | 7                          | 0                   | 0                         | JUN-22      | AUG-22               | Works in progress.   |
| 8  | (PMDP - Kashmir) LILO of one ckt. Alusteng - New Wanpoh at Tailbal       | D/C                | 220                | 7                  | 0                               | 0                          | 0                   |                           | JUN-22      | AUG-22               | LOA for Tower erection and stringing issued.   |
| 9  | (PMDP - Kashmir) LILO of Wagoora - Mirbazar line at Lassipora            | D/C                | 220                | 11                 | 22                              | 19                         | 7                   | 0                         |             | JUN-21               | Works under progress.  |
| 10   | Thein (RSD)-Hiranagar (2nd ckt)  | S/C                | 220                | 40                 | 117                             | 117                        | 117                 | 40                        | MAR-08      | DEC-19               | E-NIT floated by PGCIL for the three works on 09-10-2017.  |
| 11   | Wagoora-Budgam- Zainkote   | D/C                | 220                | 60                 | 123                             | 106                        | 82                  | 17                        | DEC-22      | JAN-23               | ROW issues at various locations delaying the project.  |
| 12   | Wagoora-Mirbazar   | D/C                | 220                | 104                | 177                             | 175                        | 173                 | 63                        | JUN-22      | AUG-22               | ROW,, compensation issues delaying the project.  |
| 13   | Zainkote-Alusteng-Mirbazar   | D/C                | 220                | 254                | 444                             | 436                        | 371                 | 114                       | MAY-19      | SEP-21               | Section I-- Zainakote-Alusteng completed and commissioned in Feb 20. Erection works on Section-II Alusteng-Mirbazar section under progress.          |
| 14   | Lower Kalnai - Thathri S/s (existing) line                               | D/C                | 132                | 6                  |                                 |                            |                     |                           |             |                      |  |
| 15   | Parnai HEP - Parnai (JKPDD)  | D/C                | 132                | 30                 |                                 |                            |                     |                           |             |                      |  |
| 16   | (PMDP - Jammu) Hiranagar - Kathua line (Reconductoring)                  | D/C                | 132                | 152                | 0                               | 0                          | 0                   |                           | MAR-19      | DEC-19               | CC-I meeting held on 3rd and 4th of June 2019 and minutes of meeting yet to be issued.   |
| 17   | (PMDP - Jammu) LILO of Canal - Miran Sahib at Chatha                     | D/C                | 132                | 16                 | 3                               | 0                          | 0                   |                           | MAR-19      | MAR-20               | Out of 40 Kanals of land 20Kanals land has been acquired. Preliminary works (soil testing and demarcation) are under progress. Layout also approved. |
| 18   | (PMDP - Kashmir) LILO of Budgam - Bemina at Tengpora (Power Cable)       | D/C                | 132                | 8                  | 0                               | 0                          | 0                   |                           | MAR-20      | SEP-21               | Drawings and GTPs approved. Work under progress.   |
| 19   | (PMDP - Kashmir) Replacement of Conductor in Pampore - Cheshmashahi      | D/C                | 132                | 28                 | 0                               | 0                          | 0                   |                           | MAR-19      | JAN-21               | LOI issued.  |
| 20   | Solar Park - Samba line (GEC-II)   | D/C                | 132                | 0                  |                                 |                            |                     |                           |             |                      |  |

| SI No  | Name of Transmission Lines | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                    |
|--|----------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|----------------------------|
|  |                            |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                            |
| 1.   | 2.                         | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                        |
| <b>J&amp;K STATE POWER DEVELOPMENT CORPORATION(JKSPDC)</b> |                            |                    |                    |                    |                                 |                            |                     |                           |             |                      |                            |
| 1  | Udhampur- Gladni           | S/C                | 220                | 48                 | 165                             | 165                        | 165                 | 48                        | APR-08      | SEP-14               | Severe RoW and Court case. |



| SI No  | Name of Transmission Lines   | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks  |
|--|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--|
|  |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |  |
| 1.   | 2.   | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.  |
| <b>KARNATAKA POWER TRANSMISSION CORP. LIMITED(KPTCL)</b> |  |                    |                    |                    |                                 |                            |                     |                           |             |                      |  |
| 1  | Bellary (PS) - C.N. Hally  | D/C                | 400                |                    | 0                               | 0                          | 0                   |                           |             | MAR-18               |  |
| 2  | Bellary (TPS) - Bellary (PS)   | D/C                | 400                | 5                  | 0                               | 0                          | 0                   |                           |             | MAR-18               | This work is not in planned works.   |
| 3  | Hiriyur - Mysore (GEC-II)  | D/C                | 400                | 390                | 0                               | 0                          | 0                   |                           |             |                      | Pertains to PGCIL  |
| 4  | Kalburgi - YTPS  | D/C                | 400                |                    | 331                             | 319                        | 312                 | 184                       | SEP-18      | JAN-23               | Work under progress  |
| 5  | LILO both Ckts. of Nelamangala - Hoody (Twin Moose) at Devanahalli (Hardware Park) | D/C                | 400                | 3                  | 4                               | 4                          | 4                   | 1                         | SEP-19      | OCT-19               | Commissioned on 24.09.2020   |
| 6  | LILO of Bellary PS - Chikkanayakanahalli at Jagalur (Common Point at Rampura)      | M/C                | 400                | 130                | 187                             | 187                        | 187                 | 130                       | SEP-18      | AUG-18               | commissioned   |
| 7  | LILO of both ckt. of Bellary Pool - Madhugiri at Tumkur (Pavagada ) PS (GEC-II)    | M/C                | 400                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | Commissioned   |
| 8  | LILO of Both ckt of Nelamangala - Talaguppa at CN Halli                            | D/C                | 400                |                    | 0                               | 0                          | 0                   |                           |             | MAR-18               | S/S Land to be Acquired  |
| 9  | Tumkur (Pavagada) PS - Devanahally (KPTCL) (GEC-II)                                | D/C                | 400                | 170                | 0                               | 0                          | 0                   |                           |             |                      | Pertains to PGCIL  |
| 10   | Tumkur PS - Hiriyur (GEC-II)   | D/C                | 400                | 218                |                                 |                            |                     |                           |             |                      |  |
| 11   | Yermarus TPS - Gulbarga  | D/C                | 400                |                    | 331                             | 312                        | 296                 | 125                       |             | MAR-18               | Repeated work  |
| 12   | Beeranahalli - Thallak (Chitradurga) (Balance portion)                             | D/C                | 220                | 41                 | 73                              | 70                         | 61                  | 6                         | MAR-18      | MAR-23               | ROW issues at Talvatti and Berenahalli limits.   |
| 13   | Benkikere S/s - proposed Hosadurga line  | D/C                | 220                | 82                 | 156                             | 156                        | 156                 | 82                        | JUN-22      | JUN-22               | Commissioned 05/22.  |
| 14   | Bidadi (PGCIL) - Magadi S/S  | D/C                | 220                | 64                 | 127                             | 87                         | 80                  | 32                        | FEB-17      | DEC-22               | ROW issues. Work under progress  |
| 15   | Bidadi - Kothipura (Channapatna)   | D/C                | 220                | 174                | 89                              | 78                         | 69                  | 52                        | FEB-08      | NOV-22               | Contract terminated on 25.01.2016. LOI issued on 06.09.2017 for balance portion of the work. Check survey approved on 20-Aug-2018. Work under progress   |
| 16   | Bijapur - Sindagi  | D/C                | 220                |                    | 0                               | 0                          | 0                   |                           | SEP-19      | SEP-19               | work under progress  |
| 17   | Chikkabettahalli limits (8 Pole Structure) - Sahakarinagar GIS s/s                 | M/C                | 220                | 19                 | 29                              | 17                         | 13                  | 6                         |             | DEC-21               | 1. 220kV peenya - Sahakarinagar line from CTT to GIS MODULE - 0.104kms is idle charged on 25.3.2022 at 00:15hrs 2. 220kV Hebbal - Sahakarinagar line from CTT to GIS MODULE - 0.116kms line is idle charged on 25.3.2022 at 00:10hrs |
| 18   | Chintamani - Srinivaspura  | D/C                | 220                |                    | 99                              | 80                         | 44                  |                           | SEP-19      | JAN-23               | Work under proress   |
| 19   | Devanhalli -(Hardware Park 2nd ckt) and Doddaballapura (2nd ckt)                   | M/C                | 220                | 100                | 94                              | 83                         | 62                  | 58                        |             | DEC-21               | ROW issues in the line. ROW issues resolving under progress.   |
| 20   | Gulbarga - Afzalpur (Ganagapura)   | D/C                | 220                |                    | 0                               | 0                          | 0                   |                           | SEP-19      | SEP-19               | Work tendered  |
| 21   | Hiriyur (PG) - Hiriyur S/S   | S/C                | 220                | 16                 | 28                              | 25                         | 25                  | 15                        | APR-19      | DEC-19               | Commissioned on 30.03.2022   |
| 22   | Hoondy 200 kv - EPIP GIS 200 kv staion (UG Cable)                                  | S/C                | 220                |                    | 0                               | 0                          | 0                   |                           |             | MAR-19               | Commissioned   |

| SI No | Name of Transmission Lines   | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks   |
|-------|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---|
|       |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |   |
| 1.    | 2.   | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.   |
| 23    | Hosadurga - CN Halli line  | D/C                | 220                |                    | 0                               | 0                          | 0                   |                           |             | DEC-18               | Included in CN Halli Work   |
| 24    | Itagi - Kudligi (Badeladaku) line  | D/C                | 220                | 65                 | 118                             | 118                        | 116                 | 47                        | AUG-19      | DEC-22               | Row issues. Farmers are demanding for higher compensation and also not allowing to enter their field. Requested for police protection.  |
| 25    | Jagalur (Hiremallanahole) - Chitradurga  | D/C                | 220                | 71                 | 165                             | 136                        | 129                 | 60                        | JUN-22      | AUG-22               | Work in Progress. Row issues in line. (Total location revised to 165 from 154)  |
| 26    | Jagalur (Hiremallanahole) - Kudligi line   | D/C                | 220                | 83                 | 159                             | 159                        | 159                 | 83                        | JUL-19      | MAY-20               | Commissioned 05/20.   |
| 27    | Kolar - Malur at Somanahalli   | D/C                | 220                | 180                | 13                              | 4                          | 4                   | 1                         | MAR-18      | DEC-19               | Work shortclosed. For balance work :LOI issued to M/s Sagar Steel Pvt Ltd on 15.09.17. Cases pending in Court   |
| 28    | LILO from existing 200kV HSR -Hoody line (proposed GIS) at Shobha Dream Acres line | D/C                | 220                | 1                  |                                 |                            |                     |                           | SEP-22      |                      |   |
| 29    | LILO from Kothipura - Tubinakere at Channapatna                                    | D/C                | 220                | 6                  | 32                              | 30                         | 30                  | 6                         |             | DEC-22               | Work under progress   |
| 30    | LILO from Shimoga - Mysore at Hassan (220 kV Re-orientation and shifting lines)    | D/C                | 220                | 35                 | 68                              | 65                         | 64                  | 22                        |             | MAR-20               | Revised Agenda for revision of DPR towards compensation amount submitted on 08.12.2020 to place before CPC for approval. Replies to additional audit remarks submitted to Corporate Office on 19.02.2021. |
| 31    | LILO line from 220kV Varahi-Kemar S/C line at Heggurje (Mabdarthi Line)            | M/C                | 220                | 2                  | 9                               | 9                          | 9                   | 2                         |             |                      | Commissioned on 28.03.2021  |
| 32    | LILO line on M/C Towers from 220kV RTPS - Sedam - Ramasamudra S/S                  | M/C                | 220                | 37                 | 38                              | 38                         | 33                  |                           | OCT-22      | DEC-22               | Work under progress   |
| 33    | LILO of Gadag - Lingapur at Koppal   | D/C                | 220                | 1                  | 2                               | 2                          | 2                   | 1                         |             | OCT-19               | Commissioned  |
| 34    | LILO of Hoody-Kolar at Hoskote   | D/C                | 220                | 27                 | 55                              | 35                         | 31                  | 0                         | MAR-18      | MAR-20               | Work to be dropped  |
| 35    | LILO of Hoody - Nelamangala to proposed 220/66 kv Manyatha S/s                     | M/C                | 220                |                    | 0                               | 0                          | 0                   |                           |             |                      | Commissioned  |
| 36    | LILO of HSR- NIMHANS to proposed at Koramangala                                    | S/C                | 220                | 5                  | 0                               | 0                          | 0                   |                           | SEP-17      | OCT-19               | Cable charged on 20.05.19.  |
| 37    | LILO of Mylasandra - Malur to proposed 220/66 kV EXORA S/s                         | S/C                | 220                |                    | 0                               | 0                          |                     |                           | SEP-19      | MAR-20               | Commissioned on 28.03.2022(4/4 sec Cable laying completed)  |
| 38    | LILO of Mylasandra to the 220kV Somanhalli-Malur                                   | M/C                | 220                |                    | 0                               | 0                          | 0                   |                           | SEP-17      | SEP-19               | Proposal Dropped  |
| 39    | LILO of Shimoga - Mysore at Dandiganahally   | D/C                | 220                | 35                 | 68                              | 68                         | 68                  | 35                        | JAN-18      | JAN-19               | Commissioned on 14.03.2022  |
| 40    | LILO of Thubinkere - Ramnagara to Maddur   | D/C                | 220                |                    | 0                               | 0                          | 0                   |                           | SEP-19      | MAR-20               | Approved in TCCM  |
| 41    | Mylasandra - Somanahalli line  | S/C                | 220                | 1                  | 0                               | 0                          | 0                   | 1                         |             | DEC-19               | Commissioned on 12.02.2022  |
| 42    | Nagamangala-Tubinkere  | D/C                | 220                |                    | 0                               | 0                          | 0                   |                           | SEP-19      | MAR-20               | Proposal Dropped  |
| 43    | Nelamangala - Peenya S/s   | M/C                | 220                |                    |                                 |                            |                     |                           | SEP-18      | MAR-19               |   |
| 44    | Nelamangala - Brindavan Alloys   | D/C                | 220                | 1                  | 7                               | 7                          | 7                   | 1                         | SEP-17      | OCT-19               | commissioned  |
| 45    | Peenya - A Station UG Cable  | S/C                | 220                | 0                  | 24                              | 0                          | 0                   |                           | SEP-18      | JAN-24               | Work under progress   |

| SI No | Name of Transmission Lines   | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks  |
|-------|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--|
|       |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |  |
| 1.    | 2.   | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.  |
| 46    | PGCIL Station at Beerannahalli (Hiriyour) to existing 220/66/11kV Hiriyour s/s                 | S/C                | 220                | 15                 | 0                               | 0                          | 0                   | 15                        |             | APR-22               | Commissioned 03/22.  |
| 47    | Ramanagara (Kothipura) - Bidadi line   | M/C                | 220                | 73                 | 89                              | 78                         | 59                  | 44                        |             | DEC-19               | Work under progress  |
| 48    | Shanthigrama - B4 line ( near Hedannahalli limits)   | D/C                | 220                | 16                 | 34                              | 34                         | 32                  | 9                         | MAR-18      | DEC-19               | DWA issued for balance portion of work on 29.07.2019. Agenda for revision of DPR towards compensation submitted on 23.02.2021 to place before CPC for approval. Replies to additional audit remarks submitted to Corporate Office on 05.06.2021. |
| 49    | Somanahalli - Malur I and II lines - Yarandanahally S/s Sommanahally-SingarpetSC line Corridor | M/C                | 220                | 27                 | 0                               | 0                          | 0                   |                           | SEP-18      | MAR-19               | Proposal Dropped   |
| 50    | Somanahalli- Subramanyapura (M/C M/V)  | M/C                | 220                |                    | 0                               | 0                          | 0                   |                           | SEP-18      | MAR-19               | Proposal Dropped   |
| 51    | Somanahalli - T.K. Halli SC line to DC   | D/C                | 220                |                    | 236                             | 166                        | 66                  | 23                        | SEP-17      | NOV-20               | Work under progress.   |
| 52    | Somanahalli Malur I & II lines - Jigani  | D/C                | 220                | 23                 | 34                              | 6                          | 4                   | 0                         | MAR-18      | MAR-18               | Termination issued to agency on 22.03.2017. Jigani station commissioned on 04.03.2018  |
| 53    | Tubinakere - Ramnagar (Kothipura) line   | D/C                | 220                | 142                | 290                             | 290                        | 290                 | 142                       | JUN-09      | MAY-20               | Commissioned on 07.04.2020   |
| 54    | Vajamangala - Kadakola   | D/C                | 220                | 40                 | 85                              | 65                         | 65                  | 10                        | MAR-18      | APR-23               | LOI issued on 18.04.2022 to PVR Constructions, Bangalore for balance work.   |
| 55    | Vajamangala -Kodakola and Vajamangala-Varun M/C lines  | M/C                | 220                | 9                  | 23                              | 23                         | 23                  | 10                        |             | OCT-19               | Commissioned. Physically and financially closed  |
| 56    | Vijayapura proposed -Aaheri line   | D/C                | 220                | 124                | 0                               | 0                          | 0                   | 124                       | JUN-22      | JUL-22               | Commissioned 06/22.  |
| 57    | Yelahanka(KPTCL)- Yelahanka(PG)  | D/C                | 220                | 6                  | 0                               | 0                          | 0                   | 12                        |             | AUG-18               | Commissioned on 14.09.2018.  |

| SI No                                       | Name of Transmission Lines   | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks  |
|---|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--|
|   |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |  |
| 1.  | 2.   | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.  |
| <b>KERALA STATE ELECTRICITY BOARD(KSEB)</b> |  |                    |                    |                    |                                 |                            |                     |                           |             |                      |  |
| 1   | Malaparamba - Areakode line  | D/C                | 400                | 78                 | 118                             | 118                        | 118                 | 79                        |             |                      | commissioned on 11.02.2021                       |
| 2   | Kanhirode - Mylatti line   | D/C                | 220                | 178                | 303                             | 192                        | 111                 | 46                        | DEC-22      | DEC-22               | Work in Progress.                                |
| 3   | Karukadom - Kothamangalam line   | M/C                | 220                | 14                 | 10                              | 10                         | 10                  | 14                        |             | AUG-19               | Charged on 11.12.19                              |
| 4   | Kodungallur - Irinjalakuda   | D/C                | 220                | 28                 | 60                              | 60                         | 60                  | 28                        | APR-22      | MAY-22               | Commissioned 04/22.                              |
| 5   | LILO of 220kV Kaniampetta - Areakode at Kunnamangalam line                                   | D/C                | 220                | 15                 | 0                               | 0                          | 0                   |                           | JAN-21      | JAN-21               | Work in Progress.                                |
| 6   | LILO of 220kV Lower Periyar - Madakathara at Chalakundy line                                 | D/C                | 220                | 24                 | 0                               | 0                          | 0                   |                           | APR-20      |                      |  |
| 7   | LILO of Areakode-Kaniyambetta - Kunnamngalam   | D/C                | 220                | 15                 | 0                               | 0                          | 0                   |                           | APR-21      | APR-21               | Work in Progress.                                |
| 8   | Malapramba - Keezhissery at Areakode upgradation of existing line from Kizhissery - Nallalam | D/C                | 220                | 206                | 276                             | 276                        | 274                 | 189                       |             | JAN-21               | Charged on 26.12.2020.Commissioned on 11.02.2021 |
| 9   | Mundayad - Thalasseri line   | D/C                | 220                | 43                 | 83                              | 84                         | 83                  | 41                        | MAY-22      | AUG-22               | Work in Progress.                                |
| 10  | Mylatti-Vidyanagar   | D/C                | 220                | 12                 | 35                              | 18                         | 0                   | 0                         | DEC-22      | MAR-23               | Work in Progress.                                |
| 11  | Palikkara - Aluva  | D/C                | 220                | 23                 | 45                              | 45                         | 45                  | 23                        |             | SEP-21               | charged on 31/03/21.                             |
| 12  | Pathanamthitta -Kaddad line  | D/C                | 220                | 114                | 188                             | 83                         | 56                  | 0                         | DEC-22      | DEC-22               | Work in Progress.                                |
| 13  | Wadakkanchery - Kunnamkulam  | M/C                | 220                | 45                 | 83                              | 83                         | 83                  | 45                        | MAY-22      | SEP-22               | Commissioned 08/22.                              |

| SI No  | Name of Transmission Lines   | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks  |
|--|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--|
|  |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |  |
| 1.   | 2.   | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.  |
| <b>MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD.(MSETCL)</b> |  |                    |                    |                    |                                 |                            |                     |                           |             |                      |  |
| 1  | Babhaleshwar - Kudus   | D/C                | 400                | 453                | 717                             | 659                        | 596                 | 197                       | MAR-23      | MAR-23               | Forest Status: (148 Ha) Second & Final approval received on 06.04.2018. GMRT Issue: ?NCRA issued NOC. GMRT insisted for supervision in 30Km vicinity. RoW: A) Nashik Zone: 22 cases for erection & 10 cases for foundations filed to Collector, Pune, he delegated powers to SDO, Manchar- Junnar, orders awaited. Hearing done on 05.04.2022., order awaited. Also, 7 nos ROW cases for stringing filed at SDO Sangamner and 9 nos at SDO Manchar, order awaited, 1 loc order received. B) Vashi Zone: Major ROW problems due to nonpayment of compensation as per SDO order. |
| 2  | Jejuri - Hinjewadi - I and II                                      | D/C                | 400                | 207                | 277                             | 204                        | 187                 | 70                        |             |                      | Pkg-I: ROW :dtd 03-06-16 : SDO Bhor- revised Lr. dt 15.06.16:SDO Haveli: 2 nos (loc 86,87). Agency went into Arbitration . Tender on Risk & cost is under process.   |
| 3  | Jejuri S/S (location no. 28 of existing 220 kV) Jejuri-Lonand line | D/C                | 400                | 14                 | 24                              | 16                         | 12                  | 0                         | MAR-23      | DEC-22               | 220kV DC line -Work in progress.   |
| 4  | JPGPL TPS Switchyard - Warora PS (JPGPL-TBCB)                      | D/C                | 400                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | Not in STU Plan.   |
| 5  | LILO of Bhusawal-II to Aurangabad-I ckt-II at Thaptitanda          | D/C                | 400                | 176                | 273                             | 270                        | 244                 | 126                       | DEC-22      | MAR-23               | No gang at site.   |
| 6  | LILO of Karad - Lonikand at Jejuri                                 | D/C                | 400                | 20                 | 4                               | 4                          | 2                   | 5                         | MAR-19      | OCT-22               | Work in progress.  |
| 7  | LILO of one ckt Dhule - Sardar Sarovar at Balsane (PS)             | D/C                | 400                | 36                 |                                 |                            |                     |                           | MAR-20      |                      |  |
| 8  | LILO of two ckts Bhadravati - Chandrapur- I at Chandrapur -II      | D/C                | 400                | 5                  |                                 |                            |                     |                           | MAR-19      |                      |  |
| 9  | LILO om Solapur ( PG) - Karad at Tembhorni                         | S/C                | 400                | 20                 |                                 |                            |                     |                           | MAR-22      |                      |  |
| 10   | LILO on Chandrapur I - Parli 3rd Ckt at Warora                     | D/C                | 400                | 50                 |                                 |                            |                     |                           | MAR-22      |                      |  |
| 11   | Shevgaon / Pathardi - Tapti Thanda                                 | D/C                | 400                | 120                | 198                             | 198                        | 198                 | 145                       | MAR-22      | AUG-22               | Commissioned on 28.07.2022.  |
| 12   | 2nd ckt Dodaicha - Shahada   | S/C + D/C          | 220                | 27                 | 0                               | 0                          | 0                   |                           | MAR-18      |                      | Tenderization under process.   |
| 13   | 2nd Ckt. Stringing of Gangapur - Valve at Jamde (GEC-I)            | S/C on D/C         | 220                | 13                 | 0                               | 0                          | 0                   |                           | MAR-21      |                      |  |
| 14   | 2nd Ckt. Stringing of Miraj - (Tilawani) Ichalkaranji              | S/C + D/C          | 220                | 35                 | 0                               | 0                          | 0                   | 22                        | MAR-23      | FEB-21               | Balance line charged on 09.02.2021.  |
| 15   | Ambazari - Mankapur (UG)   | M/C                | 220                | 36                 |                                 |                            |                     |                           | MAR-23      |                      |  |
| 16   | Amrapur - Thaptitanda line   | D/C                | 220                | 145                | 198                             | 198                        | 198                 | 145                       | JUN-22      | AUG-22               | Commissioned 07/22.  |
| 17   | Aurangabad (PG) - Bidkin   | D/C                | 220                | 40                 |                                 |                            |                     |                           | MAR-22      |                      |  |
| 18   | Babhaleshwar - Kopargaon LILO Point                                | M/C                | 220                | 36                 | 118                             | 90                         | 2                   | 0                         | MAR-18      |                      | ROW at 13 nos loc. Railway crossings involved.   |
| 19   | Balsane (Shivajinagar) (T Conductor) - Shivanjinagar               | D/C                | 220                | 36                 |                                 |                            |                     |                           | MAR-20      |                      |  |

| SI No | Name of Transmission Lines   | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks  |
|-------|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--|
|       |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |  |
| 1.    | 2.   | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.  |
| 20    | Boisar (PG)-Wada   | S/C on D/C         | 220                | 50                 | 211                             | 173                        | 165                 | 28                        | MAR-22      | MAR-19               | The work stopped due to 1) Severe RoW2) Forest issue.The existing contract closure proposal is approved by C.O.The balance work shall be executed by placing new contract.               |
| 21    | Butibori - III - Addl. Butibori  | D/C                | 220                | 20                 |                                 |                            |                     |                           | MAR-23      |                      |  |
| 22    | Chinchwad - II for reorientation of existing line at Chinchwad - II                                | D/C                | 220                | 12                 | 4                               | 4                          | 2                   | 0                         | DEC-19      | MAR-20               | Work in progress.  |
| 23    | Colourchem - Kolshet   | D/C                | 220                | 8                  |                                 |                            |                     |                           | MAR-21      |                      |  |
| 24    | Deoli (PGCIL) upto LILO point for 220 kV Yavatmal ss   | D/C                | 220                | 100                | 173                             | 170                        | 170                 | 95                        | OCT-22      | DEC-22               | Severe ROW at loc no 10E. forest involvement-5.72 Hec. Presently, proposal is forwarded from Nodal officer to GOM on dt. 10.06.2022.   |
| 25    | Dondaicha - Nandurbar  | D/C                | 220                | 80                 |                                 |                            |                     |                           | MAR-23      |                      |  |
| 26    | Eklahare - Pimpalgaon  | D/C                | 220                | 88                 | 158                             | 158                        | 158                 | 88                        |             | MAY-22               | Commissioned 04/22.  |
| 27    | Indapur MIDC (Loni Deokar) - Tembhurni   | D/C                | 220                | 30                 | 0                               | 0                          | 0                   |                           | MAR-18      |                      | Scheme under revision.   |
| 28    | Kalmeshwar - Warud   | D/C                | 220                | 180                | 309                             | 308                        | 304                 | 127                       | DEC-22      | DEC-22               | Work is in progress. Loc.No. 4& 5(in respect of Ganwani) is at High CourtHigh court rejected our application. Now CLA appointed new senior counsellor Adv. Kaptan for pleading the case. |
| 29    | Kandalgaon - Dasturi SCDC line   | S/C on D/C         | 220                | 75                 | 236                             | 92                         | 0                   | 0                         |             | MAR-19               | Severe ROW problem. Work stopped since June-2016. Short closure is approved. Balance work is to be carried out on Risk & cost basis.   |
| 30    | Khapakheda - Uppalwadi   | D/C                | 220                | 7                  |                                 |                            |                     |                           | MAR-19      |                      |  |
| 31    | Kopargaon tap - Babhaleshwar   | M/C                | 220                | 144                | 118                             | 90                         | 2                   | 0                         |             | DEC-20               | ROW cases filed, order awaited [13].Railway crossing loc no 12-13 and 55-56. Proposal submitted to railway authority. New LOA issued to M/s Precious Infra services on Risk & Cost.      |
| 32    | Koradi II - Butibori   | D/C on M/C         | 220                | 106                | 189                             | 173                        | 158                 | 40                        | MAR-11      | DEC-22               | Work in progress .   |
| 33    | Koradi-II - Butibori-III DCMC line   | D/C                | 220                | 106                | 189                             | 173                        | 158                 | 40                        | DEC-22      | DEC-22               | Work in progress.  |
| 34    | Koradi-II - Uppalwadi UG and O/H line  | D/C                | 220                | 14                 | 12                              | 12                         | 12                  | 0                         | JUN-22      | DEC-22               | Cable laying 8.71 /8.71 Ckm completed. Jointing- 42/48 nos completed.  |
| 35    | Kumbhargaon (Nanded) - Kurunda   | D/C                | 220                | 122                | 219                             | 196                        | 192                 | 83                        | JUN-22      | FEB-23               | ROW Issue at Loc. No. 124,125,126.   |
| 36    | Lamboti - Karkamb  | D/C                | 220                | 60                 |                                 |                            |                     |                           | MAR-20      |                      |  |
| 37    | LILO of Aaret (RINFRAT) - Borivalli (MSETCL) (Proposed cable ) at Goregaon Filmcity - 5 (UG Cable) | D/C                | 220                | 5                  |                                 |                            |                     |                           | MAR-23      |                      |  |
| 38    | LILO of Aarey (RINFRAT) - Borivalli (RINFRAT) at Goregaon Filmcity - 5 (UG Cable)                  | D/C                | 220                | 5                  |                                 |                            |                     |                           | MAR-23      |                      |  |
| 39    | LILO of Dhule - Dondaicha at 400 kV Balsane PS (GEC-II)  | D/C                | 220                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | Not yet tenderised.  |
| 40    | LILO of one Ckt. Ahmednagar Bhoose at Supa   | D/C                | 220                | 40                 |                                 |                            |                     |                           | MAR-22      |                      |  |

| SI No | Name of Transmission Lines   | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks   |
|-------|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---|
|       |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |   |
| 1.    | 2.   | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.   |
| 41    | LILO of one Ckt. Aurangabad (PG) - Shendra at Shendra (AURIC) (DMIC Project)                             | D/C                | 220                | 16                 |                                 |                            |                     |                           | MAR-19      |                      |   |
| 42    | LILO of one Ckt. borivali - Boisar at Boisar (PG)  | D/C                | 220                | 5                  |                                 |                            |                     |                           | MAR-20      |                      |   |
| 43    | LILO of one Ckt. of 220kV Kolshet-Wada line and Padghe-Wada line on M/C towers at 400 kV Kudus S/S       | D/C                | 220                | 31                 | 50                              | 29                         | 27                  | 10                        | DEC-21      | DEC-22               | Forest: ?DCF Thane has done joint site inspection on 18.09.21 and instructed to divert route of Dighashi village due to dense forest, MSETCL explored possibility for same, which is technically impossible. ? Visited Dt.30.12.2021 to office D.C.F. Thane for apprising the technical difficulty for shifting the line from Village; Dighashi. Revised proposal submitted to DCF Thane on 18.02.2022 due to change of forest proposal from 14.50 Hec to 12.02. Hec. DCF Nanded reported to CCF Aurangabad regarding identification of CA land |
| 44    | LILO of one Ckt. Padegaon - Paithan line at Chitegaon  | D/C                | 220                | 5                  |                                 |                            |                     |                           | MAR-19      |                      |   |
| 45    | LILO of Tarapur-Borivli at Boisar II   | D/C                | 220                | 16                 | 15                              | 15                         | 12                  | 11                        | MAR-07      |                      | The work is stopped due to 1) Severe ROW. Forest of 0.49 Ha involved forest Clearance proposal is pending at DCF, Dahanu.   |
| 46    | LILO on 220kV Badnera - Dhamangaon line for 150MW Solar plant of M/s Avadhaa at Dhamangaon Dist Amravati | S/C                | 220                | 19                 | 0                               | 0                          | 0                   | 19                        |             | SEP-22               | Commissioned 08/22.   |
| 47    | LILO on 220kV Kathapur-Lonikand-I line at 220kV Khed City line   | D/C                | 220                | 11                 | 22                              | 16                         | 10                  | 0                         | MAR-23      | MAR-23               | Work in progress.   |
| 48    | LILO on 220kV Mhaisal - Jath at 400kV Alkud  | D/C                | 220                | 45                 | 77                              | 64                         | 32                  | 0                         | DEC-22      | DEC-22               | Work in Progress.   |
| 49    | LILO on 220kV ONGC-Panvel S/S at 220kV Panvel TSS  | D/C                | 220                | 2                  | 0                               | 0                          | 0                   | 2                         |             | JUL-22               | Commissioned 06/22.   |
| 50    | LILO on 220kV Tarapur-Borivali and Boisar- Ghodbandar line at 400kV Kudus S/S                            | M/C                | 220                | 117                | 124                             | 106                        | 82                  | 0                         | DEC-22      | DEC-22               | Work is in progress under police protection. Forest :The ( 11 Ha/2 tower) Revised online forest proposal submitted on 05.08.2020. ?RFO ACF Palghar has carried out joint site visit on Dt.16.11.2021 and submitted report to DCF Dahanu on 02.12.2021. DCF Dahanu (Nodal) has requested CCF Thane for confirmation of CA Land on Dt.3.12.2021 CCF Thane vide letter Dt.08.12.2021 requested CCF Pune for consent of C.A. land. DCF Nanded reported to CCF Aurangabad regarding identification of CA land.                                       |
| 51    | LILO on Babhaleshwar - Nashik at Sinnar  | D/C                | 220                | 20                 |                                 |                            |                     |                           | MAR-20      |                      |   |
| 52    | LILO on Boisar (M) - Versova at Boisar   | S/C + D/C          | 220                | 1                  |                                 |                            |                     |                           | MAR-20      |                      |   |
| 53    | LILO on Boisar - Kopri at Chikhal Dongri   | D/C                | 220                | 4                  |                                 |                            |                     |                           | MAR-19      |                      |   |
| 54    | LILO on Boisar - Nalasopara at Palghar   | D/C                | 220                | 20                 | 4                               | 2                          | 2                   | 0                         | MAR-19      | DEC-22               | Forest involved, 1 No location (LILo tower) is in forest land. Stage-I approval given by Mantralaya. Follow-up with DCF in progress for demand note for payment.  |
| 55    | LILO on Boisar - Varsova at Virar  | D/C                | 220                | 4                  | 0                               | 0                          | 0                   |                           | MAR-20      |                      | Not in STU Plan.  |

| SI No | Name of Transmission Lines   | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks  |
|-------|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--|
|       |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |  |
| 1.    | 2.   | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.  |
| 56    | LILO on Boisar - Vasai Loc No. A                                   | D/C                | 220                | 7                  |                                 |                            |                     |                           | MAR-20      |                      |  |
| 57    | LILO on both ckts. of Uran-Kharghar Ulwe Node                      | D/C                | 220                | 18                 | 0                               | 0                          | 0                   |                           | DEC-22      | JAN-23               | 1st ckt charged on 03.09.2021 & second ckt charged on 24-09-2021.  |
| 58    | LILO on Kandalgaon -Lanand at Kesurdi                              | S/C                | 220                | 10                 |                                 |                            |                     |                           | MAR-22      |                      |  |
| 59    | LILO on Kolshet-Wada and Padghe-Wada line at Kudus S/s             | M/C                | 220                | 32                 | 50                              | 29                         | 27                  | 10                        | DEC-22      | DEC-22               | Forest : DCF visited on 18.09.2021 and instructed to divert route of Dighashi village due to dense forest, MSETCL explored possibility for same, which is technically impossible. Visited Dt.30.12.2021 to office D.C.F. Thane for apprising the technical difficulty for shifting the line from Village; Dighashi. ?Revised proposal submitted to DCF Thane on 18.02.2022 due to change of forest proposal from 14.50 Hec to 12.02. Hec DCF Nanded reported to CCF Aurangabad regarding identification of CA land |
| 60    | LILO on Loc No. A (MC Towers ) - Kopri (Virar E)                   | M/C                | 220                | 5                  |                                 |                            |                     |                           | MAR-20      |                      |  |
| 61    | LILO on Nalasopara- Boisar line at Palghar                         | D/C                | 220                | 1                  | 4                               | 2                          | 2                   | 0                         | JUN-22      | DEC-22               | Forest involved, 1 No location(LILO tower) is in forest land. Stage-I approval given by Mantralaya. Follow-up with DCF in progress for demand note for payment.  |
| 62    | LILO on narrow base towers Boisar - Varsova Loc No. A              | 2xD/C              | 220                | 2                  |                                 |                            |                     |                           | MAR-20      |                      |  |
| 63    | LILO on one Ckt. of Bhusawal (Khadka) - Chalisgaon at Jamner       | D/C                | 220                | 1                  | 2                               | 2                          | 2                   | 0                         | MAR-19      | APR-19               | Line commissioned on 25-03-2019.   |
| 64    | LILO on one Ckt. of Eklahare - Navsari at Girnare                  | D/C                | 220                | 10                 |                                 |                            |                     |                           | MAR-22      |                      |  |
| 65    | LILO on Padghe - Wada at Kudus                                     | D/C                | 220                | 10                 | 50                              | 29                         | 27                  | 10                        | MAR-18      | DEC-22               | Forest : DCF Thane has done joint site inspection on 18.09.21 and instructed to divert route of Dighashi village due to dense forest, MSETCL explored possibility for same, which is technically impossible. Visited Dt.30.12.2021 to office D.C.F. Thane for apprising the technical difficulty for shifting the line from Village; Dighashi. ?Revised proposal submitted to DCF Thane on 18.02.2022 due to change of forest proposal from 14.50 Hec to 12.02. Hec  |
| 66    | LILO on Padghe-wada line at Loc.no. 98 at Abitghar s/s (NBDC) line | D/C                | 220                | 17                 | 31                              | 2                          | 0                   | 0                         | MAR-23      | MAR-23               | This line comes under Eco- sensitive zone of forest. therefore, work will be restarted after forest approval.RFO, Wada submitted his report to ACF, Wada on 12.08.2021. Proposal at DCF jawhar pending for confirmation of CA land   |
| 67    | LILO on two ckts Boisar (M) - Borivalli at Kudus                   | D/C on M/C         | 220                | 100                | 124                             | 106                        | 80                  | 0                         | MAR-19      | DEC-22               | Line name: 220kV M/C LILO on 220kV Tarapur-Borivali & Boisar-Ghodbandar line for 400kV Kudus S/s - 27 kms. Total Ckm - 117.42. Forest involvement after re-routing: Area involved 11 Ha (Appr). Revised proposal submitted on 05.08.2020   |
| 68    | LILO on two ckts Boisar - borivalli at Boisar                      | M/C                | 220                | 1                  | 7                               | 7                          | 7                   | 4                         | MAR-20      | JUL-20               | Line commissioned on 16/07/2020.   |
| 69    | LILO on Vita - Miraj at Kupwad s/s                                 | S/C                | 220                | 1                  |                                 |                            |                     |                           | MAR-22      |                      |  |



| SI No | Name of Transmission Lines                               | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks  |
|-------|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--|
|       |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |  |
| 1.    | 2.   | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.  |
| 70    | Mangaon CCPP(Vile)- Bhagad                               | D/C                | 220                | 4                  | 0                               | 0                          | 0                   |                           |             |                      | commissioned 03/16   |
| 71    | Nagewadi-Bhokardhan line                                 | D/C                | 220                | 85                 | 151                             | 99                         | 53                  | 0                         | MAR-23      | MAR-23               | Work in progress.  |
| 72    | Nagothane - Wadkhal                                      | D/C                | 220                | 30                 | 104                             | 56                         | 44                  | 52                        |             |                      | Work was stopped by agency due to severe ROW problem on 18/05/2008. Later the line is charged on 11/03/2016 by JSW under ORC using the corridor of existing 220kV DC IPCL- Wadkhal line from loc no 9.                 |
| 73    | Raymonds - Girnare                                       | D/C                | 220                | 30                 |                                 |                            |                     |                           | MAR-22      |                      |  |
| 74    | Umred - Nagbhid line                                     | D/C                | 220                | 103                | 187                             | 166                        | 145                 | 28                        | MAR-23      | MAR-23               | Forest involved in PART-II :-3.04 HA(4 Loc;0.88KM). CCF Wildlife Nagpur returned the NBWL proposal to DCF Nagpur stating that the line does not pass through wildlife on 27.05.2022. NOC from DCF, Brahmapuri awaited. |
| 75    | Uppalwadi - Mankapur                                     | M/C                | 220                | 32                 |                                 |                            |                     | 0                         |             |                      | Scope revised O/H - 7.5 Km U/ G - 2.5 Km To be considered in Ph. III, if necessary as per BR 112/12 .  |
| 76    | Uppalwadi - New Pardi                                    | M/C                | 220                | 54                 | 0                               | 0                          | 0                   | 0                         |             |                      |  |
| 77    | Uppalwadi-Pardi UG Cable                                 | D/C                | 220                | 26                 | 0                               | 0                          | 0                   | 0                         | MAR-23      | DEC-22               | Cable laying 14.47/26 Ckm completed.   |
| 78    | Vairag - Paranda   | S/C + D/C          | 220                | 40                 | 0                               | 0                          | 0                   |                           | MAR-20      |                      | Not in STU Plan.   |
| 79    | Vashi - Pawane   | D/C                | 220                | 3                  |                                 |                            |                     |                           | MAR-22      |                      |  |
| 80    | Vishwind- Bhenda   | D/C                | 220                | 86                 | 0                               | 0                          | 0                   |                           | AUG-22      | OCT-22               | Work in Progress.  |
| 81    | Wani - Pandharkawda line                                 | D/C                | 220                | 120                | 190                             | 149                        | 135                 | 52                        | OCT-22      | DEC-22               | Work in progress. Forest : 3.57 Ha, Compliance submitted to CCF, Yavatmal. Prposal submitted by nodal officer to RO on 17.08.2022.   |
| 82    | Wardha (PGCIL) - Ghatodi                                 | D/C                | 220                | 322                | 551                             | 458                        | 343                 | 95                        |             | MAR-23               | Work in progress. Forest : 5.72 Ha. Revised Proposal is forwarded from Nodal officer to GOM on 10.06.2022.   |
| 83    | Yavatmal Tap - Ghatodi Line                              | D/C                | 220                | 25                 |                                 |                            |                     |                           | MAR-21      |                      |  |
| 84    | 2nd Ckt. Stringing of Aundh - Dahiwadi line (GEC-I)      | S/C + D/C          | 132                | 0                  | 2                               | 2                          | 1                   | 28                        |             | OCT-20               | Line commissioned on 30/09/2020.   |
| 85    | 2nd Ckt. Stringing of Georai - Beed (GEC-I)              | S/C on D/C         | 132                | 0                  | 0                               | 0                          | 0                   | 32                        |             | NOV-19               | Line commissioned on 28/11/2019.   |
| 86    | 2nd Ckt. Stringing of Kale (T) - Warna line (GEC-I)      | S/C on D/C         | 132                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | Line under GEC-I cancelled. MBR sanctioned for MSETCL scheme.  |
| 87    | 2nd Ckt stringing of Kharda - Bhairavnath (GEC-II)       | S/C                | 132                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | Space is not available at 132kV Kharda S/s,and alternate sources are available at Kharda S/s, Hence 2nd ckt stringing is not required.   |
| 88    | 2nd Ckt. Stringing of Manmad - Yeola line (GEC-I)        | S/C + D/C          | 132                | 0                  | 1                               | 1                          | 1                   | 29                        |             | JUL-19               | Line commissioned on 03/06/2019.   |
| 89    | 2nd Ckt. Stringing of Nandurbar - Visarwadi line (GEC-I) | D/C                | 132                | 0                  | 3                               | 3                          | 3                   | 44                        |             | MAR-20               | Line commissioned on 08/03/2020.   |
| 90    | 2nd Ckt. Stringing of Shevgaon - Ghodegaon line (GEC-I)  | S/C + D/C          | 132                | 0                  | 2                               | 2                          | 2                   | 40                        |             | MAR-20               | Line commissioned on 07/03/2020.   |
| 91    | 2nd Ckt. Stringing of Shevgaon - Pathardi line (GEC-I)   | D/C                | 132                | 0                  | 0                               | 0                          | 0                   | 23                        |             | DEC-19               | Line commissioned on 16/11/2019.   |

| SI No | Name of Transmission Lines                                | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks  |
|-------|---|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--|
|       |   |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |  |
| 1.    | 2.  | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.  |
| 92    | 2nd Ckt. Stringing Shevgaon - Benda line (GEC-I)          | D/C                | 132                | 0                  | 0                               | 0                          | 0                   | 26                        |             | MAR-19               | Line commissioned on 18.03.2019.   |
| 93    | Ahmednagar - Ahmednagar MIDC line (GEC-I)                 | D/C                | 132                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | This line's MBR sanctioned as MSETCL scheme, scope under GEC-I stands cancelled.   |
| 94    | Ahmednagar - Supa line (GEC-I)                            | D/C                | 132                | 0                  | 65                              | 65                         | 65                  | 39                        |             | MAR-22               | Line charged on 07.03.2022.  |
| 95    | Babhaleshwar - Rahuri at Ahmendnagar MIDC line (GEC-I)    | D/C                | 132                | 0                  | 186                             | 172                        | 84                  | 44                        |             | DEC-22               | Work in progress.  |
| 96    | Kadegon - Kirloskawadi line (GEC-I)                       | S/C + D/C          | 132                | 0                  | 56                              | 56                         | 56                  | 29                        |             | DEC-20               | Line commissioned on 19.10.20  |
| 97    | Kavthemahankal - Jath line (GEC-I)                        | D/C                | 132                | 0                  | 108                             | 108                        | 108                 | 64                        |             | JUN-21               | Line charged on 28.05.2021.  |
| 98    | Kavthemahankal - Savlaj line (GEC-I)                      | S/C + D/C          | 132                | 0                  | 96                              | 96                         | 96                  | 25                        |             | JUN-19               | Commissioned on 31.03.2019.  |
| 99    | Kharda - Ashta (D/C partly on M/C Tower (GEC-I)           | D/C                | 132                | 0                  | 168                             | 162                        | 154                 | 60                        |             | DEC-22               | ROW cases under section 16 filed for Loc.no. 129, 130 and 136 at SDO Patoda. Loc. No. 65: Cases filed under section 16 at SDO, Karjat. |
| 100   | LILO of Ashti - Kharda at Patoda (GEC-II)                 | D/C                | 132                | 0                  | 0                               | 0                          | 0                   |                           |             |                      |  |
| 101   | LILO of Lonand - Phaltan line at Phaltan MIDC (GEC-I)     | S/C                | 132                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | Line cancelled.  |
| 102   | LILO of Mul Ashti at - Chamorashi                         | D/C on M/C         | 132                | 30                 | 56                              | 56                         | 56                  | 14                        | MAR-20      | DEC-19               | Line commissioned on dtd. 30.12.2019   |
| 103   | LILO of Myani - Dighnchi line at Mhaswad (GEC-I)          | S/C                | 132                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | Line cancelled.  |
| 104   | LILO of Padegaon -s Sillod at Phulambri line (GEC-I)      | S/C                | 132                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | The lines are not required as revised necessity is verified by STU.  |
| 105   | LILO of Sawangi - Pishor at Phulambri line (GEC-I)        | N/A                | 132                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | The line is not required as revised necessity is verified by STU.  |
| 106   | LILO on Kalwan - Dindori at Lakhampur                     | D/C                | 132                | 20                 |                                 |                            |                     |                           | MAR-23      |                      |  |
| 107   | LILO on Markal - Kharadi at Eon Kharadi (Using U/G Cable) | D/C                | 132                | 4                  |                                 |                            |                     |                           | MAR-19      |                      |  |
| 108   | LILO on Ozar - Kalwan line at Pimpalgaon (GEC-I)          | S/C                | 132                | 0                  | 24                              | 24                         | 24                  | 10                        |             | JUN-20               | Line LILO on Ozar - Chandwad line at Pimpalgaon (GEC-I) commissioned on 05/05/2020.  |
| 109   | Patoda - Raimoha (GEC-II)                                 | S/C on D/C         | 132                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | Yet to be tenderized.  |
| 110   | Sawantwadi - Kudal line (GEC-I)                           | D/C                | 132                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | The line is not required as revised necessity is verified by STU.  |
| 111   | Vish Wind - Bhenda (GEC-I)                                | D/C                | 132                | 0                  | 141                             | 135                        | 118                 | 30                        | MAR-21      | DEC-22               | Work in progress.  |
| 112   | LILO on Kalwa - Vashi at Pawane                           | D/C                | 110                | 1                  | 1                               | 1                          | 1                   | 1                         | MAR-20      | SEP-22               | Name of line : 220KV LILO on Kharghar-Kalwa at Pawne Substation:- Work in progress.  |
| 113   | LILO on Padghe - Vasai                                    | UG Cable           | 110                | 42                 |                                 |                            |                     |                           | MAR-19      |                      |  |

| SI No                                     | Name of Transmission Lines                     | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks   |
|---|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---|
|   |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |   |
| 1.  | 2.   | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.   |
| <b>MEGHALAYA ENERGY CORP. LTD.(MeECL)</b> |  |                    |                    |                    |                                 |                            |                     |                           |             |                      |   |
| 1   | 2nd Ckts. of 132 kV Nagalbibra-Agia line       | D/C                | 132                | 92                 | 316                             | 316                        | 316                 | 92                        |             | FEB-18               | 1.Date of award of contract is 20.01.2014. 2.Schedule date of completion was 30.01.2016. 3.Actual date of completion was 20.01.2018. 4. The line was commissioned on 25.11.2021 5. Reason for delay: a) ROW issues for compensation of crop damage b) Ground clearance in some sections c) Bay construction at Agia S/s was delayed by AEGCL d) Delay in obtaining clearance from PTCC                              |
| 2   | Killing (Byrnihat)-EPIP-I                      | M/C                | 132                | 17                 | 19                              | 19                         | 19                  | 22                        |             | MAY-17               | 1. Date of award of contract is 18.03.2011. 2. Schedule date of completion was 18.03.2012. 3. The line was completed on 11.02.2016 and commissioned on 12.05.2017. 4. Delay was due to RoW issue, all of which have been resolved and also due to delay in commissioning of SAS at 400/220/132 kV Killing sub-station.  |
| 3   | LILO of Agia - Nangal at Mendipathar           | D/C                | 132                | 5                  | 9                               | 9                          | 9                   | 5                         |             | DEC-15               | 1. Date of award of contract is 11.02.2011. 2. Schedule date of completion was 11.08.2011. 3. Actual date of completion was 28.01.2014. The line was kept charged w.e.f 28.01.2014, but was commissioned with its connected 132/33 kV sub-station at Mendipathar on 22.12.2015. 4. Delay in completion of the line was due to RoW problem. 5. No issue of forest clearance.   |
| 4   | LILO of Mawlai - Cherra at Mawngap.            | D/C                | 132                | 10                 | 16                              | 15                         | 15                  | 5                         |             | DEC-19               | 1. Date of award of contract is 19.01.2011. 2. Schedule date of completion was 19.07.2011. 3. Anticipated date of completion is March 2020. 4. Delay is due to RoW issues. Work held up due to ROW problem. The PHED, GOMe has complained and filed an FIR against Loc No. 3 to 8. 5. The matter has been taken up with the District Administration for solving the RoW issues. 6. Overall status is 90% completed. |
| 5   | LILO of NEHU - Khliehriat line at Mustem       | D/C                | 132                | 1                  | 4                               | 4                          | 4                   | 1                         |             | NOV-15               | 1. Date of award of contract is 12.02.2015. 2. Schedule date of completion was 12.05.2015. 3. The LILO was completed and test charged in 7th August, 2015 but was commissioned along with the 132/33 kV Mustem sub-station on 20.11.2015. 4. Delay in completion of the line was due to sub-station was not ready. 5. No issue of forest clearance or RoW issues.   |
| 6   | LILO of NEIGRIHMS - Khliehriat at Lad Nongkrem | D/C                | 132                | 6                  | 7                               | 7                          | 7                   | 3                         |             | DEC-19               | 1. Date of award of contract is 26.02.2016. 2. Schedule date of completion was 26.02.2017. 3. Anticipated date of completion is December 2019. 4. Delay is due to delay in supply of materials for line by the vendor. 5. No issues on forest clearance and RoW issues. Commissioned on 9th December, 2019  |
| 7   | LILO of Rongkhon - Ampati at Praharnagar       | D/C                | 132                | 20                 | 30                              | 0                          | 0                   | 0                         |             | MAR-20               | Survey works for 132 kV LILO is completed. Materials procurement is under process. Tendering for the LILO is under process.   |

| SI No | Name of Transmission Lines        | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks  |
|-------|-----------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--|
|       |                                   |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |  |
| 1.    | 2.                                | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.  |
| 8     | Mawangap - Sumer                  | D/C                | 132                | 66                 | 102                             | 102                        | 102                 | 66                        |             | DEC-11               | 1. Date of award of contract is 20.07.2009. 2. Schedule date of completion was 20.07.2010. 3. Actual date of completion was 21.12.2011. 4. No issue of forest clearance, and the RoW issues that were there were resolved. 5. The line was commissioned on 21.12.2011.   |
| 9     | Nangalbibra - Agia                | S/C                | 132                | 92                 | 316                             | 316                        | 316                 | 92                        |             | AUG-13               | 1. Date of award of contract is 14.12.2007. 2. Schedule date of completion was 14.12.2009. 3. Actual date of completion was 24.05.2013 but the line was commissioned on 06.08.2013. 4. Delay in completion was due to RoW issues and due to fund flow constraints. 5. The line was commissioned on 06.08.2013.   |
| 10    | New Umtru HEP - Norbong (EPIP-II) | D/C                | 132                | 1                  | 7                               | 7                          | 7                   | 1                         |             | MAR-17               | 1. Date of award of contract is 05.02.2016. 2. Schedule date of completion was 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP. 5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm, 132 kV S/C line - 1.07 ckm 7. The total expenditure incurred is Rs.471.87 Lakhs and is inclusive of 132 kV New Umtru - Umtru HEP line.                             |
| 11    | New Umtru - Umtru HEP             | S/C                | 132                | 0                  | 1                               | 1                          | 1                   | 0                         |             | MAR-17               | 1. Date of award of contract is 05.02.2016. 2. Schedule date of completion work 05.05.2016. 3. The 132 kV line was completed on 11.11.2016 and commissioned on 25.03.2017. 4. Delay was due to delay in supply of conductor for line by the vendor and also that the New Umtru HEP was not ready as this line is an ATS of the New Umtru HEP. 5. No issues of forest clearance. 6. Line parameter: one circuit only of the 132 kV D/C line - 0.14 ckm and 132 kV S/C line - 0.36 ckm 7. The total expenditure incurred is Rs. 448.76 Lakhs and is inclusive of the cost of 132 kV New Umtru HEP - Norbong -EPIP-II line. |
| 12    | Rongkhon S/S - Ampati             | D/C                | 132                | 33                 | 102                             | 102                        | 102                 | 32                        |             | DEC-18               | 1. Date of award of contract is 29.07.2011. 2. Schedule date of completion was 29.07.2012. 3. Anticipated date of completion is December, 2018. 4. Delay is due to heavy flood damage in Garo Hills in September 2014, and also due to fund flow constraint and RoW issues. 5. No issues on forest clearance and no court cases. 6. The line has been charged on 20th November'2018.   |

| SI No   | Name of Transmission Lines | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks |
|---|----------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---------|
|   |                            |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |         |
| 1.  | 2.                         | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.     |
| <b>M. P. POWER GENERATING CORPORATION LIMITED(MPPGCL)</b> |                            |                    |                    |                    |                                 |                            |                     |                           |             |                      |         |
| 1   | Sailana - Ratlam           | D/C                | 220                |                    |                                 |                            |                     |                           |             |                      |         |

| SI No  | Name of Transmission Lines                                       | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks  |
|--|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--|
|  |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |  |
| 1.   | 2.   | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.  |
| <b>M.P. POWER TRANSMISSION CORPORATION LIMITED(MPPTCL)</b> |  |                    |                    |                    |                                 |                            |                     |                           |             |                      |  |
| 1  | Ashta (400kV)- Ujjain (400kV) line                               | DCDS               | 400                | 180                | 0                               | 0                          | 0                   | 180                       | JUN-22      | JUL-22               | Commissioned 06/22.  |
| 2  | Ashta - Ujjain (GEC-I)   | DCDS               | 400                | 179                | 258                             | 258                        | 258                 | 180                       | JUN-21      | JUN-22               | Line charged on dated 16.06.2022   |
| 3  | Dada Dhuniwale TPP - Moondi Pooling Point                        | D/C                | 400                | 80                 |                                 |                            |                     |                           |             |                      |  |
| 4  | DBTPS - Vindhyachal PS (Quad) line                               | D/C                | 400                | 0                  |                                 |                            |                     |                           |             |                      |  |
| 5  | Handia - Ashta(2nd stage)  | D/C                | 400                | 180                |                                 |                            |                     |                           |             |                      |  |
| 6  | Indore (PGCIL) - Ujjain (GEC-I)                                  | DCDS               | 400                | 91                 | 130                             | 130                        | 130                 | 91                        | APR-22      | JUN-22               | Commissioned 04/22 (Late Reported).  |
| 7  | LILO of Damoh - Bhopal at Sagar                                  | D/C                | 400                | 40                 | 60                              | 0                          | 0                   | 0                         |             |                      | work yet to be started.  |
| 8  | LILO of Indira Sagar - Satpura at Handia                         | D/C                | 400                | 40                 |                                 |                            |                     |                           |             |                      |  |
| 9  | LILO of Indore - Itarsi at Handia                                | D/C                | 400                | 40                 |                                 |                            |                     |                           |             |                      |  |
| 10   | LILO of one ckt of Khandwa (PGCIL) - Rajgarh (PGCIL) at Chhegaon | DCDS               | 400                | 3                  | 8                               | 8                          | 8                   | 3                         | DEC-22      | SEP-22               |  |
| 11   | LILO of one ckt of Vindhychal - Satna at Nigrie                  | D/C                | 400                |                    |                                 |                            |                     |                           |             |                      |  |
| 12   | Moondi Pooling Point - Handia                                    | D/C                | 400                | 240                |                                 |                            |                     |                           |             |                      |  |
| 13   | Pithampur - Moondi Pooling Point                                 | D/C                | 400                | 280                |                                 |                            |                     |                           |             |                      |  |
| 14   | REVA TPP - Moondi Pooling Point                                  | D/C                | 400                | 70                 |                                 |                            |                     |                           |             |                      |  |
| 15   | Shri Singaji TPP - Moondi Pooling Point                          | D/C                | 400                | 40                 |                                 |                            |                     |                           |             |                      |  |
| 16   | Ashta - Shajapur   | D/C                | 220                | 95                 |                                 |                            |                     |                           |             |                      |  |
| 17   | Badod - Nipaniya line PS   | D/C                | 220                | 9                  | 0                               | 0                          | 0                   |                           |             | MAR-19               |  |
| 18   | Badod - Susner (GEC-I)   | D/C                | 220                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | Double Entry   |
| 19   | Badwar PS - PGCIL S/s  | D/C                | 220                | 4                  | 4                               | 4                          | 4                   | 2                         |             | MAR-19               | CKT -I Charged on 28.03.2019 Ckt-II charged on 4.07.2019                         |
| 20   | DCDS Barsitadesh PS - PGCIL S/s                                  | D/C                | 220                | 2                  | 7                               | 7                          | 7                   | 2                         |             | DEC-18               | Ckt. - I charged on 17.06.2018 & 2nd ckt charged on 23.07.2018                   |
| 21   | DCDS Ramnagar pahad PS - PGCIL S/s                               | D/C                | 220                | 5                  | 13                              | 13                         | 13                  | 5                         |             | DEC-18               | Line work completed. Ckt-I charged on 22.07.2018 & 2nd ckt charged on 10.10.2018 |
| 22   | Katni - Damoh  | D/C                | 220                | 220                |                                 |                            |                     |                           |             |                      |  |
| 23   | LILO of Bina -Ganjbasoda 220kV line at Bina (MPPTCL)             | DCDS               | 220                | 24                 | 43                              | 43                         | 43                  | 24                        | JUN-22      |                      | work under progress  |
| 24   | LILO of both ckt Indore - Pithampur at Indore                    | D/C                | 220                | 8                  |                                 |                            |                     |                           |             |                      |  |
| 25   | LILO of both ckt of Ratlam - Badnagar at Badnagar                | D/C                | 220                | 40                 | 0                               | 0                          | 0                   |                           |             |                      | double entry   |
| 26   | LILO of Handia - Barwaha at Handia                               | D/C                | 220                | 40                 |                                 |                            |                     |                           |             |                      |  |

| SI No | Name of Transmission Lines                                     | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks  |
|-------|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--|
|       |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |  |
| 1.    | 2.   | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.  |
| 27    | LILO of Indore-II - Ashta at Shankargarh                       | D/C                | 220                | 20                 |                                 |                            |                     |                           |             |                      |  |
| 28    | LILO of Nagda -Daloda line at Nagda (220kV) line               | DCDS               | 220                | 2                  | 5                               | 5                          | 5                   | 2                         | SEP-22      | AUG-22               | Commissioned 06/22 (Late Reported).  |
| 29    | LILO of one ckt of Bansagar (Tons) - Satna at Sirmour          | D/C                | 220                | 2                  |                                 |                            |                     |                           |             |                      |  |
| 30    | LILO of one Ckt. of Bhopal -Ashta line at 220kv Bairagarh line | DCDS               | 220                | 7                  | 13                              | 13                         | 13                  | 6                         | SEP-22      |                      | work under progress  |
| 31    | LILO of one ckt of Bina - Gwalior at Datia                     | D/C                | 220                | 10                 | 0                               | 0                          | 0                   | 0                         |             |                      | line charged on 29.03.2022.  |
| 32    | LILO of one ckt of Bina - Sagar at Bina                        | D/C                | 220                | 10                 |                                 |                            |                     |                           |             |                      |  |
| 33    | LILO of one ckt of Indore - Barwaha at Simrol                  | D/C                | 220                | 13                 |                                 |                            |                     |                           |             |                      |  |
| 34    | LILO of one ckt of Pithampur - Rajgarh (PGCIL) at Dhar         | D/C                | 220                | 4                  |                                 |                            |                     |                           |             |                      |  |
| 35    | LILO of second ckt of Auraiya - Malanpur at Mehgaon            | D/C                | 220                | 6                  |                                 |                            |                     |                           |             |                      |  |
| 36    | LILO of second ckt of Damoh - Tikamgarh at Damoh               | D/C                | 220                | 10                 |                                 |                            |                     |                           |             |                      |  |
| 37    | LILO point -PGCIL Indore at Indore (NZ) line                   | DCDS               | 220                | 21                 | 0                               | 0                          | 0                   | 21                        | SEP-22      | JUL-22               | Commissioned 06/22.  |
| 38    | Maheshwar (HEP) - Rajgarh (Dhar)                               | D/C                | 220                | 230                |                                 |                            |                     |                           |             |                      |  |
| 39    | Morena - Malapur   | D/C                | 220                | 80                 | 0                               | 0                          | 0                   |                           |             |                      | In previously line charged already. Line 2x29.765 Ckm charged on 16.02.2017.   |
| 40    | Morena SP - Morena s/s (ISTS) line (GEC-II)                    | D/C                | 220                | 0                  |                                 |                            |                     |                           |             |                      |  |
| 41    | Pithampur - Gandhinagar  | D/C                | 220                | 60                 |                                 |                            |                     |                           |             |                      |  |
| 42    | Rajgarh - Susner (GEC-I)                                       | D/C                | 220                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | Double Entry   |
| 43    | Rewa 220 - Rewa UMSP 220kV line                                | DCDS               | 220                | 77                 | 0                               | 0                          | 0                   | 77                        | JUN-22      | JUL-22               | Commissioned 06/22.  |
| 44    | Rewa UMSP- Sidhi line  | DCDS               | 220                | 115                | 200                             | 188                        | 182                 | 95                        | JUN-22      | DEC-22               | Heavy forest involved.   |
| 45    | Ujjain - Dewas   | D/C                | 220                | 90                 |                                 |                            |                     |                           |             |                      |  |
| 46    | Ujjain - Susner (GEC-I)  | D/C                | 220                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | Double Entry. In previously reported in June'2021 already. 2x79.763 CKM charged on 17.06.2021 (2nd ckt) & 21.06.2021 (1st ckt) |
| 47    | 2nd Circuiting of Mahidpur - Zarda (GEC-I)                     | S/C                | 132                | 0                  | 0                               | 0                          | 0                   | 23                        |             |                      | Line Charged on 31.03.2019   |
| 48    | Kanwan (220) - Kanwan (132) (GEC-I)                            | D/C                | 132                | 26                 | 42                              | 42                         | 42                  | 30                        |             | MAR-19               | 2x13.115 + 3.4 Kms (second circuit) line charged on 30.03.2019   |
| 49    | Kanwan (220) - Teesgaon (GEC-I)                                | D/C                | 132                | 24                 | 44                              | 44                         | 44                  | 25                        |             | MAR-19               | Line Charged on 26.03.2019   |
| 50    | Sendhwa (220) - Sendhwa (132) (GEC-I)                          | D/C                | 132                | 12                 | 15                              | 15                         | 15                  | 10                        |             | MAR-19               | 1x2.538 + 7.071 Km (second Circuit) Line charged on 29.03.2019   |

| SI No  | Name of Transmission Lines                                | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks   |
|--|---|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---|
|  |   |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |   |
| 1.   | 2.  | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.   |
| <b>ORISSA POWER TRANSMISSION CORPORATION LTD.(OPTCL)</b> |   |                    |                    |                    |                                 |                            |                     |                           |             |                      |   |
| 1  | Cuttack (OPTCL) - Pratapsasan                             | D/C                | 220                | 96                 | 173                             | 130                        | 117                 | 54                        |             | APR-23               |   |
| 2  | Kaonjhar (PG) - Turumunga S/s                             | D/C                | 220                | 35                 | 66                              | 36                         | 31                  |                           |             | FEB-23               | Forest issue  |
| 3  | Katapalli-Kiakata   | D/C                | 220                | 250                | 445                             | 303                        | 277                 | 82                        | JAN-20      | JUN-23               | The no. of Towers may be revised to 440 nos.  |
| 4  | Kesinga - Baliguda  | D/C                | 220                | 200                | 376                             | 324                        | 299                 |                           | JUN-17      | JUN-23               | Delayed due to forest clearance issue. The total locations may be revised to 384 due to site requirement. |
| 5  | LILO of Balimela-Malkangiri at Gobindpalli                | S/C + D/C          | 220                | 80                 | 146                             | 146                        | 146                 | 21                        | MAR-20      | JUN-23               | The S/s charged through "T"connection. The line is delayed due Forest clearance issue.                    |
| 6  | LILO of Balimela-Malkangir line at Kalimela               | D/C                | 220                | 72                 | 128                             | 128                        | 128                 | 54                        | JUL-22      | AUG-22               | Delayed due to forest clearance issue   |
| 7  | LILO of Budhipadar - Tarkera at Bamra                     | S/C                | 220                | 11                 | 39                              | 39                         | 39                  | 11                        | NOV-22      | AUG-22               | Commissioned 07/22.   |
| 8  | LILO of Budhipadar - Tarkera at Kuanramunda               | S/C                | 220                | 61                 | 65                              | 63                         | 54                  | 22                        | OCT-22      | JAN-23               | The ckm should be 30.036 ckm. total no. of towers to be made as 66 nos.                                   |
| 9  | LILO of Duburi - Balasore at Dhamra                       | D/C                | 220                | 70                 | 133                             | 112                        | 101                 | 23                        | DEC-22      | MAR-23               | Schedule of Completion may be made as June 20   |
| 10   | LILO of Joda -TTPS at Keonjhar (OPTCL)                    | D/C                | 220                | 31                 | 52                              | 42                         | 18                  |                           |             | MAY-23               | The line length may be corrected to 26.8 Ckm  |
| 11   | LILO of Narendrapur - Therubali at Aska S/S               | D/C                | 220                | 90                 | 161                             | 144                        | 133                 | 3                         | NOV-22      | MAR-23               |   |
| 12   | LILO of one Ckt. of Bhanjanagar - Meramundali at Daspalla | D/C                | 220                | 60                 | 113                             | 108                        | 99                  | 45                        | FEB-22      | MAR-23               | Forest issue  |
| 13   | LILO of one ckt of Rengali - Tarkera at Deogarh           | S/C                | 220                | 24                 |                                 |                            |                     |                           | MAR-21      |                      |   |
| 14   | Pandiabili PGCIL - Pratapsasan line                       | D/C                | 220                | 61                 | 114                             | 114                        | 114                 | 60                        | MAY-22      | JUN-22               | Commissioned 05/22.   |
| 15   | LILO of Aska - Bhanjanagar at Aska line                   | S/C                | 132                | 12                 | 0                               | 0                          | 0                   |                           | MAR-18      |                      | May be deleted as it is 132kV voltge level  |



| SI No   | Name of Transmission Lines   | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks  |
|---|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--|
|   |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |  |
| 1.  | 2.   | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.  |
| <b>POWER AND ELECTRICITY DEPARTMENT, MIZORAM(PEDMIZO)</b> |  |                    |                    |                    |                                 |                            |                     |                           |             |                      |  |
| 1   | 2nd evacuation line : Tuirial HEP to Sihhmui via Bawktlang               | S/C                | 132                | 105                |                                 |                            |                     |                           |             |                      | Concept Note is being submitted  |
| 2   | Bairabi to W.Phaileng via Mamit  | D/C                | 132                | 74                 | 0                               | 0                          | 0                   |                           |             |                      | Sanction received from NEC. Preliminary survey started   |
| 3   | Bawktlang (Kolasib) S/S - Sihhmui S/S                                    | D/C                | 132                | 47                 | 135                             | 135                        | 135                 | 47                        |             | DEC-16               | The 132KV Sihhmui substation was constructed by P&E, Govt. of Manipur and completed on 31.03.2016. Line has completed. |
| 4   | LILO of 2nd ckt of Tuirial-Aizwal at Kolasib                             | D/C                | 132                | 105                | 0                               | 0                          | 0                   |                           |             |                      | Funding of project is yet to be identified   |
| 5   | LILO of Zemabawk - W.Phaileng at Sihhmui                                 | S/C                | 132                | 5                  | 0                               | 0                          | 0                   | 0                         |             | DEC-13               | Approval from State Govt. obtained   |
| 6   | Luangmual to Sihhmui   | D/C                | 132                | 16                 |                                 |                            |                     |                           |             |                      | Work progress is 28 percent due to ROW problem since the line is to be constructed through city area                   |
| 7   | Melriat to Khumtung  | D/C                | 132                | 25                 |                                 |                            |                     |                           |             |                      | Proposal stage   |
| 8   | Sihhmui s/s to Airport road Sihhmui(to re-align existing W.Phaileng line | S/C                | 132                | 11                 |                                 |                            |                     |                           |             |                      | Proposal stage. Fund will be sought from NEC/DoNER   |
| 9   | Tuirial HEP - Bawktlang (Kolasib) S/S                                    | S/C                | 132                | 42                 | 85                              | 85                         | 85                  | 42                        |             | FEB-17               | Line completed on Mar-17.  |

| SI No  | Name of Transmission Lines   | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks   |
|--|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---|
|  |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |   |
| 1.   | 2.   | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.   |
| <b>POWER TRANSMISSION CORP. OF UTTARAKHAND LTD.(PTCUL)</b> |  |                    |                    |                    |                                 |                            |                     |                           |             |                      |   |
| 1  | Kuwari Pass (Pipalkoti)-Karanprayag - Srinagar(Khandukhal)   | D/C                | 400                | 184                | 220                             | 45                         | 0                   | 0                         |             | DEC-21               | Contract awarded in 03 no. packages in Sep 2017. Forest proposal had been submitted on dated 24.11.2018 for Package-I, on dated 23/10/2018 for Package-II and on dated 23/02/2019 for Package-III. Stage-I clearance of forest case for Package I, II and III is expected by Oct'19, Oct'19 and Nov'19 resp. Construction work of line will be started after approval of stage-I clearance of forest. |
| 2  | LILO of Loharinagpala - Koteshwar at Pala - Maneri   | D/C                | 400                | 10                 | 0                               | 0                          | 0                   | 0                         |             |                      | The work at Pala Maneri HEP stopped as per GOI order.   |
| 3  | LILO of Vishnu Prayag - Muzaffarnagar at Tapovan Vishnugarh HEP  | D/C                | 400                | 2                  | 0                               | 0                          | 0                   |                           |             |                      | Approval is pending in Standing Committee, CEA. Construction of Transmission line will be planned after due approval from competent authority.  |
| 4  | Loharinagpala-Koteshwar line   | D/C                | 400                | 180                | 0                               | 0                          | 0                   | 0                         |             |                      | The work at Loharinagpala HEP stopped as per GOI order.   |
| 5  | Pipalkoti HEP (THDC) - Pipalkoti (Kuwari Pass) Switching Substation T/line   | D/C                | 400                | 2                  | 0                               | 0                          | 0                   |                           | SEP-19      | DEC-21               | Construction of line shall be planned as per schedule of Pipalkoti HEP (THDC) after signing of Implementation Agreement with PTCUL.   |
| 6  | Srinagar(Khandukhal)-Kashipur (Rampura)  | D/C                | 400                | 362                | 0                               | 0                          | 0                   | 0                         |             | DEC-21               | Implementation of line to be taken up under central sector as an ISTS scheme with the matching timeframe of commissioning of Vishnugad -Pipalkoti(HEP) of THDC i.e June 2023 or Tapovan-Vishnugad HEP of NTPC whichever is earlier as per minutes of 3rd NRPC meeting (Transmission planning) held on dt 19.02.21.  |
| 7  | Tapovan (Vishnugad) - Pipalkoti  | D/C                | 400                | 36                 | 48                              | 13                         | 4                   |                           | MAR-23      | MAR-23               | Final approval on forest proposal was accorded on dt 21.07.2020. Natural calamity happened on dt.07.02.2021in Joshimath,Dist Chamoli at Rishi Ganga, which also affected the NTPC HEP. Revised commissioning schedule of Tapovan-Vishnugad HEP is awaited from NTPC.  |
| 8  | Vishnugad - Kuwari Pass (Pipalkoti)  | D/C                | 400                | 40                 | 62                              | 0                          | 0                   | 0                         |             | DEC-18               | Construction of 400 KV DC Vishnugad-Pipalkoti line & LILO of 400 KV DC Vishnuprayag-Muzaffarnagar at Piapalkoti is under progress. Rroute alignment, profile has been finalized and forest case preparation is under process. Completion period of line as amended is 02 years from 26.09.2016.   |
| 9  | Almora-Pithoragarh   | D/C                | 220                | 146                | 0                               | 0                          | 0                   | 0                         |             | DEC-20               | Revised DPR under preperation.  |
| 10   | Arakot -Mori and LILO of Arakot -Mori at Hanol Tuni  | D/C                | 220                | 94                 | 0                               | 0                          | 0                   | 0                         |             | MAR-20               | Land for construction of S/s is being searched. Construction of line will be planned as per Connectivity Schedule of Generators in Yamuna Valley.   |
| 11   | Baramwari -Srinagar Phase-2 (Single Zebra conductor from Interconnection point of Singoli Bhatwari HEP) at Rudrapur line | D/C                | 220                | 31                 | 0                               | 0                          | 0                   |                           | FEB-23      | FEB-24               |   |
| 12   | Devsari-Karanprayag  | D/C                | 220                | 52                 | 0                               | 0                          | 0                   | 0                         |             |                      | Construction of Transmission line will be planned as per Connectivity Schedule of Devsari HEP (SJVNL) in Alaknanda Valley.  |
| 13   | Jakhol -Sankri -Mori and LILO of Jakhol -Sankri -Mori at Natwar Mori   | D/C                | 220                | 76                 | 0                               | 0                          | 0                   | 0                         |             | MAR-18               | Construction of line as per Conectivity Schedule of Generators in Yamuna Valley.  |

| SI No | Name of Transmission Lines  | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks  |
|-------|---|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--|
|       |   |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |  |
| 1.    | 2.  | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.  |
| 14    | Joshimath - Kunwari Pass (Pipalkoti)  | D/C                | 220                | 40                 | 0                               | 0                          | 0                   |                           |             | DEC-21               | Contract of transmission line has been terminated on 23.01.2017 due to the stay order of Hon'ble Supreme Court for Construction of Lata Tapovan HEP(171MW).  |
| 15    | Lakhwar- Dehradun   | D/C                | 220                | 60                 | 110                             | 57                         | 52                  | 0                         |             | JUN-20               | Foundation Completed : 57Nos. Tower erection : 52 Nos. Stringing :0.000 Kms  |
| 16    | Lata Tapovan- Joshimath   | D/C                | 220                | 24                 | 36                              | 0                          | 0                   | 0                         |             | DEC-21               | Contract of transmission line has been terminated on 23.01.2017 due to the stay order of Hon'ble Supreme Court for Construction of Lata Tapovan HEP(171MW).  |
| 17    | LILO of Baramwari - Srinagar at Singoli Bhatwari  | D/C                | 220                | 5                  | 0                               | 0                          | 0                   | 0                         | DEC-19      | MAY-21               | Work held up due to COVID-19.  |
| 18    | LILO of Dhauliganga - Pithoragarh (PGCIL) line at proposed 220/33 kV S/s Baram (Jauljivi) | D/C                | 220                | 22                 | 0                               | 0                          | 0                   |                           | MAR-23      | MAR-23               | Work is under progress. Physical Progress is 36%. Excavation done for 6 nos. tower locations out of 39 tower locations.  |
| 19    | LILO of Kashipur - Pantnagar line at Jaffarpur  | D/C                | 220                | 8                  | 17                              | 17                         | 17                  | 8                         | MAY-20      | APR-21               | Commissioned 03/21.  |
| 20    | LILO of Lakhwar- Dehradun at Vyasi  | D/C                | 220                | 71                 | 113                             | 113                        | 113                 | 71                        | APR-22      | DEC-21               | Commissioned 04/22.  |
| 21    | LILO of Mori - Dehradun line at Nogaon  | D/C                | 220                | 10                 | 39                              | 1                          | 0                   | 0                         |             | MAY-20               | Target date of Completion 31.05.2020.  |
| 22    | LILO of Nandprayag -Karanprayag at Langrasu   | D/C                | 220                | 16                 | 0                               | 0                          | 0                   | 0                         |             |                      | Construction of Transmission line will be planned as per Connectivity Schedule of Langrasu HEP (UJVNL) in Alaknanda Valley.  |
| 23    | LILO of Vyasi HEP - Dehradun at Dehradun (PG) S/S   | D/C                | 220                | 70                 | 0                               | 0                          | 0                   | 0                         |             | DEC-18               | Route Survey has been completed. Tower schedule and profile of line has been approved. Principal approval obtained from MOEF on dated 11/09/2017. Proposal for transfer of land (73.36 Hect.) for compensatory afforestation was submitted to DM, Dehradun on dated 14/09/2017. SDM directed to Tehsildar on 03/10/2017 for further necessary action. Total Progress 12% |
| 24    | Mori -Dehradun  | D/C                | 220                | 200                | 0                               | 0                          | 0                   | 0                         |             | DEC-21               | Implementation of line may be considered in future under central sector with materialization of projects other than Natwar-Mori in Yamuna Basin as per minutes of 3rd NRPC meeting (Transmission planning) held on dt 19.02.21. For evacuation of Natwari Mori HEP, alternative arrangement was approved in the meeting.   |
| 25    | Naitwar Mori HEP - Mori SS  | D/C                | 220                | 0                  | 0                               | 0                          | 0                   | 0                         |             | DEC-21               | Implementation of line may be considered in future under central sector with materialization of projects other than Natwar-Mori in Yamuna Basin as per minutes of 3rd NRPC meeting (Transmission planning) held on dt 19.02.21. For evacuation of Natwari Mori HEP, alternative arrangement was approved in the meeting.   |
| 26    | Phata HEP-Baramwari (Rudrpur)   | D/C                | 220                | 8                  | 8                               | 0                          | 0                   |                           |             | DEC-22               | Pertains with L&T HEP.   |
| 27    | Pipalkoti -Srinagar Trans. Line   | D/C                | 220                | 176                |                                 |                            |                     |                           | MAR-23      |                      |  |
| 28    | Puhana - Imlikhera (Pirankaliyar) line  | D/C                | 220                | 14                 |                                 |                            |                     |                           | NOV-19      |                      |  |

| SI No   | Name of Transmission Lines  | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks   |
|---|---|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---|
|   |   |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |   |
| 1.  | 2.  | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.   |
| <b>PUNJAB STATE TRANSMISSION CORPORATION LIMITED(PSTCL)</b> |   |                    |                    |                    |                                 |                            |                     |                           |             |                      |   |
| 1   | LILO of both ckts. Rajpura Thermal s/s to Nakodar s/s at Doraha               | 2xD/C              | 400                | 22                 |                                 |                            |                     |                           | MAR-18      |                      |   |
| 2   | LILO of both lines Rajpura s/s- Lalru s/s at Mohali                           | D/C                | 400                | 14                 |                                 |                            |                     |                           | MAR-18      |                      |   |
| 3   | Bhari (proposed) - Daheru Railway TSS line                                    | D/C                | 220                | 26                 | 50                              | 45                         | 40                  | 0                         | MAY-22      | OCT-22               | Work is in progress. ROW issue. Court case at TL 27, 32 & 34 but stay not granted. Police protection is being sought to clear the ROW issue. Likely date of completion is 31/10/2022. |
| 4   | Bhateri-TSS Mehmampur line  | D/C                | 220                | 53                 | 103                             | 34                         | 9                   | 0                         | SEP-22      | SEP-22               | ROW issues. Help of District Administration has been sought to resolve ROW issue.   |
| 5   | Jalandhar (PGCIL) - Kartarpur   | D/C                | 220                | 12                 | 0                               | 0                          | 0                   |                           |             | SEP-22               | Commissioned 08/22.   |
| 6   | LILO of 220kV Mansa -Sunam at Patran  | D/C                | 220                | 85                 | 144                             | 144                        | 142                 | 38                        | JUL-22      | DEC-22               | Work in progress, ROW issues resolved recently. Forest clearance pending. Presently land is irrigated due to paddy and work shall be completed by 31/12/2022.                         |
| 7   | LILO of 220kV Sarna Wadala - Granthian at Gurdaspur                           | D/C                | 220                | 16                 | 31                              | 31                         | 30                  | 5                         | JUN-22      | DEC-22               | Work in progress, ROW issues resolved recently. Presently land is irrigated due to paddy and work shall be completed by 31/12/2022.   |
| 8   | LILO of both ckts. Jamalpur s/s Dhandari Kalan-I s/s at Sherpur (Focal Point) | D/C                | 220                | 26                 |                                 |                            |                     |                           | MAR-18      |                      |   |
| 9   | LILO of Ckt. one RSP - Sarna at Shahpur Kandi PH-I and PH-II                  | S/C on D/C         | 220                | 0                  | 0                               | 0                          | 0                   | 0                         |             | AUG-24               |   |
| 10  | Makhu - Taran  Tarn   | D/C                | 220                | 60                 |                                 |                            |                     |                           |             |                      |   |
| 11  | Malout - Abohar   | S/C on D/C         | 220                | 30                 | 102                             | 102                        | 100                 | 29                        | JUN-22      | OCT-22               | Work in progress. ROW issue. Likely date of completion is 31/10/2022.   |
| 12  | Passian-Dhablan line (Railway) line   | D/C                | 220                | 8                  | 0                               | 0                          | 0                   | 8                         | APR-22      | MAY-22               | Commissioned 04/22.   |
| 13  | RSD - Shahpur Kandi PH-I  | S/C on D/C         | 220                | 20                 | 0                               | 0                          | 0                   |                           |             | AUG-24               |   |
| 14  | Sarana- Kotli Surat Malli line  | S/C on D/C         | 220                | 62                 | 185                             | 70                         | 0                   | 0                         |             |                      | Work deferred for the timebeing.  |
| 15  | Shahpur Kandi PG-II - Sarna with HTLS conductor of 1200 A Capacity            | S/C on D/C         | 220                | 18                 | 0                               | 0                          | 0                   |                           |             | AUG-24               |   |
| 16  | Shahpur Kandi PH-I - Shahpur Kandi PH-II                                      | S/C on D/C         | 220                | 4                  | 0                               | 0                          | 0                   | 0                         |             | AUG-24               | PSTCL to fund the upfront payment for this work .   |
| 17  | Tibber -Sohal line  | D/C                | 220                | 7                  | 31                              | 30                         | 29                  | 7                         | JUN-22      | NOV-22               | Work in progress. Forest clearance obtained recently. Presently land is irrigated due to paddy and work shall be completed by 30/11/2022  |
| 18  | Verpal-Dhukhniwaran line  | D/C                | 220                | 6                  | 29                              | 26                         | 19                  | 1                         | SEP-22      | SEP-22               | Work in Progress  |

| SI No   | Name of Transmission Lines                                   | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks  |
|---|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--|
|   |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |  |
| 1.  | 2.   | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.  |
| <b>RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED(RVPNL)</b> |  |                    |                    |                    |                                 |                            |                     |                           |             |                      |  |
| 1   | Suratgarh - Babai  | D/C                | 400                | 491                | 676                             | 676                        | 676                 | 469                       | OCT-22      |                      | 1. Earlier Work order awarded to M/s Aster Chennai has been withdrawn at risk and cost of the firm. 2. Stay against termination of contract issued by court. 3. Matter is under the jurisdiction of court. Hearing held on 01.03.2022. Next hearing date is 17.06.2022. 4. For balance work revised detailed W.O. issued to M/s Kay Cee Infra & Energy on 8.4.22 . |
| 2   | Jodhpur (400 kV GSS) - Banar                                 | D/C                | 220                | 21                 | 37                              | 37                         | 37                  | 21                        | MAR-23      | SEP-22               | Line work completed on 10.6.22.  |
| 3   | Jodhpur CHB - Soorsagar                                      | D/C                | 220                | 16                 | 32                              | 32                         | 32                  | 15                        |             | DEC-21               | Charged on dated 10.03.2022 at 132 KV Voltage level.   |
| 4   | LILO of 220kV Sirohi - Bhinmat line at 220kV GSS Reodar line | D/C                | 220                | 56                 | 82                              | 78                         | 52                  | 12                        | JUL-22      |                      | 1. W.O. issued to M/s Salasar on 26.05.2021. 2. Work under progress.   |
| 5   | LILO of 220kV Sirohi - Bhinmat line at 220kV GSS Reodar line | D/C                | 220                | 56                 | 82                              | 78                         | 56                  | 12                        | JUL-22      |                      | 1. W.O. issued to M/s Salasar on 26.05.2021. 2. Detailed survey approved on 16.07.2021.. 3. Profile approved on dated 03.08.2021. Line length :24.890 Km. Work under progress.   |

| SI No  | Name of Transmission Lines   | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks      |
|--|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--------------|
|  |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |              |
| 1.   | 2.   | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.          |
| <b>SIKKIM POWER DEVELOPMENT CORPORATION LTD.(SIKKIM)</b> |  |                    |                    |                    |                                 |                            |                     |                           |             |                      |              |
| 1  | LILO of Teesta III - Rangpo 400 kv line at Dikchu (Interim connectivity) | D/C                | 400                | 1                  | 2                               | 2                          | 12                  | 1                         |             | FEB-17               | Completed.   |
| 2  | Dikchu HEP - Dikchu Pool   | D/C                | 132                |                    | 0                               | 0                          | 0                   |                           |             |                      | Yet to award |

| SI No  | Name of Transmission Lines  | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks  |
|--|---|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--|
|  |   |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |  |
| 1.   | 2.  | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.  |
| <b>TAMILNADU TRANSMISSION CORPORATION LTD.(TANTRANSKO)</b> |   |                    |                    |                    |                                 |                            |                     |                           |             |                      |  |
| 1  | NCTPS Stage-III - North Chennai (PS) line                                     | D/C                | 765                | 13                 | 20                              | 17                         | 17                  | 9                         | JUN-21      |                      | Work under progress.Expected in Sep'22   |
| 2  | Uppur SCTPP - Virudhunagar  | D/C                | 765                | 204                | 0                               | 0                          | 0                   |                           | MAR-21      |                      | Tender to be floated.  |
| 3  | Virudhnagar - Coimbatore  | D/C                | 765                | 498                | 725                             | 475                        | 410                 | 100                       | MAR-21      | MAR-24               | Work under progress.   |
| 4  | Ennore SEZ - North Chennai Pooling Station                                    | D/C                | 400                | 33                 | 51                              | 39                         | 36                  | 15                        | SEP-23      |                      | Work under progress.Expected in Mar'23.  |
| 5  | ETPS exp.- Ennore SEZ   | D/C                | 400                | 24                 | 22                              | 21                         | 19                  | 10                        | APR-19      |                      | Work under progress.Expected in Mar'23.  |
| 6  | ETPS exp. - North Chennai Pooling Station                                     | D/C                | 400                | 24                 | 9                               | 8                          | 8                   | 4                         | SEP-18      |                      | Work under progress. Expected in Mar'23.   |
| 7  | ETPS to Tondiarpet point ATS  | D/C                | 400                | 18                 | 5                               | 5                          | 5                   | 2                         | SEP-17      | MAR-23               | Work is under progress. Line stringing pending for want of LC.   |
| 8  | LILO of Karaikudi - Pugalur feeder-I at Vellalaviduthi                        | D/C                | 400                | 167                | 246                             | 243                        | 239                 | 127                       | SEP-22      | DEC-22               | Work under progress RoW issue involved. approval availed.  |
| 9  | LILO of one ckt of Thappagundu - Anaikadavu 400 line at Udumalpet (PGCIL) S/S | D/C                | 400                | 40                 | 60                              | 60                         | 60                  | 29                        | MAR-23      | MAR-23               | Stringing work pending as land owners are demanding compensation in advance. work will be taken up after payment of crop compensation amount to land owners.   |
| 10   | LILO of Pugalur - Kalivanthapattu line at Ariyalur                            | 2xD/C              | 400                | 15                 | 15                              | 15                         | 15                  | 15                        | DEC-22      | JAN-23               | Work completed. Will be energised on commissioning of Ariyalur 765 KV SS   |
| 11   | LILO of Sunguvarchatram - Alamathy at Vellavedu (Guindy)                      | D/C                | 400                | 16                 | 44                              | 44                         | 44                  | 28                        |             | FEB-22               | Work completed and Energised on 27.02.2022   |
| 12   | Manali - Pulianthoppe   | D/C                | 400                | 9                  | 64                              | 64                         | 63                  | 18                        | JUN-22      | JUN-22               | Work completed.Private company obtained stay order in High court to maintain Status-quo.Being followed up.   |
| 13   | Manali - Pulianthoppe   | D/C                | 400                | 9                  | 64                              | 64                         | 63                  | 18                        |             | MAR-22               | Work in Progress. Court case at one location. Awaiting Enter Upon permission from District Collector/Chennai   |
| 14   | Manjakuppam - Korattur  | D/C                | 400                | 22                 | 0                               | 0                          | 0                   | 0                         | APR-17      | MAR-23               | Laying work completed in 11/27 Section and work under progress.  |
| 15   | Parali - Karamadai line   | D/C                | 400                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | Parali - Karamadai 400 kV D/C line is to run on D/C tower up to location no. 57 (Hilly terrain area) and subsequently on 400 kV M/C tower (with four circuits) upto Karamadai 400/230 kV S/S (S/S (in Plains area ), which will also accommodate existing Parali-Karamadai 400 kV D/C line utilizing the corridor of existing Kundah PH-II-ARasur 230 kV S/C line. the lines will have HTLS conductor. |
| 16   | Sholinganallur 400 kV S/S (Perumbakkam) - Guindy 400 kV S/S                   | D/C                | 400                | 40                 | 19                              | 19                         | 19                  | 4                         |             | MAR-24               | Nit issued for 400KV UG Cable in lieu of erection of 400KV OH line in the portion of line involved in Marsh Land.  |
| 17   | Sholinganallur - Guindy   | D/C                | 400                | 12                 | 0                               | 0                          | 0                   |                           |             | MAY-22               | UG cable work from Perumbakkam Jn to Guindy Work awarded on 27.05.20. As per field route length is 9 Kms.  |
| 18   | Thervaikandigai - Korattur  | D/C                | 400                | 5                  | 9                               | 9                          | 9                   |                           | APR-15      | OCT-17               | line Energised on 23.07.17.  |
| 19   | Thervaikandikai - Manali  | D/C                | 400                | 74                 | 113                             | 103                        | 87                  | 29                        | MAR-23      | MAR-23               | SEW Aster Contract terminated due to slow progress of Work and Balnace work awarded to M/s.L&T on 20.04.21. Work in progress. Forest approval-7 loc awaited, 2 loc - Enter upon permission awaited from District Collector.  |
| 20   | Tondiarpet point Puleanthope (Manali & NCTPS stage-II) (UG Cable)             | D/C                | 400                | 21                 | 0                               | 0                          | 0                   |                           | SEP-17      | MAR-18               | BLTC Note for award of work is under approval.   |

| SI No | Name of Transmission Lines   | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks   |
|-------|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---|
|       |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |   |
| 1.    | 2.   | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.   |
| 21    | Udangudi - Ottapidaram (QM ACSR Conductor) line  | D/C                | 400                | 136                | 200                             | 68                         | 34                  |                           | MAR-23      |                      | Check survey submitted .  |
| 22    | Udangudi - Samugarengapuram (QM ACSR Conductor) line   | D/C                | 400                | 154                | 154                             | 0                          | 0                   |                           |             |                      | Estimate approval under process.  |
| 23    | Udangudi - Virudhunagar (QM ACSR Conductor) line   | D/C                | 400                | 0                  | 0                               | 0                          | 0                   |                           |             |                      |   |
| 24    | Vellavedu - Guindy 400 kV S/S (U/G Cable)  | D/C                | 400                | 40                 | 0                               | 0                          | 0                   |                           |             | MAY-23               | laying completed in 3 section payment made and approval awaited from NHAI. work under progress  |
| 25    | Virudhnagar - Kamuthi  | D/C                | 400                | 114                | 0                               | 0                          | 0                   |                           | MAR-21      |                      | Tender to be floated. Revised estimate under preparation.   |
| 26    | Virudhnagar - Kayathar   | D/C                | 400                | 158                | 201                             | 198                        | 195                 | 66                        | MAR-21      | MAR-24               | Work under Progress. RoW issues involved due to Vivasayigal Sangam.   |
| 27    | Virudhnagar - Thappagundu  | D/C                | 400                | 160                | 0                               | 0                          | 0                   |                           | MAR-21      |                      | Tender to be floated.   |
| 28    | CMRL Central 230 kV SS to Pulianthope 400 kV SS (UG Cable)   | S/C                | 230                | 3                  | 0                               | 0                          | 0                   |                           | SEP-17      | JUN-21               | Tender to be floated.   |
| 29    | CMRL Central Jail to proposed Mambalam 230kV GIS SS (UG Cable)                                       | S/C                | 230                | 9                  | 0                               | 0                          | 0                   |                           | JUL-22      | MAR-23               | Total sections: 19. Laying 19/19 completed. Joints 54/54 completed. cable damaged by corporation to be rectified                              |
| 30    | KPSHEP - Parali lines on M/C towers  | S/C                | 230                | 0                  | 238                             | 0                          | 0                   |                           |             | JUN-21               | Tender in process for reach 1 & 2. Tender to be floated for reach 3   |
| 31    | LILo in 230 kV Othakalmandapam - Ponnapuram at the proposed Edayarapalayam 400 kV SS                 | D/C                | 230                | 50                 | 42                              | 41                         | 40                  | 9                         | SEP-18      | MAR-23               | Work under progress. ROW issue in respect of land compensation.   |
| 32    | LILo in the existing 230 kV Shoolagiri - Karimangalam at the proposed Uddanapally 230kV SS           | D/C                | 230                | 30                 | 3                               | 3                          | 3                   | 1                         | SEP-18      | JUL-18               | Energised On 26.07.18   |
| 33    | LILo in the existing Dharmapuri (Palavadi) 400 kV SS to the proposed Uddanapally 230 kV SS           | D/C                | 230                | 136                | 247                             | 247                        | 247                 | 114                       | SEP-18      | MAR-22               | Energised on 03.07.2021   |
| 34    | LILo of Dharmapuri (Palavadi) 400 kV SS to the proposed Tirupattur 230 kV SS                         | S/C on D/C         | 230                | 75                 | 299                             | 289                        | 248                 | 33                        | SEP-18      | MAR-23               | Work held up due to enhancement of crop compensation and approval under process.  |
| 35    | LILo of KPSHEP - Kundah PH-III at Parali (400/230 kV S/S)  | D/C                | 230                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | The existing LILo of KPSHEP - Kundah PH-III, 230 kv D/C line to Parali 400/230 kV S/S . And utilizing the existing 230kV corridor upto Parli. |
| 36    | LILo of Sriperumbudur-Kadapperi at Porur 230KV SS (UG) Kadapperi to Porur (OH+UG)                    | D/C                | 230                | 28                 | 0                               | 0                          | 0                   |                           | MAR-18      | DEC-20               | UG cable work awarded to M/s Universal cable on 16.02.17.Total section 12 nos. Cable laying in the section completed. Joints 27/33 completed. |
| 37    | LILo of the existing 230 kV Ingur - Kurukathi - Palladam feeder at sanctioned Rasipalayam 400 kV S/S | D/C                | 230                | 46                 | 59                              | 59                         | 51                  | 6                         | AUG-22      | MAR-23               | Court case involved. Land owners are demanding yield compensation. supply and erection of tower to be awarded.                                |
| 38    | LILo of the existing 230 kV Myvady - Kurukathi - Pugalur feeder at sanctioned Rasipalayam 400 kV SS  | D/C                | 230                | 50                 | 93                              | 92                         | 92                  | 41                        | DEC-22      | MAR-23               | Row issues involved negotiation under progress.   |
| 39    | LILo of Tonidapet - Mylapore at TNEB HQ (UG Cable)   | D/C                | 230                | 1                  | 0                               | 0                          | 0                   | 0                         |             | SEP-20               | Dropped. Scheme will be completed while making LILo of CMRL Central to Mylapore feeder at TNEB HQ   |
| 40    | LILo the existing 230 kV P.P Nallur - Thanjavur at proposed Narimanam 230 kV SS                      | D/C                | 230                | 30                 | 0                               | 0                          | 0                   |                           | SEP-18      | MAR-24               | Revised administrative approval is under process.   |



| SI No | Name of Transmission Lines   | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks  |
|-------|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--|
|       |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |  |
| 1.    | 2.   | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.  |
| 41    | LILO the existing 230 kV P.P.Nallur - Thiruvarur at the proposed Narimanam 230 kV SS | D/C                | 230                | 31                 | 0                               | 0                          | 0                   |                           | SEP-18      | MAR-24               | Revised administrative approved is under process.  |
| 42    | Neyveli - TS-II to the proposed Neyveli 230/110 kV SS                                | D/C                | 230                | 2                  | 20                              | 20                         | 20                  | 10                        | SEP-18      | JUN-21               | Work completed. Energised on 26.12.19  |
| 43    | N.T. Kudy - Karaikudi line   | S/C on D/C         | 230                | 104                | 370                             | 367                        | 364                 | 97                        | SEP-22      | MAR-23               | Work under progress.Row issues in 2 locations.   |
| 44    | Palavady - Thirupathur line  | D/C                | 230                | 75                 | 299                             | 290                        | 248                 | 34                        | MAR-23      | MAR-23               | Work held up due to enhancement of crop compensation and approval is under scrutiny.   |
| 45    | Palladam - Ingur   | S/C on D/C         | 230                | 62                 | 249                             | 236                        | 209                 | 41                        | APR-13      | MAR-24               | Line energised from Palladam to Kurukkathi tapping points ie up to loc 160. Severe RoW issue between Loc no 160 - 190. Court case pending in High Court.                                   |
| 46    | Sembatty-Checkanurani  | S/C on D/C         | 230                | 16                 | 103                             | 103                        | 103                 | 16                        | SEP-18      | JUL-22               | Commissioned 06/22.  |
| 47    | Sholinganallur - KITS  | D/C                | 230                | 24                 | 50                              | 47                         | 44                  | 21                        |             | MAR-23               | "Proposal for laying of UG Cable to avoid OH line in 4 locations in Marsh Land is submitted and approval is in Process. Proposal submitted for Reserve Forest clearance in 2 locations.    |
| 48    | Sriperumbudur -Korattur (Changing of conductor)                                      | S/C                | 230                | 20                 | 70                              | 0                          | 0                   | 12                        | SEP-06      | DEC-20               | Line work is under modification. Revised administrative approval is under process.   |
| 49    | UG Cable from Basin Bridge to TNEB Head Quarters                                     | S/C                | 230                | 7                  | 0                               | 0                          | 0                   | 0                         | JUL-22      | MAR-23               | Total section: 15. Laying work for section 15/15 completed. Joints 42/42 completed.Testing under progress.   |
| 50    | Vellalavidhuthi 400 kV SS - Nemmeli Thippayakudy 230 kV SS                           | S/C                | 230                | 23                 | 93                              | 93                         | 93                  | 23                        | SEP-22      | MAY-22               | Commissioned 04/22.  |
| 51    | Vellalaviduthi 400 kV SS - Thuvakudy 230 kV SS                                       | S/C on D/C         | 230                | 33                 | 125                             | 125                        | 125                 | 33                        | SEP-22      | MAR-23               | Work completed.  |
| 52    | Vellalaviduthi 400 kV SS to Mondipatti 230 kV SS                                     | S/C on D/C         | 230                | 90                 | 354                             | 352                        | 352                 | 87                        | SEP-22      | MAR-23               | Work under progress.foundation and tower pending due to RoW issue-1 loc., Court case-1 loc. stringing pending due toRailway crossings - 2 Nos.   |
| 53    | Vellalaviduthi - existing Pudukottaai 230 kV SS                                      | S/C on D/C         | 230                | 21                 | 85                              | 85                         | 85                  | 21                        | SEP-22      | MAR-23               | Work under progress. Railway crossing approval received. work to be taken up.  |
| 54    | Villupuram - Ulundurpet  | S/C                | 230                | 55                 | 183                             | 181                        | 117                 | 20                        |             | MAR-24               | Work could not be taken up further due to issues invloved and revised route is under study.  |
| 55    | Basin Bride - Pulianthope (UG Cable)   | S/C                | 220                | 2                  | 0                               | 0                          | 0                   |                           | DEC-22      | MAR-23               | total 2 sections section 2 Work completed work under progress in 1 section. 1 section.   |
| 56    | Common Point (from Karamadai) - Thudialur (2nd Circuit)                              | S/C                | 220                | 20                 | 68                              | 68                         | 68                  | 39                        | AUG-15      | JUN-21               | Both the Ckts energised on 19.12.16 and 06.02.17   |
| 57    | Ingur - Arasur (PGCIL)   | S/C                | 220                | 54                 | 228                             | 228                        | 228                 | 43                        | JUN-22      | MAR-23               | Balance stringing work in progress   |
| 58    | Kilpauk - CMRL Central Jail  | S/C                | 220                | 10                 | 0                               | 0                          | 0                   |                           |             | MAR-24               | Total: 13 sections. Total:36 joints.Cable Laying 10/13 Completed. Work under progress.Joints 5/36 completed.   |
| 59    | LILO of Existing Paramathi - Alundur at Valayapatty                                  | D/C                | 220                | 60                 | 116                             | 116                        | 116                 | 60                        | AUG-22      | MAR-23               | work completed .   |
| 60    | Ottiyambakkam - Kits S/s   | D/C                | 220                | 24                 | 50                              | 46                         | 44                  | 10                        |             | MAR-23               | Proposal for laying of UG Cable to avoid OH line in 4 locations in Marsh Land (3.04 KM) approved and tender to be floated. Proposal submitted for Reserve Forest clearance in 2 locations. |

| SI No | Name of Transmission Lines | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks  |
|-------|----------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--|
|       |                            |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |  |
| 1.    | 2.                         | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.  |
| 61    | Ottiyambakkam - Omega      | D/C                | 220                | 70                 | 150                             | 147                        | 147                 | 34                        | APR-14      | APR-23               | Line work completed except RF portion. RF stage I clearance issued for 3 locations. stage III approval awaited |

| SI No  | Name of Transmission Lines   | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks  |
|--|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--|
|  |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |  |
| 1.   | 2.   | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.  |
| <b>TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED(APTRANSCO)</b> |  |                    |                    |                    |                                 |                            |                     |                           |             |                      |  |
| 1  | Chilakaluripeta (PG) to Chilakaluripeta (AP)                       | D/C                | 400                | 64                 | 0                               | 0                          | 0                   |                           | AUG-19      | SEP-20               | Tenders floated on 13.12.2018 Tenders finalized and LOI issued on 21.02.2019.Detailed purchase order issued on 30.05.2019.   |
| 2  | Elluru-Gudivada (Q)  | D/C                | 400                | 160                | 0                               | 0                          | 0                   |                           | AUG-19      |                      | This line is cancelled as the contract for construction of 400kV SS at Eluru is rescinded.   |
| 3  | Gudivada-Chilakaluripeata (Q)                                      | D/C                | 400                | 206                | 0                               | 0                          | 0                   |                           | AUG-19      |                      | The line is cancelled as the contract for construction of 400kV SS at Chilakaluripeta is rescinded.  |
| 4  | Jammalamdugu-Gani (QM)   | D/C                | 400                | 240                | 0                               | 0                          | 0                   |                           | AUG-19      |                      | The Scheme is under revision.  |
| 5  | LILO of 400kV Kalpaka-Vemagiri at Kalpaka                          | D/C                | 400                | 40                 | 0                               | 0                          | 0                   |                           | AUG-20      |                      | The scheme not yet formulated  |
| 6  | LILO of 400kV VTS-Sattenapalli at CRDA Amaravathi SS-I             | D/C                | 400                | 40                 | 0                               | 0                          | 0                   |                           | AUG-20      |                      | The scheme not yet formulated  |
| 7  | LILO of 400kV VTS-Sattenapalli at CRDA Amaravathi SS-II            | D/C                | 400                | 40                 | 0                               | 0                          | 0                   |                           | AUG-21      |                      | The scheme not yet formulated  |
| 8  | LILO of existing VTS-Sattenapalli at oroposed Inavolu/Thullurs SS  | D/C                | 400                | 20                 | 0                               | 0                          | 0                   |                           | JUN-22      | AUG-22               | Administrative Approval issued for the LILO of existing VTS-Sattenapalli at proposed Thallayaplem SS.  |
| 9  | LILO of Hindupur - Kadapa (Cuddapah) at NP Kunta PS (GEC-II)       | D/C                | 400                | 18                 | 0                               | 0                          | 0                   |                           |             |                      | Not pertains to APTRANSCO  |
| 10   | LILO of Kadapa (Cuddapah) - Kolar S/C line at NP Kunta PS (GEC-II) | D/C                | 400                | 14                 | 0                               | 0                          | 0                   |                           |             |                      | Not pertains to APTRANSCO  |
| 11   | LILO of Vemagiri-I Sattenpali at Eluru                             | D/C                | 400                | 40                 | 0                               | 0                          | 0                   |                           | AUG-18      | NOV-20               | The scope of the work is modified as the contract for construction of 400kV SS at Eluru is rescinded.  |
| 12   | MAilavaram - Kondapura (Jammalamadugu) (GEC-II)                    | D/C                | 400                | 21                 | 0                               | 0                          | 0                   |                           | JUL-20      |                      | The line is cancelled as the scheme is modified by laying 220kV lines from pooling stations at Mylavaram Ultra Mega Solar Park (1000MW ) at kadapa dist. of AP to the existing 400kV Jammalamadugu in a Cost effective manner instead of constructing separate 400kV Substation at Mylavaram.  |
| 13   | Mylavaram-Jammalamdugu QMDC Line                                   | D/C                | 400                | 21                 | 0                               | 0                          | 0                   |                           | JUL-20      | JUL-20               | The line is cancelled as the scheme is modified by laying 220kV lines from pooling stations at Mylavaram Ultra Mega Solar Park (1000MW ) at kadapa dist. of AP to the existing 400kV Jammalamadugu in a Cost effective manner instead of constructing separate 400kV Substation at Mylavaram.  |
| 14   | Narnoor-Aspiri (QM)  | D/C                | 400                | 180                | 0                               | 0                          | 0                   |                           | AUG-19      |                      | The scheme is cancelled as the uncommissioned RE connectivities which are proposed to connect Aspiri scheme are envisaged in 10,000MW Solar Power establishment Scheme at other Substations.   |
| 15   | NTTPS, Vijayawada TPS-existing Sattenapalli SS                     | D/C                | 400                | 120                | 0                               | 0                          | 0                   |                           | AUG-18      | MAR-20               | Instead of taking up seperate Evacuation line from VTPS -stage-V, it is proposed to take up Replacement of ACSR Moose conductor with INVAR conductor from 400kV VTS - Sattenapalli DC line and Renovation of existing VTPS -I&II Feeder Bays at Sattenapalli SS . Tenders will be called soon. |
| 16   | Polavaram - Guddigudem (QM)  | D/C                | 400                | 49                 | 73                              | 54                         | 44                  |                           | DEC-22      | AUG-22               | Works are under progress   |

| SI No | Name of Transmission Lines                    | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks   |
|-------|---|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---|
|       |   |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |   |
| 1.    | 2.  | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.   |
| 17    | Polavaram-Kamavarapukota (QM)                 | D/C                | 400                | 140                | 0                               | 0                          | 0                   |                           | AUG-19      | AUG-20               | The scope of the work revised due to site constraints. 400kV QMDC Line from 400kV Polavaram SS to 400/22/11 kV Guddigudem SS is proposed in place of earlier approved 400kV Polavaram-K.Kota QMDC Line. Tenders floated with revised scope of work on 28.01.2019. Tenders finalized and LOI placed on 29,04.2019 .Line survey works completed. Works will be taken up after finalization of award of contract of Polavaram Hydro Electric Project by APGENCO. |
| 18    | Rasipalayam -Dharmapuri (Palavadi)            | D/C                | 400                | 379                |                                 |                            |                     |                           |             |                      |   |
| 19    | Urvakonda-Urvakonda-II                        | D/C                | 400                | 100                | 0                               | 0                          | 0                   |                           | AUG-18      |                      | May be deleted that CEA , during 42nd standing committee meeting recommended to take up 400/220kV Urvakonda 2 Substation with 3 x 500MVA PTRs + 1 x 125 MVAR Bus Reactor in the existing 400/220KV Urvakonda - 1 Sub-station of APTRANSCO duly extending the 400 KV Bus without constructing a new 400/220kV Sub-station.   |
| 20    | Vemagiri - Kamavarapukota                     | D/C                | 400                | 185                | 268                             | 257                        | 235                 | 135                       | DEC-22      | JAN-23               | Works are being executed in slow pace due to ROW issues and due to limited working season (45 days only) at 137 Locations   |
| 21    | Brandix-Atchuthapuram                         | D/C                | 220                | 7                  | 11                              | 11                         | 0                   | 0                         | AUG-22      |                      | Work in progress  |
| 22    | Chittoor 400 kV SS-Mananapalli                | D/C                | 220                | 130                |                                 |                            |                     |                           |             | MAR-17               |   |
| 23    | Garividi-Bobbili                              | D/C                | 220                | 75                 | 130                             | 126                        | 115                 | 51                        |             | DEC-16               | Works are under progress  |
| 24    | Garividi - Garividi                           | D/C                | 220                | 70                 |                                 |                            |                     |                           |             |                      |   |
| 25    | Garividi - Pydibhimavaram                     | D/C                | 220                | 100                | 169                             | 169                        | 169                 | 46                        |             | MAY-21               | charged on 14.05.21   |
| 26    | Hindupur (400) - Pampanur Tanda (220)(GEC-I)  | D/C                | 220                | 70                 | 239                             | 237                        | 237                 | 8                         | SEP-22      | NOV-22               | Work in Progress.   |
| 27    | Hindupur - Penukonda                          | D/C                | 220                | 54                 | 96                              | 64                         | 60                  | 0                         | DEC-22      | DEC-22               | work is under progress  |
| 28    | Jammalamadugu (400) - Tadipatri (220) (GEC-I) | D/C                | 220                | 80                 |                                 |                            |                     |                           |             |                      |   |
| 29    | Jammalamadugu - Betamacherla                  | D/C                | 220                | 152                | 260                             | 258                        | 258                 | 141                       | JUN-22      | AUG-22               | Works are under progress.   |
| 30    | Jammalamadugu - Porumamilla                   | D/C                | 220                | 198                | 338                             | 328                        | 327                 | 193                       | DEC-22      | JAN-23               | Works are under progress. 10 Nos tower foundations and 2.8 km stringing in Forest reach are pending for want of forest clearance.   |
| 31    | Kalapaka -HPCL-I and II                       | D/C                | 220                | 22                 | 0                               | 0                          | 0                   | 22                        |             | JUL-22               | Commissioned 06/22.   |
| 32    | Kalyandurg-Anantapur                          | S/C                | 220                | 61                 |                                 |                            |                     |                           |             | DEC-16               |   |
| 33    | Kamavarapukota -Bhimadole line                | D/C                | 220                | 37                 | 69                              | 69                         | 67                  | 27                        | JUN-22      | JUN-22               | work is under progress  |
| 34    | Kamavarapukota - Kamavarapukota               | D/C                | 220                | 30                 | 16                              | 7                          | 0                   | 0                         |             | DEC-20               | Works are under progress  |
| 35    | LILO of Gooty- Shapuram at Dharmavaram line   | D/C                | 220                | 2                  | 16                              | 6                          | 4                   | 2                         | JUL-22      | OCT-22               | OPGW Stringing is under progress.   |
| 36    | LILO of Nunna- KTPS line at Tiruvru           | S/C                | 220                | 6                  | 16                              | 6                          | 4                   |                           | APR-22      | AUG-22               | Works are under progress  |

| SI No | Name of Transmission Lines  | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks                             |
|-------|---|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|-------------------------------------|
|       |   |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |                                     |
| 1.    | 2.  | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.                                 |
| 37    | LILO of Uravakonda - Kalyandurga at Borampalli  | D/C                | 220                | 22                 | 0                               | 0                          | 0                   |                           |             |                      | Charged on 19.09.2020               |
| 38    | LILO of VSS - Kakinada line and Anrak-Samakota line at Chandanada line                | D/C                | 220                | 11                 | 58                              | 52                         | 26                  |                           |             | JUL-22               | Works are under progress.           |
| 39    | LILO of VTS -3 and 4 at Pidugguralla line   | D/C                | 220                | 4                  | 8                               | 6                          | 0                   |                           | JUL-22      | AUG-22               | Works are under progress.           |
| 40    | LILO of VTS Ckt.-I Kamavarapukota at Nuziveedu line                                   | S/C                | 220                | 2                  | 9                               | 9                          | 9                   | 2                         | APR-22      | JUL-22               | Commissioned 09/18 (Late Reported). |
| 41    | LILO Pallantla -Pattiseema line at Guddigudem line                                    | D/C                | 220                | 24                 | 49                              | 43                         | 41                  | 9                         | OCT-22      | OCT-22               | Works are under progress.           |
| 42    | Muddanur-Anantapur (3rd line)   | S/C on D/C         | 220                | 100                |                                 |                            |                     |                           |             | DEC-16               |                                     |
| 43    | Muddanur (RTPP) - Dharmavaram   | D/C                | 220                | 200                |                                 |                            |                     |                           |             |                      |                                     |
| 44    | Narketpally_Suryapet  | S/C on D/C         | 220                | 60                 |                                 |                            |                     |                           |             | DEC-16               |                                     |
| 45    | Narsapur-Doultabad  | S/C                | 220                | 15                 |                                 |                            |                     |                           |             | DEC-16               |                                     |
| 46    | Narsapur-Manoharabad  | S/C                | 220                | 15                 |                                 |                            |                     |                           |             | DEC-16               |                                     |
| 47    | Nirmal-Nandipeta  | S/C                | 220                | 20                 |                                 |                            |                     |                           |             | DEC-16               |                                     |
| 48    | Nizamabad-Janakampeta   | S/C                | 220                | 10                 |                                 |                            |                     |                           |             | DEC-16               |                                     |
| 49    | Oddugudem-Koyagudem   | D/C                | 220                | 20                 |                                 |                            |                     |                           |             | DEC-16               |                                     |
| 50    | Oglapur(Warangal 400 kV SS)- Warangal 220 kV SS                                       | D/C                | 220                | 36                 |                                 |                            |                     |                           |             | DEC-16               |                                     |
| 51    | Peddapuram-Koruprolu  | D/C                | 220                | 130                |                                 |                            |                     |                           |             | MAR-17               |                                     |
| 52    | ppannadorapalem - Bobbili (Ckt-II)  | D/C                | 220                | 84                 | 0                               | 0                          | 0                   |                           |             |                      | Charged on 29.03.2017               |
| 53    | Purushothapatnam - Guddigudem line  | D/C                | 220                | 31                 | 65                              | 33                         | 20                  |                           | JAN-23      | JAN-23               | Works are under progress.           |
| 54    | Rachagunneri - Racherla line  | D/C                | 220                | 107                | 188                             | 184                        | 184                 | 104                       | MAY-22      | JUL-22               | Works are under progress            |
| 55    | Somayajulapalli - Gani/Panyam S/S   | D/C                | 220                | 20                 |                                 |                            |                     |                           |             |                      |                                     |
| 56    | Sulluruepta -Racherla line  | D/C                | 220                | 39                 | 57                              | 57                         | 57                  | 39                        | MAY-22      | JUL-22               | All works completed.                |
| 57    | Uravakonda - Kalyanduring   | D/C                | 220                | 100                | 160                             | 147                        | 137                 | 42                        | NOV-14      | OCT-19               | Works are under progress.           |
| 58    | Badvel-Porumamilla (2nd Ckt) (GEC-I)  | S/C on D/C         | 132                | 0                  | 0                               | 0                          | 0                   |                           |             | MAR-22               | Charged on 21.08.2018               |
| 59    | LILO of Both Circuits of Badvel-Porumamilla at Porumamilla(GEC-I)                     | M/C                | 132                | 4                  | 0                               | 0                          | 0                   |                           |             | AUG-19               | line charged on 28.8.19             |
| 60    | LILO of both circuits of Suzlon Wind-Jammalamadugu(132) at Jammalamadugu(400) (GEC-I) | M/C                | 132                | 24                 | 35                              | 35                         | 33                  | 14                        | MAR-18      | SEP-22               | Work in Progress.                   |
| 61    | Penukonda(220) - Penukonda (132)  | D/C                | 132                | 20                 | 0                               | 0                          | 0                   |                           |             |                      |                                     |

| SI No   | Name of Transmission Lines   | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks  |
|---|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--|
|   |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |  |
| 1.  | 2.   | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.  |
| <b>Transmission Corporation of Telangana Limited(TSTRANSCO)</b> |  |                    |                    |                    |                                 |                            |                     |                           |             |                      |  |
| 1   | Vadarevu - Amangal   | S/C                | 765                | 240                | 0                               | 0                          | 0                   | 0                         |             | AUG-16               |  |
| 2   | Chandlapur SS to Tukkapur SS (TMDC)                                    | D/C                | 400                | 60                 |                                 |                            |                     |                           | SEP-17      |                      |  |
| 3   | Damacherla TPP - Choutuppal  | D/C                | 400                | 300                |                                 |                            |                     |                           | SEP-18      |                      |  |
| 4   | Damacherla TPP - Dindi   | D/C                | 400                | 280                |                                 |                            |                     |                           | SEP-18      |                      |  |
| 5   | Damaracherla TPP - Jangaon   | D/C                | 400                | 310                |                                 |                            |                     |                           | SEP-18      |                      |  |
| 6   | Damaracherla TPP - Maheswaram (TS)                                     | D/C                | 400                | 310                |                                 |                            |                     |                           | SEP-18      |                      |  |
| 7   | Dindi S/s -Yedula s/s  | D/C                | 400                | 111                | 0                               | 0                          | 0                   |                           | JUN-22      | AUG-22               |  |
| 8   | Kethiredypally - AP-41 line (Twin HTLS Quad Conventional Towers)       | D/C                | 400                | 53                 | 79                              | 79                         | 79                  | 54                        |             | DEC-21               | charged on 13.01.2022  |
| 9   | LILO of both circuits of 400kV Khammam - Mamidipally to Choutuppal S/S | D/C                | 400                | 34                 | 48                              | 48                         | 46                  | 9                         | SEP-22      | SEP-22               | Tower Erection and Stringing works are under progress.             |
| 10  | LILO of both Ckt. KTPP - Gajwel line to Chandlapur SS (TMDC)           | M/C                | 400                | 164                |                                 |                            |                     |                           | SEP-17      |                      |  |
| 11  | LILO of both Ckt. of Nedunuru - Telangana STPP line to Yellampalli     | M/C                | 400                | 40                 |                                 |                            |                     |                           | SEP-17      |                      |  |
| 12  | LILO of both Ckt. of SCCL - Gajwel line to Ramadugu SS (QMDC)          | D/C                | 400                | 72                 |                                 |                            |                     |                           | SEP-17      |                      |  |
| 13  | LILO of both ckt. of SCCL - Ramadugu QMDC line to Yellampalli SS       | M/C                | 400                | 32                 |                                 |                            |                     |                           | SEP-17      |                      |  |
| 14  | LILO of suryapet - Kethireddypalli (Manikonda) line to Uddandapur SS   | D/C                | 400                | 120                |                                 |                            |                     |                           | SEP-18      |                      |  |
| 15  | Narlapur SS - Yedula SS  | D/C                | 400                | 56                 | 92                              | 77                         | 57                  |                           | SEP-22      | NOV-22               |  |
| 16  | Narsapur SS to Tukkapur SS (TMDC)                                      | D/C                | 400                | 140                |                                 |                            |                     |                           | SEP-17      |                      |  |
| 17  | NTPC - Ramadugu (QMDC) line  | D/C                | 400                | 104                | 161                             | 161                        | 161                 | 98                        | AUG-19      | JAN-20               |  |
| 18  | Ramadugu SS to Tippapur SS (QMDC)                                      | D/C                | 400                | 40                 |                                 |                            |                     |                           | SEP-17      |                      |  |
| 19  | Ramdugu SS - Medaram SS (QMDC)   | D/C                | 400                | 42                 |                                 |                            |                     |                           | SEP-17      |                      |  |
| 20  | Sirichilla (NTPC) Common Point ) - Narsapur                            | D/C                | 400                | 171                | 492                             | 492                        | 492                 | 347                       | FEB-19      | JAN-20               |  |
| 21  | Tippapur SS to Chandlapur SS (QMDC)                                    | D/C                | 400                | 42                 |                                 |                            |                     |                           | SEP-17      |                      |  |
| 22  | Vattem SS - Uddandapur SS  | D/C                | 400                | 100                |                                 |                            |                     |                           | SEP-18      |                      |  |
| 23  | Veltoor SS - Yedula SS   | D/C                | 400                | 94                 | 139                             | 139                        | 135                 |                           | SEP-22      | DEC-22               |  |
| 24  | Yadadri TPP Switchyard - Choutuppal S/S                                | D/C                | 400                | 185                | 259                             | 256                        | 248                 | 63                        | SEP-22      |                      | Tower Foundation, Erection and Stringing works are under progress. |
| 25  | Yadadri TPP switchyard - Damaracherla S/S                              | D/C                | 400                | 10                 | 0                               | 0                          | 0                   |                           | JUL-22      | DEC-22               |  |

| SI No | Name of Transmission Lines   | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks   |
|-------|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---|
|       |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |   |
| 1.    | 2.   | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.   |
| 26    | Yadadri TPP Switchyard - Dindi s/s   | D/C                | 400                | 208                | 290                             | 283                        | 272                 | 133                       | SEP-22      |                      | Tower foundation,Erection & Stringing works are under progress.   |
| 27    | Yadadri TPP switchyard - Jangaon S/S   | D/C                | 400                | 268                | 0                               | 0                          | 0                   |                           | SEP-22      |                      |   |
| 28    | Yedula SS - Maheswaram SS  | D/C                | 400                | 260                |                                 |                            |                     |                           | SEP-18      |                      |   |
| 29    | Yedula SS - Vатtem SS  | D/C                | 400                | 61                 | 90                              | 90                         | 90                  | 37                        | SEP-22      | DEC-22               |   |
| 30    | Chilakallu - Narketpally   | D/C                | 220                | 25                 | 42                              | 42                         | 42                  | 25                        |             | JUL-19               | It is 220kV LILO of Chilakallu - Narketpally to the 220kV Huzurnagar SS. This Line charged on 05.12.2018. |
| 31    | Damaracherla -Huzurnagar line  | D/C                | 220                | 77                 | 0                               | 0                          | 0                   | 0                         | JAN-23      | JUN-22               | Works under progress.   |
| 32    | Damaracherla - Miryalaguda (Ckt.-I)  | D/C                | 220                | 16                 | 63                              | 63                         | 63                  | 16                        | AUG-22      | SEP-22               | Commissioned 08/22.   |
| 33    | Dichpally - Yacharam Thanda line   | D/C                | 220                | 54                 |                                 |                            |                     |                           | OCT-22      |                      |   |
| 34    | Dindi -Existing Kondamallepally line   | D/C                | 220                | 66                 | 118                             | 118                        | 118                 | 66                        | APR-22      | MAY-22               | Commissioned 04/22.   |
| 35    | Existing 220kV from Proposed Damaracharla -Huzurnagar                                    | D/C                | 220                | 77                 | 137                             | 125                        | 122                 | 30                        | JAN-22      | NOV-22               | Works under progress.   |
| 36    | Gajwel - Siddipet line (on Galvanized Towers with Mosse ACSR)                            | D/C                | 220                | 68                 | 132                             | 132                        | 132                 | 65                        | MAY-22      | AUG-22               | work under progress   |
| 37    | Ghanapur s/s -CPRI (220kV Monopole DC/SC line)   | D/C+S/C            | 220                | 9                  | 0                               | 0                          | 0                   |                           | NOV-21      | MAY-22               | Permission from National highways, HGCL,Forest Authority under process                                    |
| 38    | Janagon -Husnabad  | D/C                | 220                | 79                 | 139                             | 139                        | 133                 | 21                        | AUG-22      | OCT-22               | Works under progress.   |
| 39    | Jangaon -Devannapet line   | D/C                | 220                | 110                |                                 |                            |                     |                           | AUG-22      |                      |   |
| 40    | Kalwakurthy-Dindi 3rd line   | S/C                | 220                | 24                 |                                 |                            |                     |                           |             | DEC-16               |   |
| 41    | Kamareddy-Bhumpally  | S/C                | 220                | 15                 |                                 |                            |                     |                           |             | DEC-16               |   |
| 42    | Kethireddypalli (Manikonda) - Kanakamamidi DC line                                       | D/C                | 220                | 10                 | 22                              | 22                         | 22                  | 10                        | JUN-17      |                      | Line charged on 13.12.2018  |
| 43    | Kethireddypalli (Manikonda) SS to Kanakamamidi SS  | M/C                | 220                | 5                  | 16                              | 16                         | 16                  | 5                         | SEP-17      |                      | Line charged on 14.11.2018.   |
| 44    | Kethireddypally - Chandanvally s/s   | D/C                | 220                | 25                 | 36                              | 24                         | 5                   | 0                         | AUG-22      | JUL-22               |   |
| 45    | LILO of 220kV XLPE UG cable Chandrayangutta - Imlibun to the proposed Chanchalguda       | S/C                | 220                | 1                  | 0                               | 0                          | 0                   | 1                         | SEP-18      |                      | Line charged on 26.02.2020  |
| 46    | LILO of Bhoothpur - Kalwakurthy at Thimmajipet   | D/C                | 220                | 2                  | 4                               | 4                          | 4                   | 1                         |             | OCT-18               | Line charged on 07.06.2017  |
| 47    | LILO of Bhoothpur - Kalwakurthy at Thimmajipet (Ckt-II)                                  | D/C                | 220                | 2                  | 4                               | 4                          | 4                   | 1                         |             | OCT-18               | Line charged on 07.06.2017  |
| 48    | LILO of both circuits of Malkaram - Narketpally to Choutuppall SS (Multi circuit towers) | M/C                | 220                | 62                 | 63                              | 63                         | 62                  | 14                        | AUG-22      | AUG-22               | Works under progress.   |
| 49    | LILO of both Ckts. of Dindi - Bonguluru to Madugula and Maheshwaram                      | D/C                | 220                | 18                 |                                 |                            |                     |                           | SEP-17      |                      |   |
| 50    | LILO of Budidampadu - Bhongiri at Waddekothapally  | D/C                | 220                | 14                 |                                 |                            |                     |                           | DEC-13      |                      |   |

| SI No | Name of Transmission Lines  | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks   |
|-------|---|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---|
|       |   |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |   |
| 1.    | 2.  | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.   |
| 51    | LILO of Durshed - Seddipet at Nadunuru line   | D/C                | 220                | 20                 |                                 |                            |                     |                           | SEP-17      |                      |   |
| 52    | LILO of existing RSS (Malayalapalli) - Bheemgal proposed line at Ramadugu (Karimnagar District)     | S/C                | 220                | 24                 | 0                               | 0                          | 0                   |                           | SEP-19      |                      | Work cancelled as new 220/11kV Rampur is taken up   |
| 53    | LILO of Ghanapur - Chandrayan Gutta to Kachavani Singaram   | D/C                | 220                | 4                  | 0                               | 0                          | 0                   |                           | SEP-18      |                      | Works yet to be taken up  |
| 54    | LILO of Ghanapur - Hayathnagar to Kachavani Singaram DC line  | D/C                | 220                | 4                  |                                 |                            |                     |                           | SEP-18      |                      |   |
| 55    | LILO of KTPS V-Lower Sileru-II - proposed Pump House-1 at B.G. Kottur                               | D/C                | 220                | 33                 | 74                              | 74                         | 74                  | 33                        | FEB-20      | JUL-22               | Commissioned 06/22.   |
| 56    | LILO of one Ckt. of 220kV Mahabubabad-Warangal proposed line at Ammavaripet                         | D/C                | 220                | 64                 | 111                             | 109                        | 105                 | 25                        | DEC-22      | JAN-23               | Works under progress.   |
| 57    | LILO of Pulukurthy- Bheemghanpur line to KTPP SS  | D/C                | 220                | 45                 | 88                              | 88                         | 88                  | 22                        | JUL-22      | AUG-22               | Works under progress.   |
| 58    | LILO of Salivagu- Bheemghanpur line to KTPP SS  | D/C                | 220                | 42                 | 83                              | 83                         | 82                  | 20                        | JUL-22      | AUG-22               | Works under progress.   |
| 59    | LILO to Mahabubabad from Existing 220kV at Budidampadu - Warangal DC line                           | M/C                | 220                | 24                 | 20                              | 20                         | 20                  | 24                        | JUN-17      |                      | Line charged on 29.01.2018  |
| 60    | Marripally common point- Hayatnagar S/S XLPE cable  | DC UG cable        | 220                | 14                 | 0                               | 0                          | 0                   | 8                         |             | MAY-19               | Works are under progress.13/14 Nos Cable joints completed and remaining works are under progress  |
| 61    | Narsapur -Bowrampet on Monopole towers (Part of 220kV Narsapur-Bowrampet D/C line)                  | D/C                | 220                | 7                  | 21                              | 0                          | 0                   |                           | NOV-21      | MAY-22               | Survey work under progress. Monopole structure revised design approval under process.   |
| 62    | Narsapur -Bowrampet with 220 kV 1200 Swmm XLPE UG Cable (Part of 220kV Narsapur-Bowrampet D/C line) | D/C                | 220                | 7                  | 1                               | 0                          | 0                   |                           | NOV-21      | MAY-22               | "Detailed Survey approved.cable manufacture clearance under progress . 220 KV DC line from 400 KV Narsapur to 220kV Bowrampet is taken up in three parts i.e M/C - over head line (136ckm) +7 ckm UG Cable + 7 ckm Line on Monopoles" |
| 63    | Narsapur- Proposed Bowrampet line   | M/C                | 220                | 136                | 136                             | 132                        | 132                 | 33                        | NOV-22      | DEC-22               | work under progress   |
| 64    | Narsapur to Toopran & LILO of Gajwel - Minpur to Toopran line                                       | D/C                | 220                | 79                 | 0                               | 0                          | 0                   |                           | DEC-17      |                      | Works yet to be taken up  |
| 65    | Nirmal Upgraded 220/132kV Ranjal SS   | D/C                | 220                | 136                | 228                             | 228                        | 228                 | 136                       | NOV-17      |                      | Line charged on 15.02.2020  |
| 66    | Parigi SS to Lakshmidivipalli   | D/C                | 220                | 20                 |                                 |                            |                     |                           | SEP-17      |                      |   |
| 67    | RC Puram 400kV to Raidurg 220kV   | D/C                | 220                | 10                 |                                 |                            |                     |                           | SEP-17      |                      |   |
| 68    | Thimmajipet to Jadcherla DC line  | D/C                | 220                | 40                 | 0                               | 0                          | 0                   |                           | SEP-17      |                      | As per the field condition, not yet taken up.   |
| 69    | Timmajipet - Balanagar  | D/C                | 220                | 60                 |                                 |                            |                     |                           | SEP-17      |                      |   |
| 70    | Yeddumailram - Pargi  | D/C                | 220                | 135                | 137                             | 137                        | 137                 | 90                        |             | MAR-19               | Works are in progress   |
| 71    | Yellampalli - Goliwada  | D/C                | 220                | 1                  |                                 |                            |                     |                           | SEP-17      |                      |   |
| 72    | Yellampalli - Sundla  | D/C                | 220                | 30                 |                                 |                            |                     |                           | SEP-17      |                      |   |



| SI No | Name of Transmission Lines | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks |
|-------|----------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---------|
|       |                            |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |         |
| 1.    | 2.                         | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.     |
| 73    | Yellampalli to Kaleshwaram | D/C                | 220                | 60                 |                                 |                            |                     |                           | SEP-17      |                      |         |

| SI No   | Name of Transmission Lines                                       | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks  |
|---|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--|
|   |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |  |
| 1.  | 2.   | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.  |
| <b>TRIPURA STATE ELECTRICITY CORPORATION LIMITED(TSECL)</b> |  |                    |                    |                    |                                 |                            |                     |                           |             |                      |  |
| 1   | Surajmani nagar-P.K.Bari   | D/C                | 400                | 260                | 0                               | 0                          | 0                   | 0                         |             | MAR-17               | Fund not yet tied up. Proposed under World Bank Financing /SPA/NEC.  |
| 2   | AGTP - Agartala line   | D/C                | 132                |                    |                                 |                            |                     |                           |             |                      |  |
| 3   | AGTP - Kumarghat line  | S/C                | 132                |                    |                                 |                            |                     |                           |             |                      |  |
| 4   | Gamai Tilla - Dhalabil   | S/C                | 132                | 31                 | 107                             | 101                        | 78                  | 17                        |             | SEP-13               | ROW problems affected the work   |
| 5   | LILO of Rokia - Udaipur at Melaghat for connection to Monoarchak | D/C                | 132                | 20                 | 40                              | 0                          | 0                   | 0                         |             | JUN-15               |  |
| 6   | Monarchak - Surajmani Nagar                                      | D/C                | 132                | 43                 | 154                             | 145                        | 128                 | 15                        |             | AUG-20               | RoW issues. TSECL has connected a portion of the said D/C line splitting the existing Rokhia - Udaipur 132 KV S/C line near Melaghar (12.178 Km distance from Monarchak) thereby connecting Monarchak with Rokhia and Udaipur sub-stations. The said arrangement has already been commissioned and is in operation w.e.f January 2015 for evacuation of Monarchak Power. |
| 7   | P.K. Bari - Kanchanpur   | S/C                | 132                | 47                 | 113                             | 109                        | 99                  | 17                        |             | MAR-15               | All works completed in non forest land. Stage- I clearance received and compliance for conditions completed.   |
| 8   | Surajmani Nagar - Badarghat                                      | D/C                | 132                | 6                  | 0                               | 0                          | 0                   | 0                         |             | AUG-16               | Fund proposed in World Bank.   |
| 9   | Surajmani Nagar - Rokhia   | D/C                | 132                | 20                 | 80                              | 68                         | 56                  | 7                         |             | DEC-18               | RoW issue  |
| 10  | Surajmani Nagar - Udaipur  | D/C                | 132                | 50                 | 50                              | 0                          | 0                   | 0                         |             | JUN-15               | Proposed under NEC.  |

| SI No   | Name of Transmission Lines  | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks  |
|---|---|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--|
|   |   |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |  |
| 1.  | 2.  | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.  |
| <b>U.P. POWER TRANSMISSION CORPORATION LTD.(UPPTCL)</b> |   |                    |                    |                    |                                 |                            |                     |                           |             |                      |  |
| 1   | Agra - Gr. Noida line   | S/C                | 765                | 200                | 411                             | 411                        | 411                 | 159                       |             |                      | charged on 18.03.2021  |
| 2   | Agra (UP) - Greater Noida (UP)  | S/C                | 765                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | To be deleted  |
| 3   | Ghatampur TPS-Agra line   | S/C                | 765                | 240                | 579                             | 579                        | 579                 | 229                       |             |                      | Energized (Antitheft) from Agra end on 30.04.2021. Being constructed in TBCB mode by M/s Adani Transmission Ltd . Anti theft charged   |
| 4   | Ghatampur TPS - Agra (UP)   | S/C                | 765                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | Commissioned in Mar'21   |
| 5   | Ghatampur TPS - Hapur   | S/C                | 765                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | Commissioned in Dec'21   |
| 6   | Ghatampur TPS-Hapur Line  | S/C                | 765                | 400                | 1052                            | 1052                       | 1052                | 411                       |             |                      | Being constructed in TBCB mode by M/s Adani Transmission Ltd. Work completed..   |
| 7   | LILO of Anpara D-Unnao line at Obra   | S/C                | 765                | 40                 | 28                              | 28                         | 28                  | 16                        |             |                      | Line work incomplete. (Mismatch in termination of LILO line)   |
| 8   | LILO of Mainpuri - G Noida at Jawaharpur TPS  | S/C                | 765                | 30                 | 66                              | 66                         | 66                  | 22                        |             |                      | Work completed. Being constructed in TBCB mode by PGCIL.   |
| 9   | aligarh - Shamli Line   | D/C                | 400                | 180                | 739                             | 711                        | 658                 | 256                       | JUL-22      | SEP-22               | 1) No work in progress. 2) Contract termination and new tender has been invited for balance work.  |
| 10  | Badaun-Sambhal Line   | D/C                | 400                | 90                 | 224                             | 224                        | 224                 | 90                        | APR-22      |                      | Commissioned 04/22 (Late Reported).  |
| 11  | Ballia (PG)-Rasra Line  | S/C                | 400                | 35                 | 0                               | 0                          | 0                   |                           |             |                      | To be deleted  |
| 12  | Ghatampur TPS - Kanpur (PG) line  | D/C                | 400                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | Commissioned in Jan'20   |
| 13  | Ghatampur TPS-Kanpur PG Line  | D/C                | 400                | 120                | 138                             | 138                        | 138                 | 98                        |             |                      | Work Completed (Antitheft energized 28.02.2020)  |
| 14  | Gonda - Shahjehanpur (PG)   | D/C                | 400                | 460                | 543                             | 296                        | 140                 | 0                         |             |                      | The project was being developed under TBCB mode.   |
| 15  | Jawahapur TPS-Firozabad Line  | D/C                | 400                | 80                 | 204                             | 204                        | 204                 | 70                        |             |                      | energized on 07 and 08.07.2021 (Anti Theft) Being constructed in TBCB mode by PGCIL.   |
| 16  | LILO of jaunpur -Gajokhar at Junpur Lne   | S/C                | 400                | 60                 | 100                             | 100                        | 100                 | 59                        |             |                      | Line completed and ready to be energized.  |
| 17  | LILO of one Ckt. 400kV (Twin Moose) Shamli -Aligarh line at THDC Khujra Power Plant | D/C                | 400                | 26                 | 0                               | 0                          | 0                   |                           |             |                      | The proposal of award of work in TBCB mode has been approved in the Energy Task Force meeting on 04.08.2022, under the Chairmanship of Chief Secretary, GoUP as per guidelines of UPERC. Further, action for selection of Bid Process Coordinator (BPC) and Selection of Developer, thereafter is in progress. (Total anticipated time in award process-6 months). |
| 18  | Mathura - Jawaharpuram  | D/C                | 400                | 220                | 0                               | 0                          | 0                   |                           |             |                      | To be deleted.   |
| 19  | Obra-C-Jaunpur Line   | D/C                | 400                | 400                | 459                             | 452                        | 446                 | 334                       |             |                      | Antitheft energy in process  |
| 20  | Panki TPS-Panki Line  | D/C                | 400                | 2                  | 0                               | 0                          | 0                   |                           | JUN-22      | JUN-22               | Work in progress.  |
| 21  | Panki TPS - Panki s/s   | D/C                | 400                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | to be deleted  |
| 22  | Roza TPS-Badaun Line  | D/C                | 400                | 90                 | 221                             | 221                        | 221                 | 85                        |             |                      | energized on 02.04.2021. Being constructed in TBCB mode by M/s Adani Transmission Ltd. Line charged on 02.04.2021  |

| SI No | Name of Transmission Lines                                | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks   |
|-------|---|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---|
|       |   |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |   |
| 1.    | 2.  | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.   |
| 23    | Sambhal-Moradabad Line                                    | D/C                | 400                | 100                | 0                               | 0                          | 0                   |                           |             |                      | There is no such line. Please remove this from the list.  |
| 24    | Simbholi-Meerut Line                                      | D/C                | 400                | 40                 | 80                              | 80                         | 80                  | 49                        |             |                      | Work completed.   |
| 25    | Simbholi-Muradnagar-II Line                               | D/C                | 400                | 50                 | 213                             | 213                        | 209                 | 52                        |             |                      | Work in progress. Being constructed in TBCB   |
| 26    | Simbholi-Simbholi Line                                    | D/C                | 400                | 15                 | 0                               | 0                          | 0                   |                           |             |                      | To be deleted.  |
| 27    | Tanda TPS Extn- Basti (Q)                                 | S/C                | 400                | 43                 | 137                             | 137                        | 137                 | 88                        | OCT-19      |                      | Line energised on 14/03/2021. DC line.  |
| 28    | Varanasi (PG)-Jaunpur Line                                | D/C                | 400                | 145                | 212                             | 212                        | 212                 | 137                       | OCT-22      |                      | Line work completed. Electrical safety clearance applied.   |
| 29    | Anandnagar-Maharajganj Line                               | D/C                | 220                | 50                 | 0                               | 0                          | 0                   |                           |             |                      | To be deleted   |
| 30    | Aurai - Mizapur   | S/C                | 220                | 43                 | 152                             | 129                        | 77                  | 0                         | AUG-22      | MAR-23               | Line has been withdrawn from HQ Tender specification no. TD-329 Tender has been foisted at field level. Part-II of the tender is scheduled to open on dt. 05.08.2022                                      |
| 31    | Aurai - Phoolpur  | S/C                | 220                | 71                 | 223                             | 202                        | 178                 | 41                        | AUG-22      | MAR-23               | Line has been withdrawn from HQ Tender specification no. TD-329 Tender has been foisted at field level. Part-II of the tender opened on dt. 03.08.2022. Work has been allotted to Rama Power Construction |
| 32    | Badhaikalan (Muzaffarnagar) - Shamli line                 | D/C                | 220                | 66                 | 113                             | 113                        | 101                 | 6                         | JUN-22      | MAR-23               | No gang is available at site since 30.12.2021. Debitable case submitted by field.   |
| 33    | Bah (Agra) - Sirsaganj (Firozabad) line (GEC-II)          | S/C                | 220                | 0                  | 140                             | 68                         | 15                  | 0                         |             |                      | To be constructed in deposit scheme as per fund availability.   |
| 34    | Barabanki - Satrikh Road line                             | D/C                | 220                | 49                 | 85                              | 85                         | 85                  | 49                        | APR-22      | JUN-22               | Commissioned 05/22.   |
| 35    | Bhadrekhi (Orai) - Bah (Agra) line (GEC-II)               | S/C                | 220                | 0                  | 0                               | 0                          | 0                   | 0                         |             |                      | 1. LOI issued on dt. 05.05.2022 2. Line will be allotted after receipt of fund from M/s LSPDCL.   |
| 36    | Bhadrekhi (Orai) - Sikandera (Kanpur dehat) line (GEC-II) | S/C                | 220                | 0                  | 182                             | 93                         | 83                  | 0                         |             |                      | To be constructed in deposit scheme as per fund availability.   |
| 37    | Bhopal Road-Khatauli Line                                 | D/C                | 220                | 60                 | 0                               | 0                          | 0                   |                           |             |                      | To be deleted.  |
| 38    | Chibramau- Farrukhabad line                               | D/C                | 220                | 52                 | 85                              | 85                         | 24                  | 5                         | JUL-22      |                      | Foundation work complete & Erection work in progress.   |
| 39    | Firozabad (400)-Tundla                                    | D/C                | 220                | 50                 | 0                               | 0                          | 0                   |                           |             |                      | To be deleted   |
| 40    | Gorakhpur-Anandnagar Line                                 | D/C                | 220                | 100                | 0                               | 0                          | 0                   |                           |             |                      | Line Cancelled by TWC on dt. 09.09.2020. To be deleted.   |
| 41    | Hamirpur-Banda Line                                       | D/C                | 220                | 140                | 0                               | 0                          | 0                   |                           |             | MAR-23               | 220kV S/s Hamirpur and 400 kV S/s Maheba in Jalaun distt sanctioned under MNRE scheme with DC ckt inter connectivity.   |
| 42    | Hamirpur-Sarh Line  | D/C                | 220                | 140                | 0                               | 0                          | 0                   |                           |             |                      | To be deleted.  |
| 43    | Hardoi Road-Lucknow Line                                  | D/C                | 220                | 20                 | 20                              | 39                         | 39                  | 20                        |             |                      | Line energised on 04.03/2022.   |
| 44    | Hardoi Road-Sandila Line                                  | D/C                | 220                | 60                 | 0                               | 0                          | 0                   |                           |             |                      | To be deleted   |
| 45    | Indirapuram - Pratap Vihar                                | D/C                | 220                | 16                 | 38                              | 33                         | 28                  | 10                        |             |                      | ROW is on location no. firm 35-38 work is held up due to stay of humble High Court & supreme Court. Next hearing in High Court is scheduled on dt. 12.12.2022   |
| 46    | LILO of 220 kV C.B. Ganj (220)-Budaun (220) line          | D/C                | 220                | 2                  | 4                               | 4                          | 4                   | 2                         | MAR-21      |                      | Line energised on 31/03/2021.   |

| SI No | Name of Transmission Lines   | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks  |
|-------|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--|
|       |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |  |
| 1.    | 2.   | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.  |
| 47    | LILO of 220kV Gonda (400) - Bahraich line at Balrampur (220)         | D/C                | 220                | 99                 | 0                               | 0                          | 0                   | 99                        |             | SEP-22               | Commissioned 08/22.  |
| 48    | LILO of 220kV Hardoi - Sahjahanpur (PG) at Mallawan (220)            | D/C                | 220                | 86                 | 0                               | 0                          | 0                   | 86                        |             | SEP-22               | Commissioned 08/22.  |
| 49    | LILO of 220kV Jahangirpur (765)- IITGNL line at Jewar (220)          | D/C                | 220                | 14                 | 0                               | 0                          | 0                   | 14                        |             | SEP-22               | Commissioned 08/22.  |
| 50    | LILO of 220kV Meerut - Amroha at Chandpur line                       | D/C                | 220                | 51                 | 81                              | 81                         | 81                  | 39                        | JUL-22      | SEP-22               | Foundation , Erection work complete & Stringing Work is in progress, |
| 51    | LILO of 220 kV Pura Chandausi (220) - Budaun (220) line at Budaun    | D/C                | 220                | 31                 | 58                              | 58                         | 58                  | 36                        | MAR-21      |                      | Energized on 31.03.2021  |
| 52    | LILO of 220kV Rasra (220) - Gaipur S/C line at Rasra                 | D/C                | 220                | 26                 | 49                              | 49                         | 49                  | 26                        | APR-22      |                      | Line energised on 25/03/2021.  |
| 53    | LILO of 220kV Roza-Budaun at Datagang (220) line                     | D/C                | 220                | 14                 | 0                               | 0                          | 0                   | 14                        | APR-22      | MAY-22               | Commissioned 04/22.  |
| 54    | LILO of 220kV Sambhal -Chandausi line at Sambhal (400)               | D/C                | 220                | 32                 | 0                               | 0                          | 0                   | 32                        |             | JUN-22               | Commissioned 05/22.  |
| 55    | LILO of 220kv Sambhal -Gajraula line at Sambhal (400)                | D/C                | 220                | 91                 | 0                               | 0                          | 0                   | 91                        |             | AUG-22               | Commissioned 07/22.  |
| 56    | LILO of 220kV Sarojini Nagar - Bachhrawan line at Vijnor (220)       | D/C                | 220                | 9                  | 0                               | 0                          | 0                   | 9                         |             | SEP-22               | Commissioned 08/22.  |
| 57    | LILO of Agra-Bharatpur Line  | D/C                | 220                | 20                 | 0                               | 0                          | 0                   |                           |             |                      | PGCIL scope. Line is energised.                                      |
| 58    | LILO of Banda-Karvi at Chittrakoot Line                              | S/C                | 220                | 8                  | 0                               | 0                          | 0                   |                           |             |                      | To be deleted.   |
| 59    | LILO of Modipuram- Faridnagar at Modipuram-II line                   | D/C                | 220                | 12                 | 22                              | 17                         | 0                   |                           | JUL-22      | DEC-22               | Foundation work under progress.                                      |
| 60    | LILO of Moradabad (400) - Rampur (220) at Rampur (765) line          | D/C                | 220                | 20                 | 36                              | 36                         | 33                  | 14                        | JUL-22      | JUL-22               | Work in progress. PGCIL xing NOC received.                           |
| 61    | LILO of Nibkarori-Mainpuri PG Fatehgarh Line                         | D/C                | 220                | 60                 | 0                               | 0                          | 0                   |                           |             |                      | To be deleted  |
| 62    | LILO of One ckt 220 kV Sohawal (PG) -New Tanda line at Ayodhya (220) | D/C                | 220                | 26                 | 56                              | 56                         | 56                  | 26                        | APR-22      | MAY-22               | Commissioned 04/22.  |
| 63    | LILO of one ckt. Fatehpur-Uncharar at Malwan                         | D/C                | 220                | 64                 | 124                             | 124                        | 124                 | 64                        | JAN-20      | MAY-22               | Commissioned 04/22.  |
| 64    | LILO of One ckt Laitpur TPS -Dunara line at Babina                   | D/C                | 220                | 15                 | 25                              | 25                         | 25                  | 15                        | MAR-21      |                      | Line energised on 23.08.2019   |
| 65    | LILO of one Ckt. of Chhata (Mathura) - Manth (400) at Vrindawan      | D/C                | 220                | 46                 | 74                              | 74                         | 74                  | 44                        | MAR-21      |                      | Line energised on 21/08/2020.  |
| 66    | LILO of Saharanpur-Nakur Line  | S/C                | 220                | 10                 | 13                              | 13                         | 13                  | 7                         |             |                      | Line charged on 05.05.2018   |
| 67    | Maharajganj - Gorakhpur PG (400) line                                | D/C                | 220                | 167                | 274                             | 261                        | 247                 | 128                       | AUG-22      | DEC-22               | Work in progress. Severe ROW at loc. No. 108,158,159,191,192 & 226   |
| 68    | Mallawan (220) - Hardoi(220)   | D/C                | 220                | 81                 | 143                             | 143                        | 143                 | 86                        | MAY-22      |                      | Energised on 04/08/2022  |
| 69    | Meerut by pass-Modipuram Line  | D/C                | 220                | 70                 | 0                               | 0                          | 0                   |                           |             |                      | To be deleted.   |
| 70    | Meerut-Gr. Noida-II Line   | D/C                | 220                | 200                | 0                               | 0                          | 0                   |                           |             | MAR-23               | 220 kV Substation Gr. Noida-II is planned for year 2022-23.          |
| 71    | Modipura-II-Bagpat PG Line   | D/C                | 220                | 70                 | 0                               | 0                          | 0                   |                           |             |                      | To be deleted  |

| SI No | Name of Transmission Lines  | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks   |
|-------|---|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---|
|       |   |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |   |
| 1.    | 2.  | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.   |
| 72    | Modipuram-II Bagpat PG line   | D/C                | 220                | 76                 | 133                             | 133                        | 133                 | 76                        | APR-22      | NOV-22               | Work completed.   |
| 73    | Modipuram-II-Modipuram Line   | D/C                | 220                | 60                 | 0                               | 0                          | 0                   |                           |             | MAR-22               | To be deleted   |
| 74    | Modipuram-II-Shamli Line  | D/C                | 220                | 148                | 261                             | 260                        | 234                 | 101                       | AUG-22      | AUG-22               | 1 Erection and 1 Stringing gangs are available at site. RoW at location no. 45A, 46/0, G-13 and G-14. Due to heavy rain water logged in most of the field. Crop compensation pending. |
| 75    | Muradabad-Tajpur Line   | D/C                | 220                | 60                 | 0                               | 0                          | 0                   |                           |             |                      | to be deleted   |
| 76    | Nehtaur-Tajpur Line   | D/C                | 220                | 100                | 0                               | 0                          | 0                   |                           |             |                      | To be deleted   |
| 77    | Nighasan-Lakhimpur Line   | D/C                | 220                | 120                | 0                               | 0                          | 0                   |                           |             |                      | To be deleted   |
| 78    | Rae Bareli (400)-(Amethi (220))   | D/C                | 220                | 89                 | 147                             | 147                        | 147                 | 89                        | OCT-22      | OCT-22               | Line completed, Energization awaited.   |
| 79    | Raebareli (400) - Sangipur line   | D/C                | 220                | 26                 | 42                              | 42                         | 42                  | 26                        | JUN-22      | OCT-22               | Work in progress.   |
| 80    | Rasra (400) - Bhadaura (Gazipur) line   | D/C                | 220                | 110                | 191                             | 191                        | 190                 | 90                        | JUN-22      | AUG-22               | Work under progress. 1 days work hampered due to heavy rain. Stringing work in progress. 2) OPGW WIP.   |
| 81    | Saharanpur PG (400) - Deoband line  | D/C                | 220                | 49                 | 87                              | 76                         | 47                  |                           | JUL-22      | DEC-22               | 1 Foundation gang available at site. Tower parts not available.   |
| 82    | Shamli-Khatauli Line  | D/C                | 220                | 50                 | 0                               | 0                          | 0                   |                           |             |                      | To be deleted.  |
| 83    | 132 kV D/C Agra cantt. - 400 kV Agra (South)  | D/C                | 132                | 24                 | 44                              | 44                         | 44                  | 24                        |             |                      | Line energised on 25/07/2017.   |
| 84    | Barkhera (Bajaj) - Dohna  | D/C                | 132                |                    | 203                             | 203                        | 203                 | 129                       |             |                      | Line energised on 13.09.2017.   |
| 85    | Bhadrekhi (Orai) - Jalaun line (GEC-II)   | S/C                | 132                | 0                  | 108                             | 108                        | 108                 | 37                        |             |                      | Line energised on 30/06/2021.   |
| 86    | Dakore (Solar plant) - Bhadrekhi (Orai) line (GEC-II)                                       | D/C                | 132                | 0                  | 105                             | 105                        | 105                 | 70                        |             |                      | Line charged on 11.04.2018. (69.600 ckm)  |
| 87    | Dumariaganj- - Utraula  | S/C                | 132                |                    | 114                             | 114                        | 114                 | 40                        |             |                      | Line energised on 18.01.2019  |
| 88    | Gujrai (Solar Plant) - Pukhraya line (GEC-II)   | D/C                | 132                | 0                  | 71                              | 0                          | 0                   |                           |             |                      | LOI issued on dt. 05.05.2022. Line will be allotted after receipt of fund from M/s LSPDCL.  |
| 89    | Gurrah (Solar plant) - Bhadrekhi (Orai) line (GEC-II)                                       | D/C                | 132                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | LILO of Single Ckt 132 KV DC Bhadrekhi, Orai (400)-Dakore line on Gurrah Solar Plant. LOI issued on dt. 05.05.2022. Line will be allotted after receipt of fund from M/s LSPDCL.      |
| 90    | Jigna - Dadar Vijaypur (Solar plant) Mirzapur line (GEC-II)                                 | D/C                | 132                | 0                  | 38                              | 38                         | 38                  | 15                        |             |                      | Line charged on 07.03.2018  |
| 91    | LILO of 132 kV Bodla - Kheragarh at 400 kV Agra (South)                                     | D/C                | 132                | 12                 | 19                              | 19                         | 19                  | 12                        |             |                      | Line energised on 28/07/2017.   |
| 92    | LILO of 132 kV Kirawaki-Mathura at 400 kV Agra (South)                                      | D/C                | 132                | 12                 | 25                              | 25                         | 25                  | 6                         |             |                      | Energised on 06/11/2017   |
| 93    | LILO of 132 kV Shamshabad-Kheragarh at 400 kV Agra(South)                                   | D/C                | 132                | 12                 | 22                              | 22                         | 22                  | 12                        |             |                      | Line energised on 25/07/2017  |
| 94    | LILO of Makreccha (Solar plant) - Bhadrekhi (Orai) line at Baghauili (Solar Plant) (GEC-II) | D/C                | 132                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | To be constructed in deposit scheme as per fund availability.   |
| 95    | Makreccha (Solar plant) - Bhadrekhi (Orai) line (GEC-II)                                    | D/C                | 132                | 0                  | 0                               | 0                          | 0                   |                           |             |                      | 1. LOI issued on dt. 05.05.2022 2. Line will be allotted after receipt of fund from. M/s LSPDCL.  |

| SI No | Name of Transmission Lines                             | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks   |
|-------|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---|
|       |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |   |
| 1.    | 2.   | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.   |
| 96    | Meja - Kosda Kala (Solar plant) Meja line (GEC-II)     | D/C                | 132                | 0                  | 132                             | 132                        | 132                 | 30                        |             |                      | Line Length 30 ckm. Energised in Feb, 2018.   |
| 97    | Parasan (Solar plant) - Bhadrekhi (Orai) line (GEC-II) | D/C                | 132                | 0                  | 54                              | 0                          | 0                   |                           |             |                      | 2nd Ckt stringing of 132 KV Orai (400)-BSUL (Kalpi) Solar line (16.552 Km) and Extension of above SC line on DC Towers upto Parasan Solar Plant (1.6 Km). Stringing work is in progress. Due to havy water logging at site foundatin work is affected. However mainpower for foundation work has been deployed by firm. |

| SI No   | Name of Transmission Lines   | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks   |
|---|------------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---|
|   |                              |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |   |
| 1.  | 2.                           | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.   |
| <b>UTTARAKHAND POWER CORPORATION LIMITED(UKPCL)</b> |                              |                    |                    |                    |                                 |                            |                     |                           |             |                      |   |
| 1   | Baramwari (GIS)-Srinagar S/S | D/C                | 220                | 180                | 228                             | 210                        | 182                 | 72                        | DEC-19      | DEC-19               | Baramwari Srinagar 220 kV D/C line and LILO of this line at Singoli Bhatwari HEP are required for transfer of power from Singoli Bhatwari HEP up to Srinagar pooling station. But after the works of Phata Byung (2x38 MW) being severely affected due to flash floods in June, 2013 and all works being stalled since July, 2017 due to Funds constraints with the developer , this Baramwari switching station is not being constructed, therefore currently above line is being constructed from 400kV S/s Srinagar to interconnection point of 99MW Singoli Bhatwari HEP. This line is of 150 Ckm out of which 72 Ckm stringing have been completed. Also out of 220 tower locations, 210 fdns have been completed and 182 towers have been erected |



| SI No  | Name of Transmission Lines  | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks   |
|--|---|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---|
|  |   |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |   |
| 1.   | 2.  | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.   |
| <b>WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED(WBSETCL)</b> |   |                    |                    |                    |                                 |                            |                     |                           |             |                      |   |
| 1  | Gokarna - New Chanditala  | D/C                | 400                | 360                | 532                             | 532                        | 532                 | 360                       | JUN-22      | JUN-22               | Commissioned 05/22.   |
| 2  | Bankura - New Bishnupur line (GEC-II)                                     | D/C                | 220                | 0                  |                                 |                            |                     |                           |             |                      |   |
| 3  | Bhangar (UG Cable ) (PGCIL) -New Town-IIC (GIS) S/S                       | D/C                | 220                | 18                 |                                 |                            |                     |                           | OCT-22      |                      |   |
| 4  | East Mednipur - Kharagpur line (GEC-II)                                   | D/C                | 220                | 0                  |                                 |                            |                     |                           |             |                      |   |
| 5  | Establishment of Barasat - Rajarhat (PG) utilising Barasat - Kasba        | D/C                | 220                | 62                 |                                 |                            |                     |                           |             | MAR-18               |   |
| 6  | Establishment of Rajarhat (PG) - New Town-IIIutilishing Barasat - Kasba   | D/C                | 220                | 2                  |                                 |                            |                     |                           |             | MAR-18               |   |
| 7  | Jeerat - Krishnanagar   | D/C                | 220                | 114                |                                 |                            |                     |                           | JUL-22      |                      |   |
| 8  | LILO of Arambag - Domjur at Mayapur                                       | D/C                | 220                | 36                 |                                 |                            |                     |                           |             | MAR-20               |   |
| 9  | LILO of Birpara -Alipurduar line (PGCIL) at proposed line at Falakata s/s | D/C                | 220                | 17                 |                                 |                            |                     |                           | SEP-22      |                      |   |
| 10   | LILO of BKTPP - Satgachia at Mahachhanda                                  | D/C                | 220                | 14                 |                                 |                            |                     |                           |             | MAR-19               |   |
| 11   | LILO ofc arambag - Midnapur at C.K. Road                                  | D/C                | 220                | 232                |                                 |                            |                     |                           |             | MAR-21               |   |
| 12   | LILO of Durgapur - Asansole Tr. Line at proposed Mongalpur 220kV GIS      | D/C                | 220                | 2                  |                                 |                            |                     |                           | JUN-22      |                      |   |
| 13   | LILO of Existing STPS - JK Nagar 220kV line at Asansol 220kV S/S          | D/C                | 220                | 65                 |                                 |                            |                     |                           | JUL-22      |                      |   |
| 14   | LILO of Howrah-KTPP at Jangalpur 220 kV GIS                               | D/C                | 220                | 1                  |                                 |                            |                     |                           | JUL-22      |                      |   |
| 15   | LILO of KTPP-Howrah at Proposed Food Park (GIS) s/s                       | D/C                | 220                | 2                  |                                 |                            |                     |                           | JUL-22      |                      |   |
| 16   | LILO of Sadaipur - Gokarna at Kotasur                                     | D/C                | 220                | 8                  |                                 |                            |                     |                           |             | MAR-20               |   |
| 17   | LILO of STPS - Durgapur at Asansole                                       | S/C                | 220                | 60                 | 122                             | 53                         | 38                  | 0                         |             | APR-22               | Work under Progress.  |
| 18   | Rajarhat (PGCIL) - Barasat 220kV s/s                                      | D/C                | 220                | 17                 | 0                               | 0                          | 0                   | 17                        | MAY-22      | JUN-22               | Commissioned 05/22.   |
| 19   | Rajarhat (PG) - New Town-II   | D/C on M/C         | 220                | 56                 | 58                              | 2                          | 2                   | 1                         |             | MAR-19               | Work of main line yet to be commenced due to mass resistance by the villagers   |
| 20   | STPS - Raghunathpur   | D/C                | 220                | 100                |                                 |                            |                     |                           |             | MAR-21               |   |
| 21   | West Mednipur - Kharagpur line (GEC-II)                                   | D/C                | 220                | 0                  |                                 |                            |                     |                           |             |                      |   |
| 22   | LILO of 132 kV One Ckt of Rammam-II - NBU at Rammam -III HEP              | D/C                | 132                | 20                 | 0                               | 0                          | 0                   |                           | APR-19      | DEC-21               | "Survey work of the transmission lines completed. WBSETCL contemplated the ATS of Rammam III HPS of NTPC considering that WBSEDCL would purchase the entire power from NTPC. But the PPA of NTPC with WBSEDCL for sale power from Rammam III HPS has not been executed till date. After execution of the said PPA, WBSETCL would take up the construction work of the ATS obtaining Investment Approval fromWBERC." |

| SI No | Name of Transmission Lines | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks  |
|-------|----------------------------|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--|
|       |                            |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |  |
| 1.    | 2.                         | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.  |
| 23    | Rammam III - Chalsa        | D/C                | 132                | 130                | 0                               | 0                          | 0                   |                           | APR-19      | DEC-21               | "Survey work of the transmission lines completed. WBSETCL contemplated the ATS of Rammam III HPS of NTPC considering that WBSEDCL would purchase the entire power from NTPC. But the PPA of NTPC with WBSEDCL for sale power from Rammam III HPS has not been executed till date. After execution of the said PPA, WBSETCL would take up the construction work of the ATS obtaining Investment Approval from WBERC." |

**REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) DURING-  
2022-23**

As on 31-AUG-2022

| SI No                        | Name of Transmission Lines  | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks   |
|------------------------------|---|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---|
|                              |   |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |   |
| 1.                           | 2.  | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.   |
| <b>ADANI POWER LTD.(APL)</b> |   |                    |                    |                    |                                 |                            |                     |                           |             |                      |   |
| 1                            | Bhuj PS - Lakadia PS  | D/C                | 765                | 215                | 280                             | 269                        | 257                 | 83                        | JUN-22      | MAY-22               | Landowners are not accepting compensation as per Govt. of Gujarat order and are demanding higher compensation for RoW multifold from Jantri rate, which has been revised factoring the escalation as they are due since 2011. Order from DM/SDM has been issued for higher compensation amount for land rate instead of Jantri rate based on hearings, we are in agreement to make compensation as per the order issued by the DM/SDM. However, Large crowds are gathering and not allowing to proceed with the work even with administrative support. Landowners are seeking higher compensation for corridor and not accepting compensation as per GoG/DM order @ 7.5% of corridor value considering the revised Jantri rate which has been revised factoring the escalation. However, Landowner are demanding at times @ 15% corridor compensation and more than 15% Corridor compensation instead of 7.5%. Besides Crop compensation is being demanded 3 to 4 times of prevailing APMC rates. |
| 2                            | Lakadia PS - Banaskantha PS   | D/C                | 765                | 351                | 472                             | 472                        | 472                 | 351                       | JUN-22      | AUG-22               | Commissioned 07/22.   |
| 3                            | Extn. of ESSAR-Lakadia/Bhachau (Tripple snow bird) line upto Jamkhambaliya PS | D/C                | 400                | 37                 | 0                               | 0                          | 0                   | 37                        |             | MAY-22               | Commissioned 04/22.   |
| 4                            | Jaunpur -Obra (Twin)  | D/C                | 400                | 334                | 464                             | 464                        | 464                 | 334                       | MAY-22      | JUL-22               | Commissioned 06/22.   |

| SI No  | Name of Transmission Lines                                     | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks  |
|--|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--|
|  |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |  |
| 1.   | 2.   | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.  |
| 5  | LILO of Bhachau - EPGL (Tiple) line at Lakadia PS              | D/C                | 400                | 77                 | 121                             | 110                        | 102                 | 21                        | JUN-22      | JUL-22               | Landowners are not accepting compensation as per Govt. of Gujarat order and are demanding higher compensation for RoW multifold from Jantri rate, which has been revised factoring the escalation as they are due since 2011. Order from DM/SDM has been issued for higher compensation amount for land rate instead of Jantri rate based on hearings, we are in agreement to make compensation as per the order issued by the DM/SDM. However, Large crowds are gathering and not allowing to proceed with the work even with administrative support. Landowners are seeking higher compensation for corridor and not accepting compensation as per GoG/DM order @ 7.5% of corridor value considering the revised Jantri rate which has been revised factoring the escalation. However, Landowner are demanding at times @ 15% corridor compensation and more than 15% Corridor compensation instead of 7.5%. Besides Crop compensation is being demanded 3 to 4 times of prevailing prevailing APMC rates. |
| 6  | North Karanpura - Chandwa (Jharkhand) NKSTPP line (NKTL -TBCB) | M/C                | 400                | 52                 | 42                              | 22                         | 22                  | 9                         | JAN-23      | NOV-22               | a) Covid-19: Project progress including Statutory proposals affected due to COVID-19. Further, due to recent 2nd wave of Covid-19, various restrictions imposed by Central/State Governments. b) Forest Clearance: Delay in receipt of Forest clearance, around 928 days (Since 17-07-19) passed against 200 days agreed. state Government forwarded the proposal to Regional Office on 23-09-21. In meeting dated 16-03-20, 16-10-20, 29-01-21, 07-09-21 NKTL conveyed that, NKTL will be able to complete the NK-C line in 9 months from the date of FC. Subsequently, the review meeting conducted by Joint Secretary (Trans.), MoP on 11-11-20, 10-02-21. Also on 31-03-21, 15-06-21 & 11-11-21, review meeting conducted by Secretary (Power), MOP wherein NKTL has requested support for FC.   |
| 7  | North Karanpura - Chandwa (Jharkhand) PS line (NKTL -TBCB)     | D/C                | 400                | 50                 | 73                              | 52                         | 52                  | 13                        | JAN-23      | AUG-22               | Work in Progress. Expected in Sep'22   |
| 8  | North Karanpura - Gaya line (NKTL -TBCB)                       | D/C                | 400                | 196                | 286                             | 140                        | 132                 | 37                        | SEP-19      |                      | Work in progress.  |
| <b>ATHENA CHHATTISGARH POWER LIMITED(ACPL)</b> |  |                    |                    |                    |                                 |                            |                     |                           |             |                      |  |
| 1  | LILO of one ckt of MSCTL - Chandrapur at Singhitrai            | D/C                | 400                |                    |                                 |                            |                     |                           |             |                      |  |
| <b>BAJAJ ENERGY PVT. LTD.(BEPL)</b>            |  |                    |                    |                    |                                 |                            |                     |                           |             |                      |  |
| 1  | Balrampur-Utraula line   | D/C                | 132                |                    |                                 |                            |                     |                           |             |                      | Existing line.   |
| <b>CORPORATE POWER LTD.(CPL)</b>               |  |                    |                    |                    |                                 |                            |                     |                           |             |                      |  |
| 1  | Corporate TPP - Jharkhand Pooling Station                      | D/C                | 400                | 6                  | 11                              |                            |                     |                           |             | AUG-16               |  |

| SI No   | Name of Transmission Lines   | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks  |
|---|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--|
|   |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |  |
| 1.  | 2.   | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.  |
| 2   | Latehar - Namkum   | D/C                | 400                | 216                | 320                             | 293                        | 274                 | 132                       |             | AUG-16               |  |
| <b>D.B. POWER CORP. LTD.(DBPCL)</b>             |  |                    |                    |                    |                                 |                            |                     |                           |             |                      |  |
| 1   | LILO of Raigarh - Raipur (3rd Ckt) at Baradhara TPP ( Interim arrangement) | D/C                | 400                | 30                 | 44                              | 44                         | 44                  | 30                        |             | MAY-13               | Line completed. (Interim)  |
| <b>DIRANG ENERGY PVT. LTD.(DEPL)</b>            |  |                    |                    |                    |                                 |                            |                     |                           |             |                      |  |
| 1   | Gongri - Dinchang Pooling Station  | D/C                | 220                |                    |                                 |                            |                     |                           |             |                      |  |
| <b>ESSAR POWER TRANSMISSION CO. LTD.(EPTCL)</b> |  |                    |                    |                    |                                 |                            |                     |                           |             |                      |  |
| 1   | Navbharat TPP - Angul P.S. (PG)  | D/C                | 400                |                    |                                 |                            |                     |                           |             |                      |  |
| 2   | Tori - Jhharkhand Pooling Station  | D/C                | 400                |                    |                                 |                            |                     |                           |             |                      |  |
| <b>Essel Infraprojects Ltd.(ESSEL)</b>          |  |                    |                    |                    |                                 |                            |                     |                           |             |                      |  |
| 1   | Hyderabad - Kurnool (WKTL- TBCB)   | D/C                | 765                | 332                | 422                             | 337                        | 183                 |                           | FEB-20      | FEB-20               | Work hampered due to severe RoW issue in the stretch of AP 27 AP 29, AP 60 A AP 60 B and AP 66 AP 67.  |
| 2   | Warangal (New) - Chilakaluripeta (WKTL - TBCB)                             | D/C                | 765                | 395                | 565                             | 446                        | 341                 |                           | FEB-20      | FEB-20               | Severe RoW issue existing in the stretch of AP 10 AP 11, AP 14- AP 15, AP 25 AP 28, AP 52- AP 53, AP 55 AP 56, AP 63 63/12, AP 76 AP 77, AP 84- AP 85 and AP 89 AP 90. Court Case: 04 no. of tower locations has been traversing though the proposed land area of M/s Emami Cement Ltd., out of which the 04 no. of foundations and 03 nos of erections are already completed. At this point of time, M/s Emami Cement Ltd. moved to High Court of Hyderabad for seeking Order to remove WKTL transmission towers along with direction to re-route the transmission line. At present this matter is under consideration of Honble High Court, Hyderabad and next date is yet to schedule. Forest Details of Tr. Line Falling under Forest: Forest area affected (ha):18.442 ha (2.75 Kms) in Andhra pradesh .Forest proposals sub on :23.08.2017. Stage I forest approval granted on 28.11.18. |

| SI No | Name of Transmission Lines                       | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks  |
|-------|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--|
|       |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |  |
| 1.    | 2.   | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.  |
| 3     | Warangal (New) - Hyderabad (WKTL - TBCB)         | D/C                | 765                | 265                | 344                             | 312                        | 247                 |                           | DEC-19      | DEC-19               | RoW issue: In the stretch of AP 34 - AP 35, AP 37- AP 38, AP 41- AP 42, AP 46/0, AP 54/2, AP 17/3 and AP 21/6. At loc. nos. 47/2 and 47/3, locals have removed the stubs by using JCB. A FIR in this regard has been lodged with local Police Station. Court Case: Land Owner of location no. 2/6 has approached High Court of Telangana. The Court has granted the stay on work. Further on hearing held on 07th June 2018, the Court adjourned and as on date the matter is still pending for scrutiny. Land owner for the stretch between the location no. 30 to 31 has approached the District Court (Nalgonda) to accord permanent injunction. On the hearing held on 14.03.2019, , the Court scheduled next date of hearing on 01.05.2019 in this matter. In such situation, the work is at stand still at this location effectively from 20th Mar 2018.   |
| 4     | Warora (Pool) - Warangal (New) (WKTL - TBCB)     | D/C                | 765                | 645                | 827                             | 773                        | 423                 | 59                        | DEC-19      | NOV-19               | Severe RoW issues.; Forest area affected (ha): 19.793 ha (2.954 Kms) in Maharastra and 47.592 ha (7.103 Kms) in Telangana. Forest proposals submitted on 4th Aug 17 for Maharashtra and on 23 Aug 17 for Telangana. Current status: Maharashtra Stage I received on 05.02.18. The Telangana stage I approval received on 13.12.2018 ; Wlld life approval : Proposal forwarded by State Government to Member Secretary (NBWL) on 20.11.2018. Proposal forwarded to NTCA for their recommendation and MoEF&CC asked State Govt. to submit SBWL MoM, which is still awaited for further processing & consideration in next NBWL meeting.The work execution in under Maharashtra is severely affected due to farmer agitation demanding higher compensation for the construction of transmission line at their fields. Court Case- at loc. no. 89/8 in terms of stay order granted by Bombay High Court. The matter is listed on 15.01.2020. |
| 5     | Babai (RRVPNL)- Bhiwani (PG) (NRSS-XXXVITL-TBCB) | D/C                | 400                | 221                | 299                             | 265                        | 215                 | 1                         | MAR-23      | MAR-23               | Details of Tr. Line Falling under Forest: 3.37 Km ,Forest area: 12.90 Ha (2.80 Kms) of Rajsthan + 3.46 Ha (0.57 Kms) of Haryana. Forest proposals submitted on : 15.05.2017 for Haryana and on 11.08.2017 for Rajasthan. Stage I approval from Haryana Forest Deptt. received on 27.03.2018 and Stage I approval from Rajasthan Forest Deptt. received on 06.07.2018. Wildlife Clearance : Wildlife area(ha) : 7.452 Ha (2.80 Kms) Khetri Bansyal Conversion Reserve Wildlife proposals submitted on : 16.02.2018 and at present, Proposal recommended by NBWL and currently recommendations forwarded to State Govt. (Rajasthan). Severe RoW issues: 52/1, 52/3, 53/0, 54/0, 54/1, 54/2 & 54A/0 of Tehsil Dadri and loc. No. 17/0 & 18/0 of Tehsil Khetri.  |

| SI No  | Name of Transmission Lines                                | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks   |
|--|---|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---|
|  |   |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |   |
| 1.   | 2.  | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.   |
| 6  | Koteshwar (PS) - Rishikesh (HTLS) (NRSS-XXXVITL-TBCB)     | D/C                | 400                | 81                 | 106                             | 16                         | 0                   |                           | DEC-19      | DEC-19               | 1. Consent from Indian Drug and Pharmaceuticals Ltd. (IDPL) , Rishikesh for traversing 400 kV D/C Koteshwar-Rishikesh line through IDPL premises is awaited. Pending NOC from IDP (Rishikesh), the Forest Deptt. is not ready to accept the forest diversion proposal because all 16 no. of tower locations are falling inside the IDPL lease hold area, which belongs to the forest deptt. 2. DFO-Tehri directed us to divert from our existing transmission line route, which was earlier approved and confirmed by Forest Range officer through verification of land schedule and DGPS survey in Jan-2018. 3) Severe RoW issues are existing at loc. No. 1/0, 2/0, 3/0, 4/0, 13/0, 14/0, 14/1, 15/0, 16/0, 42/0, 43/0, 44/0, 48/0, 48/1 and 49/0 . |
| 7  | Sohwal - Lucknow (TTL -TBCB)                              | D/C                | 400                | 240                | 0                               | 0                          | 0                   |                           |             |                      | MoP has already dropped the project.  |
| 8  | Tanda - Sohwal (TTL - TBCB)                               | D/C                | 400                | 186                | 0                               | 0                          | 0                   |                           |             |                      | MoP has already dropped the project.  |
| 9  | Warangal (New) - Warangal (Existing) (Q) (WKTL - TBCB)    | D/C                | 400                | 95                 | 130                             | 9                          | 0                   |                           | FEB-20      | FEB-20               | Forest : Nil  |
| <b>GATI INFRASTRUCTURE PRIVATE LIMITED(GIPL)</b> |   |                    |                    |                    |                                 |                            |                     |                           |             |                      |   |
| 1  | LILO of one circuit of Chujachen - Rangpo line at Bhasmay | 2xS/C              | 220                | 10                 |                                 |                            |                     |                           |             | MAY-18               | Work yet to be awarded.   |
| <b>GMR ENERGY LIMITED(GMR ENER)</b>              |   |                    |                    |                    |                                 |                            |                     |                           |             |                      |   |
| 1  | LILO of Talchar -Meramundli at Kamalanga TPP              | D/C                | 400                | 1                  | 3                               | 3                          | 3                   | 1                         |             | MAY-12               | For start up power,work completed 5/12.   |
| 2  | Alaknanda HEP - Joshimath                                 | D/C                | 220                |                    |                                 |                            |                     |                           |             |                      |   |
| <b>GUPTA ENERGY PVT. LTD.(GEPL)</b>              |   |                    |                    |                    |                                 |                            |                     |                           |             |                      |   |
| 1  | LILO of one ckt of Bhadrawati -Parli at GEPL TPS          | D/C                | 400                |                    |                                 |                            |                     |                           |             |                      |   |
| <b>IDEAL ENERGY PROJECTS LTD.(IEPL)</b>          |   |                    |                    |                    |                                 |                            |                     |                           |             |                      |   |
| 1  | LILO of Mouda - Wardha at Bela                            | D/C                | 400                | 0                  | 2                               | 2                          | 2                   | 0                         |             | NOV-12               | Completed (Interim)   |
| <b>IND BHARATH POWER INFRA LIMITED(IBPIL)</b>    |   |                    |                    |                    |                                 |                            |                     |                           |             |                      |   |
| 1  | Ind Barath TPP - Tuticorin (PS)                           | D/C                | 400                | 200                |                                 |                            |                     |                           |             |                      |   |
| 2  | LILO of Rouekila - Raigarh at Ind Barath                  | D/C                | 400                | 47                 | 72                              | 72                         | 72                  | 47                        |             | JUN-15               |   |
| <b>ISPAT ENERGY LTD(ISPAT)</b>                   |   |                    |                    |                    |                                 |                            |                     |                           |             |                      |   |
| 1  | Haldia TPP - Egra   | D/C                | 220                | 180                |                                 |                            |                     |                           |             |                      | Under planning stage by WBSETCL.  |
| <b>JAIN ENERGY TRADING LTD(JAIN ETL)</b>         |   |                    |                    |                    |                                 |                            |                     |                           |             |                      |   |
| 1  | Jain Energy TPS - Dharamjaygarh Korba Pooling station     | D/C                | 400                |                    |                                 |                            |                     |                           |             | MAR-17               |   |
| <b>JAL POWER CORP. LTD.(JPCL)</b>                |   |                    |                    |                    |                                 |                            |                     |                           |             |                      |   |

| SI No   | Name of Transmission Lines  | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks  |
|---|---|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--|
|   |   |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |  |
| 1.  | 2.  | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.  |
| 1   | Rangit IV - New Melli line  | D/C                | 220                | 7                  | 15                              |                            |                     |                           |             | MAR-19               | Work of 220kV line has been awarded to M/s. Ashish Infratech and completion period is 8 months from start of work. Generation project will take about 2? years for completion as against 8 months for completion of associated transmission line, there will be no mismatch for evacuation of power. It may also be mentioned that route survey of transmission line has been completed and design work of transmission system including towers (15 nos.) has also been completed. 220kV GIS bays at PGCIL substation at New Melli have also been awarded to M/s. PGCIL as deposit work. Line length is 3.3 KM. Associated transmission system comprises of 220kV GIS in PH building, 3.3 km long 220kV D/C line from PH to PGCIL pooling station at New Melli. Work for 220kV GIS substation at PH has been awarded to M/s. Siemens and GIS equipment has already been delivered at site. |
| <b>KORBA WEST POWER COMPANY LIMITED(KWPCL)</b>                            |   |                    |                    |                    |                                 |                            |                     |                           |             |                      |  |
| 1   | LILO of on Ckt of Raigarh - Raipur at Avantha Bhandar (Korba west ) TPS | D/C                | 400                | 10                 | 22                              | 22                         | 22                  | 10                        |             | DEC-13               | Interim arrangement.   |
| <b>KVK ENERGY PVT. LTD.(KVK)</b>  |   |                    |                    |                    |                                 |                            |                     |                           |             |                      |  |
| 1   | LILO of Mendasal - Baripada at Nilanchal TPP                            | D/C                | 400                | 16                 | 0                               | 0                          | 0                   | 0                         |             | JUN-16               | Work yet to Start.   |
| <b>LANCO ENERGY (P) LTD.,(LEPP)</b>                                       |   |                    |                    |                    |                                 |                            |                     |                           |             |                      |  |
| 1   | LILO of Seoni - Wardha at Lanco Vidarbha TPS                            | D/C                | 765                | 15                 | 16                              |                            |                     |                           |             | MAR-17               |  |
| 2   | Babandh TPP - Angul Pooling Station                                     | D/C                | 400                | 48                 | 72                              | 0                          | 0                   | 0                         |             | DEC-16               | Work yet to start.   |
| 3   | Lanco Amarkantak - Champa Pooling Station                               | D/C                | 400                | 95                 | 158                             | 96                         | 12                  | 0                         |             | JUN-16               |  |
| 4   | Phata HEP-Baramwari (Rudrpur)   | D/C                | 220                | 8                  | 20                              | 0                          | 0                   | 0                         |             | DEC-16               |  |
| 5   | Routing of one circuit of Jorthong - New Melli via Rangit - IV          | D/C                | 220                |                    |                                 |                            |                     |                           |             | MAR-19               | Work in generation project is stopped for since 2013.  |
| 6   | Teesta VI HEP - Rangpo Pooling Station                                  | D/C                | 220                | 25                 |                                 |                            |                     |                           |             |                      | Detail survey completed section 164 approval received. Work yet to started.  |
| <b>MALANA POWER COMPANY LIMITED(MPCL)</b>                                 |   |                    |                    |                    |                                 |                            |                     |                           |             |                      |  |
| 1   | Ka Dogri - Jangi Pooling Station  | D/C                | 400                |                    |                                 |                            |                     |                           |             |                      |  |
| 2   | Chango Yangthang - Ka Dogri Pooling Station                             | D/C                | 220                |                    |                                 |                            |                     |                           |             |                      |  |
| <b>MONNET POWER COMPANY LIMITED(MPCL)</b>                                 |   |                    |                    |                    |                                 |                            |                     |                           |             |                      |  |
| 1   | Malibrahmani - Angul  | D/C                | 400                | 62                 | 108                             | 100                        | 80                  | 20                        |             | JUL-16               |  |
| <b>M/s Adani Renewable Energy Park Rajasthan Limited (AREPRL)(AREPRL)</b> |   |                    |                    |                    |                                 |                            |                     |                           |             |                      |  |
| 1   | Bhadla IV SP - Bhadla Pooling station line (GEC-II)                     | D/C                | 220                | 0                  |                                 |                            |                     |                           |             |                      |  |



| SI No   | Name of Transmission Lines   | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks   |
|---|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---|
|   |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |   |
| 1.  | 2.   | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.   |
| 2   | Fatehgarh Solar Park - Fatehgarh Pooling Station line (GEC-II)     | D/C                | 220                | 0                  |                                 |                            |                     |                           |             |                      |   |
| 3   | SPP - Bhadla (PS) (GEC-II)   | D/C                | 220                | 0                  |                                 |                            |                     |                           |             |                      |   |
| <b>NORTH KARANPURA TRANSMISSION CO. LTD.(NKTCL)</b>               |  |                    |                    |                    |                                 |                            |                     |                           |             |                      |   |
| 1   | Bareilly - Meerut (NKTL - TBCB)                                    | S/C                | 765                | 240                | 0                               | 0                          | 0                   |                           | NOV-13      | DEC-16               | Case pending in Supreme Court.  |
| 2   | Lucknow - Bareilly (NKTL - TBCB)                                   | S/C                | 765                | 220                | 0                               | 0                          | 0                   |                           | NOV-13      | DEC-16               | Case pending in Supreme Court.  |
| 3   | Agra - Gurgaon (NKTL - TBCB)                                       | D/C                | 400                | 220                | 0                               | 0                          | 0                   |                           | NOV-13      | DEC-16               | Case pending in Supreme Court.  |
| 4   | Gurgaon - Gurgaon (PG) (NKTL - TBCB)                               | D/C                | 400                | 20                 | 0                               | 0                          | 0                   |                           | NOV-13      | DEC-16               | Case pending in Supreme Court.  |
| 5   | Sipat/Korba (PS) Seoni (NKTL - TBCB)                               | S/C                | 400                | 334                | 0                               | 0                          | 0                   |                           | NOV-13      | DEC-16               | Case pending in Supreme Court.  |
| <b>NSL NAGAPATNAM POWER PVT. LTD.(NSLNPPL)</b>                    |  |                    |                    |                    |                                 |                            |                     |                           |             |                      |   |
| 1   | NSL TPP - Angul  | D/C                | 400                | 46                 | 0                               | 0                          | 0                   | 0                         |             |                      | Project Authority intimated that PGCIL yet to award construction of work.   |
| 2   | LILO of Kasang - Bhaba at Tidong-I                                 | D/C                | 220                | 32                 | 57                              | 0                          | 0                   |                           |             | DEC-22               | Being Executed by M/s Statkraft.  |
| <b>RELIANCE POWER TRANSMISSION LTD.(RPTL)</b>                     |  |                    |                    |                    |                                 |                            |                     |                           |             |                      |   |
| 1   | Moti Khavdi TPP - Jam Nagar  | D/C                | 400                |                    |                                 |                            |                     |                           |             |                      |   |
| 2   | Sohwal - Lucknow Line (TBCB-TTCL)                                  | D/C                | 400                | 176                |                                 |                            |                     |                           |             |                      |   |
| 3   | Tanda - Sohwal Line (TBCB-TTCL)                                    | D/C                | 400                | 173                |                                 |                            |                     |                           |             |                      |   |
| <b>RKM POWERGEN PVT. LIMITED(RKMPPL)</b>                          |  |                    |                    |                    |                                 |                            |                     |                           |             |                      |   |
| 1   | LILO of Raigarh (Kotra) - Raipur at Uchpinda (Interim Arrangement) | D/C                | 400                |                    | 73                              | 73                         | 73                  | 39                        |             |                      | Commissioned (Interim Arrangement). De-LILO activity completed.   |
| <b>Shekhawati Transmission Service Company Limited(SKHWTTSCL)</b> |  |                    |                    |                    |                                 |                            |                     |                           |             |                      |   |
| 1   | Jhunjhunu - Nawalgarh line   | S/C                | 220                | 32                 | 108                             | 77                         | 73                  | 0                         | FEB-15      | DEC-20               | court case pending, severe ROW problem, Railway crossing pending.Funds problem from PFC.                                  |
| 2   | Sikar - Nawalgarh line   | S/C                | 220                | 22                 | 76                              | 55                         | 48                  | 0                         | FEB-15      | DEC-20               | court case pending, severe ROW problem, Railway crossing pending.Fund problem from PFC.                                   |
| <b>SIKKIM HYDRO POWER LIMITED(SHPL)</b>                           |  |                    |                    |                    |                                 |                            |                     |                           |             |                      |   |
| 1   | LILO of one ckt of Legship - New Melli at Rangit-II                | D/C                | 220                |                    |                                 |                            |                     |                           |             |                      |   |
| <b>South East UP Power Transmission Company Limited(SEUPPTCL)</b> |  |                    |                    |                    |                                 |                            |                     |                           |             |                      |   |
| 1   | Mainpuri - Bara Ckt-I  | S/C                | 765                | 375                | 889                             | 613                        | 346                 | 0                         |             | JUN-17               | The project is at stand still pending of a time extension requested to UPPTCL in June 2015                                |
| 2   | Mainpuri - Unnao (Quad)  | S/C                | 765                | 188                | 449                             | 380                        | 274                 | 0                         |             | JUL-17               | The project is at stand still pending of a time extension requested to UPPTCL in June 2015                                |
| 3   | Bara - Karchana  | D/C                | 400                | 80                 | 124                             | 0                          | 0                   | 0                         |             | JUN-16               | Karchana gantry not finalised. The project is at stand still pending of a time extension requested to UPPTCL in June 2015 |

| SI No | Name of Transmission Lines                        | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks   |
|-------|---|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---|
|       |   |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |   |
| 1.    | 2.  | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.   |
| 4     | Gonda - Shahjanpur                                | D/C                | 400                | 442                | 542                             | 295                        | 140                 | 0                         |             | DEC-17               | The project is at stand still pending of a time extension requested to UPPTCL in June 2015  |
| 5     | LILO of Obra - Sultanpur at Aurai                 | S/C                | 400                | 1                  | 5                               | 0                          | 0                   | 0                         |             | JUN-16               | The project is at stand still pending of a time extension requested to UPPTCL in June 2015  |
| 6     | LILO of Sarojini Nagar - Kursi RD at Sultanpur RD | D/C                | 400                | 14                 | 18                              | 0                          | 0                   |                           |             | JUL-16               | The project is at stand still pending of a time extension requested to UPPTCL in June 2015  |
| 7     | Rewa Road - Karchana                              | D/C                | 400                | 58                 | 102                             | 0                          | 0                   |                           |             | OCT-16               | Karchana gantry not defined. The project is at stand still pending of a time extension requested to UPPTCL in June 2015   |
| 8     | Tanda TPS Extn - Gonda                            | S/C                | 400                | 100                | 241                             | 97                         | 54                  | 0                         |             | OCT-18               | "Work is standstill for more than a year due to poor financial health of SEUPPTCL, the transmission service provider, owned by M/s Isolux. The line is a part of TBCB project awarded to M/s Isolux. UPPTCL representative informed that GoUP is considering to take over transmission project and evaluation of completed work is under progress. Bids for valuers have been invited by M/s PFC. Valuation is under progress. Final decision will be taken after valuation." |

**STERLITE GRID LTD.(SGL)**

|   |  |     |     |     |     |     |     |     |        |        |  |
|---|--|-----|-----|-----|-----|-----|-----|-----|--------|--------|--|
| 1 | Dharamjaygarh Pool section B - Raigarh (Tamnar) Pool line (G-TTPL-TBCB)                    | D/C | 765 | 137 | 178 | 178 | 178 | 137 | MAY-22 | JUL-22 | Commissioned 06/22.  |
| 2 | Lakadia - Vadodara Transmission line   | D/C | 765 | 668 |     |     |     |     | JUN-22 |        |  |
| 3 | LILO of 2nd Ckts. of Zebra - Ranchodpura 400 kV D/C line at Banaskantha (PG) PS            | D/C | 400 | 35  | 0   | 0   | 0   | 35  |        | AUG-22 | Commissioned 07/22.  |
| 4 | LILO of one ckt. of Narendra (existing) - Narendra (New) quad line at Xeldem (G-TTPL-TBCB) | D/C | 400 | 187 | 233 | 2   | 0   |     | MAR-23 | JUL-22 | 1.Delay in getting forest and wildlife clearances. State Govt had returned the proposal to nodal officer seeking the details that whether the user agency is utilizing the corridor of existing defunct 110kV Ambewadi Ponda line or not at possible extent. The user agency confirmed that they are utilizing the corridor of defunct 110kV line at the maximum possible extent. Therefore, support is required from PCCF / Nodal officer and Chief Wildlife Warden, Karnataka to recommend the proposal with mitigation measures 2. The progress is suffered due to petition filed by Goa Foundation in CEC constituted by Supreme court and High Court of Mumbai and Goa 3. The introduction of Guidelines being issued by District Collector, North Goa vide letter dated 06-11-2020 for payment of Additional Compensation towards damages in regards of Right of Way for transmission Line has consequently led to an escalation in the cost of the project and the same is covered under Article 12 of the TSA as CIL event |

| SI No | Name of Transmission Lines  | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks  |
|-------|---|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|--|
|       |   |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |  |
| 1.    | 2.  | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.  |
| 5     | Xeldem - Mapusa (quad) line (G-TTPL -TBCB)  | D/C                | 400                | 110                | 148                             | 14                         | 2                   |                           | DEC-22      | JAN-23               | 1. Delay due to occurrence of Force Majeure (FM) event i.e. outbreak of COVID-19 and this FM event has been intimated to all LTTCs 2.The progress is suffered due to petition filed by Goa Foundation in Central Empowered Committee (CEC) constituted by Supreme court and High Court of Mumbai and Goa 3. The introduction of Guidelines being issued by District Collector, North Goa vide letter dated 06-11-2020 for payment of Additional Compensation towards damages in regards of Right of Way for transmission Line has consequently led to an escalation in the cost of the project and the same is covered under Article 12 of the TSA as Change in law event  |
| 6     | Xeldem (Existing) - Xeldem (New) Transmission line  | D/C                | 220                | 41                 |                                 |                            |                     |                           | DEC-22      |                      |  |
| 7     | AGTPP (NEEPCO) - P.K. Bari (TSECL) line (NER-II TL-TBCB)  | D/C                | 132                | 167                | 236                             | 236                        | 236                 | 167                       | MAR-20      | FEB-21               | Commissioned and declared under Commercial Operation (DOCO) w.e.f. 00:00 Hrs of 21-02-2021   |
| 8     | Biswanath Chariyalli (PG) - Itanagar (Zebra) line (NER-II TL-TBCB)                                      | D/C                | 132                | 134                | 211                             | 211                        | 207                 | 126                       | MAR-20      | MAR-21               | 1.The proposal for PLCC Carrier frequency has been submitted to Ministry of Communication (WPC Wing) and the approval is still awaited. Support required to expedite the same. The WPC Wing has informed that the Frequency allotment has been temporarily closed by MOC, therefore in the interest of timely completion of the project we have requested CEA to grant an approval for use of proposed frequencies otherwise the line cant be charged 2. The Additional Compensation has been paid for forest Land in the state of Arunachal Pradesh as being directed by Deputy commissioner, Papum Pare and Itanagar Districts. This is an additional cost to the project and the same is entitled to be covered under Article 12 of the TSA as Change in Law event  |
| 9     | LILO of one Ckt. of Biswanath Chariyalli (PG)- Itanagar (Zebra) line at Gohpur (AEGCL) (NER-II TL-TBCB) | D/C                | 132                | 17                 | 30                              | 30                         | 30                  | 16                        | MAR-20      | MAR-21               | 1.Non-finalization of terminal bays at Gohpur S/s by AEGCL for the termination of LILO line 2. The proposal for PLCC Carrier frequency has been submitted to Ministry of Communication (WPC Wing) and the approval is still awaited. Support required to expedite the same. The WPC Wing has informed that the Frequency allotment has been temporarily closed by MOC, therefore in the interest of timely completion of the project we have requested CEA to grant an approval for use of proposed frequencies otherwise the line cant be charged 3. The Additional Compensation has been paid for forest Land in the state of Arunachal Pradesh as being directed by Deputy commissioner, Papum Pare and Itanagar Districts. This is an additional cost to the project and the same is entitled to be covered under Article 12 of the TSA as Change in Law event |

**TALCHER TRANSMISSION CO. LTD.(TTCL)**

| SI No   | Name of Transmission Lines                                 | Ckts (S/C) & (D/C) | Voltage Level (kV) | Total Length (cKm) | Progress Status of Transmission |                            |                     |                           | Target Date |                      | Remarks   |
|---|--|--------------------|--------------------|--------------------|---------------------------------|----------------------------|---------------------|---------------------------|-------------|----------------------|---|
|   |  |                    |                    |                    | Total Locations (Nos)           | Foundation completed (Nos) | Tower Erected (Nos) | Stringing completed (CKm) | Schedule    | Revised/ Anticipated |   |
| 1.  | 2.   | 3.                 | 4.                 | 5.                 | 6.                              | 7.                         | 8.                  | 9.                        | 10.         | 11.                  | 12.   |
| 1   | Behrampur - Gazuwaka (T-II TL - TBCB)                      | D/C                | 400                | 290                | 0                               | 0                          | 0                   |                           | OCT-12      | SEP-13               | Case pending in Supreme Court.  |
| 2   | Talcher II - Behrampur (T-II TL - TBCB)                    | D/C                | 400                | 220                | 0                               | 0                          | 0                   |                           | OCT-12      | SEP-13               | Case pending in Supreme Court.  |
| 3   | Talcher II - Rourkela (T-II TL - TBCB)                     | D/C                | 400                | 161                | 0                               | 0                          | 0                   |                           | OCT-12      | SEP-13               | Case pending in Supreme Court.  |
| <b>TEESTA URJA LTD.(TUL)</b>                      |  |                    |                    |                    |                                 |                            |                     |                           |             |                      |   |
| 1   | Teesta III - Kishanganj                                    | D/C                | 400                | 427                | 590                             | 586                        | 581                 | 392                       |             | OCT-18               | Teesta III Rangpo (CKT-II) and Teesta III Dikchu (Ckt 1(a)) Lines are in commercial operation from 16.01.2017 & 14.04.2017 respectively. Dikchu- Rangpo (Ckt 1 (b)) is energized on 30.06.2018 (i.e. trial operation for 24 hours) and could successfully complete the trial operation on 1st July 2018. 46.1 Kms line from Kishanganj Substation has been successfully energized for antitheft purpose. Re-Stringing works, in last span of 290-291 is under progress and back charging would be extended stretch by stretch on completion of re-stringing. RoW and Forest issues faced in Darjeeling distt. |
| <b>TORRENT POWER LTD(TOR. POW. (UNOSUGEN))</b>    |  |                    |                    |                    |                                 |                            |                     |                           |             |                      |   |
| 1   | DGEN TPS - Bharuch/Dahej Pooling Station                   | D/C                | 400                |                    |                                 |                            |                     |                           |             |                      |   |
| 2   | DGEN - Vadodara (DGEN TL - TBCB)                           | D/C                | 400                |                    |                                 |                            |                     |                           |             |                      | Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.  |
| 3   | Sandila TPP - ATS not defind                               | D/C                | 400                |                    |                                 |                            |                     |                           |             |                      |   |
| 4   | Navseri - Bhasen (DGEN TL - TBCB)                          | D/C                | 220                |                    |                                 |                            |                     |                           |             |                      | Work awarded to M/s Instalaciones. Inabemsa. Spian on May 2014. Route changed after survey observations.  |
| <b>VANDANA VIDYUT LTD.(VVL)</b>                   |  |                    |                    |                    |                                 |                            |                     |                           |             |                      |   |
| 1   | Salora TPS - Dharamjaigarh (Korba) (PGCIL) Pooling Station | D/C                | 400                | 60                 | 84                              |                            |                     |                           |             | MAR-17               | Target Commissioning date will be provided after approval/receipet of loan from lenders.  |
| <b>VEDANTA LIMITED(VEDANTA)</b>                   |  |                    |                    |                    |                                 |                            |                     |                           |             |                      |   |
| 1   | Sterlite TPP - Jharsuguda (LILLO-II to Jharsuguda)         | D/C                | 400                | 40                 | 0                               | 0                          | 0                   |                           | NOV-16      |                      | Transmission work not started yet. SEL will approach CEA for approval of continuing the LILLO-II.   |
| <b>VEMAGIRI TRANSMISSION SYSTEM LIMITED(VTSL)</b> |  |                    |                    |                    |                                 |                            |                     |                           |             |                      |   |
| 1   | Khammam-Hyderabad Line-1                                   | D/C                | 765                | 772                |                                 |                            |                     |                           |             | MAR-15               |   |
| 2   | Khammam - Hyderabad line -I                                | D/C                | 765                | 410                |                                 |                            |                     |                           | APR-15      |                      | Bidding process to be taken up  |
| 3   | Vemagiri Pooling Station -Khammam Line -1                  | D/C                | 765                | 852                |                                 |                            |                     |                           |             | MAR-15               |   |
| 4   | Vemagiri Pooling Station - Khammam line -I                 | D/C                | 765                | 455                |                                 |                            |                     |                           | APR-15      |                      | Bidding process to be taken up  |
| <b>VISA POWER LTD(VISA)</b>                       |  |                    |                    |                    |                                 |                            |                     |                           |             |                      |   |
| 1   | Visa Power TPP - Raigarh Pooling Station                   | D/C                | 400                | 26                 | 37                              | 33                         | 26                  | 0                         |             | JUN-15               | Work is under Construction.   |