

1 SUMMARY SHEETS (Cumulative)

General Summary

| S.N o. | Sector (Capacity in MW) | FGD planned | Feasibility Study Started | Feasibility Study Completed | Tender Specifications Made | NIT Issued | Bids Awarded | FGD Commissioned |
|--------|-------------------------|-------------|---------------------------|-----------------------------|----------------------------|------------|--------------|------------------|
| 1 | Central Sector | 53350 | 53350 | 53350 | 51510 | 51510 | 32840 | 0 |
| 2 | State Sector | 51885 | 50235 | 43965 | 23515 | 18285 | 1000 | 0 |
| 3 | Private Sector | 61237 | 59327 | 45160 | 32930 | 29060 | 1320 | 1320 |
| | Total | 166472 | 162912 | 142475 | 107955 | 98855 | 35160 | 1320 |

| S.N o. | Sector (No. of units) | FGD planned | Feasibility Study Started | Feasibility Study Completed | Tender Specifications Made | NIT Issued | Bids Awarded | FGD Commissioned |
|--------|-----------------------|-------------|---------------------------|-----------------------------|----------------------------|------------|--------------|------------------|
| 1 | Central Sector | 143 | 143 | 143 | 135 | 135 | 73 | 0 |
| 2 | State Sector | 164 | 158 | 144 | 79 | 58 | 2 | 0 |
| 3 | Private Sector | 133 | 129 | 91 | 60 | 52 | 2 | 2 |
| | Total | 440 | 430 | 378 | 274 | 245 | 77 | 2 |

500 MW Critical Units

Units > 500 MW & located in areas either critically polluted or having population density > 400/km²

| S.N o. | Sector (Capacity in MW) | FGD planned | Feasibility Study Started | Feasibility Study Completed | Tender Specifications Made | NIT Issued | Bids Awarded | FGD Commissioned |
|--------|-------------------------|-------------|---------------------------|-----------------------------|----------------------------|------------|--------------|------------------|
| 1 | Central Sector | 29320 | 29320 | 29320 | 29320 | 29320 | 19820 | 0 |
| 2 | State Sector | 13980 | 13980 | 12280 | 5800 | 5800 | 1000 | 0 |
| 3 | Private Sector | 13510 | 13510 | 9610 | 7370 | 4970 | 1320 | 1320 |
| | Total | 56810 | 56810 | 51210 | 42490 | 40090 | 22140 | 1320 |

| S.N o. | Sector (No. of units) | FGD planned | Feasibility Study Started | Feasibility Study Completed | Tender Specifications Made | NIT Issued | Bids Awarded | FGD Commissioned |
|--------|-----------------------|-------------|---------------------------|-----------------------------|----------------------------|------------|--------------|------------------|
| 1 | Central Sector | 57 | 57 | 57 | 57 | 57 | 38 | 0 |
| 2 | State Sector | 25 | 25 | 22 | 10 | 10 | 2 | 0 |
| 3 | Private Sector | 22 | 22 | 16 | 12 | 8 | 2 | 2 |
| | Total | 104 | 104 | 95 | 79 | 75 | 42 | 2 |

NCR Summary

| S.N o. | Sector (Capacity in MW) | FGD planned | Feasibility Study Started | Feasibility Study Completed | Tender Specifications Made | NIT Issued | Bids Awarded | FGD Commissioned |
|--------|-------------------------|-------------|---------------------------|-----------------------------|----------------------------|------------|--------------|------------------|
| 1 | Central Sector | 3320 | 3320 | 3320 | 3320 | 3320 | 3320 | 0 |
| 2 | State Sector | 4770 | 4770 | 4770 | 4770 | 4060 | 0 | 0 |
| 3 | Private Sector | 4700 | 4700 | 4700 | 4700 | 4700 | 1320 | 1320 |
| | Total | 12790 | 12790 | 12790 | 12790 | 12080 | 4640 | 1320 |

| S.N o. | Sector (No. of units) | FGD planned | Feasibility Study Started | Feasibility Study Completed | Tender Specifications Made | NIT Issued | Bids Awarded | FGD Commissioned |
|--------|-----------------------|-------------|---------------------------|-----------------------------|----------------------------|------------|--------------|------------------|
| 1 | Central Sector | 9 | 9 | 9 | 9 | 9 | 9 | 0 |
| 2 | State Sector | 17 | 17 | 17 | 17 | 14 | 0 | 0 |
| 3 | Private Sector | 7 | 7 | 7 | 7 | 7 | 2 | 2 |
| | Total | 33 | 33 | 33 | 33 | 30 | 11 | 2 |

| Sr. No. | Developer | Name of Project | Sector | State | Region | NCR/Non-NCR | Unit No | Unit Capacity | Date of Commissioning | FGD Phasir | FGD Status |
|---------|---------------|-----------------|----------|-----------|--------|-------------|---------|---------------|-----------------------|------------|-----------------------------|
| 1 | NTPC | BARH II | Central | Bihar | ER | Non-NCR | 4 | 660 | 20/11/13 | 30/09/21 | Bid Awarded |
| 2 | NTPC | BARH II | Central | Bihar | ER | Non-NCR | 5 | 660 | 04/03/15 | 31/03/22 | Bid Awarded |
| 3 | NTPC | KAHALGAON TPS | Central | Bihar | ER | Non-NCR | 1 | 210 | 31/03/92 | 31/12/22 | NIT issued |
| 4 | NTPC | KAHALGAON TPS | Central | Bihar | ER | Non-NCR | 2 | 210 | 17/03/94 | 31/12/22 | NIT issued |
| 5 | NTPC | KAHALGAON TPS | Central | Bihar | ER | Non-NCR | 3 | 210 | 24/03/95 | 31/12/22 | NIT issued |
| 6 | NTPC | KAHALGAON TPS | Central | Bihar | ER | Non-NCR | 4 | 210 | 18/03/96 | 31/12/22 | NIT issued |
| 7 | NTPC | KAHALGAON TPS | Central | Bihar | ER | Non-NCR | 5 | 500 | 31/03/07 | 31/12/22 | NIT issued |
| 8 | NTPC | KAHALGAON TPS | Central | Bihar | ER | Non-NCR | 6 | 500 | 16/03/08 | 31/12/22 | NIT issued |
| 9 | NTPC | KAHALGAON TPS | Central | Bihar | ER | Non-NCR | 7 | 500 | 31/07/09 | 31/12/22 | NIT issued |
| 10 | NTPC | NABI NAGAR TPP | Central | Bihar | ER | Non-NCR | 1 | 250 | 20/03/16 | 31/12/21 | Bid Awarded |
| 11 | NTPC | NABI NAGAR TPP | Central | Bihar | ER | Non-NCR | 2 | 250 | 04/04/17 | 31/12/22 | Bid Awarded |
| 12 | NTPC & Bihar | MUZAFFARPUR TP | Central | Bihar | ER | Non-NCR | 1 | 110 | 31/03/85 | 31/12/20 | NIT issued |
| 13 | NTPC & Bihar | MUZAFFARPUR TP | Central | Bihar | ER | Non-NCR | 2 | 110 | 17/03/86 | 31/12/20 | NIT issued |
| 14 | NTPC & Bihar | MUZAFFARPUR TP | Central | Bihar | ER | Non-NCR | 3 | 195 | 31/03/15 | 31/12/22 | NIT issued |
| 15 | NTPC & Bihar | MUZAFFARPUR TP | Central | Bihar | ER | Non-NCR | 4 | 195 | 24/03/17 | 31/12/22 | NIT issued |
| 16 | Adhunik Power | MAHADEV PRASAD | Private | Jharkhand | ER | Non-NCR | 1 | 270 | 19/11/12 | 30/06/22 | Complies with new Norms |
| 17 | Adhunik Power | MAHADEV PRASAD | Private | Jharkhand | ER | Non-NCR | 2 | 270 | 29/03/13 | 30/06/22 | Complies with new Norms |
| 18 | D.V.C | BOKARO `A` TPS | Central | Jharkhand | ER | Non-NCR | 1 | 500 | 22/03/16 | 30/06/22 | Bid Awarded |
| 19 | D.V.C | CHANDRAPURA(DV | Central | Jharkhand | ER | Non-NCR | 7 | 250 | 04/11/09 | 31/12/22 | Feasibility study completed |
| 20 | D.V.C | CHANDRAPURA(DV | Central | Jharkhand | ER | Non-NCR | 8 | 250 | 31/03/10 | 31/12/22 | Feasibility study completed |
| 21 | D.V.C | KODARMA TPP | Central | Jharkhand | ER | Non-NCR | 1 | 500 | 20/07/11 | 31/12/21 | Bid Awarded |
| 22 | D.V.C | KODARMA TPP | Central | Jharkhand | ER | Non-NCR | 2 | 500 | 15/02/13 | 31/12/21 | Bid Awarded |
| 23 | TATA Power Co | JOJOBERA TPS | Private | Jharkhand | ER | Non-NCR | 2 | 120 | 02/01/01 | 31/12/20 | NIT issued |
| 24 | TATA Power Co | JOJOBERA TPS | Private | Jharkhand | ER | Non-NCR | 3 | 120 | 02/01/02 | 31/12/20 | NIT issued |
| 25 | TATA Power Co | MAITHON RB TPP | Private | Jharkhand | ER | Non-NCR | 1 | 525 | 01/09/11 | 30/09/21 | Bid opened |
| 26 | TATA Power Co | MAITHON RB TPP | Private | Jharkhand | ER | Non-NCR | 2 | 525 | 24/07/12 | 30/06/22 | Bid opened |
| 27 | TenughatVN L | TENUGHAT TPS | State Se | Jharkhand | ER | Non-NCR | 1 | 210 | 14/04/94 | 31/12/20 | Feasibility Study Completed |
| 28 | TenughatVN L | TENUGHAT TPS | State Se | Jharkhand | ER | Non-NCR | 2 | 210 | 10/10/96 | 31/12/20 | Feasibility Study Completed |
| 29 | GMR | KAMALANGA TPS | Private | Odisha | ER | Non-NCR | 1 | 350 | 29/03/13 | 31/12/21 | Feasibility study completed |
| 30 | GMR | KAMALANGA TPS | Private | Odisha | ER | Non-NCR | 2 | 350 | 28/09/13 | 31/12/21 | Feasibility study completed |
| 31 | GMR | KAMALANGA TPS | Private | Odisha | ER | Non-NCR | 3 | 350 | 21/03/14 | 30/09/21 | Feasibility study completed |
| 32 | Ind barath | IND BARATH TPP | Private | Odisha | ER | Non-NCR | 1 | 350 | 25/02/16 | 31/03/22 | Feasibility Study started |
| 33 | JIPL | DERANG TPP | Private | Odisha | ER | Non-NCR | 1 | 600 | 10/04/14 | 31/03/21 | Technical Bid evaluation |
| 34 | JIPL | DERANG TPP | Private | Odisha | ER | Non-NCR | 2 | 600 | 24/01/15 | 31/03/21 | Technical Bid evaluation |
| 35 | NTPC | TALCHER STPS | Central | Odisha | ER | Non-NCR | 1 | 500 | 19/02/95 | 31/12/22 | NIT issued |
| 36 | NTPC | TALCHER STPS | Central | Odisha | ER | Non-NCR | 2 | 500 | 27/03/96 | 31/12/22 | NIT issued |
| 37 | NTPC | TALCHER STPS | Central | Odisha | ER | Non-NCR | 3 | 500 | 21/02/03 | 31/12/22 | NIT issued |
| 38 | NTPC | TALCHER STPS | Central | Odisha | ER | Non-NCR | 4 | 500 | 25/10/03 | 31/12/22 | NIT issued |
| 39 | NTPC | TALCHER STPS | Central | Odisha | ER | Non-NCR | 5 | 500 | 13/05/04 | 31/12/22 | NIT issued |
| 40 | NTPC | TALCHER STPS | Central | Odisha | ER | Non-NCR | 6 | 500 | 06/02/05 | 31/12/22 | NIT issued |
| 41 | OPGCLtd | IB VALLEY TPS | State Se | Odisha | ER | Non-NCR | 1 | 210 | 02/06/94 | 30/09/21 | Feasibility study completed |

| Sr. No. | Developer | Name of Project | Sector | State | Region | NCR/Non-NCR | Unit No | Unit Capacity | Date of Commissioning | FGD Phasir | FGD Status |
|---------|-----------------|-----------------|-----------|-----------|--------|-------------|---------|---------------|-----------------------|------------|------------------------------|
| 42 | OPGCLtd | IB VALLEY TPS | State Se | Odisha | ER | Non-NCR | 2 | 210 | 22/10/95 | 30/09/21 | Feasibility study completed |
| 43 | Sterlite Energy | STERLITE TPP | Private S | Odisha | ER | Non-NCR | 2 | 600 | 29/12/10 | 31/03/22 | Feasibility Study started |
| 44 | C.E.S.C. Pvt. | BUDGE BUDGE TPS | Private S | West Beng | ER | Non-NCR | 1 | 250 | 16/09/97 | 31/12/22 | Feasibility Study started |
| 45 | C.E.S.C. Pvt. | BUDGE BUDGE TPS | Private S | West Beng | ER | Non-NCR | 2 | 250 | 06/03/99 | 31/12/22 | Feasibility Study started |
| 46 | C.E.S.C. Pvt. | BUDGE BUDGE TPS | Private S | West Beng | ER | Non-NCR | 3 | 250 | 29/09/09 | 31/12/22 | Feasibility Study started |
| 47 | C.E.S.C. Pvt. | SOUTHERN REPL. | Private S | West Beng | ER | Non-NCR | 1 | 68 | 10/04/91 | 31/03/22 | Feasibility Study started |
| 48 | C.E.S.C. Pvt. | SOUTHERN REPL. | Private S | West Beng | ER | Non-NCR | 2 | 68 | 12/08/90 | 31/12/21 | Feasibility Study started |
| 49 | D.P.L. | D.P.L. TPS | State Se | West Beng | ER | Non-NCR | 6 | 110 | 03/07/85 | 31/03/22 | Feasibility Study started |
| 50 | D.P.L. | D.P.L. TPS | State Se | West Beng | ER | Non-NCR | 7 | 300 | 24/11/07 | 30/06/22 | Feasibility Study started |
| 51 | D.P.L. | D.P.L. TPS EXT. | State Se | West Beng | ER | Non-NCR | 8 | 250 | 31/03/14 | 31/03/22 | Feasibility Study started |
| 52 | D.V.C | DURGAPUR STEEL | Central S | West Beng | ER | Non-NCR | 1 | 500 | 29/07/11 | 30/06/21 | Bid Awarded |
| 53 | D.V.C | DURGAPUR STEEL | Central S | West Beng | ER | Non-NCR | 2 | 500 | 23/03/12 | 30/06/21 | Bid Awarded |
| 54 | D.V.C | MEJIA TPS | Central S | West Beng | ER | Non-NCR | 1 | 210 | 01/03/96 | 31/12/22 | Feasibility study completed |
| 55 | D.V.C | MEJIA TPS | Central S | West Beng | ER | Non-NCR | 2 | 210 | 24/03/97 | 31/12/22 | Feasibility study completed |
| 56 | D.V.C | MEJIA TPS | Central S | West Beng | ER | Non-NCR | 3 | 210 | 25/03/98 | 31/12/22 | Feasibility study completed |
| 57 | D.V.C | MEJIA TPS | Central S | West Beng | ER | Non-NCR | 4 | 210 | 12/10/04 | 31/12/22 | Feasibility study completed |
| 58 | D.V.C | MEJIA TPS | Central S | West Beng | ER | Non-NCR | 5 | 250 | 01/10/07 | 31/12/22 | Feasibility study completed |
| 59 | D.V.C | MEJIA TPS | Central S | West Beng | ER | Non-NCR | 6 | 250 | 31/03/07 | 31/12/22 | Feasibility study completed |
| 60 | D.V.C | MEJIA TPS | Central S | West Beng | ER | Non-NCR | 7 | 500 | 30/09/10 | 30/09/21 | Bid Awarded |
| 61 | D.V.C | MEJIA TPS | Central S | West Beng | ER | Non-NCR | 8 | 500 | 26/03/11 | 30/09/21 | Bid Awarded |
| 62 | D.V.C | RAGHUNATHPUR T | Central S | West Beng | ER | Non-NCR | 1 | 600 | 24/08/14 | 31/03/22 | Bid Awarded |
| 63 | D.V.C | RAGHUNATHPUR T | Central S | West Beng | ER | Non-NCR | 2 | 600 | 18/01/16 | 31/03/22 | Bid Awarded |
| 64 | M/s Haldia En | HALDIA TPP | Private S | West Beng | ER | Non-NCR | 1 | 300 | 14/01/15 | 31/12/22 | Feasibility Study started |
| 65 | M/s Haldia En | HALDIA TPP | Private S | West Beng | ER | Non-NCR | 2 | 300 | 16/02/15 | 31/12/22 | Feasibility Study started |
| 66 | Bishagarh Pov | India Power TPP | Private S | West Beng | ER | Non-NCR | 1 | 150 | 07/06/17 | 31/12/22 | Feasibility Study started |
| 67 | NTPC | FARAKKA STPS | Central S | West Beng | ER | Non-NCR | 1 | 200 | 01/01/86 | 31/12/22 | NIT issued |
| 68 | NTPC | FARAKKA STPS | Central S | West Beng | ER | Non-NCR | 2 | 200 | 24/12/86 | 31/12/22 | NIT issued |
| 69 | NTPC | FARAKKA STPS | Central S | West Beng | ER | Non-NCR | 3 | 200 | 06/08/87 | 31/12/22 | NIT issued |
| 70 | NTPC | FARAKKA STPS | Central S | West Beng | ER | Non-NCR | 4 | 500 | 25/09/92 | 31/12/22 | NIT issued |
| 71 | NTPC | FARAKKA STPS | Central S | West Beng | ER | Non-NCR | 5 | 500 | 16/02/94 | 31/12/22 | NIT issued |
| 72 | NTPC | FARAKKA STPS | Central S | West Beng | ER | Non-NCR | 6 | 500 | 07/03/11 | 31/12/22 | NIT issued |
| 73 | WBPD | KOLAGHAT TPS | State Se | West Beng | ER | Non-NCR | 1 | 210 | 16/01/93 | 30/06/22 | Feasibility study completed |
| 74 | WBPD | KOLAGHAT TPS | State Se | West Beng | ER | Non-NCR | 2 | 210 | 13/08/90 | 31/03/21 | Feasibility study completed |
| 75 | WBPD | KOLAGHAT TPS | State Se | West Beng | ER | Non-NCR | 3 | 210 | 16/12/85 | 30/09/21 | Feasibility study completed |
| 76 | WBPD | KOLAGHAT TPS | State Se | West Beng | ER | Non-NCR | 4 | 210 | 24/01/84 | 31/03/22 | Feasibility study completed |
| 77 | WBPD | KOLAGHAT TPS | State Se | West Beng | ER | Non-NCR | 5 | 210 | 28/12/93 | 30/06/21 | Feasibility study completed |
| 78 | WBPD | KOLAGHAT TPS | State Se | West Beng | ER | Non-NCR | 6 | 210 | 17/03/91 | 31/12/21 | Feasibility study completed |
| 79 | WBPD | SAGARDIGHI TPS | State Se | West Beng | ER | Non-NCR | 1 | 300 | 20/07/08 | 31/12/20 | Feasibility study completed |
| 80 | WBPD | SAGARDIGHI TPS | State Se | West Beng | ER | Non-NCR | 2 | 300 | 21/12/07 | 31/03/21 | Feasibility study completed |
| 81 | WBPD | SAGARDIGHI TPS | State Se | West Beng | ER | Non-NCR | 3 | 500 | 14/12/15 | 31/03/22 | Feasibility Study completed. |

| Sr. No. | Developer | Name of Project | Sector | State | Region | NCR/Non-NCR | Unit No | Unit Capacity | Date of Commissioning | FGD Phasir | FGD Status |
|---------|----------------|--------------------|-----------|-----------|--------|-------------|---------|---------------|-----------------------|------------|---------------------------------|
| 82 | WBPDC | SAGARDIGHI TPS | State Se | West Beng | ER | Non-NCR | 4 | 500 | 15/12/16 | 31/03/20 | Feasibility Study completed. |
| 83 | WBPDC | SANTALDIH TPS | State Se | West Beng | ER | Non-NCR | 5 | 250 | 07/11/07 | 31/03/21 | Feasibility study completed |
| 84 | WBPDC | SANTALDIH TPS | State Se | West Beng | ER | Non-NCR | 6 | 250 | 29/06/11 | 31/12/21 | Feasibility study completed |
| 85 | CHINA LIGHT | MAHATMA GANDHI | Private S | Haryana | NR | NCR | 1 | 660 | 12/01/12 | 31/12/19 | FGD operational. Meeting new no |
| 86 | CHINA LIGHT | MAHATMA GANDHI | Private S | Haryana | NR | NCR | 2 | 660 | 11/04/12 | 31/12/19 | FGD operational. Meeting new no |
| 87 | HPGCL | PANIPAT TPS | State Se | Haryana | NR | NCR | 6 | 210 | 31/03/01 | 31/12/19 | Retendering to be done |
| 88 | HPGCL | PANIPAT TPS | State Se | Haryana | NR | NCR | 7 | 250 | 28/09/04 | 31/12/19 | Retendering to be done |
| 89 | HPGCL | PANIPAT TPS | State Se | Haryana | NR | NCR | 8 | 250 | 28/01/05 | 31/12/19 | Retendering to be done |
| 90 | HPGCL | RAJIV GANDHI TPS | State Se | Haryana | NR | NCR | 1 | 600 | 31/03/10 | 31/12/19 | Bid opened |
| 91 | HPGCL | RAJIV GANDHI TPS | State Se | Haryana | NR | NCR | 2 | 600 | 01/10/10 | 31/12/19 | Bid opened |
| 92 | HPGCL | YAMUNA NAGAR T | State Se | Haryana | NR | NCR | 1 | 300 | 01/11/07 | 31/12/19 | Bid opened |
| 93 | HPGCL | YAMUNA NAGAR T | State Se | Haryana | NR | NCR | 2 | 300 | 29/03/08 | 31/12/19 | Bid opened |
| 94 | NTPC | INDIRA GANDHI ST | Central S | Haryana | NR | NCR | 1 | 500 | 31/10/10 | 31/12/19 | Bid Awarded |
| 95 | NTPC | INDIRA GANDHI ST | Central S | Haryana | NR | NCR | 2 | 500 | 05/11/11 | 31/12/19 | Bid Awarded |
| 96 | NTPC | INDIRA GANDHI ST | Central S | Haryana | NR | NCR | 3 | 500 | 07/11/12 | 31/12/19 | Bid Awarded |
| 97 | GVK Power Lt | GOINDWAL SAHIB | Private S | Punjab | NR | Non-NCR | 1 | 270 | 14/02/16 | 30/04/20 | Feasibility study completed |
| 98 | GVK Power Lt | GOINDWAL SAHIB | Private S | Punjab | NR | Non-NCR | 2 | 270 | 15/03/16 | 28/02/20 | Feasibility study completed |
| 99 | L&T Power De | Nabha TPP (Rajpura | Private S | Punjab | NR | NCR | 1 | 700 | 24/01/14 | 31/12/19 | Bid opened |
| 100 | L&T Power De | Nabha TPP (Rajpura | Private S | Punjab | NR | NCR | 2 | 700 | 06/07/14 | 31/12/19 | Bid opened |
| 101 | PSEB | GH TPS (LEH.MOH. | State Se | Punjab | NR | NCR | 1 | 210 | 29/12/97 | 31/12/19 | NIT issued |
| 102 | PSEB | GH TPS (LEH.MOH. | State Se | Punjab | NR | NCR | 2 | 210 | 16/10/98 | 31/12/19 | NIT issued |
| 103 | PSEB | GH TPS (LEH.MOH. | State Se | Punjab | NR | NCR | 3 | 250 | 03/01/08 | 31/12/19 | NIT issued |
| 104 | PSEB | GH TPS (LEH.MOH. | State Se | Punjab | NR | NCR | 4 | 250 | 31/07/08 | 31/12/19 | NIT issued |
| 105 | Talwandi Sabd | TALWANDI SABO T | Private S | Punjab | NR | NCR | 1 | 660 | 17/06/14 | 31/12/19 | Bid opened |
| 106 | Talwandi Sabd | TALWANDI SABO T | Private S | Punjab | NR | NCR | 2 | 660 | 25/10/15 | 31/12/19 | Bid opened |
| 107 | Talwandi Sabd | TALWANDI SABO T | Private S | Punjab | NR | NCR | 3 | 660 | 29/03/16 | 31/12/19 | Bid opened |
| 108 | Adani Power Lt | KAWAI TPS | Private S | Rajasthan | NR | Non-NCR | 1 | 660 | 28/05/13 | 31/08/20 | NIT issued |
| 109 | Adani Power Lt | KAWAI TPS | Private S | Rajasthan | NR | Non-NCR | 2 | 660 | 24/12/13 | 30/06/20 | NIT issued |
| 110 | RRVUNL | CHHABRA TPP | State Se | Rajasthan | NR | Non-NCR | 1 | 250 | 30/10/09 | 31/12/21 | Tender specification made |
| 111 | RRVUNL | CHHABRA TPP | State Se | Rajasthan | NR | Non-NCR | 2 | 250 | 04/05/10 | 31/10/21 | Tender specification made |
| 112 | RRVUNL | CHHABRA TPP | State Se | Rajasthan | NR | Non-NCR | 3 | 250 | 14/09/13 | 31/08/21 | Tender specification made |
| 113 | RRVUNL | CHHABRA TPP | State Se | Rajasthan | NR | Non-NCR | 4 | 250 | 30/06/14 | 31/08/21 | Tender specification made |
| 114 | RRVUNL | CHHABRA TPP | State Se | Rajasthan | NR | Non-NCR | 5 | 660 | 04/04/17 | 30/04/20 | NIT issued |
| 115 | RRVUNL | KALISINDH TPS | State Se | Rajasthan | NR | Non-NCR | 1 | 600 | 02/05/14 | 30/06/21 | NIT issued |
| 116 | RRVUNL | KALISINDH TPS | State Se | Rajasthan | NR | Non-NCR | 2 | 600 | 06/06/15 | 30/04/21 | NIT issued |
| 117 | RRVUNL | KOTA TPS | State Se | Rajasthan | NR | Non-NCR | 5 | 210 | 26/03/94 | 31/12/22 | Feasibility Study completed. |
| 118 | RRVUNL | KOTA TPS | State Se | Rajasthan | NR | Non-NCR | 6 | 195 | 30/07/03 | 31/12/22 | Feasibility Study completed. |
| 119 | RRVUNL | KOTA TPS | State Se | Rajasthan | NR | Non-NCR | 7 | 195 | 30/08/09 | 31/10/22 | Feasibility Study completed. |
| 120 | RRVUNL | SURATGARH TPS | State Se | Rajasthan | NR | Non-NCR | 1 | 250 | 10/05/98 | 31/12/22 | Tender Specification made |

| Sr. No. | Developer | Name of Project | Sector | State | Region | NCR/Non-NCR | Unit No | Unit Capacity | Date of Commissioning | FGD Phasing | FGD Status |
|---------|----------------|-----------------|-----------|-------------|--------|-------------|---------|---------------|-----------------------|-------------|-----------------------------------|
| 121 | RRVUNL | SURATGARH TPS | State Se | Rajasthan | NR | Non-NCR | 2 | 250 | 28/03/00 | 31/10/22 | Tender Specification made |
| 122 | RRVUNL | SURATGARH TPS | State Se | Rajasthan | NR | Non-NCR | 3 | 250 | 29/10/01 | 31/08/22 | Tender Specification made |
| 123 | RRVUNL | SURATGARH TPS | State Se | Rajasthan | NR | Non-NCR | 4 | 250 | 25/03/02 | 30/06/22 | Tender Specification made |
| 124 | RRVUNL | SURATGARH TPS | State Se | Rajasthan | NR | Non-NCR | 5 | 250 | 30/06/03 | 30/04/22 | Tender Specification made |
| 125 | RRVUNL | SURATGARH TPS | State Se | Rajasthan | NR | Non-NCR | 6 | 250 | 29/08/09 | 28/02/22 | Tender Specification made |
| 126 | Lalitpur Power | LALITPUR TPS | Private S | Uttar Prade | NR | Non-NCR | 2 | 660 | 08/01/16 | 28/02/21 | Petition was filed with UPERC for |
| 127 | Lalitpur Power | LALITPUR TPS | Private S | Uttar Prade | NR | Non-NCR | 3 | 660 | 01/04/16 | 31/10/21 | Petition was filed with UPERC for |
| 128 | Lalitpur Power | LALITPUR TPS | Private S | Uttar Prade | NR | Non-NCR | 1 | 660 | 26/03/16 | 31/12/20 | Petition was filed with UPERC for |
| 129 | Lanko Anpara | ANPARA C TPS | Private S | Uttar Prade | NR | Non-NCR | 1 | 600 | 12/10/11 | 31/08/22 | Tender Specification made |
| 130 | Lanko Anpara | ANPARA C TPS | Private S | Uttar Prade | NR | Non-NCR | 2 | 600 | 18/01/12 | 30/06/22 | Tender Specification made |
| 131 | NTPC | DADRI (NCTPP) | Central S | Uttar Prade | NR | NCR | 1 | 210 | 21/12/91 | 31/12/19 | Bid awarded |
| 132 | NTPC | DADRI (NCTPP) | Central S | Uttar Prade | NR | NCR | 2 | 210 | 18/12/92 | 31/12/19 | Bid awarded |
| 133 | NTPC | DADRI (NCTPP) | Central S | Uttar Prade | NR | NCR | 3 | 210 | 23/03/93 | 31/12/19 | Bid awarded |
| 134 | NTPC | DADRI (NCTPP) | Central S | Uttar Prade | NR | NCR | 4 | 210 | 24/03/94 | 31/12/19 | Bid awarded |
| 135 | NTPC | DADRI (NCTPP) | Central S | Uttar Prade | NR | NCR | 5 | 490 | 25/01/10 | 31/12/19 | Bid awarded |
| 136 | NTPC | DADRI (NCTPP) | Central S | Uttar Prade | NR | NCR | 6 | 490 | 16/07/10 | 31/12/19 | Bid awarded |
| 137 | NTPC | RIHAND STPS | Central S | Uttar Prade | NR | Non-NCR | 1 | 500 | 31/03/88 | 28/02/22 | NIT issued |
| 138 | NTPC | RIHAND STPS | Central S | Uttar Prade | NR | Non-NCR | 2 | 500 | 05/07/89 | 31/12/21 | NIT issued |
| 139 | NTPC | RIHAND STPS | Central S | Uttar Prade | NR | Non-NCR | 3 | 500 | 31/01/05 | 30/10/21 | Bid awarded |
| 140 | NTPC | RIHAND STPS | Central S | Uttar Prade | NR | Non-NCR | 4 | 500 | 24/09/05 | 30/04/21 | Bid awarded |
| 141 | NTPC | RIHAND STPS | Central S | Uttar Prade | NR | Non-NCR | 5 | 500 | 25/05/12 | 28/02/21 | Bid awarded |
| 142 | NTPC | RIHAND STPS | Central S | Uttar Prade | NR | Non-NCR | 6 | 500 | 17/10/13 | 31/12/20 | Bid awarded |
| 143 | NTPC | SINGRAULI STPS | Central S | Uttar Prade | NR | Non-NCR | 1 | 200 | 14/02/82 | 31/12/21 | NIT issued |
| 144 | NTPC | SINGRAULI STPS | Central S | Uttar Prade | NR | Non-NCR | 2 | 200 | 25/11/82 | 31/12/21 | NIT issued |
| 145 | NTPC | SINGRAULI STPS | Central S | Uttar Prade | NR | Non-NCR | 3 | 200 | 28/03/83 | 31/08/21 | NIT issued |
| 146 | NTPC | SINGRAULI STPS | Central S | Uttar Prade | NR | Non-NCR | 4 | 200 | 02/11/83 | 31/08/21 | NIT issued |
| 147 | NTPC | SINGRAULI STPS | Central S | Uttar Prade | NR | Non-NCR | 5 | 200 | 26/02/84 | 30/04/21 | NIT issued |
| 148 | NTPC | SINGRAULI STPS | Central S | Uttar Prade | NR | Non-NCR | 6 | 500 | 23/12/86 | 28/02/21 | NIT issued |
| 149 | NTPC | SINGRAULI STPS | Central S | Uttar Prade | NR | Non-NCR | 7 | 500 | 24/11/87 | 31/12/20 | NIT issued |
| 150 | NTPC | UNCHAHAR TPS | Central S | Uttar Prade | NR | Non-NCR | 1 | 210 | 21/11/88 | 31/12/22 | NIT issued |
| 151 | NTPC | UNCHAHAR TPS | Central S | Uttar Prade | NR | Non-NCR | 2 | 210 | 22/03/89 | 31/12/22 | NIT issued |
| 152 | NTPC | UNCHAHAR TPS | Central S | Uttar Prade | NR | Non-NCR | 3 | 210 | 27/01/99 | 31/10/22 | NIT issued |
| 153 | NTPC | UNCHAHAR TPS | Central S | Uttar Prade | NR | Non-NCR | 4 | 210 | 22/10/99 | 31/10/22 | NIT issued |
| 154 | NTPC | UNCHAHAR TPS | Central S | Uttar Prade | NR | Non-NCR | 5 | 210 | 28/09/06 | 30/04/22 | NIT issued |
| 155 | NTPC | UNCHAHAR TPS | Central S | Uttar Prade | NR | Non-NCR | 6 | 500 | 31/03/17 | 31/08/20 | Bid awarded |
| 156 | Prayagraj Pow | PRAYAGRAJ TPP | Private S | Uttar Prade | NR | Non-NCR | 1 | 660 | 25/12/16 | 30/04/20 | Feasibility Study started |
| 157 | Prayagraj Pow | PRAYAGRAJ TPP | Private S | Uttar Prade | NR | Non-NCR | 2 | 660 | 06/09/15 | 30/06/20 | Feasibility Study started |
| 158 | Prayagraj Pow | PRAYAGRAJ TPP | Private S | Uttar Prade | NR | Non-NCR | 3 | 660 | 22/05/17 | 29/02/20 | Feasibility Study started |

| Sr. No. | Developer | Name of Project | Sector | State | Region | NCR/Non-NCR | Unit No | Unit Capacity | Date of Commissioning | FGD Phasir | FGD Status |
|---------|--------------|-------------------|-----------|-------------|--------|-------------|---------|---------------|-----------------------|------------|--------------------------------|
| 159 | Rosa Power S | ROSA TPP Ph-I | Private S | Uttar Prade | NR | Non-NCR | 1 | 300 | 10/02/10 | 31/12/21 | Tendering Under Process |
| 160 | Rosa Power S | ROSA TPP Ph-I | Private S | Uttar Prade | NR | Non-NCR | 2 | 300 | 26/06/10 | 31/12/21 | Tendering Under Process |
| 161 | Rosa Power S | ROSA TPP Ph-I | Private S | Uttar Prade | NR | Non-NCR | 3 | 300 | 28/12/11 | 31/10/21 | Tendering Under Process |
| 162 | Rosa Power S | ROSA TPP Ph-I | Private S | Uttar Prade | NR | Non-NCR | 4 | 300 | 28/03/12 | 31/10/21 | Tendering Under Process |
| 163 | UPRVUNL | ANPARA TPS | State Se | Uttar Prade | NR | Non-NCR | 1 | 210 | 24/03/86 | 31/10/22 | Bids opened |
| 164 | UPRVUNL | ANPARA TPS | State Se | Uttar Prade | NR | Non-NCR | 2 | 210 | 28/02/87 | 31/08/22 | Bids opened |
| 165 | UPRVUNL | ANPARA TPS | State Se | Uttar Prade | NR | Non-NCR | 3 | 210 | 12/03/88 | 30/06/22 | Bids opened |
| 166 | UPRVUNL | ANPARA TPS | State Se | Uttar Prade | NR | Non-NCR | 4 | 500 | 19/07/93 | 30/04/22 | Bids opened |
| 167 | UPRVUNL | ANPARA TPS | State Se | Uttar Prade | NR | Non-NCR | 5 | 500 | 04/07/94 | 28/02/22 | Bids opened |
| 168 | UPRVUNL | ANPARA TPS | State Se | Uttar Prade | NR | Non-NCR | 6 | 500 | 08/06/15 | 30/06/21 | Bids awarded |
| 169 | UPRVUNL | ANPARA TPS | State Se | Uttar Prade | NR | Non-NCR | 7 | 500 | 06/03/16 | 30/04/21 | Bids awarded |
| 170 | UPRVUNL | HARDUAGANJ TPS | State Se | Uttar Prade | NR | NCR | 8 | 250 | 27/09/11 | 31/12/19 | Bid opened |
| 171 | UPRVUNL | HARDUAGANJ TPS | State Se | Uttar Prade | NR | NCR | 9 | 250 | 25/05/12 | 31/12/19 | Bid opened |
| 172 | UPRVUNL | OBRA TPS | State Se | Uttar Prade | NR | Non-NCR | 9 | 200 | 26/10/80 | 31/08/22 | Feasibility study completed |
| 173 | UPRVUNL | OBRA TPS | State Se | Uttar Prade | NR | Non-NCR | 10 | 200 | 14/01/79 | 31/10/22 | Feasibility study completed |
| 174 | UPRVUNL | OBRA TPS | State Se | Uttar Prade | NR | Non-NCR | 11 | 200 | 31/12/77 | 31/12/22 | Feasibility study completed |
| 175 | UPRVUNL | OBRA TPS | State Se | Uttar Prade | NR | Non-NCR | 12 | 200 | 28/03/81 | 30/06/22 | Feasibility study completed |
| 176 | UPRVUNL | OBRA TPS | State Se | Uttar Prade | NR | Non-NCR | 13 | 200 | 21/07/82 | 30/04/22 | Feasibility study completed |
| 177 | UPRVUNL | PARICHHA TPS | State Se | Uttar Prade | NR | Non-NCR | 3 | 210 | 29/03/06 | 30/04/22 | Tender Specification made |
| 178 | UPRVUNL | PARICHHA TPS | State Se | Uttar Prade | NR | Non-NCR | 4 | 210 | 28/12/06 | 30/04/22 | Tender Specification made |
| 179 | UPRVUNL | PARICHHA TPS | State Se | Uttar Prade | NR | Non-NCR | 5 | 250 | 24/05/12 | 28/02/22 | Tender Specification made |
| 180 | UPRVUNL | PARICHHA TPS | State Se | Uttar Prade | NR | Non-NCR | 6 | 250 | 11/03/13 | 31/12/21 | Tender Specification made |
| 181 | APGENCO | Dr. N.TATA RAO TP | State Se | Andhra Pra | SR | Non-NCR | 7 | 500 | 08/10/09 | 31/12/20 | Feasibility Study started |
| 182 | APGENCO | RAYALASEEMA TP | State Se | Andhra Pra | SR | Non-NCR | 1 | 210 | 31/03/94 | 31/12/21 | Complies with new Norms as per |
| 183 | APGENCO | RAYALASEEMA TP | State Se | Andhra Pra | SR | Non-NCR | 2 | 210 | 25/02/95 | 30/09/21 | Complies with new Norms as per |
| 184 | APGENCO | RAYALASEEMA TP | State Se | Andhra Pra | SR | Non-NCR | 3 | 210 | 25/01/07 | 30/09/20 | Complies with new Norms as per |
| 185 | APGENCO | RAYALASEEMA TP | State Se | Andhra Pra | SR | Non-NCR | 4 | 210 | 20/11/07 | 30/06/21 | Complies with new Norms as per |
| 186 | APGENCO | RAYALASEEMA TP | State Se | Andhra Pra | SR | Non-NCR | 5 | 210 | 31/12/10 | 30/06/20 | Complies with new Norms as per |
| 187 | APPDCL | DAMODARAM SANJ | State Se | Andhra Pra | SR | Non-NCR | 1 | 800 | 28/08/14 | 31/12/20 | Feasibility Study started |
| 188 | APPDCL | DAMODARAM SANJ | State Se | Andhra Pra | SR | Non-NCR | 2 | 800 | 17/03/15 | 31/12/19 | Feasibility Study started |
| 189 | HNPCL | VIZAG TPP | Private S | Andhra Pra | SR | Non-NCR | 1 | 520 | 27/12/15 | 6/30/2020 | Feasibility Study completed |
| 190 | HNPCL | VIZAG TPP | Private S | Andhra Pra | SR | Non-NCR | 2 | 520 | 30/03/16 | 9/30/2019 | Feasibility Study completed |
| 191 | NTPC | SIMHADRI | Central S | Andhra Pra | SR | Non-NCR | 1 | 500 | 22/02/02 | 31/03/22 | Bid awarded |
| 192 | NTPC | SIMHADRI | Central S | Andhra Pra | SR | Non-NCR | 2 | 500 | 24/08/02 | 30/06/22 | Bid awarded |
| 193 | NTPC | SIMHADRI | Central S | Andhra Pra | SR | Non-NCR | 3 | 500 | 29/03/11 | 30/09/22 | Bid awarded |
| 194 | NTPC | SIMHADRI | Central S | Andhra Pra | SR | Non-NCR | 4 | 500 | 30/03/12 | 31/12/22 | Bid awarded |

| Sr. No. | Developer | Name of Project | Sector | State | Region | NCR/Non-NCR | Unit No | Unit Capacity | Date of Commissioning | FGD Phasing | FGD Status |
|---------|----------------|--------------------|-----------|------------|--------|-------------|---------|---------------|-----------------------|-------------|------------------------------------|
| 195 | Sembcorp Gas | Sembcorp Gayatri P | Private S | Andhra Pra | SR | Non-NCR | 1 | 660 | 12/11/16 | 31/12/21 | Pilot plant trials under progress. |
| 196 | Sembcorp Gas | Sembcorp Gayatri P | Private S | Andhra Pra | SR | Non-NCR | 2 | 660 | 15/02/17 | 30/09/21 | Feasibility study under progress |
| 197 | THERMAL PC | PAINAMPURAM TPP | Private S | Andhra Pra | SR | Non-NCR | 1 | 660 | 07/02/15 | 31/12/21 | Pilot plant trials under progress. |
| 198 | THERMAL PC | PAINAMPURAM TPP | Private S | Andhra Pra | SR | Non-NCR | 2 | 660 | 03/09/15 | 30/09/21 | Pilot plant trials under progress. |
| 199 | Adani Power L | UDUPI TPP | Private S | Karnataka | SR | Non-NCR | 1 | 600 | 23/07/10 | 31/03/22 | NIT issued |
| 200 | Adani Power L | UDUPI TPP | Private S | Karnataka | SR | Non-NCR | 2 | 600 | 16/04/11 | 30/06/22 | NIT issued |
| 201 | Jindal (Pvt Co | TORANGALLU TPS | Private S | Karnataka | SR | Non-NCR | 1 | 300 | 23/04/09 | 30/06/22 | Discussions with vendor is in pro |
| 202 | Jindal (Pvt Co | TORANGALLU TPS | Private S | Karnataka | SR | Non-NCR | 2 | 300 | 24/08/09 | 30/09/22 | Discussions with vendor is in pro |
| 203 | KPCL | BELLARY TPS | State Se | Karnataka | SR | Non-NCR | 1 | 500 | 03/12/07 | 31/12/20 | NIT issued |
| 204 | KPCL | BELLARY TPS | State Se | Karnataka | SR | Non-NCR | 2 | 500 | 23/03/12 | 30/06/21 | NIT issued |
| 205 | KPCL | BELLARY TPS | State Se | Karnataka | SR | Non-NCR | 3 | 700 | 01/03/16 | 31/12/21 | NIT issued |
| 206 | KPCL | RAICHUR TPS | State Se | Karnataka | SR | Non-NCR | 1 | 210 | 29/03/85 | 31/03/21 | NIT issued |
| 207 | KPCL | RAICHUR TPS | State Se | Karnataka | SR | Non-NCR | 2 | 210 | 02/03/86 | 30/06/21 | NIT issued |
| 208 | KPCL | RAICHUR TPS | State Se | Karnataka | SR | Non-NCR | 3 | 210 | 30/03/91 | 30/09/21 | NIT issued |
| 209 | KPCL | RAICHUR TPS | State Se | Karnataka | SR | Non-NCR | 4 | 210 | 29/09/94 | 31/12/21 | NIT issued |
| 210 | KPCL | RAICHUR TPS | State Se | Karnataka | SR | Non-NCR | 5 | 210 | 31/01/99 | 31/03/22 | NIT issued |
| 211 | KPCL | RAICHUR TPS | State Se | Karnataka | SR | Non-NCR | 6 | 210 | 22/07/99 | 30/06/22 | NIT issued |
| 212 | KPCL | RAICHUR TPS | State Se | Karnataka | SR | Non-NCR | 7 | 210 | 11/12/02 | 30/09/22 | NIT issued |
| 213 | KPCL | RAICHUR TPS | State Se | Karnataka | SR | Non-NCR | 8 | 250 | 26/06/10 | 31/12/22 | NIT issued |
| 214 | KPCL | YERMARUS TPP | State Se | Karnataka | SR | Non-NCR | 1 | 800 | 29/03/16 | 31/12/21 | NIT issued |
| 215 | KPCL | YERMARUS TPP | State Se | Karnataka | SR | Non-NCR | 2 | 800 | 29/03/17 | 31/12/22 | NIT issued |
| 216 | NTPC | KUDGI | Central S | Karnataka | SR | Non-NCR | 1 | 800 | 25/12/16 | 30/06/22 | Bid awarded |
| 217 | NTPC | KUDGI | Central S | Karnataka | SR | Non-NCR | 2 | 800 | 23/03/17 | 30/09/22 | Bid awarded |
| 218 | Coastal Energy | MUTHIARA TPP | Private S | Tamil Nadu | SR | Non-NCR | 1 | 600 | 02/12/14 | 30/09/22 | Feasibility Study Completed |
| 219 | Coastal Energy | MUTHIARA TPP | Private S | Tamil Nadu | SR | Non-NCR | 2 | 600 | 02/01/16 | 31/12/22 | Feasibility Study Completed |
| 220 | NEYVELI LIGI | NEYVELI (EXT) TPS | Central S | Tamil Nadu | SR | Non-NCR | 1 | 210 | 21/10/02 | 30/06/21 | Bid opened |
| 221 | NEYVELI LIGI | NEYVELI (EXT) TPS | Central S | Tamil Nadu | SR | Non-NCR | 2 | 210 | 22/07/03 | 31/12/21 | Bid opened |
| 222 | NEYVELI LIGI | NEYVELI TPS- II | Central S | Tamil Nadu | SR | Non-NCR | 1 | 210 | 17/01/88 | 31/12/21 | Bid opened |
| 223 | NEYVELI LIGI | NEYVELI TPS- II | Central S | Tamil Nadu | SR | Non-NCR | 2 | 210 | 06/02/87 | 30/09/21 | Bid opened |

| Sr. No. | Developer | Name of Project | Sector | State | Region | NCR/Non-NCR | Unit No | Unit Capacity | Date of Commissioning | FGD Phasir | FGD Status |
|---------|----------------|-------------------|-----------|------------|--------|-------------|---------|---------------|-----------------------|------------|----------------------------------|
| 224 | NEYVELI LIGI | NEYVELI TPS- II | Central S | Tamil Nadu | SR | Non-NCR | 3 | 210 | 29/03/87 | 30/06/21 | Bid opened |
| 225 | NEYVELI LIGI | NEYVELI TPS- II | Central S | Tamil Nadu | SR | Non-NCR | 4 | 210 | 30/03/91 | 31/03/22 | Bid opened |
| 226 | NEYVELI LIGI | NEYVELI TPS- II | Central S | Tamil Nadu | SR | Non-NCR | 5 | 210 | 31/12/91 | 30/06/22 | Bid opened |
| 227 | NEYVELI LIGI | NEYVELI TPS- II | Central S | Tamil Nadu | SR | Non-NCR | 6 | 210 | 30/10/92 | 30/09/22 | Bid opened |
| 228 | NEYVELI LIGI | NEYVELI TPS- II | Central S | Tamil Nadu | SR | Non-NCR | 7 | 210 | 19/06/93 | 31/12/22 | Bid opened |
| 229 | NTEC LTD. | VALLUR TPP | Central S | Tamil Nadu | SR | Non-NCR | 1 | 500 | 28/03/12 | 31/12/21 | NIT issued |
| 230 | NTEC LTD. | VALLUR TPP | Central S | Tamil Nadu | SR | Non-NCR | 2 | 500 | 28/02/13 | 31/12/21 | NIT issued |
| 231 | NTEC LTD. | VALLUR TPP | Central S | Tamil Nadu | SR | Non-NCR | 3 | 500 | 28/02/14 | 31/12/21 | NIT issued |
| 232 | NLC + TANGE | TUTICORIN (JV) TP | Central S | Tamil Nadu | SR | Non-NCR | 1 | 500 | 10/03/15 | 31/12/21 | Bid opened |
| 233 | NLC + TANGE | TUTICORIN (JV) TP | Central S | Tamil Nadu | SR | Non-NCR | 2 | 500 | 09/07/15 | 30/06/20 | Bid opened |
| 234 | TAQA, Neyvel | TAQA, Neyveli | Private S | Tamil Nadu | SR | Non-NCR | 2 | 250 | 21/10/02 | 30/06/20 | Bid opened |
| 235 | TANGEDCO | NORTH CHENNAI E | State Se | Tamil Nadu | SR | Non-NCR | 4 | 600 | 09/03/13 | 31/12/19 | Requested for FGD implementation |
| 236 | TANGEDCO | NORTH CHENNAI E | State Se | Tamil Nadu | SR | Non-NCR | 5 | 600 | 13/09/13 | 30/09/20 | Requested for FGD implementation |
| 237 | TANGEDCO | NORTH CHENNAI T | State Se | Tamil Nadu | SR | Non-NCR | 1 | 210 | 25/10/94 | 31/12/22 | Feasibility study completed |
| 238 | TANGEDCO | NORTH CHENNAI T | State Se | Tamil Nadu | SR | Non-NCR | 2 | 210 | 27/03/95 | 30/06/22 | Feasibility study completed |
| 239 | TANGEDCO | NORTH CHENNAI T | State Se | Tamil Nadu | SR | Non-NCR | 3 | 210 | 24/02/96 | 31/03/22 | Feasibility study completed |
| 240 | NTPC | RAMAGUNDEM STP | Central S | Telangana | SR | Non-NCR | 1 | 200 | 27/10/83 | 31/03/22 | Bid awarded |
| 241 | NTPC | RAMAGUNDEM STP | Central S | Telangana | SR | Non-NCR | 2 | 200 | 29/05/84 | 31/03/22 | Bid awarded |
| 242 | NTPC | RAMAGUNDEM STP | Central S | Telangana | SR | Non-NCR | 3 | 200 | 13/12/84 | 30/06/22 | Bid awarded |
| 243 | NTPC | RAMAGUNDEM STP | Central S | Telangana | SR | Non-NCR | 4 | 500 | 26/06/88 | 30/06/22 | Bid awarded |
| 244 | NTPC | RAMAGUNDEM STP | Central S | Telangana | SR | Non-NCR | 5 | 500 | 26/03/89 | 30/09/22 | Bid awarded |
| 245 | NTPC | RAMAGUNDEM STP | Central S | Telangana | SR | Non-NCR | 6 | 500 | 16/10/89 | 30/09/22 | Bid awarded |
| 246 | NTPC | RAMAGUNDEM STP | Central S | Telangana | SR | Non-NCR | 7 | 500 | 26/09/04 | 31/12/22 | NIT issued |
| 247 | Singareni Coll | SINGARENI TPP | State Se | Telangana | SR | Non-NCR | 1 | 600 | 13/03/16 | 31/12/19 | Feasibility study completed |
| 248 | Singareni Coll | SINGARENI TPP | State Se | Telangana | SR | Non-NCR | 2 | 600 | 25/11/16 | 30/09/19 | Feasibility study completed |
| 249 | TSGENCO | KAKATIYA TPS | State Se | Telangana | SR | Non-NCR | 1 | 500 | 27/05/10 | 31/03/20 | Feasibility Study started |
| 250 | TSGENCO | KAKATIYA TPS | State Se | Telangana | SR | Non-NCR | 2 | 600 | 31/12/15 | 30/06/20 | Feasibility Study started |
| 251 | TSGENCO | KOTHAGUDEM TPS | State Se | Telangana | SR | Non-NCR | 11 | 500 | 26/06/11 | 30/09/19 | Feasibility Study started |
| 252 | Bharat Alumin | BALCO TPS | Private S | Chhatisgar | WR | Non-NCR | 1 | 300 | 04/06/15 | 30/09/21 | Feasibility Study started |
| 253 | Bharat Alumin | BALCO TPS | Private S | Chhatisgar | WR | Non-NCR | 2 | 300 | 24/03/16 | 30/06/21 | Feasibility Study started |
| 254 | CSEB | MARWA TPS | State Se | Chhatisgar | WR | Non-NCR | 1 | 500 | 30/03/14 | 30/06/21 | NIT issued |
| 255 | CSEB | MARWA TPS | State Se | Chhatisgar | WR | Non-NCR | 2 | 500 | 15/07/16 | 31/03/21 | NIT issued |
| 256 | CSPGCL | DSPM TPS | State Se | Chhatisgar | WR | Non-NCR | 1 | 250 | 30/03/07 | 30/06/21 | Feasibility Study Completed |
| 257 | CSPGCL | DSPM TPS | State Se | Chhatisgar | WR | Non-NCR | 2 | 250 | 11/12/07 | 30/09/21 | Feasibility Study Completed |
| 258 | CSPGCL | KORBA-WEST Ext. | State Se | Chhatisgar | WR | Non-NCR | 5 | 500 | 22/03/13 | 30/09/21 | Feasibility Study Completed |
| 259 | DB Power | BARADARHA TPS | Private S | Chhatisgar | WR | Non-NCR | 1 | 600 | 23/02/14 | 30/06/21 | NIT issued |
| 260 | DB Power | BARADARHA TPS | Private S | Chhatisgar | WR | Non-NCR | 2 | 600 | 24/03/15 | 30/09/20 | NIT issued |

| Sr. No. | Developer | Name of Project | Sector | State | Region | NCR/Non-NCR | Unit No | Unit Capacity | Date of Commissioning | FGD Phasir | FGD Status |
|---------|---------------|-----------------|-----------|------------|--------|-------------|---------|---------------|-----------------------|------------|----------------------------------|
| 261 | GMR | RAIKHEDA TPP | Private S | Chhatisgar | WR | Non-NCR | 1 | 685 | 24/02/15 | 30/06/20 | GCEL is under stressed assets. I |
| 262 | GMR | RAIKHEDA TPP | Private S | Chhatisgar | WR | Non-NCR | 2 | 685 | 28/03/16 | 30/09/20 | GCEL is under stressed assets. I |
| 263 | KORBA-WES | AVANTHA BHANDA | Private S | Chhatisgar | WR | Non-NCR | 1 | 600 | 31/03/14 | 31/03/22 | Feasibility Study Completed |
| 264 | KSK Mahanad | AKALTARA TPS | Private S | Chhatisgar | WR | Non-NCR | 1 | 600 | 13/08/13 | 30/06/22 | Feasibility Study Completed |
| 265 | KSK Mahanad | AKALTARA TPS | Private S | Chhatisgar | WR | Non-NCR | 2 | 600 | 22/08/14 | 31/03/22 | Feasibility Study Completed |
| 266 | M/s Lanko Am | PATHADI TPP | Private S | Chhatisgar | WR | Non-NCR | 1 | 300 | 04/06/09 | 31/03/21 | Tender Specification made |
| 267 | M/s Lanko Am | PATHADI TPP | Private S | Chhatisgar | WR | Non-NCR | 2 | 300 | 25/03/10 | 31/03/21 | Tender Specification made |
| 268 | M/s O.P.Jinda | OP JINDAL TPS | Private S | Chhatisgar | WR | Non-NCR | 1 | 250 | 02/09/07 | 31/03/22 | NIT issued |
| 269 | M/s O.P.Jinda | OP JINDAL TPS | Private S | Chhatisgar | WR | Non-NCR | 2 | 250 | 10/02/08 | 31/03/22 | NIT issued |
| 270 | M/s O.P.Jinda | OP JINDAL TPS | Private S | Chhatisgar | WR | Non-NCR | 3 | 250 | 06/03/08 | 30/06/22 | NIT issued |
| 271 | M/s O.P.Jinda | OP JINDAL TPS | Private S | Chhatisgar | WR | Non-NCR | 4 | 250 | 17/06/08 | 30/06/22 | NIT issued |
| 272 | M/s O.P.Jinda | TAMNAR TPP | Private S | Chhatisgar | WR | Non-NCR | 1 | 600 | 10/03/14 | 31/03/21 | NIT issued |
| 273 | M/s O.P.Jinda | TAMNAR TPP | Private S | Chhatisgar | WR | Non-NCR | 2 | 600 | 30/03/14 | 31/12/21 | NIT issued |
| 274 | M/s O.P.Jinda | TAMNAR TPP | Private S | Chhatisgar | WR | Non-NCR | 3 | 600 | 07/01/15 | 31/03/22 | NIT issued |
| 275 | M/s O.P.Jinda | TAMNAR TPP | Private S | Chhatisgar | WR | Non-NCR | 4 | 600 | 28/03/15 | 30/06/22 | NIT issued |
| 276 | NTPC | KORBA STPS | Central S | Chhatisgar | WR | Non-NCR | 1 | 200 | 28/02/83 | 31/12/22 | Bid awarded |
| 277 | NTPC | KORBA STPS | Central S | Chhatisgar | WR | Non-NCR | 2 | 200 | 31/10/83 | 31/12/22 | Bid awarded |
| 278 | NTPC | KORBA STPS | Central S | Chhatisgar | WR | Non-NCR | 3 | 200 | 17/03/84 | 31/12/22 | Bid awarded |
| 279 | NTPC | KORBA STPS | Central S | Chhatisgar | WR | Non-NCR | 4 | 500 | 31/05/87 | 31/12/22 | Bid awarded |
| 280 | NTPC | KORBA STPS | Central S | Chhatisgar | WR | Non-NCR | 5 | 500 | 25/03/88 | 31/12/22 | Bid awarded |
| 281 | NTPC | KORBA STPS | Central S | Chhatisgar | WR | Non-NCR | 6 | 500 | 26/02/89 | 31/12/22 | Bid awarded |
| 282 | NTPC | KORBA STPS | Central S | Chhatisgar | WR | Non-NCR | 7 | 500 | 25/11/10 | 31/12/22 | Bid awarded |
| 283 | NTPC | SIPAT STPS | Central S | Chhatisgar | WR | Non-NCR | 4 | 500 | 20/06/08 | 31/12/21 | NIT ISSUED |
| 284 | NTPC | SIPAT STPS | Central S | Chhatisgar | WR | Non-NCR | 5 | 500 | 01/01/09 | 31/12/21 | NIT ISSUED |
| 285 | NTPC | SIPAT STPS | Central S | Chhatisgar | WR | Non-NCR | 1 | 660 | 01/10/11 | 31/12/22 | Bid awarded |
| 286 | NTPC | SIPAT STPS | Central S | Chhatisgar | WR | Non-NCR | 2 | 660 | 25/05/12 | 31/12/22 | Bid awarded |
| 287 | NTPC | SIPAT STPS | Central S | Chhatisgar | WR | Non-NCR | 3 | 660 | 08/01/12 | 31/12/21 | Bid awarded |
| 288 | NTPC & Sail | BHILAI TPS | Central S | Chhatisgar | WR | Non-NCR | 1 | 250 | 20/04/08 | 31/12/22 | Bid awarded |
| 289 | NTPC & Sail | BHILAI TPS | Central S | Chhatisgar | WR | Non-NCR | 2 | 250 | 12/07/09 | 31/12/22 | Bid awarded |
| 290 | RKM Powerge | UCHPINDA TPP | Private S | Chhatisgar | WR | Non-NCR | 1 | 360 | 28/10/15 | 31/03/22 | Feasibility study completed |
| 291 | RKM Powerge | UCHPINDA TPP | Private S | Chhatisgar | WR | Non-NCR | 2 | 360 | 28/01/16 | 31/12/21 | Feasibility study completed |
| 292 | SKS Power G | Binjkote TPP | Private S | Chhatisgar | WR | Non-NCR | 1 | 300 | 25/04/17 | 30/09/20 | Feasibility study started |
| 293 | TRN Energy F | NAWAPARA TPP | Private S | Chhatisgar | WR | Non-NCR | 2 | 300 | 18/04/17 | 30/09/20 | Already meeting the environment |
| 294 | Adani Power L | MUNDRA TPS | Private S | Gujarat | WR | Non-NCR | 1 | 330 | 04/08/09 | 31/12/22 | NIT issued |
| 295 | Adani Power L | MUNDRA TPS | Private S | Gujarat | WR | Non-NCR | 2 | 330 | 17/03/10 | 31/12/22 | NIT issued |
| 296 | Adani Power L | MUNDRA TPS | Private S | Gujarat | WR | Non-NCR | 3 | 330 | 02/08/10 | 30/09/22 | NIT issued |
| 297 | Adani Power L | MUNDRA TPS | Private S | Gujarat | WR | Non-NCR | 4 | 330 | 20/12/10 | 30/09/22 | NIT issued |
| 298 | Adani Power L | MUNDRA TPS | Private S | Gujarat | WR | Non-NCR | 5 | 660 | 26/12/10 | 30/06/22 | NIT issued |
| 299 | Adani Power L | MUNDRA TPS | Private S | Gujarat | WR | Non-NCR | 6 | 660 | 20/07/11 | 31/03/22 | NIT issued |

| Sr. No. | Developer | Name of Project | Sector | State | Region | NCR/Non-NCR | Unit No | Unit Capacity | Date of Commissioning | FGD Phasing | FGD Status |
|---------|---------------|-----------------|-----------|------------|--------|-------------|---------|---------------|-----------------------|-------------|------------------------------------|
| 300 | Essar Gujarat | SALAYA TPP | Private S | Gujarat | WR | Non-NCR | 1 | 600 | 04/01/12 | 30/06/21 | Feasibility study under process |
| 301 | Essar Gujarat | SALAYA TPP | Private S | Gujarat | WR | Non-NCR | 2 | 600 | 15/06/12 | 31/03/21 | Feasibility study under process |
| 302 | GSECL | GANDHI NAGAR TP | State Se | Gujarat | WR | Non-NCR | 3 | 210 | 20/03/90 | 31/12/21 | Lol Placed |
| 303 | GSECL | GANDHI NAGAR TP | State Se | Gujarat | WR | Non-NCR | 4 | 210 | 20/07/91 | 31/12/21 | Lol Placed |
| 304 | GSECL | GANDHI NAGAR TP | State Se | Gujarat | WR | Non-NCR | 5 | 210 | 17/03/98 | 31/12/21 | Lol Placed |
| 305 | GSECL | KUTCH LIG. TPS | State Se | Gujarat | WR | Non-NCR | 1 | 70 | 29/03/90 | 31/12/21 | Lol Placed |
| 306 | GSECL | KUTCH LIG. TPS | State Se | Gujarat | WR | Non-NCR | 2 | 70 | 25/03/91 | 31/12/21 | Lol Placed |
| 307 | GSECL | KUTCH LIG. TPS | State Se | Gujarat | WR | Non-NCR | 3 | 75 | 31/03/97 | 31/12/21 | Lol Placed |
| 308 | GSECL | SIKKA REP. TPS | State Se | Gujarat | WR | Non-NCR | 3 | 250 | 29/03/15 | 31/01/22 | Bidding Under Progresse |
| 309 | GSECL | SIKKA REP. TPS | State Se | Gujarat | WR | Non-NCR | 4 | 250 | 25/09/15 | 31/01/22 | Bidding Under Progresse |
| 310 | GSECL | UKAI TPS | State Se | Gujarat | WR | Non-NCR | 3 | 200 | 21/01/79 | 31/12/21 | Lol Placed |
| 311 | GSECL | UKAI TPS | State Se | Gujarat | WR | Non-NCR | 4 | 200 | 28/03/79 | 31/12/21 | Lol Placed |
| 312 | GSECL | UKAI TPS | State Se | Gujarat | WR | Non-NCR | 5 | 210 | 30/01/85 | 31/12/21 | Lol Placed |
| | | | | | | | | | | | e-tender for EPC floated & techn |
| 313 | GSECL | UKAI TPS | State Se | Gujarat | WR | Non-NCR | 6 | 500 | 05/03/13 | 31/03/22 | |
| 314 | GSECL | WANAKBORI TPS | State Se | Gujarat | WR | Non-NCR | 1 | 210 | 23/03/82 | 31/12/21 | Lol Placed |
| 315 | GSECL | WANAKBORI TPS | State Se | Gujarat | WR | Non-NCR | 2 | 210 | 15/01/83 | 31/12/21 | Lol Placed |
| 316 | GSECL | WANAKBORI TPS | State Se | Gujarat | WR | Non-NCR | 3 | 210 | 15/03/84 | 31/12/21 | Lol Placed |
| 317 | GSECL | WANAKBORI TPS | State Se | Gujarat | WR | Non-NCR | 4 | 210 | 09/03/86 | 31/12/21 | Lol Placed |
| 318 | GSECL | WANAKBORI TPS | State Se | Gujarat | WR | Non-NCR | 5 | 210 | 23/09/86 | 31/12/21 | Lol Placed |
| 319 | GSECL | WANAKBORI TPS | State Se | Gujarat | WR | Non-NCR | 6 | 210 | 18/11/87 | 31/12/21 | Lol Placed |
| 320 | GSECL | WANAKBORI TPS | State Se | Gujarat | WR | Non-NCR | 7 | 210 | 31/12/98 | 31/12/21 | Feasibility Study Under Progress |
| 321 | Tata Power (C | MUNDRA UMTTP | Private S | Gujarat | WR | Non-NCR | 1 | 800 | 07/03/12 | 30/06/20 | Bid opened |
| 322 | Tata Power (C | MUNDRA UMTTP | Private S | Gujarat | WR | Non-NCR | 2 | 800 | 30/07/12 | 31/03/21 | Bid opened |
| 323 | Tata Power (C | MUNDRA UMTTP | Private S | Gujarat | WR | Non-NCR | 3 | 800 | 27/10/12 | 30/06/21 | Bid opened |
| 324 | Tata Power (C | MUNDRA UMTTP | Private S | Gujarat | WR | Non-NCR | 4 | 800 | 21/01/13 | 31/03/22 | Bid opened |
| 325 | Tata Power (C | MUNDRA UMTTP | Private S | Gujarat | WR | Non-NCR | 5 | 800 | 22/03/13 | 31/03/22 | Bid opened |
| 326 | Torrent Power | SABARMATI | Private S | Gujarat | WR | Non-NCR | 1 | 120 | 12/10/78 | 31/12/22 | Feasibility Study under process |
| 327 | Torrent Power | SABARMATI | Private S | Gujarat | WR | Non-NCR | 2 | 121 | 31/12/84 | 31/12/22 | Feasibility Study under process |
| 328 | Torrent Power | SABARMATI | Private S | Gujarat | WR | Non-NCR | 3 | 121 | 28/09/88 | 31/12/22 | Feasibility Study under process |
| 329 | ESSAR power | MAHAN TPP | Private S | Madhya Pra | WR | Non-NCR | 1 | 600 | 24/02/13 | 31/12/20 | Feasibility study under process |
| 330 | Jaipraksh Pow | NIGRI TPP | Private S | Madhya Pra | WR | Non-NCR | 1 | 660 | 29/08/14 | 30/06/20 | Feasibility Study is under process |
| 331 | Jaipraksh Pow | NIGRI TPP | Private S | Madhya Pra | WR | Non-NCR | 2 | 660 | 27/02/15 | 30/09/20 | Feasibility Study is under process |

| Sr. No. | Developer | Name of Project | Sector | State | Region | NCR/Non-NCR | Unit No | Unit Capacity | Date of Commissioning | FGD Phasing | FGD Status |
|---------|---------------|-------------------|-----------|------------|--------|-------------|---------|---------------|-----------------------|-------------|----------------------------------|
| 332 | Jhabua Power | SEIONI TPP | Private S | Madhya Pra | WR | Non-NCR | 1 | 600 | 22/03/16 | 31/03/20 | Feasibility Study completed |
| 333 | MB Power | ANUPPUR TPP | Private S | Madhya Pra | WR | Non-NCR | 1 | 600 | 20/04/15 | 31/03/22 | Technical Bid under evaluation |
| 334 | MB Power | ANUPPUR TPP | Private S | Madhya Pra | WR | Non-NCR | 2 | 600 | 30/03/16 | 30/06/22 | Technical Bid under evaluation |
| 335 | MPPGCL | AMARKANTAK EXT | State Se | Madhya Pra | WR | Non-NCR | 5 | 210 | 15/06/08 | 31/03/21 | Feasibility Study Under Progress |
| 336 | MPPGCL | SANJAY GANDHI TP | State Se | Madhya Pra | WR | Non-NCR | 1 | 210 | 26/03/93 | 31/03/21 | Feasibility Study Under Progress |
| 337 | MPPGCL | SANJAY GANDHI TP | State Se | Madhya Pra | WR | Non-NCR | 2 | 210 | 27/03/93 | 31/03/21 | Feasibility Study Under Progress |
| 338 | MPPGCL | SANJAY GANDHI TP | State Se | Madhya Pra | WR | Non-NCR | 3 | 210 | 28/02/99 | 30/06/21 | Feasibility Study Under Progress |
| 339 | MPPGCL | SANJAY GANDHI TP | State Se | Madhya Pra | WR | Non-NCR | 4 | 210 | 23/11/99 | 30/06/21 | Feasibility Study Under Progress |
| 340 | MPPGCL | SANJAY GANDHI TP | State Se | Madhya Pra | WR | Non-NCR | 5 | 500 | 18/06/07 | 31/03/21 | Feasibility Study Under Progress |
| 341 | MPPGCL | SATPURA TPS | State Se | Madhya Pra | WR | Non-NCR | 10 | 250 | 22/03/13 | 31/03/21 | Feasibility Study Under Progress |
| 342 | MPPGCL | SATPURA TPS | State Se | Madhya Pra | WR | Non-NCR | 11 | 250 | 25/12/13 | 31/03/21 | Feasibility Study Under Progress |
| 343 | MPPGCL | SHRI SINGHAJI TPP | State Se | Madhya Pra | WR | Non-NCR | 1 | 600 | 18/11/13 | 31/03/21 | NIT issued |
| 344 | MPPGCL | SHRI SINGHAJI TPP | State Se | Madhya Pra | WR | Non-NCR | 2 | 600 | 15/10/14 | 31/03/21 | NIT issued |
| 345 | NTPC | VINDHYACHAL STP | Central S | Madhya Pra | WR | Non-NCR | 1 | 210 | 10/10/87 | 31/12/22 | Bid awarded |
| 346 | NTPC | VINDHYACHAL STP | Central S | Madhya Pra | WR | Non-NCR | 2 | 210 | 23/07/88 | 31/12/22 | Bid awarded |
| 347 | NTPC | VINDHYACHAL STP | Central S | Madhya Pra | WR | Non-NCR | 3 | 210 | 03/02/89 | 31/12/22 | Bid awarded |
| 348 | NTPC | VINDHYACHAL STP | Central S | Madhya Pra | WR | Non-NCR | 4 | 210 | 26/12/89 | 31/12/22 | Bid awarded |
| 349 | NTPC | VINDHYACHAL STP | Central S | Madhya Pra | WR | Non-NCR | 5 | 210 | 31/03/90 | 31/12/22 | Bid awarded |
| 350 | NTPC | VINDHYACHAL STP | Central S | Madhya Pra | WR | Non-NCR | 6 | 210 | 01/02/91 | 31/12/22 | Bid awarded |
| 351 | NTPC | VINDHYACHAL STP | Central S | Madhya Pra | WR | Non-NCR | 7 | 500 | 03/03/99 | 30/06/21 | Bid awarded |
| 352 | NTPC | VINDHYACHAL STP | Central S | Madhya Pra | WR | Non-NCR | 8 | 500 | 26/02/00 | 30/06/21 | Bid awarded |
| 353 | NTPC | VINDHYACHAL STP | Central S | Madhya Pra | WR | Non-NCR | 9 | 500 | 27/07/06 | 30/09/21 | Bid awarded |
| 354 | NTPC | VINDHYACHAL STP | Central S | Madhya Pra | WR | Non-NCR | 10 | 500 | 08/03/07 | 30/09/21 | Bid awarded |
| 355 | NTPC | VINDHYACHAL STP | Central S | Madhya Pra | WR | Non-NCR | 11 | 500 | 14/06/12 | 31/12/21 | Bid awarded |
| 356 | NTPC | VINDHYACHAL STP | Central S | Madhya Pra | WR | Non-NCR | 12 | 500 | 22/03/13 | 31/12/21 | Bid awarded |
| 357 | Reliance Pow | SASAN UMTTP | Private S | Madhya Pra | WR | Non-NCR | 1 | 660 | 30/05/13 | 30/09/21 | Tender Floated |
| 358 | Reliance Pow | SASAN UMTTP | Private S | Madhya Pra | WR | Non-NCR | 2 | 660 | 18/12/13 | 30/06/21 | Tender Floated |
| 359 | Reliance Pow | SASAN UMTTP | Private S | Madhya Pra | WR | Non-NCR | 3 | 660 | 21/05/14 | 31/03/22 | Tender Floated |
| 360 | Reliance Pow | SASAN UMTTP | Private S | Madhya Pra | WR | Non-NCR | 4 | 660 | 25/03/14 | 31/03/22 | Tender Floated |
| 361 | Reliance Pow | SASAN UMTTP | Private S | Madhya Pra | WR | Non-NCR | 5 | 660 | 24/08/14 | 31/12/21 | Tender Floated |
| 362 | Reliance Pow | SASAN UMTTP | Private S | Madhya Pra | WR | Non-NCR | 6 | 660 | 19/03/15 | 30/09/21 | Tender Floated |
| 363 | Adani Power N | TIRORA TPS | Private S | Maharashtr | WR | Non-NCR | 1 | 660 | 11/09/12 | 31/03/22 | NIT issued |
| 364 | Adani Power N | TIRORA TPS | Private S | Maharashtr | WR | Non-NCR | 2 | 660 | 25/03/13 | 31/12/21 | NIT issued |

| Sr. No. | Developer | Name of Project | Sector | State | Region | NCR/Non-NCR | Unit No | Unit Capacity | Date of Commissioning | FGD Phasir | FGD Status |
|---------|----------------|-----------------|-----------|------------|--------|-------------|---------|---------------|-----------------------|------------|---------------------------------|
| 365 | Adani Power I | TIRORA TPS | Private S | Maharashtr | WR | Non-NCR | 3 | 660 | 10/06/13 | 01/10/21 | NIT issued |
| 366 | Adani Power I | TIRORA TPS | Private S | Maharashtr | WR | Non-NCR | 4 | 660 | 23/03/14 | 01/07/21 | NIT issued |
| 367 | Adani Power I | TIRORA TPS | Private S | Maharashtr | WR | Non-NCR | 5 | 660 | 25/09/14 | 31/03/21 | NIT issued |
| 368 | Dhariwal Infra | DHARIWAL TPP | Private S | Maharashtr | WR | Non-NCR | 1 | 300 | 03/11/13 | 31/03/22 | Feasibility Study under process |
| 369 | Dhariwal Infra | DHARIWAL TPP | Private S | Maharashtr | WR | Non-NCR | 2 | 300 | 28/05/14 | 31/03/22 | Feasibility Study under process |
| 370 | GMR emco E | EMCO WARORA TP | Private S | Maharashtr | WR | Non-NCR | 1 | 300 | 07/02/13 | 31/03/22 | Feasibility study completed |
| 371 | GMR emco E | EMCO WARORA TP | Private S | Maharashtr | WR | Non-NCR | 2 | 300 | 27/08/13 | 31/03/22 | Feasibility study completed |
| 372 | MAHAGENCC | BHUSAWAL TPS | State Se | Maharashtr | WR | Non-NCR | 3 | 210 | 18/09/82 | 31/03/21 | Feasibility Study Carried Out |
| 373 | MAHAGENCC | BHUSAWAL TPS | State Se | Maharashtr | WR | Non-NCR | 4 | 500 | 07/03/12 | 31/03/21 | Feasibility Study Carried Out |
| 374 | MAHAGENCC | BHUSAWAL TPS | State Se | Maharashtr | WR | Non-NCR | 5 | 500 | 30/03/12 | 31/03/21 | Feasibility Study Carried Out |
| 375 | MAHAGENCC | CHANDRAPUR STP | State Se | Maharashtr | WR | Non-NCR | 3 | 210 | 03/05/85 | 31/03/21 | Feasibility Study Carried Out |
| 376 | MAHAGENCC | CHANDRAPUR STP | State Se | Maharashtr | WR | Non-NCR | 4 | 210 | 08/03/86 | 31/03/21 | Feasibility Study Carried Out |
| 377 | MAHAGENCC | CHANDRAPUR STP | State Se | Maharashtr | WR | Non-NCR | 5 | 500 | 22/03/91 | 31/03/21 | Feasibility Study Carried Out |
| 378 | MAHAGENCC | CHANDRAPUR STP | State Se | Maharashtr | WR | Non-NCR | 6 | 500 | 11/03/92 | 31/03/21 | Feasibility Study Carried Out |
| 379 | MAHAGENCC | CHANDRAPUR STP | State Se | Maharashtr | WR | Non-NCR | 7 | 500 | 01/10/97 | 31/03/21 | Feasibility Study Carried Out |
| 380 | MAHAGENCC | CHANDRAPUR STP | State Se | Maharashtr | WR | Non-NCR | 8 | 500 | 29/03/15 | 31/03/21 | Feasibility Study Carried Out |
| 381 | MAHAGENCC | CHANDRAPUR STP | State Se | Maharashtr | WR | Non-NCR | 9 | 500 | 21/03/16 | 31/03/20 | Feasibility Study Carried Out |
| 382 | MAHAGENCC | KHAPARKHEDA TP | State Se | Maharashtr | WR | Non-NCR | 1 | 210 | 26/03/89 | 31/03/21 | Feasibility Study Carried Out |
| 383 | MAHAGENCC | KHAPARKHEDA TP | State Se | Maharashtr | WR | Non-NCR | 2 | 210 | 08/01/90 | 31/03/21 | Feasibility Study Carried Out |
| 384 | MAHAGENCC | KHAPARKHEDA TP | State Se | Maharashtr | WR | Non-NCR | 3 | 210 | 31/05/00 | 31/03/21 | Feasibility Study Carried Out |
| 385 | MAHAGENCC | KHAPARKHEDA TP | State Se | Maharashtr | WR | Non-NCR | 4 | 210 | 07/01/01 | 31/03/21 | Feasibility Study Carried Out |
| 386 | MAHAGENCC | KHAPARKHEDA TP | State Se | Maharashtr | WR | Non-NCR | 5 | 500 | 05/08/11 | 31/03/21 | Feasibility Study Carried Out |
| 387 | MAHAGENCC | KORADI TPS | State Se | Maharashtr | WR | Non-NCR | 6 | 210 | 30/03/82 | 31/03/21 | Feasibility Study Carried Out |
| 388 | MAHAGENCC | KORADI TPS | State Se | Maharashtr | WR | Non-NCR | 7 | 210 | 13/01/83 | 31/03/21 | Feasibility Study Carried Out |
| 389 | MAHAGENCC | KORADI TPS | State Se | Maharashtr | WR | Non-NCR | 8 | 660 | 30/03/15 | 31/03/21 | Bid opened |
| 390 | MAHAGENCC | KORADI TPS | State Se | Maharashtr | WR | Non-NCR | 9 | 660 | 15/03/16 | 31/03/21 | Bid opened |
| 391 | MAHAGENCC | KORADI TPS | State Se | Maharashtr | WR | Non-NCR | 10 | 660 | 28/12/16 | 31/12/20 | Bid opened |
| 392 | MAHAGENCC | NASIK TPS | State Se | Maharashtr | WR | Non-NCR | 3 | 210 | 26/04/79 | 31/03/21 | Feasibility Study Carried Out |
| 393 | MAHAGENCC | NASIK TPS | State Se | Maharashtr | WR | Non-NCR | 4 | 210 | 10/07/80 | 31/03/21 | Feasibility Study Carried Out |
| 394 | MAHAGENCC | NASIK TPS | State Se | Maharashtr | WR | Non-NCR | 5 | 210 | 30/01/81 | 31/03/21 | Feasibility Study Carried Out |
| 395 | MAHAGENCC | PARLI TPS | State Se | Maharashtr | WR | Non-NCR | 4 | 210 | 26/03/85 | 31/03/21 | Feasibility Study Carried Out |
| 396 | MAHAGENCC | PARLI TPS | State Se | Maharashtr | WR | Non-NCR | 5 | 210 | 31/12/87 | 31/03/21 | Feasibility Study Carried Out |
| 397 | MAHAGENCC | PARLI TPS | State Se | Maharashtr | WR | Non-NCR | 6 | 250 | 16/02/07 | 31/03/21 | Feasibility Study Carried Out |
| 398 | MAHAGENCC | PARLI TPS | State Se | Maharashtr | WR | Non-NCR | 7 | 250 | 10/02/10 | 31/03/21 | Feasibility Study Carried Out |
| 399 | MAHAGENCC | PARLI TPS | State Se | Maharashtr | WR | Non-NCR | 8 | 250 | 30/03/16 | 31/03/21 | Feasibility Study Carried Out |
| 400 | NTPC | MOUDA TPS | Central S | Maharashtr | WR | Non-NCR | 1 | 500 | 19/04/12 | 31/12/22 | Bid awarded |
| 401 | NTPC | MOUDA TPS | Central S | Maharashtr | WR | Non-NCR | 2 | 500 | 29/03/13 | 31/12/22 | Bid awarded |
| 402 | NTPC | MOUDA TPS | Central S | Maharashtr | WR | Non-NCR | 3 | 660 | 28/03/16 | 31/12/22 | Bid awarded |
| 403 | NTPC | MOUDA TPS | Central S | Maharashtr | WR | Non-NCR | 4 | 660 | 18/03/17 | 31/12/20 | Bid awarded |

| Sr. No. | Developer | Name of Project | Sector | State | Region | NCR/Non-NCR | Unit No | Unit Capacity | Date of Commissioning | FGD Phasing | FGD Status |
|---------|---------------|---------------------|-----------|-------------|--------|-------------|---------|---------------|-----------------------|-------------|-----------------------------------|
| 404 | NTPC | SOLAPUR | Central S | Maharashtra | WR | Non-NCR | 1 | 660 | 07/04/17 | 31/12/20 | Bid awarded |
| 405 | Ratan Power | NASIK (P) TPS | Private S | Maharashtra | WR | Non-NCR | 1 | 270 | 25/02/14 | 31/03/21 | Bids under Evaluation |
| 406 | Ratan Power | NASIK (P) TPS | Private S | Maharashtra | WR | Non-NCR | 2 | 270 | 15/02/17 | 31/03/21 | Feasibility study under progress |
| 407 | Ratan Power | NASIK (P) TPS | Private S | Maharashtra | WR | Non-NCR | 3 | 270 | 14/04/17 | 31/12/22 | Feasibility study under progress |
| 408 | Ratan Power | NASIK (P) TPS | Private S | Maharashtra | WR | Non-NCR | 4 | 270 | 19/05/17 | 31/12/22 | Feasibility study under progress |
| 409 | Ratan Power | NASIK (P) TPS | Private S | Maharashtra | WR | Non-NCR | 5 | 270 | 30/05/17 | 31/12/22 | Feasibility study under progress |
| 410 | Vidarbha Indu | BUTIBORI TPP | Private S | Maharashtra | WR | Non-NCR | 1 | 300 | 17/08/12 | 30/06/21 | Reliance Power has floated the I |
| 411 | Vidarbha Indu | BUTIBORI TPP | Private S | Maharashtra | WR | Non-NCR | 2 | 300 | 19/03/13 | 31/03/21 | Reliance Power has floated the I |
| 412 | Wardha P C F | WARDHA WARORA | Private S | Maharashtra | WR | Non-NCR | 1 | 135 | 05/06/10 | 30/09/21 | Feasibility Study completed. Prep |
| 413 | Wardha P C F | WARDHA WARORA | Private S | Maharashtra | WR | Non-NCR | 2 | 135 | 10/10/10 | 30/09/21 | Feasibility Study completed. Prep |
| 414 | Wardha P C F | WARDHA WARORA | Private S | Maharashtra | WR | Non-NCR | 3 | 135 | 21/01/11 | 31/12/21 | Feasibility Study completed. Prep |
| 415 | Wardha P C F | WARDHA WARORA | Private S | Maharashtra | WR | Non-NCR | 4 | 135 | 30/04/11 | 31/12/21 | Feasibility Study completed. Prep |
| 416 | NTPC | KUDGI | Central S | Karnataka | SR | Non-NCR | 3 | 800 | 12/03/18 | 31/12/22 | Bid awarded |
| 417 | NTPC | Lara STPP | Central S | Chhatisgarh | WR | Non-NCR | 1 | 800 | 23/03/18 | 31/12/22 | Bid awarded |
| 418 | NTPC | Meja STPP | Central S | Uttar Prade | NR | Non-NCR | 1 | 660 | 30/03/18 | 31/12/22 | Bid awarded |
| 419 | APGENCO | Rayalaseema TPP S | State Se | Andhra Pra | SR | Non-NCR | 6 | 600 | 12/03/18 | 31/12/22 | Commitment yet to received |
| 420 | NTPC | Barauni TPS Extn. | State Se | Bihar | ER | Non-NCR | 8 | 250 | 11/01/18 | 31/12/22 | NIT issued |
| 421 | NTPC | Barauni TPS Extn. | State Se | Bihar | ER | Non-NCR | 9 | 250 | 31/03/18 | 31/12/22 | NIT issued |
| 422 | KSK Mahandi | Akaltara TPP (Naiya | Private S | Chhatisgarh | WR | Non-NCR | 3 | 600 | 18/01/18 | 31/12/22 | Feasibility Study completed. Prep |
| 423 | SKS Power G | Binjkote TPP | Private S | Chhatisgarh | WR | Non-NCR | 2 | 300 | 28/03/18 | 30/09/20 | Feasibility study under progress |
| 424 | RKM Powerge | Uchpinda TPP | Private S | Chhatisgarh | WR | Non-NCR | 3 | 360 | 12/09/17 | 31/03/22 | Feasibility study completed |
| 425 | Shirpur Power | Shirpur TPP | Private S | Maharashtra | WR | Non-NCR | 1 | 150 | 28/09/17 | 31/12/22 | Feasibility study under progress |

| Sr. No. | Developer | Name of Project | Sector | State | Region | NCR/Non-NCR | Unit No | Unit Capacity | Date of Commissioning | FGD Phasing | FGD Status |
|---------|---------------|------------------|-----------|-------------|--------|-------------|---------|---------------|-----------------------|-------------|----------------------------------|
| 426 | India Power C | India Power TPP | Private S | West Beng | ER | Non-NCR | 2 | 150 | 31/12/17 | 31/12/22 | Feasibility study under progress |
| 427 | PSEB | ROPAR TPS | State Se | Punjab | NR | NCR | 3 | 210 | 31/03/88 | 31/12/19 | NIT issued |
| 428 | PSEB | ROPAR TPS | State Se | Punjab | NR | NCR | 4 | 210 | 29/01/89 | 31/12/19 | NIT issued |
| 429 | PSEB | ROPAR TPS | State Se | Punjab | NR | NCR | 6 | 210 | 30/03/93 | 31/12/19 | NIT issued |
| 430 | PSEB | ROPAR TPS | State Se | Punjab | NR | NCR | 5 | 210 | 29/03/92 | 31/12/19 | NIT issued |
| 431 | NTPC | TANDA TPS | Central S | Uttar Prade | NR | Non-NCR | 1 | 110 | 21/03/88 | 31/12/20 | Bid awarded |
| 432 | NTPC | TANDA TPS | Central S | Uttar Prade | NR | Non-NCR | 2 | 110 | 11/03/89 | 01/01/21 | Bid awarded |
| 433 | NTPC | TANDA TPS | Central S | Uttar Prade | NR | Non-NCR | 3 | 110 | 28/03/90 | 01/01/21 | NIT issued |
| 434 | NTPC | TANDA TPS | Central S | Uttar Prade | NR | Non-NCR | 4 | 110 | 20/02/98 | 01/01/21 | NIT issued |
| 435 | NTPC | TALCHER (OLD) TP | Central S | Odisha | ER | Non-NCR | 1 | 60 | 17/12/67 | 31/12/21 | NIT issued |
| 436 | NTPC | TALCHER (OLD) TP | Central S | Odisha | ER | Non-NCR | 2 | 60 | 28/03/68 | 01/01/22 | NIT issued |
| 437 | NTPC | TALCHER (OLD) TP | Central S | Odisha | ER | Non-NCR | 3 | 60 | 11/07/68 | 01/01/22 | NIT issued |
| 438 | NTPC | TALCHER (OLD) TP | Central S | Odisha | ER | Non-NCR | 4 | 60 | 11/04/69 | 01/01/22 | NIT issued |
| 439 | NTPC | TALCHER (OLD) TP | Central S | Odisha | ER | Non-NCR | 5 | 110 | 24/03/82 | 01/01/22 | NIT issued |
| 440 | NTPC | TALCHER (OLD) TP | Central S | Odisha | ER | Non-NCR | 6 | 110 | 24/03/83 | 01/01/22 | NIT issued |