




भारत सरकार
GOVERNMENT OF INDIA
केन्द्रीय विद्युत प्राधिकरण
Central Electricity Authority



ISO 9001 : 2008

ताप विद्युत नवीनीकरण एवं आधुनिकीकरण प्रभाग
Thermal Renovation and Modernisation Division



Quarterly Review Report
Renovation, Modernisation and Life Extension of
Thermal Power Stations
{2nd Quarter of 2010-11, (July – Sept., 2010)}

Thermal Power Stations

{2nd Quarter of 2010-11, (July – Sept., 2010)}

C O N T E N T S

SL NO.	Description	Page No.
	Highlight	01-03
1.0	Introduction	04
2.0	Objective of R&M programme	04
3.0	Objective of LE programme	04
4.0	R&M and LE programme from 7th Plan onwards till 10th Plan	05
5.0	National Perspective Plan	06
6.0	LE/R&M Programme during 11th Plan (2007 – 08 to 2011-12)	06
6.1	Achievement of Life Extension Programme during April'2007 to September'2010 of the 11 th Plan	06
6.2	Achievement of R & M Programme during April'2007 to September'2010 of the 11 th Plan	07
6.3	Overall LE / R&M status during 11 th Plan (From April'2007 to September'2010)	08
6.4	Progress during the quarter (July – September,2010)	09
7.0	LE and R&M Targets during 11th Plan (2010-2011) & (2011 –2012)	10
8.0	External Co-operation for R&M of TPS	11
8.1	KfW assisted Programme	11
8.2	Coal Fired Generation Rehabilitation programme funded by World Bank	12-13
8.3	Development of Tender Procedure and Model Contract for R&M of Fossil fuel based Power Plant	14
8.4	Japan-India co-operation for Pre- Primary study of Efficiency and Environmental improvement of Coal fired stations	15
8.5	Financial Assistance by World Bank under GEF facility as Grant	15
Appendix-I A	List of units where Life Extension works have been completed during 11 th Plan as on 30.09.2010 (1/1)	
Appendix-I B	List of units where R&M works have been completed during 11 th Plan as on 30.09.2010 (1/3 to 3/3)	
Appendix-II A	Unit wise and Sector wise details of LE works to be completed during remaining period of the 11 th Plan (2010-11 & 2011-12), (1/3 to 3/3)	
Appendix-II B	Unit wise and Sector wise details of R&M works to be completed during remaining period of the 11 th Plan (2010-11 & 2011-12) , (1/2 to 2/2)	
Appendix-II C	Unit wise and Sector wise details of LE/R&M works to be completed during remaining period of the 11 th Plan (2010-11 & 2011-12), (1/2 to 2/2)	
Appendix-III	Details of units programmed for LE works during 11 th plan but likely to slip beyond 11 th plan (1/1)	
Appendix-IV	Region and Unit-wise Broad Status of LE works	

Foreword

In order to meet the growing power demand in the country, Govt. of India have taken a number of initiatives which, inter-alia, include new multi modal generation capacity addition. To further supplement the above efforts in the area of efficient power generation, Renovation & Modernisation (R&M) and Life Extension (LE) of the existing old power stations have been recognized as one of most cost-effective option due to its short gestation period and low cost. Recognising the significance of the R&M/LE works, CEA has brought out the National Perspective Plan for R&M/LE works up to 2016-17. In the Perspective Plan, 53 units (7318 MW) for LE works and 76 units (18965 MW) for R&M works have been identified in 11th Plan and for 12th Plan 72 units (16532 MW) for LE work and 23 units (4871 MW) for R&M work have been identified.

As per clause 73 (f) of Electricity Act 2003, inter alia Central Electricity Authority is to “promote and assist in the timely completion of schemes and projects for improving and augmenting the electricity system”. The Thermal Renovation and Modernisation (TRM) Division is entrusted with the responsibility of monitoring the progress of R&M/ LE activities of all the thermal power projects in the country till the units are re-commissioned. The progress of various activities of R&M / LE programme under execution in the country is closely monitored for timely commissioning of the units. Visits are made by the officers of TRM Division to the sites for on the spot assessment of progress of works and rendering the advice / assistance in solving the problems being faced by the project authorities and thereby helping the project authorities in avoiding / minimizing the time and cost overrun of R&M schemes at thermal power stations. The Quarterly Report is also available on CEA website <http://cea.nic.in> .

During the quarter July-September, 2010, the LE works on unit - 2 (120 MW) of Amarkantak Extn. TPS and unit – 9 (200 MW) of Obra TPS of UPRVUNL have been completed and the units have become operational on 26.8.2010 & 17.9.2010 respectively. Shut down has been taken for carrying out LE works on four units namely unit – 4 (110 MW) of Bathinda TPS, unit – 1 (120 MW) of Amarkantak Ext. TPS, unit – 7 (110 MW) of Barauni TPS & unit – 1 (110 MW) of Muzaffarpur TPS. Supply of materials/equipments has also been started for Obra TPS unit – 10&11 (2x200 MW), Bathinda TPS unit – 4 (110 MW) and Harduaganj TPS unit – 7 (110 MW).

Under KfW assisted programme, the DPR for selected option-D for unit-3 of Nasik TPS for carrying out EE R&M/ LE works has been submitted and the same is under approval of Mahagenco Board. The Draft DPRs of Unit-1,2&3 of Kolaghat TPS of WBPDC have been submitted by M/s Evonik and are under examination by WBPDC. Draft Feasibility Report (DFR) for unit-1 of Bokaro TPS of DVChas been discussed with DVC. The queries raised by DVC on R&M scope have been clarified. The DFR is to be revised by M/s Evonik considering the current sale price of power for BTPS units.

The Terms of Reference (TOR) for the consultant for preparation of standard documents for R&M projects has been finalized during the quarter under report. Under the Technical Assistance to CEA funded by World Bank, Proposals from four consultants were received on 19.07.2010 for Implementation Support Consultants (ISC). On the basis of the technical & financial evaluation of the proposals, one consultant has been selected for further negotiation on technical issues and finalization of contract documents.

As per the MOU between Central Electricity Authority and JCOAL, a team of experts from JCOAL has visited four candidate coal fired power plants viz. Ukai and Wanakbori TPS (GSECL), Ramagundem STPS (NTPC) and Vijaywada TPS (APGENCO) during Aug.-Sept.' 2010 for pre –

primary studies and have short listed three units viz Ramagundam unit-5 (NTPC), Wanakbori unit-1 (GSECL) and Vijaywada unit-1 (APGENCO) for further studies. The officers from TRM Division of CEA also joined the experts from JCOAL team in their pre-primary studies.

We heartedly acknowledge and appreciate the co-operation of the Utilities / Organisations for providing the necessary and relevant information regarding the physical and financial progress of their R&M projects. We would be highly grateful for the suggestions / feedback for further improvement in the Quarterly Review Report.

¶ãfÃ ää^aÊÊääè
ää^a¶ääâ†ãŠ : 21.10.2010

(„½ää íâ†ãŠÀ
íã½ääÃ)
½ãìÆ³/₄ã
,äää¹/₄ã³/₄ã¶|ää

Highlights

1. R&M and LE programme from 7th Plan onwards till 10th Plan

S. No	5-Year Plan	Year	No. of TPS / No. of Units	Capacity (MW)	Additional Generation Achieved MU/ Annum	Equivalent MW**
1	7 th Plan & 2 Annual Plans	85-86 to 89-90 & 90-91, 91-92	34 / 163	13570	10000	2000
2	8 th Plan (R&M) (LEP)	92-93 to 96-97	44 / 198 43/(194) 1 (4)	20869 (20569) (300)	5085	763
3	9 th Plan (R&M) (LEP)	97-98 to 2001-02	37 / 152 29/ (127) 7/ (25)	18991 (17306) (1685)	14500	2200
4	10 th Plan (R&M) (LEP)	2002-03 to 2006-07	9/25 (14 out of 57 planned) (11 out of 106 *)	3445 (2460) (985)	2000	300

*Out of 106, 23 units were considered under PIE programme and 45 units were found techno-economically unviable.

** Equivalent MW has been worked out considering PLF during the respective plan period.

2. LE/R&M Programme during 11th Plan (2007 – 2012)

Sl No.	Particular	State Sector		Central Sector		Total (State sector + Central Sector)	
		No. of units	Capacity (MW)	No. of units	Capacity (MW)	No. of units	Capacity (MW)
1.	LE works	33	4524	20	2794	53	7318
2.	R&M works	27	6015	49	12950	76	18965
	Total	60	10539	69	15744	129	26283

3. LE/R&M Programme during 12th Plan (2012 – 2017) tentative

Sl No.	Particular	State Sector		Central Sector		Total (State sector + Central Sector)	
		No. of units	Capacity (MW)	No. of units	Capacity (MW)	No. of units	Capacity (MW)
1.	LE works	30	5860	42	10672.19	72	16532.19
2.	R&M works	03	630	20	4341	23	4971
	Total	33	6490	62	15013.19	95	21503.19

4. Achievement during 11th Plan (From April'2007 to September'2010)

Sl. No.	Particulars	State sector		Central sector		Total (State + Central)	
		No. of units	Capacity (MW)	No. of units	Capacity (MW)	No. of units	Capacity (MW)
1.	LE works completed	9	904	3	267	12	1171
2.	R&M works completed	18	4350	39	10370	57	14720
3.	R&M works* additional completed			4	240	4	240
	TOTAL	27	5254	46	10877	73	16131

* In addition, R&M works in respect of 4 number of units of Talcher TPS of 60 MW each which were not originally envisaged for R&M works in National Perspective Plan were also completed by NTPC.

5. Important Achievements in Monitoring of R&M Projects

- Amkantak Unit-2 (120 MW) – Recommissioned after completion of LE works and was Synchronised on 26.08.2010.
- Obra Unit-9 (200 MW) of UPRVUNL – Boiler was lighted up on 25.08.10 and Turbine was synchronised on 17.09.2010. Unit is operating at part load on different combination of newly installed XRP 803 mills. Unit would be switched over to full load operation after rectifying the initial teething problem.
- KBUNL Muzaffarpur Unit-2 (110 MW) – R&M of one wagon tippler is completed and the load trial was carried out successfully on 17.08.2010.
- KBUNL Muzaffarpur Unit-1 (110 MW) - 2436 MT materials/equipments received at site and turbine rotors are ready for dispatch to BHEL, Hyderabad since 18.08.2010.

- v) Barauni Unit - 7 (110 MW) - 4600 MT materials/equipments received at site. Dismantling work on Turbine have been completed and turbine rotors are ready for dispatch to BHEL, Hyderabad for refurbishment.
- vi) Bathinda Unit-3 of PSEB – Erection works of boiler started from 18.06.2010. 100% dismantling work on Generator and 90% dismantling work on Turbine have been completed.

-2-

6. External Co-operation for R&M (LE) of TPS

The following activities were undertaken:-

(A) KfW assisted Programme

- (i) Preparation of DFR/DPR for EE R&M by the consultant M/s Evonik Energy Services Pvt. Ltd., Essen, Germany.

a) Unit-3 of Nasik TPS

DPR for EE R&M has been prepared by the consultant M/s Evonik for selected option - D and has been submitted to Mahagenco Board for approval.

b) Unit 1,2 &3 of Bokaro 'B' TPS

The Revised DFR is to be prepared by the consultant M/s Evonik.

c) Unit 1,2 & 3 of Kolaghat TPS

The Draft DPR for unit-1&3 has been submitted by the consultant M/s Evonik and are under examination by WBPDC.

- (ii) Phase – II activity for development of tendering procedures and preparation of Model Contract for R&M Projects.

KfW appointed the Tender Agent in June'2010 for selection of a Consultant to carry out the Phase-II activities. The TOR for the Consultant for Phase-II activity have been finalized. Invitation to Bid is likely to be processed for ICB by end of Nov'.2010.

(B) Technical Assistance to CEA funded by World Bank

The technical and financial proposals were received from four consultants on 19.07.2010 and the same has been evaluated. The combined technical and financial evaluation Report for selection of ISC was sent to World Bank for no objection on 20.09.2010.

(C) Japan-India co-operation for Pre- Primary study of Efficiency and Environmental improvement of Coal fired stations.

A team of experts from JCOAL has visited four candidate coal fired power plants viz. Ukai and Wanakbori TPS (GSECL), Ramagundem STPS (NTPC) and Vijaywada TPS (APGENCO) during Aug.-Sept.' 2010 for pre – primary studies and have short listed three units viz Ramagundam unit-5 (NTPC), Wanakbori unit-1 (GSECL) and Vijaywada unit-1 (APGENCO) for further studies.

Quarterly Review Report on Renovation, Modernisation and Life Extension of Thermal Power Plants

1.0 Introduction

At the time of independence, the total installed capacity in the power sector was 1362 MW of which steam power plants contributed 756 MW. The installed generation capacity has since grown manifold. The total installed capacity as on 31.3.2010 was 159398 MW of which Thermal power plants contributed 84198 MW (Coal based) and 17055 MW (Gas based).

Many of the thermal power plants are not operating to their full potential. Also large numbers of thermal units are old and outlived their normal life. Renovation and Modernisation (R&M) and Life Extension (LE) of existing old power stations have been recognized as an effective option to achieve additional generation from existing units at low cost and short gestation period. Besides generation improvement and life extension, other benefits achieved from R&M / LE include improvement in availability, safety, reliability and environmental emissions.

Presently, a large number of 200/210 MW units have completed or are near completion of their normal design life. The perspective R&M programme aims at extending their operating life further and also up grade their performance through Energy Efficient R&M (EE R&M).

2.0 Objective of R&M Programme

The main objective of Renovation & Modernisation (R&M) of thermal generating units is to make the operating units well equipped with modified / augmented latest technology equipment and systems with a view to improving their performance in terms of output, reliability and availability, reduction in maintenance requirements, ease of maintenance and minimizing inefficiencies.

3.0 Objective of Life Extension Programme

The R&M programme is primarily aimed at generation sustenance and overcoming problems. The life extension (LE) programme on the other hand focuses on plant operation beyond their original design life after carrying out specific life assessment studies of critical components.

4.0 Renovation and Modernisation (R&M) and Life Extension Programme (LEP) from 7th Plan onwards till 10th Plan

R&M Programme in a structured manner was initiated in 1984 as a centrally sponsored programme during 7th Plan and the programme continued during the two Annual plans 1990-91 & 1991-92. The momentum for undertaking R&M works continued during the 8th & 9th Plan. But the same could, however not be sustained during 10th Plan. The plan wise details are given below :-

Sl. No.	5-Year Plan	Year	No. of TPS / No. of Units	Capacity (MW)	Additional Generation Achieved MU/ Annum	Equivalent MW**
1	7 th Plan & 2 Annual Plans	85-86 to 89-90 & 90-91, 91-92	34 / 163	13570	10000	2000
2	8 th Plan (R&M) (LEP)	92-93 to 96-97	44 / 198 43/(194) 1 (4)	20869 (20569) (300)	5085	763
3	9 th Plan (R&M) (LEP)	97-98 to 2001-02	37 / 152 29/ (127) 7/ (25)	18991 (17306) (1685)	14500	2200
4	10 th Plan (R&M) (LEP)	2002-03 to 2006-07	9/25 (14 out of 57 planned) (11 out of 106 *)	3445 (2460) (985)	2000	300

*Out of 106, 23 units were considered under PIE programme and 45 units were found techno-economically unviable.

** Equivalent MW has been worked out considering PLF during the respective plan period.

5.0 National Perspective Plan

Based on the discussions held with Ministry of Power, various utilities, PFC and BHEL, CEA have prepared a document on “National Perspective Plan for Renovation & Modernisation and Life Extension and uprating (LE&U) of thermal power stations upto the year 2016-17”. This document also includes revised guidelines for Renovation & Modernization / Life Extensions works on coal / lignite based thermal power stations and this document was released by Honorable Minister of Power on 14.12.2009 on the occasion of Energy Conservation day.

In the Perspective Plan, 53 units (7318 MW) for LE works and 76 units (18965 MW) for R&M works have been identified in 11th Plan and for 12th Plan 72 units (16532 MW) for LE work and 23 units (4871 MW) for R&M work have been identified.

6.0 LE / R&M Programme during 11th Plan (2007 - 08 to 2011-12)

The Sector wise break up of units identified for LE / R&M works during 11th plan is furnished as under :-

Sl No.	Particular	State Sector		Central Sector		Total (State sector + Central Sector)	
		No. of units	Capacity (MW)	No. of units	Capacity (MW)	No. of units	Capacity (MW)
1.	LE works	33	4524	20	2794	53	7318
2.	R&M works	27	6015	49	12950	76	18965
	Total	60	10539	69	15744	129	26283

6.1 Achievement of LE Programme during April'2007 to September'2010

During the first three and half years of 11th Plan (till Sept, 2010), LE works have been completed in 12 units comprising 9 units in the state sector and 3 units of NTPC in the central sector. Sector wise details of units where LE works have been completed are furnished as under:-

6.1.1 State Sector (9 Nos. of units)

1. Obra TPS Unit – 1 (40 MW)
2. Obra TPS Unit – 2 (40 MW)
3. Obra TPS Unit – 6 (94 MW)
4. Haduaganj TPS Unit – 5 (60 MW)
5. Panipat TPS Unit – 1 (110 MW)
6. Ukai TPS Unit – 1 (120 MW)
7. Ukai TPS Unit – 2 (120 MW)
8. Amarkantak TPS Unit - 2 (120 MW)
9. Obra TPS Unit - 9 (200 MW)

6.1.2 Central Sector (3 Nos. of units)

1. Anta CCGT (NTPC) GT – Units 1 to 3 (3x89 MW)

Sub total (LE) - 12 Units (1171 MW)

-6-

6.2 Achievement of R&M Programme during April'2007 to September'2010

During the first three and half years of the 11th Plan (till September, 2010), R&M works have been completed in 57 nos. of units comprising 18 nos. of units and 39 nos. of units in the state and central sector respectively. Sector wise details of units where R&M works have been completed are furnished as under:-

6.2.1 State Sector (18 Nos. of units)

1. Ropar TPS Unit – 1 to 6 (6x210 MW)
2. Koradi TPS Unit – 5 to 7 (1x200 + 2x210 MW)
3. Chandrapur TPS Unit – 1 to 6 (4x210 + 2x500 MW)
4. Parli TPS Unit – 3 to 5 (3x210 MW)

6.2.2 Central Sector (39 nos. of units)

a) DVC (2 Nos. of units)

1. Durgapur TPS (DVC) Unit 3 & 4 (130 MW + 210 MW)

b) NTPC (37 nos. of units)

1. Korba STPS Unit – 1 to 6 (3x200 + 3x500 MW)
2. Vindhyachal STPS Unit – 1 to 6 (6x210 MW)
3. Ramagundem STPS Unit – 1 to 6 (3x200 + 3x500 MW)
4. Farakka STPS St-I, Unit – 1 to 3 (3x200 MW)
5. Tanda TPS Unit – 1,3 & 4 (2x110 MW)
6. Talcher TPS , Unit – 5 & 6 (2x110 MW) *
7. Singrauli STPS Unit 1 to 7 (5x200 + 2x500 MW)
8. Unchahar TPS St. – 1, Unit 1 & 2 (2x210 MW)
9. Rihand St – 1, Unit 1 & 2 (2x500 MW)

* In addition, R&M works completed in Talcher TPS Unit – 1 to 4 (4x60 MW) by NTPC, which were not originally envisaged for R&M works in National Perspective Plan.

Sub total (R&M) - 61 Units (14960 MW)

Total (LE and R&M) - 73 Units (16131 MW)

6.3 Overall LE / R&M status during 11th Plan (From April'2007 to September'2010)

Out of 53 units (7318 MW) for LE works and 76 units (18965 MW) for R&M works planned for 11th plan, LE works in 12 units (1171 MW) and R&M works in 57 units (14720 MW) were completed during the period from April'2007 to September'2010 of the 11th plan. Gist of LE and R&M works completed during the 11th plan (till September, 2010) are tabulated below:

Sl. No.	Particulars	State sector		Central sector		Total (State + Central)	
		No. of units	Capacity (MW)	No. of units	Capacity (MW)	No. of units	Capacity (MW)
A)	LE works Completed	9	904	3	267	12	1171
B)	R&M works Completed	18	4350	39	10370	57	14720
C)	R&M works* Additional Completed			4	240	4	240
	TOTAL	27	5254	46	10877	73	16131

* In addition, 4 number of units of Talcher TPS of 60 MW each which were not originally envisaged for R&M works in National Perspective Plan by NTPC, were also completed.

Out of 129 units planned for LE/R&M works during 11th plan (60 units in State Sector and 69 units in Central Sector with a capacity 26283 MW)), LE/R&M works in respect of 69 units (27 numbers in State Sector and 42 number in Central Sector) of total capacity of 15891 MW) were completed (till September, 2010). In addition, 4 number of units of Talcher TPS of 60 MW each which were not originally envisaged for R&M works in National Perspective Plan, were also completed thereby increasing the total number of units where R&M/LE works completed to 73 nos. with a capacity of 16131 MW.

6.4 Progress during the quarter (July – September 2010)

6.4.1 LE works completed during the quarter (July – September 2010)

During the second quarter of year 2010-11 of 11th Plan, LE works have been completed in two units in the state sector.

(a) State Sector (2 nos. of units)

1. Amarkantak TPS Unit - 2 (120 MW)
2. Obra TPS Unit - 9 (200 MW)

(b) Central Sector

Nil

6.4.2 R&M works completed during the quarter (Jan. – Mar. 2010)

During the second quarter of year 2010-11 of 11th Plan, R&M works have not been completed in any unit of state and central sector.

(a) State Sector

Nil

(b) Central Sector

Nil

List of units where LE & R&M works have been completed during 11th Plan as on 30th September, 2010 is furnished at **Appendix I-A & I- B** respectively. Unit-wise status of LE works (single page Broad Status) pertaining to State Utilities is furnished at **Appendix – IV**.

7.0 LE and R&M Targets during 11th Plan (2010-2011) & (2011 – 2012)

Broad details of State / Central Sector wise LE/ R&M works to be taken up during remaining period of 2010- 2011 & 2011 – 12 of 11th Plan are furnished below:

Sl. No	Particulars	State sector		Central sector		Total (State + Central)	
		No. of units	Capacity (MW)	No. of units	Capacity (MW)	No. of units	Capacity (MW)
1	LE works	17	2360	17	2527	34	4887
2	R&M works	9	1665	10	2580	19	4245
	TOTAL	26	4025	27	5107	53	9132

Unit-wise and Sector details of LE and R&M works to be completed during remaining Period of 11th Plan are furnished in **Appendix II A, II B & IIC** respectively.

Further LE works on another 7 units in the state sector of total capacity of 1260 MW are likely to slip beyond 11th Plan and details of such units are furnished in **Appendix III**.

8.0 External Co-operation for R&M of TPS

World Bank & KfW-Germany have committed to provide an aid of US \$ 180 & Euro 90 million respectively for energy efficient R&M at few identified thermal power stations in India. Also, METI (Ministry of Economy, Trade and Industry) and MOP have agreed to extend their cooperation in sharing of technical expertise as well as in actual implementation of mutually agreed techno-economical R&M solutions.

8.1 KfW assisted Programme

Under Energy Efficiency Programme, KfW development Bank –Germany has provided a soft loan of Euro 90 million for the implementation of energy efficient R&M at the following thermal power plants:

- i) Bokaro ‘B’ TPS, U-1, 2 & 3 (3x210MW) of DVC.
- ii) Kolaghat TPS, U-1 ,2 & 3 (3x210MW) of WBPDC.
- iii) Nasik TPS, U-3 (210MW) of Mahagenco.

In addition to the above, KfW has provided a grant of Euro 1.3 million for preparation of feasibility reports/DPR to identify & finalize the scope of works for R&M/LE for the above seven units through a consultant. M/s Evonik Energy services Pvt. Ltd, Essen , Germany have been selected as consultant through ICB route to prepare feasibility Study / DPR for the above seven units at three power stations. The implementation of R&M/LE works based on the feasibility report would be taken up by the concerned utilities.

a) Nasik TPS

The Feasibility Report was submitted by the M/s Evonik in Feb., 2010. Based on the comments received from Mahagenco, final Feasibility Report (FR) prepared by M/s Evonik has been accepted by Mahagenco and the scope of R&M works has been finalised. M/s Evonik have submitted the Draft Detailed Project Report (DPR) for the selected option – D. The DPRs is under approval of Mahagenco.

b) Bokaro ‘B’ TPS

Draft Feasibility Report (DFR) for Unit-1 of Bokaro ‘B’ TPS was submitted in first week of June’2010. The DFR has been discussed with DVC on 12.06.10 at DVC HQs. The scope of R&M works for the three units is under finalization by DVC. DVC sought some clarification on the scope of R&M works. The clarifications have been sent to DVC. Comments on scope of R&M works are awaited from DVC.

c) Kolaghat TPS

Draft Feasibility Report for Unit- 3 of Kolaghat TPS was submitted in first week of June’2010. The DFR has been discussed with WBPDC on 11.06.10 at WBPDC HQs. The scope of R&M works for the three units were further discussed in CEA on 29.06.10 with M/s Evonik. M/s Evonik have listed out the works under R&M and O&M separately. Based on the above identified R&M works, DPRs for the units - 1,2&3 have been sent to WBPDC and the same are under their examination.

8.2 Coal Fired Generation Rehabilitation Project funded by World Bank

World Bank is financing a project under the title “Coal Fired Generation Rehabilitation Project –India” for Energy Efficient Renovation & Modernisation (EER&M) of coal fired generation units through rehabilitation of 640 MW of capacity across three States i.e., West Bengal, Maharashtra & Haryana as per following details:

- i) Bandel TPS, U-5 (210 MW) of WBPDCCL
- ii) Koradi TPS, U-6 (210MW) of Mahagenco.
- iii) Panipat TPS, U-3 & 4 (2x110MW) of HPGCL.

This project would be funded through IBRD loan of US\$180 million and GEF grants of US\$45.4 million. Out of GEF grant of US\$45.4 million, US\$ of 7.5 million have been earmarked for technical assistance components. CEA has been provided a grant of US\$ 1.1 million out of this technical assistance components to carry out various studies related to R&M in India through appointment of some consultants.

A. Pilot R&M Projects Funded by World Bank

i) Bandel TPS, Unit-5

DPR for the R&M project consisting following major packages have been prepared by the M/s Evonik Energy Services (Project design consultant):-

- i) Main Plant Package (BTG -Boiler, Turbine & Generator)
- ii) Coal Handling System Package (CHP)
- iii) Ash Handling Package & Water System Package (AHP & Water)
- iv) Electrical System Package

The Cost of the project is around Rs. 472 crores (330 +142; Loan + Equity) with a Loan: Equity ratio as 70:30. The execution period of the project is 24 months as per tender document.

Main Plant Package

The first stage bids for BTG was evaluated and evaluation report submitted to World Bank. Out of four bids received, only one was found responsive. WBPDCCL had negotiations with other three bidders to cover up the deficiencies as advised by the World Bank to make other three bids responsive. But the three bidders could not submitted responsive bid. WBPDCCL has taken a decision for rebidding. Accordingly a proposal was placed before World Bank and World Bank has sent their “No Objection” on 02.06.10. WBPDCCL has submitted the fresh bidding documents for BTG pkg. to World Bank in Sept.'2010 for "No Objection".

Based on the CEA advice, West Bengal Pollution Control Board (WBPCB) has accepted not to increase the existing chimney height of the old chimney for the Unit –5 of Bandel TPS in June'2010.

ii) Koradi TPS, unit-6

Fund allocation for the Koradi TPS is around 59.00 million US \$ (loan) and grant US \$ 12.45 million. M/s Evonik Energy Services was selected as Project Design Consultant and contract awarded to them in Nov.'2007. M/s Evonik prepared the DPR of the project consisting four major packages BTG, Electrical, CHP & other BOP.

DPR with option-D (Replacement of HP,IP & LP turbines with efficient one and others) with an estimated cost of Rs. 486 Crs. was accepted and approved by Mahagenco Board. Final reports for Environmental Audit & Due Diligence (EADD) and Rapid Social Assessment (RSA) were submitted and accepted by Mahagenco. In principle approval of MERC for capital expenditure received vide letter dated 24.05.2010. The DPR & technical specification approved by Mahagenco were sent to World Bank. World Bank suggested some modification in the technical specifications. The same has been incorporated in the specification and approved by World Bank. NIT for BTG pkg. was floated on 7th August' 2010. The last date for bid submission was Sept.'2010, which has been extended up to 15th Dec.'2010.

iii) Panipat TPS, unit-3&4

Fund allocation for the Panipat TPS is around 62 million US \$ as Loan and 13 million US \$ as Grant. M/s SMEC, Gurgaon has submitted Rapid Social Assessment (RSA) report on 27.09.2010. Environment Assessment Due Diligence (EADD) Report has been submitted by M/s ENZEN, Bangalore on 28.09.2010. The evaluation of technical and financial proposals for appointment of Design Consultant (DC) have been completed. The negotiation with the rank-1 bidder is in progress for Design Consultant (DC) and contract is likely to be awarded by the end of Oct.'2010.

B. Technical Assistance to CEA

The World Bank is providing technical assistance of US\$1.1 million as a part of GEF grant under Coal Fired Generation Rehabilitation Project to CEA for addressing the barriers to energy efficient R&M in India. The scheme would be implemented through appointment of consultants for carrying out the following studies.

- a) Study on reduction of barriers to R&M interventions in thermal power stations in India.
- b) Study on developing markets for implementation of R&M in thermal power stations in India.
- c) Review of experience from Pilot R&M interventions in thermal power stations in India.
- d) Review of institutional capacity and capacity strengthening interventions at CEA.

An implementation support consultant (ISC) would also be appointed to assist CEA in procurement of the above consultancy services and in implementing the "Technical Assistance to CEA" project. The appointment of ISC through ICB route is under process. RfP was issued to the short listed consultants in the month of May 2010. Pre- proposal conference with short listed consultants has been held on 15.06.10. The last date for submission of the RfP by the consultants was 19.07.10. The technical and financial proposals were received from four consultants on 19.07.2010. Based on the evaluation of these proposals, M/s ABPS Infrastructure Advisory Services Ltd have been selected for further negotiations. A contract would be signed between CEA and the Consultant by the end of Oct.'2010.

8.3 Development of the Tendering Procedures and Model Contract for the R&M of Fossil Fuel Based Power Plants in India.”

A task force on “development of tender procedure and model contracts for the Renovation & Modernization (R&M) of fossil fuel based power plants” under the chairmanship of Member (Thermal),CEA was constituted vide MoP letter no. 5/33/2009-S.Th. dated 29/10/2009 comprising the members from various power utilities. The scope of the assignment to be completed by the task force is divided in two phases as under:

Phase-I Task

It comprises of an assessment of tendering procedures currently being followed by public utilities in India and a review of documents used for standard R&M projects and the documents which have already been developed for energy efficient R&M projects financed by particularly World Bank.

Phase-II Task

Phase-II activity comprises the preparation of the model documents / templates in consultation with task force, power utilities & financing agencies. It is intended to apply the documents for the Energy Efficiency Programme financed by KfW.

In the 3rd meeting of Indo-German Energy Forum(IGEF) convened in Berlin on 4th November 2009, KfW proposed to finance and carryout the work programme of phase-II on behalf of CEA & in consultation with the task force. The first meeting of task force was held on 20th November 2009 in CEA, N Delhi to discuss the report of phase-I activity i.e. “Review of tendering procedures and documents followed by public utilities for renovation & modernization projects” and further approach & methodology for development of the tendering procedures and model contract for the R&M of fossil fuel based power plants under phase-II activity.

Ministry of Power, GOI vide their letter D.O. No. 5/33/2009-S.Th dated 24th December 2009 have entrusted the task of “Project Executing Agency” to CEA for implementing phase-II activity. A consultant is to be procured by CEA for Phase-II activity with the assistance of a Tender Agent to be provided by KfW-Germnay. The cost of consultancy services will be borne by KfW-Germnay.

KfW has appointed the Tender Agent for selection of a Consultant to carry out the Phase–II activities in June’2010. The Tender Agent prepared the draft TOR for the Consultant for Phase–II activity, which was discussed in 2nd meeting of the Task Force held on 24.06.10. Based on discussions, the Tender Agent submitted the revised TOR on 30.06.10, which were under examined by TRM Div., CEA. The TOR were modified in August’2010 after taking into account the comments of the members of the Task Force, KfW and Tender Agent. The modified TOR was finalized in the 3rd meeting of Task Force held on 20.09.2010 in CEA and was sent to the Tender Agent for further action. The notification of EOI is likely to be issued by Oct.’2010.

8.4 Japan-India co-operation for Pre- Primary study of Efficiency and Environmental improvement of Coal fired stations.

India and Japan have been going through a series of intense discussion to materialize the bilateral cooperation, based on the spirit of cooperation in the Power and Coal Sectors as envisaged in the Joint Statement, at the Japan-India Energy Policy Dialogue on September 17, 2008.

Furthermore, the discussion during the Steering Committee and the subsequent Working Group of Japan-India Energy Policy Dialogue on March 16, 2009, brought Japan and India respectively represented by METI and MOP, to an agreement that the efficiency improvement in existing thermal power stations in India is a highly prioritized area of cooperation. METI and MOP have agreed to extend their cooperation in sharing of technical expertise as well as in actual implementation of mutually agreed techno-economical R&M solutions.

In the spirit of above a MOU between Central Electricity Authority and JCOAL for preliminary study of Efficiency and Environment improvement study in coal fired power plants was signed during the meeting of India-Japan high level Energy Dialogues held in New Delhi on 30.4.2010. The purpose of this MOU is to carryout necessary diagnostic activities for few candidate coal-fired power plants pertaining to Energy Efficient Renovation & Modernisation works and finding out measures to overcome barriers for promoting R&M, towards carrying out efficiency and environmental improvement of coal-fired power plants in India.

JCOAL has short listed four candidate coal fired power plants viz. Ukai and Wanakbori TPS (GSECL), Ramagundem STPS (NTPC) and Vijaywada TPS (APGENCO) for pre – primary studies. A Pre-Primary Questionnaire prepared by JCOAL was forwarded to concerned utilities and related data has been received from the utilities. A team of experts from JCOAL accompanied by CEA Officers visited four candidate coal fired power plants viz. Ukai and Wanakbori TPS (GSECL), Ramagundem STPS (NTPC) and Vijaywada TPS (APGENCO) during Aug.’-Sept.’ 2010 for pre-primary studies and have short listed three units viz. Wanakbori TPS (GSECL), Ramagundem STPS (NTPC) and Vijaywada TPS (APGENCO) for further studies.

8.5 Financial Assistance by World Bank under GEF facility as Grant:

World Bank has made available GEF Grant for various studies viz. Design, Environment Audit & Due Diligence (EADDA) and Rapid Social Assessment (RSA) for LE works under 12th plan at various thermal units of Mahagenco. The units of Mahagenco proposed for above mentioned studies are Bhusawal units 2&3 (2x210MW) , Chandrapur units 1&2 (2x210MW) and Parli unit 3 (1x210MW).

List of Units where LE Works have been completed during 11th Plan
(AS ON 30.09.2010).

A. State Sector

Sl. No.	Name of Utility	Name of Station	Unit No.	Year of Com.	Cap. (MW)	Completion Year	Present status / Expected Date of Completion
1	UPRVUNL	Obra	1	1968	40	2009-10	Unit synchronised on 4 th May 2009
2			2	1968	40	2008-09	Unit synchronised on 2 nd February 2009
3			6	1973	94	2007-08	Unit synchronised on 20 th March 2008
4			9	1980	200	2010-11	Unit synchronised on 17 th September 2010
5		H'Gunj	5	1977	60	2008-09	Work completed, unit synchronised in May'08.
6	HPGCL	Panipat	1	1979	110	2008-09	Unit synchronised on 4th Nov'08.
7	GSECL	Ukai	1	1976	120	2008-09	Unit -1 was taken under s/d on 06.9.2006 for LE works, synchronised on 24.5.2008. Unit running at 100 -105 MW load.
8			2	1976	120	2009-10	Unit -2 was taken under s/d for LE on 12th August'08. Synchronised on 24-2-2010.
9	MPPGCL	Amarkantaka Extn.	2	1977	120	2010-11	Unit- 2 was taken under s/d for LE on 26.7.09. Synchronised on 26.8.2010.
Total State Sector (A)			9		904		

B. Central Sector

GAS FIRED

Sl. No .	Name of Utility	Name of Station	Unit No.	Year of Com.	Cap. (MW)	Completion Schedule (Actual / Targeted)	Present status / Expected Date of Completion
1	NTPC	Anta GT	1	1989	89	2009-10 (Actual)	Work completed in Feb.2010.
2			2	1989	89		
3			3	1989	89		
		Total	3		267		
Total Central Sector (B)			03		267		

Grand Total (A+B)	12		1171
--------------------------	-----------	--	-------------

List of Units where R&M Works have been completed during 11th Plan
(AS ON 30.09.2010).

Appendix - I B
(Page 1 / 3)

A. State Sector

Sl. No.	Name of Utility	Name of Station	Unit No.	Year of Comm- issioning	Capacity (MW)	Completion Year
Punjab						
1	PSEB	Ropar	1	1984	210	2007-08
2			2	1985	210	
3			3	1988	210	
4			4	1989	210	
5			5	1992	210	
6			6	1993	210	
		Total	6		1260	
Maharashtra						
7	Mahagenco	Koradi	5	1978	200	2007-08
8			6	1982	210	
9			7	1983	210	
		Total	3		620	
10		Chandrapur	1	1983	210	2008-09
11			2	1984	210	
12			3	1985	210	
13			4	1986	210	
14			5	1991	500	
15			6	1992	500	
		Total	6		1840	
16		Parli	3	1980	210	2008-09
17			4	1985	210	
18			5	1987	210	
		Total	3		630	
Sub Total (A)			18		4350	

B. Central Sector

Sl. No.	Name of Utility	Name of Station	Unit No.	Year of Commissioning	Cap. (MW)	Completion Year
1	DVC	Durgapur TPS	3	1966	130	2008-09
2			4	1984	210	2008-09
		Total	2		340	
1	NTPC	Vindhyanchal STPS	1	1987	210	2009-10
2			2	1987	210	
3			3	1989	210	
4			4	1990	210	
5			5	1990	210	
6			6	1991	210	
		Total	6		1260	
7		Korba STPS	1	1983	200	2009-10
8			2	1983	200	
9			3	1984	200	
10			4	1987	500	
11			5	1988	500	
12			6	1989	500	
		Total	6		2100	
13		Ramagundem STPS	1	1983	200	2009-10
14			2	1984	200	
15			3	1984	200	
16			4	1988	500	
17			5	1989	500	
18			6	1989	500	
		Total	6		2100	
19		Farakka Stg-I STPS	1	1986	200	2009-10
20			2	1986	200	
21			3	1984	200	
		Total	3		600	
22		Tanda TPS	1	1988	110	2009-10
23			3	1990	110	
24			4	1998	110	2010-11
		Total	3		330	
25		Talcher TPS Stg-II	5	1982	110	2009-10
26			6	1983	110	
		Total	2		220	

Sl. No.	Name of Utility	Name of Station	Unit No.	Year of Comm- issioning	Cap. (MW)	Completion Year
27	NTPC	Singrauli STPS	1	1982	200	2009-10
28			2	1982	200	
29			3	1983	200	
30			4	1983	200	
31			5	1984	200	
32			6	1986	500	
33			7	1987	500	
			Total	7		
34		Unchahar TPS	1	1988	210	2009-10
35			2	1989	210	
			Total	2		
36		Rihand Stg - I STPS	1	1988	500	2009-10
37			2	1989	500	
	Total		2		1000	
Sub Total NTPC			37		10030	
Total Central Sector (B)			39		10370	
Total of R&M (A+B)			57		14720	

LE targets during remaining period of the 11th Plan (2010-11 & 2011-12)

State Sector

A. 2010 – 2011 – Target (3 nos. of Units)

1. Obra TPS – Unit - 11 (200 MW)
2. Bhatinda TPS – Unit-3 (110 MW)
3. Amarkantak Ext. TPS – Unit 1 (120 MW)

Sub total : 3 units (430 MW)

B. 2011 – 2012 – Target (14 nos. of Units)

1. Obra TPS – Units - 10,12 & 13 (3x200 MW)
2. Harduaganj TPS - Unit - 7 (110 MW)
3. Parichha TPS - Unit - 1&2 (2x110 MW)
4. Bhatinda TPS – Unit-4 (110 MW)
5. Gandhinagar TPS - Unit - 1&2 (2x120 MW)
6. Barauni TPS - Unit - 6&7 (2x110 MW)
7. Muzaffarpur TPS - Unit - 1 &2 (2x110 MW)
8. Bandel TPS - Unit - 5 (210 MW)

Sub total : 14 units (1930 MW)

Total State Sector: 17 units (2360 MW)

Central Sector

A. 2010 – 2011 – Target

Nil

B. 2011 – 2012 – Target (17 nos. of Units)

1. Badarpur TPS - Unit -4&5 (2x210 MW)
2. Singrauli STPS Unit -1&2 (2x200 MW)
3. Korba STPS Unit -1 (200 MW)
4. Ramagundem STPS Unit -1 (200 MW)
5. Dadri CCGT GT Unit -1 to 3 (3x131 MW)
6. Auraiya CCGT GT Unit -1 to 3 (3x111.19 MW)
7. Kawas CCGT GT Unit -1 to 3 (3x106 MW)
8. Gandhar CCGT GT Unit -1&2 (2x131 MW)

Sub total : 17 units (2527 MW)

Total State Sector + Central Sector : 34 Units (4887 MW)

R&M targets during remaining period of the 11th Plan (2010-11 & 2011-12)

State Sector

A. 2010-2011 – Target (4 nos. of Units)

1. Patratu TPS Unit -9&10 (2x110 MW)
2. Rajghat TPS Unit -1&2 (2x67.5 MW)

Sub total: 4 Units (355 MW)

B. 2011-2012 – Target (5 nos. of Units)

- 1 Anpara TPS - Unit -4&5 (2x500 MW)
- 2 Obra TPS - Unit -7&8 (2x100 MW)
- 3 Durgapur Projects Ltd. Unit -6 (110 MW)

Sub total: 5 Units (1310 MW)

Total State Sector: 9 Units (1665 MW)

Central Sector

A. 2011-2012 – Target (10 nos. of Units under NTPC)

1. Tanda TPS Unit -2 (110 MW)
2. Farakka Stage-II Unit -4&5 (2x500 MW)
3. NCTPP Dadri Unit -1 to 4 (4x210 MW)
4. Kahalgaon STPS Unit -1 to 3 (3x210 MW)

Total Central Sector: 10 Units (2580 MW)

Total State Sector + Central Sector: 19 Units (4245 MW)

Details of Units Programmed for LE Works during 2010-12 of 11th Plan

A. State Sector

Status as on 30-9-2010

Sl. No	Name of Utility	Name of Station	Unit No.	Year of Comm.	Cap. (MW)	Completion Schedule (Actual / Targeted)	Present status / Expected Date of Completion
Uttar Pradesh							
1		Obra	10	1979	200	2010-11 (Target)	Contract agreement signed with BHEL in Feb, 2007. LE works of Unit -9 completed. Shutdown of Unit No. 10 &11 will be taken after stabilisation of unit-9. There after unit 12 & 13 will be taken up.
2			11	1977	200	2011-12 (Target)	
3			12	1981	200	2011-12 (Target)	
4			13	1982	200	2011-12 (Target)	
		Total	4		800		
5		H'Gunj	7	1978	110	2011-12 (Target)	LOI issued to BHEL on 25.03.09. Advance payment released in June'09, draft contract prepared by BHEL has been cleared by UPRVUNL and consultant NTPC. Supply of structural material has started. S/D expected in Dec.'2010.
			Total	1		110	
6		Parichha	1	1984	110	2011-12 (Target)	Contract was negotiated with UPRVUNL by BHEL during Oct'09. However,a study report for techno-economical viability of LE works prepared by the consultant M/s Evonik has been submitted and is being examined by UPRVUNL.
7			2	1985	110	2011-12 (Target)	
			Total	2		220	
Punjab							
8	PSEB	Bathinda	3	1978	110	2010-11 (Target)	Order placed on BHEL on 6.11.2006. S/d on unit -3 was taken from 14.1.2010, dismantling work compltd. and erection work of boiler started on 18.06.10. Unit expected to be recommissioned by March. 2011. Thereafter unit-4 will be taken up.
9			4	1979	110	2011-12 (Target)	
		Total	2		220		
Gujarat							
10		Gandhinagar	1	1977	120	*	*Order awarded to BHEL on 28 May 2007. BHEL has supplied 55% material at site. Due to poor performance of BHEL at Ukai TPS, M/s GSECL are planning to short closure of the contract.
11			2	1977	120	*	

Appendix -II A**(Page 2/3)**

(Page 2/3)

Sl. No.	Name of Utility	Name of Station	Unit No.	Year of Com m.	Cap. (MW)	Completi on Schedule (Actual / Targeted)	Present status / Expected Date of Completion
Madhya Pradesh							
12	MPPGCL	Amarkantak Ext.	1	1977	120	2010-11 (Target)	Works on 11 packages out of 12 completed for unit-1&2 Order for Turbine package placed on NASL in July 07. Works on Unit- 2 completed. Completion schedule in 2010-11 for unit-1.
		Total	1		120		
West Bengal							
13	WBPDC	Bandel	5	1982	210	2011-12 (Target)	Taken up under World Bank programme. Due to lack of more than one qualified bidders for 2 nd stage Bid, WBPDC has decided for rebidding of BTG Pkg. Proposal sent to WB and WB sent their "No Objection" on 02.06.10.WBPDC is preparing fresh bidding documents for BTG pkg.
		Total	1		210		
Bihar							
14	BSEB	Barauni	6	1983	110	2011-12 (Target)	Unit #6 has been restored by BHEL under Rashtriya Sam Vikas Yojana. LOA has been awarded to BHEL on 15th Feb.2010. 4600 MTs materials reached at site. Dismantling of Turbine of U-7 completed, rotor is being sent to BHEL..
15			7	1985	110	2011-12 (Target)	
		Total	2		220		
16	KBUNL	Muzaffarpur	1	1985	110	2011-12 (Target)	Unit #2 has been restored under RSVY. LOA awarded on 15.04.10. Kick Off meeting held on 21.05.10. 2436 MTs SG materials reached at site. Both the streams of CHP are operational from 20.04.10. R&M of one wagon Tippler compltd. In Sept.'2010.
17			2	1986	110	2011-12 (Target)	
		Total	2		220		
Total of State Sector (A)			17		2360		

B. Central Sector

(i) Coal Fired

Sl. No.	Name of Utility	Name of Station	Unit No.	Year of Com m.	Cap. (MW)	Completi on Schedule (Actual / Targeted)	Present status / Expected Date of Completion
1	NTPC	Badarpur	4	1978	210		Tech. bids for Main Plant R&M Pkg. opened on 15.12.09. Evaluation of Tech. & comm.. bid in progress. Order is expected to be placed by Dec.'2010.
2			5	1981	210		
			2		420		
		Total					
3		Singrauli STPS	1	1982	200		Scheme under finalisation.
4			2	1982	200		
			2		400		
		Total					
5		Korba STPS	1	1983	200		Scheme under finalisation.
			1		200		
		Total					
6		Ramagundam	1	1983	200		Scheme under finalisation.
			1		200		
		Total					
	Total of (i)		6		1220		

(ii) Gas Fired

7	NTPC	Dadri GT	1	1992	131		Scheme finalised. CEA clearance on 30.05.08.
8			2	1992	131		
9			3	1992	131		
		Total	3		393		
10		Auraiya GT	1	1989	111.19		Scheme finalised. Bidding process started for GT renovation and C&I pkgs.
11			2	1989	111.19		
12			3	1989	111.19		
		Total	3		333.57		
13		Kawas GT	1	1992	106		Scheme finalised. Bidding process started for GT renovation and C&I pkgs.
14			2	1992	106		
15			3	1992	106		
		Total	3		318		
16		Gandhar GT	1	1994	131		Scheme finalised. CEA clearance on 25.05.09.
17			2	1994	131		
		Total	2		262		
	Total of (ii)		11		1306.57		
	Total Central Sector (B)		17		2527		

Grand Total (A+B)	34		4887
--------------------------	-----------	--	-------------

Details of Units Programmed for R&M Works during 2010-12 of 11th Plan

A. State Sector

Sl. No.	Name of Utility	Name of Station	Unit No.	Year of Comm- issioning	Capacity (MW)	Completion Schedule (Actual / Targeted)	Present Status
Uttar Pradesh							
1	UPRVUNL	Anpara'B	4	1993	500	2011-12 (Target)	Scope of work yet to be finalised (Targeted in 2011-12)
2			5	1994	500		
			Total	2	1000		
3		Obra	7	1974	100	2011-12 (Target)	BHEL to submit scope of work (Targeted 2011-12)
4			8	1975	100		
			Total	2	200		
Delhi							
5	IPGCL	Rajghat	1	1989	67.5	2010-11 (Target)	Works are in progress (Targeted in 2010-11)
6			2	1989	67.5		
			Total	2	135		
Jharkhand							
7	JSEB	Patratu	9	1984	110	2011-12 (Target)	Restoration works are in progress (Targeted in 2011-12)
8			10	1986	110		
			Total	2	220		
West Bengal							
9	DPL	Durgapur	6	1985	110	2011-12 (Target)	Works are in progress (Targeted in 2011-12).
			Total	1	110		
Total of State Sector (A)			9		1665		

B. Central Sector

Sl. No.	Name of Utility	Name of Station	Unit No.	Year of Comm- issioning	Capacity (MW)	Completion Schedule (Actual / Targeted)	Present Status	
1		Tanda	2	1989	110	2011-12 (Target)		
		Total	1		110			
2		NCTPP, Dadri	1	1992	210	2011-12 (Target)	Scope of work finalized. CEA clearance on 6.10.08.	
3			2	1992	210			
4			3	1993	210			
5			4	1994	210			
			Total	4				840
6		Farakka Stg-II STPS	4	1992	500	2011-12 (Target)	Scheme under finalisation	
7			5	1994	500			
			Total	2				1000
8		Kahalgaon	1	1992	210	2011-12 (Target)	Scheme under finalisation by NTPC	
9			2	1994	210			
10			3	1995	210			
			Total	3				630
Total Central Sector (B)			10		2580			
Total of R&M (A+B)			19		4245			

Northern Region

(Unit wise Broad Status of LE works)

Status of LE works of Uttar Pradesh (UPRVUNL) Thermal Power Station

As on 30.9.2010

A	Project Details	Description	Broad Scope of Works
			Completed
1	Name of Power Station	OBRA	i) Boiler : Replacement of Supporting structure-50t 100% Replacement of Refractory & thermal Insulation. 100% Replacement of safety calves, Feed control valves, drain and vent valves - 100%. 100% Replacement of Main steam pipes including bends & fittings. Replacement of Skin casing 300 m ² . 100% Replacement of Furnace Walls, Headers, Down Flow Pipes, riser tubes, Economiser, Platen SH, Conv SH, radiant SH, Ceiling SH, Attemperator, sing rods and supports. O/H of other boiler equipments Air –Pre- Heater: 100% repl. of tube plates, expansion joints Replacement of F.D.Fans (2 Nos), Replacement of I.D.Fan (1 No). 100% replacement of Cold and Hot Air ducts flue Gas Ducts with supports & hanger with insulation, Damper components, Sample coolers, Hot air for mill ducts. Coal Milling & Firing System: Replacement of 2 Nos Raw coal scraper feeder, armor plates, balls, reduction gear of the Mill (2 Nos), coal dust feeder, Coal burners, coal dust pipes,– 100% replacement HFO Guns (6 Nos) - 100% replacement. O/H of oil firing system. ESP: New ESP in place of Mechanical dust collector. 100% replacement of bottom ash handling system, fly ash handling system Ash slurry pumps (3 Nos), Ash slurry pipeline –. New installation of seal water pumps (1 W + 1 S). O/H of HP &LP flush water pump
2	Unit No. & capacity	U-1 (50 MW)	
3	Make		
	i) Boiler	KKBW	
	ii) TG.	LMW	
4	Date of commissioning	08/1967	
B.	RLA Study / Consultancy		
	Description	Boiler	TG.
	Estimated Cost (Rs in Cr)	Included in the cost of R&M works	
	Executing Agency	TPE, Russia	TPE, Russia
			ii) TG : HP & LP casing – repair works. Turbine Rotor with coupling – New Rotor. 100% Replacement of Nozzle Boxes, Nozzle Rings Diaphragms of HP & LP part Repl of last 3 stages ESC, MSV, Condensate, Extraction water pumps, L.P. Heaters, Deaerator, BFP – repair & OH. Replacement of tubes & tube Bundles.. O/H of L.P. Heaters (4 Nos). Complete Replacement of H.P. Heaters (3 Nos). Stud, nuts for casing, control valves - 100% repl. Auxiliary piping. & fitting : Valve below 1” - 100% repl. Other sizes 10 to 50 % .100% Replacement of replacement. Auxiliary piping. O/H of other equipment. Condensate Plant: Replacement of tubes (15%). Replacement of circulating water pump (2 Nos), CW valves

Continued.....

C	LE Works		iii) BOP/ Other works:
1	Executing Agency Boiler/ TG.	TPE Russia, (balance of works were completed U.C.C.I. & ILK)	Phosphate dosing pump (1 No) piping, valve & dosing system-100% replacement Replacement of 4 Nos compressors of compressed air system. Installation of new air conditioning plant. One no New fire water pump, Fire detection system, Major O/H of 100T/20T E O T cranes. Replacement of cargo lift. Hoist & Beams for Ball mills, ID fans, feed water tank, ESP, Deatator, CW pump house, DM plant, ash water pump house & ash slurry pump house Replacement of circulating water pump(2 nos) New DM water treatment plant 2x75 m³/ hr capacity along with clarifloculator of 350 m³/ hr capacity and replacement of 350 m of 150 MSRL pipe line. O/H of all the equipment/instruments of WTP and raw water intake system. Refurbishment of Wagon tipplers, Wagon tipplers hoppers, coal crushers (2 Nos), Pusher car, water spray system, Replacement of about 2000 mts of conveyor belts of 1400mm. wide Provision of Dust suppression Extraction system at all transfer points crushers house. Replacement of other core handling equipment like vibrators, conveyor gallery's structure conveyor, motors, gear boxes, fluid couplings, drive, pulleys, idlers etc, Conveyor gallery. 1No new bulldozer D-155 and refurbishment of 3nos dozers (D-80A-12,BEML make Hoisting and handling facility, full cord switches, weighing system,. magnetic pulleys separators, transfers chutes, transfer chutes, conveyor short post and gearboxes etc. Electrical System: Rewinding (class-F insulation) of stator of generator & Excitors. Refurbishment of rotor winding, New excitation system. O/H & oil replacement of Generator transformer & UAT. 2 Nos 350kVA & 8 Nos 560 kVA New LT service transformers. 1 No 560 kVA New lighting transformer. Replacement of 6.6 KV unit switch boards (21 Nos.) & LT switchboard 5 Nos. Motors – replacement of 2Nos BFP motors, 2Nos ID fan Motors, 2 nos mill fans Motors, 2Nos ball mills Motors. All other motors to overhauled. LT motors: drain pump motor (2 Nos), SGT motors (1 No), RC feeder motors (12 Nos), Ball mill motors (4 Nos), sump motors (4 Nos). Common Auxiliaries: HP flush water pump motors (2 Nos), Ash disposal pump motors (1No). LP flush water pump motor (2 Nos), fire pump motor (1No), service pump motor (1No). Replacement of Generator protection panel, complete lighting system, power & control cables. New modern 7 loud phones and public address system. Completely replacement of new C&I system. of new C&I system.
2	No. of Activities Boiler/ TG.		
3	Zero date		
4	Date of Start Actual	21.7.2003	
5	Actual Date of Completion	30.4.2009	
6	Estimated Cost (Rs in Cr)	Rs. 486.40 Cr. for 5x50 MW units.	
7	Actual Expenditure incurred (Rs in Cr)	Rs 186.31 Cr. (On unit 1 & 2)	

The work was awarded to TPE Russia, the contract Between UPRVUNL & TPE was discontinued. The balance of work was completed by U.C.C.I., and ILK.

After Refurbishment works unit – 1 is running at 50 MW load.

Status of LE works of Uttar Pradesh (UPRVUNL) Thermal Power Station (As on 30.9.2010)

A	Project Details	Description	Broad Scope of Works
			Completed
1	Name of Power Station	OBRA	i) Boiler : Replacement of Supporting structure-50t 100% Replacement of Refractory & thermal Insulation. 100% Replacement of safety valves, Feed control valves, drain and vent valves - 100%. 100% Replacement of Main steam pipes including bends & fittings. Replacement of Skin casing 300 m ² . 100% Replacement of Furnace Walls, Headers, Down Flow Pipes, riser tubes, Economiser, Platen SH , Conv SH, radiant SH, Ceiling SH, Attenuator, sing rods and supports. O/H of other boiler equipments Air –Pre- Heater: 100% repl. of tube plates, expansion joints Replacement of F.D.Fans (2 Nos), Replacement of I.D.Fan (1 No). 100% replacement of Cold and Hot Air ducts flue Gas Ducts with supports & hanger with insulation, Damper components, Sample coolers, Hot air for mill ducts. Coal Milling & Firing System: Replacement of 2 Nos Raw coal scraper feeder, armor plates, balls, reduction gear of the Mill (2 Nos), coal dust bunker, coal dust feeder, Coal burners, coal dust pipes, mill fans – 100% replacement HFO Guns (6 Nos) - 100% replacement. O/H of oil firing system. ESP: New ESP in place of Mechanical dust collector. 100% replacement of bottom ash handling system, fly ash handling system Ash slurry pumps (3 Nos), Ash slurry pipeline –. New installation of seal water pumps (1 W + 1 S). O/H of HP & LP flush water pump
2	Unit No. & capacity	U-2 (50 MW)	
3	Make		
	i) Boiler	KKBW	
	ii) TG.	LMW	
4	Date of commissioning	03/1968	
B.	RLA Study / Consultancy		
	Description	Boiler	TG.
	Estimated Cost (Rs in Cr)	Included in the cost of R&M works	
	Executing Agency	TPE, Russia	TPE, Russia
			ii) TG : HP & LP casing – repair works. Turbine Rotor with coupling – New Rotor. 100% Replacement of Nozzle Boxes, Nozzle Rings Diaphragms of HP & LP part Repl of last 3 stages ESC, MSV, Condensate, Extraction water pumps, L.P.Heaters, Deaerator, BFP – repair & OH. Replacement of tubes & tube Bundles.. O/H of L.P. Heaters (4 Nos). Complete Replacement of H.P. Heaters (3 Nos). Stud, nuts for casing, control valves - 100% repl. Auxiliary piping. & fitting : Valve below 1” - 100% repl. Other sizes 10 to 50 % .100% Replacement of replacement. Auxiliary piping. O/H of other equipment. Condensate Plant: Replacement of tubes (15 %). Replacement of circulating water pump (2 Nos), CW valves
C	R&M/ LE Works		
1	Executing Agency Boiler/ TG.	TPE, Russia, U.C.C.I. & ILK.	iii) BOP/ Other works: Phosphate dosing pump (1 No) piping, valve & dosing system-100% replacement Replacement of 4 Nos compressors of compressed air system. Installation of new air conditioning plant. One no New fire water pump, Fire detection system, Major O/H of 100T/20T E O T cranes. Replacement of cargo lift. Hoist & Beams for Ball mills, ID fans, feed water tank, ESP, Deatator, CW pump house, DM plant, ash water pump house & ash slurry pump house Replacement of circulating water pump(2 nos) New DM water treatment plant 2x75 m ³ / hr capacity along with clarifloculator of 350 m ³ / hr capacity and replacement of 350 m of 150 MSRL pipe line. O/H of all the equipment/instruments of WTP and raw water intake system. Refurbishment of Wagon tippers, Wagon tippers hoppers, coal crushers (2 Nos), Pusher car, water spray system, Replacement of about 2000 mts of conveyor belts of 1400mm. wide Provision of Dust suppression Extraction system at all transfer points crushers house. Replacement of other core handling equipment like vibrators, conveyor gallery's structure conveyor, motors, gear boxes, fluid couplings, drive, pulleys, idlers etc, Conveyor gallery. 1No new bulldozer D-155 and refurbishment of 3nos dozers (D-80A-12,BEML make Hoisting and handling facility, full cord switches, weighing system,. magnetic pulleys separators, transfers chutes, transfer chutes, conveyor short post and gearboxes etc. Electrical System: Rewinding (class-F insulation) of stator of generator & Exciters. Refurbishment of rotor winding, New excitation system. O/H & oil replacement of Generator transformer & UAT. 2 Nos 350kVA & 8 Nos 560 kVA New LT service transformers. 1 No 560 kVA New lighting transformer. Replacement of 6.6 KV unit switch boards (21 Nos.) & LT switchboard 5 Nos. Motors – replacement of 2Nos BFP motors, 2Nos ID fan Motors, 2 nos mill fans Motors, 2Nos ball mills Motors. All other motors to overhauled. LT motors: All motor overhauled. & ball mill lop motors (4 Nos) replaced. Common Auxiliaries: Already indicated in unit – 1. Completely replacement of new C&I system.
2	No. of Activities Boiler/ TG.		
3	Zero date		
4	Actual Date of Start of work	21.7.2003	
5	Date of Completion	05.02.2009	
6	Estimated Cost (Rs in Cr)	Rs. 486.40 Cr. For 5 x 50 MW units.	
7	Actual Expenditure incurred (Rs in Cr)	Rs 186.31 Cr on units 1& 2.	

The unit was under forced shutdown since 01.07.1991 and it was almost cannibalized.

After Refurbishment works unit – 2 is running at 50 MW load.

Status of LE works of Uttar Pradesh (UPRVUNL) Thermal Power Station (As on 30.9.2010)

A	Project Details	Description	Broad Scope of Works
			LE works completed
1	Name of Power Station	OBRA	i) Boiler : 100%Replacement damaged ceiling structure, Refractory and thermal insulation- Replacement 180 nos. HP and LP valves, 200 nos. route valves, replacement/repair of fuel oil system valves, replacement of 8 nos. spray control valves and piping for Desuper heater in super heater and reheater, replacement of 4 nos. control valves, 2 nos. drum safety valves, 2 nos. reheater safety valves, all other safety valves superheater will be serviced. 100%Replacement of valves in PRDS system. .Skin Casing, Hangers & supports of Main steam pipe. 100% alignment of water walls. Correction of Buck stays, guide channels, vertical channel, corner attachment from 8M to 48M, replacement of all peep holes & man holes. 100% Replacement of Furnace walls, Down Flow pipes, Riser Tubes, O/H of Boiler Drum & Internals, Economizer,. 100% Replacement of Super Heaters, Attemperator, Re-Heater, Sling Rods and supports, Spray Water piping, O/H of PRDS system. Replacement of baskets, seals and sector plates gear boxes of Air and Flue gas system. O/H & repair of damaged parts of FD fans. 100% Replacement of ID fans with 10% enhanced capacity. Cold air ducts, Hot air ducts, Flue gas ducts, Compensators in cold air ducts, Compensators in cold air ducts, Sampling coolers, Dampers and gates, Scanner air fan. O/H & Replacement of damaged parts of P.A. Fans., Suit blowing system, wall blowers. 100% Replacement of Raw coal scrapper feeder (2 Nos.), Wind box & Coal burners of coal burners & Coal dust pipes and bends with ceramic lining of Coal Milling and firing system. Complete O/H of Oil firing system: Replacement of Control & Instrumentation: Boiler Controls, FSSS (BMS), Secondary Air Damper Control Panels (SADC), Soot Blower Control Panels (SBC Panels), Cables between consoles and DCS cabinets, Interconnecting cables between DCS cabinets, Auto Control Loops for Boiler (maxDNA based).
2	Unit No. & capacity	U-9 (200 MW) Upgradation to 216 MW	
3	Make		
	i) Boiler	BHEL	
	ii) TG.	BHEL	
4	Date of commissioning	01/1980	
B. RLA Study / Consultancy			
	Description	Boiler	TG.
	Estimated Cost (Rs in Cr)	1 crore for RLA of the unit has been covered along with the uprating of units (200 MW to 216 MW)	ii) TG : HP Turbine:: Fully bladed new rotor,- New blading set complete stages, Complete machined new shaft, Inner casing including guide blades sealing arrangement, safety governor, fasteners, Complete new modernized outer casing IP Turbine: Fully bladed new rotor, New blading set complete stages, Complete machined new shaft, Inner casing, sealing arrangement, fasteners, Complete set of diaphragms LP Turbine: Fully bladed new rotor, New blading set complete stages, Complete machined new shaft, Complete set of diaphragms. Inner casing, materials for modernisation of LP outer casing, coupling, sealing arrangement, fasteners, Rotor and diaphragms lifting device for units (9 to 13). Jacking oil pump (1 set). Electro hydraulic governing system (1 set). Auxiliary equipment: Ejectors, Condenser tubes 100% replacement Generator(1 set). : Stator winding bars and winding, Supply of end packets and shunts for stator and assembly, Generator C&I, Gas analyzer cabinet, Generator instrumentation cabinet, Conductivity instruments, Moisture measurement system, Group cables for generator C&I area for connection between junction boxes and cabinets, between cabinets, between C&I cabinets and UCB, Tools and tackles for generator for unit 9-13, Rotor and diaphragms lifting device (common for unit 9-13) Spares for commissioning (common for unit 9-13) TG Auxiliaries: Gland steam condenser: Supply of cupronickel tube bundles considered Supply of: Main oil cooler, L.P. heater 1-4 of cupronickel tube bundles, Deaerator, Pipes and supports cooling water line of MOC, Valves upto 65 mm, insulation and cladding, Spares for D/C, A/C oil pumps, S.O.P, Condensate Extraction water pumps, Bearing gear spares, Boiler Feed Pump: BFP cartridge (1 No), Hydraulic coupling R16K (2 Nos), RC valve (3 Nos), Connecting coupling strainer & warm up valve, (3 Nos), Drip pump valves & fittings (2 sets), Warm up valve & safety valves for BFP (1set). O/H of Booster Pump & H.P.Heters: Turbine supervisory instrument including field sensors, cables, electronics. Auto Control Loops for Turbo-Generator & Re-generative Area
	Executing Agency	BHEL	BHEL
	Actual start of work		
	Expected date of Completion		
	Actual expenditure (Rs in Cr)		

C	R&M/ LE Works		iii) BOP : Capping Amount of Rs. 60 crores has been of BOP for all the five units of 5x200MW. Station C&I Equipment, SWAS system, Flue gas analysers, Instrumentation cables for auto loop & measurement loops, Max DNA based DCS panels for measurement loops, Back-up control desk (for auto control & measurement loops) for critical operation for safe shut down of unit), Alarm system excepting for generator area., Sequence of event recording SOE (integral part of DCS), Interlocks & protection for fans & BFP (maxDNA based system), Static excitation system: Thyristor cubicle, Digital regulation panel, Field breaker cubicle, Field flashing cubicle, Trunking cubicle, Mandatory spares.
1	Executing Agency Boiler/ TG.	BHEL	
2	No. of Activities Boiler/ TG.		
3	Zero date	20.6.2006	
4	Date of Start (Original)	02.11.2008	
5	Expected Date of Completion	17.09. 2010 (Unit is under stabilization.)	
6	Estimated Cost (Rs in Cr)	Rs 1635 crores for units (9 to 13) 5x200 MW units.	
7	Actual Expenditure incurred (Rs in Cr)	Rs 727.07* Cr (On unit 9-13)	

- **Unit would be switched over to full load operation after rectifying the initial teething problem.**

Status of LE works of Uttar Pradesh (UPRVUNL) Thermal Power Station (As on 30.9.2010)

A	Project Details	Description	Broad Scope of Works
			Supply started
1	Name of Power Station	OBRA	i) Boiler : 100%Replacement damaged ceiling structure, Refractory and thermal insulation- Replacement 180 nos. HP and LP valves, 200 nos. route valves, replacement/repair of fuel oil system valves, replacement of 8 nos. spray control valves and piping for Desuper heater in super heater and reheater, replacement of 4 nos. control valves, 2 nos. drum safety valves, 2 nos. reheater safety valves, all other safety valves superheater will be serviced. 100%Replacement of valves in PRDS system. .Skin Casing, Hangers & supports of Main steam pipe. 100% alignment of water walls. Correction of Buck stays, guide channels, vertical channel, corner attachment from 8M to 48M, replacement of all peep holes & man holes. 100% Replacement of Furnace walls, Down Flow pipes, Riser Tubes, Economizer. O/H of Boiler Drum & Internals, 100% Replacement of Super Heaters, Attemperator, Re-Heater, Sling Rods and supports, Spray Water piping, O/H of PRDS system. Replacement of baskets, seals and sector plates gear boxes of Air and Flue gas system. O/H & repair of damaged parts of FD fans. 100% Replacement of ID fans with 10% enhanced capacity. Cold air ducts, Hot air ducts, Flue gas ducts, Compensators in cold air ducts, Compensators in cold air ducts, Sampling coolers, Dampers and gates, Scanner air fan, Suit blowing system, wall blowers. O/H & Replacement of damaged parts of P.A. Fans., 100% Replacement of Raw coal scrapper feeder (2 Nos.), Wind box & Coal burners of coal burners & Coal dust pipes and bends with ceramic lining of Coal Milling and firing system. Complete O/H of Oil firing system: Replacement of Control & Instrumentation: Boiler Controls, FSSS (BMS), Secondary Air Damper Control Panels (SADC), Soot Blower Control Panels (SBC Panels), Cables between consoles and DCS cabinets, Interconnecting cables between DCS cabinets, Auto Control Loops for Boiler (maxDNA based).
2	Unit No. & capacity	U-10 (200 MW) Upgradation to 216 MW	
3	Make		
	i) Boiler	BHEL	
	ii) TG.	BHEL	
4	Date of commissioning	01/1979	
B. RLA Study / Consultancy			
Description		Boiler	TG.
Estimated Cost (Rs in Cr)		1 crore for RLA of the unit has been covered along with the uprating of units (200 MW to 216 MW)	
Executing Agency		BHEL	
Expected/Actual start of work			
Completion date			
Actual Expenditure (Rs in Cr)			
			ii) TG : HP Turbine:: Fully bladed new rotor,- New blading set complete stages, Complete machined new shaft, Inner casing including guide blades sealing arrangement, safety governor, fasteners, Complete new modernized outer casing IP Turbine: Fully bladed new rotor, New blading set complete stages, Complete machined new shaft, Inner casing, sealing arrangement, fasteners, Complete set of diaphragms LP Turbine: Fully bladed new rotor, New blading set complete stages, Complete machined new shaft, Complete set of diaphragms. Inner casing, materials for modernisation of LP outer casing, coupling, sealing arrangement, fasteners, Rotor and diaphragms lifting device for units (9 to 13). Jacking oil pump (1 set). Electro hydraulic governing system (1 set). Auxiliary equipment: Ejectors, Condenser tubes 100% replacement Generator(1 set). : Stator winding bars and winding, Supply of end packets and shunts for stator and assembly, Generator C&I, Gas analyzer cabinet, Generator instrumentation cabinet, Conductivity instruments, Moisture measurement system, Group cables for generator C&I area for connection between junction boxes and cabinets, between cabinets, between C&I cabinets and UCB. TG Auxiliaries: Gland steam condenser: Supply of cupronickel tube bundles considered Supply of: Main oil cooler, L.P. heater 1-4 of cupronickel tube bundles, Deaerator, Pipes and supports cooling water line of MOC, Valves upto 65 mm, insulation and cladding, Spares for D/C, A/C oil pumps, S.O.P, Condensate Extraction water pumps, Bearing gear spares, Boiler Feed Pump: BFP cartridge (1 No), Hydraulic coupling R16K (2 Nos), RC valve (3 Nos), Connecting coupling strainer & warm up valve, (3 Nos), Drip pump valves & fittings (2 sets), Warm up valve & safety valves for BFP (1set). O/H of Booster Pump & H.P.Heters: Turbine supervisory instrument including field sensors, cables, electronics. Auto Control Loops for Turbo-Generator & Re-generative Area

C	R&M/ LE Works		iii) BOP : Capping Amount of Rs. 60 crores has been of BOP for all the five units of 5x200MW. Station C&I Equipment, SWAS system, Flue gas analysers, Instrumentation cables for auto loop & measurement loops, Max DNA based DCS panels for measurement loops, Back-up control desk (for auto control & measurement loops) for critical operation for safe shut down of unit), Alarm system excepting for generator area., Sequence of event recording SOE (integral part of DCS), Interlocks & protection for fans & BFP (maxDNA based system), Static excitation system: Thyristor cubicle, Digital regulation panel, Field breaker cubicle, Field flashing cubicle, Trunking cubicle, Mandatory spares.
1	Executing Agency Boiler/ TG.	BHEL	
2	No. of Activities Boiler/ TG.		
3	Zero date	20.6.2006	
4	Expected date of Start of work	After Stabilization of unit-9. Expected date of start of work Dec.', 2010.	
5	Expected date of Completion of work	Sept.', 2011	
6	Estimated Cost (Rs in Cr)	Rs 1635 crores for units (9 to 13) 5x200 MW units.	
7	Actual Expenditure incurred (Rs in Cr)	Rs 727.05 Cr (On unit 9-13)	

Status of LE works of Uttar Pradesh (UPRVUNL) Thermal Power Station (As on 30.9.2010)

A	Project Details	Description	Broad Scope of Works
			Supply started
1	Name of Power Station	OBRA	i) Boiler : 100%Replacement damaged ceiling structure, Refractory and thermal insulation- Replacement 180 nos. HP and LP valves, 200 nos. route valves, replacement/repair of fuel oil system valves, replacement of 8 nos. spray control valves and piping for Desuper heater in super heater and reheater, replacement of 4 nos. control valves, 2 nos. drum safety valves, 2 nos. reheater safety valves, all other safety valves superheater will be serviced. 100%Replacement of valves in PRDS system. .Skin Casing, Hangers & supports of Main steam pipe. 100% alignment of water walls. Correction of Buck stays, guide channels, vertical channel, corner attachment from 8M to 48M, replacement of all peep holes & man holes. 100% Replacement of Furnace walls, Down Flow pipes, Riser Tubes, Economizer. O/H of Boiler Drum & Internals, 100% Replacement of Super Heaters, Attemperator, Re-Heater, Sling Rods and supports, Spray Water piping, O/H of PRDS system. Replacement of baskets, seals and sector plates gear boxes of Air and Flue gas system. O/H & repair of damaged parts of FD fans. 100% Replacement of ID fans with 10% enhanced capacity. Cold air ducts, Hot air ducts, Flue gas ducts, Compensators in cold air ducts, Compensators in cold air ducts, Sampling coolers, Dampers and gates, Scanner air fan, Suit blowing system, wall blowers. O/H & Replacement of damaged parts of P.A. Fans., 100% Replacement of Raw coal scrapper feeder (2 Nos.), Wind box & Coal burners of coal burners & Coal dust pipes and bends with ceramic lining of Coal Milling and firing system. Complete O/H of Oil firing system: Replacement of Control & Instrumentation: Boiler Controls, FSSS (BMS), Secondary Air Damper Control Panels (SADC), Soot Blower Control Panels (SBC Panels), Cables between consoles and DCS cabinets, Interconnecting cables between DCS cabinets, Auto Control Loops for Boiler (maxDNA based).
2	Unit No. & capacity	U-11 (200 MW) Upgradation to 216 MW	
3	Make		
	i) Boiler	BHEL	
	ii) TG.	BHEL	
4	Date of commissioning	01/1979	
B. RLA Study / Consultancy			
Description		Boiler TG.	ii) TG :
Estimated Cost (Rs in Cr)	1 crore for RLA of the unit has been covered along with the uprating of units (200 MW to 216 MW)		TG HP Turbine:: Fully bladed new rotor,- New blading set complete stages, Complete machined new shaft, Inner casing including guide blades sealing arrangement, safety governor, fasteners, Complete new modernized outer casing IP Turbine: Fully bladed new rotor, New blading set complete stages, Complete machined new shaft, Inner casing, sealing arrangement, fasteners, Complete set of diaphragms LP Turbine: Fully bladed new rotor, New blading set complete stages, Complete machined new shaft, Complete set of diaphragms. Inner casing, materials for modernisation of LP outer casing, coupling, sealing arrangement, fasteners, Rotor and diaphragms lifting device for units (9 to 13). Jacking oil pump (1 set). Electro hydraulic governing system (1 set). Auxiliary equipment: Ejectors, Condenser tubes 100% replacement Generator(1 set). : Stator winding bars and winding, Supply of end packets and shunts for stator and assembly, Generator C&I, Gas analyzer cabinet, Generator instrumentation cabinet, Conductivity instruments, Moisture measurement system, Group cables for generator C&I area for connection between junction boxes and cabinets, between cabinets, between C&I cabinets and UCB. TG Auxiliaries: Gland steam condenser: Supply of cupronickel tube bundles considered Supply of: Main oil cooler, L.P. heater 1-4 of cupronickel tube bundles, Deaerator, Pipes and supports cooling water line of MOC, Valves upto 65 mm, insulation and cladding, Spares for D/C, A/C oil pumps, S.O.P, Condensate Extraction water pumps, Bearing gear spares, Boiler Feed Pump: BFP cartridge (1 No), Hydraulic coupling R16K (2 Nos), RC valve (3 Nos), Connecting coupling strainer & warm up valve, (3 Nos), Drip pump valves & fittings (2 sets), Warm up valve & safety valves for BFP (1set). O/H of Booster Pump & H.P.Heters: Turbine supervisory instrument including field sensors, cables, electronics. Auto Control Loops for Turbo-Generator & Re-generative Area
Executing Agency	BHEL	BHEL	
Expected/ Actual start of work			
Completion date			
Actual Expenditure (Rs in Cr)			

C	R&M/ LE Works		iii) BOP : Capping Amount of Rs. 60 crores has been of BOP for all the five units of 200MW. Station C&I Equipment, SWAS system, Flue gas analysers, Instrumentation cables for auto loop & measurement loops, Max DNA based DCS panels for measurement loops, Back-up control desk (for auto control & measurement loops) for critical operation for safe shut down of unit), Alarm system excepting for generator area., Sequence of event recording SOE (integral part of DCS), Interlocks & protection for fans & BFP (maxDNA based system), Static excitation system: Thyristor cubicle, Digital regulation panel, Field breaker cubicle, Field flashing cubicle, Trunking cubicle, Mandatory spares.
1	Executing Agency Boiler/ TG.	BHEL	
2	No. of Activities Boiler/ TG.		
3	Zero date	20.6.2006	
4	Expected date of Start of work	After Stabilization of unit-9 30.10.2010	
5	Expected date of Completion of work	March', 2012 (after commissioning of unit-10)	
6	Estimated Cost (Rs in Cr)	Rs 1635 crores for units (9 to 13)	
7	Actual Expenditure incurred (Rs in Cr)	Rs 727.05 Cr (On unit 9-13)	

Status of LE works of Uttar Pradesh (UPRVUNL) Thermal Power Station (As on 30.9.2010)

A	Project Details	Description	Broad Scope of Works
			Supply started
1	Name of Power Station	OBRA	i) Boiler : 100%Replacement damaged ceiling structure, Refractory and thermal insulation- Replacement 180 nos. HP and LP valves, 200 nos. route valves, replacement/repair of fuel oil system valves, replacement of 8 nos. spray control valves and piping for Desuper heater in super heater and reheater, replacement of 4 nos. control valves, 2 nos. drum safety valves, 2 nos. reheater safety valves, all other safety valves superheater will be serviced. 100%Replacement of valves in PRDS system. .Skin Casing, Hangers & supports of Main steam pipe. 100% alignment of water walls. Correction of Buck stays, guide channels, vertical channel, corner attachment from 8M to 48M, replacement of all peep holes & man holes. 100% Replacement of Furnace walls, Down Flow pipes, Riser Tubes, O/H of Boiler Drum & Internals, Economizer., 100% Replacement of Super Heaters, Attemperator, Re-Heater, Sling Rods and supports, Spray Water piping, O/H of PRDS system. Replacement of baskets, seals and sector plates gear boxes of Air and Flue gas system. O/H & repair of damaged parts of FD fans. 100% Replacement of ID fans with 10% enhanced capacity. Cold air ducts, Hot air ducts, Flue gas ducts, Compensators in cold air ducts, Compensators in cold air ducts, Sampling coolers, Dampers and gates, Scanner air fan. O/H & Replacement of damaged parts of P.A. Fans., Suit blowing system, wall blowers. 100% Replacement of Raw coal scrapper feeder (2 Nos.), Wind box & Coal burners of coal burners & Coal dust pipes and bends with ceramic lining of Coal Milling and firing system. Complete O/H of Oil firing system: Replacement of Control & Instrumentation: Boiler Controls, FSSS (BMS), Secondary Air Damper Control Panels (SADC), Soot Blower Control Panels (SBC Panels), Cables between consoles and DCS cabinets, Interconnecting cables between DCS cabinets, Auto Control Loops for Boiler (maxDNA based).
2	Unit No. & capacity	U-12 (200 MW) Upgradation to 216 MW	
3	Make		
	i) Boiler	BHEL	
	ii) TG.	BHEL	
4	Date of commissioning	01/1979	
B. RLA Study / Consultancy			
Description	Boiler	TG.	ii) TG : HP Turbine:: Fully bladed new rotor,- New blading set complete stages, Complete machined new shaft, Inner casing including guide blades sealing arrangement, safety governor, fasteners, Complete new modernized outer casing IP Turbine: Fully bladed new rotor, New blading set complete stages, Complete machined new shaft, Inner casing, sealing arrangement, fasteners, Complete set of diaphragms LP Turbine: Fully bladed new rotor, New blading set complete stages, Complete machined new shaft, Complete set of diaphragms. Inner casing, materials for modernisation of LP outer casing, coupling, sealing arrangement, fasteners, Rotor and diaphragms lifting device for units (9 to 13). Jacking oil pump (1 set). Electro hydraulic governing system (1 set). Auxiliary equipment: Ejectors, Condenser tubes 100% replacement Generator(1 set). : Set of accumulator (1 set), Rewinding of generators rotors (1 No), Retaining ring (2 Nos), Generator C&I, Gas analyzer cabinet, Generator instrumentation cabinet, Conductivity instruments, Moisture measurement system, Group cables for generator C&I area for connection between junction boxes and cabinets, between cabinets, between C&I cabinets and UCB. TG Auxiliaries: Gland steam condenser: Supply of cupronickel tube bundles considered Supply of: Main oil cooler, L.P. heater 1-4 of cupronickel tube bundles, Deaerator, Pipes and supports cooling water line of MOC, Valves upto 65 mm, insulation and cladding, Spares for D/C, A/C oil pumps, S.O.P, Condensate Extraction water pumps, Bearing gear spares, Boiler Feed Pump: BFP cartridge (1 No), Hydraulic coupling R16K (2 Nos), RC valve (3 Nos), Connecting coupling strainer & warm up valve, (3 Nos), Drip pump valves & fittings (2 sets), Warm up valve & safety valves for BFP (1set). O/H of Booster Pump & H.P.Heters: Turbine supervisory instrument including field sensors, cables, electronics. Auto Control Loops for Turbo-Generator & Re-generative Area
Estimated Cost (Rs in Cr)	1 crore for RLA of the unit has been covered along with the uprating of units (200 MW to 216 MW)		
Executing Agency	BHEL	BHEL	
Expected/ Actual start of work			
Completion date			
Actual Expenditure (Rs in Cr)			

C	R&M/ LE Works		iii) BOP :
1	Executing Agency Boiler/ TG.	BHEL	Capping Amount of Rs. 60 crores has been of BOP for all the five units of 5x200MW. Station C&I Equipment, SWAS system, Flue gas analysers, Instrumentation cables for auto loop & measurement loops, Max DNA based DCS panels for measurement loops, Back-up control desk (for auto control & measurement loops) for critical operation for safe shut down of unit), Alarm system excepting for generator area., Sequence of event recording SOE (integral part of DCS), Interlocks & protection for fans & BFP (maxDNA based system), Static excitation system: Thyristor cubicle, Digital regulation panel, Field breaker cubicle, Field flashing cubicle, Trunking cubicle, Mandatory spares.
2	No. of Activities Boiler/ TG.		
3	Zero date	20.6.2006	
4	Expected Date of Start of works	Sept.', 2011	
5	Expected date of Completion of works	June', 2012	
6	Estimated Cost (Rs in Cr)	Rs 1635 crores for units (9 to 13) 5x200 MW units.	
7	Actual Expenditure incurred (Rs in Cr)	Rs 727.05 Cr (On unit 9-13)	

Status of LE works of Uttar Pradesh (UPRVUNL) Thermal Power Station (As on 30.9.2010)

A	Project Details	Description	Broad Scope of Works
			Supply started
1	Name of Power Station	OBRA	i) Boiler : 100%Replacement damaged ceiling structure, Refractory and thermal insulation- Replacement 180 nos. HP and LP valves, 200 nos. route valves, replacement/repair of fuel oil system valves, replacement of 8 nos. spray control valves and piping for Desuper heater in super heater and reheater, replacement of 4 nos. control valves, 2 nos. drum safety valves, 2 nos. reheater safety valves, all other safety valves superheater will be serviced. 100%Replacement of valves in PRDS system. .Skin Casing. Hangers & supports of Main steam pipe. 100% alignment of water walls. Correction of Buck stays, guide channels, vertical channel, corner attachment from 8M to 48M, replacement of all peep holes & man holes. 100% Replacement of Furnace walls, Down Flow pipes, Riser Tubes, O/H of Boiler Drum & Internals, Economizer,. 100% Replacement of Super Heaters, Attemperator, Re-Heater, Sling Rods and supports, Spray Water piping, O/H of PRDS system. Replacement of baskets, seals and sector plates gear boxes of Air and Flue gas system. O/H & repair of damaged parts of FD fans. 100% Replacement of ID fans with 10% enhanced capacity. Cold air ducts, Hot air ducts, Flue gas ducts, Compensators in cold air ducts, Compensators in cold air ducts, Sampling coolers, Dampers and gates, Scanner air fan. O/H & Replacement of damaged parts of P.A. Fans., Suit blowing system, wall blowers. 100% Replacement of Raw coal scrapper feeder (2 Nos.), Wind box & Coal burners of coal burners & Coal dust pipes and bends with ceramic lining of Coal Milling and firing system. Complete O/H of Oil firing system: Replacement of Control & Instrumentation: Boiler Controls, FSSS (BMS), Secondary Air Damper Control Panels (SADC), Soot Blower Control Panels (SBC Panels), Cables between consoles and DCS cabinets, Interconnecting cables between DCS cabinets, Auto Control Loops for Boiler (maxDNA based).
2	Unit No. & capacity	U-13 (200 MW) Upgradation to 216 MW	
3	Make		
	i) Boiler	BHEL	
	ii) TG.	BHEL	
4	Date of commissioning	01/1979	
B. RLA Study / Consultancy			
	Description	Boiler TG.	ii) TG :
Estimated Cost (Rs in Cr)	1 crore for RLA of the unit has been covered along with the uprating of units (200 MW to 216 MW)		HP Turbine:: Fully bladed new rotor,- New blading set complete stages, Complete machined new shaft, Inner casing including guide blades sealing arrangement, safety governor, fasteners, Complete new modernized outer casing IP Turbine: Fully bladed new rotor, New blading set complete stages, Complete machined new shaft, Inner casing, sealing arrangement, fasteners, Complete set of diaphragms LP Turbine: Fully bladed new rotor, New blading set complete stages, Complete machined new shaft, Complete set of diaphragms. Inner casing, materials for modernisation of LP outer casing, coupling, sealing arrangement, fasteners, Rotor and diaphragms lifting device for units (9 to 13). Jacking oil pump (1 set). Electro hydraulic governing system (1 set). Auxiliary equipment: Ejectors, Condenser tubes 100% replacement Generator(1 set). : Set of accumulator (1 set), Rewinding of generators rotors (1 No), Retaining ring (2 Nos), Generator C&I, Gas analyzer cabinet, Generator instrumentation cabinet, Conductivity instruments, Moisture measurement system, Group cables for generator C&I area for connection between junction boxes and cabinets, between cabinets, between C&I cabinets and UCB. TG Auxiliaries: Gland steam condenser: Supply of cupronickel tube bundles considered Supply of: Main oil cooler, L.P. heater 1-4 of cupronickel tube bundles, Deaerator, Pipes and supports cooling water line of MOC, Valves upto 65 mm, insulation and cladding, Spares for D/C, A/C oil pumps, S.O.P, Condensate Extraction water pumps, Bearing gear spares, Boiler Feed Pump: BFP cartridge (1 No), Hydraulic coupling R16K (2 Nos), RC valve (3 Nos), Connecting coupling strainer & warm up valve, (3 Nos), Drip pump valves & fittings (2 sets), Warm up valve & safety valves for BFP (1set). O/H of Booster Pump & H.P.Heters: Turbine supervisory instrument including field sensors, cables, electronics. Auto Control Loops for Turbo-Generator & Re-generative Area
Executing Agency	BHEL	BHEL	
Expected/ Actual start of work			
Completion date			
Actual Expenditure (Rs in Cr)			

C	R&M/ LE Works		iii) BOP : Capping Amount of Rs. 60 crores has been of BOP for all the five units of 5x200MW. Station C&I Equipment, SWAS system, Flue gas analysers, Instrumentation cables for auto loop & measurement loops, Max DNA based DCS panels for measurement loops, Back-up control desk (for auto control & measurement loops) for critical operation for safe shut down of unit), Alarm system excepting for generator area., Sequence of event recording SOE (integral part of DCS), Interlocks & protection for fans & BFP (maxDNA based system), Static excitation system: Thyristor cubicle, Digital regulation panel, Field breaker cubicle, Field flashing cubicle, Trunking cubicle, Mandatory spares.
1	Executing Agency Boiler/ TG.	BHEL	
2	No. of Activities Boiler/ TG.		
3	Zero date	20.6.2006	
4	Expected date of Start of work	May', 2012	
5	Expected date of Completion of work	Feb.', 2013	
6	Estimated Cost (Rs in Cr)	Rs 1635 crores for units (9 to 13)	
7	Actual Expenditure incurred (Rs in Cr)	Rs 727.05 Cr (On unit 9-13)	

Status of LE works of Uttar Pradesh (UPRVUNL) Thermal Power Station (As on 30.9.2010)

A	Project Details	Description	Broad Scope of Works
			Completed
1	Name of Power Station	OBRA	i) Boiler : Replacement of boiler pressure parts, tubes, coils & Headers with clamping. Replacement of top, middle, bottom Air blocks. Replacement of MPS & EPS with new ESP along with Fly ash handling system. Renovation of Ball Mills(repl of ream gear, pinion gear, middle pinion shaft, reduction gear assly, couplings, modification of ball mill internals, reduction gear foundation (3 nos/set each). Replacement of HP Valves and lines (LP drain, air vent, gate valve/ stop valve, Replacement of complete skin casing, structure, sealing of pent house, hot air, cold air & flue gas ducting., skin casing of slag hoppers. Replacement of coal burner assembly – 20 Nos, vapor burner assembly – 12 Nos, slag crusher coal burner assembly – 5 Nos Refractory and Re-insulation of feed line, down comers main steam lines, bottom headers, complete water walls pent house, false sealing and other parts of boiler and auxiliaries. Coal dust system-Replacement of compressors, RC & PC feeders, pipelines, bends etc.
2	Unit No. & capacity	U-6 (94/100 MW)	
3	Make		
	i) Boiler	BHEL	
	ii) TG.	BHEL	
4	Date of commissioning	05/1978	
B.	RLA Study / Consultancy		
	Description	Boiler	TG.
	Estimated Cost (Rs in Cr)		21 lakhs (include d)
	Executing Agency		BHEL
	Actual start of work		
	Completion date		
	Actual Expenditure (Rs in Cr)		
			ii) TG : Major O/H of turbine, repair of HP rotor & , LP rotor. Replacement of diaphragms of second and third stage of HP cylinder, gland seal box, sealing rings, studs, cap nuts etc. Repairing of HP rotor tesion heads and replacement of warn out shrouds. Replacement of 12 blades of 30 th stage and 6 blades of 25 th stage with repl of satellite strip of blades of last stage followed by slow speed balancing. Procurement and replacement sealing rings studs cap nuts etc. of turbine. Procurement and replacement of new diaphragms 2 nd & 3 rd stage of HP cylinder of turbine.Procurement and replacement of Gland Seal box. Remetallisation & replacement of T G bearing. Replacement of liners of control valves & changing of valves stem and seat of control valves. Reinsulation of turbine, pipelines and dearators. Procurement and replacement of condenser tubes, gaskets. Retubing of L.P.H 2 & 4. O/H and maintenance of auxiliaries of Turbine

C	R&M/ LE Works		iii) BOP :
1	Executing Agency Boiler/ TG.	BHEL	
2	No. of Activities Boiler/ TG.		
3	Zero date		
4	Date of Start (Original/Expected/Actual)		
5	Date of Actual Completion	18.3.2008	
6	Estimated Cost (Rs in Cr)	Rs 52.47 Cr	
7	Actual Expenditure incurred (Rs in Cr)	Rs 52.47 Cr	

Unit-6 is running at 76 MW after R&M works

* The status incorporated updated as per Chief Engineer (R&M), UPRVUNL, Lucknow letter dated on 13.01.2010.

Status of LE works of Uttar Pradesh (UPRVUNL) Thermal Power Station (As on 30.9.2010)

A	Project Details	Description	Broad Scope of Works
			Order Placed and Supply of steel has started.
1	Name of Power Station	Harduaganj	i) Boiler : Conversion of Tangent type of boiler into Membrane type boiler. Conversion of Ball mills into Bowl Mills.
2	Unit No. & capacity	U-7 (105/110 MW) Upgradation to 120MW	
3	Make		
	i) Boiler	BHEL	
	ii) TG.	BHEL	
4	Date of commissioning	03/1978	
B. RLA Study / Consultancy (NTPC has been appointed for consultancy works)			
	Description	Boiler	TG.
	Estimated Cost (Rs in Cr)		
	Executing Agency		
	Expected/Actual start of work		
	Completion date		
	Actual Expenditure (Rs in Cr)		
			ii) TG : Replacement of old HP Turbine with New HP Turbine along with Inner casing, Diaphragm, Rotor (with blades). Replacement of old Inner MP casing with New Inner MP casing, Diaphragm and Rotor (with blades). Modernisation of LP casing, New Diaphragm and Rotor (with blades). Replacement of old governing system with new Electronic- Hydroelectric governing system. Replacement of old 125 MVA transformer with new 150 MVA transformer
C	R&M/ LE Works		iii) BOP :
1	Executing Agency Boiler/ TG.	BHEL	New max DNA C&I system in place of old C&I system. BOP works for almost complete power station. Note: A capping amount of Rs 9.0 crores has been kept (will be paid on mutual agreement between BHEL and UPRVUNL on the bases of RLA studies will be carried out BHEL.
2	No. of Activities Boiler/ TG.		
3	Zero date		
4	Expected date of Start of work	December, 2010	
5	Expected Date of Completion	June,11	
6	Estimated Cost (Rs in Cr)	Rs 290.0 Cr	
7	Actual Expenditure incurred (Rs in Cr)	Advance payment has been made	

Status of LE works of Uttar Pradesh (UPRVUNL) Thermal Power Station (As on 30.9.2010)

A	Project Details	Description	Broad Scope of Works
			Order Placed
1	Name of Power Station	Parichha	i) Boiler : Modification in Economiser system along with inlet/outlet headers & elements. Replacement of water wall panels including burner panel and radiant roof tubes. Superheater System: Replacement of Steam cooled wall tube (fully), LTSH coils and terminal tubes (fully), Radial Roof tubes 1 st pass & Roof panels of 2 nd pass (fully). Replacement of De-Superheater System, Re-heater coils & headers. Replacement of All conventional valves of size below 65mm. Replacement of all safety valves, escape pipes, drum safety valves, MS safety valves, CRH & HRH safety valves, Soot blower lines, Soot blower lines safety valve along with SB control station and thermal drain system to suit the new C&I system Replacement of volumetric feeders with Microprocessor based dual belt gravimetric feeders. Replacement of Seal air system for Pulverisers. Replacement of existing coal pipes to suit the XRP 623 mills. Replacement of existing wind boxes with HEA igniters. Piping, valves & fittings of HFO/ LDO system will be redesign and refurbished to suit the NEW C&I system. Replacement of existing Air cooled oil guns. Replacement of existing hot air and cold air ducting, fuel gas ducting. Replacement of existing Refractory and insulation wool. Replacement of soot blowers system along with soot blowers lines, control station, drain station and valves. Replacement of Hangers and supports, Critical piping for PRDS along with piping, valves, Auxiliary steam piping, Blow down piping. Replacement of Air preheater (2 Nos. per boiler) Refurbishment of existing FD fan & , P A fan (2 Nos each per boiler). Replacement of ID fans (3 Nos per boiler) along with hydraulic coupling. Replacement of seal Air fans (2 Nos per boiler) along with motorNew C&I system for boiler and its auxiliaries.
2	Unit No. & capacity	1 (110 MW)	
3	Make		
	i) Boiler	BHEL	
	ii) TG.	BHEL	
4	Date of commissioning	03/1984	
B. RLA Study / Consultancy			(NTPC has been appointed for consultancy works)
	Description	Boiler	TG.
	Estimated Cost (Rs in Cr)		
	Executing Agency		
	Expected/ Actual start of work		
	Completion date		
	Actual Expenditure (Rs in Cr)		
C	R&M/ LE Works		iii) BOP :
1	Executing Agency Boiler/ TG.	BHEL	CHP: Replacement 2 Nos. Plough feeders, 13 Nos Vibrofeeders, 13 Nos rack & pinion gates, bunker sealing arrangement at bunker floor, belt scrapers -17 Nos, idlers, pulleys, 1 No. ring granulator, transfer chutes, surge hopper in crusher house with liners, gear box of conveyor drive, strengthening of structure for all conveyors, safety switches, pull card, belt sway, for all conveyors. AHP: Supply, fabrication and erection of bottom ash hoppers, structure for bottom ash hoppers along with refractory, 4-way solenoid valves, slurry pipe(150 M), L P water piping with fitting, air piping with fitting motorized valves. Replacement of 2 Nos ash slurry disposal pipe lines (1KM). Complete civil, electrical, and C&I work for CHP & AHP. DM Plant: Replacement of alkali storage tank, acid storage tank, acid transfer pump(1 No), alkali transfer pump(1No), anion pimps (4 Nos), degasser pumps (4 Nos), degasser blowers (2 Nos), acid & alkali dozing system, pipes. Compressed Air system: Replacement of 4 Nos instrument air compressors, 4 Nos air dryers with pipings. Fire protection system: New Fire alarm system, Foam pourer system for FO/LDO tanks. Electrical system: Replacement of 7 Nos ABCB breakers with SF-6 breaker, Replacement of 11 Nos Isolators, 6 Nos lightening arrestors
2	No. of Activities Boiler/ TG.		
3	Zero date		
4	Expected Date of Start of work		
5	Expected Date of Completion of work	Nov, 2012	
6	Estimated Cost (Rs in Cr)	Rs 444.90 Cr including Taxes & duties, freight & Insurance (for unit 1 & 2)	
7	Actual Expenditure incurred (Rs in Cr)		

*UPRVUNL has informed telephonically that they have awarded study for techno-economical viability of the LE works to the consultant M/s Evonik. The consultant has submitted the report which shall be examined by UPRVUNL authority.

The approval of Govt. of U.P. for R&M scheme is under progress by Energy Task Force.

Status of LE works of Uttar Pradesh (UPRVUNL) Thermal Power Station (As on 30.9.2010)

A	Project Details	Description	Broad Scope of Works
			Order Placed
1	Name of Power Station	Parichha	i) Boiler : Modification in Economiser system along with inlet/outlet headers & elements. Replacement of water wall panels including burner panel and radiant roof tubes. Superheater System: Replacement of Steam cooled wall tube (fully), LTSH coils and terminal tubes (fully), Radial Roof tubes 1 st pass & Roof panels of 2 nd pass (fully). Replacement of De-Superheater System, Re-heater coils & headers. Replacement of All conventional valves of size below 65mm. Replacement of all safety valves, escape pipes, drum safety valves, MS safety valves, CRH & HRH safety valves, Soot blower lines, Soot blower lines safety valve along with SB control station and thermal drain system to suit the new C&I system Replacement of volumetric feeders with Microprocessor based dual belt gravimetric feeders. Replacement of Seal air system for Pulverisers. Replacement of existing coal pipes to suit the XRP 623 mills. Replacement of existing wind boxes with HEA igniters. Piping, valves & fittings of HFO/ LDO system will be redesign and refurbished to suit the NEW C&I system. Replacement of existing Air cooled oil guns. Replacement of existing hot air and cold air ducting, fuel gas ducting. Replacement of existing Refractory and insulation wool. Replacement of soot blowers system along with soot blowers lines, control station, drain station and valves. Replacement of Hangers and supports, Critical piping for PRDS along with piping, valves, Auxiliary steam piping, Blow down piping. Replacement of Air preheater (2 Nos. per boiler) Refurbishment of existing FD fan & , P A fan (2 Nos each per boiler). Replacement of ID fans (3 Nos per boiler) along with hydraulic coupling. Replacement of seal Air fans (2 Nos per boiler) along with motorNew C&I system for boiler and its auxiliaries.
2	Unit No. & capacity	2 (110 MW)	
3	Make		
	i) Boiler	BHEL	
	ii) TG.	BHEL	
4	Date of commissioning	02/1985	
			(NTPC has been appointed for consultancy works)
			ii) TG :

B.	RLA Study / Consultancy		
Description	Boiler	G.	ii) TG : Replacement of H.P. turbine along with inner casing, rotor with improved design bladings, improved design casing, improved gland boxes along with new gland rings. Replacement of M.P. inner casing, rotor with improved design bladings, improved gland boxes along with new gland rings. Modernisation of L.P. casing and replacement of old diaphragm with new diaphragm and rotor. Replacement of old governing system with new electronic governing system.
Estimated Cost (Rs in Cr)			
Executing Agency			
Expected/ Actual start of work			
Completion date			
Actual Expenditure (Rs in Cr)			

C	R&M/ LE Works		iii) BOP : CHP: Replacement 2 Nos. Plough feeders, 13 Nos Vibrofeeders, 13 Nos rack & pinion gates, bunker sealing arrangement at bunker floor, belt scrapers -17 Nos, idlers, pulleys, 1 No. ring granulator, transfer chutes, surge hopper in crusher house with liners, gear box of conveyor drive, strengthening of structure for all conveyors, safety switches, pull card, belt sway, for all conveyors. AHP: Supply, fabrication and erection of bottom ash hoppers, structure for bottom ash hoppers along with refractory, 4-way solenoid valves, slurry pipe(150 M), L P water piping with fitting, air piping with fitting motorized valves. Replacement of 2 Nos ash slurry disposal pipe lines (1KM). Complete civil, electrical, and C&I work for CHP & AHP. DM Plant: Replacement of alkali storage tank, acid storage tank, acid transfer pump(1 No), alkali transfer pump(1No), anion pumps (4 Nos), degasser pumps (4 Nos), degasser blowers (2 Nos), acid & alkali dosing system, pipes. Compressed Air system: Replacement of 4 Nos instrument air compressors, 4 Nos air dryers with pipings. Fire protection system: New Fire alarm system, Foam pourer system for FO/LDO tanks. Electrical system: Replacement of 7 Nos ABCB breakers with SF-6 breaker, Replacement of 11 Nos Isolators, 6 Nos lightening arrestors
1	Executing Agency Boiler/ TG.		
2	No. of Activities Boiler/ TG.		
3	Zero date		
4	Expected date of Start of work.		
5	Expected Date of Completion of work.	Nov, 2012	
6	Estimated Cost (Rs in Cr)	Rs 444.90 Cr including Taxes & duties, freight & Insurance (for unit 1 & 2)	
7	Actual Expenditure incurred (Rs in Cr)		

* UPRVUNL has informed telephonically that they have awarded study for techno-economical viability of the LE works to the consultant M/s Evonik. The consultant has submitted the report which shall be examined by UPRVUNL authority in July-August' 2010.

The approval of Govt. of U.P. for R&M scheme is under progress by Energy Task Force.

Status of LE works of Punjab State Power Corporation Ltd. (PSPCL)

(As on 30.9.2010)

A	Project Details	Description	Broad Scope of Works
			Order Placed,
1	Name of Power Station	Bathinda	i) Boiler : Complete replacement of existing indirect fired boiler with direct fired boiler. Replacement of air heaters, flue gas ducting, fuel firing system, milling system, upgradation for direct firing & fans etc. After dismantlement work of Boiler, erection work of Boiler started from 18.06.2010.
2	Unit No. & capacity	U-3 (110 MW) Upgradation to 120 MW	
3	Make		
	i) Boiler	BHEL	
	ii) TG.	BHEL	
4	Date of commissioning	29.7.1978	
B.	RLA Study / Consultancy		
	Description	Boiler TG.	ii) TG : Retrofitting of HP, IP & LP cylinders. Replacement of turbine gland sealing system, HP heaters, Control valves, RCV valves.
	Estimated Cost (Rs in Cr)	0.28	
	Executing Agency	CPRI, Bangalore	
	Actual start of work	02/01 02/01	
	Completion date	03/01 03/01	
	Actual Expenditure (Rs in Cr)	0.28	
C	R&M/ LE Works		iii) BOP : ESP rectification. Ash Handling System (Replacement of ash slurry pipe lines etc.) Complete replacement of Instrument & Controls. Electrical system : Replacement of existing 220 KV ABCB with SF-6 breakers. Replacement of Pneumatic 220 KV Isolators with motor operated mechanism, Replacement of 6.6 KV switchgear etc. Civil and structural works of boiler and auxiliaries.
1	Executing Agency Boiler/ TG.	BHEL	
2	No. of Activities Boiler/ TG.		
3	Zero date		
4	Actual Date of Start of work	14.01.2010	
5	Expected Date of Completion of work	March, 2011	
6	Estimated Cost (Rs in Cr)	483.95 Cr. For U-3 & 4	
7	Actual Expenditure incurred (Rs in Cr)	212 Cr.	

Order for R&M and uprating works on units – 3& 4 was placed on BHEL on Vide by PSEB letter No 02/R&M-121 dated 14.11.2006.

Status of LE works of Punjab State Power Corporation Ltd. (PSPCL)

(As on 30.9.2010)

A	Project Details	Description	Broad Scope of Works
			Order Placed
1	Name of Power Station	Bathinda	i) Boiler : Complete replacement of existing indirect fired boiler with direct fired boiler. Replacement of air heaters, flue gas ducting, fuel firing system, milling system, upgradation for direct firing & fans etc.
2	Unit No. & capacity	U-4 (110 MW) Upgradation to 120 MW	
3	Make		
	i) Boiler	BHEL	
	ii) TG.	BHEL	
4	Date of commissioning	31.01.1979	
B. RLA Study / Consultancy			
	Description	Boiler TG.	ii) TG : Retrofitting of HP, IP & LP cylinders. Replacement of turbine gland sealing system, HP heaters, Control valves, RCV valves.
	Estimated Cost (Rs in Cr)	0.28	
	Executing Agency	CPRI, Bangalore	
	Actual start of work	11/01 11/01	
	Completion date	12/01 12/01	
	Actual Expenditure (Rs in Cr)	0.32	
C	R&M/ LE Works		iii) BOP : ESP rectification. Ash Handling System (Replacement of ash slurry pipe lines etc.) Complete replacement of Instrument & Controls. Electrical system : Replacement of existing 220 KV ABCB with SF-6 breakers. Replacement of Pneumatic 220 KV Isolators with motor operated mechanism, Replacement of 6.6 KV switchgear etc. Civil and structural works of boiler and auxiliaries..
1	Executing Agency Boiler/ TG.	BHEL	
2	No. of Activities Boiler/ TG.		
3	Zero date		
4	Expected Date of Start of work	Sept.', 2011	
5	Expected Date of Completion of work	March, 2012	
6	Estimated Cost (Rs in Cr)	483.95 Cr. For U-3 & 4	
7	Actual Expenditure incurred (Rs in Cr)	212 Cr.	

Order for R&M and uprating works on units – 3& 4 was placed on BHEL Vide PSEB letter No 02/R&M-121 dated 14.11.2006.

Status of LE works of Punjab State Power Corporation Ltd. (PSPCL)

(As on 30.9.2010)

A	Project Details	Description	Broad Scope of Works
			Order yet to be Placed
1	Name of Power Station	GGSTPS, Ropar	i) Boiler :
2	Unit No. & capacity	U-1 (210 MW)	
3	Make		
	i) Boiler	BHEL	
	ii) TG.	BHEL	
4	Date of commissioning	26.9.84	

B.	RLA Study / Consultancy	NTPC has been appointed for consultancy works for units – 1 & 2), Rs 9.00 Cr. have been charged by NTPC for consultancy works)	
	Description	Boiler	TG.
	Estimated Cost (Rs in Cr)	4.7373 Cr	
	Executing Agency	M/s Evonik Energy services (India Pvt Ltd)	
	Actual start of work	1.1.2006	
	Completion date	4.7.2009	
	Actual Expenditure (Rs in Cr)	Rs.4.23 Cr (Work) + Rs 3.07 Cr (consultancy)	
		ii) TG :	

C	R&M/ LE Works	BOP :	
1	Executing Agency Boiler/ TG.	Not yet finalised	Detailed Project Report (DPR) finalized, The detailed project report for carrying out R&M and I.E. works submitted to Board for approval.
2	No. of Activities Boiler/ TG.		
3	Zero date		
4	Expected date of Start of work.	Not yet finalised	
5	Expected date of Completion of work.	Not yet finalised	
6	Estimated Cost (Rs in Cr)	Rs 774.69 Crores (For Units 1 & 2)	
7	Actual Expenditure incurred (Rs in Cr)		

Status of LE works of Punjab State Power Corporation Ltd. (PSPCL)

(As on 30.9.2010)

A	Project Details	Description	Broad Scope of Works
			Order Placed
1	Name of Power Station	GGSTPS, Rorar	i) Boiler :
2	Unit No. & capacity	U-2 (210 MW)	
3	Make		
	i) Boiler	BHEL	
	ii) TG.	BHEL	
4	Date of commissioning	29.3.85	

B.	RLA Study / Consultancy		ii) TG :
Description	Boiler	TG.	
Estimated Cost (Rs in Cr)			
Executing Agency	M/s Evonik Energy services (India Pvt Ltd)		
Actual start of work	1.1.2006		
Actual date of Completion	4.7.2009		
Actual Expenditure (Rs in Cr)	Rs.4.23 Cr (Work) + Rs 3.07 Cr (consultancy)		

C	R&M/ LE Works		BOP : Detailed Project Report (DPR) finalized, The detailed project report for carrying out R&M and I.E. works submitted to Board for approval.
1	Executing Agency Boiler/ TG.	Not yet finalised	
2	No. of Activities Boiler/ TG.	Not yet finalised	
3	Zero date		
4	Expected Date Start of work	Not yet finalised	
5	Expected date of Completion of work	Not yet finalised	
6	Estimated Cost (Rs in Cr)	Rs 774.69 Crores (For Units 1 & 2)	
7	Actual Expenditure incurred (Rs in Cr)		

Status of LE works of Haryana (HPGCL) Thermal Power Station (As on 30.9.2010)

A	Project Details	Description	Broad Scope of Works
			Completed
1	Name of Power Station	Panipat	i) Boiler : Material required for replacement of economizer tubes, water wall up to 37M , buck stage, front and rear side steam cooled wall, ceiling super heater LTSH, platen SH and final SH, reheater, suit blowing system, SH/RH spray control valve, feed control valves, additional oil elevation, furnace insulation, refurbishment of critical piping and replacement of Russian type actuators etc.
2	Unit No. & capacity	Unit-1 Up-rating 110 MW to 117.8 MW	
3	Make		
	i) Boiler	BHEL	
	ii) TG.	BHEL	
4	Date of commissioning	03/1979	
B. RLA Study / Consultancy			
	Description	Boiler TG.	ii) TG : Turbine, Generator and Auxiliaries :- Material required for uprating of turbine to 117.8 MW by modification of inner casing rotor of impulse type HP IP and LP turbines to suit reaction type of blading, provision of additional HP elevation valves, HP/LP seal steam valves, barring gear system etc. Re-coring and rewinding of Generator stator, rewinding of rotor, replacement of static excitation system, diaphragm valves and regulating valves etc. Replacement of HP heater 1 & 2 and LP heater 1 & 2, hydrogen coolers, level control valves, actuators, overhauling of BFW hydraulic couplings with modified cartridge and other pumps and motors, replacement of valves, critical piping insulation etc.
	Estimated Cost (Rs in Cr)	Included in refurbishment works	
	Executing Agency	BHEL BHEL	
	Actual start of work	Carried out during S/D for refurbishment works	
	Completion date	Completed during S/D for refurbishment works	
	Actual Expenditure (Rs in Cr)	Included in uprating works	
C	R&M/ LE Works		iii) BOP : Refurbishment/ Augmentation of Fuel oil handling system, ash handling plant, Overhauling of CW/BCW system, provision of new compressors, debris filter and on line tube cleaning system, Refurbishment of air conditioning ventilation system with additional 2x20 Ton AC. Refurbishment of fire fighting system, overhauling of DM plant, servicing of 6.6 KV switchgear, HT & LT motors, refurbishment of old cables etc. Control & Instrumentation :- Material required for replacement of old C&I system for boiler and turbine with Max-DNA microprocessor based electronic system and man machine interface, replacement of regulating actuators for auto loops in boiler and turbine control, UPS and batteries enunciation system, suit blowing system, FSSS, SADC and turbo-visory system etc. Control & Instrumentation :- Material required for replacement of old C&I system for boiler and turbine with Max-DNA microprocessor based electronic system and man machine interface, replacement of regulating actuators for auto loops in boiler and turbine control, UPS and batteries enunciation system, suit blowing system, FSSS, SADC and turbo-visory system etc.
1	Executing Agency Boiler/ TG.	BHEL	
2	No. of Activities Boiler/ TG.		
3	Zero date		
4	Actual date of Start	25.9.07	
5	Actual date of Completion of work	04.11.08	
6	Estimated Cost (Rs in Cr)	Ex-work Rs 104 Crores + Ex-work price for service Rs 16 Crores	
7	Actual Expenditure incurred (Rs in Cr)		

Western Region

(Unit wise Broad Status of LE works)

STATUS OF LE WORKS OF GUJRAT (GSECL) THERMAL POWER STATION

As on 30.09.10

PROJECT DETAILS		DESCRIPTION		Major works carried out during LE Works
1	Power Station	Ukai TPS		Completed
2	Unit No. & capacity	U-1, 120MW		
3	Make			
	i) Boiler	BHEL		
	ii)TG:	BHEL		
4	Date of Commissioning	19.03.1976		
B RLA Studies / Consultancy				
	Descrip- tion	Boiler	TG	
1	Estimated Cost (Rs.Cr.)	Cost included in LE work		b) TG: (1) Replacement of stator winding with-F class insulation (2) Replacement of TG bearings from 1 to 7. (3) Replacement of Hydrogen sealing rings. (4) Repairing of IP casings. (5) Replacement of HP/IP rotors. (6) Repairing of LP rotors. (7) Servicing of modified steam chest. (8) C& I work & Turbovisory fittings. (9) Complete replacement of C&I system by DDCMIS. (10) Retrofitting of BFP with new design BFP Carridge.
2	Executing Agency	BHEL	BHEL	
3	Exp / Act Start date	18.09.2003		
4	Comple-tion date	31.01.2004		
5	Actual Exp. (Rs.Cr.)	142.5 Lakhs		
C R&M / LE works				
1	Estimated cost (Rs. Cr.)	260 (for unit 1&2 incl RLA studies)		c) C&I /Other works (if any): 1) CHP (2) AHP (Ash Handling Plant), (3) Raw water & cooling water system, ACW & BCW (4) Fire fighting & detection system, Crane & hoists (5)Water treatment plant (O/H of clarificator and DM water plant) (6) Fuel oil handling system & LDO transfer and unloading pump O/H work (7) Compressed Air System. (8) AC & Ventilation system. (9) Servicing of GT, ST , HT, & LT motors, LT Auxilliary Transformer, Breaker & Isolators, 415 V MCC & Switchgear. (10) Replacement of 6.6 KV (MOCB) by VCB.
2	Executing Agency : Boiler/ TG	BHEL / BHEL		
3	No. of activities : Boiler / TG	169 including BOP		
4	Date of start / completion (E/A)	06.09.2006(A) 24.5.2008 (A)		
5	Actual Expenditure incurred (Rs. Cr.)	243.80 (for U1&2 incl RLA)		

Note: Unit is restricted to operate at 100-110 MW due to high generator vibration.
PG test yet to be conducted by BHEL.

STATUS OF LE WORKS OF GUJRAT (GSECL) THERMAL POWER STATION

As on 30.09.2010

A	PROJECT DETAILS		DESCRIP-TION	Major works carried out during Ukai R&M/LE
1	Name of Power Station		Ukai TPS	Completed
2	Unit No. & capacity		U-2, 120MW	
3	Make			
	i) Boiler		BHEL	
	ii)TG:		BHEL	
4	Date of Commissioning		23.6.1976	
B	RLA Studies / Consultancy			a) Boiler : (1) Repair/replacement of water wall , Platen SH, final SH, final RH header, final RH coils (56 Nos) , primary RH coils (94 Nos) , Hanger support. (2) Replacement of Economizer. (3)Replacement/repair RH/SH de-superheating system, penthouse. (4)Installation of HEA igniter assembly, repair/replacement of Duct & Dampers, Soot blower, Erection of New ID fan, Overhauling of FD & PA fan. (5) Replacement of Tubular Air preheater. (6) ESP–Modification & addition of 2 new fields. (7) Servicing of coal mills, replacement of worn-out parts (8)Installation of Gravimetric coal feeder. (9) Boiler Instrumentation modification. b) TG: (1) Replacement of stator winding with-F class insulation (2) Replacement of TG bearings from 1 to 7. (3) Replacement of Hydrogen sealing rings. (4) Repairing of IP casings. (5) Replacement of HP/IP rotors. (6) Repairing of LP rotors. (7) Servicing of modified steam chest. (8) C& I work & Turbovisory fittings. (9) Complete replacement of C&I system by DDCMIS. (10) Retrofitting of BFP with new design BFP Carridge. c) C&I /Other works (if any): 1) CHP (2) AHP (Ash Handling Plant), (3) Raw water & cooling water system, ACW & BCW (4) Fire fighting & detection system, Crane & hoists (5)Water treatment plant (O/H of clarificator and DM water plant) (6) Fuel oil handling system & LDO transfer and unloading pump O/H work (7) Compressed Air System. (8) AC & Ventilation system. (9) Servicing of GT, ST , HT, & LT motors, LT Auxilliary Transformer, Breaker & Isolators, 415 V MCC & Switchgear. (10) Replacement of 6.6 KV (MOCB) by VCB.
	Description	Boiler	TG	
1	Estimated Cost (Rs.Cr.)	Cost included in LE work		
2	Executing Agency	BHEL	BHEL	
3	Exp / Act Start date	20.03.2003		
4	Comple-tion date	30.04.2003		
5	Actual Exp. (Rs.Cr.)	142.5 Lakhs		
C	R&M / LE works			
1	Estimated cost (Rs. Cr.)	260 (for unit 1&2 incl RLA studies)		
2	Executing Agency : Boiler/ TG	BHEL /BHEL		
3	No. of activities : Boiler / TG	169 including BOP		
4	Date of start / completion (E/A)	12.8.2008(A) 31.07.2009(E)		
5	Actual Expenditure incurred (Rs. Cr.)	243.78 (for U1&2 incl RLA)		

Note: Unit is restricted to about 110 MW only. With the installation of 5th BFP cartridges (which has been dispatched as informed by BHEL during the meeting held at GSECL on 13.9.2010), the unit can take full load of 120 MW. PG test yet to be conducted by BHEL.

STATUS OF LE WORKS OF GUJRAT (GSECL) THERMAL POWER STATION

As on 30.09.10

A	PROJECT DETAILS		DESCRIP-TION		BROAD STATUS OF VARIOUS ACTIVITIES																	
1	Name of Power Station		Gandhinagar TPS		Supply Started. (A) Main Plant Auxiliaries: (Boiler/ TG / C&I/ Electricals and Switchyard) : - Order awarded to M/s BHEL on 12.10.06 / 28.05.2007. 70% - 80% of Design & Engineering completed. 55% - 60% of materials for unit no. 1 and 2 have been received. - Due to poor work performance of R&M/LE works and excessive time taken by BHEL at Ukai TPS resulting in loss to GSECL. GSECL management has decided to discontinue all the activities for R&M/LE works of Gandhinagar TPS unit Nos. 1&2 (2x120MW). Accordingly BHEL have been informed to stop all the related activities for R&M/LE works of Gandhinagar unit nos. 1&2 (2x120MW).																	
2	Unit No. & capacity		1 & 2 (2x120 MW)																			
3	Make : Boiler / TG		BHEL / BHEL																			
4	Date of Commissioning		U-1: 13.3.1977 U-2: 23.3.1977																			
B	RLA Studies / Consultancy					(B) BOP /Other works (if any): All the activities for BOP have also been stopped except four nos. of BOP packages where orders have been placed (Rs. 13.6276 Crores) and works for which were under process. The present status for these four nos. of BOP Packages is as under: <table><tr><th>Sl No</th><th>Name of BOP Packages/Ordered value</th><th>Present Status</th></tr><tr><td>1.</td><td>O/H of CHP (Mech)</td><td>LOI/detailed order issued to M/s Elecon Engg. Comp. Ltd. Vallabh Vidhyanagar on 20.05.09/27.07.09. About 300 tonnes of material is received.</td></tr><tr><td>2.</td><td>O/H of Air Washing unit & ventilation system.</td><td>LOI/Order issued to M/s Calvin Engg. Ahmadabad on 07.07.07/11.08.09. Unit-1: Ducting/Cooling system works comp. except installation of CWP. Unit-2:Ducting/Cooling system works 90% comp. except installation of CWP.</td></tr><tr><td>3.</td><td>O/H of Transformers</td><td>LOI/Order issued to M/s Dalvi Transformers and Services, Vadodara on 30.05.09/21.07.09. Unit-1: 80% works comp. Unit-2 : Comp.</td></tr><tr><td>4.</td><td>O/H of cooling tower (civil work)</td><td>LOI/Order to M/s Standard Builders, Neyveli is issued on 12.06.09/04.08.09. Unit-1: Comp. except epoxy painting of 1500 m². Unit-2 : Comp.</td></tr></table>		Sl No	Name of BOP Packages/Ordered value	Present Status	1.	O/H of CHP (Mech)	LOI/detailed order issued to M/s Elecon Engg. Comp. Ltd. Vallabh Vidhyanagar on 20.05.09/27.07.09. About 300 tonnes of material is received.	2.	O/H of Air Washing unit & ventilation system.	LOI/Order issued to M/s Calvin Engg. Ahmadabad on 07.07.07/11.08.09. Unit-1: Ducting/Cooling system works comp. except installation of CWP. Unit-2:Ducting/Cooling system works 90% comp. except installation of CWP.	3.	O/H of Transformers	LOI/Order issued to M/s Dalvi Transformers and Services, Vadodara on 30.05.09/21.07.09. Unit-1: 80% works comp. Unit-2 : Comp.	4.	O/H of cooling tower (civil work)	LOI/Order to M/s Standard Builders, Neyveli is issued on 12.06.09/04.08.09. Unit-1: Comp. except epoxy painting of 1500 m ² . Unit-2 : Comp.
Sl No	Name of BOP Packages/Ordered value	Present Status																				
1.	O/H of CHP (Mech)	LOI/detailed order issued to M/s Elecon Engg. Comp. Ltd. Vallabh Vidhyanagar on 20.05.09/27.07.09. About 300 tonnes of material is received.																				
2.	O/H of Air Washing unit & ventilation system.	LOI/Order issued to M/s Calvin Engg. Ahmadabad on 07.07.07/11.08.09. Unit-1: Ducting/Cooling system works comp. except installation of CWP. Unit-2:Ducting/Cooling system works 90% comp. except installation of CWP.																				
3.	O/H of Transformers	LOI/Order issued to M/s Dalvi Transformers and Services, Vadodara on 30.05.09/21.07.09. Unit-1: 80% works comp. Unit-2 : Comp.																				
4.	O/H of cooling tower (civil work)	LOI/Order to M/s Standard Builders, Neyveli is issued on 12.06.09/04.08.09. Unit-1: Comp. except epoxy painting of 1500 m ² . Unit-2 : Comp.																				
	Descrip-tion	RLA study of Main Plant (Boiler, TG, C&I, Elec, S/Y) and BOP	Providing Consultancy for RLA Study and R&M/LE works for Main Plant (Boiler, TG,C&I, Elec, S/Y) and BOP																			
1	Estimated Cost (Rs.Cr.)	Rs. 1.8 Cr. for both the units	Rs. 8.4 Cr. for both the units																			
2	Executing Agency	M/s PPIL, New Delhi	M/s NTPC, Noida																			
3	Exp / Act Start date	Shut down date of Unit No. 2 : 30.09.2003 to 28.03.2004	01.04.2000 (Starting of Consultancy works)																			
4	Comple-tion date	13.07.2005	24.03.2010																			
5	Actual Exp. (Rs.Cr.)	1.62 Cr. for both units 1&2.	4.03 Cr. for both units (considering invoices up to June-2009)																			
C	R&M / LE works for Main Plant Auxiliaries and BOP																					
	Description	Main Plant: (Boiler/ TG/C&I	BOP	TOTAL																		
1	Estimated cost (Rs. Cr.)	Rs 361 Cr.	Rs 60 Cr.	Rs. 421* Cr.																		
2	Executing Agency : Boiler/ TG	BHEL New Delhi	Differe nt Agenci es	--																		
3	No. of activities : Boiler / TG	216 Nos.	20 Nos.	236 Nos.																		

4	Date of start / completion (E/A)	GSECL informed CEA in May, 2010 that due to non satisfactory performance of R&M-cum-LE works by M/s BHEL at Ukai TPS unit 1&2, GSECL has decided to amicably short close Gandhinagar unit 1&2 R&M works contract. However, CEA vide letter dated 16/18 June, 2010 opined GSECL that Gandhinagar R&M and Ukai R&M are two separate contracts, discussed and negotiated separately at different periods of time and two contracts should not be linked with each other and therefore should be dealt separately. However, GSECL vide their letter dated 01.7.2010 reiterated their earlier stand that they can not agree for carrying R&M works for Gandhinagar unit no. 1&2. Managing Director (GSECL) in an informal meeting with Chairperson, CEA on 30.09.2010, again reiterated their earlier stand and informed that they intended to replace existing coal based thermal power plant at Gandhinagar with gas based power plant in view of the environmental compulsion and they would be conveying the decision taken in the matter at higher level to CEA.		
5	Actual Expenditure incurred (Rs. Cr.)	Rs. 142.72 Cr.	Rs. 10.67 Cr	Rs. 157.42** Cr.

- * Exp. excluding Consultancy Charges ie Rs. 8.40 Crores.
- **Exp. including Consultancy Charges ie Rs. 4.03 Crores

STATUS OF LE WORKS OF MADHYA PRADESH (MPPGCL) THERMAL POWER STATION
(As on 30.09.2010)

A	Project details		Description	Broad status of various activities
1	Name of Power Station		Amarkantak Ext. TPS	Partly Completed a) Boiler: Following works have completed during 2006-08. i. Replacement of boiler pressure parts. ii. Replacement of Dampers and Actuators iii. Replacement of Fabric Expansion Joints iv. Replacement of one no. ash slurry pump motor set. v. Replacement of valves and piping. vi. Renovation of Mills. R&M works of Air Heaters in unit no.1 is planned to be completed during COH in the year 2010-11
2	Unit No. & capacity		U-1 (120 MW)	
3	Make : Boiler/TG		AVB / BHEL	
4	Date of Commissioning		U-1: 11.9.1977	
B	RLA Studies / Consultancy			b) TG : Order for R&M works of turbine-Generator & its auxiliaries placed on M/s NASL. Supply is almost completed. R&M works of TG & its auxiliary will be taken up after completion of R&M works in unit no. 2 which commenced from 26.07.2009 c) BOP : The following R&M works of Electrical Equipments and C&I have been completed during 2004-06: i. Replacement of relays. ii. Replacement of 4 nos. 220 KV MOCBs by SF-6 breakers iii. Replacement of 8 nos. LT transformers by Dry Type transformers. iv. Retrofitting / replacement of 415 V switchgears / MCCs/ DBs. v. Retrofitting / replacement of 6.6. KV switch gears. vi.R&M works of C&I equipments.
	Description	Boiler	TG	
1	Estimated Cost (Rs.Cr.)	Cost included in R&M/LE works.		
2	Executing Agency	Various agencies	NASL	
3	Expected / Act Start date			
4	Exp / Act Completion date			
5	Actual Expenditure. (Rs.Cr.)			
C	R&M / LE works			
1	Estimated cost (Rs. Cr.) (for unit 1&2)	Rs. 124.03 Cr. (for R&M of Boilers, Elect. ,C&I and TG works) Out of which BTG 59.79 Cr pertains to TG & associated Auxiliaries.		
2	Executing Agency : Boiler/ TG	Boiler-Various agencies TG package -M/s NASL		
3	No. of activities : Boiler / TG			
4	Date of start / completion (E/A)	Aug, 2010 (E) / Dec, 2010 (E)		
5	Actual Expenditure incurred (Rs. Cr.) (for unit 1&2) up to 31.03.10	Rs. 62 Cr.(approx.) on R&M of Boilers, Elect and C&I +Rs 39 Crs.on TG.(Total-Rs 101 Crs.)		

STATUS OF LE WORKS OF MADHYA PRADESH (MPPGCL) THERMAL POWER STATION
(As on 30.09.2010)

A	Project details		Description	Broad status of various activities
1	Name of Power Station		Amarkantak Ext. TPS	Partly Completed & On Going a) Boiler: Following works have completed during 2006-08. i. Replacement of boiler pressure parts. ii. Replacement of Dampers and Actuators iii. Replacement of Fabric Expansion Joints iv. Replacement of one no. ash slurry pump motor set. v. Replacement of valves and pipings. vi. Renovation of Mills. The R&M works of Air Heaters in unit no.2 is completed during COH in the year 2009-10. b) TG : Order for R&M works of turbine-Generator and its auxiliaries placed on M/s NASL. Supply is almost completed. The renovation work in unit no. 2 has been commenced from 26.7.09 and will be completed by July 2010. c) BOP : The following R&M works of Electrical Equipments and C&I have been completed during 2004-06: i. Replacement of relays. ii. Replacement of 4 nos. 220 KV MOCBs by SF-6 breakers iii. Replacement of 8 nos. LT transformers by Dry Type transformers. iv. Retrofitting / replacement of 415 V switchgears / MCCs/ DBs. v. Retrofitting / replacement of 6.6. KV switch gears. vi. R&M works of C&I equipments. ** Unit is giving an output of 95 MW.
2	Unit No. & capacity		U-2 (120 MW)	
3	Make : Boiler/TG		AVB / BHEL	
4	Date of Commissioning		U-2: 31.3.1978	
B	RLA Studies / Consultancy			
	Description	Boiler	TG	
1	Estimated Cost (Rs.Cr.)	Cost included in R&M/LE works.		
2	Executing Agency	Various agencies	NASL	
3	Expected / Act Start date			
4	Expected / Act Completion date			
5	Actual Expenditure. (Rs.Cr.)			
C	R&M / LE works			
1	Estimated cost (Rs. Cr.) (for unit 1&2)	Rs. 124.03 Cr. (for R&M of Boilers, Elect. C&I and TG works) Out of which BTG 59.79 Cr pertains to TG & associated Auxiliaries.		
2	Executing Agency : Boiler/ TG	M/s NASL- TG package		
3	No. of activities : Boiler / TG			
4	Date of start / completion (E/A)	26.07.09 (A) / 26.8.2010 (A)**		
5	Actual Expenditure incurred (Rs. Cr.) (for unit 1&2) up to 31.03.10	Rs. 62 Cr.(approx.) on R&M of Boilers, Elect and C&I +Rs 39 Crs.on TG.(Total-Rs 101 Crs.)		

Appendix IV

Eastern Region

(Unit wise Broad Status of LE works)

STATUS OF LE WORKS OF BIHAR (BSEB) THERMAL POWER STATION

(As on 30.09.2010)

A	Project details		Description		Broad status of various activities
1	Name of Power Station		Barauni TPS		Completed / On-Going. 4600 MT materials/equipments received at site units 6&7. i) Boiler : The scope of works includes : 1) Strengthening of Structure(columns, backstays, ceiling girders, floor grills, hand grills, painting) 2) Furnace bottom sealing arrangements 3) Replacement of water walls, Superheater , Reheater, Soot blower system, Economizer, drain& vent piping, Hangers & Supports 4) Pulverized fuel firing system-Coal mills (5 no.), Coal feeders (5 no.), PF piping 5 no. sets), Seal air system (2x100%) 5) Fuel oil firing system 6) Supply/Replacement of Draft & Ducting System (APH,PA fan, FD fan, ID fan, Air and Flue gas ducting 7) Refurbishment of ESP ii) TG : The scope of works includes : 1) Refurbishment of HP,IP&LP turbine 2) Replacement/ Refurbishment of Shaft turning gear, Turbine governing system, lubricating oil coolers, Hydrogen coolers, Jacking oil pump, Seal oil coolers, Condenser, HP heaters, LP Heaters, Steam jet air ejector, Deaerator, BFP, CEP, Chimney Steam condenser and chimney exhaust fan, Turbine drain system valves, Hangers& Supports 3) Replacement/ Refurbishment of existing AVR with digital DVR incl. necessary modifications and existing excitation system incl. supply of necessary spares. 4) Complete overhauling of generator stator, Testing & varnishing of rotors and refurbishment of silica gel Hydrogen drier incl. supply of necessary spares. 5) Replacement/Supply/Testing of transformers, isolated phase Bus-duct of generator, Protection panels, 6.6 KV Switchgears, Bus changeover scheme ,LT Switchgears and Bus ducts, LT Motors, HT Motors , Station Lighting, Cabling, Earthing and Lighting Protection, Station Batteries & Chargers, Emergency AC Supply System, 132 KV Switchyard. 6) Installation of Distributed Digital Control Monitoring & Information System(DDCMIS) and other C&I Systems In the first phase of R&M, the restoration work of TG-Set has been completed by BHEL and the unit no. 6 is running at a load of 70-75 MW. iii) BOP : The scope of works includes : 1) Supply and installation of Tube well system, CW System, Aeration System, DM Plant, Softening plant, CW Chlorination System, Air Compressors, Cooling towers, Misc. pump house, AC plant, Ventilation system, Fire fighting system 2) Replacement/ Refurbishment/Repair of Coal Handling Plant, Ash Handling Plant & F.O. Unloading Plant. In the first phase of R&M, the restoration of BOP has also been done by BHEL.
2	Unit No. & capacity		U-6 ,110MW		
3	Make		BHEL/ BHEL		
4	Date of Commissioning		U# 6-01.05.1983		
B	RLA Studies / Consultancy				
	Description	Boiler	TG		
1	Estimated Cost (Rs.Cr.)	Cost included in R&M work			
2	Executing Agency	BHEL	BHEL		
3	Exp / Act Start date	Boiler-4.5.06 Turbine – 18.5.06 Generator Stator-15.5.06			
4	Comple-tion date	Boiler-17.5.06 Turbine –5.6.06 Generator Stator- 17.5.06			
5	Actual Exp. (Rs.Cr.)	R&M work is being executed on turnkey basis and the cost against RLA is included in R&M cost.			
C	R&M / LE works				
1	Estimated cost for both units no.6&7 (Rs. Cr.)		572.16 Cr. (including the cost of RLA)		
2	Executing Agency : Boiler/ TG		BHEL/ BHEL		
3	No. of activities : Boiler / TG				
4	Date of start / completion (E/A)		LOA:16/02/2010 Zero Date: 16/11/2009 June' 2012.		
5	Actual Expenditure incurred (Rs. Cr.)		Restoration cost –Rs. 49.90 cr. Consultancy charge- Rs. 7.74 Cr.		

STATUS OF LE WORKS OF BIHAR (BSEB) THERMAL POWER STATION
(As on 30.09.2010)

A	Project details		Description		Broad status of various activities
1	Name of Power Station		Barauni TPS		Supply Started. 4600 MT materials/equipments received at site for units 6&7.. i) Boiler : The scope of works includes : 1) Strengthening of Structure(columns, backstays, ceiling girders, floor grills, hand grills, painting) 2) Furnace bottom sealing arrangements 3) Replacement of water walls, Superheater ,Reheater, Soot blower system, Economizer, drain& vent piping, Hangers & Supports 4) Pulverized fuel firing system-Coal mills (5 no.), Coal feeders (5 no.), PF piping 5 no. sets), Seal air system (2x100%) 5) Fuel oil firing system 6) Supply/Replacement of Draft & Ducting System (APH,PA fan, FD fan, ID fan, Air and Flue gas ducting 7) Refurbishment of ESP ii) TG : The scope of works includes : 1) Refurbishment of HP,IP&LP turbine 2) Replacement/ Refurbishment of Shaft turning gear, Turbine governing system, lubricating oil coolers, Hydrogen coolers, Jacking oil pump, Seal oil coolers, Condenser, HP heaters, LP Heaters, Steam jet air ejector, Deaerator, BFP, CEP, Chimney Steam condenser and chimney exhaust fan, Turbine drain system valves, Hangers& Supports 3) Replacement/ Refurbishment of existing AVR with digital DVR incl. necessary modifications and existing excitation system incl. supply of necessary spares. 4) Complete overhauling of generator stator, Testing & varnishing of rotors and refurbishment of silica gel Hydrogen drier incl. supply of necessary spares. 5) Replacement/Supply/Testing of transformers, isolated phase Bus-duct of generator, Protection panels, 6.6 KV Switchgears, Bus changeover scheme ,LT Switchgears and Bus ducts, LT Motors, HT Motors, Station Lighting, Cabling, Earthing and Lighting Protection, Station Batteries & Chargers, Emergency AC Supply System, 132 KV Switchyard. 6) Installation Of Distributed Digital Control Monitoring& Information System(DDCMIS) and other C&I Systems Dismantling of Turbine of U-7 completed, rotor is being sent to BHEL, Hyderabad. iii) BOP : The scope of works includes : 1) Supply and installation of Tube well system, CW System, Aeration System, DM Plant, Softening plant, CW Chlorination System, Air Compressors, Cooling towers, Misc. pump house, AC plant, Ventilation system, Fire fighting system 2) Replacement/ Refurbishment/Repair of Coal Handling Plant, Ash Handling Plant & F.O. Unloading Plant. In the first phase of R&M, the restoration of BOP has also been done by BHEL.
2	Unit No. & capacity		U- 7, 110MW		
3	Make : Boiler/ TG		BHEL/ BHEL		
4	Date of Commissioning		U# 7- 31.03.1985		
B	RLA Studies / Consultancy				
	Description	Boiler	TG		
1	Estimated Cost (Rs.Cr.)	Cost included in R&M work			
2	Executing Agency	BHEL	BHEL		
3	Exp / Act Start date	Boiler-4.5.06 Turbine – 18.5.06 Generator Stator-15.5.06			
4	Comple-tion date	Boiler-17.5.06 Turbine –5.6.06 Generator Stator- 17.5.06			
5	Actual Exp. (Rs.Cr.)	R&M work is being executed on turnkey basis and the cost against RLA is included in R&M cost.			
C	R&M / LE works				
1	Estimated cost for both units no.6&7 (Rs. Cr.)		572.16 Cr. (including the cost of RLA		
2	Executing Agency : Boiler/ TG		BHEL/ BHEL		
3	No. of activities : Boiler / TG				
4	Date of start / completion (E/A)		LOA:16/02/2010 Zero Date: 16/11/2009 Nov.’ 2011.		
5	Actual Expenditure incurred (Rs. Cr.)		Restoration of U -6 –Rs. 49.90 cr. Consultancy charge- Rs. 7.74 Cr.		

*Planning Commission vide their letter dated 16.11.2009 approved the revised cost estimates of Rs.1053 crores including consultancy charges under the Special Plan for Bihar for both BTPS & MTPS.

STATUS OF LE/R&M WORKS OF BIHAR (KBUNL) THERMAL POWER STATION

(As on 30.09.2010)

A		Project details		Description	Broad status of various activities
1	Name of Power Station	Muzaffarpur TPS			Supply Started. 2150 MT SG material received at site. Turbine rotor is ready for dispatch.
2	Unit No. & capacity	U-1,110MW			i) Boiler: The scope of works includes : 1) Replacement/refurbishment of Furnace water walls, Economizer, Super Heater, Re heater, Steam cooled wall tubes, SH&RH DESH station, Soot blowing system, Drain and vents, Fuel preparation and firing system. 2) Fuel Oil Firing System. 3) Renovation/ Overhauling of APH & Draft system 4) Refurbishment of ESP 5) Replacement of Gates & dampers and Sample cooler along with valves and piping 6) Supply of Hangers and supports, BHEL Vision (electronic water level indicator) 7) Servicing of Boiler drum with internals and strengthening of boiler main structure and painting ii) TG: The scope of works includes : 1) Replacement/repairs/polishing & modification of HP/IP/LP Turbine 2) Replacement of all flexible hoses 3) Balancing of all finished rotor & repairing of casing 4) Refurbishment of Shaft Turning gear(U-1 only), Turbine Governing System, Turbine gland system, Deaerator, Steam jet air ejector 5) Supply/replacement of Lubricating oil coolers, Seal oil coolers, Hydrogen coolers, Jacking oil pumps, condenser tubes, HP Heaters, LP Heaters, BFP, CEP, Condensate booster pump, Turbine drain system valves, Turbine governing valves, Insulation, Turbine lube oil system, TG Bearing & Coupling bolts 6) Installation Of Distributed Digital Control Monitoring & Information System(DDCMIS) 7) Complete overhauling of generator stator & complete testing /varnishing of generator rotor. 8) Regarding Electrical works, Refurbishment / replacement/supply of transformers, Generator bus duct, Protection panels, Bus changeover schemes, 220/132KV Switchyard. iii) BOP : The scope of works includes : R & M of Bore well system ,Fire fighting system, Pre Treatment Plant, DM Plant , Chlorination Plant , Cooling Tower, Compressed Air System, Air Conditioning System, Ash Handling System, Fuel Oil System, Workshop, CW System, Raw Water System, Feed Water Booster Pumps, Chemistry Lab.
3	Make	BHEL/BHEL			
4	Date of Commissioning	31.03.1985			
B		RLA Studies / Consultancy			
	Description	Boiler	TG		
1	Estimated Cost (Rs.Cr.)	a) Included in restoration cost for unit # 2 b) For unit # 1 Not charged			
2	Executing Agency	BHEL	BHEL		
3	Exp / Act Start date	Boiler-4.5.06 Turbine – 18.5.06 Generator Stator-15.5.06			
4	Comple-tion date	May 2008			
5	Actual Exp. (Rs.Cr.)	R&M work is being executed on turnkey basis and the cost against RLA is included in R&M cost.			
C		R&M / LE works			
1	Estimated cost for both units no.1&2 (Rs. Cr.)	471.80			
2	Executing Agency : Boiler/ TG	BHEL/ BHEL			
3	No. of activities : Boiler / TG	48 Packages			
4	Date of start / completion (E/A)	LOA:15/04/2010 15.07.2010 June' 2011			
5	Actual Expenditure incurred (Rs. Cr.)	56.8 (for unit @ 2 restoration)& BOP (partly			

*Planning Commission vide their letter dated 16.11.2009 approved the revised cost estimates of Rs.1053 crores including consultancy charges under the Special Plan for Bihar for both BTPS & MTPS

STATUS OF LE/R&M WORKS OF BIHAR (KBUNL) THERMAL POWER STATION

(As on 30.09.2010)

A	Project details		Description	Broad status of various activities
1	Name of Power Station		Muzaffarpur TPS	On-Going.
2	Unit No. & capacity		U-2,110MW	
	Make		BHEL/BHEL	
4	Date of Commissioning		17.03.1986	
B	RLA Studies / Consultancy			i) Boiler: The scope of works includes : 1) Replacement/refurbishment of Furnace water walls, Economizer, Super Heater, Re heater, Steam cooled wall tubes, SH&RH DESH station, Soot blowing system, Drain and vents, Fuel preparation and firing system. 2) Fuel Oil Firing System 3) Renovation/ Overhauling of APH & Draft system 4) Refurbishment of ESP 5) Replacement of Gates & dampers and Sample cooler along with valves and piping 6) Supply of Hangers and supports, BHEL Vision (electronic water level indicator) 7) Servicing of Boiler drum with internals and strengthening of boiler main structure and painting *Partly restored during restoration of unit -2. ii) TG: The scope of works includes : 1) Replacement/repairs/polishing & modification of HP/IP/LP Turbine 2) Replacement of all flexible hoses 3) Balancing of all finished rotor & repairing of casing 4) Refurbishment of Shaft Turning gear(U-1 only), Turbine Governing System, Turbine gland system, Deaerator, Steam jet air ejector. 5) Supply/replacement of Lubricating oil coolers, Seal oil coolers, Hydrogen coolers, Jacking oil pumps, condenser tubes, HP Heaters, LP Heaters, BFP, CEP, Condensate booster pump, Turbine drain system valves, Turbine governing valves, Insulation, Turbine lube oil system, TG Bearing & Coupling bolts 6) Installation Of Distributed Digital Control Monitoring & Information System(DDCMIS) 7) Complete overhauling of generator stator & complete testing/varnishing of generator rotor 8) Regarding Electrical works, Refurbishment / replacement/supply of transformers, Generator bus duct, Protection panels, Bus changeover schemes, 220/132KV Switchyard. *Partly restored during restoration of unit -2. iii) BOP : The scope of works includes : R & M of Bore well system ,Fire fighting system, Pre Treatment Plant, DM Plant , Chlorination Plant , Cooling Tower, Compressed Air System, Air Conditioning System, Ash Handling System, Fuel Oil System, Workshop, CW System, Raw Water System, Feed Water Booster Pumps, Chemistry Lab. *Partly restored during restoration of unit -2. Both the streams of CHP become operational on 20.04.2010. R&M of one wagon Tippler completed in Sept.'2010.
	Description	Boiler	TG	
1	Estimated Cost (Rs.Cr.)	a) Included in restoration cost for unit # 2 b) For unit # 1 Not charged		
2	Executing Agency	BHEL	BHEL	
3	Exp / Act Start date	Boiler-4.5.06 Turbine – 18.5.06 Generator Stator-15.5.06		
4	Completion date	Nov-2006		
5	Actual Exp. (Rs.Cr.)	R&M work is being executed on turnkey basis and the cost against RLA is included in R&M cost.		
C	R&M / LE works			
1	Estimated cost for both units no.1&2 (Rs. Cr.)		471.80	
2	Executing Agency : Boiler/ TG		BHEL/ BHEL	
3	No. of activities : Boiler / TG		48 Packages	
4	Date of start / completion (E/A)		LOA:15/04/2010 Sept.' 2011 April' 2012	
5	Actual Expenditure incurred (Rs. Cr.)		56.8 (for unit @ 2 restoration)& BOP (partly)	

STATUS OF LE WORKS OF WEST BENGAL (WBPDC) THERMAL POWER STATION
(As on 30.09.2010)

A	Project details	Description	Broad status of various activities
1	Name of Power Station	Bandel	WBPDC has taken a decision for rebidding.
2	Unit No. & capacity	U-5 , 210MW	
3	Make : Boiler/TG	AVB/BHEL	
4	Date of Commissioning	23/03/1983	
B	RLA Studies / Consultancy		
	Description	Boiler	TG
1	Estimated Cost (Rs.Cr.)		
2	Executing Agency	NASL	
3	Exp / Act Start date		
4	Completion date	January 2005)	
5	Actual Exp. (Rs.Cr.)		
C	R&M / LE works		ii) TG : Main Plant Package(B-T-G)
			Same as Boiler
1	Executing Agency : Boiler/ TG	Yet to be finalized.	iii) BOP :Process yet to start Electrical System Package, Coal Handling Package & Ash Handling Package
2	No. of activities : Boiler / TG	4 no. of packages.	
3	Zero date		
4	Date of start (Original/ Expected /Actual)	Expected Date of start-May,2011	
5	Date of completion (Original/ Expected /Actual)	Yet to be finalized.	
6	Estimated cost (Rs. Cr.)	472.38	
7	Actual Expenditure incurred (Rs. Cr.)	*	

*Till date, payment made to three consultancy services only for preparing DPR & tender document. All these charges were funded by PHRD Grant. Project is at present in Bidding Stage.

