

Executive summary of Target and Achievement of Substations during 2019-20

As on Feb-20

(All figures in circuit MVA)

Programme / Achievement		HVDC								765 kV				400 kV				220 kV				Grand Total			
		± 800 kV				± 500 kV																			
		Central Sector	State Sector	JV/Private Sector	Total	Central Sector	State Sector	JV/Private Sector	Total	Central Sector	State Sector	JV/Private Sector	Total	Central Sector	State Sector	JV/Private Sector	Total	Central Sector	State Sector	JV/Private Sector	Total	Central Sector	State Sector	JV/Private Sector	Grand Total
Programme 2019-20		3000	0	0	3000	0	0	0	0	18000	3000	6000	27000	5205	19665	4260	29130	800	21786	0	22586	27005	44451	10260	81716
Feb/20	Programme	0	0	0	0	0	0	0	0	0	0	0	0	0	2345	0	2345	0	490	0	490	0	2835	0	2835
	Achievement	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	1970	0	1970	0	1970	0	1970
Upto Feb-20		3000	0	0	3000	0	0	0	0	18000	0	6000	24000	4835	12585	4260	21680	640	15886	0	16526	26475	28471	10260	65206
	Achievement	1500	0	0	1500	0	0	0	0	16500	0	0	16500	11205	11385	2000	24590	270	19900	0	20170	29475	31285	2000	62760