



भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

केन्द्रीय विद्युत प्राधिकरण

Central Electricity Authority

नवीकरणीय परियोजना प्रबोधन प्रभाग

Renewable Project Monitoring Division

निर्माणाधीन नवीकरणीय ऊर्जा परियोजना तिमाही रिपोर्ट

Quarterly Report on Under-construction Renewable Energy Projects



June-2026 / जून-2026

Preface

India has successfully achieved **236.52 GW** of RE Installed capacity (excluding Large Hydro) by the end of **June 2026** and a significant number of Renewable Energy (RE) projects are under various stages of construction. As on 30th June, 2026, a total RE Capacity of **150965.575 MW** is under-construction which comprises of **93435.79 MW** of Solar Projects, **31580.7 MW** of Wind projects, **25891.585 MW** of Hybrid projects.

This report mostly contains information of Solar Projects which have capacity equal to 25 MW or above. Also it does not contain information of the Rooftop Grid connected and off Grid Solar Power Projects.

This Report highlights the progress of active under-construction RE projects (excluding Large Hydro) of SECI, CPSUs under MoP (NTPC, NHDC, SJVNL, NHPC, THDC), various States (Andhra Pradesh, Assam, Bihar, Chhattisgarh, Delhi, Gujarat, Jharkhand Himachal Pradesh, Karnataka, Kerala, Maharashtra, Madhya Pradesh, Uttar Pradesh, Odisha Rajasthan, Tamil Nadu) and development of Projects in Solar Parks/UMREPP (Ultra Mega Renewable Energy Power projects). The information available on the E-gen portal of CEA, has also been appropriately incorporated in addition to the above details reported by the various entities.

Summary of location based State-wise Under-construction RE Projects in the country (in MW)

Name of State	Hybrid	Solar	Wind	Total
Andhra Pradesh	3407	2798	5210.1	11415.1
Assam	-	330	-	330
chhattisgarh	-	26	-	26
Gujarat	8602.8	22118	6601.2	37322
Himachal Pradesh	-	360	-	360
Jharkhand	-	118	-	118
Karnataka	3328.085	3964.14	8711	16003.225
Kerala	125	50	-	175
Madhya Pradesh	1526.8	2360	2102	5988.8
Maharashtra	2647.9	4196.525	3936.6	10781.025
Odisha	-	60	-	60
Punjab	-	15	-	15
Rajasthan	6104	52301.5	3568	62031
Tamil Nadu	-	240.625	1451.8	1692.425
Uttar Pradesh	-	3620	-	3620
West Bengal	-	578	-	578
Yet to be finalized	150	300	-	450
Grand Total	25891.585	93435.79	31580.7	150965.575

Summary of Under-Construction RE Projects of CPSUs under MoP (in MW)

Sl. No.	Name of CPSUs	Solar	Wind	Hybrid	Total
1.	NTPC	11022	4424	2754	18200
2.	SJVN	1973	0	0	1973
3.	NHPC	2410	0	0	2410
4.	DVC	596	50	0	646
	Total	16001	4474	2754	23229

Summary of under construction Projects of CPSUs under Ministry of Power

NTPC						
Sl. No.	Name of the Project	Name of the Developer	Project Location	Under Construction Capacity (MW)	Expected date of completion	Type of Project (Solar/Wind/Hybrid)
1	Vidhyanchal	NTPC	Vidyanchal, Madhya Pradesh	20	31-12-2026	Solar
2	Rihand Solar	NTPC	Rihand, Uttar Pradesh	20	31-03-2027	Solar
3	GUVNL-I, Kankachiyala, Rupakheda & Sadla	NTPC REL	Kankachiyala, Rupakheda, Sadla, Gujarat	137.5	31-12-2026	Solar
4	Bhuj Solar 300MW Nakhatrana & Part of hybrid: Dayapar-I - WIND 150MW	NTPC REL	Various locations	304	31-03-2027	Hybrid
5	DAYAPAR-II Wind	NTPC REL	Dayapar, Gujarat	150	31-03-2027	Wind
6	Jamjodhpur, Jamnagar	NTPC REL	State- Gujarat	630	31-01-2027	Wind
7	Vanki, Kachchh	NTPC REL	State- Gujarat	180	31-08-2026	Wind
8	Kalasar-I, Bikaner-II	NTPC REL	State- Rajasthan	250	30-06-2026	Solar
9	Kalasar-II, Bikaner-II,	NTPC REL	State- Rajasthan	250	30-06-2026	Solar

10	Gadag (Tarakatti & Halligudi)	NTPC REL	State- Karnataka	378	31-03-2027	Wind
11	REMCL-I RE- RTC	NTPC REL	Various Locations	1700	30-06-2027	Hybrid
12	GSECL Khavda Ph V	NTPC REL	GSECL-I, Gujarat	200	31-03-2028	Solar
13	GSEC Khavda VI	NTPC REL	GSECL-II, Gujarat	225	31-12-2026	Solar
14	Khavda IX	NTPC REL	Khavda (South), Gujarat	245	31-03-2027	Solar
15	Khavda VII	NTPC REL	Khavda, Gujarat	275	31-12-2026	Solar
16	Khavda VIII	NTPC REL	Khavda , Gujarat	275	31-12-2026	Solar
17	Bikaner I Block-1	NTPC REL	Bikaner, Rajasthan	175	31-03-2027	Solar
18	Bikaner I Block-2	NTPC REL	Bikaner, Rajasthan	325	31-03-2027	Solar
19	Maharashtra wind	NTPC REL	Solapur, Maharashtra	739.2	30-06-2028	Wind
20	Bellary, KA-V	NTPC REL	Bellary, Karnataka	418.3	30-06-2028	Wind
21	Khavda-IV	NTPC REL	Khavda (South), Gujarat	1200	30-06-2027	Solar
22	Khavda-III Solar (300 MW)) & Part of Hybrid: Dayapar-III 150MW Wind	NTPC REL	Solar- Khavda, Gujarat Wind - Dayapar, Gujarat	150	31-03-2027	Hybrid
23	Fatehgarh-II (Block-I, II, III)	NTPC REL	Fategarh, Rajasthan	700	31-08-2027	Solar
24	Barethi Solar Park	NTPC REL	Barethi, Madhya Pradesh	630	31-03-2028	Solar
25	Bikaner-IV	NTPC REL	Bikaner, Rajasthan	1000	30-06-2027	Solar
26	Anta-II	NTPC REL	Anta, Rajasthan	300	31-03-2028	Solar
27	Sitapur	NTPC REL	Sitapur, Uttar Pradesh	250	30-11-2027	Solar

28	Davangere (KA-IV)	NTPC REL	Davangere, Andhra Pradesh	379.5	30-06-2028	Wind
29	Anantapur-II	NTPC REL	Anantapur, Andhra Pradesh	660	31-01-2028	Wind
30	Kurnool	NTPC REL	Kurnool, Andhra Pradesh	630	31-01-2028	Wind
31	Khavda-X	NTPC REL	Khavda, Gujarat	109.2	31-10-2027	Wind
32	SECI Hybrid Tranche-VII	NTPC REL	Various Locations	300	31-03-2028	Hybrid
33	NTPC REL. Khavda 4750 MW Solar Park	NTPC Renewable Energy Ltd.	Khavda, Bhuj, Gujarat	1995	31-12-2027	solar
34	Lalitpur Solar Project/TUSCO Ltd. (JV of THDCIL & UPNEDA)	NTPC Renewables Energy Ltd. (SPD)	Tehsil Talbehat, Dist. Lalitpur, (U.P.)	600	03-06-2027	Solar
35	Chitrakoot Solar Project/TUSCO Ltd. (JV of THDCIL & UPNEDA)	NTPC Renewables Energy Ltd. (SPD)	Tehsil Mau, Dist. Chitrakoot, (U.P.)	800	03-06-2027	Solar
36	1200MW ISTS-connected Solar Wind Hybrid Power Projects (Tranche-VII)	NTPC Renewable Energy Limited	Rajasthan Gujarat	300	09-01-2027	Hybrid

37	2000 MW ISTS- Connected Solar PV Power Projects with 1000MW/4000 MWh Energy Storage Systems (ESS) (ISTS-XVII)	NTPC Renewable Energy Limited	Rajasthan	500	24-Jun-27	Solar
38	1500 MW ISTS Tranche-XIV	NTPC Renewable Energy Limited	Rajasthan	250	30-Jun-2027	Solar
39	500 MW ISTS- Connected Solar PV Power Projects (ISTS-XVI)	NTPC Renewable Energy Limited	Rajasthan	200	30-Jun-2027	Solar
40	1500 MW ISTS Tranche-XIII	NTPC Renewable Energy Limited	Gujarat	200	30-Jun-2027	Solar
41	1200 MW ISTS- connected Wind Power Projects (Tranche-XII)	NTPC Renewable Energy Ltd	Kutch, Gujarat	150	30-09-2026	Wind
Total				18201		

SJVN						
Sl. No.	Name of the Project	Name of the Developer	Project Location	Under Construction Capacity (MW)	Expected date of completion	Type of Project (Solar/Wind/Hybrid)
1	GUVNL Phase –XVII (Khavda SPP)	SJVN GREEN ENERGY LIMITED	Gujarat	50	31-07-2026	Solar
2	50 MW Gujrai Solar Power Station, SJVN Green Energy Limited	SJVN Green Energy Limited	Vill-Gujrai Tehsil-Akbarpur Dist-Kanpur Dehat, Uttar Pradesh	150	31-05-2027	Solar
3	100MW Raghnesda Solar Power Project SJVN Green Energy Limited	SJVN Green Energy Limited	Plot-C, Vill- Raghnesda Tehsil-Vav. Dist- Banaskantha, Gujarat	150	30-04-2027	Solar
4	Gujarat Urja Vikas Nigam Ltd. (GUVNL) Solar Phase XI, Bagodara SPP	SJVN GREEN ENERGY LIMITED	Surendranager, Gujarat	100	30-09-2026	Solar
5	Dhubri SPP (APDCL)	SJVN GREEN ENERGY LIMITED	Assam	30	31-12-2026	Solar
6	BBMB 18 MW	SJVN GREEN ENERGY LIMITED	Punjab,Himachal	100	30-09-2026	Solar

7	BBMB 15 MW	SJVN GREEN ENERGY LIMITED	Himachal Pradesh	260	31-12-2026	Solar
8	GUVNL Solar Phase - XIV	SJVN GREEN ENERGY LIMITED	Gujarat	200	31-12-2026	Solar
9	200 MW Khavda SJVN Solar Power Project Phase 23	SJVN Limited	Gujarat,Khavda RE park	200	20-11-2026	Solar
10	CPSU SCHEME PHASE –II, Tranche -III	SJVN GREEN ENERGY LIMITED	Rajasthan	18	30-08-2026	Solar
11	Punjab State Power Corporation Ltd. (PSPCL) ET-2	SJVN GREEN ENERGY LIMITED	Punjab	15	31-12-2027	Solar
12	Sonitpur SPP (APDCL)	SJVN GREEN ENERGY LIMITED	Assam	300	30-04-2027	Solar
13	Rajasthan Urja Vikas Nigam Ltd. (RUVNL) SPP, Nawa	SJVN GREEN ENERGY LIMITED	Rajasthan	400	31-01-2027	Solar
Total				1973		

NHPC						
Sl. No.	Name of the Project	Name of the Developer	Project Location	Under Construction Capacity (MW)	Expected date of completion	Type of Project (Solar/Wind/Hybrid)
1	NHPC Limited	NHPC Limited	NP Kunta, Andhra Pradesh	100	30-11-2026	Solar
2	Odisha Solar Park (NHPC)	NHPC Limited	Ladeihil,Jaganath Prasad,Ganjam , Odisha	40	31-12-2026	Solar
3	NHPC Limited	NHPC Limited	Khavda,Bhuj,Kutch Gujarat	600	19-12-2026	Solar
4	Floating Solar Park (NHPC)	NHPC Limited	West Kallad, Kollam , Kerala	50	31-12-2026	Solar
5	NHPC Limited	NHPC Limited	Khavda,Bhuj,Kutch Gujarat	200	31-07-2026	Solar
6	NHPC Limited	NHPC Limited	Khavda,Bhuj,Kutch Gujarat	200	30-09-2027	Solar
8	Odisha Solar Park	NHPC Limited	Landehill, Ganjam, Odisha	20	31-12-2026	Solar
9	Jalaun Solar Park	Bundelkhand Saur Urja Limited – BSUL – a JV of NHPC & UPNEDA	Uttar Pradesh	1200	31-12-2027	Solar
Total				2410		

DVC						
Sl. No.	Name of the Project	Name of the Developer	Project Location	Under Construction Capacity (MW)	Expected date of completion	Type of Project (Solar/Wind/Hybrid)
1	Damodar Valley Corporation (DVC)	SPD	Konar, JH	8	31-12-2026	Solar (Ground Mounted)
2	Jam Khambalia [DVC]	Avaada GJClean Pvt Ltd	Jam Khambalia, Gujarat	50	31-07-2026	Wind
3	Damodar Valley Corporation (DVC)	SPD	RTPS, WB	10	31-12-2026	Solar (Floating Solar on Raw Water Reservoir of TPP)
4	Damodar Valley Corporation (DVC)	SPD	MTPS, WB	14	31-12-2026	Solar (Floating Solar on Raw Water Reservoir of TPP)
5	DVC Floating Solar Park Ph-I	Green Valley Renewable Energy GVREL - A JV of DVC & NTPC Green Energy Limited	Tilaya Dam, Koderma, Jharkhand And, Panchet Dam, Dhanbad, Jharkhand (part of project in West Bengal)	310	31-12-2027	Solar
6	DVC Floating Solar Park Ph-II	Green Valley Renewable Energy GVREL - A JV of DVC & NTPC Green Energy Limited	Maithon Dam, Dhanbad, Jharkhand (part of project in West Bengal)	234	31-12-2027	Solar
7	Damodar Valley Corporation (DVC)	SPD	CTPS, Jharkhand	10	31-12-2026	Solar

8	Damodar Valley Corporation (DVC)	SPD	Rooftop PV Plant at different location of DVC at Jharkand and West Bengal	10	31-12-2026	Solar
Total				646		

Under-construction Renewable Energy Capacity All across the Country including CPSUs under MoP and SECI under MNRE (in MW).

Sl No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
1	Sipat	NTPC	Sipat, Chhattisgarh	26	0	26	Mar'27	31-03-2027	FL solar
2	Vidhyanchal	NTPC	Vidyanchal, Madhya Pradesh	20	0	20	Dec'26	31-12-2026	Solar
3	Rihand Solar	NTPC	Rihand, Uttar Pradesh	20	0	20	Mar'24	31-03-2027	Solar
4	GUVNL-I, Kankachiyala, Rupakheda & Sadla	NTPC REL	Kankachiyala, Rupakheda, Sadla, Gujarat	200	62.5	137.5	Mar'26	31-12-2026	Solar PV Project Ground Mounted
5	Bhuj Solar 300MW Nakhatrana & Part of hybrid: Dayapar-I - WIND 150MW	NTPC REL	Various locations	450	146	304	Jun'26	31-03-2027	Hybrid Project
6	DAYAPAR-II Wind	NTPC REL	Dayapar, Gujarat	200	50	150	Feb'26	31-03-2027	Wind
7	Jamjodhpur, Jamnagar	NTPC REL	State- Gujarat	630	0	630	31-05-2025	31-01-2027	Wind
8	Vanki, Kachchh	NTPC REL	State- Gujarat	180	0	180	30-06-2025	31-08-2026	Wind

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
9	Kalasar-I, Bikaner-II	NTPC REL	State-Rajasthan	250	0	250	31-03-2026	30-06-2026	Solar PV Project Ground Mounted
10	Kalasar-II, Bikaner-II,	NTPC REL	State-Rajasthan	250	0	250	31-03-2026	30-06-2026	Solar PV Project Ground Mounted
11	Gadag (Taralakatti & Halligudi)	NTPC REL	State-Karnataka	378	0	378	31-06-2026	31-03-2027	Wind
12	REMCL-I RE- RTC	NTPC REL	Various Locations	1700	0	1700	Dec'26	30-06-2027	Hybrid Project
13	GSECL Khavda Ph V	NTPC REL	GSECL-I, Gujarat	200	0	200	May'25	31-03-2028	Solar PV Project Ground Mounted
14	GSEC Khavda VI	NTPC REL	GSECL-II, Gujarat	225	0	225	Mar'26	31-12-2026	Solar PV Project Ground Mounted
15	Khavda IX	NTPC REL	Khavda (South), Gujarat	245	0	245	Mar'27	31-03-2027	Solar PV Project Ground Mounted
16	Khavda VII	NTPC REL	Khavda, Gujarat	275	0	275	Dec'26	31-12-2026	Solar PV Project

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
									Ground Mounted
17	Khavda VIII	NTPC REL	Khavda , Gujarat	275	0	275	Dec'26	31-12-2026	Solar PV Project Ground Mounted
18	Bikaner I Block-1	NTPC REL	Bikaner, Rajasthan	175	0	175	Jun'27	31-03-2027	Solar PV Project Ground Mounted
19	Bikaner I Block-2	NTPC REL	Bikaner, Rajasthan	325	0	325	Jun'27	31-03-2027	Solar PV Project Ground Mounted
20	Maharashtra wind	NTPC REL	Solapur, Maharashtra	739.2	0	739.2	Jun'28	30-06-2028	Wind
21	Bellary, KA-V	NTPC REL	Bellary, Karnataka	418.3	0	418.3	Jun'28	30-06-2028	Wind
22	Khavda-IV	NTPC REL	Khavda (South), Gujarat	1200	0	1200	Jun'27	30-06-2027	Solar PV Project Ground Mounted

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
23	Khavda-III Solar (300 MW)) & Part of Hybrid: Dayapar-III 150MW Wind	NTPC REL	Solar- Khavda, Gujarat Wind - Dayapar, Gujarat	450	300	150	Jan'27	31-03-2027	Hybrid Project
24	Fatehgarh-II (Block-I, II, III)	NTPC REL	Fategarh, Rajasthan	700	0	700	Aug'27	31-08-2027	Solar PV Project Ground Mounted
25	Barethi Solar Park	NTPC REL	Barethi, Madhya Pradesh	630	0	630	Feb'29	31-03-2028	Solar
26	Bikaner-IV	NTPC REL	Bikaner, Rajasthan	1000	0	1000	June'27	30-06-2027	Solar
27	Anta-II	NTPC REL	Anta, Rajasthan	300	0	300	Feb'28	31-03-2028	Solar
28	Sitapur	NTPC REL	Sitapur, Uttar Pradesh	250	0	250	Nov'27	30-11-2027	Solar
29	Davangere (KA-IV)	NTPC REL	Davangere, Andhra Pradesh	379.5	0	379.5	Jun'28	30-06-2028	Wind
30	Anantapur-II	NTPC REL	Anantapur, Andhra Pradesh	660	0	660	Jan'28	31-01-2028	Wind
31	Kurnool	NTPC REL	Kurnool, Andhra Pradesh	630	0	630	Jan'28	31-01-2028	Wind

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
32	Khavda-X	NTPC REL	Khavda, Gujarat	109.2	0	109.2	Oct'27	31-10-2027	Wind
33	Davangere (KA-IV)	INGEL	Davangere, Andhra Pradesh	514.8	0	514.8	July'27	31-03-2028	Wind
34	SECI Hybrid Tranche-VII	NTPC REL	Various Locations	300	0	300	Jan'27	31-03-2028	Hybrid
35	NTPC REL. Khavda 4750 MW Solar Park	NTPC Renewable Energy Ltd.	Khavda, Bhuj, Gujarat	4750	2755	1995	31-12-2027	31-12-2027	Solar
36	Lalitpur Solar Project/TUSCO Ltd. (JV of THDCIL & UPNEDA)	NTPC Renewables Energy Ltd. (SPD)	Tehsil Talbehat, Dist. Lalitpur, (U.P.)	600	0	600	03-06-2027	03-06-2027	Solar
37	Chitrakoot Solar Project/TUSCO Ltd. (JV of THDCIL & UPNEDA)	NTPC Renewables Energy Ltd. (SPD)	Tehsil Mau, Dist. Chitrakoot, (U.P.)	800	0	800	03-06-2027	03-06-2027	Solar
38	NHPC Limited	NHPC Limited	NP Kunta, Andhra Pradesh	100	0	100	11-11-2023	30-11-2026	Solar

Sl No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/Expected Commissioning date	Type of Project (Solar/Wind/Bio power/Hybrid* etc.)
39	Odisha Solar Park (NHPC)	NHPC Limited	Ladeihil,Jagannath Prasad,Ganjam , Odisha	40	0	40	05-06-2025	31-12-2026	Solar
40	NHPC Limited	NHPC Limited	Khavda,Bhuj,Kutch Gujarat	600	0	600	16-11-2026	19-12-2026	Solar
41	Floating Solar Park (NHPC)	NHPC Limited	West Kallad, Kollam , Kerala	50	0	50	06-02-2026	31-12-2026	Floating Solar
42	NHPC Limited	NHPC Limited	Khavda,Bhuj,Kutch Gujarat	200	0	200	20-08-2025	31-07-2026	Solar
43	NHPC Limited	NHPC Limited	Khavda,Bhuj,Kutch Gujarat	200	0	200	06-01-2026	30-09-2027	Solar
44	Odisha Solar Park	NHPC Limited	Landehill, Ganjam, Odisha	20	0	20	30-06-2025	31-12-2026	Solar
45	GUVNL Phase – XVII (Khavda SPP)	SJVN GREEN ENERGY LIMITED	Gujarat	50	0	50	06-08-2025	31-07-2026	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
46	50 MW Gujrai Solar Power Station, SJVN Green Energy Limited	SJVN Green Energy Limited	Vill-Gujrai Tehsil-Akbarpur Dist-Kanpur Dehat, Uttar Pradesh	150	0	150	31.03.2027	31-05-2027	Solar
47	100MW Raghnesda Solar Power Project SJVN Green Energy Limited	SJVN Green Energy Limited	Plot-C, Vill-Raghnesda Tehsil-Vav. Dist-Banaskantha, Gujarat	150	0	150	31.03.2027	30-04-2027	Solar
48	Gujarat Urja Vikas Nigam Ltd. (GUVNL) Solar Phase XI, Bagodara SPP	SJVN GREEN ENERGY LIMITED	Surendranager , Gujarat	100	0	100	30-06-2025	30-09-2026	Solar
49	Dhubri SPP (APDCL)	SJVN GREEN ENERGY LIMITED	Assam	100	70 (commissioned in Feb 2026)	30	30-09-2025	31-12-2026	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
50	BBMB 18 MW	SJVN GREEN ENERGY LIMITED	Punjab,Himachal	100	0	100	31-03-2025	30-09-2026	Solar
51	BBMB 15 MW	SJVN GREEN ENERGY LIMITED	Himachal Pradesh	260	0	260	31-03-2025	31-12-2026	Solar
52	GUVNL Solar Phase -XIV	SJVN GREEN ENERGY LIMITED	Gujarat	200	0	200	31-03-2025	31-12-2026	Solar
53	200 MW Khavda SJVN Solar Power Project Phase 23	SJVN Limited	Gujarat,Khavda RE park	200	0	200	08.04.2026	20-11-2026	Solar groundmounted project
54	CPSU SCHEME PHASE –II, Tranche -III	SJVN GREEN ENERGY LIMITED	Rajasthan	18	0	18	07-07-2025	30-08-2026	Solar
55	Punjab State Power Corporation Ltd. (PSPCL) ET-2	SJVN GREEN ENERGY LIMITED	Punjab	15	0	15	23-06-2024	31-12-2027	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind/Bio power/Hybrid* etc.)
56	Sonitpur SPP (APDCL)	SJVN GREEN ENERGY LIMITED	Assam	300	0	300	27-12-2025	30-04-2027	Solar
57	Rajasthan Urja Vikas Nigam Ltd. (RUVNL) SPP, Nawa	SJVN GREEN ENERGY LIMITED	Rajasthan	400	0	400	17-01-2027	31-01-2027	Solar
58	Damodar Valley Corporation (DVC)	SPD	Konar, JH	8	0	8	26-06-2025	31-12-2026	Solar (Ground Mounted)
59	Jam Khambalia [DVC]	Avaada GJClean Pvt Ltd	Jam Khambalia, Gujarat	50	0	50	30-09-2025	31-07-2026	Wind
60	Damodar Valley Corporation (DVC)	SPD	RTPS, WB	10	0	10	03-08-2024	31-12-2026	Solar (Floating Solar on Raw Water Reservoir of TPP)
61	Damodar Valley Corporation (DVC)	SPD	MTPS, WB	14	0	14	03-08-2024	31-12-2026	Solar (Floating Solar on Raw Water Reservoir of TPP)

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/Expected Commissioning date	Type of Project (Solar/Wind/Bio power/Hybrid* etc.)
62	DVC Floating Solar Park Ph-I	Green Valley Renewable Energy GVREL - A JV of DVC & NTPC Green Energy Limited	Tilaya Dam, Koderma, Jharkhand And, Panchet Dam, Dhanbad, Jharkhand (part of project in West Bengal)	310	0	310	31-12-2027	31-12-2027	Solar
63	DVC Floating Solar Park Ph-II	Green Valley Renewable Energy GVREL - A JV of DVC & NTPC Green Energy Limited	Maithon Dam, Dhanbad, Jharkhand (part of project in West Bengal)	234	0	234	31-12-2027	31-12-2027	Solar
64	Damodar Valley Corporation (DVC)	SPD	CTPS, Jharkhand	10	0	10	31-01-2026	31-12-2026	Solar
65	Damodar Valley Corporation (DVC)	SPD	Rooftop PV Plant at different location of DVC at Jharkand and West Bengal	10	0	10	31-01-2026	31-12-2026	Solar
66	AM Green Energy Pvt Ltd	AM Green Energy Pvt Ltd, Bikaner	Bikaner, Rajasthan	300	0	300	11-11-2026	11-11-2026	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
	300MW Solar Project								
67	NA	Femund Solar Private Limited	Lakadia-II	350	0	350	14-08-2026	14-08-2026	Solar
68	NA	Izhma Solar Private Limited	Sirohi, Rajasthan	350	0	350	19-11-2026	19-11-2026	Solar
69	640 Solar	Axis Energy Ventures India Pvtl.Ltd.	Fatehgarh,Jaisalmer, Rajasthan	640	0	640	31-03-2026	30-09-2026	Solar
70	Jhansi Solar Project/TUSCO Ltd. (JV of THDCIL & UPNEDA)	M/s GAIL India Ltd. (SPD)	Tehsil Garautha, Dist. Jhansi, (U.P.)	600	0	600	31-12-2027	31-12-2027	Solar
71	IRCON RENEWABLE POWER LIMITED	IRCON RENEWABLE POWER LIMITED	Pavagada, Distt. Tumkur, Karnataka	500	400	100	30.10.2026	30-11-2026	Solar
72	Serentica 300 MW Solar plant at Bhadla	NA	Bikampur, Rajasthan	300	0	300	30-06-2028	30-06-2028	Solar
73	Serentica Sirohi	NA	Jalore, Rajasthan	300	0	300	31-03-2027	31-03-2027	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
74	Serentica 900 MW Solar Plant at Fatehgarh	SRIPL5, SRIPL8, SRIPL9	Fatehgarh, Rajasthan	900	0	900	22-08-2026	31-12-2026	Solar
75	Bhuj	INGEL	Bhuj, Gujarat	600	0	600	Jul'27	30-06-2027	Solar PV Project Ground Mounted
76	Kalyanpur, Dwarka	INGEL	Dwarka, Gujarat	356	0	356	Jul'27	31-12-2027	Wind
77	Tuticorin	INGEL	Tuticorin, Tamil Nadu	200	0	200	Jul'27	30-06-2027	Solar PV Project Ground Mounted
78	1200MW ISTS-connected Solar Wind Hybrid Power Projects (Tranche-VI)	Clean Renewable Energy (Barmer) Private Limited (SPV of Hero Solar Energy Private Limited)	Kurnool, Andhra Pradesh	120	0	120	27-10-2026	27-10-2026	Hybrid
79	NHPC Ltd.	Clean Renewable Energy AP One Private Limited (SPV of Hero Solar Energy Private Limited)	Bidar, Karnataka	100	0	100	23-12-2026	23-12-2026	Hybrid

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
80	1200 MW ISTS Tranvhe-XV	Clean Renewable Energy Hybrid Eight Private Limited (SPV of Hero Solar Energy Private Limited)	Bidar, Karnataka	250	0	250	07-11-2026	07-11-2026	Solar with ESS
81	2000 MW ISTS-Connected Solar PV Power Projects with 1000MW/4000 MWh Energy Storage Systems (ESS) (ISTS-XVII)	Clean Renewable Energy Hybrid Eleven Private Limited (SPV of Hero Solar Energy Private Limited)	Lakadia, Gujarat	270	0	270	31-03-2027	31-03-2027	Solar with ESS
82	NTPC Ltd.	Clean Renewable Energy Hybrid Five Private Limited (SPV of Hero Solar Energy Private Limited)	Lakadia, Gujarat	120	0	120	11-04-2027	11-04-2027	Hybrid
83	1200 MW ISTS-connected Wind-Solar Hybrid Power Projects (SECI-FDRE-IV)	Clean Renewable Energy Hybrid Nine Private Limited (SPV of Hero Solar Energy Private Limited)	Lakadia, Gujarat	100	0	100	30-06-2027	30-06-2027	Hybrid

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
84	1200 MW of Round-the-Clock Power from ISTS-connected Renewable Energy Power Projects in India RTC IV	Clean Renewable Energy Hybrid One Private Limited (SPV of Hero Solar Energy Private Limited)	Lakadia, Gujarat	120	0	0	31-10-2027	31-10-2027	Hybrid
85		Clean Renewable Energy Hybrid Thirteen Private Limited (SPV of Hero Solar Energy Private Limited)	Ananthapuram , Andhra Pradesh	120	0	120	31-05-2027	31-05-2027	Hybrid
86		Clean Renewable Energy Hybrid Three Private Limited (SPV of Hero Solar Energy Private Limited)	Nandyal, Andhra Pradesh	120	0	120	13-05-2026	31-03-2027	Hybrid

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
87		Clean Renewable Energy Hybrid Twelve Private Limited (SPV of Hero Solar Energy Private Limited)	Ananthapuram , Andhra Pradesh	120	0	120	24-03-2027	24-03-2027	Hybrid
88	SJVN Ltd.	Clean Solar Power (Baniyana) Private Limited (SPV of Hero Solar Energy Private Limited)	Bidar, Karnataka	150	0	150	21-05-2026	31-03-2027	Hybrid
89	Not Finalized	SPV of Hero Solar Energy Private Limited	Lakadia, Gujarat	150	0	0	31-10-2027	31-10-2027	Solar
90	Not Finalized	SPV of Hero Solar Energy Private Limited	Bidar, Karnataka	277.8	0	0	31-05-2027	31-05-2027	Hybrid
91	Not Finalized	SPV of Hero Solar Energy Private Limited	Bijapur, Karnataka	350	0	0	28-06-2027	28-06-2027	Solar with ESS
92	Not Finalized	SPV of Hero Solar Energy Private Limited	Kadapa, Andhra Pradesh	450	0	450	30-06-2028	30-06-2028	Solar with ESS

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
93	SECI 1200MW ISTS-connected Wind Solar Hybrid Power Projects (Tranche-VIII)	Asurari Renewables India Project Pvt Ltd	Rajasthan (Solar) , Karnataka (Wind)	300	0	300	31-12-2026	31-12-2026	Hybrid
94	SJVN 600MW ISTS-connected Wind Power Projects (Tranche-I)	Diyos Renewables India Project Pvt Ltd	Vijayapura, Karnataka	100	0	100	17-Jan-27 (Tentative)	27-Feb-27	Wind
95	SECI 1500MW ISTS-connected Solar Power Projects (Tranche-XIII)	Tejorupa Renewables India Project Pvt Ltd	Vill - Balai Kesharpura, Tehsil - Sheo, Dis- Barmer, State - Rajasthan	250	0	250	07-Nov-26	25-Jan-27	Solar
96	1200 MW ISTS-connected Wind Power Projects (Tranche-XIII)	Scatec India Renewables One Pvt Ltd	Khustagi-Karnataka	300	0	300	31-12-2027	31-12-2027	Wind

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
97	SJVNL	Solarcraft Power India 16 Pvt. Ltd.	Kalaburagi District, Karnataka	150	0	150	30.06.2026	31-12-2026	Hybrid (FDRE)
98	NHPC	Solarcraft Power India 20 Pvt. Ltd.	Kalaburagi District, Karnataka	50	0	50	17-12-2026	17-12-2026	Hybrid
99	Amazon	Solarcraft Power India 7 Pvt. Ltd.	Kalaburagi District, Karnataka	100	0	100	01-06-2027	01-06-2027	Wind
100	Adani Green Energy Limited	Adani Green Energy Limited	Gujarat	1000	535	475	31-12-2025	31-12-2026	Hybrid
101	Adani Green Energy Limited	Adani Green Energy Limited	Gujarat	1050	419	631	31-12-2025	30-06-2026	Hybrid
102	Adani Green Energy Limited	Adani Green Energy Limited	Gujarat	1225	899	425	31-03-2025	31-12-2026	Hybrid
103	Adani Green Energy Limited	Adani Green Energy Limited	Gujarat	1530	0	1530	31-05-2028	31-12-2028	Hybrid
104	ADANI GREEN ENERGY THIRTY TWO LIMITED	ADANI GREEN ENERGY THIRTY TWO LIMITED	Gujarat	261	0	261	30-06-2026	30-06-2026	Wind

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
105	ADANI RENEWABLE ENERGY EIGHT LIMITED	ADANI RENEWABLE ENERGY EIGHT LIMITED	Gujarat	115	0	115	30-06-2026	30-06-2026	Solar
106	Adani Renewable Energy Holding Eighteen Limited (AREH18L)	Adani Renewable Energy Holding Eighteen Limited (AREH18L)	Rajasthan	50	0	50	31-03-2027	31-03-2027	Solar
107	Adani Renewable Energy Holding Four Limited	Adani Renewable Energy Holding Four Limited	Gujarat	2000	1250	750	31-10-2026	31-12-2026	Solar
108	Adani Renewable Energy Holding Four Limited	Adani Renewable Energy Holding Four Limited	Gujarat	500	0	500	28-02-2024	31-12-2026	Solar
109	Adani Renewable Energy Holding Four Limited	Adani Renewable Energy Holding Four Limited	Rajasthan	500	0	500	31-10-2025	30-06-2026	Solar
110	Adani Renewable Energy Holding Four Limited	Adani Renewable Energy Holding Four Limited	Rajasthan	717	0	717	31-12-2029	31-12-2029	Solar
111	Adani Renewable	Adani Renewable Energy Holding Four Limited	Rajasthan	765	0	765	31-03-2030	31-03-2030	Solar

Sl No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/Expected Commissioning date	Type of Project (Solar/Wind/Bio power/Hybrid* etc.)
	Energy Holding Four Limited								
112	Adani Renewable Energy Holding Four Limited	Adani Renewable Energy Holding Four Limited	Rajasthan	500	0	500	31-12-2028	31-12-2028	Solar
113	Adani Renewable Energy Holding Four Limited	Adani Renewable Energy Holding Four Limited	Rajasthan	500	0	500	31-12-2028	31-12-2028	Solar
114	Adani Renewable Energy Holding Four Limited	Adani Renewable Energy Holding Four Limited	Rajasthan	250	0	250	31-12-2028	31-12-2028	Solar
115	Adani Renewable Energy Holding Four Limited	Adani Renewable Energy Holding Four Limited	Rajasthan	284	0	284	31-03-2030	31-03-2030	Solar
116	Adani Renewable Energy Holding Seventeen Private Limited	Adani Renewable Energy Holding Seventeen Private Limited	Rajasthan	600	0	600	31-12-2025	30-06-2026	Solar
117	Adani Renewable Energy Park Rajasthan Limited	Adani Renewable Energy Park Rajasthan Limited	Rajasthan	1000	0	1000	31-03-2030	31-03-2030	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
118	Adani Renewable Energy Park Rajasthan Limited	Adani Renewable Energy Park Rajasthan Limited	Rajasthan	1000	0	1000	31-03-2030	31-03-2030	Solar
119	ADANI RENEWABLE ENERGY TWO LIMITED	ADANI RENEWABLE ENERGY TWO LIMITED	Rajasthan	595	0	595	31-12-2029	31-12-2029	Wind
120	ADANI RENEWABLE ENERGY TWO LIMITED	ADANI RENEWABLE ENERGY TWO LIMITED	Rajasthan	600	0	600	31-12-2029	31-12-2029	Wind
121	Adani Solar Energy AP Three Ltd.	Adani Solar Energy AP Three Ltd.	Rajasthan	150	0	150	31-08-2026	30-09-2026	Solar
122	SIROHI SOLAR POWER PROJECT (300 MW stand alone ISTS connectivity Solar Power Project)	CESC Limited (Developer Company)	Sheoganj Tehsil, District Sirohi, Rajasthan State	300	0	300	24-03-2027	24-03-2027	Solar
123	CESC	HPPD - Bhojraj Renewables Energy Private Limited	Co-located Hybrid at Sitamau, Mandsaur,	300	0	300	31-12-2026	31-12-2026	Hybrid

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
			Madhya Pradesh						
124	Purvah Bikaner One Solar Power Project	Purvah Green Power Private Limited (Developer Company)	Village Sodhwali, Bikaner District, Rajasthan	300	0	300	31-03-2030	31-03-2030	Hybrid
125	Purvah Bikaner Two Solar Power Project	Purvah Green Power Private Limited (Developer Company)	Village Binjharwali, Bikaner District, Rajasthan	300	0	300	31-03-2030	31-03-2030	Solar
126	Purvah Raghnesda One Solar Power Project	Purvah Green Power Private Limited (Developer Company)	Village Raghnesda , Banaskantha, Gujarat	300	0	300	01-04-2028	01-04-2028	Solar
127	Purvah Bellary One Solar Power Project	Purvah Green Power Private Limited (Developer Company)	Village Moregeri, District Vijayanagara, Karnataka	300	0	300	01-09-2028	01-09-2028	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind/Bio power/Hybrid* etc.)
128	PURVAH BHUJ ONE WIND POWER PROJECT (99 MW Wind Power Project with ISTS connectivity)	Purvah Green Power Private Limited (Developer Company)	Village Dayapar, Kachchh District, Gujarat State	99	0	99	19-11-2026	19-11-2026	Wind
129	PURVAH NAGAU SOLAR POWER PROJECT (300 MW stand alone ISTS connectivity Solar Power Project)	Purvah Green Power Private Limited (Developer Company)	Village Charnisar, Nagaur District, Rajasthan State	300	0	300	01-09-2027	01-09-2027	Solar
130	PURVAH JAMNAGAR ONE WIND POWER PROJECT (297 MW stand alone ISTS connectivity Wind Power Project)	Purvah Green Power Private Limited (Developer Company)	Village Hadiyana, Jamnagar District, Gujarat State	297	0	297	01-01-2028	01-01-2028	Wind

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind/Bio power/Hybrid* etc.)
131	PURVAH BIJAPUR ONE WIND POWER PROJECT (351 MW stand alone ISTS connectivity Wind Power Project)	Purvah Green Power Private Limited (Developer Company)	Village Dhavalagi, Bijapur District, Karnataka State	351	0	351	31-07-2026	31-08-2027	Wind
132	PURVAH BIJAPUR TWO WIND POWER PROJECT (250.8 MW stand alone ISTS connectivity Wind Power Project)	Purvah Green Power Private Limited (Developer Company)	Village Hunsagi, Bijapur District, Karnataka State	250.8	0	250.8	31-08-2027	31-08-2027	Wind
133	PURVAH ANATAPURAM TWO WIND POWER PROJECT (349.8 MW stand alone ISTS connectivity Wind Power Project)	Purvah Green Power Private Limited (Developer Company)	Village Devireddypalli, Anantapuram District, Andhra Pradesh State	349.8	0	349.8	31-01-2027	31-01-2027	Wind

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
134	PURVAH PACHORA ONE WIND POWER PROJECT (297 MW stand alone ISTS connectivity Wind Power Project)	Purvah Green Power Private Limited (Developer Company)	Village Dhandheda Kanad, Agar Malwa District, Madhya Pradesh State	297	0	297	31-08-2027	31-08-2027	Wind
135	Purvah Renewable Bellary One Wind Power Project	Purvah Renewable Power Private Limited (Developer Company)	Village Ittigi, District Vijayanagara, Karnataka	300	0	300	01-09-2028	01-09-2028	Wind
136	SHN Green Ramgarh One Wind Power Project (297 MW stand alone ISTS connectivity Wind)	SHN Green Power Private Limited (Developer Company)	Village Ramgarh, Jaislmer District, Rajasthan State	297	0	297	31-03-2030	31-03-2030	Wind
137	NPCL	SPV - Deshraj Solar Energy Private Limited	Village Ralla, Anantapuram District, Andhra Pradesh State	300	0	300	31-01-2027	31-01-2027	Wind

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
138	NPCL	SPV - Deshraj Solar Energy Private Limited	Karnisar Bhatiyar, Bikaner, Rajasthan	150	0	150	31-01-2027	31-01-2027	Solar
139	CESC	SPV - HRP Green Power Private Limited	Village Nokh and Geleba Camp, Tehsil Bap, District Phalodi, Rajasthan State	300	0	300	03-04-2026	31-12-2026	Solar
140	690 MW ISTS-connected Wind Power Projects (Tranche-XIV)	Apraava Energy Private Limited	Aski Village, Vijayapura District, Karnataka State	300	0	300	27-12-2025/April-2027 (As per CEA's May-26 MPR)	01-06-2027	Wind
141	NHPC Solar ISTS-I	Apraava Energy Private Limited	Bhanipura Village, Bikaner District, Rajasthan State	250	0	250	17-04-2026/April-2027 (As per Minutes of 37th JCC Meeting of Northern Region held on	01-06-2027	Solar

Sl No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind/Bio power/Hybrid* etc.)
							24.03.2026 and 25.03.2026 and CEA's May-26 MPR)		
142	NTPC Solar ISTS-I	Apraava Energy Private Limited	Bhanipura Village, Bikaner District, Rajasthan State	300	0	300	30-06-2026/April-2027 (As per Minutes of 37th JCC Meeting of Northern Region held on 24.03.2026 and 25.03.2026 and CEA's May-26 MPR)	01-05-2027	Solar
143	50 MW ISTS-connected Wind Power Projects (Tranche-XVII)	Powerica Limited	Jam Khambhaliya, Gujarat	50	0	50	14-10-2026	14-10-2026	Wind
144		Auxo Sunlight Private Limited	Rajasthan	300	0	300	30-12-2026	30-12-2026	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
145	PSPCL	ReNew Dinkar Jyoti Pvt Ltd.	Rajasthan	100	0	100	31-12-2025	31-08-2026	Solar
146	Merchant	ReNew Green Energy Solutions Pvt Ltd	Maharashtra	237	0	237	31-03-2027	31-03-2027	Wind
147	Merchant	ReNew Green Energy Solutions Pvt Ltd	Maharashtra	197	124	73	30-09-2025	30-04-2026	Hybrid
148	Merchant	ReNew Samir Urja Pvt Ltd	Madhya Pradesh	300	0	300	31-03-2026	30-09-2026	Wind
149		ReNew Solar (Shakti Eight) Pvt. Ltd.	Gujarat	200	0	200	01-09-2026	01-09-2026	Solar
150		ReNew Solar (Shakti Eight) Pvt. Ltd.	Gujarat	100	0	100	01-09-2026	01-09-2026	Solar
151	Merchant	ReNew Solar (Shakti Five) Private Limited	Rajasthan	400	0	400	30-06-2026	30-04-2026	Solar
152		ReNew Solar (Shakti Six) Pvt. Ltd.	Rajasthan	1000	600	400	600MW to be commissioned in 31/05/26	31-12-2026	Solar
153		ReNew Solar (Shakti Six) Pvt. Ltd. (400+400)	Rajasthan	400	0	400	20-07-2029	20-07-2029	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind/Bio power/Hybrid* etc.)
154		ReNew Solar (Shakti Six) Pvt. Ltd. (400+400)	Rajasthan	400	0	400	20-07-2029	20-07-2029	Solar
155	NTPC	ReNew Solar Power P. Ltd	Rajasthan	400	0	400	01-03-2027	01-03-2027	Solar
156	SECI	ReNew Solar Power P. Ltd	Rajasthan	300	0	300	31-03-2030	31-03-2030	Solar
157	SJVN	ReNew Solar Power P. Ltd	Rajasthan	200	0	200	31-03-2030	31-03-2030	Solar
158	SJVN	ReNew Solar Power P. Ltd	Rajasthan	300	0	300	31-03-2030	31-03-2030	Solar
159	NTPC	ReNew Solar Power Private Limited	Karnataka	100	0	100	31-07-2027	31-07-2027	Wind
160	NTPC	ReNew Solar Power Private Limited	Karnataka	100	0	100	31-07-2027	31-07-2027	Wind
161	NTPC	ReNew Solar Power Private Limited	Andhra Pradesh	400	0	400	Ananthapur am-II-30/06/27	31-03-2030	Wind
162	NHPC	ReNew Solar Power Private Limited	Gujarat	250	0	250	30-09-2030	30-09-2030	Hybrid
163	REMCL	RENEW SOLAR POWER PRIVATE LIMITED	MAHARASHTRA	200	0	200	30-11-2026	30-11-2026	Wind

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind/Bio power/Hybrid* etc.)
164	SJVN FDRE	RENEW SOLAR POWER PRIVATE LIMITED	RAJASTHAN	70	0	70	31-03-2028	31-03-2028	Solar
165	SJVN FDRE	RENEW SOLAR POWER PRIVATE LIMITED	RAJASTHAN	300	0	300	31-01-2027	31-01-2027	Solar
166	SJVN FDRE	RENEW SOLAR POWER PRIVATE LIMITED	RAJASTHAN	70	0	70	31-01-2027	31-01-2027	Solar
167	REMCL	RENEW SOLAR POWER PRIVATE LIMITED	MAHARASHTRA	100	0	100	30-11-2026	30-11-2026	Wind
168	NHPC	ReNew Solar Power Private Limited	RAJASTHAN	300	0	300	31-03-2027	31-03-2027	Solar
169	NHPC	ReNew Solar Power Private Limited	RAJASTHAN	300	0	300	31-03-2027	31-03-2027	Solar
170	NHPC	ReNew Solar Power Private Limited	RAJASTHAN	300	0	300	31-03-2027	31-03-2027	Solar
171	NHPC	ReNew Solar Power Private Limited	RAJASTHAN	300	0	300	30-04-2027	30-04-2027	Solar
172	NHPC	ReNew Solar Power Private Limited	RAJASTHAN	300	0	300	30-04-2027	30-04-2027	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind/Bio power/Hybrid* etc.)
173	SECI	ReNew Solar Power Private Limited	Maharashtra	300	128	172	31-12-2022	10-02-2026	Wind
174	NTPC	ReNew Solar Power Private Limited	RAJASTHAN	300	0	300	30-04-2027	30-04-2027	Solar
175	NHPC	ReNew Solar Power Private Limited	RAJASTHAN	150	0	150	30-04-2027	30-04-2027	Solar
176	NHPC	ReNew Solar Power Private Limited	RAJASTHAN	150	0	150	30-04-2027	30-04-2027	Solar
177	SECI	ReNew Solar Power Private Limited (2 x 300)	Rajasthan	300	0	300	01-03-2026	30-11-2026	Solar
178	SECI	ReNew Solar Power Private Limited (2 x 300)	Rajasthan	300	0	300	30-11-2026	31-01-2027	Solar
179	NTPC	ReNew Solar Power Pvt Ltd	Rajasthan	300	0	300	01-06-2027	01-06-2027	Solar
180	SECI	ReNew Solar Power Pvt Ltd	Rajasthan	300	0	300	31-12-2029	31-12-2029	Solar
181	REMCL	ReNew Solar Power Pvt Ltd	Rajasthan	200	0	200	01-09-2030	30-09-2030	Solar
182	NTPC	ReNew Solar Power Pvt Ltd	Rajasthan	400	0	400	31-03-2030	31-03-2030	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
183	NTPC	ReNew Solar Power Pvt Ltd	Rajasthan	300	0	300	01-03-2030	31-03-2030	Solar
184		ReNew Solar Power Pvt Ltd	Rajasthan	100	0	100	01-03-2030	31-03-2030	Solar
185		ReNew Solar Power Pvt Ltd	Rajasthan	100	0	100	01-03-2030	31-03-2030	Solar
186		ReNew Solar Power Pvt Ltd	Rajasthan	100	0	100	01-03-2030	31-03-2030	Solar
187		ReNew Solar Power Pvt Ltd	Rajasthan	200	0	200	01-03-2030	31-03-2030	Solar
188		ReNew Solar Power Pvt Ltd	Rajasthan	200	0	200	01-03-2030	31-03-2030	Solar
189	NTPC	ReNew Solar Power Pvt Ltd	Rajasthan	250	0	250	31-12-2030	31-12-2030	Solar
190	NTPC	ReNew Solar Power Pvt Ltd	Rajasthan	300	0	300	01-03-2031	31-03-2031	Solar
191	NTPC	ReNew Solar Power Pvt Ltd	Rajasthan	300	0	300	31-12-2030	31-12-2030	Solar
192	SJVN	ReNew Solar Power Pvt Ltd	Rajasthan	200	0	200	01-03-2031	31-03-2031	Solar
193	SJVN	ReNew Solar Power Pvt Ltd	Rajasthan	200	0	200	01-03-2031	31-03-2031	Solar
194		ReNew Solar Power Pvt Ltd	Gujarat	300	0	300	01-09-2027	01-09-2027	Solar
195		ReNew Solar Power Pvt Ltd	Gujarat	300	0	300	01-11-2027	01-11-2027	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind/Bio power/Hybrid* etc.)
196		ReNew Solar Power Pvt Ltd	Gujarat	100	0	100	01-02-2028	01-02-2028	Solar
197		ReNew Solar Power Pvt Ltd	Gujarat	100	0	100	01-02-2028	01-02-2028	Solar
198		ReNew Solar Power Pvt Ltd	Gujarat	200	0	200	01-01-2028	01-01-2028	Solar
199		ReNew Solar Power Pvt Ltd	Gujarat	300	0	300	28-02-2029	28-02-2029	Solar
200		ReNew Solar Power Pvt Ltd	Gujarat	300	0	300	28-02-2029	28-02-2029	Solar
201	SECI	ReNew Solar Power Pvt Ltd	Gujarat	200	0	200	28-02-2029	28-02-2029	Solar
202		ReNew Solar Power Pvt Ltd	Gujarat	100	0	100	28-02-2029	28-02-2029	Solar
203		ReNew Solar Power Pvt Ltd	Gujarat	100	0	100	28-02-2029	28-02-2029	Solar
204		ReNew Solar Power Pvt Ltd	Madhya Pradesh	200	0	200	01-09-2027	01-09-2027	Solar
205		Renew Sun Power Private Limited	Rajasthan	300	0	300	01-11-2026	30-11-2026	Solar
206	Merchant	ReNew Tej Shakti Pvt. Ltd.	Maharashtra	300	0	300	30-06-2025	31-03-2026	Wind
207	Merchant	ReNew Urja Shachar Pvt Ltd	Madhya Pradesh	300	0	300	01-06-2025	30-09-2026	Wind

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
208		ReNew Vayu Energy Private Limited	Karnataka	300	0	300	01-03-2027	01-03-2027	Hybrid
209	1200MW ISTS-connected Solar Wind Hybrid Power Projects (Tranche-VI)	ReNew Vikram Shakti Private Limited	Andhra Pradesh	600	0	685	30-06-2026	27-10-2026	Hybrid
210		ReNew Vikram Shakti Private Limited	Andhra Pradesh	160	0	160	01-02-2028	01-02-2028	Hybrid
211	Merchant	ReNew Vikram Shakti Private Ltd	Andhra Pradesh	140	0	140	01-02-2028	01-02-2028	Hybrid
212	Merchant	ReNew Wind Energy AP5 Private Ltd	Karnataka	231.8	0	231.8	31-03-2028	31-03-2028	Wind
213	Azure Power Fifty One Private Limited	Azure Power Fifty One Private Limited	Bhadla-V ISTS - Rajasthan	600	0	600	30-09-2031	30-09-2031	Solar
214	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Two Private Limited	Rajasthan	50	0	50	4-Nov-2027	4-Nov-2027	Solar
215	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Two Private Limited	Rajasthan	350	0	350	16-Jul-2028	16-Jul-2028	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/Expected Commissioning date	Type of Project (Solar/Wind/Bio power/Hybrid* etc.)
216	Manufacturing plant linked Solar Project scheme	Azure Power India Private Limited	Bhadla-II, Rajasthan	167	0	167	30-09-2028	#####	Solar
217	Manufacturing plant linked Solar Project scheme	Azure Power India Private Limited	Bhadla-II, Rajasthan	100	0	100	30-09-2028	#####	Solar
218	Manufacturing plant linked Solar Project scheme	Azure Power India Private Limited	Bhadla-II, Rajasthan	333	0	333	30-09-2028	#####	Solar
219	Manufacturing plant linked Solar Project scheme	Azure Power India Private Limited	Bhadla-II, Rajasthan	50	0	50	15-03-2028	15-03-2028	Solar
220	Azure Power Sixty Three Private Limited	Azure Power Sixty Three Private Limited	Raghanesda - Gujarat	300	0	300	31-12-2027	31-12-2027	Solar
221	Azure Power Sixty Three Private Limited	Azure Power Sixty Three Private Limited	Lakadia-II ISTS - Gujarat	300	0	300	31-12-2028	31-12-2028	Hybrid
222	RDS Solar Park Private Limited , 350 MW Solar	RDS Solar Park Private Limited	Lakadia PS, Gujarat	350	0	350	01-06-2026	31-12-2026	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
223	1200 MW ISTS-connected Wind-Solar Hybrid Power Projects (SECI-FDRE-IV)	VENA ENERGY AURA PRIVATE LIMITED	Koppal, Karnataka	100	0	100	31-12-2026	30-06-2027	Hybrid
224	1200 MW ISTS-connected Wind-Solar Hybrid Power Projects (SECI-FDRE-IV)	VENA ENERGY AURA PRIVATE LIMITED	Koppal, Karnataka	24	0	24	31-12-2027	31-12-2027	Wind
225	Solar Power Project	VENA ENERGY CLEAN POWER PRIVATE LIMITED	Veloda, Gujarat	40	0	40	25-03-2022	31-12-2027	Solar
226	Solar Power Project	VENA ENERGY RENEWABLES URJA PRIVATE LTD	Dholera, Gujarat	100	0	100	31-12-2027	31-12-2027	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
227	Jindal Renewables - Wind Project - C&I	Jindal Green Wind 1 Private Limited	Tawargere, Karnataka	400	0	400	31-12-2025	31.10.2026	Wind
228	Jindal Renewables - Wind Project - C&I	Jindal Green Wind 1 Private Limited	Karur, Tamilnadu	300	0	300	25-12-2025	31-12-2026	Wind
229	Jindal Renewables - Wind Project - C&I	Jindal Green Wind 1 Private Limited	Kanakagiri, Karnataka	300	0	300	31-12-2025	31-01-2027	Wind
230	Jindal Renewables - Wind Project - C&I	Jindal Green Wind 1 Private Limited	Karur, Tamilnadu	50	0	50	Dec-28	31-12-2026	Wind
231	Jindal Renewables - Solar Project - C&I	Sunbreeze Renewables Nine Private Limited	Bikaner Rajasthan	1000	0	1000	22-08-2026	22-08-2026	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
232	Jindal Renewables - Solar Project - C&I	Sunbreeze Renewables Nine Private Limited	Bikaner Rajasthan	400	0	400	22-08-2026	22-08-2026	Solar
233	SJVN Limited	Furies Solren Private Limited	Bikaner, Rajasthan	300	0	300	11-11-2026	31-03-2027	Solar
234	NTPC Limited	Furies Solren Private Limited	Bikaner, Rajasthan	300	0	300	11-11-2026	31-03-2027	Solar
235	NHPC Limited	Hazel Hybren Private Limited	Bikaner, Rajasthan	300	0	300	01-05-2026	31-03-2027	Solar
236	NTPC Limited	Illuminate Hybren Private Limited	Sirohi, Rajasthan	176	0	176	24-03-2027	24-03-2027	Solar
237	NTPC Limited	Illuminate Hybren Private Limited	Sirohi, Rajasthan	120	0	120	24-03-2027	24-03-2027	Solar
238	NHPC Limited	Illuminate Hybren Private Limited	Davangere, Karnataka	240	0	240	22-03-2027	22-03-2027	Hybrid

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
239	NHPC Limited	Migos Hybren Private Limited	Sikar, Rajasthan	600	0	600	31-12-2028	31-12-2028	Solar
240	184MW Wind Portion at Gadag of Solar Wind Hybrid Project for Captive Customer	ABREL (RJ) PROJECTS LIMITED	Mundargi, Gadag, KARNATAKA	184	0	184	30-12-2025	23-06-2027	Wind
241	184MW Wind Portion at Koppal of Solar Wind Hybrid Project for Ultratech	ABREL (RJ) PROJECTS LIMITED	Mullur, Koppal, KARNATAKA	184	0	184	27-12-2025	16-05-2027	Wind
242	260 MW Solar Wind Hybrid Project for Ultratech + 52.7 MW Wind under clause 5.2 of GNA regulation	ABREL (RJ) PROJECTS LIMITED	Barmer, RAJASTHAN	260	0	312.7	22-08-2026	31-08-2026	Wind-Solar Hybrid

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/Expected Commissioning date	Type of Project (Solar/Wind/Bio power/Hybrid* etc.)
243	314 MW Solar Wind Hybrid Project for Ultratech	ABREL (RJ) PROJECTS LIMITED	Ashapar, Kutch, GUJARAT	314	0	314	24-11-2026	30-09-2026	Hybrid
244	102MW Wind Portion at Gadag of Solar Wind Hybrid Project for Hindalco	ADITYA BIRLA RENEWABLES SUBSIDIARY LIMITED	Mundargi, Gadag, KARNATAKA	102	0	102	31-12-2025	08-04-2027	Wind
245	102 MW Wind Portion at Koppal of Solar Wind Hybrid Project for Hindalco	ADITYA BIRLA RENEWABLES SUBSIDIARY LIMITED	Mullur, Koppal, KARNATAKA	102	0	102	31-12-2025	05-03-2027	Wind
246	390 MW Solar Wind PSP Storage Hybrid Captive Project for Captive Customer	ADITYA BIRLA RENEWABLES SUBSIDIARY LIMITED	Barmer, RAJASTHAN	390	0	390	22-08-2026	31-08-2026	Hybrid
247	362 MW Solar Wind PSP Storage Hybrid	ADITYA BIRLA RENEWABLES SUBSIDIARY LIMITED	Ashapar, Kutch, GUJARAT	362	0	362	18-12-2026	31-01-2027	Hybrid

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
	Captive Project for Hindalco Industries								
248	18.5 MW Solar Wind Hybrid Project for Century Enka	ABREL Century Energy Ltd.	Mahuva, Kutch, GUJARAT	18.5	0	18.5	05-11-2025	31-07-2026	Hybrid
249	18.5 MW Solar Wind Hybrid Project for Hindalco	Aditya Birla Renewables Solar Ltd.	Mahuva, Kutch, GUJARAT	18.5	0	18.5	02-11-2025	31-07-2026	Hybrid
250	127.3 MW Solar Wind Hybrid Project for Ultratech	Aditya Birla Renewables Energy Ltd.	Undoo, Barmer, RAJASTHAN	127.3	0	127.3	01-12-2025	20-08-2026	Hybrid
251	110.7 MW Solar Wind Hybrid Project for GACL	Aditya Birla Renewables SPV 4 Ltd.	Mahuva, Kutch, GUJARAT	110.7	0	110.7	28-03-2026	31-07-2026	Hybrid
252	124.1 MW Solar Wind Hybrid Project for Grasim	ABREL Solar Power Ltd.	Jamjodhpur, GUJARAT	124.1	0	124.1	06-03-2026	31-07-2026	Hybrid
253	15.9 MW Solar Wind Hybrid Project for Century Enka	ABREL Century Energy Ltd.	Ujani, Maharashtra	15.9	0	15.9	30-07-2027	30-07-2027	Hybrid

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind/Bio power/Hybrid* etc.)
254	9.9 MW Wind Project for Hindalco	Aditya Birla Renewables Solar limited	Ujani, Maharashtra	9.9	0	9.9	30-07-2027	30-07-2027	Wind
255	9.9 MW Wind Project for Hindalco	Aditya Birla Renewables Solar limited	Ujani, Maharashtra	9.9	0	9.9	30-07-2027	30-07-2027	Wind
256	2 MW Solar Project for Aditya Birla Memorial Hospital	Aditya Birla Renewables SPV 5 Ltd	Pankajhergaon, Maharashtra	2	0	2	31-03-2026	03-07-2027	Solar
257	Solar Portion of Hindalco Hybrid Belgavi	Aditya Birla Renewables Solar Limited	Belgavi, Karnataka	9	0	9	31-03-2024	31-03-2027	Hybrid
258	REMCL	Project Nine Renewable Power Private Limited	Bhadla, Rajasthan Sudi, Karnataka Aspiri, Andhra Pradesh	300	350 Solar	100 Solar 545 Wind	50 Solar 31-07-2026 50 Solar - 31-10-2026 545 Wind 30-06-2027	30-06-2027	RTC

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind/Bio power/Hybrid* etc.)
259	C&I	Ayana Renewable Power Four Private Limited	Bhuj, Gujarat Aspiri, Andhra Pradesh	100	187.5 Solar 92.4 Wind	50 Wind	187.5 Solar, 92.4 Wind 31-03-2026 52.8 Wind 31-08-2026	31-08-2026	RTC
260	SECI	Project Ten Renewable Power Private Limited	Pavagada, Karnataka Gajendragad, Karnataka	450		450	31-12-2026 (Under FM)	31-12-2026	Hybrid
261	Pipeline	Seven Renewable Power Private Limited - 300 MW Solar	Bikampur, Rajasthan	Pipeline		300	31-03-2027	31-03-2027	Solar
262	REMCL	Ayana Renewable Power Private Limited	Bhuj, Gujarat	140		140	23-09-2028	23-09-2028	RTC
263		Ayana renewable power limited	Aspiri, Andhra Pradesh					23-09-2028	

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
264		Ayana renewable power limited	Gadag, Karnataka					23-09-2028	
265		Ayana renewable power limited	Pavagada, Karnataka					23-09-2028	
266	IREDA	Ircon Renewable Power Ltd	Pavagada, Karnataka	500	400	100	30-07-2026	30-07-2026	Solar
267	NHPC	JGRJ Two Solar Pvt. Ltd.	District - Bikaner , Rajasthan	70	0	70	31-03-2025	31-12-2026	Solar
268	Northern Railway	Sprng Akshaya Urja Pvt. Ltd.	Solar - Rajasthan, Wind - Madhya Pradesh and Tamil Nadu	417.8	0	365	26-12-2025	Solar: Subject to issuance of sec 68 (impacted due to GIB)	RTC

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
269	GUVNL	Sprng Green Power Pvt. Ltd.	Banas Kantha , Gujarat	300	145	155	28-10-2024	31-12-2026	Solar
270	SECI	Sprng Power Earth Pvt. Ltd.	Banaskantha , Gujarat	250	0	250	31-03-2026	31-08-2026	Solar
271	NHPC	Sprng Power Pvt. Ltd.	Fatehgarh, Rajasthan	250	0	250	25-04-2026	31-03-2027	Solar
272	NTPC	Sprng Vayu Vidyut Pvt. Ltd.	Solar - Bhardava, Banaskantha, Gujarat Wind - Ahu, Dhar, Madhya Pradesh	250	0	250	29-06-2026	31-03-2027	Hybrid
273	NTPC	Yet to be finalized	Yet to be finalized	150	0	150	31-12-2027	31-12-2027	Hybrid

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
274	300 MW ISTS Connected Ground Mounted Solar PV Project / Waaree Renewable Technologies Limited	North Eastern Electric Power Corporation Limited (NEEPCO)	Bikaner, Rajasthan	300	0	300	31-07-2025	31-12-2026	Solar
275		Juniper Green Beam Pvt LTd	Dev bhumi Dwarka, GJ (Bhogat)	50	0	50	01-05-2025	30-04-2026	wind
276	NTPC, SECI	Juniper Green Beta Pvt LTd	Jodhpur, RJ	300	0	300	01-02-2026	30-04-2026	solar
277		Juniper Green Cosmic Pvt LTd	Barju, Bikaner, RJ	300	150	150	28-02-2026	30-04-2026	solar
278		Juniper Green Cosmic Pvt LTd	Bikaner, RJ	100	0	100	01-01-2025	30-04-2026	solar
279	SJVN, SECI, NTPC	Juniper Green Energy Pvt LTd	Kalyanpur, Devbhumi Dwarka, GJ	300	0	300	30-06-2026	30-06-2026	wind
280		Juniper Green Energy Pvt LTd	Barmer, RJ	300	0	300	01-03-2027	01-03-2027	wind

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
281		Juniper Green Energy Pvt LTd	Mandsaur, MP	300	0	300	01-06-2028	01-06-2028	wind
282		Juniper Green Energy Pvt LTd	Ramgarh	300	0	300	01-12-2028	01-12-2028	solar
283		Juniper Green Energy Pvt LTd	Lakadiya, GJ	300	0	300	01-06-2027	01-06-2027	wind
284		Juniper Green Energy Pvt LTd	Lakadiya, GJ	150	0	150	01-03-2027	01-03-2027	wind
285		Juniper Green Energy Pvt LTd	Lakadiya, GJ	200	0	200	01-03-2029	01-03-2029	solar
286		Juniper Green Energy Pvt LTd	Dev bhumi Dwarka, GJ	100	0	100	01-06-2027	01-06-2027	wind
287		Juniper Green Energy Pvt LTd	Dev bhumi Dwarka, GJ	200	0	200	01-06-2028	01-06-2028	wind
288		Juniper Green Energy Pvt LTd	Sheo, Barmer, RJ	50	0	50	01-12-2027	01-12-2027	solar
289		Juniper Green Energy Pvt LTd	Solapur, MH	350	0	350	01-06-2028	01-06-2028	solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
290		Juniper Green Energy Pvt LTd	Solapur, MH	50	0	50	01-06-2028	01-06-2028	solar
291		Juniper Green Energy Pvt LTd	Navinal, GJ	600	0	600	01-06-2028	01-06-2028	solar
292		Juniper Green Energy Pvt LTd	Mandsaur, MP	50	0	50	01-06-2028	01-06-2028	wind
293		Juniper Green Energy Pvt LTd	Dev bhumi Dwarka, GJ	300	0	300	01-06-2028	01-06-2028	wind
294		Juniper Green Energy Pvt LTd	Lakadiya-II , GJ	150	0	150	01-06-2028	01-06-2028	wind
295		Juniper Green Energy Pvt LTd	Lakadiya-II , GJ	150	0	150	01-06-2028	01-06-2028	solar
296		Juniper Green Energy Pvt LTd	Merta, RJ	300	0	300	01-12-2027	01-12-2027	solar
297	NTPC	Juniper Green Energy Pvt LTd	Bikaner, RJ	130	0	130	01-03-2030	01-03-2030	solar
298		Juniper Green Gem Pvt Ltd	Dhule, MH	100	0	100	01-06-2028	01-06-2028	solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
299		Juniper Green Gem Pvt Ltd	Dhule, MH	200	0	200	01-06-2028	01-06-2028	solar
300		Juniper Green India Six Pvt Ltd	Jodhpur, RJ	300	0	300	01-06-2028	01-06-2028	solar
301		Juniper Green Kite Pvt LTd	Dev bhumi Dwarka, GJ	70	0	70	01-08-2025	31-03-2026	wind
302		Juniper Green Kite Pvt LTd	rajkot, GJ	90	0	90	01-06-2026	01-06-2026	wind
303	SJVN	Juniper Green Stellar Pvt LTd	Sheo, Barmer, RJ	500	135	365	01-06-2026	01-06-2026	hybrid
304	SJVN	Juniper Green Stellar Pvt LTd	Sheo, Barmer, RJ	300	0	300	01-12-2026	01-12-2026	solar
305		Juniper Nirjara Energy Pvt LTd	Bikaner, RJ	100	50	50	31-12-2025	31-03-2026	solar
306	-	Amplus Everest Pvt. Ltd.	Dist. Cuddapah, Andhra Pradesh	130	0	130	31-12-2026	31-12-2026	Hybrid
307	-	Amplus IIFA Solar Pvt. Ltd.	Dist. Cuddapah,	130	0	130	31-12-2026	31-12-2026	Hybrid

Sl No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
			Andhra Pradesh						
308	-	Amplus Sun Beat Pvt. Ltd.	Dist. Karur, Tamil Nadu	80	0	80	31-12-2026	31-12-2026	Wind
309	-	Amplus Theta Energy Pvt. Ltd.	Dist. Karur, Tamil Nadu	65	0	65	31-12-2026	31-12-2026	Wind
310	NTPC	BN Dispatchable-1 Pvt Ltd (Yanara Power)	Tehsil- Sheo, District - Barmer, State - Rajasthan	110	0	110	28-02-2026	10-04-2027	Hybrid
311	NHPC	BN Hybrid Power-1 Pvt Ltd (Yanara Power)	Tehsil- Sheo, District - Barmer, State - Rajasthan	120	0	120	22-08-2026	29-07-2027	Hybrid
312	MSEDCL	BN Peak Power-1 Pvt Ltd (Yanara Power)	District - Osmanabad, State - Maharastra	89	0	89	24-10-2026	24-10-2026	Hybrid

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
313	NTPC	ACME Alpha Renewables Private Limited	Mandsaur, Madhya Pradesh Devbhumi Dwarka,Gujarat	150	0	150	Solar-31-03-2027 Wind - 14-10-2026	31-03-2027	Hybrid
314	NHPC	ACME Hybrid Urja Private Limited	Bellary, Karnataka	280	0	280	21-09-2027 (As per Final Grant)	23-01-2027	FDRE
315	NTPC	ACME Marigold Urja Private Limited	Ananthapur, Andhra Pradesh.	400	0	400	18-10-2027	18-10-2027	Hybrid (FDRE)
316	SJVN	ACME Omega Urja Private Limited	Tumkur, Karnataka	300	0	300	Grant Pending	PPA Pending	Solar
317	1200 MW ISTS Tranvhe-XV	ACME Platinum Urja Private Limited	Tumkur, Karnataka	350	0	350	150 MW - 01-03-2027 200 MW - 30-06-2027	30-06-2027	Solar+BESS
318	NHPC	Acme Renewtech Fifth Private Limited	Chittorgarh, Rajasthan	250	0	250	30-04-2026	18-06-2027	FDRE
319	NTPC	ACME Renewtech Private Limited	Bikaner, Rajasthan Pachora, Madhya Pradesh	300	0	300	Solar-22-08-26 (As per Finalgrant) Wind - 30-04-2026 (As per In-	21-09-2026	Hybrid

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
							Principle grant)		
320	600 MW ISTS-connected Solar-Wind Hybrid Power Projects under Hybrid Tranche-IX	ACME Solar Holding limited	Solar-Village-Golgam, District-Banashkatha, Gujarat. Wind-Jamjodhpur, Patan,Tarasi, Bagvadar, Kabarka, Taluka-Khambaliya and Bhanvad, District - Devbhumi,Dwarka, Gujarat.	300	0	300	Solar-30-04-2027 Wind - 14-10-2026	30-04-2027	Hybrid
321	NHPC	Acme Renewtech Sixth Private Limited	Jaisalmer,Rajasthan Devbhumi Dwarka, Gujarat	250	0	250	31-03-2027 (Solar) 14-10-2026 (Wind)	31-03-2027	FDRE

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/Expected Commissioning date	Type of Project (Solar/Wind/Bio power/Hybrid* etc.)
322	Tata Power Distribution Company Limited	Acme Sigma Urja Private Limited	Chhitorgarh,Rajasthan	50	0	50	16-10-2027	16-10-2027	Hybrid (FDRE)
323	SJVN	Acme Solar Holdings Limited	Bikaner, Rajasthan Jaisalmer,Rajasthan	450	0	450	Grant Pending	PPA Pending	Solar
324	REMCL	Acme Solar Holdings Limited	Devbhumi Dwarka,Gujarat Banaskantha,Gujarat	130	0	130	PPA Pending	PPA Pending	Hybrid (RTC)
325	SJVN	ACME Sun Power Private Limited	Jaisalmer,Rajasthan Bhadla, Rajasthan	320	0	320	300 MW Solar - 31-03-2027 240 MW Solar - 31-03-2027 300 MW BESS - 31-03-2027	21-01-2027	FDRE
326	SJVN	ACME Surya Power Private Limited	Jaisalmer,Rajasthan, Bikaner, Rajasthan	250	0	250	250 MW Solar - 31-03-2027 190 MW Solar - 31-03-2027 250 MW	21-01-2027	FDRE

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
							BESS - 31-03-2027		
327	1200MW ISTS-connected Solar Wind Hybrid Power Projects (Tranche-VI)	ACME Cleantech Solutions Private limited	Anantapuram, Andhra Pradesh Pachora, Madhya Pradesh	380	0	380	Solar-31-05-26 (As per Final Grant) Wind - 30-04-2026 (As per In-Principle grant)	14-10-2027	Hybrid
328	NHPC	ACME Venus Urja Private Limited	Barmer, Rajasthan	400	0	400	30-06-2027	23-01-2027	FDRE
329	50MW Hybrid Power Project	Amiya Wind Energy private Limited	BHUJ II, Gujarat	Connectivity approval awaited			31-12-2027	31-12-2027	Hybrid
330	100MW Wind Power Project	Dangri Wind Energy Private Limited	Ramgarh. Jaisalmer Rajasthan	100	0	100	31-03-2030	31-03-2030	Wind
331	100MW Wind Power Project	Dharvi kalan Wind Energy Private Limited	Ramgarh. Jaisalmer Rajasthan	100	0	100	31-03-2030	31-03-2030	Wind

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
332	100MW Wind Power Project	Ghanikhedi Wind Energy Private Limited	BHUJ II, Gujarat	Connectivity approval awaited			31-12-2027	31-12-2027	Wind
333	Purvah Green Power Privarte Limited	Inox Green Energy Services Limited	ISTS - Bhuj Pool II, Gujarat	300	0	300	31-03-2027	31-12-2026	Wind
334	500MW Project - Renewable Park	Inox Wind Energy Limited	STU - Dangri II, Rajasthan	500	0	500		31-12-2026	Renewable Park
335	EPC	Inox Wind Energy Limited	STU - Sukhpur, Gujarat	550	503	47		31-12-2026	Wind
336	EPC	Inox Wind Energy Limited	STU - Golida, Gujarat	120	100	20		31-12-2026	wind
337	EPC	Inox Wind Energy Limited	STU - Dangri II, Rajasthan	500	0	500		31-12-2026	Wind
338	NLC - 50MW wind capacity	INOX WIND LIMITED	ISTS - Bhuj pool I, Gujarat	50	0	50	30-06-2025	31-12-2026	Wind
339	Purvah Green Power Privarte Limited	INOX WIND LIMITED	ISTS - Bhuj pool I, Gujarat	99	0	99	30-06-2025	19-11-2026	Wind

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
340	EPC	Inox Wind Limited	STU - Kalawad, Gujarat	150	0	150		31-12-2026	Wind
341	100MW Wind Power Project	Junachay Wind Energy Private Limited	Ramgarh. Jaisalmer Rajasthan	100	0	100	31-03-2030	31-03-2030	Wind
342	100MW Wind Power Project	Kadodiya Wind Energy Private Limited	Jamnagar, Gujarat	Connectivity approval awaited			31-12-2027	31-12-2027	Wind
343	50MW Wind Power Project	Lakhapar Wind Energy Private Limited	BHUJ II, Gujarat	Connectivity approval awaited			31-12-2027	31-12-2027	Wind
344	100MW Wind Power Project	Laxmansar Wind Energy Private Limited	BHUJ II, Gujarat	Connectivity approval awaited			31-12-2027	31-12-2027	Wind
345	99MW Wind Power Project	Pokhran Wind Energy Private Limited	Fategarh IV, Rajasthan	Connectivity approval awaited			31-12-2027	31-12-2027	Wind
346	Purvah Green Power Privarte Limited	Resco Global Wind Services Private Limited	ISTS - Jam Nagar, Gujarat	100	0	100	30-03-2027	30-03-2027	Wind
347	Purvah Green Power Privarte Limited	Resco Global Wind Services Private Limited	ISTS - Jam Khambaliya, Gujarat	500	0	500	30-03-2027	30-03-2027	Wind

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
348	Purvah Green Power Privarte Limited	Resco Global Wind Services Private Limited	ISTS - Fategarh II, Rajasthan	300	0	300	30-03-2027	30-03-2027	Wind
349	Purvah Green Power Privarte Limited	Resco Global Wind Services Private Limited	ISTS - Pachoda, MP	200	0	200	30-09-2026	30-09-2026	Wind
350	EPC	Resco Global Wind Services Private Limited	STU - Akal, Rajasthan	76	0	76	Awaited	30-03-2027	Wind
351	EPC	Resco Global Wind Services Private Limited	STU - Lahori, MP	240	0	240	Awaited	30-03-2027	Wind
352	EPC	Shri Jai Ambe Energy Private Limited	STU - Kariyana, Gujarat	50	44	6		31-12-2026	Wind
353	100MW Wind Power Project	Waft Energy Private Limited	Ladwan, Agar, Madhya Pradesh	100	0	100	31-03-2027	31-03-2027	Wind
354	Lakadia	Serentica Renewable India Pvt Ltd.	Kutch, Gujarat	960	0	960	31-03-2027	31-03-2027	Hybrid

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind/Bio power/Hybrid* etc.)
355	350 MW Wind project at Kallam, Maharashtra	Serentica Renewable India 4 Pvt Ltd.	Kallam, Maharashtra	350	0	350	200 MW-Sept'26 150 MW-Dec'26	31-12-2026	Wind
356	1200 MW ISTS-connected Wind-Solar Hybrid Power Projects (SECI-FDRE-IV)	Serentica Renewable India 11 Private Limited	Radha Nesda, Gujarat	100	0	100		30-06-2027	Hybrid
357	500 MW Hybrid Plant at Solapur	Serentica Renewable India Pvt Ltd.	Solapur, Maharashtra	500	0	500	150 MW-31/12/2026 (WIND) 150 MW-31/03/2027 (WIND) 100 MW-31/06/2027 (WIND)	30-06-2027	Hybrid
358	300 MW Wind Project at Kallam	Serentica Renewable India Pvt Ltd.	Kallam, Maharashtra	300	0	300	05-10-2025	As per GNA effectiveness	Wind
359	C&I	Asnen Solar Private Limited	Mandsaur-Madhya Pradesh	200	0	200	31-05-2027	31-05-2027	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
360	SECI 1200MW ISTS-connected Wind Solar Hybrid Power Projects (Tranche-VIII)	Asurari Renewables India Project Pvt Ltd	Naradra, Lotiwada Bada, Lotiwada Chota, Kailash Nagar 2, Sirohi, Rajasthan (Solar) Vijayapura District, Karnataka (Wind)	200	0	200	31-Mar-28	31-Mar-28	Hybrid
361	KUSUM Projects	Reliance New Eergy	Solapur and Ahliyanagar, Maharashtra	437	0	437	13-09-2027	13-09-2027	Solar
362	RJIL - 25 MW - Phase-II - Dhumansur Village, Humnabad Tq, Bidar Dist	Reliance Jio Infocomm Ltd	Dhumansur Village, Humnabad Tq, Bidar Dist, Karnataka	50	25	25	Phase -I - 20-11-2023 Phase-II - 07-07-2026	07-07-2026	Solar
363	C&I	Skadar Solar Private Limited	Solapur- Maharashtra	200	0	200	31-05-2026	31-10-2026	Solar
364	CESC	AMP Energy Green Seventeen Pvt. Ltd.	Nandyala, State-Andhra Pradesh	150	0	150	31-03-2026	31-03-2026	Hybrid

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
365	1200MW ISTS-connected Solar Wind Hybrid Power Projects (Tranche-VI)	AMPIN Energy Green Ten Pvt. Ltd.	Andhra Pradesh	100	0	100	27-10-2026	27-10-2026	Hybrid
366	NTPC Hybrid-2	AMPIN Energy Utility Five Pvt. Ltd.	, District: Jalore, State: Rajasthan	150	0	150	31-12-2027	31-12-2027	Hybrid
367	1202 MW ISTS-connected Solar-Wind Hybrid Power Projects (Tranche-VIII)	AMPIN Energy Utility Four Pvt. Ltd.	District : Bidar, Karnataka	150	0	150	31-12-2027	31-12-2027	Hybrid
368	NTPC Hybrid-5	AMPIN Energy Utility Three Pvt. Ltd.	, District- Tumkur, State- Karnataka	150	0	150	31-12-2027	31-12-2027	Hybrid
369	SJVN HB-2	AMPIN Energy Utility Two Pvt. Ltd.	Village: Bhalki, Tehsil: Bhalki Taluk, District : Bidar, Karnataka	150	0	150	31-12-2027	31-12-2027	Hybrid

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind/Bio power/Hybrid* etc.)
370	Oyster Renewable Energy Private Limited.	Oyster Green Hybrid One private Limited.	Agar (MP)	315	135	180	14-02-2026	30-09-2026	Hybrid
371	M/s. Oyster Green Hybrid One private Limited.	Oyster Green Hybrid One private Limited.	Dayapar, Kutch (GJ)	99	0	99	31-10-2026	31-10-2026	Wind
372	Serentica 432 MW Hybrid Plant at Ananthapur	NA	Anathapur, Andhra Pradesh	432	0	432	31-03-2027	31-03-2027	Hybrid
373	Serentica 720 MW Hybrid Plant at Devangere	NA	Devangere, Karnataka	720	0	720	360 MW(solar): 30.06.2027 360MW(wind): 31.03.2028	31-03-2028	Hybrid
374	Serentica 900 MW Wind Project at Gadag-II	NA	Dharawad & Koppal, Karnataka	900	0	900	350 MW-12/30/2025 550 MW-17/01/2027	31-12-2027	Wind
375	Serentica 100 MW Wind Project at Bellary	NA	Bellary	100	0	100		30-06-2027	Wind

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind/Bio power/Hybrid* etc.)
376	Serentica 399.8 MW Hybrid Project at Koppal, Karnataka	Serentica	Koppal, Karnataka	399.8	386.7	13.1	31.10.2024	31-10-2026	Hybrid
377	Serentica 470 MW Hybrid Project at Gadag, Karnataka	Serentica	Gadag, Karnataka	470	340.915	129.085	01-10-2024	31-10-2026	Hybrid
378	90 MW Wind Solar Hybrid Project	CGE RENEWABLES PRIVATE LIMITED	Kachchh, Gujarat	90	0	90	18-12-2026	31-12-2026	Hybrid
379	36 MW Wind Power Project	CONTINUUM POWER TRADING (TN) PVT. LTD.	Kachchh, Gujarat	36	0	36	19-11-2026	30-11-2026	Wind
380	SECI Bhuj - II	Avaada GJGreen Pvt Ltd	Bhuj, Gujarat	300	0	300	31-03-2026	30-05-2027	Solar
381	Manjusar GUVNL - III	Avaada GJSolar Private Limited	Manjusar, Gujarat	200	0	200	04-04-2026	04-10-2026	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/Expected Commissioning date	Type of Project (Solar/Wind/Bio power/Hybrid* etc.)
382	GUVNL-400 MW-Solar-Ph. XXIV	Avaada GJSolar Private Limited	Gujarat	400	0	400	10-10-2026	10-04-2027	Solar
383	GUVNL-250MW-Solar-Ph.26	Avaada GJSustainable2 Pvt Ltd	Gujarat	200	0	200	24-08-2027	24-08-2027	Solar
384	MSEDCL Hybrid - Ph. 3	Avaada Green Sustainable Energy Private Limited	Maharashtra	850	0	850	25-11-2026	25-11-2026	Hybrid
385	MSEDCL Hybrid - Ph. 4	Avaada MHRenewable1 Private Limited	Maharashtra	500	0	500	21-11-2026	21-11-2026	Solar
386	SJVN 1.2 GW FDRE II (Base)	Avaada RJBikaner Private Limited	Rajasthan	590	0	590	20-03-2027	20-03-2027	Solar
387	NHPC-3GW-Solar-ISTS-1	Avaada RJSustainable Pvt Ltd	Bikampur, Rajasthan	300	0	300	30-04-2026	31-03-2030	Solar
388	NHPC-3GW-Solar-ISTS-1	Avaada RJSustainable Pvt Ltd	Madhya Pradesh	700	0	700	30-04-2026	31-07-2027	Solar
389	MSEDCL Shirdhane	Avaada SunEnergy Pvt. Ltd.	Shridhane, Maharshttra	400	0	400	31-03-2026	31-12-2026	Solar
390	SJVN 1.2 GW FDRE II	Avaada Sunurja Private Limited	Madhya Pradesh	200	0	200	09-03-2028	09-03-2028	Hybrid

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
	(Greenshoe) [200 MW PSPCL]								
391	NTPC Solar BOO-9	Avaada Surya Power Private Limited	Fatehgarh, Rajasthan	300	0	300	30-06-2026	30-06-2027	Solar
392	MSKVY KUSUM - 6	Avaada Sustainable Urja Private Limited	PM-KUSUM Distributed, Maharashtra	98	69	29	31-03-2027	01-04-2027	Solar
393	NHPC-88 MW-Hybrid-1	Avaada Wind Energy Private Limited	Bikaner, Rajasthan	88	0	0	10-12-2027	10-12-2027	Solar
394	NHPC-88 MW-Hybrid-1	Avaada Wind Energy Private Limited	Kallam, Dharashiv, Maharashtra	29.33333	0	0	10-12-2027	10-12-2027	Wind
395	Pune MSKVY	MSKVY Eleventh Solar Private Limited	PM-KUSUM Distributed, Maharashtra	225	140	85	31-03-2027	01-04-2027	Solar
396	Sangli MSKVY	MSKVY Fifth Solar Private Limited	PM-KUSUM Distributed, Maharashtra	207	188.8	18.2	31-03-2027	01-04-2027	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
397	Yavatmal MSKVY	MSKVY First Kusum Private Limited	PM-KUSUM Distributed, Maharashtra	225	188	37	31-03-2027	01-04-2027	Solar
398	Ahmednagar MSKVY	MSKVY Tenth Solar Private Limited	PM-KUSUM Distributed, Maharashtra	234	126	108	31-03-2027	01-04-2027	Solar
399	Nashik MSKVY	MSKVY Twentieth Solar Private Limited	PM-KUSUM Distributed, Maharashtra	207	90	117	31-03-2027	01-04-2027	Solar
400	Exchange	Iris Renewables Six Private Limited	Site:- Gadag State :- Karnataka	100	0	100	31-07-2026	28-06-2027	Wind
401	Exchange	Rinnovabile Energy Private Limited	Site:- Gadag State :- Karnataka	99	0	99	31-12-2026	31-12-2026	Wind
402	ArcelorMittal Nippon Steel India Limited, hybrid project	ArcelorMittal Nippon Steel India Limited	Lakadia PS, Gujarat	250	0	0	11-11-2026	11-11-2026	Hybrid
403	NA	Proteus Energy Private Limited	Bikaner-III, Rajasthan	217	0	217	28-11-2026	28-12-2026	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
404	NA	VEH Damen Power Private Limited	Agar Malwa, Madhya Pradesh	76.8	0	76.8	31-03-2026	30-06-2026	Wind
405	NA	VEH Green Energy Private Limited	Koppal-II, Karnataka	153.6	0	153.6	31-12-2025	30-06-2026	Wind
406	C&I	VEH Jayin Renewables Private Limited	Rajgarh, Madhya Pradesh	196.8	0	196.8	45MW Solar by 15th July, 26 and 108.9MW Wind by 31st July, 26	31-07-2026	Hybrid
407	NA	VEH Power Nirman Private Limited	Koppal-II, Karnataka	76.8	0	76.8	31-03-2026	30-06-2026	Wind
408	NA	VEH Saur Urja Private Limited	Agar Malwa, Madhya Pradesh	163.2	0	163.2	30-06-2025	30-06-2026	Wind
409	C&I	VEH Wind Energy Private Limited	Rajgarh, Madhya Pradesh	75	0	75	15-06-2026	30-06-2026	Wind
410	SJVN Hybrid 01	Green Pararie Enrgy Pvt Ltd	Solapur, Maharashtra	60	0	60	01-11-2026	01-11-2026	Hybrid
411	SJVN Hybrid 02	Inaayu Renewables Pvt Ltd	Solapur, Maharashtra	60	0	60	01-10-2026	01-10-2026	Hybrid
412	NTPC Hybrid 01	Green Prairie Energy III Pvt Ltd	Solapur, Maharashtra	200	0	200	01-03-2027	01-03-2027	Hybrid
413	NTPC Hybrid 02	Green Prairie Energy IV Pvt Ltd	Dhule, Maharashtra	200	0	200	01-04-2027	01-04-2027	Hybrid

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
414	GUVNL Wind V	Green Prairie Energy II Pvt Ltd	Savarkundla, Gujarat	30	0	30	01-09-2026	01-09-2026	Wind
415	151.2 MW Wind SJVN FDRE Basis LOA	Tata Power Renewable Energy Limited	Pugalur Tamil Nadu	151.2	0	151.2		31-Dec-26	Wind
416	93.6 MW Karur - SJVN FDRE Green Shoe	Tata Power Renewable Energy Limited	Karur, Tamil Nadu	93.6	0	93.6		02-May-26	Wind
417	151 MW SJVN Wind Palayam Green Shoe	Tata Power Renewable Energy Limited	Pugalur Tamil Nadu	151.2	0	151.2		31-Jan-27	Wind
418	180 MW Parali Wind NTPC FDRE	Tata Power Renewable Energy Limited	Parli, Maharashtra	180	0	180		11-Apr-27	Wind
419	10.8 MW Kallam Wind	Tata Power Renewable Energy Limited	Kallam, Maharashtra	10.8	0	10.8		30-Apr-26	Wind
420	400 MW Kurnool 4 (Solar)	Tata Power Renewable Energy Limited	Kurnool, AP	400	0	400		31-Mar-27	Solar
421	600 MW Solar	Tata Power Renewable Energy Limited	Ramgarh, Rajasthan	600	0	600		31-Mar-30	Solar
422	82.5 MW NTPC FDRE Wind	Tata Power Renewable Energy Limited	Karur, Tamil Nadu	82.5	0	82.5		31-Dec-26	Wind

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
423	220 MW Parali Wind	Tata Power Renewable Energy Limited	Parli, Maharashtra	220	0	220		01-Mar-27	Wind
424	300MW Kurnool 4 Solar	Tata Power Renewable Energy Limited	Kurnool, AP	300	0	300		31-Mar-28	Solar
425	400MW Ananthpur 2	Tata Power Renewable Energy Limited	Ananthapuram , AP	400	0	400		31-Mar-28	Wind
426	300MW Ramgarh Wind	Tata Power Renewable Energy Limited	Ramgarh, Rajasthan	300	0	300		31-Mar-30	Wind
427	300 MW Bikaner 6 Solar	Tata Power Renewable Energy Limited	Bikaner, Rajasthan	300	0	300		31-Dec-31	Solar
428	300 MW Solar - SECI Stage 2	TP Saurya Limited	Koppal, Karnataka	300	192	108		24-Feb-26	Solar
429	NHPC	Energizent Power Pvt Ltd	Fatehgarh, Rajasthan	205	0	205	24 months from PPA	24 months from PPA	Solar
430	NTPC	TEQ Green Power IX Private Limited	Barmer, Rajasthan	208.5	0	208.5		31-12-2026	Hybrid
431	NTPC	TEQ Green Power IX Private Limited	Bellary, Karnataka	83.5	0	83.5		31-12-2027	Hybrid
432	GUVNL	Teq Green Power Private Limited	Dholera, Gujarat	200	0	200		31-12-2026	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/Expected Commissioning date	Type of Project (Solar/Wind/Bio power/Hybrid* etc.)
433	1200 MW ISTS-connected Wind Power Projects (Tranche-XIII)	TEQ Green Power XI Pvt Ltd	Ahmednagar, Maharashtra	200	0	200	31-12-2025	Matter is under litigation (DRC).	Wind
434	REMCL	TEQ Green Power XIII Pvt Ltd	Kachchh, Gujarat	120	0	120	26-11-2026	30-06-2027	Wind
435	REMCL	TEQ Green Power XIII Pvt Ltd	Bijapur, Karnataka	120	0	120	26-11-2026	30-06-2027	Wind
436	REMCL	TEQ Green Power XIII Pvt Ltd	Barmer, Rajashtan	120	0	120		31-12-2026	Solar
437	SJVN	TEQ Green Power XVI Pvt Ltd	Bijapur, Karnataka	175	0	175	15-01-2027	15-01-2027	Wind
438	SJVN	TEQ Green Power XVI Pvt Ltd	Bijapur, Karnataka	125	0	125	15-01-2027	15-01-2027	Wind
439	SJVN	TEQ Green Power XVI Pvt Ltd	Kachchh, Gujarat	76	0	76	31-12-2027	31-12-2027	Wind
440	SJVN	TEQ Green Power XVI Pvt Ltd	Kachchh, Gujarat	76	0	76	31-12-2027	31-12-2027	Wind
441	SJVN	TEQ Green Power XVI Pvt Ltd	Barmer, Rajashtan	50	0	50		31-12-2026	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind/Bio power/Hybrid* etc.)
442	SJVN	TEQ Green Power XVI Pvt Ltd	Bijapur, Karnataka	70	0	70		31-12-2026	Solar
443	NTPC	TEQ Green Power XVII Pvt Ltd	Kachchh, Gujarat	300	0	300	14-08-2026	14-08-2026	Hybrid
444	SJVN	TEQ Green Power XVIII Pvt Ltd	Anantapur, Andhra Pradesh	200	0	200	31-12-2027	31-12-2027	Wind
445	100MW Wind Project	EG Arka Solar Private Limited	Pavagada, Tumkur, KN	100	0	0	expected by Jun-28	30-06-2028	Wind
446	100MW Wind Project	EG Electricia Energy Private Limited	Krishnagiri, Kurnool, AP	100	0	0	expected by Jun-28	30-06-2028	Wind
447	100MW Wind Project	EG Energia Supply Private Limited	Krishnagiri, Kurnool, AP	100	0	0	expected by Jun-28	30-06-2028	Wind
448	300MW Solar Project	EG Mega Urja Private Limited	Barmer, Rajasthan	300	0	300	30-12-2026	31-12-2026	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
449	100MW Wind Project	EG Pavan Surya Power Private Limited	Kalyanpur, Devbhumi Dwarka, GJ	100	0	0	30-11-2028	30-11-2028	Wind
450	300MW Solar Project	EG Saur Urja Private Limited	Fatehgarh, Rajasthan	300	0	300	15-10-2026	31-10-2026	Solar
451	100MW Wind Project	EG Solaire Power Private Limited	Khambaliya, Devbhumi Dwarka, GJ	100	0	0	30-11-2028	30-11-2028	Wind
452	100MW Wind Project	EG Solar Power Ventures Private Limited	Pavagada, Tumkur, KN	100	0	0	expected by Jun-28	30-06-2028	Wind
453	100MW Wind Project	EG Solwin Renewable Pvt. Ltd	Narasalagi, Kanakal, Bijapur Kn	100	0	100	16-01-2027	16-01-2027	Wind
454	100MW Wind Project	EG Sun Energy Private Limited	Pavagada, Tumkur, KN	100	0	0	expected by Jun-28	30-06-2028	Wind
455	100MW Wind Project	Enfinity Global Clean Energy Private Limited	Kalyanpur, Devbhumi Dwarka, GJ	100	0	0	30-11-2028	30-11-2028	Wind

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
456	100MW Wind Project	Enfinity Global Haritha Udwal Pvt. Ltd.	Sankanal And Hanchinal, Bijapur, KN	100	0	0	expected by Jun-28	30-06-2028	Wind
457	100MW Wind Project	Enfinity Global Sunsource Private Limited	Krishnagiri, Kurnool, AP	100	0	0	expected by Jun-28	30-06-2028	Wind
458	300MW Solar Project	Enfinity Global Surya Kiran Private Limited	Barmer, Rajasthan	300	0	300	30-12-2026	31-12-2026	Solar
459	200MW Hybrid Project	Tepsol Green Energy Private Limited	Bijapur, Karnataka	200	0	200	expected by 16-01-2027	16-01-2027	Hybrid
460	300MW Solar Project	Tepsol Sun Sparkle Private Limited	Bhadla, Rajasthan	300	0	300	28-02-2026	30-09-2026	Solar
461	Solar Power Project	Frugal Energy Private Limited	Jodhpur, Rajasthan	300	0	300	30-08-2026	30-08-2026	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
462	Solar Power Project	Helia Energy Park Private Limited	Barmer, Rajasthan	300	0	300	21-08-2026	21-08-2026	Solar
463	Engie Energy India Private Limited (formyl known as Solairedirect Energy India Private Limited	Khaba Renewable Energy Private Limited	Khodal, Bariyada, Matika Gol, Tehsil - Sheo, Barmer Distt. RJ	250	0	250	01-04-2026	31-03-2027	Solar
464	Engie Energy India Private Limited (formyl known as Solairedirect Energy India Private Limited	Litsolaire Energy Private Limited	Village - Bhanipura, Tehsil - Pugal, Distt. - Bikaner	100	0	100	01-07-2026	31-03-2027	Solar
465	Engie Energy India Private Limited (formyl known as Solairedirect Energy India Private Limited	Luceo Solar Private Limited	Village – Goonga, Tehsil – Sheo, Distt. - Barmer, RJ	300	0	300	01-10-2025	31-03-2027	Solar
466	Radiant Star Solar Park Pvt Ltd	Radiant Star Solar Park Private Limited	Fatehgarh, Rajasthan	200MW	0	200	3/31/2027	31-03-2027	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/Expected Commissioning date	Type of Project (Solar/Wind/Bio power/Hybrid* etc.)
467	Radiant Star Solar Park Pvt Ltd	Radiant Star Solar Park Private Limited	Fatehgarh, Rajasthan	100MW	0	100	3/31/2027	31-03-2027	Solar
468	Solar Power Project	Radiant Star Solar Park Private Limited	Barmer, Rajasthan	300	0	300	15-10-2026	15-10-2026	Solar
469	TP Saurya Limited	TP Saurya Limited Koppal Solar Proejct	Koppal, Karnataka	300	236.46	63.54		31-Aug-26	Solar
470	TP Saurya Limited	TPREL 227.5 MW Solar Bikaner III	Bikaner, Rajasthan	227.5	0	227.5		15-07-2026	Solar
471	TP Saurya Limited	TPVSL 72.5 MW Bikaner III	Bikaner, Rajasthan	72.5	0	72.5		15-07-2026	Solar
472	TP Saurya Limited	200 MW Gadag Wind Project	Gadag, Karnataka	200	0	200		31-01-2027	Wind
473	Tata Power Renewable Energy Limited	TPREL 340 MW Gadag Wind Project	Gadag, Karnataka	340	0	340		30-04-2027	Wind
474	Tata Power Renewable Energy Limited	170 MW Koppal Solar	Koppal, Karnataka	170	0	170		31-01-2027	Solar
475	Tata Power Renewable Energy Limited	TPREL 117.5 MW Koppal Solar project	Koppal, Karnataka	117.5	0	117.5		31-12-2026	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind/Bio power/Hybrid* etc.)
476	Tata Power Renewable Energy Limited	TPREL 189 MW Koppal Solar Project	Koppal, Karnataka	189	0	189		31-12-2026	Solar
477	Tata Power Renewable Energy Limited	TPREL 101MW Kallam Wind Project	Kallam, Maharashtra	101	0	101		01-08-2026	Wind
478	Tata Power Renewable Energy Limited	TPREL 288MW Mudhol Wind Project	Koppal, Karnataka	288	0	288		31-08-2026	Wind
479	Tata Power Renewable Energy Limited	TPREL 10.8 MW Tata Steel Wind Project	Kallam, Maharashtra	10.8	0	10.8		01-08-2026	Wind
480	Tata Power Renewable Energy Limited	TPREL 252 MW Wind Bijapur Project	Bijapur, Karnataka	252	0	252		16-Feb-27	Wind
481	Tata Power Renewable Energy Limited	TPREL 151MW Palayam Wind project	Karur, Tamil Nadu	151	0	151		01-Feb-27	Wind
482	Tata Power Renewable Energy Limited	TPREL 50.4MW FDRE GS Bijapur Wind Project	Bijapur, Karnataka	50.4	0	50.4		16-Feb-27	Wind
483	Tata Power Renewable Energy Limited	TPREL 93.6 MW FDRE GS Karur Wind Project	Karur, Tamil Nadu	93.6	0	93.6		01-Sep-26	Wind
484	Tata Power Renewable Energy Limited	TPREL 151.2MW FDRE GS Palayam Wind Project	Karur, Tamil Nadu	151.2	0	151.2		01-Feb-27	Wind

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
485	Tata Power Renewable Energy Limited	TPREL 100.8MW FDRE GS Kallam Wind Project	Kallam, Maharashtra	100.8	0	100.8		01-Aug-26	Wind
486	Tata Power Renewable Energy Limited	TPREL 200MW FDRE Koppal Solar Project	Koppal, Karnataka	232.5	0	232.5		31-Dec-26	Solar + BESS
487	Tata Power Renewable Energy Limited	TPREL 600 MW Ramgarh Solar Project	Ramgarh, Rajasthan	600	0	600		31-03-2030	Solar
488	Tata Power Renewable Energy Limited	400 MW Kurnool Project	Kurnool, AP	400	0	400		31-Mar-27	Solar
489	Tata Power Renewable Energy Limited	TPREL 82.5 MW NTPC FDRE Karur Wind Project	Karur, Tamil Nadu	82.5	0	82.5		31-03-2027	Wind
490	Tata Power Renewable Energy Limited	TPREL 101MW FDRE Kallam Wind Project	Kallam, Maharashtra	101	0	101		11-Apr-27	Wind
491	Tata Power Renewable Energy Limited	TPREL 180 MW NTPC FDRE Parli Wind Project	Parli, Maharashtra	180	0	180		11-Apr-27	Wind
492	Tata Power Renewable Energy Limited	TPREL 300MW Wind @ 220 KV Ananthapuram-II	Ananthapuram , AP	300	0	300		30-06-2029	Wind
493	Tata Power Renewable Energy Limited	TPREL 300MW Kurnool 4 Solar Project	Kurnool, AP	300	0	300		31-Mar-28	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
494	Tata Power Renewable Energy Limited	TPREL 400MW Wind Ananthapuram II SS	Ananthapuram , AP	400	0	400		18-Apr-28	Wind
495	Tata Power Renewable Energy Limited	TPREL 300 MW Ramgarh II Wind Project	Ramgarh, Rajasthan	300	0	300		31-03-2030	Wind
496	Tata Power Renewable Energy Limited	TPREL 300 MW Jamkhambaliya Wind Project	Jamkhambaliya, Gujarat	Applied	0	Applied		31-12-2027	Wind
497	Tata Power Renewable Energy Limited	300 MW Bikaner VI Solar Project	Bikaner, Rajasthan	300	0	300		31-12-2031	Solar
498	Tata Power Renewable Energy Limited	TPREL 35 MW SJVN FDRE Solar Project	Koppal, Karnataka	35	0	35		31-Dec-26	Solar
499	Tata Power Renewable Energy Limited	TPREL 1000MW Ramgarh Solar Project	Ramgarh, Rajasthan	Applied	0	Applied		31-03-2030	Solar
500	Tata Power Renewable Energy Limited	TPREL 400 MW Anantapur 3 Solar Project 1	Ananthapuram , AP	Applied	0	Applied		30-09-2027	Solar
501	Tata Power Renewable Energy Limited	TPREL 400 MW Anantapur 3 Solar Project 2	Ananthapuram , AP	Applied	0	Applied		30-09-2027	Solar
502	TP Saurya Limited	TP Saurya Limited Solar 52 MW SECI Project	Koppal, Karnataka	52	0	52		31-Aug-26	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
503	Tata Power Renewable Energy Limited	TPREL 300 MW Kurnool 5 Wind Project	Kurnool, AP	300	0	300		15-Jun-29	Wind
504	Tata Power Renewable Energy Limited	TPREL 300 MW Mandsaur Wind Project	Mandsaur, MP	Applied	0	Applied		31-03-2028	Wind
505	Tata Power Renewable Energy Limited	TPREL 57.5 MW BESS SJVN Solar Bikaner 3	Bikaner, Rajasthan	57.5	0	57.5		15-Jul-26	BESS
506	Tata Power Renewable Energy Limited	TPREL 25 MW BESS SJVN FDRE	Koppal, Karnataka	Applied	0	Applied		31-Dec-26	BESS
507	Tata Power Renewable Energy Limited	5 GW Solar Ramgarh 3	Ramgarh, Rajasthan	Applied	0	Applied		31-12-2030	Solar
508	Tata Power Renewable Energy Limited	300 MW Solar Ramgarh 2	Ramgarh, Rajasthan	Applied	0	Applied		31-12-2030	Solar
509	Tata Power Renewable Energy Limited	TPREL 150 MW BESS Kurnool 4	Kurnool, AP	Applied	0	Applied		15-03-2027	BESS
510	Tata Power Renewable Energy Limited	TPREL 2 GW Raghnesda Solar	Raghnesha, Gujarat	Applied	0	Applied		31-12-2028	Solar
511	Tata Power Renewable Energy Limited	TPREL 162 MW Wind Parli	Parli, Maharashtra	Applied	0	Applied		15-06-2028	Wind

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
512	Tata Power Renewable Energy Limited	TPREL 16.2 MW TPDDL Solar (for technical compliance)	Koppal, Karnataka	Applied	0	Applied		31-12-2026	Solar
513	Tata Power Renewable Energy Limited	TPREL 16.2 MW TPDDL Solar (for technical compliance)	Koppal, Karnataka	Applied	0	Applied		31-12-2026	Solar
514	TP Saurya Limited	TPSL 12.4 MW Wind (for technical compliance)	Gadag, Karnataka	Applied	0	Applied		31-12-2026	Wind
515	TP Saurya Limited	TPSL 50 MW BESS Bikaner 3	Bikaner, Rajasthan	Applied	0	Applied		30-06-2028	BESS
516	TP Saurya Limited	TPSL 62 MW Solar Bikaner III	Bikaner, Rajasthan	Applied	0	Applied		30-06-2028	Solar
517	TP Saurya Limited	TPSL 50 MW BESS Bikaner 2	Bikaner, Rajasthan	Applied	0	Applied		30-06-2028	BESS
518	Tata Power Renewable Energy Limited	TPREL 50 MW BESS Chayyan 2	Bhadla, Rajasthan	Applied	0	Applied		30-06-2028	BESS
519	Tata Power Renewable Energy Limited	TPREL 150 MW BESS Chayyan 1	Bhadla, Rajasthan	Applied	0	Applied		30-06-2028	BESS

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
520	Tata Power Renewable Energy Limited	TPREL 186 MW Solar Bhadla	Bhadla, Rajasthan	Applied	0	Applied		30-06-2028	Solar
521	Tata Power Renewable Energy Limited	TPREL 100 MW BESS Ramgarh	Ramgarh, Rajasthan	Applied	0	Applied		31-03-2030	BESS
522	Tata Power Renewable Energy Limited	TPREL 125 MW Solar Ramgarh	Ramgarh, Rajasthan	Applied	0	Applied		31-03-2030	Solar
523	TP Saurya Limited	TPSL Bikaner 2 BESS 50 MW	Bikaner, Rajasthan	Applied	0	Applied		30-06-2028	BESS
524	TP Saurya Limited	TPSL 62 MW Solar Bikaner II	Bikaner, Rajasthan	Applied	0	Applied		30-06-2028	Solar
525	TP Saurya Limited	TPSL 50 MW Solar Bikaner-II	Bikaner, Rajasthan	Applied	0	Applied		30-06-2028	Solar
526	TP Saurya Limited	TPSL 50 MW Solar Bikaner-III	Bikaner, Rajasthan	Applied	0	Applied		30-06-2028	Solar
527	Tata Power Renewable Energy Limited	TPREL 500 MW BESS_GJ	Raghanesha, Gujarat	Applied	0	Applied		31-12-2028	BESS
528	Tata Power Renewable Energy Limited	TPREL 500 MW Solar_GJ	Raghanesha, Gujarat	Applied	0	Applied		31-12-2028	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/Expected Commissioning date	Type of Project (Solar/Wind/Bio power/Hybrid* etc.)
529	TP Saurya Limited	TPSL 37 MW Solar Bikaner III	Bikaner, Rajasthan	Applied	0	Applied		31-12-2026	Solar
530	TP Saurya Limited	TPSL 23.8 MW Solar Bikaner III (technical compliance)	Bikaner, Rajasthan	Applied	0	Applied		31-12-2026	Solar
531	Tata Power Renewable Energy Limited	TPREL 37 MW Solar Koppal	Koppal, Karnataka	Applied	0	Applied		02-12-2026	Solar
532	Tata Power Renewable Energy Limited	TPREL 6.9 MW BESS Kalasar (technical compliance)	Bikaner, Rajasthan	Applied	0	Applied		22-08-2026	BESS
533	TP Aakash Ltd	TP Aakash Ltd	Kayathar, Tamil Nadu	25	25	25		Aug-26	Solar
534	TP Aakash Ltd	TP Aakash Ltd	Kayathar, Tamil Nadu	9.38	9.38	9.38		Aug-26	Solar
535	TP Orchid Ltd	TP Orchid Ltd	Kayathar, Tamil Nadu	6.245	6.245	6.245		Aug-26	Solar
536	Nivade Windfarm Ltd	Nivade Windfarm Ltd	Solapur, Maharashtra	2.525	2.525	2.525		Aug-26	Solar
537	TP Saurya Ltd	TP Saurya Ltd	Vikharan, Maharashtra	250	25	250		Sep-26	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
538	Tata Power Renewable Energy Ltd	Tata Power Renewable Energy Ltd	Hingoli, Maharashtra	200	100	200		Sep-26	Solar
539	1200 MW ISTS- Connected Wind- Solar Hybrid Power Projects (Tranche-III)	ABC Renewable Energy Private Limited	Nuthimadugu, Anantapur Dt. A.P and Chodiya Village, Jaisalmer, Rajasthan	380	0	380	31-12-2027	31-12-2027	Hybrid
540	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five B Limited	Gujarat	250	137.5	112.5	15 days subsequent to the operationalization of LTA/connectivity.	31-12-2026	Solar
541	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Seven A Limited	Gujarat	250	0	250	05-Nov-26	07-Mar-27	Solar
542	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Seven A Limited	Gujarat	250	0	250	15 days subsequent to the operationalization of LTA/connectivity.	07-Mar-27	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
543	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six A Limited	Gujarat	234	0	234	56 days subsequent to the actual date of operationalization of Connectivity under the GNA	56 days subsequent to the actual date of operationalization of Connectivity under the GNA	Solar
544	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six B Limited	Gujarat	250	0	250	05-Nov-26	05-Nov-26	Solar
545	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six B Limited	Gujarat	150	0	150	01-Oct-26	01-Oct-26	Solar
546	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six B Limited	Gujarat	134	0	134	01-Oct-26	01-Oct-26	Solar
547	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Five Limited	Gujarat	250	0	250	15 days subsequent to the operationalization of LTA/connectivity.	15 days subsequent to the operationalization of LTA/connectivity.	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind/Bio power/Hybrid* etc.)
548	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Five Limited	Gujarat	67	0	67	15 days subsequent to the operationalization of LTA/connectivity.	15 days subsequent to the operationalization of LTA/connectivity.	Solar
549	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Five Limited	Gujarat	100	0	100	15 days subsequent to the operationalization of LTA/connectivity.	15 days subsequent to the operationalization of LTA/connectivity.	Solar
550	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Five Limited	Gujarat	99	0	99	15 days subsequent to the operationalization of LTA/connectivity.	15 days subsequent to the operationalization of LTA/connectivity.	Solar
551	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Seven Limited	Gujarat	150	0	150	15 days subsequent to the operationalization of LTA/connectivity.	15 days subsequent to the operationalization of LTA/connectivity.	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind/Bio power/Hybrid* etc.)
552	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Seven Limited	Gujarat	200	0	200	15 days subsequent to the operationalization of LTA/connectivity.	15 days subsequent to the operationalization of LTA/connectivity.	Solar
553	1200 MW ISTS-connected Wind Power Projects (Tranche-XI)	Adani Renewable Energy Holding Fifteen Limited	Gadag, Karnataka	450	0	450	23-01-2026	31-12-2026	Wind
554	CPSU Scheme (Tranche-I, 2000 MW)	Assam power Distribution Company Limited	Assam	30	0	0	APDCL requested to cancel 20MW Solar Power Project due to project timeline elapsed 10MW project cancelled	APDCL requested to cancel 20MW Solar Power Project due to project timeline elapsed 10MW project cancelled out of 30MW as	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
							out of 30MW as requested by APDCL	requested by APDCL	
555	1200 MW ISTS Connected Solar PV Projects (ISTS-VIII)	Adani Solar Energy Jodhpur Six Ltd (earlier known as SBE Renewables Twenty Four Projects Pvt. Ltd.)	Gujarat	300		300	30 days subsequent to the operationalization of LTA/ connectivity	30 days subsequent to the operationalization of LTA/ connectivity	Solar
556	1200 MW ISTS Connected Solar PV Projects (ISTS-VIII)	Adani Solar Energy Jodhpur Six Ltd (earlier known as SBE Renewables Twenty Four Projects Pvt. Ltd.)	Gujarat	300		300	30 days subsequent to the operationalization of LTA/ connectivity	30 days subsequent to the operationalization of LTA/ connectivity	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind/Bio power/Hybrid* etc.)
557	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	Eden Renewable Bercy Pvt. Ltd.	Rajasthan	300		300	SCD is being extended for a period of 60 days subsequent to operationalization of LTA or actual date of commissioning, whichever is earlier.	SCD is being extended for a period of 60 days subsequent to operationalization of LTA or actual date of commissioning, whichever is earlier.	Solar
558	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	IB Vogt Solar Seven Pvt. Ltd.	Rajasthan	300	200	100	60 days subsequent to Operationalization of LTA	60 days subsequent to Operationalization of LTA	Solar
559	2000 MW ISTS Tranche-XI	Eden Renewable Cadet Private Limited	Yet to be finalized	300	0	300	30-06-2025	25-02-2027	Solar
560	1200MW ISTS-connected Solar Wind Hybrid Power Projects (Tranche-VII)	Green Infra Wind Energy Limited	Rajasthan Gujarat	450	0	450	16.12.2026	09-01-2027	Hybrid

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
561	1200 MW ISTS-connected Wind Power Projects (Tranche-XI)	Green Infra Wind Energy Limited	Koppal, Karnataka	180	98.7	81.3	26-07-2025	31-12-2026	Wind
562	1200 MW ISTS Tranvhe-XV	JSW Neo Energy Limited	Yet to be finalized	500	0	0	PPA yet to be Signed	PPA yet to be Signed	Solar
563	1200 MW ISTS-connected Wind Power Projects (Tranche-XII)	JSW Neo Energy Ltd	Osmanabad, Maharashtra	300	0	300	27-12-2025	31-12-2026	Wind
564	1350 MW ISTS-connected Wind Power Projects (Tranche-XVI)	JSW Neo Energy Ltd	Kutch, Gujarat	175	0	175	31-03-2027	31-03-2027	Wind
565	1350 MW ISTS-connected Wind Power Projects (Tranche-XVI)	JSW Neo Energy Ltd	Davangere, Karnataka	50	0	50	01-03-2027	01-03-2027	Wind
566	1350 MW ISTS-connected Wind Power Projects (Tranche-XVI)	JSW Neo Energy Ltd	Davangere, Karnataka	175	0	175	31.03.2025	31-12-2026	Wind

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
567	1200 MW ISTS-connected Wind-Solar Hybrid Power Projects (SECI-FDRE-IV)	JSW Neo Energy Limited	Kalaburagi Bikaner	230	0	230		30-06-2027	Hybrid
568	500 MW ISTS-connected Wind Power Projects (Tranche-XVII)	Powerica Ltd	Devbhoomi Dwaraka, Gujarat	50	0	50		30-09-2026	Wind
569	1200 MW ISTS-connected Wind-Solar Hybrid Power Projects (SECI-FDRE-IV)	Hexa Climate Solutions Private Limited	Merta, Nagaur, Phalodi, Sanwreej Lakhpatri	100	0	100		30-06-2027	Hybrid
570	1200MW ISTS-connected Solar Wind Hybrid Power Projects (Tranche-VII)	NTPC Renewable Energy Limited	Rajasthan Gujarat	300	0	300		09-01-2027	Hybrid
571	1200MW ISTS-connected Solar Wind Hybrid Power Projects (Tranche-VII)	Juniper Green Energy Private Limited	Rajasthan Gujarat	150	0	150		09-01-2027	Hybrid

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind/Bio power/Hybrid* etc.)
572	Battery Energy Storage system Project of 125 MW/500 MWh-ESS-3	M/s JSW Renew Energy Thirty Eight Limited	Mylatti Kerala	125	0	125		31-12-2026	Hybrid
573	2000 MW ISTS Tranche-XI	JGRJ One Solar Private Limited	Rajasthan	100		100	60 days subsequent to operationalization of LTA/connectivity or actual date of commissioning, whichever is earlier	60 days subsequent to operationalization of LTA/connectivity or actual date of commissioning, whichever is earlier	Solar
574	2000 MW ISTS Tranche-XI	JGRJ One Solar Private Limited	Rajasthan	50		50	60 days subsequent to operationalization of LTA/connectivity or actual date of commissioning,	60 days subsequent to operationalization of LTA/connectivity or actual date of commissioning, whichever is earlier	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
							whichever is earlier		
575	2000 MW ISTS Tranche-XI	JGRJ One Solar Private Limited	Rajasthan	50		50	25-Feb-2027	#####	Solar
576	2000 MW ISTS Tranche-XI	Renew Solar Piyush Private Limited	Rajasthan	300		300	60 days subsequent to operationalization of connectivity/GNA or the actual date of commissioning with operationalization of Connectivity	60 days subsequent to operationalization of connectivity/GNA or the actual date of commissioning with operationalization of Connectivity	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind/Bio power/Hybrid* etc.)
577	2000 MW ISTS Tranche-XI	ReNew Ushma Energy Private Limited	Rajathan	250	0	250	25-Feb-2027	25-Feb-2027	Solar
578	2000 MW ISTS Tranche-XI	ReNew Ushma Energy Private Limited	Rajasthan	50	0	50	60 days subsequent to operationalization of connectivity/GNA or the actual date of commissioning with operationalization of Connectivity	60 days subsequent to operationalization of connectivity/GNA or the actual date of commissioning with operationalization of Connectivity	Solar
579	2000 MW ISTS Tranche-XI	MRS Green Energy Private Limited	Rajasthan	100	0	100	60 days subsequent to operationalization of LTA/connectivity or actual date of commissioning,	60 days subsequent to operationalization of LTA/connectivity or actual date of commissioning, whichever is earlier	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
							whichever is earlier		
580	1000 MW ISTS Tranche-XII	Avaada GJGreen Private Limited	Gujarat	300	0	300	60 days subsequent to operationalization of Connectivity	60 days subsequent to operationalization of Connectivity	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind/Bio power/Hybrid* etc.)
581	1000 MW ISTS Tranche-XII	Sprng Power Earth Private Limited	Gujarat	250	0	250	60 days subsequent to the readiness of the Delivery Point and power evacuation infrastructure and/or grant/operationalization of GNA.	60 days subsequent to the readiness of the Delivery Point and power evacuation infrastructure and/or grant/operationalization of GNA.	Solar
582	1000 MW ISTS Tranche-XII	Renew Solar Stellar Private Limited	Rajasthan	300	0	300	60 days subsequent to operationalization of Connectivity	60 days subsequent to operationalization of Connectivity	Solar
583	1000 MW ISTS Tranche-XII	Solarcraft Power India 17 Private Limited	Rajasthan	150	0	150	60 days subsequent to the readiness of the Delivery Point and power evacuation	60 days subsequent to the readiness of the Delivery Point and power evacuation infrastructure	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
							infrastructure		
584	2000 MW ISTS-Connected Solar PV Power Projects with 1000MW/4000 MWh Energy Storage Systems (ESS) (ISTS-XVII)	Solarcraft Power India 17 Private Limited	Rajasthan	150	0	150	23-Jun-27	23-Jun-27	Solar
585	1200MW ISTS-connected Solar Wind Hybrid Power Projects (Tranche-IV)	Project Ten Renewables Power Pvt limited	Pavagada, Karnataka	450	0	450		07.06.2024 or Actual LTOA+60 days, which ever is later.	Hybrid
586	1200 MW ISTS Tranvhe-XV	Pace Digitek Private Limited	Karnataka	100	0	100	27-Sep-2026	#####	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind/Bio power/Hybrid* etc.)
587	1200 MW ISTS Tranche-X	Project Eight Renewable Power Private Limited	Yet to be finalized	300	0	0	In line with clause 20.1 of RfS, SPD refused to sign PPA after timeline of PPA signing (90 days from LoA issuance) lapsed. Success charges returned and LoA annulled.	In line with clause 20.1 of RfS, SPD refused to sign PPA after timeline of PPA signing (90 days from LoA issuance) lapsed. Success charges returned and LoA annulled.	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
588	1200 MW ISTS Tranche-X	Project Eight Renewable Power Private Limited	Yet to be finalized	300	0	0	In line with clause 20.1 of RfS, SPD refused to sign PPA after timeline of PPA signing (90 days from LoA issuance) lapsed. Success charges returned and LoA annulled.	In line with clause 20.1 of RfS, SPD refused to sign PPA after timeline of PPA signing (90 days from LoA issuance) lapsed. Success charges returned and LoA annulled.	Solar
589	2000 MW ISTS-Connected Solar PV Power Projects with 1000MW/4000 MWh Energy Storage Systems (ESS) (ISTS-XVII)	NTPC Renewable Energy Limited	Rajasthan	500	0	500	24-Jun-27	24-Jun-27	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
590	2000 MW ISTS-Connected Solar PV Power Projects with 1000MW/4000 MWh Energy Storage Systems (ESS) (ISTS-XVII)	Reliance NU Suntech Private Limited	Andhra Pradesh	400	102	298	31-12-2027	31-12-2027	Solar
591	1500 MW ISTS Tranche-XIV	Enren-I Energy Private Limited	Gujarat	200	0	200	30-Jun-2027	30-Jun-2027	Solar
592	1500 MW ISTS Tranche-XIV	NTPC Renewable Energy Limited	Rajasthan	250	0	250	30-Jun-2027	30-Jun-2027	Solar
593	1500 MW ISTS Tranche-XIV	SAEL Solar P7 Private Limited	Karnataka	300	0	300	30-Jun-2027	30-Jun-2027	Solar
594	1500 MW ISTS Tranche-XIV	SAEL Solar P8 Private Limited	Karnataka	300	0	300	30-Jun-2027	30-Jun-2027	Solar
595	500 MW ISTS-Connected Solar PV Power Projects (ISTS-XVI)	SAEL Solar P12 Private Limited	Andhra Pradesh	250	0	250	30-Jun-2027	30-Jun-2027	Solar
596	500 MW ISTS-Connected Solar PV Power Projects (ISTS-XVI)	NTPC Renewable Energy Limited	Rajasthan	200	0	200	30-Jun-2027	30-Jun-2027	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind/Bio power/Hybrid* etc.)
597	2000 MW ISTS-Connected Solar PV Power Projects with 1000MW/4000 MWh Energy Storage Systems (ESS) (ISTS-XVII)	Sembcorp Green Infra Limited	Rajasthan	150	0	150	2-Apr-27	2-Apr-27	Solar
598	1200 MW ISTS Tranche-X	SolarOne Eneergy Private Limited	Yet to be finalized	300	0	0	In line with clause 20.1 of RfS, SPD refused to sign PPA after timeline of PPA signing (90 days from LoA issuance) lapsed. Success charges returned and LoA annulled.	In line with clause 20.1 of RfS, SPD refused to sign PPA after timeline of PPA signing (90 days from LoA issuance) lapsed. Success charges returned and LoA annulled.	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind/Bio power/Hybrid* etc.)
599	1200 MW ISTS Tranche-X	SolarOne Eneergy Private Limited	Yet to be finalized	300	0	0	In line with clause 20.1 of RfS, SPD refused to sign PPA after timeline of PPA signing (90 days from LoA issuance) lapsed. Success charges returned and LoA annulled.	In line with clause 20.1 of RfS, SPD refused to sign PPA after timeline of PPA signing (90 days from LoA issuance) lapsed. Success charges returned and LoA annulled.	Solar
600	1500 MW ISTS Tranche-XIII	JSW Renew Energy Eleven Limited	Maharashtra	700	0	700	18-Oct-2026	18-Oct-2026	Solar
601	1500 MW ISTS Tranche-XIII	Sunsure Solarpark Fourteen Pvt. Ltd.	Rajasthan	300	0	300	23-Jan-2027	23-Jan-2027	Solar
602	1500 MW ISTS Tranche-XIII	NTPC Renewable Energy Limited	Gujarat	200	0	200	30-Jun-2027	30-Jun-2027	Solar
603	1500 MW ISTS Tranche-XIII	Tejorupa Renewables India Project Pvt Ltd	Vill - Balai Kesharpura, Tehsil - Sheo, Dis- Barmer,	250	0	250		25-01-2027	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
			State - Rajasthan						
604	1200 MW ISTS-connected Wind Power Projects (Tranche-XII)	NTPC Renewable Energy Ltd	Kutch, Gujarat	200	50	150		30-09-2026	Wind
605	1200 MW ISTS-connected Wind Power Projects (Tranche-XII)	Torrent power Ltd	Bagalkot, Karnataka	100	0	100	31-03-2027	31-03-2027	Wind
606	1350 MW ISTS-connected Wind Power Projects (Tranche-XVI)	Torrent Power Ltd	Kuknoor, Karnataka	150	0	150	31-03-2027	31-03-2027	Wind
607	600 MW ISTS-connected Wind Power Projects in India (SECI-Tranche-XVIII)	Torrent Saurya Urja Private Limited	Jamnagar, Gujrat	175	0	175	07-11-2027	07-11-2027	Wind
608	600 MW ISTS-connected Wind Power Projects in India (SECI-Tranche-XVIII)	Torrent Saurya Urja Private Limited	Beed, Ahemdagar and Osmanabad, Maharashtra	125	0	125	07-11-2027	07-11-2027	Wind

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
609	1200 MW ISTS-connected Wind Power Projects in India (SECI-Tranche-XIX)	K.P. Energy Limited	Devbhoomi Dwaraka, Gujarat	100		100	15-04-2028	15-04-2028	Wind
610	1200 MW ISTS-connected Wind Power Projects in India (SECI-Tranche-XIX)	Ganeko Three Energy Private Limited	Anantapur, Andhra Pradesh	180		180	15-04-2028	15-04-2028	Wind
611	1200 MW ISTS-connected Wind Power Projects in India (SECI-Tranche-XIX)	Waaree Forever Energies Private Limited	Devbhoomi Dwaraka, Gujarat	300		300	15-04-2028	15-04-2028	Wind
612	1200 MW ISTS-connected Wind Power Projects in India (SECI-Tranche-XIX)	Opera Energy Private Limited	Jamnagar, Gujarat	50		50	15-04-2028	15-04-2028	Wind
613	1200 MW ISTS-connected Wind Power Projects in India (SECI-Tranche-XIX)	Purvah Green Power Private Limited	Bijapur, Karnataka	250		250	15-04-2028	15-04-2028	Wind

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
614	1200 MW ISTS-connected Wind Power Projects in India (SECI-Tranche-XIX)	Vena Energy Aura Private Limited	Koppal, Karnataka	124		124	15-04-2028	15-04-2028	Wind
615	1200 MW ISTS-connected Wind Power Projects in India (SECI-Tranche-XIX)	Refex Holding Private Limited	Kurnool, Andhra Pradesh	196		196	15-04-2028	15-04-2028	Wind
616	1200MW ISTS-connected Solar Wind Hybrid Power Projects (Tranche-V)	TP Saurya Limited	Karnataka	600	338.46	150	24.02.2026 or actual start date of connectivity + 60 days, whichever is later	24.02.2026 or actual start date of connectivity + 60 days, whichever is later	Hybrid
617	1200MW ISTS-connected Solar Wind Hybrid Power Projects (Tranche-VI)	AMP Energy Green Private Limited	Andhra Pradesh	100	0	100		27-10-2026	Hybrid
618	1200MW ISTS-connected Solar Wind Hybrid Power Projects (Tranche-VI)	Hero Solar Energy Private Limited	Andhra Pradesh	120	0	120		27-10-2026	Hybrid

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
619	1200 MW of Round-the-Clock Power from ISTS-connected Renewable Energy Power Projects in India RTC	Hexa Energy MH10 Private Limited	Mandsaur	100	0	100		15-10-2027	Hybrid
620	1200 MW of Round-the-Clock Power from ISTS-connected Renewable Energy Power Projects in India RTC	Green Infra Renewable Projects Limited	Kurnool	50	0	50		15-10-2027	Hybrid
621	1200 MW of Round-the-Clock Power from ISTS-connected Renewable Energy Power Projects in India RTC	M/s Jindal India Power Limited	Barmer	150	0	150		18-11-2027	Hybrid

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
622	Assured Peak Supply of 4800 MWh (1200 MW x 4 Hrs.) from RE Projects (SECI-FDRE-VII)	Adyant Enersol Private Limited	Bikaner	100	0	100			Hybrid
623	Assured Peak Supply of 4800 MWh (1200 MW x 4 Hrs.) from RE Projects (SECI-FDRE-VII)	Serentica Renewables India Private Limited	Pushad	600	0	600			Hybrid
624	Assured Peak Supply of 4800 MWh (1200 MW x 4 Hrs.) from RE Projects (SECI-FDRE-VII)	AMPIN Energy Utility Nine Private Limited	Sitaram Ki Dhani	199	0	199			Hybrid
625	Assured Peak Supply of 4800 MWh (1200 MW x 4 Hrs.) from RE Projects (SECI-FDRE-VII)	ACME Solar Holdings Limited	Guddi Dalpatpura & Pratapgarh	300		300		28-05-2028	Hybrid

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
626	1200 MW ISTS-connected Solar-Wind Hybrid Power Projects (Tranche-VIII)	JSW Neo Energy Limited	Solar- (Vill-bharadava,Taluka-vav,District-banas kantha, State- Gujrat) Wind- (Vill-Diddige,Taluka - Jagalur,District -Davanagree, State- Karnatka)	300	0	300			Hybrid
627	1200 MW ISTS-connected Solar-Wind Hybrid Power Projects (Tranche-VIII)	Adyant Enersol Private Limited	Yet to be finalized	60	0	0			Hybrid
628	1200 MW ISTS-connected Solar-Wind Hybrid Power Projects (Tranche-VIII)	Juniper Green Energy Private Limited	Yet to be finalized	150		0			Hybrid

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
629	1200 MW ISTS-connected Solar-Wind Hybrid Power Projects (Tranche-VIII)	Avada Energy Private Limited	Yet to be finalized	240		0			Hybrid
630	600 MW ISTS-connected Solar-Wind Hybrid Power Projects under Hybrid Tranche-IX	Juniper Green Energy Private Limited	Solar- Nagpur District, Rajasthan. Wind-Barmer, District, Rajasthan.	150	0	150			Hybrid
631	600 MW ISTS-connected Solar-Wind Hybrid Power Projects under Hybrid Tranche-IX	Sembcorp Green Infra Private Limited	Solar-Bishala, Dist. Barmer, Rajasthan. Wind-Kushtagi Taluk, Dist- Koppal & Hunagund Taluk, Dist- Bagalkot, Karnataka.	150	0	150			Hybrid
632	8000 MWh ISTS connected RE Projects FDRE VI	M/s Altra Xergi Power Private Limited	Yet to be finalized	200	0	0			Hybrid

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
633	Fatehgarh Phase -1B Solar Park	Adani Renewable Energy Park Rajasthan Ltd. – AREPRL – a JV of State Govt. & Adani Renewable Energy Park Ltd	Fatehgarh, Jaisalmer, Rajasthan	1500	1234	266	02.02.2025	31-12-2026	Solar
634	Jalaun Solar Park	Bundelkhand Saur Urja Limited – BSUL – a JV of NHPC & UPNEDA	Uttar Pradesh	1200	0	1200	31.08.2025	31-12-2027	Solar
635	GSECL RE Park	GSECL	Khavda, Bhuj, Gujarat	3325	1000	1564	31.03.2025	31-12-2026	Solar
636	Dhar Solar Park	M/s Amar Infrastructure Limited	Dhar, Madhya Pradesh	200	0	200	31.08.2025	31-12-2026	Solar
637	Patoda Solar Park	M/s Paramount Solar Pvt Ltd	Maharashtra	250	0	250	31-12-2027	31-12-2027	solar
638	Pugal Solar Park Ph-I	Rajasthan Solar Park Development Company Ltd. RSDCL- a subsidiary of RRECL	Pugal , Rajasthan	2000	0	2000	31-12-2027	31-12-2027	Solar
639	Pugal Solar Park PhII	Rajasthan Solar Park Development Company Ltd. RSDCL- a subsidiary of RRECL	Pugal , Rajasthan	1500	0	1500	31-12-2027	31-12-2027	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
640	Pugal Solar Park PhIII	Rajasthan Solar Park Development Company Ltd. RSDCL- a subsidiary of RRECL	Pugal , Rajasthan	450	0	450	31.03.2025	31-12-2027	Solar
641	Neemuch Solar Park	Rewa Ultra Mega Solar Limited RUMSL- a JV of MPUVN and SECI	Neemuch, Madhya Pradesh	500	330	170	31-12-2027	31-12-2027	Solar
642	SECI Floating Solar Park (SECI)	SECI	Getalsud Dam, Jharkhand	100	0	100	31-12-2027	31-12-2027	Solar
643	Ramagiri Solar Park	SECI	Ramagiri, Sri Sathyasai , Andhra Pradesh	300	0	300	30.09.2025	31-07-2026	Solar
644	GIPCL RE Park Ph-III (GIPCL)		Rann of Kutch, Khavda, Gujarat	575	0	575	Under development	Under development	Solar
645	Radhanesada Solar Park phase-II		Radhanesda, Banaskantha, Gujarat	700	0	700	Under development	Under development	Solar
646	Dholera Solar Park Ph-I (Gujarat Power Corporation Limited)- GPCL		Dholera / Mahadevpura, Ahmedabad, Gujarat	1000	300	700	31.03.2027	31.03.2027	Solar

SI No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
647	228 MW Floating solar park at Konar dam reservoir		Jharkhand	228	0	0	Under development	Under development	Solar
648	Kasaragod Solar Park Phase-II (Renewable Power Corporation of Kerala Limited – RPCKL – a JV of SECI & KSEB)		Kasargod, Kerala	100	0	0	Under development	Under development	Solar
649	Omkareswar Floating Solar Park (Rewa Ultra Mega Solar Limited RUMSL- a JV of MPUVN and SECI)		Omkareswar, Madhya Pradesh	518	278	240	Under development	Under development	Solar
650	Morena Solar Park (Phase I) (RUMSL)		Morena, Madhya Pradesh	600	0	0	Under development	Under development	Solar
651	Sai Guru Solar Park (M/s Sai Guru Mega Solar Park Pvt. Ltd. – formerly, M/s. Pragat		Sakri, Maharashtra	500	0	0	Under development	Under development	Solar

Sl No	Name of the project	Name of the Developer	Project Location (Site, State)	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date	Anticipated/ Expected Commissioning date	Type of Project (Solar/Wind /Bio power/Hybrid* etc.)
	Akshay Urja Ltd.)								
652	150 MW Aurangabad Solar Park,		Maharashtra	150	0	150	Under development	Under development	Solar
653	RRVUN Solar Park (Rajasthan Raja Vidyut Utpadan Nigam Ltd. - RRVUNL)		Village Ramsar Chhota, Barala and Bandrewal, Tehsil Pugal, Bikaner, Rajasthan	2000	0	2000	31.12.2027	31.12.2027	Solar
654	2000MW Bodana Solar Park (Rajasthan Solar Park Development Company Ltd. RSDCL- a subsidiary of RRECL)		Rajasthan	2000	0	0	Under development	Under development	Solar
	Total			174969.38	15550.19	150965.58			

A decorative graphic in the top-left corner consisting of overlapping teal and light blue geometric shapes.

**This Report is published by
Renewable Project Monitoring (RPM) Division
Central Electricity Authority, New Delhi**

**In case of any query/update/discrepancy of information,
Please contact at: 011-26732320, 2373
ce-rpmcea@cea.nic.in/cerpmcea@gmail.com**