




**भारत सरकार**

**GOVERNMENT OF INDIA**

## **Quarterly Review Report**

### **Renovation, Modernisation and Life Extension of Thermal Power Stations**



**केंद्रीय विद्युत प्राधिकरण**

**Central Electricity Authority**



**ताप विद्युत नवीनीकरण एवं आधुनिकीकरण प्रभाग**

**Thermal Renovation and Modernisation Division**

**{For the Ist Quarter of 2010 – 11, (April – June,2010)}**

## **C O N T E N T S**

| <b>SL NO.</b>        | <b>Description</b>                                                                                                                                       | <b>Page No.</b> |
|----------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------|
|                      | <b>Highlight</b>                                                                                                                                         | <b>01-03</b>    |
| <b>1.0</b>           | <b>Introduction</b>                                                                                                                                      | <b>04</b>       |
| <b>2.0</b>           | <b>Objective of R&amp;M programme</b>                                                                                                                    | <b>04</b>       |
| <b>3.0</b>           | <b>Objective of LE programme</b>                                                                                                                         | <b>04</b>       |
| <b>4.0</b>           | <b>R&amp;M and LE programme from 7<sup>th</sup> Plan onwards till 10<sup>th</sup> Plan</b>                                                               | <b>05</b>       |
| <b>5.0</b>           | <b>National Perspective Plan</b>                                                                                                                         | <b>06</b>       |
| <b>6.0</b>           | <b>LE/R&amp;M Programme during 11<sup>th</sup> Plan (2007 – 08 to 2011-12)</b>                                                                           | <b>06</b>       |
| <b>6.1</b>           | Achievement of Life Extension Programme during April'2007 to June'2010 of the 11 <sup>th</sup> Plan                                                      | <b>06</b>       |
| <b>6.2</b>           | Achievement of R & M Programme during April'2007 to June'2010 of the 11 <sup>th</sup> Plan                                                               | <b>07</b>       |
| <b>6.3</b>           | Overall LE / R&M status during 11 <sup>th</sup> Plan (From April'2007 to June'2010)                                                                      | <b>08</b>       |
| <b>6.4</b>           | Progress during the quarter (April – June,2010)                                                                                                          | <b>09</b>       |
| <b>7.0</b>           | <b>LE and R&amp;M Targets during 11<sup>th</sup> Plan (2010-2011) &amp; (2011 –2012)</b>                                                                 | <b>10</b>       |
| <b>8.0</b>           | <b>External Co-operation for R&amp;M of TPS</b>                                                                                                          | <b>11</b>       |
| <b>8.1</b>           | KfW assisted Programme                                                                                                                                   | <b>11</b>       |
| <b>8.2</b>           | Coal Fired Generation Rehabilitation programme funded by World Bank                                                                                      | <b>12-13</b>    |
| <b>8.3</b>           | Development of Tender Procedure and Model Contract for R&M of Fossil fuel based Power Plant                                                              | <b>14</b>       |
| <b>8.4</b>           | Japan-India co-operation for Pre- Primary study of Efficiency and Environmental improvement of Coal fired stations                                       | <b>15</b>       |
| <b>8.5</b>           | Financial Assistance by World Bank under GEF facility as Grant                                                                                           | <b>15</b>       |
| <b>Appendix-I A</b>  | List of units where Life Extension works have been completed during 11 <sup>th</sup> Plan as on 30.06.2010 (1/2 to 2/2)                                  |                 |
| <b>Appendix-I B</b>  | List of units where R&M works have been completed during 11 <sup>th</sup> Plan as on 30.06.2010 (1/3 to 3/3)                                             |                 |
| <b>Appendix-II A</b> | Unit wise and Sector wise details of LE works to be completed during remaining period of the 11 <sup>th</sup> Plan (2010-11 & 2011-12), (1/3 to 3/3)     |                 |
| <b>Appendix-II B</b> | Unit wise and Sector wise details of R&M works to be completed during remaining period of the 11 <sup>th</sup> Plan (2010-11 & 2011-12) , (1/2 to 2/2)   |                 |
| <b>Appendix-II C</b> | Unit wise and Sector wise details of LE/R&M works to be completed during remaining period of the 11 <sup>th</sup> Plan (2010-11 & 2011-12), (1/2 to 2/2) |                 |
| <b>Appendix-III</b>  | Details of units programmed for LE works during 11 <sup>th</sup> plan but likely to slip beyond 11 <sup>th</sup> plan (1/1)                              |                 |
| <b>Appendix-IV</b>   | Region and Unit-wise Broad Status of LE works                                                                                                            |                 |

## **Foreword**

In order to meet the growing power demand in the country, Govt. of India have taken number of initiatives which, inter-alia, include new multi modal generation capacity addition. To further supplement the above efforts in the area of efficient power generation, Renovation & Modernisation (R&M) and Life Extension (LE) of the existing old power stations have been recognized as one of most cost effective option by virtue of its short gestation period and low cost. Recognising the significance of the R&M/LE works, CEA has brought out the National Perspective Plan for R&M/LE works up to 2016-17. In the Perspective Plan, 53 units (7318 MW) for LE works and 76 units (18965 MW) for R&M works have been identified in 11<sup>th</sup> Plan and for 12<sup>th</sup> Plan 72 units (16532 MW) for LE work and 23 units (4871 MW) for R&M work have been identified.

As per clause 73 (f) of Electricity Act 2003, inter alia Central Electricity Authority is to “promote and assist in the timely completion of schemes and projects for improving and augmenting the electricity system”. The Thermal Renovation and Modernisation (TRM) Division is entrusted with the responsibility of monitoring the progress of R&M/ LE activities of all the thermal power projects in the country till the units are re-commissioned. The progress of various activities of R&M / LE programme under execution in the country is closely monitored for timely commissioning of the units. Visits are made by the officers of TRM Division to the sites for on the spot assessment of progress of works and rendering the advice / assistance in solving the problems being faced by the project authorities and thereby helping the project authority in avoiding / minimizing the time and cost overrun of thermal power projects.

The Quarterly Report is being brought out by TRM Division on the basis of data received from various project authorities, visits made by CEA engineers to different power stations and discussions held with the executing agencies and supplier of equipments from time to time. The Quarterly Report is also available on CEA website <http://cea.nic.in> . The quarterly report provides up-to-date information in respect of R&M / LE works of thermal power stations under execution in the country during 11th Plan apart from the quarterly status of LE/R&M works under review and various other associated activities. The report gives the details of milestones achieved as on date highlighting present status of progress along with the targets for the remaining period of 11th Plan.

During the quarter April-June, 2010, the R&M works on unit – 4 (110 MW) of Tanda TPS of NTPC have been completed and the unit has become operation on 14.4.2010. The MoU for taking R&M/LE works in respect of Kanti TPS (Muzaffarpur) of KBUNL has been signed between BHEL and KBUNL and LOA awarded on 15.04.10. 2150 MT of materials have been received at site. The Unit-2 of Ukai TPS of GSECL has achieved full load of 120 MW on 25.5.2010. The Boiler erection works of Unit – 3 of Bathinda TPS of PSPCL (Punjab State Power Corporation Limited) have started and the Boiler light up of Unit – 9 of Obra TPS of URVUNL has been achieved on 24.06.2010.

Earlier, West Bengal Pollution Control Board (WBPCB) had advised WBPDCCL to increase the height of old existing chimney of Unit – 5 of Bandel TPS while undertaking Pilot R&M programme funded by World Bank. WBPDCCL sought CEA view in this matter. CEA advised WBPDCCL that there was no need to increase stack height of existing unit -5 of Bandel TPS in view of provisions in OM No. B-34011/1/01/PCI-II dated January 10, 1996. WBPDCCL has conveyed CEA that WBPCB has agreed their proposal regarding stack height.

The final feasibility report for unit-3 of Nasik TPS for carrying out R&M/ LE works funded by KfW has been accepted by M/s Mahagenco. The Draft Feasibility Reports of Unit-3 of Kolaghat TPS of WBPDC and unit-1 of Bokaro TPS of DVC have been submitted by M/s Evonik and the same have been discussed with the concerned utilities.

The Terms of Reference for the consultant for preparation of standard documents for R&M projects has been prepared by the Tender Agent appointed by KfW Germany and the same have been discussed in the 2<sup>nd</sup> meeting of Task Force held on 24.6.2010 under the Chairmanship of Member (Thermal) / Chairperson, CEA. The RfP document for implementation support consultant for Technical Assistance to CEA were issued on 21.5.2010 and the pre-proposal conference was held on 15.6.2010.

An MOU has been signed on 30.4.2010 with JCOAL for preliminary studies at some power thermal stations. Four thermal power stations have also been selected for the study by JCOAL.

We heartedly acknowledge the support and co-operation of the Utilities / Organisations for providing the necessary and relevant information regarding the physical and financial progress of their R&M projects. We would be highly grateful for the suggestions / feedback for further improvement in the Quarterly Review Report.

नई दिल्ली  
दिनांक : 04.08.2010

(उमा शंकर शर्मा)  
मुख्य अभियन्ता

## Highlights

### 1. R&M and LE programme from 7<sup>th</sup> Plan onwards till 10<sup>th</sup> Plan

| S. No | 5-Year Plan                           | Year                          | No. of TPS / No. of Units                                   | Capacity (MW)                     | Additional Generation Achieved MU/ Annum | Equivalent MW |
|-------|---------------------------------------|-------------------------------|-------------------------------------------------------------|-----------------------------------|------------------------------------------|---------------|
| 1     | 7 <sup>th</sup> Plan & 2 Annual Plans | 85-86 to 89-90 & 90-91, 91-92 | <b>34 / 163</b>                                             | <b>13570</b>                      | 10000                                    | 2000          |
| 2     | 8 <sup>th</sup> Plan (R&M) (LEP)      | 92-93 to 96-97                | <b>44 / 198</b><br>43/(194)<br>1 (4)                        | <b>20869</b><br>(20569)<br>(300)  | 5085                                     | 763           |
| 3     | 9 <sup>th</sup> Plan (R&M) (LEP)      | 97-98 to 2001-02              | <b>37 / 152</b><br>29/ (127)<br>7/ (25)                     | <b>18991</b><br>(17306)<br>(1685) | 14500                                    | 2200          |
| 4     | 10 <sup>th</sup> Plan (R&M) (LEP)     | 2002-03 to 2006-07            | <b>9/25</b><br>(14 out of 57 planned )<br>(11 out of 106 *) | <b>3445</b><br>(2460)<br>(985)    | 2000                                     | 300           |

\*Out of 106, 23 units were considered under PIE programme and 45 units were found techno-economically unviable.

### 2. LE/R&M Programme during 11<sup>th</sup> Plan (2007 – 2012)

| Sl No. | Particular   | State Sector |               | Central Sector |               | Total (State sector + Central Sector) |               |
|--------|--------------|--------------|---------------|----------------|---------------|---------------------------------------|---------------|
|        |              | No. of units | Capacity (MW) | No. of units   | Capacity (MW) | No. of units                          | Capacity (MW) |
| 1.     | LE works     | 33           | 4524          | 20             | 2794          | 53                                    | 7318          |
| 2.     | R&M works    | 27           | 6015          | 49             | 12950         | 76                                    | 18965         |
|        | <b>Total</b> | <b>60</b>    | <b>10539</b>  | <b>69</b>      | <b>15744</b>  | <b>129</b>                            | <b>26283</b>  |

### 3. LE/R&M Programme during 12<sup>th</sup> Plan (2012 – 2017) tentative

| Sl No. | Particular   | State Sector |               | Central Sector |                 | Total (State sector + Central Sector) |                 |
|--------|--------------|--------------|---------------|----------------|-----------------|---------------------------------------|-----------------|
|        |              | No. of units | Capacity (MW) | No. of units   | Capacity (MW)   | No. of units                          | Capacity (MW)   |
| 1.     | LE works     | 30           | 5860          | 42             | 10672.19        | 72                                    | 16532.19        |
| 2.     | R&M works    | 03           | 630           | 20             | 4341            | 23                                    | 4971            |
|        | <b>Total</b> | <b>33</b>    | <b>6490</b>   | <b>62</b>      | <b>15013.19</b> | <b>95</b>                             | <b>21503.19</b> |

### 4. Achievement during 11<sup>th</sup> Plan (From April'2007 to June'2010)

| Sl. No. | Particulars                     | State sector |               | Central sector |               | Total (State + Central ) |               |
|---------|---------------------------------|--------------|---------------|----------------|---------------|--------------------------|---------------|
|         |                                 | No. of units | Capacity (MW) | No. of units   | Capacity (MW) | No. of units             | Capacity (MW) |
| 1.      | LE works completed              | 7            | 584           | 3              | 267           | 10                       | 851           |
| 2.      | R&M works completed             | 18           | 4350          | 39             | 10370         | 57                       | 14720         |
| 3.      | R&M works* additional completed |              |               | 4              | 240           | 4                        | 240           |
|         | <b>TOTAL</b>                    | <b>25</b>    | <b>4934</b>   | <b>46</b>      | <b>10877</b>  | <b>71</b>                | <b>15811</b>  |

\* In addition, R&M works in respect of 4 number of units of Talcher TPS of 60 MW each which were not originally envisaged for R&M works in National Perspective Plan were also completed by NTPC.

### 5. Important Achievements in Monitoring of R&M Projects

- i) Tanda Unit-4 of NTPC – R&M works completed and unit has been operational since 14.04.2010.
- ii) KBUNL Muzaffarpur Unit-2 – CHP second stream of unit 2 of Muzaffarpur TPS became operational on 20.04.2010.
- iii) KBUNL Muzaffarpur Unit-1 – 2150 MT SG materials received at site for undertaking R&M/LE works for which MOU has been signed between KBUNL (Joint venture of NTPC & BSEB) and BHEL on 21.05.2010.
- iv) Ukai Unit-2 of GSECL – Full load of 120 MW was achieved on 25.05.10 on the unit and was run continuously for 15 hours after completion of LE works.
- v) Bathinda Unit-3 of PSEB – Erection works of boiler started from 18.06.2010.
- vi) Obra Unit-9 of UPRVUNL – Boiler was lighted up on 24.06.2010.
- vii) Amarkantak Unit-2 – Expected to be recommissioned after completion of LE works by July 2010 end.

## **6. External Co-operation for R&M (LE) of TPS**

The following activities were undertaken:-

### **(A) KfW assisted Programme**

- (i) Preparation of DFR/DPR for EE R&M by the consultant M/s Evonik Energy Services Pvt. Ltd., Essen, Germany.

#### **a) Unit-3 of Nasik TPS**

The scope of LE works has been finalized and Final Draft Feasibility Report (DFR) prepared by M/s Evonik has been accepted by Mahagenco.

#### **b) Unit 1,2 &3 of Bokaro 'B' TPS**

The DFR for unit-1 has been submitted and discussed with DVC in June'2010. The scope of LE works for the three units are under finalization by DVC.

#### **c) Unit 1,2 & 3 of Kolaghat TPS**

The DFR for unit-3 has been submitted and discussed with WBPDCCL in June'2010. The scope of LE works for the three units are under finalization by WBPDCCL.

- (ii) Phase – II activity for development of tendering procedures and preparation of Model Contract for R&M Projects.

KfW appointed the Tender Agent in June'2010 for selection of a Consultant to carry out the Phase-II activities. The Tender Agent prepared the draft TOR for the Consultant for Phase-II activity, which have been discussed in 2<sup>nd</sup> meeting of the Task Force held on 24.06.10. Based on discussions, the Tender Agent submitted the revised TOR on 30.06.10, and the same were under examination by CEA.

### **(B) Technical Assistance to CEA funded by World Bank**

Request for Proposal (RfP) for Implementation Support Consultant (ISC) to CEA was issued to the short listed consultants on 21<sup>st</sup> May 2010. Pre- Proposal Conference with short listed consultants was held on 15.06.10. The last date for submission of the RfP by the consultants is 19.07.10.

### **(C) Japan-India co-operation for Pre- Primary study of Efficiency and Environmental improvement of Coal fired stations.**

MOU between Central Electricity Authority and JCOAL for preliminary study of Efficiency and Environment improvement study in coal fired power plants was signed during the meeting of India-Japan high level Energy Dialogues held in New Delhi on 30.4.2010. JCOAL has short listed four candidate coal fired power plants viz. Ukai and Wanakbori TPS (GSECL), Ramagundem STPS (NTPC) and Vijaywada TPS (APGENCO) for pre – primary studies.

\*\*\*\*\*

# **Quarterly Review Report on Renovation, Modernisation and Life Extension of Thermal Power Plants**

## **1.0 Introduction**

At the time of independence, the total installed capacity in the power sector was 1362 MW of which steam power plants contributed 756 MW. The installed generation capacity has since grown manifold. The total installed capacity as on 31.3.2010 was 159398 MW of which Thermal power plants contributed 84198 MW (Coal based) and 17055 MW (Gas based).

Many of the thermal power plants are not operating to their full potential. Also large numbers of thermal units are old and outlived their normal life. Renovation and Modernisation (R&M) and Life Extension (LE) of existing old power stations have been recognized as an effective option to achieve additional generation from existing units at low cost and short gestation period. Besides generation improvement and life extension, other benefits achieved from R&M / LE include improvement in availability, safety, reliability and environmental emissions.

Presently, a large number of 200/210 MW units have completed or are near completion of their normal design life. The perspective R&M programme aims at extending their operating life further and also up grade their performance through Energy Efficient R&M (EE R&M).

## **2.0 Objective of R&M Programme**

The main objective of Renovation & Modernisation (R&M) of thermal generating units is to make the operating units well equipped with modified / augmented latest technology equipment and systems with a view to improving their performance in terms of output, reliability and availability, reduction in maintenance requirements, ease of maintenance and minimizing inefficiencies.

## **3.0 Objective of Life Extension Programme**

The R&M programme is primarily aimed at generation sustenance and overcoming problems. The life extension (LE) programme on the other hand focuses on plant operation beyond their original design life after carrying out specific life assessment studies of critical components.

#### 4.0 Renovation and Modernisation (R&M) and Life Extension Programme (LEP) from 7<sup>th</sup> Plan onwards till 10<sup>th</sup> Plan

R&M Programme in a structured manner was initiated in 1984 as a centrally sponsored programme during 7<sup>th</sup> Plan and the programme continued during the two Annual plans 1990-91 & 1991-92. The momentum for undertaking R&M works continued during the 8<sup>th</sup> & 9<sup>th</sup> Plan. But the same could, however not be sustained during 10<sup>th</sup> Plan. The plan wise details are given below :-

| Sl. No. | 5-Year Plan                           | Year                          | No. of TPS / No. of Units                                   | Capacity (MW)                     | Additional Generation Achieved MU/ Annum | Equivalent MW |
|---------|---------------------------------------|-------------------------------|-------------------------------------------------------------|-----------------------------------|------------------------------------------|---------------|
| 1       | 7 <sup>th</sup> Plan & 2 Annual Plans | 85-86 to 89-90 & 90-91, 91-92 | <b>34 / 163</b>                                             | <b>13570</b>                      | 10000                                    | 2000          |
| 2       | 8 <sup>th</sup> Plan (R&M) (LEP)      | 92-93 to 96-97                | <b>44 / 198</b><br>43/(194)<br>1 (4)                        | <b>20869</b><br>(20569)<br>(300)  | 5085                                     | 763           |
| 3       | 9 <sup>th</sup> Plan (R&M) (LEP)      | 97-98 to 2001-02              | <b>37 / 152</b><br>29/ (127)<br>7/ (25)                     | <b>18991</b><br>(17306)<br>(1685) | 14500                                    | 2200          |
| 4       | 10 <sup>th</sup> Plan (R&M) (LEP)     | 2002-03 to 2006-07            | <b>9/25</b><br>(14 out of 57 planned )<br>(11 out of 106 *) | <b>3445</b><br>(2460)<br>(985)    | 2000                                     | 300           |

\*Out of 106, 23 units were considered under PIE programme and 45 units were found techno-economically unviable.

## 5.0 National Perspective Plan

Based on the discussions held with Ministry of Power, various utilities, PFC and BHEL, CEA have prepared a document on “National Perspective Plan for Renovation & Modernisation and Life Extension and uprating (LE&U) of thermal power stations upto the year 2016-17”. This document also includes revised guidelines for Renovation & Modernization / Life Extensions works on coal / lignite based thermal power stations and this document was released by Honorable Minister of Power on 14.12.2009 on the occasion of Energy Conservation day.

In the Perspective Plan, 53 units (7318 MW) for LE works and 76 units (18965 MW) for R&M works have been identified in 11<sup>th</sup> Plan and for 12<sup>th</sup> Plan 72 units (16532 MW) for LE work and 23 units (4871 MW) for R&M work have been identified.

## 6.0 LE / R&M Programme during 11<sup>th</sup> Plan (2007 - 08 to 2011-12)

The Sector wise break up of units identified for LE / R&M works during 11<sup>th</sup> plan is furnished as under :-

| Sl No. | Particular   | State Sector |               | Central Sector |               | Total (State sector + Central Sector) |               |
|--------|--------------|--------------|---------------|----------------|---------------|---------------------------------------|---------------|
|        |              | No. of units | Capacity (MW) | No. of units   | Capacity (MW) | No. of units                          | Capacity (MW) |
| 1.     | LE works     | 33           | 4524          | 20             | 2794          | 53                                    | 7318          |
| 2.     | R&M works    | 27           | 6015          | 49             | 12950         | 76                                    | 18965         |
|        | <b>Total</b> | <b>60</b>    | <b>10539</b>  | <b>69</b>      | <b>15744</b>  | <b>129</b>                            | <b>26283</b>  |

### 6.1 Achievement of LE Programme during April'2007 to June'2010 of the 11<sup>th</sup> Plan

During the period from April'2007 to June'2010 of the 11<sup>th</sup> Plan (till June, 2010), LE works have been completed in 10 units comprising 7 units in the state sector and 3 units of NTPC in the central sector out of total 53 units planned for 11<sup>th</sup> plan. Sector wise details of units where LE works have been completed are furnished as under:-

#### 6.1.1 State Sector (7 Nos. of units)

1. Obra TPS Unit – 1 (40 MW)
2. Obra TPS Unit – 2 (40 MW)
3. Obra TPS Unit – 6 (94 MW)
4. Haduaganj TPS Unit – 5 (60 MW)
5. Panipat TPS Unit – 1 (110 MW)
6. Ukai TPS Unit – 1 (120 MW)
7. Ukai TPS Unit – 2 (120 MW)

#### 6.1.2 Central Sector (3 Nos. of units)

1. Anta CCGT (NTPC) GT – Units 1 to 3 (3x89 MW)

**Sub total (LE) - 10 Units (851 MW)**

## **6.2 Achievement of R & M Programme during April'2007 to June'2010 of the 11<sup>th</sup> Plan**

During the period from April'2007 to June'2010 of the 11<sup>th</sup> Plan (till June, 2010), R&M works have been completed in 57 nos. of units comprising 18 nos. of units and 39 nos. of units in the state and central sector respectively as against total 76 nos. of units planned for the 11<sup>th</sup> plan. Sectorwise details of units where R&M works have been completed are furnished as under:-

### **6.2.1 State Sector (18 Nos. of units)**

1. Ropar TPS Unit – 1 to 6 (6x210 MW)
2. Koradi TPS Unit – 5 to 7 (1x200 + 2x210 MW)
3. Chandrapur TPS Unit – 1 to 6 (4x210 + 2x500 MW)
4. Parli TPS Unit – 3 to 5 (3x210 MW)

### **6.2.2 Central Sector**

#### **a) DVC (2 Nos. of units)**

1. Durgapur TPS (DVC) Unit 3 & 4 (130 MW + 210 MW)

#### **b) NTPC (37 nos. of units)**

1. Korba STPS Unit – 1 to 6 (3x200 + 3x500 MW)
2. Vindhyachal STPS Unit – 1 to 6 (6x210 MW)
3. Ramagundem STPS Unit – 1 to 6 (3x200 + 3x500 MW)
4. Farakka STPS St-I, Unit – 1 to 3 (3x200 MW)
5. Tanda TPS Unit – 1,3 & 4 (3x110 MW)
6. Talcher TPS , Unit – 5 & 6 (2x110 MW) \*
7. Singrauli STPS Unit 1 to 7 (5x200 + 2x500 MW)
8. Unchahar TPS St. – 1, Unit 1 & 2 (2x210 MW)
9. Rihand St – 1, Unit 1 & 2 (2x500 MW)

\* In addition, R&M works completed in Talcher TPS Unit – 1 to 4 (4x60 MW) by NTPC, which were not originally envisaged for R&M works in National Perspective Plan.

**Sub total (R&M) - 61 Units (14960 MW)**

**Total (LE and R&M) - 71 Units (15811 MW)**

### 6.3 Overall LE / R&M status during 11<sup>th</sup> Plan (From April'2007 to June'2010)

Out of 53 units (7318 MW) for LE works and 76 units (18965 MW) for R&M works planned for 11<sup>th</sup> plan, LE works in 10 units (851 MW) and R&M works in 57 units (14720 MW) were completed during the period from April'2007 to June'2010 of the 11<sup>th</sup> plan. Gist of LE and R&M works completed during the 11<sup>th</sup> plan (till June, 2010) are tabulated below:

| Sl. No. | Particulars                     | State sector |               | Central sector |               | Total (State + Central ) |               |
|---------|---------------------------------|--------------|---------------|----------------|---------------|--------------------------|---------------|
|         |                                 | No. of units | Capacity (MW) | No. of units   | Capacity (MW) | No. of units             | Capacity (MW) |
| A)      | LE works Completed              | 7            | 584           | 3              | 267           | 10                       | 851           |
| B)      | R&M works Completed             | 18           | 4350          | 39             | 10370         | 57                       | 14720         |
| C)      | R&M works* Additional Completed |              |               | 4              | 240           | 4                        | 240           |
|         | <b>TOTAL</b>                    | <b>25</b>    | <b>4934</b>   | <b>46</b>      | <b>10877</b>  | <b>71</b>                | <b>15811</b>  |

\* In addition, 4 number of units of Talcher TPS of 60 MW each which were not originally envisaged for R&M works in National Perspective Plan by NTPC, were also completed.

Out of 129 units planned for LE/R&M works during 11<sup>th</sup> plan (60 units in State Sector and 69 units in Central Sector with a capacity 26283 MW)), LE/R&M works in respect of 67 units (25 numbers in State Sector and 42 number in Central Sector) of total capacity of 15571 MW) were completed (till June, 2010). In addition, 4 number of units of Talcher TPS of 60 MW each which were not originally envisaged for R&M works in National Perspective Plan, were also completed.

Further LE works on another 7 units in the state sector of total capacity of 1260 MW would likely to be slipped beyond 11<sup>th</sup> Plan. Details are given at **Appendix – III**.

## **6.4 Progress during the quarter (April – June 2010)**

### **6.4.1 LE works completed during the quarter (April – June 2010)**

During the first quarter of year 2010-11 of 11<sup>th</sup> Plan, LE works have not been completed in any unit in the state sector and central sector.

#### **(a) State Sector**

Nil

#### **(b) Central Sector**

Nil

### **6.4.2 R&M works completed during the quarter (Jan. – Mar. 2010)**

During the first quarter of year 2010-11 of 11<sup>th</sup> Plan, R&M works have been completed in one unit of Tanda TPS (unit-4) of NTPC in the central sector. Tanda TPS (Unit-4) has been operational since 14.04.2010 after completion of R&M works.

#### **(a) State Sector**

Nil

#### **(b) Central Sector (1 No. of unit)**

(i) Tanda TPS Unit – 4 (1 x 110 MW)

List of units where LE & R&M works have been completed during 11<sup>th</sup> Plan as on 30<sup>th</sup> June, 2010 is furnished at **Appendix I-A & I- B** respectively. Unit-wise status of LE works (single page Broad Status) pertaining to State Utilities is furnished at **Appendix – IV**.

## 7.0 LE and R&M Targets during 11<sup>th</sup> Plan (2010-2011) & (2011 – 2012)

Broad details of State / Central Sector wise LE/ R&M works to be taken up during remaining period of 2010- 2011 & 2011 – 12 of 11<sup>th</sup> Plan are furnished below:

| Sl. No | Particulars | State sector |               | Central sector |               | Total<br>(State + Central ) |               |
|--------|-------------|--------------|---------------|----------------|---------------|-----------------------------|---------------|
|        |             | No. of units | Capacity (MW) | No. of units   | Capacity (MW) | No. of units                | Capacity (MW) |
| 1      | LE works    | 19           | 2680          | 17             | 2527          | 36                          | 5207          |
| 2      | R&M works   | 9            | 1665          | 10             | 2580          | 19                          | 4245          |
|        | TOTAL       | 28           | 4335          | 27             | 5107          | 55                          | 9452          |

Unit-wise and Sector details of LE and R&M works to be completed during remaining Period of 11<sup>th</sup> Plan are furnished in **Appendix II A, II B & IIC** respectively.

Further LE works on another 7 units in the state sector of total capacity of 1260 MW are likely to slip beyond 11<sup>th</sup> Plan and details of such units are furnished in **Appendix III**.

## **8.0 External Co-operation for R&M of TPS**

World Bank & KfW-Germany have committed to provide an aid of US \$ 180 & Euro 90 million respectively for energy efficient R&M at few identified thermal power stations in India. Also, METI (Ministry of Economy, Trade and Industry) and MOP have agreed to extend their cooperation in sharing of technical expertise as well as in actual implementation of mutually agreed techno-economical R&M solutions.

### **8.1 KfW assisted Programme**

Under Energy Efficiency Programme, KfW development Bank –Germany has provided a soft loan of Euro 90 million for the implementation of energy efficient R&M at the following thermal power plants:

- i) Bokaro ‘B’ TPS, U-1, 2 & 3 (3x210MW) of DVC.
- ii) Kolaghat TPS, U-1 ,2 & 3 (3x210MW) of WBPDC.
- iii) Nasik TPS, U-3 (210MW) of Mahagenco.

In addition to the above, KfW has provided a grant of Euro 1.3 million for preparation of feasibility reports/DPR to identify & finalize the scope of works for R&M/LE for the above seven units through a consultant. M/s Evonik Energy services Pvt. Ltd, Essen , Germany have been selected as consultant through ICB route to prepare feasibility Study / DPR for the above seven units at three power stations. The implementation of R&M/LE works based on the feasibility report would be taken up by the concerned utilities.

#### **a) Nasik TPS**

The Feasibility Report was submitted by the M/s Evonik in Feb., 2010. Based on the comments received from Mahagenco, Final Draft Feasibility Report (DFR) prepared by M/s Evonik has been accepted by Mahagenco and the scope of R&M works has been finalised. M/s Evonik have been requested to prepare the Detailed Project Report (DPR) for the selected option – D

#### **b) Bokaro ‘B’ TPS**

Draft Feasibility Report (DFR) for Unit-1 of Bokaro ‘B’ TPS was submitted in first week of June’2010. The DFR has been discussed with DVC on 12.06.10 at DVC HQs. The scope of R&M works for the three units is under finalization by DVC.

#### **c) Kolaghat TPS**

Draft Feasibility Report for Unit- 3 of Kolaghat TPS was submitted in first week of June’2010. The DFR has been discussed with WBPDC on 11.06.10 at WBPDC HQs. The scope of R&M works for the three units were further discussed in CEA on 29.06.10 with M/s Evonik. M/s Evonik have listed out the works under R&M and O&M separately and the lists have been sent to WBPDC for finalization and confirmation.

## **8.2 Coal Fired Generation Rehabilitation Project funded by World Bank**

World Bank is financing a project under the title “Coal Fired Generation Rehabilitation Project –India” for Energy Efficient Renovation & Modernisation (EER&M) of coal fired generation units through rehabilitation of 640 MW of capacity across three States i.e., West Bengal, Maharashtra & Haryana as per following details:

- i) Bandel TPS, U-5 (210 MW) of WBPDCCL
- ii) Koradi TPS, U-6 (210MW) of Mahagenco.
- iii) Panipat TPS, U-3 & 4 (2x110MW) of HPGCL.

This project would be funded through IBRD loan of US\$180 million and GEF grants of US\$45.4 million. Out of GEF grant of US\$45.5 million, US\$ of 7.5 million have been earmarked for technical assistance components. CEA has been provided a grant of US\$ 1.1 million out of this technical assistance components to carry out various studies related to R&M in India through appointment of some consultants.

### **A. Pilot R&M Projects Funded by World Bank**

#### **i) Bandel TPS, Unit-5**

DPR for the R&M project consisting following major packages have been prepared by the M/s Evonik Energy Services (Project design consultant):-

- i) Main Plant Package (BTG -Boiler, Turbine & Generator)
- ii) Coal Handling System Package (CHP)
- iii) Ash Handling Package & Water System Package (AHP & Water)
- iv) Electrical System Package

The Cost of the project is around Rs. 472 crores (330 +142; Loan + Equity) with a Loan: Equity ratio as 70:30. The execution period of the project is 24 months as per tender document.

#### **Main Plant Package**

The first stage bids for BTG was evaluated and evaluation report submitted to World Bank. Out of four bids received, only one was found responsive. WBPDCCL had negotiations with other three bidders to cover up the deficiencies as advised by the World Bank to make other three bids responsive. But the three bidders could not submitted responsive bid. WBPDCCL has taken a decision for rebidding. Accordingly a proposal was placed before World Bank and World Bank has sent their “No Objection” on 02.06.10. WBPDCCL is preparing fresh bidding documents for BTG pkg. Expected Date of submission to World Bank for clearance is by Sept.’2010.

Based on the CEA advice, West Bengal Pollution Control Board (WBPCB) has accepted not to increase the existing chimney height of the old chimney for the Unit –5 of Bandel TPS in June’2010.

#### **ii) Koradi TPS, unit-6**

Fund allocation for the Koradi TPS is around 59.00 million US \$ (loan) and grant US \$ 12.45 million. M/s Evonik Energy Services was selected as Project Design Consultant and contract awarded to them in Nov.’2007. M/s Evonik prepared the DPR of the project consisting four major packages BTG, Electrical, CHP & other BOP.

DPR with option-D (Replacement of HP,IP & LP turbines with efficient one and others) with an estimated cost of Rs. 486 Crs. was accepted and approved by Mahagenco Board. Final reports for Environmental Audit & Due Diligence (EADD) and Rapid Social Assessment (RSA) were submitted and accepted by Mahagenco. The DPR & technical specification approved by Mahagenco were sent to World Bank. World Bank suggested some modification in the technical specifications. The same has been incorporated in the specification and approved by World Bank. NIT is expected to be floated by end of July 2010. In principle approval of MERC for capital expenditure received vide letter dated 24.05.2010.

### **iii) Panipat TPS, unit-3&4**

Fund allocation for the Panipat TPS is around 62 million US \$ as Loan and 13 million US \$ as Grant. M/s SMEC, Gurgaon has submitted inception report dt. 23.12.2009 for Rapid Social Assessment (RSA). Environment Assessment Due Diligence (EADD) Report has been submitted by M/s ENZEN, Bangalore. The RSA and EADD report are under finalization by HPGCL. The RFP for Design Consultant has been received by HPGCL and the Technical Proposal has been opened and evaluated. The Financial Proposal will be opened on 19.07.10. The Consultant may be appointed by 31.08.10.

## **B. Technical Assistance to CEA**

The World Bank is providing technical assistance of US\$1.1 million as a part of GEF grant under Coal Fired Generation Rehabilitation Project to CEA for addressing the barriers to energy efficient R&M in India. The scheme would be implemented through appointment of consultants for carrying out the following studies.

- a) Study on reduction of barriers to R&M interventions in thermal power stations in India.
- b) Study on developing markets for implementation of R&M in thermal power stations in India.
- c) Review of experience from Pilot R&M interventions in thermal power stations in India.
- d) Review of institutional capacity and capacity strengthening interventions at CEA.

An implementation support consultant (ISC) would also be appointed to assist CEA in procurement of the above consultancy services and in implementing the "Technical Assistance to CEA" project. The appointment of ISC through ICB route is under process. The expression of interest (EOI) was invited from the consultants through advertisement. Six consultants submitted their EOI for the ISC job and short listing was done based on the evaluation of received EOIs. **The Request for Proposal (RfP) document was prepared in consultation with World Bank after receiving 'NOC' from World Bank. RfP was issued to the short listed consultants in the month of May 2010. Pre- proposal conference with short listed consultants has been held on 15.06.10.** The last date for submission of the RfP by the consultants is 19.07.10.

### 8.3 Development of the Tendering Procedures and Model Contract for the R&M of Fossil Fuel Based Power Plants in India.”

A task force on “development of tender procedure and model contracts for the Renovation & Modernization (R&M) of fossil fuel based power plants” under the chairmanship of Member (Thermal),CEA was constituted vide MoP letter no. 5/33/2009-S.Th. dated 29/10/2009 comprising the members from various power utilities. The scope of the assignment to be completed by the task force is divided in two phases as under:

#### **Phase-I Task**

It comprises of an assessment of tendering procedures currently being followed by public utilities in India and a review of documents used for standard R&M projects and the documents which have already been developed for energy efficient R&M projects financed by particularly World Bank.

#### **Phase-II Task**

Phase-II activity comprises the preparation of the model documents / templates in consultation with task force, power utilities & financing agencies. It is intended to apply the documents for the Energy Efficiency Programme financed by KfW.

In the 3<sup>rd</sup> meeting of Indo-German Energy Forum(IGEF) convened in Berlin on 4<sup>th</sup> November 2009, KfW proposed to finance and carryout the work programme of phase-II on behalf of CEA & in consultation with the task force. The first meeting of task force was held on 20<sup>th</sup> November 2009 in CEA, N Delhi to discuss the report of phase-I activity i.e. “Review of tendering procedures and documents followed by public utilities for renovation & modernization projects” and further approach & methodology for development of the tendering procedures and model contract for the R&M of fossil fuel based power plants under phase-II activity.

Ministry of Power, GOI vide their letter D.O. No. 5/33/2009-S.Th dated 24<sup>th</sup> December 2009 have entrusted the task of “Project Executing Agency” to CEA for implementing phase-II activity. A consultant is to be procured by CEA for Phase-II activity with the assistance of a Tender Agent to be provided by KfW-Germnay. The cost of consultancy services will be borne by KfW-Germnay.

**KfW has appointed the Tender Agent for selection of a Consultant to carry out the Phase-II activities in June’2010.** The Tender Agent prepared the draft TOR for the Consultant for Phase-II activity, which was discussed in 2<sup>nd</sup> meeting of the Task Force held on 24.06.10. Based on discussions, **the Tender Agent submitted the revised TOR on 30.06.10, which were under examined by TRM Div., CEA.** The TOR shall be finalized in consultation with the Task Force Members and KfW.

#### **8.4 Japan-India co-operation for Pre- Primary study of Efficiency and Environmental improvement of Coal fired stations.**

India and Japan have been going through a series of intense discussion to materialize the bilateral cooperation, based on the spirit of cooperation in the Power and Coal Sectors as envisaged in the Joint Statement, at the Japan-India Energy Policy Dialogue on September 17, 2008.

Furthermore, the discussion during the Steering Committee and the subsequent Working Group of Japan-India Energy Policy Dialogue on March 16, 2009, brought Japan and India respectively represented by METI and MOP, to an agreement that the efficiency improvement in existing thermal power stations in India is a highly prioritized area of cooperation. METI and MOP have agreed to extend their cooperation in sharing of technical expertise as well as in actual implementation of mutually agreed techno-economical R&M solutions.

In the spirit of above a **MOU between Central Electricity Authority and JCOAL for preliminary study of Efficiency and Environment improvement study in coal fired power plants was signed during the meeting of India-Japan high level Energy Dialogues held in New Delhi on 30.4.2010.** The purpose of this MOU is to carryout necessary diagnostic activities for few candidate coal-fired power plants pertaining to Energy Efficient Renovation & Modernisation works and finding out measures to overcome barriers for promoting R&M, towards carrying out efficiency and environmental improvement of coal-fired power plants in India.

JCOAL has short listed four candidate coal fired power plants viz. Ukai and Wanakbori TPS (GSECL), Ramagundem STPS (NTPC) and Vijaywada TPS (APGENCO) for pre – primary studies. A Pre-Primary Questionnaire prepared by JCOAL was forwarded to concerned utilities and related data has been received from the utilities. JCOAL has planned to visit these four candidate coal fired power plants by their expert team during Aug.’-Sept.’ 2010.

#### **8.5 Financial Assistance by World Bank under GEF facility as Grant:**

World Bank has made available GEF Grant for various studies viz. Design, Environment Audit & Due Diligence (EADDA) and Rapid Social Assessment (RSA) for LE works under 12<sup>th</sup> plan at various thermal units of Mahagenco. The units of Mahagenco proposed for above mentioned studies are Bhusawal units 2&3 (2x210MW) , Chandrapur units 1&2 (2x210MW) and Parli unit 3 (1x210MW).

\*\*\*\*\*

**List of Units where LE Works have been completed during 11<sup>th</sup> Plan  
(AS ON 30.06.2010).**

**A. State Sector**

| Sl. No.              | Name of Utility               | Name of Station | Unit No.     | Year of Comm. | Cap. (MW)  | Completion Schedule (Actual / Targeted) | Present status / Expected Date of Completion                                                                                                                  |
|----------------------|-------------------------------|-----------------|--------------|---------------|------------|-----------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Uttar Pradesh</b> |                               |                 |              |               |            |                                         |                                                                                                                                                               |
| 1                    | UPRVUNL                       | Obra            | 1            | 1968          | 40         | 2009-10 (Actual)                        | Unit synchronised on 4 <sup>th</sup> May 2009                                                                                                                 |
| 2                    |                               |                 | 2            | 1968          | 40         | 2008-09 (Actual)                        | Unit synchronised on 2 <sup>nd</sup> February 2009                                                                                                            |
| 3                    |                               |                 | 6            | 1973          | 94         | 2007-08 (Actual)                        | Unit synchronised on 20 <sup>th</sup> March 2008                                                                                                              |
|                      |                               |                 | <b>Total</b> | <b>3</b>      | <b>174</b> |                                         |                                                                                                                                                               |
| 4                    |                               | H'Gunj          | 5            | 1977          | 60         | 2008-09 (Actual)                        | Work completed, unit synchronised in May'08.                                                                                                                  |
|                      |                               | <b>Total</b>    | <b>1</b>     |               | <b>60</b>  |                                         |                                                                                                                                                               |
| <b>Haryana</b>       |                               |                 |              |               |            |                                         |                                                                                                                                                               |
| 5                    | HPGCL                         | Panipat         | 1            | 1979          | 110        | 2008-09 (Actual)                        | Unit synchronised on 4 <sup>th</sup> Nov'08.                                                                                                                  |
|                      | <b>Total</b>                  | <b>1</b>        |              |               | <b>110</b> |                                         |                                                                                                                                                               |
| <b>Gujarat</b>       |                               |                 |              |               |            |                                         |                                                                                                                                                               |
| 6                    | GSECL                         | Ukai            | 1            | 1976          | 120        | 2008-09 (Actual)                        | Unit -1 was taken under s/d on 06.9.2006 for LE works, synchronised on 24.5.2008. Unit running at 100 -105 MW load.                                           |
| 7                    |                               |                 | 2            | 1976          | 120        | 2009-10 (Actual)                        | Unit -2 was taken under s/d for LE on 12 <sup>th</sup> August'08. Synchronised on 24-2- 2010. Full load was achieved on 20.05.10. Unit running at 100-110 MW. |
|                      |                               | <b>Total</b>    | <b>2</b>     |               | <b>240</b> |                                         |                                                                                                                                                               |
|                      | <b>Total State Sector (A)</b> |                 | <b>7</b>     |               | <b>584</b> |                                         |                                                                                                                                                               |

**B. Central Sector**

**GAS FIRED**

| Sl. No .                 | Name of Utility | Name of Station | Unit No. | Year of Comm. | Cap. (MW) | Completion Schedule (Actual / Targeted) | Present status / Expected Date of Completion |
|--------------------------|-----------------|-----------------|----------|---------------|-----------|-----------------------------------------|----------------------------------------------|
| 1                        | NTPC            | Anta GT         | 1        | 1989          | 89        | 2009-10 (Actual)                        | Work completed in Feb.2010.                  |
| 2                        |                 |                 | 2        | 1989          | 89        |                                         |                                              |
| 3                        |                 |                 | 3        | 1989          | 89        |                                         |                                              |
|                          |                 | Total           | 3        |               | 267       |                                         |                                              |
| Total Central Sector (B) |                 |                 | 03       |               | 267       |                                         |                                              |

|                   |    |  |     |
|-------------------|----|--|-----|
| Grand Total (A+B) | 10 |  | 851 |
|-------------------|----|--|-----|

List of Units where R&M Works have been completed during 11<sup>th</sup> Plan

(AS ON 30.06.2010)

## A. State Sector

| Sl. No.       | Name of Utility | Name of Station | Unit No. | Year of Comm-<br>issioning | Capacity (MW) | Completion Schedule (Actual / Targeted) | Present Status                          |
|---------------|-----------------|-----------------|----------|----------------------------|---------------|-----------------------------------------|-----------------------------------------|
| Punjab        |                 |                 |          |                            |               |                                         |                                         |
| 1             | PSEB            | Ropar           | 1        | 1984                       | 210           | 2007-08<br>(Actual)                     | Schemes completed in March'08.(2007-08) |
| 2             |                 |                 | 2        | 1985                       | 210           |                                         |                                         |
| 3             |                 |                 | 3        | 1988                       | 210           |                                         |                                         |
| 4             |                 |                 | 4        | 1989                       | 210           |                                         |                                         |
| 5             |                 |                 | 5        | 1992                       | 210           |                                         |                                         |
| 6             |                 |                 | 6        | 1993                       | 210           |                                         |                                         |
|               |                 | Total           | 6        |                            | 1260          |                                         |                                         |
| Maharashtra   |                 |                 |          |                            |               |                                         |                                         |
| 7             | Mahagenco       | Koradi          | 5        | 1978                       | 200           | 2007-08<br>(Actual)                     | Schemes completed in March'08 (2007-08) |
| 8             |                 |                 | 6        | 1982                       | 210           |                                         |                                         |
| 9             |                 |                 | 7        | 1983                       | 210           |                                         |                                         |
|               |                 | Total           | 3        |                            | 620           |                                         |                                         |
| 10            |                 | Chandrapur      | 1        | 1983                       | 210           | 2008-09<br>(Actual)                     | Schemes completed in March'09 (2008-09) |
| 11            |                 |                 | 2        | 1984                       | 210           |                                         |                                         |
| 12            |                 |                 | 3        | 1985                       | 210           |                                         |                                         |
| 13            |                 |                 | 4        | 1986                       | 210           |                                         |                                         |
| 14            |                 |                 | 5        | 1991                       | 500           |                                         |                                         |
| 15            |                 |                 | 6        | 1992                       | 500           |                                         |                                         |
|               |                 | Total           | 6        |                            | 1840          |                                         |                                         |
| 16            |                 | Parli           | 3        | 1980                       | 210           | 2008-09<br>(Actual)                     | Schemes completed in March'09 (2008-09) |
| 17            |                 |                 | 4        | 1985                       | 210           |                                         |                                         |
| 18            |                 |                 | 5        | 1987                       | 210           |                                         |                                         |
|               |                 | Total           | 3        |                            | 630           |                                         |                                         |
| Sub Total (A) |                 |                 | 18       |                            | 4350          |                                         |                                         |

**B. Central Sector**

| Sl. No. | Name of Utility | Name of Station    | Unit No. | Year of Commissioning | Cap. (MW)   | Completion Schedule (Actual / Targeted) | Present Status                |
|---------|-----------------|--------------------|----------|-----------------------|-------------|-----------------------------------------|-------------------------------|
| 1       | DVC             | Durgapur TPS       | 3        | 1966                  | 130         | 2008-09 (Actual)                        | Completed (2008-09)           |
| 2       |                 |                    | 4        | 1984                  | 210         | 2008-09 (Actual)                        | Completed (2008-09)           |
|         |                 | <b>Total</b>       | <b>2</b> |                       | <b>340</b>  |                                         |                               |
| 1       | NTPC            | Vindhyanchal STPS  | 1        | 1987                  | 210         | 2009-10 (Actual)                        | Completed (2009-10)           |
| 2       |                 |                    | 2        | 1987                  | 210         |                                         |                               |
| 3       |                 |                    | 3        | 1989                  | 210         |                                         |                               |
| 4       |                 |                    | 4        | 1990                  | 210         |                                         |                               |
| 5       |                 |                    | 5        | 1990                  | 210         |                                         |                               |
| 6       |                 |                    | 6        | 1991                  | 210         |                                         |                               |
|         |                 | <b>Total</b>       | <b>6</b> |                       | <b>1260</b> |                                         |                               |
| 7       |                 | Korba STPS         | 1        | 1983                  | 200         | 2009-10 (Actual)                        | Completed (2009-10)           |
| 8       |                 |                    | 2        | 1983                  | 200         |                                         |                               |
| 9       |                 |                    | 3        | 1984                  | 200         |                                         |                               |
| 10      |                 |                    | 4        | 1987                  | 500         |                                         |                               |
| 11      |                 |                    | 5        | 1988                  | 500         |                                         |                               |
| 12      |                 |                    | 6        | 1989                  | 500         |                                         |                               |
|         |                 | <b>Total</b>       | <b>6</b> |                       | <b>2100</b> |                                         |                               |
| 13      |                 | Ramagundem STPS    | 1        | 1983                  | 200         | 2009-10 (Actual)                        | Completed (2009-10)           |
| 14      |                 |                    | 2        | 1984                  | 200         |                                         |                               |
| 15      |                 |                    | 3        | 1984                  | 200         |                                         |                               |
| 16      |                 |                    | 4        | 1988                  | 500         |                                         |                               |
| 17      |                 |                    | 5        | 1989                  | 500         |                                         |                               |
| 18      |                 |                    | 6        | 1989                  | 500         |                                         |                               |
|         |                 | <b>Total</b>       | <b>6</b> |                       | <b>2100</b> |                                         |                               |
| 19      |                 | Farakka Stg-I STPS | 1        | 1986                  | 200         | 2009-10 (Actual)                        | Completed (2009-10)           |
| 20      |                 |                    | 2        | 1986                  | 200         |                                         |                               |
| 21      |                 |                    | 3        | 1984                  | 200         |                                         |                               |
|         |                 | <b>Total</b>       | <b>3</b> |                       | <b>600</b>  |                                         |                               |
| 22      |                 | Tanda TPS          | 1        | 1988                  | 110         | 2009-10 (Actual)                        | Completed (2009-10)           |
| 23      |                 |                    | 3        | 1990                  | 110         |                                         |                               |
| 24      |                 | <b>Total</b>       | 4        | 1998                  | 110         | 2010-11 (Actual)                        | Operational since 14.04.2010. |
|         |                 |                    | <b>3</b> |                       | <b>330</b>  |                                         |                               |
| 25      |                 | Talcher TPS Stg-II | 5        | 1982                  | 110         | 2009-10 (Actual)                        | Completed (2009-10)           |
| 26      |                 |                    | 6        | 1983                  | 110         |                                         |                               |
|         |                 | <b>Total</b>       | <b>2</b> |                       | <b>220</b>  |                                         |                               |

**Appendix - I B**  
**(Page 3 / 3)**

| Sl. No.                  | Name of Utility | Name of Station     | Unit No. | Year of Comm-<br>issioning | Cap. (MW) | Completion Schedule (Actual / Targeted) | Present Status      |      |
|--------------------------|-----------------|---------------------|----------|----------------------------|-----------|-----------------------------------------|---------------------|------|
| 27                       | NTPC            | Singrauli STPS      | 1        | 1982                       | 200       | 2009-10 (Actual)                        | Completed (2009-10) |      |
| 28                       |                 |                     | 2        | 1982                       | 200       |                                         |                     |      |
| 29                       |                 |                     | 3        | 1983                       | 200       |                                         |                     |      |
| 30                       |                 |                     | 4        | 1983                       | 200       |                                         |                     |      |
| 31                       |                 |                     | 5        | 1984                       | 200       |                                         |                     |      |
| 32                       |                 |                     | 6        | 1986                       | 500       |                                         |                     |      |
| 33                       |                 |                     | 7        | 1987                       | 500       |                                         |                     |      |
|                          |                 |                     | Total    | 7                          |           |                                         |                     | 2000 |
| 34                       |                 | Unchahar TPS        | 1        | 1988                       | 210       | 2009-10 (Actual)                        | Completed (2009-10) |      |
| 35                       |                 |                     | 2        | 1989                       | 210       |                                         |                     |      |
|                          |                 |                     | Total    | 2                          |           |                                         |                     | 420  |
| 36                       |                 | Rihand Stg - I STPS | 1        | 1988                       | 500       | 2009-10 (Actual)                        | Completed (2009-10) |      |
| 37                       |                 |                     | 2        | 1989                       | 500       |                                         |                     |      |
|                          |                 |                     | Total    | 2                          |           |                                         |                     | 1000 |
| Sub Total NTPC           |                 |                     | 37       |                            | 10030     |                                         |                     |      |
| Total Central Sector (B) |                 |                     | 39       |                            | 10370     |                                         |                     |      |
| Total of R&M (A+B)       |                 |                     | 57       |                            | 14720     |                                         |                     |      |

**LE targets during remaining period of the 11<sup>th</sup> Plan (2010-11 & 2011-12)**

**State Sector**

**A. 2010 – 2011 – Target (5 nos. of Units)**

1. Obra TPS – 2 Unit (2x200 MW)
2. Bhatinda TPS – Unit-3 (110 MW)
3. Amarkantak Ext. TPS – Unit 1 & 2 (2x120 MW)

Sub total : 5 units (750 MW)

**B. 2011 – 2012 – Target (14 nos. of Units)**

1. Obra TPS – 3 Units (3x200 MW)
2. Harduaganj TPS - Unit 7 (110 MW)
3. Parichha TPS - Unit 1&2 (2x110 MW)
4. Bhatinda TPS – Unit-4 (110 MW)
5. Gandhinagar TPS - Unit 1&2 (2x120 MW)
6. Barauni TPS - Unit 6&7 (2x110 MW)
7. Muzaffarpur TPS - Unit 1 &2 (2x110 MW)
8. Bandel TPS - Unit 5 (210 MW)

Sub total : 14 units (1930 MW)

Total State Sector: 19 units (2680 MW)

**Central Sector**

**A. 2010 – 2011 – Target**

Nil

**B. 2011 – 2012 – Target (17 nos. of Units)**

1. Badarpur TPS - unit 4&5 (2x210 MW)
2. Singrauli STPS Unit 1&2 (2x200 MW)
3. Korba STPS Unit 1 (200 MW)
4. Ramagundem STPS Unit1 (200 MW)
5. Dadri CCGT GT Unit 1 to 3 (3x131 MW)
6. Auraiya CCGT GT Unit 1 to 3 (3x111.19 MW)
7. Kawas CCGT GT Unit 1 to 3 (3x106 MW)
8. Gandhar CCGT GT Unit 1&2 (2x131 MW)

Sub total : 17 units (2527 MW)

**Total State Sector + Central Sector : 36 units (5207 MW)**

**R&M targets during remaining period of the 11<sup>th</sup> Plan (2010-11 & 2011-12)**

**State Sector**

**A. 2010-2011 – Target (4 nos. of Units)**

1. Patratu TPS Unit 9&10 (2x110 MW)
2. Rajghat TPS Unit 1&2 (2x67.5 MW)

Sub total: 4 – units (355 MW)

**B. 2011-2012 – Target (5 nos. of Units)**

- 1 Anpara TPS - Unit 4&5 (2x500 MW)
- 2 Obra TPS - Unit 7&8 (2x100 MW)
- 3 Durgapur Projects Ltd. Unit 6 (110 MW)

Sub total: 5 – units (1310 MW)

Total State Sector: 9-units (1665 MW)

**Central Sector**

**A. 2011-2012 – Target (10 nos. of Units under NTPC)**

1. Tanda TPS Unit 2 (110 MW)
2. Farakka Stage-II Unit 4&5 (2x500 MW)
3. NCTPP Dadri Unit 1 to 4 (4x210 MW)
4. Kahalgaon STPS Unit 1 to 3 (3x210 MW)

Total Central Sector: 10-units (2580 MW)

**Total State Sector + Central Sector: 19 units (4245 MW)**



**Appendix -II A****(Page 2/3)**

(Page 2/3)

| Sl. No.                   | Name of Utility | Name of Station | Unit No. | Year of Com m. | Cap. (MW) | Completi on Schedule (Actual / Targeted) | Present status / Expected Date of Completion                                                                                                                                                                                                                                            |
|---------------------------|-----------------|-----------------|----------|----------------|-----------|------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Madhya Pradesh            |                 |                 |          |                |           |                                          |                                                                                                                                                                                                                                                                                         |
| 13                        | MPPGCL          | Amarkantak Ext. | 1        | 1977           | 120       | 2010-11 (Target)                         | Works on 11 packages out of 12 completed. Order for Turbine package placed on NASL in July 07. Works on Unit- 2 had been commenced from 26.7.09 and expected to be recommissioned by July end. Completion schedule in 2010-11.                                                          |
| 14                        |                 |                 | 2        | 1977           | 120       | 2010-11 (Target)                         |                                                                                                                                                                                                                                                                                         |
|                           |                 | Total           | 2        |                | 240       |                                          |                                                                                                                                                                                                                                                                                         |
| West Bengal               |                 |                 |          |                |           |                                          |                                                                                                                                                                                                                                                                                         |
| 15                        | WBPDC           | Bandel          | 5        | 1982           | 210       | 2011-12 (Target)                         | Taken up under World Bank programme. Due to lack of more than one qualified bidders for 2 <sup>nd</sup> stage Bid, WBPDC has decided for rebidding of BTG Pkg. Proposal sent to WB and WB sent their “No Objection” on 02.06.10.WBPDC is preparing fresh bidding documents for BTG pkg. |
|                           |                 |                 | Total    | 1              |           | 210                                      |                                                                                                                                                                                                                                                                                         |
| Bihar                     |                 |                 |          |                |           |                                          |                                                                                                                                                                                                                                                                                         |
| 16                        | BSEB            | Barauni         | 6        | 1983           | 110       | 2011-12 (Target)                         | Unit #6 has been restored by BHEL under Rashtriya Sam Vikas Yojana. LOA has been awarded to BHEL on 15th Feb.2010. 4600 MTs materials reached at site. Dismantling of Turbine of U-7 completed, rotor is being sent to BHEL..                                                           |
| 17                        |                 |                 | 7        | 1985           | 110       | 2011-12 (Target)                         |                                                                                                                                                                                                                                                                                         |
|                           |                 | Total           | 2        |                | 220       |                                          |                                                                                                                                                                                                                                                                                         |
| 18                        | KBUNL           | Muzaffarpur     | 1        | 1985           | 110       | 2011-12 (Target)                         | Unit #2 has been restored under RSVY. LOA awarded on 15.04.10. Kick Off meeting held on 21.05.10. 2150 MTs SG materials reached at site. Both the streams of CHP are operational from 20.04.10. R&M of one wagon Tippler will be compltd. in Aug.'2010.                                 |
| 19                        |                 |                 | 2        | 1986           | 110       | 2011-12 (Target)                         |                                                                                                                                                                                                                                                                                         |
|                           |                 | Total           | 2        |                | 220       |                                          |                                                                                                                                                                                                                                                                                         |
| Total of State Sector (A) |                 |                 | 19       |                | 2680      |                                          |                                                                                                                                                                                                                                                                                         |

**B. Central Sector**

## (i) Coal Fired

| Sl. No. | Name of Utility     | Name of Station | Unit No. | Year of Com m. | Cap. (MW)   | Completi on Schedule (Actual / Targeted) | Present status / Expected Date of Completion                                                                                                       |
|---------|---------------------|-----------------|----------|----------------|-------------|------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------|
| 1       | NTPC                | Badarpur        | 4        | 1978           | 210         |                                          | Tech. bids for Main Plant R&M Pkg. opened on 15.12.09. Evaluation of Tech. & comm.. bid in progress. Order is expected to be placed by Sept.'2010. |
| 2       |                     |                 | 5        | 1981           | 210         |                                          |                                                                                                                                                    |
|         |                     |                 | <b>2</b> |                | <b>420</b>  |                                          |                                                                                                                                                    |
|         |                     | <b>Total</b>    |          |                |             |                                          |                                                                                                                                                    |
| 3       |                     | Singrauli STPS  | 1        | 1982           | 200         |                                          | Scheme under finalisation.                                                                                                                         |
| 4       |                     |                 | 2        | 1982           | 200         |                                          |                                                                                                                                                    |
|         |                     |                 | <b>2</b> |                | <b>400</b>  |                                          |                                                                                                                                                    |
|         |                     | <b>Total</b>    |          |                |             |                                          |                                                                                                                                                    |
| 5       |                     | Korba STPS      | 1        | 1983           | 200         |                                          | Scheme under finalisation.                                                                                                                         |
|         |                     |                 | <b>1</b> |                | <b>200</b>  |                                          |                                                                                                                                                    |
|         |                     | <b>Total</b>    |          |                |             |                                          |                                                                                                                                                    |
| 6       |                     | Ramagundam      | 1        | 1983           | 200         |                                          | Scheme under finalisation.                                                                                                                         |
|         |                     |                 | <b>1</b> |                | <b>200</b>  |                                          |                                                                                                                                                    |
|         |                     | <b>Total</b>    |          |                |             |                                          |                                                                                                                                                    |
|         | <b>Total of (i)</b> |                 | <b>6</b> |                | <b>1220</b> |                                          |                                                                                                                                                    |

## (ii) Gas Fired

|    |                                 |              |           |      |                |  |                                                                           |
|----|---------------------------------|--------------|-----------|------|----------------|--|---------------------------------------------------------------------------|
| 7  | NTPC                            | Dadri GT     | 1         | 1992 | 131            |  | Scheme finalised. CEA clearance on 30.05.08.                              |
| 8  |                                 |              | 2         | 1992 | 131            |  |                                                                           |
| 9  |                                 |              | 3         | 1992 | 131            |  |                                                                           |
|    |                                 | <b>Total</b> | <b>3</b>  |      | <b>393</b>     |  |                                                                           |
| 10 |                                 | Auraiya GT   | 1         | 1989 | 111.19         |  | Scheme finalised. Bidding process started for GT renovation and C&I pkgs. |
| 11 |                                 |              | 2         | 1989 | 111.19         |  |                                                                           |
| 12 |                                 |              | 3         | 1989 | 111.19         |  |                                                                           |
|    |                                 | <b>Total</b> | <b>3</b>  |      | <b>333.57</b>  |  |                                                                           |
| 13 |                                 | Kawas GT     | 1         | 1992 | 106            |  | Scheme finalised. Bidding process started for GT renovation and C&I pkgs. |
| 14 |                                 |              | 2         | 1992 | 106            |  |                                                                           |
| 15 |                                 |              | 3         | 1992 | 106            |  |                                                                           |
|    |                                 | <b>Total</b> | <b>3</b>  |      | <b>318</b>     |  |                                                                           |
| 16 |                                 | Gandhar GT   | 1         | 1994 | 131            |  | Scheme finalised. CEA clearance on 25.05.09.                              |
| 17 |                                 |              | 2         | 1994 | 131            |  |                                                                           |
|    |                                 | <b>Total</b> | <b>2</b>  |      | <b>262</b>     |  |                                                                           |
|    | <b>Total of (ii)</b>            |              | <b>11</b> |      | <b>1306.57</b> |  |                                                                           |
|    | <b>Total Central Sector (B)</b> |              | <b>17</b> |      | <b>2527</b>    |  |                                                                           |

|                          |           |  |             |
|--------------------------|-----------|--|-------------|
| <b>Grand Total (A+B)</b> | <b>36</b> |  | <b>5207</b> |
|--------------------------|-----------|--|-------------|

**Details of Units Programmed for R&M Works during 2010-12 of 11<sup>th</sup> Plan**

**A. State Sector**

| Sl. No.                   | Name of Utility | Name of Station | Unit No. | Year of Comm-<br>issioning | Capacity (MW) | Completion Schedule (Actual / Targeted) | Present Status                                          |
|---------------------------|-----------------|-----------------|----------|----------------------------|---------------|-----------------------------------------|---------------------------------------------------------|
| Uttar Pradesh             |                 |                 |          |                            |               |                                         |                                                         |
| 1                         | UPRVUNL         | Anpara'B        | 4        | 1993                       | 500           | 2011-12 (Target)                        | Scope of work yet to be finalised (Targeted in 2011-12) |
| 2                         |                 |                 | 5        | 1994                       | 500           |                                         |                                                         |
| Total                     |                 |                 | 2        |                            | 1000          |                                         |                                                         |
| 3                         |                 | Obra            | 7        | 1974                       | 100           | 2011-12 (Target)                        | BHEL to submit scope of work (Targeted 2011-12)         |
| 4                         |                 |                 | 8        | 1975                       | 100           |                                         |                                                         |
| Total                     |                 |                 | 2        |                            | 200           |                                         |                                                         |
| Delhi                     |                 |                 |          |                            |               |                                         |                                                         |
| 5                         | IPGCL           | Rajghat         | 1        | 1989                       | 67.5          | 2010-11 (Target)                        | Works are in progress (Targeted in 2010-11)             |
| 6                         |                 |                 | 2        | 1989                       | 67.5          |                                         |                                                         |
| Total                     |                 |                 | 2        |                            | 135           |                                         |                                                         |
| Jharkhand                 |                 |                 |          |                            |               |                                         |                                                         |
| 7                         | JSEB            | Patratu         | 9        | 1984                       | 110           | 2011-12 (Target)                        | Restoration works are in progress (Targeted in 2011-12) |
| 8                         |                 |                 | 10       | 1986                       | 110           |                                         |                                                         |
| Total                     |                 |                 | 2        |                            | 220           |                                         |                                                         |
| West Bengal               |                 |                 |          |                            |               |                                         |                                                         |
| 9                         | DPL             | Durgapur        | 6        | 1985                       | 110           | 2011-12 (Target)                        | Works are in progress (Targeted in 2011-12).            |
| Total                     |                 |                 | 1        |                            | 110           |                                         |                                                         |
| Total of State Sector (A) |                 |                 | 9        |                            | 1665          |                                         |                                                         |

**B. Central Sector**

| Sl. No.                  | Name of Utility | Name of Station     | Unit No. | Year of Comm-<br>issioning | Capacity (MW) | Completion Schedule (Actual / Targeted) | Present Status                                     |      |
|--------------------------|-----------------|---------------------|----------|----------------------------|---------------|-----------------------------------------|----------------------------------------------------|------|
| 1                        |                 | Tanda               | 2        | 1989                       | 110           | 2011-12 (Target)                        |                                                    |      |
|                          |                 | Total               | 1        |                            | 110           |                                         |                                                    |      |
| 2                        |                 | NCTPP, Dadri        | 1        | 1992                       | 210           | 2011-12 (Target)                        | Scope of work finalized. CEA clearance on 6.10.08. |      |
| 3                        |                 |                     | 2        | 1992                       | 210           |                                         |                                                    |      |
| 4                        |                 |                     | 3        | 1993                       | 210           |                                         |                                                    |      |
| 5                        |                 |                     | 4        | 1994                       | 210           |                                         |                                                    |      |
|                          |                 |                     | Total    | 4                          |               |                                         |                                                    | 840  |
| 6                        |                 | Farakka Stg-II STPS | 4        | 1992                       | 500           | 2011-12 (Target)                        | Scheme under finalisation                          |      |
| 7                        |                 |                     | 5        | 1994                       | 500           |                                         |                                                    |      |
|                          |                 |                     | Total    | 2                          |               |                                         |                                                    | 1000 |
| 8                        |                 | Kahalgaon           | 1        | 1992                       | 210           | 2011-12 (Target)                        | Scheme under finalisation by NTPC                  |      |
| 9                        |                 |                     | 2        | 1994                       | 210           |                                         |                                                    |      |
| 10                       |                 |                     | 3        | 1995                       | 210           |                                         |                                                    |      |
|                          |                 |                     | Total    | 3                          |               |                                         |                                                    | 630  |
| Total Central Sector (B) |                 |                     | 10       |                            | 2580          |                                         |                                                    |      |
| Total of R&M (A+B)       |                 |                     | 19       |                            | 4245          |                                         |                                                    |      |



## **Northern Region**

**(Unit wise Broad Status of LE works)**

## Status of LE works of Uttar Pradesh (UPRVUNL) Thermal Power Station

As on 30.6.2010

| A         | Project Details                | Description                       | Broad Scope of Works                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|-----------|--------------------------------|-----------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|           |                                |                                   | <b>Completed</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| 1         | Name of Power Station          | <b>OBRA</b>                       | <b>i) Boiler :</b> Replacement of Supporting structure-50t<br>100% Replacement of Refractory & thermal Insulation.<br>100% Replacement of safety calves, Feed control valves, drain and vent valves - 100%.<br>100% Replacement of Main steam pipes including bends & fittings.<br>Replacement of Skin casing 300 m <sup>2</sup> .<br>100% Replacement of Furnace Walls, Headers, Down Flow Pipes, riser tubes, Economiser, Platen SH, Conv SH, radiant SH, Ceiling SH, Attemperator, sing rods and supports.<br>O/H of other boiler equipments<br>Air –Pre- Heater: 100% repl. of tube plates, expansion joints<br>Replacement of F.D.Fans (2 Nos),<br>Replacement of I.D.Fan (1 No). 100% replacement of Cold and Hot Air ducts flue Gas Ducts with supports & hanger with insulation, Damper components, Sample coolers, Hot air for mill ducts.<br>Coal Milling & Firing System: Replacement of 2 Nos Raw coal scraper feeder, armor plates, balls, reduction gear of the Mill (2 Nos), coal dust feeder, Coal burners, coal dust pipes,– 100% replacement<br>HFO Guns (6 Nos) - 100% replacement. O/H of oil firing system.<br>ESP: New ESP in place of Mechanical dust collector.<br>100% replacement of bottom ash handling system, fly ash handling system Ash slurry pumps (3 Nos), Ash slurry pipeline –. New installation of seal water pumps (1 W + 1 S).<br>O/H of HP &LP flush water pump |
| 2         | Unit No. & capacity            | <b>U-1 (50 MW)</b>                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| 3         | Make                           |                                   |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|           | i) Boiler                      | KKBW                              |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|           | ii) TG.                        | LMW                               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| 4         | Date of commissioning          | 08/1967                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| <b>B.</b> | <b>RLA Study / Consultancy</b> |                                   |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|           | <b>Description</b>             | Boiler                            | TG.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
|           | Estimated Cost (Rs in Cr)      | Included in the cost of R&M works |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|           | Executing Agency               | TPE, Russia                       | TPE, Russia                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|           |                                |                                   | <b>ii) TG :</b><br>HP & LP casing – repair works.<br>Turbine Rotor with coupling – New Rotor. 100% Replacement of Nozzle Boxes, Nozzle Rings<br>Diaphragms of HP & LP part Repl of last 3 stages<br>ESC, MSV, Condensate, Extraction water pumps, L.P. Heaters, Deaerator, BFP – repair & OH.<br>Replacement of tubes & tube Bundles.. O/H of L.P. Heaters (4 Nos).<br>Complete Replacement of H.P. Heaters (3 Nos).<br>Stud, nuts for casing, control valves - 100% repl.<br>Auxiliary piping. & fitting : Valve below 1” - 100% repl. Other sizes 10 to 50 % .100% Replacement of replacement. Auxiliary piping.<br>O/H of other equipment.<br>Condensate Plant: Replacement of tubes (15%). Replacement of circulating water pump (2 Nos), CW valves                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |

Continued.....

| C | LE Works                               |                                                              | iii) BOP/ Other works:                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
|---|----------------------------------------|--------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1 | Executing Agency Boiler/ TG.           | TPE Russia, (balance of works were completed U.C.C.I. & ILK) | <p>Phosphate dosing pump (1 No) piping, valve &amp; dosing system-100% replacement<br/> Replacement of 4 Nos compressors of compressed air system.<br/> Installation of new air conditioning plant.<br/> One no New fire water pump, Fire detection system,<br/> Major O/H of 100T/20T E O T cranes. Replacement of cargo lift. Hoist &amp; Beams for Ball mills, ID fans, feed water tank, ESP, Deatator, CW pump house, DM plant, ash water pump house &amp; ash slurry pump house<br/> Replacement of circulating water pump(2 nos)<br/> New DM water treatment plant 2x75 m<sup>3</sup>/ hr capacity along with clarifloculator of 350 m<sup>3</sup>/ hr capacity and replacement of 350 m of 150 MSRL pipe line.<br/> O/H of all the equipment/instruments of WTP and raw water intake system.<br/> Refurbishment of Wagon tippers, Wagon tippers hoppers, coal crushers (2 Nos), Pusher car, water spray system,<br/> Replacement of about 2000 mts of conveyor belts of 1400mm. wide<br/> Provision of Dust suppression Extraction system at all transfer points crushers house.<br/> Replacement of other core handling equipment like vibrators, conveyor gallery's structure conveyor, motors, gear boxes, fluid couplings, drive, pulleys, idlers etc, Conveyor gallery.<br/> 1No new bulldozer D-155 and refurbishment of 3nos dozers (D-80A-12,BEML make<br/> Hoisting and handling facility, full cord switches, weighing system,. magnetic pulleys separators, transfers chutes, transfer chutes, conveyor short post and gearboxes etc.<br/> Electrical System: Rewinding (class-F insulation) of stator of generator &amp; Excitors. Refurbishment of rotor winding, New excitation system.<br/> O/H &amp; oil replacement of Generator transformer &amp; UAT. 2 Nos 350kVA &amp; 8 Nos 560 kVA New LT service transformers. 1 No 560 kVA New lighting transformer.<br/> Replacement of 6.6 KV unit switch boards (21 Nos.) &amp; LT switchboard 5 Nos.<br/> Motors – replacement of 2Nos BFP motors, 2Nos ID fan Motors, 2 nos mill fans Motors, 2Nos ball mills Motors. All other motors to overhauled.<br/> LT motors: drain pump motor (2 Nos), SGT motors (1 No), RC feeder motors (12 Nos), Ball mill motors (4 Nos), sump motors (4 Nos).<br/> <b>Common Auxiliaries:</b> HP flush water pump motors (2 Nos), Ash disposal pump motors (1No). LP flush water pump motor (2 Nos), fire pump motor (1No), service pump motor (1No). Replacement of Generator protection panel, complete lighting system, power &amp; control cables.<br/> New modern 7 loud phones and public address system.<br/> <b>Completely replacement of new C&amp;I system. of new C&amp;I system.</b></p> |
| 2 | No. of Activities Boiler/ TG.          |                                                              |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| 3 | Zero date                              |                                                              |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| 4 | Date of Start Actual                   | 21.7.2003                                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| 5 | Actual Date of Completion              | 30.4.2009                                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| 6 | Estimated Cost (Rs in Cr)              | Rs. 486.40 Cr. for 5x50 MW units.                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| 7 | Actual Expenditure incurred (Rs in Cr) | Rs 186.31 Cr. (On unit 1 & 2)                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |

The work was awarded to TPE Russia, the contract Between UPRVUNL & TPE was discontinued. The balance of work was completed by U.C.C.I., and ILK.

**After Refurbishment works unit – 1 is running at 50 MW load.**

**Status of LE works of Uttar Pradesh (UPRVUNL) Thermal Power Station (As on 30.6.2010)**

| A         | Project Details                        | Description                                | Broad Scope of Works                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
|-----------|----------------------------------------|--------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|           |                                        |                                            | <b>Completed</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| 1         | Name of Power Station                  | <b>OBRA</b>                                | <b>i) Boiler :</b> Replacement of Supporting structure-50t<br>100% Replacement of Refractory & thermal Insulation.<br>100% Replacement of safety valves, Feed control valves, drain and vent valves - 100%.<br>100% Replacement of Main steam pipes including bends & fittings.<br>Replacement of Skin casing 300 m <sup>2</sup> .<br>100% Replacement of Furnace Walls, Headers, Down Flow Pipes, riser tubes, Economiser, Platen SH , Conv SH, radiant SH, Ceiling SH, Attenuator, sing rods and supports.<br>O/H of other boiler equipments<br>Air –Pre- Heater: 100% repl. of tube plates, expansion joints<br>Replacement of F.D.Fans (2 Nos),<br>Replacement of I.D.Fan (1 No). 100% replacement of Cold and Hot Air ducts flue Gas Ducts with supports & hanger with insulation, Damper components, Sample coolers, Hot air for mill ducts.<br>Coal Milling & Firing System: Replacement of 2 Nos Raw coal scraper feeder, armor plates, balls, reduction gear of the Mill (2 Nos), coal dust bunker, coal dust feeder, Coal burners, coal dust pipes, mill fans – 100% replacement<br>HFO Guns (6 Nos) - 100% replacement. O/H of oil firing system.<br>ESP: New ESP in place of Mechanical dust collector.<br>100% replacement of bottom ash handling system, fly ash handling system Ash slurry pumps (3 Nos), Ash slurry pipeline –. New installation of seal water pumps (1 W + 1 S).<br>O/H of HP & LP flush water pump                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 2         | Unit No. & capacity                    | <b>U-2 (50 MW)</b>                         |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 3         | Make                                   |                                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|           | i) Boiler                              | <b>KKBW</b>                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|           | ii) TG.                                | <b>LMW</b>                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 4         | Date of commissioning                  | <b>03/1968</b>                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| <b>B.</b> | <b>RLA Study / Consultancy</b>         |                                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|           | <b>Description</b>                     | <b>Boiler</b>                              | <b>TG.</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
|           | Estimated Cost (Rs in Cr)              | Included in the cost of R&M works          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|           | Executing Agency                       | TPE, Russia                                | TPE, Russia                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|           |                                        |                                            | <b>ii) TG :</b><br>HP & LP casing – repair works.<br>Turbine Rotor with coupling – New Rotor. 100% Replacement of Nozzle Boxes, Nozzle Rings<br>Diaphragms of HP & LP part Repl of last 3 stages<br>ESC, MSV, Condensate, Extraction water pumps, L.P.Heaters, Deaerator, BFP – repair & OH.<br>Replacement of tubes & tube Bundles.. O/H of L.P. Heaters (4 Nos).<br>Complete Replacement of H.P. Heaters (3 Nos).<br>Stud, nuts for casing, control valves - 100% repl.<br>Auxiliary piping. & fitting : Valve below 1” - 100% repl. Other sizes 10 to 50 % .100%<br>Replacement of replacement. Auxiliary piping.<br>O/H of other equipment.<br>Condensate Plant: Replacement of tubes (15 %). Replacement of circulating water pump (2 Nos), CW valves                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| <b>C</b>  | <b>R&amp;M/ LE Works</b>               |                                            | <b>iii) BOP/ Other works:</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| 1         | Executing Agency Boiler/ TG.           | TPE, Russia, U.C.C.I. & ILK.               | Phosphate dosing pump (1 No) piping, valve & dosing system-100% replacement<br>Replacement of 4 Nos compressors of compressed air system.<br>Installation of new air conditioning plant.<br>One no New fire water pump, Fire detection system,<br>Major O/H of 100T/20T E O T cranes. Replacement of cargo lift. Hoist & Beams for Ball mills, ID fans, feed water tank, ESP, Deatator, CW pump house, DM plant, ash water pump house & ash slurry pump house<br>Replacement of circulating water pump(2 nos)<br>New DM water treatment plant 2x75 m <sup>3</sup> / hr capacity along with clarifloculator of 350 m <sup>3</sup> / hr capacity and replacement of 350 m of 150 MSRL pipe line.<br>O/H of all the equipment/instruments of WTP and raw water intake system.<br>Refurbishment of Wagon tippers, Wagon tippers hoppers, coal crushers (2 Nos), Pusher car, water spray system,<br>Replacement of about 2000 mts of conveyor belts of 1400mm. wide<br>Provision of Dust suppression Extraction system at all transfer points crushers house.<br>Replacement of other core handling equipment like vibrators, conveyor gallery's structure conveyor, motors, gear boxes, fluid couplings, drive, pulleys, idlers etc, Conveyor gallery.<br>1No new bulldozer D-155 and refurbishment of 3nos dozers (D-80A-12,BEML make<br>Hoisting and handling facility, full cord switches, weighing system,. magnetic pulleys separators, transfers chutes, transfer chutes, conveyor short post and gearboxes etc.<br><b>Electrical System:</b> Rewinding (class-F insulation) of stator of generator & Exciters.<br>Refurbishment of rotor winding, New excitation system.<br>O/H & oil replacement of Generator transformer & UAT. 2 Nos 350kVA & 8 Nos 560 kVA New LT service transformers. 1 No 560 kVA New lighting transformer.<br>Replacement of 6.6 KV unit switch boards (21 Nos.) & LT switchboard 5 Nos.<br>Motors – replacement of 2Nos BFP motors, 2Nos ID fan Motors, 2 nos mill fans Motors, 2Nos ball mills Motors. All other motors to overhauled.<br>LT motors: All motor overhauled. & ball mill lop motors (4 Nos) replaced.<br><b>Common Auxiliaries: Already indicated in unit – 1.</b><br><b>Completely replacement of new C&amp;I system.</b> |
| 2         | No. of Activities Boiler/ TG.          |                                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 3         | Zero date                              |                                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 4         | Actual Date of Start of work           | <b>21.7.2003</b>                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 5         | Date of Completion                     | <b>05.02.2009</b>                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 6         | Estimated Cost (Rs in Cr)              | <b>Rs. 486.40 Cr. For 5 x 50 MW units.</b> |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 7         | Actual Expenditure incurred (Rs in Cr) | <b>Rs 186.31 Cr on units 1&amp; 2.</b>     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |

The unit was under forced shutdown since 01.07.1991 and it was almost cannibalized.

**After Refurbishment works unit – 2 is running at 50 MW load.**

## Status of LE works of Uttar Pradesh (UPRVUNL) Thermal Power Station (As on 30.6.2010)

| A                                 | Project Details               | Description                                                                                      | Broad Scope of Works                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|-----------------------------------|-------------------------------|--------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                   |                               |                                                                                                  | <b>Ongoing</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| 1                                 | Name of Power Station         | <b>OBRA</b>                                                                                      | <p>i) <b>Boiler</b> : 100%Replacement damaged ceiling structure, Refractory and thermal insulation- Replacement 180 nos. HP and LP valves, 200 nos. route valves, replacement/repair of fuel oil system valves, replacement of 8 nos. spray control valves and piping for Desuper heater in super heater and reheater, replacement of 4 nos. control valves, 2 nos. drum safety valves, 2 nos. reheater safety valves, all other safety valves superheater will be serviced. 100%Replacement of valves in PRDS system. .Skin Casing, Hangers &amp; supports of Main steam pipe.</p> <p>100% alignment of water walls. Correction of Buck stays, guide channels, vertical channel, corner attachment from 8M to 48M, replacement of all peep holes &amp; man holes.</p> <p>100% Replacement of Furnace walls, Down Flow pipes, Riser Tubes, O/H of Boiler Drum &amp; Internals, Economizer,.</p> <p>100% Replacement of Super Heaters, Attemperator, Re-Heater, Sling Rods and supports, Spray Water piping, O/H of PRDS system.</p> <p>Replacement of baskets, seals and sector plates gear boxes of Air and Flue gas system.</p> <p>O/H &amp; repair of damaged parts of FD fans.</p> <p>100% Replacement of ID fans with 10% enhanced capacity. Cold air ducts, Hot air ducts, Flue gas ducts, Compensators in cold air ducts, Compensators in cold air ducts, Sampling coolers, Dampers and gates, Scanner air fan.</p> <p>O/H &amp; Replacement of damaged parts of P.A. Fans., Suit blowing system, wall blowers.</p> <p>100% Replacement of Raw coal scrapper feeder (2 Nos.), Wind box &amp; Coal burners of coal burners &amp; Coal dust pipes and bends with ceramic lining of Coal Milling and firing system.</p> <p>Complete O/H of Oil firing system:</p> <p><b>Replacement of Control &amp; Instrumentation:</b> Boiler Controls, FSSS (BMS), Secondary Air Damper Control Panels (SADC), Soot Blower Control Panels (SBC Panels), Cables between consoles and DCS cabinets, Interconnecting cables between DCS cabinets,</p> <p><b>Auto Control Loops for Boiler ( maxDNA based).</b></p> |
| 2                                 | Unit No. & capacity           | <b>U-9 (200 MW) Upgradation to 216 MW</b>                                                        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| 3                                 | Make                          |                                                                                                  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|                                   | i) Boiler                     | BHEL                                                                                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|                                   | ii) TG.                       | BHEL                                                                                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| 4                                 | Date of commissioning         | 01/1980                                                                                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| <b>B. RLA Study / Consultancy</b> |                               |                                                                                                  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|                                   | <b>Description</b>            | <b>Boiler</b>                                                                                    | <b>TG.</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|                                   | Estimated Cost (Rs in Cr)     | 1 crore for RLA of the unit has been covered along with the uprating of units (200 MW to 216 MW) | ii) <b>TG</b> :<br><b>HP Turbine::</b> Fully bladed new rotor,- New blading set complete stages, Complete machined new shaft, Inner casing including guide blades sealing arrangement, safety governor, fasteners, Complete new modernized outer casing<br><b>IP Turbine:</b> Fully bladed new rotor, New blading set complete stages, Complete machined new shaft, Inner casing, sealing arrangement, fasteners, Complete set of diaphragms<br><b>LP Turbine:</b> Fully bladed new rotor, New blading set complete stages, Complete machined new shaft, Complete set of diaphragms. Inner casing, materials for modernisation of LP outer casing, coupling, sealing arrangement, fasteners, Rotor and diaphragms lifting device for units (9 to 13).                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
|                                   | Executing Agency              | BHEL                                                                                             | BHEL                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|                                   | Actual start of work          |                                                                                                  | <b>Jacking oil pump (1 set).</b><br><b>Electro hydraulic governing system (1 set).</b><br><b>Auxiliary equipment:</b> Ejectors, Condenser tubes 100% replacement                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
|                                   | Expected date of Completion   |                                                                                                  | <b>Generator(1 set).</b> : Stator winding bars and winding, Supply of end packets and shunts for stator and assembly, Generator C&I, Gas analyzer cabinet, Generator instrumentation cabinet, Conductivity instruments, Moisture measurement system, Group cables for generator C&I area for connection between junction boxes and cabinets, between cabinets, between C&I cabinets and UCB, Tools and tackles for generator for unit 9-13,                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|                                   | Actual expenditure (Rs in Cr) |                                                                                                  | Rotor and diaphragms lifting device (common for unit 9-13)<br>Spares for commissioning (common for unit 9-13)<br><b>TG Auxiliaries:</b> Gland steam condenser: Supply of cupronickel tube bundles considered<br>Supply of: Main oil cooler, L.P. heater 1-4 of cupronickel tube bundles, Deaerator, Pipes and supports cooling water line of MOC, Valves upto 65 mm, insulation and cladding, Spares for D/C, A/C oil pumps, S.O.P, Condensate Extraction water pumps, Bearing gear spares, Boiler Feed Pump: BFP cartridge (1 No), Hydraulic coupling R16K (2 Nos), RC valve (3 Nos), Connecting coupling strainer & warm up valve, (3 Nos), Drip pump valves & fittings (2 sets), Warm up valve & safety valves for BFP (1set). O/H of Booster Pump & H.P.Heters: Turbine supervisory instrument including field sensors, cables, electronics. Auto Control Loops for Turbo-Generator & Re-generative Area                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |

| C | R&M/ LE Works                          |                                                    | <b>iii) BOP :</b><br><br><b>Capping Amount of Rs. 60 crores has been of BOP for all the five units of 5x200MW.</b><br><br><b>Station C&amp;I Equipment,</b> SWAS system, Flue gas analysers, Instrumentation cables for auto loop & measurement loops, Max DNA based DCS panels for measurement loops, Back-up control desk (for auto control & measurement loops) for critical operation for safe shut down of unit), Alarm system excepting for generator area., Sequence of event recording SOE (integral part of DCS), Interlocks & protection for fans & BFP (maxDNA based system),<br><b>Static excitation system:</b> Thyristor cubicle, Digital regulation panel, Field breaker cubicle, Field flashing cubicle, Trunking cubicle, Mandatory spares. |
|---|----------------------------------------|----------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1 | Executing Agency Boiler/ TG.           | BHEL                                               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| 2 | No. of Activities Boiler/ TG.          |                                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| 3 | Zero date                              | 20.6.2006                                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| 4 | Date of Start (Original)               | 02.11.2008                                         |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| 5 | Expected Date of Completion            | Mid August' 2010                                   |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| 6 | Estimated Cost (Rs in Cr)              | Rs 1635 crores for units (9 to 13) 5x200 MW units. |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| 7 | Actual Expenditure incurred (Rs in Cr) | Rs 727.07* Cr (On unit 9-13)                       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |

- **Boiler was lighted up on 24.06.2010 and unit likely to be recommissioned after LE works by mid August'2010.**

## Status of LE works of Uttar Pradesh (UPRVUNL) Thermal Power Station (As on 30.6.2010)

| A                                 | Project Details       | Description                                                                                      | Broad Scope of Works                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|-----------------------------------|-----------------------|--------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                   |                       |                                                                                                  | <b>Supply started</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| 1                                 | Name of Power Station | <b>OBRA</b>                                                                                      | <b>i) Boiler :</b> 100%Replacement damaged ceiling structure, Refractory and thermal insulation-<br>Replacement 180 nos. HP and LP valves, 200 nos. route valves, replacement/repair of fuel oil system valves, replacement of 8 nos. spray control valves and piping for Desuper heater in super heater and reheater, replacement of 4 nos. control valves, 2 nos. drum safety valves, 2 nos. reheater safety valves, all other safety valves superheater will be serviced. 100%Replacement of valves in PRDS system. .Skin Casing, Hangers & supports of Main steam pipe.<br>100% alignment of water walls. Correction of Buck stays, guide channels, vertical channel, corner attachment from 8M to 48M, replacement of all peep holes & man holes.<br>100% Replacement of Furnace walls, Down Flow pipes, Riser Tubes, Economizer. O/H of Boiler Drum & Internals,<br>100% Replacement of Super Heaters, Attemperator, Re-Heater, Sling Rods and supports, Spray Water piping,<br>O/H of PRDS system.<br>Replacement of baskets, seals and sector plates gear boxes of Air and Flue gas system.<br>O/H & repair of damaged parts of FD fans.<br>100% Replacement of ID fans with 10% enhanced capacity. Cold air ducts, Hot air ducts, Flue gas ducts, Compensators in cold air ducts, Compensators in cold air ducts, Sampling coolers, Dampers and gates, Scanner air fan, Suit blowing system, wall blowers.<br>O/H & Replacement of damaged parts of P.A. Fans., 100% Replacement of Raw coal scrapper feeder (2 Nos.), Wind box & Coal burners of coal burners & Coal dust pipes and bends with ceramic lining of Coal Milling and firing system.<br>Complete O/H of Oil firing system:<br><b>Replacement of Control &amp; Instrumentation:</b> Boiler Controls, FSSS (BMS), Secondary Air Damper Control Panels (SADC), Soot Blower Control Panels (SBC Panels), Cables between consoles and DCS cabinets, Interconnecting cables between DCS cabinets,<br><b>Auto Control Loops for Boiler ( maxDNA based).</b>                                                                                                     |
| 2                                 | Unit No. & capacity   | <b>U-10 (200 MW) Upgradation to 216 MW</b>                                                       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| 3                                 | Make                  |                                                                                                  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|                                   | i) Boiler             | BHEL                                                                                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|                                   | ii) TG.               | BHEL                                                                                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| 4                                 | Date of commissioning | 01/1979                                                                                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| <b>B. RLA Study / Consultancy</b> |                       |                                                                                                  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| <b>Description</b>                |                       | <b>Boiler</b>                                                                                    | <b>TG.</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| Estimated Cost (Rs in Cr)         |                       | 1 crore for RLA of the unit has been covered along with the uprating of units (200 MW to 216 MW) |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| Executing Agency                  |                       | BHEL                                                                                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| Expected/Actual start of work     |                       |                                                                                                  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| Completion date                   |                       |                                                                                                  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| Actual Expenditure (Rs in Cr)     |                       |                                                                                                  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|                                   |                       |                                                                                                  | <b>ii) TG :</b><br><b>HP Turbine::</b> Fully bladed new rotor,- New blading set complete stages, Complete machined new shaft, Inner casing including guide blades sealing arrangement, safety governor, fasteners, Complete new modernized outer casing<br><b>IP Turbine:</b> Fully bladed new rotor, New blading set complete stages, Complete machined new shaft, Inner casing, sealing arrangement, fasteners, Complete set of diaphragms<br><b>LP Turbine:</b> Fully bladed new rotor, New blading set complete stages, Complete machined new shaft, Complete set of diaphragms. Inner casing, materials for modernisation of LP outer casing, coupling, sealing arrangement, fasteners, Rotor and diaphragms lifting device for units (9 to 13).<br><b>Jacking oil pump (1 set).</b><br><b>Electro hydraulic governing system (1 set).</b><br><b>Auxiliary equipment:</b> Ejectors, Condenser tubes 100% replacement<br><b>Generator(1 set).</b> : Stator winding bars and winding, Supply of end packets and shunts for stator and assembly, Generator C&I, Gas analyzer cabinet, Generator instrumentation cabinet, Conductivity instruments, Moisture measurement system, Group cables for generator C&I area for connection between junction boxes and cabinets, between cabinets, between C&I cabinets and UCB.<br><b>TG Auxiliaries:</b> Gland steam condenser: Supply of cupronickel tube bundles considered<br>Supply of: Main oil cooler, L.P. heater 1-4 of cupronickel tube bundles, Deaerator, Pipes and supports cooling water line of MOC, Valves upto 65 mm, insulation and cladding, Spares for D/C, A/C oil pumps, S.O.P, Condensate Extraction water pumps, Bearing gear spares,<br>Boiler Feed Pump: BFP cartridge (1 No), Hydraulic coupling R16K (2 Nos), RC valve (3 Nos), Connecting coupling strainer & warm up valve, (3 Nos), Drip pump valves & fittings (2 sets), Warm up valve & safety valves for BFP (1set). O/H of Booster Pump & H.P.Heters:<br>Turbine supervisory instrument including field sensors, cables, electronics. Auto Control Loops for Turbo-Generator & Re-generative Area |

| <b>C</b> | <b>R&amp;M/ LE Works</b>               |                                                                                       | <b>iii) BOP :</b><br><br><b>Capping Amount of Rs. 60 crores has been of BOP for all the five units of 5x200MW.</b><br><br><b>Station C&amp;I Equipment,</b> SWAS system, Flue gas analysers, Instrumentation cables for auto loop & measurement loops, Max DNA based DCS panels for measurement loops, Back-up control desk (for auto control & measurement loops) for critical operation for safe shut down of unit), Alarm system excepting for generator area., Sequence of event recording SOE (integral part of DCS), Interlocks & protection for fans & BFP (maxDNA based system),<br><b>Static excitation system:</b> Thyristor cubicle, Digital regulation panel, Field breaker cubicle, Field flashing cubicle, Trunking cubicle, Mandatory spares. |
|----------|----------------------------------------|---------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1        | Executing Agency Boiler/ TG.           | BHEL                                                                                  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| 2        | No. of Activities Boiler/ TG.          |                                                                                       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| 3        | Zero date                              | 20.6.2006                                                                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| 4        | Expected date of Start of work         | After Stabilization of unit-9 (May, 2010), Expected date of start of work July, 2010. |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| 5        | Expected date of Completion of work    | March, 2011                                                                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| 6        | Estimated Cost (Rs in Cr)              | Rs 1635 crores for units (9 to 13) 5x200 MW units.                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| 7        | Actual Expenditure incurred (Rs in Cr) | <b>Rs 727.05 Cr (On unit 9-13)</b>                                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|          |                                        |                                                                                       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |

**Status of LE works of Uttar Pradesh (UPRVUNL) Thermal Power Station (As on 30.6.2010)**

| A                                 | Project Details                | Description                                                                                      | Broad Scope of Works                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|-----------------------------------|--------------------------------|--------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                   |                                |                                                                                                  | <b>Supply started</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| 1                                 | Name of Power Station          | <b>OBRA</b>                                                                                      | <b>i) Boiler :</b> 100%Replacement damaged ceiling structure, Refractory and thermal insulation-<br>Replacement 180 nos. HP and LP valves, 200 nos. route valves, replacement/repair of fuel oil system valves, replacement of 8 nos. spray control valves and piping for Desuper heater in super heater and reheater, replacement of 4 nos. control valves, 2 nos. drum safety valves, 2 nos. reheater safety valves, all other safety valves superheater will be serviced. 100%Replacement of valves in PRDS system. .Skin Casing, Hangers & supports of Main steam pipe.<br>100% alignment of water walls. Correction of Buck stays, guide channels, vertical channel, corner attachment from 8M to 48M, replacement of all peep holes & man holes.<br>100% Replacement of Furnace walls, Down Flow pipes, Riser Tubes, Economizer. O/H of Boiler Drum & Internals,<br>100% Replacement of Super Heaters, Attemperator, Re-Heater, Sling Rods and supports, Spray Water piping,<br>O/H of PRDS system.<br>Replacement of baskets, seals and sector plates gear boxes of Air and Flue gas system.<br>O/H & repair of damaged parts of FD fans.<br>100% Replacement of ID fans with 10% enhanced capacity. Cold air ducts, Hot air ducts, Flue gas ducts, Compensators in cold air ducts, Compensators in cold air ducts, Sampling coolers, Dampers and gates, Scanner air fan, Suit blowing system, wall blowers.<br>O/H & Replacement of damaged parts of P.A. Fans., 100% Replacement of Raw coal scrapper feeder (2 Nos.), Wind box & Coal burners of coal burners & Coal dust pipes and bends with ceramic lining of Coal Milling and firing system.<br>Complete O/H of Oil firing system:<br><b>Replacement of Control &amp; Instrumentation:</b> Boiler Controls, FSSS (BMS), Secondary Air Damper Control Panels (SADC), Soot Blower Control Panels (SBC Panels), Cables between consoles and DCS cabinets, Interconnecting cables between DCS cabinets,<br><b>Auto Control Loops for Boiler ( maxDNA based).</b>                                                                                     |
| 2                                 | Unit No. & capacity            | <b>U-11<br/>(200 MW)<br/>Upgradation<br/>to 216 MW</b>                                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| 3                                 | Make                           |                                                                                                  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|                                   | i) Boiler                      | <b>BHEL</b>                                                                                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|                                   | ii) TG.                        | <b>BHEL</b>                                                                                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| 4                                 | Date of commissioning          | <b>01/1979</b>                                                                                   |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| <b>B. RLA Study / Consultancy</b> |                                |                                                                                                  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|                                   | <b>Description</b>             | <b>Boiler</b>   <b>TG.</b>                                                                       | <b>ii) TG :</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|                                   | Estimated Cost (Rs in Cr)      | 1 crore for RLA of the unit has been covered along with the uprating of units (200 MW to 216 MW) | <b>TG HP Turbine::</b> Fully bladed new rotor,- New blading set complete stages, Complete machined new shaft, Inner casing including guide blades sealing arrangement, safety governor, fasteners, Complete new modernized outer casing<br><b>IP Turbine:</b> Fully bladed new rotor, New blading set complete stages, Complete machined new shaft, Inner casing, sealing arrangement, fasteners, Complete set of diaphragms<br><b>LP Turbine:</b> Fully bladed new rotor, New blading set complete stages, Complete machined new shaft, Complete set of diaphragms. Inner casing, materials for modernisation of LP outer casing, coupling, sealing arrangement, fasteners, Rotor and diaphragms lifting device for units (9 to 13).<br><b>Jacking oil pump (1 set).</b><br><b>Electro hydraulic governing system (1 set).</b><br><b>Auxiliary equipment:</b> Ejectors, Condenser tubes 100% replacement<br><b>Generator(1 set).</b> : Stator winding bars and winding, Supply of end packets and shunts for stator and assembly, Generator C&I, Gas analyzer cabinet, Generator instrumentation cabinet, Conductivity instruments, Moisture measurement system, Group cables for generator C&I area for connection between junction boxes and cabinets, between cabinets, between C&I cabinets and UCB.<br><b>TG Auxiliaries:</b> Gland steam condenser: Supply of cupronickel tube bundles considered<br>Supply of: Main oil cooler, L.P. heater 1-4 of cupronickel tube bundles, Deaerator, Pipes and supports cooling water line of MOC, Valves upto 65 mm, insulation and cladding, Spares for D/C, A/C oil pumps, S.O.P, Condensate Extraction water pumps, Bearing gear spares,<br>Boiler Feed Pump: BFP cartridge (I No), Hydraulic coupling R16K (2 Nos), RC valve (3 Nos), Connecting coupling strainer & warm up valve, (3 Nos), Drip pump valves & fittings (2 sets), Warm up valve & safety valves for BFP (1set). O/H of Booster Pump & H.P.Heters:<br>Turbine supervisory instrument including field sensors, cables, electronics. Auto Control Loops for Turbo-Generator & Re-generative Area |
|                                   | Executing Agency               | <b>BHEL</b>   <b>BHEL</b>                                                                        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|                                   | Expected/ Actual start of work |                                                                                                  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|                                   | Completion date                |                                                                                                  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|                                   | Actual Expenditure (Rs in Cr)  |                                                                                                  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|                                   |                                |                                                                                                  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |

| <b>C</b> | <b>R&amp;M/ LE Works</b>               |                                                                                          | <b>iii) BOP :</b><br><br><b>Capping Amount of Rs. 60 crores has been of BOP for all the five units of 200MW.</b><br><br><b>Station C&amp;I Equipment,</b> SWAS system, Flue gas analysers, Instrumentation cables for auto loop & measurement loops, Max DNA based DCS panels for measurement loops, Back-up control desk (for auto control & measurement loops) for critical operation for safe shut down of unit), Alarm system excepting for generator area., Sequence of event recording SOE (integral part of DCS), Interlocks & protection for fans & BFP (maxDNA based system),<br><b>Static excitation system:</b> Thyristor cubicle, Digital regulation panel, Field breaker cubicle, Field flashing cubicle, Trunking cubicle, Mandatory spares. |
|----------|----------------------------------------|------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1        | Executing Agency Boiler/ TG.           | BHEL                                                                                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 2        | No. of Activities Boiler/ TG.          |                                                                                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 3        | Zero date                              | 20.6.2006                                                                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 4        | Expected date of Start of work         | After Stabilization of unit-9 (May, 2010), expected date of start of work October, 2010. |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 5        | Expected date of Completion of work    | June, 2011                                                                               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 6        | Estimated Cost (Rs in Cr)              | Rs 1635 crores for units (9 to 13)                                                       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 7        | Actual Expenditure incurred (Rs in Cr) | <b>Rs 727.05 Cr (On unit 9-13)</b>                                                       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
|          |                                        |                                                                                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |

**Status of LE works of Uttar Pradesh (UPRVUNL) Thermal Power Station (As on 30.6.2010)**

| A                                 | Project Details                                                                                  | Description                                | Broad Scope of Works                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|-----------------------------------|--------------------------------------------------------------------------------------------------|--------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                   |                                                                                                  |                                            | <b>Supply started</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| 1                                 | Name of Power Station                                                                            | <b>OBRA</b>                                | <b>i) Boiler :</b> 100%Replacement damaged ceiling structure, Refractory and thermal insulation-<br>Replacement 180 nos. HP and LP valves, 200 nos. route valves, replacement/repair of fuel oil system valves, replacement of 8 nos. spray control valves and piping for Desuper heater in super heater and reheater, replacement of 4 nos. control valves, 2 nos. drum safety valves, 2 nos. reheater safety valves, all other safety valves superheater will be serviced. 100%Replacement of valves in PRDS system. .Skin Casing, Hangers & supports of Main steam pipe.<br>100% alignment of water walls. Correction of Buck stays, guide channels, vertical channel, corner attachment from 8M to 48M, replacement of all peep holes & man holes.<br>100% Replacement of Furnace walls, Down Flow pipes, Riser Tubes, O/H of Boiler Drum & Internals, Economizer.,<br>100% Replacement of Super Heaters, Attemperator, Re-Heater, Sling Rods and supports, Spray Water piping,<br>O/H of PRDS system.<br>Replacement of baskets, seals and sector plates gear boxes of Air and Flue gas system.<br>O/H & repair of damaged parts of FD fans.<br>100% Replacement of ID fans with 10% enhanced capacity. Cold air ducts, Hot air ducts, Flue gas ducts, Compensators in cold air ducts, Compensators in cold air ducts, Sampling coolers, Dampers and gates, Scanner air fan.<br>O/H & Replacement of damaged parts of P.A. Fans., Suit blowing system, wall blowers.<br>100% Replacement of Raw coal scrapper feeder (2 Nos.), Wind box & Coal burners of coal burners & Coal dust pipes and bends with ceramic lining of Coal Milling and firing system.<br>Complete O/H of Oil firing system:<br><b>Replacement of Control &amp; Instrumentation:</b> Boiler Controls, FSSS (BMS), Secondary Air Damper Control Panels (SADC), Soot Blower Control Panels (SBC Panels), Cables between consoles and DCS cabinets, Interconnecting cables between DCS cabinets,<br><b>Auto Control Loops for Boiler ( maxDNA based).</b>                                                                                                 |
| 2                                 | Unit No. & capacity                                                                              | <b>U-12 (200 MW) Upgradation to 216 MW</b> |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| 3                                 | Make                                                                                             |                                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|                                   | i) Boiler                                                                                        | <b>BHEL</b>                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|                                   | ii) TG.                                                                                          | <b>BHEL</b>                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| 4                                 | Date of commissioning                                                                            | <b>01/1979</b>                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| <b>B. RLA Study / Consultancy</b> |                                                                                                  |                                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| <b>Description</b>                | <b>Boiler</b>                                                                                    | <b>TG.</b>                                 | <b>ii) TG :</b><br><b>HP Turbine::</b> Fully bladed new rotor,- New blading set complete stages, Complete machined new shaft, Inner casing including guide blades sealing arrangement, safety governor, fasteners, Complete new modernized outer casing<br><b>IP Turbine:</b> Fully bladed new rotor, New blading set complete stages, Complete machined new shaft, Inner casing, sealing arrangement, fasteners, Complete set of diaphragms<br><b>LP Turbine:</b> Fully bladed new rotor, New blading set complete stages, Complete machined new shaft, Complete set of diaphragms. Inner casing, materials for modernisation of LP outer casing, coupling, sealing arrangement, fasteners, Rotor and diaphragms lifting device for units (9 to 13).<br><b>Jacking oil pump (1 set).</b><br><b>Electro hydraulic governing system (1 set).</b><br><b>Auxiliary equipment:</b> Ejectors, Condenser tubes 100% replacement<br><b>Generator(1 set).</b> : Set of accumulator (1 set), Rewinding of generators rotors (1 No), Retaining ring (2 Nos), Generator C&I, Gas analyzer cabinet, Generator instrumentation cabinet, Conductivity instruments, Moisture measurement system, Group cables for generator C&I area for connection between junction boxes and cabinets, between cabinets, between C&I cabinets and UCB.<br><b>TG Auxiliaries:</b> Gland steam condenser: Supply of cupronickel tube bundles considered<br>Supply of: Main oil cooler, L.P. heater 1-4 of cupronickel tube bundles, Deaerator, Pipes and supports cooling water line of MOC, Valves upto 65 mm, insulation and cladding, Spares for D/C, A/C oil pumps, S.O.P, Condensate Extraction water pumps, Bearing gear spares,<br>Boiler Feed Pump: BFP cartridge (1 No), Hydraulic coupling R16K (2 Nos), RC valve (3 Nos), Connecting coupling strainer & warm up valve, (3 Nos), Drip pump valves & fittings (2 sets), Warm up valve & safety valves for BFP (1set). O/H of Booster Pump & H.P.Heters:<br>Turbine supervisory instrument including field sensors, cables, electronics. Auto Control Loops for Turbo-Generator & Re-generative Area |
| Estimated Cost (Rs in Cr)         | 1 crore for RLA of the unit has been covered along with the uprating of units (200 MW to 216 MW) |                                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| Executing Agency                  | <b>BHEL</b>                                                                                      | <b>BHEL</b>                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| Expected/ Actual start of work    |                                                                                                  |                                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| Completion date                   |                                                                                                  |                                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| Actual Expenditure (Rs in Cr)     |                                                                                                  |                                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|                                   |                                                                                                  |                                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |

| C | R&M/ LE Works                          |                                                    | <b>iii) BOP :</b><br><br><b>Capping Amount of Rs. 60 crores has been of BOP for all the five units of 5x200MW.</b><br><br><b>Station C&amp;I Equipment,</b> SWAS system, Flue gas analysers, Instrumentation cables for auto loop & measurement loops, Max DNA based DCS panels for measurement loops, Back-up control desk (for auto control & measurement loops) for critical operation for safe shut down of unit), Alarm system excepting for generator area., Sequence of event recording SOE (integral part of DCS), Interlocks & protection for fans & BFP (maxDNA based system),<br><b>Static excitation system:</b> Thyristor cubicle, Digital regulation panel, Field breaker cubicle, Field flashing cubicle, Trunking cubicle, Mandatory spares. |
|---|----------------------------------------|----------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1 | Executing Agency Boiler/ TG.           | BHEL                                               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| 2 | No. of Activities Boiler/ TG.          |                                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| 3 | Zero date                              | 20.6.2006                                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| 4 | Expected Date of Start of works        | April, 2011                                        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| 5 | Expected date of Completion of works   | December, 2011                                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| 6 | Estimated Cost (Rs in Cr)              | Rs 1635 crores for units (9 to 13) 5x200 MW units. |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| 7 | Actual Expenditure incurred (Rs in Cr) | Rs 727.05 Cr (On unit 9-13)                        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|   |                                        |                                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |

## Status of LE works of Uttar Pradesh (UPRVUNL) Thermal Power Station (As on 30.6.2010)

| A                                 | Project Details                                                                                  | Description                                | Broad Scope of Works                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
|-----------------------------------|--------------------------------------------------------------------------------------------------|--------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                   |                                                                                                  |                                            | <b>Supply started</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 1                                 | Name of Power Station                                                                            | <b>OBRA</b>                                | <b>i) Boiler :</b> 100%Replacement damaged ceiling structure, Refractory and thermal insulation-<br>Replacement 180 nos. HP and LP valves, 200 nos. route valves, replacement/repair of fuel oil system valves, replacement of 8 nos. spray control valves and piping for Desuper heater in super heater and reheater, replacement of 4 nos. control valves, 2 nos. drum safety valves, 2 nos. reheater safety valves, all other safety valves superheater will be serviced. 100%Replacement of valves in PRDS system. .Skin Casing. Hangers & supports of Main steam pipe.<br>100% alignment of water walls. Correction of Buck stays, guide channels, vertical channel, corner attachment from 8M to 48M, replacement of all peep holes & man holes.<br>100% Replacement of Furnace walls, Down Flow pipes, Riser Tubes, O/H of Boiler Drum & Internals, Economizer,.<br>100% Replacement of Super Heaters, Attemperator, Re-Heater, Sling Rods and supports, Spray Water piping, O/H of PRDS system.<br>Replacement of baskets, seals and sector plates gear boxes of Air and Flue gas system.<br>O/H & repair of damaged parts of FD fans.<br>100% Replacement of ID fans with 10% enhanced capacity. Cold air ducts, Hot air ducts, Flue gas ducts, Compensators in cold air ducts, Compensators in cold air ducts, Sampling coolers, Dampers and gates, Scanner air fan.<br>O/H & Replacement of damaged parts of P.A. Fans., Suit blowing system, wall blowers.<br>100% Replacement of Raw coal scrapper feeder (2 Nos.), Wind box & Coal burners of coal burners & Coal dust pipes and bends with ceramic lining of Coal Milling and firing system.<br>Complete O/H of Oil firing system:<br><b>Replacement of Control &amp; Instrumentation:</b> Boiler Controls, FSSS (BMS), Secondary Air Damper Control Panels (SADC), Soot Blower Control Panels (SBC Panels), Cables between consoles and DCS cabinets, Interconnecting cables between DCS cabinets,<br><b>Auto Control Loops for Boiler ( maxDNA based).</b>                                                                                 |
| 2                                 | Unit No. & capacity                                                                              | <b>U-13 (200 MW) Upgradation to 216 MW</b> |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| 3                                 | Make                                                                                             |                                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|                                   | i) Boiler                                                                                        | <b>BHEL</b>                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|                                   | ii) TG.                                                                                          | <b>BHEL</b>                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| 4                                 | Date of commissioning                                                                            | <b>01/1979</b>                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| <b>B. RLA Study / Consultancy</b> |                                                                                                  |                                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|                                   | <b>Description</b>                                                                               | <b>Boiler</b> <b>TG.</b>                   | <b>ii) TG :</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| Estimated Cost (Rs in Cr)         | 1 crore for RLA of the unit has been covered along with the uprating of units (200 MW to 216 MW) |                                            | <b>HP Turbine::</b> Fully bladed new rotor,- New blading set complete stages, Complete machined new shaft, Inner casing including guide blades sealing arrangement, safety governor, fasteners, Complete new modernized outer casing<br><b>IP Turbine:</b> Fully bladed new rotor, New blading set complete stages, Complete machined new shaft, Inner casing, sealing arrangement, fasteners, Complete set of diaphragms<br><b>LP Turbine:</b> Fully bladed new rotor, New blading set complete stages, Complete machined new shaft, Complete set of diaphragms. Inner casing, materials for modernisation of LP outer casing, coupling, sealing arrangement, fasteners, Rotor and diaphragms lifting device for units (9 to 13).<br><b>Jacking oil pump (1 set).</b><br><b>Electro hydraulic governing system (1 set).</b><br><b>Auxiliary equipment:</b> Ejectors, Condenser tubes 100% replacement<br><b>Generator(1 set).</b> : Set of accumulator (1 set), Rewinding of generators rotors (1 No), Retaining ring (2 Nos), Generator C&I, Gas analyzer cabinet, Generator instrumentation cabinet, Conductivity instruments, Moisture measurement system, Group cables for generator C&I area for connection between junction boxes and cabinets, between cabinets, between C&I cabinets and UCB.<br><b>TG Auxiliaries:</b> Gland steam condenser: Supply of cupronickel tube bundles considered<br>Supply of: Main oil cooler, L.P. heater 1-4 of cupronickel tube bundles, Deaerator, Pipes and supports cooling water line of MOC, Valves upto 65 mm, insulation and cladding, Spares for D/C, A/C oil pumps, S.O.P, Condensate Extraction water pumps, Bearing gear spares,<br>Boiler Feed Pump: BFP cartridge (1 No), Hydraulic coupling R16K (2 Nos), RC valve (3 Nos), Connecting coupling strainer & warm up valve, (3 Nos), Drip pump valves & fittings (2 sets), Warm up valve & safety valves for BFP (1set). O/H of Booster Pump & H.P.Heters:<br>Turbine supervisory instrument including field sensors, cables, electronics. Auto Control Loops for Turbo-Generator & Re-generative Area |
| Executing Agency                  | <b>BHEL</b>                                                                                      | <b>BHEL</b>                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| Expected/ Actual start of work    |                                                                                                  |                                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| Completion date                   |                                                                                                  |                                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| Actual Expenditure (Rs in Cr)     |                                                                                                  |                                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|                                   |                                                                                                  |                                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |

| C | R&M/ LE Works                          |                                    | <b>iii) BOP :</b><br><br><b>Capping Amount of Rs. 60 crores has been of BOP for all the five units of 5x200MW.</b><br><br><b>Station C&amp;I Equipment,</b> SWAS system, Flue gas analysers, Instrumentation cables for auto loop & measurement loops, Max DNA based DCS panels for measurement loops, Back-up control desk (for auto control & measurement loops) for critical operation for safe shut down of unit), Alarm system excepting for generator area.,<br>Sequence of event recording SOE (integral part of DCS), Interlocks & protection for fans & BFP (maxDNA based system),<br><b>Static excitation system:</b> Thyristor cubicle, Digital regulation panel, Field breaker cubicle, Field flashing cubicle, Trunking cubicle, Mandatory spares. |
|---|----------------------------------------|------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1 | Executing Agency Boiler/ TG.           | BHEL                               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| 2 | No. of Activities Boiler/ TG.          |                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| 3 | Zero date                              | 20.6.2006                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| 4 | Expected date of Start of work         | July, 2011                         |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| 5 | Expected date of Completion of work    | Mar, 2012                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| 6 | Estimated Cost (Rs in Cr)              | Rs 1635 crores for units (9 to 13) |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| 7 | Actual Expenditure incurred (Rs in Cr) | Rs 727.05 Cr (On unit 9-13)        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
|   |                                        |                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |

**Status of LE works of Uttar Pradesh (UPRVUNL) Thermal Power Station (As on 30.6.2010)**

| A         | Project Details                | Description            | Broad Scope of Works                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|-----------|--------------------------------|------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|           |                                |                        | <b>Completed</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| 1         | Name of Power Station          | <b>OBRA</b>            | <b>i) Boiler :</b><br>Replacement of boiler pressure parts, tubes, coils & Headers with clamping.<br>Replacement of top, middle, bottom Air blocks.<br>Replacement of MPS & EPS with new ESP along with Fly ash handling system.<br>Renovation of Ball Mills(repl of ream gear, pinion gear, middle pinion shaft, reduction gear assly, couplings, modification of ball mill internals, reduction gear foundation (3 nos/set each).<br>Replacement of HP Valves and lines (LP drain, air vent, gate valve/ stop valve,<br>Replacement of complete skin casing, structure, sealing of pent house, hot air, cold air & flue gas ducting., skin casing of slag hoppers.<br>Replacement of coal burner assembly – 20 Nos, vapor burner assembly – 12 Nos, slag crusher coal burner assembly – 5 Nos<br>Refractory and Re-insulation of feed line, down comers main steam lines, bottom headers, complete water walls pent house, false sealing and other parts of boiler and auxiliaries.<br>Coal dust system-Replacement of compressors, RC & PC feeders, pipelines, bends etc. |
| 2         | Unit No. & capacity            | <b>U-6 (94/100 MW)</b> |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| 3         | Make                           |                        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|           | i) Boiler                      | <b>BHEL</b>            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|           | ii) TG.                        | <b>BHEL</b>            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| 4         | Date of commissioning          | <b>05/1978</b>         |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| <b>B.</b> | <b>RLA Study / Consultancy</b> |                        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|           | <b>Description</b>             | <b>Boiler</b>          | <b>TG.</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
|           | Estimated Cost (Rs in Cr)      |                        | 21 lakhs (include d)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|           | Executing Agency               |                        | <b>BHEL</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
|           | Actual start of work           |                        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|           | Completion date                |                        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|           | Actual Expenditure (Rs in Cr)  |                        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|           |                                |                        | <b>ii) TG :</b><br>Major O/H of turbine, repair of HP rotor & , LP rotor.<br>Replacement of diaphragms of second and third stage of HP cylinder, gland seal box, sealing rings, studs, cap nuts etc. Repairing of HP rotor tesion heads and replacement of warn out shrouds.<br>Replacement of 12 blades of 30 <sup>th</sup> stage and 6 blades of 25 <sup>th</sup> stage with repl of satellite strip of blades of last stage followed by slow speed balancing.<br>Procurement and replacement sealing rings studs cap nuts etc. of turbine.<br>Procurement and replacement of new diaphragms 2 <sup>nd</sup> & 3 <sup>rd</sup> stage of HP cylinder of turbine.Procurement and replacement of Gland Seal box.<br>Remetallisation & replacement of T G bearing. Replacement of liners of control valves & changing of valves stem and seat of control valves.<br>Reinsulation of turbine, pipelines and dearators. Procurement and replacement of condenser tubes, gaskets. Retubing of L.P.H 2 & 4.<br>O/H and maintenance of auxiliaries of Turbine                       |

| C | R&M/ LE Works                            |                    | iii) BOP : |
|---|------------------------------------------|--------------------|------------|
| 1 | Executing Agency                         | <b>BHEL</b>        |            |
| 2 | No. of Activities                        |                    |            |
| 3 | Zero date                                |                    |            |
| 4 | Date of Start (Original/Expected/Actual) |                    |            |
| 5 | Date of Actual Completion                | <b>18.3.2008</b>   |            |
| 6 | Estimated Cost (Rs in Cr)                | <b>Rs 52.47 Cr</b> |            |
| 7 | Actual Expenditure incurred (Rs in Cr)   | <b>Rs 52.47 Cr</b> |            |

**Unit-6 is running at 76 MW after R&M works**

\* The status incorporated updated as per Chief Engineer (R&M), UPRVUNL, Lucknow letter dated on 13.01.2010.

**Status of LE works of Uttar Pradesh (UPRVUNL) Thermal Power Station (As on 30.6.2010)**

| A                                                                                 | Project Details                        | Description                                          | Broad Scope of Works                                                                                                               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|-----------------------------------------------------------------------------------|----------------------------------------|------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                   |                                        |                                                      | <b>Order Placed and Supply of steel has started.</b>                                                                               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 1                                                                                 | Name of Power Station                  | <b>Harduaganj</b>                                    | <b>i) Boiler :</b><br>Conversion of Tangent type of boiler into Membrane type boiler.<br>Conversion of Ball mills into Bowl Mills. |                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 2                                                                                 | Unit No. & capacity                    | <b>U-7<br/>(105/110 MW)<br/>Upgradation to 120MW</b> |                                                                                                                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 3                                                                                 | Make                                   |                                                      |                                                                                                                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                                                   | i) Boiler                              | BHEL                                                 |                                                                                                                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                                                   | ii) TG.                                | BHEL                                                 |                                                                                                                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 4                                                                                 | Date of commissioning                  | 03/1978                                              |                                                                                                                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| <b>B. RLA Study / Consultancy (NTPC has been appointed for consultancy works)</b> |                                        |                                                      |                                                                                                                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| <b>Description</b>                                                                |                                        | Boiler                                               | TG.                                                                                                                                | <b>ii) TG :</b><br>Replacement of old HP Turbine with New HP Turbine along with Inner casing, Diaphragm, Rotor (with blades).<br>Replacement of old Inner MP casing with New Inner MP casing, Diaphragm and Rotor (with blades).<br>Modernisation of LP casing, New Diaphragm and Rotor (with blades).<br>Replacement of old governing system with new Electronic- Hydroelectric governing system.<br>Replacement of old 125 MVA transformer with new 150 MVA transformer |
| Estimated Cost (Rs in Cr)                                                         |                                        |                                                      |                                                                                                                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| Executing Agency                                                                  |                                        |                                                      |                                                                                                                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| Expected/Actual start of work                                                     |                                        |                                                      |                                                                                                                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| Completion date                                                                   |                                        |                                                      |                                                                                                                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| Actual Expenditure (Rs in Cr)                                                     |                                        |                                                      |                                                                                                                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| <b>C</b>                                                                          | <b>R&amp;M/ LE Works</b>               |                                                      |                                                                                                                                    | <b>iii) BOP :</b><br>New max DNA C&I system in place of old C&I system.<br>BOP works for almost complete power station.<br><br><b>Note:</b> A capping amount of Rs 9.0 crores has been kept (will be paid on mutual agreement between BHEL and UPRVUNL on the bases of RLA studies will be carried out BHEL.                                                                                                                                                              |
| 1                                                                                 | Executing Agency Boiler/ TG.           |                                                      | BHEL                                                                                                                               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 2                                                                                 | No. of Activities Boiler/ TG.          |                                                      |                                                                                                                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 3                                                                                 | Zero date                              |                                                      |                                                                                                                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 4                                                                                 | Expected date of Start of work         |                                                      | December, 2010                                                                                                                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 5                                                                                 | <b>Expected Date of Completion</b>     |                                                      | <b>June,11</b>                                                                                                                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 6                                                                                 | Estimated Cost (Rs in Cr)              |                                                      | Rs 290.0 Cr                                                                                                                        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 7                                                                                 | Actual Expenditure incurred (Rs in Cr) |                                                      | Advance payment has been made                                                                                                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |

**Status of LE works of Uttar Pradesh (UPRVUNL) Thermal Power Station (As on 30.6.2010)**

| A                                 | Project Details                        | Description                                                                                    | Broad Scope of Works                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|-----------------------------------|----------------------------------------|------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                   |                                        |                                                                                                | <b>Order Placed</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| 1                                 | Name of Power Station                  | <b>Parichha</b>                                                                                | <b>i) Boiler :</b> Modification in Economiser system along with inlet/outlet headers & elements. Replacement of water wall panels including burner panel and radiant roof tubes.<br>Superheater System: Replacement of Steam cooled wall tube (fully), LTSH coils and terminal tubes (fully), Radial Roof tubes 1 <sup>st</sup> pass & Roof panels of 2 <sup>nd</sup> pass (fully). Replacement of De-Superheater System, Re-heater coils & headers. Replacement of All conventional valves of size below 65mm. Replacement of all safety valves, escape pipes, drum safety valves, MS safety valves, CRH & HRH safety valves, Soot blower lines, Soot blower lines safety valve along with SB control station and thermal drain system to suit the new C&I system<br>Replacement of volumetric feeders with Microprocessor based dual belt gravimetric feeders. Replacement of Seal air system for Pulverisers.<br>Replacement of existing coal pipes to suit the XRP 623 mills. Replacement of existing wind boxes with HEA igniters.<br>Piping, valves & fittings of HFO/ LDO system will be redesign and refurbished to suit the NEW C&I system.<br>Replacement of existing Air cooled oil guns.<br>Replacement of existing hot air and cold air ducting, fuel gas ducting. Replacement of existing Refractory and insulation wool. Replacement of soot blowers system along with soot blowers lines, control station, drain station and valves.<br>Replacement of Hangers and supports, Critical piping for PRDS along with piping, valves, Auxiliary steam piping, Blow down piping. Replacement of Air preheater (2 Nos. per boiler)<br>Refurbishment of existing FD fan & , P A fan (2 Nos each per boiler). Replacement of ID fans (3 Nos per boiler) along with hydraulic coupling. Replacement of seal Air fans (2 Nos per boiler) along with motorNew C&I system for boiler and its auxiliaries. |
| 2                                 | Unit No. & capacity                    | <b>1 (110 MW)</b>                                                                              |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| 3                                 | Make                                   |                                                                                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|                                   | i) Boiler                              | <b>BHEL</b>                                                                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|                                   | ii) TG.                                | <b>BHEL</b>                                                                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| 4                                 | Date of commissioning                  | <b>03/1984</b>                                                                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| <b>B. RLA Study / Consultancy</b> |                                        |                                                                                                | <b>(NTPC has been appointed for consultancy works)</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|                                   | <b>Description</b>                     | <b>Boiler</b>                                                                                  | <b>TG.</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
|                                   | Estimated Cost (Rs in Cr)              |                                                                                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|                                   | Executing Agency                       |                                                                                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|                                   | Expected/ Actual start of work         |                                                                                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|                                   | Completion date                        |                                                                                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|                                   | Actual Expenditure (Rs in Cr)          |                                                                                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| <b>C</b>                          | <b>R&amp;M/ LE Works</b>               |                                                                                                | <b>iii) BOP :</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 1                                 | Executing Agency Boiler/ TG.           | <b>BHEL</b>                                                                                    | CHP: Replacement 2 Nos. Plough feeders, 13 Nos Vibrofeeders, 13 Nos rack & pinion gates, bunker sealing arrangement at bunker floor, belt scrapers -17 Nos, idlers, pulleys, 1 No. ring granulator, transfer chutes, surge hopper in crusher house with liners, gear box of conveyor drive, strengthening of structure for all conveyors, safety switches, pull card, belt sway, for all conveyors.<br>AHP: Supply, fabrication and erection of bottom ash hoppers, structure for bottom ash hoppers along with refractory, 4-way solenoid valves, slurry pipe(150 M), L P water piping with fitting, air piping with fitting motorized valves. Replacement of 2 Nos ash slurry disposal pipe lines (1KM). Complete civil, electrical, and C&I work for CHP & AHP.<br>DM Plant: Replacement of alkali storage tank, acid storage tank, acid transfer pump(1 No), alkali transfer pump(1No), anion pimps (4 Nos), degasser pumps (4 Nos), degasser blowers (2 Nos), acid & alkali dozing system, pipes.<br>Compressed Air system: Replacement of 4 Nos instrument air compressors, 4 Nos air dryers with pipings.<br>Fire protection system: New Fire alarm system, Foam pourer system for FO/LDO tanks.<br>Electrical system: Replacement of 7 Nos ABCB breakers with SF-6 breaker, Replacement of 11 Nos Isolators, 6 Nos lightening arrestors                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| 2                                 | No. of Activities Boiler/ TG.          |                                                                                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| 3                                 | Zero date                              |                                                                                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| 4                                 | Expected Date of Start of work         |                                                                                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| 5                                 | Expected Date of Completion of work    | <b>Nov, 2012</b>                                                                               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| 6                                 | Estimated Cost (Rs in Cr)              | <b>Rs 444.90 Cr including Taxes &amp; duties, freight &amp; Insurance (for unit 1 &amp; 2)</b> |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| 7                                 | Actual Expenditure incurred (Rs in Cr) |                                                                                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |

\* The Broad Status of LE works updated as per chief Engineer (R&M), UPRVUNL, Lucknow letter dated on 13.01.2010.

\*\* UPRVUNL has informed telephonically that they have awarded study for techno-economical viability of the LE works to the consultant M/s Evonik. The consultant has submitted the report which shall be examined by UPRVUNL authority in July-August' 2010.

**Status of LE works of Uttar Pradesh (UPRVUNL) Thermal Power Station (As on 30.6.2010)**

| A | Project Details       | Description       | Broad Scope of Works                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|---|-----------------------|-------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|   |                       |                   | <b>Order Placed</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| 1 | Name of Power Station | <b>Parichha</b>   | <b>i) Boiler :</b> Modification in Economiser system along with inlet/outlet headers & elements. Replacement of water wall panels including burner panel and radiant roof tubes. Superheater System: Replacement of Steam cooled wall tube (fully), LTSH coils and terminal tubes (fully), Radial Roof tubes 1 <sup>st</sup> pass & Roof panels of 2 <sup>nd</sup> pass (fully). Replacement of De-Superheater System, Re-heater coils & headers. Replacement of All conventional valves of size below 65mm. Replacement of all safety valves, escape pipes, drum safety valves, MS safety valves, CRH & HRH safety valves, Soot blower lines, Soot blower lines safety valve along with SB control station and thermal drain system to suit the new C&I system<br>Replacement of volumetric feeders with Microprocessor based dual belt gravimetric feeders.<br>Replacement of Seal air system for Pulverisers.<br>Replacement of existing coal pipes to suit the XRP 623 mills. Replacement of existing wind boxes with HEA igniters.<br>Piping, valves & fittings of HFO/ LDO system will be redesign and refurbished to suit the NEW C&I system.<br>Replacement of existing Air cooled oil guns.<br>Replacement of existing hot air and cold air ducting, fuel gas ducting. Replacement of existing Refractory and insulation wool. Replacement of soot blowers system along with soot blowers lines, control station, drain station and valves.<br>Replacement of Hangers and supports, Critical piping for PRDS along with piping, valves, Auxiliary steam piping, Blow down piping. Replacement of Air preheater (2 Nos. per boiler)<br>Refurbishment of existing FD fan & , P A fan (2 Nos each per boiler). Replacement of ID fans (3 Nos per boiler) along with hydraulic coupling. Replacement of seal Air fans (2 Nos per boiler) along with motorNew C&I system for boiler and its auxiliaries. |
| 2 | Unit No. & capacity   | <b>2 (110 MW)</b> |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| 3 | Make                  |                   |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|   | i) Boiler             | <b>BHEL</b>       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|   | ii) TG.               | <b>BHEL</b>       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| 4 | Date of commissioning | <b>02/1985</b>    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|   |                       |                   | <b>(NTPC has been appointed for consultancy works)</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|   |                       |                   | <b>ii) TG :</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |

| B.                             | RLA Study / Consultancy |    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|--------------------------------|-------------------------|----|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Description                    | Boiler                  | G. | <b>ii) TG :</b> Replacement of H.P. turbine along with inner casing, rotor with improved design bladings, improved design casing, improved gland boxes along with new gland rings.<br>Replacement of M.P. inner casing, rotor with improved design bladings, improved gland boxes along with new gland rings.<br>Modernisation of L.P. casing and replacement of old diaphragm with new diaphragm and rotor.<br>Replacement of old governing system with new electronic governing system. |
| Estimated Cost (Rs in Cr)      |                         |    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| Executing Agency               |                         |    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| Expected/ Actual start of work |                         |    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| Completion date                |                         |    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| Actual Expenditure (Rs in Cr)  |                         |    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |

| C | R&M/ LE Works                          |                                                                                                | <b>iii) BOP :</b> CHP: Replacement 2 Nos. Plough feeders, 13 Nos Vibrofeeders, 13 Nos rack & pinion gates, bunker sealing arrangement at bunker floor, belt scrapers -17 Nos, idlers, pulleys, 1 No. ring granulator, transfer chutes, surge hopper in crusher house with liners, gear box of conveyor drive, strengthening of structure for all conveyors, safety switches, pull card, belt sway, for all conveyors.<br>AHP: Supply, fabrication and erection of bottom ash hoppers, structure for bottom ash hoppers along with refractory, 4-way solenoid valves, slurry pipe(150 M), L P water piping with fitting, air piping with fitting motorized valves. Replacement of 2 Nos ash slurry disposal pipe lines (1KM). Complete civil, electrical, and C&I work for CHP & AHP.<br>DM Plant: Replacement of alkali storage tank, acid storage tank, acid transfer pump(1 No), alkali transfer pump(1No), anion pumps (4 Nos), degasser pumps (4 Nos), degasser blowers (2 Nos), acid & alkali dosing system, pipes.<br>Compressed Air system: Replacement of 4 Nos instrument air compressors, 4 Nos air dryers with pipings.<br>Fire protection system: New Fire alarm system, Foam pourer system for FO/LDO tanks.<br>Electrical system: Replacement of 7 Nos ABCB breakers with SF-6 breaker, Replacement of 11 Nos Isolators, 6 Nos lightening arrestors |
|---|----------------------------------------|------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1 | Executing Agency Boiler/ TG.           |                                                                                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| 2 | No. of Activities Boiler/ TG.          |                                                                                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| 3 | Zero date                              |                                                                                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| 4 | Expected date of Start of work.        |                                                                                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| 5 | Expected Date of Completion of work.   | Nov, 2012                                                                                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| 6 | Estimated Cost (Rs in Cr)              | <b>Rs 444.90 Cr including Taxes &amp; duties, freight &amp; Insurance (for unit 1 &amp; 2)</b> |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| 7 | Actual Expenditure incurred (Rs in Cr) |                                                                                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |

\* UPRVUNL has informed telephonically that they have awarded study for techno-economical viability of the LE works to the consultant M/s Evonik. The consultant has submitted the report which shall be examined by UPRVUNL authority in July-August' 2010.

**Status of LE works of Punjab (PSEB) Thermal Power Station**
**(As on 30.6.2010)**

| A         | Project Details                        | Description                               | Broad Scope of Works                                                                                                                                                                                                                                                                                                                                                                                                      |
|-----------|----------------------------------------|-------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|           |                                        |                                           | <b>Order Placed</b>                                                                                                                                                                                                                                                                                                                                                                                                       |
| 1         | Name of Power Station                  | <b>Bathinda</b>                           | <b>i) Boiler :</b><br>Complete replacement of existing indirect fired boiler with direct fired boiler.<br>Replacement of air heaters, flue gas ducting, fuel firing system, milling system, upgradation for direct firing & fans etc.<br><b>After dismantlement work of Boiler, erection work of Boiler started from 18.06.2010.</b>                                                                                      |
| 2         | Unit No. & capacity                    | <b>U-3 (110 MW) Upgradation to 120 MW</b> |                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 3         | Make                                   |                                           |                                                                                                                                                                                                                                                                                                                                                                                                                           |
|           | i) Boiler                              | BHEL                                      |                                                                                                                                                                                                                                                                                                                                                                                                                           |
|           | ii) TG.                                | BHEL                                      |                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 4         | Date of commissioning                  | 29.7.1978                                 |                                                                                                                                                                                                                                                                                                                                                                                                                           |
| <b>B.</b> | <b>RLA Study / Consultancy</b>         |                                           |                                                                                                                                                                                                                                                                                                                                                                                                                           |
|           | <b>Description</b>                     | Boiler    TG.                             | <b>ii) TG :</b><br>Retrofitting of HP, IP & LP cylinders.<br>Replacement of turbine gland sealing system, HP heaters, Control valves, RCV valves.                                                                                                                                                                                                                                                                         |
|           | Estimated Cost (Rs in Cr)              | 0.28                                      |                                                                                                                                                                                                                                                                                                                                                                                                                           |
|           | Executing Agency                       | CPRI, Bangalore                           |                                                                                                                                                                                                                                                                                                                                                                                                                           |
|           | Actual start of work                   | 02/01    02/01                            |                                                                                                                                                                                                                                                                                                                                                                                                                           |
|           | Completion date                        | 03/01    03/01                            |                                                                                                                                                                                                                                                                                                                                                                                                                           |
|           | Actual Expenditure (Rs in Cr)          | 0.28                                      |                                                                                                                                                                                                                                                                                                                                                                                                                           |
| <b>C</b>  | <b>R&amp;M/ LE Works</b>               |                                           | <b>iii) BOP :</b><br>ESP rectification.<br>Ash Handling System (Replacement of ash slurry pipe lines etc.)<br>Complete replacement of Instrument & Controls.<br>Electrical system :<br>Replacement of existing 220 KV ABCB with SF-6 breakers.<br>Replacement of Pneumatic 220 KV Isolators with motor operated mechanism, Replacement of 6.6 KV switchgear etc.<br>Civil and structural works of boiler and auxiliaries. |
| 1         | Executing Agency Boiler/ TG.           | BHEL                                      |                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 2         | No. of Activities Boiler/ TG.          |                                           |                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 3         | Zero date                              |                                           |                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 4         | Actual Date of Start of work           | <b>14.01.2010</b>                         |                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 5         | Expected Date of Completion of work    | Oct, 2010                                 |                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 6         | Estimated Cost (Rs in Cr)              | <b>483.95 Cr. For U-3 &amp; 4</b>         |                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 7         | Actual Expenditure incurred (Rs in Cr) | 175.88Cr.                                 |                                                                                                                                                                                                                                                                                                                                                                                                                           |

Order for R&M and uprating works on units – 3& 4 was placed on BHEL on Vide by PSEB letter No 02/R&M-121 dated 14.11.2006.

**Status of LE works of Punjab (PSEB) Thermal Power Station**
**(As on 30.6.2010)**

| <b>A</b>  | <b>Project Details</b>                 | <b>Description</b>                                | <b>Broad Scope of Works</b>                                                                                                                                                                                                                                                                                                                                                                                                |
|-----------|----------------------------------------|---------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|           |                                        |                                                   | <b>Order Placed</b>                                                                                                                                                                                                                                                                                                                                                                                                        |
| 1         | Name of Power Station                  | <b>Bathinda</b>                                   | <b>i) Boiler :</b><br>Complete replacement of existing indirect fired boiler with direct fired boiler.<br>Replacement of air heaters, flue gas ducting, fuel firing system, milling system, upgradation for direct firing & fans etc.                                                                                                                                                                                      |
| 2         | Unit No. & capacity                    | <b>U-4<br/>(110 MW)<br/>Upgradation to 120 MW</b> |                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 3         | Make                                   |                                                   |                                                                                                                                                                                                                                                                                                                                                                                                                            |
|           | i) Boiler                              | BHEL                                              |                                                                                                                                                                                                                                                                                                                                                                                                                            |
|           | ii) TG.                                | BHEL                                              |                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 4         | Date of commissioning                  | 31.01.1979                                        |                                                                                                                                                                                                                                                                                                                                                                                                                            |
| <b>B.</b> | <b>RLA Study / Consultancy</b>         |                                                   |                                                                                                                                                                                                                                                                                                                                                                                                                            |
|           | <b>Description</b>                     | Boiler   TG.                                      | <b>ii) TG :</b><br>Retrofitting of HP, IP & LP cylinders.<br>Replacement of turbine gland sealing system, HP heaters, Control valves, RCV valves.                                                                                                                                                                                                                                                                          |
|           | Estimated Cost (Rs in Cr)              | 0.28                                              |                                                                                                                                                                                                                                                                                                                                                                                                                            |
|           | Executing Agency                       | CPRI, Bangalore                                   |                                                                                                                                                                                                                                                                                                                                                                                                                            |
|           | Actual start of work                   | 11/01   11/01                                     |                                                                                                                                                                                                                                                                                                                                                                                                                            |
|           | Completion date                        | 12/01   12/01                                     |                                                                                                                                                                                                                                                                                                                                                                                                                            |
|           | Actual Expenditure (Rs in Cr)          | 0.32                                              |                                                                                                                                                                                                                                                                                                                                                                                                                            |
| <b>C</b>  | <b>R&amp;M/ LE Works</b>               |                                                   | <b>iii) BOP :</b><br>ESP rectification.<br>Ash Handling System (Replacement of ash slurry pipe lines etc.)<br>Complete replacement of Instrument & Controls.<br>Electrical system :<br>Replacement of existing 220 KV ABCB with SF-6 breakers.<br>Replacement of Pneumatic 220 KV Isolators with motor operated mechanism, Replacement of 6.6 KV switchgear etc.<br>Civil and structural works of boiler and auxiliaries.. |
| 1         | Executing Agency Boiler/ TG.           | BHEL                                              |                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 2         | No. of Activities Boiler/ TG.          |                                                   |                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 3         | Zero date                              |                                                   |                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 4         | Expected Date of Start of work         | January, 2011                                     |                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 5         | Expected Date of Completion of work    | August, 2011                                      |                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 6         | Estimated Cost (Rs in Cr)              | <b>483.95 Cr.<br/>For U-3 &amp; 4</b>             |                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 7         | Actual Expenditure incurred (Rs in Cr) | 175.88Cr.                                         |                                                                                                                                                                                                                                                                                                                                                                                                                            |

**Order for R&M and uprating works on units – 3& 4 was placed on BHEL Vide PSEB letter No 02/R&M-121 dated 14.11.2006.**

**Status of LE works of Punjab (PSEB) Thermal Power Station**
**(As on 30.6.2010)**

| <b>A</b> | <b>Project Details</b> | <b>Description</b>   | <b>Broad Scope of Works</b>   |
|----------|------------------------|----------------------|-------------------------------|
|          |                        |                      | <b>Order yet to be Placed</b> |
| 1        | Name of Power Station  | <b>GGSTPS, Ropar</b> | <b>i) Boiler :</b>            |
| 2        | Unit No. & capacity    | <b>U-1 (210 MW)</b>  |                               |
| 3        | Make                   |                      |                               |
|          | i) Boiler              | BHEL                 |                               |
|          | ii) TG.                | BHEL                 |                               |
| 4        | Date of commissioning  | 26.9.84              |                               |

|           |                                |                                                                                                                                           |     |
|-----------|--------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------|-----|
| <b>B.</b> | <b>RLA Study / Consultancy</b> | <b>NTPC has been appointed for consultancy works for units – 1 &amp; 2), Rs 9.00 Cr. have been charged by NTPC for consultancy works)</b> |     |
|           | <b>Description</b>             | Boiler                                                                                                                                    | TG. |
|           | Estimated Cost (Rs in Cr)      | 4.7373 Cr                                                                                                                                 |     |
|           | Executing Agency               | M/s Evonik Energy services (India Pvt Ltd)                                                                                                |     |
|           | Actual start of work           | 1.1.2006                                                                                                                                  |     |
|           | Completion date                | 4.7.2009                                                                                                                                  |     |
|           | Actual Expenditure (Rs in Cr)  | Rs.4.23 Cr (Work) + Rs 3.07 Cr (consultancy)                                                                                              |     |
|           |                                | <b>ii) TG :</b>                                                                                                                           |     |

|          |                                        |                                    |                                                                                                                                                      |
|----------|----------------------------------------|------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>C</b> | <b>R&amp;M/ LE Works</b>               | <b>BOP :</b>                       |                                                                                                                                                      |
| 1        | Executing Agency Boiler/ TG.           | Not yet finalised                  | <b>Detailed Project Report (DPR) finalized, The detailed project report for carrying out R&amp;M and I.E. works submitted to Board for approval.</b> |
| 2        | No. of Activities Boiler/ TG.          |                                    |                                                                                                                                                      |
| 3        | Zero date                              |                                    |                                                                                                                                                      |
| 4        | Expected date of Start of work.        | Not yet finalised                  |                                                                                                                                                      |
| 5        | Expected date of Completion of work.   | Not yet finalised                  |                                                                                                                                                      |
| 6        | Estimated Cost (Rs in Cr)              | Rs 774.69 Crores (For Units 1 & 2) |                                                                                                                                                      |
| 7        | Actual Expenditure incurred (Rs in Cr) |                                    |                                                                                                                                                      |

**Status of LE works of Punjab (PSEB) Thermal Power Station (As on 30.6.2010)**

| A | Project Details       | Description          | Broad Scope of Works |
|---|-----------------------|----------------------|----------------------|
|   |                       |                      | <b>Order Placed</b>  |
| 1 | Name of Power Station | <b>GGSTPS, Rorar</b> | <b>i) Boiler :</b>   |
| 2 | Unit No. & capacity   | <b>U-2 (210 MW)</b>  |                      |
| 3 | Make                  |                      |                      |
|   | i) Boiler             | BHEL                 |                      |
|   | ii) TG.               | BHEL                 |                      |
| 4 | Date of commissioning | 29.3.85              |                      |

| B.                               | RLA Study / Consultancy |                                              |     |          |
|----------------------------------|-------------------------|----------------------------------------------|-----|----------|
| Description                      |                         | Boiler                                       | TG. | ii) TG : |
| Estimated Cost<br>(Rs in Cr)     |                         |                                              |     |          |
| Executing Agency                 |                         | M/s Evonik Energy services (India Pvt Ltd)   |     |          |
| Actual start of work             |                         | 1.1.2006                                     |     |          |
| Actual date of Completion        |                         | 4.7.2009                                     |     |          |
| Actual Expenditure<br>(Rs in Cr) |                         | Rs.4.23 Cr (Work) + Rs 3.07 Cr (consultancy) |     |          |

| C | <b>R&amp;M/ LE Works</b>               |                                    | <b>BOP :</b><br><br><b>Detailed Project Report (DPR) finalized, The detailed project report for carrying out R&amp;M and I.E. works submitted to Board for approval.</b> |
|---|----------------------------------------|------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1 | Executing Agency                       | Not yet finalised                  |                                                                                                                                                                          |
| 2 | No. of Activities                      | Not yet finalised                  |                                                                                                                                                                          |
| 3 | Zero date                              |                                    |                                                                                                                                                                          |
| 4 | Expected Date Start of work            | Not yet finalised                  |                                                                                                                                                                          |
| 5 | Expected date of Completion of work    | Not yet finalised                  |                                                                                                                                                                          |
| 6 | Estimated Cost (Rs in Cr)              | Rs 774.69 Crores (For Units 1 & 2) |                                                                                                                                                                          |
| 7 | Actual Expenditure incurred (Rs in Cr) |                                    |                                                                                                                                                                          |
|   |                                        |                                    |                                                                                                                                                                          |

**Status of LE works of Haryana (HPGCL) Thermal Power Station (As on 30.6.2010)**

| A                                 | Project Details                        | Description                                                    | Broad Scope of Works                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
|-----------------------------------|----------------------------------------|----------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                   |                                        |                                                                | <b>Completed</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 1                                 | Name of Power Station                  | <b>Panipat</b>                                                 | <b>i) Boiler :</b><br>Material required for replacement of economizer tubes, water wall up to 37M , buck stage, front and rear side steam cooled wall, ceiling super heater LTSH, platen SH and final SH, reheater, suit blowing system, SH/RH spray control valve, feed control valves, additional oil elevation, furnace insulation, refurbishment of critical piping and replacement of Russian type actuators etc.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| 2                                 | Unit No. & capacity                    | <b>Unit-1<br/>Up-rating<br/>110 MW to<br/>117.8 MW</b>         |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| 3                                 | Make                                   |                                                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|                                   | i) Boiler                              | BHEL                                                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|                                   | ii) TG.                                | BHEL                                                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| 4                                 | Date of commissioning                  | 03/1979                                                        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| <b>B. RLA Study / Consultancy</b> |                                        |                                                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|                                   | <b>Description</b>                     | <b>Boiler</b> <b>TG.</b>                                       | <b>ii) TG :</b> Turbine, Generator and Auxiliaries :- Material required for up-rating of turbine to 117.8 MW by modification of inner casing rotor of impulse type HP IP and LP turbines to suit reaction type of blading, provision of additional HP elevation valves, HP/LP seal steam valves, barring gear system etc.<br>Re-coring and rewinding of Generator stator, rewinding of rotor, replacement of static excitation system, diaphragm valves and regulating valves etc.<br>Replacement of HP heater 1 & 2 and LP heater 1 & 2, hydrogen coolers, level control valves, actuators, overhauling of BFW hydraulic couplings with modified cartridge and other pumps and motors, replacement of valves, critical piping insulation etc.                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|                                   | Estimated Cost (Rs in Cr)              | Included in refurbishment works                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|                                   | Executing Agency                       | BHEL   BHEL                                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|                                   | Actual start of work                   | Carried out during S/D for refurbishment works                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|                                   | Completion date                        | Completed during S/D for refurbishment works                   |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|                                   | Actual Expenditure (Rs in Cr)          | Included in up-rating works                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| <b>C</b>                          | <b>R&amp;M/ LE Works</b>               |                                                                | <b>iii) BOP :</b> Refurbishment/ Augmentation of Fuel oil handling system, ash handling plant, Overhauling of CW/BCW system, provision of new compressors, debris filter and on line tube cleaning system, Refurbishment of air conditioning ventilation system with additional 2x20 Ton AC. Refurbishment of fire fighting system, overhauling of DM plant, servicing of 6.6 KV switchgear, HT & LT motors, refurbishment of old cables etc.<br>Control & Instrumentation :- Material required for replacement of old C&I system for boiler and turbine with Max-DNA microprocessor based electronic system and man machine interface, replacement of regulating actuators for auto loops in boiler and turbine control, UPS and batteries enunciation system, suit blowing system, FSSS, SADC and turbo-visory system etc.<br>Control & Instrumentation :- Material required for replacement of old C&I system for boiler and turbine with Max-DNA microprocessor based electronic system and man machine interface, replacement of regulating actuators for auto loops in boiler and turbine control, UPS and batteries enunciation system, suit blowing system, FSSS, SADC and turbo-visory system etc. |
| 1                                 | Executing Agency Boiler/ TG.           | BHEL                                                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| 2                                 | No. of Activities Boiler/ TG.          |                                                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| 3                                 | Zero date                              |                                                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| 4                                 | Actual date of Start                   | 25.9.07                                                        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| 5                                 | Actual date of Completion of work      | 04.11.08                                                       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| 6                                 | Estimated Cost (Rs in Cr)              | Ex-work Rs 104 Crores + Ex-work price for service Rs 16 Crores |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| 7                                 | Actual Expenditure incurred (Rs in Cr) |                                                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|                                   |                                        |                                                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |

## **Western Region**

**(Unit wise Broad Status of LE works)**

## STATUS OF LE WORKS OF GUJRAT (GSECL) THERMAL POWER STATION

As on 30.06.10

|                                    | PROJECT DETAILS                       | DESCRIPTION                         | Major works carried out during LE Works                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |      |
|------------------------------------|---------------------------------------|-------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------|
| 1                                  | Power Station                         | Ukai TPS                            | <b>Completed</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |      |
| 2                                  | Unit No. & capacity                   | U-1, 120MW                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |      |
| 3                                  | Make                                  |                                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |      |
|                                    | i) Boiler                             | BHEL                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |      |
|                                    | ii)TG:                                | BHEL                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |      |
| 4                                  | Date of Commissioning                 | 19.03.1976                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |      |
| <b>B RLA Studies / Consultancy</b> |                                       |                                     | <b>a) Boiler :</b><br>(1) Repair/replacement of water wall , Platen SH, final SH, final RH header, final RH coils (56 Nos) , primary RH coils (94 Nos) , Hanger support.<br>(2) Replacement of Economizer.<br>(3)Replacement/repair RH/SH de-superheating system, penthouse.<br>(4) Installation of HEA igniter assembly, repair/replacement of Duct & Dampers, Soot blower, Erection of New ID fan, Overhauling of FD & PA fan.<br>(5) Replacement of Tubular Air preheater.<br>(6) ESP–Modification<br>(7) Servicing of coal mills, replacement of worn-out parts<br>(8)Installation of Gravimetric coal feeder.<br>(9) Boiler Instrumentation modification.<br><br><b>b) TG:</b><br>(1) Replacement of stator winding with-F class insulation<br>(2) Replacement of TG bearings from 1 to 7.<br>(3) Replacement of Hydrogen sealing rings.<br>(4) Repairing of IP casings.<br>(5) Replacement of HP/IP rotors.<br>(6) Repairing of LP rotors.<br>(7) Servicing of modified steam chest.<br>(8) C& I work & Turbovisory fittings.<br>(9) Complete replacement of C&I system by DDCMIS.<br>(10) Retrofitting of BFP with new design BFP Carridge.<br><br><b>c) C&amp;I /Other works (if any):</b><br>1) CHP (2) AHP (Ash Handling Plant),<br>(3) Raw water & cooling water system, ACW & BCW<br>(4) Fire fighting & detection system, Crane & hoists<br>(5)Water treatment plant ( O/H of clarificator and DM water plant)<br>(6) Fuel oil handling system & LDO transfer and unloading pump O/H work<br>(7) Compressed Air System.<br>(8) AC & Ventilation system.<br>(9) Servicing of GT, ST , HT, & LT motors, LT Auxilliary Transformer, Breaker & Isolators, 415 V MCC & Switchgear.<br>(10) Replacement of 6.6 KV (MOCB) by VCB. |      |
|                                    | Descrip- tion                         | Boiler                              |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         | TG   |
| 1                                  | Estimated Cost (Rs.Cr.)               | Cost included in LE work            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |      |
| 2                                  | Executing Agency                      | BHEL                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         | BHEL |
| 3                                  | Exp / Act Start date                  | 18.09.2003                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |      |
| 4                                  | Comple-tion date                      | 31.01.2004                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |      |
| 5                                  | Actual Exp. (Rs.Cr.)                  | 142.5 Lakhs                         |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |      |
| <b>C R&amp;M / LE works</b>        |                                       |                                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |      |
| 1                                  | Estimated cost (Rs. Cr.)              | 260 (for unit 1&2 incl RLA studies) |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |      |
| 2                                  | Executing Agency : <b>Boiler/ TG</b>  | BHEL / BHEL                         |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |      |
| 3                                  | No. of activities : Boiler / TG       | 169 including BOP                   |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |      |
| 4                                  | Date of start / completion (E/A)      | 06.09.2006(A)<br>24.5.2008 (A)      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |      |
| 5                                  | Actual Expenditure incurred (Rs. Cr.) | 243.48 (for U1&2 incl RLA)          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |      |

## STATUS OF LE WORKS OF GUJRAT (GSECL) THERMAL POWER STATION

As on 30.06.2010

| A | PROJECT DETAILS                       |                          | DESCRIP-TION                        | Major works carried out during Ukai R&M/LE                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|---|---------------------------------------|--------------------------|-------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1 | Name of Power Station                 |                          | Ukai TPS                            | <b>Completed</b><br><br><b>a) Boiler :</b><br>(1) Repair/replacement of water wall , Platen SH, final SH, final RH header, final RH coils (56 Nos) , primary RH coils (94 Nos) , Hanger support.<br>(2) Replacement of Economizer.<br>(3)Replacement/repair RH/SH de-superheating system, penthouse.<br>(4)Installation of HEA igniter assembly, repair/replacement of Duct & Dampers, Soot blower, Erection of New ID fan, Overhauling of FD & PA fan.<br>(5) Replacement of Tubular Air preheater.<br>(6) ESP–Modification<br>(7) Servicing of coal mills, replacement of worn-out parts<br>(8)Installation of Gravimetric coal feeder.<br>(9) Boiler Instrumentation modification.<br><br><b>b) TG:</b><br>(1) Replacement of stator winding with-F class insulation<br>(2) Replacement of TG bearings from 1 to 7.<br>(3) Replacement of Hydrogen sealing rings.<br>(4) Repairing of IP casings.<br>(5) Replacement of HP/IP rotors.<br>(6) Repairing of LP rotors.<br>(7) Servicing of modified steam chest.<br>(8) C& I work & Turbovisory fittings.<br>(9) Complete replacement of C&I system by DDCMIS.<br>(10) Retrofitting of BFP with new design BFP Carridge.<br><br><b>c) C&amp;I /Other works (if any):</b><br>1) CHP    2) AHP (Ash Handling Plant),<br>(3) Raw water & cooling water system, ACW & BCW<br>(4) Fire fighting & detection system, Crane & hoists<br>(5)Water treatment plant ( O/H of clarificator and DM water plant)<br>(6) Fuel oil handling system & LDO transfer and unloading pump O/H work<br>(7) Compressed Air System.<br>(8) AC & Ventilation system.<br>(9) Servicing of GT, ST , HT, & LT motors, LT Auxilliary Transformer, Breaker & Isolators, 415 V MCC & Switchgear.<br>(10) Replacement of 6.6 KV (MOCB) by VCB. |
| 2 | Unit No. & capacity                   |                          | U-2, 120MW                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 3 | Make                                  |                          |                                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
|   | i) Boiler                             |                          | BHEL                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
|   | ii)TG:                                |                          | BHEL                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 4 | Date of Commissioning                 |                          | 23.6.1976                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| B | RLA Studies / Consultancy             |                          |                                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
|   | Descrip-tion                          | Boiler                   | TG                                  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 1 | Estimated Cost (Rs.Cr.)               | Cost included in LE work |                                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 2 | Executing Agency                      | BHEL                     | BHEL                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 3 | Exp / Act Start date                  | 20.03.2003               |                                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 4 | Comple-tion date                      | 30.04.2003               |                                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 5 | Actual Exp. (Rs.Cr.)                  | 142.5 Lakhs              |                                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| C | R&M / LE works                        |                          |                                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 1 | Estimated cost (Rs. Cr.)              |                          | 260 (for unit 1&2 incl RLA studies) |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 2 | Executing Agency : Boiler/ TG         |                          | BHEL /BHEL                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 3 | No. of activities : Boiler / TG       |                          | 169 including BOP                   |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 4 | Date of start / completion (E/A)      |                          | 12.8.2008(A)<br>31.07.2009(E)       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 5 | Actual Expenditure incurred (Rs. Cr.) |                          | 243.48 (for U1&2 incl RLA)          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |

Full load was achieved on 20.05.2010. Unit running at 100-110 MW load.

# STATUS OF LE WORKS OF GUJRAT (GSECL) THERMAL POWER STATION

As on 30.06.10

| A            | PROJECT DETAILS                                              |                                                                                                                                                                                                                         | DESCRIP-TION                                                                                            |              | BROAD STATUS OF VARIOUS ACTIVITIES                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |  |              |                                    |                |    |                   |                                                                                                                                              |    |                                               |                                                                                                                                                                                                                         |    |                     |                                                                                                                                |    |                                   |                                                                                                                                                         |
|--------------|--------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------|--------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|--------------|------------------------------------|----------------|----|-------------------|----------------------------------------------------------------------------------------------------------------------------------------------|----|-----------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----|---------------------|--------------------------------------------------------------------------------------------------------------------------------|----|-----------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1            | Name of Power Station                                        |                                                                                                                                                                                                                         | <b>Gandhinagar TPS</b>                                                                                  |              | <b>Supply Started.</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |  |              |                                    |                |    |                   |                                                                                                                                              |    |                                               |                                                                                                                                                                                                                         |    |                     |                                                                                                                                |    |                                   |                                                                                                                                                         |
| 2            | Unit No. & capacity                                          |                                                                                                                                                                                                                         | <b>1 &amp; 2 (2x120 MW)</b>                                                                             |              | <b>(A) Main Plant Auxiliaries: (Boiler/ TG / C&amp;I/ Electricals and Switchyard) :</b> <ul style="list-style-type: none"><li>Order awarded to M/s BHEL on 12.10.06 / 28.05.2007.</li><li>70% - 80% of Design &amp; Engineering completed.</li><li>55% of materials for unit no. 1 and 2 have been received.</li><li>Due to poor work performance of R&amp;M/LE works and excessive time taken by BHEL at Ukai TPS resulting in of GSECL, GSECL management has decided to discontinue all the activities for R&amp;M/LE works of Gandhinagar TPS unit Nos. 1&amp;2 (2x120MW). Accordingly BHEL have been informed to stop all the related activities for the units. 1&amp;2 .</li></ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |  |              |                                    |                |    |                   |                                                                                                                                              |    |                                               |                                                                                                                                                                                                                         |    |                     |                                                                                                                                |    |                                   |                                                                                                                                                         |
| 3            | Make : Boiler / TG                                           |                                                                                                                                                                                                                         | BHEL / BHEL                                                                                             |              |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |  |              |                                    |                |    |                   |                                                                                                                                              |    |                                               |                                                                                                                                                                                                                         |    |                     |                                                                                                                                |    |                                   |                                                                                                                                                         |
| 4            | Date of Commissioning                                        |                                                                                                                                                                                                                         | U-1: 13.3.1977<br>U-2: 23.3.1977                                                                        |              |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |  |              |                                    |                |    |                   |                                                                                                                                              |    |                                               |                                                                                                                                                                                                                         |    |                     |                                                                                                                                |    |                                   |                                                                                                                                                         |
| <b>B</b>     |                                                              | <b>RLA Studies / Consultancy</b>                                                                                                                                                                                        |                                                                                                         |              |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |  |              |                                    |                |    |                   |                                                                                                                                              |    |                                               |                                                                                                                                                                                                                         |    |                     |                                                                                                                                |    |                                   |                                                                                                                                                         |
|              | <b>Descrip-tion</b>                                          | RLA study of Main Plant (Boiler, TG, C&I, Elec, S/Y) and BOP                                                                                                                                                            | Providing Consultancy for RLA Study and R&M/LE works for Main Plant (Boiler, TG,C&I, Elec, S/Y) and BOP |              | <b>(B) BOP /Other works (if any):</b><br>All the activities for BOP have also been stopped except four nos. of BOP packages where orders have been placed (Rs. 13.6276 Crores) and works for which were under process. The present status for these four nos. of BOP Packages is as under: <table><tr><th><u>Sl No</u></th><th>Name of BOP Packages/Ordered value</th><th>Present Status</th></tr><tr><td>1.</td><td>O/H of CHP (Mech)</td><td>LOI/detailed order issued to M/s Elecon Engg. Comp. Ltd. Vallabh Vidhyanagar on 20.05.09/27.07.09. About 300 tonnes of material is received.</td></tr><tr><td>2.</td><td>O/H of Air Washing unit &amp; ventilation system.</td><td>LOI/Order issued to M/s Calvin Engg. Ahmadabad on 07.07.07/11.08.09. Unit-1: Ducting/Cooling system works comp. except installation of CWP. Unit-2 : Ducting/Cooling system works 90% comp. except installation of CWP.</td></tr><tr><td>3.</td><td>O/H of Transformers</td><td>LOI/Order issued to M/s Dalvi Transformers and Services, Vadodara on 30.05.09/21.07.09. Unit-1: 80% works comp. Unit-2 : Comp.</td></tr><tr><td>4.</td><td>O/H of cooling tower (civil work)</td><td>LOI/Order to M/s Standard Builders, Neyveli is issued on 12.06.09/04.08.09. Unit-1: Comp. except epoxy painting of 1500 m<sup>2</sup>. Unit-2 : Comp.</td></tr></table> |  | <u>Sl No</u> | Name of BOP Packages/Ordered value | Present Status | 1. | O/H of CHP (Mech) | LOI/detailed order issued to M/s Elecon Engg. Comp. Ltd. Vallabh Vidhyanagar on 20.05.09/27.07.09. About 300 tonnes of material is received. | 2. | O/H of Air Washing unit & ventilation system. | LOI/Order issued to M/s Calvin Engg. Ahmadabad on 07.07.07/11.08.09. Unit-1: Ducting/Cooling system works comp. except installation of CWP. Unit-2 : Ducting/Cooling system works 90% comp. except installation of CWP. | 3. | O/H of Transformers | LOI/Order issued to M/s Dalvi Transformers and Services, Vadodara on 30.05.09/21.07.09. Unit-1: 80% works comp. Unit-2 : Comp. | 4. | O/H of cooling tower (civil work) | LOI/Order to M/s Standard Builders, Neyveli is issued on 12.06.09/04.08.09. Unit-1: Comp. except epoxy painting of 1500 m <sup>2</sup> . Unit-2 : Comp. |
| <u>Sl No</u> | Name of BOP Packages/Ordered value                           | Present Status                                                                                                                                                                                                          |                                                                                                         |              |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |  |              |                                    |                |    |                   |                                                                                                                                              |    |                                               |                                                                                                                                                                                                                         |    |                     |                                                                                                                                |    |                                   |                                                                                                                                                         |
| 1.           | O/H of CHP (Mech)                                            | LOI/detailed order issued to M/s Elecon Engg. Comp. Ltd. Vallabh Vidhyanagar on 20.05.09/27.07.09. About 300 tonnes of material is received.                                                                            |                                                                                                         |              |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |  |              |                                    |                |    |                   |                                                                                                                                              |    |                                               |                                                                                                                                                                                                                         |    |                     |                                                                                                                                |    |                                   |                                                                                                                                                         |
| 2.           | O/H of Air Washing unit & ventilation system.                | LOI/Order issued to M/s Calvin Engg. Ahmadabad on 07.07.07/11.08.09. Unit-1: Ducting/Cooling system works comp. except installation of CWP. Unit-2 : Ducting/Cooling system works 90% comp. except installation of CWP. |                                                                                                         |              |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |  |              |                                    |                |    |                   |                                                                                                                                              |    |                                               |                                                                                                                                                                                                                         |    |                     |                                                                                                                                |    |                                   |                                                                                                                                                         |
| 3.           | O/H of Transformers                                          | LOI/Order issued to M/s Dalvi Transformers and Services, Vadodara on 30.05.09/21.07.09. Unit-1: 80% works comp. Unit-2 : Comp.                                                                                          |                                                                                                         |              |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |  |              |                                    |                |    |                   |                                                                                                                                              |    |                                               |                                                                                                                                                                                                                         |    |                     |                                                                                                                                |    |                                   |                                                                                                                                                         |
| 4.           | O/H of cooling tower (civil work)                            | LOI/Order to M/s Standard Builders, Neyveli is issued on 12.06.09/04.08.09. Unit-1: Comp. except epoxy painting of 1500 m <sup>2</sup> . Unit-2 : Comp.                                                                 |                                                                                                         |              |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |  |              |                                    |                |    |                   |                                                                                                                                              |    |                                               |                                                                                                                                                                                                                         |    |                     |                                                                                                                                |    |                                   |                                                                                                                                                         |
| 1            | Estimated Cost (Rs.Cr.)                                      | Rs. 1.8 Cr. for both the units                                                                                                                                                                                          | Rs. 8.4 Cr. for both the units                                                                          |              |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |  |              |                                    |                |    |                   |                                                                                                                                              |    |                                               |                                                                                                                                                                                                                         |    |                     |                                                                                                                                |    |                                   |                                                                                                                                                         |
| 2            | Executing Agency                                             | M/s PPIL, New Delhi                                                                                                                                                                                                     | M/s NTPC, Noida                                                                                         |              |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |  |              |                                    |                |    |                   |                                                                                                                                              |    |                                               |                                                                                                                                                                                                                         |    |                     |                                                                                                                                |    |                                   |                                                                                                                                                         |
| 3            | Exp / Act Start date                                         | Shut down date of Unit No. 2 : 30.09.2003 to 28.03.2004                                                                                                                                                                 | 01.04.2000 (Starting of Consultancy works)                                                              |              |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |  |              |                                    |                |    |                   |                                                                                                                                              |    |                                               |                                                                                                                                                                                                                         |    |                     |                                                                                                                                |    |                                   |                                                                                                                                                         |
| 4            | Comple-tion date                                             | 13.07.2005                                                                                                                                                                                                              | 24.03.2010                                                                                              |              |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |  |              |                                    |                |    |                   |                                                                                                                                              |    |                                               |                                                                                                                                                                                                                         |    |                     |                                                                                                                                |    |                                   |                                                                                                                                                         |
| 5            | Actual Exp. (Rs.Cr.)                                         | 1.62 Cr. for both units 1&2.                                                                                                                                                                                            | 3.3793 Cr. for both units (considering invoices up to June-2009)                                        |              |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |  |              |                                    |                |    |                   |                                                                                                                                              |    |                                               |                                                                                                                                                                                                                         |    |                     |                                                                                                                                |    |                                   |                                                                                                                                                         |
| <b>C</b>     | <b>R&amp;M / LE works for Main Plant Auxiliaries and BOP</b> |                                                                                                                                                                                                                         |                                                                                                         |              |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |  |              |                                    |                |    |                   |                                                                                                                                              |    |                                               |                                                                                                                                                                                                                         |    |                     |                                                                                                                                |    |                                   |                                                                                                                                                         |
|              | <b>Description</b>                                           | <b>Main Plant: (Boiler/ TG/C&amp;I)</b>                                                                                                                                                                                 | <b>BOP</b>                                                                                              | <b>TOTAL</b> |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |  |              |                                    |                |    |                   |                                                                                                                                              |    |                                               |                                                                                                                                                                                                                         |    |                     |                                                                                                                                |    |                                   |                                                                                                                                                         |
| 1            | Estimated cost (Rs. Cr.)                                     | Rs 361 Cr.                                                                                                                                                                                                              | Rs 60 Cr.                                                                                               | Rs. 421 *Cr. |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |  |              |                                    |                |    |                   |                                                                                                                                              |    |                                               |                                                                                                                                                                                                                         |    |                     |                                                                                                                                |    |                                   |                                                                                                                                                         |
| 2            | Executing Agency : <b>Boiler/ TG</b>                         | BHEL New Delhi                                                                                                                                                                                                          | Differe nt Agenci es                                                                                    | --           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |  |              |                                    |                |    |                   |                                                                                                                                              |    |                                               |                                                                                                                                                                                                                         |    |                     |                                                                                                                                |    |                                   |                                                                                                                                                         |
| 3            | No. of activities : <b>Boiler / TG</b>                       | 216 Nos.                                                                                                                                                                                                                | 20 Nos.                                                                                                 | 236 Nos.     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |  |              |                                    |                |    |                   |                                                                                                                                              |    |                                               |                                                                                                                                                                                                                         |    |                     |                                                                                                                                |    |                                   |                                                                                                                                                         |

|   |                                       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |               |                  |  |  |  |
|---|---------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------|------------------|--|--|--|
| 4 | Date of start / completion (E/A)      | Due to poor work performance of R&M/LE works and excessive time taken by BHEL at Ukai TPS resulting in loss to GSECL, GSECL management has decided to discontinue all the activities for R&M/LE works of Gandhinagar TPS unit Nos. 1&2 (2x120MW). Accordingly BHEL have been informed to stop all the related activities for R&M/LE works of Gandhinagar unit nos. 1&2. Moreover all the activities for BOP have also been stopped, except 4 Nos. of BOP packages where the orders have been placed and works which are under progress. |               |                  |  |  |  |
| 5 | Actual Expenditure incurred (Rs. Cr.) | Rs. 142.72 Cr.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          | Rs. 10.62 Cr. | Rs. 157.37** Cr. |  |  |  |

\* Excluding Consultancy Charges Rs. 8.4 Crs.

\*\* Excluding Consultancy Charges Rs. 4.027 Crs.

**STATUS OF LE WORKS OF MADHYA PRADESH (MPPGCL) THERMAL POWER STATION**  
(As on 30.06.2010)

| A |                                                                                | Project details                |                                                                                                                                   | Description                | Broad status of various activities                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
|---|--------------------------------------------------------------------------------|--------------------------------|-----------------------------------------------------------------------------------------------------------------------------------|----------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1 | Name of Power Station                                                          |                                |                                                                                                                                   | <b>Amarkantak Ext. TPS</b> | <b>Partly Completed</b><br><br><b>a) Boiler:</b> Following works have completed during 2006-08.<br>i. Replacement of boiler pressure parts.<br>ii. Replacement of Dampers and Actuators<br>iii. Replacement of Fabric Expansion Joints<br>iv. Replacement of one no. ash slurry pump motor set.<br>v. Replacement of valves and piping.<br>vi. Renovation of Mills.<br>R&M works of Air Heaters in unit no.1 is planned to be completed during COH in the year 2010-11                                                                                                                                                                                                                                                    |
| 2 | Unit No. & capacity                                                            |                                |                                                                                                                                   | <b>U-1 (120 MW)</b>        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 3 | Make : Boiler/TG                                                               |                                |                                                                                                                                   | AVB / BHEL                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 4 | Date of Commissioning                                                          |                                |                                                                                                                                   | U-1: 11.9.1977             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|   |                                                                                |                                |                                                                                                                                   |                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| B |                                                                                | RLA Studies / Consultancy      |                                                                                                                                   |                            | <b>b) TG :</b><br><br>Order for R&M works of turbine-Generator & its auxiliaries placed on M/s NASL. Supply is almost completed. R&M works of TG & its auxiliary will be taken up after completion of R&M works in unit no. 2 which commenced from 26.07.2009<br><br><b>c) BOP :</b><br><br>The following R&M works of Electrical Equipments and C&I have been completed during 2004-06:<br>i. Replacement of relays.<br>ii. Replacement of 4 nos. 220 KV MOCBs by SF-6 breakers<br>iii. Replacement of 8 nos. LT transformers by Dry Type transformers.<br>iv. Retrofitting / replacement of 415 V switchgears / MCCs/ DBs.<br>v. Retrofitting / replacement of 6.6. KV switch gears.<br>vi.R&M works of C&I equipments. |
|   | Description                                                                    | Boiler                         | TG                                                                                                                                |                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 1 | Estimated Cost (Rs.Cr.)                                                        | Cost included in R&M/LE works. |                                                                                                                                   |                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 2 | Executing Agency                                                               | Various agencies               | NASL                                                                                                                              |                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 3 | Expected / Act Start date                                                      |                                |                                                                                                                                   |                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 4 | Exp / Act Completion date                                                      |                                |                                                                                                                                   |                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 5 | Actual Expenditure. (Rs.Cr.)                                                   |                                |                                                                                                                                   |                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| C |                                                                                | R&M / LE works                 |                                                                                                                                   |                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 1 | Estimated cost (Rs. Cr.) (for unit 1&2)                                        |                                | Rs.124.03 Cr. (for R&M of Boilers,Elect.,C &I and TG works) out of which BTG 59.79 Cr pertains to TG and associated Auxilliaries. |                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 2 | Executing Agency : <b>Boiler/ TG</b>                                           |                                | Boiler-Various agencies<br>TG package - M/s NASL                                                                                  |                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 3 | No. of activities : Boiler / TG                                                |                                |                                                                                                                                   |                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 4 | Date of start / completion (E/A)                                               |                                | Aug.2010 (E)<br>Dec, 2010 (E)                                                                                                     |                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| 5 | Actual Expenditure incurred (Rs. Cr.) <b>(for unit 1&amp;2)</b> up to 31.03.10 |                                | Rs. 62 Cr.(approx.) on R&M of Boilers, Elect and C&I +Rs 39 Crs.on TG.(Total-Rs 101 Crs.)                                         |                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |

**STATUS OF LE WORKS OF MADHYA PRADESH (MPPGCL) THERMAL POWER STATION**  
(As on 30.06.2010)

| A        | Project details                                                                |                                                                                                                                   | Description                | Broad status of various activities                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|----------|--------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------|----------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1        | Name of Power Station                                                          |                                                                                                                                   | <b>Amarkantak Ext. TPS</b> | <b>Partly Completed &amp; On Going</b><br><br><b>a) Boiler:</b> Following works have completed during 2006-08.<br>i. Replacement of boiler pressure parts.<br>ii. Replacement of Dampers and Actuators<br>iii. Replacement of Fabric Expansion Joints<br>iv. Replacement of one no. ash slurry pump motor set.<br>v. Replacement of valves and pipings.<br>vi. Renovation of Mills.<br>The R&M works of Air Heaters in unit no.2 is completed during COH in the year 2009-10.                                                                                                                                                                                                                         |
| 2        | Unit No. & capacity                                                            |                                                                                                                                   | <b>U-2 (120 MW)</b>        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 3        | Make : Boiler/TG                                                               |                                                                                                                                   | AVB / BHEL                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 4        | Date of Commissioning                                                          |                                                                                                                                   | U-2: 31.3.1978             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|          |                                                                                |                                                                                                                                   |                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| <b>B</b> | <b>RLA Studies / Consultancy</b>                                               |                                                                                                                                   |                            | <b>b) TG :</b><br><br>Order for R&M works of turbine-Generator and its auxiliaries placed on M/s NASL. Supply is almost completed. The renovation work in unit no. 2 has been commenced from 26.7.09 and will be completed by July 2010.<br><br><b>c) BOP :</b><br><br>The following R&M works of Electrical Equipments and C&I have been completed during 2004-06:<br>i.Replacement of relays.<br>ii.Replacement of 4 nos. 220 KV MOCBs by SF-6 breakers<br>iii.Replacement of 8 nos. LT transformers by Dry Type transformers.<br>vii. Retrofitting / replacement of 415 V switchgears / MCCs/ DBs.<br>viii. Retrofitting / replacement of 6.6. KV switch gears.<br>ix.R&M works of C&I equipments. |
|          | <b>Description</b>                                                             | <b>Boiler</b>                                                                                                                     | <b>TG</b>                  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 1        | Estimated Cost (Rs.Cr.)                                                        | Cost included in R&M/LE works.                                                                                                    |                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 2        | Executing Agency                                                               | Various agencies                                                                                                                  | NASL                       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 3        | Expected / Act Start date                                                      |                                                                                                                                   |                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 4        | Expected / Act Completion date                                                 |                                                                                                                                   |                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 5        | Actual Expenditure. (Rs.Cr.)                                                   |                                                                                                                                   |                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| <b>C</b> | <b>R&amp;M / LE works</b>                                                      |                                                                                                                                   |                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 1        | Estimated cost (Rs. Cr.) (for unit 1&2)                                        | Rs.124.03 Cr. (for R&M of Boilers,Elect.,C &I and TG works) out of which BTG 59.79 Cr pertains to TG and associated Auxilliaries. |                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 2        | Executing Agency : <b>Boiler/ TG</b>                                           | M/s NASL- TG package                                                                                                              |                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 3        | No. of activities : Boiler / TG                                                |                                                                                                                                   |                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 4        | Date of start / completion (E/A)                                               | 26.07.09 (A)<br>July'2010 (E)**                                                                                                   |                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 5        | Actual Expenditure incurred (Rs. Cr.) <b>(for unit 1&amp;2) up to 31.03.10</b> | Rs. 62 Cr.(approx.) on R&M of Boilers, Elect and C&I +Rs 39 Crs.on TG.(Total- Rs 101 Crs.)                                        |                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |

**\*\*Reason for Delay :** During execution after opening of TG set, some additional work pertaining to LP, IP & HP rotor had been required to be carried out which were not envisaged in the contract agreement.

## **Eastern Region**

**(Unit wise Broad Status of LE works)**

# STATUS OF LE WORKS OF BIHAR (BSEB) THERMAL POWER STATION

(As on 30.06.2010)

| A | Project details                                |                                                                                               | Description                                                         | Broad status of various activities                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
|---|------------------------------------------------|-----------------------------------------------------------------------------------------------|---------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1 | Name of Power Station                          |                                                                                               | Barauni TPS                                                         | <b>Completed / On-Going. 4600 MT materials/equipments received at site units 6&amp;7.</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| 2 | Unit No. & capacity                            |                                                                                               | U-6 ,110MW                                                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| 3 | Make                                           |                                                                                               | BHEL/ BHEL                                                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| 4 | Date of Commissioning                          |                                                                                               | U# 6-01.05.1983                                                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| B | RLA Studies / Consultancy                      |                                                                                               |                                                                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|   | Description                                    | Boiler                                                                                        | TG                                                                  | <b>i) Boiler :</b> The scope of works includes :<br>1) Strengthening of Structure( columns, backstays, ceiling girders, floor grills, hand grills, painting)<br>2) Furnace bottom sealing arrangements<br>3) Replacement of water walls, Superheater , Reheater, Soot blower system, Economizer, drain& vent piping, Hangers & Supports<br>4) Pulverized fuel firing system-Coal mills (5 no.), Coal feeders (5 no.), PF piping 5 no. sets), Seal air system (2x100%)<br>5) Fuel oil firing system<br>6) Supply/Replacement of Draft & Ducting System (APH,PA fan, FD fan, ID fan, Air and Flue gas ducting<br>7) Refurbishment of ESP<br><b>ii) TG :</b> The scope of works includes :<br>1 ) Refurbishment of HP,IP&LP turbine<br>2) Replacement/ Refurbishment of Shaft turning gear, Turbine governing system, lubricating oil coolers, Hydrogen coolers, Jacking oil pump, Seal oil coolers, Condenser, HP heaters, LP Heaters, Steam jet air ejector, Deaerator, BFP, CEP, Chimney Steam condenser and chimney exhaust fan, Turbine drain system valves, Hangers& Supports<br>3) Replacement/ Refurbishment of existing AVR with digital DVR incl. necessary modifications and existing excitation system incl. supply of necessary spares.<br>4) Complete overhauling of generator stator, Testing & varnishing of rotors and refurbishment of silica gel Hydrogen drier incl. supply of necessary spares.<br>5) Replacement/Supply/Testing of transformers, isolated phase Bus-duct of generator, Protection panels, 6.6 KV Switchgears, Bus changeover scheme ,LT Switchgears and Bus ducts, LT Motors, HT Motors , Station Lighting, Cabling, Earthing and Lighting Protection, Station Batteries & Chargers, Emergency AC Supply System, 132 KV Switchyard.<br>6) Installation of Distributed Digital Control Monitoring & Information System(DDCMIS) and other C&I Systems<br><br>In the first phase of R&M, the restoration work of TG-Set has been completed by BHEL and the unit no. 6 is running at a load of 70-75 MW.<br><b>iii) BOP :</b> The scope of works includes :<br>1) Supply and installation of Tube well system, CW System, Aeration System, DM Plant, Softening plant, CW Chlorination System, Air Compressors, Cooling towers, Misc. pump house, AC plant, Ventilation system, Fire fighting system<br>2) Replacement/ Refurbishment/Repair of Coal Handling Plant, Ash Handling Plant & F.O. Unloading Plant.<br><br>In the first phase of R&M, the restoration of BOP has also been done by BHEL. |
| 1 | Estimated Cost (Rs.Cr.)                        | Cost included in R&M work                                                                     |                                                                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| 2 | Executing Agency                               | BHEL                                                                                          | BHEL                                                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| 3 | Exp / Act Start date                           | Boiler-4.5.06<br>Turbine – 18.5.06<br>Generator Stator-15.5.06                                |                                                                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| 4 | Comple-tion date                               | Boiler-17.5.06<br>Turbine –5.6.06<br>Generator Stator- 17.5.06                                |                                                                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| 5 | Actual Exp. (Rs.Cr.)                           | R&M work is being executed on turnkey basis and the cost against RLA is included in R&M cost. |                                                                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| C | R&M / LE works                                 |                                                                                               |                                                                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| 1 | Estimated cost for both units no.6&7 (Rs. Cr.) |                                                                                               | 572.16 Cr. (including the cost of RLA)                              |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| 2 | Executing Agency : <b>Boiler/ TG</b>           |                                                                                               | BHEL/ BHEL                                                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| 3 | No. of activities : Boiler / TG                |                                                                                               |                                                                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| 4 | Date of start / completion (E/A)               |                                                                                               | LOA:16/02/2010<br>Zero Date: 16/11/2009<br>June' 2012.              |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| 5 | Actual Expenditure incurred (Rs. Cr.)          |                                                                                               | Restoration cost –Rs. 49.90 cr.<br>Consultancy charge- Rs. 7.74 Cr. |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |

**STATUS OF LE WORKS OF BIHAR (BSEB) THERMAL POWER STATION**  
(As on 30.06.2010)

| A | Project details                                |                                                                                               | Description                                                            |  | Broad status of various activities                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
|---|------------------------------------------------|-----------------------------------------------------------------------------------------------|------------------------------------------------------------------------|--|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1 | Name of Power Station                          |                                                                                               | Barauni TPS                                                            |  | <b>Supply Started. 4600 MT materials/equipments received at site for units 6&amp;7..</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| 2 | Unit No. & capacity                            |                                                                                               | U- 7, 110MW                                                            |  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 3 | Make : Boiler/ TG                              |                                                                                               | BHEL/ BHEL                                                             |  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 4 | Date of Commissioning                          |                                                                                               | U# 7- 31.03.1985                                                       |  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| B | RLA Studies / Consultancy                      |                                                                                               |                                                                        |  | <b>i) Boiler :</b> The scope of works includes :<br>1) Strengthening of Structure( columns, backstays, ceiling girders, floor grills, hand grills, painting)<br>2) Furnace bottom sealing arrangements<br>3) Replacement of water walls, Superheater ,Reheater, Soot blower system, Economizer, drain& vent piping, Hangers & Supports<br>4) Pulverized fuel firing system-Coal mills (5 no.), Coal feeders (5 no.), PF piping 5 no. sets), Seal air system (2x100%)<br>5) Fuel oil firing system<br>6) Supply/Replacement of Draft & Ducting System (APH,PA fan, FD fan, ID fan, Air and Flue gas ducting<br>7) Refurbishment of ESP<br><b>ii) TG :</b> The scope of works includes :<br>1 ) Refurbishment of HP,IP&LP turbine<br>2) Replacement/ Refurbishment of Shaft turning gear, Turbine governing system, lubricating oil coolers, Hydrogen coolers, Jacking oil pump, Seal oil coolers, Condenser, HP heaters, LP Heaters, Steam jet air ejector, Deaerator, BFP, CEP, Chimney Steam condenser and chimney exhaust fan, Turbine drain system valves, Hangers& Supports<br>3) Replacement/ Refurbishment of existing AVR with digital DVR incl. necessary modifications and existing excitation system incl. supply of necessary spares.<br>4) Complete overhauling of generator stator, Testing & varnishing of rotors and refurbishment of silica gel Hydrogen drier incl. supply of necessary spares.<br>5) Replacement/Supply/Testing of transformers, isolated phase Bus-duct of generator, Protection panels, 6.6 KV Switchgears, Bus changeover scheme ,LT Switchgears and Bus ducts, LT Motors, HT Motors, Station Lighting, Cabling, Earthing and Lighting Protection, Station Batteries & Chargers, Emergency AC Supply System, 132 KV Switchyard.<br>6) Installation Of Distributed Digital Control Monitoring& Information System(DDCMIS) and other C&I Systems<br><br><b>Dismantling of Turbine of U-7 completed, rotor is being sent to BHEL, Hyderabad.</b><br><b>iii) BOP :</b> The scope of works includes :<br>1) Supply and installation of Tube well system, CW System, Aeration System, DM Plant, Softening plant, CW Chlorination System, Air Compressors, Cooling towers, Misc. pump house, AC plant, Ventilation system, Fire fighting system<br>2) Replacement/ Refurbishment/Repair of Coal Handling Plant, Ash Handling Plant & F.O. Unloading Plant.<br><br>In the first phase of R&M, the restoration of BOP has also been done by BHEL. |
|   | Description                                    | Boiler                                                                                        | TG                                                                     |  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 1 | Estimated Cost (Rs.Cr.)                        | Cost included in R&M work                                                                     |                                                                        |  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 2 | Executing Agency                               | BHEL                                                                                          | BHEL                                                                   |  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 3 | Exp / Act Start date                           | Boiler-4.5.06<br>Turbine – 18.5.06<br>Generator Stator-15.5.06                                |                                                                        |  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 4 | Comple-tion date                               | Boiler-17.5.06<br>Turbine –5.6.06<br>Generator Stator- 17.5.06                                |                                                                        |  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 5 | Actual Exp. (Rs.Cr.)                           | R&M work is being executed on turnkey basis and the cost against RLA is included in R&M cost. |                                                                        |  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| C | R&M / LE works                                 |                                                                                               |                                                                        |  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 1 | Estimated cost for both units no.6&7 (Rs. Cr.) |                                                                                               | 572.16 Cr. (including the cost of RLA                                  |  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 2 | Executing Agency : Boiler/ TG                  |                                                                                               | BHEL/ BHEL                                                             |  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 3 | No. of activities : Boiler / TG                |                                                                                               |                                                                        |  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 4 | Date of start / completion (E/A)               |                                                                                               | LOA:16/02/2010<br>Zero Date: 16/11/2009<br>Nov.' 2011.                 |  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 5 | Actual Expenditure incurred (Rs. Cr.)          |                                                                                               | Restoration of U -6 –Rs. 49.90 cr.<br>Consultancy charge- Rs. 7.74 Cr. |  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |

\*Planning Commission vide their letter dated 16.11.2009 approved the revised cost estimates of Rs.1053 crores including consultancy charges under the Special Plan for Bihar for both BTPS & MTPS.

# STATUS OF LE/R&M WORKS OF BIHAR (KBUNL) THERMAL POWER STATION

(As on 30.06.2010)

| A |                                                | Project details                                                                               |      | Description | Broad status of various activities                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|---|------------------------------------------------|-----------------------------------------------------------------------------------------------|------|-------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1 | Name of Power Station                          | Muzaffarpur TPS                                                                               |      |             | Supply Started. 2150 MT SG material received at site.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| 2 | Unit No. & capacity                            | U-1,110MW                                                                                     |      |             | <b>i) Boiler:</b> The scope of works includes :<br>1) Replacement/refurbishment of Furnace water walls, Economizer, Super Heater, Re heater, Steam cooled wall tubes, SH&RH DESH station, Soot blowing system, Drain and vents, Fuel preparation and firing system.<br>2) Fuel Oil Firing System.<br>3) Renovation/ Overhauling of APH & Draft system<br>4) Refurbishment of ESP<br>5) Replacement of Gates & dampers and Sample cooler along with valves and piping<br>6) Supply of Hangers and supports, BHEL Vision (electronic water level indicator)<br>7) Servicing of Boiler drum with internals and strengthening of boiler main structure and painting<br><br><b>ii) TG:</b> The scope of works includes :<br>1) Replacement/repairs/polishing & modification of HP/IP/LP Turbine<br>2) Replacement of all flexible hoses<br>3) Balancing of all finished rotor & repairing of casing<br>4) Refurbishment of Shaft Turning gear(U-1 only), Turbine Governing System, Turbine gland system, Deaerator, Steam jet air ejector<br>5) Supply/replacement of Lubricating oil coolers, Seal oil coolers, Hydrogen coolers, Jacking oil pumps, condenser tubes, HP Heaters, LP Heaters, BFP, CEP, Condensate booster pump, Turbine drain system valves, Turbine governing valves, Insulation, Turbine lube oil system, TG Bearing & Coupling bolts<br>6) Installation Of Distributed Digital Control Monitoring & Information System(DDCMIS)<br>7) Complete overhauling of generator stator & complete testing /varnishing of generator rotor.<br>8) Regarding Electrical works, Refurbishment / replacement/supply of transformers, Generator bus duct, Protection panels, Bus changeover schemes, 220/132KV Switchyard.<br><br><b>iii) BOP :</b> The scope of works includes :<br>R & M of Bore well system ,Fire fighting system, Pre Treatment Plant, DM Plant , Chlorination Plant , Cooling Tower, Compressed Air System, Air Conditioning System, Ash Handling System, Fuel Oil System, Workshop, CW System, Raw Water System, Feed Water Booster Pumps, Chemistry Lab. |
| 3 | Make                                           | BHEL/BHEL                                                                                     |      |             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 4 | Date of Commissioning                          | 31.03.1985                                                                                    |      |             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| B |                                                | RLA Studies / Consultancy                                                                     |      |             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
|   | Description                                    | Boiler                                                                                        | TG   |             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 1 | Estimated Cost (Rs.Cr.)                        | a) Included in restoration cost for unit # 2<br>b) For unit # 1 Not charged                   |      |             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 2 | Executing Agency                               | BHEL                                                                                          | BHEL |             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 3 | Exp / Act Start date                           | Boiler-4.5.06<br>Turbine – 18.5.06<br>Generator Stator-15.5.06                                |      |             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 4 | Comple-tion date                               | May 2008                                                                                      |      |             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 5 | Actual Exp. (Rs.Cr.)                           | R&M work is being executed on turnkey basis and the cost against RLA is included in R&M cost. |      |             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| C |                                                | R&M / LE works                                                                                |      |             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 1 | Estimated cost for both units no.1&2 (Rs. Cr.) | 471.80                                                                                        |      |             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 2 | Executing Agency : Boiler/ TG                  | BHEL/ BHEL                                                                                    |      |             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 3 | No. of activities : Boiler / TG                | 48 Packages                                                                                   |      |             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 4 | Date of start / completion (E/A)               | LOA:15/04/2010<br>15.07.2010<br>June' 2011                                                    |      |             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| 5 | Actual Expenditure incurred (Rs. Cr.)          | 56.8 (for unit @ 2 restoration)& BOP (partly                                                  |      |             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |

\*Planning Commission vide their letter dated 16.11.2009 approved the revised cost estimates of Rs.1053 crores including consultancy charges under the Special Plan for Bihar for both BTPS & MTPS

# STATUS OF LE/R&M WORKS OF BIHAR (KBUNL) THERMAL POWER STATION

(As on 30.06.2010)

| A        | Project details                                |                                                                                               | Description                                   |  | Broad status of various activities                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
|----------|------------------------------------------------|-----------------------------------------------------------------------------------------------|-----------------------------------------------|--|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1        | Name of Power Station                          |                                                                                               | <b>Muzaffarpur TPS</b>                        |  | <b>On-Going.</b><br><br><b>i) Boiler:</b> The scope of works includes :<br>1) Replacement/refurbishment of Furnace water walls, Economizer, Super Heater, Re heater, Steam cooled wall tubes, SH&RH DESH station, Soot blowing system, Drain and vents, Fuel preparation and firing system.<br>2) Fuel Oil Firing System<br>3) Renovation/ Overhauling of APH &Draft system<br>4) Refurbishment of ESP<br>5) Replacement of Gates & dampers and Sample cooler along with valves and piping<br>6) Supply of Hangers and supports, BHEL Vision (electronic water level indicator)<br>7) Servicing of Boiler drum with internals and strengthening of boiler main structure and painting<br>*Partly restored during restoration of unit -2.<br><b>ii) TG:</b> The scope of works includes :<br>1) Replacement/repairs/polishing & modification of HP/IP/LP Turbine<br>2) Replacement of all flexible hoses<br>3) Balancing of all finished rotor & repairing of casing<br>4) Refurbishment of Shaft Turning gear(U-1 only),Turbine Governing System, Turbine gland system, Deaerator, Steam jet air ejector.<br>5) Supply/replacement of Lubricating oil coolers, Seal oil coolers, Hydrogen coolers, Jacking oil pumps, condenser tubes, HP Heaters, LP Heaters, BFP,CEP, Condensate booster pump, Turbine drain system valves, Turbine governing valves, Insulation, Turbine lube oil system, TG Bearing & Coupling bolts<br>6) Installation Of Distributed Digital Control Monitoring & Information System(DDCMIS)<br>7) Complete overhauling of generator stator & complete testing/varnishing of generator rotor<br>8) Regarding Electrical works, Refurbishment / replacement/supply of transformers, Generator bus duct, Protection panels, Bus changeover schemes, 220/132KV Switchyard.<br>*Partly restored during restoration of unit -2.<br><b>iii) BOP :</b> The scope of works includes :<br>R & M of Bore well system ,Fire fighting system, Pre Treatment Plant, DM Plant , Chlorination Plant , Cooling Tower, Compressed Air System, Air Conditioning System, Ash Handling System, Fuel Oil System, Workshop, CW System, Raw Water System, Feed Water Booster Pumps, Chemistry Lab.<br>*Partly restored during restoration of unit -2.<br>Both the streams of CHP become operational on 20.04.2010.<br>R&M of one wagon Tippler will be completed in Aug.'2010. |
| 2        | Unit No. & capacity                            |                                                                                               | <b>U-2,110MW</b>                              |  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|          | Make                                           |                                                                                               | BHEL/BHEL                                     |  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 4        | Date of Commissioning                          |                                                                                               | 17.03.1986                                    |  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| <b>B</b> | <b>RLA Studies / Consultancy</b>               |                                                                                               |                                               |  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|          | <b>Description</b>                             | <b>Boiler</b>                                                                                 | <b>TG</b>                                     |  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 1        | Estimated Cost (Rs.Cr.)                        | a) Included in restoration cost for unit # 2<br>b) For unit # 1 Not charged                   |                                               |  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 2        | Executing Agency                               | BHEL                                                                                          | BHEL                                          |  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 3        | Exp / Act Start date                           | Boiler-4.5.06<br>Turbine – 18.5.06<br>Generator Stator-15.5.06                                |                                               |  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 4        | Completion date                                | Nov-2006                                                                                      |                                               |  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 5        | Actual Exp. (Rs.Cr.)                           | R&M work is being executed on turnkey basis and the cost against RLA is included in R&M cost. |                                               |  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| <b>C</b> | <b>R&amp;M / LE works</b>                      |                                                                                               |                                               |  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 1        | Estimated cost for both units no.1&2 (Rs. Cr.) |                                                                                               | 471.80                                        |  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 2        | Executing Agency : <b>Boiler/ TG</b>           |                                                                                               | BHEL/ BHEL                                    |  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 3        | No. of activities : Boiler / TG                |                                                                                               | 48 Packages                                   |  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 4        | Date of start / completion (E/A)               |                                                                                               | LOA:15/04/2010<br>Sept.' 2011<br>April' 2012  |  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| 5        | Actual Expenditure incurred (Rs. Cr.)          |                                                                                               | 56.8 (for unit @ 2 restoration)& BOP (partly) |  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |

**STATUS OF LE WORKS OF WEST BENGAL (WBPDC) THERMAL POWER STATION**  
(As on 30.06.2010)

| A        | Project details                                        |               | Description                     | Broad status of various activities                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
|----------|--------------------------------------------------------|---------------|---------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1        | Name of Power Station                                  |               | <b>Bandel</b>                   | WBPDC has taken a decision for rebidding.<br><br><b>i) Boiler :</b> Main Plant Package(B-T-G)<br>International Competitive Bidding in accordance with IBRD's Two Stage bidding procedure has been adopted. 1 <sup>st</sup> Stage Bid evaluated and evaluation report submitted to World Bank. Due to lack of more than one qualified bidders for 2 <sup>nd</sup> stage bid WBPDC has taken a decision for retendering. A proposal was placed before World Bank and on 02.06.10 WB sent their "No Objection". WBPDC is preparing fresh bidding documents for BTG pkg. Exp. Date of submission to WB for clearance is by Sept.'2010. |
| 2        | Unit No. & capacity                                    |               | <b>U-5 , 210MW</b>              |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| 3        | Make : Boiler/TG                                       |               | AVB/BHEL                        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| 4        | Date of Commissioning                                  |               | 23/03/1983                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| <b>B</b> | <b>RLA Studies / Consultancy</b>                       |               |                                 | <b>ii) TG : Main Plant Package(B-T-G)</b><br><br>Same as Boiler                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|          | <b>Description</b>                                     | <b>Boiler</b> | <b>TG</b>                       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| 1        | Estimated Cost (Rs.Cr.)                                |               |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| 2        | Executing Agency                                       | NASL          |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| 3        | Exp / Act Start date                                   |               |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| 4        | Completion date                                        | January 2005) |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| 5        | Actual Exp. (Rs.Cr.)                                   |               |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| <b>C</b> | <b>R&amp;M / LE works</b>                              |               |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| 1        | Executing Agency : <b>Boiler/ TG</b>                   |               | Yet to be finalized.            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| 2        | No. of activities : Boiler / TG                        |               | 4 no. of packages.              |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| 3        | Zero date                                              |               |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| 4        | <b>Date of start</b> (Original/ Expected /Actual)      |               | Expected Date of start-May,2011 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| 5        | <b>Date of completion</b> (Original/ Expected /Actual) |               | Yet to be finalized.            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| 6        | Estimated cost (Rs. Cr.)                               |               | 472.38                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| 7        | Actual Expenditure incurred (Rs. Cr.)                  |               | *                               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |

\*Till date, payment made to three consultancy services only for preparing DPR & tender document. All these charges were funded by PHRD Grant. Project is at present in Bidding Stage.

