

Executive summary of Target and Achievement of Substations during 2020-21

As on Sep-20

(All figures in circuit MVA)

Programme / Achievement		HVDC								765 kV				400 kV				220 kV				Grand Total			
		± 800 kV				± 500 kV																			
		Central Sector	State Sector	JV/Private Sector	Total	Central Sector	State Sector	JV/Private Sector	Total	Central Sector	State Sector	JV/Private Sector	Total	Central Sector	State Sector	JV/Private Sector	Total	Central Sector	State Sector	JV/Private Sector	Total	Central Sector	State Sector	JV/Private Sector	Grand Total
Programme 2020-21		6000	0	0	6000	0	0	0	0	7500	6000	0	13500	9890	13055	3210	26155	480	16915	0	17395	23870	35970	3210	63050
Sep/20	Programme	0	0	0	0	0	0	0	0	0	3000	0	3000	630	2715	0	3345	0	1480	0	1480	630	7195	0	7825
	Achievement	1500	0	0	1500	0	0	0	0	0	0	0	0	1500	1000	0	2500	0	1140	0	1140	3000	2140	0	5140
Upto Sep-20	Programme	6000	0	0	6000	0	0	0	0	4500	3000	0	7500	5390	8980	1260	15630	480	10370	0	10850	16370	22350	1260	39980
	Achievement	1500	0	0	1500	0	0	0	0	3900	0	0	3900	2000	1200	2000	5200	110	8040	0	8150	7510	9240	2000	18750