



**GOVERNMENT OF INDIA
MINISTRY OF POWER
CENTRAL ELECTRICITY AUTHORITY
OPERATION MONITORING DIVISION
SEWA BHAWAN, R.K.PURAM
NEW DELHI-110066**



(I.S.O. 9001:2008)

Subject: Revised Cods for coal based thermal power plants as on 23.03.2015 -reg.

As per the decision taken in SLC (Long Term) held on 12th March, 2015 regarding revised Commercial Date of Operation (COD) dates for the coal based power plants (CIL linked part of 78000 MW) which are either commissioned or under construction has been finalized taking into comments received from various project authorities on draft COD. The list of units where COD has been achieved so far is given in Annexure-I and that of units where COD is yet to be achieved is given in Annexure-II.

Encl: As above.

(A.K. Mishra)
Chief Engineer (OM)

Joint Secretary (Thermal), Ministry of Power, Shram Shakti Bhawan, New Delhi-I
No. CEA/Plg/OM/1/1/2015/ Dated 25.03.2015

Copy to:

1. Chief Engineer (IT): Request for uploading on the CEA website.
2. Chief Engineer (TPI/TPM), CEA
3. SA to Chairperson, CEA
4. SA to Member (Plg)

CENTRAL ELECTRICITY AUTHORITY
COD of CIL Linked Power Plants (Post-2009 plants) (78000 MW)
List of units where COD has been achieved

S. No.	Power Station/ Unit	Sector	Capacity (MW)	Source	COD detail
A	Long Term Linkage based				
1	Bhilai JV / Unit-1	CS	250	SECL	22.04.2009
2	Bhilai JV /Unit-2	CS	250	SECL	21.10.2009
3	Kahalgaon St- II Ph.-II /Unit-7	CS	500	ECL	20.03.2010
4	Dadri Ext/ Unit-5	CS	490	CCL	31.01.2010
5	Chandrapura /Unit-7	CS	250	CCL	02.11.2011
6	Chandrapura /Unit-8	CS	250	CCL	15.07.2011
7	Bakreshwar St.-II /Unit-5	SS	210	ECL	27.06.2009
8	Suratgarh/ Unit-6	SS	250	SECL	30.12.2009
9	Kota /Unit-7	SS	195	SECL	01.01.2010
10	Dr. N. Tata Rao-IV	SS	500	MCL	28.01.2010
11	Chabra /Unit-1	SS	250	SECL	11.06.2010
12	New Parli / Unit-2	SS	250	MCL(Ib)	31.07.2010
13	Paras Ext./ Unit-2	SS	250	MCL(Ib)	30.08.2010
14	Rajiv Gandhi, Hissar/ Unit-1	SS	600	MCL(Ib)	25.08.2010
15	Pathadi (LANCO) /Unit-1	Pvt.	300	SECL	09.04.2010
16	Budge Budge III /Unit-3	Pvt.	250	ECL/BCCL	02.10.2009
17	Rosa/ Unit-1	Pvt.	300	CCL	14.03.2010
18	Pathadi (LANCO) /Unit-2	Pvt.	300	SECL	07.05.2011
19	Dadri Ext /Unit-6	CS	490	CCL	31.07.2010
20	Farakka / Unit-6	CS	500	ECL	05.04.2012
21	Simhadri/ Unit-3	CS	500	SECL	16.09.2011
22	Indira Gandhi (Aravali) /Unit-1	CS	500	MCL	05.03.2011
23	Korba III / Unit-7 STPS	CS	500	SECL	21.03.2011
24	Chabra/ Unit-2	SS	250	SECL	15.10.2011
25	Rayalseema St.-II /Unit-5	SS	210	MCL	04.02.2011
26	Raichur/ Unit-8	SS	250	MCL	11.12.2010
27	Rajiv Gandhi, Hissar/ Unit-2	SS	600	MCL	01.03.2011
28	Rosa /Unit-2	Pvt.	300	CCL	30.06.2010
29	Jharsuguda (Sterlite) /Unit-2	Pvt.	600	MCL	09.11.2010
30	Jharsuguda (Sterlite) /Unit-1	Pvt.	600	MCL	29.12.2010
31	Wardha Warora/ Unit-1-3	Pvt.	405	WCL	U-1: 01.07.2010, U-2: 30.10.2010, U-3: 27.01.2011

COD of CIL Linked Power Plants (Post-2009 plants) (78000 MW)

List of units where COD has been achieved

S. No.	Power Station/ Unit	Sector	Capacity (MW)	Source	COD detail
32	Sipat/ Unit-1	CS	660	SECL	01.10.2011
33	Kodarma/ Unit-1	CS	500	MCL	18.07.2013
34	Durgapur Steel /Unit-1	CS	500	ECL	15.05.2012
35	Indira Gandhi (Aravali)/ Unit-2	CS	500	MCL	21.04.2012
36	Simhadri /Unit-4	CS	500	MCL	30.09.2012
37	Sipat /Unit-2	CS	660	SECL	25.05.2012
38	Durgapur Steel /Unit-2	CS	500	ECL	05.03.2013
39	Vallur/ Unit-1	CS	500	MCL	29.11.2012
40	Kothagudem IV Ext./ Unit-1	SS	500	MCL	23.10.2011
41	Khaperkheda /Unit-5	SS	500	MCL	16.04.2012
42	Harduaganj Ext /Unit-8	SS	250	CCL	01.02.2012
43	Bhusawal /Unit-4	SS	500	MCL	06.11.2012
44	Bhusawal/ Unit-5	SS	500	MCL	03.01.2014
45	Maithon RB / Unit-1	Pvt.	525	BCCL	01.09.2011
46	Jharsuguda (Sterlite) /Unit-3	Pvt.	200	MCL **	19.08.2011
47	Mundra, Adani Ph III /Unit-1	Pvt.	660	MCL (70% dom.linkage)	07.11.2011
48	Lanco Anpara'C' / Unit-2	Pvt.	600	NCL	18.1.2012
49	Lanco Anpara'C' / Unit-1	Pvt.	600	NCL	10.12.2011
50	Khambarkhera/ Unit-1&2	Pvt.	90	CCL	U-1: 3.03.2012, U-2: 15.12.2011
51	Maqsoodpur /Unit-1&2	Pvt.	90	CCL	U-1: 06.12.2011, U-2: 28.03.2012
52	Barkhera /Unit-1	Pvt.	45	CCL	02.12.2011
53	Rosa /Unit-3	Pvt.	300	CCL	01.01.2012
54	Kundarki /Unit-1	Pvt.	45	CCL	29.03.2012
55	Mahatma Gandhi (JPL)/ Unit-1	Pvt.	660	CCL	29.03.2012
56	Barkhera/ Unit-2	Pvt.	45	CCL	19.03.2012
57	Kundarki/ Unit-2	Pvt.	45	CCL	21.4.2012
58	Utraula /Unit-1 & 2	Pvt.	90	CCL	U-1: 3.04.2012, U-2: 24.04.2012
59	Maithan RB /Unit-2	Pvt.	525	CCL	24.07.2012
60	Mundra, Adani Ph III/ Unit-2	Pvt.	660	MCL (70% dom.linkage)	03.03.2012
61	Mundra, Adani Ph III/ Unit-3	Pvt.	660	MCL (70% dom.linkage)	09.03.2012
62	Rosa TPP -II /Unit- 4	Pvt.	300	CCL	31.03.2012
63	Wardha Warora/ Unit-4	Pvt.	135	WCL	30.04.2011
64	Mihan/Unit-1-4	Pvt.	246		U-1 :06.01.2011, U-2: 27.05.2011, U-3: 21.04.2011, U-4: 01.08.2011
65	Mauda /Unit- 1	CS	500	MCL/ WCL	13.03.2013
66	Rihand -III /Unit- 5	CS	500	NCL	19.11.2012
67	Sipat /Unit-3	CS	660	SECL	01.08.2012
68	Vindhyachal -IV /Unit-11	CS	500	NCL	01.03.2013
69	Indira Gandhi (Jhajjar) JV /	CS	500	MCL	26.04.2013
70	Koderma /Unit-2	CS	500	BCCL/ CCL	14.06.2014

COD of CIL Linked Power Plants (Post-2009 plants) (78000 MW)**List of units where COD has been achieved**

S. No.	Power Station/ Unit	Sector	Capacity (MW)	Source	COD detail
71	Vallur -II/ Unit-2	CS	500	MCL	05.08.2013
72	Vindhyachal-IV/ Unit-12	CS	500	NCL	27.03.2014
73	Mauda/ Unit- 2	CS	500	MCL/ WCL	30.03.2014
74	Harduaganj Ext./ Unit-9	SS	250	CCL/ BCCL	10.10.2013
75	Parichha Ext /Unit-5	SS	250	BCCL/ CCL	17.07.2012
76	Mettur Ext. /Unit-1	SS	600	MCL	12.10.2013
77	Parichha Ext /Unit-6	SS	250	BCCL/ CCL	18.04.2013
78	North Chennai Ext /Unit -2	SS	600	MCL	08.05.2014
79	Satpura Ext. /Unit-10	SS	250	WCL	18.08.2013
80	Korba West - III/Unit-5	SS	500	SECL	28.10.2013
81	Mahatma Gandhi (JPL) /Unit- 2	Pvt.	660	CCL	19.07.2012
82	Bina /Unit- 1	Pvt.	250	SECL/CCL	30.08.2012
83	Butibori/ Unit-2	Pvt.	300	WCL	04.04.2013
84	Tiroda -I /Unit- 1	Pvt.	660	MCL/ WCL	23.09.2012
85	Tiroda -I/ Unit- 2	Pvt.	520	MCL/ WCL	30.03.2013
86	Kamalanga/ Unit-1	Pvt.	350	MCL	30.04.2013
87	EMCO Warora /Unit-1	Pvt.	300	SECL	19.03.2013
88	Bela /Unit-1	Pvt.	270	SECL/MCL	18.07.2013
89	Amravati -I/ Unit- 1	Pvt.	270	SECL	03.06.2013
90	Bina /Unit- 2	Pvt.	250	SECL/CCL	07.04.2013
91	Rihand -III /Unit-6	CS	500	NCL	27.03.2014
92	Shree Singaji (Malwa) /Unit- 1	SS	600	SECL	01.02.2014
93	North Chennai Ext /Unit -1	SS	600	MCL	20.03.2014
94	Satpura Ext./Unit-11	SS	250	WCL	16.03.2014
95	Kamalanga /Unit-2	Pvt.	150	MCL	12.11.2013
96	EMCO Warora /Unit-2	Pvt.	300	SECL	01.09.2013
97	Dhariwal Infra. /Unit-1	Pvt.	300	Linkage	11.02.2014
98	Amravati -I/Unit- 2	Pvt.	270	SECL	28.03.2014
99	Nasik -I /Unit- 1	Pvt.	270	MCL/ SECL	29.03.2014
100	Nabha /Unit- 1	Pvt.	700	SECL	01.02.2014
101	Baradhra (DB Power)/ Unit-1	Pvt.	600	SECL	03.11.2014
102	Tamnar (Raigarh)/ Unit-1	Pvt.	600	MCL/ SECL	27.08.2014
103	Tamnar (Raigarh)/ Unit-2	Pvt.	600	MCL/ SECL	09.11.2014
104	Dhariwal Infra. /Unit-2	Pvt.	300	Linkage	02.08.2014
105	Talwandi Sabo /Unit-1	Pvt.	660	MCL	05.07.2014

COD of CIL Linked Power Plants (Post-2009 plants) (78000 MW)

List of units where COD has been achieved

S. No.	Power Station/ Unit	Sector	Capacity (MW)	Source	COD detail
106	Nabha /Unit- 2	Pvt.	700	SECL	01.07.2014
107	Shree Singaji (Malwa) /Unit-2	SS	600	SECL	28.12.2014
108	Sri Damodaram Sanjeevaiah (Krishnapattam)/Unit -1	SS	800	MCL (70% dom.linkage)	5.02.2015
109	Avantha Bhandar /Unit-1	Pvt.	600	SECL	01.04.2014
110	Haldia /Unit-1	Pvt.	300	MCL	28.01.2015
111	Haldia /Unit-2	Pvt.	300	MCL	21.02.2015
112	Vallur -II/ Unit-3	CS	500	MCL	26.02.2015
113	Pynampuram /Unit- 1	Pvt.	660	MCL (70% dom.linkage)	02.03.2015
114	Derang /Unit-1	Pvt.	600	MCL	February, 2015 (*)
115	Amravati -I/Unit- 3	Pvt.	270	SECL	03.02.2015
116	Amravati -I/Unit- 4	Pvt.	270	SECL	8.03.2015
	Sub total (A)		47931		
B	Tapering Linkage Based				
117	Mejia TPS Ph-II Unit-1 (U-7)	CS	500		02.08.2011
118	Ukai Unit-6	SS	500		08.06.2013
119	Bellary Unit-2	SS	500		19.02.2013
120	Jharsuguda (Sterlite) Unit-3	Pvt.	400		19.08.2011
121	Jharsuguda (Sterlite) Unit-4	Pvt.	600		26.04.2012
122	Adhunik Unit-1	Pvt.	270		21.01.2013
123	Adhunik Unit-2	Pvt.	270		19.05.2013
124	Akaltara (KSK Mahanadi) Unit-1	Pvt.	600		14.08.2013
125	Kamalanga Units-2 & 3	Pvt.	550		U-2: 12.11.2013, U-3: 25.03.2014
126	Tiroda Unit-2 & 3	Pvt.	800		U-2: 25.03.2013, U-3: 14.06.2013
127	Salora (Vandana Vidyut) Unit-1	Pvt.	135		10.04.2014
128	Akaltara (KSK Mahanadi) Unit-2	Pvt.	600		26.08.2014
	Sub total (B)		5725		
	Total of units where COD has been achieved		53656		

* Declartion of COD in Process

** Out of 600 MW, Sterlite Unit-3 is having 400 MW Tapering Linkage.

Annexure-II**CENTRAL ELECTRICITY AUTHORITY
COD of CIL Linked Power Plants (Post-2009 plants) (78000 MW)****List of units where COD is yet to be achieved**

S. No.	Power Station/ Unit	Sector	Linked Capacity (MW)	Source	COD (Expected)
A	Long Term Linkage based				
1	Anuppur -I/Unit- 1	Pvt.	600	SECL	March, 2015
2	Talwandi Sabo /Unit-2	Pvt.	660	MCL	March, 2015
3	Tuticorin JV /Unit- 1	CS	500	MCL	March, 2015
4	Bandakhar (Maruti Clean) /Unit-	Pvt.	300	SECL	March, 2015
5	Sri Damodaram Sanjeevaiah (Krishnapattam)/Unit -2	SS	800	MCL (70% dom.linkage)	March, 2015
6	Ucchpinda /Unit- 1	Pvt.	360	SECL	April, 2015
7	Ind Bharat (Utkal) /Unit-1	Pvt.	350	MCL	April, 2015
8	BALCO Unit-1	Pvt.	300	SECL	April, 2015
9	Anuppur -I/Unit- 2	Pvt.	600	SECL	June, 2015
10	Tuticorin JV /Unit- 2	CS	500	MCL	June, 2015
11	Talwandi Sabo TPP U 3	Pvt.	660	MCL	June, 2015
12	Nasik Ph -I /Unit- 2	Pvt.	270	MCL/ SECL	June, 2015
13	Anpara-D /Unit- 6	SS	500	NCL	September, 2015
14	TRN Energy / Unit-1	Pvt.	300	SECL	June, 2015
15	Pynampuram /Unit- 2	Pvt.	660	MCL (70% dom. linkage)	June, 2015
16	Ucchpinda TPP U 2	Pvt.	360	SECL	July, 2015
17	Vizag /Unit-1	Pvt.	520	MCL	July, 2015
18	Ind Bharat (Utkal) /Unit-2	Pvt.	350	MCL	July, 2015
19	BALCO Unit-2	Pvt.	300	SECL	July, 2015
20	Muzaffarpur Ext.(Kanti)/Unit-3	CS	195	CCL	September,2015
21	Prayagraj (Bara) /Unit- 1	Pvt.	660	NCL	September,2015
22	Bongaigaon TPP U 1	CS	250	NEC/ECL	September,2015
23	Vizag U-2	Pvt.	520	MCL	September,2015
24	Ucchpinda TPP U 3	Pvt.	180	SECL	October, 2015
25	Anpara-D /Unit- 7	SS	500	NCL	February, 2016
26	Seoni (Jhabua) /Unit-1	Pvt.	600	SECL/ MCL	December,2015
27	Binjkote U-1	Pvt.	300	SECL	December, 2015
28	Amravati TPP -I U 5	Pvt.	270	SECL	December, 2015
29	TRN Energy U-2	Pvt.	300	SECL	December, 2015
30	Prayagraj(Bara) U-2	Pvt.	660	NCL	December, 2015
31	Singhtarai (Athena) U-1	Pvt.	600	SECL	December, 2015
32	Nabinagar (BRBCL) TPP U 1	CS	250	CCL	January, 2016
33	Binjkote U-2	Pvt.	300	SECL	February, 2016
34	Bokaro TPP 'A' Exp U 1	CS	500	CCL	March, 2016

COD of CIL Linked Power Plants (Post-2009 plants) (78000 MW)

List of units where COD is yet to be achieved

S. No.	Power Station/ Unit	Sector	Linked Capacity (MW)	Source	COD (Expected)
35	Prayagraj (Bara) U-3	Pvt.	660	NCL	March, 2016
36	Muzaffarpur Ext.(Kanti) TPP U 4	CS	195	CCL	May, 2016
37	Barh TPP-I U 1	CS	660	CCL	July, 2016
38	Thamminapatnam U-3	Pvt.	350	MCL (70:30)	July, 2016
39	Bongaigaon TPP U 2	CS	250	NEC/ECL	August, 2016
40	Nabinagar (BRBCL)TPP U 2	CS	250	CCL	September,2016
41	Nasik TPP- I U 3	Pvt.	270	MCL/SECL	September, 2016
42	Lanco Amarkantak TPP U 3	Pvt.	660	SECL	December, 2016
43	Lanco Babandh TPP U 1	Pvt.	660	MCL	December, 2016
44	Nasik TPP- I U 4	Pvt.	270	MCL/SECL	December,2016
45	Lanco Amarkantak TPP U4	Pvt.	660	SECL	March, 2017
46	K.V.K. Nilachal TPP U 1	Pvt.	350	MCL	March, 2017
47	Matashri Usha Jaiswal U-1-2	Pvt.	540	CCL/SECL	\$
	Sub total (A)		20750		
B	Tapering Linkage Based				
48	Marwa Unit-1	SS	500		March, 2015
49	Salora (Vandana Vidyut) Unit-2	Pvt.	135		March, 2015
50	Parli Unit-8	SS	250		April, 2015
51	Raghunathpur Unit-1	CS	600		July, 2015
52	Marwa Unit-2	SS	500		August, 2015
53	Raghunathpur Unit-2	CS	600		August, 2015
54	Baradhara (DB Power) Unit-2, Chhattisgarh	Pvt.	600		September, 2015
55	Ucchpinda Unit-3	Pvt.	180		October, 2015
56	Ucchpinda Unit-4	Pvt.	150		December, 2015
57	Akaltara (KSK Mahanadi)Unit-3	Pvt.	600		January, 2016
	Sub total (B)		4115		
	Total of units where COD is yet to be achieved (B)		24865		

\$ Uncertain, since work held up due to financial problem.