



सत्यमेव जयते

भारत सरकार
Government of India

विद्युत मंत्रालय

Ministry of Power

केन्द्रीय विद्युत प्राधिकरण

Central Electricity Authority

नवीकरणीय ऊर्जा परियोजना प्रबोधन प्रभाग

Renewable Energy Project Monitoring Division

निर्माणाधीन नवीकरणीय ऊर्जा परियोजना रिपोर्ट

Report on under construction Renewable Energy Projects



February-2020

Table of Contents

Solar Power Projects	4
Summary	5
Physical Attributes.....	6
Physical Progress	13
Commercial Details.....	20
LTA Connectivity.....	26
Others.....	31
Wind Power Projects	41
Summary	42
Physical Attributes.....	43
Physical Progress	47
Commercial Details.....	51
LTA Connectivity.....	56
Others.....	62
Associated Transmission Network	67
Solar	
Physical Attributes.....	68
Physical Progress	71
Wind	
Physical Attributes.....	74
Physical Progress	76



Details of Under- Construction Solar Power Projects

Summary of Under-construction Solar Power Projects (SECI)

S.No	Scheme	Total Capacity Tendered (MW)	Total Capacity Awarded (MW)	Under Construction Capacity (MW)
1	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	2000.00	2000.00	2000.00
2	3000 MW ISTS Connected Solar PV Projects (ISTS-II)	3000.00	600.00	600.00
3	1200 MW ISTS Connected Projects (ISTS-III)	1200.00	1200.00	1200.00
4	1200 MW ISTS Connected Projects (ISTS-IV)	1200.00	1150.00	1150.00
5	1200 MW ISTS Connected Projects (ISTS-V)	1200.00	480.00	480.00
6	1200 MW ISTS Connected Projects (ISTS-VI)	1200.00	900.00	900.00
7	1200 MW ISTS Connected Projects (ISTS-VIII)	1200.00	1200.00	1200.00
8	2000 MW ISTS Connected Projects (ISTS-IX)	2000.00	2000.00	2000.00
9	750 MW Rajasthan (Tranche-I)	750.00	750.00	750.00
10	750 MW Rajasthan (Tranche-II)	750.00	680.00	610.00
11	150 MW Grid Connected Floating Solar PV Plants	150.00	150.00	150.00
12	750 MW Kadapa Solar Park (5000 MW VGF Scheme)	750.00	750.00	750.00
13	CPSU Scheme (Tranche-I, 2000 MW)	2000.00	922.00	922.00
14	CPSU Scheme (Tranche-II, 1500 MW)	1500.00	1104.00	1104.00
	Total	18900.00	13886.00	13816.00

Physical Attributes

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Capacity (MW)	Type	Bidding Scheme	State	Project Location
1	Mahindra Renewables Private Limited	250.00	Solar	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	Rajasthan	Vill-Bhiv Ji ka Gaon, Tehsil- Bap, Dist.-Jodhpur
2	Kilaj Solar (Maharashtra) Pvt. Ltd	50.00	Solar	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	Rajasthan	Vill:, Nure Ki Bhurj/Sihra, Dist: Jodhpur
3	ACME Raisar Solar Energy Private Limited	300.00	Solar	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	Rajasthan	Village-Sanwara, Tehsil- Pokhran, Dist.-Jaisalmer, Rajasthan
4	ACME Phalodi Solar Energy Private Limited	300.00	Solar	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	Rajasthan	Village-Sanwara, Tehsil- Pokhran, Dist.-Jaisalmer, Rajasthan
5	Azure Power Forty Three Private Limited	300.00	Solar	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	Rajasthan	Village Jagdev wala and Daudsar, Tehsil Bikaner, District Bikaner
6	Azure Power Forty Three Private Limited	300.00	Solar	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	Rajasthan	Village Jagdev wala and Daudsar, Tehsil Bikaner, District Bikaner
7	Clean Solar Power (Jodhpur) Pvt. Ltd	250.00	Solar	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	Rajasthan	Vill-Noore Bhurj, Tehsil-Bap- Dist.- Jodhpur
8	Arina Solar Private Limited	250.00	Solar	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	Tamil Nadu	Vill-Ettayapuram, Dist.- Thoothukudi, Tamilnadu

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Capacity (MW)	Type	Bidding Scheme	State	Project Location
9	ACME Deoghar Solar Power Pvt. Ltd.	300.00	Solar	3000 MW ISTS Connected Solar PV Projects (ISTS-II)	Rajasthan	Village-Sanwara, Tehsil- Pokhran, Dist.-Jaisalmer, Rajasthan
10	ACME Dhaulpur Powertech Pvt. Ltd.	300.00	Solar	3000 MW ISTS Connected Solar PV Projects (ISTS-II)	Rajasthan	Village-Sanwara, Tehsil- Pokhran, Dist.-Jaisalmer, Rajasthan
11	SBSR Power Cleantech Eleven Pvt. Ltd.	300.00	Solar	1200 MW ISTS Connected Projects (ISTS-III)	Rajasthan	Vill: Lalsar & Hapasar, Tehsil: Bikaner, Dist: Bikaner, State Rajasthan
12	ReNew Sun Waves Pvt. Ltd.	300.00	Solar	1200 MW ISTS Connected Projects (ISTS-III)	Rajasthan	Vill: Mandhopura, Tehsil: Fatehgarh, Dist: Jaisalmer, State Rajasthan
13	Eden Renewable Cite Pvt. Ltd.	300.00	Solar	1200 MW ISTS Connected Projects (ISTS-III)	Rajasthan	Vill: Sanawara/Sunawara, Tehsil: Pokhran, Dist: Jaisalmer, State Rajasthan
14	Azure Power Forty One Pvt. Ltd.	300.00	Solar	1200 MW ISTS Connected Projects (ISTS-III)	Rajasthan	Vill: Noore Ki Bhurj, Tehsil: Bap, Dist:Jodhpur Rajasthan
15	Ayana Renewable Power One Pvt. Ltd.	300.00	Solar	1200 MW ISTS Connected Projects (ISTS-IV)	Rajasthan	Vill: Khichiya, Bikaner Dist., Rajasthan
16	Renew Solar Energy (Jharkhand Three) Pvt. Ltd.	300.00	Solar	1200 MW ISTS Connected Projects (ISTS-IV)	Rajasthan	Vil: Mandhopura, Tehsil: Fatehgarh, Dist Jaisalmer, Rajasthan
17	Azure Power Maple Pvt. Ltd.	300.00	Solar	1200 MW ISTS Connected Projects (ISTS-IV)	Rajasthan	Vill: Sonanda, Shekhar, Bandhari & Kesarapura Teshil: Bap, Dist. Jodhpur, Rajasthan

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Capacity (MW)	Type	Bidding Scheme	State	Project Location
18	Mega SuryaUrja Pvt. Ltd.	250.00	Solar	1200 MW ISTS Connected Projects (ISTS-IV)	Rajasthan	Jodhpur Dist., Rajasthan
19	GRT Jewellers (India) Pvt. Ltd.	150.00	Solar	1200 MW ISTS Connected Projects (ISTS-V)	Tamil Nadu	Taluka: Ettayapuram, Kayathar, District: Thoothukkudi, Tamil Nadu
20	SBE Renewables Sixteen Pvt. Ltd.	150.00	Solar	1200 MW ISTS Connected Projects (ISTS-V)	Rajasthan	Village: Ugraas, Nagnechi nagar and Dadhu, Tehsil: Phalodi, District: Jodhpur, State: Rajasthan
21	SBE Renewables Sixteen Pvt. Ltd.	180.00	Solar	1200 MW ISTS Connected Projects (ISTS-V)	Rajasthan	Village: Lakhasar, Tehsil: Pokhran, District: Jaisalmer, State: Rajasthan
22	Avaada Sustainable RJProject Private Limited	300.00	Solar	1200 MW ISTS Connected Projects (ISTS-VI)	Rajasthan	Village: Noorsar, Tehsil: Bikaner in Bikaner, Rajasthan
23	Masaya Solar Energy Private Limited	300.00	Solar	1200 MW ISTS Connected Projects (ISTS-VI)	Madhya Pradesh	Khandwa, Madhya Pradesh
24	ReNew Solar Urja Private Limited	300.00	Solar	1200 MW ISTS Connected Projects (ISTS-VI)	Rajasthan	Village Mandhopura, Tehsil Fatehgarh, District Jaisalmer, State Rajasthan
25	SBE Renewables Fifteen Pvt. Ltd.	300.00	Solar	1200 MW ISTS Connected Projects (ISTS-VIII)	Rajasthan	Vill: Mandali, Tehsil: Bap, Dist: Jodhpur, Rajasthan
26	SBE Renewables Fifteen Pvt. Ltd.	300.00	Solar	1200 MW ISTS Connected Projects (ISTS-VIII)	Rajasthan	Vill: Badi Sid, Tehsil:Bap, Dist: Jpdhpur, Rajasthan

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Capacity (MW)	Type	Bidding Scheme	State	Project Location
27	AMP Energy Green Pvt. Ltd.	100.00	Solar	1200 MW ISTS Connected Projects (ISTS-VIII)	Rajasthan	Vill: Ekalpar, Tehsil: Sam, Dist: Jaisalmer, Rajasthan
28	Eden Renewable Alma Pvt. Ltd.	300.00	Solar	1200 MW ISTS Connected Projects (ISTS-VIII)	Rajasthan	Kansingh ki Sir (Sid), Tehsil: Bap, Dist: Jodhpur, Rajasthan
29	ReNew Solar Power Pvt. Ltd.	200.00	Solar	1200 MW ISTS Connected Projects (ISTS-VIII)	Rajasthan	Vill: Mandhopura, Tehsil: Fatehgarh, Dist: Jaisalmer, State Rajasthan
30	AMP Energy Green Pvt. Ltd.	100.00	Solar	2000 MW ISTS Connected Projects (ISTS-IX)	Rajasthan	Village: Badi Seed & Ranjeet Nagar, Tehsil: Bap, Distt: Jodhpur State: Rajasthan
31	Avikiran Surya India Pvt. Ltd.	300.00	Solar	2000 MW ISTS Connected Projects (ISTS-IX)	Rajasthan	Vill: Dholera 1, Jamsar, Dist: Bikaner, Rajasthan
32	Ayana Renewable Power Pvt Ltd	300.00	Solar	2000 MW ISTS Connected Projects (ISTS-IX)	Rajasthan	Bikaner District, Rajasthan
33	Eden Renewable Bercy Pvt. Ltd.	300.00	Solar	2000 MW ISTS Connected Projects (ISTS-IX)	Rajasthan	Vill: Puser/Pushad, Tehsil: Sheo, Barmer, Rajasthan
34	IB Vogt Singapore Pte Ltd	300.00	Solar	2000 MW ISTS Connected Projects (ISTS-IX)	Rajasthan	Jaisalmer (near villages Neemba, Deora), Tehsil: Fatehgarh, Distt: Jaisalmer, State: Rajasthan
35	ReNew Solar Power Pvt. Ltd.	300.00	Solar	2000 MW ISTS Connected Projects (ISTS-IX)	Rajasthan	Village - Neebma, Tehsil - Fatehgarh, Dist. - Jaisalmer, State - Rajasthan

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Capacity (MW)	Type	Bidding Scheme	State	Project Location
36	ReNew Solar Power Pvt. Ltd.	100.00	Solar	2000 MW ISTS Connected Projects (ISTS-IX)	Rajasthan	Village - Neebma, Tehsil - Fatehgarh, Dist. - Jaisalmer, State - Rajasthan
37	Solarpack Corporacion Tecnologica S.A	300.00	Solar	2000 MW ISTS Connected Projects (ISTS-IX)	Rajasthan	Vill: Bari Seer, Tehsil: Baap, Dist: Jodhpur, Rajasthan
38	ACME Aklera Power Technology Pvt. Ltd	250.00	Solar	750 MW Rajasthan (Tranche-I)	Rajasthan	Vill: Bhainsara, Tehsil: Bhaniyana, Dist: Jaisalmer, State Rajasthan
39	Fortum Solar Plus Pvt. Ltd.	250.00	Solar	750 MW Rajasthan (Tranche-I)	Rajasthan	Vill: Bainsada , Tehsil: Pokhran, Dist: Jaisalmer, State Rajasthan
40	ReNew Solar Energy (Jharkhand Five) Pvt. Ltd	110.00	Solar	750 MW Rajasthan (Tranche-I)	Rajasthan	Vill: Bhainsara, Tehsil: Fatehgarh, Dist: Jaisalmer, State Rajasthan
41	Sitara Solar Energy Pvt. Ltd.	100.00	Solar	750 MW Rajasthan (Tranche-I)	Rajasthan	Vill: Kanasar, Tehsil: Bap, Dist: Jodhpur, State Rajasthan
42	Palimarwar Solar House Pvt. Ltd.	20.00	Solar	750 MW Rajasthan (Tranche-I)	Rajasthan	Vill: Hariyasar, Tehsil: Pokhran, Dist: Jaisalmer, State Rajasthan
43	Palimarwar Solar House Pvt. Ltd.	20.00	Solar	750 MW Rajasthan (Tranche-I)	Rajasthan	Vill: Hariyasar, Tehsil: Pokhran, Dist: Jaisalmer, State Rajasthan
44	NTPC Limited	160.00	Solar	750 MW Rajasthan (Tranche-II)	Rajasthan	Vill: Jetsar, Dist. Sri Ganga Nagar, Rajasthan

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Capacity (MW)	Type	Bidding Scheme	State	Project Location
45	-	200.00	Solar	750 MW Rajasthan (Tranche-II)	Rajasthan	Bikaner Dist. Rajasthan
46	Clean Solar Power (BHAINSADA) Pvt. Ltd.	250.00	Solar	750 MW Rajasthan (Tranche-II)	Rajasthan	Vill: Bhainsada, Amarsar/Balwantgarh, Tehsil: Bhaniyana, Dist: Jaisalmer, Rajasthan
47	Auxo Sunlight Pvt. Ltd.	50.00	Solar	150 MW Grid Connected Floating Solar PV Plants	Uttar Pradesh	Rihand Dam, Sonbhadra Dist. UP
48	ReNew Sun Power Pvt. Ltd.	50.00	Solar	150 MW Grid Connected Floating Solar PV Plants	Uttar Pradesh	Rihand Dam, Sonbhadra Dist. UP
49	Rihan Floating Solar Pvt. Ltd.	50.00	Solar	150 MW Grid Connected Floating Solar PV Plants	Uttar Pradesh	Rihand Dam, Sonbhadra Dist. UP
50	SB Energy Seven Pvt Ltd.	250.00	Solar	750 MW Kadapa Solar Park (5000 MW VGF Scheme)	Andhra Pradesh	Kadapa Solar Park
51	Sprng Soura Kiran Vidyut Pvt Ltd.	250.00	Solar	750 MW Kadapa Solar Park (5000 MW VGF Scheme)	Andhra Pradesh	Kadapa Solar Park
52	Ayana Renewable Power Pvt. Ltd.	250.00	Solar	750 MW Kadapa Solar Park (5000 MW VGF Scheme)	Andhra Pradesh	Kadapa Solar Park
53	NTPC Limited	769.00	Solar	CPSU Scheme (Tranche-I, 2000 MW)		Any where in India

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Capacity (MW)	Type	Bidding Scheme	State	Project Location
54	NHDC LTD	25.00	Solar	CPSU Scheme (Tranche-I, 2000 MW)	Madhya Pradesh	Madhya pradesh
55	The singareni Collieries Company limited	90.00	Solar	CPSU Scheme (Tranche-I, 2000 MW)		Various of Areas of SCCL
56	Assam power Distribution Company Limited	30.00	Solar	CPSU Scheme (Tranche-I, 2000 MW)	Assam	Lower Assam zone, 2. Central Assam Zone,3 cachar,karimga nj, Hailakandi Assam
57	Delhi Metro Rail Corporation Limited	3.00	Solar	CPSU Scheme (Tranche-I, 2000 MW)	Delhi	Metro Station Depots etc.of DMRC, Delhi
58	Nalanda University	5.00	Solar	CPSU Scheme (Tranche-I, 2000 MW)	Bihar	Nalanda University, Rajgir
59	NTPC Limited	923.00	Solar	CPSU Scheme (Tranche-II, 1500 MW)		Anywhere in India
60	The Singareni Collieries Company Limited	81.00	Solar	CPSU Scheme (Tranche-II, 1500 MW)		Various of Areas of SCCL
61	Indore Municipal Corporation	100.00	Solar	CPSU Scheme (Tranche-II, 1500 MW)	Madhya Pradesh	Yaswnath Sagar Dam Reservoir,Hatod Village, Indore District,madhya pradesh

Physical Progress

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Original Scheduled Commissioning Date	Revised Scheduled Commissioning Date	Scheduled/Extended Financial Closure Date	Financial Closure	Land Acquisition	Plant material order	Plant Erection status
1	Mahindra Renewables Private Limited	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	25/Oct/20	31/Jan/21	25/May/19	Achieved	completed	completed	Under Progress
2	Kilaj Solar (Maharashtra) Pvt. Ltd	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	25/Oct/20	25/Jul/20	25/May/19	Achieved			
3	ACME Raisar Solar Energy Private Limited	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	25/Oct/20	24/Dec/21	25/May/19	Achieved			
4	ACME Phalodi Solar Energy Private Limited	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	25/Oct/20	24/Dec/21	25/May/19	Achieved			
5	Azure Power Forty Three Private Limited	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	25/Oct/20	31/Jan/21	25/May/19	Achieved			
6	Azure Power Forty Three Private Limited	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	25/Oct/20	31/Jan/21	25/May/19	Achieved			
7	Clean Solar Power (Jodhpur) Pvt. Ltd	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	25/Oct/20	31/Jan/21	25/May/19	Achieved			
8	Arina Solar Private Limited	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	25/Oct/20	31/Jan/21	25/May/19	Achieved			

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Original Scheduled Commissioning Date	Revised Scheduled Commissioning Date	Scheduled/Extended Financial Closure Date	Financial Closure	Land Acquisition	Plant material order	Plant Erection status
9	ACME Deoghar Solar Power Pvt. Ltd.	3000 MW ISTS Connected Solar PV Projects (ISTS-II)	8/Nov/20	07/Jan/22	06/Jan/21				
10	ACME Dhaulpur Powertech Pvt. Ltd.	3000 MW ISTS Connected Solar PV Projects (ISTS-II)	8/Nov/20	07/Jan/22	06/Jan/21				
11	SBSR Power Cleantech Eleven Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-III)	3/Dec/20	11/Apr/21	09/Oct/20	Under Progress	Under Progress	Under Progress	Under Progress
12	ReNew Sun Waves Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-III)	3/Dec/20	28/Mar/21	26/Sep/20				
13	Eden Renewable Cite Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-III)	3/Dec/20	01/Apr/21	30/Sep/20				
14	Azure Power Forty One Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-III)	3/Dec/20	07/Jun/21	09/Dec/20				
15	Ayana Renewable Power One Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-IV)	23/Apr/21	30/Jul/21	29/Jan/21	Under Progress	Under Progress	completed	Not started
16	Renew Solar Energy (Jharkhand Three) Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-IV)	23/Apr/21	30/Jul/21	29/Jan/21	Under Progress	Under Progress	Under Progress	Not started
17	Azure Power Maple Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-IV)	23/Apr/21	30/Jul/21	29/Jan/21				

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Original Scheduled Commissioning Date	Revised Scheduled Commissioning Date	Scheduled/Extended Financial Closure Date	Financial Closure	Land Acquisition	Plant material order	Plant Erection status
18	Mega SuryaUrja Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-IV)	23/Apr/21	01/Jan/22	01/Jul/21	Under Progress	Under Progress	Under Progress	NA
19	GRT Jewellers (India) Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-V)	27/Jun/21	17/Nov/21	20/May/21				
20	SBE Renewables Sixteen Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-V)	27/Jun/21	17/Nov/21	20/May/21	Under Progress	Under Progress	Under Progress	Under Progress
21	SBE Renewables Sixteen Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-V)	27/Jun/21	17/Nov/21	20/May/21	Under Progress	Under Progress	Under Progress	Under Progress
22	Avaada Sustainable RJProject Private Limited	1200 MW ISTS Connected Projects (ISTS-VI)		11/Nov/21	11/May/21				
23	Masaya Solar Energy Private Limited	1200 MW ISTS Connected Projects (ISTS-VI)		11/Nov/21	11/May/21				
24	ReNew Solar Urja Private Limited	1200 MW ISTS Connected Projects (ISTS-VI)		11/Nov/21	11/May/21				
25	SBE Renewables Fifteen Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS- VIII)	6/Jan/22	6/Jan/22	NA	Under Process	Under Process	Not Started	Not Started
26	SBE Renewables Fifteen Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS- VIII)	6/Jan/22	6/Jan/22	NA	Under Process	Under Process	Not Started	Not Started

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Original Scheduled Commissioning Date	Revised Scheduled Commissioning Date	Scheduled/Extended Financial Closure Date	Financial Closure	Land Acquisition	Plant material order	Plant Erection status
27	AMP Energy Green Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-VIII)							PPA & PSA yet to be executed
28	Eden Renewable Alma Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-VIII)							
29	ReNew Solar Power Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-VIII)							PPA & PSA yet to be executed
30	AMP Energy Green Pvt. Ltd.	2000 MW ISTS Connected Projects (ISTS-IX)							PPA & PSA yet to be executed
31	Avikiran Surya India Pvt. Ltd.	2000 MW ISTS Connected Projects (ISTS-IX)							
32	Ayana Renewable Power Pvt Ltd	2000 MW ISTS Connected Projects (ISTS-IX)							PPA & PSA yet to be executed
33	Eden Renewable Bercy Pvt. Ltd.	2000 MW ISTS Connected Projects (ISTS-IX)							PPA & PSA yet to be executed
34	IB Vogt Singapore Pte Ltd	2000 MW ISTS Connected Projects (ISTS-IX)							
35	ReNew Solar Power Pvt. Ltd.	2000 MW ISTS Connected Projects (ISTS-IX)							PPA & PSA yet to be executed

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Original Scheduled Commissioning Date	Revised Scheduled Commissioning Date	Scheduled/Extended Financial Closure Date	Financial Closure	Land Acquisition	Plant material order	Plant Erection status
36	ReNew Solar Power Pvt. Ltd.	2000 MW ISTS Connected Projects (ISTS-IX)	PPA & PSA yet to be executed						
37	Solarpack Corporacion Tecnologica S.A	2000 MW ISTS Connected Projects (ISTS-IX)							
38	ACME Aklera Power Technology Pvt. Ltd	750 MW Rajasthan (Tranche-I)	2/Dec/20	10/Mar/21	08/Sep/20	8/Sep/20			
39	Fortum Solar Plus Pvt. Ltd.	750 MW Rajasthan (Tranche-I)	2/Dec/20	10/Mar/21	08/Sep/20	8/Sep/20			
40	ReNew Solar Energy (Jharkhand Five) Pvt. Ltd	750 MW Rajasthan (Tranche-I)	2/Dec/20	10/Mar/21	08/Sep/20	8/Sep/20			
41	Sitara Solar Energy Pvt. Ltd.	750 MW Rajasthan (Tranche-I)	2/Dec/20	10/Mar/21	08/Sep/20	8/Sep/20			
42	Palimarwar Solar House Pvt. Ltd.	750 MW Rajasthan (Tranche-I)	2/Dec/20	10/Mar/21	08/Sep/20	8/Sep/20			
43	Palimarwar Solar House Pvt. Ltd.	750 MW Rajasthan (Tranche-I)	2/Dec/20	10/Mar/21	08/Sep/20	8/Sep/20			
44	NTPC Limited	750 MW Rajasthan (Tranche-II)	16/Apr/21	23/Jul/21	22/Jan/21	22/Jan/21			

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Original Scheduled Commissioning Date	Revised Scheduled Commissioning Date	Scheduled/Extended Financial Closure Date	Financial Closure	Land Acquisition	Plant material order	Plant Erection status
45	-	750 MW Rajasthan (Tranche-II)	16/Apr/21	23/Jul/21	22/Jan/21	22/Jan/21			
46	Clean Solar Power (BHAINSADA) Pvt. Ltd.	750 MW Rajasthan (Tranche-II)	16/Apr/21	23/Jul/21	22/Jan/21	22/Jan/21			
47	Auxo Sunlight Pvt. Ltd.	150 MW Grid Connected Floating Solar PV Plants	3/Sep/21	10/Dec/21	11/Mar/20	11-Mar-20			
48	ReNew Sun Power Pvt. Ltd.	150 MW Grid Connected Floating Solar PV Plants	3/Sep/21	10/Dec/21	11/Mar/20	11-Mar-20			
49	Rihan Floating Solar Pvt. Ltd.	150 MW Grid Connected Floating Solar PV Plants	3/Sep/21	10/Dec/21	11/Mar/20	11-Mar-20			
50	SB Energy Seven Pvt Ltd.	750 MW Kadapa Solar Park (5000 MW VGF Scheme)	29/Jun/20	29/Jun/20	29/Sep/19	Not Complied	Not handed over by ASPCL	NA	NA
51	Sprng Soura Kiran Vidyut Pvt Ltd.	750 MW Kadapa Solar Park (5000 MW VGF Scheme)	29/Jun/20	29/Jun/20	29/Sep/19	Not Complied	Not handed over by ASPCL	NA	NA
52	Ayana Renewable Power Pvt. Ltd.	750 MW Kadapa Solar Park (5000 MW VGF Scheme)	29/Jun/20	29/Jun/20	29/Sep/19	Not Complied	Not handed over by ASPCL	NA	NA
53	NTPC Limited	CPSU Scheme (Tranche-I, 2000 MW)	28/Sep/21	04/Jan/22				Not Started	Not started

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Original Scheduled Commissioning Date	Revised Scheduled Commissioning Date	Scheduled/Extended Financial Closure Date	Financial Closure	Land Acquisition	Plant material order	Plant Erection status
54	NHDC LTD	CPSU Scheme (Tranche-I, 2000 MW)	28/Sep/21	04/Jan/22				Not Started	Not started
55	The singareni Collieries Company limited	CPSU Scheme (Tranche-I, 2000 MW)	28/Sep/21	04/Jan/22				Not Started	Not started
56	Assam power Distribution Company Limited	CPSU Scheme (Tranche-I, 2000 MW)	28/Sep/21	04/Jan/22				Not Started	Not started
57	Delhi Metro Rail Corporation Limited	CPSU Scheme (Tranche-I, 2000 MW)	28/Sep/21	04/Jan/22				Not Started	Not started
58	Nalanda University	CPSU Scheme (Tranche-I, 2000 MW)	28/Sep/21	04/Jan/22				Not Started	Not started
59	NTPC Limited	CPSU Scheme (Tranche-II, 1500 MW)	25/Nov/21	03/Mar/22				Not Started	Not started
60	The Singareni Collieries Company Limited	CPSU Scheme (Tranche-II, 1500 MW)	25/Nov/21	03/Mar/22				Not Started	Not started
61	Indore Municipal Corporation	CPSU Scheme (Tranche-II, 1500 MW)	25/Nov/21	03/Mar/22				Not Started	Not started

Commercial Details

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Date of Letter of Award (LOA)	Bidder's Name	Bidding Agency (Center/ State/ Others)	PPA	PSA (End Consumer)	Tariff / Original PPA Tariff (INR/kWh)
1	Mahindra Renewables Private Limited	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	27/Jul/18	Mahindra Sustum Pvt. Ltd.	SECI	25/Oct/18	Chhattisgarh (250MW)	2.53
2	Kilaj Solar (Maharashtra) Pvt. Ltd	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	27/Jul/18	Mahoba Solar (UP) Pvt. Ltd.	SECI	25/Oct/18	Delhi BYPL (50MW)	2.54
3	ACME Raisar Solar Energy Private Limited	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	27/Jul/18	ACME Solar Holdings Limited	SECI	25/Oct/18	Delhi (300 MW)	2.44
4	ACME Phalodi Solar Energy Private Limited	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	27/Jul/18	ACME Solar Holdings Limited	SECI	25/Oct/18	Delhi (300 MW)	2.44
5	Azure Power Forty Three Private Limited	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	27/Jul/18	Azure Power India Private Limited	SECI	25/Oct/18	Jharkhand,Odisha ,Haryana	2.53
6	Azure Power Forty Three Private Limited	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	27/Jul/18	Azure Power India Private Limited	SECI	25/Oct/18	Jharkhand, Odisha ,Haryana	2.53
7	Clean Solar Power (Jodhpur) Pvt. Ltd	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	27/Jul/18	Hero Solar Energy Private Limited	SECI	25/Oct/18	Jharkhand (250MW)	2.53
8	Arina Solar Private Limited	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	27/Jul/18	Shapoorji Pallonji Infrastructure Capital Company Private Limited	SECI	25/Oct/18	Jharkhand (250MW)	2.52
9	ACME Deoghar Solar Power Pvt. Ltd.	3000 MW ISTS Connected Solar PV Projects (ISTS-II)	10/Aug/18	ACME Solar Holdings Limited	SECI	8/Nov/18	Bihar ,Haryana , Puducherry	2.44
10	ACME Dhaulpur Powertech Pvt. Ltd.	3000 MW ISTS Connected Solar PV Projects (ISTS-II)	10/Aug/18	ACME Solar Holdings Limited	SECI	8/Nov/18	Bihar ,Haryana , Puducherry	2.44
11	SBSR Power Cleantech Eleven Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-III)	5/Mar/19	SBSR Power Cleantech Eleven Pvt. Ltd.	SECI	3/Jun/19	Delhi BYPL(100MW), TPDDL(200MW)	2.61

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Date of Letter of Award (LOA)	Bidder's Name	Bidding Agency (Center/ State/ Others)	PPA	PSA (End Consumer)	Tariff / Original PPA Tariff (INR/kWh)
12	ReNew Sun Waves Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-III)	5/Mar/19	ReNew Solar Energy (Jharkhand Four) Pvt. Ltd.	SECI	3/Jun/19	Bihar(300MW)	2.55
13	Eden Renewable Cite Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-III)	5/Mar/19	Eden Renewable Cite Pvt. Ltd.	SECI	3/Jun/19	Delhi BRPL(250MW), BYPL(50MW)	2.60
14	Azure Power Forty One Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-III)	5/Mar/19	Azure Power India Pvt. Ltd.	SECI	3/Jun/19	Odisha(200MW)	2.58
15	Ayana Renewable Power One Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-IV)	25/Jul/19	Ayana Renewable Power Pvt Ltd	SECI	23/Oct/19	Not Executed	2.54
16	Renew Solar Energy (Jharkhand Three) Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-IV)	25/Jul/19	ReNew Solar Power Pvt. Ltd.	SECI	23/Oct/19	Not Executed	2.54
17	Azure Power Maple Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-IV)	25/Jul/19	Azure Power Maple Pvt. Ltd.	SECI	23/Oct/19	Not Executed	2.54
18	Mega SuryaUrja Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-IV)	25/Jul/19	Mahindra Susten Pvt. Ltd.	SECI	23/Oct/19	Not Executed	2.54
19	GRT Jewellers (India) Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-V)	28/Sep/19	GRT Jewellers (India) Pvt. Ltd.	SECI			2.53
20	SBE Renewables Sixteen Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-V)	28/Sep/19	SBE Renewables Sixteen Pvt. Ltd.	SECI			2.65
21	SBE Renewables Sixteen Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-V)	28/Sep/19	SBE Renewables Sixteen Pvt. Ltd.	SECI			2.65
22	Avaada Sustainable RJProject Private Limited	1200 MW ISTS Connected Projects (ISTS-VI)	25/Nov/19	Avaada Energy Pvt. Ltd.	SECI			2.71

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Date of Letter of Award (LOA)	Bidder's Name	Bidding Agency (Center/ State/ Others)	PPA	PSA (End Consumer)	Tariff / Original PPA Tariff (INR/kWh)
23	Masaya Solar Energy Private Limited	1200 MW ISTS Connected Projects (ISTS-VI)	25/Nov/19	Masaya Solar Energy Pvt. Ltd.	SECI			2.71
24	ReNew Solar Urja Private Limited	1200 MW ISTS Connected Projects (ISTS-VI)	25/Nov/19	ReNew Solar Power Pvt. Ltd.	SECI	Not Executed	Not Executed	2.71
25	SBE Renewables Fifteen Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-VIII)	6/Apr/20	SBE Renewables Fifteen Pvt. Ltd.	SECI	Not Executed	Not Executed	2.50
26	SBE Renewables Fifteen Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-VIII)	6/Apr/20	SBE Renewables Fifteen Pvt. Ltd.	SECI	Not Executed	Not Executed	2.50
27	AMP Energy Green Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-VIII)	6/Apr/20	AMP Energy Green Pvt. Ltd.	SECI	Not Executed	Not Executed	2.50
28	Eden Renewable Alma Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-VIII)	6/Apr/20	Eden Renewable Alma Pvt. Ltd.	SECI	Not Executed	Not Executed	2.50
29	ReNew Solar Power Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-VIII)	6/Apr/20	ReNew Solar Power Pvt. Ltd.	SECI	Not Executed	Not Executed	2.51
30	AMP Energy Green Pvt. Ltd.	2000 MW ISTS Connected Projects (ISTS-IX)	15/Jul/20	AMP Energy Green Pvt. Ltd.	SECI	Not Executed	Not Executed	2.37
31	Avikiran Surya India Pvt. Ltd.	2000 MW ISTS Connected Projects (ISTS-IX)	15/Jul/20	Avikiran Surya India Pvt. Ltd.	SECI	Not Executed	Not Executed	2.37
32	Ayana Renewable Power Pvt Ltd	2000 MW ISTS Connected Projects (ISTS-IX)	15/Jul/20	Ayana Renewable Power Pvt Ltd	SECI	Not Executed	Not Executed	2.38
33	Eden Renewable Bercy Pvt. Ltd.	2000 MW ISTS Connected Projects (ISTS-IX)	15/Jul/20	Eden Renewable Bercy Pvt. Ltd.	SECI	Not Executed	Not Executed	2.37

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Date of Letter of Award (LOA)	Bidder's Name	Bidding Agency (Center/ State/ Others)	PPA	PSA (End Consumer)	Tariff / Original PPA Tariff (INR/kWh)
34	IB Vogt Singapore Pte Ltd	2000 MW ISTS Connected Projects (ISTS-IX)	15/Jul/20	IB Vogt Singapore Pte Ltd	SECI	Not Executed	Not Executed	2.37
35	ReNew Solar Power Pvt. Ltd.	2000 MW ISTS Connected Projects (ISTS-IX)		ReNew Solar Power Pvt. Ltd.	SECI	Not Executed	Not Executed	2.38
36	ReNew Solar Power Pvt. Ltd.	2000 MW ISTS Connected Projects (ISTS-IX)	15/Jul/20	ReNew Solar Power Pvt. Ltd.	SECI	Not Executed	Not Executed	2.38
37	Solarpack Corporacion Technologica S.A	2000 MW ISTS Connected Projects (ISTS-IX)	15/Jul/20	Solarpack Corporacion Technologica S.A	SECI	Not Executed	Not Executed	2.36
38	ACME Aklera Power Technology Pvt. Ltd	750 MW Rajasthan (Tranche-I)	2/Mar/19	ACME Solar Holdings Limited	SECI		RUVNL	2.48
39	Fortum Solar Plus Pvt. Ltd.	750 MW Rajasthan (Tranche-I)	2/Mar/19	Fortum Solar Plus Pvt. Ltd.	SECI		RUVNL	2.48
40	ReNew Solar Energy (Jharkhand Five) Pvt. Ltd	750 MW Rajasthan (Tranche-I)	2/Mar/19	Renew Solar Power Pvt. Ltd.	SECI		RUVNL	2.49
41	Sitara Solar Energy Pvt. Ltd.	750 MW Rajasthan (Tranche-I)	2/Mar/19	Sitara Solar Energy Pvt. Ltd.	SECI		RUVNL	2.48
42	Palimarwar Solar House Pvt. Ltd.	750 MW Rajasthan (Tranche-I)	2/Mar/19	Palimarwar Solar House Pvt. Ltd.	SECI		RUVNL	2.48
43	Palimarwar Solar House Pvt. Ltd.	750 MW Rajasthan (Tranche-I)	2/Mar/19	Palimarwar Solar House Pvt. Ltd.	SECI		RUVNL	2.48
44	NTPC Limited	750 MW Rajasthan (Tranche-II)	16/Sep/19	NTPC Limited	SECI			2.50
45	-	750 MW Rajasthan (Tranche-II)	16/Sep/19	Mahindra Susten Pvt. Ltd.	SECI			2.50
46	Clean Solar Power (BHAINSADA) Pvt. Ltd.	750 MW Rajasthan (Tranche-II)	16/Sep/19	Hero Solar Energy Pvt. Ltd.	SECI			2.50

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Date of Letter of Award (LOA)	Bidder's Name	Bidding Agency (Center/ State/ Others)	PPA	PSA (End Consumer)	Tariff / Original PPA Tariff (INR/kWh)
47	Auxo Sunlight Pvt. Ltd.	150 MW Grid Connected Floating Solar PV Plants	5/Sep/19	ReNew Solar Power Pvt. Ltd.	SECI			3.29
48	ReNew Sun Power Pvt. Ltd.	150 MW Grid Connected Floating Solar PV Plants	5/Sep/19	ReNew Solar Power Pvt. Ltd.	SECI			3.29
49	Rihan Floating Solar Pvt. Ltd.	150 MW Grid Connected Floating Solar PV Plants	5/Sep/19	Shapoorji Pallonji Infrastructure Capital Company Pvt. Ltd.	SECI			3.29
50	SB Energy Seven Pvt Ltd.	750 MW Kadapa Solar Park (5000 MW VGF Scheme)	30/Aug/18	SB Energy Seven Pvt Ltd.	SECI	Not Executed	Andhra Pradesh APDISCOM (SECI has written to APDISCOM for extension of PSA)	2.70
51	Sprng Soura Kiran Vidyut Pvt Ltd.	750 MW Kadapa Solar Park (5000 MW VGF Scheme)	30/Aug/18	Sprng Soura Kiran Vidyut Pvt Ltd.	SECI	Not Executed	Andhra Pradesh APDISCOM (SECI has written to APDISCOM for extension of PSA)	2.70
52	Ayana Renewable Power Pvt. Ltd.	750 MW Kadapa Solar Park (5000 MW VGF Scheme)	30/Aug/18	Ayana Renewable Power Pvt. Ltd.	SECI	Not Executed	Andhra Pradesh APDISCOM (SECI has written to APDISCOM for extension of PSA)	2.71
53	NTPC Limited	CPSU Scheme (Tranche-I, 2000 MW)	28/Sep/19	NTPC Limited	SECI			
54	NHDC LTD	CPSU Scheme (Tranche-I, 2000 MW)	28/Sep/19	NHDC LTD	SECI			
55	The singareni Collieries Company limited	CPSU Scheme (Tranche-I, 2000 MW)	28/Sep/19	The singareni Collieries Company limited	SECI			

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Date of Letter of Award (LOA)	Bidder's Name	Bidding Agency (Center/ State/ Others)	PPA	PSA (End Consumer)	Tariff / Original PPA Tariff (INR/kWh)
56	Assam power Distribution Company Limited	CPSU Scheme (Tranche-I, 2000 MW)	28/Sep/19	Assam power Distribution Company Limited	SECI			
57	Delhi Metro Rail Corporation Limited	CPSU Scheme (Tranche-I, 2000 MW)	28/Sep/19	Delhi Metro Rail Corporation Limited	SECI			
58	Nalanda University	CPSU Scheme (Tranche-I, 2000 MW)	28/Sep/19	Nalanda University	SECI			
59	NTPC Limited	CPSU Scheme (Tranche-II, 1500 MW)	25/Nov/19		SECI			
60	The Singareni Collieries Company Limited	CPSU Scheme (Tranche-II, 1500 MW)	25/Nov/19		SECI			
61	Indore Municipal Corporation	CPSU Scheme (Tranche-II, 1500 MW)	25/Nov/19		SECI			

LTA Connectivity

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Sub-Station	Owner of Substation	Transmission line
1	Mahindra Renewables Private Limited	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	220-kV Bhadla-1 Substation	PGCIL	Dedicated connectivity Line:-220 kV S/C Line (250 MW Solar Power Project Bhadla)
2	Kilaj Solar (Maharashtra) Pvt. Ltd	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	220-kV Bhadla-1 Substation	PGCIL	
3	ACME Raisar Solar Energy Private Limited	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	Fatehgarh-1 PGCIL S/S @ 400 kV	PGCIL	
4	ACME Phalodi Solar Energy Private Limited	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	Fatehgarh-1 PGCIL S/S @ 400 kV	PGCIL	
5	Azure Power Forty Three Private Limited	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	400 kV Bikaner-1 PGCIL SS	PGCIL	
6	Azure Power Forty Three Private Limited	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	400 kV Bikaner-1 PGCIL SS	PGCIL	
7	Clean Solar Power (Jodhpur) Pvt. Ltd	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	Bhadla-1 PGCIL SS @ 220 kV	PGCIL	
8	Arina Solar Private Limited	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	400/220 kV GIS (New) vandanam Village TuticorinTamilnadu	PGCIL	
9	ACME Deoghar Solar Power Pvt. Ltd.	3000 MW ISTS Connected Solar PV Projects (ISTS-II)	Fatehgarh-1 PGCIL S/S @ 400 kV	PGCIL	
10	ACME Dhaulpur Powertech Pvt. Ltd.	3000 MW ISTS Connected Solar PV Projects (ISTS-II)	Fatehgarh-1 PGCIL S/S @ 400 kV	PGCIL	
11	SBSR Power Cleantech Eleven Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-III)	765/400 kV PGCIL S/S Bikaner-1 @ 220 kV	PGCIL	
12	ReNew Sun Waves Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-III)	Fatehgarh-2 PGCIL S/S @ 220 kV	PGCIL	
13	Eden Renewable Cite Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-III)	Fatehgarh-2 PGCIL S/S	PGCIL	

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Sub-Station	Owner of Substation	Transmission line
14	Azure Power Forty One Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-III)	Bikaner-1 @ 220 kV	PGCIL	
15	Ayana Renewable Power One Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-IV)	400 kV Bikaner PGCIL substation	PGCIL	Under Construction
16	Renew Solar Energy (Jharkhand Three) Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-IV)	Fatehgarh II PGCIL 220 kV Substation, Jaisalmer Dist., Rajasthan	PGCIL	
17	Azure Power Maple Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-IV)	220-kV Bhadla-1 Substation	PGCIL	
18	Mega SuryaUrja Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-IV)	Bhadla-II PGCIL Substation at 220 kV	PGCIL	
19	GRT Jewellers (India) Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-V)	400/220 kV Tirunelveli S/S		
20	SBE Renewables Sixteen Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-V)	765/400/220 kV Fatehgarh-II S/S	PGCIL	
21	SBE Renewables Sixteen Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-V)	765/400/220 kV Fatehgarh-II S/S	PGCIL	
22	Avaada Sustainable RJProject Private Limited	1200 MW ISTS Connected Projects (ISTS-VI)	765/400 kV Bikaner PGCIL Substation	PGCIL	Under Construction
23	Masaya Solar Energy Private Limited	1200 MW ISTS Connected Projects (ISTS-VI)	PGCIL 400 kV, Khandwa, MP	PGCIL	
24	ReNew Solar Urja Private Limited	1200 MW ISTS Connected Projects (ISTS-VI)	Fatehgarh II PGCIL 400kV or 220kV Substation, Dist. Jaisalmer, Rajasthan	PGCIL	
25	SBE Renewables Fifteen Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-VIII)	Bhadla-II, 765/400/220 kVPGCIL GSS	PGCIL	NA
26	SBE Renewables Fifteen Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-VIII)	Bhadla-II, 765/400/220 kV	PGCIL	NA

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Sub-Station	Owner of Substation	Transmission line
27	AMP Energy Green Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-VIII)	220 kV end of 220/400/765 kV Ramgarh PGCIL GSS	PGCIL	NA
28	Eden Renewable Alma Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-VIII)	Bhadla-II	PGCIL	NA
29	ReNew Solar Power Pvt. Ltd.	1200 MW ISTS Connected Projects (ISTS-VIII)	Fatehgarh II PGCIL 400kV or 220kV Substation, Dist. Jaisalmer, Rajasthan	PGCIL	NA
30	AMP Energy Green Pvt. Ltd.	2000 MW ISTS Connected Projects (ISTS-IX)	220 kV end of 220/400/765 kV Bhadla-II PGCIL GSS	PGCIL	NA
31	Avikiran Surya India Pvt. Ltd.	2000 MW ISTS Connected Projects (ISTS-IX)	765/400/220 kV SS Bikaner (PGCIL)	PGCIL	NA
32	Ayana Renewable Power Pvt Ltd	2000 MW ISTS Connected Projects (ISTS-IX)	Bikaner PGCIL substation	PGCIL	NA
33	Eden Renewable Bercy Pvt. Ltd.	2000 MW ISTS Connected Projects (ISTS-IX)	Fatehgarh-III (Ramgarh)	PGCIL	NA
34	IB Vogt Singapore Pte Ltd	2000 MW ISTS Connected Projects (ISTS-IX)	At 220KV Fatehgarh-III PS (shifted location of Ramgarh-II (ISTS) PS), Fatehgarh.	PGCIL	NA
35	ReNew Solar Power Pvt. Ltd.	2000 MW ISTS Connected Projects (ISTS-IX)	220 kV/400 KV at Fatehgarh III (Changed location of Ramgarh PS)	PGCIL	NA
36	ReNew Solar Power Pvt. Ltd.	2000 MW ISTS Connected Projects (ISTS-IX)	220 kV/400 KV at Fatehgarh III (Changed location of Ramgarh PS)	PGCIL	NA
37	Solarpack Corporacion Technologica S.A	2000 MW ISTS Connected Projects (ISTS-IX)	PGCIL 765/400 kV Bhadla II	PGCIL	NA

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Sub-Station	Owner of Substation	Transmission line
38	ACME Aklera Power Technology Pvt. Ltd	750 MW Rajasthan (Tranche-I)	400/220 kV Jaisalmer II SS RVPN	RVPN	
39	Fortum Solar Plus Pvt. Ltd.	750 MW Rajasthan (Tranche-I)	RVPNL Bainsda 400 KV S/S	RVPN	
40	ReNew Solar Energy (Jharkhand Five) Pvt. Ltd	750 MW Rajasthan (Tranche-I)	RVPN Jaisalmer II 400 KV GSS	RVPN	
41	Sitara Solar Energy Pvt. Ltd.	750 MW Rajasthan (Tranche-I)	220/132/33 KV Kanasar S/S	RVPN	
42	Palimarwar Solar House Pvt. Ltd.	750 MW Rajasthan (Tranche-I)	132/33 kv Rajmathai GSS	RVPN	
43	Palimarwar Solar House Pvt. Ltd.	750 MW Rajasthan (Tranche-I)	132/33 kv Rajmathai GSS	RVPN	
44	NTPC Limited	750 MW Rajasthan (Tranche-II)	132 kV SS at Sri Vijaynagar & Raisingnagar	RVPN	
45	-	750 MW Rajasthan (Tranche-II)	Gajner SS 220 kV	RVPN	
46	Clean Solar Power (BHAINSADA) Pvt. Ltd.	750 MW Rajasthan (Tranche-II)	Jaisalmer-II, 400 kV GSS	RVPN	
47	Auxo Sunlight Pvt. Ltd.	150 MW Grid Connected Floating Solar PV Plants	-		
48	ReNew Sun Power Pvt. Ltd.	150 MW Grid Connected Floating Solar PV Plants	-		
49	Rihan Floating Solar Pvt. Ltd.	150 MW Grid Connected Floating Solar PV Plants	-		
50	SB Energy Seven Pvt Ltd.	750 MW Kadapa Solar Park (5000 MW VGF Scheme)	Kadapa Solar Park, 220/33 kV pooling s/s	APSPCL	Contract not Awarded
51	Sprng Soura Kiran Vidyut Pvt Ltd.	750 MW Kadapa Solar Park (5000 MW VGF Scheme)	Kadapa Solar Park, 220/33 kV pooling s/s	APSPCL	Contract not Awarded

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Sub-Station	Owner of Substation	Transmission line
52	Ayana Renewable Power Pvt. Ltd.	750 MW Kadapa Solar Park (5000 MW VGF Scheme)	Kadapa Solar Park, 220/33 kV pooling s/s	APSPCL	Contract not Awarded
53	NTPC Limited	CPSU Scheme (Tranche-I, 2000 MW)			
54	NHDC LTD	CPSU Scheme (Tranche-I, 2000 MW)			
55	The singareni Collieries Company limited	CPSU Scheme (Tranche-I, 2000 MW)			
56	Assam power Distribution Company Limited	CPSU Scheme (Tranche-I, 2000 MW)			
57	Delhi Metro Rail Corporation Limited	CPSU Scheme (Tranche-I, 2000 MW)			
58	Nalanda University	CPSU Scheme (Tranche-I, 2000 MW)			
59	NTPC Limited	CPSU Scheme (Tranche-II, 1500 MW)			
60	The Singareni Collieries Company Limited	CPSU Scheme (Tranche-II, 1500 MW)			
61	Indore Municipal Corporation	CPSU Scheme (Tranche-II, 1500 MW)			

Other Details

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Plant Erection status	Bidding Scheme	Remarks	Covid Extension	*Transmission Lines Associated with RE Project
1	Mahindra Renewables Private Limited	Under Progress	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	Project timeline has been extended due to delay in readiness of power evacuation infrastructure, LTA operationalization	Suitable extension has been granted in all timeline due to Covid- 19 in line with MNRE OM dated 30.06.2020	RJJOB01
2	Kilaj Solar (Maharashtra) Pvt. Ltd		2000 MW ISTS Connected Solar PV Projects (ISTS-I)		Suitable extension has been granted in all timeline due to Covid- 19 in line with MNRE OM dated 30.06.2020	RJJOB01
3	ACME Raisar Solar Energy Private Limited		2000 MW ISTS Connected Solar PV Projects (ISTS-I)	Extension of 327 days granted in all timelines of PPA due to due to delay in finalization of ISTS substation location due to stay order by Jodhpur high court.	Suitable extension has been granted in all timeline due to Covid- 19 in line with MNRE OM dated 30.06.2020	RJJAF01
4	ACME Phalodi Solar Energy Private Limited		2000 MW ISTS Connected Solar PV Projects (ISTS-I)	Extension of 327 days granted in all timelines of PPA due to due to delay in finalization of ISTS substation location due to stay order by Jodhpur high court.	Suitable extension has been granted in all timeline due to Covid- 19 in line with MNRE OM dated 30.06.2020	RJJAF01
5	Azure Power Forty Three Private Limited		2000 MW ISTS Connected Solar PV Projects (ISTS-I)	Project timeline has been extended due to delay in readiness of power evacuation infrastructure, LTA operationalization.	Suitable extension has been granted in all timeline due to Covid- 19 in line with MNRE OM dated 30.06.2020	RJBIB01
6	Azure Power Forty Three Private Limited		2000 MW ISTS Connected Solar PV Projects (ISTS-I)	Project timeline has been extended due to delay in readiness of power evacuation infrastructure, LTA operationalization.	Suitable extension has been granted in all timeline due to Covid- 19 in line with MNRE OM dated 30.06.2020	RJBIB01
7	Clean Solar Power (Jodhpur) Pvt. Ltd		2000 MW ISTS Connected Solar PV Projects (ISTS-I)	Project timeline has been extended due to delay in readiness of power evacuation infrastructure, LTA operationalization.	Suitable extension has been granted in all timeline due to Covid- 19 in line with MNRE OM dated 30.06.2020	RJJOB01

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Plant Erection status	Bidding Scheme	Remarks	Covid Extension	*Transmission Lines Associated with RE Project
8	Arina Solar Private Limited		2000 MW ISTS Connected Solar PV Projects (ISTS-I)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	TNTUV01
9	ACME Deoghar Solar Power Pvt. Ltd.		3000 MW ISTS Connected Solar PV Projects (ISTS-II)	Extension of 327 days granted in all timelines of PPA due to due to delay in finalization of ISTS substation location due to stay order by Jodhpur high court.	Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	RJJAFO1
10	ACME Dhaulpur Powertech Pvt. Ltd.		3000 MW ISTS Connected Solar PV Projects (ISTS-II)	Extension of 327 days granted in all timelines of PPA due to due to delay in finalization of ISTS substation location due to stay order by Jodhpur high court.	Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	RJJAFO1
11	SBSR Power Cleantech Eleven Pvt. Ltd.	Under Progress	1200 MW ISTS Connected Projects (ISTS-III)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	RJBIB01
12	ReNew Sun Waves Pvt. Ltd.		1200 MW ISTS Connected Projects (ISTS-III)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	RJJAFO2
13	Eden Renewable Cite Pvt. Ltd.		1200 MW ISTS Connected Projects (ISTS-III)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	RJJAFO2
14	Azure Power Forty One Pvt. Ltd.		1200 MW ISTS Connected Projects (ISTS-III)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	RJBIB01

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Plant Erection status	Bidding Scheme	Remarks	Covid Extension	*Transmission Lines Associated with RE Project
15	Ayana Renewable Power One Pvt. Ltd.	Not started	1200 MW ISTS Connected Projects (ISTS-IV)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	RJBIB02
16	Renew Solar Energy (Jharkhand Three) Pvt. Ltd.	Not started	1200 MW ISTS Connected Projects (ISTS-IV)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	RJJAF02
17	Azure Power Maple Pvt. Ltd.		1200 MW ISTS Connected Projects (ISTS-IV)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	RJJOB01
18	Mega SuryaUrja Pvt. Ltd.	NA	1200 MW ISTS Connected Projects (ISTS-IV)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	RJJOB02
19	GRT Jewellers (India) Pvt. Ltd.		1200 MW ISTS Connected Projects (ISTS-V)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	TNTI01

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Plant Erection status	Bidding Scheme	Remarks	Covid Extension	*Transmission Lines Associated with RE Project
20	SBE Renewables Sixteen Pvt. Ltd.	Under Progress	1200 MW ISTS Connected Projects (ISTS-V)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	RJJAF02
21	SBE Renewables Sixteen Pvt. Ltd.	Under Progress	1200 MW ISTS Connected Projects (ISTS-V)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	RJJAF02
22	Avaada Sustainable RJProject Private Limited		1200 MW ISTS Connected Projects (ISTS-VI)	PPA Yet to be executed	NA	RJBIB02
23	Masaya Solar Energy Private Limited		1200 MW ISTS Connected Projects (ISTS-VI)	PPA Yet to be executed	NA	MPKHK01
24	ReNew Solar Urja Private Limited		1200 MW ISTS Connected Projects (ISTS-VI)	PPA Yet to be executed	NA	RJJAF02

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Plant Erection status	Bidding Scheme	Remarks	Covid Extension	*Transmission Lines Associated with RE Project
25	SBE Renewables Fifteen Pvt. Ltd.	Not Started	1200 MW ISTS Connected Projects (ISTS-VIII)	PPA & PSA yet to be executed	NA	RJJOB02
26	SBE Renewables Fifteen Pvt. Ltd.	Not Started	1200 MW ISTS Connected Projects (ISTS-VIII)	PPA & PSA yet to be executed	NA	RJJOB02
27	AMP Energy Green Pvt. Ltd.	PPA & PSA yet to be executed	1200 MW ISTS Connected Projects (ISTS-VIII)	PPA & PSA yet to be executed	NA	RJJAR01
28	Eden Renewable Alma Pvt. Ltd.		1200 MW ISTS Connected Projects (ISTS-VIII)	PPA & PSA yet to be executed	NA	RJJOB02
29	ReNew Solar Power Pvt. Ltd.		1200 MW ISTS Connected Projects (ISTS-VIII)	PPA & PSA yet to be executed	NA	RJJAF02
30	AMP Energy Green Pvt. Ltd.	PPA & PSA yet to be executed	2000 MW ISTS Connected Projects (ISTS-IX)	PPA & PSA yet to be executed	NA	RJJOB02
31	Avikiran Surya India Pvt. Ltd.		2000 MW ISTS Connected Projects (ISTS-IX)	PPA & PSA yet to be executed	NA	RJBIB02

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Plant Erection status	Bidding Scheme	Remarks	Covid Extension	*Transmission Lines Associated with RE Project
32	Ayana Renewable Power Pvt Ltd	PPA & PSA yet to be executed	2000 MW ISTS Connected Projects (ISTS-IX)	PPA & PSA yet to be executed	NA	RJBIB02
33	Eden Renewable Bercy Pvt. Ltd.		2000 MW ISTS Connected Projects (ISTS-IX)	PPA & PSA yet to be executed	NA	RJJAF03
34	IB Vogt Singapore Pte Ltd		2000 MW ISTS Connected Projects (ISTS-IX)	PPA & PSA yet to be executed	NA	RJJAF03
35	ReNew Solar Power Pvt. Ltd.		2000 MW ISTS Connected Projects (ISTS-IX)	PPA & PSA yet to be executed	NA	RJJAF03
36	ReNew Solar Power Pvt. Ltd.		2000 MW ISTS Connected Projects (ISTS-IX)	PPA & PSA yet to be executed	NA	RJJAF03
37	Solarpack Corporacion Tecnologica S.A		2000 MW ISTS Connected Projects (ISTS-IX)	PPA & PSA yet to be executed	NA	RJJOB02
38	ACME Aklera Power Technology Pvt. Ltd			750 MW Rajasthan (Tranche-I)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020
39	Fortum Solar Plus Pvt. Ltd.		750 MW Rajasthan (Tranche-I)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	RJJAB01
40	ReNew Solar Energy (Jharkhand Five) Pvt. Ltd		750 MW Rajasthan (Tranche-I)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	RJJAJ02

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Plant Erection status	Bidding Scheme	Remarks	Covid Extension	*Transmission Lines Associated with RE Project
41	Sitara Solar Energy Pvt. Ltd.		750 MW Rajasthan (Tranche-I)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	RJJOK01
42	Palimarwar Solar House Pvt. Ltd.		750 MW Rajasthan (Tranche-I)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	RJJAR01
43	Palimarwar Solar House Pvt. Ltd.		750 MW Rajasthan (Tranche-I)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	RJJAR01
44	NTPC Limited		750 MW Rajasthan (Tranche-II)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	RJGNV01
45	-		750 MW Rajasthan (Tranche-II)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	RJBIG01
46	Clean Solar Power (BHAINSADA) Pvt. Ltd.		750 MW Rajasthan (Tranche-II)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	RJJAJ02
47	Auxo Sunlight Pvt. Ltd.		150 MW Grid Connected Floating Solar PV Plants		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	
48	ReNew Sun Power Pvt. Ltd.		150 MW Grid Connected Floating Solar PV Plants		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Plant Erection status	Bidding Scheme	Remarks	Covid Extension	*Transmission Lines Associated with RE Project
49	Rihan Floating Solar Pvt. Ltd.		150 MW Grid Connected Floating Solar PV Plants		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	
50	SB Energy Seven Pvt Ltd.	NA	750 MW Kadapa Solar Park (5000 MW VGF Scheme)	<p>1. Land not given. Project is unlikely to come.</p> <p>2. APSPCL yet to award contract for construction of Grid S/S and realted Transmission line.</p> <p>. SPPD has not handed over the land. As most of the Land earmarked for thgis purpose is government Land, state government's NOC is required for subleasing of land to the SPDs, no NOC/subleasing permission has been received to SPPD yet</p> <p>2. Initially the tariff adoption for the Projects got delayed due state government's stand of renogiating all the tariff and thereafter public hearing in APERC. Subsequently, APTEL overruled APERC decision and considered the adoption of Traiff at discovered Tariff only. During this Process more than one year time got lost and accordingly SPDs have sought extension of timeline of PPA. Since there is a back to back PSA with APDISCOMs for trthese Projects and unilateral extension of PPA would not have served any purpose, SECI has written to APDISCOM for extension of PSA timelines</p> <p>3. Despite of several reminders to the state over these issues, no positive response or tangible progress is seen in these issues</p>	NA	APKAK01
51	Sprng Soura Kiran Vidyut Pvt Ltd.	NA	750 MW Kadapa Solar Park (5000 MW VGF Scheme)		NA	APKAK01
52	Ayana Renewable Power Pvt. Ltd.	NA	750 MW Kadapa Solar Park (5000 MW VGF Scheme)		NA	APKAK01
53	NTPC Limited	Not started	CPSU Scheme (Tranche-I, 2000 MW)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Plant Erection status	Bidding Scheme	Remarks	Covid Extension	*Transmission Lines Associated with RE Project
54	NHDC LTD	Not started	CPSU Scheme (Tranche-I, 2000 MW)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	
55	The singareni Collieries Company limited	Not started	CPSU Scheme (Tranche-I, 2000 MW)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	
56	Assam power Distribution Company Limited	Not started	CPSU Scheme (Tranche-I, 2000 MW)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	
57	Delhi Metro Rail Corporation Limited	Not started	CPSU Scheme (Tranche-I, 2000 MW)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	
58	Nalanda University	Not started	CPSU Scheme (Tranche-I, 2000 MW)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	
59	NTPC Limited	Not started	CPSU Scheme (Tranche-II, 1500 MW)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	
60	The Singareni Collieries Company Limited	Not started	CPSU Scheme (Tranche-II, 1500 MW)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Plant Erection status	Bidding Scheme	Remarks	Covid Extension	*Transmission Lines Associated with RE Project
61	Indore Municipal Corporation	Not started	CPSU Scheme (Tranche-II, 1500 MW)		Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	



Details of Under- Construction Wind Power Projects

Summary of Under-construction Wind Power Projects

S.No	Scheme	Total Capacity Tendered (MW)	Total Capacity Awarded (MW)	Under construction Capacity (MW)
1	Trenche I	1000.00	1049.90	50.00
2	Trenche II	1000.00	1000.00	315.50
3	Trenche III	2000.00	2000.00	1649.80
4	Trenche IV	2000.00	2000.00	2000.00
5	Trenche V	1200.00	1190.00	1190.00
6	Trenche VI	1200.00	1200.00	1200.00
7	Trenche VII	1200.00	480.00	480.00
8	Trenche VIII	1800.00	440.64	440.80
9	Trenche IX	1200.00		
	Total	12600.00	9360.54	7326.10

Physical Attributes

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Capacity (MW) (Awarded)	Balance Capacity (MW)	Bidding Scheme	Type	State	Project Location
1	Inox Wind Infrastructure Services Limited	250.00	50.00	Tranche I	Wind	Gujarat	Kutch
2	ReNew Power Ventures Private Limited	250.00	65.50	Tranche II	Wind	Gujarat	Kutch
3	Inox Wind Infrastructure Services Limited	50.00	50.00	Tranche II	Wind	Gujarat	Kutch
4	Inox Wind Infrastructure Services Limited	50.00	50.00	Tranche II	Wind	Gujarat	Kutch
5	Inox Wind Infrastructure Services Limited	50.00	50.00	Tranche II	Wind	Gujarat	Kutch
6	Inox Wind Infrastructure Services Limited	50.00	50.00	Tranche II	Wind	Gujarat	Kutch
7	Inox Wind Infrastructure Services Limited	50.00	50.00	Tranche II	Wind	Gujarat	Kutch
8	ReNew Wind Energy (AP2) Private Limited	100.00	100.00	Tranche III	Wind	Gujarat	Kutch
9	ReNew Wind Energy (AP2) Private Limited	300.00	300.00	Tranche III	Wind	Gujarat	Kutch
10	Inox Wind Infrastructure Services Limited	50.00	50.00	Tranche III	Wind	Gujarat	Kutch
11	Inox Wind Infrastructure Services Limited	50.00	50.00	Tranche III	Wind	Gujarat	Kutch
12	Inox Wind Infrastructure Services Limited	50.00	50.00	Tranche III	Wind	Gujarat	Kutch

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Capacity (MW) (Awarded)	Balance Capacity (MW)	Bidding Scheme	Type	State	Project Location
13	Inox Wind Infrastructure Services Limited	50.00	50.00	Tranche III	Wind	Gujarat	Kutch
14	Torrent Power Limited	300.30	300.30	Tranche III	Wind	Gujarat	Kutch
15	Torrent Power Limited	199.50	199.50	Tranche III	Wind	Gujarat	Kutch
16	Alfanar Energy Private Limited	300.00	300.00	Tranche III	Wind	Gujarat	Kutch
17	Adani Green Energy (MP) Limited	250.00	250.00	Tranche III	Wind	Gujarat	Kutch
18	Srijan Energy Systems Private Limited	250.00	250.00	Tranche IV	Wind	Gujarat	Kutch
19	Sprng Renewable Energy Private Limited	300.00	300.00	Tranche IV	Wind	Tamil Nadu	Karur Dist
20	Avikiran Solar India Pvt Ltd.	285.00	285.00	Tranche IV	Wind	Gujarat	Kutch
21	Vivid Solaire Energy Pvt. Ltd.	200.00	200.00	Tranche IV	Wind	Tamil Nadu	Thirunelveli
22	Inox Wind Infrastructure Services Limited	50.00	50.00	Tranche IV	Wind	Gujarat	Kutch
23	Inox Wind Infrastructure Services Limited	50.00	50.00	Tranche IV	Wind	Gujarat	Kutch
24	Adani Renewable Energy (TN) Limited	50.00	50.00	Tranche IV	Wind	Gujarat	Kutch
25	Adani Renewable Energy (TN) Limited	50.00	50.00	Tranche IV	Wind	Gujarat	Kutch
26	Adani Renewable Energy (TN) Limited	50.00	50.00	Tranche IV	Wind	Gujarat	Kutch

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Capacity (MW) (Awarded)	Balance Capacity (MW)	Bidding Scheme	Type	State	Project Location
27	Adani Renewable Energy (TN) Limited	50.00	50.00	Tranche IV	Wind	Gujarat	Kutch
28	Adani Renewable Energy (TN) Limited	50.00	50.00	Tranche IV	Wind	Gujarat	Kutch
29	Adani Renewable Energy (TN) Limited	50.00	50.00	Tranche IV	Wind	Gujarat	Kutch
30	Mytrah Vayu (Brahmaputra) Pvt Ltd	300.00	300.00	Tranche IV	Wind	Kerela	Palakkad
31	ReNew Wind Energy (TN) Private Limited	265.00	265.00	Tranche IV	Wind	Gujarat	Kutch
32	Torrent Power Limited	115.00	115.00	Tranche V	Wind		
33	Adani Wind Energy (GJ) Limited	300.00	300.00	Tranche V	Wind	Gujarat	Kutch
34	Alfanar Energy Pvt. Ltd.	300.00	300.00	Tranche V	Wind	Gujarat	Kotda Madh village, Lakhpat Taluk, Kutch district.
35	Sitac Kabini Renewables Private Limited	300.00	300.00	Tranche V	Wind	Gujarat	Kutch
36	Ecoren Energy India Private Limited	175.00	175.00	Tranche V	Wind	Karnataka	Chittaradurga
37	Adani Renewable Energy Park (Gujarat) Limited	250.00	250.00	Tranche VI	Wind	Gujarat	Kutch
38	ReNew Wind Energy (TN) Private Limited	300.00	300.00	Tranche VI	Wind	Madhya Pradesh	Rajgarh
39	Powerica Limited	50.60	50.60	Tranche VI	Wind	Gujarat	Dwarka
40	SBESS Services Projectco Two Private Limited	274.40	274.40	Tranche VI	Wind	Maharastra	Beed

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Capacity (MW) (Awarded)	Balance Capacity (MW)	Bidding Scheme	Type	State	Project Location
41	SBESS Services Projectco Two Private Limited	50.00	50.00	Tranche VI	Wind	Maharastra	Beed
42	Morjar Windfarm Development Pvt. Ltd.	150.00	150.00	Tranche VI	Wind	Gujarat	
43	Ecoren Energy India Private Limited	125.00	125.00	Tranche VI	Wind	Karnataka	Chittaradurga
44	Betam Wind Energy Private Limited	200.00	200.00	Tranche VII	Wind	Gujarat	Dwarka
45	ReNew Wind Energy (TN) Private Limited	50.00	50.00	Tranche VII	Wind	Gujarat	Kutch
46	Sprng Vaayu Urja Private Limited	100.00	100.00	Tranche VII	Wind	Madhya Pradesh	Rajgarh
47	Adani Renewable Energy Park (Gujarat) Limited	130.00	130.00	Tranche VII	Wind	Gujarat	Kutch
48	CLP India Private Limited	250.80	250.80	Tranche VIII	Wind	Gujarat	Sidhpur, Dwarka Gujarat
49	Avikiran Energy India Private Limited	190.00	190.00	Tranche VIII	Wind	Gujarat	Sidhpur, Dwarka Gujarat

Physical Progress

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Original Scheduled Commissioning Date	Revised Scheduled Commissioning Date	Financial Closure	Land Acquisition	Plant material order	Plant Erection status
1	Inox Wind Infrastructure Services Limited	Tranche I	13.06.19		Achieved	Acquired	completed	
2	ReNew Power Ventures Private Limited	Tranche II	03.05.19		Achieved			
3	Inox Wind Infrastructure Services Limited	Tranche II	03.05.19		Achieved	Under progress	Not Started	Not Started
4	Inox Wind Infrastructure Services Limited	Tranche II	03.05.19		Achieved	Under progress	Not Started	Not Started
5	Inox Wind Infrastructure Services Limited	Tranche II	03.05.19		Achieved	Under progress	Not Started	Not Started
6	Inox Wind Infrastructure Services Limited	Tranche II	03.05.19		Achieved	Under progress	Not Started	Not Started
7	Inox Wind Infrastructure Services Limited	Tranche II	03.05.19		Achieved	Under progress	Not Started	Not Started
8	ReNew Wind Energy (AP2) Private Limited	Tranche III	31.03.21		Not Achieved			
9	ReNew Wind Energy (AP2) Private Limited	Tranche III	31.03.21		Not Achieved			
10	Inox Wind Infrastructure Services Limited	Tranche III	24.11.19	08.04.21	Not Achieved	Not Started	Not Started	Not Started
11	Inox Wind Infrastructure Services Limited	Tranche III	24.11.19	08.04.21	Not Achieved	Not Started	Not Started	Not Started
12	Inox Wind Infrastructure Services Limited	Tranche III	24.11.19	08.04.21	Not Achieved	Not Started	Not Started	Not Started

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Original Scheduled Commissioning Date	Revised Scheduled Commissioning Date	Financial Closure	Land Acquisition	Plant material order	Plant Erection status
13	Inox Wind Infrastructure Services Limited	Tranche III	24.11.19	08.04.21	Not Achieved	Not Started	Not Started	Not Started
14	Torrent Power Limited	Tranche III	24.11.19		Not Achieved	Not Started	Not Started	Not Started
15	Torrent Power Limited	Tranche III	24.11.19		Not Achieved	Not Started	Not Started	Not Started
16	Alfanar Energy Private Limited	Tranche III	29.12.20	06.04.21	Achieved	Under progress	Completed	Under progress
17	Adani Green Energy (MP) Limited	Tranche III	24.11.19	9/24/2020	Achieved	Acquired	Completed	Under Progress
18	Srijan Energy Systems Private Limited	Tranche IV	30.11.20		Not Achieved			Started
19	Sprng Renewable Energy Private Limited	Tranche IV	28.08.20	04.12.20	Achieved	Under progress	Completed	Under Progress
20	Avikiran Solar India Pvt Ltd.	Tranche IV	14.03.20	05.06.20	Not Achieved	Under progress	Under Progress	Under Progress
21	Vivid Solaire Energy Pvt. Ltd.	Tranche IV	28.08.20	04.12.20	Not Achieved			
22	Inox Wind Infrastructure Services Limited	Tranche IV	28.02.20	08.04.21	Not Achieved	Not Acquired	Not Placed	Not Started
23	Inox Wind Infrastructure Services Limited	Tranche IV	28.02.20	08.04.21	Not Achieved	Not acquired	Not Placed	Not Started
24	Adani Renewable Energy (TN) Limited	Tranche IV	28.02.20		Not Achieved	Under progress	Under progress	Under progress
25	Adani Renewable Energy (TN) Limited	Tranche IV	28.02.20		Not Achieved	Under progress	Under progress	Under progress
26	Adani Renewable Energy (TN) Limited	Tranche IV	28.02.20		Not Achieved	Under progress	Under progress	Under progress

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Original Scheduled Commissioning Date	Revised Scheduled Commissioning Date	Financial Closure	Land Acquisition	Plant material order	Plant Erection status
27	Adani Renewable Energy (TN) Limited	Tranche IV	28.02.20		Not Achieved	Under progress	Under progress	Under progress
28	Adani Renewable Energy (TN) Limited	Tranche IV	28.02.20		Not Achieved	Under progress	Under progress	Under progress
29	Adani Renewable Energy (TN) Limited	Tranche IV	28.02.20		Not Achieved	Under progress	Under progress	Under progress
30	Mytrah Vayu (Brahmaputra) Pvt Ltd	Tranche IV	28.08.20		Not Achieved	Not Acquired		
31	ReNew Wind Energy (TN) Private Limited	Tranche IV	28.02.20		Not Achieved	Not Acquired		
32	Torrent Power Limited	Tranche V	22.07.20	28.10.20	Not Achieved	Not Acquired		
33	Adani Wind Energy (GJ) Limited	Tranche V	22.07.20	08.04.21	Not Achieved	Under progress	Under Progress	under progress
34	Alfanar Energy Pvt. Ltd.	Tranche V	28.02.21	06.06.21	Not Achieved	Under Progress	Placed	Not Started
35	Sitac Kabini Renewables Private Limited	Tranche V	31.12.20	08.04.2020	Achieved	Under Progress	Placed	Not Started
36	Ecoren Energy India Private Limited	Tranche V	22.07.20	28.10.20	Not Achieved	Not Acquired	Not Placed	NA
37	Adani Renewable Energy Park (Gujarat) Limited	Tranche VI	15.03.21	15.09.21	Not Achieved	Under progress	Under Progress	Under Progress
38	ReNew Wind Energy (TN) Private Limited	Tranche VI	15.03.21		Not Achieved	Under progress		
39	Powerica Limited	Tranche VI	15.03.21		Not Achieved	Acquired	Placed	
40	SBESS Services Projectco Two Private Limited	Tranche VI	15.03.21		Not Achieved	Under progress	Placed	Under Progress

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Original Scheduled Commissioning Date	Revised Scheduled Commissioning Date	Financial Closure	Land Acquisition	Plant material order	Plant Erection status
41	SBESS Services Projectco Two Private Limited	Tranche VI	15.03.21		Not Achieved	Under progress	Placed	Under Progress
42	Morjar Windfarm Development Pvt. Ltd.	Tranche VI	15.03.21		Not Achieved	Acquired		
43	Ecoren Energy India Private Limited	Tranche VI	15.03.21		Not Achieved			
44	Betam Wind Energy Private Limited	Tranche VII	18.04.21		Not Achieved	Not Acquired	NA	NA
45	ReNew Wind Energy (TN) Private Limited	Tranche VII	18.04.21		Not Achieved			
46	Sprng Vaayu Urja Private Limited	Tranche VII	18.04.21		Not Achieved	Not Acquired	Not Placed	Not Started
47	Adani Renewable Energy Park (Gujarat) Limited	Tranche VII	18.04.21	18.04.21	Not Achieved	Under progress	Under Progress	Under progress
48	CLP India Private Limited	Tranche VIII	27.06.21		Not Achieved	Under progress	Under Progress	Not Started
49	Avikiran Energy India Private Limited	Tranche VIII	27.06.21		Not Achieved			

Commercial Details

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Date of Letter of Award (LOA)	Bidder's Name	Bidding Agency (Center/ State/ Others)	PPA	PSA (End Consumer)	Tariff / Original PPA Tariff (INR/kWh)
1	Inox Wind Infrastructure Services Limited	Tranche I	4/5/2017	Wind Four Energy Pvt. Ltd.	SECI	21.07.17	UTTAR PRADESH(100) DELHI(50MW) BIHAR(50MW) Jharkhand:(50MW)	3.46
2	ReNew Power Ventures Private Limited	Tranche II	3/11/2017	ReNew Power Ventures Private Limited	SECI	03.01.18	UP100(MW), Punjab(100MW), Goa(50MW)	
3	Inox Wind Infrastructure Services Limited	Tranche II	3/11/2017	Haroda Wind Energy Private Limited	SECI	03.01.18	Haryana(150MW), UP(100MW)	2.65
4	Inox Wind Infrastructure Services Limited	Tranche II	3/11/2017	Khatiyu Wind Energy Private Limited	SECI	03.01.18	Haryana(150MW), UP(100MW)	2.65
5	Inox Wind Infrastructure Services Limited	Tranche II	3/11/2017	Vigodi Wind Energy Private Limited	SECI	03.01.18	Haryana(150MW), UP(100MW)	2.65
6	Inox Wind Infrastructure Services Limited	Tranche II	3/11/2017	Nani Virani Wind Energy Private Limited	SECI	03.01.18	Haryana(150MW), UP(100MW)	2.65
7	Inox Wind Infrastructure Services Limited	Tranche II	3/11/2017	Ravapar Wind Energy Private Limited	SECI	03.01.18	Haryana(150MW), UP(100MW)	2.65
8	ReNew Wind Energy (AP2) Private Limited	Tranche III	2/23/2018	ReNew Wind Energy (AP2) Private Limited	SECI	24.05.18	Haryana(350MW), Odisha(50MW)	
9	ReNew Wind Energy (AP2) Private Limited	Tranche III	2/23/2018	ReNew Wind Energy (AP2) Private Limited	SECI	24.05.18	Haryana(350MW), Odisha(50MW)	

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Date of Letter of Award (LOA)	Bidder's Name	Bidding Agency (Center/ State/ Others)	PPA	PSA (End Consumer)	Tariff / Original PPA Tariff (INR/kWh)
10	Inox Wind Infrastructure Services Limited	Tranche III	2/23/2018	ALIENTO WIND ENERGY PRIVATE LIMITED	SECI	24.05.18	Jharkhand(200MW)	2.44
11	Inox Wind Infrastructure Services Limited	Tranche III	2/23/2018	FLURRY WIND ENERGY PRIVATE LIMITED	SECI	24.05.18	Jharkhand(200MW)	2.44
12	Inox Wind Infrastructure Services Limited	Tranche III	2/23/2018	TEMPEST WIND ENERGY PRIVATE LIMITED	SECI	24.05.18	Jharkhand(200MW)	2.44
13	Inox Wind Infrastructure Services Limited	Tranche III	2/23/2018	VUELTA ENERGY PRIVATE LIMITED	SECI	24.05.18	Jharkhand(200MW)	2.44
14	Torrent Power Limited	Tranche III	2/23/2018	Torrent Power Limited	SECI	Terminated	MP(450MW), Bihar(49.8MW)	
15	Torrent Power Limited	Tranche III	2/23/2018	Torrent Power Limited	SECI	Terminated	MP(450MW), Bihar(49.8MW)	
16	Alfanar Energy Private Limited	Tranche III	2/23/2018	Alfanar Company	SECI	24.05.18	Delhi(250MW) Bihar(50MW)	2.45
17	Adani Green Energy (MP) Limited	Tranche III	2/23/2018	Adani Green Energy (MP) Limited	SECI	24.05.18	Goa(50MW), Chhattisgarh(150MW), Bihar(50MW)	2.45
18	Srijan Energy Systems Private Limited	Tranche IV	6/1/2018	Srijan Energy Systems Private Limited	SECI	30.08.18	MP(250MW)	
19	Sprng Renewable Energy Private Limited	Tranche IV	6/1/2018	Sprng Energy Private Limited	SECI	30.08.18	UP(300MW)	2.51
20	Avikiran Solar India Pvt Ltd.	Tranche IV	6/1/2018	BLP Energy Private Limited	SECI	30.08.18	Maharashtra (100MW) MP(185MW)	2.51
21	Vivid Solaire Energy Pvt. Ltd.	Tranche IV		Betam Wind Energy Private Limited	SECI	30.08.18	Odisha100(MW), UP(100MW)	

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Date of Letter of Award (LOA)	Bidder's Name	Bidding Agency (Center/ State/ Others)	PPA	PSA (End Consumer)	Tariff / Original PPA Tariff (INR/kWh)
22	Inox Wind Infrastructure Services Limited	Tranche IV	6/1/2018	Suswind Power Private Limited	SECI	30.08.18	Maharashtra (100MW)	2.51
23	Inox Wind Infrastructure Services Limited	Tranche IV	6/1/2018	Flutter Wind Energy Private Limited	SECI	30.08.18	Maharashtra (100MW)	2.51
24	Adani Renewable Energy (TN) Limited	Tranche IV	6/1/2018	Adani Green Energy (MP) Limited	SECI	30.08.18	Maharashtra (300MW)	2.51
25	Adani Renewable Energy (TN) Limited	Tranche IV	6/1/2018	Adani Green Energy (MP) Limited	SECI	30.08.18	Maharashtra (300MW)	2.51
26	Adani Renewable Energy (TN) Limited	Tranche IV	6/1/2018	Adani Green Energy (MP) Limited	SECI	30.08.18	Maharashtra (300MW)	2.51
27	Adani Renewable Energy (TN) Limited	Tranche IV	6/1/2018	Adani Green Energy (MP) Limited	SECI	30.08.18	Maharashtra (300MW)	2.51
28	Adani Renewable Energy (TN) Limited	Tranche IV	6/1/2018	Adani Green Energy (MP) Limited	SECI	30.08.18	Maharashtra (300MW)	2.51
29	Adani Renewable Energy (TN) Limited	Tranche IV	6/1/2018	Adani Green Energy (MP) Limited	SECI	30.08.18	Maharashtra (300MW)	2.51
30	Mytrah Vayu (Brahmaputra) Pvt Ltd	Tranche IV	6/1/2018	Mytrah Energy (India) Private Limited	SECI	Terminated	UP(150MW),BYPL, Delhi(100MW), TPDDL, Delhi(50 MW)	
31	ReNew Wind Energy (TN) Private Limited	Tranche IV	6/1/2018	ReNew Wind Energy (TN) Private Limited	SECI	Terminated	UP(150MW),Dadra &NagarHaveli(50MW), MP(65MW)	
32	Torrent Power Limited	Tranche V	10/24/2018	Torrent Power Limited	SECI	22.01.19	Haryana(115MW)	
33	Adani Wind Energy (GJ) Limited	Tranche V	10/24/2018	Adani Green Energy Limited	SECI	22.01.19	Bihar(125MW), Haryana(175MW)	2.76

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Date of Letter of Award (LOA)	Bidder's Name	Bidding Agency (Center/ State/ Others)	PPA	PSA (End Consumer)	Tariff / Original PPA Tariff (INR/kWh)
34	Alfanar Energy Pvt. Ltd.	Tranche V	10/24/1918	Netra Wind Private Limited	SECI	22.01.19	Haryana(300MW)	2.77
35	Sitac Kabini Renewables Private Limited	Tranche V	10/24/2018	Sitac Kabini Renewables Private Limited	SECI	22.01.19	Delhi(200MW), Puducherry(100MW)	2.77
36	Ecoren Energy India Private Limited	Tranche V	10/24/2018	Boreas Renewable Energy Private Limited	SECI	22.01.19	Bihar175(MW)	
37	Adani Renewable Energy Park (Gujarat) Limited	Tranche VI	6/17/1919	Adani Green Energy Three Limited	SECI	15.09.19	Kerala(75MW), Odisha(50MW), UP(85MW), Chandigarh(40MW)	2.82
38	ReNew Wind Energy (TN) Private Limited	Tranche VI	6/17/1919	Ostro Energy Private Limited	SECI	15.09.19	Bihar(300MW)	
39	Powerica Limited	Tranche VI	6/17/1919	Powerica Limited	SECI	15.09.19	UP(50.6MW)	
40	SBESS Services Projectco Two Private Limited	Tranche VI	6/17/1919	SBESS Services Projectco Two Private Limited	SECI	15.09.19	UP (324.4MW)	
41	SBESS Services Projectco Two Private Limited	Tranche VI	6/17/1919	SBESS Services Projectco Two Private Limited	SECI	15.09.19	UP (324.4MW)	
42	Morjar Windfarm Development Pvt. Ltd.	Tranche VI	6/17/1919	Srijan Energy Systems Private Limited	SECI	15.09.19	Bihar(50MW), Goa(50MW), Delhi(50MW)	
43	Ecoren Energy India Private Limited	Tranche VI	6/17/2019	Zenataris Renewable Energy Private Limited	SECI	15.09.19	Kerala(125MW)	
44	Betam Wind Energy Private Limited	Tranche VII		Betam Wind Energy Private Limited	SECI	17.09.19		
45	ReNew Wind Energy (TN) Private Limited	Tranche VII		Ostro Energy Private Limited	SECI	17.09.19		

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Date of Letter of Award (LOA)	Bidder's Name	Bidding Agency (Center/ State/ Others)	PPA	PSA (End Consumer)	Tariff / Original PPA Tariff (INR/kWh)
46	Sprng Vaayu Urja Private Limited	Tranche VII	6/19/2019	Sprng Energy Private Limited	SECI	17.09.19	Kerela (100 MW)	2.82
47	Adani Renewable Energy Park (Gujarat) Limited	Tranche VII	19-11-2019	Adani Renewable Energy Park (Gujarat) Limited	SECI	17.09.19		2.83
48	CLP India Private Limited	Tranche VIII	9/28/2019	CLP India Private Limited	SECI	Executed		2.83
49	Avikiran Energy India Private Limited	Tranche VIII	9/28/2019	Avikiran Energy India Private Limited	SECI	Not signed		

LTA Connectivity

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Sub-Station	Owner of Substation	Transmission line	Status
1	Inox Wind Infrastructure Services Limited	Tranche I	765/400/220 kV Bhuj S/S	PGCIL		
2	ReNew Power Ventures Private Limited	Tranche II	400/220 KV Bachau S/S	PGCIL		
3	Inox Wind Infrastructure Services Limited	Tranche II	765/400/220 kV Bhuj S/S	PGCIL		
4	Inox Wind Infrastructure Services Limited	Tranche II	765/400/220 kV Bhuj S/S	PGCIL		
5	Inox Wind Infrastructure Services Limited	Tranche II	765/400/220 kV Bhuj S/S	PGCIL		
6	Inox Wind Infrastructure Services Limited	Tranche II	765/400/220 kV Bhuj S/S	PGCIL		
7	Inox Wind Infrastructure Services Limited	Tranche II	765/400/220 kV Bhuj S/S	PGCIL		
8	ReNew Wind Energy (AP2) Private Limited	Tranche III	220/400 KV Bachau S/S	PGCIL		
9	ReNew Wind Energy (AP2) Private Limited	Tranche III	220/400 KV Bhuj S/S	PGCIL		
10	Inox Wind Infrastructure Services Limited	Tranche III	765/400/220 kV Bhuj-II S/S	PGCIL		
11	Inox Wind Infrastructure Services Limited	Tranche III	765/400/220 kV Bhuj-II S/S	PGCIL		
12	Inox Wind Infrastructure Services Limited	Tranche III	765/400/220 kV Bhuj-II S/S	PGCIL		

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Sub-Station	Owner of Substation	Transmission line	Status
13	Inox Wind Infrastructure Services Limited	Tranche III	765/400/220 kV Bhuj-II S/S	PGCIL		
14	Torrent Power Limited	Tranche III	765/400/220 kV Bhuj S/S	PGCIL		
15	Torrent Power Limited	Tranche III	765/400/220 kV Bhuj S/S	PGCIL		
16	Alfanar Energy Private Limited	Tranche III	765/400/220 kV Bhuj S/S	PGCIL	96% Completed Foundation: 210/210 Erection: 210/210. Stringing: 58.50/66 KM	
17	Adani Green Energy (MP) Limited	Tranche III	765/400/220 kV Bhuj S/S	PGCIL		
18	Srijan Energy Systems Private Limited	Tranche IV	765/400/220 kV Bhuj S/S (220 kV level)	PGCIL		
19	Sprng Renewable Energy Private Limited	Tranche IV	400/230 kV Pugalur S/S (230 kV level)	PGCIL	33.8 km S/C Line on D/C Tower from wind farm pooling Substation to PGCIL Pugalur Grid Substation.	EHV Tower Foundation casted : 118/127, EHV Tower Stringing : 76/127 towers completed

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Sub-Station	Owner of Substation	Transmission line	Status
20	Avikiran Solar India Pvt Ltd.	Tranche IV	765/400/220 kV Bhuj S/S (220 kV level)	PGCIL	Achieved Connectivity approval . 220kV EHV line between Wind pooling station and Grid Substation Total length 82.2km;	Current status: Foundations:172/ 283 Erection: 123/283 stringing: 28.072/82.2km
21	Vivid Solaire Energy Pvt. Ltd.	Tranche IV	400/230 kV Thirunelveli S/S (230 kV level)			
22	Inox Wind Infrastructure Services Limited	Tranche IV	765/400/220 kV Bhuj-II S/S (220 kV level)	PGCIL		
23	Inox Wind Infrastructure Services Limited	Tranche IV	765/400/220 kV Bhuj-II S/S (220 kV level)	PGCIL		
24	Adani Renewable Energy (TN) Limited	Tranche IV	765/400/220 kV Bhuj S/S (220 kV level)	PGCIL	Under Progress	
25	Adani Renewable Energy (TN) Limited	Tranche IV	765/400/220 kV Bhuj S/S (220 kV level)	PGCIL	Under Progress	
26	Adani Renewable Energy (TN) Limited	Tranche IV	765/400/220 kV Bhuj S/S (220 kV level)	PGCIL	Under Progress	
27	Adani Renewable Energy (TN) Limited	Tranche IV	765/400/220 kV Bhuj S/S (220 kV level)	PGCIL	Under Progress	

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Sub-Station	Owner of Substation	Transmission line	Status
28	Adani Renewable Energy (TN) Limited	Tranche IV	765/400/220 kV Bhuj S/S (220 kV level)	PGCIL	Under Progress	
29	Adani Renewable Energy (TN) Limited	Tranche IV	765/400/220 kV Bhuj S/S (220 kV level)	PGCIL	Under Progress	
30	Mytrah Vayu (Brahmaputra) Pvt Ltd	Tranche IV	400/230 kV Palakkad S/S (230 kV level)	KSEB		
31	ReNew Wind Energy (TN) Private Limited	Tranche IV	765/400/220 kV Bhuj S/S (220 kV level)	PGCIL		
32	Torrent Power Limited	Tranche V	765/400/220 kV Bhuj S/S (220 kV level)	PGCIL		
33	Adani Wind Energy (GJ) Limited	Tranche V	765/400/220 kV Bhuj -II S/S (220 kV level)	PGCIL	Under Progress	Bhuj-II PS will be commissioned by 31-Dec-20
34	Alfanar Energy Pvt. Ltd.	Tranche V	765/400/220 kV Bhuj -II S/S (220 kV level)	PGCIL	Route survey completed and order placed to Vendor but Work not started	
35	Sitac Kabini Renewables Private Limited	Tranche V	765/400/220 kV Bhuj -II S/S (220 kV level)	PGCIL		
36	Ecoren Energy India Private Limited	Tranche V	Hiryur 400/220 kV	PGCIL		

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Sub-Station	Owner of Substation	Transmission line	Status
37	Adani Renewable Energy Park (Gujarat) Limited	Tranche VI	765/400/220 kV Bhuj-II S/S (220 kV level)	PGCIL	Under Progress	Bhuj-II PS will be commissioned by 31-Dec-20
38	ReNew Wind Energy (TN) Private Limited	Tranche VI	220 kV Rajgarh S/S (220 kV level)	PGCIL		
39	Powerica Limited	Tranche VI	400/220 kV Jam Khambaliya S/S (220 kV level)			
40	SBESS Services Projectco Two Private Limited	Tranche VI	400/220 kV Parli S/S (220 kV level)	PGCIL		
41	SBESS Services Projectco Two Private Limited	Tranche VI	400/220 kV Parli S/S (220 kV level)	PGCIL		
42	Morjar Windfarm Development Pvt. Ltd.	Tranche VI	765/400/220 kV Bhuj S/S (220 kV level)	PGCIL		
43	Ecoren Energy India Private Limited	Tranche VI	400/220 kV Hiryur S/S (220 kV level)	PGCIL		
44	Betam Wind Energy Private Limited	Tranche VII	400/220 kV Jamkhambaliya S/S (220 kV level)	GETCO		
45	ReNew Wind Energy (TN) Private Limited	Tranche VII	220 kV Bachhau S/S (220 kV level)	PGCIL		

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Sub-Station	Owner of Substation	Transmission line	Status
46	Sprng Vaayu Urja Private Limited	Tranche VII	400/220 kV Rajgarh S/S (220 kV level)	PGCIL	~26 km Single Circuit Line on Single/Double Circuit Tower from wind farm pooling Substation to PGCIL Rajgarh Grid Substation & ~3 km underground cable in sanctuary area towards PGCIL rajgarh end	Construction not commenced
47	Adani Renewable Energy Park (Gujarat) Limited	Tranche VII	765/400/220 kV Bhuj-II S/S (220 kV level)		Under Progress	Bhuj-II PS will be commissioned by 31-Dec-20
48	CLP India Private Limited	Tranche VIII	400/220 kV Jamkhambaliya S/S (220 kV level)	GETCO	220 kV S/C transmission line of ~40km length is proposed with following bifurcation: 1. Approximate length of S/C transmission line on Multi-circuit towers: 2 km 2. Approximate length of S/C transmission line on Double-circuit towers: 38 km	
49	Avikiran Energy India Private Limited	Tranche VIII	400/220 kV Jamkhambaliya S/S (220 kV level)	GETCO		

Other Details

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Remarks	Covid Extension	*Transmission Lines Associated with RE Project
1	Inox Wind Infrastructure Services Limited	Tranche I	1. 50 MW Project Cancelled as WPD had failed to commission within extended period		GJKUB01
2	ReNew Power Ventures Private Limited	Tranche II	1. 27.6 MW is ready for commissioning. Balance 37.9 MW might not come due to contractual issues		GJKUB03
3	Inox Wind Infrastructure Services Limited	Tranche II	1. Developer requested time extension as land acquisition is not complete. However, since Nov 2019 failed to submit required document to SECI		GJKUB01
4	Inox Wind Infrastructure Services Limited	Tranche II			GJKUB01
5	Inox Wind Infrastructure Services Limited	Tranche II			GJKUB01
6	Inox Wind Infrastructure Services Limited	Tranche II			GJKUB01
7	Inox Wind Infrastructure Services Limited	Tranche II			GJKUB01
8	ReNew Wind Energy (AP2) Private Limited	Tranche III	1. WPD informed that this project is not commercially viable		GJKUB03
9	ReNew Wind Energy (AP2) Private Limited	Tranche III	1.WPD has given prior intimation of commissioning		GJKUB01
10	Inox Wind Infrastructure Services Limited	Tranche III	1. Land is not available with WPD. SECI has granted extension till 08.04.2021 for 100 MW project only.		GJKUB02
11	Inox Wind Infrastructure Services Limited	Tranche III			GJKUB02
12	Inox Wind Infrastructure Services Limited	Tranche III			GJKUB02

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Remarks	Covid Extension	*Transmission Lines Associated with RE Project
13	Inox Wind Infrastructure Services Limited	Tranche III	1. Land is not available with WPD. SECI has granted extension till 08.04.2021 for 100 MW project only.		<u>GJKUB02</u>
14	Torrent Power Limited	Tranche III	1. WPD unilaterally terminated the PPA and filed case in CERC		<u>GJKUB01</u>
15	Torrent Power Limited	Tranche III			<u>GJKUB01</u>
16	Alfanar Energy Private Limited	Tranche III	1. WPD has given notice to commission 150 MW by 22.07.2020	Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	<u>GJKUB01</u>
17	Adani Green Energy (MP) Limited	Tranche III			<u>GJKUB01</u>
18	Srijan Energy Systems Private Limited	Tranche IV	1. EHV Line work completed		<u>GJKUB01</u>
19	Sprng Renewable Energy Private Limited	Tranche IV	1. FC extended till revised SCD		<u>TNKA02</u>
20	Avikiran Solar India Pvt Ltd.	Tranche IV	1. FC extended till revised SCD		<u>GJKUB01</u>
21	Vivid Solaire Energy Pvt. Ltd.	Tranche IV	1. FC extended till revised SCD 2. Prior intimation of commissioning of 1st part by Aug 2020.		<u>TNTI01</u>
22	Inox Wind Infrastructure Services Limited	Tranche IV	No progress		<u>GJKUB02</u>
23	Inox Wind Infrastructure Services Limited	Tranche IV	No progress		<u>GJKUB02</u>

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Remarks	Covid Extension	*Transmission Lines Associated with RE Project
24	Adani Renewable Energy (TN) Limited	Tranche IV			<u>GJKUB01</u>
25	Adani Renewable Energy (TN) Limited	Tranche IV			<u>GJKUB01</u>
26	Adani Renewable Energy (TN) Limited	Tranche IV			<u>GJKUB01</u>
27	Adani Renewable Energy (TN) Limited	Tranche IV			<u>GJKUB01</u>
28	Adani Renewable Energy (TN) Limited	Tranche IV			<u>GJKUB01</u>
29	Adani Renewable Energy (TN) Limited	Tranche IV			<u>GJKUB01</u>
30	Mytrah Vayu (Brahmaputra) Pvt Ltd	Tranche IV	1. WPD unilaterally terminated the PPA and filed case in CERC		<u>KEPA01</u>
31	ReNew Wind Energy (TN) Private Limited	Tranche IV	1. WPD unilaterally terminated the PPA and filed case in CERC		<u>GJKUB01</u>
32	Torrent Power Limited	Tranche V	1. LTA was revoked		<u>GJKUB01</u>
33	Adani Wind Energy (GJ) Limited	Tranche V	1. FC date extended to revised SCD		<u>GJKUB02</u>
34	Alfanar Energy Pvt. Ltd.	Tranche V	1. FC date extended to revised SCD	Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2020	<u>GJKUB02</u>

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Remarks	Covid Extension	*Transmission Lines Associated with RE Project
35	Sitac Kabini Renewables Private Limited	Tranche V	1. FC date extended to revised SCD	Extension in all timeline has been granted due to Covid-19 in line with MNRE OM dated 30.06.2021	<u>GJKUB02</u>
36	Ecoren Energy India Private Limited	Tranche V	1. FC date extended to revised SCD 2. Developer is not able to provide documents to SECI required for. SCD extension		<u>KNCH01</u>
37	Adani Renewable Energy Park (Gujarat) Limited	Tranche VI			<u>GJKUB02</u>
38	ReNew Wind Energy (TN) Private Limited	Tranche VI			<u>MPRA01</u>
39	Powerica Limited	Tranche VI			<u>GJDWJ01</u>
40	SBESS Services Projectco Two Private Limited	Tranche VI			<u>MHBE01</u>
41	SBESS Services Projectco Two Private Limited	Tranche VI			<u>MHBE01</u>
42	Morjar Windfarm Development Pvt. Ltd.	Tranche VI			<u>GJKUB01</u>
43	Ecoren Energy India Private Limited	Tranche VI			<u>KNCH01</u>
44	Betam Wind Energy Private Limited	Tranche VII	1. WPD refusing to sign PPA		<u>GJDWJ01</u>
45	ReNew Wind Energy (TN) Private Limited	Tranche VII			<u>GJKUB03</u>

S.NO.	SPV/ Parent/ Holding Company (Name of Project Company/ SPD)	Bidding Scheme	Remarks	Covid Extension	*Transmission Lines Associated with RE Project
46	Sprng Vaayu Urja Private Limited	Tranche VII			<u>MPRA01</u>
47	Adani Renewable Energy Park (Gujarat) Limited	Tranche VII			<u>GJKUB02</u>
48	CLP India Private Limited	Tranche VIII			<u>GJDWJ01</u>
49	Avikiran Energy India Private Limited	Tranche VIII			<u>GJDWJ01</u>



Details of Associated Transmission Networks

Transmission Networks associated to Under-Construction Solar Power Projects

Physical Attributes

S/S Code	Substation	State	Owner of the Line	Transmission Line	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)
RJJOB01	Bhadla-I S/S	Rajasthan	PGCIL	Bhadla-II PS-Bhadla (PG) (Twin HTLS) (PGCIL-RTM)	D/C	400	0
			PGCIL	765 kV Bhadla-I S/S - Bikaner-I S/S	D/C	765	340
				Fatehgarh-II PS - Bhadla section (PGCIL-RTM)	D/C	765	0
			RVPN	Ramgarh -Bhadla	D/C	400	320
			TBCB	Fatehgarh PS/S - Bhadla (PG) (initially to be operated at 400 kV) (F-BTL-TBCB)	D/C	765	292
				Bhadla IV SP - Bhadla Pooling station line (GEC-II)	D/C	220	0
				SPP - Bhadla (PS) (GEC-II)	D/C	220	0
			TBCB	765 kV Bhadla-I S/S - Fatehgarh-I S/S	D/C	765	292
			PGCIL	400kV Bhadla-I S/S - Bhadla (STU) S/S			
RJJOB02	Bhadla-II S/S	Rajasthan	PGCIL	400 kV Bhadla-I S/S - Bhadla-II S/S	D/C	400	0
			TBCB	765 kV Bhadla-II S/S - Fatehgarh-II S/S			
			PGCIL	5000 MW HVDC line from Bhadla-II S/S -M'Puram VSC S/S			
			PGCIL	LILo of both Ckts. of Ajmer - Bikaner line at Bhadla-II PS (PGCIL-RTM)	D/C	765	0
RJJAFO1	Fatehgarh-I S/S	Rajasthan	TBCB	765 kV Bhadla-I S/S - Fatehgarh-I S/S	D/C	765	292

S/S Code	Substation	State	Owner of the Line	Transmission Line	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)
RJJAF02	Fatehgarh-II S/S	Rajasthan	TBCB	400 kV Fatehgarh-II - Jaisalmer S/S			
			TBCB	765 kV Bhadla-II S/S - Fatehgarh-II S/S	D/C	765	0
			PGCIL	LILO of both Ckts. of Fatehgarh (TBCB) - Bhadla (PG) line at Fatehgarh-II PS (PGCIL-RTM)	D/C	765	0
			PGCIL	400 kV LILO at Fatehgarh II of 765 kV Bhadla-I S/S - Fatehgarh S/S			
RJJAF03	Fatehgarh-III S/S	Rajasthan					
RJBIB01	Bikaner-I S/S	Rajasthan	PGCIL	765 KV Bhadla-I S/S - Bikaner-I S/S	D/C	765	340
			PGCIL	765 kV Bikaner-I S/S -Moga S/S	D/C	765	734
			TBCB	400 kV Bikaner-I S/S - Bikaner-II S/S			
			TBCB	765 kV Bikaner-I S/S -Khetri S/S			
			RVPN	LILO of 400 KV Bhadla (STU) S/S -Bikaner (STU) S/S at Bikaner-I	D/C	400	18
RJBIB02	Bikaner-II S/S	Rajasthan	TBCB	400 kV Bikaner-II S/S -Khetri S/S			
			TBCB	400 kV Bikaner-I S/S - Bikaner-II S/S			
RJJAR01	Ramgarh S/S	Rajasthan	RVPN	400 kV Ramgarh -Bhadla line	D/C	400	320
RJJAJ02	Jaisalmer-II S/S	Rajasthan	RVPN	200 kV Akal- Jaisalmer-2 line (GEC-I)	D/C	220	112
			RVPN	400 kV Jaisalmer-II S/S - Bamer S/S	D/C	400	234
			RVPN	LILO at Jaisalmer-II S/S of Jaisalmer-I to Kankani S/S			
RJJAB01	Bainsda S/S	Rajasthan					
RJJOK01	Kanasar S/S	Rajasthan	RVPN				
RJJAR01	Rajmathai S/S	Rajasthan	RVPN				

S/S Code	Substation	State	Owner of the Line	Transmission Line	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)
RJGNV01	Sri Vijaynagar S/S	Rajasthan	RVPN				
RJBIG01	Gajnar S/S	Rajasthan	RVPN	Gajner - Chhatargarh line (GEC-I)	D/C	220	167
MPKHK01	Khandwa S/S	Madhya Pradesh	PGCIL	LILLO of one ckt of Khandwa (PGCIL) - Rajgarh (PGCIL) at Chhegaon	DCDS	400	20
			TBCB (Sterlite)	Khandwa Pool - Dhule (KTL - TBCB)	D/C	765	379
APKAK01	Kadapa (Cuddapah) S/S	Andhra Pradesh	PGCIL	400 kV LILLO of Hindupur - Kadapa (Cuddapah) at NP Kunta PS (GEC-II)	D/C	400	18
			PGCIL	400 kV LILLO of Kadapa (Cuddapah) - Kolar S/C line at NP Kunta PS (GEC-II)	D/C	400	14
			TBCB	400 kV Kadapa (Cuddapah)- Anathpur (SEZ) S/S			
TNTUV01	400/220 kV GIS (New) vandanam Village Tuticorin, Tamil Nadu	Tamil Nadu					

Physical Progress

Transmission Lines Details	Progress Status of Transmission				Target Date		Remarks
	Total Location (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised	
Bhadla-II PS-Bhadla (PG) (Twin HTLS) (PGCIL-RTM)	130	33	22			MAR-21	Length of the line: 100 Ckm. Work progress hampered due to lockdown of the entire country due to Corona Pandemic from 22.03.2020. Work restarted.
765 KV Bhadla-I S/S - Bikaner-I S/S	455	455	455	340	Jan-19	Oct-19	Commissioned
Fatehgarh-II PS - Bhadla section (PGCIL-RTM)	497	251	79			MAR-21	Length of the line: 370 Ckm.
Ramgarh -Bhadla	446	446	446	314	OCT-20	AUG-20	W/O awarded to M/S SEW Hydrabad.
Fatehgarh PS/S - Bhadla (PG) (initially to be operated at 400 kV) (F-BTL-TBCB)	405	369	320	200	JAN-21	DEC-20	a) Project hampered due to COVID-19. b) Severe RoW. c) Delay in receipt of forest clearance.
Bhadla IV SP - Bhadla Pooling station line (GEC-II)							
SPP - Bhadla (PS) (GEC-II)							
765 kV Bhadla-I S/S - Fatehgarh-I S/S	405	369	320	200	JAN-21	DEC-20	a) Project hampered due to COVID-19. b) Severe RoW. c) Delay in receipt of forest clearance.
400kV Bhadla-I S/S - Bhadla (STU) S/S							
400 kV Bhadla-I S/S - Bhadla-II S/S	130	31	11			MAR-21	Length of the line: 100 Ckm. Work progress hampered due to lockdown of the entire country due to Corona Pandemic from 22.03.2020. Work restarted.
765 kV Bhadla-II S/S - Fatehgarh-II S/S							
5000 MW HVDC line from Bhadla-II S/S -M'Puram VSC S/S							
LILO of both Ckts. of Ajmer - Bikaner line at Bhadla-II PS (PGCIL-RTM)	722	659	437	29		MAR-21	Work has also been affected due to lockdown of the entire country has now restarted.

Transmission Lines Details	Progress Status of Transmission				Target Date		Remarks
	Total Location (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised	
765 kV Bhadla-I S/S - Fatehgarh-I S/S	405	369	320	200	JAN-21	DEC-20	a) Project hampered due to COVID-19. b) Severe RoW. c) Delay in receipt of forest clearance.
400 kV Fathergarh-II - Jaisalmer S/S							
765 kV Bhadla-II S/S - Fatehgarh-II S/S	497	251	79			MAR-21	Length of the line: 370 Ckm.
LILO of both Ckts. of Fatehgarh (TBCB) - Bhadla (PG) line at Fatehgarh-II PS (PGCIL-RTM)	221	96	25			MAR-21	Work has also been affected due to lockdown of the entire country has now restarted.
400 kV LILO at Fategarh II of 765 kV Bhadla-I S/S - Fatehgarh S/S							
765 KV Bhadla-I S/S - Bikaner-I S/S	455	455	455	340	Jan-19	Oct-19	Commissioned
765 kV Bikaner-I S/S -Moga S/S	988	988	988	734		Mar'20	Commissioned in 03/2020
400 kV Bikaner-I S/S - Bikaner-II S/S							
765 kV Bikaner-I S/S -Khetri S/S							
LILO of 400 KV Bhadla (STU) S/S - Bikaner (STU) S/S at Bikaner-I	26	26	26	18		Jul-19	Commissioned in 07/2019.
400 kV Bikaner-II S/S -Khetri S/S							
400 kV Bikaner-I S/S - Bikaner-II S/S							
400 kV Ramgarh -Bhadla line	446	446	446	314	OCT-20	AUG-20	W/O awarded to M/S SEW Hyderabad.
200 kV Akal- Jaisalmer-2 line (GEC-I)	195	192	191	56	NOV-20	SEP-20	NOA issued in favor of M/s Skipper on dated 01.06.2018. Forest involved : In Principle approval issued on 23.12.19. DN deposited by RVPN on 11.05.2020
400 kV Jaisalmer-II S/S - Bamer S/S	332	332	332	234		Jan-19	Commissioned 01/2019
LILO at Jaisalmer-II S/S of Jaisalmer-I to Kankani S/S							
Gajner - Chhatargarh line (GEC-I)	297	294	281	121	JAN-21	AUG-20	NOA issued on dated 05.06.18 in favor of M/s Man structural. Forest: PTW issued. NHAI: Crossing approval pending.

Transmission Lines Details	Progress Status of Transmission				Target Date		Remarks
	Total Location (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised	
LILO of one ckt of Khandwa (PGCIL) - Rajgarh (PGCIL) at Chhegaon	8	8	8		DEC-20		
Khandwa Pool - Dhule (KTL - TBCB)	492	476	474	350	MAY-20	DEC-20	<ol style="list-style-type: none"> 1. Objection has been raised by D.C, Dhule for traversing of line through submergence area of proposed Jamphal Dam in Maharashtra and diversion of line is requested. Work is stopped now and this force majeure event has been intimated to the concerned LTTC's. 2. In the meeting held in CEA dated 29-07-2019, it has been finalized that KTL has to re-route the line so as to divert the Dam area and the construction work of KD line has to timely grant of Forest Clearance and Sec-164 approval 3. Forest clearance proposal for diverted route is pending with Nodal officer, MoEF 4. Delay due to occurrence of Force Majeure (FM) event i.e. outbreak of COVID-19 and LTTCs.
400 kV LILO of Hindupur - Kadapa (Cuddapah) at NP Kunta PS (GEC-II)	0	0	0				
400 kV LILO of Kadapa (Cuddapah) - Kolar S/C line at NP Kunta PS (GEC-II)	0	0	0				
400 kV Kadapa (Cuddapah)- Anathpur (SEZ) S/S							

Transmission Networks associated to Under-Construction Wind Power Projects

Physical Attributes

Substation Code	Substation	State	Owner of the Line	Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)
GJKUB01	Bhuj PS	Gujarat	GETCO	400 kV Bhachunda- Bhuj PS Line	D/C	400	220
			PGCIL	765 kV D/C line Khavda PS - Bhuj PS	D/C	400	
			PGCIL	765 kV D/C Bhuj PS- Bhuj II PS	D/C	400	
GJKUB02	Bhuj-II PS	Gujarat	PGCIL	765 kV D/C Bhuj-II - Lakadia	D/C	765	120
			PGCIL	765 kV D/C Bhuj PS- Bhuj II PS	D/C	765	
GJKUB03	Bachau S/S	Gujarat	PGCIL	400 kV Lakadia S/s - Bachau S/S	D/C	400	
			GETCO	Bhachau - Radhanpur	D/C	220	340
GJDWJ01	Jam Khambhaliya PS (GIS)	Gujarat	PGCIL	400 kV Lakadia S/S - Jam Khambalia S/S	D/C	400	
MPRA01	Rajgarh (PG) S/S	Madhya Pradesh	PGCIL	400 kV Rajgarh S/S- Sujalpur S/S	D/C	400	
			PGCIL	400 kV Rajgarh S/S- Bhopal S/S	D/C	400	
			MPTRANSCO	Rajgarh (B) - Nalkheda (GEC)	D/C	220	144
			MPTRANSCO	Rajgarh - Susner (GEC-I)	D/C	220	0
TNKA02	Pugalur S/s (New)	Tamil Nadu	PGCIL	400 kV Pugalur (Existing) S/s - Pugalur (New) S/s (LILO at Karur)	D/C	400	100
			PGCIL	400 kV Pugalur (New) S/s - Arasur S/s	D/C	400	118
			PGCIL	400 kV Pugalur (New) S/s - Edayarpalam S/s	D/C	400	114
			PGCIL	400 kV HVDC Line Pugalur (New) S/s - N. Trichur S/s	BIPOLE	320	364
			PGCIL	400kV Pugalur (New) S/s - THIRUVALAM S/s	D/C	400	780
			PGCIL	400 kV HVDC Line Raigarh S/s- Pugalur (New) S/s	BIPOLE	800	3531
TNTI01	Thirunveli S/s	Tamil Nadu					
KEPA01	Palakkad S/s	Kerela					

Substation Code	Substation	State	Owner of the Line	Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level (kV)	Total Length (cKm)
MHBE01	Parli S/S	Maharastra		LILO of KPSHEP - Kundah PH-III at Parali (400/230 kV S/S)	D/C	230	0
KNCH01	Hiryur S/s	Karnataka	PGCIL	400 kV Hiryur S/s - Mysore S/s	D/C	400	206
				Chitradurga - Hiryur S/S	D/C	220	78
				Hiryur (PG) - Hiryur S/S	S/C	220	16
			PGCIL	Hiryur - Mysore (GEC-II)	D/C	400	412
			PGCIL	Tumkur PS - Hiryur (GEC-II)	D/C	400	218

Physical Progress

Name of Transmission Lines	Progress Status of Transmission				Target Date		Remarks
	Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised	
400 kV Bhachunda- Bhuj PS Line	0	0	0			MAR-21	Yet to be awarded
765 kV D/C line Khavda PS - Bhuj PS							
765 kV D/C Bhuj PS- Bhuj II PS							
765 kV D/C Bhuj-II - Lakadia							
765 kV D/C Bhuj PS- Bhuj II PS							
400 kV Lakadia S/s - Bachau S/S							
Bhachau - Radhanpur	0	0	0	0		MAR-22	Yet to award.
400 kV Lakadia S/S - Jam Khambalia S/S							
400 kV Rajgarh S/S- Sujalpur S/S							
400 kV Rajgarh S/S- Bhopal S/S							
Rajgarh (B) - Nalkheda (GEC)	205	191	134	26		DEC-20	
Rajgarh - Susner (GEC-I)	0	0	0				
400 kV Pugalur (Existing) S/s - Pugalur (New) S/s (LILO at Karur)	138	138	138	100	JUN-20	AUG-20	

Name of Transmission Lines	Progress Status of Transmission				Target Date		Remarks
	Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised	
400 kV Pugalur (New) S/s - Arasur S/s	162	154	146	79	JUN-20	AUG-20	
400 kV Pugalur (New) S/s - Edayarpalam S/s	150	91	33	12	FEB-20	NOV-20	
400 kV HVDC Line Pugalur (New) S/s - N. Trichur S/s	404	378	327	122	APR-20	DEC-20	
400kV Pugalur (New) S/s - THIRUVALAM S/s	1109	944	807	167	FEB-20	DEC-20	
400 kV HVDC Line Raigarh S/s- Pugalur (New) S/s	4773	4772	4771	3524	AUG-20	AUG-20	
LILO of KPSHEP - Kundah PH-III at Parali (400/230 kV S/S)	0	0	0				The existing LILO of KPSHEP - Kundah PH-III, 230 kv D/C line to Parali 400/230 kV S/S . And utilizing the existing 230kV corridor upto Parli.
400 kV Hiriyyur S/s - Mysore S/s	565	565	565	206	DEC-19	MAY-20	Commissioned 04/20.
Chitradurga - Hiriyyur S/S	152	142	103	56	MAR-19	DEC-19	ROW issues resolved and work is under progress. Emergency Restoration system required for taking up the works in Multi Ckts Corridor (5062 kms) under the supervision of PGCIL. Hence, requested PGCIL on 10.06.2019 to inspect the spot and give the concurrence. PGCIL inspected the spot on 21.08.2019.
Hiriyyur (PG) - Hiriyyur S/S	18	0	0		APR-19	DEC-19	work to be taken up.(Only stringing work to be done in the existing corridor conductor supplied)

Name of Transmission Lines	Progress Status of Transmission				Target Date		Remarks
	Total Locations (Nos)	Foundation completed (Nos)	Tower Erected (Nos)	Stringing completed (CKm)	Schedule	Revised	
Hiriyur - Mysore (GEC-II)	565	565	565	412	JAN-19	Apr'20	
Tumkur PS - Hiriyur (GEC-II)	302	302	302	218		Sep-18	Completed