



भारत सरकार
Government of India
विद्युत मंत्रालय
Ministry of Power

केन्द्रीय विद्युत प्राधिकरण
Central Electricity Authority
विद्युत प्रणाली परियोजना प्रबोधन प्रभाग
Power System Project Monitoring Division

सेवा में / To,
(संलग्न सूची के अनुसार) / As per the list attached).

विषय : केन्द्रीय व राज्य ट्रांसमिशन यूटिलिटीज के संबंध में वित्त वर्ष 2020-21 के अंतर्गत आने वाली पारेषण लाइनों / सब-स्टेशनों (220kV और ऊपर वोल्टेज स्तर) के उपलब्धियों (31.10.2020 तक) व वित्त वर्ष 2020-21 की शेष अवधि में संभावित उपलब्धियों के समीक्षा करने हेतु वीडियो कॉन्फ्रेंसिंग द्वारा बैठक।

Subject : Meeting through Video Conferencing (VC) to review the achievements (up to 31.10.2020) in respect of transmission lines / substations (220kV & above voltage level), in respect of Central and State transmission utilities, targeted for FY 2020-21 and to assess likely achievement in balance period of FY 2020-21.

महोदय / महोदया,

A meeting was taken by Chairperson & Member (Power System) I/C, CEA on 23.11.2020 & 24.11.2020 to review the achievements (up to 31st October 2020) in respect of 220 kV & above transmission projects (transmission lines and substations) targeted for FY 2020-21 and to assess the likely achievement in balance period of FY 2020-21. The minutes of the meeting are enclosed at **Annexure - I**.

Encl: As above

भवदीय/Yours faithfully,

Signature Not Verified
Digitally signed by U.M.RAO BHOGI
Date: 2020.12.11 14:24:32 IST

(यू एम राव भोगी) / (U M Rao Bhogi)

निदेशक / Director

प्रतिलिपि / Copy to:

1. संयुक्त सचिव (ट्रांस.), विद्युत मंत्रालय, श्रम शक्ति भवन, रफ़ी मार्ग, नई दिल्ली-110001
2. सदस्य (विद्युत प्रणाली), केविप्रा के प्रधान निजी सचिव

List of Addresses:

S. No	Name of Utility	Address	Phone / Email ID
1.	PGCIL	Chairman & Managing Director, Powergrid Corporation of India Ltd., SAUDAMINI, Plot No.2, Sector-29, Gurgaon, Haryana-122001.	Phone: 0124-2571800/2571900 Email: cmd@powergridindia.com
		Executive Director(CMG) Powergrid Corporation of India Ltd., SAUDAMINI, Plot No.2, Sector-29, Gurgaon , Haryana- 122001	Phone: 0124 2571700-719 Email: sanjeev@powergridindia.com Mob: 09910378012 Email: rnagpal@powergridindia.com Mob: 9810485235 (Ravinder Nagpal, Ch. Gen Mgr)
2.	DVC	Chairman, Damodar Valley Corporation , DVC Towers, VIP Road, Kolkata-700054.	Phone: 033-23557935, 23556965 Email: chairman@dvc.gov.in
		Executive Director (Systems), Damodar Valley Corporation, DVC Towers, VIP Road, Kolkata – 700 054	Phone: (033)2355-7939 S.k Bose (CE) - 08145524994 Email: suman.bose@dvc.gov.in
3.	MPPTCL	Managing Director Madhya Pradesh Power Transmission Co. Ltd., Shakti Bhavan, Vidyut Nagar, Rampur, Block No. 3 JABALPUR – 482 008	Phone: 0761-2661234 Email: md@mptransco.nic.in
		Chief Engineer(Power System), Madhya Pradesh Power Transmission Co. Ltd, Shakti Bhavan, Vidyut Nagar, Rampur, Block No. 3 JABALPUR - 482 008	Email: ceps321@yahoo.com ceplmpptcl@yahoo.com
4.	MSETCL	Chairman & Managing Director Maharashtra State Electricity Transmission Co. Ltd. Prakashganga, Bandra Kurla Complex, Plot No C-19, E-Block, Bandra (E), MUMBAI – 400 051	Phone: 022-26595401 Email: md@mahatransco.in
		Chief Engineer (Tr. Projects) Maharashtra State Electricity Transmission Co. Ltd.	022-26595125 R.L Gaikwad (CE): Email: cecm@mahatransco.in ;

File No.CEA-PS-13-17(23)/1/2018-PSPM Division-Part(3)

		Prakashganga, Bandra Kurla Complex, Plot No C-19, E-Block, Bandra (E), MUMBAI – 400 051	cedcm.co@gmail.com Mob: 09689990000
5.	CSPTCL	Managing Director, Chhattisgarh State Power Transmission Corporation Ltd, Energy Info tech centre,Dagania RAIPUR, Chhatisgarh– 492013	Phone 0771 2574500/4066899 Email : mdtransco@cseb.gov.in
		Chief Engineer(Transmission) Chhattisgarh State Power Transmission Corporation Ltd, Dagania RAIPUR – 492013	Phone: 0771-2574234 Email: CECnP.CSPTCL@cspc.co.in
6.	GETCO	Managing Director, Gujarat Energy Transmission Corporation Limited, Sardar Patel Vidyut Bhawan, Race Course, VADODARA – 390 007	Phone : (0265) 2353085 E mail- md.getco@gebmail.com
		Chief Engineer (Project), Gujarat Energy Transmission Corporation Limited, Sardar Patel Vidyut Bhawan, Race Course, VADODARA-390 007	Fax : 0265-2338164 Mobile No. 9925208081 Email- ceproject.getco@gebmail.com P.k Shah (SE Projects) Mob: 09925208472 Email: setrv.getco@gebmail.com
7.	RVPNL	Chairman & Managing Director, Rajasthan Rajya Vidyut Prasaran Nigam Ltd., Vidyut Bhawan, Janpath, Jaipur – 302 005.	Phone: 0141 2740118 Email: cmd.rvpn@gmail.com
		Chief Engineer (PP&M) Rajasthan Rajya Vidyut Prasaran Nigam Ltd., Vidyut Bhawan, Janpath, Jaipur – 302 005.	Phone: 0141-2740623 Email: se.qc.insp@rvpn.co.in
8.	UPPTCL	Managing Director U.P.Power Transmission Corporation Ltd. 7th Floor, Shakti Bhawan, 14, Ashok Marg, Lucknow – 226 001	Phone: 0522-2287874 md@upptcl.org
		Chief Engineer (Control & Monitoring), U.P. Power Transmission Corporation Ltd., Shakti Bhawan Extn. 11th Floor,	SK Bhattacharya - 08004944660 Email: director_project@upptcl.org cecmut@upptcl.org

File No.CEA-PS-13-17(23)/1/2018-PSPM Division-Part(3)

		14, Ashok Marg, Lucknow – 226 001	
9.	DTL	Managing Director Delhi Transco Limited, Shakti Sadan, Kotla Road, New Delhi – 110 002	Phone: 011 23231748,23215198 Email: md@dtl.gov.in
		Director (Operation), Delhi Transco Limited, Shakti Sadan, Kotla Road, New Delhi – 110 002	dgmplanning.dtl@gmail.com Sh Mukesh Sharma (Director operations) Mob:9999533637
10.	HVPNL	Managing Director, Haryana Vidyut Prasaran Nigam Ltd., Shakti Bhawan, Sector-6, Panchkula – 134 109.	Phone: 0172-2560579 , Email: md@hvpn.org.in
		Chief Engineer (Planning), Haryana Vidyut Prasaran Nigam Ltd, Shakti Bhawan, Sector – 6, Panchkula – 134 113	Phone: 0172-2584338 Email: ceplg@hvpn.org.in
11.	PSTCL	Chairman & Managing Director, Punjab State Transmission Corporation Ltd., The mall, Mall road, Sheran Wala Gate, Patiala, Punjab– 147 001	Phone: 0175 2212053, Email: cmd@pstcl.org
		Chief Engineer(TS), Punjab State Transmission Corporation Ltd., The mall, Mall road, Sheran Wala Gate, Patiala, Punjab– 147 001.	Phone : 01752303676 Email: ce-tl@pstcl.org
12.	JKPDD	Development Commissioner(Power), Lottery Building, Behind Civil Secretariat, Srinagar, J&K	Phone: 0194-2479836 0194- 2452173 dcpjkpdd@yahoo.com
		Principal Secretary (Power) Lottery Building, Behind Civil Secretariat, Srinagar, J&K .	Phone: 0194-2452236,0194- 2477989 cesopdd@rediffmail.com
13.	PTCUL	Managing Director, PTCUL Ballupur Chowk, Chakrata Road, Dehradun, Uttarakhand 248001	Phone: 0135-2642006 Email: md@ptcul.org
		General Manager(Project), Power Transmission Corporation of Uttrakhand (PTCUL), 650 Kanwali Road, Dehrudun-248001	A.K Agarwal (CE) – 09837893761 Email: ak_agarwal@ptcul.org Ravishankar (SE)- 08791060013 Email: se_pi_sri@ptcul.org
14.	KPTCL	Managing Director, Karnataka Power	Phone : 080-2224 4556, 2221 4342

		Transmission Corporation Limited (KPTCL), Kaveri Bhavan, 1st Floor, K.G.Road, Bangalore-560 009.	Email: md@kptcl.com
		Director (Transmission), Corporate Office, KPTCL, Kaveri Bhavan Bangalore- 560009.	Phone: 080 22229496 Email: dt@kptcl.com pmg_kptcl@yahoo.com MD Muzammil (EE) – 09448090285 Email: seepmg@gmail.com
15.	TANTRANS CO	Managing Director Tamilnadu Transmission Corporation Ltd, 6th Floor, NPKRR Maaligai, 144, Anna Salai, Chennai – 600 002	Phone: 044 -28521057 Email: mdtantransco@tnebnet.org
		Chief Engineer (Transmission) Tamil Nadu Electricity Board, 6th Floor, NPKRR Maaligai, 800, Anna Salai, Chennai – 600 002	Email: directortp_tantransco@tnebnet.org cetr@tnebnet.org Mob. No. 944587708
16.	KSEB	Chairman & Managing Director, Kerala State Electricity Board Vidyuthi Bhavanam, Pattom, Thiruvananthapuram – 695 002	Phone: 0471-2442125, Email: cmdkseb@kseb.in ,
		Chief Engineer (Transmission), Kerala State Electricity Board Vidyuthi Bhavanam, Pattom, Thiruvananthapuram – 695 004	Phone :0484 – 2555950 ksebdelhi@gmail.com
17.	APTRANSC O	Chairman & Managing Director Transmission Corporation of Andhra Pradesh, Khairatabad, Vidyut Soudha, Hyderabad – 500 082	Phone: 040 -23317657 Email: cmd@aptransco.gov.in
		Chief Engineer(400kV) Transmission Corporation of Andhra Pradesh, Khairatabad, Vidyut Soudha, Hyderabad – 500 082	Phone: 040-23390018 Email: dir.proj@aptransco.gov.in Sepm400kv@gmail.com ce_construction_aptransco@yahoo.co.in
18.	TSTRANSC O	Chairman & Managing Director, Transmission Corporation of Telangana Ltd., Vidyut Soudha, Khairatabad, Hyderabad-500082.	Phone: 040-23317657 Email: cmd_transco@telangana.gov.in
		Chief Engineer	Phone: 040-23393453

File No.CEA-PS-13-17(23)/1/2018-PSPM Division-Part(3)

		(Transmission), Transmission Corporation of Telangana Ltd., Vidyut Soudha, Khairatabad, Hyderabad-500082.	Email: de1pm1400kv@gmail.com J Uma Rani (CE) – 0895041521 Email: ce- const@telangana.com
19.	BSPTCL	Managing Director, Bihar State Power Transmission Company Ltd , (BSPTCL) Vidyut Bhawan, Baily Road, PATNA – 800 021.	Phone: 0612-2504442, Email: md.bsptcl1@gmail.com
		Chief Engineer (Transmission) Bihar State Power Transmission Company Ltd , Vidyut Bhawan, Baily Road, PATNA – 800 021	Phone: 0612-26711603 Email: ce.trans664@gmail.com
20.	WBSETCL	Managing Director, West Bengal State Electricity Transmission Company Limited,(WBSETCL) 8th Floor, DJ Block, Sector-II Salt Lake,KOLKATA – 700 091	Phone: 033 23370206/23591915 Email: md@wbsetcl.in
		Chief Engineer(Transmission) West Bengal State Electricity Transmission Company Limited,(WBSETCL) 8th Floor, DJ Block, Sector-II Salt Lake, KOLKATA – 700 01	Phone: 9231573095, 9433339597, 9434910090 Email: asit.karmakar@wbsetcl.in , cped@cd3.vsnl.net.in ce.corporate@wbsetcl.in
21.	OPTCL	Chairman & Managing Director, Orissa Power Transmission Corporation Ltd., Vidyut Bhawan, Janpath, Bhubaneshwar – 751 022.	Phone 0674 2540098, Email: cmd@optcl.co.in
		Sr. General Manager (TP & C) Transmission Project and Construction Orissa Power Transmission Corporation Ltd., Vidyut Bhawan, 1st Floor, Sahid Nagar Bhubaneshwar – 751 022	Fax : 0674 -2546353 Email: sgm.tp@optcl.co.in cgm.gov@optcl.co.in cgm.con@optcl.co.in
22	JUSNL	Managing Director, Jharkhand Urja Sancharan Nigam Ltd. Engineering Building, HEC, Dhurwa, RANCHI – 834 004	Phone 06512400804 Email: md@jusnl.in
		Chief Engineer	cetjusnl@gmail.com

File No.CEA-PS-13-17(23)/1/2018-PSPM Division-Part(3)

		(Transmission) Jharkhand State Electricity Board, Engineering Building, HEC, Dhurwa, RANCHI – 834 004	934456893, 8340599939
23.	HPPTCL	Managing Director, Himachal Pradesh Power Transmission Corp. Ltd. Barowallia house, Shimla-171002	Phone: 0177 2626283 Email: md@hpptcl.in
		General Manager Himachal Pradesh Power Transmission Corp. Ltd, Barowallia house, Khalini , Shimla – 171002,	Ph: 0177 2625784, Email :-gmprojects@hpptcl.in
24.	AEGCL	Managing Director, Assam Electricity Grid Corporation Ltd.,(AEGCL) Bijulee Bhawan, 1st Floor, Paltan Bazar, Guwahati- 781001.	Phone: 0361-2739520, Mobile: 09435061015 Email: md_aegcl@yahoo.co.in
		General Manager, AEGCL, Bijulee Bhawan, 1st Floor, Paltan Bazar, Guwahati-781001.	G.K Bhuyan (DGM) Mobile No: 9854015601 Email: aegcl.planning@aegcl.co.in Raj Sharma (Deputy Manager) Mob:09864425020
25	ED, Manipur	Managing Director, MSPCL, Govt of Manipur, Imphal- 793003	ngsarat@rediffmail.com, (0385)-2220050, 09436025391

Minutes of the meeting taken by Chairperson & Member (Power System) I/C, CEA (through VC) on 23.11.20 & 24.11.20 to review the achievements (up to 31.10.2020) in respect of transmission lines / substations (220kV & above voltage level), in respect of Central and State transmission utilities, targeted for FY 2020-21 and to assess likely achievement in balance period of FY 2020-21.

A list of participants is attached at Annexure-II.

Chairperson & Member (Power System) I/C, CEA welcomed all the participants and requested Chief Engineer (PSPM) to take up the issue. Chief Engineer (PSPM) stated that the meeting had been called to review the achievements (up to 31st October'2020) of Central and State sector transmission utilities in respect of 220 kV & above transmission projects (transmission lines and substations) targeted for FY 2020-21 and to discuss the reasons for the shortfall in achievement, issues / constraints in execution of transmission lines and substations and to assess the likely achievement in balance period of FY 2020-21.

CE (PSPM), CEA raised concern about the progress of the transmission projects, especially substations, as the achievement (up to 31st October'2020) in respect of substations came out to be merely 33% of the annual target. He requested the Central and State transmission utilities to expedite the progress of work at site so as to achieve the target set for FY 2020-21. He also pointed out that many of the utilities had shown no progress in execution of transmission projects targeted for FY 2020-21, rather many projects, which were not in the target for FY 2020-21, had been commissioned. He enquired about this type of development and requested the utilities to include the slipped projects of previous FY in the target for next FY to avoid such situation. Utilities informed that such development was not intentional as some of the long pending issues were resolved unexpectedly, which helped in early completion of projects. CE (PSPM) requested the transmission utilities to inform CEA in advance regarding the transmission projects that are planned to get commissioned in coming one / two years. He further requested the utilities to update the progress of their respective ongoing transmission projects on National Power Portal (NPP) on monthly basis. Further, Director (PSPM), CEA has requested the utilities to furnish the details of expenditure data for FY 2019-20 and information regarding latitudes & longitudes in respect of 66 kV & above transmission lines and substations for Geo-spatial energy portal being developed by ISRO.

Discussions were held with the representatives of all the transmission utilities present in the meeting, about the progress & achievement in FY 2020-21 up to 31.10.2020 in respect of 220 kV & above transmission lines & substations and also the issues/constraints involved in achieving the target. The completion schedule for the ongoing projects were discussed and the revised schedule dates were finalized considering various constraints like RoW & compensation issues, impact of COVID-19 pandemic, delay in forest clearances etc. The list of transmission projects targeted for FY 2020-21 with revised schedule dates, is attached at Annexure A-I & A-II.

Brief of the discussions is as under:

Central Sector

No representative from PGCIL had attended the meeting. However, in the meeting taken by JS (Trans), MoP on 11.11.2020, representatives of PGCIL had informed that they would achieve almost 100% target set for FY 2020-21 except some of the substations which may get slipped in the next financial year by approximately 2 months due to COVID-19 impact.

Representative of Damodar Valley Corporation (DVC) informed that all the targeted transmission lines would be commissioned in this FY whereas the substations would be slipped to the next FY. He submitted the revised scheduled month of commissioning for the same.

State Sector

Representatives of all the state transmission utilities informed about the achievements up to 31st October'2020 in FY 2020-21 in respect of their transmission projects and submitted the new target date for the projects, based on various constraints like ROW issues, Forest clearances, impact of COVID-19 pandemic, climatic conditions like heavy rains, etc. The list of the same is attached at Annexure A-I & A-II.

A. Northern Region:

Representatives from the transmission utilities of Delhi, Haryana, Punjab, Uttarakhand, Uttar Pradesh, and Rajasthan had attended the meeting. No representative from JKPDD and HPPTCL attended the meeting.

Representatives of M/s DTL & M/s RVPNL submitted that all the targeted transmission projects would be commissioned in this FY. Representative of M/s HVPNL and M/s PSTCL informed that almost all of their transmission projects (transmission lines & substations) would be commissioned in this FY but some of the projects might get spilled over. Representative of M/s PTCUL informed that the target for FY 2020-21 wouldn't be achieved as most of the transmission projects would get slipped in the next FY.

B. Western Region:

Representatives from the transmission utilities of Maharashtra, Madhya Pradesh, Gujarat and Chhattisgarh had attended the meeting.

Representative of M/s CSPTCL informed that all the transmission projects (transmission lines & substations) would be commissioned this FY. Representative of M/s MPPTCL, M/s MSETCL & M/s GETCO informed that some of their transmission projects would get slipped in the next FY.

C. Southern Region:

Representatives from the transmission utilities of Kerala, Andhra Pradesh, Telangana, Karnataka and Tamil Nadu had attended the meeting.

Representative of M/s APTRANSCO, M/s KPTCL, M/s KSEB and M/s TANTRANSCO had informed that all of their transmission projects would be commissioned in this FY 2020-21. Representative of M/s KPTCL informed that some of the transmission lines and substations targeted in this FY might get spilled over to the next FY.

D. Eastern Region:

Representatives from the transmission utilities of Bihar, Jharkhand, Odisha and West Bengal had attended the meeting.

Representative of M/s JUSNL and M/s OPTCL had informed that all of their transmission projects would be commissioned in this FY 2020-21. Representative of M/s BSPTCL also informed that all of the transmission projects would be commissioned in this FY 2020-21 except one transmission line which would be spilled over to the next FY.

Representative of M/s WBSETCL had informed that two substations would not be able to get commissioned in the current FY.

E. North-Eastern Region:

No representative from Assam had attended the meeting. Representative of Manipur informed that all the transmission projects targeted in FY 2020-21 would be commissioned in Mar'21.

Conclusion:

- The progress and achievement in execution of transmission lines turned out to be satisfactory whereas the achievement in respect of substations remained poor during the current FY (up to 31st Oct'2020), primarily due to rising impact of COVID-19 pandemic since Feb'20 / Mar'20 which lead to the difficulty in mobilizing man power & transporting materials to site during these months.
- Further, the issues like RoW, delay in getting forest clearances, etc. resulted in the delay in commissioning schedules of most of the transmission lines and substations which are now expected to be commissioned in Mar'21.
- The progress in construction activities is expected to pick up in coming months and there is possibility of achieving the planned target during the current financial year.
- All Central, and State transmission utilities were requested to expedite the progress of work so as to achieve the target set for FY 2020-21.
- CE (PSPM) insisted the transmission utilities to update the progress of their respective ongoing transmission projects on National Power Portal (NPP) regularly on monthly basis. He also requested the utilities to furnish the details of expenditure data for FY 2019-20 and information regarding latitudes & longitudes in respect of 66 kV & above transmission lines and substations for Geo-spatial energy portal being developed by ISRO.

The meeting concluded with vote of thanks to chair.

List of Participants for meeting on 23/11/2020

Annexure-II

CEA

1. SHRI P.S MHASKE	CHAIRPERSON & MEMBER (POWER SYSTEM) I/C, ----in chair
2. SHRI V.K SINGH	CHIEF ENGINEER (PSPM)
3. SHRI U.M.RAO BHOGI	DIRECTOR (PSPM)
4. SHRI R.K MEENA	DEPUTY DIRECTOR (PSPM)
5. SHRI R.K. TIWARI	DEPUTY DIRECTOR (PSPM)
6. SHRI RAJESH	ASSISTANT DIRECTOR (PSPM)
7. SHRI DHANESH KUMAR	ASSISTANT DIRECTOR (PSPM)
8. SHRI AVINASH PATHAK	ASSISTANT DIRECTOR (PSPM)
9. SHRI YADAV MONOJ KUMAR	ASSISTANT DIRECTOR (PSPM)
10. SHRI NISHANT CHOHLA	ASSISTANT DIRECTOR (PSPM)

DVC

1. SHRI SUBRATA GHOSH	DCE
-----------------------	-----

MPPTCL

1. SHRI D CHAKRAVARTY	CE
-----------------------	----

MSETCL

1. SHRI R.D CHAVAN	DIRECTOR (PROJECTS)
--------------------	---------------------

GETCO

1. Shri Shashank	AM
------------------	----

CSPTCL

1. SHRI R.K SHUKLA	CE
--------------------	----

PTCUL

1. SHRI RAVI SHANKAR	SE
----------------------	----

RVPNL

1. SHRI B.P. CHAUHAN	ZCE(T&C)
----------------------	----------

HVPNL

1. SHRI PUSHPENDRA SINGH	SE (PLANNING)
--------------------------	---------------

DTL

1. SHRI ANUJ GEHLOT	DGM (PLANNING)
---------------------	----------------

PSTCL

1. SHRI MOHIT	SE (PLANNING)
---------------	---------------

UPPTCL

1. SHRI S.K BHATTACHARYA	CE
--------------------------	----

List of Participants for meeting on 24/11/2020

CEA

- | | |
|---------------------------|---|
| 1. SHRI P.S MHASKE | CHAIRPERSON & MEMBER (POWER SYSTEM) I/C, ----in chair |
| 2. SHRI V.K SINGH | CHIEF ENGINEER (PSPM) |
| 3. SHRI U.M.RAO BHOGI | DIRECTOR (PSPM) |
| 4. SHRI R.K MEENA | DEPUTY DIRECTOR (PSPM) |
| 5. SHRI R.K. TIWARI | DEPUTY DIRECTOR (PSPM) |
| 6. SHRI RAJESH | ASSISTANT DIRECTOR (PSPM) |
| 7. SHRI DHANESH KUMAR | ASSISTANT DIRECTOR (PSPM) |
| 8. SHRI AVINASH PATHAK | ASSISTANT DIRECTOR (PSPM) |
| 9. SHRI YADAV MONOJ KUMAR | ASSISTANT DIRECTOR (PSPM) |
| 10. SHRI NISHANT CHOHLA | ASSISTANT DIRECTOR (PSPM) |

WBSETCL

- | | |
|-----------------------|----|
| 1. SHRI ASIT KARMAKAR | CE |
|-----------------------|----|

BSPTCL

- | | |
|--------------------|---------------------|
| 1. SHRI D.K JHA | CE |
| 2. SHRI H.R PANDEY | DIRECTOR (PROJECTS) |

JUSNL

- | | |
|--------------------------|----------------|
| 1. SHRI HARIRAM SWARNKAR | DGM (ENGINEER) |
| 2. SHRI AJIT KUMAR | SENIOR MANAGER |

ODISHA

- | | |
|-----------------------|-----------------------|
| 1. SHRI SANJEEV SINGH | MANAGING DIRECTOR |
| 2. SHRI UPENDRA PATI | DIRECTOR (OPERATIONS) |

APTRANSCO

- | | |
|------------------|----|
| 1. SHRI DEVANAND | CE |
|------------------|----|

TSTRANSCO

- | | |
|-------------------------|-------------------------|
| 1. SHRI JAGANNATH REDDY | DIRECTOR (TRANSMISSION) |
|-------------------------|-------------------------|

TANTRANSCO

- | | |
|-------------------|----|
| 1. SHRI BALAMURLI | EE |
|-------------------|----|

KPTCL

- | | |
|---------------------|-------------------------|
| 1. SHRI K SIDDARAJU | Director (Transmission) |
|---------------------|-------------------------|

KSEB

- | | |
|----------------------------------|--|
| 1. Chief Engineer (Transmission) | |
|----------------------------------|--|

MANIPUR

- | | |
|------------------------|-----------|
| 1. SHRI N. SARAT SINGH | MD, MSPCL |
|------------------------|-----------|

S.No.	Utility / Transmission Line	Circuit Type	Voltage Level (KV)	Length (CKm)	Target Date (Fixed during finalization of target for FY 2020-21)	Revised Target date (As informed by utilities in the meeting)	Remarks
CENTRAL SECTOR							
DAMODAR VALLEY CORPORATION (DVC)							
1	MTPS - Ramgarh (Bypassing Gola SS)	D/C	220	207	Oct-20	Mar'21	Work in Progress
2	LILO of Parulia - DTPS at Durgapur steel TPS	D/C	220	13	May-20	Already Charged	Will be taken into achievement for Nov'20
3	Ramgarh - Ranchi (PG) (Bypassing Gola SS)	S/C	220	95	Aug-20	Mar'21	Work in Progress
4	MTPS- Ranchi (PG) (Bypassing Gola SS)	S/C	220	228	Oct-20	Mar'21	Work in Progress
			Total	543			
POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)							
1	800KV Raigarh (HVDC Stn.) - Pugalur (HVDC Stn.) HVDC Bipole link *	Bipole link	800	3531	Aug-20		Commissioned in Sep'20
2	765KV D/C Ranchi (New) - Medinipur line	D/C	765	538	Oct-20		No representative attended the meeting.
3	400KV D/C Pugalur HVDC Station - Pugalur line (Q)	D/C	400	100	Jun-20		Commissioned in Sep'20
4	400KV D/C Pugalur HVDC Station - Arasur line (Q)	D/C	400	118	Jun-20		Commissioned in Sep'20
5	LILO of 400KV D/C both ckt of Chandithala -Kharagpur at Medinipur	D/C	400	146	Nov-20		No representative attended the meeting
6	LILO of 400KV D/C North Trichur - Cochin line atNorth Trichur HVDC Station (Q)	D/C	400	1	Sep-20		No representative attended the meeting
7	LILO of Both Ckt of Bawana - Mandola at Maharanibagh	D/C	400	104	Dec-20		No representative attended the meeting
8	Tumkur (Pavagada) PS - Devanahally (KPTCL) line - (Q) (139.30 D/C and 13.20 M/C)	D/C	400	312	Sep-20		No representative attended the meeting
9	Jigmeling - Alipurdaur line (Q) (India Side)	D/C	400	324	Jan-21		No representative attended the meeting
10	Mohindergarh - Bhiwani line	D/C	400	122	Oct-20		No representative attended the meeting
11	Disconnection of LILO arrangement of Dhauliganga - Bareilly at Pithoragarh and connecting it to Jauljivi	D/C	220	50	Jun-20		No representative attended the meeting
12	Charging of Tehri pooling - Meerut line	S/C	765				Commissioned in Apr'20
13	Hiriyur - Mysore line (Ckt-II)	D/C	400				Commissioned in Apr'20
14	Baharampur (PG) - Bheramera (B'desh) line (IInd Ckt) - India portion	D/C	400				Commissioned in May'20
15	Charging of Tehri Pooling - Meerut line (2nd ckt)	S/C	765				Commissioned in June'20
16	NNTPS Sw. Yd. - Ariyalur (Villupuram)	D/C	400				Commissioned in July'20
17	Rajarhat - Purnea line (Triple Snowbird) (Balance portion)	D/C	400				Commissioned in July'20
18	Banaskantha PS - Banaskantha (PG) line	D/C	400				Commissioned in Aug'20
			Total	5346			
		Subtotal (A) CS		5889			

STATE SECTOR							
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED. (APTRANSCO)							
1	Mylavaram-Jammalamdugu QMDC Line	D/C	400	21	Jul-20	NA	This line has been cancelled
2	Hindupur (400) - Pampanur Tanda (220)(GEC-I)	D/C	220	70	Dec-20	Mar'21	Work in Progress
3	Maradam(from 400KV Maradam)- Pydibhimavaram	D/C	220	46	Jul-20	Mar'21	Work in Progress
4	LILO of chittoor - Krishnapatnam at Rachagunneri SS	D/C	400				Commissioned in Sep'20
			Total	137			
ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)							
1	Sonabil to Biswanath Chariali	S/C	220	40	Mar-21		No representative attended the meeting
			Total	40			
BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)							
1	LILo of (Quad) Barh - Patna at Bakhtiyarpur (New)	D/C	400	10	Jul-20	May'21	ROW issues
2	LILo of Sasaram - Sahupuri at Karmnasa (New)	D/C	220	8	Jul-20	Mar'21	Work in Progress
3	LILo of both Purnea(PG) - Begusarai at Khagaria (New)	D/C	220	14	Jul-20	Already charged	Will be taken into achievement for Nov'20
4	Muzaffarpur (PG) - Gouraul	D/C	220	20	Jul-20	Mar'21	Work in Progress
			Total	52			
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)							
1	LILo of Korba (E) - Siltara at DSPM	D/C	220	3	Jul-20	Mar'21	Work in Progress
2	Bemetara - Mungeli line 2nd circuit	S/C	220	40	Jul-20	Already charged	Will be taken into achievement for Nov'20
3	Gurur - Kurud (Bangoli)	D/C	220	74	Jan-21	Already charged	Will be taken into achievement for Nov'20
			Total	117			
DELHI TRANSCO LIMITED (DTL)							
1	IP-Park Street-Electric Lane (Cable)	S/C	220	5	Dec-20	Mar'21	Work in Progress
2	Shalimarbagh - Sanjay Gandhi Transport Nagar	D/C	220	8	Dec-20		Commissioned in Sep'20
3	Dwarka - Pappan Kalan-I (underground XLPE Cable)	D/C	220				Commissioned in Jul'20
			Total	13			
GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)							
1	400KV D/C Hadala-Shapar line with Twin AL-59 conductor	D/C	400	124	Feb-21	June'21	Severe ROW, COVID-19 and heavy rains
2	220KV D/C Halvad - Sadla line with AL-59 conductor	D/C	220	76	Feb-21	Mar'21	Work in Progress
3	220KV D/C BHOGAT - BHATIYA LINE	D/C	220	26	Sep-20	Mar'21	Work in Progress
4	LILo OF ONE CIRCUIT OF 220KV D/C UKAI-ACHHALIYA LINE NO.3 AT 220KV VIRPOR S/S (PACKAGE-2)	D/C	220	27	Dec-20	Mar'21	Work in Progress
5	LILo OF BOTH CKT. OF 220KV D/C OTHA - SAGAPARA LINE AT 220KV TALAJA S/S.	D/C	220	21	Dec-20	Jul'21	Severe ROW, COVID-19 and heavy rains
6	LILo OF JETPUR - SARDARGADH LINE AT 220KV SHAPUR S/S.	D/C	220	12	Sep-20	Mar'21	Severe ROW, COVID-19 and heavy rains
7	LILo TO 220KV MAGLANA S/S FROM 220KV VALLABHIPUR - VARTEJ S/C LINE	D/C	220	10	Sep-20	Nov'20	Work in Progress
8	TERMINATION OF ONE D/C OF 220KV ACHHALIYA - JAMBUVA LINE TO 220KV VYANKATPURA S/S	D/C	220				Commissioned in Jul'20
9	LILo of 220KV Wanakbori - Asoj & Wanakbori - Vyankatpura line on M/C tower with ACSR Zebra conductor & OPGW at 220KV Selvaliya S/S	D/C	220				Commissioned in Sep'20
10	Asoj - IOCL line with ACSR Zebra conductor	D/C	220				Commissioned in Sep'20
			Total	296			
HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)							
1	Panchkula (PGCIL)- Panchkula Sector 32	D/C	220	40	Jul-20	Dec'21	ROW & Forest clearance issue.
2	Bhiwani - Isharwal	D/C	220	100	Feb-21	Feb'21	Work in Progress
3	Panchgaon 400 kV - Panchgaon 220 kV	D/C	220	1	Nov-20	Mar'21	Work in Progress
4	Dhanonda- Deroli Ahir	D/C	220	56	Dec-20	Feb'21	Work in Progress
5	LILo of 220KV D/C Sector-72- Rangla Raipur at 220KV Roj-Ka-Meo	D/C	220	7	Nov-20	Jun'21	material supply affected due to COVID-19 pandemic
6	PGCIL Bhadson - Salempur	D/C	220	12	Apr-20	NA	Commissioned in Jun'20
7	Deroli Ahir - Narnaul	D/C	220	26	Sep-20	Dec'20	Work in Progress
8	LILo of Badshahpur - Sector 77 at Sohna road Gurugram	D/C	220				Commissioned in Jul'20
9	Kaithal (PGCIL) - Neemwala	D/C	220				Commissioned in Aug'20
10	LILo of one ckt. Nuna Majra - Daultabad at Sec.-107 Gurugram	D/C	220				Commissioned in Sep'20
11	LILo of FGPP - BBMB Samaypur line at Sector-58 s/s	D/C	220				Commissioned in Sep'20
			Total	242			
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)							
1	Bajoli Holi - Lahal	D/C	220	36	Jul-20		No representative attended the meeting
2	Dehan - Hamirpur	D/C	220	110	Feb-21		

3	Lahal SS - Budhil HEP	S/C	220				Commissioned in Jul'20
4	LILO of Jhakri-Adullapur line at Gumma	D/C	400				Commissioned in Oct'20
			Total	146			
J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)							
1	New Wanpoh- Mirbazar	D/C	220	10	Sep-20		No representative attended the meeting
2	LILO of 220 kV D/C Wagoora-Mirbazar line at Lassipora	D/C	220	11	Sep-20		
3	LILO of Thein-Hiranagar Transmission line at Kathua-II (Ghatti)	D/C	220	24	Dec-20		
			Total	45			
JHARKHAND URJA SANCHARAN NIGAM LIMITED (JUSNL)							
1	TTPS - GOVINDPUR TL	D/C	220	181	Nov-20	Jan'21	Work in Progress
2	Latehar (JUSNL) - PTPS TL	D/C	400	220	Jul-20	Mar'21	Work in Progress. Forest clearance awaited
3	Chatra – PBCMP (Barkagaon) TL	D/C	220	117	Dec-20	Mar'21	Work in Progress
4	LILO of 220kV D/C Govindpur – TTPS TL at Jainamore	D/C	220	70	Jul-20	Mar'21	Work in Progress
5	Quad Essar (Latehar) - Latehar (JUSNL) TL	D/C	400	81	Dec-20	Dec'20	Work in Progress
6	Chaibasa – Gua TL	D/C	220	168	Oct-20	Jul'21	Wildlife clearance issue.
7	Dumka - Jasidih	D/C	220				Commissioned in Aug'20
8	Jasidih - Giridih	D/C	220				Commissioned in Aug'20
9	Dumka - Godda	D/C	220				Commissioned in Aug'20
10	Daltonganj (PG) - Garhwa	D/C	220				Commissioned in Aug'20
11	Lalmatia - Godda	D/C	220				Commissioned in Aug'20
			Total	837			
KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)							
1	LILO of somanahalli - Kolar at Mylasandra (Near electronic city)	D/C	400	1	Jun-20	Jan'21	Work in Progress
2	Devanhalli -(Hardware Park 2nd ckt) and Doddaballapura (2nd ckt)	M/C	220	113	Nov-20	Dec'20	Work in Progress
3	Melasandra (New electronic city) - Yerandanahalli	M/C	220	19	Jun-20	Jan'21	Work in Progress
4	Jagalur (hirimallandnahole) - Chitradurga	M/C	220	71	Sep-20	Mar'21	Work in Progress
5	HVDC Kolar - T'Gollahali (Thimmasandra)	D/C	220	54	Aug-20	Dec'20	Work in Progress
6	Tubinakere - Rannagar (Kothipura)	D/C	220				Commissioned in Apr'20
7	Jagalur - Kudligi	D/C	220				Commissioned in Apr'20
8	LILO of Kadakola-Chamarajanagara line to the proposed S/s Begur	M/C	220				Commissioned in Jul'20
			Total	258			
KERALA STATE ELECTRICITY BOARD (KSEB)							
1	LILO of Arekode-Kaniyambetta to Kunnamngalam	D/C	220	15	Jul-20	Jan'21	Work in Progress
2	LILO of Lower Periyar- Madakkathara to Chalakkudy Chalakudy	D/C	220	24	Apr-20	Nov'20	Work in Progress
3	Kattakkada-Vizhinjam	D/C	220	44	Apr-20	Mar'21	Work in Progress
4	Mylatti-Vidyanagar	D/C	220	23	Dec-20	Mar'21	Work in Progress
5	220kV Brahmapuram-Kaloor	D/C	220	23	Apr-20	Dec'20	Work in Progress
6	LILO of 220kV Kaniampetta-Arekode at Kunnamangalam	D/C	220	15	Jul-20	Jan'21	Work in Progress
7	Madakkathara - Malaparamba line	D/C	220				Commissioned in Sep'20
			Total	144			
M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)							
1	Ashta (400kv) S/s - Ujjain (400kv) S/s	DCDS	400	179	Feb-21	Jun'21	Construction activities got hampered due to COVID-19 and monsoon rains.
2	Indore(PGCIL) - Ujjain 400kv S/s	DCDS	400	91	Nov-20	Mar'21	Work in Progress
3	Nagda (400kv) S/s - Mandsaur 400kv S/s	DCDS	400	137	Mar-21	Jan'21	Work in Progress
4	Nagda (400kv) S/s - Ujjain (400kv) S/s	DCDS	400	53	Sep-20	Dec'20	Work in Progress
5	LILO of one ckt of 400kv Khandwa (PGCIL) - Rajgarh (PGCIL) line at Chhegaon 400kv S/s	DCDS	400	20	Dec-20	Dec'20	Work in Progress
6	Dhar 220kV S/s - Kanwan 220kV S/s	DCDS	220	63	Jan-21	NA	Commissioned in Oct'20
7	Shujalpur-Narsinggarh 220kV DCSS line (Initially charged on 132kV)	DCSS	220	51	Jan-21	NA	Commissioned in Sep'20
8	Julwaniya 400-Kukshi 220kV line	DCDS	220	126	Mar-21	Jun'21	Route Diversion of line to be done due to flood
9	Mandsaur 400kV S/s - Marut Shakti Pool 220kV S/s	DCDS	220	92	Oct-20	NA	Commissioned in Aug'20
10	LILO both circuits of Nagda - Neemuch 220kV line at Mandsaur 400kV S/s	DCDS	220	97	Dec-20	NA	Commissioned in Aug'20
11	LILO both circuits of Ujjain - Nagda 220 Kv line at Ujjain 400kV S/s	DCDS	220	40	Apr-20	Mar'21	Work in Progress

12	Badod 220kV S/s - Nalkhedra (Susner) 220kV S/s	DCDS	220	104	Dec-20	Mar'21	Work in Progress
13	Ujjain 400kV S/s - Nalkhedra 220kV S/s	DCDS	220	160	Feb-21	Mar'21	Work in Progress
14	Chhatarpur - Tikangarh 220 KV Line	DCSS	220	90	Dec-20	Mar'21	Work in Progress
15	Rewa UMSP- Sidhi 220kV DCDS line	DCDS	220	100	Feb-21	Dec'21	Heavy forest involved.
16	LILO of one circuit of Bhopal-Hoshangabad DC line at 220kV S/s Adampur	D/C	220				Commissioned in May'20
17	LILO of Ratlam - Daloda 220kV line at Jaora (2nd Ckt)	D/C	220				Commissioned in Jun'20
18	LILO of 220kV Sarni - Pandhurna line at Betul(PGCIL)	D/C	220				Commissioned in Jun'20
19	LILO of one ckt of Ashta - Dewas 220 KV line at Chapda 220kV S/s	D/C	220				Commissioned in Jul'20
			Total	1403			
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)							
1	220 kV DC line from 400 kV kumbhargaoon (Nanded) - Kurunda	DC	220	121	Feb-21	Jul'21	ROW issues.
2	LILO on both ckt of Uran-Kharghar line for 220 kV Ulwe Node	DC	220	18	Dec-20	Dec'21	ROW issues.
3	220 kV LILO on 220 kV Nalaspada- Boisar line at Palghar	DC	220	1	Jun-20	Mar'21	Work in Progress
4	220kV Koradi-II to Uppalwadi UG and O/Hline	DC	220	15	Dec-20	Jun'21	ROW issues.
5	220 kV LILO on Kolshet-Wada & Padghe-Wada line at 400kV Kudus S/s	DC	220	32	Dec-20	Dec'21	Forest clearance issue. Stage -I clearance not received
6	2nd ckt stringing of 220 kV Valve - Jamde SCDC line	SC	220	13	Jun-20	Mar'21	Work in Progress
7	220kV D/C line from Vishwind- Bhenda	DC	220	84	Dec-20	Mar'21	Work in Progress
8	LILO of Bhusawal - Aurangabad ckt-II at Aurangabad (Thaptitanda)	D/C	400	126	Feb-21	Dec'21	ROW issues.
9	220 kV LILO on Kolshet-Wada & Padghe-Wada line at 400kV Kudus S/s	D/C	220	31	Dec-20	Same as sno 5	Same as sno 5
10	LILO on 220kV Mhaisal-Jath at 400kV Alkud S/S	D/C	220	45	Dec-20	Mar'21	Work in Progress
11	Upgradation of 132kV Malegaon-Manmad SCSC line to 220kV DC line using same corridor/ROW	D/C	220				Commissioned in Jul'20
12	LILO of Pandharpur-Malinagar line at 220kV Bhalawani S/s (One ckt).	D/C	220				Commissioned in Jul'20
			Total	486			
ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR(ED, Manipur)							
1	Yurembam ss (PG) - Thoubal ss line	D/C	400	90	Jul-20	Mar'21	Work in Progress
			Total	90			
ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)							
1	Pandiabil-Pratapasan	D/C	220	58	Sep-20	Mar'21	Work in Progress
2	Bolangir-Kesinga Line	D/C	220	170	Jan-21	Mar'21	Work in Progress
3	LILO of one ckt of Rengali-Tarkera line at Deogarh	S/C	220	24	Jul-20	Mar'21	Work in Progress
4	LILO of Meramundali-Duburi Ckt-I at Goda	S/C	220				Commissioned in May'20
5	Bolangir (OPTCL) - Bolangir (PGCIL)	D/C	220				Commissioned in Jul'20
			Total	252			
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)							
1	LILO of Dhauliganga - Pithoragarh (PGCIL) line at proposed 220/33 kV S/s Baram (Jauljivi)	D/C	220	22	May-20	May'21	Work held up due to COVID-19
2	220 kV Lakhwar to Dehradun Line and its LILO at Vyasi	D/C	220	71	Feb-21	Jun'21	Work held up due to COVID-20
3	LILO of 220 kV Kashipur - Pantnagar line at proposed 220/33 kV substation Jaffarpur.	D/C	220	8	May-20	Dec'20	Work in Progress
4	Rudrapur (Brahmwar) - Ghansali (Srinagar) line	D/C	220				Commissioned in Jun'20
			Total	101			
PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)							
1	LILO of 2nd ckt. Of PGCIL Jalandhar-Kotla jangan (Nakodar) line at Kartarpur	D/C	220	1	Jun-20	NA	Commissioned in Jun'20
2	LILO of Himmatpura-Jagraon line at Ajitwal	D/C	220	3	Dec-20	Dec'20	Work in Progress
3	Makhu-Algon	D/C	220	101	Jul-20	Nov'20	Work in Progress
4	Malout-Abohar	S/C on D/C	220	30	Dec-20	Mar'21	Work in Progress
5	LILO of 220 KV Jadla - Jamsher DC Line at 220 KV S/Stn. Banga.	D/C	220	11	Jun-20	Already charged	Will be taken into achievement for Nov'20
6	220 KV DC Line from 220 KV Gaunsgarh to 220 KV Ladhowal .	D/C	220	34	Dec-20	Mar'21	Work in Progress
			Total	180			
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)							
1	Ramgarh -Bhadla	D/C	400	320	Oct-20	Dec'20	Work in Progress
2	LILO of one ckt. Of 400kV D/C Akal- Jodhpur line at 400 kV GSS Jaisalmer-2	D/C	400	7	Jun-20	NA	Commissioned in Oct'20
3	220 kV D/C from 220 kV GSS Basni (Jodhpur) to 220 kV GSS NPH (U/C), Jodhpur	D/C	220	3	Jun-20	Jan'21	Work in Progress
4	220kV D/C Chhatargarh – Gajner line	D/C	220	167	Jan-21	Jan'21	Work in Progress
5	LILO of 220 kV S/C Jhalawar- Chhabra line at 220kV GSS Aklera (U/C)	D/C	220	97	Mar-21	NA	Commissioned in Oct'20
6	220kV D/C Akal (400kV)- Jaisalmer-2 (400kV) line	D/C	220	112	Nov-20	Dec'20	Work in Progress
7	LILO of one ckt of existing 220kV D/C STPS - Ratangarh line at 220kV Rawatsar.	D/C	220	85	Oct-20	NA	Commissioned in Aug'20
			Total	791			
TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)							

1	Ariyalur - Thiruvallam	D/C	765	347	Dec-20	Jan'21	Work in Progress
2	North Chennai Pooling Station - Ariyalur	D/C	765	542	Nov-20	Jan'21	Work in Progress
3	LILO of Pugalur - Kalivanthapattu Line at Ariyalur	2xDC	400	15	Sep-20	Jan'21	Work in Progress
4	LILO of Thappagundu - Anaikadavu at Udumalpet (PGCIL SS)	D/C	400	40	Dec-20	Jan'21	Work in Progress
5	LILO of Pasumalai - Alagarkoil feeder to the proposed Samayanallur	D/C	230	12	Jun-20	NA	Commissioned in Oct'20
6	UG Cable from Basin Bridge to TNEB Head Quarters	S/C	230	7	Jun-20	Mar'21	Work in Progress
7	Palavady to Thirupathur	D/C	230	75	Jun-20	Mar'21	Work in Progress
8	Neyveli - Kadalangudi	S/C	230				Commissioned in Aug'20
9	LILO Neyveli TS-I - Thiruvannamalai 230KV feeder at Sankarapuram 230/110KV SS	D/C	230				Commissioned in Jul'20
10	LILO of Othakaimandapam-Palladam 230KV feeder at Edayarpalayam 400KV SS	D/C	230				Commissioned in Jul'20
11	Neyveli 230/110 kV SS to the existing Thiruvannamalai and Cuddalore feeders	D/C	230				Commissioned in Sep'20
12	Thennampatty - SEPC IPP	D/C	400				Commissioned in Oct'20
			Total	1038			
TRANSMISSION CORPORATION OF TELANGANA (TSTRANSCO)							
1	Kethiredypally SS - AP-41 line (twin HTLS on Quad Conventional towers)	D/C	400	53	Jun-20	Jun'21	Delay due to ROW issue.
2	400KVSS Dindi - existing 220 kV Kondamallepally SubStation	D/C	220	70	Jul-20	Mar'21	Work in Progress
3	400/220KV SS Dichpally to proposed 220/132 KV SS Banswada in Nizamabad District	D/C	220	168	Oct-20	Dec'20	Work in Progress
4	400/220 KV SS Nirmal - proposed 220/132KV SS Indravelly (Uttoor) in Adilabad District	D/C	220	204	Jan-21	Mar'21	Work in Progress
5	400/220KVSS Narsapur - proposed 220 kV Bowrampet SubStation	D/C	220	136	Mar-21	Jun'21	Forest clearance issue.
6	LILO of one circuit of 220kV KTS-Lower Sileru -I Line to 400/220kV Asupaka SS	D/C	220				Commissioned in Jun'20
7	Kamalapuram LI SS to V.K.Ramavaram	D/C	220				Commissioned in Sep'20
			Total	631			
U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)							
1	LILO of One ckt 220 kV Laitpur TPS -Dunara DC line at Babina(220)	D/C	220	15	Jun-20	Mar'21	Work in Progress
2	220kV Greater Noida(765) - Integrated township Gr. Noida line	SC	220	36	Jun-20	Mar'21	Work in Progress
3	LILO of 220 kV Baraut(220)- Shamli SC line at Nirpura	D/C	220	30	Dec-20	Mar'21	Work in Progress
4	220 kV Shahjahanpur PG (400)- Azizpur DC line	D/C	220	49	Dec-20	Mar'21	Work in Progress
5	400kV LILO of IbrahimPatti(PGCIL) - Kasaramau(Mau) Line at Rasra	D/C	400	74	Dec-20	Mar'21	Work in Progress
6	LILO of 220 Kv Rasra(220)- Gazipur SC line at Rasra	D/C	220	26	Dec-20	Mar'21	Work in Progress
7	220 Kv Rasra(400)- Bhadaura(Gazipur) DC line	D/C	220	108	Mar-21	Mar'21	Work in Progress
8	LILO of ckt-I of 400 kV DC Kursi Rd PG- Unnao line at Hardoi Rd(Jehata)	D/C	400	34	Nov-20	Mar'21	Work in Progress
9	LILO of ckt-II of 400 kV DC Kursi Rd PG- Unnao line at Hardoi Rd(Jehata)	D/C	220	25	Nov-20	Mar'21	Work in Progress
10	220 kV Jeheta (400)- Hardoi Rd (220) DC Interconnector	D/C	220	19	Nov-20	Mar'21	Work in Progress
11	LILO of One ckt 220 kV Sohawal (PG) -New Tanda DC line at Ayodhya(220)	D/C	220	27	Nov-20	Mar'21	Work in Progress
12	220 kV Badhaikalan(Muzaffarnagar) - Shamli(400) DC line	D/C	220	66	Nov-20	Mar'21	Work in Progress
13	LILO of 220 kV Muzaffarnagar(400) - Nanauta line at Badhaikalan	D/C	220	8	Sep-20	Mar'21	Work in Progress
14	LILO of 220 KV Chhata(Mathura)-Manth(400) DC Line One CKT at Vrindawan	D/C	220	46	Sep-20	Mar'21	Work in Progress
15	LILO of 220 kV C.B. Ganj(220)- Budaun(220) SC line	D/C	220	2	Nov-20	Mar'21	Work in Progress
16	LILO of 220 kV Pura, Chandausi (220)- Budaun(220) SC line @ Budaun(400) S/s	D/C	220	36	Nov-20	Mar'21	Work in Progress
17	LILO of Sikandararao- Jawaharpur TPS at Kashganj	D/C	220				Commissioned in Jun'20
18	Gonda- Sohawal (PG)	D/C	220				Commissioned in Jul'20
19	Chhata- Vrindawan Line	S/C	220				Commissioned in Aug'20
20	Maath(400)- Vrindawan Line	S/C	220				Commissioned in Aug'20
21	Baghpat(220)- Baghpat(400) (2nd line)	D/C	220				Commissioned in Sep'20
22	LILO of 220 kV Ataur- Muradnagar-II (400) line at Madhuban Bapudham	D/C	220				Commissioned in Sep'20
			Total	601			
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)							
1	Subhasgram (PG) - Baruipur 220 kV D/C	D/C	220	64	Nov-20	Mar'21	Transmission line completed and Anti-theft charged. Transmission line will be charged in Mar'21

2	Sagardighi TPS - Gokarna line	D/C	400				Commissioned in Oct'20
			Total	64			
			Subtotal (B) SS	7964			
PRIVATE SECTOR							
Adani Transmission Ltd.							
1	765kV Ghatampur TPS-Agra (UP) S/C line(GTL) (including 189 MVAR line reactor at Agra end).	S/C	765	229	Sep-20		Private Sector transmission utilities were not called for the meeting
2	765kV Agra (UP)-Greater Noida (WUPPTCL) S/C line(GTL) (Including 240 MVAR Line reactor at Agra end).	S/C	765	160	Sep-20		
3	765 KV Fatehgarh-Bhadla Transmission Line(FBTL)	D/C	765	292	Jan-21		
4	400kV M/C portion of North Karanpura - Chandwa Line from NKSTPP - Common point (quad moose conductor)(NKTL)	M/C	400	52	Jun-20		
5	400kV D/C portion of North Karanpura - Chandwa Line from Common point to Chandwa Pooling Station (quad moose conductor).(NKTL)	D/C	400	50	Jun-20		
6	Both Circuit LILO of Ranchi-Maithon 400kV D/C line (twin moose conductor)(NKTL)	D/C	400	4	Oct-20		
7	LILO of 220 kV C.B.Ganj - Badaun S/C line at Badaun(OBTL)	S/C	220	2	Nov-20		
8	LILO of 220 kV Chandausi - Badaun S/C line at Badaun(OBTL)	S/C	220	37	Nov-20		
			Total	826			
ESSEL INFRAPROJECTS LIMITED							
1	Babai (RRVPLN) - Bhiwani (PG)	D/C	400	221	Jun-20		
			Total	221			
STERLITE GRID LTD. (SGL)							
1	Khandwa Pool – Dhule Transmission Line	D/C	765	379	May-20		
2	Surajmaninagar - P. K. Bari Transmission Line	D/C	400	155	Apr-20		
3	Silchar (PG) – Misa (PG) Transmission Line	D/C	400	357	Jul-20		
			Total	891			
Kalpataru Power Transmission Ltd (KPTL)							
1	New Kohima - Mariani	D/C	400				
			Total	0			
			Subtotal (C) PS	1938			
			Grand Total	15791			

% Achievement

Commissioned transmission lines which were not in the target for FY 2020-21

Inter-Regional Transmission Line

S.No.	Utility / Substation Line	Voltage Ratio (KV)	Transformation Capacity (MVA)	Target Date (Fixed during finalization of target for FY 2020-21)	Revised Target date (As informed by utilities in the meeting)	Remarks
CENTRAL SECTOR						
Damodar Valley Corporation (DVC)						
1	Dhanbad (2nd Auto-Xmer)	220/132	160	Aug-20	Aug'21	Transformer bushing from China has not been received due to COVID-19
2	DSTPS ICT-II S/s	400/220	315	Apr-20	Jan'21	Work in Progress
3	Burdwan GIS along with associated line bays at Parulia S/s	220/132	320	Aug-20	Aug'21	Supply of materials affected due to COVID-19
	Total		795			
POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)						
1	Maithon S/Strn.	400/220	500	May-20	NA	Commissioned in Jul'20
2	800KV HVDC Raigarh & Pugalar Station with 6000 MW HVDC Terminal	800	6000	Aug-20	NA	Commissioned in Sep'20
3	Medinipur Sub station	765/400	3000	Jul-20	NA	No representative attended the meeting.
5	North Trichur Substation	400/220	630	Sep-20	NA	No representative attended the meeting.
6	Bhui S/S	765/400	1500	Oct-20	NA	No representative attended the meeting.
7	Bhui S/S	400/220	1500	Mar-21	NA	Commissioned in Sep'20
8	Fatehpur	400/220	500	Jan-21	NA	No representative attended the meeting.
9	Saharanpur	400/220	500	Jan-21	NA	No representative attended the meeting.
10	Bhadla	400/220	1000	Jan-21	NA	No representative attended the meeting.
11	New Mariani Sub station	400/220	1000	Mar-21	NA	No representative attended the meeting.
12	Jeerat (New) Sub station (3x500)	765/400	1500	Feb-21	NA	No representative attended the meeting.
13	Extn at Jeypore s/s	400/220	630	Jun-20	NA	No representative attended the meeting.
14	Extn at New Siliguri s/s (3rd ICT)	400/220	315	May-20	NA	No representative attended the meeting.
15	Jauljivi (GIS) s/s	400/220	630	Jul-20	NA	No representative attended the meeting.
16	Repl of 400/220kV Malda S/s (3x315-2x500)	400/220	370	Jun-20	NA	No representative attended the meeting.
17	Meerut (Aug.)	765/400	1500	May-20	NA	No representative attended the meeting.
18	Dwarka -I (GIS) S/S	400/220	2000	Jun-20	NA	No representative attended the meeting.
19	Tehri pooling station (GIS) (3 ICTs)	765/400				Commissioned in Apr'20
20	Repl. of 1x50 MVA to 1x160 MVA at Balipara S/stn.(ICT-II)	220/132				Commissioned in Apr'20
21	Banaskantha s/s	400/220				Commissioned in Sep'20
22	Extension at Amritsar (Balachak) PG Substation	400/220				Commissioned in Oct'20
	Total		23075			
	Subtotal (A) CS		23870			
STATE SECTOR						
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED. (APTRANSCO)						
1	Aug. at Hindupur	400/220	315	May-20	Jan'21	Work in Progress
2	Aug.at Kalpaka -4th (500MVA)	400/220	500	May-20	Mar'21	Work in Progress
3	Aug. at Manubolu (Nellore)	400/220	500	May-20	Mar'21	Work in Progress
4	Mylavaram (GEC-II)	400/220	945	Jul-20	NA	Project cancelled.
5	Betamcherla(GEC-I)	220/132/33	320	Jul-20	Mar'21	Work in Progress
6	Pydibhimavaram	220/132	300	Jul-20	Feb'21	Work in Progress
	Total		2880			
BIHAR STATE POWER TRANSMISSION COMPANY LIMITED (BSPTCL)						
1	Mokama S/s	220/132	420	Aug-20	Already charged	Will be taken into achievement for Nov'20
2	Dumraon (GIS) s/s	220/132	480	Aug-20	Mar'21	Work in Progress
	Total		900			
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)						
1	Kurud (Dhamtari) S/s	400/220	630	May-20	315 MVA charged. Balance in Dec'20	315 MVA will be taken into achievement for Nov'20
	Total		630			
DELHI TRANSCO LIMITED (DTL)						
1	Patparganj (Addl.)	220/33	100	Jul-20	Already charged	Will be taken into achievement for Nov'20
2	Sanjay Gandhi Transport Nagar (SGTN) GIS	220/66	320	Jul-20	Already charged	Will be taken into achievement for Nov'20
3	Sarita Vihar (Aug) (160-100)	220/66				Commissioned in Jun'20
	Total		420			
GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)						
1	Bhachunda	400/220	500	Jul-20	Mar'21	Work in Progress
2	Kalawad	220/66	160	Jul-20	June'21	Supply of materials affected due to COVID-19
3	Babara	220/66	320	Jul-20	Nov'20	Work in Progress
4	Barejdi	220/66				Commissioned in Jul'20
5	Rupkheda (Zalod)	220/66				Commissioned in Jul'20
6	Rupkheda (Zalod)	220/132				Commissioned in Jul'20
7	Mesanka	220/66				Commissioned in Sep'20
8	Asoj (Aug) (1x100 +160) - (1x100)	220/66				Commissioned in Oct'20
	Total		980			
HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)						
1	Bakana	220/66	320	May-20	1 T/F Already charged	Will be taken into achievement for Nov'20
2	Rajokheri	220/66	320	Apr-20	1 T/F Already charged	Will be taken into achievement for Nov'20
3	Roj-Ka-Meo	220/66	320	Oct-20	Jun'21	Supply of materials affected due to COVID-19
4	Roj-Ka-Meo	220/33	100	Oct-20	Jun'21	Supply of materials affected due to COVID-19
5	Faridabad Sector 78 GIS	220/33	200	Jun-20	Mar'21	Work in Progress
6	Faridabad Sector 58 GIS	220/66	320	May-20	Mar'21	Work in Progress
7	Gurgaon Sector-107 GIS	220/33	200	Nov-20	Mar'21	Work in Progress
8	Gurgaon Sector-69 GIS	220/33	200	May-20	Mar'21	Work in Progress
9	Gurugram sector-95 (T/F-II)	220/33				Commissioned in May'20
10	IMT Manesar, Gurugram Sector -1	220/66				Commissioned in Jun'20
11	Neemwala	220/33				Commissioned in Aug'20
12	Neemwala	220/132				Commissioned in Aug'20
13	Mehna Khera (T/F-II)	220/132				Commissioned in Aug'20

14	Mehna Khera (T/F-III)	220/132				Commissioned in Aug'20
15	Neemwala (3rd T/F)	220/132				Commissioned in Sep'20
16	RGEC Sonipat (2nd T/F)	220/33				Commissioned in Sep'20
17	RGEC Sonipat (2nd T/F)	220/33				Commissioned in Sep'20
	Total		1980			
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)						
1	Sunda	220/132	200	Dec-20		No representative attended the meeting
2	Sunda (additional transformer)	220/66	100	Dec-20		
3	Charor GIS	220/132	100	Dec-20		
4	Dehan	220/132	200	Dec-20		
	Total		600			
J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)						
1	Lassipora (GIS)	220/33	160	Dec-20		No representative attended the meeting
2	Delina (Aug.)	220/132	160	Dec-20		
3	Kathua-II (Ghatti)	220/66	160	Dec-20		
	Total		480			
JHARKHAND URJA SANCHARAN NIGAM LIMITED (JUSNL)						
1	Jainamore GSS	220/132/33	400	Jun-20	Feb'21	Work in Progress
2	Latehar GSS (PGCIL)	400/220/132	930	Jun-20	Mar'21	Work in Progress
3	Lohardaga GSS (PGCIL)	220/132	300	Apr-20	Mar'21	Work in Progress
4	Patratu GSS (PGCIL)	400/220	630	Apr-20	Mar'21	Work in Progress
5	Jasidih	220/132				Commissioned in Aug'20
6	Giridih	220/132				Commissioned in Aug'20
7	Godda	220/132				Commissioned in Aug'20
8	Garhwa	220/132				Commissioned in Aug'20
	Total		2260			
KERALA STATE ELECTRICITY BOARD (KSEB)						
1	Aluva	220/110	400	Apr-20	Dec'20	Work in Progress
2	Chithirapuram	220/66	200	Sep-20	Mar'21	Work in Progress
3	Chalakyudy	220/110	200	Apr-20	Dec'20	Work in Progress
4	Kunnamangalam	220/110	200	May-20	Jan'21	Work in Progress
5	Manjeri	220/110				Commissioned in Sep'20
6	Kothamangalam (T/F-I)	220/110				Commissioned in Oct'20
	Total		1000			
KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)						
1	Mughalkod	220/110	200	Dec-20	Jan'21	Work in Progress
2	Heggurje (Mandarthi)	220/110	200	Sep-20	Dec'20	Work in Progress
3	Channagiri (Nalur/Benkikere)	220/66	200	Sep-20	Mar'21	Work in Progress
4	Hosdurga (Madure) line1 to Benkikere	220/66	200	Sep-20	Mar'21	Work in Progress
5	Sira	220/66	200	Dec-20	Feb'21	Work in Progress
6	Mylasandra (Near Electronic city)	400/220	1500	Oct-20	Jan'21	Work in Progress
7	T. Gollahalli (Thimmasandra)	220/66	200	Sep-20	Dec'20	Work in Progress
8	Kudligi (Badeladaku)	220/66				Commissioned in May'20
9	Begur	220/66				Commissioned in Jul'20
10	Bagalkot (3rd T/F)	220/110				Commissioned in Aug'20
11	Devanahalli (Hardware Park)	400/220				Commissioned in Sep'20
12	Somanahalli T/F-I Aug (1x150 - 1x100)	220/66				Commissioned in Oct'20
	Total		2700			
M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)						
1	400/220 KV New Sub-station at Mandsaur(Sitamau)	400/220	630	Dec-20	Only 315 MVA by Dec'20. Rest next FY	315 MVA may get spilled over to next FY
2	400KV New Sub-station at Ujjain	400/220	630	Oct-20	Only 315 MVA by Dec'20. Rest next FY	315 MVA may get spilled over to next FY
3	Pithampur 400kV S/s. Addl. X-mer	400/220	315	Oct-20	Jan'21	Work in Progress
4	Kukshi 220/132kV S/s	220/132	160	Dec-20	Jun'21	Delayed due to delay in associated line
5	Gorabazar 220/132 KV S/s	220/132	160	Apr-20	NA	Commissioned in Oct'20
6	Nalkheda 220/132 kV S/s	220/132	320	Dec-20	Jun'21	Supply of materials affected due to COVID-19
7	Udaipura 220/132 KV S/s (Upgradation)	220/132	160	Sep-20	Nov'20	Work in Progress
8	Vidisha 220KV, Addl. X-mer	220/132	160	Apr-20	Nov'20	Work in Progress
9	Sukha 220 (Jabalpur) Addl. 220/33kV Transformer	220/33	100	Sep-20	Mar'21	Work in Progress
10	Barwaha 220kV S/s, Addl. X-mer	220/132	160	Jun-20	Jun'21	Supply of materials affected due to COVID-19
11	Katni 400 kV S/S, Addl. X-mer	220/132	160	Apr-20	Dec'20	Work in Progress
12	Ratangarh	220/132				Commissioned in May'20
13	Deeppalpur	220/66				Commissioned in Jun'20
14	Adampur	220/33				Commissioned in Jun'20
15	Chapda	220/132				Commissioned in Jul'20
16	Sheopur (2nd T/F)	220/132				Commissioned in Aug'20
17	Hoshangabad (Addl T/F)	220/132				Commissioned in Oct'20
	Total		2955			
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)						
1	Naghibid Substation	220/33	125	Dec-20	Mar'21	Work in Progress
2	GIS Ulwe node	220/22	100	Dec-20	Dec'21	Supply of materials affected due to COVID-19
3	Amrapur (Pathardi)	220/132	200	Jun-20	Mar'21	Work in Progress
4	Narangwadi S/S	220/132	250	Dec-20	Mar'21	Work in Progress
5	Uppalwadi S/stn	220/33	250	Dec-20	Dec'21	Supply of materials affected due to COVID-19
6	Temghar (T/F replacement) (50 MVA replaced by 80 MVA)	220/22				Commissioned in Jun'20
7	Manmad s/s (upgradation)	220/132				Commissioned in Jul'20
	Total		925			
ELECTRICITY DEPARTMENT, GOVT. OF MANIPUR(ED, Manipur)						
1	Thoubal s/s	400/132	315	May-20	Mar'21	Work in Progress
	Total		315			
ODISHA POWER TRANSMISSION CORPORATION LTD. (OPTCL)						
1	3rd ICT at Duburi	400/220	315	Sep-20	Mar'21	Work in Progress
2	Goda	220/132/33	320	Jul-20	NA	Commissioned in May'20
3	Joda	220/132/33	160	Jul-20	NA	Commissioned in Jul'20
4	Deogarh	220/33	40	Jul-20	Mar'21	Work in Progress
5	Laphripara	220/33	40	Jul-20	Mar'21	Work in Progress
6	Meramundali B	400/220	500	Dec-20	Dec'21	Transformer supply is delayed
7	Gunupur	220/132	160	Dec-20	Mar'21	Work in Progress

8	Kesinga (1st Auto T/F)	220/132					Commissioned in Sep'20
		Total	1535				
PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)							
1	Makhu (Addl. T/F)	400/220	500	Nov-20	May'21		Construction activities hampered due to COVID-19
2	Tibber (Addl. T/F)	220/66	100	Aug-20	Sep'21		T/F supply got delayed.
3	Maur (Addl. T/F)	220/66	100	Apr-20	NA		Commissioned in May'20
4	Baia Khanna (Aug. of 100 MVA T/F with 160 MVA T/F)	220/66	60	Apr-20	NA		Commissioned in May'20
5	Banga (Upgradation of 132 KV S/Stn. to 220 KV S/Stn.)	220/132	100	Apr-20	Dec'20		Work in Progress
6	Sultanpur Lodhi (T/F)	220/66					Commissioned in Apr'20
7	Bangan (Addl T/F)	220/66					Commissioned in May'20
8	Ferozepur road Ludhiana (Aug. of 100 MVA T/F with 160 MVA T/F)	220/66					Commissioned in May'20
		Total	860				
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)							
1	220 KV GIS Substation Baram	220/33	50	May-20	May'21		Contractual issue.
		Total	50				
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)							
1	NPH (Distt. Jodhpur),	220/132	320	Jul-20	Jan'21		Work in Progress
2	Chhatargarh (Distt. Bikaner)	220/132	160	Sep-20	Jan'21		Work in Progress
3	Aklera (Distt. Jhalawar)	220/132	160	Oct-20	Nov'20		Work in Progress
4	Rawatsar	220/132					Commissioned in Sep'20
		Total	640				
TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)							
1	North Chennai Pooling Station (GIS) (2X1500)	765/400	3000	Nov-20	Mar'21		Work in Progress
2	Ariyalur	765/400	3000	Sep-20	Mar'21		Work in Progress
3	Samavanallur S/S	230/110	200	Jun-20	NA		Commissioned in Oct'20
4	TNEB Head Quarters	230/33	200	Jun-20	Mar'21		Work in Progress
5	Tiruppur	230/110					Commissioned in Jun'20
6	Sankarapuram	230/110					Commissioned in Jul'20
7	Karamadai (3rd Auto Transformer)	230/110					Commissioned in Aug'20
		Total	6400				
TRANSMISSION CORPORATION OF TELANGANA (TSTRANSCO)							
1	Bowrampet SS	220/132	320	Dec-20	Jun'21		Will be commissioned matching with the associated line.
2	Indravelly (Utnoor) SS with Automation System.	220/132	200	Oct-20	Mar'21		Work in Progress
3	Ravadaru GIS Substation	400/220/132	1000	Jun-20	Jun'21		Will be commissioned matching with the associated line.
4	Banswada SS with automation system	220/132	200	Jul-20	Dec'20		Work in Progress
		Total	1720				
U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)							
1	Babina S/s, Jhansi	220/132	320	Jun-20	Mar'21		Work in Progress
2	Sangipur S/s, Pratapgarh	220/132	320	Jun-20	Mar'21		Work in Progress
3	Integrated Township Noida S/s	220/33	240	Aug-20	Jun'21		Construction works affected due to COVID-19
4	Azizpur S/s, Shahjahanpur	220/132	320	Oct-20	Mar'21		Work in Progress
5	Nirpura S/s, Baghpat	220/132	320	Oct-20	Mar'21		Work in Progress
6	Jehta (Hardoi Road) S/s, Lucknow	400/220	1000	Sep-20	Mar'21		Work in Progress
7	Jehta (Hardoi Road) S/s, Lucknow	220/132	400	Oct-20	Mar'21		Work in Progress
8	Badaikala S/s, Muzaffarnagar	220/132	320	Oct-20	Mar'21		Work in Progress
9	Vrindawan S/s	220/132	320	Oct-20	NA		Commissioned in Aug'20
10	Basti GIS	400/220	1400	Sep-20	Mar'21		Work in Progress
11	Phoolbagh S/s, Kanpur	220/33	60	Sep-20	Mar'21		Work in Progress
12	Shahjahanpur T/F-II	220/132					Commissioned in May'20
13	Noida Sector-148 T/F-II (Aug)	220/132					Commissioned in Jun'20
14	Barahua T/F-I (Aug) (200-100)	220/132					Commissioned in Jun'20
15	Bahraich T/F-II (Aug)	220/132					Commissioned in Jun'20
16	Pratap vihar T/F (Aug)	220/132					Commissioned in Jun'20
17	Nanauta T/F (Aug)	220/33					Commissioned in Jun'20
18	Maath (Aug) T/F-II	220/132					Commissioned in Jul'20
19	Sultanpur (Aug) (Additional T/F)	220/132					Commissioned in Jul'20
20	Gr. Noida, G.B. Nagar (Additional T/F)	400/132					Commissioned in Jul'20
21	Madhuvan Bapudham (New) T/F-I	220/132					Commissioned in Jul'20
22	Sarsawa, Saharanpur (New) T/F-II	220/132					Commissioned in Jul'20
23	Madhuvan Bapudham, Ghaziabad (Aug) T/F-II	220/132					Commissioned in Aug'20
24	Partapur, Meerut (Aug) T/F-III	220/132					Commissioned in Aug'20
25	New Tanda, Ambedkar Nagar (Aug) T/F-III	220/132					Commissioned in Sep'20
26	Sector-123, Noida (New) T/F- I & II	400/132					Commissioned in Oct'20
27	Neebkarori T/F- II (Capacity Augmentation)	220/132					Commissioned in Oct'20
		Total	5020				
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)							
1	Baruipur GIS	220/132	320	Nov-20	Mar'21		Work in Progress
2	Belmuri GIS	220/132	320	Feb-21	May'21		Supply of materials affected due to COVID-19
3	KLC (Augmentation)	220/132	80	Jan-21	May'21		Tendering issue
		Total	720				
		Subtotal (B) SS	35970				
PRIVATE SECTOR							
ADANI TRANSMISSION LTD.							
1	Dhanbad new SS(NKTL)	400/220	1000	Oct-20			
2	Badaun GIS(OBTL)	400/220/132	950	Nov-20			
		Total	1950				
Sterlite Power Transmission Ltd.							
1	Surajmani Nagar S/s (NERSS)	400/132	630	Apr-20			
2	P.K. Bari S/s (NERSS)	400/132	630	Apr-20			
3	Sohna road (GIS)	400/220					
		Total	1260				
Kalpataru Power Transmission Ltd (KPTL)							
1	New Kohima	400/220					
		Total	0				
		Subtotal (C) PS	3210				
	GRAND TOTAL (A+B+C)		63050				

% Achievement

Commissioned Substations which were not in the target for FY 2020-21