



भारत सरकार  
Government of India  
विद्युत मंत्रालय  
Ministry of Power  
केन्द्रीय विद्युत प्राधिकरण  
Central Electricity Authority  
विद्युत प्रणाली परियोजना प्रबोधन प्रभाग  
Power System Project Monitoring Division

सं: केविप्रा / पीएस / पीएसपीएम /7/7/2017

270-79

दिनांक: 08.02.2018

13

सेवा में,

(संलग्न सूची के अनुसार)

**विषय:** ट्रांसमिशन लाइन टर्मिनल बेय से संबंधित मुद्दों पर चर्चा के लिए बैठक के लिए सूचना

**Subject:** Notice for the meeting to Review the progress of Bay allocation to TBCB transmission lines

महोदय,

मुख्य अभियंता (पीएसपीएम), केविप्रा की अध्यक्षता ट्रांसमिशन लाइन टर्मिनल बेय से संबंधित मुद्दों पर चर्चा हेतु बैठक आयोजित की जा रही है। बैठक का एजेंडा संलग्न है।

Sir,

Chief Engineer (PSPM), CEA shall hold a meeting to discuss the progress of bays required for termination of transmission lines awarded through TBCB route. Details is attached as Annexure.

The schedule and venue of the meeting is as under:

Date : 19.02.2018

Time : 3:30 PM

Venue : CEA Conference Room

2<sup>nd</sup> Floor, Central Electricity Authority

Sewa Bhawan, R K Puram, New Delhi-110066

Kindly make it convenient to attend the meeting and it is also requested to send updated status of transmission line/termination bays. Please send a confirmation of your presence by e-mail at [ceapspm@gmail.com](mailto:ceapspm@gmail.com).

**स्थल एवं समय :**


दिनांक: 19.02.2018

समय : 3:30 PM

स्थल : सम्मेलन कक्ष , दूसरा तल, केन्द्रीय विद्युत प्राधिकरण

सेवा भवन, आर. के. पुरम-1, नई दिल्ली-110066

कृपया बैठक में भाग लेना सुनिश्चित करें एवं अपनी उपस्थिति की सूचना [ceapspm@gmail.com](mailto:ceapspm@gmail.com) पर अवश्य भेजें।

भवदीय,  
  
(आर के तिवारी)  
उप निदेशक

प्रति: सूचनार्थ/आवश्यक कार्रवाई हेतु-

1. संयुक्त सचिव (ट्रांस.), विद्युत मंत्रालय, श्रम शक्ति भवन, रफी मार्ग, नई दिल्ली-110001
2. प्रधान निजी सचिव, सदस्य(विद्युत प्रणाली), केविप्रा

पते की सूची:

Sl. No.	Organization	Address	Tele/Fax No./email
1	PGCIL	Sh. I S Jha, Chairman & Managing Director, Power grid Corporation of India Ltd., SAUDAMINI, Plot No.2, Sector-29, Gurgaon, Haryana-122001.	cmd@powergridindia.com
2	PGCIL	Executive Director(CMG) Power grid Corporation of India Ltd., SAUDAMINI, Plot No.2, Sector-29, Gurgaon	Ph: 0124 2571700-719 Fax: 95124 2571760/2571945/2571932 (prpati@powergridindia.com 9910377994) (ajaiku@hotmail.com 9910999164)
	PGCIL	Executive Director(TBCB) Power grid Corporation of India Ltd., SAUDAMINI, Plot No.2, Sector-29, Gurgaon	(Sh A.K.Singhal , ED, TBCB 9910378013, singhal@powergridindia.com) (Mrs. Poonam Varshney, AGM 9910377991 poonam@powergridindia.com)
3	AEGCL	Managing Director, Assam Electricity Grid Corporation Ltd., Bijulee Bhawan, Paltan Bazar, Guwahati – 781 001	Fax: 0361 2541090. Phone: +91-361-2739520 Sh Km Chakraborty , NO 9954748922
	AEGCL	Sh Manavjyoti Saikia Chief Engineer (Trans.) Assam Electricity Grid Corporation Ltd., Bijulee Bhawan, Paltan Bazar, Guwahati – 781 001	Phone: +91-361-2739520 Sh. KM Sharam, RE 9810566869) chakrabortymoy@gmail.com Sh. TN Shrama, GM 9435007369 sarma.tirthanath@gmail.com
4	MPPTCL	Managing Director, Madhya Pradesh Power Transmission Co. Ltd., Block No.3, Shakti Bhawan, Vidyut Nagar,Rampur, JABALPUR – 482 008	Ph: 0761 2661234 FAX: 0761 - 2665593/2664141
5	MPPTCL	Chief Engineer(Power System), Madhya Pradesh Power Transmission Company Limited, Shakti Bhavan, Vidyut Nagar, Rampur, Block-3 JABALPUR - 482 008	Fax No: 0761-2665593/2665593
6	Essel Infra	Sh. Amit Kumar Sr. Vice President Essel Infra projects Limited 6 <sup>th</sup> Floor, plot No. 19&20, Film City, Sector 16-A, Noida, U.P. 201301	M: 9953200475 amit.kumar1@infra.esselgroup.c om
7	Sterilite Grid Ltd.	Sh TAN Reddy, Head - Corporate Affairs & Business Devpt. Sterlite Grid Limited The Mira Corporate Suite, Plot No. 1 & 2, C Block, 2nd Floor, Ishwar Nagar, Mathura Road, New Delhi 110 065	Tele:49962200  Mobile: 9310490976 Fax. 49962288 Email: tan.reddy@sterlite.com
8	Adani Power Ltd.	Shri L.N Mishra, Head – Transmission Business M/s Adani Power Limited, 7th Floor, Sambhav Building, Judges Bungalow Road, Bodakdev, Ahmedabad, Gujarat-	079-25557134 Fax:079-25557177 ln.mishra@adani.com 9099900244 sameer.ganju@adani.com

**ADANI TRANSMISSION LTD. (ATL)**

Sr. No.	Elements	Parent Company/SPV	SCOD as per TSA	Mutually agreed Date of Early Commissioning	Status
<b>A</b>	<b>Sipat Transmission Limited (STL) – Additional System Strengthening for Sipat STPS</b>				
a	765 kV S/C Sipat - Bilaspur Pooling Station	Adani/STL	Nov'18	Jun'18	Ready by Feb'18
i	1 no. 765 kV line bay at Sipat STPP of NTPC	Adani/STL	Nov'18		Completed (May'17)
ii	1 no. of 765 KV line bay at Bilaspur PS	Adani/PGCIL			
b	765 kV D/C Bilaspur Pooling Station – Rajnandgaon	Adani/STL	Mar'19	Nov'18	Ready by Feb'18
i	2 no. of bays at Bilaspur PS	PGCIL			
ii	2 no. of 765 bays at Rajnandgaon SS (Switching)	Adani/RRWTL	Nov'18		Completed (Nov'17)
<b>B</b>	<b>Raipur - Rajnandgaon Warora Transmission Ltd. (RRWTL) – Additional System Strengthening Scheme for Chhattisgarh IPPs – Part B</b>				
a	765 kV D/C Raipur Pool – Rajnandgaon	Adani/RRWTL	Nov'18	Nov'18	Completed (May'17)
i	2 no. of 765 KV bays at Raipur PS	PGCIL			
ii	2 no. of 765 KV bays at Rajnandgaon SS (Switching)	Adani/RRWTL	Nov'18		Completed (Nov'17)
b	765 kV D/C Rajnandgaon – New Pooling Station near Warora	Adani/RRWTL	Nov'18	Nov'18	Ready by Jun'18
i	2 no. of 765 KV bays at Rajnandgaon SS (Switching)	Adani/RRWTL	Nov'18		Completed (Nov'17)
ii	2 no. of 765 KV bays at New Warora Pooling Station	PGCIL/Powergrid Warora Transmission Ltd.		Nov'18	
iii	2x240 MVAR line reactors at Warora end	Essel/WKTL		Nov'18	
c	Establishment of new 765kV switching station near Rajnandgaon	Adani/RRWTL	Nov'18	Nov'18	Completed (Nov'17)
	<b>In addition to this, systems being implemented by PWTL and PPTL (subsidiaries of PGCIL) under TCB namely Gadarwara – A and Gadarwara – B also to be completed.</b>				
<b>C</b>	<b>Chhattisgarh WR Transmission Ltd. (CWRTL) – System Strengthening for IPPs in Chhattisgarh &amp; Other Generation Projects in Western Region</b>				
a	400 kV D/C Gwalior – Morena	Adani/CWRTL	May'18	Jan'18	Completed (Sep'17)
i	2 no. of 400 KV bays at Gwalior (PG)	PGCIL			
ii	2 no. of 400 KV bays at Morena (TCB)	Adani/CWRTL	May'18		Ready by Feb'18
iii	4 no. of 220KV outlets from Morena (TCB)	MPPTCL			
b	400 kV D/C Vindhyachal IV & V STPP – Vindhyachal Pool	Adani/CWRTL	Jan'19	Jan'18	Completed (Dec'17)
i	2 no. of Bays at Vindhyachal STPP of NTPC	Adani/CWRTL	Jan'19		Completed (Oct'17)
ii	2 no. of Bays at Vindhyachal Pool	PGCIL			

Sr. No.	Elements	Parent Company/SPV	SCOD as per TSA	Mutually agreed Date of Early Commissioning	Status
c	765 kV S/C Sasan UMPP – Vindhyachal Pooling Station	Adani/CWRTL	Nov'18	Jan'18	Completed (Nov'17)
i	1 no. of 765 kV Bay at Sasan UMPP of M/s. SPL, Reliance	Adani/CWRTL	Nov'18		Completed (Oct'17)
ii	1 no. of 765 KV Bay at Vindhyachal Pool	PGCIL			
d	LILO of one circuit of Aurangabad – Padghe 765 kV D/C line at Pune	Adani/CWRTL	Mar'19	Jul'18	Ready by Jul'18
i	2 no. of 765 KV bays at Pune	PGCIL			
e	765 kV S/C Raigarh (Kotra) – Champa (Pool)	Adani/CWRTL	Nov'18	Jun'18	Ready by Mar'18
i	1 no. of 765 KV bay at Raigarh (Kotra)	PGCIL			
ii	1 no. of 765 KV bay at Champa (Pool)	PGCIL			
f	765 kV S/C Champa (Pool) - Dharamjaigarh	Adani/CWRTL	Nov'18	Jun'18	Ready by Mar'18
i	1 no. of 765 KV bay at Champa PS	PGCIL			
ii	1 no. of 765 KV bay at Dharamjaygarh	PGCIL			

### Sterlite Grid Limited (SGL)

Sr. No.	Elements	Parent Company/SPV	SCOD as per TSA	Mutually agreed Date of Early Commissioning	Status
<b>A</b>	<b>NER-II Transmission Limited</b>				
a	132kV D/C Biswanath Chariyalli (POWERGRID) - Itanagar line	Sterlite /NER-II Transmission Limited	Jul'19		Ready by Jul'19
i	2 Nos of 132kV AIS line bay at Biswanath Chariyalli S/s	PGCIL			
ii	2 nos. 132 kV line bays at Itanagar	Sterlite / NER-II Transmission Limited	Mar'20		Ready by Jul'19
b	LiLo of one circuit of Biswanath Chariyalli (POWERGRID) - Itanagar 132 kV D/C line at Gohpur (AEGCL)	Bays at Gohpur S/s by AEGCL	Mar'20		Ready by Jul'19
c	400kV D/C Silchar (PG) - Misa (PG) line	Sterlite / NER-II Transmission Limited	Nov'20		Ready by Jul'19
i	2 Nos of 400kV GIS line bays at Silchar substation	PGCIL			
ii	<ol style="list-style-type: none"> <li>1. 2 Nos of 400kV GIS line bays at Misa substation</li> <li>2. 2. 80MVAR bus reactor at Misa (PG) along with GIS bay</li> <li>3. 3. 1x80 MVAR switchable line reactor with GIS bays at Misa end of each circuit of Silchar- Misa 400 kV D/c line</li> </ol>	PGCIL			

Sr. No.	Elements	Parent Company/SPV	SCOD as per TSA	Mutually agreed Date of Early Commissioning	Status
<b>B</b>	<b>Odisha Generation Phase-II Transmission Ltd (OGPTL)</b>				
a	Jharsuguda (Sundargarh) – Raipur Pool 765kV D/C line	Sterlite / OGPTL	Aug'19		Ready by Mar'18
i	2 Nos of 765 kV line bays at Jharsuguda substation	PGCIL	Aug'18		
ii	2 Nos of 765 kV line bays at Raipur Pool	PGCIL	Aug'18		
<b>C</b>	<b>Gurgaon Palwal Transmission Limited (GPTL)</b>				
a	Neemrana (PG)–Dhonanda (HVPNL) 400kV D/C HTLS line	Sterlite / GPTL	May'19		Ready by Mar'18
i	2 Nos of 400 kV line bays at Neemrana (PG)	PGCIL	Mar'19		
ii	2 Nos of 765 kV line bays at Dhonanda (HVPNL) S/s	Sterlite / GPTL	May'19		Ready by Mar'18