

Annexure-V**Stalled Under Construction Hydro Electric Projects****(As on 31.10.2019)**

Sl. No.	Name of Project/ Executing Agency / Capacity (MW)	State / District	Reasons for Stuck up	Remedial Steps taken by Government / Developer	Likely Commissioning
	Central Sector				
1	Lata Tapovan, NTPC Limited 3x57=171 MW	Uttarakhand/ Chamoli	Construction work stopped vide Hon'ble Supreme Court order dated 7.5.14.	The matter is sub-judice. Common policy framework amongst MoWR, MoP and MoEF to be framed. Meanwhile, two-member Committee constituted by MoWR visited the project on 24.03.2019 for assessment of the project and submitted its report in last week of Mar'19.	4 years after restart of works.
2	Teesta VI Lanco Teesta Hydro Power Ltd. 4x125=500 MW (Project taken over by NHPC w.e.f. 08.03.2019)	Sikkim/ South Sikkim	There is no progress since April, 2014. (Funds Constraints)	Lanco Teesta Hydro Power Ltd. has come under Corporate Insolvency Resolution Process in pursuant to an order of Hon'ble National Company Law Tribunal, Hyderabad Bench (NCLT) dated March 16, 2018. M/s. NHPC had submitted Resolution Plan on 15.10.18 as Qualified Resolution Applicant against (EoI) dated 31.05.18. The Committee of Creditors (CoC) of the Corporate Debtor in its Meeting held on November 14, 2018 has declared M/s. NHPC Limited as the H1 Bidder. Letter of Intent (LoI) dated 05.12.18 stand issued to M/s. NHPC. NHPC Board has also agreed for taking over the Project for execution in	5 years after restart of works.

Sl. No.	Name of Project/ Executing Agency / Capacity (MW)	State / District	Reasons for Stuck up	Remedial Steps taken by Government / Developer	Likely Commissioning
				its meeting held on 14.12.2018. Feasibility Report cleared by CEA on 14.12.2018. Government of India approval received on 8.3.19. NCLT on 26.07.19 approved Resolution Plan of NHPC for acquisition of M/s LTHPL. NIT for civil works floated and Pre-bid meeting held on 20.09.2019	
	State Sector				
3	Koyna Left Bank PSS WRD, Govt. of Maharashtra 2x40=80 MW	Maharashtra/ Satara	- Project stalled since July, 2015. The current expenditure on the project has already reached to almost original administrative approved cost level hence expenditure on the project is stopped and project work is processing at very slow rate. Revised cost is under approval by State Govt.	State Govt. to expedite the approval of RCE.	4 years after restart of works.
4	Lower Kalnai JKSPDC 2x24=48 MW	J&K/ Kishtwar	Works on all fronts at Dam and Power House site are stalled since 24.01.2018 due to payment	Power Development Department, Govt. of J&K terminated the EPC contract on 28.06.2019. Re-award of works is in process.	4 years after restart of works.

Sl. No.	Name of Project/ Executing Agency / Capacity (MW)	State / District	Reasons for Stuck up	Remedial Steps taken by Government / Developer	Likely Commissioning
			dispute with subcontractors and due to non-settlement of extension of time of the contract by the JKSPDC.		
	Private Sector				
5	Maheshwar Shree Maheshwar Hydel Power Corporation Limited 10x40= 400 MW	M. P./ Khargone & Khandwa	Works suspended since Nov-11 due to cash flow problem with developer.	<p>Recently, the GoMP constituted a High-Level Task Force vide Energy Department Order dtd. 18.04.2019, under the Chairmanship of Dr. Rajan Katoch (IAS Retd.) and having Senior IAS Officers from GoMP among others as members to examine the difficulties in implementation of the project and suggest the way forward.</p> <p>In the first meeting of the Task Force held on 25.05.2019, the Chairman of the Task Force directed the Promoter and Lenders to engage in discussions to reach an understanding on the way forward.</p> <p>1. Pursuant to the directions of the Task Force, a Memorandum of Understanding (MoU) has been executed on 22.07.2019 between the Entegra Limited (Promoter), Power Finance Corporation (Lead Lender) and SMHPCL. As agreed in the MoU, new Management nominated by the Promoter has taken over charge of SMHPCL, in August 2019. Mr. M L Gupta, former CMD, THDCIL, who was also MD of SMHPCL during 2005-</p>	1-½ year after restart of works.

Sl. No.	Name of Project/ Executing Agency / Capacity (MW)	State / District	Reasons for Stuck up	Remedial Steps taken by Government / Developer	Likely Commissioning
				2010, has taken over as CMD of SMHPCL. 2. Efforts are being made to initially commission the 3 machines already installed since 2011 and start generation with part filling of reservoir after completing R&R to that level. BHEL has agreed to supervise the restoration and commissioning of 3 machines. Action for arrangement of funds required is being taken.	
6	Rangit-IV Jal Power Corp. Ltd. (JPCL) 3x40= 120 MW	Sikkim/ West Sikkim	Works stopped since Oct-13 due to funds constraints with developer.	In the Joint Lenders Forum meet held in PFC on 5 th April, 2018, lenders decided to file application in NCLT and the same has been filed on 24 th April, 2018. Last hearing of NCLT held on 29-3-19 and order pronounced on 9-4-19. As per the order IRP has been appointed and CIRP has to be completed within 180 days.	3½ years after the re-start of works.
7	Panan Himagiri Hydro Energy Pvt Ltd. 4x75 = 300 MW	Sikkim/ North Sikkim	Major Civil Works could not start since April, 2014 for want of NGT Clearance. NOC from NWLB.	-Case in NGT dismissed on 21.08.2017. NOC to the project in NWLB angle is expected shortly from the Forest, Environment & Wild Life Management Department, GoS and the company has initiated to start the pre-construction activities of the project. -Developer are pursuing with concerned department of GoS for early decision on dismantling of Mangan Lake or developing an alternative road to reach the dam site to start main project civil works in full swing at the earliest.	4½ years after the start of works.
8	Ratle	J&K/	There is no	Govt. of J&K, PDD have terminated	5 years after restart of

Sl. No.	Name of Project/ Executing Agency / Capacity (MW)	State / District	Reasons for Stuck up	Remedial Steps taken by Government / Developer	Likely Commissioning
	GVK Ratle Hydro Electric Project Pvt. Ltd. 4x205+1x30=850MW	Kishtwar	progress since 11 th July, 2014. (R&R issues, Local issues, Law & order problem, Indus Water Treaty etc.)	PPA on 09.02.2017 and directed JKSPDC to take over the project. The State Govt. has decided to develop the project through JKSPDC. The matter is now pending adjudication before the Arbitration Tribunal constituted by the Hon'ble High court of J&K State in terms of the PPA. MoU for formation of JV of JKSPDC & NHPC for implementation of project signed on 3.2.19.	works.
9	Tangnu Romai Tangnu Romai Power Generation 2x22=44 MW	H.P./ Shimla	The developer informed that the project suffered due to very poor geology in HRT, due to which project got delayed and cost had increased. Further Works stalled since January, 2015 due to fund constraints.	Developer have initiated the sale of the Project and are in the process of negotiating with Potential Buyers.	3 years after the start of works.
10	Rangit II Sikkim Hydro Pvt. Ltd. 2x33=66 MW	Sikkim/ West Sikkim	Works are stalled since December, 2017 due to funds constraints with developer		2½ years after the start of works.
11	Bhasmey Gati Infrastructure 2x25.5=51 MW	Sikkim/ East Sikkim	Works are stalled since Sept., 2016 due to funds		3 years after re-start of works.

Sl. No.	Name of Project/ Executing Agency / Capacity (MW)	State / District	Reasons for Stuck up	Remedial Steps taken by Government / Developer	Likely Commissioning
			constraints with developer		
12	Phata Byung Lanco 2x38=76 MW	Uttarakhand/ Rudraprayag	Works stalled since July, 2017 due to Financial crunch with the contractor / developer.	The lenders have initiated resolution process for change in Management outside NCLT.	3 years after re-start of works.

Total = 12 Nos. (2706 MW)