







Name of Transmission Lines	CKTs (S/C) & (D/C)	Voltage Level	Total Length CKM	Target date	Apr16		May16		Jun16		Qtr-1		Jul16		Aug16		Sept16		Qtr-2		Oct-16		Nov-16		Dec-16		Qtr-3		Jan-17		Feb-17		Mar-17		Qtr-4		Target	Achievement	RFD	NRFD	800kv	765kv	400 kV	220 kV	Programmed	Achieved																				
					(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)																														
Kurukshetra - Malerkotla line	D/C	400	278	SEP-16							0	0					278		278	0														0	0	278	0																													
Malerkotal - Amritsar line	D/C	400	298	SEP-16							0	0					298		298	0														0	0	298	0																													
<b>SOUTH EAST UP POWER TRANSMISSION COMPANY LIMITED(SEUPPTCL)</b>																															0	0								0	0																									
Bara-Mainpuri Ckt-II	S/C	765	375	JUL-16							0	0	375						375	0															0	0	375	0																												
<b>WESTERN U.P. POWER TRANSMISSION CO. LTD. (WUPPTCL)</b>																															0	0								0	0																									
Mainpuri-Greater Noida	S/C	765	180	APR-16	180						180	0							0	0																0	0	180	0																											
Greater Noida - Sikandrabad line	D/C	400				34						34																									34			34																										
LILO of Agra - Meerut line at Greater Noida	2xS/C	765				11						11																									11			11																										
<b>Athena Chhattisgarh Power Limited (ACPL)</b>																																																																		
Athena Singhitari - Raigarh Pooling Station (near Kotra)	D/C & M/C	400					50					50																										50			50																									
<b>KUDGI TRANSMISSION COMPANY LTD</b>																															0	0								0	0																									
Narendra(New)-Madhugiri	D/C	765	758	JUN-16					758		758	0								0	0																758	0																												
Madhugiri-Bidadi	D/C	400	186	JUN-16					186		186	0								0	0																186	0																												
<b>PS TOTAL (C)</b>			<b>2075</b>		<b>180</b>	<b>45</b>	<b>0</b>	<b>50</b>	<b>944</b>	<b>0</b>	<b>1124</b>	<b>95</b>	<b>375</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>576</b>	<b>0</b>	<b>951</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>2075</b>	<b>95</b>	<b>0</b>	<b>95</b>	<b>0</b>	<b>11</b>	<b>84</b>	<b>0</b>																								
<b>GRAND TOTAL(A+B+C)</b>			<b>23384</b>		<b>1078</b>	<b>1080</b>	<b>332</b>	<b>402</b>	<b>6222</b>	<b>0</b>	<b>7632</b>	<b>1482</b>	<b>4550</b>	<b>0</b>	<b>2729</b>	<b>0</b>	<b>1314</b>	<b>0</b>	<b>8593</b>	<b>0</b>	<b>881</b>	<b>0</b>	<b>924</b>	<b>0</b>	<b>3021</b>	<b>0</b>	<b>4826</b>	<b>0</b>	<b>1019</b>	<b>0</b>	<b>446</b>	<b>0</b>	<b>868</b>	<b>0</b>	<b>23384</b>	<b>1482</b>	<b>526</b>	<b>956</b>	<b>0</b>	<b>284</b>	<b>544</b>	<b>654</b>	<b>6000</b>	<b>2100</b>																						

**Achievement** 1410 1482 105.1 % 23384 1482 6.337667 %

Inter-Regional Tr. Lines  
Non-RFD Tr. Lines



	Name of Sub-Stations	Voltage Ratio (kV/kv)	Capacity (MVA)	Capacity to be added	Target date	Apr16		May16		Jun16		Qtr-1		Jul16		Aug16		Sept16		Qtr-2		Oct-16		Nov-16		Dec-16		Qtr-3		Jan-17		Feb-17		Mar-17		Qtr-4		Target	Achievement	RFD	NRFD	800kv	765kv	400 kV	220 kV				
						(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)	(T)	(A)												
	Karian S/S	220/33	63	63	OCT-16							0	0							0	0	63						63	0					0	0	63	0												
<b>HVPNL</b>												0	0							0	0							0	0							0	0												
	Hukmawali S/S	220/132	200	200	MAY-16			200				200	0							0	0							0	0							0	0	200	0										
	Sonta S/S	220/66	200	200	APR-16	200			100			200	100							0	0							0	0							0	0	200	100	100						100			
	Kaul s/s	220/132							100				100																																		100		
<b>JKPDD</b>												0	0							0	0							0	0							0	0	0	0										
	Alusteng S/S	220/132	320	320	JAN-17							0	0							0	0						320								320	0	320	0											
<b>JSEB</b>												0	0							0	0							0	0							0	0	0	0										
	Govindpur	220/132-33	2x150+2x50	400	OCT-16							0	0							0	0	400						400	0							0	0	400	0										
<b>KPTCL</b>												0	0							0	0							0	0							0	0	0	0										
	Vikas Tech Park (2x150)	220/66	300	300	MAY-16			300				300	0							0	0							0	0							0	0	300	0										
	Gowribidanur (Aug.)	220/66	100	100	JUN-16					100		100	0							0	0							0	0							0	0	100	0										
	Kudligi (Badeladaku) S/S	220/66	200	200	JUN-16					200		200	0							0	0							0	0							0	0	200	0										
<b>MPPTCL</b>												0	0							0	0							0	0							0	0	0	0										
	Pithampur-II (Aug.) (Upgradation from 132 KV s/s)	220/132	160	160	AUG-16		160					0	160			160				160	0							0	0							0	0	160	160	160							160		
	Mugaliachhap	220/132	160	160	DEC-16							0	0							0	0	160					160	0								0	0	160	0										
	Shajapur (Addl.) (2nd unit)	220/132					160					0	160																																			160	
<b>MSETCL</b>												0	0							0	0							0	0							0	0	0	0										
	Aurangabad - III S/S	765/400	2x1500	1500	JUN-16			1500	1500			1500	1500							0	0							0	0							0	0	1500	1500	1500							1500		
	Chandrapur-II	400/220	2x500	1000	AUG-16							0	0		1000					1000	0							0	0							0	0	1000	0										
	Alkud	400/220	500	500	JAN-17							0	0							0	0						500								500	0	500	0											
	Malegaon-II	220/132	100	100	JAN-17							0	0							0	0						100								100	0	100	0											
	Lonideokar	220/132	100	100	JAN-17							0	0							0	0						100								100	0	100	0											
<b>MeECL</b>												0	0							0	0							0	0							0	0	0	0										
	Killing S/S	400/220	630	630	APR-16	630						630	0							0	0							0	0							0	0	630	0										
<b>OPTCL</b>												0	0							0	0							0	0							0	0	0	0										
	Atri (Karadagadia )S/S	220/132	320	160	OCT-16							0	0							0	0	160						160	0							0	0	160	0										
	Balasure(ICT-III)	220/132	160	160	DEC-16							0	0							0	0						160								0	0	160	0											
	Puri(Samangara)	220/132	160	160	JUL-16						160		0	0						160	0							0	0							0	0	160	0										
<b>PSTCL</b>												0	0							0	0							0	0							0	0	0	0										
	Rajpura S/S (2x500)	400/220	1000	1000	MAY-16		1000					1000	0							0	0							0	0							0	0	1000	0										
	Jadla S/S	220/132	160	160	JUL-16							0	0	160						160	0							0	0							0	0	160	0										
	Sarna (Addl.)	220/132					100						100																																				100
<b>PTCUL</b>												0	0							0	0							0	0							0	0	0	0										
	Srinagar S/S	400/220	630	630	JUN-16				630			630	0							0	0							0	0							0	0	630	0										
<b>RVPNL</b>												0	0							0	0							0	0							0	0	0	0										
	Chittorgarh(ICT-II)	400/220	2X315	315	AUG-16							0	0		315					315	0							0	0							0	0	315	0										
	Bhadla	400/220	3X500	1500	MAR-17							0	0							0	0						1500								1500	0	1500	0											
	Bansur	220/132	100	100	APR-16	100	160					100	160							0	0							0	0							0	0	100	160	160							160		
	Mandelgarh S/S	220/132	100	100	AUG-16							0	0		100					100	0							0	0							0	0	100	0										
<b>TANTRANSCO</b>												0	0							0	0							0	0							0	0	0	0</										

