## STATUS OF PUMPED STORAGE DEVELOPMENT IN INDIA (Installed Capacity above 25 MW)

			***********	a a b a commer	T				
S.No.	SCHEMES	STATE	No. of units x Unit size(MW)	MW	REMARKS				
A. SCHEMES CONSTRUCTED									
a) Working in Pumping Mode									
1	Nagarjuna Sagar	Telangana	7x100.80	705.60					
2	Srisailam LBPH	Telangana	6x150	900					
3	Kadamparai	Tamil Nadu	4x100	400					
4	Bhira	Maharashtra	1x150	150					
5	Ghatgar	Maharashtra	2x125	250					
6	Purulia	West Bengal	4x225	900					
0	Furuna	west beligat	Sub Total	3305.60					
b) Pres	b) Presently not working in Pumping Mode								
1	Kadana	Gujarat	4x60	240	#				
2	Sardar Sarovar Project	Gujarat	6x200	1200	##				
			Sub total	1440					
			Grand Total	4745.60					
B. SCI	B. SCHEMES UNDER CONSTRUCTION								
a) Unde	er Active Constructi	on							
1	Tehri StII	Uttarakhand	4x250	1000	Likely commissioning by 2022-24 (Dec.'23)				
2	Kundah (Stage I,II,III&IV)	Tamil Nadu	4x125	500	Likely commissioning by 2023-24 (Apr. 2023)				
			Total	1500					
b) On v	vhich Construction	is held up	1						
1	Koyna Left Bank	Maharashtra	2x40	80	Likely commissioning by 2025-26*				
			Total	1590					
C DBI	CONCURRED BY	Z CE A	Grand Total	1580					
	R CONCURRED BY		4.250	1000	Ed a Ed Livin Leaving And				
1	Turga	West Bengal	4x250 Total	1000	EC & FC-I obtained. FC-II is awaited.				
D CCI	HEME UNDER EXA	MINATION		1000					
		Andhra							
1	Pinnapuram	Pradesh	4x240+2x120	1200	Off-River project; Both Reservoirs to be constructed				
			Total	1200					
E. SCI	HEMES UNDER SU	RVEY & INV	<b>ESTIGATION</b>						
	A. Both Reservoirs	Existing							
1	Upper Sileru	Andhra Pradesh	9x150	1350	Both Reservoirs existing; Target date for preparation of DPR – 11/2021				
3	Kodayar Sharavathy	Tamil Nadu Karnataka	4x125 8x250	500 2000	Both Reservoirs existing; Target date for preparation of DPR – 12/2021  Both Reservoirs existing; Target date for preparation of DPR – 12/2021				
	B. One Reservoir E	Sub-Total	4-1	3850					
1	Upper Indravati	Odisha	4x150	600	Upper Reservoir existing; Lower Reservoir to be constructed; Target date for preparation of DPR – 12/2021				
2	Upper Kolab	Odisha	2x160	320	Upper Reservoir existing; Lower Reservoir to be constructed; Target date for preparation of DPR – 12/2022				
3	Balimela	Odisha	2x250	500	Upper Reservoir existing; Lower Reservoir to be constructed; Target date for preparation of DPR – 08/2022				
4	Saundatti	Karnataka	4x252+2x126	1260	Lower Reservoir existing; Upper Reservoir to be constructed; Target date for preparation of DPR – 12/2021				
5	MP30 Gandhi Sagar	Madhya Pradesh	5x240+2x120	1440	Upper Reservoir (proposed)-Off the river, Lower Reservoir (exisiting)-Chambal ; Target date for preparation of DPR – $06/2022$				
6	Gandikota	Andhra Pradesh	4x250	1000	Upper Reservoir (proposed)-Off Stream, Lower Reservoir (exisiting)-Gandikota reservoir on Penna River; Target date for preparation of DPR – 03/2023				
7	OWK	Andhra Pradesh	4x200	800	Upper Reservoir (proposed)- Off Stream, Lower Reservoir (exisiting)- Owk reservoir on Penna River; Target date for preparation of DPR $-$ 03/2023				
8	Chitravathi	Andhra Pradesh	2x250	500	Upper Reservoir (proposed)- Off Stream, Lower Reservoir (exisiting)- Chitravathi; Target date for preparation of DPR $-$ 03/2023				
		Sub-Total		6420					
	C. Both Reservoirs to be constructed								

	SCHEMES	STATE	INSTALLED CAPACITY					
S.No.			No. of units x Unit size(MW)	MW	REMARKS			
1	Sillahalla StI	Tamil Nadu	4x250	1000	Both Reservoirs to be constructed; Target date for preparation of DPR - 08/2022			
2	Warasgaon	Maharashtra	4x300	1200	Upper Reservoir (proposed)-Mose, Lower Reservoir (proposed)-Kal ; Target date for preparation of $DPR-12/2022$			
3	Kurukutti	Andhra Pradesh	5x240	1200	Upper Reservoir (proposed)-Minor nallah draining into Boduru Gedda river, Lower Reservoir (proposed)-Boduru Gedda river; Target date for preparation of DPR – 03/2023			
4	Karrivalasa	Andhra Pradesh	4x250	1000	Upper Reservoir (proposed)-Minor nallah draining into Boduru Gedda river, Lower Reservoir (proposed)-Boduru Gedda river; Target date for preparation of DPR – 03/2023			
5	Somasila	Andhra Pradesh	4x225	900	Upper Reservoir (proposed)- Off Stream, Lower Reservoir (proposed)- Off Stream; Target date for preparation of $\rm DPR-03/2023$			
		Sub-Total		5300				
		TOTAL		15570				
F. SCHEMES UNDER PRE-FEASIBILITY REPORT PREPARATION (PFR)								
1	Yerravaram	Andhra Pradesh		1000				
2	Velimalai	Tamil Nadu		200				
3	Bandhu	West Bengal		900				
4	Renukaji	Himachal Praadesh	10x163	1630				
			Total	3730				

<sup>\*</sup> Subject to re-start of work in immediate future.

#Two units of the project were commissioned during 1990 & two units in 1998. Machines operated in generation mode till 2004 and trial for pump mode operation was done during 2004-05. However, operation in pumping mode was not taken up subsequently due to vibration problem in the machines. CKD Blanksko (OEM) was contacted by the project authorities and they submitted their offer for rectification of the problem.

This offer was discussed in a meeting by GSECL and it's management decided to rectify the problem on their own (through in house expertise) as the offer of CKD Blanksko

The Kadana unit no 3 was identified as the pilot unit for revival of Pump Mode Operation of KHEP. As per the report of vibration analysis of unit no 3, necessary corrections like replacement of both the bearings, alignment and centering of turbine shaft is completed recently. The stop log gates of Kadana Unit no 3 are removed. The protection testing of Kadana Unit no 3 is completed and found OK. The trial run of unit in generation mode is also completed.

Meanwhile, in a meeting, under the chairmanship of Member (Hydro), CEA on 16.08.2021, to discuss operation of Kadana Pumped Storage Project not working in pumping mode, it was deliberated that there are 4 units in Kadana PSP & Rs. 108 Crores /unit has been quoted by OEM for rectification, a total expenditure of about Rs. 450 Crores is required. CE (Hydro), GSECL requested that this fund may be provided by Central Government through some scheme like PSDF, etc.

At present, after attending the bearings, the unit no 3 was run in generation mode. The vibration analysis was carried out by Ex BHEL expert in generation mode and found to be working properly. Now the matter will be taken up with Irrigation Department to take permission for reversible mode trial. Along with it, the systems/control loops for reversible mode operations will be checked for healthiness and further actions will be planned accordingly.

On successful trial of unit no 3 under pump mode, similar corrections/rectification activities will be replicated in other units also.

The matter for revival of one unit through the OEM is also being explored in parallel by GSECL.

## Sardar Sarovar Pumped Storage Hydro Electric Project(1200 MW) was commissioned during 2004-06. The Generation of SSHEP is shared between Gujarat (16%), Maharashtra (27%) & Madhya Pradesh (57%) States, as per the Narmada Water Disputes Tribunal (NWDT) Award.

The entire operations of the Project are based on the directives by Narmada Control Authority (NCA) under Ministry of Jal Shakti, Indore and as per Narmada Water Disputes Tribunal (NWDT) award. There was no mention of pump storage operation of the project in NWDT award.

The project was not operating in Pumping mode as the lower reservoir at Garudeshwar weir was not operational and the equipments required to operate it in pumping mode were also not installed. Now, the lower reservoir at Garudeshwar weir has been made operational by Gujarat.

Govt. of M.P. and Maharashtra are of the opinion that pumping in the project is not as per NWDT award. Both the states are ready to participate if water sharing, cost apportionment, power distribution, O&M issues, operational methodology and Legal issues are resolved by NCA taking into consideration the NWDT award in the new scenario of pumping mode operation of the project.

In the meeting held on 31st August, 2021 via video conferencing organised by CEA, representative of SSNNL stated that for operationalization of pumping mode of 6 units of 200 MW of River Bed Power House (RBPH) of Sardar Sarovar Project, an expenditure of Rs. 294/- crore (Rupees Two hundred ninety-four crores only) is required which should be shared among the partner States.

Out of three partner states of M.P. Gujarat and Maharashtra, only M.P. Govt. is not agreeable to pumping mode operation of project. The issue was discussed recently in its 92nd meeting held on 24.8.2021 and Chairman, NCA has directed Member (Power), NCA to thoroughly examine the matter, taking into consideration all the correspondences that have been made between Govt. of Gujarat, Govt. of M.P. and NCA and prepare a detailed report