

Hydro Capacity addition Programme for 2020-21

Sl. No.	Particular	Unit Nos.	Cap. (MW)	Capacity Addition as Programmed	Capacity Addition Actual (MW)	Remarks (Assessment as per latest visit of CEA officers/Meetings in CEA/MoP)
A.	Central Sector					
1	Kameng NEEPCO, Arunachal Pradesh 4x150=600 MW	Unit # 3 Unit # 4	150 150	Aug'20 Aug'20		
	Sub- total (A):		300 MW			
B.	State Sector					
2	Uhl – III BVPCL, H.P. 3x33.33=100 MW	Unit #1 Unit # 2 Unit # 3	33.33 33.33 33.33	July'20 July'20 July'20		On 17.5.2020 after trial run of unit-1, Penstock ruptured. Detailed investigations are carried out by project developer.
3	Sawra Kuddu HPPCL, H.P. 3x37=111 MW	Unit #1 Unit # 2 Unit # 3	37 37 37	July'20 July'20 July'20		
4	Thottiyar KSEB, Kerala 1x30+1x10= 40 MW	Unit #1 Unit # 2	30 10	Mar'21 Mar'21		
5	Vyasi UJVNL, Uttarakhand 2x60=120 MW	Unit #1 Unit # 2	60 60	Mar'21 Mar'21		
	Sub- total (B):		371			
C.	Private Sector					
6.	Singoli Bhatwari L&T, Uttarakhand 2x33=99 MW	Unit #1 Unit # 2 Unit # 3	33 33 33	Aug'20 Aug'20 Aug'20		
7	Rongnichu MBPCL, Sikkim 2x48= 96 MW	Unit #1 Unit # 2	48 48	Oct'20 Oct'20		
8	Bajoli Holi GMR, H.P. 3x60=180 MW	Unit #1 Unit # 2 Unit # 3	60 60 60	Mar'21 Mar'21 Mar'21		
9	Sorang HSPCL, H.P. 2x50=100 MW	Unit #1 Unit # 2	50 50	Mar'21 Mar'21		
	Sub- total (C):		475			
	Total (A+B)		1146 MW			

Target (2020-21) : 1146 MW

Capacity Addition (2020-21) : -