

Hydro Capacity addition Programme for 2020-21

Sl. No.	Particular	Unit Nos.	Cap. (MW)	Capacity Addition as Programmed	Capacity Addition Actual	Remarks (Assessment as per latest visit of CEA officers/Meetings in CEA/MoP)	Remarks
A.	Central Sector						
1	Kameng NEEPCO, Arunachal Pradesh 4x150=600 MW	Unit # 3 Unit # 4	150 150	December'20 December'20	21.01.2021	March 2021	-Seepage of water during welding affecting progress of works and causing delays. -Difficult approach and working condition..
	Sub- total (A):		300 MW		150 MW		
B.	State Sector						
2	Sawra Kuddu HPPCL, H.P. 3x37=111 MW	Unit #1 Unit # 2 Unit # 3	37 37 37	December'20 December'20 December'20	12.11.2020 05.12.2020 16.12.2020		Commissioned
	Sub- total (B):		111 MW		111 MW		
C.	Private Sector						
3	Singoli Bhatwari L&T, Uttarakhand 2x33=99 MW	Unit #1 Unit # 2 Unit # 3	33 33 33	December'20 December'20 December'20	19.11.2020 18.12.2020 25.12.2020		Commissioned
4	Rongnichu Madhya Bharat Power Corporation, Sikkim 2x48=96 MW	Unit#1 Unit#2	48 48	March'21 March'21		March 2021 March 2021	
	Sub- total (C):		195 MW		99 MW		
	Total (A+B+C)		606 MW		360 MW		