

List of Hydro Projects(above 25 MW) for which construction is held up

Sl. No.	Name of Scheme (Executing Agency)	Sector	District	I.C. (No. X MW.)	Cap. Under Execution(MW)	River/Basin	Likely Commissioning*	Reasons/Present Status
Andhra Pradesh								
1	Polavaram (APGENCO/ Irrigation Dept., A.P.)	State	East & West Godavari	12x80	960.00	Godavari/EFR	2023-25	Works stalled since 19.07.2019 as APGENCO asked contractor Navayuga Engineering Company Ltd. (NECL) to stop all works and termination of contract issued on 14.08.2019. The writ petition filed by MECL was disposed by Hon'ble High Court against NECL on 14.12.2020. Works are yet to be started.
Sub-total: Andhra Pradesh					960.00			
Himachal Pradesh								
2	Tangu Romai (TRPG)	Private	Shimla	2x22	44.00	Pabbar/Tons/Yamuna /Ganga	2024-25	Works are stalled since January, 2015 due to fund constraints with developer.
Sub-total: Himachal Pradesh					44.00			
Jammu & Kashmir								
3	Lower Kalnai (JKSPDC)	State	Kishtwar	2x24	48.00	Chenab/ Indus	2025-26	Works on all fronts at Dam and Power House site are stalled since 24.01.2018 due to payment dispute with subcontractors and due to non-settlement of extension of time of the contract by the JKSPDC.
4	Ratle (RHEPPL / NHPC)	Central	Kishtwar	4x205 + 1x30	850.00	Chenab/Indus	2025-26	Project is stalled since 11.07.2014 due to various issues viz. R&R issues, Local issues, Law & order problem etc. Earlier, it was under execution by private sector developer and some works already have been done. There is no progress since 11th July, 2014. JV of Govt. of UT of J&K and NHPC has been formed. CCEA clearance received. Award of works is to be done.
Sub-total: Jammu & Kashmir					898.00			
Madhya Pradesh								
5	Maheshwar (SMHPCL)	Private	Khargone & Khandwa	10x40	400.00	Narmada/CIRS	2023-24	Works suspended since Nov-11 due to cash flow problem with developer. M.P. Power Management Company Ltd. has terminated the Power Purchase Agreement with SMHPCL on 18.04.2020.
Sub-total: Madhya Pradesh					400.00			
Maharashtra								
6	Koyna Left Bank (WRD,MAH)	State	Satara	2x40	80.00	Koyna/ Krishna/EFR	2025-26	Project stalled since July, 2015. The current expenditure on the project has already reached to almost original administrative approved cost level. Proposal for revival of the project is submitted to the Govt. of Maharashtra.
Sub-total: Maharashtra					80.00			

Sikkim								
7	Rangit-IV (NHPC)	Central	West Sikkim	3x40	120.00	Rangit/ Teesta/ Brahmaputra	2025-26	Project is stalled since October, 2013 due to funds constraints with the developer. The project is under NCLT process since 9th April, 2019. NHPC submitted EOI on 08.07.2019 and was shortlisted under final list of Prospective Resolution Applicants on dated 23.08.2019. The Resolution Plan submitted by NHPC on 04.12.2019. The Resolution Plan Approval Application was listed for hearing on 17.02.2020 before NCLT, Hyderabad ("Tribunal"). Final hearing was held on 31.07.2020. The project has been awarded to NHPC.
8	Bhasmey (Gati Infrastructure)	Private	East Sikkim	2x25.5	51.00	Rangpo/ Teesta/ Brahmaputra	2024-25	Works are stalled since Sept., 2016 due to funds constraints with developer
9	Rangit-II (Sikkim Hydro)	Private	West Sikkim	2x33	66.00	Greater Rangit/ Teesta/ Brahmaputra	2024-25	Works are stalled since December, 2017 due to funds constraints with developer. Project is in NCLT since 30.07.2020.
10	Panan (Himagiri)	Private	North Sikkim	4x75	300.00	Rangyongchu/ Teesta/ Brahmaputra	2025-26	Issue of construction of bridge on Mantham Lake for accessibility of site is under discussion with the State Govt of Sikkim.
Sub-total: Sikkim					537.00			
Uttarakhand								
11	Tapovan Vishnugad (NTPC)	Central	Chamoli	4x130	520.00	Dhauliganga / Alaknanda & /Ganga	2023-24	On 07.02.2021, there was a sudden flash flood in Dhauli Ganga river due to an avalanche resulting in part damage to NTPC hydro power plant. A detailed analysis is to be done to assess the extent of physical and financial damage to the project. A team of Expert(TOE) from CWC, CEA, GSI, CSMRS and NTPC have been constituted for preparing action plan for restoration of project.
12	Lata Tapovan (NTPC)	Central	Chamoli	3x57	171.00	Dhauliganga /Alaknanda & Ganga	2025-26	Subsequent to the Uttarakhand disaster in June, 2013, Hon'ble Supreme Court gave the judgment on 13.08.2013 that "MoEF as well as State of Uttarakhand not to grant any further environmental clearance or forest clearance for any hydroelectric power project in the State of Uttarakhand, until further orders". Therefore, the construction work stopped .The matter is sub-judice.
13	Phata Byung (LANCO)	Private	Rudraprayag	2x38	76.00	Mandakini/Alaknanda Ganga	2024-25	Works stalled since July, 2017 due to Financial crunch with the contractor / developer. The company is undergoing a corporate insolvency resolution process initiated under IBC for resolution and revival of the project since June 2020. Under this process, the resolution professional appointed by the NCLT has initiated the process for inviting prospective investors for the project.
Sub-total: Uttarakhand					767.00			
Total:					3686.00			

*Subject to re-start of work in immediate future