



भारत सरकार  
Government of India  
विद्युत मंत्रालय  
Ministry of Power  
केन्द्रीय विद्युत प्राधिकरण  
Central Electricity Authority  
विद्युत प्रणाली परियोजना प्रबोधन प्रभाग  
Power System Project Monitoring Division

सं.: केविप्रा/पीएस/पीएसपीएम/1/57/27/2017 / 682-92

दिनांक: 03.08.2017

सेवामें,

संलग्न सूची के अनुसार

**विषय:** "एनटीपीसी की उत्तरी करनपुरा (3x660MW) परियोजना के लिए तत्काल निकासी पारेषण प्रणाली (ईआरएसएस XIX)" की प्रगति और इस स्टेशन को स्टार्ट अप पावर की उपलब्धता की समीक्षा करने के लिए सदस्य (विद्युत प्रणाली) द्वारा 21.07.2017 को ली गई बैठक का कार्यवृत्त।

"एनटीपीसी की उत्तरी करनपुरा (3x660MW) परियोजना के लिए तत्काल निकासी पारेषण प्रणाली (ईआरएसएस XIX)" की प्रगति और इस स्टेशन को स्टार्ट अप पावर की उपलब्धता की समीक्षा करने के लिए सदस्य (विद्युत प्रणाली) द्वारा 21.07.2017 को ली गई बैठक का कार्यवृत्त संलग्न है।

यह सदस्य (विद्युत प्रणाली), केविप्रा द्वारा अनुमोदित है।

संलग्नक : यथोपरी।

(बी.के. आर्या)

मुख्य अभियंता(विप्रप्रप्रभाग)

1105

प्रति सूचनार्थ:

1. संयुक्त सचिव (पारेषण), विद्युत मंत्रालय, श्रम शक्ति भवन, रफी मार्ग, नई दिल्ली
2. प्रधान निजी सचिव, सदस्य (विद्युत प्रणाली), केविप्रा

**Minutes of meeting taken by Member (PS) CEA on 21.07.2017 to review the progress of transmission scheme "Immediate evacuation for North Karanpura (3x660MW) generation project of NTPC (ERSS XIX)" being implemented by M/s North Karapura Transmission Ltd. (NKTL) awarded through TBCB route**

List of participants is enclosed at Annexure - I.

2. Member (PS), CEA welcomed all the participants and gave a brief background of the issues. After introduction, Member(PS) requested Chief Engineer to take up the agenda of meeting.
3. CE(PSPM) stated that transmission project was awarded to NKTL (A subsidiary of Adani Transmission limited) through TBCB route by RECTCL in May 2016 and SPV was handed over in July 2016. In continuation of meeting held in CEA/MoP in Oct 2016 and Dec 2016 to sort out the issue between CCL and NKTL(Adani) regarding finalization of route for NKSTPP – Chandwa 400 kV D/C line and NKSTPP- Gaya 400 kV D/C line, Member(PS), CEA had called a meeting on 12.05.17 wherein it was decided that;
  - (a) CCL and CMPDI would explore possibility of providing NOC on REC recommended routes for NKSTPP – Chandwa 400 kV D/C line on the similar basis as given to NTPC for setting up generation project.
  - (b) NKTL(Adani) would explore possibility of taking the NKSTPP – Gaya 400 kV D/C line on the route identified by the REC with small deviation wherever there are active mines in a manner to avoid changes in cost / scope of the transmission project.
4. NKTL(Adani) representative informed that they had submitted proposal to CMPDI for both North Karanpura-Gaya & North Karanpura-Chandwa lines with slight modification on REC recommended route as suggested by CMPDI. Due to modification in route alignment of the lines there was increase in forest area through which these lines would traverse. He also stated that there is delay in grant of NOC for the route alignment of North Karanpura-Gaya & North Karanpura-Chandwa by Ministry of Coal. In view

these reasons there would be cost and time over in the project which is beyond the control of NKTL.

5. It was agreed that the matter regarding time & cost over-run may need to be taken up with CERC by NKTL.
6. CMPDI representative informed that proposal of NKSTPP – Chandwa 400 kV D/C line and NKSTPP – Gaya 400 kV D/C line route submitted by NKTL had been forwarded to CCL for approval.
7. CCL representative informed that board meeting of CCL was held on 13.7.2017 and the issue of NOC for routes of both lines (NKSTPP – Chandwa 400 kV D/C line & NKSTPP – Gaya 400 kV D/C line) was the agenda of meeting. He stated that the proposal of NOC would be sent to Ministry of Coal for approval as soon as the minutes of board meeting is issued.
8. CCL was requested to expedite the matter regarding NOC with Ministry of Coal.
9. NTPC informed that Start up power for NKSTPP (3x660 MW) project would be required by Jun'18 as intimated in the last meeting. They requested M/s NKTL to resume the construction work at the earliest wherever the route is clear.
10. NKTL(Adani) was advised to prepare proposal for forest clearance for both 400 kV lines and submit to concern Nodal Officer (RMoEF) to avoid delay on this account.

Meeting ended with thanks to chair.

पते की सूची:

Sl. No.	Organisation	Address	Tele/Fax No./email
1.	CCL	Chairman & Managing Director Central Coalfields Ltd. Darbhanga House, Kutchery Road Ranchi-834029 Jharkhand	Tele:0651-2360001,2301606 Fax: 0651-236003 E-mail: <a href="mailto:cmd@centralcoalfields.in">cmd@centralcoalfields.in</a> <a href="mailto:cmd.ccl.cil@coalindia.in">cmd.ccl.cil@coalindia.in</a>
2.	CMPDIL	Chairman & Managing Director, Central Mine Planning & Design Institute Limited, Gondwana Place, Kanke Road, Ranchi - 834 031, Jharkhand, India	Ph.2230001, 2230002 Fax: 2230003, <a href="mailto:cmd.cmpdi@coalindia.in">cmd.cmpdi@coalindia.in</a>
3.	RECTPCL (BPC)	Chief Executive Officer, REC Transmission Projects Company Ltd., 12-21, Upper Ground Floor, Antriksh Bhawan, 22-K.G. Marg, New Delhi-110001	Tel: 011-41020101, 011-47964796, Fax: 011-47964747, M: 9910027256 <a href="mailto:bhupender_g@yahoo.com">bhupender_g@yahoo.com</a>
4.	NTPC Ltd	Chairman & Managing Director NTPC Ltd., NTPC Bhawan, Scope Complex, Institutional Area, Lodhi Road, N.D.-110003.	Ph: 011-24360044 Fax: 011-24363050 Email : <a href="mailto:cmd@ntpc.co.in">cmd@ntpc.co.in</a> <a href="mailto:premprakash@ntpc.co.in">premprakash@ntpc.co.in</a> <a href="mailto:suveenvyas@ntpc.co.in">suveenvyas@ntpc.co.in</a>
5.	NTPC Ltd	General Manager North Karanpura Super Thermal Power Project Camp Office, F-51, Sector - 3, Dhurwa Ranchi - 834004 Jharkhand	Email: <a href="mailto:Vijaisingh100@gmail.com">Vijaisingh100@gmail.com</a> Mob: 9650995283
6.	JBVNL (Lead LTTC)	Chairman and Managing Director, Jharkhand Bijili Vitran Nigam Limited, Engineer's Building, Dhurwa, Ranchi-834 004	Sh. S.K. Thakur, CE(Commercial) Email: <a href="mailto:Coml.rev@rediffmail.com">Coml.rev@rediffmail.com</a> Mob: 9431709894
7.	North Karanpura Transco Ltd	Sr. Vice President, North Karanpura Transco Ltd (Adani Transmission Ltd) 7th Floor, Sambhav Building, Judges Bunglow Road, Bodakdev,Ahmedabad, Gujarat-380015,	Ph-079-25557134, Fax:079-25557177 E-mail: <a href="mailto:ln.mishra@adani.in">ln.mishra@adani.in</a> M: 9099900244
8.	PGCIL	COO (CTU-Planning) Powergrid Corporation of India Ltd., SAUDAMINI, Plot No.2, Sector-29, Gurgaon, Haryana-122001	<a href="mailto:ashok@powergridindia.com">ashok@powergridindia.com</a> <a href="mailto:ajaiku@hotmail.com">ajaiku@hotmail.com</a>
9.	CEA	Chief Engineer (PSP & A – II), Central Electricity Authority, Sewa Bhawan, R K Puram, New Delhi-110066	Ph: 011-2673 2325

## Annexure-I

### List of Participants:

#### CEA

- |                           |                |   |          |
|---------------------------|----------------|---|----------|
| 1. Shri P. MHASKE         | MEMBER (PS)    | - | in Chair |
| 2. Shri B. K. ARYA        | CHIEF ENGINEER |   |          |
| 3. Shri R. K. TIWARI      | DY. DIR        |   |          |
| 4. Shri N.R. MEENA        | DY.DIR         |   |          |
| 5. Shri UGRASEN PRASAD    | DY. DIR        |   |          |
| 6. Shri RAVI KANT         | AD-II          |   |          |
| 7. Shri YADAV MANOJ KUMAR | AD-II          |   |          |
| 8. Shri AVINASH PATHAK    | AD-II          |   |          |

#### NTPC

- |                           |                 |  |  |
|---------------------------|-----------------|--|--|
| 1. Shri V. K. JAIN        | DGM (COML)      |  |  |
| 2. Shri SUVEEN VYAS       | DGM (PP&M)      |  |  |
| 3. Shri SHAILENDRA SINGH  | DGM (COML)      |  |  |
| 4. Shri ANUPAM KHETARPAL  | AGM (PP+M)      |  |  |
| 5. Shri SUBHASH THAKUR    | AGM (PE-ELECT.) |  |  |
| 6. Shri ANAND MOHAN GUPTA | Sr. MANAGER     |  |  |

#### RECTPCL

- |                         |         |  |  |
|-------------------------|---------|--|--|
| 1. Shri VIVEK AGARWAL   | MANAGER |  |  |
| 2. Shri BHUPENDER GUPTA | ACEO    |  |  |

#### CCL

- |                       |               |  |  |
|-----------------------|---------------|--|--|
| 1. Shri C.B.P. SINGHA | CH. MGR.(E&N) |  |  |
|-----------------------|---------------|--|--|

#### CMPDI

- |                    |             |  |  |
|--------------------|-------------|--|--|
| 1. Shri P.K. SINHA | CH. MGR (X) |  |  |
|--------------------|-------------|--|--|

#### NKTL

- |                     |       |  |  |
|---------------------|-------|--|--|
| 1. Shri R. K. SINGH | A V P |  |  |
|---------------------|-------|--|--|

#### ADANI

- |                             |                   |  |  |
|-----------------------------|-------------------|--|--|
| 1. Shri SAMEER GANJU        | A V P             |  |  |
| 2. Shri NARENDRA KUMAR OJHA | DEPUTY MANAGER    |  |  |
| 3. Shri PRAVEEN TAMAK       | ASSOCIATE MANAGER |  |  |