

No. 34-7/8/2024-Trans-Part(1)
Government of India / भारत सरकार
Ministry of Power / विद्युत मंत्रालय
Transmission Division / पारेषण प्रभाग
श्रम शक्ति भवन, रफी मार्ग, नई दिल्ली- 110001

दिनांक the 24th Nov, 2025

RECORD OF DISCUSSION

Subject: Meeting on root cause analysis of slow progress of InSTS projects for FY 2025-26- reg.

The undersigned is directed to forward herewith the Record of Discussion held under the chairmanship of Additional Secretary (Trans), Ministry of Power, Govt. of India (GoI) on the aforementioned subject, held on 13.11.2025 at 05:30 PM in NPMC Room, 2nd Floor, Shram Shakti Bhawan, Rafi Marg, New Delhi, for information and necessary action.

Indrakumar Singh 24/11/25

(Naorem Indrakumar Singh)
Under Secretary (Trans)
Tele Fax: 011-23325242
Email: transdesk-mop@nic.in

To

1. Chairperson, Central Electricity Authority, New Delhi
2. Chief Engineer (PSPM), CEA

Copy to:

Sr. PPS/ PPS/PS to Addl. Secretary (Trans)/ JS(Trans)/ Director (Trans-I),
Ministry of Power, Govt. of India

**GOVERNMENT OF INDIA
MINISTRY OF POWER**

RECORD OF DISCUSSION

Venue: NPMC Room, 2nd Floor, Shram Shakti Bhawan, Rafi Marg, New Delhi

Date: 13.11.2025

Time: 05:30 PM

Subject: Meeting on root cause analysis of slow progress of InSTS projects for FY 2025-26- reg.

A meeting was held under the chairmanship of Additional Secretary (Trans), Ministry of Power, GoI. The list of participants is at **Annexure-I**.

2. Chief Engineer (PSPM), CEA made a presentation on the subject (**Annexure-II**) on the subject matter. The States/TSP wise targets and achievements of Transmission Line and Transmission Capacity as on 31.10.2025, are given below:-

Sl No.	State/TSPs	Transmission Line (cKm)		Transmission Capacity (MVA)	
		Target	Achievement	Target	Achievement
1	Gujarat	1184	0	3315	1555
2	Uttar Pradesh	1878	157	9730	900
3	Haryana	676	209	3700	1160
4	Telangana	582	388	2655	700
5	Chhattisgarh	451	47	1270	1265
6	Tamil Nadu	432	28	7310	2545
7	Jharkhand	423	13	800	0
8	Maharashtra	323	360	3350	675
9	Karnataka	296	121	1450	1650
10	Kerala	278	57	100	0
11	Bihar	259	0	920	920
12	Rajasthan	232	563	2180	2245
13	Andhra Pradesh	213	17	2040	1035
14	Odisha	199	161	980	740
15	West Bengal	129	83	2140	1630
16	Nagaland	120	0	0	0
17	Punjab	54	59	2720	1560
18	Madhya Pradesh	73	0	5035	540
19	Assam	0	0	1040	0

20	Himachal Pradesh	0	0	300	0
19	Goa	34	0	252	0
20	DVC	86	86	0	0
21	Juna Renewable Energy Private Limited	16	16	0	0
	Total InSTS	7938	2367	51287	19120

3. Chief Engineer (PSPM), CEA informed that against the target of 2,521 ckm, a total of 1,789 ckm has been achieved during Q1 & Q2 of FY 2025-26, which is 71% of the target. With this progress, the transmission line target of 7938 ckm for FY 2025-26 is expected to be achieved during Q3 & Q4. Major transmission line additions (ckm) are expected from Gujarat, Uttar Pradesh, Haryana, Telangana, Tamil Nadu, Jharkhand, and Chhattisgarh in Q3 & Q4 of FY 2025-26.

4. Chief Engineer (PSPM), CEA further informed that against the target of 15,863 MVA, a total of 16,825 MVA of transformation capacity has been achieved during Q1 & Q2 of FY 2025-26, which is 106% of the target. With this progress, the transformation capacity target of 51287 MVA for FY 2025-26 is also expected to be achieved during Q3 & Q4. Major transmission capacity additions are expected from Gujarat, Uttar Pradesh, Haryana, Telangana, Tamil Nadu, Maharashtra, Madhya Pradesh, and Punjab in Q3 & Q4 of FY 2025-26.

5. It was also informed that 06 transmission lines under GEC-I (01 in Andhra Pradesh, 04 in Gujarat, and 01 in Maharashtra) are still under construction which were scheduled for commissioning in December 2025; other GEC-I projects have already been commissioned by the respective States. Similarly, 19 projects under GEC-II (04 in Andhra Pradesh, 08 in Gujarat, 01 in Karnataka, 03 in Kerala, and 03 in Tamil Nadu) are yet to be awarded, while the remaining GEC-II projects have already been awarded by the respective States.

6. Chief Engineer (PSPM), CEA highlighted that the major reasons for delay in the commissioning of transmission projects include Right of Way (RoW) issues, standing crop-related issues, heavy rains during June–September 2025, substations not being ready for line connectivity, manpower shortages etc.

7. After detailed deliberations, it was recommended that, CEA may conduct a review meeting on delayed transmission projects with the States of Gujarat, Uttar Pradesh, Andhra Pradesh, Karnataka, and Kerala at the earliest.

The meeting ended with a vote of thanks to all participants.

List of Participants

Ministry of Power

1. Shri Srikant Nagulapalli, Additional Secretary (Trans) - In the Chair
2. Shri D. Sai Baba, Joint Secretary (Trans)
3. Shri Rahul Raj, Director (Trans-I)
4. Shri Naorem Indrakumar Singh (Trans)

Central Electricity Authority (CEA)

5. Shri Sharvan Kumar, Chief Engineer (PSPM)
6. Smt Saroj Kumari, Assistant Director (PSPM)
