



**भारत सरकार**

**Government of India**

I.S.O.: 9001: 2015

**केन्द्रीय विद्युत प्राधिकरण**

**Central Electricity Authority**

**तापीय परियोजना नवीनीकरण एवं आधुनिकीकरण प्रभाग**

**Thermal Projects Renovation & Modernisation Division**



**CEA-JCOAL Workshop FY23**

**Quarterly Review Report  
Renovation & Modernisation of Thermal Power Stations**

**Quarter: January-March, 2026**



| <b>SI No.</b>                | <b>Description</b>  | <b>Page No.</b> |
|------------------------------|---|-----------------|
|                              | <b>Highlights</b>   | <b>01-03</b>    |
| <b>1.0</b>                   | <b>Introduction</b>   | <b>04</b>       |
| <b>2.0</b>                   | <b>Objective of R&amp;M programme</b>   | <b>04</b>       |
| <b>3.0</b>                   | <b>Objective of LE programme</b>  | <b>04</b>       |
| <b>4.0</b>                   | <b>Renovation and Modernisation (R&amp;M) and Life Extension Programme (LEP) from 7<sup>th</sup> Plan to 12<sup>th</sup> Plan and onwards</b>                                 | <b>04</b>       |
| <b>5.0</b>                   | <b>R&amp;M/ LE Programme &amp; Achievements during (2017 - 22)</b>  | <b>05</b>       |
| <b>5.1</b>                   | <b>New R&amp;M Guidelines</b>   | <b>05</b>       |
| <b>5.2</b>                   | <b>Potential Thermal Generating Units for R&amp;M and LE (2024-2033)</b>  | <b>06</b>       |
| <b>6</b>                     | <b>Implementation of Phasing Plan for Compliance with New Environmental Norms notified by MoEF&amp;CC on 7<sup>th</sup> Dec. 2015</b>   | <b>06-10</b>    |
| <b>7</b>                     | <b>Flexible Operation of Thermal Power Stations</b>   | <b>10-17</b>    |
| <b>8</b>                     | <b>Indo-Japan co-operation for study on Efficiency and Environmental improvement of Coal fired stations</b>   | <b>17-18</b>    |
| <b>Annexure-I</b>            | <b>Details of Thermal Power Units where the Life Extension (LE) Works have been completed during 2017-22</b>  | <b>19</b>       |
| <b>Annexure-II</b>           | <b>Details of Thermal Power Units where the Renovation &amp; Modernisation (R&amp;M) Works have been completed during 2017-22</b>   | <b>19</b>       |
| <b>Annexure-III</b>          | <b>Details of Phase I Status of R&amp;M/LE implementation(01.01.2024 to 30.06.2026)</b>   | <b>20-23</b>    |
| <b>Annexure-IV</b>           | <b>Details Plan wise of Renovation and Modernisation (R&amp;M) and Life Extension Programme (LEP) Of Thermal Power Units from 7<sup>th</sup> Plan to 12<sup>th</sup> Plan</b> | <b>24</b>       |
| <b>Annexure-V</b>            | <b>The Summary of R&amp;M/ LE Programme to be implemented during 2017-22</b>  | <b>24</b>       |
| <b>Annexure-VI &amp; VII</b> | <b>List of thermal power plants operating at 55% Minimum Technical Load</b>   | <b>25-56</b>    |

## **Foreword**

Renovation & Modernization (R&M)/Life Extension (LE) has been recognized as one of the cost effective options for obtaining the additional generation and better outputs from the existing old thermal power units. The R&M of such units is very essential for performance improvement of the units as well as to comply with the stricter environmental norms for improving environmental conditions. On the other hand, the Life Extension (LE) of the old thermal power units is carried out with an aim to extend their useful life 15 to 20 years beyond the original design economical life.

The Thermal Projects Renovation & Modernization (TPR&M) Division is entrusted with the responsibility of monitoring the progress of R&M/LE activities in thermal power generating units in the country under Section 73(f) of the Electricity Act, 2003. Based on the interaction and information received from various utilities, the Quarterly Review Report (QRR) is prepared highlighting the latest status of the physical progress of R&M/LE works at various thermal units.

A committee comprising representatives from NTPC, CEA, GSECL and BHEL was constituted to study various aspects of Life extension and R&M of coal based thermal power stations including guidelines for choosing candidate plants for R&M, objectives of R&M, viable business model, guiding principle for preparation of bidding document. The final report was approved by MOP and the same was circulated with soft and physical copies.

A MOU signed between the Central Electricity Authority (CEA) of India and the Japan Coal Frontier Organization (JCOAL), aims to enhance efficiency and environmental standards in thermal power generation. The cooperation, initiated in 2010, focuses on implementing technological solutions for sustainable, stable, and low-carbon power supply. Key areas of collaboration include environmental technology, operational flexibility, biomass co-firing, and clean fuel exploration. Through joint studies, workshops, and training programs, both parties seek to advance clean coal technologies and address emerging challenges in the power sector.

A MOU on India-Denmark Energy Cooperation was signed between the two governments in June 2020. TPRM Division, CEA is coordinating the following areas/activities under this cooperation: i. Transfer of technology for emission control from Thermal Power plants, ii. Waste heat recovery from Thermal power plants, iii. Flexibility in operation of power plants for RE integration. Flexible operation test has been successfully conducted in thermal generating units of Unit #7, 500MW Ramagundam TPS of NTPC and Unit #3, 210 MW Raichur TPS of KPCL under India-Denmark cooperation.

In Dec, 2015 the Ministry of Environment, Forest & Climate Change (MoEF&CC) had notified "Environment (Protection) Amendment Rules, 2015" for thermal power stations specifying new norms for stack emissions of SPM, NOx and SO2. TPRM Division is monitoring the implementation of pollution control equipment for compliance with the new norms.

A MOU between CEA and IIT Delhi was signed on 12.12.2022 to survey ambient atmospheric SO2 concentrations in different category of cities based on their vicinity to thermal power plants (TPPs). Phase I, Phase II and Phase III of the study has been completed. Final report is completed and sent to MoEF&CC/CPCB by MoP for consideration. As per MoEF&CC gazette notification dated 11.07.2025, SO2 emission norms are applicable on Category A units and Category B units on case-to-case basis. Category C units are exempted from SO2 emission norms.

India aims to achieve 40% of installed renewable capacity by 2030, posing challenges to grid stability due to the intermittency of solar and wind power. Flexible operation of existing coal-fired plants becomes crucial for ensuring power supply security and grid stability while integrating renewable energy sources. With thermal generation constituting the majority of the country's energy output, flexibility in its operation is essential to manage the variability of renewables and meet energy demand reliably. In February 2023, a report on "Flexibilisation of coal-fired power plants" outlines a roadmap for achieving 40% technical minimum load was published. In March 2023, an SOP & training curriculum at 55% minimum technical load was published, aiding utilities in preparing for enhanced operational flexibility.

Finally, I would like to express my sincere thanks and gratitude to the Utilities and other stakeholders for following CEA's guidelines during implementation of R&M/LE works at old thermal power plants, furnishing status of R&M activities, status of compliance of CEA regulations regarding flexibilization of thermal units and installation of FGD/upgradations of ESP to comply with new environmental norms thus helping us to prepare & publish quarterly review report.

Dated: 31.03.2026

(Surata Ram)  
CE (TPRM,CEA)

## Highlights

### 1. Phasing Plan of R&M/LE implementation (01.01.2024 to 30.06.2046)

CEA prepared a phasing plan for 223 units with total capacity of 63440 MW in nine phases up to 2046 as a potential candidate for R&M/LE intervention for extending life of existing coal based thermal power plants. The summary of phasing plan along with timelines is given as under:

| Phase        | Timeline                 | Central Sector Units | Central Sector Capacity | State Sector Units | State Sector Capacity | Private Sector Units | Private Sector Capacity | Total Units | Total Capacity |
|--------------|--------------------------|----------------------|-------------------------|--------------------|-----------------------|----------------------|-------------------------|-------------|----------------|
| Phase 1      | 01-01-2024 to 30-06-2026 | 11                   | 2230                    | 25                 | 5230                  | 1                    | 500                     | 37          | 7960           |
| Phase 2      | 01-07-2026 to 31-12-2028 | 18                   | 5170                    | 12                 | 3140                  | 0                    | 0                       | 30          | 8310           |
| Phase 3      | 01-01-2029 to 30-06-2031 | 12                   | 2810                    | 12                 | 2560                  | 0                    | 0                       | 24          | 5370           |
| Phase 4      | 01-07-2031 to 31-12-2033 | 8                    | 2550                    | 15                 | 3730                  | 2                    | 500                     | 25          | 6780           |
| Phase 5      | 01-01-2034 to 30-06-2036 | 5                    | 1630                    | 17                 | 4330                  | 3                    | 750                     | 25          | 6710           |
| Phase 6      | 01-07-2036 to 31-12-2038 | 12                   | 5420                    | 8                  | 2175                  | 0                    | 0                       | 20          | 7595           |
| Phase 7      | 01-01-2039 to 30-06-2041 | 5                    | 2000                    | 16                 | 4590                  | 4                    | 1000                    | 25          | 7590           |
| Phase 8      | 01-07-2041 to 31-12-2043 | 5                    | 1740                    | 9                  | 2655                  | 9                    | 2660                    | 23          | 7055           |
| Phase 9      | 01-01-2044 to 30-06-2046 | 5                    | 2490                    | 2                  | 460                   | 7                    | 3120                    | 14          | 6070           |
| <b>Total</b> | <b>Overall</b>           | <b>81</b>            | <b>26040</b>            | <b>116</b>         | <b>28870</b>          | <b>26</b>            | <b>8530</b>             | <b>223</b>  | <b>63440</b>   |

### 2. Phase I of R&M/LE implementation(01.01.2024 to 30.06.2026)

| Sector         | Phase 1   |             |
|----------------|-----------|-------------|
|                | Unit      | Capacity    |
| Central Sector | 11        | 2230        |
| State Sector   | 25        | 5230        |
| Private Sector | 1         | 500         |
| <b>Total</b>   | <b>37</b> | <b>7960</b> |

### 3. Completed R&M and LE Projects during (2017 - 22)

| Sl. No. | Particulars | LE/R&M works completed No. of units & capacity (MW) |                | Total (State Sector + Central Sector) MW |
|---------|-------------|---|----------------|--|
|         |             | State Sector  | Central Sector |  |
| 1       | LE          | 05(1020)  | --             | 05(1020)                                 |
| 2       | R&M         | 01(210)   | 03(177)        | 04(387)                                  |
| Total   |             | 06(1230)  | 03(177)        | 9(1407)                                  |

### 4. Flexible Operation of Thermal Power Stations

The report, "Flexible operation of Thermal Power Plant for integration of Renewable Generation: was published in January 2019, considering renewable installed capacity of 175 GW in the year 2021-22. The report suggested utilizing existing thermal capacity for flexible grid considering large penetration of RE in addition to other options like Pump Storage, Gas Based, Hydro , Battery Storage systems etc.

Another report titled, "Flexibilisation of Coal-Fired Power Plants: A roadmap for achieving 40% Technical Minimum Load" was released in February 2023, addressing the imperative need for thermal power plants to adapt to the anticipated operational changes, notably the shift towards an average minimum load of 40%. Led by a committee chaired by Sh. B. C. Mallick, Chief Engineer, TPRM Division, CEA, the report offers comprehensive guidelines for utilities, covering the necessity and challenges of flexibilisation. It delves into key requirements, operational procedures, necessary modifications, associated costs and impact on tariff, providing a roadmap for enhancing flexibility in thermal power plants. This report serves as a crucial resource for utilities navigating the evolving energy landscape, particularly in light of increasing renewable energy integration.

Subsequently , A report titled, "Operating Procedure and Training Curriculum at 55% Minimum Technical Load of Thermal Generating Units," was released in March 2023, emphasizing the critical need for flexible operation of existing coal-fired power plants to ensure grid stability amidst the integration of large-scale renewable energy sources. This report underscores the country's commitment to addressing technical challenges and developing operating manuals and training curriculum for thermal power plant personnel to achieve a technical minimum load of 55%. This initiative is vital for enhancing the reliability and security of power supply while maximizing renewable energy integration.

Flexible operation (up to 40% load) test has been conducted at DSTPS, Andal of DVC and MPL, Maithon (Unit-2) of TATA Power under IGEF from 22-23 July, 2021. Another test was conducted between 28.03.2022 to 01.04.2022 at DSTPS, Andal of DVC under IGEF. Flexible operation test has been successfully conducted in thermal generating units of Unit #7, 500MW Ramagundam TPS of NTPC and Unit #3, 210 MW Raichur TPS of KPCL in March, 2023.

## **5. External Co-operation for R&M/LE of TPS**

The status of activities under external co-operation for R&M/LE of TPS is furnished below: -

### **Indo-Japan Co-operation for Project on Efficiency & Environment Improvement for Sustainable, Stable and Low Carbon Supply of Electricity of Coal Fired Stations.**

Under Clean Coal Technology (CCT) Training Programme study tours to Japan have been organized in which representatives from MoP, CEA and different power utilities have participated. The participants visited the latest USC power stations and updated about various applicable technologies and equipment as well as O&M technique. During the FY22, 50 participants have undergone the Virtual CCT Training Programme from 31st Oct. 2022 to 2<sup>nd</sup> Nov., 2022.

Under Indo-Japan Cooperation, a one-day Workshop on “Project on Efficiency and Environmental Improvement for Sustainable, Stable and Low-carbon Supply of Electricity” organized jointly by CEA and JCOAL on 14<sup>th</sup> December, 2023.

Since 2018 when air pollution incurred by open biomass burning has come to be highlighted as one of the major environmental issues to be addressed, CEA and JCOAL embarked on a biomass utilization study under the Cooperation. A Viability Study on co-firing technology of Agricultural Waste and Coal was also conducted by JCOAL in GHTP(Guru Hargobind Thermal Power Plant, Punjab), PSPCL (Punjab) for Air Pollution Control in India in Feb, 2020. In the report they have mentioned that up to 30% biomass co firing is found to be the most feasible by installation of biomass pelletizing technology, converting biomass into curl chip. The GCV of curl chip is about 4000 KJ/KG which is similar to Indian coal and generation cost is expected to roughly equal to the current generation cost of GHTP.

### **Indo-Denmark Co-operation**

A MOU on India-Denmark Energy Cooperation was signed between the two governments in June 2020. TPRM Division, CEA is coordinating the following areas/activities under this cooperation:

- i. Transfer of technology for emission control from Thermal Power plants,
- ii. Waste heat recovery from Thermal power plants,
- iii. Flexibility in operation of power plants for RE integration.

Flexible operation test has been successfully conducted in thermal generating units of Unit #7, 500MW Ramagundam TPS of NTPC and Unit #3, 210 MW Raichur TPS of KPCL under India-Denmark cooperation.

# **Quarterly Review Report on Renovation, Modernisation and Life Extension of Thermal Power Plants**

## **1.0 Introduction**

At the time of independence, the total installed capacity in the power sector was 1362 MW of which steam power plants contributed 756 MW. The installed generation capacity has since grown manifold. The total installed capacity as on 31.03.2026 is 5,32,740 MW of which thermal power plants contributed 2,49,272 MW (46.79%). The contribution of Coal, Gas and Diesel based thermal power plants of total installed capacity is 42.90%, 3.78% and 0.11% respectively.

Renovation & Modernization (R&M) is seen as a cost-effective option for additional generation from the existing thermal power stations and better asset management due to its low cost and short gestation period. Besides generation improvement and improvement in availability, other benefits achieved from R&M / LE include life extension, improved safety, reliability & environmental conditions.

Many of the thermal power plants are not operating to their full potential and large numbers of thermal units including 200/210 MW units are old and outlived their normal economical design life. The 66 LMZ units of 200/210 MW Capacity are potential targets for Energy Efficiency R&M (EE R&M).

## **2.0 Objective of R&M Programme**

The main objective of Renovation & Modernisation (R&M) of thermal generating units is to make the operating units well equipped with modified / augmented with latest technology with a view to improve their performance in terms of output, reliability, availability, reduction of outage time, ease of maintenance and minimizing inefficiencies.

## **3.0 Objective of Life Extension Programme**

The R&M programme is primarily aimed at generation sustenance and overcoming problems. The life extension (LE) programme on the other hand focuses on plant operation beyond their original design life after carrying out specific life assessment studies of critical components with an aim to increase the life beyond the design economic life of 25 years.

## **4.0 Renovation and Modernisation (R&M) and Life Extension Programme (LEP) from 7<sup>th</sup> Plan to 12<sup>th</sup> Plan and onwards**

R&M Programme in a structured manner was initiated in 1984 as a centrally sponsored programme during 7<sup>th</sup> Plan and the programme continued during the two Annual Plans 1990-91 & 1991-92. The Plan wise details is attached as Annexure-IV –

## 5.0 R&M/ LE Programme & Achievements during (2017 – 22)

The Summary of R&M/ LE Programme to be implemented during 2017-22 is given below. The status of implementation of the R&M/LE works at various units is furnished at Annexure-V

|                      | Name of the TPS  | Unit No.         | Date of S/D     | Capacity (MW) | Utility   | Sector  | Date of Achievement                               |
|----------------------|------------------|------------------|-----------------|---------------|-----------|---------|---|
| <b>1. 2017-18</b>    |                  |                  |                 |               |           |         |   |
| <b>LE</b>            | Ukai TPS         | 4                | 07-12-2016      | 200           | GSECL     | State   | 17.05.2017  |
|                      | Wanakbori TPS    | 3                | 25-07-2017      | 210           | GSECL     | State   | 27-11-2017  |
| <b>R&amp;M</b>       | Kathalguri CCGT  | 3                | 19-06-2017      | 33.5          | NEEPCO    | Central | 20-07-2018  |
|                      | Kathalguri CCGT  | 6                | 19-03-2018      | 33.5          | NEEPCO    | Central | 31-03-2018  |
| <b>Sub Total</b>     |                  | <b>4 (Units)</b> |                 | <b>477.00</b> |           |         |   |
| <b>2. 2018-19</b>    |                  |                  |                 |               |           |         |   |
| <b>LE</b>            | Koradi TPS       | 6                | 25-08-2015      | 210           | MAHAGENCO | State   | 16-07-2018(oil firing)<br>20-08-2018(coal firing) |
|                      | Obra TPS         | 12               | 01-10-2016      | 200           | UPRVUNL   | State   | 24-09-2018  |
| <b>R&amp;M</b>       | --               | --               |                 | --            | ---       | --      | --  |
| <b>Sub Total</b>     |                  | <b>02(unit)</b>  |                 | <b>410</b>    |           |         |   |
| <b>3. 2021-22</b>    |                  |                  |                 |               |           |         |   |
| <b>LE</b>            | ---              | --               | --              | --            | --        | --      | --  |
| <b>R&amp;M</b>       |                  |                  |                 |               |           |         |   |
| <b>4. 2022-23</b>    |                  |                  |                 |               |           |         |   |
| <b>LE</b>            | Obra TPS         | 13               | 16-05-2018      | <b>200</b>    | UPRVUNL   | State   | 27-09-2022  |
| <b>R&amp;M</b>       | Barauni TPS      | 6                | 15-11-2009      | <b>110</b>    | NTPC      | Central | 31-05-2022  |
| <b>5. 2024-25</b>    |                  |                  |                 |               |           |         |   |
| <b>LE</b>            | --               | --               | --              | --            | --        | --      | --  |
| <b>R&amp;M</b>       | Kolaghat         | 3                | 28-02-2024      | <b>210</b>    | WBPDCCL   | State   | 28-02-2024  |
| <b>Total LE</b>      | <b>05 (1020)</b> | <b>State</b>     | <b>05(unit)</b> | <b>1020</b>   |           |         |   |
|                      |                  | <b>Centre</b>    | <b>--</b>       | <b>--</b>     |           |         |   |
| <b>Total R&amp;M</b> | <b>04 (387)</b>  | <b>State</b>     | <b>01(unit)</b> | <b>210</b>    |           |         |   |
|                      |                  | <b>Centre</b>    | <b>03(unit)</b> | <b>177</b>    |           |         |   |
| <b>Grand Total</b>   |                  | <b>09(units)</b> |                 | <b>1407.0</b> |           |         |   |

### 5.1 New R&M Guidelines 2023

Ministry of Power constituted a High level committee on 16.03.2022 to study the various aspects of R&M/LE works in coal based thermal power plants. A comprehensive report has been prepared with the contribution of committee members from various organizations. The committee report would guide and help all the stakeholders eg. central, state & private utilities to plan and complete R & M activities in a much systematic and efficient way in thermal generating units.

The report comprises of total six chapters which tries to covers the various important issues in detail. The chapter-1 “Background”, which throws the light on need of new guidelines for giving impetus in R&M activities. The chapter-2 “Guidelines for choosing the candidate plants for R&M/LE” elaborates on the guidelines for selecting candidate thermal unit for R&M activities along with prerequisites. The chapter-3, “Objective of R&M and Viable business model” describes the objective of R&M activities to be carried out after selecting candidate thermal unit, guiding principles and viable business models for R&M works. The guiding principles for preparation of bidding documents of R&M works including commercial and technical aspects, time taken/schedule for completion of R&M works and do’s & don’ts in bidding process has been discussed in the chapter-4 “Preparation of Bidding Documents for R&M”. In chapter-5 “Case Study of Successful Implementation”, two recent cases of successful R&M activities completed in Unit #3 (200 MW)

of NTPC, Ramagundam Stage-I and Unit #3 (210MW) of Wanakbori TPS, GSECL has been given along with showing substantial improvement achieved in the turbine heat rate (in the range of 150-300 Kcal/KW hr) with LE and uprating. The chapter-6 “Annexures” discusses in detail, various options for carrying out R&M and sector & year wise segregation of potential candidate thermal units identified for R&M from 2022 to 2030.

## 5.2 Potential Thermal Generating Units for R&M and LE (2024-2046)

CEA has identified 223 units with total capacity of 63440 MW as potential candidates for R&M/LE works with age older than 20 years as on December, 2022. R&M/LE works in these units have to be implemented in nine phases to avoid any major energy demand- supply gap.

Therefore, the phasing plan of 223 units along with tentative timelines for implementation of R&M/LE intervention have been prepared and proposed to be implemented in nine phases given as under:

| Phase        | Timeline                 | Central Sector Units | Central Sector Capacity | State Sector Units | State Sector Capacity | Private Sector Units | Private Sector Capacity | Total Units | Total Capacity |
|--------------|--------------------------|----------------------|-------------------------|--------------------|-----------------------|----------------------|-------------------------|-------------|----------------|
| Phase 1      | 01-01-2024 to 30-06-2026 | 11                   | 2230                    | 25                 | 5530                  | 1                    | 500                     | 37          | <b>7960</b>    |
| Phase 2      | 01-07-2026 to 31-12-2028 | 18                   | 5170                    | 12                 | 3140                  | 0                    | 0                       | 30          | <b>8310</b>    |
| Phase 3      | 01-01-2029 to 30-06-2031 | 12                   | 2810                    | 12                 | 2560                  | 0                    | 0                       | 24          | <b>5370</b>    |
| Phase 4      | 01-07-2031 to 31-12-2033 | 8                    | 2550                    | 15                 | 3730                  | 2                    | 500                     | 25          | <b>6780</b>    |
| Phase 5      | 01-01-2034 to 30-06-2036 | 5                    | 1630                    | 17                 | 4330                  | 3                    | 750                     | 25          | <b>6710</b>    |
| Phase 6      | 01-07-2036 to 31-12-2038 | 12                   | 5420                    | 8                  | 2175                  | 0                    | 0                       | 20          | <b>7595</b>    |
| Phase 7      | 01-01-2039 to 30-06-2041 | 5                    | 2000                    | 16                 | 4590                  | 4                    | 1000                    | 25          | <b>7590</b>    |
| Phase 8      | 01-07-2041 to 31-12-2043 | 5                    | 1740                    | 9                  | 2655                  | 9                    | 2660                    | 23          | <b>7055</b>    |
| Phase 9      | 01-01-2044 to 30-06-2046 | 5                    | 2490                    | 2                  | 460                   | 7                    | 3120                    | 14          | <b>6070</b>    |
| <b>Total</b> | <b>Overall</b>           | <b>81</b>            | <b>26040</b>            | <b>116</b>         | <b>28870</b>          | <b>26</b>            | <b>8530</b>             | <b>223</b>  | <b>63440</b>   |

## 6. Implementation of Phasing Plan for Compliance with New Environmental Norms notified by MoEF&CC on 7<sup>th</sup> Dec. 2015.

Ministry of Environment, Forest & Climate Change (MoEF&CC) had notified “Environment (Protection) Amendment Rules, 2015” for thermal power stations on 07.12.2015. All existing thermal generating stations including new stations and stations under construction were required to comply with the new Standards within 2 years (i.e. by Dec. 2017). However, due to limited vendor capability and installation time of about 48 to 52 months as well as import challenges and exorbitant high prices the TPPs were unable to meet the timeline. Subsequently, MOEF&CC vide gazette notification dated 05.09.2022 has categorized thermal power plants in three categories having different timelines along with the environment compensation for non-compliance as follows:

| Category | Location/area   | Timelines for compliance (Non-retiring units) |                 | Last date for retirement of units for exemption from compliance |                 |
|----------|---|---|-----------------|---|-----------------|
|          |   | Parameters other than SO2 emissions           | SO2 emissions   | Parameters other than SO2 emissions                             | SO2 emissions   |
| A        | With 10 km radius of National Capital Region or cities having million plus population | Up to Dec, 2022                               | Up to Dec, 2027 | Up to Dec, 2022   | Up to Dec, 2030 |
| B        | With 10 km radius of Critically Polluted Areas or Non-attainment cities               | Up to Dec, 2023                               | Up to Dec, 2028 | Up to Dec, 2025   |                 |
| C        | Other than those included in Category A and B   | Up to Dec, 2024                               | Up to Dec, 2029 | Up to Dec, 2025   |                 |

In case of non-compliance with the aforementioned timelines, MoEF&CC has mandated that penalty may be levied as per the table given below:

| Non-Compliant operation beyond the Timeline | Environmental Compensation (Rs. per unit electricity generated) |
|---|---|
| 0-180 days                                  | 0.20  |
| 181-365 days                                | 0.30  |
| 366 days and beyond                         | 0.40  |

### 6.1 CEA-IIT D study-

CEA prepared a paper on location specific norms for thermal power plants and suggested a graded action plan for FGD implementation in TPP. To explore such a feasibility, the 24hr avg.(max) SO2 ground based measured levels (CPCB, 2018 data) were categorized into 5 distinct levels:

- i. Level I : above 40 µg/m<sup>3</sup>
- ii. Level II : 31-40 µg/m<sup>3</sup>
- iii. Level III : 21-30 µg/m<sup>3</sup>
- iv. Level IV : 11-20 µg/m<sup>3</sup>
- v. Level V: 0-10µg/m<sup>3</sup>.

An MOU between CEA and IIT Delhi was signed on 12.12.2022 to survey ambient atmospheric SO2 concentrations in different category of cities based on their vicinity to thermal power plants (TPPs). Baseline

survey of ambient SO<sub>2</sub> concentration will be conducted in three category of cities-

*Category-1:* City with no coal based TPP,

*Category-2:* City with a coal based TPP in which FGD has not been installed and the TPP is located within 10km from the city boundary

*Category-3:* City with a coal based TPP in which FGD has been installed and the TPP is located within a distance of 10km from the boundary of the city.

Further, an additional study (Phase II) on the direction of Hon'ble Minister where simultaneous measurements of ambient atmospheric SO<sub>2</sub> concentrations at two different locations in three different category of cities namely, Gautam Buddha Nagar, Kota and Lucknow based on their vicinity to coal based thermal power plants (TPPs) is to be conducted and the status of FGD installation in these TPPs.

As per direction of Hon'ble Minister of Power in meeting dated 26.09.2023, IIT Delhi was asked to conduct further survey/study during Phase-III in same cities with addition to few comparable towns/cities with and without FGD in winter months (November, 2023 to February, 2024) to clarify the actual impact of FGD after normalizing with other sources of SO<sub>2</sub>. Final report is completed and sent to MoEF&CC/CPCB by MoP for consideration.

Subsequently, based upon the recommendations of CEA, the timelines for implementation of FGD installation for compliance with SO<sub>2</sub> norms were extended in every category vide MoEF&CC gazette notification dated 30.12.2024. However, the timelines for compliance of parameters other than SO<sub>2</sub> remained unchanged. The revised timelines for installation of FGD in various category TPPs is as under:

**Category A** - Timeline for compliance with SO<sub>2</sub> norms: 31.12.2027

**Category B** - Timeline for compliance with SO<sub>2</sub> norms: 31.12.2028

**Category C** - Timeline for compliance with SO<sub>2</sub> norms: 31.12.2029

Further, on the recommendation of PSA (based on above scientific studies), MoEF&CC has notified amendment on 11.07.2025 where applicability of SO<sub>2</sub> emission standards in thermal power plants has been revised based on their location/category.

As per MoEF&CC gazette notification dated 11.07.2025, SO<sub>2</sub> emission norms are not applicable on Category C units provided they comply with original stack height criteria as notified by MoEF&CC, GoI. Similarly, Category B units may apply for exemption from SO<sub>2</sub> norms, and their cases will be reviewed on case-to-case basis by Expert Appraisal Committee.

## **7.0 Flexible Operation of Thermal Power Stations**

India's Intended Nationally Determined Contributions (INDCs) include a reduction in the emissions intensity of its GDP by 45 percent by 2030 from 2005 level, the target on cumulative electric power installed capacity from non-fossil fuel-based energy resources has been enhanced to 50% by 2030 and to create an additional carbon sink of 2.5 to 3 billion tonnes of CO<sub>2</sub> equivalent. Generating power from renewable sources of energy is of cardinal importance if India is to meet its INDC targets. With the aim to ensure future security & reliability of power supply and stability of electricity grids while maximizing generation from renewables, flexibilization of existing coal-fired power plants is an important measure.

### **7.1 A committee headed by Chief Engineer (TPRM), CEA was constituted to oversee the implementation of**

measures for flexible operation of TPPs on the basis of the pilot test. Based on the findings of CEA's flexibilisation report, the committee identified the thermal units in consultation with State/ Central utilities for the flexibilisation. The identified units shall undergo the pilot tests to ascertain their capability, do gap analysis and carry out modifications, if required.

BHEL has conducted flexible operation pilot tests at Mauda TPS of NTPC and Sagardighi TPS of WBPDC. Another flexible operation study has been organized by CEA and carried out by BHEL at Ukai Thermal Power Station Unit # 6 (500MW), GSECL on 04.03.2020. Minimum load of 40% with ramp rate of 3% was successfully achieved. Flexible operation (up to 40% load) test has been conducted at Unit#2, 500MW MPL, Maithon (Unit-2) of JV DVC & TATA Power under IGEF from 22-23 July, 2021. Another test conducted between 28.03.2022 to 01.04.2022 at DSTPS, Andal of DVC under IGEF. Flexible operation (40%) test has been successfully conducted in thermal generating units of Unit #7, 500MW Ramagundam TPS of NTPC and Unit #3, 210 MW Raichur TPS of KPCL under Indo –Denmark Cooperation.

**7.2** With the anticipated 500 GW of RE Capacity by 2030, it has been targeted to adapt the total installed fleet of Thermal power plants to operate at 55% Minimum Technical Load (MTL). In this regard , CEA has notified a Regulation regarding Flexible operation of coal based Thermal Power Generating Units on 30.1.2023.As per the regulation :

1.The 55% minimum load and 2% & 3% ramp rate operating requirement shall have to be implemented by all thermal generating units (Central/State/Pvt) within one year of the notification of the regulation.

2.Power plants shall implement measures, if required, as per the phasing plans by the respective power plants owners to operate thermal unit at 40% minimum load with following ramp rate:

1% per minute - 40% to 55% and 55% to 40% load

2% per minute - 55% to 70% and 70% to 55% load

3% per minute - 70% to 100% and 100% to 70% load

3.The implementation of the flexible operation shall be as per the phasing plan already notified in the Gazette of India

**7.3** CEA has also notified phasing plan for achieving 40% minimum technical load and same was published in Gazette of India on 15th December , 2023.

**7.4** The summary of the phasing plan is as below:

- Pilot Phase (10 units, **5850** MW) : To be completed by March, 2024
- Phase 1 (91 units, 51080 MW) : July 2024 - June 2026
- Phase 2 (100 units, 46825 MW) : July 2026 - June 2028
- Phase 3 (101 units, 37215 MW) : July 2028 - December 2029
- Phase 4 (191 units, 55767 MW) : January 2030 - December 2030

**7.5** In the pilot phase, 10 units of Central/State/Pvt sector shall be taken for refurbishment. The experience gained in pilot phase shall be useful for future planning. The Current Status of the Phasing Plan is attached as Annexure VIII.

## KPI Targets vis-à-vis Achievement as on 31.03.2026

| S. N. | Initiative   | Scheme /Program                                | Parameters  | Requires change in law (yes/no)   | Unit of measurement           | Key Performance Indicators (KPI) |        |         |         |                                  | Target      |
|-------|--|--|---|---|-------------------------------|----------------------------------|--------|---------|---------|----------------------------------|-------------|
|       |  |  |   |   |                               | 2020                             | 2021   | 2022    | 2023    | 2024                             |             |
| 1     | <b>Flexible Generation:</b><br>Reduction in Technical minimum limits and improvement in Ramp rates | Flexibilisation of Thermal Power Plants by CEA | Modifications in Thermal Power Plants to achieve Technical minimum up to 55% and Ramp rates | Yes, the CERC regulation need changes to reimburse the additional costs to generators for flexible operations | % fleet of installed capacity | 20%                              | 30%    | 45%     | 50%     | 60%                              | Target      |
|       |  |  |   |   |                               | 20%                              | 30.4 % | 45.12 % | 50.29 % | <b>75%</b><br>(Upto 31.03. 2026) | Achievement |

### Summary of Flexibilisation of Thermal power plants as on 31.03.2026:-

| S. No                 | Utility  | Capacity which achieved 55% MTL (GW) | Achievement (%) |
|-----------------------|--|--------------------------------------|-----------------|
| 1                     | NTPC + JV  | 52.48                                | 25.0            |
| 2                     | Other Utilities (Period April 2020 to Sept 2020 )  | 7.64                                 | 3.6             |
| 3                     | Other Utilities (Period Oct 2020 to Dec 2020 )     | 4.84                                 | 2.3             |
| 4                     | Other Utilities (Period Jan 2021 to Mar 2021 )     | 8.18                                 | 3.9             |
| 5                     | Other Utilities (Period April 2021 to 30.09.2025 ) | 83.34                                | 40.2            |
| Total achievement (%) |  |                                      | <b>75%</b>      |

\*List of thermal power plants operating at 55% Minimum Technical Load is given in **Annex-VII**

### “SOP and Training curriculum at 55% technical minimum load”

A committee headed by chief engineer (TPRM), CEA was constituted in order to prepare the operating manual for attaining/operating at 55% minimum technical load of thermal power plant and a training curriculum for technical operators for the same.

The committee came up with standard operating procedures in Mar, 2023 which addresses the challenges of flexibilization and achieve the target of minimum technical load.

The standard operating procedure specified the prerequisites for reducing minimum technical load stable load to 55%, procedure, operational issues faced by ball and tube mills, long term concerns and measures in detail.

The committee identified that for 55% minimum load operation the ramp rates (up/down) shall be less than 2% for stable combustion. However, in future the proposed new regulation shall have to be followed regarding the ramp rates.

The committee also identified the simulator capacity and capability of different utilities in order to train and assess operators in plant operation such as start-up and shut-down, supervision, monitoring and control during normal, emergency situations and in safety procedures. It was also recommended that plant Operators/Trainers must train on the simulator for 55% Load operation with desired ramp rate and without oil support. The batch size and training duration is also specified with focus areas including cold and warm start up conditions, 55% Operation (Manual) –Ramp Up with ramp rate, 55% Operation (Manual) -Ramp down with ramp rate, 55% Operation (Auto) –Ramp Up with ramp rate, 55% Operation (Auto) -Ramp down with ramp rate, Emergencies & Malfunctions, Unit Stable Operation, Critical Equipment Changeover etc. A detailed training material was prepared by NPTI for both 500 MW and 210MW simulator for lower load operation at 55% modeling critical parameters in order to familiarize the operators.

**The Report titled “Flexibilisation of Coal Fired Power Plant: A roadmap for achieving 40% Technical Minimum Load” was published in February, 2023. The gist of report is given below:**

The Government of India has set an ambitious target of achieving 500 GW of renewable energy generation by 2029-30, with an interim target of 175 GW by the end of 2022. However, due to delays caused by the COVID-19 pandemic, it is projected that the short-term target may be achieved by the end of 2023. This delay has significant implications for the operation of thermal power plants, as they are expected to operate at an average minimum load of 40% in the near future.

To address this challenge, a committee was constituted under the leadership of Sh. B. C. Mallick, Chief Engineer, TPRM Division, Central Electricity Authority (CEA), with members from various organizations. The committee has prepared a comprehensive report with eleven chapters that cover various important issues in detail in Feb,2023. These chapters include the need for flexibilization, key requirements for operation, studies conducted so far, challenges faced, operating procedures, modifications required, and cost considerations.

The report provides guidance to central, state, and private utilities on selecting thermal generating units and conducting low load tests to achieve flexibility in their operations. It also discusses the impact of flexibilization on plant life, operation, maintenance, efficiency, and operating procedures that need to be upgraded. Additionally, the report describes the procedures for low load tests, including parameters to be observed carefully during the test to identify measures for implementing in the generating unit. It also highlights various options for modification to improve performance and the associated costs for adopting these measures.

In summary, the committee's report aims to provide a comprehensive guide to help thermal power plants in India meet the changing demands of the power sector and achieve flexibility in their operations, considering the challenges posed by the delayed achievement of renewable energy targets and the need for low load operation.

#### **Flexibilisation study/test:**

Central Electricity Authority (CEA) has constituted a committee under the Chairmanship of Chief Engineer,

TPRM Division, for assessing flexible power and ramp rate to be required for integration of solar and wind capacity into grid. Accordingly a road map has to be prepared for integration of generation from RES in the year, 2030. The committee will also be assessing the ramp rate required for the integration of 500 GW to maintain secure and stable grid.

In the first meeting of the committee which was held in October, 2022, objectives and strategy was discussed. It was decided to collect the various data such as thermal capacity enhancement, hydro capacity addition, limiting factors in grid operation installed capacity of all types of generation, etc. which was to be collected from various divisions/organizations and forwarded to IRP, CEA for hourly generation projection of 365 days for the year 2030.

The salient outcome of the pilot tests are as follows:

**A) Mouda TPS, NTPC, Nagpur, Maharashtra:**

- i) Test Date : 29-05-2019
- ii) Unit No. : 2
- iii) Capacity : 500 MW
- iv) Following tests were conducted:

| <u>Test</u>                 | <u>Target</u> | <u>Achieved</u> |
|-----------------------------|---------------|-----------------|
| a. Minimum Load Test at 40% | 200MW         | 200MW           |
| b. Ramp up Test (3%)        | 3%/min        | ~ 1.14%/min     |
| c. Ramp down Test (3%)      | 3%/min        | ~ 1.68%/min     |
| d. Ramp up Test (1%)        | 1%/min        | ~ 0.85%/min     |
| e. Ramp down Test (1%)      | 1%/min        | ~ 0.9%/min      |

The list of important parameters was logged and taken by BHEL for further analysis and recommendation.

**B) Sagardighi TPS, WBPCL, Musheerabad, West Bengal:**

- i) Test Date : 27-06-2019
- ii) Unit No. : 3
- iii) Unit Capacity : 500 MW
- iv) Following tests were conducted:

| <u>Test</u>                 | <u>Target</u> | <u>Achieved</u> |
|-----------------------------|---------------|-----------------|
| a. Minimum Load Test at 40% | 200 MW        | 200 MW          |
| c. Ramp Down Test (3%)      | 3%/ min       | ~1.6%/min       |
| d. Ramp UpTest (3%)         | 3%/ min       | ~1.1%/min       |

The flexibilisation test was conducted by BHEL team and was witnessed by representative from TPRM Division, CEA. BHEL will submit the detailed report after analyzing the test result.

### C) Vindhyachal STPS, NTPC, Singrauli, Madhya Pradesh :

JCOAL selected NTPC's Vindhyachal Super Thermal Power Station (VSTPS) for flexibilisation study, based on the recommendation of Ministry of Power and Central Electricity Authority. JERA Co., Inc and Mitsubishi Research Institute, Inc have investigated concerning improvement of operational flexibility of No.11 unit

- i) Test Date : 06-03-2019
- ii) Unit No. : 11
- iii) Capacity : 500 MW

Following tests were conducted:

| <u>Test</u>                 | <u>Target</u> | <u>Achieved</u> |
|-----------------------------|---------------|-----------------|
| a. Minimum Load Test at 40% | 200 MW        | 275 MW          |
| b. Ramp Up Test (3%)        | 3%/ min       | ~1.25%/min      |
| c. Ramp Down Test (3%)      | 3%/ min       | ~1.67%/min      |
| d. Ramp Up Test (3%)        | 1.5%/ min     | ~1.0%/min       |
| e. Ramp Down Test (3%)      | 1.5%/ min     | ~0.7%/min       |

### D) Anpara B TPS, Sonbhadra, Uttar Pradesh :

Study on Flexibilization has been carried out by JCOAL during the year 2018-19 at Anpara B (Unit 4&5 of 2\*500MW) power plant of UPRVUNL in the state of Uttar Pradesh as a model of the possibility of introducing a system that can improve the efficiency of electric power infrastructure in India by utilizing IoT / AI which demonstrated the superiority of Japanese technology. JCOAL team visited Anpara from 28th-30th May and 25th -27th Dec,2018

### E) Ukai Unit# 6 (500 MW), GSECL, Gujarat:

Flexible operation study has been organized by CEA and carried out by BHEL at Ukai Thermal Power Station Unit # 6 (500MW), GSECL on 04.03.2020. Minimum load of 40% with ramp rate of 3% was successfully achieved. The list of important parameters was logged and taken by BHEL for further analysis and recommendation. The final analysis and recommendations are under finalization with BHEL.

- i) Test Date : 04-03-2020
- ii) Unit No. : 6
- iii) Capacity : 500 MW

Following tests were conducted:

| <u>Test</u> | <u>Target</u> | <u>Achieved</u> |
|-------------|---------------|-----------------|
|-------------|---------------|-----------------|

|                             |        |             |
|-----------------------------|--------|-------------|
| i) Minimum Load Test at 40% | 200 MW | 200 MW      |
| ii) Ramp Test (3%)          | 3%/min | 1.6%-2%/min |
| iii) Ramp Test (1%)         | 1%/min | ~1.0%/min   |

**F) Maithon RBTPP Unit#2 (525 MW), MPL:**

Flexible operation test has been conducted by IGEF at 525 MW Unit #2, 525MW at Maithon RB TPP between 19-29<sup>th</sup> July,2021 targeting stable operation of unit on coal at 40% minimum load and higher ramp rate.

|               |   |                  |
|---------------|---|------------------|
| i) Test Date  | : | 22-27,July, 2021 |
| ii) Unit No.  | : | 2                |
| iii) Capacity | : | 525 MW           |

| <u>Test</u>             | <u>Target</u> | <u>Achieved</u>   |
|-------------------------|---------------|---|
| Minimum Load Test (40%) | 210MW         | 210MW<br>190MW (36%)*<br>*achieved for short duration of 10min. |
| Ramp Up/Down Test       | 1%/min        |   |

The ramp rates achieved were as follows:

|                 | <b>Upward direction</b> | <b>Downward direction</b> |
|-----------------|-------------------------|---------------------------|
| 290 MW – 525 MW | 0.95%/min               | 1.52%/min                 |
| MW – 290 MW     | do                      | 0.95%/min                 |
| 210 MW – 225 MW | do                      | 0.38%/min                 |

**G) Durgapur Steel TPS  
Unit# 1 (500 MW) , DVC**

|               |   |                  |
|---------------|---|------------------|
| i) Test Date  | : | :28-01, Mar,2022 |
| ii) Unit No.  | : | : 1              |
| iii) Capacity | : | : 500 MW         |

34% achieved (1.5hrs), 2% ramp up and 2% ramp down.

**H) Ramagundum,TPS Unit#7 (500 MW) NTPC :**

DEA delegates visited Ramagundam , NTPC for low load trial in Aug , 2022 under which historical data , design data , coal data , water consumption data , etc. was collected and then analysed by them before the actual test. A virtual meeting was also held to discuss the preliminary findings.

|               |   |                       |
|---------------|---|-----------------------|
| i) Test Date  | : | 27.02.2023-02.03.2023 |
| ii) Unit No.  | : | 7                     |
| iii) Capacity | : | 500 MW                |

| <u>Test</u>                 | <u>Target</u> | <u>Achieved</u> |
|-----------------------------|---------------|-----------------|
| Minimum Load Test (40%)     | 200 MW        | 200 MW          |
| Ramp Up/Down Test (70-100%) | 3%/min        | 2.6 %/min       |
| (70-55%)                    | 2 %/min       | 1.6%/min        |
| (55-40%)                    | 1%/min        | 0.8%/min        |

**I) Raichur TPS, Unit#3 (210 MW) KPCL :**

DEA delegated visited Raichur , KPCL for low load trial in Aug , 2022 under which historical data , design data , coal data , water consumption data , etc. was collected and then analysed by them before the actual test. A virtual meeting was also held to discuss the preliminary findings

- i) Test Date : 04.03.2023-07.03.2023
- ii) Unit No. : 3
- iii) Capacity : 210 MW

| <u>Test</u>                 | <u>Target</u> | <u>Achieved</u> |
|-----------------------------|---------------|-----------------|
| Minimum Load Test (40%)     | 84MW          | 84MW            |
| Ramp Up/Down Test (70-100%) | 3%/min        | 3.57 %/min      |
| (70-55%)                    | 2 %/min       | 0.88%/min       |
| (55-40%)                    | 1%/min        | 2.5%/min        |

**8. Japan-India Co-operation for Study on Efficiency and Environmental Improvement of Coal Fired Stations**

A MOU between Central Electricity Authority and Japan Coal Energy Centre (JCOAL) for preliminary study of Efficiency and Environment improvement study in coal fired power plants was signed on 30.4.2010 to carryout necessary diagnostic activities in few coal-fired power plants pertaining to Energy Efficient Renovation & Modernisation works and suggest measures to overcome barriers for promoting R&M, measurement for environmental improvement of coal-fired power plants in India

The 2<sup>nd</sup> Phase MOU between CEA and JCOAL was signed on 11.06.2012 for carrying out detail diagnostic study for energy efficiency oriented R&M activities in three nos. of units. JCOAL team visited Badarpur TPS and Unchahar TPS of NTPC during December, 2012. The final study report for energy efficiency oriented R&M activities was submitted on 15<sup>th</sup> April, 2013.

The 3<sup>rd</sup> Memorandum of Understanding (MoU) on India – Japan Cooperation for Project on Efficiency & Environment Improvement for Sustainable, Stable and Low Carbon Supply of Electricity was signed on 22nd January, 2016.

The 4th MoU between CEA and JCOAL has been signed on 16th December, 2019 for Efficiency & Environment Improvement for Sustainable, Stable and Low Carbon Supply of Electricity Following activities to be carried out under 4th MoU:

- Update on the current and future policy trend in the Indian power sector and consideration of the identified issues/barriers to find out those which could be addressed through mutual collaboration.
- Identification of issues to be addressed regarding both existing and upcoming facilities, and also operation and maintenance.
- Implementation of studies with priorities, but not limited to environmental technologies for coal fired power generation Flexibilization measures and biomass utilization are also of high priority
- Biomass study on Co firing of biomass pellets and Waste to Energy technologies and Coal GCV loss in power plant and its remedies
- Implementation of an annual workshop in India and CCT Training Programme in Japan
- Holding a joint meeting to discuss issues that have arisen or may arise in the course of implementation of the Cooperation

One-day workshop on " Project on Efficiency and Environmental Improvement for Sustainable, Stable and Low-carbon Supply of Electricity" was held on 11th Nov, 2016 , 10th Nov 2017, 10th Nov 2018 and 8th Nov 2019, 25th January 2021 , 12<sup>th</sup> Nov,2021 , 13<sup>th</sup> Jan , 2023 and 14<sup>th</sup> December , 2023 at New Delhi by CEA and JCOAL. Various stake holders from Central/State/Private in power sector participated in the workshop.

Under Clean Coal Technology (CCT) Training Programme study tours to Japan have been organized in which representatives from MoP, CEA and different power utilities have participated. The participants visited the latest USC power stations and updated about various applicable technologies and equipment as well as O&M technique. During the year 2020-21 also, one group of 10 participants have undergone the CCT Training Programme from 19th Jan 2021 to 21st Jan., 2021. In FY21, group participants have undergone the CCT Training Programme from 27th Oct. 2021 to 29<sup>th</sup> Oct., 2021. During the FY22, 50 participants have undergone the Virtual CCT Training Programme from 31st Oct. 2022 to 2<sup>nd</sup> Nov., 2022.

Efficiency test at Mouda Thermal Power Station, NTPC has been conducted between 06.01.2020 to 10.01.2020 under Indo Japan Energy Dialogue by TEPCO Power Grid Inc. and JERA under the observation of CEA. Thermal Efficiency at different loading conditions was obtained for Units #3 and #4. Performance test report was submitted.

Under Indo-Japan Cooperation, a one-day Workshop on "Project on Efficiency and Environmental Improvement for Sustainable, Stable and Low-carbon Supply of Electricity" organized jointly by CEA and JCOAL on 14th December, 2023.

### **Indo-Denmark Co-operation**

A MOU on India-Denmark Energy Cooperation was signed between the two governments in June 2020. TPRM Division, CEA is coordinating the following areas/activities under this cooperation:

- i. Transfer of technology for emission control from Thermal Power plants,
- ii. Waste heat recovery from Thermal power plants,

iii. Flexibility in operation of power plants for RE integration.

Flexible operation test has been successfully conducted in thermal generating units of Unit #7, 500MW Ramagundam TPS of NTPC and Unit #3, 210 MW Raichur TPS of KPCL under India-Denmark cooperation.

**Annexure-I****As on 31.03.2026****Details of Thermal Power Units where the R&M/Life Extension (LE) Works have been Completed During 2017-22**

| Sl. No. | Name of the TPS | Unit No. | Capacity MW | Utility    | State/Central Sector | Date of Synchronisation after LE Works |
|---------|-----------------|----------|-------------|------------|----------------------|--|
| 1       | Ukai            | 4        | 200         | GSECL      | State Sector         | 17-05-2017                             |
| 2       | Wanakabori      | 3        | 210         | GSECL      | State Sector         | 27-11-2017                             |
| 3       | Koradi          | 6        | 210         | MAHAGENC O | State Sector         | 20-08-2018                             |
| 4       | Obra            | 12       | 200         | UPRVUNL    | State Sector         | 24-09-2018                             |
| 5       | Obra            | 13       | 200         | UPRVUNL    | State Sector         | 27-09-2022                             |
| 6       | Kolaghat        | 3        | 210         | WBPDCL     | State Sector         | 30-12-2025                             |

**Total (State) - 06 Units 1230.00 MW****Annexure-II****As on 31.03.2026****Details of Thermal Power Units where the R&M Works have been Completed During 2017-22**

| Sl. No. | Name of the TPS | Unit No. | Capacity MW | Utility | State/Central Sector | Date of completion of R&M works |
|---------|-----------------|----------|-------------|---------|----------------------|---------------------------------|
| 1       | Kathalguri CCGT | 6        | 33.5        | NEEPCO  | Central              | 31-03-2018                      |
| 2.      | Kathalguri CCGT | 3        | 33.5        | NEEPCO  | Central              | 20-07-2018                      |
| 3.      | Barauni TPS     | 6        | 110         | NTPC    | Central              | 31-05-2022                      |

**Total (Central ) - 03 Unit 177.00 MW**



**Phase I Status of R&M/LE implementation (01.01.2024 to 30.06.2026)**

**Central Sector**

| S.No | Utility | Name of Station | Unit No. | Year of Comm | Cap. (MW) | Status   |
|------|---------|-----------------|----------|--------------|-----------|--|
| 1    | DVC     | MEJIA TPS       | 1        | 1996         | 210       | <p>RLA of Boiler-11.03.2022, RLA of Turbine-27.05.2022, RLA of Generator-26.12.2024. LOA for prepration of DPR has been awarded to M/S NTPC Ltd. on 29th of Sep. 2023. DPR has been submitted by M/s NTPC for R&amp;M of the MTPS U#1,2&amp;3 in the month FEB-2026.</p> <p><b><u>Boiler:</u></b><br/>As per preliminary Report. 1-Change of ID fan transmission from Voith Coupling to VFD Motor. 2-Change of ECO Intermediate Header C 3-Replacement of Lub Oil Cooling Water Pipeline. 4- Conversion of Manual Valves into Automatic Valves and Replacement of Automatic Valves, 5-Replacement of Expansion Joints.</p> <p><b><u>Turbine Generator:</u></b><br/>As per preliminary Report. 1.Replace LP rotor, IP inner casing and HP Inner casing next available opportunity. 2.Replace studs &amp; cap nuts of HP inner casing and IP inner casing immediately.<br/>3.Procure spares such as valve internal, journal bearings, compensators, seal rings etc. for meeting exigency in future.</p> <p><b><u>Electrical &amp; Instrumentation :</u></b><br/>As per prelimenry Report the generator design data (part of RLA report R 01dated Dec'2023) for Unit#1 generator, the temperature rise is limited to Insulation class B and insulation class has been indicated as Class F. The spare generator procured is already having insulation Class-F. In view of above, it is suggested to upgrade the Insulation system of the running Generators of Unit#1,2&amp;3 to Class F which would help the generators to run at full load in a sustained way without getting impacted by thermal deterioration.</p> <p><b><u>BOP:</u></b><br/>As per preliminary Report. 1-In view of the lesser CW flow, CW head and reduction in pump efficiency, it is suggested to replace the existing pumps with the new pump of same design flow and head i.e. 12600 m3/hr @ 25.17 mWC.</p> |
| 2    | DVC     | MEJIA TPS       | 2        | 1997         | 210       | <p>RLA of Boiler-11.03.2022, RLA of Turbine-27.05.2022, RLA of Generator-26.12.2024. LOA for prepration of DPR has been awarded to M/S NTPC Ltd. on 29th of Sep. 2023. DPR has been submitted by M/s NTPC for R&amp;M of the MTPS U#1,2&amp;3 in the month FEB-2026.</p> <p><b><u>Boiler:</u></b><br/>As per preliminary Report. 1-Change of ID fan transmission from Voith Coupling to VFD Motor. 2-Change of ECO Intermediate Header C 3-Replacement of Lub Oil Cooling Water Pipeline. 4- Conversion of Manual Valves into Automatic Valves and Replacement of Automatic Valves, 5-Replacement of Expansion Joints.</p> <p><b><u>Turbine Generator:</u></b><br/>As per preliminary Report. 1.Replace LP rotor, IP inner casing and HP Inner casing next available opportunity. 2.Replace studs &amp; cap nuts of HP inner casing and IP inner casing immediately.<br/>3.Procure spares such as valve internal, journal bearings, compensators, seal rings etc. for meeting exigency in future.</p> <p><b><u>Electrical &amp; Instrumentation :</u></b><br/>As per prelimenry Report the generator design data (part of RLA report R 01dated Dec'2023) for Unit#1 generator, the temperature rise is limited to Insulation class B and insulation class has been indicated as Class F. The spare generator procured is already having insulation Class-F. In view of above, it is suggested to upgrade the Insulation system of the running Generators of Unit#1,2&amp;3 to Class F which would help the generators to run at full load in a sustained way without getting impacted by thermal deterioration.</p> <p><b><u>BOP:</u></b><br/>As per preliminary Report. 1-In view of the lesser CW flow, CW head and reduction in pump efficiency, it is suggested to replace the existing pumps with the new pump of same design flow and head i.e. 12600</p>                    |

|              |      |                 |   |      |     |   |                  |
|--------------|------|-----------------|---|------|-----|---|------------------|
|              |      |                 |   |      |     | m3/hr @ 25.17 mWC.  |                  |
|              |      |                 |   |      |     | <p>RLA of Boiler-11.03.2022, RLA of Turbine-27.05.2022, RLA of Generator-26.12.2024. LOA for preparation of DPR has been awarded to M/S NTPC Ltd. on 29th of Sep. 2023. DPR has been submitted by M/s NTPC for R&amp;M of the MTPS U#1,2&amp;3 in the month FEB-2026.</p> <p><b>Boiler:</b><br/>As per preliminary Report. 1-Change of ID fan transmission from Voith Coupling to VFD Motor. 2-Change of ECO Intermediate Header C 3-Replacement of Lub Oil Cooling Water Pipeline. 4-Conversion of Manual Valves into Automatic Valves and Replacement of Automatic Valves, 5-Replacement of Expansion Joints.</p> <p><b>Turbine Generator:</b><br/>As per preliminary Report. 1.Replace LP rotor, IP inner casing and HP Inner casing next available opportunity. 2.Replace studs &amp; cap nuts of HP inner casing and IP inner casing immediately.<br/>3.Procure spares such as valve internal, journal bearings, compensators, seal rings etc. for meeting exigency in future.</p> <p><b>Electrical &amp; Instrumentation :</b><br/>As per preliminary Report the generator design data (part of RLA report R 01dated Dec'2023) for Unit#1 generator, the temperature rise is limited to Insulation class B and insulation class has been indicated as Class F. The spare generator procured is already having insulation Class-F. In view of above, it is suggested to upgrade the Insulation system of the running Generators of Unit#1,2&amp;3 to Class F which would help the generators to run at full load in a sustained way without getting impacted by thermal deterioration.</p> <p><b>BOP:</b><br/>As per preliminary Report. 1-In view of the lesser CW flow, CW head and reduction in pump efficiency, it is suggested to replace the existing pumps with the new pump of same design flow and head i.e. 12600 m3/hr @ 25.17 mWC.</p> |                  |
| 3            | DVC  | MEJIA TPS       | 3 | 1998 | 210 |   |                  |
| 4            | NTPC | SINGRAULI STPS  | 1 | 1982 | 200 | R&M / LE activities using special allowance are planned to be completed without needing any specific unit shut down as per the timeline proposed by CEA.  |                  |
| 5            | NTPC | SINGRAULI STPS  | 2 | 1982 | 200 |   |                  |
| 6            | NTPC | SINGRAULI STPS  | 3 | 1983 | 200 |   |                  |
| 7            | NTPC | SINGRAULI STPS  | 4 | 1983 | 200 |   |                  |
| 8            | NTPC | SINGRAULI STPS  | 5 | 1984 | 200 |   |                  |
| 9            | NTPC | RAMAGUNDEM STPS | 1 | 1983 | 200 |   |                  |
| 10           | NTPC | KORBA STPS      | 1 | 1983 | 200 |   |                  |
| 11           | NTPC | KORBA STPS      | 2 | 1983 | 200 |   |                  |
| <b>Total</b> |      |                 |   |      |     |   | <b>2230 (MW)</b> |

## State Sector

| S.No. | State | Name of Station | Unit No. | Year of Comm | Cap. (MW) | Status   |
|-------|-------|-----------------|----------|--------------|-----------|--|
| 1     | M.P   | Satpura TPS,    | 6        | 1979         | 200       | 1) These units have been retired on dtd. 30.09.2024.<br>2) Order for dismantling of these units has been issued on dtd. 05.11.2025 |
| 2     | M.P   | Satpura TPS,    | 7        | 1980         | 210       |  |
| 3     | M.P   | Satpura TPS,    | 8        | 1983         | 210       |  |

|   |           |              |   |      |     |   |
|---|-----------|--------------|---|------|-----|---|
| 4 | M.P       | Satpura TPS, | 9 | 1984 | 210 | <p>3) NTPC has prepared DPR for installation of 660 MW Unit at the land to be vacated after dismantling of the Units.</p> <p>4) NTPC found feasible to installation of 660 MW Unit on vacated land by dismantling of the Units. Accordingly, they are prepared DPR for installation of 660 MW Unit No. 13.</p> <p>BoD of MPPGCL has provisionally accepted the DPR of new Unit No.13.</p>   |
| 5 | Karnataka | Raichur TPS  | 1 | 1985 | 210 | <p><b><u>Boiler &amp; Aux,Turbine &amp; Aux, C&amp;I, Bunker restoration</u></b><br/>Unit#1 restoration work is under progress.</p> <p><b><u>A) Stacker B) Common Control Room</u></b><br/>A). All major materials have been supplied by Agency. Erection &amp; Commissioning activities will be carried after line clearance of S/R-1 is obtained.<br/>B).All major materials have been supplied by Agency. Erection &amp; Commissioning activities will be carried after line clearance.</p>  |
| 6 | Karnataka | Raichur TPS  | 2 | 1986 | 210 | <p><b><u>Boiler and Aux:</u></b><br/>Received Budgetary offer for Conditional assesment of Unit-2 ducts of Boiler.</p> <p><b><u>Mills and Aux:</u></b><br/>Conversion of 6 Nos. of volumetric feeders to rotary type Gravimetric feeders, Budget Approval is awaited.</p>   |
| 7 | Gujarat   | Ukai TPS     | 3 | 1979 | 200 | <p>(1) <b>ESP R&amp;M:</b> Retrofitting of Electrostatic Precipitators (ESPs) (100% completed)</p> <p>(2) <b>Ash Plant:</b> Combine ash slurry pump house for UTPS unit No. 3, 4 &amp; 5 for enhancing capacity completed in May-2022.</p> <p><b>TG:</b> TG: Complete replacement of HP, IP casings and internals and replacement of internals in LP turbines with modification in steam path (80%)</p> <p><b>Boiler</b> -Boiler back pass &amp; Flexible Operation: Modification of Boiler for flexible unit of operation to run unit at 40% load without oil support also back pass modification work and APH replacement work (90%).</p> <p><b>C&amp;I:</b> Up-gradation of 2x200 MW Ukai Unit -3&amp;4. Completed in April-2016.</p> <p>Expected/Actual date of start of Work 04.08.2025.</p> |
| 8 | Gujarat   | Ukai TPS     | 5 | 1985 | 210 | <p><b>ESP R&amp;M:</b> Retrofitting of Electrostatic Precipitators (ESPs)</p> <p><b>Boiler</b> -Modification of Boiler for flexible unit of operation to run unit at 40% load without oil support also back pass modification work and APH replacement work (%) Work Not started.</p> <p><b>TG</b>-Complete replacement of HP, IP casings and internals and replacement of internals in LP turbines with modification in steam path. (%) Work Not started.</p> <p><b>C&amp;I</b>-Up-gradation of existing Siemens makes DCS system by latest DCS system for TG and central DCS (%) Work Not started.</p> <p><b>Ash Plant:</b> Combine ash slurry pump house for UTPS unit No. 3, 4 &amp; 5 for enhancing capacity.- completed in May-2022.</p>  |

|    |              |                  |   |      |     |  |
|----|--------------|------------------|---|------|-----|--|
| 9  | Gujarat      | Wanakbori<br>TPS | 1 | 1982 | 210 | <p><b>ESP R&amp;M:</b> Retrofitting of Electrostatic Precipitators (ESPs)</p> <p><b>Boiler-</b>Modification of Boiler for flexible unit of operation to run unit at 40% load without oil support also back pass modification work and APH replacement work (%) Work Not started.</p> <p><b>TG</b> - Complete replacement of HP, IP casings and internals and replacement of internals in LP turbines with modification in steam path. (%) Work Not started.</p>  |
| 10 | Gujarat      | Wanakbori<br>TPS | 2 | 1983 | 210 | <p><b>ESP R&amp;M:</b> Retrofitting of Electrostatic Precipitators (ESPs)</p> <p><b>Boiler-</b>Modification of Boiler for flexible unit of operation to run unit at 40% load without oil support also back pass modification work and APH replacement work (%) Work Not started.</p> <p><b>TG</b> - Complete replacement of HP, IP casings and internals and replacement of internals in LP turbines with modification in steam path. (%) Work Not started.</p>  |
| 11 | Chhattisgarh | Korba (West)     | 1 | 1983 | 210 | <p><b>Turbine-</b>completed in unit 1,3 &amp;4</p> <p><b>Boiler-</b>Inspection of Headers of PSH, FSH, LTSH &amp; RH coils MPI, Boroscopy, NDT, DP, Thickness Measurement, Hardness &amp; Metallurgy test etc. to be carried out during RLA.</p> <p><b>C&amp;I-</b>Replacement of old RCF panels with upgraded panels Supply, installation &amp; commissioning of Field Dozing.</p>  |
| 12 | Chhattisgarh | Korba (West)     | 2 | 1984 | 210 |  |
| 13 | Chhattisgarh | Korba (West)     | 3 | 1985 | 210 |  |
| 14 | Odisha       | IB VALLEY<br>TPS | 1 | 1994 | 210 | Ongoing R&M and LE study   |
| 15 | Odisha       | IB VALLEY<br>TPS | 2 | 1995 | 210 | Ongoing R&M and LE study   |
| 16 | West Bengal  | KOLAGHAT<br>TPS  | 3 | 1984 | 210 | <p>R&amp;M completed Within time frame.</p> <p>Ash Plant:- Augmentation of Ash Plant capacity, complete change of Bottom Ash Hopper internals, vacuum pumps, Ash conveying system, Silo unloading system, vent fan, vent filter etc. Installation of FAE Tower.</p> <p>ESP Unit 3:- Complete new ESP installation. Height increase of ESP to 15M, change of all electrodes, HFTR and TR sets along with new control panels, control room etc.</p> <p>DSI for Unit 3:- Installation of new DSI system, viper mills, SBC conveying pipelines to APH I/L, SBC Silo's and new SOX monitoring system.</p> |
| 17 | Tamil Nadu   | TUTICORIN<br>TPS | 1 | 1979 | 210 | <p>Ongoing Need based R&amp;M</p> <p>Procurement of 1No. spare Primary Air Fan Motor of 6.6KV, 900KW, 1490RPM with antifriction bearings for unit-I PA fan locations at TTPS.</p> <p>Replacement of 2nos. 16MVA,15.75KV/7KV Unit</p>   |

|              |             |                 |   |                  |     |  |
|--------------|-------------|-----------------|---|------------------|-----|--|
|              |             |                 |   |                  |     | auxiliary transformers in units - I at TTPS.   |
| 18           | Tamil Nadu  | TUTICORIN TPS   | 2 | 1980             | 210 | Ongoing Need based R&M<br>Procurement of 1No. spare Primary Air Fan Motor of 6.6KV, 900KW, 1490RPM with antifriction bearings for unit-I PA fan locations at TTPS.<br>Replacement of 2nos. 16MVA, 15.75KV/7KV Unit auxiliary transformers in units - II TTPS.  |
| 19           | Tamil Nadu  | TUTICORIN TPS   | 3 | 1982             | 210 | Ongoing Need based R&M<br>Distributed Digital Control Monitoring and Information System (DDCMIS) in Unit III.<br>Design, Manufacture, Supply, Erection, Testing & Commissioning of Economizer coil Assembly, LTSH Supply Tubes & Bends and straight tube panels for Super Heater Rear wall near Economizer complete for 210MW. |
| 20           | Maharashtra | Bhusawal TPS    | 3 | 1982             | 210 | Need based R&M   |
| 21           | Maharashtra | CHANDRAPUR STPS | 3 | 1985             | 210 | Need based R&M   |
| 22           | Maharashtra | CHANDRAPUR STPS | 4 | 1986             | 210 | Need based R&M   |
| 23           | Maharashtra | NASIK TPS       | 3 | 1979             | 210 | Need based R&M   |
| 24           | Maharashtra | NASIK TPS       | 4 | 1980             | 210 | Need based R&M   |
| 25           | Maharashtra | NASIK TPS       | 5 | 1981             | 210 | Need based R&M   |
| <b>Total</b> |             |                 |   | <b>5230 (MW)</b> |     |  |

## PRIVATE SECTOR

| S.No. | State       | Name of Station | Unit No. | Year of Comm. | Cap. (MW) | status   |
|-------|-------------|-----------------|----------|---------------|-----------|--|
| 1     | Maharashtra | TROMBAY TPS     | 5        | 1984          | 500       | do not intend to carry out R & M as PPA is only for 5 years with minimum allowed capex |

**Annexure IV**

| S. No. | Five Year Plan                        | Year                          | No. of TPS / No. of Units               | Capacity (MW)                       | Additional Generation Achieved MU/ Annum* | Equivalent MW** |
|--------|---------------------------------------|-------------------------------|---|-------------------------------------|---|-----------------|
| 1      | 7 <sup>th</sup> Plan & 2 Annual Plans | 85-86 to 89-90 & 90-91, 91-92 | <b>34 / 163</b>                         | <b>13570</b>                        | 100<br>00                                 | 2000            |
| 2      | 8 <sup>th</sup> Plan (R&M) (LEP)      | 1992 to 1997                  | <b>44 / 198</b><br>43/(194)<br>1/(4)    | <b>20869</b><br>(20569)<br>(300)    | 5085                                      | 763             |
| 3      | 9 <sup>th</sup> Plan (R&M) (LEP)      | 1997 to 2002                  | <b>37 / 152</b><br>29/ (127)<br>8/ (25) | <b>18991</b><br>(17306)<br>(1685)   | 14500                                     | 2200            |
| 4      | 10 <sup>th</sup> Plan (R&M) (LEP)     | 2002 to 2007                  | <b>9/25</b><br>5/(14)<br>4/(11)         | <b>3445</b><br>(2460)<br>(985)      | 2000                                      | 300             |
| 5      | 11 <sup>th</sup> Plan (R&M) (LEP)     | 2007 to 2012                  | <b>21/72</b><br>15/(59)<br>6/(13)       | <b>16146</b><br>(14855)<br>(1291)   | 5400                                      | 820             |
| 6      | 12 <sup>th</sup> Plan (R&M) (LEP)     | 2012 to 2017                  | <b>18/37</b><br>8/16<br>10/21           | <b>7202.5</b><br>4560.50<br>2641.76 | ----                                      | ----            |

**Annexure V**

The Summary of R&M/ LE completed during (2017-2022) Projects is given below:

| Year                           | LE<br>No. of units (MW) |         | R & M<br>No. of units (MW) |         | Total<br>(state + central)<br>No. of units (MW) |         | Total LE and<br>R&M<br>No. of units<br>(MW) |
|--------------------------------|-------------------------|---------|----------------------------|---------|---|---------|---|
|                                | State                   | Central | State                      | Central | State   | Central |   |
| 2017-18                        | 02(410)                 | --      | --                         | 02(67)  | 02(410)   | 02(67)  | 04(477)                                     |
| 2018-19                        | 02(410)                 | --      | --                         | --      | 2(410)  | --      | 02(410)                                     |
| 2019-22                        | --                      | --      | --                         | --      | --  | --      | --  |
| 2022-23                        | 01(200)                 | --      | --                         | 01(110) | 01(200)   | 01(110) | 02(310)                                     |
| 2024-25                        | --                      | --      | 01(210)                    | --      | 01(210)   | --      | 01(210)                                     |
| <b>Total No. of units (MW)</b> | 05(1020)                | --      | 01(210)                    | 03(177) | 06(1230)  | 03(177) | 09(1407)                                    |
|                                | <b>05(1020)</b>         |         | 4(387)                     |         | <b>09(1407)</b>                                 |         |   |

## Annexure VI

### List of NTPC & JV thermal plants operating at 55% Minimum Technical Load:

|    | NTPC Coal Stations | Commercial Capacity MW | Capacity achieving 55% MTL |
|----|--------------------|------------------------|----------------------------|
| 1  | Singrauli          | 2000                   | 2000                       |
| 2  | Rihand             | 3000                   | 3000                       |
| 3  | Unchahar           | 1550                   | 1550                       |
| 4  | Tanda              | 1100                   | 1100                       |
| 5  | Dadri coal         | 1820                   | 1820                       |
| 6  | Mouda              | 2320                   | 2320                       |
| 7  | Korba              | 2600                   | 2600                       |
| 8  | Vindhyachal        | 4760                   | 4760                       |
| 9  | Sipat              | 2980                   | 2980                       |
| 10 | Ramagundam         | 2600                   | 2600                       |
| 11 | Simhadri           | 2000                   | 2000                       |
| 12 | Farakka            | 2100                   | 2100                       |
| 13 | Kahalgaon          | 2340                   | 2340                       |
| 14 | Barh               | 1320                   | 1320                       |
| 15 | Talcher kaniha     | 3000                   | 3000                       |
| 16 | Bongaigaon         | 750                    | 750                        |
| 17 | Kudgi              | 2400                   | 2400                       |
| 18 | Solapur            | 1320                   | 1320                       |
| 19 | Gadarwara          | 1600                   | 1600                       |
| 20 | Lara               | 1600                   | 1600                       |

|    |                        |              |              |
|----|------------------------|--------------|--------------|
| 21 | Barauni                | 360          | 360          |
| 22 | Darlipalli             | 800          | 800          |
| 23 | Khargone               | 1320         | 1320         |
|    | <b>NTPC COAL TOTAL</b> | <b>45640</b> | <b>45640</b> |

|   | JV Coal Stations        | Commercial Capacity MW | Capacity achieving 55% MTL |
|---|-------------------------|------------------------|----------------------------|
| 1 | Bhilai PP III           | 500                    | 500                        |
| 2 | Kanti**                 | 610                    | 610                        |
| 3 | Jhajjar                 | 1500                   | 1500                       |
| 4 | Vallur                  | 1500                   | 1500                       |
| 5 | BRBCL                   | 750                    | 750                        |
| 6 | NPGCL                   | 660                    | 660                        |
| 7 | Meja                    | 1320                   | 1320                       |
|   | <b>JV COAL TOTAL</b>    | <b>6840</b>            | <b>6840</b>                |
|   | <b>NTPC+JV Total***</b> | <b>52480</b>           | <b>52480</b>               |

\*\* Kanti Stage 1, comprising of two units of 110 MW capacity, is unable to achieve 1% Ramp up & down.

\*\*\* JV Captive Coal plants totaling 314 MW are not considered

**List of thermal plants (Non NTPC) operating at 55% Minimum Technical Load:**

| S. No. | Region | State          | Sector         | Organisation | Name of Project           | Location District | Fuel used | Unit No. | Total Capacity (MW) |
|--------|--------|----------------|----------------|--------------|---------------------------|-------------------|-----------|----------|---------------------|
| 1      | NR     | Rajasthan      | State Sector   | RRVUNL       | CHHABRA TPP               | Baran             | Coal      | 5        | 660                 |
| 2      | NR     | Rajasthan      | State Sector   | RRVUNL       | CHHABRA TPP               | Baran             | Coal      | 6        | 660                 |
| 3      | NR     | Rajasthan      | State Sector   | RRVUNL       | KOTA TPS                  | Kota              | Coal      | 1        | 110                 |
| 4      | NR     | Rajasthan      | State Sector   | RRVUNL       | KOTA TPS                  | Kota              | Coal      | 2        | 110                 |
| 5      | WR     | Gujarat        | State Sector   | GSECL        | UKAI TPS                  | Tapi              | Coal      | 6        | 500                 |
| 6      | WR     | Chhattisgarh   | Private Sector | JPL          | OP JINDAL TPS             | Raigarh           | Coal      | 2        | 250                 |
| 7      | WR     | Chhattisgarh   | Private Sector | JPL          | OP JINDAL TPS             | Raigarh           | Coal      | 4        | 250                 |
| 8      | WR     | Chhattisgarh   | Private Sector | JPL          | TAMNAR TPP                | Raigarh           | Coal      | 1        | 600                 |
| 9      | WR     | Madhya Pradesh | Private Sector | JHAPL        | SEIONI TPP                | Seoni             | Coal      | 1        | 600                 |
| 10     | SR     | Tamil Nadu     | Private Sector | ITPCL        | ITPCL TPP                 | Cuddalore         | Coal      | 1        | 600                 |
| 11     | SR     | Tamil Nadu     | Private Sector | ITPCL        | ITPCL TPP                 | Cuddalore         | Coal      | 2        | 600                 |
| 12     | SR     | Tamil Nadu     | Private Sector | CEPL         | MUTHIARA TPP              | Thoothukudi       | Coal      | 1        | 600                 |
| 13     | SR     | Tamil Nadu     | Private Sector | CEPL         | MUTHIARA TPP              | Thoothukudi       | Coal      | 2        | 600                 |
| 14     | SR     | Tamil Nadu     | Central Sector | NTPL         | TUTICORIN (JV) TPP        | Thoothukudi       | Coal      | 1        | 500                 |
| 15     | SR     | Tamil Nadu     | Central Sector | NTPL         | TUTICORIN (JV) TPP        | Thoothukudi       | Coal      | 2        | 500                 |
| 16     | ER     | Jharkhand      | Central Sector | DVC          | KODERMA TPP               | Koderma           | Coal      | 1        | 500                 |
| 17     | ER     | Orrisa         | State Sector   | OPGC         | IB VALLEY TPS             | Jharsuguda        | Coal      | 3        | 660                 |
| 18     | ER     | Orrisa         | State Sector   | OPGC         | IB VALLEY TPS             | Jharsuguda        | Coal      | 4        | 660                 |
| 19     | SR     | Andhra Pradesh | Private Sector | SEIL         | PAINAMPURAM TPP           | SPSR Nellore      | Coal      | 1        | 660                 |
| 20     | SR     | Andhra Pradesh | Private Sector | SEIL         | PAINAMPURAM TPP           | SPSR Nellore      | Coal      | 2        | 660                 |
| 21     | SR     | Andhra Pradesh | State Sector   | APGENCO      | RAYALASEEMA TPS           | YSR Kadapa        | Coal      | 6        | 600                 |
| 22     | SR     | Andhra Pradesh | State Sector   | APPDCL       | DAMODARAM SANJEEVAIAH TPS | SPSR Nellore      | Coal      | 1        | 800                 |
| 23     | SR     | Andhra Pradesh | State Sector   | APPDCL       | DAMODARAM SANJEEVAIAH TPS | SPSR Nellore      | Coal      | 2        | 800                 |
| 24     | NR     | Uttar Pradesh  | Private Sector | LPGCL        | LALITPUR TPS              | Lalitpur          | Coal      | 1        | 660                 |

|    |    |               |                |          |                  |              |      |   |     |
|----|----|---------------|----------------|----------|------------------|--------------|------|---|-----|
| 25 | NR | Uttar Pradesh | Private Sector | LPGCL    | LALITPUR TPS     | Lalitpur     | Coal | 2 | 660 |
| 26 | NR | Uttar Pradesh | Private Sector | LPGCL    | LALITPUR TPS     | Lalitpur     | Coal | 3 | 660 |
| 27 | NR | Uttar Pradesh | Private Sector | BEPL     | BARKHERA TPS     | Pilibhit     | Coal | 1 | 45  |
| 28 | NR | Uttar Pradesh | Private Sector | BEPL     | BARKHERA TPS     | Pilibhit     | Coal | 2 | 45  |
| 29 | NR | Uttar Pradesh | Private Sector | BEPL     | KHAMBARKHERA TPS | Kheri        | Coal | 1 | 45  |
| 30 | NR | Uttar Pradesh | Private Sector | BEPL     | KHAMBARKHERA TPS | Kheri        | Coal | 2 | 45  |
| 31 | NR | Uttar Pradesh | Private Sector | BEPL     | KUNDARKI TPS     | Gonda        | Coal | 1 | 45  |
| 32 | NR | Uttar Pradesh | Private Sector | BEPL     | KUNDARKI TPS     | Gonda        | Coal | 2 | 45  |
| 33 | NR | Uttar Pradesh | Private Sector | BEPL     | MAQSOODPUR TPS   | Shahjahanpur | Coal | 1 | 45  |
| 34 | NR | Uttar Pradesh | Private Sector | BEPL     | MAQSOODPUR TPS   | Shahjahanpur | Coal | 2 | 45  |
| 35 | NR | Uttar Pradesh | Private Sector | BEPL     | UTRAULA TPS      | Balrampur    | Coal | 1 | 45  |
| 36 | NR | Uttar Pradesh | Private Sector | BEPL     | UTRAULA TPS      | Balrampur    | Coal | 2 | 45  |
| 37 | NR | Uttar Pradesh | State Sector   | UPRVU NL | PARICHHA TPS     | Jhansi       | Coal | 4 | 110 |
| 38 | NR | Uttar Pradesh | State Sector   | UPRVU NL | PARICHHA TPS     | Jhansi       | Coal | 2 | 110 |
| 40 | NR | Uttar Pradesh | State Sector   | UPRVU NL | PARICHHA TPS     | Jhansi       | Coal | 3 | 210 |
| 41 | NR | Uttar Pradesh | State Sector   | UPRVU NL | PARICHHA TPS     | Jhansi       | Coal | 4 | 210 |
| 42 | NR | Uttar Pradesh | State Sector   | UPRVU NL | PARICHHA TPS     | Jhansi       | Coal | 5 | 250 |
| 43 | NR | Uttar Pradesh | State Sector   | UPRVU NL | PARICHHA TPS     | Jhansi       | Coal | 6 | 250 |
| 44 | WR | Gujarat       | State Sector   | GSECL    | WANAKBORI TPS    | Kutch        | Coal | 4 | 210 |
| 45 | WR | Gujarat       | State Sector   | GSECL    | WANAKBORI TPS    | Kutch        | Coal | 5 | 210 |
| 46 | NR | Uttar Pradesh | State Sector   | UPRVU NL | ANPARA TPS       | Sonbhadra    | Coal | 1 | 210 |
| 47 | NR | Uttar Pradesh | State Sector   | UPRVU NL | ANPARA TPS       | Sonbhadra    | Coal | 2 | 210 |
| 48 | NR | Uttar Pradesh | State Sector   | UPRVU NL | ANPARA TPS       | Sonbhadra    | Coal | 3 | 210 |
| 49 | NR | Uttar Pradesh | State Sector   | UPRVU NL | ANPARA TPS       | Sonbhadra    | Coal | 4 | 500 |
| 50 | NR | Uttar Pradesh | State Sector   | UPRVU NL | ANPARA TPS       | Sonbhadra    | Coal | 5 | 500 |
| 51 | NR | Uttar Pradesh | State Sector   | UPRVU NL | ANPARA TPS       | Sonbhadra    | Coal | 6 | 500 |
| 52 | NR | Uttar Pradesh | State Sector   | UPRVU NL | ANPARA TPS       | Sonbhadra    | Coal | 7 | 500 |
| 53 | NR | Punjab        | Private Sector | NPL      | RAJPURA TPP      | Patiala      | Coal | 1 | 700 |

|    |    |               |                |            |                     |                 |         |    |     |
|----|----|---------------|----------------|------------|---------------------|-----------------|---------|----|-----|
| 54 | NR | Punjab        | Private Sector | NPL        | RAJPURA TPP         | Patiala         | Coal    | 2  | 700 |
| 55 | WR | Maharashtra   | Private Sector | TATA PCL   | TROMBAY TPS         | Mumbai          | Coal    | 5  | 500 |
| 56 | NR | Uttar Pradesh | State Sector   | UPRVU NL   | OBRA TPS            | Sonbhadra       | Coal    | 9  | 200 |
| 57 | NR | Uttar Pradesh | State Sector   | UPRVU NL   | OBRA TPS            | Sonbhadra       | Coal    | 10 | 200 |
| 58 | NR | Uttar Pradesh | State Sector   | UPRVU NL   | OBRA TPS            | Sonbhadra       | Coal    | 11 | 200 |
| 59 | SR | Karnataka     | State Sector   | RPCL       | Yermarus TPS        | Raichur         | Coal    | 1  | 800 |
| 60 | SR | Karnataka     | State Sector   | RPCL       | Yermarus TPS        | Raichur         | Coal    | 2  | 800 |
| 61 | WR | Gujarat       | State Sector   | GSECL      | WANAKBORI TPS       | Kutch           | Coal    | 6  | 210 |
| 62 | WR | Gujarat       | State Sector   | GSECL      | WANAKBORI TPS       | Kutch           | Coal    | 7  | 210 |
| 63 | NR | Punjab        | Private Sector | TSPL       | TALWANDI SABO TPP   | Mansa           | Coal    | 1  | 660 |
| 64 | NR | Punjab        | Private Sector | TSPL       | TALWANDI SABO TPP   | Mansa           | Coal    | 2  | 660 |
| 65 | NR | Punjab        | Private Sector | TSPL       | TALWANDI SABO TPP   | Mansa           | Coal    | 3  | 660 |
| 66 | SR | Karnataka     | State Sector   | KPCL       | BELLARY TPS         | Bellary         | Coal    | 1  | 500 |
| 67 | SR | Karnataka     | State Sector   | KPCL       | BELLARY TPS         | Bellary         | Coal    | 2  | 500 |
| 68 | SR | Karnataka     | State Sector   | KPCL       | BELLARY TPS         | Bellary         | Coal    | 3  | 700 |
| 69 | ER | Jharkhand     | Private Sector | MPL        | MAITHON RB TPP      | Dhanbad         | Coal    | 1  | 525 |
| 70 | ER | Jharkhand     | Private Sector | MPL        | MAITHON RB TPP      | Dhanbad         | Coal    | 2  | 525 |
| 71 | ER | West Bengal   | Private Sector | HEL        | HALDIA TPP          | Purba Medinipur | Coal    | 1  | 300 |
| 72 | ER | West Bengal   | Private Sector | HEL        | HALDIA TPP          | Purba Medinipur | Coal    | 2  | 300 |
| 73 | NR | Uttar Pradesh | State Sector   | UPRVU NL   | HARDUAGANJ TPS      | Aligarh         | Coal    | 7  | 105 |
| 74 | NR | Uttar Pradesh | State Sector   | UPRVU NL   | HARDUAGANJ TPS      | Aligarh         | Coal    | 8  | 250 |
| 75 | NR | Uttar Pradesh | State Sector   | UPRVU NL   | HARDUAGANJ TPS      | Aligarh         | Coal    | 9  | 250 |
| 76 | WR | Gujarat       | State Sector   | GMDCL      | AKRIMOTA LIG TPS    | Kutch           | Lignite | 1  | 125 |
| 77 | WR | Gujarat       | State Sector   | GMDCL      | AKRIMOTA LIG TPS    | Kutch           | Lignite | 2  | 125 |
| 78 | WR | Maharashtra   | Private Sector | DIPL       | DHARIWAL TPP        | Chandrapur      | Coal    | 1  | 300 |
| 79 | WR | Maharashtra   | Private Sector | DIPL       | DHARIWAL TPP        | Chandrapur      | Coal    | 1  | 300 |
| 80 | WR | Maharashtra   | State Sector   | MAHAG ENCO | CHANDRAPUR(MH.) TPS | Chandrapur      | Coal    | 5  | 500 |
| 81 | WR | Gujarat       | Private Sector | CGPL       | MUNDRA UMTTP        | Kutch           | Coal    | 1  | 800 |

|     |    |               |                |           |                      |              |      |    |     |
|-----|----|---------------|----------------|-----------|----------------------|--------------|------|----|-----|
| 82  | WR | Gujarat       | Private Sector | CGPL      | MUNDRA UMTTP         | Kutch        | Coal | 2  | 800 |
| 83  | WR | Gujarat       | Private Sector | CGPL      | MUNDRA UMTTP         | Kutch        | Coal | 3  | 800 |
| 84  | WR | Gujarat       | Private Sector | CGPL      | MUNDRA UMTTP         | Kutch        | Coal | 4  | 800 |
| 85  | WR | Gujarat       | Private Sector | CGPL      | MUNDRA UMTTP         | Kutch        | Coal | 5  | 800 |
| 86  | NR | Uttar Pradesh | Private Sector | PPGCL     | Prayagraj TPP        | Allahabad    | Coal | 2  | 660 |
| 87  | WR | Maharashtra   | State Sector   | MAHAGENCO | Khaperkheda TPS      | Nagpur       | Coal | 1  | 210 |
| 88  | WR | Maharashtra   | State Sector   | MAHAGENCO | Khaperkheda TPS      | Nagpur       | Coal | 2  | 210 |
| 89  | WR | Maharashtra   | State Sector   | MAHAGENCO | Khaperkheda TPS      | Nagpur       | Coal | 3  | 210 |
| 90  | WR | Maharashtra   | State Sector   | MAHAGENCO | Khaperkheda TPS      | Nagpur       | Coal | 4  | 210 |
| 91  | WR | Maharashtra   | State Sector   | MAHAGENCO | Khaperkheda TPS      | Nagpur       | Coal | 5  | 500 |
| 92  | WR | Maharashtra   | State Sector   | MAHAGENCO | Koradi TPS           | Nagpur       | Coal | 8  | 660 |
| 94  | ER | West Bengal   | Central Sector | DVC       | Mejia TPS            | Bankura      | Coal | 7  | 500 |
| 95  | ER | West Bengal   | Central Sector | DVC       | Mejia TPS            | Bankura      | Coal | 8  | 500 |
| 96  | ER | West Bengal   | Central Sector | DVC       | Koderma TPS          | Koderma      | Coal | 2  | 500 |
| 97  | ER | West Bengal   | Central Sector | DVC       | DURGAPUR STEEL TPS   | Bardhaman    | Coal | 1  | 500 |
| 98  | ER | West Bengal   | Central Sector | DVC       | DURGAPUR STEEL TPS   | Bardhaman    | Coal | 2  | 500 |
| 99  | ER | West Bengal   | Central Sector | DVC       | BOKARO TPS `A` EXP   | BOKARO       | Coal | 1  | 500 |
| 100 | WR | Maharashtra   | State Sector   | MAHAGENCO | Koradi TPS           | Nagpur       | Coal | 9  | 660 |
| 101 | WR | Maharashtra   | State Sector   | MAHAGENCO | Koradi TPS           | Nagpur       | Coal | 10 | 660 |
| 102 | ER | Jharkhand     | Central Sector | DVC       | CHANDRAPURA(DVC) TPS | Bokaro       | Coal | 7  | 250 |
| 103 | ER | West Bengal   | Central Sector | DVC       | Raghunathpur         | Purulia      | Coal | 1  | 600 |
| 104 | NR | Haryana       | State Sector   | HPGCL     | YAMUNA NAGAR TPS     | Yamuna Nagar | Coal | 1  | 300 |
| 105 | NR | Haryana       | State Sector   | HPGCL     | YAMUNA NAGAR TPS     | Yamuna Nagar | Coal | 2  | 300 |
| 106 | NR | Haryana       | State Sector   | HPGCL     | RAJIV GANDHI TPS     | Hisar        | Coal | 1  | 600 |
| 107 | NR | Haryana       | State Sector   | HPGCL     | RAJIV GANDHI TPS     | Hisar        | Coal | 2  | 600 |

|     |    |                |                |                       |                          |                |      |     |     |
|-----|----|----------------|----------------|-----------------------|--------------------------|----------------|------|-----|-----|
| 108 | WR | Maharashtra    | Private Sector | RATTAN INDIA          | Amravati TPS             | Amravati       | Coal | 1   | 270 |
| 109 | WR | Maharashtra    | Private Sector | RATTAN INDIA          | Amravati TPS             | Amravati       | Coal | 2   | 270 |
| 110 | WR | Maharashtra    | Private Sector | RATTAN INDIA          | Amravati TPS             | Amravati       | Coal | 3   | 270 |
| 111 | WR | Maharashtra    | Private Sector | RATTAN INDIA          | Amravati TPS             | Amravati       | Coal | 4   | 270 |
| 112 | WR | Maharashtra    | Private Sector | RATTAN INDIA          | Amravati TPS             | Amravati       | Coal | 5   | 270 |
| 113 | WR | Chhattisgarh   | Private Sector | JPL                   | OP JINDAL TPS            | Raigarh        | Coal | 1   | 250 |
| 114 | WR | Chhattisgarh   | Private Sector | JPL                   | OP JINDAL TPS            | Raigarh        | Coal | 3   | 250 |
| 115 | ER | West Bengal    | Central Sector | DVC                   | RAGHUNATHPUR TPP         | Purulia        | Coal | 2   | 600 |
| 116 | SR | Tamil Nadu     | State Sector   | TANGE DCO             | METTUR TPS-II            | Salem          | Coal | 1   | 600 |
| 117 | WR | Madhya Pradesh | State Sector   | MPPGCL                | SHREE SINGAJI TPP        | Khandwa        | Coal | 3   | 660 |
| 118 | WR | Gujarat        | Private Sector | TOR. POW. (UNOSU GEN) | SABARMATI (D-F STATIONS) | Ahmedabad      | Coal | 2   | 120 |
| 119 | WR | Gujarat        | Private Sector | TOR. POW. (UNOSU GEN) | SABARMATI (D-F STATIONS) | Ahmedabad      | Coal | 3ta | 121 |
| 120 | WR | Gujarat        | Private Sector | TOR. POW. (UNOSU GEN) | SABARMATI (D-F STATIONS) | Ahmedabad      | Coal | 4   | 121 |
| 121 | WR | Chhattisgarh   | Private Sector | JPL                   | TAMNAR TPP               | Raigarh        | Coal | 2   | 600 |
| 122 | SR | Tamil Nadu     | State Sector   | TANGE DCO             | NORTH CHENNAI TPS        | Thiruvallur    | Coal | 1   | 210 |
| 123 | SR | Tamil Nadu     | State Sector   | TANGE DCO             | NORTH CHENNAI TPS        | Thiruvallur    | Coal | 4   | 600 |
| 124 | WR | Chhattisgarh   | Private Sector | DBPCL                 | BARADARHA TPS            | Janjgir Champa | Coal | 1   | 600 |
| 125 | WR | Madhya Pradesh | State Sector   | MPPGCL                | SHREE SINGAJI TPP        | Khandwa        | Coal | 1   | 600 |
| 126 | WR | Chhattisgarh   | Private Sector | JPL                   | TAMNAR TPP               | Raigarh        | Coal | 3   | 600 |
| 127 | SR | Tamil Nadu     | State Sector   | TANGE DCO             | NORTH CHENNAI TPS        | Thiruvallur    | Coal | 2   | 210 |

|             |    |                |                |           |                   |                |      |   |     |
|-------------|----|----------------|----------------|-----------|-------------------|----------------|------|---|-----|
| 1<br>2<br>8 | WR | Madhya Pradesh | State Sector   | MPPGCL    | SHREE SINGAJI TPP | Khandwa        | Coal | 2 | 600 |
| 1<br>2<br>9 | WR | Madhya Pradesh | State Sector   | MPPGCL    | SHREE SINGAJI TPP | Khandwa        | Coal | 4 | 660 |
| 1<br>3<br>0 | WR | Chhattisgarh   | Private Sector | DBPCL     | BARADARHA TPS     | Janjgir Champa | Coal | 2 | 600 |
| 1<br>3<br>1 | WR | Chhattisgarh   | Private Sector | JPL       | TAMNAR TPP        | Raigarh        | Coal | 4 | 600 |
| 1<br>3<br>2 | SR | Tamil Nadu     | State Sector   | TANGEDCO  | NORTH CHENNAI TPS | Thiruvallur    | Coal | 5 | 600 |
| 1<br>3<br>3 | WR | Madhya Pradesh | Private Sector | ESSARPMPL | MAHAN TPP         | Singrauli      | Coal | 2 | 600 |
| 1<br>3<br>4 | WR | Madhya Pradesh | Private Sector | ESSARPMPL | MAHAN TPP         | Singrauli      | Coal | 1 | 600 |
| 1<br>3<br>5 | WR | Chhattisgarh   | Private Sector | TRNE      | NAWAPARA TPP      | Raigarh        | Coal | 2 | 300 |
| 1<br>3<br>6 | ER | West Bengal    | State Sector   | WPBDC     | BAKRESWAR TPS     | Birbhum        | Coal | 1 | 210 |
| 1<br>3<br>7 | ER | West Bengal    | State Sector   | WPBDC     | BAKRESWAR TPS     | Birbhum        | Coal | 2 | 210 |
| 1<br>3<br>8 | ER | West Bengal    | State Sector   | WPBDC     | BAKRESWAR TPS     | Birbhum        | Coal | 3 | 210 |
| 1<br>3<br>9 | ER | West Bengal    | State Sector   | WPBDC     | BAKRESWAR TPS     | Birbhum        | Coal | 5 | 210 |
| 1<br>4<br>0 | ER | West Bengal    | State Sector   | WPBDC     | SAGARDIGHI TPS    | Murshidabad    | Coal | 3 | 500 |
| 1<br>4<br>1 | ER | Bihar          | Central Sector | NPGCL     | NABINAGAR STPP    | Aurangabad     | Coal | 3 | 660 |
| 1<br>4<br>1 | ER | Bihar          | Central Sector | NPGCL     | NABINAGAR STPP    | Aurangabad     | Coal | 4 | 250 |
| 1<br>4<br>2 | ER | West Bengal    | Private Sector | CESC      | BUDGE BUDGE TPS   | South Parganas | Coal | 3 | 250 |
| 1<br>4<br>3 | WR | Maharashtra    | Private Sector | APL       | TIRORA TPS        | Gondia         | Coal | 5 | 660 |
| 1<br>4<br>4 | WR | Maharashtra    | Private Sector | APL       | TIRORA TPS        | Gondia         | Coal | 4 | 660 |
| 1<br>4<br>5 | WR | Maharashtra    | Private Sector | APL       | TIRORA TPS        | Gondia         | Coal | 3 | 660 |
| 1<br>4<br>6 | NR | Rajasthan      | Private Sector | APL       | KAWAI TPS         | Baran          | Coal | 1 | 660 |
| 1<br>4<br>7 | NR | Rajasthan      | Private Sector | APL       | KAWAI TPS         | Baran          | Coal | 2 | 660 |

|     |    |                |                |             |                    |                |      |    |     |
|-----|----|----------------|----------------|-------------|--------------------|----------------|------|----|-----|
| 148 | WR | Maharashtra    | Private Sector | APL         | TIRORA TPS         | Gondia         | Coal | 2  | 660 |
| 149 | WR | Chhattisgarh   | State Sector   | CSPGCL      | MARWA TPS          | Janjgir Champa | Coal | 2  | 500 |
| 150 | WR | Maharashtra    | Private Sector | APL         | TIRORA TPS         | Gondia         | Coal | 1  | 660 |
| 151 | WR | Chhattisgarh   | Private Sector | GCEL/A DANI | RAIKHEDA TPP       | Raipur         | Coal |    | 685 |
| 152 | WR | Chhattisgarh   | Private Sector | GCEL/A DANI | RAIKHEDA TPP       | Raipur         | Coal |    | 685 |
| 153 | WR | Gujarat        | State Sector   | GSECL       | WANAKBORI TPS      | Kutch          | Coal | 8  | 800 |
| 154 | WR | Gujarat        | State Sector   | GSECL       | UKAI TPS           | Tapi           | Coal | 3  | 200 |
| 155 | WR | Maharashtra    | State Sector   | MAHAG ENCO  | BHUSAWAL TPS       | Bhusawal       | Coal | 5  | 500 |
| 156 | WR | Maharashtra    | State Sector   | MAHAG ENCO  | BHUSAWAL TPS       | Bhusawal       | Coal | 4  | 500 |
| 157 | ER | Bihar          | Central Sector | NTPC        | BARH I             | Patna          | Coal | 1  | 660 |
| 158 | ER | Bihar          | Central Sector | NTPC        | NABINAGAR STPP     | Aurangabad     | Coal | 2  | 660 |
| 159 | ER | Odisha         | Private Sector | JITPL       | DERANG TPP         | Angul          | Coal | 1  | 600 |
| 160 | NR | Haryana        | Private Sector | JhPL(HR )   | MAHATMA GANDHI TPS | Jhajjar        | Coal | 1  | 660 |
| 161 | NR | Haryana        | Private Sector | JhPL(HR )   | MAHATMA GANDHI TPS | Jhajjar        | Coal | 2  | 660 |
| 162 | WR | Madhya Pradesh | State Sector   | MPPGCL      | SATPURA TPS        | Betul          | Coal | 11 | 250 |
| 163 | WR | Gujarat        | State Sector   | GSECL       | SIKKA REP. TPS     | Jamnagar       | Coal | 3  | 210 |
| 169 | WR | Gujarat        | Private Sector | APL         | MUNDRA TPS         | Kutch          | Coal | 9  | 660 |
| 170 | WR | Gujarat        | Private Sector | APL         | MUNDRA TPS         | Kutch          | Coal | 8  | 660 |
| 171 | WR | Gujarat        | Private Sector | APL         | MUNDRA TPS         | Kutch          | Coal | 7  | 660 |
| 172 | WR | Madhya Pradesh | State Sector   | MPPGCL      | SATPURA TPS        | Betul          | Coal | 10 | 250 |
| 173 | WR | Chhattisgarh   | Private Sector | KWPCL       | AVANTHA BHANDAR    | Raigarh        | Coal | 1  | 600 |

|     |    |                |                |                |                              |                |         |   |     |
|-----|----|----------------|----------------|----------------|------------------------------|----------------|---------|---|-----|
| 174 | WR | Madhya Pradesh | State Sector   | MPPGCL         | AMARKANTAK EXT TPS           | Anuppur        | Coal    | 3 | 210 |
| 175 | WR | Madhya Pradesh | Private Sector | MBPML          | ANUPPUR TPP                  | Anuppur        | Coal    | 2 | 600 |
| 176 | WR | Madhya Pradesh | Private Sector | MBPML          | ANUPPUR TPP                  | Anuppur        | Coal    | 1 | 600 |
| 177 | WR | Maharashtra    | State Sector   | MAHAGENCO      | CHANDRAPUR(MAHARASHTRA) STPS | Chandrapur     | Coal    | 9 | 500 |
| 178 | NR | Uttar Pradesh  | Private Sector | PPGCL (Jaypee) | PRAYAGRAJ TPP                | Allahabad      | Coal    | 1 | 660 |
| 179 | NR | Uttar Pradesh  | Private Sector | PPGCL (Jaypee) | PRAYAGRAJ TPP                | Allahabad      | Coal    | 3 | 660 |
| 180 | SR | Andhra Pradesh | Private Sector | SEIL           | SGPL TPP                     | SPSR Nellore   | Coal    | 2 | 660 |
| 181 | WR | Gujarat        | Private Sector | APL            | MUNDRA TPS                   | Kutch          | Coal    | 6 | 660 |
| 182 | WR | Gujarat        | Private Sector | APL            | MUNDRA TPS                   | Kutch          | Coal    | 5 | 660 |
| 183 | WR | Gujarat        | Private Sector | APL            | MUNDRA TPS                   | Kutch          | Coal    | 4 | 330 |
| 184 | WR | Gujarat        | Private Sector | APL            | MUNDRA TPS                   | Kutch          | Coal    | 3 | 330 |
| 185 | WR | Gujarat        | Private Sector | APL            | MUNDRA TPS                   | Kutch          | Coal    | 2 | 330 |
| 186 | WR | Gujarat        | Private Sector | APL            | MUNDRA TPS                   | Kutch          | Coal    | 1 | 330 |
| 187 | ER | West Bengal    | Private Sector | CESC           | BUDGE BUDGE TPS              | South Parganas | Coal    | 2 | 250 |
| 188 | ER | West Bengal    | Private Sector | CESC           | BUDGE BUDGE TPS              | South Parganas | Coal    | 1 | 250 |
| 189 | WR | Gujarat        | State Sector   | GSECL          | SIKKA REP. TPS               | Jamnagar       | Coal    | 4 | 210 |
| 190 | WR | Gujarat        | Private Sector | GIPCL          | SURAT LIG. TPS               | Surat          | Lignite | 4 | 125 |
| 191 | WR | Gujarat        | Private Sector | GIPCL          | SURAT LIG. TPS               | Surat          | Lignite | 3 | 125 |
| 192 | WR | Gujarat        | Private Sector | GIPCL          | SURAT LIG. TPS               | Surat          | Lignite | 1 | 125 |
| 193 | WR | Gujarat        | Private Sector | GIPCL          | SURAT LIG. TPS               | Surat          | Lignite | 2 | 125 |
| 194 | WR | Gujarat        | State Sector   | GSECL          | GANDHI NAGAR TPS             | Gandhi Nagar   | Coal    | 5 | 210 |

|     |    |             |                |            |                              |              |      |   |     |
|-----|----|-------------|----------------|------------|------------------------------|--------------|------|---|-----|
| 195 | WR | Gujarat     | State Sector   | GSECL      | GANDHI NAGAR TPS             | Gandhi Nagar | Coal | 4 | 210 |
| 196 | WR | Gujarat     | State Sector   | GSECL      | GANDHI NAGAR TPS             | Gandhi Nagar | Coal | 3 | 210 |
| 197 | WR | Gujarat     | State Sector   | GSECL      | UKAI TPS                     | Tapi         | Coal | 5 | 210 |
| 198 | WR | Gujarat     | State Sector   | GSECL      | WANAKBORI TPS                | Kutch        | Coal | 3 | 210 |
| 199 | WR | Gujarat     | State Sector   | GSECL      | WANAKBORI TPS                | Kutch        | Coal | 2 | 210 |
| 200 | WR | Gujarat     | State Sector   | GSECL      | WANAKBORI TPS                | Kutch        | Coal | 1 | 210 |
| 201 | WR | Gujarat     | State Sector   | GSECL      | UKAI TPS                     | Tapi         | Coal | 4 | 200 |
| 202 | ER | Jharkhand   | Central Sector | NTPC       | NORTH KARANPURA STPP         | Chatra       | Coal | 1 | 660 |
| 203 | ER | Odisha      | Private Sector | JITPL      | DERANG TPP                   | Angul        | Coal | 2 | 600 |
| 204 | SR | Karnataka   | State Sector   | KPCL       | RAICHUR TPS                  | Raichur      | Coal | 3 | 210 |
| 205 | WR | Maharashtra | State Sector   | MAHAG ENCO | PARLI TPS                    | Beed         | Coal | 8 | 250 |
| 206 | WR | Maharashtra | State Sector   | MAHAG ENCO | CHANDRAPUR(MAHARASHTRA) STPS | Chandrapur   | Coal | 8 | 500 |
| 207 | WR | Maharashtra | State Sector   | MAHAG ENCO | PARAS TPS                    | Akola        | Coal | 2 | 250 |
| 208 | WR | Maharashtra | State Sector   | MAHAG ENCO | PARLI TPS                    | Beed         | Coal | 7 | 250 |
| 209 | WR | Maharashtra | State Sector   | MAHAG ENCO | PARAS TPS                    | Akola        | Coal | 1 | 250 |
| 210 | WR | Maharashtra | State Sector   | MAHAG ENCO | PARLI TPS                    | Beed         | Coal | 6 | 250 |
| 211 | WR | Maharashtra | State Sector   | MAHAG ENCO | CHANDRAPUR(MAHARASHTRA) STPS | Chandrapur   | Coal | 7 | 500 |
| 212 | WR | Maharashtra | State Sector   | MAHAG ENCO | CHANDRAPUR(MAHARASHTRA) STPS | Chandrapur   | Coal | 6 | 500 |
| 213 | WR | Maharashtra | State Sector   | MAHAG ENCO | CHANDRAPUR(MAHARASHTRA) STPS | Chandrapur   | Coal | 4 | 210 |
| 214 | WR | Maharashtra | State Sector   | MAHAG ENCO | CHANDRAPUR(MAHARASHTRA) STPS | Chandrapur   | Coal | 3 | 210 |
| 215 | WR | Maharashtra | State Sector   | MAHAG ENCO | BHUSAWAL TPS                 | Bhusawal     | Coal | 3 | 210 |

|     |    |                |                |          |                          |                     |       |    |     |
|-----|----|----------------|----------------|----------|--------------------------|---------------------|-------|----|-----|
| 216 | SR | Andhra Pradesh | Private Sector | SEIL     | SGPL TPP                 | SPSR Nellore        | Co al | 1  | 660 |
| 217 | NR | Rajasthan      | State Sector   | RRVUNL   | SURATGARH STPS           |                     | Co al | 8  | 660 |
| 218 | NR | Rajasthan      | State Sector   | RRVUNL   | SURATGARH STPS           |                     | Co al | 7  | 660 |
| 219 | SR | Tamil Nadu     | State Sector   | TANGEDCO | NORTH CHENNAI TPS        | Thiruvallur         | Co al | 3  | 210 |
| 220 | SR | Telangana      | State Sector   | TSGENCO  | KOTHAGUDEM TPS (STAGE-7) | Bhadradi Kothagudem | Co al | 12 | 800 |
| 221 | SR | Telangana      | State Sector   | TSGENCO  | KOTHAGUDEM TPS (NEW)     | Bhadradi Kothagudem | Co al | 11 | 500 |
| 222 | NR | Uttar Pradesh  | State Sector   | UPRVUNL  | HARDUAGANJ TPS           |                     | Co al | 10 | 660 |
| 223 | NR | Uttar Pradesh  | Central Sector | NTPC     | TANDA TPS                |                     | Co al | 6  | 660 |
| 224 | WR | Chhattisgarh   | Private Sector | TRNE     | NAWAPARA TPP             | Raigarh             | Co al | 1  | 300 |
| 225 | SR | Karnataka      | Private Sector | UPCL     | UDUPI TPP                | Udupi               | Co al | 2  | 600 |
| 226 | SR | Karnataka      | Private Sector | UPCL     | UDUPI TPP                | Udupi               | Co al | 1  | 600 |
| 227 | ER | West Bengal    | State Sector   | WBPDC    | SANTALDIH TPS            | Purulia             | Co al | 6  | 250 |
| 228 | ER | West Bengal    | State Sector   | WBPDC    | SANTALDIH TPS            | Purulia             | Co al | 5  | 250 |
| 229 | ER | West Bengal    | State Sector   | WBPDC    | BAKRESWAR TPS            | Birbhum             | Co al | 4  | 210 |
| 230 | ER | West Bengal    | State Sector   | WBPDC    | SAGARDIGHI TPS           | Murshidabad         | Co al | 2  | 300 |
| 231 | ER | West Bengal    | State Sector   | WBPDC    | SAGARDIGHI TPS           | Murshidabad         | Co al | 1  | 300 |
| 232 | ER | West Bengal    | State Sector   | WBPDC    | KOLAGHAT TPS             | Purba Medinipur     | Co al | 4  | 210 |
| 233 | ER | West Bengal    | State Sector   | WBPDC    | KOLAGHAT TPS             | Purba Medinipur     | Co al | 6  | 210 |
| 234 | ER | West Bengal    | State Sector   | WBPDC    | KOLAGHAT TPS             | Purba Medinipur     | Co al | 5  | 210 |
| 235 | ER | West Bengal    | State Sector   | WBPDC    | KOLAGHAT TPS             | Purba Medinipur     | Co al | 3  | 210 |
| 236 | ER | West Bengal    | State Sector   | WBPDC    | BANDEL TPS               | Hugly               | Co al | 5  | 210 |

|     |    |                |                |          |                           |              |       |   |     |
|-----|----|----------------|----------------|----------|---------------------------|--------------|-------|---|-----|
| 237 | SR | Andhra Pradesh | State Sector   | APPDCL   | DAMODARAM SANJEEVAIAH TPS | SPSR Nellore | Co al | 3 | 800 |
| 238 | NR | Rajasthan      | State Sector   | RRVUNL   | KALISINDH TPS             | Jhalawar     | Co al | 1 | 600 |
| 239 | SR | Tamil Nadu     | State Sector   | TANGEDCO | TUTICORIN TPS             | Thoothukudi  | Co al | 5 | 210 |
| 240 | WR | Chhattisgarh   | Private Sector | ACB      | KASAIPALLI TPP            | Korba        | Co al | 2 | 135 |
| 241 | WR | Chhattisgarh   | Private Sector | ACB      | KASAIPALLI TPP            | Korba        | Co al | 1 | 135 |
| 242 | WR | Chhattisgarh   | Private Sector | SCPL     | RATIJA TPS                | Korba        | Co al | 2 | 50  |
| 243 | WR | Chhattisgarh   | Private Sector | ACB      | CHAKABURA TPP             | Korba        | Co al | 2 | 30  |
| 244 | WR | Chhattisgarh   | Private Sector | SCPL     | RATIJA TPS                | Korba        | Co al | 1 | 50  |
| 245 | WR | Chhattisgarh   | Private Sector | SVPL     | SVPL TPP                  | Korba        | Co al | 1 | 63  |
| 246 | WR | Chhattisgarh   | Private Sector | MCCPL    | BANDAKHAR TPP             | Korba        | Co al | 1 | 300 |
| 247 | NR | Uttar Pradesh  | Private Sector | RPSCL    | ROSA TPP Ph-I             | Shahjahanpur | Co al | 4 | 300 |
| 248 | NR | Uttar Pradesh  | Private Sector | RPSCL    | ROSA TPP Ph-I             | Shahjahanpur | Co al | 3 | 300 |
| 249 | NR | Uttar Pradesh  | Private Sector | RPSCL    | ROSA TPP Ph-I             | Shahjahanpur | Co al | 2 | 300 |
| 250 | NR | Uttar Pradesh  | Private Sector | RPSCL    | ROSA TPP Ph-I             | Shahjahanpur | Co al | 1 | 300 |
| 251 | SR | Andhra Pradesh | State Sector   | APGENCO  | RAYALASEEMA TPS           | YSR Kadapa   | Co al | 4 | 210 |
| 252 | SR | Andhra Pradesh | State Sector   | APGENCO  | RAYALASEEMA TPS           | YSR Kadapa   | Co al | 3 | 210 |
| 253 | SR | Karnataka      | State Sector   | KPCL     | RAICHUR TPS               | Raichur      | Co al | 8 | 250 |
| 254 | SR | Karnataka      | State Sector   | KPCL     | RAICHUR TPS               | Raichur      | Co al | 6 | 210 |
| 255 | SR | Karnataka      | State Sector   | KPCL     | RAICHUR TPS               | Raichur      | Co al | 5 | 210 |
| 256 | SR | Telangana      | State Sector   | TSGENCO  | BHADRADRI TPP             |              | Co al | 4 | 270 |
| 257 | SR | Telangana      | State Sector   | TSGENCO  | BHADRADRI TPP             |              | Co al | 3 | 270 |

|     |    |           |              |          |               |                          |      |   |     |
|-----|----|-----------|--------------|----------|---------------|--------------------------|------|---|-----|
| 258 | SR | Telangana | State Sector | TSGEN CO | BHADRADRI TPP |                          | Coal | 2 | 270 |
| 259 | SR | Telangana | State Sector | TSGEN CO | BHADRADRI TPP |                          | Coal | 1 | 270 |
| 260 | SR | Telangana | State Sector | SCCL     | SINGARENI TPP | Mancherial               | Coal | 2 | 600 |
| 261 | SR | Telangana | State Sector | TSGEN CO | KAKATIYA TPS  | Jayashankar Bhupalapally | Coal | 2 | 600 |
| 262 | SR | Telangana | State Sector | TSGEN CO | KAKATIYA TPS  | Jayashankar Bhupalapally | Coal | 1 | 500 |

## Annexure VII

### Current Status of Phasing Plan of Flexible operation:

As of 30.09.2025, there is a delay in implementation of phasing plan. The 10 units totaling **5850** MW under pilot phase are at different stages of execution of pilot phase. A summary of same is provided below.

| Organization    | Name of Project | Unit No. | Capacity (MW) | 40% status   |
|-----------------|-----------------|----------|---------------|--|
| NTPC            | MAUDA TPS       | 1        | 500           | NTPC reported that 40% MTL operation was tested in a controlled environment for 2-3 hours. Currently, only a 2% ramp rate has been achieved. |
| NTPC            | SIMHADRI        | 3        | 500           |  |
| NTPC            | DADRI           | 6        | 490           |  |
| DVC             | MEJIA TPS       | 8        | 500           | DVC reported that Mejia TPS Unit 8 <b>Achieved 40% MTL along with the required ramp rates</b> as of 18.12.2024.                              |
| NEYVELI LIGNITE | NEYVELI NEW TPP | 2        | 500           | NLC reported that a tender for achieving 40% MTL has been floated, and the tender under progress. Tender evaluation under process            |

|        |                 |   |     |  |
|--------|-----------------|---|-----|--|
| KPCL   | YERMARUS TPS    | 1 | 800 | KPCL reported that the Performance Guarantee (PG) test has been completed, and the report for 40% MTL has been submitted. The unit is in the process of capturing data to ensure smooth operation at reduced loads.  |
| GSECL  | WANAKBORI TPP   | 6 | 800 | 40% MTL is achieved but for ramp rates technical and budgetary offers from OEM has been requested. The technical offer is under consideration.   |
| RRVUNL | SURATGARH SCTPP | 8 | 660 | RRVUNL informed that BHEL has attended to boiler defects and carried out the PG test. However, the PG test at 40% MTL is still pending. BHEL informed that tests at 40% MTL have been conducted for both units & protocol is available. BHEL informed that Flexibilisation of units is outside the contract with RRVUNL & RRVUNL has not approached BHEL for the same. Repeat test for operation at MTL of 40% was successfully done in Unit-8 on 20 Feb 2025(informed later). |
| WBPDC  | SAGARDIGHI TPS  | 3 | 500 | Achieved 40% MTL   |
| APL    | RAIGARH TPS     | 2 | 600 | -  |

