

Executive summary of Target and Achievement of Transmission Lines during 2015-16

As on 30.11.2015

(All figures in circuit kms.)

(All figures in circuit kms.)

Programme / Achievement		HVDC						765 kV				400 kV						220 kV						Total Central, State & JV/ Private Sector					
		± 800 kV			± 500 kV							Central Sector			State/ Private Sector		Total	Central Sector			State/ Private Sector		Total	Central Sector			State/ Private Sector		Grand Total
		Central Sector	State Sector	Total	Central Sector	JV/Private Sector	Total	Central Sector	State Sector	JV/Private Sector	Total	PGCIL	DVC	Total CS	State Sector	JV/Private Sector		PGCIL	DVC	Total CS	State Sector	JV/Private Sector		PGCIL	DVC	Total CS	State Sector	JV/Private Sector	
		Central Sector	State Sector	Total	Central Sector	JV/Private Sector	Total	Central Sector	State Sector	JV/Private Sector	Total	PGCIL	DVC	Total CS	State Sector	JV/Private Sector		Total	PGCIL	DVC	Total CS	State Sector		JV/Private Sector	Total	PGCIL	DVC	Total CS	
Programme 2015-16		0	0	0	0	0	0	4204	0	1257	5461	3943	0	3943	3759	1466	9168	0	867	867	8216	0	9083	8147	867	9014	11975	2723	23712
Nov, 2015	Programme	0	0	0	0	0	0	560	0	0	560	0	0	0	151	670	821	0	0	0	309	0	309	560	0	560	460	670	1690
	Achievement	0	0	0	0	0	0	374	0	0	374	1158	0	1158	655	0	1813	0	0	0	1191	0	1191	1532	0	1532	1846	0	3378
Upto Nov, 2015	Programme	0	0	0	0	0	0	3115	0	1257	4372	2287	0	2287	2347	670	5304	0	867	867	5049	0	5916	5402	867	6269	7396	1927	15592
	Achievement	3506	0	3506	0	0	0	3407	0	1277	4684	4007	0	4007	2450	609	7066	151	212	363	4915	0	5278	11071	212	11283	7365	1886	20534
Note: 400 kV D/C Krishnapatnam TPS - Chittor (Balance) -180 Ckm has been readjusted (Shifted) from 220 kV to 400 kV voltage level in August 2015 .																													