



सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

केन्द्रीय विद्युत प्राधिकरण

Central Electricity Authority

नवीकरणीय परियोजना प्रबोधन प्रभाग

Renewable Project Monitoring Division

निर्माणाधीन नवीकरणीय ऊर्जा परियोजना तिमाही रिपोर्ट

Quarterly Report on Under-construction Renewable Energy Projects



December-2025 / दिसंबर-2025

Preface

India has successfully achieved **207.093 GW** of RE Installed capacity (excluding Large Hydro) by the end of **December 2025** and a significant number of Renewable Energy (RE) projects are under various stages of construction. As on 31 December, 2025, a total RE Capacity of **148366.785 MW** is under-construction which comprises of **100653.16 MW** of Solar Projects, **24427.3 MW** of Wind projects, **23286.325 MW** of Hybrid projects.

This report mostly contains information of Solar Projects which have capacity equal to 25 MW or above. Also it does not contain information of the Rooftop Grid connected and off Grid Solar Power Projects.

This Report highlights the progress of active under-construction RE projects (excluding Large Hydro) of SECI, CPSUs under MoP (NTPC, NHDC, SJVNL, NHPC, THDC, NEEPCO), various States (Andhra Pradesh, Assam, Bihar, Chhattisgarh, Delhi, Gujarat, Jharkhand Himachal Pradesh, Karnataka, Kerala, Maharashtra, Madhya Pradesh, Uttar Pradesh, Odisha Rajasthan, Tamil Nadu) and development of Projects in Solar Parks/UMREPP (Ultra Mega Renewable Energy Power projects). The information available on the E-gen portal of CEA, has also been appropriately incorporated in addition to the above details reported by the various entities.

Summary of location based State-wise Under-construction RE Projects in the country (in MW)

Name of State	Hybrid	Solar	Wind	Total
Andhra Pradesh	3948	3100	1049.8	8097.8
Assam	-	400	-	400
Chhattisgarh	-	26	-	26
Gujarat	6841	23008	5511	35360
Himachal Pradesh	-	360	-	360
Jharkhand	-	353	-	353
Karnataka	4762.525	3277.5	9332.6	17372.625
Kerala	-	200	-	200
Madhya Pradesh	2867.8	5485	2102	10454.8
Maharashtra	1752	4543.8	3373	9668.8
Odisha	-	60	-	60
Punjab	-	15	-	15
Rajasthan	2965	43120.36	2520.7	48606.06
Tamil Nadu	150	1043.5	538.2	1581.7
Telangana	-	176	-	176
Uttar Pradesh	-	3370	-	3370
West Bengal	-	419	-	419
Location yet to be decided	150	11696	140.4	11846
Grand Total	23286.325	100653.16	24427.3	148366.785

Summary of Under-Construction RE Projects of CPSUs under MoP (in MW)

S. No.	Name of CPSUs	Solar	Wind	Hybrid	Total
1.	NTPC	10888	3021	454	14363
2.	SJVN	2043	0	0	2043
3.	NHPC	1482.86	0	0	1482.86
4.	DVC	662	0	0	662
	Total	15075.86	3021	454	18550.86

Summary of under construction Projects of CPSUs under Ministry of Power

Sl. No.	Name of the Project	Name of the Developer	Project Location	Under Construction Capacity (MW)	Expected date of completion	Type of Project (Solar/Wind/ Hybrid)
NTPC						
1	GUVNL-I, Kankachiyala, Rupakheda & Sadla	NTPC REL	State- Gujarat (3 locations)	137	31-03-2026	Solar
2	Bhuj Solar 300MW Nakhatrana & Part of hybrid: Dayapar-I - WIND 150MW	NTPC REL	State- Gujarat	304	31-03-2026	Hybrid
3	Khavda Ph II	NTPC REL	State- Gujarat	1200	30-06-2026	Solar
4	DAYAPAR-II Wind	NTPC REL	State- Gujarat	200	31-01-2026	Wind
5	Jamjodhpur, Jamnagar	NTPC REL	State- Gujarat	630	31-01-2027	Wind
6	Vanki, Kachchh	NTPC REL	State- Gujarat	180	28-02-2026	Wind
7	Kalasar-I, Bikaner-II	NTPC REL	State- Rajasthan	250	31-03-2026	Solar
8	Kalasar-II, Bikaner-II,	NTPC REL	State- Rajasthan	250	31-03-2026	Solar
9	Gadag (Taralakatti & Halligudi)	NTPC REL	State- Karnataka	378	31-07-2026	Wind
10	Ramagundam	NTPC Ltd	State- Telangana	176	31-12-2025	Solar
11	GSECL Khavda Ph V	NTPC REL	State- Gujarat	200	31-01-2027	Solar
12	Sipat	NTPC Ltd	State- Chhattishgarh	26	31-01-2027	Solar
13	GSEC Khavda VI	NTPC REL	State- Gujrat	225	31-01-2027	Solar
14	Khavda IX	NTPC REL	State- Gujarat	245	30-04-2026	Solar
15	Khavda VII	NTPC REL	State- Gujarat	275	31-03-2026	Solar
16	Khavda VIII	NTPC REL	State- Gujarat	275	31-03-2026	Solar

17	Bikaner I Block-1	NTPC REL	State- Rajasthan	325	31-10-2026	Solar
18	Bikaner I Block-2	NTPC REL	State- Rajasthan	325	31-10-2026	Solar
19	Maharashtra wind	NTPC REL	Maharashtra	739	31-12-2027	Wind
20	Bellary, KA-V	NTPC REL	State- Karnataka	894	31-12-2027	Wind
21	Vidhyanchal	NTPC Ltd	Madhya Pradesh	20	08-12-2026	Solar
22	Khavda-IV	NTPC REL	State- Gujarat	1200	12-01-2026	Solar
23	Bhadla II	NTPC REL	State- Rajasthan	200	31-03-2026	Solar
24	Khavda Ph I	NTPC REL	State- Gujarat	721	31-03-2026	Solar
25	Khavda-III Solar (300 MW)) & Part of Hybrid: Dayapar-III 150MW Wind	NTPC REL	State- Gujarat	150	31-03-2026	Hybrid
26	Rihand Solar	NTPC Ltd	State- Uttar Pradesh	20	31-03-2026	Solar
27	Barethi Solar Park	NTPC Renewable Energy Ltd.	Barethi , Madhya Pradesh	0	31-12-2027	Solar
28	NTPC REL. Khavda 4750 MW Solar Park	NTPC Renewable Energy Ltd.	Khavda, Bhuj, Gujarat	3418	31-03-2026	solar
29	Lalitpur Solar Project/TUSCO Ltd. (JV of THDCIL & UPNEDA)	M/s NTPC Renewables Energy Ltd. (SPD)	Tehsil Talbehat, Dist. Lalitpur, (U.P.)	600	03-06-2027	Solar
30	Chitrakoot Solar Project/TUSCO Ltd. (JV of THDCIL & UPNEDA)	M/s NTPC Renewables Energy Ltd. (SPD)	Tehsil Mau, Dist. Chitrakoot, (U.P.)	800	03-06-2027	Solar
31	GUVNL-I, Kankachiyala, Rupakheda & Sadla	NTPC REL	State- Gujarat (3 locations)	137	31-03-2026	Solar
32	Bhuj Solar 300MW Nakhatrana & Part of hybrid: Dayapar-I - WIND 150MW	NTPC REL	State- Gujarat	304	31-03-2026	Hybrid
33	Khavda Ph II	NTPC REL	State- Gujarat	1200	30-06-2026	Solar
TOTAL;				14363		

SJVN						
1	Gujarat Urja Vikas Nigam Ltd. (GUVNL) Solar Phase XI, Bagodara SPP	SJVN GREEN ENERGY LIMITED	Surendranager , Gujarat	100	30-09-2026	Solar
2	CPSU SCHEME PHASE –II, Tranche -III	SJVN GREEN ENERGY LIMITED	Rajasthan	18	30-08-2026	Solar
3	Punjab State Power Corporation Ltd. (PSPCL) ET-2	SJVN GREEN ENERGY LIMITED	Punjab	15	31-12-2027	Solar
4	BBMB 18 MW	SJVN GREEN ENERGY LIMITED	Punjab,Himac hal	100	30-09-2026	Solar
5	BBMB 15 MW	SJVN GREEN ENERGY LIMITED	Himachal Pradesh	260	31-12-2026	Solar
6	GUVNL Solar Phase -XIV	SJVN GREEN ENERGY LIMITED	Gujarat	200	31-03-2026	Solar
7	GUVNL Phase –XVII (Khavda SPP)	SJVN GREEN ENERGY LIMITED	Gujarat	50	31-07-2026	Solar
8	Dhubri SPP (APDCL)	SJVN GREEN ENERGY LIMITED	Assam	100	31-03-2026	Solar
9	Sonitpur SPP (APDCL)	SJVN GREEN ENERGY LIMITED	Assam	300	30-04-2027	Solar
10	Rajasthan Urja Vikas Nigam Ltd. (RUVNL) SPP, Nawa	SJVN GREEN ENERGY LIMITED	Rajasthan	400	31-01-2027	Solar
11	690 MW ISTS-connected Wind Power Projects (Tranche-XIV)	SJVN Green Energy Ltd	Madhya Pradesh	0	31-03-2027	Wind
12	50 MW Gujrai Solar Power Station, SJVN Green Energy Limited	SJVN Green Energy Limited	Vill-Gujrai Tehsil- Akbarpur Dist-Kanpur Dehat, Uttar Pradesh	150	31.05.2027	Solar
13	100MW Raghnesda Solar Power Project SJVN Green Energy Limited	SJVN Green Energy Limited	Plot-C, Vill- Raghnesda Tehsil-Vav. Dist- Banaskantha, Gujarat	150	30.04.2027	Solar
14	200 MW Khavda SJVN Solar Power Project Phase 23	SJVN Limited	Gujarat,Khavd a RE park	200	20.11.2026	Solar
TOTAL;				2043		

NHPC						
1	NHPC Limited	NHPC Limited	Karnisar Bhatiyar, Bikaner, Rajasthan	192.86	31-03-2026	Solar
2	NHPC Limited	NHPC Limited	NP Kunta, Andhra Pradesh	100	31-03-2026	Solar
3	NHPC Limited	NHPC Limited	Ladeihil, Jagannath Prasad, Ganjam, Odisha	40	31-03-2026	Solar
4	NHPC Limited	NHPC Limited	Khavda, Bhuj, Kutch Gujarat	600	02-03-2026	Solar
5	NHPC Limited	NHPC Limited	West Kallad, Kollam, Kerala	50	06-02-2026	Solar
6	NHPC Limited	NHPC Limited	Khavda, Bhuj, Kutch Gujarat	200	31-03-2026	Solar
7	NHPC Limited	NHPC Limited	Khavda, Bhuj, Kutch Gujarat	200	31-03-2026	Solar
8	Floating Solar Park	NHPC Limited	West Kallada, Kerala	50	06-02-2026	solar
9	Odisha Solar Park	NHPC Limited	Landehill, Ganjam, Odisha	20	28.02-2026	Solar
TOTAL;				1452.86		
DVC						
1	Damodar Valley Corporation (DVC)	SPD	RTPS, WB	10	31-12-2026	Solar
2	Damodar Valley Corporation (DVC)	SPD	MTPS, WB	14	31-12-2026	Solar
3	Damodar Valley Corporation (DVC)	SPD	Konar, JH	8	31-12-2026	Solar
4	Damodar Valley Corporation (DVC)	SPD	CTPS, Jharkhand	10	31-01-2026	Solar

5	Damodar Valley Corporation (DVC)	SPD	Rooftop PV Plant at different location of DVC at Jharkand and West Bengal	10	31-01-2026	Solar
6	DVC Floating Solar Park Ph-I	Green Valley Renewable Energy GVREL - A JV of DVC & NTPC Green Energy Limited	Tilaya Dam, Koderma, Jharkhand And, Panchet Dam, Dhanbad, Jharkhand (part of project in West Bengal)	310	31-12-2027	Solar
7	DVC Floating Solar Park Ph-II	Green Valley Renewable Energy GVREL - A JV of DVC & NTPC Green Energy Limited	Maithon Dam, Dhanbad, Jharkhand (part of project in West Bengal)	0	31-12-2027	Solar
TOTAL;				662		

Under-construction Renewable Energy Capacity All across the Country including CPSUs under MoP and SECI under MNRE (in MW).

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
1	GUVNL-I, Kankachiyala, Rupakheda & Sadla	NTPC REL	State- Gujarat (3 locations)	200	63	137	31-07-2022	31-03-2026	Solar
2	Bhuj Solar 300MW Nakhatrana & Part of hybrid: Dayapar-I - WIND 150MW	NTPC REL	State- Gujarat	450	146	304	30-11-2023	31-03-2026	Hybrid
3	Khavda Ph II	NTPC REL	State- Gujarat	1200	0	1200	31-12-2024	30-06-2026	Solar
4	DAYAPAR-II Wind	NTPC REL	State- Gujarat	200	0	200	31-01-2026	31-01-2026	Wind
5	Jamjodhpur, Jamnagar	NTPC REL	State- Gujarat	630	0	630	31-05-2025	31-01-2027	Wind
6	Vanki, Kachchh	NTPC REL	State- Gujarat	180	0	180	30-06-2025	28-02-2026	Wind
7	Kalasar-I, Bikaner-II	NTPC REL	State- Rajasthan	250	0	250	31-03-2026	31-03-2026	Solar
8	Kalasar-II, Bikaner-II,	NTPC REL	State- Rajasthan	250	0	250	31-03-2026	31-03-2026	Solar
9	Tilaiya	GVREL	State- Jharkhand	155	0	155	31-12-2025	31-03-2026	Solar
10	Panchet-I	GVREL	State- West Bengal	75	0	75	31-12-2025	31-03-2026	Solar
11	Panchet-II	GVREL	State- Jharkhand	80	0	80	31-12-2025	31-03-2026	Solar
12	Bhuj	INGEL	State- Gujarat	600	0	600	30-09-2025	30-06-2026	Solar

13	Kalyanpur, Dwarka	INGEL	State- Gujarat	356	0	356	31-03-2026	31-01-2027	Wind
14	Gadag (Taralakatti & Halligudi)	NTPC REL	State- Karnataka	378	0	378	31-06-2026	31-07-2026	Wind
15	Ramagundam	NTPC Ltd	State- Telangana	176	0	176	30-09-2025	31-12-2025	Solar
16	GSECL Khavda Ph V	NTPC REL	State- Gujarat	200	0	200	31-10-2025	31-01-2027	Solar
17	Sipat	NTPC Ltd	State- Chhattishgarh	26	0	26	31-03-2025	31-01-2027	Solar
18	GSEC Khavda VI	NTPC REL	State- Gujrat	225	0	225	31-03-2026	31-01-2027	Solar
19	Khavda IX	NTPC REL	State- Gujarat	245	0	245	30-04-2026	30-04-2026	Solar
20	Khavda VII	NTPC REL	State- Gujarat	275	0	275	31-03-2026	31-03-2026	Solar
21	Khavda VIII	NTPC REL	State- Gujarat	275	0	275	31-03-2026	31-03-2026	Solar
22	Bikaner I Block-1	NTPC REL	State- Rajasthan	325	0	325	31-10-2026	31-10-2026	Solar
23	Bikaner I Block-2	NTPC REL	State- Rajasthan	325	0	325	31-10-2026	31-10-2026	Solar
24	Maharashtra wind	NTPC REL	Maharashtra	739	0	739	31-12-2027	31-12-2027	Wind
25	Bellary, KA-V	NTPC REL	State- Karnataka	894	0	894	31-12-2027	31-12-2027	Wind
26	Tuticorin	INGEL	Tamil Nadu	200	0	200	31-12-2027	31-12-2027	Solar

27	Vidhyanchal	NTPC Ltd	Madhya Pradesh	20		20	08-12-2026	08-12-2026	Solar
28	Khavda-IV	NTPC REL	State- Gujarat	1200		1200	12-01-2026	12-01-2026	Solar
29	Bhadla II	NTPC REL	State- Rajasthan	500	300	200	31-03-2025	31-03-2026	Solar
30	Khavda Ph I	NTPC REL	State- Gujarat	1255	534	721	30-04-2024	31-03-2026	Solar
31	Khavda-III Solar (300 MW)) & Part of Hybrid: Dayapar-III 150MW Wind	NTPC REL	State- Gujarat	450	300	150	31-05-2025	31-03-2026	Hybrid
32	Rihand Solar	NTPC Ltd	State- Uttar Pradesh	20	0	20	28-02-2025	31-03-2026	Solar
33	Khavda IX	NGEL	Gujarat	245	0	245	10-01-2026	10-01-2026	Solar
34	Lalitpur I & II	NGEL	UP	600	0	600	06-01-2027	06-01-2027	Solar
35	Chitrakoot I	NGEL	UP	400	0	400	06-01-2027	06-01-2027	Solar
36	Bikaner III	NGEL	Rajasthan	250	0	250	02-01-2027	02-01-2027	Solar
37	IRCON RENEWABLE POWER LIMITED	IRCON RENEWABLE POWER LIMITED	Pavagada, Distt. Tumkur, Karnataka	500	400	100	31-03-2026	31-03-2026	Solar
38	100MW Wind Power Project	Waft Energy Private Limited	Ladwan, Agar, Madhya Pradesh	100	0	100	31-03-2027	31-03-2027	Wind

39	100MW Wind Power Project	Kadodiya Wind Energy Private Limited	Jamnagar, Gujarat	Connectivity approval awaited			31-12-2027	31-12-2027	Wind
40	100MW Wind Power Project	Ghanikhedi Wind Energy Private Limited	BHUJ II, Gujarat	Connectivity approval awaited			31-12-2027	31-12-2027	Wind
41	100MW Wind Power Project	Laxmansar Wind Energy Private Limited	BHUJ II, Gujarat	Connectivity approval awaited			31-12-2027	31-12-2027	Wind
42	50MW Hybrid Power Project	Amiya Wind Energy private Limited	BHUJ II, Gujarat	Connectivity approval awaited			31-12-2027	31-12-2027	Hybrid
43	50MW Wind Power Project	Lakhapar Wind Energy Private Limited	BHUJ II, Gujarat	Connectivity approval awaited			31-12-2027	31-12-2027	Wind
44	100MW Wind Power Project	Dangri Wind Energy Private Limited	Ramgarh. Jaisalmer Rajasthan	100	0	100	31-03-2030	31-03-2030	Wind
45	100MW Wind Power Project	Dharvi kalan Wind Energy Private Limited	Ramgarh. Jaisalmer Rajasthan	100	0	100	31-03-2030	31-03-2030	Wind
46	100MW Wind Power Project	Junachay Wind Energy Private Limited	Ramgarh. Jaisalmer Rajasthan	100	0	100	31-03-2030	31-03-2030	Wind
47	99MW Wind Power Project	Pokhran Wind Energy Private Limited	Fategarh IV, Rajasthan	Connectivity approval awaited			31-12-2027	31-12-2027	Wind
48	500MW Project - Renewable Park	Inox Wind Energy Limited	STU - Dangri II, Rajasthan	500	0	500		31-12-2026	Solar
49	C&I	Skadar Solar Private Limited	Solapur- Maharashtra	200	0	200	31-05-2026	31-05-2026	Solar
50	C&I	Asnen Solar Private Limited	Mandsaur- Madhya Pradesh	200	0	200	31-05-2027	31-05-2027	Solar

51	SECI Hybrid-3	AMPIN Energy Green EIGHT Pvt. Ltd.	Village-Balai, Tehsil-Sheo, District-Barmer, State-Rajasthan	130	0	130	31-03-2026	31-03-2026 (In line with connectivity operationalization date)	Hybrid
52	SECI Hybrid-6	AMPIN Energy Green Sixteen Pvt. Ltd.	Village-Sawai Singh Ki Basti, Tehsil-Sheo, District-Barmer, State-Rajasthan	120	0	120	30-06-2026	30-06-2026 (In line with connectivity operationalization date)	Hybrid
53	SECI Hybrid-5	AMPIN Energy Green Ten Pvt. Ltd.	Andhra Pradesh	100	0	100	27-10-2026	27-10-2026	Hybrid
54	CESC	AMP Energy Green Seventeen Pvt. Ltd.	Owk, District-Nandyala, State-Andhra Pradesh	150	0	150	31-03-2026	31-03-2026 (In line with connectivity operationalization date)	Hybrid
55	NTPC Hybrid-2	AMPIN Energy Utility Five Pvt. Ltd.	Taluk, District : Bidar, Karnataka	150	0	150	31-12-2027	PPA Not Signed	Hybrid
56	SECI Hybrid-8	AMPIN Energy Utility Four Pvt. Ltd.	Taluk, District : Bidar, Karnataka	150	0	150	31-12-2027	PPA Not Signed	Hybrid
57	NTPC Hybrid-5	AMPIN Energy Utility Three Pvt. Ltd.	District-Tumkur, State-Karnataka	150	0	150	31-12-2027	PPA Not Signed	Hybrid
58	SJVN HB-2	AMPIN Energy Utility Two Pvt. Ltd.	District: Jalore, State: Rajasthan	150	0	150	31-12-2027	PPA Not Signed	Hybrid
59	GUVNL	HR Sabarmati Pvt Ltd	Teh:Harij, Dist Patan	398	158	240	29-03-2023	31-03-2026	Solar
60	GUVNL	HR Sabarmati Pvt Ltd	:Lakhani, Dist:Banaskantha	292	52	240	16-05-2022	31-03-2026	Solar
61	SHN Green Ramgarh One Wind Power Project (297 MW stand alone ISTS connectivity Wind)	SHN Green Power Private Limited (Developer Company)	Jaislmer District, Rajasthan State	297	0	297	31-03-2030	31-03-2030	Wind
62	Purvah Bikaner One Solar Power Project	Purvah Green Power Private Limited (Developer Company)	Village Sodhwali, Bikaner District, Rajasthan	300	0	300	31-03-2030	31-03-2030	Hybrid

63	Purvah Bikaner Two Solar Power Project	Purvah Green Power Private Limited (Developer Company)	Village Binjharwali, Bikaner District, Rajasthan	300	0	300	31-03-2030	31-03-2030	Solar
64	Purvah Raghnesda One Solar Power Project	Purvah Green Power Private Limited (Developer Company)	Village Raghnesda , Banaskantha, Gujarat	300	0	300	01-04-2028	01-04-2028	Solar
65	Purvah Bellary One Solar Power Project	Purvah Green Power Private Limited (Developer Company)	Village Moregeri, District Vijayanagara, Karnataka	300	0	300	01-09-2028	01-09-2028	Solar
66	Purvah Renewable Bellary One Wind Power Project	Purvah Renewable Power Private Limited (Developer Company)	Village Ittigi, District Vijayanagara, Karnataka	300	0	300	01-09-2028	01-09-2028	Wind
67	Vital Green Kurnool One Wind Power Project	Vital Green Power Private Limited (Developer Company)	Village Pattikonda, District Kurnool, Andhra Pradesh	300	0	300	NA	NA	
68	Purvah Davangere One Wind Power Project	Purvah Green Power Private Limited (Developer Company)	Village Kanchikere, District Davangere, Karnataka	300	0	300	01-04-2028	01-04-2028	Wind
69	Purvah Ananthapuram One Solar Power Project	Purvah Green Power Private Limited (Developer Company)	Village Palthur, District Ananthapuram, Andhra Pradesh	300	0	300	NA	NA	
70	Purvah Kurnool One RE Power Project	Purvah Green Power Private Limited (Developer Company)	Village Karumanchi, District Kurnool, Andhra Pradesh	300	0	300	NA	NA	
71	Purvah Kadapa One RE Power Project	Purvah Green Power Private Limited (Developer Company)	Village Kolumula Palli, District Kadapa, Andhra Pradesh	300	0	300	NA	NA	
72	300MW Solar Project	Tepsol Sun Sparkle Private Limited	Bhadla, Rajasthan	300	0	300	28-02-2026	expected by Sep-2026	Solar
73	300MW Solar Project	EG Saur Urja Private Limited	Fatehgarh, Rajasthan	300	0	300	15-10-2026	Expected by Oct-2026	Solar

74	300MW Solar Project	EG Mega Urja Private Limited	Barmer, Rajasthan	300	0	300	30-12-2026	Expected by Dec-2026	Solar
75	300MW Solar Project	Enfinity Global Surya Kiran Private Limited	Barmer, Rajasthan	300	0	300	30-12-2026	Expected by Dec-2026	Solar
76	200MW Hybrid Project	Tepsol Green Energy Private Limited	Bijapur, Karnataka	200	0	200	expected by 16-01-2027	expected by 16-01-2027	Hybrid
77	100MW Wind Project	EG Solwin Renewable Pvt. Ltd	Narasalagi, Kanakal, Bijapur Kn	100	0	100	16-01-2027	16-01-2027	Wind
78	100MW Wind Project	EG Arka Solar Private Limited	Pavagada, Tumkur, KN	100	0	0	expected by Jun-28	expected by Jun-28	
79	100MW Wind Project	Enfinity Global Haritha Udwal Pvt. Ltd.	Sankanal And Hanchinal, Bijapur, KN	100	0	0	expected by Jun-28	expected by Jun-28	
80	100MW Wind Project	EG Solar Power Ventures Private Limited	Pavagada, Tumkur, KN	100	0	0	expected by Jun-28	expected by Jun-28	
81	100MW Wind Project	EG Sun Energy Private Limited	Pavagada, Tumkur, KN	100	0	0	expected by Jun-28	expected by Jun-28	
82	100MW Wind Project	EG Electricia Energy Private Limited	Krishnagiri, Kurnool, AP	100	0	0	expected by Jun-28	expected by Jun-28	
83	100MW Wind Project	EG Energia Supply Private Limited	Krishnagiri, Kurnool, AP	100	0	0	expected by Jun-28	expected by Jun-28	
84	100MW Wind Project	Enfinity Global Sunsource Private Limited	Krishnagiri, Kurnool, AP	100	0	0	expected by Jun-28	expected by Jun-28	
85	100MW Wind Project	Enfinity Global Clean Energy Private Limited	Kalyanpur, Devbhumi Dwarka, GJ	100	0	0	30-11-2028	30-11-2028	Wind
86	100MW Wind Project	EG Pavan Surya Power Private Limited	Kalyanpur, Devbhumi Dwarka, GJ	100	0	0	30-11-2028	30-11-2028	Wind
87	100MW Wind Project	EG Solaire Power Private Limited	Khambaliya, Devbhumi Dwarka, GJ	100	0	0	30-11-2028	30-11-2028	Wind
88	-	Amplus Everest Pvt. Ltd.	Dist. Cuddapah, Andhra Pradesh	130	0	130	31-12-2026	31-12-2026	Hybrid

89	-	Amplus IIFA Solar Pvt. Ltd.	Dist. Cuddapah, Andhra Pradesh	130	0	130	31-12-2026	31-12-2026	Hybrid
90	-	Amplus Sun Beat Pvt. Ltd.	Dist. Karur, Tamil Nadu	80	0	80	31-12-2026	31-12-2026	Wind
91	-	Amplus Theta Energy Pvt. Ltd.	Dist. Karur, Tamil Nadu	65	0	65	31-12-2026	31-12-2026	Wind
92	GUVNL	Solarcraft Power India 14 Pvt. Ltd.	Bhavnagar District, Gujarat	40	29.7	40	19-02-2026	28-02-2026	Wind
93	SJVNL	Solarcraft Power India 16 Pvt. Ltd.	Kalaburagi District, Karnataka	150	0	150	30.06.2026	30.06.2026	
94	Amazon	Solarcraft Power India 7 Pvt. Ltd.	Kalaburagi District, Karnataka	100	0	100	01-06-2027	01-06-2027	Wind
95	NHPC	Solarcraft Power India 20 Pvt. Ltd.	Kalaburagi District, Karnataka	50	0	50	17-12-2026	17-12-2026	Hybrid
96	M/s. Oyster Renewable Energy Private Limited.	Oyster Green Hybrid One private Limited.	Agar (MP)	100	0	100	14-02-2026	14-02-2026	Hybrid
97	M/s. Oyster Renewable Energy Private Limited.	Oyster Green Hybrid One private Limited.	Agar (MP)	81	0	81	14-02-2026	14-02-2026	Hybrid
98	M/s. Oyster Green Hybrid One private Limited.	Oyster Green Hybrid One private Limited.	Dayapar, Kutch (GJ)	99	0	99	31-10-2026	31-10-2026	Wind
99	SECI Wind XIV	Apraava Energy Private Limited	Aski Village, Vijayapura District, Karnataka State	300	0	300	27-12-2025/17-01-2027	16-03-2027	
100	NHPC Solar ISTS-I	Apraava Energy Private Limited	Bhanipura Village, Bikaner District, Rajasthan State	250	0	250	17-04-2026/31-08-2026	31-10-2026	
101	NTPC Solar ISTS-I	Apraava Energy Private Limited	Bhanipura Village, Bikaner District, Rajasthan State	300	0	300	30-06-2026/31-08-2026	30-09-2026	

102	NTPC Solar ISTS-III	Apraava Energy Private Limited	Bhanipura Village, Bikaner District, Rajasthan State	50	0	50	PPA yet to signed/ 30.06.2027	30.08.2027	
103	399.8 MW Hybrid Project at Koppal Karnataka	SRIPL1	Koppal, Karnataka	399.8	178.5	221.3	31.10.2024	107.1 MW-31/10/2025 66.15 MW-30/11/2025 48.05 MW-28/02/2026	
104	470 MW Hybrid Project at Gadag, Karnataka	SRIPL3	Gadag, Karnataka	470	155.375	314.625	01-10-2024	39.2 MW-31/10/2025 56.525-30/11/2025 100MW-15.01.2026 118.9 MW-30/03/2026	Hybrid
105	350 MW Wind project at Kallam, Maharashtra	SRIPL4	Kallam, Maharashtra	350	0	350	05-10-2025	200 MW-Dec'25 150 MW-Dec'26	Wind
106	900 MW Solar Plant at Fatehgarh	SRIPL5, SRIPL8, SRIPL9	Fatehgarh, Rajasthan	900	0	900	22-08-2026	50 MW-30/11/2025 200 MW-31/12/2025 200 MW-31/01/2026 200 MW-28/02/2026 200 MW-31/03/2026 50 MW-Beyond Mar'26	Solar

107	500 MW Hybrid Plant at Solapur	SRIPL5	Solapur, Maharashtra	500	0	500	31-03-2025	100 MW-31/03/2026 150 MW-30/06/2026 150 MW-30/06/2026	Hybrid
108	300 MW Wind Project at Kallam	SRIPL5	Kallam, Maharashtra	300	0	300	05-10-2025	31-03-2026	Wind
109	432 MW Hybrid Plant at Ananthapur	NA	Anathapur, Andhra Pradesh	432	0	432	31-03-2027	31-03-2027	Hybrid
110	300 MW Solar plant at Bhadla	NA	Bikampur, Rajasthan	300	0	300	30-06-2028	30-06-2028	Solar
111	720 MW Hybrid Plant at Devangere	NA	Devangere, Karnataka	720	0	720	31-08-2026	31-08-2026	Hybrid
112	Gadag- II	NA	Dharawad & Koppal, Karnataka	763	0	763	30-12-2025	30-06-2026	Hybrid
113	Gadag- II	NA	Balagod, Karnataka	900	0	900	30-06-2026	30-06-2026	Wind
114	Kallam	NA	Kallam, Maharashtra	150	0	150	05-10-2025	30-06-2026	Wind
115	Lakadia	NA	Kutch, Gujarat	960	0	960	31-03-2027	30-06-2026	Hybrid
116	Sirohi	NA	Jalore, Rajasthan	300	0	300	31-03-2027	31-03-2027	Solar

117	SIROHI SOLAR POWER PROJECT (300 MW stand alone ISTS connectivity Solar Power Project)	CESC Limited (Developer Company)	Sheoganj Tehsil, District Sirohi, Rajasthan State	0	0	300	24-03-2027	24-03-2027	Solar
118	PURVAH BHUJ ONE WIND POWER PROJECT (99 MW Wind Power Project with ISTS connectivity)	Purvah Green Power Private Limited (Developer Company)	Village Dayapar, Kachchh District, Gujarat State	0	0	99	19-11-2026	19-11-2026	Wind
119	PURVAH NAGAU SOLAR POWER PROJECT (300 MW stand alone ISTS connectivity Solar Power Project)	Purvah Green Power Private Limited (Developer Company)	Village Charnisar, Nagaur District, Rajasthan State	0	0	300	01-09-2027	01-09-2027	Solar
120	PURVAH JAMNAGAR ONE WIND POWER PROJECT (297 MW stand alone ISTS connectivity Wind Power Project)	Purvah Green Power Private Limited (Developer Company)	Village Hadiyana, Jamnagar District, Gujarat State	0	0	297	01-01-2028	01-01-2028	Wind
121	PURVAH BIJAPUR ONE WIND POWER PROJECT (351 MW stand alone ISTS connectivity Wind Power Project)	Purvah Green Power Private Limited (Developer Company)	Village Dhavalagi, Bijapur District, Karnataka State	0	0	351	31-07-2026	31-08-2027	Wind
122	PURVAH BIJAPUR TWO WIND POWER PROJECT (250.8 MW stand alone ISTS connectivity Wind Power Project)	Purvah Green Power Private Limited (Developer Company)	Village Hunsagi, Bijapur District, Karnataka State	0	0	250.8	31-08-2027	31-08-2027	Wind

123	PURVAH ANATAPURAM TWO WIND POWER PROJECT (349.8 MW stand alone ISTS connectivity Wind Power Project)	Purvah Green Power Private Limited (Developer Company)	Village Devireddypalli, Anantapuram District, Andhra Pradesh State	0	0	349.8	31-01-2027	31-01-2027	Wind
124	PURVAH PACHORA ONE WIND POWER PROJECT (297 MW stand alone ISTS connectivity Wind Power Project)	Purvah Green Power Private Limited (Developer Company)	Village Dhandheda Kanad, Agar Malwa District, Madhya Pradesh State	0	0	297	31-08-2027	31-08-2027	Wind
125	NPCL	SPV - Deshraj Solar Energy Private Limited	Village Ralla, Anantapuram District, Andhra Pradesh State	300	0	300	31-01-2027	31-01-2027	Wind
126	CESC	SPV - HRP Green Power Private Limited	Village Nokh and Geleba Camp, Tehsil Bap, District Phalodi, Rajasthan State	300	0	300	03-04-2026	03-04-2026	Solar
127	CESC	HPPD - Bhojraj Renewables Energy Private Limited	Co-located Hybrid at Sitamau, Mandsaur, Madhya Pradesh	300	0	300	31-12-2026	31-12-2026	Hybrid
128	NPCL	SPV - Deshraj Solar Energy Private Limited	Karnisar Bhatiyani, Bikaner, Rajasthan	150	0	150	31-01-2027	31-01-2027	Solar
129	SECI Ltd.	Clean Renewable Energy (Barmer) Private Limited (SPV of Hero Solar Energy Private Limited)	Kurnool, Andhra Pradesh	120	0	120	27-10-2026	27-10-2026	Hybrid
130	SJVN Ltd.	Clean Renewable Energy Hybrid Three Private Limited (SPV of Hero Solar Energy Private Limited)	Nandyal, Andhra Pradesh	120	0	120	13-05-2026	13-05-2026	Hybrid

131	SJVN Ltd.	Clean Solar Power (Baniyana) Private Limited (SPV of Hero Solar Energy Private Limited)	Bidar, Karnataka	150	0	150	21-05-2026	21-05-2026	Hybrid
132	NHPC Ltd.	Clean Renewable Energy AP One Private Limited (SPV of Hero Solar Energy Private Limited)	Bidar, Karnataka	100	0	100	23-12-2026	23-12-2026	Hybrid
133	NTPC Ltd.	Clean Renewable Energy Hybrid Five Private Limited (SPV of Hero Solar Energy Private Limited)	Lakadia, Gujarat	120	0	120	11-04-2027	11-04-2027	Hybrid
134	SECI Ltd.	Clean Renewable Energy Hybrid Eight Private Limited (SPV of Hero Solar Energy Private Limited)	Bidar, Karnataka	250	0	250	07-11-2026	07-11-2026	Solar
135	SECI Ltd.	Clean Renewable Energy Hybrid Nine Private Limited (SPV of Hero Solar Energy Private Limited)	Lakadia, Gujarat	100	0	0	30-06-2027	30-06-2027	Hybrid
136	SJVN Ltd.	Clean Renewable Energy Hybrid Twelve Private Limited (SPV of Hero Solar Energy Private Limited)	Ananthapuram, Andhra Pradesh	120	0	120	24-03-2027	24-03-2027	Hybrid
137	SECI Ltd.	Clean Renewable Energy Hybrid Eleven Private Limited (SPV of Hero Solar Energy Private Limited)	Lakadia, Gujarat	270	0	270	31-03-2027	31-03-2027	Solar

138	SECI Ltd.	Clean Renewable Energy Hybrid One Private Limited (SPV of Hero Solar Energy Private Limited)	Lakadia, Gujarat	120	0	0	31-10-2027	31-10-2027	Hybrid
139	Not Finalized	SPV of Hero Solar Energy Private Limited	Lakadia, Gujarat	150	0	0	31-10-2027	31-10-2027	Solar
140	Not Finalized	SPV of Hero Solar Energy Private Limited	Bidar, Karnataka	277.8	0	0	31-05-2027	31-05-2027	Hybrid
141	SJVN Ltd.	Clean Renewable Energy Hybrid Thirteen Private Limited (SPV of Hero Solar Energy Private Limited)	Ananthapuram, Andhra Pradesh	120	0	0	31-05-2027	31-05-2027	Hybrid
142	Not Finalized	SPV of Hero Solar Energy Private Limited	Bijapur, Karnataka	350	0	0	28-06-2027	28-06-2027	Solar
143	Not Finalized	SPV of Hero Solar Energy Private Limited	Kadapa, Andhra Pradesh	450	0	0	30-06-2028	30-06-2028	Solar
144		Juniper Green Cosmic Pvt LTd	Barju, Bikaner, RJ	300	150	150	28-02-2026	28-02-2026	solar
145	SJVN	Juniper Green Stellar Pvt LTd	Sheo, Barmer, RJ	500	135	365	01-06-2026	01-06-2026	hybrid
146	SJVN	Juniper Green Stellar Pvt LTd	Sheo, Barmer, RJ	300	0	300	01-12-2026	01-12-2026	solar
147	SJVN, SECI, NTPC	Juniper Green Energy Pvt LTd	Kalyanpur, Devbhumi Dwarka, GJ	300	0	300	30-06-2026	30-06-2026	wind
148	NTPC, SECI	Juniper Green Beta Pvt LTd	Jodhpur, RJ	300	0	300	01-02-2026	01-02-2026	solar
149		Juniper Green Energy Pvt LTd	Barmer, RJ	300	0	300	01-03-2027	01-03-2027	wind
150		Juniper Green Energy Pvt LTd	Mandsaur, MP	300	0	300	01-06-2028	01-06-2028	wind

151		Juniper Green Energy Pvt LTd	Ramgarh	300	0	300	01-12-2028	01-12-2028	solar
152		Juniper Green Energy Pvt LTd	Lakadiya, GJ	300	0	300	01-06-2027	01-06-2027	wind
153		Juniper Green Energy Pvt LTd	Lakadiya, GJ	150	0	150	01-03-2027	01-03-2027	wind
154		Juniper Green Energy Pvt LTd	Lakadiya, GJ	200	0	200	01-03-2029	01-03-2029	solar
155		Juniper Green Energy Pvt LTd	Dev bhumi Dwarka, GJ	100	0	100	01-06-2027	01-06-2027	wind
156		Juniper Green Energy Pvt LTd	Dev bhumi Dwarka, GJ	200	0	200	01-06-2028	01-06-2028	wind
157		Juniper Green Energy Pvt LTd	Sheo, Barmer, RJ	50	0	50	01-12-2027	01-12-2027	solar
158		Juniper Green India Six Pvt Ltd	Jodhpur, RJ	300	0	300	01-06-2028	01-06-2028	solar
159		Juniper Green Energy Pvt LTd	Solapur, MH	350	0	350	01-06-2028	01-06-2028	solar
160		Juniper Green Energy Pvt LTd	Solapur, MH	50	0	50	01-06-2028	01-06-2028	solar
161		Juniper Green Gem Pvt Ltd	Dhule, MH	100	0	100	01-06-2028	01-06-2028	solar
162		Juniper Green Gem Pvt Ltd	Dhule, MH	200	0	200	01-06-2028	01-06-2028	solar
163		Juniper Green Energy Pvt LTd	Navinal, GJ	600	0	600	01-06-2028	01-06-2028	solar
164		Juniper Green Energy Pvt LTd	Mandsaur, MP	50	0	50	01-06-2028	01-06-2028	wind
165		Juniper Green Energy Pvt LTd	Dev bhumi Dwarka, GJ	300	0	300	01-06-2028	01-06-2028	wind

166		Juniper Green Energy Pvt LTd	Lakadiya-II , GJ	150	0	150	01-06-2028	01-06-2028	wind
167		Juniper Green Energy Pvt LTd	Lakadiya-II , GJ	150	0	150	01-06-2028	01-06-2028	solar
168		Juniper Green Cosmic Pvt LTd	Bikaner, RJ	100	0	100	01-01-2025	31-03-2026	solar
169		Juniper Nirjara Energy Pvt LTd	Bikaner, RJ	100	50	50	31-12-2025	31-03-2026	solar
170		Juniper Green Beam Pvt LTd	Dev bhumi Dwarka, GJ (Bhogat)	50	0	50	01-05-2025	31-03-2026	wind
171		Juniper Green Kite Pvt LTd	Dev bhumi Dwarka, GJ	70	0	70	01-08-2025	31-03-2026	wind
172		Juniper Green Energy Pvt LTd	Merta, RJ	300	0	300	01-12-2027	01-12-2027	solar
173	NTPC	Juniper Green Energy Pvt LTd	Bikaner, RJ	130	0	130	01-03-2030	01-03-2030	solar
174		Juniper Green Kite Pvt LTd	rajkot, GJ	90	0	90	01-06-2026	01-06-2026	wind
175	SECI	Scatec India Renewables One Pvt Ltd	Khustagi-Karnataka	300	0	300	31-12-2027	31-12-2027	Wind
176	Northern Railway	Sprng Akshaya Urja Pvt. Ltd.	Solar - Rajasthan, Wind - Madhya Pradesh and Tamil Nadu	417.8	0	365 (52.8 MW already commissioned)	26-12-2025	Solar: Subject to issuance of sec 68 (impacted due to GIB)	RTC
177	SECI	Sprng Soura Kiran Pvt. Ltd.	Kadappa, Andhra Pradesh	250	0	250	29-06-2020	28-02-2026	Solar
178	SECI	Sprng Power Earth Pvt. Ltd.	Banaskantha , Gujarat	250	0	250	31-03-2026	31-03-2026	Solar

179	NHPC	Sprng Power Pvt. Ltd.	Fatehgarh, Rajasthan	250	0	250	25-04-2026	25-04-2026	Solar
180	NTPC	Sprng Vayu Vidyut Pvt. Ltd.	Solar - Bhardava, Banaskantha, Gujarat Wind - Ahu, Dhar, Madhya Pradesh	250	0	250	29-06-2026	29-06-2026	Hybrid
181	GUVNL	Sprng Green Power Pvt. Ltd.	Banas Kantha , Gujarat	300	145	155	28-10-2024	26-04-2026	Solar
182	NTPC	Yet to be finalized	Yet to be finalized	150	0	150	31-12-2027	31-12-2027	Hybrid
183	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	IB Vogt Solar Seven Pvt Ltd	Rajasthan	300	0	300	30-06-2026	31-08-2026	Solar
184		ReNew Solar (Shakti Six) Pvt. Ltd.	Rajasthan	1000	0	1000	31-03-2026	31-03-2026	Solar
185	SECI	ReNew Solar Power Private Limited (2 x 300)	Rajasthan	300	0	300	03-01-2026	30-11-2026	Solar
186	SECI	ReNew Solar Power Private Limited (2 x 300)	Rajasthan	300	0	300	30-11-2026	31-01-2027	Solar
187		Renew Sun Power Private Limited	Rajasthan	300	0	300	11-01-2026	30-11-2026	Solar
188		Auxo Sunlight Private Limited	Rajasthan	300	0	300	30-12-2026	30-12-2026	Solar
189	NTPC	ReNew Solar Power P. Ltd	Rajasthan	400	0	400	03-01-2027	03-01-2027	Solar
190	NTPC	ReNew Solar Power Pvt Ltd	Rajasthan	300	0	300	06-01-2027	06-01-2027	Solar
191		ReNew Solar (Shakti Six) Pvt. Ltd. (400+400)	Rajasthan	400	0	400	01-01-2029	01-01-2029	Solar
192		ReNew Solar (Shakti Six) Pvt. Ltd. (400+400)	Rajasthan	400	0	400	01-01-2029	01-01-2029	Solar

193	SECI	ReNew Solar Power P. Ltd	Rajasthan	300	0	300	31-03-2030	31-03-2030	Solar
194	SJVN	ReNew Solar Power P. Ltd	Rajasthan	200	0	200	31-03-2030	31-03-2030	Solar
195	SJVN	ReNew Solar Power P. Ltd	Rajasthan	300	0	300	31-03-2030	31-03-2030	Solar
196	SECI	ReNew Solar Power Pvt Ltd	Rajasthan	300	0	300	31-12-2029	31-12-2029	Solar
197	REMCL	ReNew Solar Power Pvt Ltd	Rajasthan	200	0	200	09-01-2030	30-09-2030	Solar
198	NTPC	ReNew Solar Power Pvt Ltd	Rajasthan	400	0	400	31-03-1930	31-03-2030	Solar
199	NTPC	ReNew Solar Power Pvt Ltd	Rajasthan	300	0	300	03-01-2030	31-03-2030	Solar
200		ReNew Solar Power Pvt Ltd	Rajasthan	100	0	100	03-01-2030	31-03-2030	Solar
201		ReNew Solar Power Pvt Ltd	Rajasthan	100	0	100	03-01-2030	31-03-2030	Solar
202		ReNew Solar Power Pvt Ltd	Rajasthan	100	0	100	03-01-2030	31-03-2030	Solar
203		ReNew Solar Power Pvt Ltd	Rajasthan	200	0	200	03-01-2030	31-03-2030	Solar
204		ReNew Solar Power Pvt Ltd	Rajasthan	200	0	200	03-01-2030	31-03-2030	Solar
205	NTPC	ReNew Solar Power Pvt Ltd	Rajasthan	250	0	250	31-12-2030	31-12-2030	Solar
206	NTPC	ReNew Solar Power Pvt Ltd	Rajasthan	300	0	300	03-01-2031	31-03-2031	Solar
207	NTPC	ReNew Solar Power Pvt Ltd	Rajasthan	300	0	300	31-12-2030	31-12-2030	Solar
208	SJVN	ReNew Solar Power Pvt Ltd	Rajasthan	200	0	200	03-01-2031	31-03-2031	Solar

209	SJVN	ReNew Solar Power Pvt Ltd	Rajasthan	200	0	200	03-01-2031	31-03-2031	Solar
210		ReNew Vayu Energy Private Limited	Karnataka	300	0	300	03-01-2027	03-01-2027	Hybrid
211		ReNew Vikram Shakti Private Limited	Andhra Pradesh	1484	0	1484	27-10-2026	27-10-2026	Hybrid
212		ReNew Vikram Shakti Private Limited	Andhra Pradesh	160	0	160	02-01-2028	02-01-2028	Hybrid
213		ReNew Solar (Shakti Eight) Pvt. Ltd.	Gujarat	200	0	200	09-01-2026	09-01-2026	Solar
214		ReNew Solar (Shakti Eight) Pvt. Ltd.	Gujarat	100	0	100	09-01-2026	09-01-2026	Solar
215		ReNew Solar Power Pvt Ltd	Gujarat	300	0	300	09-01-2027	09-01-2027	Solar
216		ReNew Solar Power Pvt Ltd	Gujarat	300	0	300	11-01-2027	11-01-2027	Solar
217		ReNew Solar Power Pvt Ltd	Gujarat	100	0	100	02-01-2028	02-01-2028	Solar
218		ReNew Solar Power Pvt Ltd	Gujarat	100	0	100	02-01-2028	02-01-2028	Solar
219		ReNew Solar Power Pvt Ltd	Gujarat	200	0	200	01-01-2028	01-01-2028	Solar
220		ReNew Solar Power Pvt Ltd	Gujarat	300	0	300	28-02-2029	28-02-2029	Solar
221		ReNew Solar Power Pvt Ltd	Gujarat	300	0	300	28-02-2029	28-02-2029	Solar
222	SECI	ReNew Solar Power Pvt Ltd	Gujarat	200	0	200	28-02-2029	28-02-2029	Solar

223		ReNew Solar Power Pvt Ltd	Gujarat	100	0	100	28-02-2029	28-02-2029	Solar
224		ReNew Solar Power Pvt Ltd	Gujarat	100	0	100	28-02-2029	28-02-2029	Solar
225		ReNew Solar Power Pvt Ltd	Madhya Pradesh	200	0	200	09-01-2027	09-01-2027	Solar
226	SECI	ReNew Naveen Urja Private Limited	Karnataka	297.5	0	297.5	07-01-2024	31-03-2026	Wind
227	Merchant	ReNew Wind Energy AP5 Private Ltd	Karnataka	231.8	0	231.8	31-03-2028	31-03-2028	Wind
228	NTPC	ReNew Solar Power Private Limited	Karnataka	100	0	100	31-07-2027	31-07-2027	Wind
229	NTPC	ReNew Solar Power Private Limited	Karnataka	100	0	100	31-07-2027	31-07-2027	Wind
230	Merchant	ReNew Tej Shakti Pvt. Ltd.	Maharashtra	300	0	300	30-06-2025	31-03-2026	Wind
231	Merchant	ReNew Green Energy Solutions Pvt Ltd	Maharashtra	237	0	237	31-03-2027	31-03-2027	Wind
232	NTPC	ReNew Solar Power Private Limited	Andhra Pradesh	400	0	400	Ananthapur am-II-30/06/27	31-03-2030	Wind
233	Merchant	ReNew Vikram Shakti Private Ltd	Andhra Pradesh	140	0	140	02-01-2028	02-01-2028	Hybrid
234	NHPC	ReNew Solar Power Private Limited	Gujarat	250	0	250	30-09-2030	30-09-2030	Hybrid
235	REMCL	RENEW SOLAR POWER PRIVATE LIMITED	MAHARASHTRA	200	0	200	30-11-2026	30-11-2026	Wind

236	SJVN FDRE	RENEW SOLAR POWER PRIVATE LIMITED	RAJASTHAN	70	0	70	31-03-2028	31-03-2028	Solar
237	SJVN FDRE	RENEW SOLAR POWER PRIVATE LIMITED	RAJASTHAN	300	0	300	31-01-2027	31-01-2027	Solar
238	SJVN FDRE	RENEW SOLAR POWER PRIVATE LIMITED	RAJASTHAN	70	0	70	31-01-2027	31-01-2027	Solar
239	REMCL	RENEW SOLAR POWER PRIVATE LIMITED	MAHARASHTR A	100	0	100	30-11-2026	30-11-2026	Wind
240	NHPC	ReNew Solar Power Private Limited	RAJASTHAN	300	0	300	31-03-2027	31-03-2027	Solar
241	NHPC	ReNew Solar Power Private Limited	RAJASTHAN	300	0	300	31-03-2027	31-03-2027	Solar
242	NHPC	ReNew Solar Power Private Limited	RAJASTHAN	300	0	300	31-03-2027	31-03-2027	Solar
243	NHPC	ReNew Solar Power Private Limited	RAJASTHAN	300	0	300	30-04-2027	30-04-2027	Solar
244	NHPC	ReNew Solar Power Private Limited	RAJASTHAN	300	0	300	30-04-2027	30-04-2027	Solar
245		ReNew Dinkar Urja Pvt Ltd.	Rajasthan	200	147	53	15-05-2024	28-02-2026	Solar
246	PSPCL	ReNew Dinkar Jyoti Pvt Ltd.	Rajasthan	100	0	100	31-12-2025	31-08-2026	Solar

247	GUVNL	ReNew Solar (Shakti Three) Private Limited	Rajasthan	300	0	300	31-12-2025	31-03-2026	Solar
248		ReNew Solar (Shakti Five) Private Limited	Rajasthan	400	0	400	19-09-2025	30-04-2026	Solar
249	DVC 200 MW + GUVNL 100 MW	ReNew Samir Shakti Pvt Ltd.	Rajasthan	300	0	300	31-12-2025	31-03-2026	Solar
250	SECI	ReNew Solar Power Private Limited	Maharashtra	300	128	172	31-12-2022	10-02-2026	Wind
251	Merchant	ReNew Green Energy Solutions Pvt Ltd	Maharashtra	197	124	73	30-09-2025	31-03-2026	Hybrid
252	Merchant	ReNew Urja Shachar Pvt Ltd	Madhya Pradesh	300	0	300	06-01-2025	30-09-2026	Wind
253	Merchant	ReNew Samir Urja Pvt Ltd	Madhya Pradesh	300	0	300	12-01-2025	30-09-2026	Wind
254	NTPC	ReNew Solar Power Private Limited	RAJASTHAN	300	0	300	30-04-2027	30-04-2027	Solar
255	NHPC	ReNew Solar Power Private Limited	RAJASTHAN	150	0	150	30-04-2027	30-04-2027	Solar
256	NHPC	ReNew Solar Power Private Limited	RAJASTHAN	150	0	150	30-04-2027	30-04-2027	Solar
257	50 MW ISTS-connected Wind Power Projects (Tranche-XVI)	Powerica Limited	Jam Khambhaliya, Gujarat	50	0	50	31-12-2025	24.01.2026 - 50 MW	Wind
258	50 MW ISTS-connected Wind Power Projects (Tranche-XVII)	Powerica Limited	Jam Khambhaliya, Gujarat	50	0	50	14-10-2026	31-03-2026	Wind
259	NHPC	Acme Renewtech Fifth Private Limited	Chittorgarh, Rajasthan	250	0	250	30-04-2026	18-06-2027	FDRE
260	NHPC	Acme Renewtech Sixth Private Limited	Jaisalmer, Rajasthan	250	0	250	31-03-2027 (Solar)	PPA Pending	FDRE

			Devbhumi Dwarka, Gujarat				14-10-2026 (Wind)		
261	NHPC Limited	Hazel Hybren Private Limited	Bikaner, Rajasthan	300	0	300	01-05-2026	01-05-2026	Solar
262	SJVN Limited	Furies Solren Private Limited	Bikaner, Rajasthan	300	0	300	11-11-2026	31-03-2027	Solar
263	NTPC Limited	Furies Solren Private Limited	Bikaner, Rajasthan	300	0	300	11-11-2026	31-03-2027	Solar
264	NHPC Limited	Migos Hybren Private Limited	Sikar, Rajasthan	600	0	600	31-12-2028	TBD after PPA execution	Solar
265	NTPC Limited	Illuminate Hybren Private Limited	Sirohi, Rajansthan	176	0	176	24-03-2027	24-03-2027	Solar
266	NTPC Limited	Illuminate Hybren Private Limited	Sirohi, Rajansthan	120	0	120	24-03-2027	24-03-2027	Solar
267	NHPC Limited	Illuminate Hybren Private Limited	Davangere, Karnataka	240	0	240	22-03-2027	22-03-2027	Hybrid
268	MSEDCL	BN Peak Power-1 Pvt Ltd (Yanara Power)	Village - Narangwadi, District - Osmanabad, State - Maharastra	89	40 MW Solar + 29.4 MW Wind	89	24-10-2026	24-10-2026	Hybrid
269	NHPC	BN Hybrid Power-1 Pvt Ltd (Yanara Power)	Tehsil- Sheo, District - Barmer, State - Rajasthan	120	0	120	22-08-2026	29-07-2027	Hybrid
270	NTPC	BN Dispatchable-1 Pvt Ltd (Yanara Power)	Tehsil- Sheo, District - Barmer, State - Rajasthan	110	0	110	28-02-2026	10-04-2027	Hybrid
271	90 MW Wind Solar Hybrid Project	CGE RENEWABLES PRIVATE LIMITED	Kachchh, Gujarat	90	0	90	18-12-2026	18-12-2026	Hybrid

272	36 MW Wind Power Project	CONTINUUM POWER TRADING (TN) PVT. LTD.	Kachchh, Gujarat	36	0	36	19-11-2026	19-11-2026	Wind
273	Wind Power Project	VENA ENERGY AURA PRIVATE LIMITED	Koppal, Karnataka	100	0	0	31-12-2026	30-06-2027	Hybrid
274	Wind Power Project	VENA ENERGY AURA PRIVATE LIMITED	Koppal, Karnataka	24	0	0	31-12-2027	31-12-2027	Wind
275	Solar Power Project	VENA ENERGY CLEAN POWER PRIVATE LIMITED	Veloda, Gujarat	40	0	0	25-03-2022	31-12-2027	Solar
276	Solar Power Project	VENA ENERGY RENEWABLES URJA PRIVATE LTD	Dholera, Gujarat	100	0	0	31-12-2027	31-12-2027	Solar
277	Solar Power Project	Frugal Energy Private Limited	Jodhpur, Rajasthan	300	0	300	30-08-2026	30-08-2026	Solar
278	Solar Power Project	Helia Energy Park Private Limited	Barmer, Rajasthan	300	0	300	21-08-2026	21-08-2026	Solar
279	Solar Power Project	Radiant Star Solar Park Private Limited	Barmer, Rajasthan	300	0	300	15-10-2026	15-10-2026	Solar
280	SJVN	TEQ Green Power XVI Pvt Ltd	Bijapur, Karnataka	175	0	175	15-01-2027	15-01-2027	Wind
281	SJVN	TEQ Green Power XVI Pvt Ltd	Bijapur, Karnataka	125	0	125	15-01-2027	15-01-2027	Wind
282	SJVN	TEQ Green Power XVI Pvt Ltd	Kachchh, Gujarat	76	0	76	31-12-2027	31-12-2027	Wind
283	SJVN	TEQ Green Power XVI Pvt Ltd	Kachchh, Gujarat	76	0	76	31-12-2027	31-12-2027	Wind
284	NTPC	TEQ Green Power XVII Pvt Ltd	Kachchh, Gujarat	300	0	300	14-08-2026	30-03-2026	Hybrid
285	REMCL	TEQ Green Power XIII Pvt Ltd	Kachchh, Gujarat	120	0	120	26-11-2026	30-06-2027	Wind
286	REMCL	TEQ Green Power XIII Pvt Ltd	Bijapur, Karnataka	120	0	120	26-11-2026	30-06-2027	Wind
287	NHPC	Energizent Power Pvt Ltd	Fatehgarh, Rajasthan	205	0	205	24 months from PPA	31-12-2025	

288	SJVN	TEQ Green Power XVIII Pvt Ltd	Anantapur, Andhra Pradesh	200	0	0	31-12-2027	31-12-2027	Wind
289	SJVN	TEQ Green Power XVI Pvt Ltd	Barmer, Rajashtan	50	0	50		31-12-2026	Solar
290	SJVN	TEQ Green Power XVI Pvt Ltd	Bijapur, Karnataka	70	0	70		31-12-2026	Solar
291	REMCL	TEQ Green Power XIII Pvt Ltd	Barmer, Rajashtan	120	0	120		31-12-2026	Solar
292	NTPC	TEQ Green Power IX PrivateLimited	Barmer, Rajasthan	208.5	0	208.5		31-12-2026	Solar
293	NTPC	TEQ Green Power IX PrivateLimited	Bellary, Karnataka	83.5	0	83.5		31-12-2027	Solar
294	SECI	TEQ Green Power XI Pvt Ltd	Ahmednagar, Maharashtra	200	0	200	31-12-2025	31-03-2026	Wind
295	GUVNL	Teq Green Power Private Limited	Dholera, Gujarat	200	0	200		31-12-2026	Solar
296	REMCL	Project Nine Renewable Power Private Limited	Bhadla, Rajasthan Sudi, Karnataka Aspiri, Andhra Pradesh	300	0	300	31-12-2026(Solar) 31-03-2026(Wind)	31-12-2026(Solar) 31-03-2026(Wind)	RTC
297	SECI	Project Ten Renewable Power Private Limited	Pavagada, Karnataka Gajendragad, Karnataka	450	0	450	31-03-2026	31-03-2026	Hybrid
298	SECI	Ayana Kadapa Renewable Power Private Limited	Kadapa, Andhra Pradesh	250	0	250	28-02-2026	28-02-2026	Solar
299	GUVNL	WYN RENEWABLES PRIVATE LIMITED	Gujarat	100	0	100	17-10-2025	31-01-2026	Wind

300	Jindal Renewables - Solar Project - C&I	Sunbreeze Renewables Nine Private Limited	Bikaner Rajasthan	1000	0	1000	22-08-2026	15-04-2026	Solar
301	Jindal Renewables - Solar Project - C&I	Sunbreeze Renewables Nine Private Limited	Bikaner Rajasthan	400	0	400	22-08-2026	15-03-2026	Solar
302	Jindal Renewables - Wind Project - C&I	Jindal Green Wind 1 Private Limited	Tawargere, Karnataka	400	0	400	31-12-2025	15.04.2026	Wind
303	Jindal Renewables - Wind Project - C&I	Jindal Green Wind 1 Private Limited	Karur, Tamilnadu	300	0	300	25-12-2025	15.04.2026	Wind
304	Jindal Renewables - Wind Project - C&I	Jindal Green Wind 1 Private Limited	Kanakagiri, Karnataka	300	0	300	31-12-2025	15.04.2026	Wind
305	Jindal Renewables - Wind Project - C&I	Jindal Green Wind 1 Private Limited	Karur, Tamilnadu	50	0	50	Dec-28	31.12.2026	Wind
306	Jindal Renewables - Wind Project - C&I	Jindal Green Wind 1 Private Limited	Mandsaur, MP	350	0	350			Solar
307	SECI	ACME Urja One Private Limited	Anantapuram, Andhra Pradesh Pachora, Madhya Pradesh	380	0	380	Solar-31-05-26 (As per Final Grant) Wind - 30-04-2026 (As per In-Principle grant)	14-10-2027	Hybrid
308	SECI	ACME Platinum Urja Private Limited	Tumkur, Karnataka	350	0	350	01-01-2027 (As per Final Grant)	150 MW - 01-03-2027 200 MW - 30-06-2027	Solar

309	SJVN	ACME Surya Power Private Limited	Jaisalmer,Rajasthan, Bikaner, Rajasthan	250	0	250	250 MW Solar - 31-03-2027 190 MW Solar - 31-03-2027 250 MW BESS - 31-03-2027	21-01-2027	FDRE
310	SJVN	ACME Sun Power Private Limited	Jaisalmer,Rajasthan, Bhadla, Rajasthan	320	0	320	300 MW Solar - 31-03-2027 240 MW Solar - 31-03-2027 300 MW BESS - 31-03-2027	21-01-2027	FDRE
311	SJVN	ACME Omega Urja Private Limited	Tumkur, Karnataka	300	0	300	Grant Pending	PPA Pending	Solar
312	SECI	ACME Renewtech Second Private Limited	Banashkatha, Gujarat Pachora, MP	300	0	300	Solar-30-04-2027 Wind - 14-10-2026	PPA Pending	Hybrid
313	NTPC	ACME Renewtech Private Limited	Bikaner, Rajasthan Pachora, Madhya Pradesh	300	0	300	Solar-22-08-26 (As per Finalgrant) Wind - 30-04-2026 (As per In-Principle grant)	21-09-2026	Hybrid
314	NTPC	ACME Alpha Renewables Private Limited	Mandsaur, Madhya Pradesh Devbhumi Dwarka,Gujarat	150	0	150	Solar-31-03-2027 Wind - 14-10-2026	PPA Pending	Hybrid
315	NHPC	ACME Venus Urja Private Limited	Barmer, Rajasthan	400	0	400	30-06-2027	23-01-2027	FDRE

316	NHPC	ACME Hybrid Urja Private Limited	Bellary, Karnataka	280	0	280	21-09-2027 (As per Final Grant)	23-01-2027	FDRE
317	GUVNL	ACME Eco Clean Energy Pvt. Ltd	Surendranagar, Gujarat	100	68	32	17-10-2025	12 MW - 15-02-2026 18 MW - 18-02-2026 12 MW - 15-03-2026	Wind
318	Tata Power Distribution Company Limited	Acme Sigma Urja Private Limited	Chhitorgarh,Rajasthan	50	0	50	16-10-2027	16-10-2027	Hybrid
319	SJVN	Acme Solar Holdings Limited	Bikaner, Rajasthan Jaisalmer,Rajasthan	450	0	450	Grant Pending	PPA Pending	Solar
320	REMCL	Acme Solar Holdings Limited	Devbhumi Dwarka,Gujarat Banaskantha,Gujarat	130	0	130	PPA Pending	PPA Pending	Hybrid
321	NTPC	ACME Marigold Urja Private Limited	Ananthapur, Andhra Pradesh.	400	0	400	18-10-2027	PPA Pending	Hybrid
322	SJVN	Green Pararie Enrgy Pvt Ltd	Solapur, Maharashtra	60	0	60	01-11-2026	01-11-2026	Hybrid
323	SJVN	Inaayu Renewables Pvt Ltd	Solapur, Maharashtra	60	0	60	01-10-2026	01-10-2026	Hybrid
324	NTPC	Green Prairie Energy III Pvt Ltd	Solapur, Maharashtra	200	0	60	01-03-2027	01-03-2027	Hybrid
325	NTPC	Green Prairie Energy IV Pvt Ltd	Dhule, Maharashtra	200	0	60	01-04-2027	01-04-2027	Hybrid
326	NHPC Limited	NHPC Limited	Karnisar Bhatiyar, Bikaner, Rajasthan	300	107.14	192.86	11-11-2023	31-03-2026	Solar

327	NHPC Limited	NHPC Limited	NP Kunta, Andhra Pradesh	100	0	100	11-11-2023	31-03-2026	Solar
328	NHPC Limited	NHPC Limited	Ladeihil,Jaganat h Prasad,Ganjam , Odisha	40	0	40	05-06-2025	31-03-2026	Solar
329	NHPC Limited	NHPC Limited	Khavda,Bhuj,Ku tch Gujarat	600	0	600	16-11-2026	02-03-2026	Solar
330	NHPC Limited	NHPC Limited	West Kallad, Kollam , Kerala	50	0	50	06-02-2026	06-02-2026	Solar
331	NHPC Limited	NHPC Limited	Khavda,Bhuj,Ku tch Gujarat	200	0	200	20-08-2025	31-03-2026	Solar
332	NHPC Limited	NHPC Limited	Khavda,Bhuj,Ku tch Gujarat	200	0	200	06-01-2026	31-03-2026	Solar
333	ABU RENEWABLES INDIA PRIVATE LIMITED (340 MW Solar Project)	ABU RENEWABLES INDIA PRIVATE LIMITED	Bikaner, Rajasthan	340	0	340	31-03-2026	31-03-2026	Solar
334	100 MW Solar Project	Sourya Manthan Renewable Energy Pvt Ltd	Bikaner	100	0	100	28-02-2026	28-02-2026	Solar
335	320 MW Solar-Wind Hybrid Project	Cannice Renewables Energy Pvt Ltd	Barmer	320	0	320	28-02-2026	28-02-2026	Hybrid
336	SECI Solar	Tejorupa Renewables India Project Pvt Ltd	Barmer, Rajasthan	250	0	0	01-04-2026	01-04-2026	Solar
337	Engie Energy India Private Limited (formyl known as Solairedirect	Luceo Solar Private Limited	Village – Goonga, Tehsil – Sheo, Distt. - Barmer, RJ	300	0	0	01-10-2025	01-04-2026	Solar

	Energy India Private Limited								
338	Engie Energy India Private Limited (formyl known as Solairedirect Energy India Private Limited	Khaba Renewable Energy Private Limited	Khodal, Bariyada, Mati ka Gol, Tehsil - Sheo, Barmer Distt. RJ	250	0	0	01-04-2026	01-04-2026	Solar
339	Engie Energy India Private Limited (formyl known as Solairedirect Energy India Private Limited	Litsolaire Energy Private Limited	Village - Bhanipura, Tehsil - Pugal, Distt. - Bikaner	100	0	0	01-07-2026	01-07-2026	Solar
340	NLC - 50MW wind capacity	INOX WIND LIMITED	ISTS - Bhuj pool I, Gujarat	50	0	50	30-06-2025	31-03-2026	Wind
341	OYSTER GREEN HYBRID ONE PRIVATE LIMITED - 99MW wind capacity	INOX WIND LIMITED	ISTS - Bhuj pool I, Gujarat	99	0	99	30-06-2025	31-03-2026	Wind
342	NTPC - 150MW wind capacity (Wind portion of SECI hybrid Tranche IV)	INOX WIND LIMITED	ISTS - Bhuj pool I, Gujarat	150	50	100	30-04-2024	31-03-2026	Hybrid
343	Purvah Green Power Privarte Limited	INOX WIND LIMITED	ISTS - Bhuj pool I, Gujarat	99	0	99	30-06-2025	31-03-2026	
344	NTPC	INOX WIND LIMITED	ISTS - Bhuj Pool II, Gujarat	150	0	150	22-10-2024	31-03-2026	
345	Purvah Green Power Privarte Limited	Inox Green Energy Services Limited	ISTS - Bhuj Pool II, Gujarat	300	0	300	31-03-2027	31-12-2026	
346	EPC	Inox Wind Energy Limited	STU - Sukhpur, Gujarat	550	503	47		31-12-2026	Solar
347	EPC	Inox Wind Energy Limited	STU - Golida, Gujarat	120	100	20		31-12-2026	Solar

348	EPC	Inox Wind Energy Limited	STU - Dangri II, Rajasthan	500	0	500		31-12-2026	Solar
349	EPC	Shri Jai Ambe Energy Private Limited	STU - Kariyana, Gujarat	50	44	6		31-12-2026	Solar
350	EPC	Inox Wind Limited	STU - Kalawad, Gujarat	150	0	150		31-12-2026	Solar
351	Purvah Green Power Privarte Limited	Resco Global Wind Services Private Limited	ISTS - Jam Nagar, Gujarat	100	0	100	30-03-2027	30-03-2027	
352	Purvah Green Power Privarte Limited	Resco Global Wind Services Private Limited	ISTS - Jam Khambaliya, Gujarat	500	0	500	30-03-2027	30-03-2027	
353	Purvah Green Power Privarte Limited	Resco Global Wind Services Private Limited	ISTS - Fategarh II, Rajasthan	300	0	300	30-03-2027	30-03-2027	
354	Purvah Green Power Privarte Limited	Resco Global Wind Services Private Limited	ISTS - Pachoda, MP	200	0	200	30-09-2026	30-09-2026	
355	EPC	Resco Global Wind Services Private Limited	STU - Akal, Rajasthan	76	0	76	Awaited	30-03-2027	
356	EPC	Resco Global Wind Services Private Limited	STU - Lahori, MP	240	0	240	Awaited	30-03-2027	
357	640 Solar	Axis Energy Ventures India Pvtl.Ltd.	Fatehgarh,Jaisalmer, Rajasthan	640	0	0	31-03-2026	30-09-2026	Solar
358	Adani Renewable Energy Holding Four Limited	Adani Renewable Energy Holding Four Limited	Gujarat	2000	1250	750	31-10-2026	31-12-2026	Solar
359	Adani Renewable Energy Holding Four Limited	Adani Renewable Energy Holding Four Limited	Gujarat	500		500	28-02-2024	31-12-2026	Solar

360	Adani Green Energy Limited	Adani Green Energy Limited	Gujarat	1000	535	475	31-12-2025	31-12-2026	Hybrid
361	Adani Green Energy Limited	Adani Green Energy Limited	Gujarat	1050	419	631	31-12-2025	30-06-2026	Hybrid
362	Adani Green Energy Limited	Adani Green Energy Limited	Gujarat	1225	899	425	31-03-2025	31-12-2026	Hybrid
363	Adani Green Energy Limited	Adani Green Energy Limited	Gujarat	1530	0	1530	31-05-2028	31-12-2028	Hybrid
364	Adani Renewable Energy Holding Four Limited	Adani Renewable Energy Holding Four Limited	Rajasthan	500	0	500	31-10-2025	30-06-2026	Solar
365	Adani Renewable Energy Holding Seventeen Private Limited	Adani Renewable Energy Holding Seventeen Private Limited	Rajasthan	600	0	600	31-12-2025	30-06-2026	Solar
366	ADANI RENEWABLE ENERGY TWO LIMITED	ADANI RENEWABLE ENERGY TWO LIMITED	Rajasthan	595	0	595	31-12-2029	31-12-2029	Wind
367	ADANI RENEWABLE ENERGY TWO LIMITED	ADANI RENEWABLE ENERGY TWO LIMITED	Rajasthan	600	0	600	31-12-2029	31-12-2029	Wind
368	Adani Renewable Energy Holding Four Limited	Adani Renewable Energy Holding Four Limited	Rajasthan	717	0	717	31-12-2029	31-12-2029	Solar
369	Adani Renewable Energy Holding Four Limited	Adani Renewable Energy Holding Four Limited	Rajasthan	765	0	765	31-03-2030	31-03-2030	Solar
370	Adani Renewable Energy Holding Four Limited	Adani Renewable Energy Holding Four Limited	Rajasthan	500	0	500	31-12-2028	31-12-2028	Solar
371	Adani Renewable Energy Holding Four Limited	Adani Renewable Energy Holding Four Limited	Rajasthan	500	0	500	31-12-2028	31-12-2028	Solar

372	Adani Renewable Energy Park Rajasthan Limited	Adani Renewable Energy Park Rajasthan Limited	Rajasthan	1000	0	1000	31-03-2030	31-03-2030	Solar
373	Adani Renewable Energy Park Rajasthan Limited	Adani Renewable Energy Park Rajasthan Limited	Rajasthan	1000	0	1000	31-03-2030	31-03-2030	Solar
374	Adani Renewable Energy Holding Four Limited	Adani Renewable Energy Holding Four Limited	Rajasthan	250	0	250	31-12-2028	31-12-2028	Solar
375	Adani Renewable Energy Holding Four Limited	Adani Renewable Energy Holding Four Limited	Rajasthan	284	0	284	31-03-2030	31-03-2030	Solar
376	Adani Solar Energy AP Three Ltd.	Adani Solar Energy AP Three Ltd.	Rajasthan	150	0	150	31-08-2026	30-09-2026	Solar
377	ADANI GREEN ENERGY THIRTY TWO LIMITED	ADANI GREEN ENERGY THIRTY TWO LIMITED	Gujarat	261	0	261	30-06-2026	30-06-2026	Wind
378	ADANI RENEWABLE ENERGY EIGHT LIMITED	ADANI RENEWABLE ENERGY EIGHT LIMITED	Gujarat	115	0	115	30-06-2026	30-06-2026	Solar
379	Adani Renewable Energy Holding Eighteen Limited (AREH18L)	Adani Renewable Energy Holding Eighteen Limited (AREH18L)	Rajasthan	50	0	50	31-03-2027	31-03-2027	Solar
380		Mounting Renewable Power Limited	Jamnagar, Gujarat	250	0	250	01-06-2025	31-03-2026	Hybrid
381	300 MW ISTS Connected Ground Mounted Solar PV Project / Waaree Renewable Technologies Limited	North Eastern Electric Power Corporation Limited (SPD)	Bikaner, Rajasthan	300	0	300	31-07-2025	200 MW by 31-08-2026 100 MW by 31-12-2026	Solar
382	Damodar Valley Corporation (DVC)	SPD	RTPS, WB	10	0	10	03-08-2024	31-12-2026	Solar

383	Damodar Valley Corporation (DVC)	SPD	MTPS, WB	14	0	14	03-08-2024	31-12-2026	Solar
384	Damodar Valley Corporation (DVC)	SPD	Konar, JH	8	0	8	26-06-2025	31-12-2026	Solar
385	Damodar Valley Corporation (DVC)	SPD	CTPS, Jharkhand	10	0	10	31-01-2026	31-01-2026	Solar
386	Damodar Valley Corporation (DVC)	SPD	Rooftop PV Plant at different location of DVC at Jharkand and West Bengal	10	0	10	31-01-2026	31-01-2026	Solar
387	C&I	Kleio Solar Power Private Limited	Koppal, Karnataka	209.4	205.8	153.6	31-08-2024	31-03-2026	Hybrid
388	C&I	VEH Jayin Renewables Private Limited	Rajgarh, Madhya Pradesh	196.8	0	196.8	15-06-2026	31-03-2026	Hybrid
389	C&I	VEH Wind Energy Private Limited	Rajgarh, Madhya Pradesh	75	0	75	15-06-2026	30-06-2026	Wind
390	NA	Proteus Energy Private Limited	Bikaner-III, Rajasthan	217	0	217	28-11-2026	28-12-2026	Solar
391	NA	VEH Power Nirman Private Limited	Koppal-II, Karnataka	76.8	0	76.8	31-03-2026	31-03-2026	Wind
392	NA	VEH Damen Power Private Limited	Agar Malwa, Madhya Pradesh	76.8	0	76.8	31-03-2026	31-03-2026	Wind
393	NA	VEH Green Energy Private Limited	Koppal-II, Karnataka	153.6	0	153.6	31-12-2025	31-03-2026	Wind
394	NA	VEH Saur Urja Private Limited	Agar Malwa, Madhya Pradesh	163.2	0	163.2	30-06-2025	31-03-2026	Wind

395	184MW Wind Portion at Gadag of Solar Wind Hybrid Project for Captive Customer	ABREL (RJ) PROJECTS LIMITED	Mundargi, Gadag, KARNATAKA	184	0	184	30-12-2025	23-06-2027	Wind
396	184MW Wind Portion at Koppal of Solar Wind Hybrid Project for Ultratech	ABREL (RJ) PROJECTS LIMITED	Mullur, Koppal, KARNATAKA	184	0	184	27-12-2025	16-05-2027	Wind
397	260 MW Solar Wind Hybrid Project for Ultratech + 52.7 MW Wind under clause 5.2 of GNA regulation	ABREL (RJ) PROJECTS LIMITED	Barmer, RAJASTHAN	260	0	260	22-08-2026	31-03-2026	Hybrid
398	52.7 MW Wind under clause 5.2 of GNA regulation	ABREL (RJ) PROJECTS LIMITED	Barmer, RAJASTHAN	NA	0	52.7	22-08-2026	31-03-2026	Wind
399	314 MW Solar Wind Hybrid Project for Ultratech	ABREL (RJ) PROJECTS LIMITED	Ashapar, Kutch, GUJARAT	314	0	314	24-11-2026	31-03-2026	Hybrid
400	102MW Wind Portion at Gadag of Solar Wind Hybrid Project for Captive Customer	ADITYA BIRLA RENEWABLES SUBSIDIARY LIMITED	Mundargi, Gadag, KARNATAKA	102	0	102	31-12-2025	08-04-2027	Wind
401	102 MW Wind Portion at Koppal of Solar Wind Hybrid Project for Captive Customer	ADITYA BIRLA RENEWABLES SUBSIDIARY LIMITED	Mullur, Koppal, KARNATAKA	102	0	102	31-12-2025	05-03-2027	Wind
402	390 MW Solar Wind PSP Storage Hybrid Captive Project for Captive Customer	ADITYA BIRLA RENEWABLES SUBSIDIARY LIMITED	Barmer, RAJASTHAN	390	0	390	22-08-2026	31-03-2026	Hybrid
403	362 MW Solar Wind PSP Storage Hybrid Captive Project for Hindalco Industries Limited	ADITYA BIRLA RENEWABLES SUBSIDIARY LIMITED	Ashapar, Kutch, GUJARAT	362	0	362	18-12-2026	30-11-2026	Hybrid
404	AM Green Energy Pvt Ltd 989MW Hybrid Project	AM Green Energy Pvt Ltd, Project Trinity	Kurnool, Andhra Pradesh	989	906.99	82	27-09-2025	31-12-2025	Hybrid
405	AM Green Energy Pvt Ltd 300MW Solar Project	AM Green Energy Pvt Ltd, Bikaner	Bikaner, Rajasthan	300	0	300	11-11-2026	11-11-2026	Solar

406	DVC Lakadiya Solar	Avaada InClean Pvt Ltd.	Lakadiya, Gujarat	300	0	300	31-12-2025	31-01-2026	Solar
407	SECI - Lakadiya	Avaada GJSustainable Pvt Ltd [Lakadiya-SECI]	Lakadiya, Gujarat	200	0	200	31-12-2025	31-01-2026	Solar
408	Manjusar GUVNL - III	Avaada GJSolar Private Limited	Manjusar, Gujarat	200	0	200	04-04-2026	31-03-2026	Solar
409	Jam Khambalia [DVC]	Avaada GJClean Pvt Ltd	Jam Khambalia, Gujarat	50	0	50	30-06-2026	31-03-2026	Wind
410	MSEDCL Shirdhane	Avaada SunEnergy Pvt. Ltd.	Shridhane, Maharashtra	400	0	400	31-03-2026	31-03-2026	Solar
411	NHPC Bikampur Bhadla - III	Avaada RJSustainable Pvt Ltd	Bikampur, Rajasthan	300	0	300	31-12-2028	31-12-2028	Solar
412	NHPC Bikampur Bhadla - IV	Avaada RJSustainable Pvt Ltd	Bikampur, Rajasthan	700	0	700	31-03-2030	31-03-2030	Solar
413	SECI Bhuj - II	Avaada GJGreen Pvt Ltd	Bhuj, Gujarat	300	0	300	31-12-2026	31-12-2026	Solar
414	NTPC Solar BOO-9	Avaada Surya Power Private Limited	Fatehgarh, Rajasthan	300	0	300	09-01-2026	09-01-2026	Solar
415	NTPC Solar BOO-9	Avaada Surya Power Private Limited	(Dhule, Maharashtra)	200	0	0	09-01-2026	09-01-2026	Solar
416	NHPC Hybrid Bikaner IV	Avaada Wind Energy Private Limited	Bikaner, Rajasthan	88	0	0	11-11-2026	11-12-2026	Solar

417	NHPC Hybrid Bikaner IV	Avaada Wind Energy Private Limited	Kallam, Dharashiv, Maharashtra	29.33333	0	0	30-09-2026	31-10-2026	Wind
418	NHPC Hybrid Bikaner IV	Avaada RJBikaner Private Limited	Bikaner, Rajasthan	422	0	0	11-11-2026	30-09-2026	Solar
419	NHPC Hybrid Kallam Wind	Avaada RJBikaner Private Limited	Kallam, Maharashtra	140.6667	0	0	31-12-2026	30-09-2026	Wind
420	SJVN Hybrid - I	Avaada RJB Renewable1 Private Limited	Rajasthan, Maharashtra, Madhya Pradesh	530	0	0	31-12-2026	31-12-2026	Hybrid
421	MSKVY KUSUM - 6	Avaada Sustainable Urja Private Limited	PM-KUSUM Distributed, Maharashtra	98	25	73	31-12-2026	31-12-2026	Solar
422	Ahmednagar MSKVY	MSKVY Tenth Solar Private Limited	PM-KUSUM Distributed, Maharashtra	234	51	183	31-08-2025	31-03-2026	Solar
423	Nashik MSKVY	MSKVY Twentieth Solar Private Limited	PM-KUSUM Distributed, Maharashtra	207	104	103	31-08-2025	31-03-2026	Solar
424	Pune MSKVY	MSKVY Eleventh Solar Private Limited	PM-KUSUM Distributed, Maharashtra	225	40	185	31-08-2025	31-03-2026	Solar
425	Sangli MSKVY	MSKVY Fifth Solar Private Limited	PM-KUSUM Distributed, Maharashtra	500	0	500	31-03-2027	31-03-2027	Solar
426	Yavatmal MSKVY	MSKVY First Kusum Private Limited	PM-KUSUM Distributed, Maharashtra	250	0	250	31-03-2027	31-03-2027	Solar
427	NTPC - II Neemuch	Avaada MPSolar Private Limited	Neemuch, Madhya Pradesh	500	0	500	31-03-2027	31-03-2027	Solar
428	NTPC Hybrid Pachora	Avaada MPClean Pvt Ltd	Pachora, Madhya Pradesh	250	0	250	31-03-2027	31-03-2027	Hybrid
429	NTPC - III Morena	Avaada MPSustainable Pvt. Ltd.	Morena, Madhya Pradesh	750	0	750	30-09-2026	30-09-2026	Solar

430	SJVN-Hybrid 2 Solar Neemuch	Avaada MPSustainable 3 Pvt. Ltd.	Neemuch, Madhya Pradesh	470	0	470	30-06-2027	30-06-2027	Hybrid
431	SECI-Hybrid-VIII Pachora	Avaada MPSustainable2 Pvt. Ltd.	Pachora, Madhya Pradesh	240	0	240	31-12-2026	31-12-2026	Hybrid
432	MSEDCL Hybrid - Ph. 3	Avaada Green Sustainable Energy Private Limited	Maharashtra	850	0	850	25-11-2026	25-11-2026	Hybrid
433	NTPC - BOO17 Hybrid	Avaada Sunurja Pvt. Ltd.	Madhya Pradesh	230	0	230	31-03-2027	31-03-2027	Hybrid
434	MSEDCL Hybrid - Ph. 4	Avaada MHRenewable1 Private Limited	Maharashtra	500	0	500	21-11-2026	21-11-2026	Solar
435	NHPC 1.2 GW (+1.2 Greenshoe) Solar-3	Avaada Suryaenergy Private Limited	Bikaner, Rajasthan	1100	0	1100	31-12-2030	31-12-2030	Solar
436	NHPC 1.2 GW ISTS- FDRE-II (+1.2 GW under Greenshoe)	Avaada KNClean Private Limited	Chhatarpur, Madhya Pradesh	900	0	900	30-03-2027	30-03-2027	Solar
437	NHPC 1.2 GW ISTS- FDRE-II (+1.2 GW under Greenshoe)	Avaada KNClean Private Limited	Mandsaur, Madhya Pradesh	700	0	700	31-12-2027	31-12-2027	Solar
438	NHPC 1.2 GW ISTS- FDRE-II (+1.2 GW under Greenshoe)	Avaada KNClean Private Limited	Gadag, Karnataka	300	0	0	30-06-2027	30-06-2027	Wind
439	NHPC 1.2 GW ISTS- FDRE-II (+1.2 GW under Greenshoe)	Avaada KNClean Private Limited	Jam Khambalia, Gujarat	150	0	0	30-06-2027	30-06-2027	Wind
440	NHPC 1.2 GW ISTS- FDRE-II (+1.2 GW under Greenshoe)	Avaada KNClean Private Limited	Dhule, Maharashtra	200	0	0	31-12-2027	31-12-2027	Wind
441	NHPC 1.2 GW ISTS- FDRE-II (+1.2 GW under Greenshoe)	Avaada KNClean Private Limited	Madhya Pradesh	1000	0	0	30-03-2027	30-03-2027	BESS

442	SJVN 1.2 GW FDRE II (Base)	Avaada RJBikaner Private Limited	Rajasthan	590	0	0	31-12-2027	31-12-2027	Solar
443	SJVN 1.2 GW FDRE II (Base)	Avaada RJBikaner Private Limited	Rajasthan	60	0	0	31-12-2026	31-12-2026	BESS
444	SJVN 1.2 GW FDRE II (Greenshoe)	Avaada Ingreen Pvt. Ltd.	Andhra Pradesh, Karnataka, Maharashtra	750	0	0	30-12-2027	30-12-2027	Hybrid
445	NTPC-1.2 GW-FDRE-2-PEAK POWER-24/25-01	Avaada MHSustainable6 Pvt. Ltd.	Beed, Maharashtra	450	0	0	31-12-2029	31-12-2029	Hybrid
446	NHPC 1.2 GW ISTS-FDRE-III (+1.2 GW under Greenshoe)	Avaada KNGreen Pvt. Ltd.	Andhra Pradesh	660	0	0	30-12-2030	30-12-2030	Solar
447	NHPC 1.2 GW ISTS-FDRE-III (+1.2 GW under Greenshoe)	Avaada KNGreen Pvt. Ltd.	Rajasthan	100	0	0	30-12-2027	30-12-2027	Solar
448	NHPC 1.2 GW ISTS-FDRE-III (+1.2 GW under Greenshoe)	Avaada KNGreen Pvt. Ltd.	Rajasthan	300	0	0	30-12-2030	30-12-2030	Solar
449	NHPC 1.2 GW ISTS-FDRE-III (+1.2 GW under Greenshoe)	Avaada KNGreen Pvt. Ltd.	Karnataka	300	0	0	30-12-2027	30-12-2027	Wind
450	NHPC 1.2 GW ISTS-FDRE-III (+1.2 GW under Greenshoe)	Avaada KNGreen Pvt. Ltd.	Karnataka	1000	0	0	30-12-2027	30-12-2027	Wind
451	NHPC 1.2 GW ISTS-FDRE-III (+1.2 GW under Greenshoe)	Avaada KNGreen Pvt. Ltd.	Maharashtra	600	0	0	31-03-2027	31-03-2027	Wind
452	NHPC 1.2 GW ISTS-FDRE-III (+1.2 GW under Greenshoe)	Avaada KNGreen Pvt. Ltd.	Andhra Pradesh & Rajasthan	150	0	150	22-08-2026	22-08-2026	BESS
453	NHPC 1.2 GW Solar ISTS T-9	Avaada RJRenewable 2 Private Limited	Rajasthan	150	0	150	14-10-2026	14-10-2026	Solar
454	Exchange	Iris Renewables Two Private Limited	Site:- Gadag State :- Karnataka	49.5	33	16.5	31-07-2025	31-03-2026	Wind

455	Exchange	Rinnovatore Energy Private Limited	Site:- Gadag State :- Karnataka	16.5	13.2	3.3	31-07-2025	31-03-2026	Wind
456	Exchange	IRIS One Private Limited	Site:- Gadag State :- Karnataka	19.8	9.9	9.9	31-07-2025	31-03-2026	Wind
457	Exchange	Rinnovabile Energy Private Limited	Site:- Gadag State :- Karnataka	99	0	99	31-12-2026	31-12-2026	Wind
458	Exchange	Iris Renewables Six Private Limited	Site:- Gadag State :- Karnataka	100	0	100	28-06-2027	28-06-2027	Wind
459	SECI	JGRJ One Solar Pvt. Ltd.	Pugal , District - Bikaner , Rajasthan	50	0	50	22-08-2026	22-08-2026	Solar
460	NHPC	JGRJ Two Solar Pvt. Ltd.	- Pugal , District - Bikaner , Rajasthan	70	0	70	31-03-2025	31-03-2026	Solar
461	Gujarat Urja Vikas Nigam Ltd. (GUVNL) Solar Phase XI, Bagodara SPP	SJVN GREEN ENERGY LIMITED	Surendranager, Gujarat	100	0	100	30-06-2025	30-09-2026	Solar
462	CPSU SCHEME PHASE –II, Tranche - III	SJVN GREEN ENERGY LIMITED	Rajasthan	18	0	18	07-07-2025	30-08-2026	Solar
463	Punjab State Power Corporation Ltd. (PSPCL) ET-2	SJVN GREEN ENERGY LIMITED	Punjab	15	0	15	23-06-2024	31-12-2027	Solar
464	BBMB 18 MW	SJVN GREEN ENERGY LIMITED	Punjab, Himachal	100	0	100	31-03-2025	30-09-2026	Solar
465	BBMB 15 MW	SJVN GREEN ENERGY LIMITED	Himachal Pradesh	260	0	260	31-03-2025	31-12-2026	Solar

467	GUVNL Solar Phase - XIV	SJVN GREEN ENERGY LIMITED	Gujarat	200	0	200	31-03-2025	31-03-2026	Solar
468	GUVNL Phase –XVII (Khavda SPP)	SJVN GREEN ENERGY LIMITED	Gujarat	50	0	50	06-08-2025	31-07-2026	Solar
469	Dhubri SPP (APDCL)	SJVN GREEN ENERGY LIMITED	Assam	100	0	100	30-09-2025	31-03-2026	Solar
470	Sonitpur SPP (APDCL)	SJVN GREEN ENERGY LIMITED	Assam	300	0	300	27-12-2025	30-04-2027	Solar
471	Rajasthan Urja Vikas Nigam Ltd. (RUVNL) SPP, Nawa	SJVN GREEN ENERGY LIMITED	Rajasthan	400	0	400	17-01-2027	31-01-2027	Solar
472	TPREL 112MW Koppal Wind Project	Tata Power Renewable Energy Ltd.	Koppal, Karnataka	288	0	288	01-10-2024	31-03-2026	Wind
473	TPREL 300 MW Koppal Solar Project	Tata Power Renewable Energy Ltd.	Koppal , karnataka	300	0	300	27-Dec-25	30-Jun-26	Solar
474	TPREL 400 MW Koppal Solar Project	Tata Power Renewable Energy Ltd.	Koppal , karnataka	400	0	400	17-01-2027	17-01-2027	Solar
475	TPREL 170 MW Koppal Solar Project	Tata Power Renewable Energy Ltd.	Koppal , karnataka	170	0	170	02-01-2025	04-01-2026	Solar
476	TPREL 202 .5 MW FDRE Koppal solar project	Tata Power Renewable Energy Ltd.	Koppal , karnataka	235	0	235	01-10-2024	30-11-2026	Solar
477	TPREL 260MW FDRE GS Koppal Solar Project	Tata Power Renewable Energy Ltd.	Koppal , karnataka	225	0	0	31-10-2024	Connectivity no. 2200000390 revoked	Wind

478	TPREL 330MW Valsang Solar Project	Tata Power Renewable Energy Limited	Solapur , Maharashtra	288	0	288	10-01-2024	01-04-2026	Solar
479	TP Saurya Limited 300MW Bikaner3	TP SAURYA LIMITED	Ajmer , Rajasthan	300	0	300	01-10-2024	03-05-2026	Solar
480	TPREL 288 MW Mudhol Wind Project	Tata Power Renewable Energy Ltd.	Bagalkot, Karnataka	288	0	288	31-12-2025	01-04-2026	Wind
481	TP Saurya Limited 200 MW Gadag Wind Project	TP Saurya Ltd.	Gadag, Karnataka	200	0	200	31-10-2024	31-08-2026	Wind
482	TPREL288 MW Gadag Wind Project	Tata Power Renewable Energy Ltd.	Bagalkot, Karnataka	101		0	10-01-2024	To be decided	Wind
483	TPREL 340 MW Gadag Wind Project	Tata Power Renewable Energy Ltd.	Gadag, Karnataka	340	0	340	03-01-2026	30-09-2026	Wind
484	TPREL 101 MW Kallam Wind Project	Tata Power Renewable Energy Ltd.	Osmanabad, Maharashtra	198	154.8	43.2	10-01-2024	To be decided	Wind
485	TPREL 101 MW FDRE Kallam Wind Project	TATA POWER RENEWABLE ENERGY Ltd.	Osmanabad, Maharashtra	101	0	101	31-03-2026	Connectivity revoked	Wind
486	TPREL 198MW Karur Wind Project	Tata Power Renewable Energy Limited	Karur, Tamil Nadu	198	154.8	43.2	17-01-2027	31-01-2026	Wind
487	TPREL 50.4MW FDRE GS Bijapur Wind Project	TATA POWER RENEWABLE ENERGY Ltd.	Bijapur,	50.4	0	50.4	02-01-2026	01-02-2027	Wind
488	TPREL 252MW Bijapur Wind Project	TATA POWER RENEWABLE ENERGY Ltd.	Bijapur,	252	0	252	17.01.2027	30-04-2027	Wind
489	TPREL 100.8 MW FDRE GS Kallam Wind Project	TATA POWER RENEWABLE ENERGY Ltd.	Osmanabad , Maharashtra	100.8	0	100.8	01.03.2026	02-05-2026	Wind
490	Kadapa Ultra Mega Solar Park (APSPCL - a JV of NREDCAP, APGENCO & SECI.)	APSPCL - a JV of NREDCAP, APGENCO & SECI	Mylavaram Mandal, Andhra Pradesh	1000	250	750	31.03.2026	31-03-2026	Solar
491	Dholera Solar Park Ph-I (GPCL)	GSECL	Dholera / Mahadevpura,	1000	300	700	31-12-2027	31-03-2027	Solar

			Ahmedabad, Gujara						
492	DVC Floating Solar Park Ph-I	Green Valley Renewable Energy GVREL - A JV of DVC & NTPC Green Energy Limited	Tilaya Dam, Koderma, Jharkhand And, Panchet Dam, Dhanbad, Jharkhand (part of project in West Bengal)	310	0	310	31-12-2027	31-12-2027	Solar
493	DVC Floating Solar Park Ph-II	Green Valley Renewable Energy GVREL - A JV of DVC & NTPC Green Energy Limited	Maithon Dam, Dhanbad, Jharkhand (part of project in West Bengal)	234	0	0	31-12-2027	31-12-2027	Solar
494	Floating Solar Park	NHPC Limited	West Kallada, Kerala	50	0	50	06-02-2026	06-02-2026	solar
495	SECI Floating Solar Park (SECI)	SECI	Getalsud Dam, Jharkhand	100	0	100	31-12-2027	31-12-2027	Solar
496	Kasaragod Solar Park Phase II	(Renewable Power Corporation of Kerala Limited – RPCKL – a JV of SECI & KSEB	Kasargod, Kerala	105	0	0	31-12-2027	31-12-2027	Solar
497	Neemuch Solar Park	Rewa Ultra Mega Solar Limited RUMSL- a JV of MPUVN and SECI	Neemuch, Madhya Pradesh	500	330	170	31-12-2027	31-12-2026	Solar
498	Shajapur Solar Park	RUMSL	Shajapur, Madhya Pradesh	450	105	345	31-03-2025	31-12-2026	Solar
499	Barethi Solar Park	NTPC Renewable Energy Ltd.	Barethi , Madhya Pradesh	630	0	0	31-12-2027	31-12-2027	Solar
500	Patoda Solar Park	M/s Paramount Solar Pvt Ltd	Maharashtra	250	0	250	31-12-2026	31-12-2026	solar
501	Dondaicha Solar Park	Maharashtra State Electricity Generating Co. Ltd. - MAHAGENCO	Methi & Vikharan, Dhule, Maharashtra	250	0	250	31-03-2026	31-03-2026	Solar
502	Phalodi-Pokaran Solar Park	M/s. Essel Surya Urja Company of Rajasthan Limited - ESUCRL- A JV of Rajasthan State	Phalodi (400 MW) &, Pokaran (350 MW), Bikaner, Rajasthan	750	450	300	31-12-2027	31-12-2027	Solar

		Govt. and Essel Infraprojects Ltd							
503	Pugal Solar Park Ph-I	Rajasthan Solar Park Development Company Ltd. RSDCL- a subsidiary of RRECL	Pugal , Rajasthan	2000	0	0	31.03.2026	31-03-2026	Solar
504	Pugal Solar Park PhII	Rajasthan Solar Park Development Company Ltd. RSDCL- a subsidiary of RRECL	Pugal , Rajasthan	1500	0	0	02.02.2025	31-03-2026	Solar
505	Pugal Solar Park PhIII	Rajasthan Solar Park Development Company Ltd. RSDCL- a subsidiary of RRECL	Pugal , Rajasthan	450	0	0	31-12-2026	31-12-2026	Solar
506	Ramagiri Solar Park	SECI	Ramagiri, Sri Sathyasai , Andhra Pradesh	300	0	300	31.03.2025	31-03-2026	Solar
507	GSECL RE Park	GSECL	Khavda, Bhuj, Gujarat	3325	0	3325	30.09.2025	31-03-2026	Solar
508	Fatehgarh Phase -1B Solar Park	Adani Renewable Energy Park Rajasthan Ltd. – AREPRL – a JV of State Govt. & Adani Renewable Energy Park Ltd	Fatehgarh, Jaisalmer, Rajasthan	1500	1234	266	31.08.2025	31-12-2026	Solar
509	Dhar Solar Park	M/s Amar Infrastructure Limited	Dhar, Madhya Pradesh	200	0	200	31-12-2026	31-12-2026	Solar
510	Mirzapur Solar Park	Bundelkhand Saur Urja Limited – BSUL – a JV of NHPC & UPNEDA	Sherwa, District Mirzapur, Uttar Pradesh	300	100	200	30-06-2025	31-12-2026	Solar
511	Odisha Solar Park	NHPC Limited	Landehill, Ganjam, Odisha	20	0	20	28.02-2026	28.02-2026	Solar
512	NTPC REL. Khavda 4750 MW Solar Park	NTPC Renewable Energy Ltd.	Khavda, Bhuj, Gujarat	4750	1332	3418	31-03-2026	31-03-2026	solar

513	Nokh Solar Park	RSDCL	Nokh, Rajasthan	925	827	78	31.03.2025	31-03-2026	Solar
514	Jhansi Solar Project/TUSCO Ltd. (JV of THDCIL & UPNEDA)	M/s GAIL India Ltd. (SPD)	Tehsil Garautha, Dist. Jhansi, (U.P.)	600	0	600	31-12-2027	31-12-2027	Solar
515	Lalitpur Solar Project/TUSCO Ltd. (JV of THDCIL & UPNEDA)	M/s NTPC Renewables Energy Ltd. (SPD)	Tehsil Talbehat, Dist. Lalitpur, (U.P.)	600	0	600	03-06-2027	03-06-2027	Solar
516	Chitrakoot Solar Project/TUSCO Ltd. (JV of THDCIL & UPNEDA)	M/s NTPC Renewables Energy Ltd. (SPD)	Tehsil Mau, Dist. Chitrakoot, (U.P.)	800	0	800	03-06-2027	03-06-2027	Solar
517	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	Eden Renewable Bercy Pvt. Ltd.		300	0	0	31-12-2027	31-12-2027	Solar
518	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	Gorbea Solar Pvt. Ltd.		300	0	0	31-12-2027	31-12-2027	Solar
519	1200 MW ISTS Tranche-X	Project Eight Renewable Power Private Limited		300	0	0	31-12-2027	31-12-2027	Solar
520	1200 MW ISTS Tranche-X	SolarOne Eneergy Private Limited		300	0	300	30-06-2025	after timeline of PPA signing (90 days from LoA issuance) lapsed.	Solar
521	1200 MW ISTS Tranche-X	SolarOne Eneergy Private Limited		300	0	0	31-12-2027	31-12-2027	Solar
522	2000 MW ISTS Tranche-XI	SAEL SOLAR MHP1 Pvt. Ltd.		50	0	0	31-12-2027	31-12-2027	Solar
523	2000 MW ISTS Tranche-XI	Eden Renewable Cadet Private Limited		300	0	300	30-06-2025	PPA yet to be signed	Solar
524	1200 MW ISTS Tranche-X	Project Eight Renewable Power Private Limited		300	0	0	31-12-2027	31-12-2027	Solar

525	2000 MW ISTS Tranche-XI	SAEL SOLAR MHP2 Pvt. Ltd.		100	0	100	22-08-2026	22-08-2026	Solar
526	2000 MW ISTS Tranche-XI	Jakson Limited		50	0	50	24.04.2026	24-04-2026	Solar
527	2000 MW ISTS Tranche-XI	MRS Green Energy Private Limited		700	0	700	18.10.2026	18-10-2026	Solar
528	SECI	ReNew Ushma Energy Private Limited		300	0	300	23.01.2027	23-01-2027	Solar
529	1500 MW ISTS Tranche-XIII	JSW Renew Energy Eleven Limited		300	0	0	31-12-2027	31-12-2027	Solar
530	1500 MW ISTS Tranche-XIII	Sunsure Solarpark Fourteen Pvt. Ltd.		300	0	0	31-12-2027	31-12-2027	Solar
531	1500 MW ISTS Tranche-XIV	SAEL Industries Limited		100	0	100	27.10.2026	27-10-2026	Solar
532	1500 MW ISTS Tranche-XIV	SAEL Industries Limited		500	0	0	31-12-2027	31-12-2027	Solar
533	1200 MW ISTS Tranvhe-XV	Pace Digitek Private Limited		250	0	0	31-12-2027	31-12-2027	Solar
534	1200 MW ISTS Tranvhe-XV	JSW Neo Energy Limited		150	0	150	02.04.2027	02-04-2027	Solar
535	500 MW ISTS-Connected Solar PV Power Projects (ISTS-XVI)	SAEL Industries Limited		930	0	930	18.04.2027	18-04-2027	Solar

536	2000 MW ISTS-Connected Solar PV Power Projects with 1000MW/4000 MWh Energy Storage Systems (ESS) (ISTS-XVII)	Sembcorp Green Infra Private Limited		200	0	200	31-12-2027	31-12-2027	Solar
537	2000 MW ISTS-Connected Solar PV Power Projects with 1000MW/4000 MWh Energy Storage Systems (ESS) (ISTS-XVII)	Reliance NU Suntech Private Limited		400	102	298	31-12-2027	31-12-2027	Solar
538	1200 MW ISTS-connected Wind Power Projects (Tranche-X)	Evergreen Power Mauritius Pvt Ltd	Osmanabad, Maharashtra	150	0	0	26-07-2025	31-12-2026	Wind
539	1200 MW ISTS-connected Wind Power Projects (Tranche-XI)	Green Infra Wind Energy Limited	Koppal, Karnataka	450	0	0	26-07-2025	31-12-2026	Wind
540	1200 MW ISTS-connected Wind Power Projects (Tranche-XI)	Anupavan Renewables pvt Ltd	Osmanabad, Maharashtra	120	0	0	31-12-2025	31-12-2026	Wind
541	1200 MW ISTS-connected Wind Power Projects (Tranche-XII)	JSW Neo Energy Ltd	Osmanabad, Maharashtra	200	0	0	27-12-2025	31-12-2026	Wind
542	1070 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-III)	Pavni (Raj) Solar Pvt Ltd (erstwhile: AEW India North One Private Limited)		30	0	0	31-12-2027	31-12-2027	Solar
543	1070 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-III)	Green Infra Renewable Projects Limited		81	5	76	31-12-2027	31-12-2027	Solar

544	CPSU Scheme (Tranche-I, 2000 MW)	Assam power Distribution Company Limited		100	0	100	31-12-2027	31-12-2027	Solar
545	CPSU Scheme (Tranche-II, 1500 MW)	The Singareni Collieries Company Limited		333	0	333	31-12-2027	31-12-2027	Solar
546	Manufacturing plant linked Solar Project scheme	Azure Power India Private Limited	Bhadla-II, Rajasthan	167	0	167	30-09-2028	30-09-2028	Solar
547	Manufacturing plant linked Solar Project scheme	Azure Power India Private Limited	Bhadla-II, Rajasthan	100	0	100	30-09-2028	30-09-2028	Solar
548	Manufacturing plant linked Solar Project scheme	Azure Power India Private Limited	Bhadla-II, Rajasthan	333	0	333	30-09-2028	30-09-2028	Solar
549	Manufacturing plant linked Solar Project scheme	Azure Power India Private Limited	Bhadla-II, Rajasthan	50	0	50	15-03-2028	15-03-2028	Solar
550	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five C Limited		250	75	175	01-Oct-25	31-Mar-26	Solar
551	1785 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-IV)	Hera Sun Power Private Limited		300	0	0	31-12-2027	31-12-2027	Solar
552	2500 MW ISTS-connected Blended Wind Power Projects (Tranche-IX)	JSW Future Energy Ltd (formerly JSW Solar Ltd)		150	0	0	31-12-2027	31-12-2027	Wind
553	1200 MW ISTS-connected Wind Power Projects (Tranche-XI)	Adani Renewable Energy Holding Fifteen Limited	Gadag, Karnataka	300	0	300	23-01-2026	23-01-2026	Wind

554	1200 MW ISTS-connected Wind Power Projects (Tranche-XI)	Azure Power India Pvt Ltd	Koppal, Karnataka	120	0	120			Solar
555	1200 MW ISTS-connected Wind Power Projects (Tranche-XII)	Torrent power Ltd	Bagalkot, Karnataka	100	0	0	31-03-2027	31-03-2027	Wind
556	690 MW ISTS-connected Wind Power Projects (Tranche-XIV)	SJVN Green Energy Ltd	Madhya Pradesh	700	0	0	31-03-2027	31-03-2027	Wind
557	1350 MW ISTS-connected Wind Power Projects (Tranche-XVI)	Torrent Power Ltd	Kuknoor, Karnataka	150	0	0	31-03-2027	31-03-2027	Wind
558	1350 MW ISTS-connected Wind Power Projects (Tranche-XVI)	JSW Neo Energy Ltd	Kutch, Gujarat	175	0	0	31-03-2027	31-03-2027	Wind
559	1350 MW ISTS-connected Wind Power Projects (Tranche-XVI)	JSW Neo Energy Ltd	Davangere, Karnataka	50	0	0	01-03-2027	01-03-2027	Wind
560	1350 MW ISTS-connected Wind Power Projects (Tranche-XVI)	JSW Neo Energy Ltd (Greenshoe Capacity)	Davangere, Karnataka	600	140	460	31.03.2025	31-03-2025	Wind
561	500 MW ISTS-connected Wind Power Projects (Tranche-XVII)	Adyant Enersol private limited	Dhule, Maharashtra	380	0	380	31-12-2027	31-12-2027	Wind

562	1200 MW ISTS-Connected Wind-Solar Hybrid Power Projects (Tranche-III)	ABC Renewable Energy Private Limited	Nuthimadugu, Anantapur Dt. A.P and Chodiya Village, Jaisalmer, Rajasthan	150	0	150	31-12-2027	31-12-2027	Hybrid
563	1200MW ISTS-connected Solar Wind Hybrid Power Projects (Tranche-IV)	NLC India Limited	Tamil Nadu, Rajasthan	600	100	500	24.02.2026	24-02-2026	Hybrid
564	1200MW ISTS-connected Solar Wind Hybrid Power Projects (Tranche-V)	TP Saurya Limited	Karnataka	150	0	150	09.01.2027	09-01-2027	Hybrid
565	1200MW ISTS-connected Solar Wind Hybrid Power Projects (Tranche-VII)	Green Infra Wind Energy Limited	Rajasthan Gujarat	150	0	150	16.12.2026	16-12-2026	Hybrid
566	1200MW ISTS-connected Solar Wind Hybrid Power Projects (Tranche-VII)	Juniper Green Energy Private Limited	Rajasthan Gujarat	250	0	250			Solar
567	Battery Energy Storage system Project of 125 MW/500 MWh-ESS-3	M/s JSW Renew Energy Thirty Eight Limited	Mylatti Kerala	100	0	100			Solar
568	SECI 1500MW ISTS-connected Solar Power Projects (Tranche-XIII)	Tejorupa Renewables India Project Pvt Ltd	Vill - Balai Kesharpura, Tehsil - Sheo, Dis- Barmer, State - Rajasthan	300	0	300			Solar

569	SECI 1200MW ISTS-connected Wind Solar Hybrid Power Projects (Tranche-VIII)	Asurari Renewables India Project Pvt Ltd	Rajasthan (Solar) Vijayapura District, Karnataka (Wind)	200	0	200	31-Mar-28	31-Mar-28	Hybrid
570	KUSUM Projects	Reliance New Eergy	Beed, Maharashtra	150	0	150	31-Oct-27	31-Oct-27	Solar
571	NA	Izhma Solar Private Limited	Sirohi, Rajasthan	350	0	350	19-11-2026	19-11-2026	Solar
572	NA	Femund Solar Private Limited	Lakadia-II	350	0	350	14-08-2026	14-08-2026	Solar
573	RDS Solar Park Private Limited , 350 MW Solar	RDS Solar Park Private Limited	Lakadia PS, Gujarat	20	0		01-06-2026	01-06-2026	Solar
574	ArcelorMittal Nippon Steel India Limited, hybrid project	ArcelorMittal Nippon Steel India Limited	Lakadia PS, Gujarat	250	0	0	11-11-2026	11-11-2026	Hybrid
575	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six A Limited		250	0	250	60 dys subsequent to the operationali zation of LTA/Conne ctivity	60 dys subsequent to the operationali zation of LTA/Conne ctivity	Solar
576	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six A Limited		250	0	250	60 dys subsequent to the operationali zation of LTA/Conne ctivity	60 dys subsequent to the operationali zation of LTA/Conne ctivity	Solar

577	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six A Limited		234	0	234	56 days subsequent to the actual date of operationalization of Connectivity under the GNA	56 days subsequent to the actual date of operationalization of Connectivity under the GNA	Solar
578	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six A Limited		250	0	250	15 days subsequent to LTA Operationalization	15 days subsequent to LTA Operationalization	Solar
579	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six A Limited		250	0	250	15 days subsequent to LTA Operationalization	15 days subsequent to LTA Operationalization	Solar
580	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four A Limited		250	0	250	15 days subsequent to LTA Operationalization	15 days subsequent to LTA Operationalization	Solar
581	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four A Limited		250	0	250	15 days subsequent to LTA Operationalization	15 days subsequent to LTA Operationalization	Solar
582	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four B Limited		250	0	250	15 days subsequent to LTA Operationalization	15 days subsequent to LTA Operationalization	Solar

583	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four B Limited		250	0	250	15 days subsequent to LTA Operational ization	15 days subsequent to LTA Operational ization	Solar
584	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four Limited		250	0	250	15 days subsequent to LTA Operational ization	15 days subsequent to LTA Operational ization	Solar
585	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four Limited		250	0	250	15 days subsequent to LTA Operational ization	15 days subsequent to LTA Operational ization	Solar
586	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five Limited		250	0	250	15 days subsequent to the actual date of operationali zation of connectivity under the GNA	15 days subsequent to the actual date of operationali zation of connectivity under the GNA	Solar
587	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five Limited		250	0	250	15 days subsequent to the actual date of operationali zation of connectivity under the GNA	15 days subsequent to the actual date of operationali zation of connectivity under the GNA	Solar

588	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Six Limited		250	0	250	15 days subsequent to the actual date of operationalization of connectivity under the GNA	15 days subsequent to the actual date of operationalization of connectivity under the GNA	Solar
589	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Six Limited		250	0	250	15 days subsequent to the actual date of operationalization of connectivity under the GNA	15 days subsequent to the actual date of operationalization of connectivity under the GNA	Solar
590	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five A Limited		250	0	250	15 days subsequent to the actual date of operationalization of connectivity under the GNA	15 days subsequent to the actual date of operationalization of connectivity under the GNA	Solar
591	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five A Limited		250	0	250	15 days subsequent to the actual date of operationalization of connectivity under the GNA	15 days subsequent to the actual date of operationalization of connectivity under the GNA	Solar
592	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five C Limited		250	0	250	05-Nov-26	05-Nov-26	Solar

593	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six B Limited		250	0	250	05-Nov-26	05-Nov-26	Solar
594	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Seven A Limited		167	0	167	05-Nov-26	05-Nov-26	Solar
595	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Seven A Limited		250	0	250	15 days subsequent to the operationalization of LTA/connectivity.	15 days subsequent to the operationalization of LTA/connectivity.	Solar
596	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six B Limited		67	0	67	15 days subsequent to the operationalization of LTA/connectivity.	15 days subsequent to the operationalization of LTA/connectivity.	Solar
597	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Five Limited		83	0	83	01-Oct-26	01-Oct-26	Solar
598	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Five Limited		100	0	100	15 days subsequent to the operationalization of LTA/connectivity.	15 days subsequent to the operationalization of LTA/connectivity.	Solar
599	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five B Limited		250	0	250	15 days subsequent to the operationalization of LTA/connectivity.	15 days subsequent to the operationalization of LTA/connectivity.	Solar

600	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Five Limited		150	0	150	15 days subsequent to the operationalization of LTA/conne ctivity.	15 days subsequent to the operationalization of LTA/conne ctivity.	Solar
601	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Seven Limited		100	0	100	15 days subsequent to the operationalization of LTA/conne ctivity.	15 days subsequent to the operationalization of LTA/conne ctivity.	Solar
602	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Seven Limited		250	0	250	15 days subsequent to the operationalization of LTA/conne ctivity.	15 days subsequent to the operationalization of LTA/conne ctivity.	Solar
603	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Seven Limited		150	0	150	15 days subsequent to the operationalization of LTA/conne ctivity.	15 days subsequent to the operationalization of LTA/conne ctivity.	Solar
604	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Seven Limited		100	0	100	15 days subsequent to the operationalization of LTA/conne ctivity.	15 days subsequent to the operationalization of LTA/conne ctivity.	Solar

605	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Seven Limited		200	0	200	15 days subsequent to the operationalization of LTA/connectivity.	15 days subsequent to the operationalization of LTA/connectivity.	Solar
606	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Seven Limited		99	0	99	15 days subsequent to the operationalization of LTA/connectivity.	15 days subsequent to the operationalization of LTA/connectivity.	Solar
607	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Seven Limited		150	0	150	01-Oct-26	01-Oct-26	Solar
608	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Five Limited		134	0	134	01-Oct-26	01-Oct-26	Solar
609	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six B Limited		500	0	500	“actual commissioning date of the Bay allocated to SPD at RVPN's 400kV Bhadla substation + 30 days” or “actual commissioning date of the full project capacity”, whichever is earlier.	“actual commissioning date of the Bay allocated to SPD at RVPN's 400kV Bhadla substation + 30 days” or “actual commissioning date of the full project capacity”, whichever is earlier.	Solar

610	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six B Limited		100	0	100	30.06.2027	30.06.2027	Solar
611	50 MW Gujrai Solar Power Station, SJVN Green Energy Limited	SJVN Green Energy Limited	Vill-Gujrai Tehsil-Akbarpur Dist-Kanpur Dehat, Uttar Pradesh	150	0	150	31.03.2027	31.05.2027	Solar
612	100MW Raghnesda Solar Power Project SJVN Green Energy Limited	SJVN Green Energy Limited	Plot-C, Vill-Raghnesda Tehsil-Vav. Dist-Banaskantha, Gujarat	150	0	150	31.03.2027	30.04.2027	Solar
613	200 MW Khavda SJVN Solar Power Project Phase 23	SJVN Limited	Gujarat,Khavda RE park	200	0	200	08.04.2026	20.11.2026	Solar
614	SECI 1500MW ISTS-connected Solar Power Projects (Tranche-XIII)	Tejorupa Renewables India Project Pvt Ltd	Vill - Balai Kesharpura, Tehsil - Sheo, Dis- Barmer, State - Rajasthan	250	0	250	07-Nov-26	25-Jan-27	Solar
615	SJVN 600MW ISTS-connected Wind Power Projects (Tranche-I)	Diyos Renewables India Project Pvt Ltd	Managuli & nearby villages, Tehsil - Basawana Bagewadi, Dis-Vijayapura, Karnataka	100	0	100	17-Jan-27 (Tentative)	27-Feb-27	Wind

616	SECI 1200MW ISTS-connected Wind Solar Hybrid Power Projects (Tranche-VIII)	Asurari Renewables India Project Pvt Ltd	Sirohi, Rajasthan (Solar) Vijayapura District, Karnataka (Wind)	300	0	300	PPA Pending	PPA Pending	Hybrid
617	Azure Power Sixty Three Private Limited	Azure Power Sixty Three Private Limited	Raghanesda - Gujarat	300	0	300	31-12-2027	31-12-2027 (300 MW)	Solar
618	Azure Power Sixty Three Private Limited	Azure Power Sixty Three Private Limited	Lakadia-II ISTS - Gujarat	300	0	300	31-12-2028	31-12-2028	Hybrid
619	Azure Power Fifty One Private Limited	Azure Power Fifty One Private Limited	Bhadla-V ISTS - Rajasthan	600	0	600	30-09-2031	30-09-2031	Solar
620	300 MW Solar - SECI Stage 2	TP Saurya Limited	Koppal, Karnataka	300	131	169		24-Feb-26	Solar
621	151.2 MW Wind SJVN FDRE Basis LOA	Tata Power Renewable Energy Limited	Pugalur Tamil Nadu	151.2	0	151.2		31-Dec-26	Solar
622	93.6 MW Karur - SJVN FDRE Green Shoe	Tata Power Renewable Energy Limited	Karur, Tamil Nadu	93.6	0	93.6		02-May-26	Solar
623	151 MW SJVN Wind Palayam Green Shoe	Tata Power Renewable Energy Limited	Pugalur Tamil Nadu	151.2	0	151.2		31-Jan-27	Solar
624	180 MW Parali Wind NTPC FDRE	Tata Power Renewable Energy Limited	Parli, Maharashtra	180	0	180		11-Apr-27	Solar

625	101 MW Kallam Wind - Tata Steel	Tata Power Renewable Energy Limited	Kallam, Maharashtra	101	0	101		31-Mar-26	Solar
626	10.8 MW Kallam Wind	Tata Power Renewable Energy Limited	Kallam, Maharashtra	10.8	0	10.8		31-Mar-26	Solar
627	400 MW Kurnool 4 (Solar)	Tata Power Renewable Energy Limited	Kurnool, AP	400	0	400		31-Mar-27	Solar
628	600 MW Solar	Tata Power Renewable Energy Limited	Ramgarh, Rajasthan	600	0	600		31-Mar-30	Solar
629	82.5 MW NTPC FDRE Wind	Tata Power Renewable Energy Limited	Karur, Tamil Nadu	82.5	0	82.5		11-Apr-27	Solar
630	220 MW Parali Wind	Tata Power Renewable Energy Limited	Parli, Maharashtra	220	0	220		01-Mar-27	Solar
631	300MW Kurnool 4 Wind	Tata Power Renewable Energy Limited	Kurnool, AP	300	0	300		31-Mar-28	Solar
632	400MW Ananthpur 2	Tata Power Renewable Energy Limited	Ananthapuram, AP	400	0	400		31-Mar-28	Solar
633	300MW Ramgarh Wind	Tata Power Renewable Energy Limited	Ramgarh, Rajasthan	300	0	300		31-Mar-30	Solar
634	300 MW Bikaner 6 Solar	Tata Power Renewable Energy Limited	Bikaner, Rajasthan	300	0	300		31-Dec-31	Solar
			Total	180918.6	14350.205	148366.785			

**This Report is published by
Renewable Project Monitoring (RPM) Division
Central Electricity Authority, New Delhi**

**In case of any query/update/discrepancy of information,
Please contact at: 011-26732320, 2373
ce-rpmcea@cea.nic.in/cerpmcea@gmail.com**