



भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

केन्द्रीय विद्युत प्राधिकरण

Central Electricity Authority

नवीकरणीय परियोजना प्रबोधन प्रभाग

Renewable Project Monitoring Division

निर्माणाधीन नवीकरणीय ऊर्जा परियोजना तिमाही रिपोर्ट

Quarterly Report on Under-construction Renewable Energy Projects



March-2025/ मार्च-2025

Preface

India has successfully achieved **172.37 GW** of RE Installed capacity (excluding Large Hydro) by the end of **March 2025** and a significant number of Renewable Energy (RE) projects are under various stages of construction. As on 31 March, 2025, a total RE Capacity of **145 GW** is under-construction which comprises of approximately 79 **GW** of Solar Projects, 27 **GW** of Wind projects, 39 **GW** of Hybrid projects.

This report mostly contains information of Solar Projects which have capacity equal to 25 MW or more. Also it does not contain information of the Rooftop Grid connected and off Grid Solar Power Projects.

This Report highlights the progress of active under-construction RE projects (excluding Large Hydro) of SECI, CPSUs under MoP (NTPC, NHDC, SJVNL, NHPC, THDC, NEEPCO), various States (Andhra Pradesh, Assam, Bihar, Chhattisgarh, Gujarat, Jharkhand Himachal Pradesh, Karnataka, Kerala, Maharashtra, Madhya Pradesh, Uttar Pradesh, Odisha Rajasthan, Tamil Nadu) and development of Projects in Solar Parks/UMREPP (Ultra Mega Renewable Energy Power projects). The information available on the E-gen portal of CEA, has also been appropriately incorporated in addition to the above details reported by the various entities.

Summary of location based State-wise Under-construction RE Projects in the country

(in MW)

Name of State	Solar	Wind	Hybrid/FDRE	Total
Andhra Pradesh	1700	1740	4283	7722
Assam	390	0	0	390
Bihar	200	0	0	200
Chhattisgarh	1341	0	0	1341
Gujarat	20691	6980	15062	42733
Himachal Pradesh	21	0	0	21
Jharkhand	341	0	0	341
Karnataka	2481	9090	8372	19943
Kerala	55	0	0	55
Madhya Pradesh	2264	1862	2214	6340
Maharashtra	4673	3438	3002	11113
Odisha	340	0	0	340
Punjab	358	0	0	358
Rajasthan	39298	2195	3445	44938
Tamilnadu	0	1193	330	1523
Telangana	231	0	0	231
Uttar Pradesh	3270	0	0	3270
West Bengal	99	0	0	99
Multiple State or Location to be decided	1495	0	2690	4185
Total	79249	26498	39396	145143

Summary of Under-construction RE Projects (Solar and Wind) of CPSUs in the country (MW)

Sl. No.	CPSUs	Solar	Hybrid	Wind	Total
1	NTPC	5967	1200	2134	9301
2	NHPC	1182	0	0	1182
3	SJVN	3306		300	3606
4	DVC	356	0	0	356
5	THDC	0	0	0	0
	Total	10811	1200	2434	14445

Details of under construction RE Projects (Solar and Wind) of CPSUs of Ministry of Power

Sl. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Under Construction Capacity (MW)	Date of completion (Anticipated)	Type of Project (Solar/Wind/ Hybrid)
I	NTPC					
1	Rihand Solar	NTPC Ltd (Safety Control)	Rihand, Sonebhadra, Uttar Pradesh	20	31-03-25	Solar
2	Solapur Solar	NTPC Ltd.	Solapur ,Maharashtra	13	31-03-25	Solar
3	GUVNL-II (Limbdii)	NTPC REL (Tata Power)	Raska, Surendranagar, Gujarat	60	31-03-25	Solar
4	Sipat 26 MW Solar project	NTPC	Bilaspur, Chhattisgarh	26	31-03-25	Solar
5	NTPC REL. Khavda 4750 MW Solar Park (NTPC Renewable Energy Ltd.)-North Block (2755 MW)	NTPC REL. (Sterling and Wilson Renewable Energy Ltd.)	Khavda, Bhuj,Gujarat	1255	31-03-25	Solar
6	Nokh Solar Park (RSDCL)- 925 MW	NTPC Renewable Energy Ltd.	Jaisalmer,Rajasthan	735	31-03-25	Solar
7	1200 MW ISTS-connected Hybrid Power Projects (Tranche-V)	NTPC Renewable Energy Limited (450 MW)	Dayapar-III, Kutch ,Gujarat	450	31-05-25	Hybrid
8	1785 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-IV)	NTPC Renewable Energy Ltd.	Jodhpur , Rajasthan	500	30-06-25	Solar
9	Bhadla -II Solar project	NTPC REL.	Rajasthan	500	30-06-25	Solar
10	1200 MW ISTS-connected Hybrid Power Projects (Tranche-IV)	NTPC Renewable Energy Limited(450 MW)	Dayapar-I, Kutch, Gujarat	450	30-06-25	Hybrid
11	GUVNL-I	NTPC REL (L & T)	Amareshwar, Waghodia, Gujarat	137	30-09-25	Solar
12	Ramagundam Ground & Floating Project.	NTPC	Telanagana	176	30-09-25	Solar
13	Vanki Wind TBCB (REMCL) Project	NTPC	Kutch,Gujarat	180	31-12-25	Wind
14	1200 MW ISTS-connected Wind Power Projects (Tranche-XII)	NTPC Renewable Energy Ltd.	Dayapar-II,Kutch,Gujarat	200	23-01-26	Wind

Sl. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Under Construction Capacity (MW)	Date of completion (Anticipated)	Type of Project (Solar/Wind/Hybrid)
15	NTPC REL. Khavda 4750 MW Solar Park (NTPC Renewable Energy Ltd.)-North Block (2755 MW)	NTPC REL (Sterling and Wilson Renewable Energy Ltd.)	Khavda, Bhuj,Gujarat	1200	31-05-26	Solar
16	NTPC REL. Khavda 4750 MW Solar Park (NTPC Renewable Energy Ltd.)-North Block (2755 MW)	NTPC REL.(Sterling and Wilson Renewable Energy Ltd.)	Khavda, Bhuj,Gujarat	300	30-06-26	Solar
17	Karnataka Wind Energy project	NTPC REL.	Karnataka	874	31-03-26	Wind
18	Jamjodhpur NTPC REL 630 MW Wind PROJECT	NTPC RENEWABLE ENERGY Ltd. (NREL)	Jamnagar, Gujarat	630	31-03-26	Wind
19	Kalasar-1 (250 MW) TBCB REMCL Project	NTPC Renewable Energy Ltd. (NREL)	Kalasar, Bikaner , Rajasthan	250	31-03-26	Wind
20	Kalasar-2 (250 MW) TBCB REMCL Project	NTPC Renewable Energy Ltd. (NREL)	Kalasar, Bikaner , Rajasthan	250	31-03-26	Solar
21	1200MW ISTS-connected Solar Wind Hybrid Power Projects (Tranche-VII)	NTPC Renewable Energy Limited	Rajasthan & Gujarat	300	09-01-27	Hybrid
22	NTPC REL. Khavda 4750 MW Solar Park (NTPC Renewable Energy Ltd.)-South Block (1995 MW)	NTPC REL.	Khavda, Bhuj,Gujarat	795	To be finalised	Solar
	Total			9301		
II	SJVN					
1	Solar under Project Phase-VII (MSEDCL Phase-VII)	SJVNL	Maharashtra	200	04-01-25	Solar
2	Solar Project under Phase-IX (MSEDCL Phase-IX)	SJVNL	Maharashtra	200	04-01-25	Solar
3	Bagodara Solar Power (GUVNL Solar Phase XI)	SJVN Green Energy Limited (SGEL)	Balol, Surendranagar, Gujarat	70	31-12-25	Solar
4	18 MW Solar Power Project (SECI)-BBMB	SJVNL	Nangal, Punjab	18	07-07-25	Solar
5	Bikaner Solar Power (CPSU scheme Phase-II , Tranche - III)	SGEL (SJVN Green Energy Limited)	Banderwala ,Bikaner,Rajasthan	758.23	30-09-25	Solar

Sl. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Under Construction Capacity (MW)	Date of completion (Anticipated)	Type of Project (Solar/Wind/ Hybrid)
6	GUVNL Phase-13 100 MW Solar Power Project (GUVNL Phase-XIII)	SJVNL	Mothala & Vamoti Moti Kutch, Gujarat	100	30-09-25	Solar
7	GUVNL Phase-14 260 MW Solar Power Project (GUVNL Phase-XIV)	SJVNL	Mothala & Vamoti Moti Kutch, Gujarat	260	30-09-25	Solar
8	1200 MW ISTS-connected Wind Power Projects (Tranche-XIII)	SJVN Green Energy Ltd. (SJVN Ltd)	Tamil Nadu	100	02-12-25	Wind
9	690 MW ISTS-connected Wind Power Projects (Tranche-XIV)	SJVN Green Energy Ltd.	Tamil Nadu	200	27-12-25	Wind
10	Solar Project under ET-3 (ET-4 PSPCL)	SJVNL	Punjab	200	31-12-25	Solar
11	1000 MW Solar Power Project (PSPCL ET -3 SPP)	SJVNL	Rajasthan/Gujarat (Multiple States)	1000	31-12-25	Solar
12	GIPCL RE Park Ph-II (GIPCL)	SJVNL	Rann of Kutch,Khavda, Gujarat	500	31-08-26	Solar
	Total			3606.23		
III	NHPC					
1	Odisha Solar Park (NHPC)	NHPC (M/s Apollo Green energy limited)	Landehill, Ganjam, Odisha	40	30-09-25	Solar
2	300 MW Solar Power Project under CPSU Scheme (IREDA) (Phase-2, Tranche-3)	NHPC Limited	Karnisar -Bhatiyar, Bikaner, Rajasthan	192.86	31-08-25	Solar
3	100 MW Solar Power Project under CPSU Scheme (Phase-2, Tranche-3)	NHPC Limited	NP Kunta, Kadri, Andhra Pradesh.	100	31-12-25	Solar
4	GSECL RE Park, (GSECL) 3325 MW	NHPC Ltd. (M/s Apollo Green energy Ltd.-200 MW ,M/s Dineshchandra R. Agrawal Infracon Pvt. Ltd.-200 MW)	Khavda, Bhuj,Gujarat	200	31-12-25	Solar
5	Floating Solar Park (NHPC)	NHPC (M/s Apollo Green energy limited)	West Kallada,Kerala	50	28-02-26	Solar
6	600 MW Solar Power Project under CPSU Scheme (Phase-2, Tranche-3)	NHPC Limited	Khavda, Kutch, Gujarat.	600	30-11-26	Solar
	Total			1182.86		
IV	DVC					

Sl. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Under Construction Capacity (MW)	Date of completion (Anticipated)	Type of Project (Solar/Wind/ Hybrid)
1	Damodar Valley Corporation (DVC)	DVC	KTPS, Jharkhand	6	30-03-25	Solar
2	Damodar Valley Corporation (DVC)	DVC	RTPS, West Bengal	10	30-04-25	Solar
3	Damodar Valley Corporation (DVC)	DVC	MTPS, West Bengal	14	30-05-25	Solar
4	Damodar Valley Corporation (DVC)	DVC	Panchet, West Bengal	8	28-02-25	Solar
5	Damodar Valley Corporation (DVC)	DVC	Konar, Jharkhand	8	26-06-25	Solar
6	GVREL (JVC OF NTPC GEL & DVC)	DVC	Panchet, West Bengal	75	18-07-25	Solar
7	GVREL (JVC OF NTPC GEL & DVC)	DVC	Panchet, Jharkhand	80	18-07-25	Solar
8	GVREL (JVC OF NTPC GEL & DVC)	DVC	Tilaiya, Jharkhand	155	18-07-25	Solar
	Total			356		
V	THDC					
No Projects are under construction pertaning to THDC.						

Under-construction Renewable Energy Capacity across the Country including CPSUs under MoP and SECI under MNRE (in MW)

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
1	Open Access Project	Proteus Energy Pvt. Ltd. (VEH Green)	Bikaner , Rajasthan	217	0	217	31-10-26	28-02-26		Solar
2	150MW Hybrid Project	Inox Wind Limited	Kalawad, Gujarat	150	0	150	15MW - 30-04-2025 135MW - 30-03-2026	31-03-26	15MW - 30.04.2025 ,135MW - 30.03.2026 , Solar-150 MW , BESS- 150 MWh	Hybrid (Solar+BESS)
3	Ecoren Energy India Pvt. Ltd.	Zenataris Renewable Energy Pvt. Ltd. (Blue leaf)	Bellary, Karnataka	300.3	0	300.3	30-06-25	30-06-25	Solar-135.3 MW, Wind- 165 MW ,66MW, 1st March 2025	Hybrid
4	Sprng Green Power Pvt. Ltd. (GUVNL)	Sprng Green Power Pvt. Ltd.	Banas Kantha , Gujarat	300	0	300	28-10-24	31-12-25	Land Acquisition challenges. Transmission line RoW challenges (as on date we have been able to complete only 8/43 400kV EHV foundations and work has been stuck for more than 70 days). We are facing heavy Right of Way (RoW) issues and the commissioning of project is likely to be impacted on account of this.	Solar

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
5	SolarXL Beta Energy Pvt. Ltd.Solar Wind Hybrid Project	Solarxl Beta Energy Pvt. Ltd.	Koppal, Karnataka	207	0	207	31-12-24	31-12-24	Solar-137 MW Wind-70 MW	Hybrid
6	Solar under Project Phase-VII (MSEDCL Phase-VII)	SJVNL	Maharashtra	200	0	200	04-01-25	04-01-25		Solar
7	Solar Project under Phase-IX (MSEDCL Phase-IX)	SJVNL	Maharashtra	200	0	200	01-02-25	04-01-25		Solar
8	Large projects Solar project (MSEDCL phase VII)	Tata Power Renewable Energy Limited	Ahmadnagar , Maharashtra	150	0	150	31-03-24	04-01-25		Solar
9	60 MW Wind Power project (Captive)	First Energy Five 5 Pvt. Ltd.	Mondipatty, Tamil Nadu	60	0	60	25-06-24	31-01-25		Wind
10	180 MW Solar Project by SRIPL4 at Bikaner (C&I)	Serentica Renewables India Pvt. Ltd. 4	Jaisalmer,Rajasthan	180	168	12	01-07-24	31-01-25	---	Solar
11	Khidrat Renewable Energy Pvt.Ltd. (Open Access / Group Captive / Power Exchange Project.)	Khidrat Renewable Energy Private Limited	Bikaner , Rajasthan	300	0	300	31-12-25	31-01-25	Talked	Solar
12	Kleio Solar Power Pvt. Ltd.(VEH Green Energy)	Kleio Solar Power Pvt. Ltd. (VEH Green Energy)	Koppal, Karnataka	153.6	0	153.6	31-08-25	31-01-25	31.12.2025- 100 MW ,17.01.2025- 53.6 MW (Solar- 105 MW, Wind-104.6 MW)	Hybrid

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
13	Merchant (Open Access/C&I)	ReNew Samir Urja Pvt Ltd	Madhya Pradesh	300		300	01-02-25	01-02-25		Wind
14	Gujarat Urja Vikas Nigam	Martial Solren Private Limited (Mahindra)	Aravalli, Gujarat	200	0	200	06-02-25	06-02-25		Solar
15	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six A Limited	Khavda, Kutch, Gujarat	234	0	234	09-12-24	15-02-25	No updation from SECI regarding future Commissioning Date.	Solar
16	Solar Project by HREPL (GUVNL)	HR Sabarmati Pvt. Ltd.	Patan, Gujarat	240	158	82	15-02-25	15-02-25		Solar
17	Amp Energy C&I Nine Pvt. Ltd.	Amp Energy C&I Nine Pvt. Ltd.	Gatapar,Bemetara, Chhattisgarh	50	0	50	31-12-23	28-02-25	Work in progress	Solar
18	Enrich Energy Pvt. Ltd.50MW Solar Park	Enrich Energy Pvt. Ltd.	East Nimar , Madhya Pradesh	50	20	30	15-11-24	28-02-25	---	Solar
19	Project Twelve Renewable 140 MW Wind Project (GUVNL)	Ayana (Project Twelve Renewable Power Pvt. Ltd.)	Amreli,Gujarat	140	82.5	57.5	15-12-24	30-04-25	39.6 MW- 31-12-2024, 29.7 MW-01-03-2025, 13.2 -07-04-2025	Wind
20	1200 MW ISTS Connected RE Projects with assured Peak Power Supply in India (ISTS-VII)	Renew Surya Ojas Pvt. Ltd.	Koppal,Karnataka	300	289.68	10.32	11-12-24	15-05-25	Solar-81 MW, Wind-322.25 MW, Storage-150 MWh (81 MW Solar and 308.38 MW Wind component commissioned.)	Hybrid
21	Exchange Based project	Iris Renewables Two Private Limited	Gadag, Karnataka	49.5	0	49.5	28-02-25	30-07-25	Slipped from 2024-25 to 2025-26, Site construction delay	Wind

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
									due to ROW on roads	
22	Exchange Based project	Rinnovatore Energy Private Limited	Gadag , Karnataka	16.5	0	16.5	28-02-25	30-07-25	Slipped from 2024-25 to 2025-26 ,Site construction delay due to ROW on roads	Wind
23	Exchange Based project	IRIS One Private Limited	Gadag , Karnataka	19.8	0	19.8	28-02-25	30-07-25	Slipped from 2024-25 to 2025-26 ,Site construction delay due to ROW on roads	Wind
24	Exchange Based project	Saisei Energy India Private Limited	Gadag , Karnataka	16.5	0	16.5	28-02-25	30-07-25	Slipped from 2024-25 to 2025-26, Site construction delay due to ROW on roads	Wind
25	Rajpur Renewables Private Ltd.	Rajpur Renewables Private Ltd.	Gujarat	30	0	30	12-11-24	31-05-25	Delayed due to local row issues in 33 KV network	Wind
26	Kumudini Power Ltd.	Kumudini Power Ltd.	Datia , Madhya Pradesh	25	0	25	14-03-25	14-03-25	---	Solar
27	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six A Limited	Kutch, Gujarat	200	0	200	01-10-23	19-03-25	No updation from SECI regarding future Commissioning Date.	Solar
28	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six Limited	Kutch, Gujarat	167	0	167	13-10-23	19-03-25	No updation from SECI regarding future Commissioning Date.	Solar

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
29	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six Limited	Khavda, Kutch, Gujarat	333	0	333	17-11-23	19-03-25	No updation from SECI regarding future Commissioning Date.	Solar
30	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six A Limited	Khavda, Kutch, Gujarat	50	0	50	10-02-24	19-03-25	No updation from SECI regarding future Commissioning Date.	Solar
31	1200 MW ISTS Connected Solar PV Projects (ISTS-VIII)	Adani Solar Energy Jodhpur Six Pvt Ltd (earlier known as, SBE Renewables Twenty Four Projects Pvt. Ltd.)	Mandal, Jodhpur, Rajasthan	300	0	300	20-07-24	31-03-25	No updation from SECI regarding future Commissioning Date.	Solar
32	1200 MW ISTS Connected Solar PV Projects (ISTS-VIII)	Adani Solar Energy Jodhpur Six Pvt Ltd (earlier known as, SBE Renewables Twenty Four Projects Pvt. Ltd.)	Badi Sid, Jodhpur, Rajasthan	300	0	300	20-07-24	31-03-25	No updation from SECI regarding future Commissioning Date.	Solar
33	CPSU Scheme (Tranche-I, 2000 MW)	Assam Power Distribution Company Ltd.	Cachar, Karimganj, Hailakandi, Assam	20	0	20	12-11-22	31-03-25	APDCL requested to cancel 20MW Solar Power Project due to project timeline elapsed .10MW project cancelled out of 30MW as requested by APDCL	Solar

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
34	CPSU Scheme (Tranche-II, 1500 MW)	The Singareni Collieries Co. Ltd.	Telangana	81	26.5	54.5	09-01-23	31-03-25	30.09.2024 (5 MW- 22.01.2023 8.5 MW- 19.02.2024 2.0 MW- 26.04.2024 9.9 MW on 05.08.2024 1.1 MW on 30.08.2024) 8.5 MW- 19.02.2024 2.0 MW- 26.04.2024	Solar
35	CPSU Scheme (Tranche-II, 1500 MW)	Indore Municipal Corporation	Yaswnath Sagar Dam Reservoir, Hatod, Indore, Madhya Pradesh	60	0	60	25-10-22	31-03-25	40 MW Capacity Cancelled out of 100 MW as requested by IMC.	Solar
36	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Seven Ltd.	Jaisalmer, Rajasthan	250	0	250	13-10-23	31-03-25	Extension Granted as per SECI but no date Provided.	Solar
37	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Seven Ltd.	Jaisalmer, Rajasthan	250	0	250	13-10-23	31-03-25	Extension Granted as per SECI but no date Provided.	Solar
38	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six A Limited	Khavda, Kutch, Gujarat	50	0	50	20-07-24	31-03-25	No updation from SECI regarding future Commissioning Date.	Solar
39	Manufacturing plant linked Solar Project scheme	Azure Power Fifty One Private Ltd.	Bap, Jodhpur, Rajasthan	50	0	50	20-07-24	31-03-25	Under Litigation and no further updation from SECI.	Solar
40	Rihand Solar	NTPC Ltd (Safety Control)	Rihand, Sonbhadra, Uttar Pradesh	20	0	20	30-04-22	31-03-25	---	Solar

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
41	Solapur Solar	NTPC Ltd.	Solapur ,Maharashtra	23	10	13	31-01-23	31-03-25	---	Solar
42	GUVNL-II (Limbdii)	NTPC REL (Tata Power)	Raska, Surendranagar, Gujarat	150	90	60	31-10-22	31-03-25	---	Solar
43	Hira Steels Limited (Formerly :- Godawari Power & Ispat Limited) {Hira Group}	Hira Steels Limited (Formerly :- Godawari Power & Ispat Limited) {Hira Group}	Khairjithi,Rajnandgaon, Chhattisgarh	100	0	100	06-08-23	31-03-25	Work in Progress.	Solar
44	Clean Max Surya Energy Private Limited	Clean Max Surya Energy Private Limited	Puraan, Mungeli, Chhattisgarh	77.5	0	77.5	31-12-22	31-03-25	Work in Progress	Solar
45	Persisto Energy Private Limited	Persisto Energy Private Limited	Araibandh,Bilaspur Chhattisgarh	75	0	75	31-03-23	31-03-25	Work in Progress.	Solar
46	AEW India West One Private Ltd.	AEW India West One Pvt. Ltd.	Surendranagar , Gujarat	80	0	80	31-03-24	31-03-25	---	Solar
47	HR Sabarmati 240 MW Solar PV Project (GUVNL)	HR Sabarmati Pvt. Ltd.	Banaskantha , Gujarat	240	52	188	31-03-24	31-03-25	18.09.2024- 52 MW	Solar
48	100 MW Solar Park at Site Dahiwadi (MAHAGENCO)	Enrich Energy Pvt. Ltd.	Osmanabad , Maharashtra	100	0	100	31-05-24	31-03-25	Work in Progress	Solar
49	TPS lands Project (MAHAGENCO)	Svaroyu Energy Ltd.(earlier name was Refex Energy Ltd)	Maharashtra	52	0	52	31-05-22	31-03-25		Solar

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
50	50 MW Hybrid Project	First Energy private Limited	Gujarat	50	0	50	31-03-25	31-03-25	---	Hybrid
51	220 MW Solar Project by SRIPL5 at Bikaner (C&I)	Serentica Renewables India Pvt. Ltd. 5	Jaisalmer,Rajasthan	220	110	110	28-02-25	31-03-25	---	Solar
52	50 MW TRANSITION SUSTAINABLE ENERGY SERVICES Pvt. Ltd.	TRANSITION SUSTAINABLE ENERGY SERVICES Pvt. Ltd.	Bikaner , Rajasthan	50	0	50	01-04-24	31-03-25		Solar
53	2500 MW ISTS-connected Wind Power Projects (Tranche-IX)	JSW Future Energy Ltd (formerly JSW Solar Ltd)	Tiruppur, Tamil Nadu	270	129.6	140.4	15-07-23	30-04-25	28.02.2025 (59.4 MW); 27.03.2025 (27 MW); 28.03.2025 (43.2 MW)	Wind
54	1200 MW ISTS-connected Wind Power Projects (Tranche-X)	Viento Renewables Pvt. Ltd. (Evergreen Power Mauritius Pvt. Ltd.)	Osmanabad, Maharashtra	150	0	150	10-03-23	31-03-25	No updation from SECI regarding future Commissioning Date.	Wind
55	500MW Project - Renewable Park	Inox Wind Energy Limited	Dangri II, Rajasthan	500	0	500	20MW - 30.04.2025 30MW - 31.05.2025 100MW - 30.06.2025 350MW - 31.12.2026	31-12-26	20MW - 30.04.2025 30MW - 31.05.2025 100MW - 30.06.2025 350MW - 31.12.2026	Solar
56	83.4 MW Hybrid Project Utcl MP	ABREL (MP) Renewables Limited	Dhar,Madhya Pradesh	83	0	83	30-08-23	31-03-25	Wind: 50 MW Solar: 33 MW	Hybrid

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
57	137.02 MW Hybrid Project Grasim MP	ABREL Solar Power Ltd.	Dhar,Madhya Pradesh	127	0	127	29-09-23	31-03-25	Wind: 87 MW Solar: 40 MW	Hybrid
58	Sipat 26 MW Solar project	NTPC	Bilaspur, Chhattisgarh	26	0	26	11-06-24	31-03-25		Solar
59	NTPC REL. Khavda 4750 MW Solar Park (NTPC Renewable Energy Ltd.)- North Block (2755 MW)	NTPC REL. (Sterling and Wilson Renewable Energy Ltd.)	Khavda, Bhuj,Gujarat	1255	0	1255	28-02-26	31-03-25		Solar Park
60	Shajapur Solar Park (RUMSL)- 450 MW	NREL	Shajapur,Madhya Pradesh	220	100	120	31-03-25	31-05-25	105 MW Commissioned	Solar Park
61	Nokh Solar Park (RSDCL)- 925 MW	NTPC Renewable Energy Ltd.	Jaisalmer,Rajasthan	735	0	735	31-03-25	31-03-25	190 MW-Rising Sun Commissioned.	Solar Park
62	Captive Project	Bhargavi Renewable Private Limited	Banaskantha, Gujarat	25	0	25	31-03-25	30-04-25		Solar

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
63	400 MW Solar / NHPC	ABC Renewable Energy RJ-01 Pvt. Ltd.	Jaisalmer , Rajasthan	400	0	400	31-07-24	31-03-25		Solar
64	Solar Project under State Scheme	Balaton Solar Pvt. Ltd. (37.5 MWp)	Lalpur, Bemetara , Chhattisgarh	37.5	0	37.5	31-03-25	31-03-25	Work in progress.	Solar
65	UTCL Gujarat Hybrid Project	Aditya Birla Renewables Energy Limited (ABReEL)	Mahua, Gujarat	40.1	0	40.1	31-03-24	31-03-25	Solar-17 MW , Wind-23.1 MW	Hybrid
66	Shajapur Solar Park (RUMSL)-450 MW	Talettutayi Solar Projects Nine Private Limited	Shajapur,Madhya Pradesh	125	0	125	31-03-25	30-04-25	30.04.2025-110 MW	Solar Park
67	31.5 MW Wind Solar Hybrid Project	CGE RENEWABLES PRIVATE LIMITED	Kutch,Gujarat	31.5	0	31.5	31-03-25	31-05-25	Solar-31.5 MW, Wind-31.5 MW , CoN 4 and CoN 6 under process ,Solar capacity of 31.5 MW by 31 May 2025 and Wind capacity of 29.7 MW (11x2.7 MW) by 30 June 25.	Hybrid
68	36 MW Wind Power Project	CONTINUUM POWER TRADING (TN) PVT. LTD.	Kutch,Gujarat	36	0	36	31-03-25	30-04-25	Delayed due to Final Connectivity Awaited from CTUIL.	Wind
69	PSPCL	CtrlS Datacenters Ltd	Wardha, Maharashtra	100	50	50	31-03-25	30-09-25	Shifted from March to June.	Solar

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
70	Ortusun Renewable (Solarworld)-Owned (Captive)	Ortusun Renewables	Deoli, Wardha, Maharashtra	20	0	20	31-03-25	31-08-25	Shifted from March to August due to Land Acquisition challenges ,31.05.2025- 10 MW	Solar
71	Solar Park Teq Green Power XV Pvt. Ltd.	TeQ Green (XL Xergi Power Pvt Ltd)	Jaisalmer, Rajasthan	200	0	200	23-01-25	15-04-25	---	Solar
72	1200 MW ISTS Connected Solar PV Projects (ISTS-VIII)	Eden Renewable Alma Pvt. Ltd.	Kan singh ki Sid, Jodhpur,Rajasthan	300	0	300	20-10-23	20-04-25		Solar
73	1200 MW ISTS Connected Solar PV Projects (ISTS-VIII)	ReNew Surya Vihaan Pvt. Ltd.	Mandhopura, Jaisalmer, Rajasthan	200	0	200	20-10-23	20-04-25	---	Solar
74	UTCL Chhattisgarh Phase 1 and Phase 2	ABREL Green Energy Limited	Lachhanpur,Mungeli, Chhattisgarh	67.5	0	67.5	30-06-23	30-04-25	31.03.2025-41.4 MW ,30.04.2025-26.1 MW	Solar
75	470 MW Hybrid Project at Gadag, Karnataka	Serentica Renewables India Pvt. Ltd. 3	Gadag, Karnataka	470	0	470	30-04-25	30-04-25	75 MW – Jan’25 95 MW - Mar’25 115 MW -Apr’25 ,Solar: 200 MW,Wind: 270 MW	Hybrid
76	1000 MW ISTS-Connected Solar PV Power Projects in India (SECI-ISTS-XVIII)	ReNew Solar Power Private Limited	Maharashtra	100	0	100	01-05-25	31-07-25	PPA yet to be signed	Solar
77	Solar Project under State Scheme	M/s Vaswani Industries Limited	Mohbhattha , Bemetara, Chhattisgarh	36.25	0	36.25	04-05-25	04-05-25		Solar

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
78	1070 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-III)	Pavni (Raj) Solar Pvt Ltd (erstwhile: AEW India North One Pvt. Ltd.)	Aarang, Jaisalmer , Rajasthan	200	0	200	31-10-23	05-05-25	---	Solar
79	1070 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-III)	Green Infra Renewable Projects Ltd.	Jaisalmer, Rajasthan	400	102.3	297.7	31-10-23	05-05-25	07.02.2025 (102.3 MW)	Solar
80	1000 MW SPP (Solar Power Project) under Mukhya Mantri Sauro Shakti Prokolpo		Sonitpur, Assam	50	0	50	31-03-25	06-05-25		Solar
81	Solar Park Teq Green Power XV Pvt. Ltd.	TeQ Green (XL Xergi Power Pvt Ltd)	Jaisalmer, Rajasthan	200	0	200	05-03-25	10-05-25	Grid substation not ready and plant is being commissioned temporarily through exchange of bays. Require expedition in completion of the allotted bays	Solar
82	1200 MW ISTS-connected Hybrid Power Projects (Tranche-V)	TP Saurya Limited	Karnataka	600	0	600	11-01-23	16-05-25	Solar-400MW Wind - 200 MW (100 MW Solar Component Commissioned)	Hybrid
83	TPREL 112MW Koppal Wind Project	Tata Power Renewable Energy Ltd.	Koppal, Karnataka	112	0	112	01-10-24	19-05-25	---	Wind
84	1200 MW ISTS-connected Hybrid Power Projects (Tranche-III)	Amp Energy Green Eight Pvt. Ltd. (AMP Energy Green Pvt. Ltd.)	Balai,Barmer , Rajasthan	130	0	130	19-05-25	30-09-25	Solar-112.5MW , Wind-44.1 MW	Hybrid

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
85	Utility Project-GUVNL	Solarcraft Power India 3 Pvt. Ltd.	Gir, Somanath,Gujarat	200	0	200	22-05-25	22-05-25	31.12.2024-33 MW , 15.02.2025-67 MW ,31.05.2025-100 MW	Wind
86	Grid Connected Ground Mounted Solar Power Plant	SGEL	Banka & Jamui, Bihar-Phase-I	75	0	75	26-11-23	31-05-25		Solar
87	FP Uttar Solar Private Limited	FP Uttar Solar Private Limited	Domma, Achritpali & Chhapora,Janjgir Champa, Chhattisgarh	90	0	90	28-02-23	31-05-25	Work in Progress	Solar
88	M/s Amp Energy C&I Nine Pvt. Ltd.	M/s Amp Energy C&I Nine Pvt. Ltd.	Panora, Korba, Chhattisgarh	60	0	60	31-05-25	31-05-25	Work in Progress	Solar
89	M/s. Oyster Renewable Energy Private Limited.	M/s. Oyster Green Hybrid One private Limited. (AB Energia Renewables Pvt. Ltd.)	Agar,Madhya Pradesh	100	0	100	31-05-25	31-05-25	Solar-33 MW, Wind-67 MW	Hybrid
90	M/s. Oyster Renewable Energy Private Limited.	M/s. Oyster Green Hybrid One private Limited. (AB Energia Renewables Pvt. Ltd.)	Agar, Madhya Pradesh	81	0	81	31-05-25	31-05-25	Solar- 67 MW, Wind-14 MW	Hybrid
91	60 MW AC Solar PV Project of IMC	Indore Municipal Corporation	West Nimar , Madhya Pradesh	60	0	60	31-03-24	31-05-25	---	Solar
92	M/s. Oyster Renewable Energy Private Limited.	M/s. Oyster Green Hybrid One private Limited. (AB Energia Renewables Pvt. Ltd.)	Dayapar, Kutch, Gujarat	99	0	99	31-05-25	31-05-25		Wind
93	179 MW PPA with MSPGCL (CMAG	Convergence Energy Services Ltd. (CESL)	Various Districts of Maharashtra	179	2.86	176.14	31-03-23	31-05-25		Solar

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
	Scheme) (MAHAGENCO)									
94	Land BG Based Utility Projects	Sembcorp Green Infra Private Limited	Hanamsagar, Koppal,Karnataka	70	0	70	31-12-24	31-05-25		Wind
95	1200 MW ISTS-connected Hybrid Power Projects (Tranche-IV)	NLC India Limited	Tamil Nadu, Rajasthan	150	0	150	31-03-24	31-05-25	Solar-150 MW Wind-50 MW	Hybrid
96	1200 MW ISTS-connected Hybrid Power Projects (Tranche-V)	NTPC Renewable Energy Limited (450 MW)	Dayapar-III, Kutch ,Gujarat	450	0	450	11-01-23	31-05-25	Solar-300 MW, Wind-150 MW	Hybrid
97	399.8 MW Hybrid Project at Koppal Karnataka	Serentica Renewables India Pvt. Ltd. 1	Koppal , Karnataka	399.8	159	204.8	31-05-25	31-05-25	159 MW - Commissioned 25 MW – Jan’25 45 MW - Feb’25 37 MW - Apr’25 34 MW – May’25 ,Wind: 204 MW Solar: 195.8 MW	Hybrid
98	Utility Wind Project	Juniper Green Beam Pvt LTd	Devbhoomi Dwarka, Gujarat	50	0	50	31-05-25	31-05-25	---	Wind
99	Juniper Green Kite 70 MW GUVNL Wind Project	Juniper Green Kite Pvt. Ltd.	Devbhoomi Dwarka, Gujarat	70	0	70	31-08-25	31-05-25	---	Wind
100	1000 MW ISTS Tranche-XII (SECI Bhuj - II)	Avaada GJGreen Pvt Ltd	Bhuj ,Gujarat	300	0	300	31-12-26	31-12-26		Solar

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
101	C&I Project	Amplus Iru Pvt. Ltd.	Thoothukudi, Tamil Nadu	180	0	180	31-05-24	31-05-25	Solar-108 MW, Wind-72 MW	Hybrid
102	Solar Project under State Scheme	API Ispat & Powertech Private Limited	Mohbhattha , Bemetara, Chhattisgarh	50	0	50	03-06-25	03-06-25		Solar
103	Odisha Solar Park (NHPC)	NHPC (M/s Apollo Green energy limited)	Landehill, Ganjam, Odisha	40	0	40	05-06-25	30-09-25		Solar Park
104	Sunsure Solarpark RJ One Pvt. Ltd. Project 1	Sunsure Energy Pvt. Ltd.	Bikaner, Rajasthan	50	0	50	15-06-25	15-06-25	---	Solar
105	AM Green Energy Pvt Ltd 989MW Hybrid Project	AM Green Energy Pvt Ltd, Project Trinity	Kurnool, Andhra Pradesh	989	618.5	370.5	15-06-25	15-06-25	15.06.2025-80.2 MW , remaining by March 2026.Solar-675 MW, Wind-314 MW	Hybrid
106	State Utility Project 9 Dholera Park)	Teq Green Power Private Limited	Dholera, Gujarat	200	0	200	20-06-25	20-06-25	Grid substation not ready and plant is being commissioned temporarily through exchange of bays. Require expedition in completion of the allotted bays	Solar
107	CESC Project	AMP Energy Green Seventeen Private Limited	Uppalapadu, Junutula, Nandyala, Andhra Pradesh	150	0	150	28-06-25	28-06-25	Solar-137.5 MW , Wind-49.5 MW	Hybrid
108	Airpower Jam Khambhaliya Extension	Airpower Windfarms Pvt. Ltd.	Rajkot, Gujarat	175	0	175	29-06-25	29-06-25	Solar-50MW, Wind-175 MW ESS- 8 Mw/hr	Hybrid
109	BEED Hybrid Maharashtra Project	Torrent solar power Pvt. Ltd.	Osmanabad, Maharashtra	603	0	603	29-06-25	29-06-25	Solar- Wind-	Hybrid

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
110	Third Party (C& I) Hybrid Project	Teq Green Power XI Pvt. Ltd.	Ahmednagar, Maharashtra	99.9	0	99.9	05-10-25	30-06-25	Solar- 55.5 MW , Wind- 99.9 MW,Continuous local RoW hindering the progress of the work. EHV line is getting delayed due to severe RoW	Hybrid
111	Open Access(merchant) Project	TEQ Green Power XI Pvt. Ltd. (O2 Renewable Energy III Pvt. Ltd.)	Ahmadnagar, Maharashtra	51.3	0	51.3	05-10-25	30-06-25	Continuous local RoW hindering the progress of the work. EHV line is getting delayed due to severe RoWBESS- 5 MWh	Wind
112	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	Gorbea Solar Pvt. Ltd.	Bari Seer, Jodhpur, Rajasthan	300	0	300	30-06-25	30-06-25	---	Solar
113	2000 MW ISTS Tranche-XI	SAEL SOLAR MHP1 Pvt. Ltd.	Kurnool, Andhra Pradesh	300	0	300	30-06-25	30-06-25	---	Solar
114	2000 MW ISTS Tranche-XI	SAEL SOLAR MHP2 Pvt. Ltd.	Kurnool, Andhra Pradesh	300	0	300	30-06-25	30-06-25	---	Solar
115	1785 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-IV)	NTPC Renewable Energy Ltd.	Jodhpur , Rajasthan	500	0	500	31-03-24	30-06-25	31-12-2024 or actual commissioning date of full project capacity; whichever is earlier.	Solar
116	Bhadla -II Solar project	NTPC REL.	Rajasthan	500	0	500	30-03-25	30-06-25		Solar
117	Bagodara Solar Power (GUVNL Solar Phase XI)	SJVN Green Energy Limited (SGEL)	Balol, Surendranagar, Gujarat	70	0	70	28-10-22	31-12-25	31-07-2025-35 MW ,31-12-2025-35 MW	Solar

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
118	100 MW Solar Power Project (PSPCL ET-2)	SGEL	Nawanshahr, Punjab	100	0	100	28-06-24	30-06-25		Solar
119	FP Samruddi Private Limited	FP Samruddi Private Limited	Bhadrali & Tedhadhora ,Mungeli, Chhattisgarh	75	0	75	31-08-23	30-09-25		Solar
120	NLCIL 200 MW Solar project under CPSU Phase II Tranche III	NLC INDIA LIMITED	Kutch , Gujarat	200	0	200	30-09-24	30-06-25	---	Solar
121	Renew Green Energy Solutions Pvt. Ltd.	Renew Green Energy Solutions Pvt. Ltd.	Beligatta, Katrahalli, Gudekote & Chandrashekara pura , Vijayanagara , karnataka	53	0	53	31-12-24	30-06-25		Solar
122	Integrate Offshore Pvt. Ltd.	Integrate Offshore Pvt. Ltd.	Datia , Madhya Pradesh	37.5	0	37.5	14-03-24	30-06-25	---	Solar
123	300 MW Barsingsar Solar Power project (IREDA)	NLC India Limited	Bikaner,Rajasthan	300	0	300	27-09-24	30-06-25		Solar
124	ReNew Dinkar Urja Private Limited 200 MW Solar Project	39 MW Wind Power Project	Bikaner,Rajasthan	200	0	200	31-05-24	30-06-25		Solar

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
125	REMCL , 1000 MW, RE RTC for Northern Railways	Sprng Akshaya Urja Pvt. Ltd.	Jaisalmer, Rajasthan	100	0	100	30-06-25	30-06-25	Solar- 200 MW, Wind- 217.8 MW (200 Solar- Rajasthan, 165 MW Wind- Madhya Pradesh, 52.8 MW Wind- Tamil Nadu) , Solar component is to be connected at Fatehgarh III (sec 2). We have received final grant of connectivity with start date 22 August 2026. Solar plant construction will be planned to suit these timelines. We have written to Norther Railway to grant SCOD extension under the provisions of PPA	Hybrid
126	300 MW Wind Power Project	Renew Tej Shakti Pvt. Ltd.	Bid, Maharashtra	300	0	300	Apr'25 (Bay) June'25 (GNA)	31-03-26		Wind
127	1200 MW ISTS Connected RE Projects with assured Peak Power Supply in India (ISTS-VII)	Greenko AP01 IREP Pvt. Ltd.	Kurnool,Andhra Pradesh	900	0	900	30-06-25	30-06-25	Solar - 1500 MW , Storage- 350 MWh	Hybrid
128	1200 MW ISTS-connected Hybrid Power Projects (Tranche-IV)	NTPC Renewable Energy Limited(450 MW)	Dayapar-I, Kutch, Gujarat	450	0	450	07-06-24	30-06-25	Solar – 300 MW (Nakhatrana- 30.06.2025) Wind - 150 MW (Dayapar- 31.03.2025), 50 MW	Hybrid

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
									Wind Component Commissioned	
129	1200 MW ISTS-connected Hybrid Power Projects (Tranche-IV)	AZURE POWER(Kotuma Wind Parks Pvt Ltd)	Jaisalmer, Rajasthan,Gadag , Karnataka (Multiple States)	150	0	150	31-03-23	30-06-25	Solar - 150 MW Wind - 50 MW	Hybrid
130	Merchant Project	Renew Power Pvt. Ltd	Solapur, Maharashtra	403	0	403	100-June'24 303- Mar'25	31-05-25		Solar
131	BLE Agar Malwa MP RE Project	Blue Leaf Energy Renewables Pvt. Ltd.	Agar, Madhya Pradesh	235	0	235	30-06-25	30-06-25	Solar 119.5 MW & Wind 115.5 MW	Hybrid
132	Sourya Manthan Renewable Energy Pvt. Ltd.	Statkraft India	Bikaner , Rajasthan	100	0	100	30-06-25	30-06-25	---	Solar
133	TPREL 252MW Bijapur Wind Project	TATA POWER RENEWABLE ENERGY Ltd.	Bijapur,karnataka	252	0	252	01-04-25	30-06-25	---	Wind
134	VEH Saur Urja Pvt. Ltd. C & I Project.	VEH Saur Urja Pvt. Ltd.	Agar, Madhya Pradesh	163.2	0	163.2	30-06-25	30-06-25	PPA yet to be signed	Wind
135	Exchange Based project	Rinnovatore Energy Private Limited	Gadag , Karnataka	99	0	99	31-03-26	31-03-26	Site construction delay due to ROW on roads and WTG lands	Wind
136	Captive Project	Mounting Renewable Power Limited	Jamnagar, Gujarat	250	0	250	30-06-25	31-12-25	Solar-88.3 MW, Wind-161.7 MW	Hybrid
137	Open Access/C&I	ReNew Dinkar Urja Pvt Ltd.	Rajasthan	200		200	15-05-24	30-09-25		Solar

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
138	Utility Project	TeQ Green (Energizent Power Pvt Ltd)	Fategarh, Rajasthan	205	0	205	30-06-25	30-06-25	PPA Yet to be signed. Grid substation not ready hence require expedition in completion of the allotted bays	Solar
139	Open Access Project	TeQ Green (Cyclic Energy Power Private Limited)	Kotturu, Karnataka	144.01	110.23	33.78	30-09-24	30-06-25	Solar-144 MW, Wind-50.6 MW	Hybrid
140	Utility Project	ACME Pokhran Solar Pvt. Ltd.	Surendranagar, Gujarat	50	0	50	13-12-24	30-06-25		Wind
141	C&I Project	Zenataris Renewable Energy (P) Ltd.	Harakabhavi , kudligi, karnataka	300.3	0	66	30-06-25	30-06-25	31-03-2025-66 MW Remaining when ,Solar-135.3 MW, Wind-165 MW	Hybrid
142	18 MW Solar Power Project (SECI)-BBMB	SJVNL	Nangal, Punjab	18	0	18	08-10-24	07-07-25		Solar
143	2000 MW ISTS Tranche-XI	MRS Green Energy Pvt. Ltd.	Bikaner,Rajasthan	100	0	100	09-07-25	09-07-25	---	Solar
144	1200 MW ISTS-connected Wind Power Projects (Tranche-XI)	Green Infra Wind Energy Limited (Sembcorp)	Koppal, Karnataka	180	54.6	125.4	30-12-23	26-07-25	31.03.2025- 21 MW, 31.07.2025-104.4 MW	Wind
145	1200 MW ISTS-connected Wind Power Projects (Tranche-XI)	Anupavan Renewables Pvt. Ltd. (Evergreen Renewables)	Osmanabad, Maharashtra	150	0	150	30-12-23	26-07-25	31.03.2025- 50 MW, 30.04.2025 - 50 MW , 31.05.2025- 50 MW	Wind

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
146	1200 MW ISTS-connected Wind Power Projects (Tranche-XI)	Adani Renewable Energy Four Ltd.(Adani Renewable Energy Holdings Fifteen Limited)	Gadag, Karnataka	450	0	450	30-12-23	26-07-25	Under Litigation.	Wind
147	1200 MW ISTS-connected Wind Power Projects (Tranche-XI)	Two Wind Energy Pvt. Ltd. (Azure Power India Pvt. Ltd.)	Koppal, Karnataka	120	0	120	30-12-23	26-07-25		Wind
148	1200 MW ISTS-connected Hybrid Power Projects (Tranche-IV)	Project Ten Renewables Power Pvt. Ltd. (Ayana)	Pavagada , Tumkur and Gajendragad , Gadag respectively Karnataka	450	0	450	28-12-23	30-09-25	Solar-300 MW, Wind-150 MW	Hybrid
149	DVC Lakadiya Solar	Avaada InClean Pvt Ltd.	Lakadiya, Gujarat	300	0	300	16-08-25	31-07-25		Solar
150	1800 MW ISTS-connected Wind Power Projects (Tranche-VIII)	Tunga Renewable Energy Pvt. Ltd. (Earlier, Avikiran Energy India Pvt. Ltd.)	Koppal,Karnataka	190	0	190	16-07-24	31-07-25	Under Litigation at CERC.	Wind
151	600 MW Wind Solar Hybrid Project SECI Hybrid 6 Project. Solar 900 MW Wind 810 MW ESS 600 MWh	Renew Vikram Shakti Pvt. Ltd.	Anantapur, Andhra Pradesh	1710	0	1710	31-07-25	01-03-26	Solar: 900 MW Wind: 810 MW ESS: 600 MWh, PPA signed for 50% capacity	Hybrid
152	Adani Green Energy Limited Hybrid 1	Adani Green Energy Limited	Khavda, Gujarat	1050	820.8	500	31-03-25	31-07-25	Solar-1050 MW , Wind-20.8 MW	Hybrid

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
153	Solar Project under State Scheme	Sarda Energy & Minerals Limited	Kharora , Raipur,Chhattisgarh	50	0	50	31-07-25	31-07-25		Solar
154	2000 MW ISTS Tranche-XI	Avaada GJSustainable Pvt Ltd [Lakadiya-SECI]	Kutch ,Gujarat	200	0	200	16-08-25	31-10-25		Solar
155	1000 MW SPP (Solar Power Project) under Mukhya Mantri Sauro Shakti Prokolpo	SGEL (70 MW + 50 MW + 200 MW) Assam Power Distribution Company Ltd. (APDCL)	Dhubri, Sonitpur, Assam	320	0	120	31-03-25	06-08-25	120 MW by 06.08.2025 ,Tender for Land Acquisition of 200 MW Capacity is under process.	Solar
156	1000 MW SPP (Solar Power Project) under Mukhya Mantri Sauro Shakti Prokolpo		Assam	1000	0	200	06-08-25	06-08-25		Solar
157	RUVNL Solar Project	JGRJ Solar Pvt. Ltd.	Bap, Jodhpur, Rajasthan	100	0	100	20-08-25	20-08-25		Solar
158	RUVNL Badnu	Avaada Solar Power Pvt Ltd	Badnu Bikaner, Rajasthan	200	0	200	13-09-25	31-08-25		Solar
159	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	Eden Renewable Bercy Pvt. Ltd.	Pusar/Pushad, Barmer, Rajasthan	300	0	300	11-10-23	31-08-25		Solar
160	300 MW Solar Power Project under CPSU Scheme (IREDA) (Phase-2, Tranche-3)	NHPC Limited	Karnisar - Bhatiyar, Bikaner, Rajasthan	300	107.14	192.86	11-11-23	31-08-25	12-04-2025-107.14 MW Commissioned.	Solar

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
161	100 MW Solar Power Project under CPSU Scheme (Phase-2, Tranche-3)	NHPC Limited	NP Kunta, Kadri, Andhra Pradesh.	100	0	100	11-11-23	31-12-25		Solar
162	500 MW Hybrid Plant at Solapur	Serentica Renewables India Pvt. Ltd. 5	Solapur, Maharashtra	500	0	500	31-03-25	31-08-25	31-05-2025- 150 MW , 30-06-2025-100 MW ,31-07-2025-100 MW , 31-08-2025-50 MW ,Solar- 100 MW, Wind- 400 MW	Hybrid
163	Serentica Renewables India Pvt. Ltd. 300MW Kallam	SERENTICA RENEWABLES INDIA Pvt. Ltd. 5	Kallam,Osmanabad, Maharashtra	300	0	300	05-10-25	31-08-25		Wind
164	JGEPL Lakadiya RE Project	JUNIPER GREEN ENERGY Pvt. Ltd.	Lakadiya ,Kutch,Gujarat	300	0	300	30-06-27	31-08-25	PPA Yet to be signed	Wind
165	ArcelorMittal Nippon Steel India Limited Gujarat Grid Connected Captive Project	AM Green (Arcelormittal Nippon steel India Ltd.)	Kutch, Gujarat	550	0	550	31-05-25	31-08-25	Solar-300MW, Wind- 250 MW	Hybrid
166	MSKVY KUSUSM - 6	Avaada Sustainable Urja Private Limited	PM-KUSUM Distributed, Maharashtra	98	0	98	31-08-25	31-08-25	---	Solar
167	Ahmednagar MSKVY	MSKVY Tenth Solar SPV Limited	PM-KUSUM Distributed, Maharashtra	196	0	196	31-08-25	31-08-25	---	Solar
168	Nashik MSKVY	MSKVY Twentieth Solar SPV Limited	PM-KUSUM Distributed, Maharashtra	172	0	172	31-08-25	31-08-25		Solar
169	Pune MSKVY	MSKVY Eleventh Solar SPV Limited	PM-KUSUM Distributed, Maharashtra	234	0	234	31-08-25	31-08-25	---	Solar

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
170	Sangli MSKVY	MSKVY Fifth Solar SPV Limited	PM-KUSUM Distributed, Maharashtra	207	0	207	31-08-25	31-08-25		Solar
171	Yavatmal MSKVY	MSKVY First Solar SPV Limited	PM-KUSUM Distributed, Maharashtra	225	0	225	31-08-25	31-08-25		Solar
172	105 MW Erai Floating Solar Park (MAHAGENCO)	MAHAGENCO	Maharashtra	100	0	100	30-04-26	31-08-26		Solar Park
173	Ahmednagar MSKVY	MSKVY Tenth Solar Private Limited	PM-KUSUM Distributed, Maharashtra	196	0	196	31-08-25	31-08-25	PPA Yet to be signed	Solar
174	Nashik MSKVY	MSKVY Twentieth Solar Private Limited	PM-KUSUM Distributed, Maharashtra	172	8	164	31-08-25	31-08-25	PPA Yet to be signed	Solar
175	Pune MSKVY	MSKVY Eleventh Solar Private Limited	PM-KUSUM Distributed, Maharashtra	234	3	231	31-08-25	31-08-25	PPA Yet to be signed	Solar
176	Sangli MSKVY	MSKVY Fifth Solar Private Limited	PM-KUSUM Distributed, Maharashtra	207	13	194	31-08-25	31-08-25	PPA Yet to be signed	Solar
177	Yavatmal MSKVY	MSKVY First Kusum Private Limited	PM-KUSUM Distributed, Maharashtra	225	3	222	31-08-25	31-08-25	PPA Yet to be signed	Solar
178	C&I Project	Amplus Kaveri Solar Pvt. Ltd.	Wardha, Maharashtra	100	0	100	31-08-25	31-08-25		Solar
179	Godawari Power & Ispat Limited (Hira Group)	Godawari Power & Ispat Limited (Hira Group)	Baldidih , Pithora, Chhattisgarh	70	0	70	30-09-22	11-09-25	---	Solar
180	Rajasthan Urja Vikas and IT Services Limited	Martial Solren Private Limited	Bikaner, Rajasthan	200	0	200	15-09-25	15-09-25		Solar
181	IRPL 500 MW Solar Power Plant Pavagada	Ircon Renewable Pvt. Ltd.	Pavagada ,Tumkur , karnataka	500	100	400	30-09-24	16-09-25	---	Solar

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
182	Bhuj-II 600 MW C&I Project	INGEL	Kutch, Gujarat	600	0	600	17-12-23	17-09-25		Wind
183	Utility Based	Seven Renewables Power Private Ltd.	Ananthapur, Andhra Pradesh	150	0	150	28-09-25	28-09-25	PPA yet to be signed	Wind
184	Ayana Renewable Hybrid Power Four plant (C & I) RTC Project	Ayana Renewable Power Four Pvt. Ltd.	Kutch ,Gujarat, Aspiri, Andhra Pradesh (Multiple State)	100	0	100	30-06-25	30-09-25	Solar-188 MW (Gujarat), Wind-146 MW (53 MW, Andhra Pradesh , 93 MW- Gujarat)	Hybrid
185	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	Renew (IB Vogt Solar Seven Pvt. Ltd.)	Neemba, Jaisalmer, Rajasthan	300	0	300	11-10-23	30-09-25	---	Solar
186	GUVNL-I	NTPC REL (L & T)	Amareshwar, Waghodia, Gujarat	200	63	137	31-10-22	30-09-25	---	Solar
187	Bhuj Solar Project Ground Mounted.	INGEL (Indian Oil NTPC Green Energy Ltd.)	Bhuj ,Gujarat	600	0	600	30-09-25	30-09-25	PPA Yet to be Signed.	Solar
188	Ramagundam Ground & Floating Project.	NTPC	Telanagana	176	0	176	30-09-25	30-09-25	PPA Yet to be Signed.	Solar
189	Bikaner Solar Power (CPSU scheme Phase-II , Tranche - III)	SGEL (SJVN Green Energy Limited)	Banderwala ,Bikaner,Rajasthan	1000	241.77	758.23	04-05-24	30-09-25	31.03.2025-241.77 MW Commissioned.	Solar
190	GUVNL Phase-13 100 MW Solar Power Project (GUVNL Phase-XIII)	SJVNL	Mothala & Vamoti Moti Kutch, Gujarat	100	0	100	31-03-24	30-09-25	Delayed Land acquisition mainly on account of non-availability of landowners. Access to complete site not available. Project work hindered.	Solar

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
191	GUVNL Phase-14 260 MW Solar Power Project (GUVNL Phase-XIV)	SJVNL	Mothala & Vamoti Moti Kutch, Gujarat	260	0	260	17-01-23	30-09-25	Delayed Land acquisition. Due to resistance from the local villagers, all site works on hold at site since 11.05.2024.	Solar
192	100 MW Solar Power Project (RVUNL)	SGEL	Rajasthan	100	0	100	30-09-25	30-09-25		Solar
193	300 MW Solar Power Project in Barmer	Renew Solar (Shakti Three) Pvt. Ltd.	Barmer,Rajasthan	300	0	300	19-09-25	30-09-25	---	Solar
194	210 MW Solar Power Project in Distt Jaisalmer State Rajasthan	RENEW SURYA JYOTI PRIVATE LIMITED	Jaisalmer , Rajasthan	210	0	210	19-09-25	31-05-25	---	Solar
195	210 MW Solar Power project	ReNew Surya Pratap Private Limited	Jaisalmer, Rajasthan	210	0	210	19-09-25	31-05-25	---	Solar
196	300 MW Solar Power Project in Barmer	Renew Samir Shakti Pvt. Ltd.	Barmer, Rajasthan	300	0	300	19-09-25	30-09-25	---	Solar
197	400 MW Solar Power Project in Barmer	Renew Solar (Shakti Five) Pvt. Ltd.	Barmer, Rajasthan	400	0	400	19-09-25	30-09-25	---	Solar
198	Shikhar Surya One Pvt. Ltd. 300 MW Solar Project	Shikhar Surya (One) Pvt. Ltd.	Bikaner , Rajasthan	300	0	300	30-09-25	30-09-25	31.03.2025-70 MW, 27.12.2025-230 MW	Solar
199	Adani Green Energy Limited Hybrid 3 (Grid Connected Captive)	Adani Green Energy Limited	Ahamadabad , Gujarat	1000	0	1000	31-03-25	30-09-25	Solar-1000 MW , Wind-200 MW	Hybrid

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
200	DVC Floating Solar Park Ph-I (GVREL)	GVREL (M/S Sterling and Wilson Renewable Energy Ltd.)	Tilaiya, Jharkhand	155	0	155	31-03-25	18-07-25	Solar (Floating)	Solar Park
201	DVC Floating Solar Park Ph-I (GVREL)	GVREL (M/S Larsen & Toubro Ltd.)	Panchet, Jharkhand	80	0	80	31-03-25	18-07-25	Solar (Floating + Ground Mounted)	Solar Park
202	DVC Floating Solar Park Ph-I (GVREL)	GVREL (M/S Larsen & Toubro Ltd.)	Panchet, West Bengal	75	0	75	31-03-25	18-07-25	Solar (Floating)	Solar Park
203	PSPCL (Utility Project)	ReNew Dinkar Jyoti Pvt Ltd.	Rajasthan	100		100	19-09-25	30-09-25		Solar
204	C&I Project	Amplus Tungabhadra Pvt. Ltd.	Sonebhadra, Uttar Pradesh	50	0	50	30-09-25	30-09-25		Solar
205	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six B Limited	Jaisalmer, Rajasthan	250	0	250	01-10-25	01-10-25	---	Solar
206	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Seven A Ltd.	Khavda, Kutch, Gujarat	250	0	250	01-10-25	05-11-26	---	Solar
207	TPREL 270 MW Valsang Solar Project	Tata Power Renewable Energy Limited	Solapur , Maharashtra	270	0	270	01-10-24	01-10-25	---	Solar
208	TPREL 288 MW Mudhol Wind Project	Tata Power Renewable Energy Ltd.	Bagalkot, Karnataka	288	0	288	01-10-24	01-10-25	---	Wind
209	Utility Project-GUVNL	Solarcraft Power India 14 Pvt. Ltd.	Gir, Somanath,Gujarat	50	0	50	17-10-25	17-10-25	---	Wind
210	Acme Solar Holdings Pvt. Ltd. (GUVNL)	ACME ECO Clean Energy Pvt. Ltd.	Surendranagar, Gujarat	100	0	100	17-10-25	17-10-25	---	Wind
211	WYN Renewables Pvt. Ltd.	WYN RENEWABLES Pvt. Ltd.	Surendranagar, Gujarat	100	0	100	17-10-25	31-01-26	local row issues in 33 KV network	Wind

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
212	TPREL 300 MW Koppal Solar Project	Tata Power Renewable Energy Ltd.	Koppal , karnataka	300	0	300	31-10-24	31-10-25	---	Solar
213	TPREL 400 MW Koppal Solar Project	Tata Power Renewable Energy Ltd.	Koppal , karnataka	400	0	400	31-10-24	31-10-25	---	Solar
214	TPREL 170 MW Koppal Solar Project	Tata Power Renewable Energy Ltd.	Koppal , karnataka	170	0	170	31-10-24	31-10-25	---	Solar
215	Serentica Renewables India Pvt. Ltd.	Serentica Renewables India Pvt. Ltd.	Kallam ,Osmanabad Maharashtra	150	0	150	31-10-25	31-10-25	---	Wind
216	Gudadur C & I Project	Vena Energy Aura Pvt. Ltd.	Koppal, Karnataka	24	0	24	31-10-25	31-10-25	----	Wind
217	TPREL 101 MW Kallam Wind Project	Tata Power Renewable Energy Ltd.	Osmanabad, Maharashtra	101	0	101	01-10-24	31-10-25		Wind
218	TPREL 101 MW FDRE Kallam Wind Project	TATA POWER RENEWABLE ENERGY Ltd.	Osmanabad, Maharashtra	101	0	101	01-10-24	31-10-25		Wind
219	TPREL 198MW Karur Wind Project	Tata Power Renewable Energy Limited	Karur, Tamil Nadu	198	0	198	01-10-24	31-10-25	---	Wind
220	TSPPL Beed Maharashtra Project	Torrent Power Ltd.	Ahmadnagar, Maharashtra	300	0	300	31-12-24	31-10-25	Solar- 160 MW , Wind- 408 MW	Hybrid
221	Sunsure SolarPark RJ One Pvt Ltd_Project 1	SUNSURE SOLARPARK RJ ONE Pvt. Ltd.	Bikaner, Rajasthan	50	0	50	31-10-25	31-10-25	---	Solar
222	Engie Energy India PVT. Ltd. (Formerly Solardirect Energy India Pvt. Ltd.)	Luceo Solar Pvt. Ltd.	Goonga, Barmer, Rajasthan	300	0	300	31-10-25	31-10-25	---	Solar

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
223	Merchant (Open Access/C&I)	ReNew Green (MHP One) Pvt. Ltd.	Maharashtra	150		150	31-10-25	31-10-25	Jan'24 (117) / Oct'25 (33)	Wind
224	Solar Project under State Scheme	M/s Jindal Power Limited	Kasdol , Raigarh, Chhattisgarh	78	0	78	04-11-25	04-11-25		Solar
225	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Six Limited	Gujarat	250	0	250	01-10-25	05-11-25	---	Solar
226	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Six Limited	Gujarat	250	0	250	01-10-25	05-11-25	---	Solar
227	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five C Ltd.	Gujarat	250	0	250	05-11-25	05-11-25	---	Solar
228	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five C Ltd.	Gujarat	250	0	250	05-11-25	05-11-25	---	Solar
229	Orchid	PARAMOUNT WINDFARMS Pvt. Ltd.	Devbhoomi Dwarka, Gujarat	51.6	0	51.6	17-11-25	17-11-25	---	Wind
230	1200 MW ISTS-connected Hybrid Power Projects (Tranche-V)	Amp Energy Green Ten Pvt. Ltd. (AMP Energy Green Ten Pvt. Ltd.)	Sawai Singh Ki Basti ,Barmer, Rajasthan	120	0	120	11-01-23	19-09-25	Solar - 110 MW Wind- 39.9 MW,Commissioning Delayed due to delay in readiness of fatehgarh IV Substation	Hybrid
231	Huoban Pvt Ltd Dhule Solar Park	HUOBAN PVT LTD (Fourth Partner)	Dhule , Maharashtra	100	0	100	31-05-24	30-11-25		Solar
232	1200 MW ISTS-connected Wind Power Projects (Tranche-XIII)	SJVN Green Energy Ltd. (SJVN Ltd)	Tamil Nadu	100	0	100	26-06-25	02-12-25		Wind

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
233	1200 MW ISTS-connected Wind Power Projects (Tranche-XIII)	Scatec India Renewables One Private Limited (Scatec India II B.V.)	Khustagi ,Koppal , Karnataka	300	0	300	26-06-25	02-12-25	---	Wind
234	Solar Project under State Scheme	Shivalik Engineering Industries Limited	Katalbod , Bemetara, Chhattisgarh	70	0	70	12-12-25	12-12-25		Solar
235	690 MW ISTS-connected Wind Power Projects (Tranche-XIV)	SJVN Green Energy Ltd.	Tamil Nadu	200	0	200	16-11-25	27-12-25		Wind
236	25MW Solar PV Project of Reliance Jio Infocomm Ltd. (Captive-C&I)	Reliance jio infocomm Ltd.	Bidar , karnataka	50	25	25	31-03-24	31-12-25		Solar
237	200 MW Wind Solar Hybrid Project Captive	Continuum MP Windfarm Development Pvt. Ltd.	Ratlam,Mandsaur,Madhya Pradesh	200	168.65	31.35	31-03-25	31-12-25	Commissioned - 168.65 MW (99.9 MW Wind and 68.75 MW Solar) , Under Construction-31.35 MW (100.1 MW Wind and 131.25 MW Solar) ,Wind: 200 MW Solar: 200 MW	Hybrid
238	1200 MW ISTS-connected Wind Power Projects (Tranche-XIII)	Teq Green Power XI Pvt. Ltd.	Ahmadnagar, Maharashtra	200	0	200	26-06-25	31-12-25	Due to recent maps issued by NIWE incordination with MOD, partial part of the Project Location is falling in NO-WTG zone.	Wind

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
239	Solar Project under ET-3 (ET-4 PSPCL)	SJVNL	Punjab	200	0	200	14-02-25	31-12-25		Solar
240	1000 MW Solar Power Project (PSPCL ET -3 SPP)	SJVNL	Rajasthan/Gujarat (Multiple States)	1000	0	1000	14-02-25	31-12-25		Solar
241	Grid Connected Ground Mounted Solar Power Plant	SGEL	Banka & Jamui, Bihar	50	0	50	26-11-23	31-12-25		Solar
242	Grid Connected Ground Mounted Solar Power Plant	SGEL	Banka & Jamui, Bihar	75	0	75	26-11-23	31-08-25		Solar
243	Isharays Energy One Pvt. Ltd.	Isharays Energy Four Private Limited	Koppal , karnataka	100	0	100	31-12-25	31-12-25		Solar
244	Cleanmax Gamma Pvt. Ltd. Bikaner	Cleanmax Gamma Pvt. Ltd.	Bikaner, Rajasthan	400	0	400	31-12-25	31-12-25	---	Solar
245	Wind Project 1 400 MW Tawerger (Group Captive, Open Access)	JSP Green Wind 1 Pvt. Ltd. (Jindal)	Tawargere, Koppal, Karnataka	400	0	400	31-12-25	31-12-25	PPA Signed with JSPL	Wind
246	Enerparc Solar Power Pvt. Ltd.	Enerparc Solar Power Pvt. Ltd.	Chitradurga, Karnataka	60	0	60	31-12-25	31-12-25	---	Solar
247	Merchant based open access project	ReNew Urja Shachar Pvt. Ltd.	Ujjain, Madhya Pradesh	300	0	300	30-06-25	31-12-25	---	Wind
248	VEH Jayin Renewables Pvt. Ltd.	VEH Jayin Renewables Pvt. Ltd.	Rajgargh, Madhya Pradesh	151.8	0	151.8	15-09-25	31-12-25	Solar-151.8 MW, Wind-45 MW	Hybrid
249	300 MW RE Hybrid Grid Connected Captive Project.	RABHCO Projects	Barmer,Rajasthan	300	0	300	30-04-25	31-12-25	---	Hybrid

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
250	Sunsure SolarPark RJ One Pvt Ltd_Project 2	SUNSURE SOLARPARK RJ ONE Pvt. Ltd.	Bikaner, Rajasthan	50	0	50	31-12-25	31-12-25	---	Solar
251	Sunsure SolarPark RJ One Pvt Ltd_Project2	SUNSURE ENERGY Pvt. Ltd.	Bikaner, Rajasthan	50	0	50	31-12-25	31-12-25	---	Solar
252	Open Access Solar Project	Juniper Nirjara Pvt. Ltd.	Bikaner, Rajasthan	50	0	50	31-12-25	31-12-25	---	Solar
253	300 MW Wind Power Project Teq Green Power XVIII Pvt. Ltd	TEQ GREEN POWER XVIII Pvt. Ltd.	Anantapur, Andhra Pradesh	200	0	200	24 Months from PPA	24 Months from PPA	PPA yet to be signed.	Wind
254	Vanthali Renewables Pvt. Ltd.	Vanthali Renewables Pvt. Ltd.	Kutch, Gujarat	200	0	200	30-06-25	31-12-25	---	Wind
255	Devpur Renewables Pvt. Ltd.	Devpur Renewables Pvt. Ltd.	Koppal, Gujarat	300	0	300	30-06-25	31-12-25	---	Wind
256	Vanthali Renewables Pvt. Ltd.	Vanthali Renewables Pvt. Ltd.	Gadag, Karnataka	140	0	140	30-06-25	31-12-25	---	Wind
257	VEH Green Energy Pvt. Ltd. C & I Project.	VEH Green Energy Pvt. Ltd.	Koppal, Karnataka	153.6	0	153.6	30-06-25	31-12-25	---	Wind
258	Wind Project (Group Captive, Open access)	JSP GREEN WIND 1 Pvt. Ltd. (Jindal)	Karur, Tamil Nadu	300	0	300	31-12-25	31-12-25	PPA Signed with JSPL	Wind
259	scatec India Renewables one Pvt. Ltd.	TORRENT SOLAR POWER Pvt. Ltd.	Koppal , Karnataka	300	0	300	31-12-25	31-12-25	---	Wind
260	AMP Energy Green Pvt. Ltd.	AMP Energy Green Sixteen Pvt. Ltd.	Nandyala ,Andhra Pradesh	100	0	100	31-12-25	30-06-26	Solar: 85 MW Wind: 118.8 MW , BESS-100 MWh ,50 MW -PPA signed and remaining in progress.	Hybrid

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
261	Adani Green Energy Limited Hybrid 2 (Grid Connected Captive)	Adani Green Energy Limited	Ahamadabad , Gujarat	1000	256	744	31-03-25	31-12-25	Solar-900 MW , Wind-260 MW	Hybrid
262	Adani Green Energy Limited Hybrid 6	Adani Green Energy Limited	Khavda, Gujarat	1050	0	1050	31-03-25	31-12-25	Solar-1050 MW , Wind-200 MW	Hybrid
263	Adani Green Energy Limited Hybrid 1 (Grid Connected Captive)	ADANI GREEN ENERGY LIMITED	Ahmadabad , Gujarat	1225	324.8	1225	31-05-25	31-12-25	Solar-1100 MW , Wind-170 MW	Hybrid
264	Adani Renewable Energy Holding Seventeen Private Limited	Adani Renewable Energy Holding Seventeen Private Limited	Rajasthan	600	0	600	31-12-25	31-12-25		Solar
265	Smart Powertech Pvt. Ltd.	Smart Powertech Pvt. Ltd.	Gadag, Karnataka	350	0	350	31-12-25	31-12-25	---	Hybrid
266	Vanki Wind TBCB (REMCL) Project	NTPC	Kutch,Gujarat	180	0	180	27-09-23	31-12-25		Wind
267	Ananthapuramu - II Ultra Mega Solar Park (APSPCL - a JV of NREDCAP, APGENCO & SECI)	APGENCO	Tadipatri Mandal,Andhra Pradesh	100	0	100	31-12-25	31-12-25		Solar Park
268	GIPCL RE Park Ph-I (GIPCL)	GIPCL	Rann of Kutch,Khavda, Gujarat	600	0	600	31-12-25	31-05-26	Contract for supply of PV Module is awarded on 22.04.2024. PV module delivery (95%) completed.	Solar Park

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
269	GIPCL RE Park Ph-II (GIPCL)	SJVNL	Rann of Kutch,Khavda, Gujarat	500	0	500	31-12-25	31-08-26		Solar Park
270	GIPCL RE Park Ph-II (GIPCL)	SAEL Industries Limited	Rann of Kutch,Khavda, Gujarat	400	0	400	31-12-25	31-08-26		Solar Park
271	GIPCL RE Park Ph-II (GIPCL)	Coal India Ltd.	Rann of Kutch,Khavda, Gujarat	300	0	300	31-12-25	31-08-26		Solar Park
272	Neemuch Solar Park (RUMSL)-500 MW	Waaree Forever Energies Pvt Ltd	Neemuch, Madhya Pradesh	170	0	170	31-03-25	30-06-25	30.11.2024-330 MW Commissioned.	Solar Park
273	Jhansi Solar Park (TUSCO)	M/s Hinduja Renewables Energy Pvt. Ltd.	Garautha,Jhansi, Uttar Pradesh	600	0	600	31-12-25	31-12-25		Solar Park
274	NTPC Solar ISTS-I	Apraava Energy Private Limited	Bhanipura, Bikaner, Rajasthan	300	0	300	30-06-26	31-12-25		Solar
275	Project for Hindalco Hybrid Belgavi	Aditya Birla Renewables Energy Limited (ABReEL)	Belgavi, Karnataka	30	21	9	31-03-24	31-12-25	Solar-9 MW , Wind-21 MW, Wind Component Commissioned.	Hybrid
276	Wind Project (Group Captive, Open access)	JSP GREEN WIND 1 Pvt. Ltd. (Jindal)	Kanakagiri,Koppal, Karnataka	300	0	300	31-12-25	31-12-25	PPA Signed with JSPL	Wind
277	1200 MW ISTS-connected Wind Power Projects (Tranche-XII)	JSW Renew Energy Three Ltd. (JSW Neo Energy Ltd.)	Osmanabad, Maharashtra	300	0	300	29-03-25	23-01-26		Wind
278	1200 MW ISTS-connected Wind Power Projects (Tranche-XII)	NTPC Renewable Energy Ltd.	Dayapar-II,Kutch,Gujarat	200	0	200	29-03-25	23-01-26	---	Wind

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
279	1200 MW ISTS-connected Wind Power Projects (Tranche-XII)	Torrent Saurya Urja 2 Pvt. Ltd. (Torrent Power Ltd.)	Karnataka	300	0	300	29-03-25	23-01-26	---	Wind
280	NTPC REL. Khavda 4750 MW Solar Park (NTPC Renewable Energy Ltd.)- North Block (2755 MW)	NTPC REL (Sterling and Wilson Renewable Energy Ltd.)	Khavda, Bhuj,Gujarat	1200	0	1200	31-01-26	31-05-26		Solar Park
281	GSECL RE Park, (GSECL) 3325 MW	NHPC Ltd. (M/s Apollo Green energy Ltd.-200 MW ,M/s Dineshchandra R. Agrawal Infracon Pvt. Ltd.-200 MW)	Khavda, Bhuj,Gujarat	200	0	200	28-08-25	31-12-25		Solar Park
282	Exchange Based project		Gadag , Karnataka	99	0	99	31-03-27	31-03-27	Site construction delay due to ROW on roads and WTG lands	Wind
283	Project 1400 MW Solar Park Bikaner Rajasthan (Group captive , Open Access)		Bikaner, Rajasthan	400	0	400	31-08-26	31-01-26	PPA Signed with JSPL	Solar
284	Project 1400 MW Solar Park Bikaner Rajasthan (Group captive , Open Access)		Bikaner, Rajasthan	1000	0	1000	31-08-26	31-01-26	PPA Signed with JSPL	Solar
285	TPREL 50.4MW FDRE GS Bijapur Wind Project		Bijapur, Karnataka	51	0	51	01-02-26	01-02-26	---	Wind

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
286	TPREL 100.8 MW FDRE GS Kallam Wind Project		Osmanabad , Maharashtra	101	0	101	01-02-26	01-02-26	---	Wind
287	GSECL RE Park, (GSECL) 3325 MW		Khavda, Bhuj,Gujarat	200		200	05-01-26	05-01-26		Solar Park
288	Floating Solar Park (NHPC)	NHPC (M/s Apollo Green energy limited)	West Kallada,Kerala	50	0	50	06-02-26	28-02-26		Solar Park
289	SECI-Hybrid-VIII Solar	Avaada MPSustainable2 Pvt. Ltd.	Gadag, Karnataka	240	0	240	31-12-26	31-12-26	Solar-240 MW , Wind - 80 MW, PPA Yet to be signed.	Hybrid
290	Utility Project-GUVNL	Solarcraft Power India 14 Pvt. Ltd.	Gir, Somanath,Gujarat	40	0	40	19-02-26	19-02-26	---	Wind
291	Sourya Manthan Renewable Energy Pvt. Ltd. (Open Access / Group Captive / Power Exchange Project.)	Sourya Manthan Renewable Energy Private Limited	Bikaner , Rajasthan	100	0	100	22-08-26	22-02-26	---	Solar
292	Bhadla Solar Project	Juniper Green Beta Pvt. Ltd.	Jodhpur, Rajasthan	300	0	300	31-12-25	28-02-26	PPA Yet to be signed	Solar
293	Solar UtilityProject	Juniper Green Cosmic Pvt. Ltd.	Barju,Bikaner,Rajasthan	150	0	150	28-02-26	28-02-26	---	Solar
294	Cannice renewables energy Pvt. Ltd. (Open Access / Group Captive/ Power ExchangeProject.)	Cannice Renewables Energy Pvt. Ltd.	Barmer, Rajasthan	320	0	320	28-02-26	28-02-26	Solar-320 MW, Wind- 20 MW	Hybrid

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
295	Saimaa Solar Pvt. Ltd.	Saimaa Solar Pvt. Ltd.	Bikaner, Rajasthan	150	0	150	28-02-26	28-02-26	---	Solar
296	Sunsure SolarPark RJ One Pvt Ltd_Project 3	SUNSURE SOLARPARK RJ ONE Pvt. Ltd.	Bikaner, Rajasthan	50	0	50	28-02-26	28-02-26	---	Solar
297	Kadapa Ultra Mega Solar Park (APSPCL - a JV of NREDCAP, APGENCO and SECI)	Sprng Sourya Kiran Vidyut Pvt. Ltd.	Mylavaram Mandal,Kadappa , Andhra Pradesh	250	0	250	28-02-26	28-02-26		Solar Park
298	Kadapa Ultra Mega Solar Park (APSPCL - a JV of NREDCAP, APGENCO and SECI)	Ayana Kadapa Renewable Power Private Limited	Mylavaram Mandal,Kadapa , Andhra Pradesh	250	0	250	30-09-25	28-02-26		Solar Park
299	NTPC REL. Khavda 4750 MW Solar Park (NTPC Renewable Energy Ltd.)- North Block (2755 MW)	NTPC REL.(Sterling and Wilson Renewable Energy Ltd.)	Khavda, Bhuj,Gujarat	300	0	300	28-02-26	30-06-26		Solar Park
300	NTPC Solar ISTS-III	Apraava Energy Private Limited	Bhanipura, Bikaner, Rajasthan	50	0	50	28-02-26	28-02-26	PPA yet to be signed	Solar
301	Open Access/C&I	Renew Solar Power Pvt Ltd	Gujarat	300		300	28-02-29	28-02-29		Solar
302	600 MW Solar Power Project under CPSU	NHPC Limited	Khavda, Kutch, Gujarat.	600	0	600	11-11-23	30-11-26		Solar

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
	Scheme (Phase-2, Tranche-3)									
303	Kalyanpur Wind c & I Project	INGEL	Devbhoomi,Gujarat,Gujarat	356	0	356	27-09-23	02-03-26		Wind
304	300 MW Hybrid Power Project Teq Green Power XVII Pvt. Ltd.	TEQ GREEN POWER XVII Pvt. Ltd.	Kutch, Gujarat	300	0	300	14-08-26	31-03-26	Solar-200 MW, Wind-100 MW	Hybrid
305	1000 MW ISTS Tranche-XII	Sprng Power Earth Pvt. Ltd.	Banaskantha , Gujarat	250	0	250	31-03-26	31-03-26	---	Solar
306	1000 MW ISTS Tranche-XII	Renew Solar Power Private Ltd.	Barmer,Rajastha n	300	0	300	01-03-26	30-11-26	---	Solar
307	Wind Power project Kalyanpur Dwarka	INGEL (Indian Oil NTPC Green Energy Ltd.)	Dwarka, Gujarat	356	0	356	31-03-26	31-03-26	PPA Yet to be Signed.	Wind
308	Karnataka Wind Energy project	NTPC REL.	Karnataka	874	0	874	31-03-26	31-03-26	PPA Yet to be Signed.	Wind
309	TPREL 202 .5 MW FDRE Koppal solar project	Tata Power Renewable Energy Ltd.	Koppal , karnataka	202.5	0	202.5	01-04-25	31-03-26	---	Solar
310	TPREL 260MW FDRE GS Koppal Solar Project	Tata Power Renewable Energy Ltd.	Koppal , karnataka	260	0	260	01-02-25	31-03-26	---	Wind
311	260 MWSolar Wind Hybrid Project for Ultratech open Access Captive	ABREL (Rj) Projects Limited	Barmer,Rajastha n	260	0	260	31-05-25	31-03-26	Solar-130 MW , Wind-130 MW	Hybrid

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
312	TP Saurya Limited 300MW Bikaner3	TP SAURYA LIMITED	Ajmer , Rajasthan	300	0	300	31-10-24	31-03-26	---	Solar
313	1200 MW ISTS-connected Wind Power Projects (Tranche-XI)	ReNew Naveen Urja Private Limited	Gadag, Karnataka	297.5	0	297.5	01-07-24	31-03-26		Wind
314	----	Atria Wind Power (K1) Pvt. Ltd.	Kudlgi , Ballari, Karnataka	37.5	0	37.5	2025-26	31-03-26		Wind
315	----	ReNew Green Energy Solutions Pvt. Ltd.	Kudilgi , Ballari, Karnataka	90	0	90	2025-26	31-03-26		Wind
316	----	Integrum Energy Infrastrcture Pvt. Ltd.	Kudlgi , Ballari, Karnataka	25	0	25	2025-26	31-03-26		Wind
317	----	CMES Jupiter Pvt. Ltd.	Jagalur , Davangere, Karnataka	27	0	27	2025-26	31-03-26		Wind
318	----	Vish Wind Infrastrukture LLP	Ron , Gadag, Karnataka	50	0	50	2025-26	31-03-26		Wind
319	----	Sitac Management & Development Pvt. Ltd.	Koppal, Karnataka	40	0	40	2025-26	31-03-26		Wind
320	600 MW ISTS-connected Solar-Wind Hybrid Power Projects under Hybrid Tranche-IX	CMES Jupiter Pvt. Ltd.	Belagavi, Karnataka	170	0	170	2025-26	31-03-26	Wind: 100 MW Solar: 70 MW	Hybrid
321	25 MW Wind Solar Hybrid Project	TEPSOL Photovoltaic Power Ventures Ltd.	Ballutagi & Gogeri, Koppal & Gadag , Karnataka	25	0	25	2025-26	31-03-26	Wind: 13.2 MW Solar: 11.8 MW	Hybrid
322	25 MW Wind Solar Hybrid Project	Mysore Renewables India Pvt. Ltd.	Dharwad, Karnataka	25	0	25	2025-26	31-03-26	Wind 16.6 MW Solar 8.4 MW	Hybrid

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
323	50 MW Wind Solar Hybrid Project	Ravindra Energy KNSP1 Pvt. Ltd.	Honwad, Vijayapura, Karnataka	50	0	50	2025-26	31-03-26	Wind: 34 MW Solar: 16 MW	Hybrid
324	----	CMES Jupiter Pvt. Ltd.	Chikkodi , Belgavi, Karnataka	170	0	170	2025-26	31-03-26	Solar- 70 MW Wind- 100 MW	Hybrid
325	VEH Wind Energy Pvt. Ltd (C & I Project.)	VEH Wind Energy Pvt. Ltd.	Rajgargh,Madhya Pradesh	75	0	75	15-12-25	31-03-26		Wind
326	390 MW Solar Wind PSP Storage Hybrid Captive Project for Hindalco Industries Ltd.	Aditya Birla Renewables Subsidiary Ltd.	Barmer,Rajasthan	390	0	390	31-05-25	31-03-26	Wind-210 MW , Solar- 180 MW	Hybrid
327	Abu Renewables India Pvt. Ltd. 340 MW Solar Project	Abu Renewables India Pvt. Ltd.	Bikaner, Rajasthan	340	0	340	31-12-25	31-03-26	---	Solar
328	Sunsure SolarPark RJ One Pvt Ltd_Project 4	SUNSURE SOLARPARK RJ ONE Pvt. Ltd.	Bikaner, Rajasthan	50	0	50	31-03-26	31-03-26	---	Solar
329	Sunsure SolarPark RJ One Pvt. Ltd .Project 5	SUNSURE SOLARPARK RJ ONE Pvt. Ltd.	Bikaner, Rajasthan	50	0	50	31-03-26	31-03-26	---	Solar
330	Jamjodhpur NTPC REL 630 MW Wind PROJECT	NTPC RENEWABLE ENERGY Ltd. (NREL)	Jamnagar, Gujarat	630	0	630	31-03-26	31-03-26	---	Wind
331	152 MW Lakadiya Wind Power Project (SJVN)	TEQ GREEN POWER XVI Pvt. Ltd.	Kutch, Gujarat	76	0	76	31-03-26	31-03-26	---	Wind
332	VEH Damen Power Pvt. Ltd. C & I Project.	VEH DAMEN POWER Pvt. Ltd.	Agar, Madhya Pradesh	76.8	0	76.8	31-05-25	31-03-26	---	Wind
333	Jam Khambalia [DVC]	Avaada GJClean Pvt Ltd	Jam Khambalia, Gujarat	50	0	50	30-06-26	31-03-26	---	Wind

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
334	Kalasar-1 (250 MW) TBCB REMCL Project	NTPC Renewable Energy Ltd. (NREL)	Kalasar, Bikaner , Rajasthan	250	0	250	13-10-24	31-03-26		Wind
335	Kalasar-2 (250 MW) TBCB REMCL Project	NTPC Renewable Energy Ltd. (NREL)	Kalasar, Bikaner , Rajasthan	250	0	250	13-10-24	31-03-26		Solar
336	Omkareswar Floating Solar Park (RUMSL)-600 MW	RUMSL	Omkareswar, Madhya Pradesh	322	0	322	31-03-26	31-05-26	08.03.2025 (112.6 MW)	Solar Park
337	RVUN Solar Park (RRVUNL)-2000 MW	M/s NLC India Limited	Ramsar Chhota, Barala & Bandrewala, Pugal, Bikaner, Rajasthan	810	0	810	31-03-26	31-05-26		Solar Park
338	RVUN Solar Park (RRVUNL)-2000 MW	Coal India Limited	Ramsar Chhota, Barala & Bandrewala, Pugal, Bikaner, Rajasthan	1190	0	1190	31-03-26	31-05-26		Solar Park
339	Utility Based	Seven Renewables Power Private Ltd.	Bhadla, Jodhpur, Rajasthan	300	0	300	31-03-26	31-05-26	PPA yet to be signed	Solar
340	C&I Project	VEH Power Nirman Private Limited	Koppal-II, Karnataka	76.8	0	76.8	31-03-26	31-03-26		Wind
341	Mehsana GUVNL - III	Avaada GJSolar Private Limited	Mehsana, Gujarat	200	0	200	31-03-26	04-04-26	---	Solar
342	2000 MW ISTS Tranche-XI	JGRJ One Solar Pvt. Ltd.	Bikaner, Rajasthan	100	0	100	21-08-25	24-04-26		Solar
343	2000 MW ISTS Tranche-XI	Jakson Limited	Bikaner, Rajasthan	50	0	50	21-08-25	24-04-26	PPA Yet to be signed.	Solar

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
344	Spring Energy Private Limited 250MW (NHPC)	SPRNG Power Pvt. Ltd.	Fatehgarh, Jaisalmer, Rajasthan	250	0	250	25-04-26	25-04-26	We have filed section 68 approval in March 2024 and are yet to receive the same. TL construction is a long lead item and requires atleast 18 months for complete construction. We can only start construction of our 400kV overhead TL of approx 18 kms once we receive approval under section 68 and then under section 164. We have also written to NHPC in this regard through our letter dated 3rd March 2025	Solar
345	90 MW Wind Solar Hybrid Project	CGE Renewables Pvt. Ltd.	Kutch, Gujarat	90	0	90	31-12-25	30-04-26	Solar-60 MW ,Wind-30 MW	Hybrid
346	Engie Energy India PVT. Ltd. (Formerly Solardirect Energy India Pvt. Ltd.)	Khaba Renewable Energy Pvt. Ltd.	Barmer, Rajasthan	250	0	250	30-04-26	30-04-26	---	Solar
347	Furies Solren 300 MW Solar Photovoltaic Project Under SJVN Tender for ISTS	Furies Solern Pvt. Ltd.	Bikaner, Rajasthan	300	0	300	31-01-26	30-04-26	PSERC rejected the tariff adoption petition filed by PSPCL (Offtaker) for the project.	Solar

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
348	300 MW Bikaner Project NHPC	HAZEL HYBREN Pvt. Ltd.	Bikaner, Rajasthan	300	0	300	30-01-26	01-05-26	There is mismatch in the start date of connectivity and SCSD of the project.	Solar
349	NHPC Solar Project	JGRJ Two Solar Pvt. Ltd.	Karnisar Bhatiyar, Bikaner, Rajasthan	400	0	400	01-05-26	01-05-26		Solar
350	FDRE Project (SJVN)	Acme Surya Power Pvt. Ltd.	Jaisalmer, Rajasthan & Kutch & Bhuj, Gujarat (Multiple States)	250	0	250	02-05-26	02-05-26	Solar-350 MW , Wind-90 MW, BESS- 700 MW	FDRE
351	Utility FDRE Project-SJVNL	Solarcraft Power India 16 Pvt. Ltd.	Kalaburagi, Karnataka	150	0	150	12-05-26	12-05-26	Solar-120 MW, Wind-211.2 MW ,BESS-176 MWh	Hybrid
352	Clean Renewable Energy Hybrid Three Pvt. Ltd. (SJVN)	Clean Renewable Energy Hybrid Three Private Limited (SPV of Hero Solar Energy Pvt. Ltd.)	Nandyal, Andhra Pradesh	120	0	120	13-05-26	13-05-26	Solar- 130 MW, Wind-150 MW, BESS-30 MWh,	Hybrid
353	FDRE Project (SJVN)	Acme Sun Power Pvt. Ltd.	Jaisalmer, Rajasthan & Kutch & Bhuj, Gujarat , Jamnagar & Dwarka Gujarat (Multiple States)	320	0	320	21-05-26	21-05-26	Solar-450 MW , Wind-115 MW, BESS- 896 MW	FDRE
354	CLEAN SOLAR POWER BANIYANA Pvt. Ltd.(SJVN)	Clean Solar Power (Baniyana) Private Limited (SPV of Hero Solar Energy Pvt. Ltd.)	Bidar, Karnataka	150	0	150	21-05-26	21-05-26	Solar- 180 MW, Wind-210 MW, BESS-38 MWh	Hybrid

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
355	MALAREN SOLAR Pvt. Ltd.	MALAREN SOLAR Pvt. Ltd.	Jamkhambhaliya , Devbhoomi Dwarka, Gujarat	150	0	150	30-05-26	30-05-26	---	Solar
356	1350 MW ISTS-connected Wind Power Projects (Tranche-XVI)	Torrent Power Ltd	Kuknoor, Karnataka	100	0	100	19-06-26	19-06-26		Wind
357	1350 MW ISTS-connected Wind Power Projects (Tranche-XVI)	JSW Neo Energy Ltd	Kutch, Gujarat	350	0	350	19-06-26	19-06-26		Wind
358	1350 MW ISTS-connected Wind Power Projects (Tranche-XVI)	JSW Neo Energy Ltd (Greenshoe Capacity)	Kutch, Gujarat	350	0	350	19-06-26	19-06-26		Wind
359	1350 MW ISTS-connected Wind Power Projects (Tranche-XVI)	JSW Neo Energy Ltd	Davangere, Karnataka	150	0	150	19-06-26	19-06-26		Wind
360	1350 MW ISTS-connected Wind Power Projects (Tranche-XVI)	JSW Neo Energy Ltd (Greenshoe Capacity)	Davangere, Karnataka	175	0	175	19-06-26	19-06-26		Wind
361	1350 MW ISTS-connected Wind Power Projects (Tranche-XVI)	POWERICA LIMITED	Jam Khambhaliya, Devbhoomi Dwarka, Gujarat	50	0	50	31-12-25	30-06-25	---	Wind
362	NTPC Hybrid 1500 MW Tanche -I (250 MW Hybrid)	Sprng Vayu Vidyut Pvt. Ltd.	Solar - Bhardava, Banaskantha, Gujarat Wind - Ahu, Dhar, Madhya Pradesh (Multiple States)	250	0	250	29-06-26	29-06-26	Solar-200 MW, Wind-82.5 MW (Solar-200 MW-Gujarat, Wind-82.5 MW-Madhya Pradesh 0	Hybrid

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
363	1000 MW ISTS Tranche-XII	Solarcraft Power India 8 Private limited	Bikaner,Rajasthan	150	0	150	30-06-26	30-06-26	---	Solar
364	Barmer Solar Project (SJVN)	Juniper Green Stellar Pvt. Ltd.	Sheo,Barmer,Rajasthan	365	0	365	30-06-26	30-06-26	Solar-165 MW, Wind-200 MW, BESS-135 MWh	Hybrid
365	Utility Project	Juniper Green Kite Pvt LTd	Rajkot, Gujarat	90	0	90	30-06-26	30-06-26		Wind
366	Clean Renewable Energy (Barmer) Pvt. Ltd.-SECI	Clean Renewable Energy (Barmer) Pvt. Ltd.(SPV of Hero Solar Energy Pvt. Ltd.)	Kurnool , Andhra Pradesh	120	0	120	27-02-26	30-06-26	Solar- 150 MW, Wind-158.4 MW, BESS-120 MWh ,PPA Signed for 60 MW, remaining in Progress.	Hybrid
367	720 MW Hybrid Plant Gadag-II	Serentica Renewables India Pvt. Ltd.	Dharwad & Koppal, Karnataka	763	0	763	30-06-26	30-06-26	Wind: 406 MW Solar: 357 MW , PPA Yet to be signed	Hybrid
368	Serentica Renewables India Pvt. Ltd.- Hybrid Lakadia	Serentica Renewables India Pvt. Ltd.	Kutch , Gujarat	960	0	960	30-06-26	30-06-26	Wind: 480 MW Solar: 480 MW , PPA Yet to be signed	Hybrid
369	Utility Project Solar (NTPC)	ACME Renewtech Pvt. Ltd.	Bikaner, Rajasthan & Bhuj, Gujarat	300	0	300	30-06-26	30-06-26	Solar-300 MW, Wind-100 MW	Hybrid
370	1000 MW Solar Power Project in Rajasthan	RENEW SOLAR (SHAKTI SIX) Pvt. Ltd.	Jodhpur , Rajasthan	1000	0	1000	31-03-26	31-03-26	---	Solar
371	ACME Cleantech Solutions Pvt. Ltd.	ACME Urja One Private Limited	Kurnool, Anantapuram , Andhra Pradesh & Pachora Madhya Pradesh (Multiple States)	380	0	190	30-06-26	30-06-26	Solar-618 MW, Wind-182 MW , BESS-810 MW , 190 MW PPA Signed & remaining in Progress	Hybrid

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
372	Serentica Renewables India Pvt. Ltd. Gadag-II Hybrid PROJECT-1204 MW	SERENTICA RENEWABLES INDIA Pvt. Ltd.	Bagalkot, Karnataka	1204	0	1204	30-06-26	30-06-26	Solar -563 MW , Wind-641 MW , PPA Yet to be signed	Hybrid
373	Barethi Solar Park (NTPC Renewable Energy Ltd)	NREL	Barethi,Madhya Pradesh	630	0	630	30-06-26	31-12-26	EPC Package for 630 MW Solar Project: e-RA for EPC Package concluded on 17.12.2024. Award under process.	Solar Park
374	Lalitpur Solar Park (TUSCO)	NGEL	Talbehat, Lalitpur, Uttar Pradesh	600	0	600	30-06-26	30-06-26		Solar Park
375	Chitrakoot Solar Park (TUSCO)	NGEL	Mau,Chitrakoot, Uttar Pradesh	800	0	800	30-06-26	30-06-26		Solar Park
376	ADANI RENEWABLE ENERGY EIGHT LIMITED	ADANI RENEWABLE ENERGY EIGHT LIMITED	Gujarat	115	0	115	30-06-26	30-06-26		Solar
377	ADANI GREEN ENERGY THIRTY TWO LIMITED	ADANI GREEN ENERGY THIRTY TWO LIMITED	Gujarat	300		300	30-06-26	30-06-26		Wind
378	Open access/Captive	Jindal Green Wind 1 Private Limited	Karur, Tamil Nadu	50	0	50	30-06-26	30-06-26	PPA Signed with JSPL	Wind
379	Engie Energy India PVT. Ltd. (Formerly Solardirect Energy India Pvt. Ltd.)	Litsolaire Energy Pvt. Ltd.	Bhanipura, Bikaner, Rajasthan	100	0	100	31-07-26	31-07-26	---	Solar

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
380	PURVAH JAMNAGAR ONE WIND POWER PROJECT	Purvah Green Power Private Limited (MFA Renewables Private Limited)	Jamnagar,Gujarat	297	0	297	31-07-26	01-09-27	PPA yet to be signed.	Wind
381	Nine Renewable Power Private Limited Bhadla Solar Project (REMCL- RTC)-300 MW Hybrid	Project Nine Renewable Power Pvt. Ltd. (Ayana)	Bhadla, Jodhpur,Rajasthan, Aspiri, Andhra Pradesh,Sudhi , Karnataka (Multiple States)	300	0	300	26-06-25	28-02-25	Solar-450 MW,22-08-2026 (Gujarat), Wind-545 MW (295 MW,31-12-2025, Andhra Pradesh , 250 MW,27-09-2025-Karnataka)	Hybrid
382	900 MW Solar Plant at Fatehgarh (C&I)	Serentica Renewables India Pvt. Ltd. (SRIPL5, SRIPL8, SRIPL9)	Fategarh, Jaisalmer,Rajasthan	900	0	900	22-08-26	22-08-26	---	Solar
383	GSECL RE Park, (GSECL) 3325 MW	NREL	Khavda, Bhuj,Gujarat	425	0	425	28-08-26	28-08-26	31.10.2025-200 MW ,28.02.2026-225 MW	Solar Park
384	720 MW Hybrid Plant at Devangere	Serentica Renewables India Pvt. Ltd.	Devangere, Karnataka	720	0	720	31-08-26	31-08-26	Wind: 360 MW Solar: 360 MW , PPA Yet to be signed	Hybrid
385	1250 MW Sarjan Realities Pvt. Ltd.	Sarjan Realities Pvt. Ltd.	Kutch, Gujarat	1250	0	1250	31-08-26	31-08-26	---	Hybrid
386	1250 MW Sarjan Realities Pvt. Ltd.	Sarjan Realities Pvt. Ltd.	Kutch, Gujarat	1250	0	1250	31-08-26	31-08-26	---	Hybrid
387	Adani Solar Energy AP Three Ltd.	Adani Solar Energy AP Three Ltd.	Rajasthan	150	0	150	31-08-26	31-08-26		Solar
388	NTPC Solar BOO-9	Avaada Surya Power Private Limited	Fatehgarh, Rajasthan	300	0	300	01-09-26	01-09-26		Solar

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
389	Open Access/C&I	ReNew Solar (Shakti Eight) Pvt. Ltd.	Gujarat	200	0	200	01-09-26	01-09-26		Solar
390	Open Access/C&I	ReNew Solar (Shakti Eight) Pvt. Ltd.	Gujarat	100		100	01-09-26	01-09-26		Solar
391	1200 MW ISTS Tranvhe-XV	Clean Renewable Energy Hybrid Eight Private Limited (SPV of Hero Solar Energy Pvt. Ltd.)	Bidar , karnataka	250	0	250	27-09-26	27-09-26	Solar- 250 MW , BESS- 250 MWh	Solar + BESS
392	1200 MW ISTS Tranvhe-XV	ACME Platinum Urja Private Limited	Tumkur, Karnataka	350	0	150	27-09-26	27-09-26	Solar- 350 MW , BESS - 350 MWh , 150 MW PPA signed & remainin nin progress	Solar + BESS
393	Ground mounted Solar Power Project at Barmer ISTS	AUXO SUNLIGHT Pvt. Ltd.	Barmer , Rajasthan	300	0	300	30-09-26	31-12-26	---	Solar
394	NHPC (Utility)	ReNew Solar Power Private Limited	Gujarat	250		250	30-09-26	30-09-26		Wind
395	C&I Project	Amplus Sun Beat Pvt. Ltd.	Karur, Tamil Nadu	80	0	80	30-09-26	31-12-26	PPA Yet to be Signed. 1. Delay in In-Principle grant of Conenctivity from CTU. 2. Delay in WTG Location clearance Approval From SNA.	Wind
396	C&I Project	Amplus Theta Energy Pvt. Ltd.	Karur, Tamil Nadu	65	0	65	30-09-26	31-12-26	PPA Yet to be Signed. 1. Delay in In-Principle grant of Conenctivity from CTU. 2. Delay in WTG	Wind

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
									Location clearance Approval From SNA.	
397	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Five Ltd.	Khavda, Kutch, Gujarat	250	0	250	01-10-26	01-10-26	---	Solar
398	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Five Ltd.	Khavda, Kutch, Gujarat	67	0	67	01-10-26	01-10-26	---	Solar
399	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Five Ltd.	Khavda, Kutch, Gujarat	100	0	100	01-10-26	01-10-26	---	Solar
400	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Seven Limited	Khavda, Kutch, Gujarat	150	0	150	01-10-26	01-10-26	---	Solar
401	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Seven Limited	Khavda, Kutch, Gujarat	100	50	50	01-10-26	01-10-26	29.03.2025 (50 MW)	Solar
402	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Seven Ltd.	Khavda, Kutch, Gujarat	250	0	250	01-10-26	01-10-26	---	Solar
403	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Seven Ltd.	Khavda, Kutch, Gujarat	150	0	150	01-10-26	01-10-26	---	Solar
404	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Seven Ltd.	Khavda, Kutch, Gujarat	100	0	100	01-10-26	01-10-26	---	Solar
405	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Seven Ltd.	Khavda, Kutch, Gujarat	200	0	200	01-10-26	01-10-26	---	Solar

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
406	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Five Ltd.	Khavda,Kutch, Gujarat	99	0	99	01-10-26	01-10-26	---	Solar
407	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six B Limited	Khavda, Kutch, Gujarat	150	0	150	01-10-26	01-10-26	---	Solar
408	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six B Limited	Khavda, Kutch, Gujarat	134	0	134	01-10-26	01-10-26	---	Solar
409	Solar Project under State Scheme	M/s Agrawal Channel Mills Private Limited	Gunsari, Bilaspur , Chhattisgarh	101	0	101	07-10-26	07-10-26		Solar
410	C & I Solar Power project	Provoltus (Helia Energy Park Pvt. Ltd.)	Barmer, Rajasthan	300	0	300	28-02-26	15-10-26	100 MW-01.03.2026 , 200 MW-15.10.2026	Solar
411	C & I Solar Power project	Provoltus (Radiant Star Solar Park Pvt.Ltd.)	Barmer , Rajasthan	300	0	300	28-02-26	15-10-26	200 MW-15.10.2026 100 MW-01.03.2026	Solar
412	BN Project - MSEDCL	BN Peak Power-1 Pvt. Ltd.	Osmanabad, Maharashtra	89	0	89	31-10-26	31-10-26	(i) 76 MW - 24 October 2026 (ii) 13 MW - 24 October 2026 (Tenative),Wind -29.4 MW , Solar-85 MW	Hybrid
413	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Seven A Ltd.	Jaisalmer, Rajasthan	250	0	250	05-11-26	05-11-26	---	Solar
414	AM Green Energy Pvt. Ltd.Rajasthan Captive Project.	AM GREEN ENERGY Pvt. Ltd.	Bikaner , Rajasthan	300	0	300	31-05-25	11-11-26	PPA Yet to be signed.	Solar
415	MSEDCL Hybrid - Ph. 4	Avaada MHRenewable1 Private Limited	Maharashtra	500	0	500	21-11-26	21-11-26	Solar-500 MW, Wind-168 MW	Hybrid

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
416	MSEDCL Hybrid - Ph. 3	Avaada Green Sustainable Energy Private Limited	Maharashtra	850	0	850	25-11-26	25-11-26	Solar-850 MW, Wind-281 MW	Hybrid
417	2000 MW ISTS Tranche-XI	Renew Solar Power Private Ltd.	Barmer,Rajasthan	250	0	250	01-03-26	30-11-26	PPA Yet to be Signed.	Solar
418	HRSEPL 250MW Solar PV PROJECT (NHPC)	HR Saraswati Energy Pvt. Ltd.	Barmer, Rajasthan	250	0	250	29-04-26	30-11-26	---	Solar
419	Open Access/C&I	Renew Sun Power Private Limited	Rajasthan	300		300	01-11-26	30-11-26		Solar
420	REMCL (Utility)	RENEW SOLAR POWER PRIVATE LIMITED	Maharashtra	200		200	30-11-26	30-11-26		Wind
421	REMCL (Utility)	RENEW SOLAR POWER PRIVATE LIMITED	MAHARASHTRA	100		100	30-11-26	30-11-26		Wind
422	Solar Project under State Scheme	Aarti Sponge and Power Limited	Rajnandgaon,Chhattisgarh	50	0	50	16-12-26	16-12-26		Solar
423	Solar Project under State Scheme	Aarti Sponge and Power Limited	Mahasamund, Chhattisgarh	50	0	50	16-12-26	16-12-26		Solar
424	Solar Project under State Scheme	Aarti Sponge and Power Limited	Mungeli, Chhattisgarh	50	0	50	16-12-26	16-12-26		Solar
425	Solarcraft FDRE Project-NHPC	Solarcraft Power India 20 Pvt. Ltd.	Mandsaur, Madhya Pradesh	50	0	50	17-12-26	17-12-26	Solar-18.75 MW, Wind-66 MW , BESS-8MW/12.56 MWh	Hybrid
426	Amplus Everest Pvt. Ltd.	Amplus Everest Pvt. Ltd.	Cuddaph , Andhra Pradesh	130	0	130	31-12-26	31-12-26	Solar-126 MW, Wind-102 MW ,PPA Yet to be Signed.	Hybrid
427	Solar Project of Eden Renewable Cadet Pvt. Ltd.	Eden Renewable Cadet Pvt. Ltd.	Gadag, Karnataka	300	0	300	31-03-25	31-12-26	---	Solar

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
428	184 MW Wind Portion at Gadag of Solar Wind Hybrid Project for Ultratech open Access Captive	ABREL (RJ) Projects Limited	Mandsaur, Madhya Pradesh	184	0	184	31-05-25	31-12-26	PPA yet to be signed.	Solar
429	184 MW Wind Portion at Koppal of Solar Wind Hybrid Project for Ultratech open Access Captive	ABREL (RJ) Projects Limited	Gadag, Karnataka	184	0	184	31-05-25	31-12-26	PPA yet to be signed.	Wind
430	102 MW Wind Portion at Gadag of Solar Wind Hybrid Project for Hindalco open Access Captive	Aditya Birla Renewables Subsidiary Limited	Dharwad, Karnataka	102	0	102	31-05-25	31-12-26	PPA yet to be signed.	Wind
431	102 MW Wind Portion at Koppal of Solar Wind Hybrid Project for Hindalco Open Access Captive	Aditya Birla Renewables Subsidiary Limited	Koppal, Karnataka	102	0	102	31-05-25	31-12-26	PPA yet to be signed.	Wind
432	600 MW ISTS-connected Solar-Wind Hybrid Power Projects under Hybrid Tranche-IX	RELIANCE INDUSTRIES Ltd.	Mandsaur, Madhya Pradesh	254.5	0	254.5	31-12-26	31-12-26	Solar-193.6 MW Wind-60.9 MW	Hybrid
433	BARMER SOLAR PARK PROJECT(SJVN)	JUNIPER GREEN STELLAR Pvt. Ltd.	Mandsaur, Madhya Pradesh	300	0	300	31-12-25	31-12-26	PPA Yet to be signed	Solar
434	Ganeko Solar Pvt. Ltd.	GANEKO SOLAR Pvt. Ltd.	Gadag, Karnataka	300	0	300	31-12-26	31-12-26	---	Hybrid

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
435	1110 MW Sarjan Realities Pvt. Ltd.	Sarjan Realities Pvt. Ltd.	Mandsaur, Madhya Pradesh	1100	0	1100	31-12-26	31-12-26		Hybrid
436	1150 MW Sarjan Realities Pvt. Ltd.	Sarjan Realities Pvt. Ltd.	Gadag, Karnataka	1150	0	1150	31-12-26	31-12-26		Hybrid
437	Ramagiri Solar Park (SECI)	SECI	Ramagiri, Sri Sathyasai, Andhra Pradesh	300	0	300	30-03-26	30-04-26	Tender for PV modules floated on 17-11-2024, Bid opened, technical evaluation completed and awarded to M/s Tata power and M/s Alpex solar on 27/02/2025.	Solar Park
438	GSECL RE Park, (GSECL) 3325 MW	SGEL	Khavda, Bhuj,Gujarat	400	0	400	31-03-25	31-12-26	31.03.2025-200 MW	Solar Park
439	GSECL RE Park, (GSECL) 3325 MW	KPI Green Energy Ltd.	Khavda, Bhuj,Gujarat	200	0	200	31-12-26	31-12-26	(1) 600 MW November 2024 to May 2025 or ISTS infra facility availability. (2) 1600 MW May 2025 to December 2025 or ISTS infra facility availability. (3) 1125 MW October 2025 to April 2026 or ISTS infra facility availability..	Solar Park
440	GSECL RE Park, (GSECL) 3325 MW	NLC India Limited	Khavda, Bhuj,Gujarat	600	0	600	31-12-26	31-12-26		Solar Park
441	GSECL RE Park, (GSECL) 3325 MW	SAEL Industries Limited	Khavda, Bhuj,Gujarat	800	0	800	31-12-26	31-12-26		Solar Park

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
442	GSECL RE Park, (GSECL) 3325 MW	Enren-II Energy Pvt. Ltd.	Khavda, Bhuj,Gujarat	200	0	200	31-12-26	31-12-26		Solar Park
443	GSECL RE Park, (GSECL) 3325 MW	JSW Renew Energy Ten Limited.	Khavda, Bhuj,Gujarat	300	0	300	31-12-26	31-12-26		Solar Park
444	GIPCL RE Park Ph-III (GIPCL)	GIPCL	Rann of Kutch,Khavda, Gujarat	575	0	575	31-12-26	31-12-26		Solar Park
445	Dondaicha Solar Park (MAHAGENCO)	TP Saurya Ltd.	Methi & Vikharan, Dhule,Maharashtra	250	0	250	31-12-25	31-03-26		Solar Park
446	EG Solwin Renewable Pvt. Ltd	EG Solwin Renewable Pvt. Ltd	Narasalagi, Kanakal, Bijapur, Karnatak	100	0	100	31-12-26	31-12-26		Wind
447	JGEPL ISTS Wind Project at Mandsaur	Juniper Green Stellar Pvt Ltd	Sheo, Barmer, Rajasthan	300	0	300	31-12-26	31-12-26		Wind
448	Utility Project	TEQ Green Power XVI Pvt Ltd	Barmer, Rajashtan	50	0	50	31-12-26	31-12-26	PPA Yet to be signed	Solar
449	Utility Project	TEQ Green Power XVI Pvt Ltd	Bijapur, Karnataka	70	0	70	31-12-26	31-12-26	PPA Yet to be signed	Solar
450	Utility Project	TEQ Green Power XIII Pvt Ltd	Barmer, Rajashtan	120	0	120	31-12-26	31-12-26	PPA Yet to be signed	Solar
451	C&I Project	Amplus IIFA Solar Pvt. Ltd.	Cuddapah, Andhra Pradesh	130	0	130	31-12-26	31-12-26	Solar-126 MW, Wind-102 MW , PPA Yet to be Signed.	Hybrid
452	70MW Kalavad wind farm project	SUZLON POWER INFRASTRUCTURE Ltd.	Jamnagar, Gujarat	70	25	45	31-03-24	09-01-27	---	Wind
453	314 MW Solar Wind Hybrid Project for Ultratech open Access Captive	ABREL (RJ) PROJECTS LIMITED	Kutch, Gujarat	314	0	314	31-05-25	09-01-27	Solar-130 MW , Wind-184 MW	Hybrid

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
454	TP Saurya Limited 200 MW Gadag Wind Project	TP Saurya Ltd.	Gadag, Karnataka	200	0	200	31-10-24	09-01-27	---	Wind
455	TPREL 340 MW Gadag Wind Project	Tata Power Renewable Energy Ltd.	Gadag, Karnataka	340	0	340	31-10-24	09-01-27	---	Wind
456	Wind Project under FDRE	Vena Energy Aura Pvt. Ltd.	Koppal Karnataka	100	0	100	31-12-26	09-01-27	Wind-105.6 MW Solar-80 MWp PPA Yet to be Signed.	Hybrid
457	1200 MW ISTS-connected Hybrid Power Projects (Tranche-III)	Adani Hybrid Energy Jaisalmer Five Ltd.	Gujarat	600	0	600	31-12-25	09-01-27	Solar-570 MW , Wind-200 MW	Hybrid
458	1200 MW ISTS-connected Hybrid Power Projects (Tranche-III)	ABC Renewable Energy Pvt. Ltd. (ABC RJ Land 01 Pvt. Ltd.)	Jaisalmer, Rajasthan	380	0	380	30-06-24	09-01-27	Solar-380 MW ,Wind-126 MW	Hybrid
459	400 MW ISTS-connected Round-the-clock (RTC) RE Power (RTC-1)	Renew Surya Roshni Pvt. Ltd.	Jaisalmer,Rajasthan, Osmanabad, Maharashtra, Koppal & Gadag, Karnataka (Multiple States)	400	0	400	30-06-25	09-01-27	Solar-400 MW Wind-300 MW + 300 MW + 300 MW Storage-8 MWh (400 MW Solar and 383.4 MW Wind Component Commissioned) 15-05-2025- 9 MW, 30-06-2025-207.6 MW	Hybrid
460	1200MW ISTS-connected Solar Wind Hybrid Power Projects (Tranche-VII)	NTPC Renewable Energy Limited	Rajasthan & Gujarat (Multiple States)	300	0	300	09-01-27	09-01-27		Hybrid

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
461	1200MW ISTS-connected Solar Wind Hybrid Power Projects (Tranche-VII)	Green Infra Wind Energy Limited	Rajasthan & Gujarat (Multiple States)	450	0	450	09-01-27	09-01-27		Hybrid
462	1200MW ISTS-connected Solar Wind Hybrid Power Projects (Tranche-VII)	Juniper Green Energy Private Limited	Rajasthan & Gujarat (Multiple States)	150	0	150	09-01-27	09-01-27		Hybrid
463	152 MW Lakadiya Wind Power Project (SJVN)	TEQ GREEN POWER XVI Pvt. Ltd.	Kutch, Gujarat	76	0	76	28-02-26	15-01-27	---	Wind
464	350 MW Muddebihal wind power project (SJVN)	TEQ GREEN POWER XVI Pvt. Ltd.	Bijapur, Karnataka	175	0	175	15-01-27	15-01-27	---	Wind
465	350 MW Muddebihal wind power project (SJVN)	TEQ GREEN POWER XVI Pvt. Ltd.	Bijapur,karnataka	125	0	125	15-01-27	15-01-27	---	Wind
466	Deshraj Solar 300 MW Solar Photovoltaic Project (Captive)	Deshraj Solar Energy Pvt. Ltd.	Bikaner, Rajasthan	150	0	150	31-12-26	31-01-27	---	Solar
467	PURVAH ANATAPURAM TWO WIND POWER PROJECT	Purvah Green Power Private Limited	Anantapuram , Andhra Pradesh	349.8	0	349.8	31-01-27	31-01-27	PPA yet to be signed.	Wind
468	PURVAH ANATAPURAM ONE WIND POWER PROJECT	Purvah Green Power Private Limited	Anantapuram , Andhra Pradesh	339.9	0	339.9	31-01-27	31-01-27	PPA yet to be signed.	Wind
469	SJVN FDRE (Utility)	RENEW SOLAR POWER PRIVATE LIMITED	RAJASTHAN	300		300	31-01-27	31-01-27		Solar

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
470	SJVN FDRE (Utility)	RENEW SOLAR POWER PRIVATE LIMITED	RAJASTHAN	70		70	31-01-27	31-01-27	BESS-70 MWh	Solar
471	Utility Project	UPC Renewables India Management Private Limited	Bijapur, Rajasthan	100	0	100	30-09-26	27-02-27		Wind
472	NTPC (Utility)	ReNew Solar Power Pvt. Ltd	Rajasthan	400		400	01-03-27	01-03-27		Solar
473	500 MW ISTS-connected Wind Power Projects (Tranche-XVII)	Powerica Ltd	Jam Khambhaliya, Devbhoomi Dwaraka, Gujarat	50	0	50	14-10-26	31-03-26		Wind
474	500 MW ISTS-connected Wind Power Projects (Tranche-XVII)	Adyant Enersol private limited	Pratapgarh, Rajasthan	50	0	50	31-03-27	31-03-27		Wind
475	SPV of Hero Solar Energy Pvt. Ltd.)-SECI	SPV of Hero Solar Energy Pvt. Ltd.	Lakadia, Gujarat	270	0	270	31-03-27	31-03-27	Solar- 270 MW,BESS-540 MWh , PPA Yet to be signed	Hybrid
476	SECI FDRE-IV	Serentica Renewables India Pvt. Ltd.	Bellary, Karnataka	100	0	100	31-03-27	31-03-27	BESS-15 MWh	Wind
477	Adani Renewable Energy Holding Eighteen Pvt. Ltd.	Adani Renewable Energy Holding Eighteen Pvt. Ltd.	Jodhpur , Rajasthan	50	0	50	31-03-27	31-03-27	---	Solar
478	Sunsure Solarpark Fourteen Pvt. Ltd. Project 1	SUNSURE SOLARPARK FOURTEEN Pvt. Ltd.	Bikaner, Rajasthan	300	0	300	31-03-27	31-03-27	---	Solar
479	Barmer Solar Project by Juniper	JUNIPER GREEN ENERGY Pvt. Ltd.	Barmer, Rajasthan	300	0	300	31-03-27	31-03-27	PPA Yet to be signed	Wind

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
480	JGEPL Jam Khambhaliya RE Project	JUNIPER GREEN ENERGY Pvt. Ltd.	Kalyanpur,Devbhoomi Dwarka, Gujarat	300	0	300	30-06-26	31-03-27	100MW- Dec-25 200MW- Jun-26	Wind
481	432 MW Hybrid Plant at Ananthapur	Serentica Renewables India Pvt. Ltd.	Anathapur, Andhra Pradesh	432	0	432	31-03-27	31-03-27	Solar- 200 MW , Wind-232 MW PPA yet to be signed.	Hybrid
482	362 MW Solar Wind PSP Storage Hybrid Captive Project for Hindalco Industries	Aditya Birla Renewables Subsidiary Limited	Kutch, Gujarat	362	0	362	31-05-25	31-03-27	PPA Yet to be Signed Solar-175 MW, Wind-187 MW	Hybrid
483	Adani Green Energy Limited Hybrid 3	Adani Green Energy Limited	Khavda, Gujarat	1050	0	1050	31-12-25	31-03-27	Solar-1000 MW , Wind-245 MW	Hybrid
484	Hybrid RE Project in Karnataka (Open Access/C&I)	Renew Vayu Energy Pvt. Ltd.	Gadag, Karnataka	300	0	300	31-03-26	31-03-27	Solar- 200 MW , Wind-100 MW	Hybrid
485	Patoda Solar Park Maharastra (M/s Paramount Solar Pvt Ltd)	M/s Paramount Solar Pvt Ltd	Maharashtra	250	0	250	31-08-26	31-10-26		Solar Park
486	NTPC (Utility)	ReNew Solar Power Private Limited	Karnataka	100		100	31-03-27	31-03-27		Wind
487	SPV of Hero Solar Energy Pvt. Ltd.)- NTPC	Clean Renewable Energy Hybrid Five Private Limited (SPV of Hero Solar Energy Pvt. Ltd.)	Lakadia, Gujarat	120	0	120	11-04-27	11-04-27	Solar- 145 MW, Wind-155 MW, BESS-30 MWh , PPA Yet to be signed	Hybrid

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
488	SPV of Hero Solar Energy Pvt. Ltd.)- SJVN	Clean Renewable Energy Hybrid Twelve Private Limited (SPV of Hero Solar Energy Pvt. Ltd.)	Ananthapuram, Andhra Pradesh	120	0	120	30-04-27	30-04-27	Solar- 130 MW, Wind- 151.8 MW, BESS-30 MWh , PPA Yet to be signed	Hybrid
489	690 MW ISTS-connected Wind Power Projects (Tranche-XIV)	Apraava Energy Pvt Ltd.	Vijayapura ,Karnataka	300	0	300	27-12-25	27-12-25		Wind
490	GIWEL KOPPAL-II- 300 MW	GREEN INFRA RENEWABLE PROJECTS Ltd.	Krishnapur, Karnataka	300	0	300	01-06-27	01-06-27	---	Wind
491	NTPC (Utility)	ReNew Solar Power Pvt Ltd	Rajasthan	300		300	01-06-27	01-06-27		Solar
492	NTPC (Utility)	ReNew Solar Power Private Limited	Andhra Pradesh	400		400	01-06-27	01-06-27		Wind
493	Juniper Green Wind Project	Juniper Green Beam Pvt. Ltd.	Devbhoomi Dwarka, Gujarat	100	0	100	30-06-27	30-06-27	---	Wind
494	JGEPL Lakadiya RE Project	JUNIPER GREEN ENERGY Pvt. Ltd.	Lakadiya,Kutch, Gujarat	150	0	150	31-03-27	30-06-27	---	Wind
495	Amazon C&I Project	Solarcraft Power India 7 Pvt. Ltd.	Kalaburagi, Karnataka	100	0	100	30-06-27	30-06-27	---	Wind
496	Utility Project	TeQ Green (O2 Renewable Energy XV Pvt Ltd)	Kutch,Gujarat	120	0	120	26-11-26	30-06-27	The project is being aligned to match the commissioning timelines of Lakadiya II GSS while the SCOD is earlier	Wind

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
497	Utility Project	TEQ Green Power XIII Pvt Ltd	Kutch, Gujarat	120	0	120	27-11-26	01-07-27	The project is being aligned to match the commissioning timelines of Lakadiya II GSS while the SCOD is earlier	Wind
498	NTPC (Utility)	ReNew Solar Power Private Limited	Karnataka	100		100	31-07-27	31-07-27		Wind
499	PURVAH BIJAPUR ONE WIND POWER PROJECT	Purvah Green Power Private Limited	Bijapur, Karnataka	351	0	351	31-08-27	31-08-27	PPA yet to be signed.	Wind
500	PURVAH PACHORA ONE WIND POWER PROJECT (297 MW stand alone ISTS connectivity Wind Power Project)	Purvah Green Power Private Limited	Agar Malwa,Madhya Pradesh	297	0	297	31-08-27	31-03-27	PPA yet to be signed.	Wind
501	Open Access/C&I	ReNew Solar Power Pvt Ltd	Gujarat	300		300	01-09-27	01-09-27		Solar
502	Open Access/C&I	ReNew Solar Power Pvt Ltd	Madhya Pradesh	200		200	01-09-27	01-09-27		Solar
503	Open Access/C&I	ReNew Solar Power Pvt Ltd	Gujarat	300		300	01-11-27	01-11-27		Solar
504	Solar Project utility	Juniper Green Energy Private Limited	Sheo, Barmer, Rajasthan	50	0	50	31-12-27	31-12-27	---	Solar
505	Open Access/C&I	ReNew Solar Power Pvt Ltd	Gujarat	200	0	200	01-01-28	01-01-28		Solar
506	Open Access/C&I	ReNew Solar Power Pvt Ltd	Gujarat	100		100	01-02-28	01-02-28		Solar

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
507	Open Access/C&I	ReNew Solar Power Pvt Ltd	Gujarat	100		100	01-02-28	01-02-28		Solar
508	Merchant (Open Access/C&I)	ReNew Vikram Shakti Private Ltd	Andhra Pradesh	140		140	01-02-28	01-02-28		Wind
509	160 MW Hybrid project	Renew Vikram Shakti Pvt. Ltd.	Anantapur, Andhra Pradesh	160	0	160	29-02-28	29-02-28	---	Wind
510	Merchant (Open Access/C&I)	ReNew Wind Energy AP5 Private Ltd	Karnataka	231.8		231.8	31-03-28	31-03-28		Wind
511	SJVN FDRE (Utility)	RENEW SOLAR POWER PRIVATE LIMITED	RAJASTHAN	70		70	31-03-28	31-03-28	BESS-70 MWh	Solar
512	C & I Solar Power project	Provoltus(Frugal Energy Pvt. Ltd.)	Jodhpur, Rajasthan	300	0	300	30-06-25	30-06-28	50 MW-31.08.2026 , 250 MW-30.06.2028	Solar
513	Wind Utility Project	Juniper Green Energy Pvt LTd	Mandsaur, Madhya Pradesh	50	0	50	30-06-28	30-06-28	PPA Yet to be signed	Wind
514	Wind Utility Project	Juniper Green Energy Pvt LTd	Lakadiya-II , Gujarat	150	0	150	30-06-28	30-06-28	PPA Yet to be signed	Wind
515	NHPC Bikampur Bhadla - III	Avaada RJSustainable Pvt Ltd	Bikampur, Rajasthan	300	0	300	31-12-28	31-12-28	---	Solar
516	Adani Green Energy Limited Hybrid 5	ADANI GREEN ENERGY Ltd.	Ahmadabad, Gujarat	1530	0	1530	31-05-28	31-12-28	Solar-1400 MW , Wind-130 MW	Hybrid
517	Open Access/C&I	ReNew Solar (Shakti Six) Pvt. Ltd. (400+400)	Rajasthan	400		400	01-01-29	01-01-29		Solar
518	Open Access/C&I	ReNew Solar (Shakti Six) Pvt. Ltd. (400+400)	Rajasthan	400		400	01-01-29	01-01-29		Solar

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
519	1000 MW ISTS-Connected Solar PV Power Projects in India (SECI-ISTS-XVIII)	ReNew Solar Power Private Limited	Gujarat	150	0	150	28-02-29	28-02-29	PPA yet to be signed	Solar
520	Open Access/C&I	ReNew Solar Power Pvt Ltd	Gujarat	300		300	28-02-29	28-02-29		Solar
521	Open Access/C&I	ReNew Solar Power Pvt Ltd	Gujarat	100		100	28-02-29	28-02-29		Solar
522	Open Access/C&I	ReNew Solar Power Pvt Ltd	Gujarat	100		100	28-02-29	28-02-29		Solar
523	ADANI RENEWABLE ENERGY TWO LIMITED	ADANI RENEWABLE ENERGY TWO LIMITED	Rajasthan	595		595	31-12-29	31-12-29		Wind
524	ADANI RENEWABLE ENERGY TWO LIMITED	ADANI RENEWABLE ENERGY TWO LIMITED	Rajasthan	600		600	31-12-29	31-12-29		Wind
525	NHPC Bikampur Bhadla - III	Avaada RJSustainable Pvt Ltd	Bikampur, Rajasthan	700	0	700	31-03-30	31-03-30	---	Solar
526	Adani Renewable Energy Park Rajasthan Limited	Adani Renewable Energy Park Rajasthan Limited	Rajasthan	1000	0	1000	31-03-30	31-03-30		Solar
527	Adani Renewable Energy Park Rajasthan Limited	Adani Renewable Energy Park Rajasthan Limited	Rajasthan	1000	0	1000	31-03-30	31-03-30		Solar
528	SJVN (Utility)	ReNew Solar Power P. Ltd	Rajasthan	200		200	31-03-30	31-03-30		Solar

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
529	SJVN (Utility)	ReNew Solar Power P. Ltd	Rajasthan	300		300	31-03-30	31-03-30		Solar
530	NTPC (Utility)	ReNew Solar Power Pvt Ltd	Rajasthan	400		400	01-03-30	31-03-30		Solar
531	NTPC (Utility)	ReNew Solar Power Pvt Ltd	Rajasthan	300		300	31-03-30	31-03-30		Solar
532	Open Access/C&I	ReNew Solar Power Pvt Ltd	Rajasthan	100		100	31-03-30	31-03-30		Solar
533	Open Access/C&I	ReNew Solar Power Pvt Ltd	Rajasthan	100		100	31-03-30	31-03-30		Solar
534	Open Access/C&I	ReNew Solar Power Pvt Ltd	Rajasthan	100		100	31-03-30	31-03-30		Solar
535	Open Access/C&I	ReNew Solar Power Pvt Ltd	Rajasthan	200		200	31-03-30	31-03-30		Solar
536	Open Access/C&I	ReNew Solar Power Pvt Ltd	Rajasthan	200		200	31-03-30	31-03-30		Solar
537	REMCL (Utility)	ReNew Solar Power Pvt Ltd	Rajasthan	200		200	01-09-30	30-09-30		Solar

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
538	NTPC (Utility)	ReNew Solar Power Pvt Ltd	Rajasthan	250		250	31-12-30	31-12-30		Solar
539	NTPC (Utility)	ReNew Solar Power Pvt Ltd	Rajasthan	300		300	31-12-30	31-12-30		Solar
540	NTPC (Utility)	ReNew Solar Power Pvt Ltd	Rajasthan	300		300	01-03-31	31-03-31		Solar
541	SJVN (Utility)	ReNew Solar Power Pvt Ltd	Rajasthan	200		200	01-03-31	31-03-31		Solar
542	Serentica Renewables India 4 Pvt. Ltd. Kallam 350 MW	Serentica Renewables India 4 Pvt. Ltd. (SRIPL4)	Kallam,Osmanabad, Maharashtra	350	0	350	200MW- 31-12-2024 150 MW- 05-10-2025	05-10-25	102 MW – Mar’25 102 MW - Apr’25 146 MW - May’25	Wind
543	Utility Project	Green Pararie Enrgy Pvt Ltd	Solapur, Maharashtra	60	0	60	30-11-26	30-11-26	Solar-40 MW, Wind-20 MW , PPA Yet to be signed.	Hybrid
544	2000 MW ISTS-Connected Solar PV Power Projects with 1000MW/4000 MWh Energy Storage Systems (ESS) (ISTS-XVII)	Clean Renewable Energy Hybrid Eleven Private Limited (Hero Solar Energy Private Limited)	Lakadia, Gujarat	270	0	270	31-03-27	31-03-27	Solar- 270 MW , BESS-540 MWh	Solar + BESS
545	1000 MW ISTS-Connected Solar PV Power Projects in India (SECI-ISTS-XVIII)	Adani Renewable Energy Holding Twelve Limited	To be decided (Multiple States)	50	0	50	To be finalised	To be finalised	PPA yet to be signed	Solar

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
546	EG Sun Energy Private Limited	EG Sun Energy Private Limited	Pavagada, Tumkur, Karnataka	100	0	100	To be finalised	To be finalised		Wind
547		Clean Max Surya Energy Private Limited	Ichhapur, Mahasamund, Chhattisgarh	77.5	0	77.5	To be finalised	To be finalised	Work in Progress	Solar
548	600 MW ISTS-connected Solar-Wind Hybrid Power Projects under Hybrid Tranche-IX	ACME Sikar Solar Pvt Ltd	Jaimalsar and Nokha Daiya,Bikaner,Rajasthan	300	0	300	09-01-25	30-06-25	PPA Yet to be Signed.Project will be fully commissioned in phases starting from Apr'25 till May '25 (Tentatively)	Solar
549	Solar Project from NHPC	Serentica Renewables India Pvt. Ltd.	Raghanesda , Gujarat	180	0	120	To be finalised	to be finalised		Solar
550	BN Project 1 - NHPC	BN Hybrid Power-1 Private Limited	Barmer, Rajasthan	120	0	120	22-08-26	22-08-26	Solar-115 MW ,Wind - 189 MW, BESS-50 MWh PPA yet to be signed	Hybrid
551	BN Project 2 - NTPC	BN Dispatchable-1 Private Limited	Barmer, Rajasthan	110	0	110	28-02-26	28-06-26	Solar-115 MW, Wind - 189 MW ,BESS-50 MWh PPA yet to be signed	Hybrid
552	Utility Project Solar (NHPC)	Acme Venus Urja Pvt. Ltd.	Barmer, Rajasthan, Bellary, Karnataka, Agar, Malwa, Madhya Pradesh (Multiple States)	400	0	400	23-01-27	23-01-27	Solar-588 MW, Wind-164 MW , BESS- 1176 MWh	FDRE
553	Utility Project Solar (NHPC)	ACME Hybrid Urja Pvt. Ltd.	Bellary, Karnataka, Dwarka, Gujarat (Multiple States)	280	0	280	23-01-27	23-01-27	Solar-412 MW, Wind-95 MW , BESS- 824 MWh ,PPA yet to be signed.	Hybrid

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
554	Ananthapuramu Ultra Solar Park (Andhra Pradesh Solar Power Corporation Pvt. Ltd. – APSPCL - a JV of NREDCAP, APGENCO and SECI)	Hindustan Petroleum Corporation Ltd.	Ananthapuramu, Andhra Pradesh	100	0	100	31-03-25	31-05-25	This 100 MW Capacity is not under MNRE Solar Park scheme.	Solar Park
555	NTPC REL. Khavda 4750 MW Solar Park (NTPC Renewable Energy Ltd.)- South Block (1995 MW)	NTPC REL.	Khavda, Bhuj,Gujarat	1995	0	795	To be finalised	To be finalised	1200 MW Solar Projects Tender – Technical Bids opened, e-ra scheduled for 15.04.2025. 795 MW Solar Project awarded. Work under progress	Solar Park
556	Dholera Solar Park Ph-I (GPCL)- 1000 MW	Tata Power-100 MW , Vena Energy-100 MW, ReNew Power-200 MW, SJVN -100 MW, Teq Green Power Private Limited- 200 MW	Dholera/ Mahadevpura, Ahmedabad, Gujarat	700	0	200	To be finalised	To be finalised	Teq Green Power Private Limited signed PPA for 200 MW.	Solar Park
557	Pekhubela Solar Park	HPPCL	Himachal pradesh	53	32	21	30-04-24	31-12-25	15.04.2024- 32 MW, for 21 MW Land acquisition is under process.	Solar Park

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
558	DVC Floating Solar Park Ph-I (GVREL)	GVERL	Tilaya Dam, Koderma, Jharkhand, and,Panchet Dam, Dhanbad, Jharkhand (part of project in West Bengal) (Multiple States)	445	0	445	To be finalised	To be finalised		Solar Park
559	SECI Floating Solar Park (SECI)	SECI	Getalsud Dam,Jharkhand	100	0	100	to be finalised	to be finalised		Solar Park
560	Kasaragod Solar Park (RPCKL)	M/s MIMS	Nellithadam,Kerala	5	0	5	To be finalised	To be finalised		Solar Park
561	Rengali Floating Solar Park Ph-I (JV OF NHPC & GEDCOL)-100 MW	JV OF NHPC & GEDCOL	Rengali Reservoir,Angul , Odisha	100	0	100	To be finalised	To be finalised		Solar Park
562	Rengali Floating Solar Park Ph-II (JV OF NHPC & GEDCOL) – 200 MW	JV OF NHPC & GEDCOL	Rengali Reservoir,Angul , Odisha	200	0	200	To be finalised	To be finalised		Solar Park
563	Jalaun Solar Park (BSUL-A JV of NHPC & UPNEDA)	BSUL	Jalaun,Uttar Pradesh	1200	0	1200	To be finalised	To be finalised		Solar Park

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
564	Phalodi - Pokaran Solar Park (ESUCRL)-750 MW	Adani Solar Energy RJ Two Pvt. Ltd. (300 MW)-Pokaran	Pokaran, Rajasthan	300	0	300	To be finalised	To be finalised	300 MW Commissioned.	Solar Park
565	Phalodi - Pokaran Solar Park (ESUCRL)-750 MW	M/s SB Energy Six Pvt. Ltd.	Phalodi, Rajasthan	150	0	150	To be finalised	To be finalised		Solar Park
566	Pugal Solar Park Ph-I (RSDCL)	RSDCL	Pugal ,Rajasthan	1000	0	1000	To be finalised	To be finalised	solar project will be established by joint venture companies of RVUN and NTPC Limited.	Solar Park
567	Pugal Solar Park Ph-II (RSDCL)	RSDCL	Pugal ,Rajasthan	1000	0	1000	To be finalised	To be finalised	solar project will be established by joint venture companies of RVUN and NTPC Limited.	Solar Park
568	SECI	ReNew Solar Power Private Limited	Maharashtra	300	0	300	31-12-22	30-09-25		Wind
569	Merchant	ReNew Green Energy Solutions Pvt Ltd	Maharashtra	197	0	197	124-June'24 73 - Sept'25	01-09-25		Wind
570	Merchant	ReNew Green Energy Solutions Pvt Ltd	Maharashtra	237	0	237	31-03-27	31-03-27		Wind
571	Merchant	ReNew Urja Shachar Pvt Ltd	Madhya Pradesh	300	0	300	01-06-25	31-12-25		Wind
572	Merchant	ReNew Samir Urja Pvt Ltd	Madhya Pradesh	300	0	300	01-12-25	31-12-25		Wind
573	NHPC	ReNew Solar Power Private Limited	RAJASTHAN	300	0	300	31-03-27	31-03-27		Solar

Sl.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion (Scheduled)	Date of completion (Anticipated)	Remarks	Type of Project (Solar/Wind/Hybrid)
574	NHPC	ReNew Solar Power Private Limited	RAJASTHAN	300	0	300	31-03-27	31-03-27		Solar
575	NHPC	ReNew Solar Power Private Limited	RAJASTHAN	300	0	300	31-03-27	31-03-27		Solar
576	NHPC	ReNew Solar Power Private Limited	RAJASTHAN	300	0	300	30-04-27	30-04-27		Solar
577	NHPC	ReNew Solar Power Private Limited	RAJASTHAN	300	0	300	30-04-27	30-04-27		Solar
578	NTPC	ReNew Solar Power Private Limited	RAJASTHAN	300	0	300	30-04-27	30-04-27		Solar
579	SSPL	Sone Solar Private Limited	Punjab	40	0	40	31-05-25	31-05-25		Solar
580	Solar (Floating Solar on Raw Water Reservoir of TPP)	DVC	RTPS, West Bengal	10	0	10	19-01-24	30-04-25	Delay in Design & Engineering of Floating Solar PV Plant	Solar
581	Solar (Floating Solar on Raw Water Reservoir of TPP)	DVC	MTPS, West Bengal	14	0	14	13-07-24	30-05-25	Delay in Design & Engineering of Floating Solar PV Plant	Solar
582	Solar (Ground Mounted)	DVC	Konar, Jharkhand	8	0	8	26-06-25	26-06-25		Solar
			Total	152564	4595	145143				

**This Report is published by Renewable Project
Monitoring (RPM) Division Central Electricity
Authority, New Delhi.**

In case of any query/update/discrepancy of information,

Please contact at: 011-26732320, 2373

ce-rpmcea@cea.nic.in/cerpmcea@gmail.com

