

May- 2025

**Executive Summary of Target and Achievement of Transmission Lines
(220 kV and above) during FY 2025-26**

Sector wise Data:

(in ckm)

Sector	Target for FY 2025-26	May- 2025		2025-26 (Up to 31st May - 2025)	
		Target	Achievement	Target	Achievement
±800 kV/ ±500 kV/± 320 kV HVDC					
Central Sector	0	0	0	0	0
State Sector	0	0	0	0	0
Private Sector	0	0	0	0	0
Total	0	0	0	0	0
765 kV					
Central Sector	8820	0	0	300	0
State Sector	175	0	0	0	0
Private Sector	3870	0	0	0	0
Total	12865	0	0	300	0
400 kV					
Central Sector	1301	283	0	419	0
State Sector	2260	73	21	113	51
Private Sector	2372	100	0	100	11
Total	5933	456	21	632	62
230 kV/220 kV					
Central Sector	228	86	0	86	0
State Sector	5212	740	241	965	558
Private Sector	162	0	0	0	0
Total	5602	826	241	1051	558
TOTAL					
Central Sector	10349	369	0	805	0
State Sector	7647	813	262	1078	609
Private Sector	6404	100	0	100	11
GRAND TOTAL	24400	1282	262	1983	620

Utility wise Data:

(in ckm)

	Quarter 1		Quarter 2		Quarter 3		Quarter 4		Total	
	Target (T)	Achievement (A)	T	A	T	A	T	A	T	A
Central Sector (CS)										
DVC	86	0	0	0	0	0	0	0	86	0
Powergrid	2198	0	2153	0	4645	0	1267	0	10263	0
Total Central Sector (CS)	2284	0	2153	0	4645	0	1267	0	10349	0
	0	0	0	0	0	0	0	0	0	0
State Sector (SS)	0	0	0	0	0	0	0	0	0	0
States										
APTRANSCO	298	0	0	0	38	0	0	0	336	17
DoP, Arunachal Pradesh	0	0	0	0	0	0	0	0	0	0
AEGCL	53	0	0	0	177	0	135	0	365	0
BSPTCL	0	0	259	0	0	0	0	0	259	0
CSPTCL	74	0	208	0	155	0	0	0	437	14
GED	0	0	34	0	0	0	0	0	34	0
GETCO	660	0	61	0	463	0	0	0	1184	0
HVPNL	306	0	119	0	138	0	136	0	699	26
HPPTCL	0	0	0	0	0	0	0	0	0	0
JUSNL	303	0	47	0	170	0	0	0	520	0
KPTCL	0	0	127	0	0	0	185	0	312	58
KSEBL	278	0	0	0	0	0	0	0	278	0
MPPTCL	0	0	0	0	39	0	0	0	39	0
MSETCL	207	0	0	0	26	0	72	0	305	195
MSPCL (Manipur)	0	0	0	0	0	0	0	0	0	0
MePTCL (Meghalaya)	0	0	0	0	0	0	0	0	0	0
P & E D Mizoram	0	0	0	0	0	0	0	0	0	0
PD, Nagaland	0	0	0	0	120	0	0	0	120	0
OPTCL	34	0	27	0	59	0	75	0	195	106
PSTCL	0	0	52	0	0	0	22	0	74	2
RRVNL	28	0	0	0	175	0	0	0	203	0
Sikkim	0	0	0	0	0	0	0	0	0	0
TANTRANSCO	113	0	249	0	95	0	124	0	581	16
TGTRANSCO	279	0	114	0	278	0	189	0	860	0
TPTL (Tripura)	0	0	0	0	0	0	0	0	0	0
UPPTCL	0	0	256	0	0	0	457	0	713	154
PTCUL	25	0	0	0	0	0	0	0	25	0
WBSETCL	46	0	23	0	0	0	39	0	108	21
Total State Sector (SS)	2704	609	1576	0	1933	0	1434	0	7647	609
	0	0	0	0	0	0	0	0	0	0
Private Sector	0	0	0	0	0	0	0	0	0	0
Adani	0	11	637	0	756	0	0	0	1393	11
Apraava Energy	42	0	446	0	0	0	0	0	488	0
G R Infra	0	0	0	0	0	0	118	0	118	0
Indigrid	0	0	0	0	0	0	0	0	0	0
Megha Engineering	0	0	0	0	34	0	128	0	162	0

	Quarter 1		Quarter 2		Quarter 3		Quarter 4		Total	
	Target (T)	Achievement (A)	T	A	T	A	T	A	T	A
Renew Power	100	0	0	0	0	0	0	0	100	0
Sterlite	635	0	837	0	699	0	0	0	2171	0
Tata Power	0	0	77	0	1194	0	381	0	1652	0
Torrent	240	0	0	0	0	0	80	0	320	0
Total Private Sector (PS)	1017	11	1997	0	2683	0	707	0	6404	11
	0	0	0	0	0	0	0	0	0	0
Total (CS+SS+PS)	6005	620	5726	0	9261	0	3408	0	24400	620