



सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

केन्द्रीय विद्युत प्राधिकरण

Central Electricity Authority

नवीकरणीय परियोजना प्रबोधन प्रभाग

Renewable Project Monitoring Division

निर्माणाधीन नवीकरणीय ऊर्जा परियोजना रिपोर्ट

Report on Under-construction Renewable Energy Projects



Preface

India has successfully achieved **132.13 GW** of RE Installed capacity (excluding Large Hydro) by the end of October-2023 and a significant number of Renewable Energy (RE) projects are under various stages of construction. As on 31st October, 2023, a total RE Capacity of **78935.37 MW** is under-construction which comprises of **50055.98 MW** of Solar Projects, **16224.75 MW** of Wind projects, **12342.29 MW** of Hybrid projects, **85 MW** of Small Hydro projects of aggregate capacity and, **227.35 MW** of Others (Waste to energy and Co-generation) projects. In addition to the above, an aggregate capacity of **57199.30 MW (including Solar-33618.00 MW, Wind-9312.30 MW and Hybrid 14269 MW)** is reported to be under-development stage in the country and may translate to active under-construction stage in the near future.

This Report highlights the progress of active under-construction RE projects (excluding Large Hydro) of SECI, CPSUs under MoP (NTPC, NHDC, SJVNL, NHPC, THDC), various States (Andhra Pradesh ,Assam, Bihar, Chhattisgarh, Delhi, Gujarat, Himachal Pradesh, Karnataka, Maharashtra, Madhya Pradesh, Uttar Pradesh, Rajasthan, Tamil Nadu) and development of Projects in Solar Parks/UMREPP (Ultra Mega Renewable Energy Power projects). The information available on the E-gen portal of CEA, has also been appropriately incorporated in addition to the above details reported by the various entities.

Summary of Under-Construction Renewable Energy (RE) Projects on All India basis

ENTITY (SECI/CPSUs/STATES)	SOURCE	Project Capacity Awarded for Execution (MW)	Project Capacity Commissioned (MW)	Capacity Under-construction (MW)	PAGE NO.
SECI (excluding Projects in UMREPPs/Solar Parks)	SOLAR	16838.00	1383.00	15455.00	5
	WIND	7330.60	1236.90	6093.70	15
	HYBRID	5080.00	0.00	5080.00	21
NTPC	SOLAR	483.00	10.00	473.00	23
NHDC	SOLAR	96.00	0.00	96.00	25
NHPC	SOLAR	440.00	0.00	440.00	27
SJVN	SOLAR	3760.00	0.00	3760.00	29
Solar Projects in Solar Parks and UMREPP (Ultra Mega Renewable Energy Power Projects)	SOLAR	21214.00	11127.00	10087.00	32
ANDHRA PRADESH	HYBRID	1139.00	0.00	1139.00	42
ASSAM	SOLAR				43
BIHAR	SOLAR	250.00	0.00	250.00	43
DELHI	SOLAR				43
CHHATTISGARH	SOLAR	1365.50	0.00	1365.50	44
	SMALL HYDRO	40.40	0.00	40.40	45
GUJARAT	SOLAR	4768.00	0.00	4768.00	46
	WIND	486.10	0.00	486.10	48

ENTITY (SECI/CPSUs/STATES)	SOURCE	Project Capacity Awarded for Execution (MW)	Project Capacity Commissioned (MW)	Capacity Under-construction (MW)	PAGE NO.
	HYBRID	727.79	0.00	727.79	50
KARNATAKA	SOLAR	3368.72	133.88	3234.84	52
	WIND	6570.05	0.00	6570.05	55
	HYBRID	2276.38	61.30	2215.08	62
	OTHERS	227.35	0.00	227.35	64
	SMALL HYDRO	44.60	0.00	44.60	65
MADHYA PRADESH	SOLAR	582.50	0.00	582.50	66
	WIND	1411.80	0.00	1411.80	67
	HYBRID	559.42	0.00	559.42	68
MAHARASHTRA	SOLAR	1535	2.86	1532.14	69
	WIND	1611.30	199.00	1412.30	70
	HYBRID	1101.00	0.00	1101.00	71
RAJASTHAN	SOLAR	8012.00	0.00	8012.00	72
	HYBRID	1520.00	0.00	1520.00	77
TAMIL NADU	WIND	250.80	0.00	250.80	78
TOTAL :		93089.31	14153.94	78935.37	

NOTE: - The details of RE Projects in the States cited in the Summary above, are in addition to the RE Projects of States already included under the head of 'SECI', 'CPSUs' and 'UMREPP' Projects.

In addition to the above, an aggregate capacity of **57199.30 MW (including Solar - 33618.00 MW, Wind - 9312.30 MW and Hybrid - 14269 MW)** is reported to be under-development stage in the country and may translate to active under-construction stage in the near future.

Details of Under Construction Solar Power Projects of SECI



Details of Under-construction Solar Projects of SECI in various States (other than Solar Parks and UMREPP)

S.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	ACME Raisar Solar Energy Pvt. Ltd.	Sanwara, Jaisalmer, Rajasthan	300	0	300	20.01.2023	*	Date has been extended (GIB issue)
2		ACME Phalodi Solar Energy Pvt. Ltd.	Sanwara, Jaisalmer, Rajasthan	300	0	300	20.01.2023	*	Date has been extended (GIB issue)
3		Arina Solar Private Limited	Ettayapuram, Thoothukudi, Tamilnadu	250	0	250	31.01.2021	--	Under litigation.
4	3000 MW ISTS Connected Solar PV Projects (ISTS-II)	ACME Deoghar Solar Power Pvt. Ltd.	Sanwara, Jaisalmer, Rajasthan	300	0	300	03.02.2023	*	Date has been extended (GIB issue)
5		ACME Dhaulpur Powertech Pvt. Ltd.	Sanwara, Jaisalmer, Rajasthan	300	0	300	03.02.2023	*	Date has been extended (GIB issue)
6	750 MW Grid Connected in Rajasthan Tranche-I (non-solar park)	ACME Aklera Power Technology Pvt. Ltd	Bhainsara, Jaisalmer, Rajasthan	250	200	50	17.03.2022	*	Date has been extended (GIB issue)
7	1200 MW ISTS Connected Solar Projects (ISTS-III)	SBSR Power Cleantech Eleven Pvt. Ltd.	Lalsar & Hapasara, Bikaner, Rajasthan	300	150	150	20.11.2021	--	Under litigation.
8	1200 MW ISTS Connected Solar Projects (ISTS-V)	Adani Solar Energy RJ Two Pvt. Ltd.	Lakhasara, Jaisalmer, Rajasthan	180	0	180	28.03.2022	31.03.2024	
9		Adani Solar Energy RJ Two Pvt. Ltd.	Ugraas, Nagnechi nagar and Dadhu, Jodhpur, Rajasthan	150	0	150	28.03.2022	31.03.2024	
10	150 MW Grid Connected Floating Solar PV Plants	ReNew Solar Power Pvt. Ltd.	Rihand Dam, Sonbhadra, UP	0	0	0	03.02.2022	--	Matter is in APTEL and subjudice. 50 MW is under development.

S.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
11		ReNew Solar Power Pvt. Ltd.	Rihand Dam, Sonebhadra ,UP	0	0	0	03.02.2022	--	Matter is in APTEL and subjudice. 50 MW is under development.
12		Shapoorji Pallonji Infrastructure Capital Company Pvt. Ltd.	Rihand Dam, Sonebhadra ,UP	0	0	0	03.02.2022	--	50 MW PPA terminated by SECI as upheld by UPERC.
13	1200 MW ISTS Connected Projects (ISTS-VI)	Masaya Solar Energy Pvt. Ltd.	Khandwa, Madhya Pradesh	300	250	50	12.10.2022	31.12.2023	
14	1200 MW ISTS Connected Solar PV Projects (ISTS-VIII)	Adani Solar Energy Jodhpur Six Pvt Ltd (earlier known as, SBE Renewables Twenty Four Projects Pvt. Ltd.)	Mandali, Jodhpur, Rajasthan	300	0	300	20.07.2024	--	
15		Adani Solar Energy Jodhpur Six Pvt Ltd (earlier known as, SBE Renewables Twenty Four Projects Pvt. Ltd.)	Badi Sid, Jodhpur, Rajasthan	300	0	300	20.07.2024	--	
16		AMP Energy Green Four Pvt. Ltd.	Ekalpar, Jaisalmer, Rajasthan	0	0	0	--	--	PPA is yet to be signed. 100 MW is under development.
17		Eden Renewable Alma Pvt. Ltd.	Kan singh ki Sid, Jodhpur, Rajasthan	0	0	0	--	--	PPA is yet to be signed. 300 MW is under development.
18		ReNew Surya Vihaan Pvt. Ltd.	Mandhopura, Jaisalmer, Rajasthan	0	0	0	--	--	PPA is yet to be signed. 200 MW is under development.

S.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
19	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	AMP Energy Green Five Pvt. Ltd.	Badi Seed & Ranjeet Jodhpur, Rajasthan	100	0	100	11.10.2023	09.05.2024	
20		Ayana Renewable Power Three Pvt. Ltd.	Bikaner ,Rajasthan	300	0	300	11.10.2023	09.05.2024	
21		Eden Renewable Bercy Pvt. Ltd.	Pusar/Pushad, Barmer, Rajasthan	300	0	300	11.10.2023	08.05.2024	
22		IB Vogt Solar Seven Pvt. Ltd.	Neemba, Jaisalmer, Rajasthan	300	0	300	11.10.2023	31.03.2024	
23		ReNew Surya Aayan Pvt. Ltd.	Neemba, Jaisalmer, Rajasthan	300	0	300	28.10.2023	31.03.2024	
24		ReNew Surya Vihaan Pvt. Ltd.	Neemba, Jaisalmer, Rajasthan	100	0	100	01.10.2023	31.03.2024	
25		Gorbea Solar Pvt. Ltd.	Bari Seer, Jodhpur, Rajasthan	0	0	0	--	--	PPA is yet to be signed. 300 MW is under development.
26	1200 MW ISTS Tranche-X	Project Eight Renewable Power Private Limited	Yet to be decided.	0	0	0	--	--	PPA is yet to be signed. 300 MW is under development.
27		Solar One Energy Private Limited	Yet to be decided.	0	0	0	--	--	PPA is yet to be signed. 300 MW is under development.
28		Project Eight Renewable Power Private Limited	Yet to be decided.	0	0	0	--	--	PPA is yet to be signed. 300 MW is under development.
29		Solar One Energy Private Limited	Yet to be decided.	0	0	0	--	--	PPA is yet to be signed. 300 MW is under development.
30	2000 MW ISTS Tranche-XI	Eden Renewable Cadet Private Limited	Yet to be decided.	0	0	0	--	--	PPA is yet to be signed. 300 MW is under development.

S.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
31		SAEL Industries Limited	Yet to be decided.	0	0	0	--	--	PPA is yet to be signed. 600 MW is under development.
32		Jakson Limited	Yet to be decided.	0	0	0	--	--	PPA is yet to be signed. 200 MW is under development.
33		Shiva Corporation India Limited	Yet to be decided.	0	0	0	--	--	PPA is yet to be signed. 100 MW is under development.
34		Renew Solar Power Private Limited	Yet to be decided.	0	0	0	--	--	PPA is yet to be signed. 300 MW is under development.
35		Renew Solar Power Private Limited	Yet to be decided.	0	0	0	--	--	PPA is yet to be signed. 300 MW is under development.
36		Avaada Energy Private Limited	Yet to be decided.	0	0	0	--	--	PPA is yet to be signed. 200 MW is under development.
37	1070 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-III)	AEW India North One Private Limited	Aarang, Barmer , Rajasthan	200	0	200	31.10.2023	31.03.2024	
38		Green Infra Renewable Projects Limited	Jaisalmer, Rajasthan	400	0	400	31.10.2023	31.03.2024	
39		NTPC Renewable Energy Limited	Chhatargarh, Bikaner (320MW) & Bhainsara, Jaisalmer (150MW), Rajasthan	470	0	470	31.10.2023	31.03.2024	
40	CPSU Scheme (Tranche-I, 2000 MW)	Assam Power Distribution Company Limited	Cachar, Karimganj, Hailakandi, Assam	30	0	30	12.11.2022	30.09.2024	

S.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
41		Nalanda University	Nalanda University, Rajgir, Bihar	5	5	0	12.11.2022	30.09.2023	5 MW has been commissioned on 19.09.2023
42	CPSU Scheme (Tranche-II, 1500 MW)	NTPC Limited	Rajasthan	923	773	150	09.01.2023	30.09.2024	
43		The Singareni Collieries Co. Ltd.	Telangana	81	5	76	09.01.2023	30.09.2024	
44		Indore Municipal Corporation	Yaswnath Sagar Dam Reservoir, Hatod, Indore, MP	100	0	100	25.10.2022	30.09.2024	
45	50 MW Projects in High Visibility Areas (Central)	Azure Power India Pvt. Ltd.		0	0	0	--	--	50 MW Project is under review, in view of land handover issues.
46	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six A Limited	Kutch, Gujarat	200	0	200	01.10.2023	19.03.2025	
47		Adani Green Energy Twenty Six Limited	Kutch, Gujarat	167	0	167	13.10.2023	19.03.2025	
48		Adani Green Energy Twenty Seven Ltd.	Jaisalmer, Rajasthan	250	0	250	13.10.2023	31.03.2024	
49		Adani Green Energy Twenty Seven Ltd.	Jaisalmer, Rajasthan	250	0	250	13.10.2023	31.03.2024	
50		Adani Green Energy Twenty Six Limited	Khavda, Kutch, Gujarat	333	0	333	17.11.2023	19.03.2025	
51		Adani Green Energy Twenty Six A Limited	Khavda, Kutch, Gujarat	50	0	50	10.02.2024	19.03.2025	
52		Adani Green Energy Twenty Six A Limited	Khavda, Kutch, Gujarat	50	0	50	20.07.2024	--	
53		Adani Green Energy Twenty Six A Limited	Khavda, Kutch, Gujarat	234	0	234	09.12.2024	--	
54		Azure Power Fifty One Private Ltd.	Bap, Jodhpur, Rajasthan	100	0	100	11.11.2023	30.09.2024	

S.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
55	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Two Private Ltd.	Bap, Jodhpur, Rajasthan	333	0	333	11.11.2023	30.09.2024	
56		Azure Power Fifty Two Private Ltd.	Bap, Jodhpur, Rajasthan	167	0	167	17.11.2023	30.09.2024	
57		Azure Power Fifty One Private Ltd.	Bap, Jodhpur, Rajasthan	50	0	50	10.02.2024	30.09.2024	
58		Azure Power Fifty One Private Ltd.	Bap, Jodhpur, Rajasthan	50	0	50	20.07.2024	--	
59	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four A Ltd.	Fatehgarh, Jaisalmer, Rajasthan	250	0	250	01.10.2024	--	
60		Adani Green Energy Twenty Four A Ltd.	Fatehgarh, Jaisalmer, Rajasthan	250	0	250	01.10.2024	--	
61		Adani Green Energy Twenty Four B Ltd.	Fatehgarh, Jaisalmer, Rajasthan	250	0	250	01.10.2024	--	
62		Adani Green Energy Twenty Four B Ltd.	Fatehgarh, Jaisalmer, Rajasthan	250	0	250	01.10.2024	--	
63		Adani Green Energy Twenty Four Ltd.	Fatehgarh, Jaisalmer, Rajasthan	250	0	250	01.10.2024	--	
64		Adani Green Energy Twenty Four Limited	Fatehgarh, Jaisalmer, Rajasthan	250	0	250	01.10.2024	--	
65	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five Limited	Pokhran, Jaislmer, Rajasthan	250	0	250	01.10.2024	--	
66		Adani Green Energy Twenty Five Limited	Pokhran, Jaislmer, Rajasthan	250	0	250	01.10.2024	--	
67	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four C Ltd.	Fatehgarh, Jaisalmer, Rajasthan	250	0	250	01.10.2025	--	
68		Adani Green Energy Twenty Four C Ltd.	Fatehgarh, Jaisalmer, Rajasthan	250	0	250	01.10.2025	--	

S.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
69	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five A Ltd.	Ramgarh/ Mohangarh Jaisalmer, Rajasthan	250	0	250	05.11.2025	--	
70		Adani Green Energy Twenty Five A Ltd.	Ramgarh/ Mohangarh Jaisalmer, Rajasthan	250	0	250	05.11.2025	--	
71		Adani Green Energy Twenty Five B Ltd.	Ramgarh/ Mohangarh Jaisalmer, Rajasthan	250	0	250	05.11.2025	--	
72		Adani Green Energy Twenty Five B Ltd.	Ramgarh/ Mohangarh Jaisalmer, Rajasthan	250	0	250	05.11.2025	--	
73		Adani Green Energy Twenty Five C Ltd.	Ramgarh/ Mohangarh Jaisalmer, Rajasthan	250	0	250	05.11.2025	--	
74		Adani Green Energy Twenty Five C Ltd.	Ramgarh/ Mohangarh Jaisalmer, Rajasthan	250	0	250	05.11.2025	--	
75	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Seven A Ltd.	Jaisalmer, Rajasthan	0	0	0	05.11.2026	--	250 MW capacity is under development.
76		Adani Green Energy Twenty Seven A Ltd.	Jaisalmer, Rajasthan	0	0	0	05.11.2026	--	250 MW capacity is under development.
77		Adani Green Energy Twenty Six B Ltd.	Jaisalmer, Rajasthan	0	0	0	01.10.2026	--	167 MW capacity is under development.
78	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Three Private Ltd.	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2024	--	
79		Azure Power Fifty Three Private Ltd.	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2024	--	
80		Azure Power Fifty Three Private Ltd.	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2024	--	
81		Azure Power Fifty Three Private Ltd.	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2024	--	

S.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
82		Azure Power Fifty Four Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2024	--	
83		Azure Power Fifty Four Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2024	--	
84		Azure Power Fifty Four Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2024	--	
85		Azure Power Fifty Four Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2024	--	
86		Azure Power Fifty Nine Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2025	--	
87		Azure Power Fifty Nine Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2025	--	
88		Azure Power Fifty Nine Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2025	--	
89		Azure Power Fifty Nine Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2025	--	
90		Azure Power Sixty Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2025	--	
91		Azure Power Sixty Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2025	--	
92		Azure Power Sixty Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2025	--	
93		Azure Power Sixty Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2025	--	
94		Azure Power Sixty Two Private Limited	Fatehgarh, Jaisalmer, Rajasthan	0	0	0	11.11.2026	--	125 MW capacity is under development.
95		Azure Power Sixty Two Private Limited	Fatehgarh, Jaisalmer, Rajasthan	0	0	0	11.11.2026	--	125 MW capacity is under development.
96		Azure Power Sixty Two Private Limited	Fatehgarh, Jaisalmer, Rajasthan	0	0	0	11.11.2026	--	83 MW capacity is under development.

S.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
97	1785 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-IV)	ReNew Solar Photovoltaic Pvt. Ltd. (erstwhile, ACME Photovoltaic Solar Pvt. Limited)	Jaisalmer, Rajasthan	375	0	375	31.03.2024	--	
98		Calpine Subsico Solar Energy Pvt. Ltd.	Aau, Jodhpur, Rajasthan	90	0	90	31.03.2024	--	
99		Hera Sun Power Private Limited	Sawa,Barmer, Rajasthan	0	0	0	29.11.2023	--	20 MW PPA is terminated due to non-compliance of conditions.
100		NTPC Renewable Energy Limited		500	0	500	31.03.2024	--	
101		Renew Hans Urja Private Limited	Jaisalmer, Rajasthan	600	0	600	31.03.2024	--	
102		Sprng Natural Power Source Private Limited	Barmer, Rajasthan	200	0	200	31.03.2024	--	
Total:				16838	1383	15455			

NOTE: - * As per SECI scheduled date has been suitably extended.

Details of Under Construction Wind Power Projects of SECI



Details of Under-construction Wind Projects of SECI in various States

S.No.	Name of the Project	Name of the Developer (Beedder Name)	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion Scheduled Anticipated		Remarks
1	1000 MW ISTS-connected Wind Power Projects (Tranche-II)	Haroda Wind Energy Private Limited (Inox)	Kutch, Gujarat	0	0	0	03.05.2019	--	Matter is under consideration of CERC for extension in project milestones for 50 MW.
2		Khatiyu Wind Energy Private Limited (Inox)	Kutch, Gujarat	0	0	0	03.05.2019	--	Matter is under consideration of CERC for extension in project milestones for 50 MW.
3		Vigodi Wind Energy Private Limited (Inox)	Kutch, Gujarat	0	0	0	03.05.2019	--	Matter is under consideration of CERC for extension in project milestones for 50 MW.
4		Ravapar Wind Energy Private Limited (Inox)	Kutch, Gujarat	0	0	0	03.05.2019	--	Matter is under consideration of CERC for extension in project milestones for 50 MW.
5		Nani Virani Wind Energy Private Limited (Inox)	Kutch, Gujarat	30	30	0	03.05.2019	12.12.2021	Commissioned.
6	2000 MW ISTS-connected Wind Power Projects (Tranche-III)	ReNew Wind Energy (AP2) Private Limited	Kutch, Gujarat	400	300	100	31.08.2021	--	Under Litigation at CERC.
7		Aliento Wind Energy Private Limited (Inox)	Kutch, Gujarat	0	0	0	24.11.2019	--	WPD has requested for additional time for completion of work of 50 MW capacity.
8		Flurry Wind Energy Private Limited (Inox)	Kutch, Gujarat	0	0	0	24.11.2019	--	WPD has requested for additional time for completion of work of 50 MW capacity.

S.No.	Name of the Project	Name of the Developer (Beedder Name)	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
9		Tempest Wind Energy Private Limited (Inox)	Kutch, Gujarat	0	0	0	24.11.2019	--	WPD has requested for additional time for completion of work of 50 MW capacity.
10		Vuelta Energy Private Limited (Inox)	Kutch, Gujarat	0	0	0	24.11.2019	--	WPD has requested for additional time for completion of work of 50 MW capacity.
11		Torrent Power Limited	Kutch, Gujarat	499.8	0	499.8	24.11.2019	--	Under Litigation at CERC.
12		Adani Green Energy (MP) Limited	Kutch, Gujarat	0	0	0	24.11.2019	--	Under Litigation at CERC for 250 MW capacity.
13	2000 MW ISTS-connected Wind Power Projects (Tranche-IV)	Srijan Energy Systems Private Limited	Kutch, Gujarat	250	88	162	30.06.2022	--	WPD has requested for additional time for completion of work.
14		Suswind Power Private Limited (Inox)	Kutch, Gujarat	0	0	0	31.08.2022	--	WPD has requested for additional time for completion of work of 50 MW capacity.
15		Flutter Wind Energy Private Limited (Inox)	Kutch, Gujarat	0	0	0	31.08.2022	--	WPD has requested for additional time for completion of work of 50 MW capacity.
16		Mytrah Energy (India) Private Limited	Coimbatore, Tamil Nadu	0	0	0	28.08.2020	--	Under Litigation at CERC for 300 MW capacity.
17		ReNew Wind Energy (TN) Private Limited	Kutch, Gujarat	0	0	0	29.02.2020	--	265 MW capacity under litigation at APTEL for termination.

S.No.	Name of the Project	Name of the Developer (Beedder Name)	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
18	1200 MW ISTS-connected Wind Power Projects (Tranche-V)	Torrent Power Limited	Devbhoomi Dwarka, Gujarat	115	115	0	15.09.2022	--	Entire Capacity commissioned in July, 2023.
19		Netra Wind Private Limited (Alfanar)	Kutch, Gujarat	300	199.3	100.7	19.11.2022	--	WPD has requested for additional time for completion of work.
20		Boreas Renewable Energy Private Limited (Ecoren)	Bellary, Karnataka	175	0	175	22.12.2020	--	WPD has requested for additional time for completion of work.
21	1200 MW ISTS-connected Wind Power Projects (Tranche-VI)	Srijan Energy Systems Private Limited	Kutch, Gujarat	150	150	0	01.12.2022	--	Entire Capacity is Commissioned.
22	1200 MW ISTS-connected Wind Power Projects (Tranche-VII)	Betam Wind Energy Private Limited	Devbhumi Dwarka, Gujarat	0	0	0	18.04.2021	--	Under Litigation at CERC for 200 MW capacity.
23	1800 MW ISTS-connected Wind Power Projects (Tranche-VIII)	Apraava Energy Private Limited	Devbhumi Dwarka, Gujarat	250.8	138.6	112.2	13.11.2022	--	WPD has stated commissioning of 67.2 MW by 30.11.2023 & balance 45 MW by 16.07.2024.
24		Tunga Renewable Energy Pvt. Ltd. (earlier, Avikiran Energy India Pvt. Ltd.)	Koppal, Karnataka	190	0	190	05.09.2022	--	Matter is under consideration of CERC for extension in project milestones.
25	2500 MW ISTS-connected Wind Power Projects (Tranche-IX)	Vena Energy Vidyuth Pvt Ltd	Koppal, Karnataka	160	0	160	31.03.2023	31.12.2023	
26		JSW Future Energy Ltd (formerly JSW Solar Ltd)	Tuticorin, Tenkasi & Tirunelveli, Tamil Nadu	540	0	540	31.03.2023	--	WPD has stated commissioning plan as under: 31.12.2023 - 135 MW 31.03.2024 - 216 MW 30.06.2024 - 189 MW

S.No.	Name of the Project	Name of the Developer (Beedder Name)	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
27		JSW Future Energy Ltd	Tiruppur, Tamil Nadu	270	0	270	15.07.2023	--	WPD has stated commissioning plan as under: 31.12.2023 - 99.9 MW 31.03.2024 - 99.9 MW 30.06.2024 - 70.2 MW
28	1200 MW ISTS-connected Wind Power Projects (Tranche-X)	Adani Renewable Energy Seven Ltd. (Adani Renewable Energy Holding Fifteen Ltd.)	Koppal, Karnataka	0	0	0	10.03.2023	--	300 MW Project is under review for cancellation.
29		Ayana Renewable Power Six Pvt. Ltd.	Gadag, Karnataka	300	0	300	11.06.2023	03.02.2024	
30		Viento Renewables Pvt. Ltd. (Evergreen Power Mauritius Pvt. Ltd.)	Osmanabad, Maharashtra	150	0	150	10.03.2023	31.12.2023	
31		JSW Renew Energy Two Ltd.	Tiruppur, Tamil Nadu	150	0	150	11.06.2023	14.09.2024	WPD has stated commissioning plan as under: 31.12.2023 - 64.8 MW 31.03.2024 - 85.2 MW
32		JSW Renew Energy Two Ltd.	Thoothukudi, Tamil Nadu	300	216	84	11.06.2023	14.09.2024	
33	1200 MW ISTS-connected Wind Power Projects (Tranche-XI)	ReNew Naveen Urja Private Limited	Gadag, Karnataka	300	0	300	30.12.2023	--	
34		Green Infra Wind Energy Limited	Koppal, Karnataka	180	0	180	30.12.2023	01.07.2024	
35		Anupavan Renewables Pvt. Ltd.	Osmanabad, Maharashtra	150	0	150	30.12.2023	31.10.2024	

S.No.	Name of the Project	Name of the Developer (Beedder Name)	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion Scheduled Anticipated		Remarks
36		Adani Renewable Energy Four Ltd.	Gadag, Karnataka	450	0	450	30.12.2023	--	
37		Two Wind Energy Pvt. Ltd. (Azure Power India Pvt. Ltd.)	Koppal, Karnataka	120	0	120	30.12.2023	16.07.2024	
38	1200 MW ISTS-connected Wind Power Projects (Tranche-XII)	Halvad Renewables Pvt. Ltd.	Koppal & Gadag, Karnataka	300	0	300	29.03.2025	--	
39		JSW Renew Energy Three Ltd. (JSW Neo Energy Ltd.)	Osmanabad, Maharashtra	300	0	300	29.03.2025	--	
40		NTPC Renewable Energy Ltd.	Kutch, Gujarat	200	0	200	29.03.2025	--	
41		Torrent Saurya Urja 2 Pvt. Ltd. (Torrent Power Ltd.)	Karnataka	300	0	300	29.03.2025	--	
42	1200 MW ISTS-connected Wind Power Projects (Tranche-XIII)	SJVN Green Energy Ltd.	Gujarat	100	0	100	26.06.2025	--	
43		Scatec India Renewables One Private Limited	Karnataka	300	0	300	26.06.2025	--	
44		Teq Green Power XI Pvt. Ltd.	Maharashtra	200	0	200	26.06.2025	--	
45	690 MW ISTS-connected Wind Power Projects (Tranche-XIV)	Green Prairie Energy Pvt. Ltd.	Maharashtra	0	0	0	16.11.2025	--	PPA for 190 MW is yet to be signed.
46		Apraava Energy Pvt Ltd.	Karnataka	0	0	0	16.11.2025	--	PPA for 300 MW is yet to be signed.
47		SJVN Green Energy Ltd.	Madhya Pradesh	200	0	200	16.11.2025	--	
	Total:			7330.60	1236.90	6093.70			

Details of under Construction Hybrid Projects of SECI in various States

S. No.	Name of the Project	Name of the Developer	Project location (Village District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	1200 MW ISTS-connected Hybrid Power Projects (Tranche-III)	AMP Energy Green Private Limited	Neemba , Jaisalmer Rajasthan	130	0	130	Actual date of LTA operationalization	02.02.2025	Solar-112.5MW Wind-44.1 MW
2		Adani Hybrid Energy Jaisalmer Five Limited	Jaisalmer, Rajasthan	600	0	600	Actual date of LTA operationalization	-	Solar-570 MW Wind-200 MW
3		ABC Renewable Energy Pvt. Ltd.	Jaisalmer, Rajasthan	380	0	380	Actual date of LTA operationalization	-	Solar-380 MW Wind-126 MW
4	400 MW ISTS-connected Round-the-clock (RTC) RE Power (RTC-1)	Renew Surya Roshni Private Limited	Jaisalmer, Rajasthan, Osmanabad, Maharashtra Koppal & Gadag, Karnataka	400	0	400	06.08.2023	Progressively from Dec.,2023 to March,2024	Solar-400 MW Wind-300 MW + 300 MW Storage-8 MWh
5	1200 MW ISTS Connected RE Projects with assured Peak Power Supply in India (ISTS-VII)	Greenko AP01 IREP Private Limited	Kurnool, Andhra Pradesh	900	0	900	13.06.2024 (200 MW) 13.03.2024 (210 MW) 15.10.2024 -interim SCD (490 MW)	-	Solar - 1500 MW Storage- 350 MWh
6		Renew Surya Ojas Private Limited	Koppal, Karnataka	300	0	300	29.02.2024	-	Solar - 81 MW Wind - 322.25 MW Storage - 150 MWh
7	1200 MW ISTS-connected Wind Power Projects (Tranche-IV)	NTPC Renewable Energy Limited	Dayapar, Kutch, Gujarat	450	0	450	07.06.2024	07.06.2024	Solar – 300 MW Storage -150 MWh
8		Project Ten Renewables Power Pvt. Ltd.	Pavagada, Karnataka	450	0	450	28.12.2023	07.06.2024	Solar-300 MW Storage-150 MWh
9		NLC India Limited	Tamil Nadu, Rajasthan	150	0	150	31.03.2024	07.06.2024	Solar-100 MW Storage- 50 MWh

S. No.	Name of the Project	Name of the Developer	Project location (Village District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
10		Kotuma Wind Parks Pvt Ltd	Jaisalmer, Rajasthan, Gadag, Karnataka	150	0	150	31.03.2023	07.06.2024	Solar - 100 MW Storage - 50 MWh
11	1200 MW ISTS-connected Hybrid Power Projects (Tranche-V)	AMP Energy Green Ten Private Limited	Jodhpur, Rajasthan	120	0	120	11.01.2023	16.05.2025	Solar - 110 MW Storage-39.9 MWh
12		NTPC Renewable Energy Limited	Gujarat	450	0	450	11.01.2023	16.05.2025	Solar - 300MW Storage - 150 MWh
13		TP Saurya Limited	Karnataka	600	0	600	11.01.2023	16.05.2025	Solar-400MW Storage- 200 MWh
	Total:			5080	0	5080			

Details of Under Construction RE projects of NTPC



Details of Under-construction RE Projects of NTPC (other than SECI and UMREPP)

S.NO.	Name of the Project	Name of the Developer	Project location (Village/District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		
							Scheduled	Anticipated	Remarks
1	Rihand Solar	NTPC Ltd	Rihand, Sonebhadra, Uttar Pradesh	20	0	20	30.04.2022	30.06.2024	
2	Solapur Solar	NTPC Ltd.	Solapur , Maharashtra	23	10	13	31.01.2023	31.12.2023	
3	Anta Solar	NTPC Ltd.	NTPC Anta, Rajasthan	90	0	90	30.04.2023	31.03.2024	
4	GUVNL-I	NTPC REL	Amareshwar, Waghodia, Gujarat	200	0	200	31.10.2022	31.03.2024	
5	GUVNL-II (Radhanpur)	NTPC REL	Nanapura, Patan, Gujarat	60	0	60	31.10.2022	31.03.2024	
5	GUVNL-II (Mesanka)	NTPC REL	Mesanka, Bhavnagar, Gujarat	30	0	30	31.10.2022	31.03.2024	
6	GUVNL-II (Limbdi)	NTPC REL	Raska, Surendranagar, Gujarat	60	0	60	31.10.2022	31.03.2024	
	Total:			483	10	473			

Details of Under Construction RE projects of NHDC



Details of Under Construction RE Projects of NHDC (other than SECI and UMREPP)

S.NO.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	Omkareshwar Floating Solar Project UNIT D	NHDC	Khandwa , Madhya Pradesh	88	0	88	26.09.2023	-	Work in Progress.
2	Ground Mounted grid connected Solar Photo Voltaic (SPV)	NHDC	Sanchi, Raisen, Madhya Pradesh	8	0	8	30.06.2023	-	Work in Progress.
	Total:			96	0	96			

Details of Under Construction RE projects of NHPC



Details of Under Construction RE Projects of NHPC (other than SECI and UMREPP)

S.NO.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	Solar Power Project in Ganjam District	NHPC Limited	Landeihill, Ganjam, Odisha	40	0	40	23.05.2022	—	Work in Progress.
2	600 MW Solar Power Project under CPSU Scheme	NHPC Limited	Khavda, Kutch, Gujarat.	0	0	0	11.11.2023	—	The site work has not yet started for 600 MW due to land & connectivity issues faced by the Contractor.
3	300 MW Solar Power Project under CPSU Scheme	NHPC Limited	Karnisar - Bhatiyar, Bikaner, Rajasthan	300	0	300	11.11.2023	—	Project is under construction with approx. 40% physical progress achieved.
4	100 MW Solar Power Project under CPSU Scheme	NHPC Limited	NP Kunta, Kadri, Andhra Pradesh.	100	0	100	11.11.2023	—	Land acquisition is in progress.
	Total:			440	0	440			

Details of Under Construction RE projects of SJVNL



Details of Under Construction RE Projects of SJVNL (other than SECI and UMREPP)

S. No.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	Bagodara Solar Power	SJVNL	Balol, Surendranagar, Gujarat	70	0	70	28.10.2022	31.03.2024	
2	Bikaner Solar Power	SGEL (SJVN Green Energy Limited - wholly owned Subsidiary of SJVN)	Banderwala , Bikaner, Rajasthan	1000	0	1000	04.05.2024	30.06.2024	
3	Gurhah Solar Power Project	SGEL	Gurhah, Jaulan, Uttar Pradesh	75	0	75	06.08.2023	31.12.2023	
4	Gujrai Solar Power Project	SGEL	Gujrai, Kanpur Dehat, Uttar Pradesh	50	0	50	15.08.2023	31.12.2023	
5	Raghanesda Solar Power Project	SGEL	Banaskantha, Gujarat	100	0	100	03.04.2023	31.03.2024	
6	Omkareshwar Solar Power Project	SGEL	Omkareshwar, Madhya Pradesh	90	0	90	12.04.2024	31.01.2024	
7	Floating Solar Park	SGEL	Neilla, Bilaspur Himachal Pradesh	15	0	15	14.09.2024	31.05.2024	
8	100 MW Solar Power Project	SGEL	Hoshiarpur, Punjab	100	0	100	28.06.2024	31.03.2024	
9	18 MW Solar Power Project	SJVNL	Himachal Pradesh and Punjab	0	0	0	--	--	PPA for 18 MW is yet to be signed.

S. No.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
10	GUVNL Phase-13 100 MW Solar Power Project	SJVNL	Mothara, Kutch, Gujarat	100	0	100	31.03.2024	31.03.2024	Tender for BoS works has been floated.
11	GUVNL Phase-14 260 MW Solar Power Project	SJVNL	Gujarat	260	0	260	17.01.2023	31.03.2024	Tender for BoS works has been floated.
12	Solar under Project Phase-VII	SJVNL	Maharashtra	200	0	200	04.01.2025	--	Tender for procurement of land is under finalization and same shall be floated shortly.
13	Solar Project under Phase-IX	SJVNL	Maharashtra	200	0	200	01.02.2025	31.01.2025	Tender for procurement for land is under finalization and same shall be floated shortly.
14	Solar Project under Phase -XVII	SJVNL	Gujarat	200	0	200	07.11.2024	31.01.2025	Tender for BoS works has been floated.
15	Solar Project under ET-3	SJVNL	Punjab	200	0	200	14.02.2025	--	Tender for procurement of land is under finalization.
16	1000 MW Solar Power Project	SJVNL	Rajasthan	1000	0	1000	14.02.2025	--	Tender for procurement of land is under finalization and same shall be floated shortly.
17	100 MW Solar Power Project	SJVNL	Gujarat	100	0	100	31.07.2025	--	Tender for EPC works is under finalization and same shall be floated shortly.
	Total:			3760	0	3760			

UMREPP/Solar Parks



Details of Under Construction Solar Capacity in UMREPP/Solar Parks

S. No.	Name of the Solar Park (Agency)	Location(Village / District/State)	Total Capacity of Solar Park/ UMREPP (MW)	Name of the Solar Project Developers (M/s.)	Project Completion Date	Capacity Under Award / Tendering (MW)	Capacity Awarded (MW)	Capacity Under Construction (MW)	Capacity Commissioned (MW)
1.	Ananthapuramu Ultra Solar Park (Andhra Pradesh Solar Power Corporation Pvt. Ltd. – APSPCL - a JV of NREDCAP, APGENCO and SECI)	Ananthapuramu, Andhra Pradesh	1000	NTPC Ltd.	30.04.2016 -100 MW 30.05.2016 - 50 MW 07.06.2016 - 50 MW 10.08.2016 - 50 MW	0	250	0	250
				Adani Solar Energy AP Seven Pvt. Ltd (formerly, SB Energy Solar Pvt. Ltd.)	11.03.2020 -250 MW	0	250	0	250
				M/s. Sprng Agnitra Pvt. Ltd.	11.11.2020 - 54 MW 09.01.2021 - 98 MW 20.04.2021 - 76.5 MW 04.06.2021 - 21.5 MW	0	250	0	250
				Ayana Ananthapuramu Solar Pvt. Ltd.	14.10.2020 - 50 MW 21.12.2020 - 100 MW 08.03.2021 - 100 MW	0	250	0	250
			500	Tata Power Renewable Energy Ltd	22.06.2018 - 100 MW	0	100	0	100
				Azure Power Thirty Six Pvt Ltd	05.05.2018 - 50 MW	0	50	0	50
				Athena Karnal Solar Power Pvt. Ltd. (formerly, Acme Karnal Solar Power Pvt. Ltd.)	21.06.2018 - 50 MW	0	50	0	50
				Athena Hisar Solar Power Pvt. Ltd. (formerly, Acme Karnal Solar Power Pvt. Ltd.)	21.06.2018 - 50 MW	0	50	0	50
				Athena Bhiwadi Solar Power Pvt. Ltd. (formerly, Acme Karnal Solar Power Pvt. Ltd.)	05.07.2018 - 50 MW	0	50	0	50

S. No.	Name of the Solar Park (Agency)	Location(Village / District/State)	Total Capacity of Solar Park/ UMREPP (MW)	Name of the Solar Project Developers (M/s.)	Project Completion Date	Capacity Under Award / Tendering (MW)	Capacity Awarded (MW)	Capacity Under Construction (MW)	Capacity Commissioned (MW)
				IndiGrid Solar-I (AP) Pvt. Ltd. (formerly, FRV Andhra Pradesh Solar Farm-I Pvt. Ltd.)	22.06.2018 - 50 MW	0	50	0	50
				IndiGrid Solar-II (AP) Pvt. Ltd. (formerly, FRV India Solar Park-II Pvt. Ltd)	08.10.2018 - 50 MW	0	50	0	50
				Hindustan Petroleum Corporation Ltd.	Under Progress	0	100	100	0
2.	Ananthapuramu -II Ultra Mega Solar Park (APSPCL - a JV of NREDCAP, APGENCO & SECI)	Tadipatri Mandal, Andhra Pradesh	500	APGENCO	30.12.2018 -250 MW 12.02.2019 -150 MW	100	400	0	400
3.	Kadapa Ultra Mega Solar Park (APSPCL - a JV of NREDCAP, APGENCO and SECI)	Mylavaram Mandal, Andhra Pradesh	1000	Solairedirect Energy India Private Limited	03.05.2019 - 200 MW 08.02.2019 - 50 MW	0	250	0	250
				SB Energy Seven Private Limited	Execution is stalled.	250	0	0	0
				Sprng Surya Kiran Vidyut Pvt. Ltd.	Execution is stalled.	250	0	0	0
				Ayana Kadapa Renewable Power Private Limited	Execution is stalled.	250	0	0	0
4.	Kurnool Ultra Mega Solar Park (APSPCL - a JV of NREDCAP, APGENCO and SECI)	Kurnool, Andhra Pradesh	1000	SunEdison Energy India Pvt. Ltd. (Greenko Energy) - 500 MW; SBG Cleantech Project Co. Pvt. Ltd. - 350 MW; Azure Power India Ltd. - 100 MW; and, Prayatna Developers Pvt. Ltd. – 50 MW	Fully Commissioned in 2017.	0	1000	0	1000

S. No.	Name of the Solar Park (Agency)	Location(Village / District/State)	Total Capacity of Solar Park/ UMREPP (MW)	Name of the Solar Project Developers (M/s.)	Project Completion Date	Capacity Under Award / Tendering (MW)	Capacity Awarded (MW)	Capacity Under Construction (MW)	Capacity Commissioned (MW)
5.	Ramagiri Solar Park (SECI)	Ramagiri, Sri Sathyasai, Andhra Pradesh	300	To be finalised.	-----	300	0	0	0
	Andhra Pradesh (Total):		4300			1150	3150	100	3050
6.	Rajnandgaon Solar Park (SECI)	Rajnandgaon, Chhattisgarh	100	TATA Power Solar Systems Ltd.	31.12.2023	0	100	100	0
	Chhattisgarh (Total):		100			0	100	100	0
7.	NTPC REL. Khavda 4750 MW Solar Park (NTPC Renewable Energy Ltd.)	Khavda, Bhuj, Gujarat	4750	NTPC Renewable Energy Ltd.	31.03.2024	0	1255	1255	0
				NTPC Renewable Energy Ltd.	01.10.2024	0	1200	1200	0
				To be finalised.	01.11.2024	300	0	0	0
				To be finalised.	Not Available.	1995	0	0	0
8.	GSECL RE Park, (GSECL)	Khavda, Bhuj, Gujarat	3325	NHPC Ltd., SJVN Green Energy, NTPC Renewable Energy & KPI Green Energy Ltd.- 200 MW each, NLC India -600 MW SAEL Industries Ltd.- 800 MW	600 MW by May,2025, and, balance by December,2026.	1125	2200	2200	0
9.	GIPCL RE Park Ph-I (GIPCL)	Rann of Kutch, Khavda, Gujarat	600	GIPCL	01.11.2024	0	600	600	0
10.	GIPCL RE Park Ph-II (GIPCL)	Rann of Kutch, Khavda, Gujarat	1200	To be finalised.	Not Available.	1200	0	0	0
11.	GIPCL RE Park Ph-III (GIPCL)	Rann of Kutch, Khavda, Gujarat	575	To be finalised.	Not Available.	575	0	0	0
12.	Radhnesada Solar Park (GPCL)	Radhanesda, Banaskantha, Gujarat	700	SJVN Green Energy Limited, GIPCL, Tata Power Renewable Energy Limited – 100 MW each, Electro Solaire Pvt. Ltd. & GSECL - 200 MW each	August,2021 (400 MW) March, 2022 (85 MW) Nov.,2022 (15 MW) June,2023 (100 MW)	0	700	100	600

S. No.	Name of the Solar Park (Agency)	Location(Village / District/State)	Total Capacity of Solar Park/ UMREPP (MW)	Name of the Solar Project Developers (M/s.)	Project Completion Date	Capacity Under Award / Tendering (MW)	Capacity Awarded (MW)	Capacity Under Construction (MW)	Capacity Commissioned (MW)
					Balance 100 MW by November,2023.				
13.	Dholera Solar Park Ph-I (GPCL)	Dholera/ Mahadevpura, Ahmedabad, Gujarat	1000	Tata Power Renewable Energy Ltd. - 300 MW	March, 2022 (300 MW)	700	300	0	300
	Gujarat (Total):		12150			5895	6255	5355	900
14.	DVC Floating Solar Park Ph-I (GVREL)	Tilaya Dam, Koderma, Jharkhand, and, Panchet Dam, Dhanbad, Jharkhand (part of project in West Bengal)	755	Green Valley Renewable Energy Ltd. (A JV of DVC and NTPC Green Energy Ltd.)	Not Available.	755	0	0	0
15.	DVC Floating Solar Park Ph-II (GVREL)	Maithon Dam, Dhanbad, Jharkhand (part of project in West Bengal)	234	Green Valley Renewable Energy Ltd. (A JV of DVC and NTPC Green Energy Ltd.)	Not Available.	234	0	0	0
16.	SECI Floating Solar Park (SECI)	Getalsud Dam, Jharkhand	100	To be finalised.	Not Available.	100	0	0	0
	Jharkhand (Total):		1089			1089	0	0	0
17.	Beedar Solar Park (KREDL)	Beedar , Karnataka	500	To be finalised.	Not Available.	500	0	0	0

S. No.	Name of the Solar Park (Agency)	Location(Village / District/State)	Total Capacity of Solar Park/ UMREPP (MW)	Name of the Solar Project Developers (M/s.)	Project Completion Date	Capacity Under Award / Tendering (MW)	Capacity Awarded (MW)	Capacity Under Construction (MW)	Capacity Commissioned (MW)
18.	Pavagada Solar Park (KSPDCL)	Pavagada , Tumkur, Karnataka	2050	Tata Power - 400 MW, Renew Power - 350 MW, Fortum Solar - 350 MW, Avaada Energy - 300 MW, SB Energy – 200 MW, Adani Green Energy -150 MW, ACME Solar - 100 MW, Azure Power - 100 MW, Rattan India - 50 MW, and, KREDL - 50 MW.	Fully Commissioned in December 2019	0	2050	0	2050
	Karnataka (Total):		2550			500	2050	0	2050
19.	Floating Solar Park (NHPC)	West Kallada, Kerala	50	To be finalised.	Not Available.	50	0	0	0
20.	Kasaragod Solar Park (RPCKL)	Nellithadam, Kerala	105	THDC – 50 MW , and, Tata Power Solar - 50 MW	31.10.2023	0	105	5	100
	Kerala (Total):		155			50	105	5	100
21.	Neemuch Solar Park (RUMSL)	Neemuch, Madhya Pradesh	500	TP Saurya Ltd.	28.02.2024	0	160	160	0
				TP Saurya Ltd.	28.02.2024	0	170	170	0
				Aljomaih Energy and Water Company	28.02.2024	0	170	170	0
22.	Agar Solar Park (RUMSL)	Agar, Madhya Pradesh	550	Avaada Energy Pvt Ltd.	31.12.2023	0	200	200	0
				Beempow Energy Private Ltd.	31.12.2023	0	350	350	0
23.	Shajapur Solar Park (RUMSL)	Shajapur, Madhya Pradesh	450	NTPC Renewable Energy Ltd.	31.12.2023	0	105	105	0
				NTPC Renewable Energy Ltd.	31.12.2023	0	220	220	0
				Taletuttayi Solar Projects Nine Pvt Ltd.	31.12.2023	0	125	125	0
24.	Omkareswar Floating Solar Park (RUMSL)	Omkareswar, Madhya Pradesh	600	NHDC Ltd.	30.11.2023	316	88	88	0
				Amp Energy Green Pvt Ltd	30.11.2023		100	100	0

S. No.	Name of the Solar Park (Agency)	Location(Village / District/State)	Total Capacity of Solar Park/ UMREPP (MW)	Name of the Solar Project Developers (M/s.)	Project Completion Date	Capacity Under Award / Tendering (MW)	Capacity Awarded (MW)	Capacity Under Construction (MW)	Capacity Commissioned (MW)
				SJVN Ltd	30.11.2023		96	96	0
25.	Chhattarpur Solar Park (RUMSL)	Chhatapur, Madhya Pradesh	950	To be finalised.	Not Available.	950	0	0	0
26.	Barethi Solar Park (NTPC Renewable Energy Ltd)	Barethi, Madhya Pradesh	630	To be finalised.	Not Available.	630	0	0	0
27.	Rewa Solar Park (RUMSL)	Rewa, Madhya Pradesh	750	Mahindra Renewables Private Ltd., Acme Jaipur Solar Power Private Ltd. & Arinsun Clean Energy Pvt. Ltd. - 250 MW each	Fully Commissioned on 3 rd January 2020.	0	750	0	750
28.	Mandsaur Solar park (RUMSL)	Mandsaur, Madhya Pradesh	250	NTPC Renewable Energy Ltd.	Fully Commissioned in March 2020.	0	250	0	250
	Madhya Pradesh (Total):		4680			1896	2784	1784	1000
29.	Sai Guru Solar Park (Sai Guru Mega Solar Park Ltd.)	Sakri, Dhule , Maharashtra	500	To be finalised.	Not Available.	500	0	0	0
30.	Dondaicha Solar Park (MAHAGENCO)	Methi & Vikharan, Dhule, Maharashtra	250	TP Saurya Ltd.	Not Available.	0	250	250 (Presently stalled)	0
	Maharashtra (Total):		750			500	250	250	0
31.	Vankal Solar Park, (Power & Electricity Department, Mizoram)	Vankal, Khawzawl, Mizoram	20	Meghalaya Power Generation Corporation Ltd (MePGCL)	25.04. 2023	0	20	0	20
	Mizoram (Total):		20			0	20	0	20
32.	Rengali Floating Solar Park Ph-I (JV OF NHPC & GEDCOL)	Rengali Reservoir, Angul , Odisha	100	JV OF NHPC & GEDCOL	31.03.2026	100	0	0	0

S. No.	Name of the Solar Park (Agency)	Location(Village / District/State)	Total Capacity of Solar Park/ UMREPP (MW)	Name of the Solar Project Developers (M/s.)	Project Completion Date	Capacity Under Award / Tendering (MW)	Capacity Awarded (MW)	Capacity Under Construction (MW)	Capacity Commissioned (MW)
33.	Rengali Floating Solar Park Ph-II (JV OF NHPC & GEDCOL)	Rengali Reservoir, Angul , Odisha	200	JV OF NHPC & GEDCOL	31.03.2026	200	0	0	0
34.	Odisha Solar Park (NHPC)	Landehill, Ganjam, Odisha	40	NHPC	31.03.2025	40	0	0	0
	Odisha (Total):		340			340	0	0	0
35.	Phalodi - Pokaran Solar Park (ESUCRL)	Phalodi (400 MW) & Pokaran (350 MW), Bikaner, Rajasthan	750	Not Available.	Not Available.	150	600	300	300
36.	Nokh Solar Park (RSDCL)	Jaisalmer, Rajasthan	925	NTPC Renewable Energy Ltd. - 735 MW under EPC & Rising Sun- 190 MW under Developer mode.	30.09.2024	0	925	925	0
37.	Pugal Solar Park Ph-I (RSDCL)	Pugal , Rajasthan	1000	To be finalised.	Not Available.	1000	0	0	0
38.	Pugal Solar Park Ph-II (RSDCL)	Pugal , Rajasthan	1000	To be finalised.	Not Available.	1000	0	0	0
39.	RVUN Solar Park (RRVUNL)	Village Ramsar Chhota, Barala & Bandrewala, Tehsil Pugal, Bikaner, Rajasthan	2000	To be finalised.	Not Available.	2000	0	0	0
40.	Bhadla-I Solar Park (RSDCL)	Bhadla, Jodhpur, Rajasthan	65	Roha Dychem -25 MW, Essel Mining-20 MW, Sidhidata, Sungold , Star Solar & Arjun Green - 5 MW each	26.05.2018	0	65	0	65
41.	Bhadla-II Solar Park (RSDCL)	Bhadla, Jodhpur, Rajasthan	680	NTPC Renewable Energy Ltd. - 260 MW, Rising Sun & Solaire	30.11.2017	0	680	0	680

S. No.	Name of the Solar Park (Agency)	Location(Village / District/State)	Total Capacity of Solar Park/ UMREPP (MW)	Name of the Solar Project Developers (M/s.)	Project Completion Date	Capacity Under Award / Tendering (MW)	Capacity Awarded (MW)	Capacity Under Construction (MW)	Capacity Commissioned (MW)
				Saurya -140 MW each, Yarrow & Fortum - 70 MW each					
42.	Bhadla -III Solar Park (SUCRL)	Bhadla, Jodhpur Rajasthan	1000	ACME- 200 MW, and, SB Energy -300 MW	30.09.2018	0	1000	0	1000
				Clean Solar-300 MW, and, SB Energy- 200 MW	28.02.2020				
43.	Bhadla -IV Solar Park (AREPRL)	Bhadla, Jodhpur Rajasthan	500	SB Energy & Clean Sustainable - 100 MW each, and, Phelan Solar- 50 MW	30.11.2018	0	500	0	500
				Azure Power India- 200 MW, and, Renew Solar- 50 MW	27.07.2019				
44.	Fatehgarh Phase -1B Solar Park (AREPRL)	Fatehgarh Jaisalmer, Rajasthan	1500	Adani Hybrid Energy Jaisalmer Four Ltd. – 700 MW, NTPC Ltd. – 296 MW & Adani Solar Energy AP Two Limited – 4 MW	Not Available	500	1000	0	1000
	Rajasthan (Total):		9420			4150	4770	1225	3545
45.	Jalaun Solar Park (BSUL)	Jalaun, Uttar Pradesh	1200	To be finalised.	Not Available.	1200	0	0	0
46.	Lalitpur Solar Park (TUSCO)	Tehsil Talbehat, District Lalitpur, Uttar Pradesh	600	To be finalised.	Not Available.	600	0	0	0
47.	Jhansi Solar Park (TUSCO)	Tehsil Garautha, District Jhansi, Uttar Pradesh	600	To be finalised.	Not Available.	600	0	0	0
48.	Chitrakoot Solar Park (TUSCO)	Tehsil Mau, District Chitrakoot, Uttar Pradesh	800	To be finalised.	Not Available.	800	0	0	0
49.	Solar Park in UP (LSPDCL)	Uttar Pradesh	365	Not Available.	31.10.2023	0	365	125	240

S. No.	Name of the Solar Park (Agency)	Location(Village / District/State)	Total Capacity of Solar Park/ UMREPP (MW)	Name of the Solar Project Developers (M/s.)	Project Completion Date	Capacity Under Award / Tendering (MW)	Capacity Awarded (MW)	Capacity Under Construction (MW)	Capacity Commissioned (MW)
64	Mirzapur Solar Park (BSUL)	Sherwa, Mirzapur, Uttar Pradesh	100	To be finalised.	Not Available.	100	0	0	0
65	Kalpi Solar Park (BSUL)	Parasan,Jalaun, Uttar Pradesh	65	Svaryu Energy Limited	31.03.2024	0	65	39	26
	Uttar Pradesh (Total):		3730			3300	430	164	266
	ALL INDIA (Total):		39284			18080	21214	10087	11127

Details of Under-construction RE Projects in Andhra Pradesh State (other than SECI, UMREPP and CPSUs)

S.NO.	Name of the Project	Name of the Developer	Project Location(Village/District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
1	AMP Energy Green Sixteen Private Limited	AMP Energy Green Private Limited	Kurnool , Andhra Pradesh	0	0	0	31.12.2025	--	203 MW of Wind-Solar Hybrid is under development.
2	ACME Urja One Private Limited	ACME Cleantech Solutions Private Limited.	Anantapur , Andhra Pradesh	0	0	0	25.06.2025	--	380 MW of Wind-Solar Hybrid is under development.
3	AMP Energy Green Seventeen Private Limited	AMP Energy Green Private Limited	Kurnool , Andhra Pradesh	150	0	150	28.06.2025	--	Solar: 137.5 MW Wind: 49.5MW
4	Project Trinity	AM Green Energy Pvt Ltd. (Arcelor Mittal Group)	Kurnool Andhra Pradesh	989	0	989	31.12.2023	30.06.2024	Solar: 675 MW Wind: 314 MW
5	Clean Renewable Energy (Barmer) Private Limited	HERO Solar Energy Private Limited	Kurnool , Andhra Pradesh	0	0	0	27.02.2026	--	309 MW of Wind-Solar Hybrid is under development.
6	600 MW Wind Solar Hybrid Project	RENEW Vikram Shakti Private Limited	Anantapur	0	0	0	31.07.2025	--	600 MW capacity is under development. Solar: 810 MW Wind: 900 MW ESS: 600 MWh
Total:				1139	0	1139			

Details of Under-Construction RE Power Projects in Assam State (other than SECI, UMREPP and CPSUs)

S. No.	Name of the Project	Name of the Developer	Project location (Village District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	1000 MW SPP (Solar Power Project) under Mukhya Mantri Sauro Shakti Prokolpo	Assam Power Distribution Company Limited	Karbi Anglong	0	0	0	01.05.2025	--	1000 MW capacity is under development.
	Total:			0	0	0			

Details of Under-Construction RE Power Projects in Bihar State (other than SECI, UMREPP and CPSUs)

S. No.	Name of the Project	Name of the Developer	Project location (Village District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	Grid Connected Ground Mounted Solar Power Plant	SJVN Ltd. & Avaada Energy Pvt. Ltd.	Banka & Jamui, Bihar	250	0	250	31.12.2023	--	
	Total:			250	0	250			

Details of Under-Construction RE Power Projects in NCT of Delhi (other than SECI, UMREPP and CPSUs)

S. No.	Name of the Project	Name of the Developer	Project location (Village District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	Solar Project of Eden Renewable Cadet Private Limited	Eden Renewable Cadet Private Limited	South Delhi	0	0	0	31.03.2025	--	300 MW capacity is under development.
	Total:			0	0	0			

Details of Under-Construction Ground Mounted Solar Projects in Chhattisgarh State (other than SECI, UMREPP & CPSUs)

S. No.	Name of the Project / Developer	Project location (Village District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
						Scheduled	Anticipated	
1	Balaton Solar Pvt. Ltd. (37.5 MWp)	Lalpur, Bemetara	37.5	0	37.5	30.04.2023	31.12.2023	
2	Hira Ferro Alloys (Spring Solar Power Private Limited)	Murta, Lalpur & Kodiya, Bemetara	70	0	70	31.12.2021	--	Extension granted.
3	Godawari Power & Ispat Limited	Nawapara, Chitapali & Bojia, Raigarh	25	0	25	30.09.2022	--	Extension granted
		Mahrumkala, Rajnandgaon	55	0	55			
4	Hira Steels Limited (formerly, Godawari Power & Ispat Limited)	Khairjhiti, Rajnandgaon	100	0	100	06.08.2023	--	Extension granted
5	Shri Bajrang Steel Corporate Limited, Raipur	Singhanpur, Mahasamund	50	0	50	31.03.2022	--	Extension granted
6	Clean Max Surya Energy Private Limited	Puraan, Mungeli	77.5	0	77.5	31.12.2022	--	Extension granted
		Ichhapur, Mahasamund	77.5	0	77.5			
7	FP Uttar Solar Private Limited	Domma, Achritpali & Chhapora, Janjgir-Champa	90	0	90	28.02.2023	25.11.2023	
8	SECI	Various locations in Rajnandgaon	160	0	160	14.12.2023	--	System with Battery Energy Storage
9	Persisto Energy Private Limited	Khapridih, Janjgir Champa	75	0	75	31.03.2023	--	Extension granted
10	FP Samruddi Private Limited	Bhadrali & Tedhadhora, Mungeli	75	0	75	31.08.2023	30.05.2024	
11	Amplus Helios Private Limited, Gurgaon	Sambalpur & Guna, Mungeli	70	0	70	30.06.2023	--	Extension granted.

S. No.	Name of the Project / Developer	Project location (Village District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
						Scheduled	Anticipated	
12	ABREL Green Energy Limited	Parasdob, Bemetara	93	0	93	30.06.2023	--	Extension granted.
13	Amp Energy C&I Nine Pvt. Ltd.	Panora, Korba	60	0	60	31.12.2023	--	
14	ReNew Green Energy Solutions Pvt. Limited	Raipur	50	0	50	20.09.2024	--	
Total:			1165.50	0	1165.50			

Note: Projects aggregating to 200 MW with individual Project capacity less than 25 MW, are also Under-Construction.

Details of Under-construction Small Hydro Projects in Chhattisgarh State

S. No.	Name of the Project	Name of the Developer	Project location (Village District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	Daramjaygarh SHP	Malka Renewable Energy Pvt. Ltd., Secunderabad	Mand River, Raigarh	8	0	8	31.07.2024	--	PPA executed, Project under implementation.
2	Dhanvada SHP	Dhanvada Power and Infrastructure Pvt. Ltd., Secunderabad	Mand River, Ganpatpur, Raigarh	7.5	0	7.5	31.07.2024	--	PPA executed, Project under implementation.
3	Rehar-1 SHP	Chhattisgarh Hydro Power LLP, Raipur	Pasal Surajpur	24.9	0	24.9	30.04.2024	--	PPA executed, Project under implementation.
Total:				40.4	0	40.4			

Details of Under-construction Solar Projects in Gujarat State (other than SECI, UMREPP and CPSUs)

S. No.	Name of the Project	Name of the Developer	Project Location (Village/District/ State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
1	Avaada Energy Private Limited Solar Project Lakadia	Avaada Energy Private Limited	Kutch, Gujarat	300	0	300	31.12.2024	--	
2	Avaada Inclean Private Limited	Avaada Energy Private Limited	Kutch, Gujarat	50	0	50	31.12.2024	--	
3	Avaada Energy Private Limited Solar Project Lakadia	Avaada Energy Private Limited	Kutch, Gujarat	200	0	200	31.12.2024	--	
4	Ayana Renewable Hybrid Power Four plant	Ayana Renewable Power Four Pvt. Limited	Kutch, Gujarat	200	0	200	31.03.2025	--	
5	ACME Sun Power Private Limited	Acme Sun Power Private Limited	Devbhoomi Dwarka, Gujarat	0	0	0	25.12.2025	--	400 MW capacity is under development
6	500 MW Adani Renewable Energy Holding Four Limited	Adani Renewable Energy Holding Four Limited	Khavda, Gujarat	500	0	500	01.04.2024	--	
7	Adani Renewable Energy Holding Four Limited	Adani Renewable Energy Holding Four Limited	Khavda, Gujarat	1000	0	1000	31.12.2023	--	
8	Adani Renewable Energy Holding Four Limited	Adani Renewable Energy Holding Four Limited	Khavda, Gujarat	2000	0	2000	31.01.2024	--	
9	78 MW Solar Portion of Solar Wind Hybrid Project for Ultratech	ABREL (RJ) Projects Limited	Kutch, Gujarat	78	0	78	31.05.2025	--	
10	AEW India West One Private Limited	AEW India West One Pvt. Ltd.	Surendranagar, Gujarat	80	0	80	31.03.2024	--	

S. No.	Name of the Project	Name of the Developer	Project Location (Village/District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
11	HR Sabarmati 240 MW Solar PV Project	HR Sabarmati Private Limited	Banaskantha, Gujarat	240	0	240	31.03.2024	--	
12	HR Sabarmati 120 MW Solar PV Project	HR Sabarmati Private Limited	Banaskantha, Gujarat	120	0	120	31.03.2024	--	
13	Sprng Green Power Private Limited	Sprng Green Power Private Limited	Banas Kantha, Gujarat	0	0	0	31.12.2025	--	300 MW capacity is under development.
14	Sprng Power Earth Private Limited	Sprng Power Earth Private Limited	Banas Kantha, Gujarat	0	0	0	30.06.2026	--	250 MW capacity is under development.
	Total:			4768.0	0.0	4768.0			

Details of Under-construction Wind Projects in Gujarat State (other than SECI and CPSUs)

S.No.	Name of the project	Name of the Developer	Project location (Village /District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	ACME Pokhran Solar Private Limited	Acme Solar Holdings Private Limited	Surendranagar, Gujarat	50	0	50	13.12.2024	--	
2	ACME ECO Clean Energy Pvt. Limited	Acme Solar Holdings Private Limited	Surendranagar, Gujarat	0	0	0	10.05.2025	--	100 MW capacity is under development.
3	Adani Green Energy Limited Wind	Adani Green Energy Limited	Ahmadabad, Gujarat	0	0	0	01.08.2025	--	250 MW capacity is under development.
4	ABEnergia Green Hybrid One Kutch Project	ABEnergia Renewables Pvt. Ltd.	Kutch, Gujarat	99	0	99	31.12.2024	--	
5	368 MW Wind Portion at Bhuj of Solar Wind Hybrid Project for Ultratech	ABREL (RJ) Projects Limited	Kutch, Gujarat	0	0	0	31.05.2025	--	368 MW capacity is under development.
6	BN Project 4	BN Hybrid Power-1 Private Limited	Devbhoomi Dwarka, Gujarat	0	0	0	30.09.2026	--	300 MW capacity is under development.
7	INOX Wind Energy Limited Sukhpur III	INOX Wind Energy Limited	Amreli, Gujarat	55	0	55	31.03.2024	--	
8	JGEPL Jam Khambhaliya RE Project	Juniper Green Energy Private Limited	Jamnagar, Gujarat	0	0	0	30.06.2026	--	300 MW capacity is under development.
9	Juniper Green Beam 50 MW GUVNL Wind Project	Juniper Green Beam Private Limited	Devbhoomi Dwarka, Gujarat	0	0	0	09.05.2025	--	50 MW capacity is under development.
10	Juniper Green Beam 50 MW GUVNL Wind Project	Juniper Green Beam Private Limited	Devbhoomi Dwarka, Gujarat	0	0	0	09.05.2025		50 MW capacity is under development.
11	JGEPL Baranda Wind Project	Juniper Green Energy Private Limited	Kutch, Gujarat	0	0	0	30.09.2025	--	100 MW capacity is under development.

S.No.	Name of the project	Name of the Developer	Project location (Village /District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
12	Juniper Green Beam 70 MW Wind GUVNL Project	Juniper Green Beam Private Limited	Surendranagar, Gujarat	70	0	70	13.12.2024	--	
13	Juniper Green Kite 70 MW GUVNL Wind Project	Juniper Green Kite Private Limited	Devbhoomi Dwarka, Gujarat	0	0	0	31.01.2026	--	70 MW capacity is under development.
14	Project Twelve Renewable 140 MW Wind Project	Project Twelve Renewable Power Private Limited	Amreli, Gujarat	140	0	140	15.12.2024	--	
15	Vanthali Renewables Private Limited	Vanthali Renewables Private Limited	Kutch, Gujarat	0	0	0	30.06.2025	--	200 MW capacity is under development.
Total:				414	0.0	414			

Note: Projects aggregating to 72.10 MW with individual Project capacity less than 25 MW, are also Under-Construction

Details of Under-construction Hybrid Projects in Gujarat State (other than SECI & CPSUs)

S.No.	Name of the Project	Name of the Developer	Project location (Village /District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	-	Yashswa Power LLP	Gujarat	50.68	0	50.68	--	--	
2	-	Yashswa Power LLP	Gujarat	50.68	0	50.68	--	--	
3	-	Het Energy Technology LLP	Gujarat	50.68	0	50.68	--	--	
4	-	Het Energy Technology LLP	Gujarat	50.68	0	50.68	--	--	
5	-	Vartman Energy Limited	Gujarat	58.15	0	58.15	--	--	
6	-	K P Energy Limited	Gujarat	54.76	0	54.76	--	--	
7	-	K P Energy Limited	Gujarat	71.48	0	71.48	--	--	
8	-	KPI Green Energy Limited	Gujarat	14.88	0	14.88	--	--	
9	-	ReNew Green (GJS Three) Pvt. Ltd.	Gujarat	36.2	0	36.2	--	--	
10	-	Sarjan Realities Pvt. Ltd.	Gujarat	44.1	0	44.1	--	--	
11	-	Onix Transpower Ltd.	Gujarat	45.8	0	45.8	--	--	
12	AMP Energy C and I Two Private Limited	AMP Energy Green Private Limited	Ahmedabad, Gujarat	49.7	0	49.7	19.06.2023	--	Solar: 20 MW Wind: 29.7 MW
13	Avaada Energy Pvt. Ltd. Hybrid Project Jam Khambhaliya	AVAADA Energy Private Limited	Devbhoomi , Dwarka, Gujarat	0	0	0	30.09.2025	--	50 MW capacity is under development.
14	Ayana Renewable Hybrid Power Four Plant	Ayana Renewable Power Four Private Limited	Kutch, Gujarat	150	0	150	31.03.2025	--	
15	Airpower Jam Khambhaliya Extension	Airpower Windfarms Private Limited	Rajkot, Gujarat	0	0	0	29.06.2025	--	175 MW capacity is under development.

S.No.	Name of the Project	Name of the Developer	Project location (Village /District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
16	362 MW Solar Wind PSP Storage Hybrid Captive Project for Hindalco Industries	Aditya Birla Renewables Subsidiary Limited	Kutch, Gujarat	0	0	0	31.05.2025	--	362 MW capacity is under development.
17	Adani Green Energy Limited Hybrid 1	Adani Green Energy Limited	Khavda, Gujarat	0	0	0	01.04.2025	--	1000 MW capacity is under development.
18	Adani Green Energy Limited Hybrid 2	Adani Green Energy Limited	Khavda, Gujarat	0	0	0	01.04.2025	--	1000 MW capacity is under development.
19	Adani Green Energy Limited Hybrid 3	Adani Green Energy Limited	Khavda, Gujarat	0	0	0	01.04.2025	--	1050 MW capacity is under development.
20	Adani Green Energy Limited Hybrid 3	Adani Green Energy Limited	Khavda, Gujarat	0	0	0	01.04.2025	--	1050 MW capacity is under development.
21	Adani Green Energy Limited Hybrid 3	Adani Green Energy Limited	Khavda, Gujarat	0	0	0	01.09.2025	--	1050 MW capacity is under development.
22	CGE Renewables Private Limited	CGE Renewables Private Limited	Kutch, Gujarat	0	0	0	31.12.2025	--	90 MW capacity is under development.
23	Mounting Renewable Power Limited	Mounting Renewable Power Limited	Jamnagar, Gujarat	0	0	0	31.03.2025	--	250 MW capacity is under development.
24	1110 MW Sarjan Realities Pvt. Ltd.	Sarjan Realities Private Limited	Kutch, Gujarat	0	0	0	30.09.2025	--	1100 MW capacity is under development.
25	1150 MW Sarjan Realities Pvt. Ltd.	Sarjan Realities Private Limited	Kutch, Gujarat	0	0	0	30.09.2025	--	1150 MW capacity is under development.
26	1250 MW Sarjan Realities Pvt. Ltd.	Sarjan Realities Private Limited	Kutch, Gujarat	0	0	0	30.09.2025	--	1250 MW capacity is under development.
27	1250 MW Sarjan Realities Pvt. Ltd.	Sarjan Realities Private Limited	Kutch, Gujarat	0	0	0	30.09.2025	--	1250 MW capacity is under development.
Total:				630.01	0.00	630.01			

Note: Projects aggregating to 97.78 MW with individual Project capacity less than 25 MW, are also Under-Construction.

Details of Under-construction Solar Projects in Karnataka State (other than SECI, UMREPP and CPSUs)

S. No.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	Infosys Green Forum (Infosys Limited)	Infosys Green Forum (Infosys Limited)	Dyagerahalli, Tumkur	40	38	2	2023-24	--	
2	Sagitaur Venture India Pvt Ltd	Sagitaur Venture India Pvt Ltd	Nayakanahatti, Chitradurga	120	71	49	2023-24	--	
3	Clean MaxHarsh Solar LLP(SP)	Clean MaxHarsh Solar LLP(SP)	Tondihatti, Tumkur	30	24.88	5.12	2023-24	--	
4	ORB Energy Pvt. Ltd.	ORB Energy Pvt. Ltd.	Kanakatti, Hassan	25	0	25	2023-24	--	
5	Renew Green Energy Solutions Pvt. Ltd.	Renew Green Energy Solutions Pvt. Ltd.	Beligatta, Katrahalli, Gudekote & Chandrashekarapura,Vijay anagara	100	0	100	2023-24	--	
6	CMES Jupiter Pvt. Ltd.	CMES Jupiter Pvt. Ltd.	Baggalarangavanahalli & Turuvanuru, Chitradurga	70	0	70	2023-24	--	
7	Cyclic Energy Power Pvt. Ltd.	Cyclic Energy Power Pvt. Ltd.	Kotturu, Kodihalli, Rampura & Jagatagere,Bellary	100	0	100	2023-24	--	
8	FP Infinity Pvt. Ltd.	FP Infinity Pvt. Ltd.	Atharga, Vijayapura	50	0	50	2023-24	--	
9	Muneer Pasha Solar Power Project	Muneer Pasha Solar Power Project	Halagulahaddi & Dharmapura, Chitradurga	30	0	30	2024-25	--	
10	Phovoezolar Energy Pvt. Ltd.	Phovoezolar Energy Pvt. Ltd.	Halagulahaddi & Dharmapura, Chitradurga	25	0	25	2024-25	--	
11	FP Sonnen Pvt. Ltd.	FP Sonnen Pvt Ltd	Yeliwala, Dharawada	60	0	60	2024-25	--	
12	Divinity Spaces LLP	Divinity Spaces LLP	Hullikeri Inam, Dharawada	35	0	35	2024-25	--	

S. No.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
13	Green Infra Wind Energy Limited	Green Infra Wind Energy Limited	Ponnasamudra, Gangasagara and other villages, Tumkur	100	0	100	2024-25	--	
14	Green Infra Wind Energy Limited	Green Infra Wind Energy Limited	Ponnasamudra, Gangasagara and other villages, Tumkur	100	0	100	2024-25	--	
15	Green Infra Wind Energy Limited	Green Infra Wind Energy Limited	Ponnasamudra, Gangasagara & other villages, Tumkur	50	0	50	2024-25	--	
16	Isharays Energy One Private Limited	Isharays Energy One Private Limited	Betagera, Koppal	50	0	50	2024-25	--	
17	Soraba Solar Power Pvt. Ltd.	Soraba Solar Power Pvt. Ltd.	Sulekal, Koppal	50	0	50	2024-25	--	
18	Lugano Solar Pvt. Ltd.	Lugano Solar Pvt. Ltd.	Badaladuku, Bellary	25	0	25	2024-25	--	
19	Rohan Solar Power Pvt. Ltd.	Rohan Solar Power Pvt. Ltd.	Jagajeevanagi, Vijayapura	50	0	50	2024-25	--	
20	Ampyr Renewable Energy Resources Eleven Pvt. Ltd.	Ampyr Renewable Energy Resources Eleven Pvt Ltd	Sulekal, Koppal	47.5	0	47.5	2024-25	--	
21	Tera Renewables India Pvt Ltd	Tera Renewables India Pvt Ltd	Sulekal, Koppal	50	0	50	2024-25	--	
22	Reliance Jio Infocomm Ltd	Reliance Jio Infocomm Ltd	Dummanasur, Beedar	50	0	50	2024-25	--	
23	Shahi Exports Pvt. Ltd.	Shahi Exports Pvt. Ltd.	Alimbur, Beedar	30	0	30	2024-25	--	
24	Zerach Solar Pvt Ltd	Zerach Solar Pvt Ltd	Shanvasapura, Bellary	50	0	50	2024-25	--	
25	Athani Solar Power Pvt. Ltd.	Athani Solar Power Pvt. Ltd.	Hosahonnathi, Haveri	50	0	50	2024-25	--	

S. No.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
26	Raibag Solar Power Pvt. Ltd.	Raibag Solar Power Pvt. Ltd.	Achanur, Bagalkote	50	0	50	2024-25	--	
27	Hallur Solar Power Pvt. Ltd.	Hallur Solar Power Pvt. Ltd.	Javalgera, Raichur	50	0	50	2024-25	--	
28	IRPL 500 MW Solar Power Plant Pavagada	Ircon Renewable Power Limited	Tumkur	500	0	500	30.09.2024	--	
29	Decentralized solar projects of 300 MW in Pavagada Solar Park	Karnataka Solar Power Development Corporation Limited	Tumkur	0	0	0	31.12.2025	--	300 MW capacity is under development.
30	Isharays Energy One Private Limited	Sunsource Energy Private Limited	Koppal	50	0	50	31.03.2024	--	
31	TPREL 300 MW Koppal Solar Project	Tata Power Renewable Energy Limited	Koppal	300	0	300	31.10.2024	--	
32	TPREL 500 MW Koppal Solar Project	Tata Power Renewable Energy Limited	Koppal	500	0	500	01.10.2024	--	
33	TPREL 170 MW Koppal Solar Project	Tata Power Renewable Energy Limited	Koppal	170	0	170	31.10.2024	--	
	Total:			3007.5	133.88	2873.62			

Note: Projects aggregating to 361.22 MW with individual Project capacity less than 25 MW, are also Under-Construction.

Details of Under-construction Wind Projects in Karnataka State (other than SECI and CPSUs)

S. No.	Name of the Project	Name of the Developer	Project location(Village/District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	-	Fortune Five Mineral Exports (P) Limited	Bommasagar, Santagiri and Aantagiri, Bagalkote	30	0	30	2023-24	--	
2	-	Alur Renewable Energy Private Limited	Kalabilagi, Bagalkote	34	0	34	2023-24	--	
3	-	Gothé Renewable Energy Private Limited	Gothé and Kajibilagi, Bagalkote	40	0	40	2023-24	--	
4	-	Green Infra Wind Energy Limited	Uttangi, Bellary	40	0	40	2023-24	--	
5	-	Green Infra Wind Power Generation Limited	Dasaraahlli, Kohilagatti, Vitrapuram, Bellary	44	0	44	2023-24	--	
6	-	Atria Wind Power (K1) Private Limited	Ayyanahalli, Bellary	37.5	0	37.5	2024-25	--	
7	-	Cyclic Energy Power Private Limited	Bellary	0	0	0	2025-26	--	91.2 MW capacity is under development.
8	-	ReNew Green Energy Solutions Private Limited	Bellary	0	0	0	2025-26	--	90 MW capacity is under development.
9	-	Green Infra Wind Energy Limited	Bellary	0	0	0	2025-26	--	50.4 MW capacity is under development.
10	-	Integrum Energy Infrastrcture Private Limited	Bellary	0	0	0	2025-26	--	25 MW capacity is under development.
11	-	Doddanavar Global Energy Private Limited	Chichani, Belagavi	0	0	0	2025-26	--	32 MW capacity is under development.

S. No.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
12	-	Manikwadi Renewable Energy Private Limited	Manikwadi, Belagavi	80	0	80	2023-24	--	
13	-	Gamesa Renewable Private Limited	Nelganti, Belagavi	50	0	50	2023-24	--	
14	-	Hattarwat Wind Energy Private Limited	Beedarhalli, Hattarwat, Wadral , Belagavi	59.8	0	59.8	2023-24	--	
15	-	Hattarwat Wind Energy Private Limited	Gondikuppi PF, Vadhatti, Hattarwat, Belagavi	41.4	0	41.4	2023-24	--	
16	-	Gamesa Renewable Private Limited	Belagavi	50	0	50	2024-25	--	
17	-	Mytrah Vayu (Narmada) Private Limited	Beedar	160	0	160	2023-24	--	
18	-	Hero Wind Energy Private Limited	Chittagappa, Beedar	30	0	30	2023-24	--	
19	-	Hero Wind Energy Private Limited	Ramathitrtha, Beedar	30	0	30	2023-24	--	
20	-	Regen Infrastructure and Service Pvt. Ltd.	Chitradurga	120	0	120	2023-24	--	
21	-	Ecoren Heron Winds Private Limited	Chitradurga	25	0	25	2023-24	--	
22	-	Kollapur Renewable Private Limited	Chitradurga	210	0	210	2023-24	--	
23	-	Vish Wind Infrastructure LLP	Chitradurga & Bellary	0	0	0	2025-26	--	25.6 MW capacity is under development.
24	-	Ecogen Developers and Consultants Pvt. Ltd.	Davanagere	0	0	0	2025-26	--	80 MW capacity is under development.

S. No.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
25	-	Mahidad Wind Energy Private Limited	Davanagere	0	0	0	2025-26	--	41.6 MW capacity is under development.
26	-	CMES Jupiter Private Limited	Davanagere	0	0	0	2025-26	--	27.1 MW capacity is under development.
27	-	CMES Jupiter Private Limited	Mallammanahalli, Davanagere	0	0	0	2025-26	--	27 MW capacity is under development.
28	-	Gamesa Renewable Private Limited	Dharwad	50	0	50	2023-24	--	
29	-	Gamesa Renewable Private Limited	Dharwad & Gadag	40	0	40	2023-24	--	
30	-	Sherisha Agriculture Private Limited	Lakshmeshwar, Manjlapura and Aderkatti, Gadag	44.5	0	44.5	2023-24	--	
31	-	Pavagada Farms Private Limited	Gadag	41	0	41	2023-24	--	
32	-	Vish Wind Infrastruktüre LLP	Hadli, Hadgoli, Gadag	0	0	0	2025-26	--	50 MW capacity is under development.
33	-	Orange Ashok Wind Power Private Limited	Gadag	0	0	0	2025-26	--	200 MW capacity is under development.
34	-	Farmers Wind Power Resources Pvt. Ltd.	Hulikoti/Kurtkoti, Gadag	0	0	0	2025-26	--	36 MW capacity is under development.
35	-	Siemens Gamesa Renewable Power Pvt. Ltd.	Haveri	60	0	60	2024-25	--	

S. No.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
36	-	Solar Fields Energy Photo Voltaic India Pvt. Ltd.	Mothakapalli, Kalaburgi	30	0	30	2023-24	--	
37	-	Thoothukudi Renewable Energy Private Limited	Yadgir RF, Hire Alur, Kalaburgi	60	0	60	2023-24	--	
38	-	Vayu Energy Limited	Kalaburgi	36	0	36	2023-24	--	
39	-	Vayu Energy Limited	Kalaburgi & Beedar	29.6	0	29.6	2023-24	--	
40	-	Clean Wind Power (Tuticorin) Pvt. Ltd.	Benchmatti, Koppal	150	0	150	2023-24	--	
41	-	Sitac Management & Development Pvt. Ltd.	Koppal	40	0	40	2024-25	--	
42	-	Cuddalore Bioenergy Private Limited	Tumkur	150	0	150	2023-24	--	
43	-	Green Infra Wind Energy Limited	Tumkur	0	0	0	2025-26	--	50.4 MW capacity is under development.
44	-	Surya Energy Photo Voltaic India Pvt. Ltd.	Honawada, Kotiyal Bannur and Rampur, Vijayapura	120	0	120	2023-24	--	
45	-	Faya Green Energy Solutions Pvt. Ltd.	Attugi, Kudgi and Yarnal, Vijayapura	50	0	50	2023-24	--	
46	-	Rhymer Urban Constructions Pvt. Ltd.	Telsang and Honawada, Vijayapura	45	0	45	2023-24	--	
47	-	SML Electricals India Private Limited	Vijayapura	10.5	0	10.5	2023-24	--	
48	-	Avaada KN Green Private Limited	Vijayapura	0	0	0	2025-26	--	100 MW capacity is under development.

S. No.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
49	184 MW Wind Portion at Gadag of Solar Wind Hybrid Project for Ultratech	ABREL (RJ) Projects Limited	Dharwad	184	0	184	31.05.2025	--	
50	184 MW Wind Portion at Koppal of Solar Wind Hybrid Project for Ultratech	ABREL (RJ) Projects Limited	Koppal	184	0	184	31.05.2025	--	
51	102 MW Wind Portion at Gadag of Solar Wind Hybrid Project for Hindalco	Aditya Birla Renewables Subsidiary Limited	Dharwad	102	0	102	31.05.2025	--	
52	102 MW Wind Portion at Koppal of Solar Wind Hybrid Project for Hindalco	Aditya Birla Renewables Subsidiary Limited	Koppal	102	0	102	31.05.2025	--	
53	Avaada Energy Pvt. Ltd. Wind Power Project Garjanal	Avaada Energy Private Limited	Koppal	0	0	0	30.09.2025	--	300 MW capacity is under development.
54	Devpur Renewables Private Limited.	Devpur Renewables Private Limited	Koppal	0	0	0	30.06.2025	--	300 MW capacity is under development.
55	GIWEL KOPPAL-II-300 MW	Green Infra Wind Energy Limited	Koppal	0	0	0	01.06.2026	--	300 MW capacity is under development.
56	GIWEL 300 MW Hanamsagar	Green Infra Wind Energy Limited	Koppal	0	0	0	30.06.2025	--	300 MW capacity is under development.
57	GIWEL 300 MW Hanamsagar	Green Infra Wind Energy Limited	Koppal	0	0	0	30.06.2025	--	300 MW capacity is under development.

S. No.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
58	Halvad Renewables Private Limited	Halvad Renewables Private Limited	Gadag	300	0	300	31.12.2024	--	
59	Wind Project 1 400 MW Tawergera_	JSP Green Wind 1 Pvt. Ltd.	Koppal	400	0	400	01.10.2024	--	
60	Kleio Solar Power Private Limited	Kleio Solar Power Private Limited	Koppal	153.6	0	153.6	31.05.2024	--	
61	Nine Renewables Power Pvt. Ltd. Anaathapuram Wind Project	Project Nine Renewable Power Private Limited	Bangalore	0	0	0	25.06.2025	--	300 MW capacity is under development.
62	Project Ten Renewable 150 MW Wind Hybrid Power Project	Project Ten Renewable Power Private Limited	Gadag	150	0	150	14.09.2024	--	
63	Nine Renewables Power Pvt. Ltd. Gadag Wind Project	Project Nine Renewable Power Private Limited	Gadag	0	0	0	02.06.2025	--	480 MW capacity is under development.
64	Solarxl Zeta Energy Private Limited	Solarxl Zeta Energy Private Limited	Gadag	201	0	201	31.03.2025	--	
65	350 MW Aland Wind Project	Solarcraft Power India 7 Private Limited	Gulbarga	0	0	0	31.12.2025	--	350 MW capacity is under development.
66	Seven Renewable Power Pvt. Ltd.	Seven Renewable Power Private Limited	Bangalore	150	0	150	30.03.2025	--	
67	TPREL 288MW Mudhol Wind Project	Tata Power Renewable Energy Limited	Bagalkot	288	0	288	31.05.2025	--	
68	TPREL 288 MW Mudhol Wind Project	Tata Power Renewable Energy Limited	Bagalkot	288	0	288	01.10.2024	--	
69	Zenataris Renewable Energy Pvt. Ltd.	Ecoren Energy India Private Limited	Bellary	300	0	300	30.11.2023	--	Work in progress.

S. No.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
70	TPREL 112MW Koppal Wind Project	Tata Power Renewable Energy Limited	Koppal	112	0	112	01.10.2024	--	
71	TP Saurya Limited 200 MW Gadag Wind Project	TP Saurya Limited	Gadag	200	0	200	31.10.2024	--	
72	TREPL 288 MW Gadag Wind Project	Tata Power Renewable Energy Limited	Bagalkot	288	0	288	01.10.2024	--	
73	TPREL 340 MW Gadag Wind Project	Tata Power Renewable Energy Limited	Gadag	340	0	340	31.10.2024	--	
74	Gudadur 2	Vena Energy Aura Private Limited	Koppal	50	0	50	01.10.2025	--	50 MW capacity is under development.
75	Vanthali Renewables Private Limited	Vanthali Renewables Private Limited	Gadag	0	0	0	30.06.2025	--	140 MW capacity is under development.
76	Gudadur 2	Vena Energy Aura Pvt. Ltd.	Koppal	50	0	50	01.10.2024	--	
77	VEH Green Energy Private Limited	VEH Green Energy Private Limited	Koppal	0	0	0	30.06.2025	--	153.6 MW capacity is under development.
78	Wintec Energy Private Limited	Wintec Energy Private Limited	Koppal , Karnataka	0	0	0	31.12.2025	--	300 MW capacity is under development.
79	WYN Renewables Private Limited	WYN Renewables Private Limited	Gadag	0	0	0	30.06.2025	--	130 MW capacity is under development.
Total				5880.9	0	5880.9			

Note: Projects aggregating to 689.15 MW with individual Project capacity less than 25 MW, are also Under-Construction.

Details of Under-construction Hybrid Projects in Karnataka State (other than SECI & CPSUs)

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	170 MW Wind Solar Hybrid Project	CMES Jupiter Private Limited	Belagavi	170	0	170	2025-26	--	Wind: 100 MW Solar: 70 MW
2	61.3 MW Wind Solar Hybrid Project	Clean Max Theia Private Limited	Davanagere	61.3	61.3	0	31.08.2023	Commissioned on 20.08.2023.	Wind: 36.3 MW Solar: 25 MW
3	50 MW Wind Solar Hybrid Project	FPEL Ujwal Private Limited	Shendur, Gondikuppi, Belagavi	50	0	50	2025-26	--	Wind: 29.7 MW Solar: 20.3 MW
4	175 MW Wind Solar Hybrid Project	Hero Rooftop Energy Private Limited.	Gadag	175	0	175	2025-26	--	Wind: 75.6 MW Solar: 99.4 MW
5	204.18 MW Wind Solar Hybrid Project	IRIS Renewables Two Pvt. Limited	Gadag	204.18	0	204.18	2025-26	--	Wind: 98.7 MW Solar: 302.88 MW
6	25 MW Wind Solar Hybrid Project	TEPSOL Photovoltaic Power Ventures Ltd.	Ballutagi & Gogeri, Koppal & Gadag,	25	0	25	2025-26	--	Wind: 13.2 MW Solar: 11.8 MW
7	25 MW Wind Solar Hybrid Project	Mysore Renewables India Private Limited	Tumkur	25	0	25	2025-26	--	Wind 16.6 MW Solar 8.4 MW
8	50 MW Wind Solar Hybrid Project	Ravindra Energy KNSP1 Pvt. Ltd.	Honwad, Vijayapura	50	0	50	2025-26	--	Wind: 34 MW Solar: 16 MW
9	Amplus Ampere Private Limited	Amplus Ampere Private Limited	Bagalkot	0	0	0	30.09.2026	--	200 MW capacity is under development.
10	Hybrid RE Project in Karnataka	Renew Vayu Energy Private Limited	Gadag	0	0	0	31.03.2026	--	300 MW capacity is under development
11		Serentica Renewables India 1 Private Limited	Koppal	100	0	100	30.09.2024	--	Wind: 204 MW Solar: 195.8 MW

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
12	Serentica Renewables India 1 Private Limited 300 MW	Serentica Renewables India 1 Private Limited	Koppal	200	0	200	30.09.2024	--	
13	Serentica Renewables India Pvt. Ltd. – Gadag	Serentica Renewables India Private Limited	Gadag	180	0	180	01.10.2024	--	Wind: 270 MW Solar: 200 MW
14	285 MW Hybrid	Serentica Renewables India Private Limited	Gadag	105	0	105	01.10.2024	--	
15	Serentica Renewables India Pvt. Ltd.- Hybrid	Serentica Renewables India Private Limited	Dharwad	150	0	150	30.06.2025	--	Wind: 174 MW Solar: 153 MW
16	Serentica Renewables India Pvt. Ltd. – Gadag 285 MW Hybrid	Serentica Renewables India Private Limited	Gadag	50	0	50	31.03.2025	--	Wind: 58 MW Solar: 51 MW
17	Serentica Renewables India Pvt. Ltd. - Hybrid	Serentica Renewables India Private Limited	Dharwad	50	0	50	31.03.2025	--	Wind: 58 MW Solar: 51 MW
18	Serentica Renewables India Pvt. Ltd. - Hybrid	Serentica Renewables India Private Limited	Dharwad	50	0	50	31.03.2025	--	Wind: 58 MW Solar: 51 MW
19	Serentica Renewables India Pvt. Ltd. – Gadag 285 MW Hybrid	Serentica Renewables India Private Limited	Gadag	50	0	50	31.03.2025	--	Wind: 58 MW Solar: 51 MW
20	Smart Powertech Private Limited	Smart Powertech Private Limited	Gadag	350	0	350	30.12.2025	--	
21	SolarXL Beta Energy Private Limited Solar Wind Hybrid Project	Solarxl Beta Energy Private Limited	Koppal	207	0	207	31.12.2024	--	
	Total:			2252.48	61.3	2191.18			

Note: Projects aggregating to 23.90 MW with individual Project capacity less than 25 MW, are also Under-Construction.

Details of Under-construction Others (Co-generation & Waste-Energy) Power Projects in Karnataka State

S. No.	Name of the Project	Name of the Developer	Project location(Village/District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	Co generation	KPR Sugar Mills Ltd.	Chinamageri, Kalburgi	49.00	0	49.00	2023-24	--	
2	Co generation	KPR Sugar Mills Ltd.	Alamel, Vijayapura	5.95	0	5.95	2023-24	--	
3	Co generation	Badami Sugars Ltd	Muttalagere, Bagalakot	12	0	12.00	2023-24	--	
4	Co generation	MRN Cane Power (India) Ltd	Kallapura, Bagalakot	5	0	5.00	2023-24	--	
5	Co generation	Alagawadi Bheereswara Sugars Pvt Ltd	Alagawadi, Blagavi	14.4	0	14.40	2024-25	--	
6	Co generation	Mellbro Sugars Pvt Ltd	Shirur, Bagalkot	11	0	11.00	2024-25	--	
7	Co generation	Belgaum Sugars Pvt Ltd	Hudali, Belgaum	22	0	22.00	2024-25	--	
8	Co generation	MRN Cane Power & Biorefineries Pvt Ltd (Pandavapura Sahakari Sakkare Kharkane Ltd)	Pandavapura, Mandya	20	0	20.00	2024-25	--	
9	Waste To Energy	MSGP Infra Tech Pvt Ltd.	Chiguranahalli , Bangalore Rural	11.5	0	11.50	2024-25	--	
10	Co generation	Shree Renuka Sugars Pvt Ltd	Havalaga , Kalaburgi	8	0	8.00	2024-25	--	
11	Co generation	Shree Renuka Sugars Pvt Ltd	Burlatti, Belagavi	8	0	8.00	2024-25	--	
12	Bio-mass	Askins Biofuels Pvt Ltd	Alagawadi, Blagavi	7.5	0	7.50	2023-24	--	
13	Co generation	Siddasiri Souhard Sahakari Niyamit	Chincholi, Kalaburgi	4	0	4.00	2024-25	--	
14	Co generation	Mylar Sugars Pvt Ltd	Beerbbi, Bellary	35	0	35.00	2024-25	--	
15	Co generation	Shree Sangama Sahakari Sakkare Kharkane	Hidkal Dyam, Belagavi	14	0	14.00	2023-24	--	
	Total:			227.35	0.00	227.35			

Details of Under-construction Small Hydro Power Projects in Karnataka State

S. No.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	Devaraya MHS	V Pram Power Co.	Devaraya Anicut, Majjigapura, Sri Rangapattana	0.50	0	0.50	31.12.2024	--	
2	Sampaji	Mythree Power Developers	across right bank low level canal from Krishnaraja Sagar dam, 1 KM downstream near Hongalli, Mandya	0.25	0	0.25	31.12.2023	--	
3	Markandeya MHS	BVH Hydel Pvt Ltd.	Markandeya reservoir at Shirur, Belgaum	0.90	0	0.90	02.07.2023	--	Work in progress.
4	Varuna RBC	ADD Energy Management Company Pvt Ltd., (SPV), formerly Subhash Kabini Power Corporation Pvt. Ltd.	across Varuna low level RBC near Kannambadi, Mandya	4.00	0	4.00	25.01.2024	--	
5	Ghataprabha RBC MHS	Rio Energy Pvt. Ltd.	across Ghataprabha Right Bank Canal at Hidkal Dam, Belgaum	4.00	0	4.00	09.01.2024	--	
6	Chikkamandya	Piyadasi Powers	across Hebbahalla stream near Chikkamandya, Mandya town	0.20	0	0.20	06.01.2025	--	
7	Kabini LBC	Shri Vikram Sreeram	Kabini LBC MHS, Mysore	0.25	0	0.25	19.09.2025	--	
8	Shivanasamudra	Balaji Cauvery Hydro	across Cauvery River (Gaganachukki Falls LBC), Sivanasamudram, Chamarajnagar	24.50	0	24.50	20.03.2026	--	
9	Sri Shantamallikarjuna MHS	Poorna Pragna Infrastructure	Across Kumaradhara River, Mallalli, Kodagu	10.00	0	10.00	27.03.2026	--	
Total				44.60	0.00	44.60			

Details of Under-Construction Solar Projects of Madhya Pradesh State (other than SECI, UMREPP and CPSUs)

S. No.	Name of the Project	Name of the Developer	Project Location (Village/District)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
1	Avaada Energy Private Limited Solar Project	Avaada Energy Private Limited	Agar	50	0	50	31.03.2025	--	
2	BLE Agar Malwa MP RE Project	Blue Leaf Energy Renewables Private Limited	Agar	235	0	235	30.06.2025	--	
3	Enrich Energy Pvt. Ltd. 50MW Solar Park	Enrich Energy Private Limited	East Nimar	50	0	50	31.12.2023	--	
4	60 MW AC Solar PV Project of IMC	Indore Municipal Corporation	West Nimar	60	0	60	31.03.2024	--	
5	Integrate Offshore Private Limited	Integrate Offshore Private Limited	Datia	37.5	0	37.5	14.03.2024	--	
6	Kumudini Power Limited	Kumudini Power Limited	Datia	25	0	25	14.03.2024	--	
7	40 MW Solar Power Plant Nigahi Northern Coalfields Limited Singrauli	Northern Coalfields Limited	Singrauli	40	0	40	31.12.2023	--	
8	Solar PV Power Project	Powergrid Energy Services Limited	Ujjain	85	0	85	08.06.2024	--	
	Total			582.5	0	582.5			

Details of Under-Construction Wind Projects of Madhya Pradesh State (other than SECI, UMREPP and CPSUs)

S. No.	Name of the Project	Name of the Developer	Project Location (Village/District /State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
1	ABEnergia Green Hybrid One	ABEnergia Renewables Private Limited	Agar	99	0	99	31.12.2024	--	
2	Resco Global Wind Services Private Limited MP	RESCO Global Wind Services Pvt. Limited (Inoxgfl Group Co.)	Agar	411	0	411	31.03.2025	--	
3	ReNew Urja Shachar Pvt. Ltd.	ReNew Power Pvt. Ltd.	Ujjain	300	0	300	30.06.2025	--	
4	Sprng Vayu Vidyut Private Limited	Sprng Vayu Vidyut Pvt. Ltd.	Dhar	0	0	0	31.12.2026	--	100 MW capacity is under development.
5	Sprng Akshaya Urja Private Limited B	Sprng Akshaya Urja Private Limited	Dhar	0	0	0	31.08.2025	--	188 MW capacity is under development.
6	Sprng Vayu Vidyut Private Limited	Sprng Vayu Vidyut Pvt. Ltd.	Dhar	300	0	300	01.07.2024	--	
7	Sprng Renewable Resources Pvt. Ltd.	Sprng Renewable Resources Pvt. Ltd.	Ujjain	0	0	0	30.06.2027	--	178.2 MW capacity is under development.
8	Sprng Vayu Vidyut Private Limited	Sprng Vayu Vidyut Private Limited	Dhar	100	0	100	01.07.2024	--	
9	Serentica Renewables India Pvt. Ltd.-Wind Pachora	Serentica Renewables India Private Limited	Pachora	0	0	0	30.06.2025	--	260 MW capacity is under development
10	VEH Jayin Renewables Pvt. Ltd.	VEH Jayin Renewables Private Limited	Dhar	151.8	0	151.8	28.08.2024	--	
11	VEH Saur Urja Private Limited	VEH Saur Urja Private Limited	Agar	0	0	0	30.06.2025	--	163.2 MW capacity is under development
12	VEH Jayin Renewables Pvt. Ltd.	VEH Jayin Renewables Private Limited	Dhar	50	0	50	28.08.2024	--	
	Total			1411.8	0	1411.8			

Details of Under-Construction Hybrid (Wind-Solar) Projects of Madhya Pradesh State (other than SECI, UMREPP and CPSUs)

S.NO.	Name of the Project	Name of the Developer	Project Location (Village/District)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
1	83.4 MW Hybrid Project Utcl MP	ABREL (MP) Renewables Limited	Dhar	83.4	0	83.4	30.08.2023	31.12.2023	Wind: 50.4 MW Solar: 33 MW
2	137.02 MW Hybrid Project Grasim MP	ABREL Solar Power Limited	Dhar	137.02	0	137.02	29.09.2023	31.12.2023	Wind: 97.02 MW Solar: 40 MW
3	83 MW HYBRID PROJECT UTCL MP	Aditya Birla Renewables Energy Limited	Dhar	83	0	83	30.08.2023	31.12.2023	Wind: 54.02 MW Solar: 33 MW
4	ABEnergia Green Hybrid One	ABEnergia Renewables Private Limited	Agar	181	0	181	31.12.2024	--	
5	CONTINUM MP Windfarm Development Pvt. Ltd.	CONTINUM MP Windfarm Development Pvt. Ltd.	Ratlam	0	0	0	31.12.2025	--	200 MW capacity is under development.
6	VEH Wind Energy Private Limited	VEH Wind Energy Private Limited	Dhar	75	0	75	30.09.2024	--	
	Total			559.42	0	559.42			

Details of Under-construction Solar Projects in Maharashtra State (other than SECI, UMREPP and CPSUs)

S. No.	Name of the Project	Name of the Developer	Project location (Village /District)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	179 MW PPA with MSPGCL	Convergence Energy Services Ltd. (CESL)	Various Districts of Maharashtra	179	2.86	176.14	31.03.2023	--	Work in progress
2	100 MW PSA with MSPGCL	Convergence Energy Services Ltd. (CESL)	Various Districts of Maharashtra	100	0	100	31.03.2023	--	Work in progress
3	Sakri-I	Godrej & Boyce Mfg. Co. Ltd	Sakri , Dhule	25	0	25	31.03.2022	--	Work in progress
4	Latur	Godrej & Boyce Mfg. Co. Ltd	Latur	60	0	60	31.03.2022	--	Work in progress
5	Floating Solar, Erai	SJVN Green Energy Ltd	Catchment Area of Erai Dam, Chandrapur	105	0	105	30.06.2024	--	Work in progress
6	100 MW Solar Park at Site Dahiwadi	Enrich Energy Private Limited	Osmanabad	100	0	100	31.12.2023	--	
7	Juniper Green Ray Two Pvt. Ltd.	Juniper Green Ray Two Pvt. Ltd.	Solapur	0	0	0	01.10.2025	--	350 MW capacity is under development.
8	Jalkot 75MW MSEDCL Solar Project	Juniper Green Gamma One Private Limited	Nanded	75	0	75	03.01.2025	--	
9	TPS lands	Refex Energy Ltd	Various Districts of Maharashtra	52	0	52	31.05.2022	--	Work in progress
10	Serentica Renewables India Pvt. Ltd.	Serentica Renewables India Private Limited	Solapur	300	0	300	31.03.2025	--	
11	TPREL 330MW Valsang Solar Project	Tata Power Renewable Energy Limited	Solapur	330	0	330	01.10.2024	--	
12	Sakri-II	Tata Power Solar Systems Ltd	Sakri, Dhule	25	0	25	31.03.2024	--	
13	184 MW PSA with MSPGCL	Waaree Energies Ltd.	Various Districts of Maharashtra	184	0	184	31.03.2023	--	Work in progress
Total:				1535	2.86	1532.14			

Details of Under-construction Wind Projects in Maharashtra State (other than SECI and CPSUs)

S. No.	Name of the Project	Name of the Developer	Project Location (Village/District)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
1	184 MW Wind Portion at Osmanabad of Solar Wind Hybrid Project for Ultratech	ABREL (RJ) Projects Limited	Osmanabad	184	0	184	31.05.2025	--	
2	O2 Renewable Energy III Private Limited	O2 Renewable Energy III Private Limited	Beed	51.3	0	51.3	30.09.2024	--	
3	Renew Green Energy Solutions Private Limited	Renew Power Pvt. Ltd.	Solapur	200	0	200	31.03.2024	--	
4	300 MW Wind Power Project	Renew Tej Shakti Private Limited	Beed	300	0	300	30.04.2025	--	
5	Serentica Renewables India 4 Pvt. Ltd. Kallam 350 MW	Serentica Renewables India 4 Private Limited	Osmanabad	100	0	100	31.12.2024	--	
6	Serentica Renewables India 4 Pvt. Ltd. Kallam 350 MW	Serentica Renewables India 4 Private Limited	Osmanabad	100	0	100	31.03.2025	--	
7	Serentica Renewables India 4 Pvt. Ltd. –Kallam 350 MW	Serentica Renewables India 4 Private Limited	Osmanabad	150	0	150	31.03.2025	--	
8	TPREL 101 MW Kallam Wind Project	Tata Power Renewable Energy Ltd.	Osmanabad	101	0	101	01.10.2024	--	
9	TP Saurya Limited 100 MW Koral Wind project	TP Saurya Limited	Osmanabad	100	74	26	31.03.2023	31.12.2023	
10	Suyog Urja Private Limited	Suyog Urja Private Limited	Latur	125	125	0	31.05.2023	Commissioned.	
11	Serentica Renewables India Pvt. Ltd. 200MW Kallam	Serentica Renewables India Private Limited	Solapur	200	0	200	31.03.2025	--	
	Total:			1611.30	199	1412.30			

Details of Under-construction Hybrid Projects in Maharashtra State (other than SECI & CPSUs)

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	Avaada Energy Private Limited Hybrid Project - Solapur	Avaada Energy Private Limited	Solapur	0	0	0	31.12.2025	--	50 MW capacity is under development.
2	Renew Green Energy Solutions Private Limited - Solapur	Renew Power Pvt. Ltd	Solapur	600	0	600	31.03.2024	30.06.2024	
3	Sprng Vayu Kiran Private Limited	Sprng Vayu Kiran Private Limited	Osmanabad	0	0	0	31.12.2025	--	400 MW capacity is under development.
4	TSPPL Beed Maharashtra Project	Torrent Power Ltd.	Ahmadnagar	300	0	300	31.12.2024	--	
5	VEH Aarush Renewables Pvt. Ltd.	VEH Aarush Renewables Private Limited	Latur	201	0	201	31.12.2024	--	
	Total:			1101	0	1101			

Details of Under-Construction Solar Projects of Rajasthan State (other than SECI, UMREPP and CPSUs)

S. No.	Name of the Project	Name of the Developer	Project Location (Village/District /State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
1	Avaada RJ Bikaner Pvt. Ltd.	Avaada Energy Pvt. Ltd.	Bikaner, Rajasthan	650	0	650	31.03.2025	--	
2	Avaada RJ Bikaner Pvt. Ltd.	Avaada Energy Pvt. Ltd.	Bikaner, Rajasthan	50	0	50	31.03.2025	--	
3	ACME Cleantech Solutions Pvt. Ltd.	Acme Solar Holdings Pvt. Ltd.	Bikaner, Rajasthan	0	0	0	31.05.2025	--	300 MW capacity is under development.
4	ACME Cleantech Solutions Pvt. Ltd.400MW	Acme Cleantech Solutions Pvt. Ltd.	Jaisalmer, Rajasthan	0	0	0	16.06.2025	--	400 MW capacity is under development.
5	ACME Sikar Solar Pvt. Ltd.	Acme Solar Holdings Pvt. Ltd.	Bikaner, Rajasthan	300	0	300	03.10.2023	30.06.2024	
6	ACME Heergarh Powertech Pvt. Ltd.	Acme Heergarh Powertech Pvt. Ltd.	Jodhpur, Rajasthan	0	0	0	16.06.2025	--	50 MW capacity is under development.
7	AKRIPL Bikaner Solar 1	Ak Renewable Infra Pvt. Ltd.	Bikaner, Rajasthan	0	0	0	30.06.2025	--	300 MW capacity is under development.
8	110 MW Adept Renewable Technologies Pvt. Ltd.	Adept Renewable Technologies Pvt. Ltd.	Bikaner, Rajasthan	110	0	110	30.11.2023	31.01.2024	
9	260 MW Solar Portion of Solar Wind Hybrid Project for Ultratech	ABREL (Rj) Projects Limited	Barmer, Rajasthan	260	0	260	31.05.2025	--	
10	Adani Renewable Energy Holding Sixteen Limited	Adani Renewable Energy Holding Sixteen Limited	Jaisalmer, Rajasthan	180	0	180	31.12.2023	--	
11	Amp Energy Green Six 100 MW	Amp Energy Green Six Pvt. Ltd.	Jodhpur, Rajasthan	100	0	100	30.09.2023	30.11.2023	
12	Anboto Solar Pvt. Ltd.	Anboto Solar Pvt. Ltd.	Barmer, Rajasthan	250	0	250	01.01.2025	--	
13	380 MWac NHPC RAJASTHAN	Altra Xergi Power Pvt. Ltd.	Jaisalmer, Rajasthan	380	0	380	31.12.2023	--	

S. No.	Name of the Project	Name of the Developer	Project Location (Village/District /State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
14	Abu Renewables India Pvt. Ltd.	Abu Renewables India Pvt. Ltd.	Jodhpur, Rajasthan	0	0	0	31.12.2025	--	340 MW capacity is under development.
15	Cleanmax Gamma Pvt. Ltd. Bikaner	Cleanmax Gamma Pvt. Ltd.	Bikaner, Rajasthan	400	0	400	31.03.2025	--	
16	Cannice renewables energy Pvt. Ltd.	Cannice Renewables Energy Pvt. Ltd.	Barmer, Rajasthan	0	0	0	30.06.2025	--	320 MW capacity is under development.
17	Eden Renewable Passy Pvt. Ltd.	Eden Renewable Passy Pvt. Ltd.	Ajmer, Rajasthan	300	0	300	31.01.2024	--	
18	FEPL 200MW Bhadla	First Energy Pvt. Ltd.	Jodhpur, Rajasthan	0	0	0	02.05.2025	--	200 MW capacity is under development.
19	FEPL 100 MW Bikaner	First Energy Private Limited	Bikaner, Rajasthan	0	0	0	30.05.2025	--	100 MW capacity is under development.
20	Frugal Energy Pvt. Ltd.	Frugal Energy Pvt. Ltd.	Jaisalmer, Rajasthan	300	0	300	31.03.2025	--	
21	Fatehgarh 4 GICWTL Solar 300 MW	Green Infra Clean Wind Technology Limited	Barmer, Rajasthan	0	0	0	31.12.2025	--	300 MW capacity is under development.
22	Fatehgarh 4 GICSFL Solar 300 MW	Green Infra Clean Solar Farms Limited	Barmer, Rajasthan	0	0	0	01.06.2025	--	300 MW capacity is under development.
23	GICEGL_Bhadla_III_300 MW	Green Infra Clean Energy Generation Ltd.	Jaisalmer, Rajasthan	0	0	0	01.06.2025	--	300 MW capacity is under development.
24	Helia Energy Park Pvt. Ltd.	Helia Energy Park Pvt. Ltd.	Barmer, Rajasthan	200	0	200	31.12.2024	--	
25	Barmer Solar Project	Juniper Green Stellar Pvt. Ltd.	Barmer, Rajasthan	365	0	365	31.01.2025	--	
26	Bhadla Solar Project	Juniper Green Beta Pvt. Ltd.	Jodhpur, Rajasthan	260	0	260	31.03.2025	--	
27	Juniper Green Cosmic Bikaner Project	Juniper Green Cosmic Pvt. Ltd.	Bikaner, Rajasthan	100	0	100	31.01.2025	--	

S. No.	Name of the Project	Name of the Developer	Project Location (Village/District /State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
28	Juniper Green Cosmic Bikaner Project	Juniper Green Cosmic Pvt. Ltd.	Bikaner, Rajasthan	150	0	150	31.12.2024	--	
29	Khaba Renewable Energy Pvt. Ltd.	Khaba Renewable Energy Pvt. Ltd.	Barmer, Rajasthan	0	0	0	31.12.2025	--	300 MW capacity is under development.
30	Khidrat Renewable Energy Pvt. Ltd.	Khidrat Renewable Energy Pvt. Ltd.	Bikaner, Rajasthan	0	0	0	31.12.2025	--	300 MW capacity is under development
31	300 MW Barsingsar Solar Power project	NLC India Limited	Bikaner, Rajasthan	300	0	300	27.09.2024	--	
32	Proteus Energy Pvt. Ltd.	Proteus Energy Pvt. Ltd.	Bikaner, Rajasthan	217	0	217	31.03.2025	--	
33	Nine Renewable Power Private Limited Bhadla Solar Project	Project Nine Renewable Power Pvt. Ltd.	Bikaner, Rajasthan	0	0	0	11.06.2025	--	450 MW capacity is under development.
34	ReNew Dinkar Urja Private Limited 200 MW Solar Project	Renew Solar Power Pvt. Ltd.	Bikaner, Rajasthan	200	0	200	31.05.2024	--	
35	500 MW Solar Power Project in Barmer	Renew Samir Shakti Pvt. Ltd.	Barmer, Rajasthan	300	0	300	31.12.2023	31.03.2025	
36	500 MW Solar Power Project in Barmer	Renew Solar (Shakti Five) Pvt. Ltd.	Barmer, Rajasthan	400	0	400	31.12.2023	31.03.2025	
37	300 MW Solar Power Project in Barmer	Renew Solar (Shakti Three) Pvt. Ltd.	Barmer, Rajasthan	300	0	300	01.07.2023	31.03.2025	
38	210 MW Solar Power project	Renew Surya Pratap Pvt. Ltd.	Jaisalmer, Rajasthan	210	0	210	31.12.2024	--	
39	Sprng Akshaya Urja Pvt. Ltd.	Sprng Akshaya Urja Pvt. Ltd.	Barmer, Rajasthan	0	0	0	30.06.2025	--	130 MW capacity is under development.
40	Sourya Manthan Renewable Energy Pvt. Ltd.	Statkraft India	Bikaner, Rajasthan	0	0	0	30.06.2025	--	100 MW capacity is under development.

S. No.	Name of the Project	Name of the Developer	Project Location (Village/District /State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
41	Gorbea Solar Pvt. Ltd.	Solarpack Corporation Tecnologica S.A.U	Jodhpur, Rajasthan	300	0	300	01.04.2024	--	
42	Saimaa Solar Pvt. Ltd.	Saimaa Solar Pvt. Ltd.	Bikaner, Rajasthan	0	0	0	15.09.2025	--	150 MW capacity is under development.
43	Serentica Renewables India Pvt. Ltd. 300 MW Bikaner II PS	Serentica Renewables India Pvt. Ltd.	Bikaner, Rajasthan	180	0	180	01.07.2024	--	
44	Serentica Renewables India Pvt. Ltd. 300MW Bikaner II PS	Serentica Renewables India Pvt. Ltd.	Bikaner, Rajasthan	220	0	220	31.03.2025	--	
45	Serentica Renewables India Pvt. Ltd. 900 MW	Serentica Renewables India Pvt. Ltd.	Barmer, Rajasthan	300	0	300	31.03.2025	--	
46	Serentica Renewables India Pvt. Ltd. 900 MW	Serentica Renewables India Pvt. Ltd.	Barmer, Rajasthan	300	0	300	31.03.2025	--	
47	Serentica Renewables India Pvt. Ltd. 900 MW	Serentica Renewables India Pvt. Ltd.	Barmer, Rajasthan	300	0	300	31.03.2025	--	
48	Serentica Renewables India Pvt. Ltd. _Hybrid_ Bhadla III	Serentica Renewables India Pvt. Ltd.	Bikaner, Rajasthan	0	0	0	30.06.2025	--	300 MW capacity is under development
49	Sprng Akshaya Urja Pvt. Ltd.A	Sprng Akshaya Urja Pvt. Ltd.	Jaisalmer, Rajasthan	0	0	0	30.06.2025	--	100 MW capacity is under development
50	Shikhar Surya One Private Limited	Shikhar Surya (One) Private Limited	Bikaner, Rajasthan	0	0	0	31.12.2025	--	300 MW capacity is under development.
51	Sprng Energy Pvt. Ltd.400 MW	Sprng Energy Pvt. Ltd.	Barmer, Rajasthan	0	0	0	31.12.2025	--	300 MW capacity is under development
52	Sunsure Solarpark RJ One Pvt. Ltd.	Sunsure Energy Pvt. Ltd.	Bikaner, Rajasthan	50	0	50	15.06.2025	--	
53	300 MW Bhadla 3 Solar project	Solarcraft Power India 4 Pvt. Ltd.	Jaisalmer, Rajasthan	0	0	0	16.06.2025	--	150 MW capacity is under development.

S. No.	Name of the Project	Name of the Developer	Project Location (Village/District /State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
54	300 MW Bhadla 3 solar project	Solarcraft Power India 4 Pvt. Ltd.	Jaisalmer, Rajasthan	0	0	0	16.06.2025	--	110 MW capacity is under development
55	SC17 Bikaner 3 300 MW solar project	Solarcraft Power India Pvt. Ltd.	Bikaner, Rajasthan	0	0	0	31.12.2025	--	300 MW capacity is under development.
56	Sprng URJA Energy Pvt. Ltd.	Sprng Urja Energy Pvt. Ltd.	Barmer, Rajasthan	0	0	0	31.01.2025	--	400 MW capacity is under development.
57	Sprng Pavana Urja Pvt. Ltd.	Sprng Pavana Urja Pvt. Ltd.	Barmer, Rajasthan	0	0	0	31.12.2026	--	400 MW capacity is under development.
58	80 MW Transition Energy Services Pvt. Ltd.	Transition Energy Services Pvt. Ltd.	Bikaner, Rajasthan	80	0	80	30.11.2023	--	
	Total			8012	0	8012			

Details of Under-Construction Hybrid Projects of Rajasthan State (other than SECI & CPSUs)

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	ABC RJ Land 01 Private Limited	ABC RJ Land 01 Private Limited	Barmer, Rajasthan	380	0	380	31.12.2024	--	
2	390 MW Solar Wind PSP Storage Hybrid Captive Project for Hindalco Industries Limited	Aditya Birla Renewables Subsidiary Limited	Barmer, Rajasthan	390	0	390	31.05.2025	--	Grid Connected Captive
3	AMP Energy Green Three Private Limited	AMP Energy Green Private Limited	Barmer, Rajasthan	50	0	50	31.12.2024	--	Grid Connected Captive
4	BND Project 1	BN Dispatchable-1 Private Limited	Barmer, Rajasthan	0	0	0	30.09.2025	--	400 MW capacity is under development. Wind -150 MW Solar-250 MW
5	BN Project 1	BN Hybrid Power-1 Private Limited	Barmer, Rajasthan	400	0	400	30.06.2025	--	Wind -150 MW Solar-250 MW
6	BN Project 2	BN Hybrid Power-1 Private Limited	Barmer, Rajasthan	0	0	0	30.09.2025	--	400 MW capacity is under development. Wind -150 MW Solar-250 MW
7	300 MW RE Hybrid Project	RABHCO Projects	Barmer, Rajasthan	300	0	300	30.04.2025	--	
	Total:			1520	0	1520			

Details of Under-Construction Wind Projects of Tamil Nadu State (other than SECI & CPSUs)

S.NO.	Name of the Project	Name of the Developer	Project Location(Village/District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
1	Sprng Akshaya Urja Pvt. Ltd.	Sprng Akshaya Urja Pvt. Ltd	Dindigul, Tamil Nadu	52.8	0	52.8	30.06.2025	--	
2	TPREL 198MW Karur Wind Project	Tata Power Renewable Energy Limited	Karur, Tamil Nadu	198	0	198	01.10.2024	--	
	Total:			250.8	0	250.8			



This Report is published by
Renewable Project Monitoring Division
Central Electricity Authority, New Delhi

In case of any query/update/discrepancy of information,
Please contact at: 011-26732320
ce-rpmcea@cea.nic.in/cerpmcea@gmail.com