



सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

केन्द्रीय विद्युत प्राधिकरण

Central Electricity Authority

नवीकरणीय परियोजना प्रबोधन प्रभाग

Renewable Project Monitoring Division

निर्माणाधीन नवीकरणीय ऊर्जा परियोजना तिमाही रिपोर्ट

Quarterly Report on Under-construction Renewable Energy Projects



June-2025 / जून-2025

Preface

India has successfully achieved **178.81 GW** of RE Installed capacity (excluding Large Hydro) by the end of **June 2025** and a significant number of Renewable Energy (RE) projects are under various stages of construction. As on 30 June, 2025, a total RE Capacity of **142771.075 MW** is under-construction which comprises of **85315.445 MW** of Solar Projects, **27776.6 MW** of Wind projects, **29679.03 MW** of Hybrid projects.

This report mostly contains information of Solar Projects which have capacity equal to 25 MW or above. Also it does not contain information of the Rooftop Grid connected and off Grid Solar Power Projects.

This Report highlights the progress of active under-construction RE projects (excluding Large Hydro) of SECI, CPSUs under MoP (NTPC, NHDC, SJVNL, NHPC, THDC, NEEPCO), various States (Andhra Pradesh, Assam, Bihar, Chhattisgarh, Delhi, Gujarat, Jharkhand Himachal Pradesh, Karnataka, Kerala, Maharashtra, Madhya Pradesh, Uttar Pradesh, Odisha Rajasthan, Tamil Nadu) and development of Projects in Solar Parks/UMREPP (Ultra Mega Renewable Energy Power projects). The information available on the E-gen portal of CEA, has also been appropriately incorporated in addition to the above details reported by the various entities.

Summary of location based State-wise Under-construction RE Projects in the country (in MW)

Name of State	Hybrid	Solar	Wind	Total
Andhra Pradesh	4302.2	2650	1389.7	8341.9
Assam	0	120	0	120
Bihar	0	75	0	75
Chhattisgarh	0	67.5	0	67.5
Gujarat	9531	18795	7692.5	36018.5
Himachal Pradesh	0	15	0	15
Jharkhand	0	1153	0	1153
Karnataka	6607.18	3497.5	8857.8	18962.48
Kerala	150	50	0	200
Madhya Pradesh	3244.15	4155	2102	9501.15
Maharashtra	2099	4092.645	3630.2	9821.845
Odisha	0	40	0	40
Punjab		158	0	158
Rajasthan	3123.5	42674	3271	48468.5
Tamil Nadu	222	417.8	693	1332.8
Telangana	0	20	0	20
Uttar Pradesh	250	2187	0	2437
West Bengal	0	344	0	344
Location yet to be decided	150	4804	140.4	5094.4
Grand Total	29679.03	85315.445	27776.6	142771.075

Summary of Under-Construction RE Projects of CPSUs under MoP

S. No.	Name of CPSUs	Solar	Wind	Hybrid	Total
1.	NTPC	8601	3533	0	12134
2.	SJVN	2058	0	0	2058
3.	NHPC	1290	0	0	1290
4.	DVC	342	0	0	342
5.	THDC	0	0	0	0
	Total	12291	3533	0	15824

Summary of under construction Projects of CPSUs under Ministry of Power

S. No	Name of the Project	Name of the Developer	Project Location	Under Construction Capacity (MW)	Expected date of completion	Type of Project (Solar/Wind/Hybrid)
NTPC						
1	Nokh Solar (Plot-1, 2 & 3)	NTPC Ltd	State- Rajasthan	490	30-06-2025	Solar
2	GUVNL-I, Kankachiyala, Rupakheda & Sadla	NTPC REL	State- Gujarat (3 locations)	137	31-03-2026	Solar
3	GUVNL-II, Limbdi, Mesanka & Radhapur	NTPC REL	State- Gujarat (3 locations)	60	-	Solar
4	Bhuj Solar 300MW Nakhatrana & Part of hybrid: Dayapar-I - WIND 150MW	NTPC REL	State- Gujarat	400	31-03-2026	Solar
5	RUMSL Shajapur Solar PV Project (Unit-1 & Unit-2)	NTPC REL	State- Madhya Pradesh	120	30-06-2025	Solar
6	Bhadla II	NTPC REL	State- Rajasthan	500	30-09-2025	Solar
7	Khavda Ph I	NTPC REL	State- Gujarat	1255	30-06-2025	Solar
8	Khavda Ph II	NTPC REL	State- Gujarat	1200	31-01-2027	Solar
9	Khavda-III Solar (300 MW)) & Part of Hybrid: Dayapar-III 150MW Wind	NTPC REL	State- Gujarat	450	31-05-2025	Solar
10	DAYAPAR-II Wind	NTPC REL	State- Gujarat	200	31-01-2026	Solar
11	Jamjodhpur, Jamnagar	NTPC REL	State- Gujarat	630	31-01-2027	Solar
12	Vanki, Kachchh	NTPC REL	State- Gujarat	180	28-02-2026	Solar
13	Kalasar-I, Bikaner-II	NTPC REL	State- Rajasthan	250	31-03-2026	Solar
14	Kalasar-II, Bikaner-II,	NTPC REL	State- Rajasthan	250	31-03-2026	Solar

S. No	Name of the Project	Name of the Developer	Project Location	Under Construction Capacity (MW)	Expected date of completion	Type of Project (Solar/Wind/Hybrid)
15	Taralakatti & Halligudi-KA-III	NTPC REL	State-Karnataka	874	31-12-2027	Wind
16	Ramagundam	NTPC Ltd	State-Telangana	176	30-09-2025	Wind
17	GSECL Khavda Ph V	NTPC REL	State- Gujarat	200	31-01-2027	Wind
18	Sipat	NTPC Ltd	State-Chhattishgarh	26	31-01-2027	Solar
19	GSEC Khavda IV	NTPC REL	State- Gujrat	225	31-01-2027	Solar
20	Khavda VI	NTPC REL	State- Gujarat	245	30-04-2026	Solar
21	Khavda VII	NTPC REL	State- Gujarat	275	31-03-2026	Solar
22	Khavda VIII	NTPC REL	State- Gujarat	275	31-03-2026	Solar
23	Bikaner I Block-1	NTPC REL	State-Rajasthan	325	31-10-2026	Wind
24	Bikaner I Block-2	NTPC REL	State-Rajasthan	325	31-10-2026	Wind
25	Rihand Solar	NTPC Ltd	State- Uttar Pradesh	20	30-06-2025	Solar
26	Solapur	NTPC Ltd	State-Maharashtra	13	-	Solar
27	Maharashtra wind	NTPC REL	Maharashtra	739	31-12-2027	Wind
28	Bellary, KA-V	NTPC REL	State-Karnataka	894	31-12-2027	Wind
29	TUSCO Ltd. 600 MW Lalitpur Solar Project	NTPC Renewables Energy Ltd.	Lalitpur, (U.P.)	600	31-12-2025	Solar
30	TUSCO Ltd. 800 MW Chitrakoot Solar Project	NTPC Renewables Energy Ltd.	Chitrakoot, (U.P.)	800	31-12-2025	Solar
TOTAL;				12134		

S. No	Name of the Project	Name of the Developer	Project Location	Under Construction Capacity (MW)	Expected date of completion	Type of Project (Solar/Wind/Hybrid)
SJVN						
1	Gujarat Urja Vikas Nigam Ltd. (GUVNL) Solar Phase XI, Bagodara SPP	SJVN GREEN ENERGY LIMITED	Surendranager , Gujarat	70	30-06-2025	Solar
2	CPSU SCHEME PHASE –II, Tranche -III	SJVN GREEN ENERGY LIMITED	Rajasthan	1000	30-09-2025	Solar
3	Punjab State Power Corporation Ltd. (PSPCL) ET-2	SJVN GREEN ENERGY LIMITED	Punjab	100	30-06-2025	Solar
4	BBMB 18 MW	SJVN GREEN ENERGY LIMITED	Punjab,Himac hal	18	07-07-2025	Solar
5	BBMB 15 MW	SJVN GREEN ENERGY LIMITED	Himachal Pradesh	15	31-12-2027	Solar
6	GUVNL Solar Phase -XIII	SJVN GREEN ENERGY LIMITED	Gujarat	100	30-09-2025	Solar
7	GUVNL Solar Phase -XIV	SJVN GREEN ENERGY LIMITED	Gujarat	260	30-09-2025	Solar
8	Jamui SPP Phase -I	SJVN GREEN ENERGY LIMITED	Bihar	75	31-05-2025	Solar
9	GUVNL Phase –XVII (Khavda SPP)	SJVN GREEN ENERGY LIMITED	Gujarat	200	31-03-2026	Solar
10	Dhubri SPP (APDCL)	SJVN GREEN ENERGY LIMITED	Assam	70	06-08-2025	Solar
11	Sonitpur SPP (APDCL)	SJVN GREEN ENERGY LIMITED	Assam	50	06-08-2025	Solar
12	Rajasthan Urja Vikas Nigam Ltd. (RUVNL) SPP, Nawa	SJVN GREEN ENERGY LIMITED	Rajasthan	100	30-09-2025	Solar
TOTAL;				2058		

S. No	Name of the Project	Name of the Developer	Project Location	Under Construction Capacity (MW)	Expected date of completion	Type of Project (Solar/Wind/Hybrid)
NHPC						
1	NHPC Limited	NHPC Limited	Khavda,Bhuj,Kutch Gujarat	600	02-03-2026	Solar
2	NHPC Limited	NHPC Limited	Karnisar Bhatiyani, Bikaner, Rajasthan	300	31-08-2025	Solar
3	NHPC Limited	NHPC Limited	NP Kunta, Andhra Pradesh	100	31-08-2025	Solar
4	NHPC Limited	NHPC Limited	Ladeihil,Jaganath Prasad,Ganjam , Odisha	40	05-06-2025	Solar
5	NHPC Limited	NHPC Limited	West Kallad, Kollam , Kerala	50	06-02-2026	Solar
6	NHPC Limited	NHPC Limited	Khavda,Bhuj,Kutch Gujarat	200	20-08-2025	Solar
TOTAL;				1290		
DVC						
1	Damodar Valley Corporation (DVC)	SPD	RTPS, WB	10	-	Solar
2	Damodar Valley Corporation (DVC)	SPD	MTPS, WB	14	30-05-2025	Solar
3	Damodar Valley Corporation (DVC)	SPD	Konar, JH	8	26-06-2025	Solar

S. No .	Name of the Project	Name of the Developer	Project Location	Under Construction Capacity (MW)	Expected date of completion	Type of Project (Solar/Wind/ Hybrid)
4	DVC Floating Solar Park Ph-I	Green Valley Renewable Energy GVREL - A JV of DVC & NTPC Green Energy Limited	Tilaya Dam, Koderma, Jharkhand And, Panchet Dam, Dhanbad, Jharkhand (part of project in West Bengal)	310	-	Solar
TOTAL;				342		
THDC						
	NO PROJECTS ARE UNDER CONSTRUCTION PERTAINING TO THDC					

Under-construction Renewable Energy Capacity All across the Country including CPSUs under MoP and SECI under MNRE (in MW).

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
1	Tilaiya	GVREL	State- Jharkhand	155	0	155	31-07-2025	31-03-2026	Solar
2	Panchet-I	GVREL	State- West Bengal	75	0	75	30-09-2025	31-03-2026	Solar
3	Panchet-II	GVREL	State- Jharkhand	80	0	80	31-07-2025	31-03-2026	Solar
4	Bhuj	INGEL	State- Gujarat	600	0	600	30-09-2025	30-06-2026	Wind
5	Kalyanpur, Dwarka	INGEL	State- Gujarat	356	0	356	31-03-2026	31-01-2027	Wind
6	Bidar	INGEL	State- Karnataka	200	0	200	31-12-2027	31-12-2027	Solar
7	Huoban Pvt Ltd	SPV	Village Bhadgaon, Tal- Sakri, Dist- Dhule, Maharashtra	100	90.705	9.295	13-09-2022	31-07-2025	Solar
8	IRCON RENEWABLE POWER LIMITED	IRCON RENEWABLE POWER LIMITED	Pavagada, Distt. Tumkur, Karnataka	500	150	350	16-09-2025	16-09-2025	Solar
9	100MW Wind Power Project	Waft Energy Private Limited	Ladwan, Agar, Madhya Pradesh	100	0	100	31-03-2027	31-03-2027	Wind
10	100MW Wind Power Project	Dangri Wind Energy Private Limited	Ramgarh. Jaisalmer Rajasthan	100	0	100	31-03-2030	31-03-2030	Wind

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
11	100MW Wind Power Project	Dharvi kalan Wind Energy Private Limited	Ramgarh. Jaisalmer Rajasthan	100	0	100	31-03-2030	31-03-2030	Wind
12	100MW Wind Power Project	Junachay Wind Energy Private Limited	Ramgarh. Jaisalmer Rajasthan	100	0	100	31-03-2030	31-03-2030	Wind
13	500MW Project - Renewable Park	Inox Wind Energy Limited	STU - Dangri II, Rajasthan	500	0	500		31-12-2026	Solar
14	C&I	Skadar Solar Private Limited	Solapur- Maharashtra	200	0	200	31-05-2026	31-05-2026	Solar
15	C&I	Asnen Solar Private Limited	Mandsaur- Madhya Pradesh	200	0	200	31-05-2027	31-05-2027	Solar
16	Ortusun Renewable (Solarworld)-Owned (Captive)	Ortusun Renewables	Deoli, Wardha, Maharashtra	20	0	20	31-03-2025	31-05-2025	Solar
17	SECI Hybrid-3	AMP Energy Green EIGHT Pvt. Ltd.	Fatehgarh-IV (Section-1)	130	0	130	30-09-2025	30-09-2025	Hybrid
18	SECI Hybrid-5	AMP Energy Green Ten Pvt. Ltd.	Fatehgarh-IV (Section-1)	120	0	120	19-09-2025	19-09-2025	Hybrid

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
19	SECI Hybrid-6	AMP Energy Green Sixteen Pvt. Ltd.	Kurnool-III	100	0	100	30-06-2026	30-06-2026	Hybrid
20	CESC	AMP Energy Green Seventeen Pvt. Ltd.	Kurnool-III	150	0	150	28-06-2025	28-06-2025	Hybrid
21	NTPC Hybrid-5	AMPIN Energy Utility Three Pvt. Ltd.	Bidar (Phase-1)	150	0	150	31-12-2027	31-12-2027	Hybrid
22	SJVN HB-2	AMPIN Energy Utility Two Pvt. Ltd.	Bidar (Phase-1)	150	0	150	31-12-2027	31-12-2027	Hybrid
23	SECI Hybrid-8	AMPIN Energy Utility Four Pvt. Ltd.	Tumkur-II	150	0	150	31-12-2027	31-12-2027	Hybrid
24	NTPC Hybrid-2	AMPIN Energy Utility Pvt. Ltd.	Ananthapuram-II PS, Andhra Pradesh	150	0	150	23-04-2027	23-04-2027	Hybrid
25	SHN Green Ramgarh One Wind Power Project (297 MW standalone ISTS connectivity Wind)	SHN Green Power Private Limited (Developer Company)	Village Ramgarh, Jaislmer District, Rajasthan State	300	0	300	31-03-2030	31-03-2030	Wind
26	Purvah Bikaner One Solar Power Project	Purvah Green Power Private Limited (Developer Company)	Village Sodhwali, Bikaner District, Rajasthan	300	0	300	31-03-2030	31-03-2030	Solar
27	Purvah Bikaner Two Solar Power Project	Purvah Green Power Private Limited (Developer Company)	Village Binjharwali, Bikaner District, Rajasthan	300	0	300	31-03-2030	31-03-2030	Solar
28	Purvah Raghanesda One Solar Power Project	Purvah Green Power Private Limited (Developer Company)	Village Raghanesda , Banaskantha, Gujarat	300	0	300	01-04-2028	01-04-2028	Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
29	Purvah Bellary One Solar Power Project	Purvah Green Power Private Limited (Developer Company)	Village Moregeri, District Vijayanagara, Karnataka	300	0	300	01-09-2028	01-09-2028	Solar
30	Purvah Renewable Bellary One Wind Power Project	Purvah Renewable Power Private Limited (Developer Company)	Village Ittigi, District Vijayanagara, Karnataka	300	0	300	01-09-2028	01-09-2028	Wind
31	Vital Green Kurnool One Wind Power Project	Vital Green Power Private Limited (Developer Company)	Village Pattikonda, District Kurnool, Andhra Pradesh	300	0	300	31-08-2027	31-08-2027	Wind
32	Purvah Davangere One Wind Power Project	Purvah Green Power Private Limited (Developer Company)	Village Kanchikere, District Davangere, Karnataka	300	0	300	01-04-2028	01-04-2028	Wind
33	Purvah Ananthapuram One Solar Power Project	Purvah Green Power Private Limited (Developer Company)	Village Palthur, District Ananthapuram, Andhra Pradesh	300	0	300	01-01-2029	01-01-2029	Solar
34	Purvah Kurnool One RE Power Project	Purvah Green Power Private Limited (Developer Company)	Village Karumanchi, District Kurnool, Andhra Pradesh	300	0	300	01-09-2029	01-01-2029	Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
35	Purvah Kadapa One RE Power Project	Purvah Green Power Private Limited (Developer Company)	Village Kolumula Palli, District Kadapa, Andhra Pradesh	300	0	300	01-09-2029	01-01-2029	Solar
36	PSPCL	CtrlS Datacenters Ltd	Wardha, Maharashtra	100	50	50	31-03-2025	30-09-2025	Solar
37	-	Amplus Everest Pvt. Ltd.	Dist. Cuddapah, Andhra Pradesh	130	0	130	31-12-2026	31-12-2026	Hybrid
38	-	Amplus IIFA Solar Pvt. Ltd.	Dist. Cuddapah, Andhra Pradesh	130	0	130	31-12-2026	31-12-2026	Hybrid
39	-	Amplus Sun Beat Pvt. Ltd.	Dist. Karur, Tamil Nadu	80	0	80	31-12-2026	31-12-2026	Wind

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
40	-	Amplus Theta Energy Pvt. Ltd.	Dist. Karur, Tamil Nadu	65	0	65	31-12-2026	31-12-2026	Wind
41	-	Amplus Tungabhadra Pvt. Ltd.	Dist. Sonebhadra, Uttar Pradesh	50	0	50	30-09-2025	30-09-2025	Solar
42	-	Amplus Kaveri Solar Pvt. Ltd.	Dist. Wardha, Maharashtra	100	0	100	31-08-2025	31-08-2025	Solar
43	-	Amplus Iru Pvt. Ltd.	Dist. Thoothukudi	180	108	72	31-05-2024	-	Hybrid
44	C&I	Reliance Jio Infocomm Limited	Dhumansur Village, Humnabad Taluka, Bidar District, Karanataka State	50	25	25	31-12-2025	31-12-2025	Solar
45	GUVNL	Solarcraft Power India 3 Pvt. Ltd.	Gir Somnath District, Gujarat	200	0	200	22-02-2025	31-05-2025	Wind
46	GUVNL	Solarcraft Power India 14 Pvt. Ltd.	Gir Somnath District, Gujarat	50	0	50	17-10-2025	17-10-2025	Wind

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
47	GUVNL	Solarcraft Power India 14 Pvt. Ltd.	Bhavnagar District, Gujarat	40	0	40	19-02-2026	30-06-2025	Wind
48	SJVNL	Solarcraft Power India 16 Pvt. Ltd.	Kalaburagi District, Karnataka	150	0	150	12-05-2026	12-05-2026	Hybrid
49	Amazon	Solarcraft Power India 7 Pvt. Ltd.	Kalaburagi District, Karnataka	100	0	100	01-06-2027	01-06-2027	Wind
50	NHPC	Solarcraft Power India 20 Pvt. Ltd.	Kalaburagi District, Karnataka	50	0	50	17-12-2026	17-12-2026	Hybrid
51	M/s. Oyster Green Hybrid One private Limited.	Oyster Green Hybrid One private Limited.	Dayapar, Kutch (GJ)	99	0	99	31-10-2026	31-05-2025	Wind
52	SECI Wind XIV	Apraava Energy Private Limited	Aski Village, Vijayapura District, Karnataka State	300	0	300	27-12-2025	31-05-2027	Wind
53	NHPC Solar ISTS-I	Apraava Energy Private Limited	Bhanipura Village, Bikaner District, Rajasthan State	250	0	250	17-04-2026	31-12-2025	Solar
54	NTPC Solar ISTS-I	Apraava Energy Private Limited	Bhanipura Village, Bikaner District, Rajasthan State	300	0	300	30-06-2026	31-12-2025	Solar
55	NTPC Solar ISTS-III	Apraava Energy Private Limited	Bhanipura Village, Bikaner District, Rajasthan State	50	0	50	28-02-2026	28-02-2026	Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
56	220 MW Solar Project by SRIPL5 at Bikner	SRIPL5	Jaimalsar, Rajasthan	232	176	44	27-12-2025	30-06-2025	Solar
57	399.8 MW Hybrid Project at Koppal Karnataka	SRIPL1	Koppal, Karnataka	399.8	178.5	221.3	31-10-2024	31-05-2025	Hybrid
58	470 MW Hybrid Project at Gadag, Karnataka	SRIPL3	Gadag, Karnataka	470	0	470	01-10-2024	-	Hybrid
59	350 MW Wind project at Kallam, Maharashtra	SRIPL4	Kallam, Maharashtra	350	0	350	05-10-2025	31-05-2025	Wind
60	900 MW Solar Plant at Fatehgarh	SRIPL5, SRIPL8, SRIPL9	Fatehgarh, Rajasthan	900	0	900	22-08-2026	30-05-2026	Solar
61	500 MW Hybris Plant at Solapur	SRIPL5	Solapur, Maharashtra	500	0	500	31-03-2025	31-08-2025	Hybrid
62	300 MW Wind Project at Kallam	SRIPL5	Kallam, Maharashtra	300	0	300	05-10-2025	31-08-2025	Wind
63	432 MW Hybrid Plant at Ananthapur	NA	Anathapur, Andhra Pradesh	432	0	432	31-03-2027	31-03-2027	Hybrid
64	300 MW Solar plant at Bhadla	NA	Bikampur, Rajasthan	300	0	300	30-06-2028	30-06-2028	Solar
65	720 MW Hybrid Plant at Devangere	NA	Devangere, Karnataka	720	0	720	31-08-2026	31-08-2026	Hybrid
66	Gadag- II	NA	Dharawad & Koppal, Karnataka	763	0	763	30-12-2025	30-06-2026	Hybrid
67	Gadag- II	NA	Balagod, Karnataka	1204	0	1204	30-06-2026	30-06-2026	Hybrid

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
68	Kallam	NA	Kallam, Maharashtra	150	0	150	05-10-2025	31-10-2025	Wind
69	Lakadia	NA	Kutch, Gujarat	960	0	960	31-03-2027	30-06-2026	Hybrid
70	Sirohi	NA	Jalore, Rajasthan	300	0	300	31-03-2027	31-03-2027	Solar
71	NHPC	SRIPL	Raghanesda (BESS)	150	0	150	31-12-2027	31-12-2027	Solar
72	NTPC	SRIPL 20	Bellary	200	0	200	30-04-2027	30-04-2027	Wind
73	SECI FDRE IV	SRIPL 11	Bellary	100	0	100	30-03-2027	30-03-2027	Wind
74	SJVN	SPIRL		100	0	100	31-12-2027	31-12-2027	Solar
75	SECI	Tejorupa Renewables India Project Private Limited	Barmer, Rajasthan	250	0	250	07-11-2026	25-01-2027	Solar
76	SJVN	UPC Renewables India Management Private Limited	Bijapur, Rajasthan	100	0	100	30-09-2026	27-02-2027	Wind
77	SIROHI SOLAR POWER PROJECT (300 MW stand alone ISTS connectivity Solar Power Project)	CESC Limited (Developer Company)	Sheoganj Tehsil, District Sirohi, Rajasthan State	300	0	300	31-03-2027	31-03-2027	Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
78	PURVAH BHUJ ONE WIND POWER PROJECT (99 MW Wind Power Project with ISTconnectivity bay sharing with INOX)	Purvah Green Power Private Limited (Developer Company)	Village Dayapar, Kachchh District, Gujarat State	99	0	99	31-10-2026	31-10-2026	Wind
79	PURVAH NAGAU SOLAR POWER PROJECT (300 MW stand alone ISTS connectivity Solar Power Project)	Purvah Green Power Private Limited (Developer Company)	Village Charnisar, Nagaur District, Rajasthan State	300	0	300	31-05-2027	31-05-2027	Solar
80	PURVAH JAMNAGAR ONE WIND POWER PROJECT (297 MW stand alone ISTS connectivity Wind Power Project)	Purvah Green Power Private Limited (Developer Company)	Village Hadiyana, Jamnagar District, Gujarat State	297	0	297	31-07-2026	31-07-2026	Wind
81	PURVAH BIJAPUR ONE WIND POWER PROJECT (351 MW stand alone ISTS connectivity Wind Power Project)	Purvah Green Power Private Limited (Developer Company)	Village Dhavalagi, Bijapur District, Karnataka State	351	0	351	31-07-2026	31-08-2027	Wind
82	PURVAH BIJAPUR TWO WIND POWER PROJECT (250.8 MW stand alone ISTS connectivity Wind Power Project)	Purvah Green Power Private Limited (Developer Company)	Village Hunsagi, Bijapur District, Karnataka State	250.8	0	250.8	31-08-2027	31-08-2027	Wind
83	PURVAH ANATAPURAM TWO	Purvah Green Power Private Limited	Village Deviredhypalli,	349.8	0	349.8	31-01-2027	31-01-2027	Wind

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
	WIND POWER PROJECT (349.8 MW stand alone ISTS connectivity Wind Power Project)	(Developer Company)	Anantapuram District, Andhra Pradesh State						
84	PURVAH PACHORA ONE WIND POWER PROJECT (297 MW stand alone ISTS connectivity Wind Power Project)	Purvah Green Power Private Limited (Developer Company)	Village Dhandheda Kanad, Agar Malwa District, Madhya Pradesh State	297	0	297	31-08-2027	31-08-2027	Wind
85	PURVAH ANATAPURAM ONE WIND POWER PROJECT (339.9 MW stand alone ISTS connectivity Wind Power Project)	Purvah Green Power Private Limited (Developer Company)	Village Ralla, Anantapuram District, Andhra Pradesh State	339.9	0	339.9	31-01-2027	31-01-2027	Wind
86	BHADLA THREE SKP GREEN VENTURES PRIVATE LIMITED (300 MW stand alone ISTS connectivity Solar Park)	SPV - HRP Green Power Private Limited	Village Nokh and Geleba Camp, Tehsil Bap, District Phalodi, Rajasthan State	300	0	300	03-04-2026	03-04-2026	Solar
87	Bhojraj Renewables Energy Private Limited (450 MW W-S Hybrid Power Project)	HPPD - Bhojraj Renewables Energy Private Limited	Co-located Hybrid at Sitamau, Mandsaur, Madhya Pradesh	300	0	300	31-12-2026	31-12-2026	Hybrid
88	DESHRAJ SOLAR 300 MW SOLAR	SPV - Deshraj Solar Energy Private Limited	Karnisar Bhatiyan,	150	0	150	31-01-2027	31-01-2027	Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
	PHOTOVOLTAIC PROJECT		Bikaner, Rajasthan						
89	SECI Ltd.	Clean Renewable Energy (Barmer) Private Limited (SPV of Hero Solar Energy Private Limited)	Kurnool, Andhra Pradesh	120	0	120	30-06-2026	30-06-2026	Hybrid
90	SJVN Ltd.	Clean Renewable Energy Hybrid Three Private Limited (SPV of Hero Solar Energy Private Limited)	Nandyal, Andhra Pradesh	120	0	120	13-05-2026	13-05-2026	Hybrid
91	SJVN Ltd.	Clean Solar Power (Baniyana) Private Limited (SPV of Hero Solar Energy Private Limited)	Bidar, Karnataka	150	0	150	21-05-2026	21-05-2026	Hybrid
92	NHPC Ltd.	Clean Renewable Energy AP One Private Limited (SPV of Hero Solar Energy Private Limited)	Bidar, Karnataka	100	0	100	23-12-2026	23-12-2026	Hybrid
93	NTPC Ltd.	Clean Renewable Energy Hybrid Five Private Limited (SPV of Hero Solar Energy Private Limited)	Lakadia, Gujarat	120	0	120	11-04-2027	11-04-2027	Hybrid

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
94	SECI Ltd.	Clean Renewable Energy Hybrid Eight Private Limited (SPV of Hero Solar Energy Private Limited)	Bidar, Karnataka	250	0	250	27-09-2026	27-09-2026	Solar
95	SJVN Ltd.	Clean Renewable Energy Hybrid Twelve Private Limited (SPV of Hero Solar Energy Private Limited)	Ananthapuram, Andhra Pradesh	120	0	120	24-03-2027	24-03-2027	Hybrid
96	SECI Ltd.	Clean Renewable Energy Hybrid Eleven Private Limited (SPV of Hero Solar Energy Private Limited)	Lakadia, Gujarat	270	0	270	31-03-2027	31-03-2027	Solar
97		Juniper Green Cosmic Pvt LTd	Bikaner, RJ	100	0	100	01-01-2025	31-12-2025	Solar
98		Juniper Nirjara Energy Pvt LTd	Bikaner, RJ	100	50	50	31-12-2025	31-12-2025	Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
99		Juniper Green Cosmic Pvt LTd	Barju, Bikaner, RJ	300	150	150	28-02-2026	28-02-2026	Solar
100	SJVN	Juniper Green Stellar Pvt LTd	Sheo, Barmer, RJ	500	135	365	01-06-2026	01-06-2026	Hybrid
101	SJVN	Juniper Green Stellar Pvt LTd	Sheo, Barmer, RJ	300	0	300	01-12-2026	01-12-2026	Solar
102	SJVN, SECI, NTPC	Juniper Green Energy Pvt LTd	Kalyanpur, Devbhumi Dwarka, GJ	300	0	300	30-06-2026	30-06-2026	Wind
103	NTPC, SECI	Juniper Green Beta Pvt LTd	Jodhpur, RJ	300	0	300	01-02-2026	01-02-2026	Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
104		Juniper Green Energy Pvt LTd	Barmer, RJ	300	0	300	01-03-2027	01-03-2027	Wind
105		Juniper Green Energy Pvt LTd	Mandsaur, MP	300	0	300	01-06-2028	01-06-2028	Wind
106		Juniper Green Energy Pvt LTd	Ramgarh	300	0	300	01-12-2028	01-12-2028	Solar
107		Juniper Green Energy Pvt LTd	Lakadiya, GJ	300	0	300	01-06-2027	01-06-2027	Wind
108		Juniper Green Energy Pvt LTd	Lakadiya, GJ	150	0	150	01-03-2027	01-03-2027	Wind
109		Juniper Green Energy Pvt LTd	Lakadiya, GJ	200	0	200	01-03-2029	01-03-2029	Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
110		Juniper Green Energy Pvt LTd	Dev bhumi Dwarka, GJ	100	0	100	01-06-2027	01-06-2027	Wind
111		Juniper Green Energy Pvt LTd	Dev bhumi Dwarka, GJ	200	0	200	01-06-2028	01-06-2028	Wind
112		Juniper Green Energy Pvt LTd	Sheo, Barmer, RJ	50	0	50	01-12-2027	01-12-2027	Solar
113		Juniper Green India Six Pvt Ltd	Jodhpur, RJ	300	0	300	01-06-2028	01-06-2028	Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
114		Juniper Green Energy Pvt LTd	Solapur, MH	350	0	350	01-06-2028	01-06-2028	Solar
115		Juniper Green Energy Pvt LTd	Solapur, MH	50	0	50	01-06-2028	01-06-2028	Solar
116		Juniper Green Gem Pvt Ltd	Dhule, MH	100	0	100	01-06-2028	01-06-2028	Solar
117		Juniper Green Gem Pvt Ltd	Dhule, MH	200	0	200	01-06-2028	01-06-2028	Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
118		Juniper Green Energy Pvt LTd	Navinal, GJ	600	0	600	01-06-2028	01-06-2028	Solar
119		Juniper Green Energy Pvt LTd	Mandsaur, MP	50	0	50	01-06-2028	01-06-2028	Wind
120		Juniper Green Energy Pvt LTd	Dev bhumi Dwarka, GJ	300	0	300	01-06-2028	01-06-2028	Wind
121		Juniper Green Energy Pvt LTd	Lakadiya-II , GJ	150	0	150	01-06-2028	01-06-2028	Wind
122		Juniper Green Energy Pvt LTd	Lakadiya-II , GJ	150	0	150	01-06-2028	01-06-2028	Solar
123		Juniper Green Energy Pvt LTd	Merta, RJ	300	0	300	01-12-2027	01-12-2027	Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
124	NTPC	Juniper Green Energy Pvt LTd	Bikaner, RJ	130	0	130	01-03-2030	01-03-2030	Solar
125		Juniper Green Beam Pvt LTd	Dev bhumi Dwarka, GJ (Bhogat)	50	0	50	01-05-2025	01-05-2025	Wind
126		Juniper Green Kite Pvt LTd	Dev bhumi Dwarka, GJ	70	0	70	01-08-2025	01-08-2025	Wind
127		Juniper Green Kite Pvt LTd	rajkot, GJ	90	0	90	01-06-2026	01-06-2026	Wind
128	SECI	Scatec India Renewables One Pvt Ltd	Khustagi-Karnataka	300	0	300	31-12-2027	31-12-2027	Wind
129	Northern Railway	Sprng Akshaya Urja Pvt. Ltd.	Solar - Rajasthan, Wind - Madhya Pradesh and Tamil Nadu	417.8	0	417.8	26-06-2025	26-06-2025	Solar
130	GUVNL	Sprng Green Power Pvt. Ltd.	Banas Kantha , Gujarat	300	0	300	28-10-2024	31-12-2027	Solar
131	SECI	Sprng Soura Kiran Pvt. Ltd.	Kadappa, Andhra Pradesh	250	0	250	29-06-2020	28-02-2026	Solar
132	SECI	Sprng Power Earth Pvt. Ltd.	Banaskantha , Gujarat	250	0	250	31-03-2026	31-03-2026	Solar
133	NHPC	Sprng Power Pvt. Ltd.	Fatehgarh, Rajasthan	250	0	250	25-04-2026	25-04-2026	Solar
134	NTPC	Sprng Vayu Vidyut Pvt. Ltd.	Solar - Bhardava, Banaskantha, Gujarat	250	0	250	29-06-2026	29-06-2026	Hybrid

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
			Wind - Ahu, Dhar, Madhya Pradesh						
135	NTPC	Yet to be finalized	Yet to be finalized	150	0	150	31-12-2027	31-12-2027	Hybrid
136		ReNew Dinkar Urja Pvt Ltd.	Rajasthan	200	0	200	15-05-2024	30-09-2025	Solar
137	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	IB Vogt Solar Seven Pvt Ltd	Rajasthan	300	0	300	19-09-2025	30-09-2025	Solar
138		ReNew Surya Jyoti Private Limited	Rajasthan	210	0	210	19-09-2025	31-05-2025	Solar
139		ReNew Surya Pratap Private Limited	Rajasthan	210	0	210	19-09-2025	31-05-2025	Solar
140	PSPCL	ReNew Dinkar Jyoti Pvt Ltd.	Rajasthan	100	0	100	19-09-2025	30-09-2025	Solar
141		ReNew Solar (Shakti Three) Private Limited	Rajasthan	300	0	300	19-09-2025	30-09-2025	Solar
142		ReNew Solar (Shakti Five) Private Limited	Rajasthan	400	0	400	19-09-2025	30-09-2025	Solar
143		ReNew Samir Shakti Pvt Ltd.	Rajasthan	300	0	300	19-09-2025	30-09-2025	Solar
144		ReNew Solar (Shakti Six) Pvt. Ltd.	Rajasthan	1000	0	1000	31-03-2026	31-03-2026	Solar
145	SECI	ReNew Solar Power Private Limited (2 x 300)	Rajasthan	300	0	300	01-03-2026	30-11-2026	Solar
146	SECI	ReNew Solar Power Private Limited (2 x 300)	Rajasthan	300	0	300	01-03-2026	30-11-2026	Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
147		Renew Sun Power Private Limited	Rajasthan	300	0	300	01-11-2026	30-11-2026	Solar
148		Auxo Sunlight Private Limited	Rajasthan	300	0	300	30-12-2026	30-12-2026	Solar
149	NTPC	ReNew Solar Power P. Ltd	Rajasthan	400	0	400	01-03-2027	01-03-2027	Solar
150	NTPC	ReNew Solar Power Pvt Ltd	Rajasthan	300	0	300	01-06-2027	01-06-2027	Solar
151		ReNew Solar (Shakti Six) Pvt. Ltd. (400+400)	Rajasthan	400	0	400	01-01-2029	01-01-2029	Solar
152		ReNew Solar (Shakti Six) Pvt. Ltd. (400+400)	Rajasthan	400	0	400	01-01-2029	01-01-2029	Solar
153	SECI	ReNew Solar Power P. Ltd	Rajasthan	300	0	300	31-03-2030	31-03-2030	Solar
154	SJVN	ReNew Solar Power P. Ltd	Rajasthan	200	0	200	31-03-2030	31-03-2030	Solar
155	SJVN	ReNew Solar Power P. Ltd	Rajasthan	300	0	300	31-03-2030	31-03-2030	Solar
156	SECI	ReNew Solar Power Pvt Ltd	Rajasthan	300	0	300	31-12-2029	31-12-2029	Solar
157	REMCL	ReNew Solar Power Pvt Ltd	Rajasthan	200	0	200	01-09-2030	30-09-2030	Solar
158	NTPC	ReNew Solar Power Pvt Ltd	Rajasthan	400	0	400	01-03-2030	31-03-2030	Solar
159	NTPC	ReNew Solar Power Pvt Ltd	Rajasthan	300	0	300	01-03-2030	31-03-2030	Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
160		ReNew Solar Power Pvt Ltd	Rajasthan	100	0	100	01-03-2030	31-03-2030	Solar
161		ReNew Solar Power Pvt Ltd	Rajasthan	100	0	100	01-03-2030	31-03-2030	Solar
162		ReNew Solar Power Pvt Ltd	Rajasthan	100	0	100	01-03-2030	31-03-2030	Solar
163		ReNew Solar Power Pvt Ltd	Rajasthan	200	0	200	01-03-2030	31-03-2030	Solar
164		ReNew Solar Power Pvt Ltd	Rajasthan	200	0	200	01-03-2030	31-03-2030	Solar
165	NTPC	ReNew Solar Power Pvt Ltd	Rajasthan	250	0	250	31-12-2030	31-12-2030	Solar
166	NTPC	ReNew Solar Power Pvt Ltd	Rajasthan	300	0	300	01-03-2031	31-03-2031	Solar
167	NTPC	ReNew Solar Power Pvt Ltd	Rajasthan	300	0	300	31-12-2030	31-12-2030	Solar
168	SJVN	ReNew Solar Power Pvt Ltd	Rajasthan	200	0	200	01-03-2031	31-03-2031	Solar
169	SJVN	ReNew Solar Power Pvt Ltd	Rajasthan	200	0	200	01-03-2031	31-03-2031	Solar
170		ReNew Vayu Energy Private Limited	Karnataka	300	0	300	01-03-2027	01-03-2027	Hybrid

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
171		ReNew Vikram Shakti Private Limited	Andhra Pradesh	1710	0	1710	01-03-2026	01-03-2026	Hybrid
172		ReNew Vikram Shakti Private Limited	Andhra Pradesh	160	0	160	01-02-2028	01-02-2028	Hybrid
173		ReNew Solar (Shakti Eight) Pvt. Ltd.	Gujarat	200	0	200	01-09-2026	01-09-2026	Solar
174		ReNew Solar (Shakti Eight) Pvt. Ltd.	Gujarat	100	0	100	01-09-2026	01-09-2026	Solar
175		ReNew Solar Power Pvt Ltd	Gujarat	300	0	300	01-09-2027	01-09-2027	Solar
176		ReNew Solar Power Pvt Ltd	Gujarat	300	0	300	01-11-2027	01-11-2027	Solar
177		ReNew Solar Power Pvt Ltd	Gujarat	100	0	100	01-02-2028	01-02-2028	Solar
178		ReNew Solar Power Pvt Ltd	Gujarat	100	0	100	01-02-2028	01-02-2028	Solar
179		ReNew Solar Power Pvt Ltd	Gujarat	200	0	200	01-01-2028	01-01-2028	Solar
180		ReNew Solar Power Pvt Ltd	Gujarat	300	0	300	28-02-2029	28-02-2029	Solar
181		ReNew Solar Power Pvt Ltd	Gujarat	300	0	300	28-02-2029	28-02-2029	Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
182	SECI	ReNew Solar Power Pvt Ltd	Gujarat	200	0	200	28-02-2029	28-02-2029	Solar
183		ReNew Solar Power Pvt Ltd	Gujarat	100	0	100	28-02-2029	28-02-2029	Solar
184		ReNew Solar Power Pvt Ltd	Gujarat	100	0	100	28-02-2029	28-02-2029	Solar
185	Merchant	ReNew Green Energy Solutions Pvt ltd	Maharashtra	403	0	403	30-03-2025	31-05-2025	Hybrid
186	SECI	ReNew Solar Power Pvt Ltd	Maharashtra	100	0	100	01-05-2025	31-07-2025	Solar
187		ReNew Solar Power Pvt Ltd	Madhya Pradesh	200	0	200	01-09-2027	01-09-2027	Solar
188	SECI	ReNew Solar Power Private Limited	Karnataka	300	291	9	31-12-2022	15-05-2025	Wind
189	SECI	ReNew Surya Ojas Pvt. Ltd.	Karnataka	300	289	11	31-12-2022	15-05-2025	Hybrid
190	SECI	ReNew Solar Power Private Limited	Karnataka	300	92.4	207.6	31-12-2022	30-06-2025	Wind
191	SECI	ReNew Naveen Urja Private Limited	Karnataka	297.5	0	297.5	01-07-2024	31-03-2026	Wind
192	Merchant	ReNew Wind Energy AP5 Private Ltd	Karnataka	231.8	0	231.8	31-03-2028	31-03-2028	Wind
193	NTPC	ReNew Solar Power Private Limited	Karnataka	100	0	100	31-07-2027	31-07-2027	Wind
194	NTPC	ReNew Solar Power Private Limited	Karnataka	100	0	100	31-07-2027	31-07-2027	Wind
195	SECI	ReNew Solar Power Private Limited	Maharashtra	300	0	300	31-12-2022	30-09-2025	Wind

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
196	Merchant	ReNew Green (MHP One) Pvt. Ltd.	Maharashtra	150	0	150	31-10-2025	30-06-2025	Wind
197	Merchant	ReNew Green Energy Solutions Pvt ltd	Maharashtra	197	0	197	30-09-2025	01-09-2025	Hybrid
198	Merchant	ReNew Tej Shakti Pvt. Ltd.	Maharashtra	300	0	300	30-06-2025	31-03-2026	Wind
199	Merchant	ReNew Green Energy Solutions Pvt ltd	Maharashtra	237	0	237	31-03-2027	31-03-2027	Wind
200	Merchant	ReNew Urja Shachar Pvt Ltd	Madhya Pradesh	300	0	300	01-06-2025	31-12-2025	Wind
201	Merchant	ReNew Samir Urja Pvt Ltd	Madhya Pradesh	300	0	300	01-12-2025	31-12-2025	Wind
202	NTPC	ReNew Solar Power Private Limited	Andhra Pradesh	400	0	400	01-06-2027	01-06-2027	Wind
203	Merchant	ReNew Vikram Shakti Private Ltd	Andhra Pradesh	140	0	140	01-02-2028	01-02-2028	Hybrid
204	NHPC	ReNew Solar Power Private Limited	Gujarat	250	0	250	30-09-2026	30-09-2026	Wind
205	REMCL	RENEW SOLAR POWER PRIVATE LIMITED	MAHARASHTRA	200	0	200	30-11-2026	30-11-2026	Wind
206	SJVN FDRE	RENEW SOLAR POWER PRIVATE LIMITED	RAJASTHAN	70	0	70	31-03-2028	31-03-2028	Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
207	SJVN FDRE	RENEW SOLAR POWER PRIVATE LIMITED	RAJASTHAN	300	0	300	31-01-2027	31-01-2027	Solar
208	SJVN FDRE	RENEW SOLAR POWER PRIVATE LIMITED	RAJASTHAN	70	0	70	31-01-2027	31-01-2027	Solar
209	REMCL	RENEW SOLAR POWER PRIVATE LIMITED	MAHARASHTRA	100	0	100	30-11-2026	30-11-2026	Wind
210	NHPC	ReNew Solar Power Private Limited	RAJASTHAN	300	0	300	31-03-2027	31-03-2027	Solar
211	NHPC	ReNew Solar Power Private Limited	RAJASTHAN	300	0	300	31-03-2027	31-03-2027	Solar
212	NHPC	ReNew Solar Power Private Limited	RAJASTHAN	300	0	300	31-03-2027	31-03-2027	Solar
213	NHPC	ReNew Solar Power Private Limited	RAJASTHAN	300	0	300	30-04-2027	30-04-2027	Solar
214	NHPC	ReNew Solar Power Private Limited	RAJASTHAN	300	0	300	30-04-2027	30-04-2027	Solar
215	NTPC	ReNew Solar Power Private Limited	RAJASTHAN	300	0	300	30-04-2027	30-04-2027	Solar
216	NHPC	ReNew Solar Power Private Limited	RAJASTHAN	150	0	150	30-04-2027	30-04-2027	Solar
217	NHPC	ReNew Solar Power Private Limited	RAJASTHAN	150	0	150	30-04-2027	30-04-2027	Solar
218	500 MW ISTS-connected Wind Power Projects (Tranche-XVI)	Powerica Limited	Jam Khambhaliya, Gujarat	50	0	50	31-12-2025	30-06-2025	Wind

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
219	500 MW ISTS-connected Wind Power Projects (Tranche-XVII)	Powerica Limited	Jam Khambhaliya, Gujarat	50	0	50	14-10-2026	31-3-2026	Wind
220	SECI	ACME Sikar Solar Pvt Ltd	Village - Jaimalsar and Nokha Daiya, Tehsil-Bikaner, District - Bikaner,Rajasthan	300	0	300	30-06-2025	30-06-2025	Solar
221	NHPC	Acme Renewtech Fifth Private Limited	Chhitorgarh,Rajasthan	250	0	250	31-12-2027	31-12-2027	Solar
222	NHPC	Acme Renewtech Sixth Private Limited	Banaskantha, Gujarat Anantpur, Andhra Pradesh Chhitorgarh,Rajasthan	250	0	250	31-12-2027	31-12-2027	Solar
223	Gujarat Urja Vikas Nigam	Martial Solren Private Limited	Aravalli, Gujarat	200	100	100	06-02-2025	31-07-2025	Solar
224	Rajasthan Urja Vikas and IT Services Limited	Martial Solren Private Limited	Bikaner, Rajasthan	200	0	200	15-09-2025	15-09-2025	Solar
225	NHPC Limited	Hazel Hybren Private Limited	Bikaner, Rajasthan	300	0	300	01-05-2026	01-05-2026	Solar
226	SJVN Limited	Furies Solren Private Limited	Bikaner, Rajasthan	300	0	300	27-06-2026	27-06-2026	Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
227	NTPC Limited	Furies Solren Private Limited	Bikaner, Rajasthan	300	0	0	31-12-2027	31-12-2027	Solar
228	NHPC Limited	Migos Hybren Private Limited	Sikar, Rajasthan	600	0	0	31-12-2027	31-12-2027	Solar
229	NTPC Limited	Illuminate Hybren Private Limited	Sirohi, Rajansthan	176	0	0	31-12-2027	31-12-2027	Solar
230	MSEDCL	BN Peak Power-1 Pvt Ltd	Village - Narangwadi, District - Osmanabad, State - Maharastra	89	0	89	24-10-2026	24-10-2026	Hybrid
231	NHPC	BN Hybrid Power-1 Pvt Ltd	Tehsil- Sheo, District - Barmer, State - Rajasthan	120	0	120	22-08-2026	22-08-2026	Hybrid
232	NTPC	BN Dispatchable-1 Pvt Ltd	Tehsil- Sheo, District - Barmer, State - Rajasthan	110	0	110	28-02-2026	28-02-2026	Hybrid
233	31.5 MW Wind Solar Hybrid Project	CGE RENEWABLES PRIVATE LIMITED	Kachchh, Gujarat	31.5	0	31.5	31-03-2025	30-06-2025	Hybrid
234	36 MW Wind Power Project	CONTINUUM POWER TRADING (TN) PVT. LTD.	Kachchh, Gujarat	36	0	36	31-03-2025	30-06-2025	Wind
235	Wind Power Project	VENA ENERGY AURA PRIVATE LIMITED	Koppal, Karnataka	185.6	0	0	31-12-2026	31-12-2026	Hybrid

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
236	Wind Power Project	VENA ENERGY AURA PRIVATE LIMITED	Koppal, Karnataka	24	0	24	31-12-2027	31-12-2027	Wind
237	Solar Power Project	VENA ENERGY CLEAN POWER PRIVATE LIMITED	Veloda, Gujarat	40	0	0	25-03-2022	31-12-2027	Solar
238	Solar Power Project	Frugal Energy Private Limited	Jodhpur, Rajasthan	300	0	300	30-08-2026	30-08-2026	Solar
239	Solar Power Project	Helia Energy Park Private Limited	Barmer, Rajasthan	300	0	300	01-03-2026	01-03-2026	Solar
240	Solar Power Project	Radiant Star Solar Park Private Limited	Barmer, Rajasthan	300	0	300	15-10-2026	15-10-2026	Solar
241	SECI	TEQ Green Power XI Pvt Ltd	Ahmednagar, Maharashtra	200	0	200	31-12-2025	31-12-2025	Wind
242	Third Party	TEQ Green Power XI Pvt Ltd	Ahmednagar, Maharashtra	99.9	0	99.9	05-10-2025	30-06-2025	Wind
243	Merchant	O2 Renewable Energy III Pvt Ltd	Ahmednagar, Maharashtra	51.3	0	51.3	05-10-2025	30-06-2025	Wind
244	NTPC	TEQ Green Power XVII Pvt Ltd	Kachchh, Gujarat	300	0	300	14-08-2026	30-03-2026	Hybrid
245	NTPC	XL Xergi Power Pvt Ltd	Jaisalmer, Rajasthan	200	0	200	23-01-2025	-	Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
246	NTPC	XL Xergi Power Pvt Ltd	Jaisalmer, Rajasthan	200	0	200	05-03-2025	10-05-2025	Solar
247	NHPC	Energizent Power Pvt Ltd	Fatehgarh, Rajasthan	205	0	205	24 months from PPA	30-06-2025	Solar
248	GUVNL	Teq Green Power Private Limited	Dholera, Gujarat	200	0	200		20-06-2025	Solar
249	SJVN	TEQ Green Power XVI Pvt Ltd	Barmer, Rajashtan	50	0	50		31-12-2026	Solar
250	SJVN	TEQ Green Power XVI Pvt Ltd	Bijapur, Karnataka	70	0	70		31-12-2026	Solar
251	REMCL	TEQ Green Power XIII Pvt Ltd	Barmer, Rajashtan	120	0	120		31-12-2026	Solar
252	NTPC	TEQ Green Power IX PrivateLimited	Barmer, Rajasthan	208.5	0	208.5		31-12-2026	Hybrid
253	NTPC	TEQ Green Power IX PrivateLimited	Bellary, Karnataka	83.5	0	83.5		31-12-2027	Hybrid
254	KPTCL	Cyclic Energy Power Private Limited	Kotturu, Karnataka	144	110.23	33.78	30-09-2024	30-06-2025	Hybrid
255	C&I	Ayana Renewable Power Four Private Limited	Bhuj, Gujarat Aspiri, Andhra Pradesh	100	0	100	30-06-2025	30-06-2025	Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
256	REMCL	Project Nine Renewable Power Private Limited	Bhadla, Rajasthan Sudi, Karnataka Aspiri, Andhra Pradesh	300	0	300	28-06-2025	22-08-2026	Solar
257	SECI	Project Ten Renewable Power Private Limited	Pavagada, Karnataka Gajendragad, Karnataka	450	0	450	31-09-2025	30-09-2025	Hybrid
258	SECI	Ayana Kadapa Renewable Power Private Limited	Kadapa, Andhra Pradesh	250	0	250	28-02-2026	28-02-2026	Solar
259	GUVNL	Project Twelve Renewable Power Pvt Ltd.	Amreli, Gujarat	140	82.5	57.5	14-12-2024	-	Wind
260	GUVNL	RAJPUR RENEWABLES PRIVATE LIMITED	Gujarat	30	0	30	12-11-2024	31-05-2025	Wind
261	GUVNL	WYN RENEWABLES PRIVATE LIMITED	Gujarat	100	0	100	17-10-2025	31-01-2026	Wind
262	C&I	Sunbreeze Renewables Nine Private Limited	Bikaner Rajasthan	1000	0	1000	01-08-2026	01-01-2026	Solar
263	C&I	Sunbreeze Renewables Nine Private Limited	Bikaner Rajasthan	400	0	400	01-08-2026	01-01-2026	Solar
264	C&I	Jindal Green Wind 1 Private Limited	Tawargere, Karnataka	400	0	400	01-12-2025	01-12-2025	Wind

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
265	C&I	Jindal Green Wind 1 Private Limited	Karur, Tamilnadu	300	0	300	01-12-2025	01-12-2025	Wind
266	C&I	Jindal Green Wind 1 Private Limited	Kanakagiri, Karnataka	300	0	300	01-12-2025	01-12-2025	Wind
267	C&I	Jindal Green Wind 1 Private Limited	Karur, Tamilnadu	50	0	50		01-06-2026	Wind
268	SECI	ACME Urja One Private Limited	Kurnool, Andhra Pradesh Anantapuram, Andhra Pradesh Pachora, Madhya Pradesh	380	0	380	30-06-2026	30-06-2026	Hybrid
269	SECI	ACME Platinum Urja Private Limited	Tumkur, Karnataka	350	0	350	27-09-2026	27-09-2026	Solar
270	SJVN	ACME Surya Power Private Limited	Jaisalmer,Rajasthan Kutch & Bhuj, Gujarat	250	0	250	02-05-2026	02-05-2026	Solar
271	SJVN	ACME Sun Power Private Limited	Jaisalmer, Rajasthan Kutch & Bhuj, Gujarat Jamnagar & Dwarka, Gujarat	320	0	320	21-05-2026	21-05-2026	Solar
272	SJVN	ACME Omega Urja Private Limited	Tumkur, Karnataka	300	0	300	31-12-2027	31-12-2027	Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
273	SECI	ACME Renewtech Second Private Limited	Nagaur,Rajasthan Dwarka, Gujarat	300	0	300	31-12-2027	31-12-2027	Hybrid
274	NTPC	ACME Renewtech Private Limited	Bikaner, Rajasthan Bhuj, Gujarat	300	0	300	30-06-2026	30-06-2026	Hybrid
275	NTPC	ACME Alpa Renewables Private Limited	Mandsaur, Madhya Pradesh Shajapur, Madhya Pradesh	150	0	150	31-12-2027	31-12-2027	Hybrid
276	NHPC	ACME Venus Urja Private Limited	Barmer, Rajasthan Bellary, Karnataka Agar Malwa, Madhya Pradesh	400	0	400	31-12-2027	31-12-2027	Solar
277	NHPC	ACME Hybrid Urja Private Limited	Bellary, Karnataka Dwarka, Gujarat	280	0	280	31-12-2027	31-12-2027	Solar
278	GUVNL	ACME Pokhran Solar Pvt. Ltd.	Surendranagar, Gujarat	50	0	50	13-12-2024	30-06-2025	Wind
279	GUVNL	ACME Eco Clean Energy Pvt. Ltd	Surendranagar, Gujarat	100	0	100	17-10-2025	17-10-2025	Wind
280	SJVN	Green Pararie Enrgy Pvt Ltd	Solapur, Maharashtra	60	0	60	01-11-2026	01-11-2026	Hybrid
281	GUVNL	HR Sabarmati Pvt Ltd	Vill:Kuda,Jasra,Vasan, Teh:Lakhani,	240	120	120	16-04-2022	-	Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
			Dist:Banaskantha						
282	GUVNL	HR Sabarmati Pvt Ltd	Vill:Kuda,Jasra,Vasan,Lalpur, Matu & Dodana, Teh:Lakhani, Dist:Banaskantha	292	240	52	16-05-2022	31-12-2025	Solar
283	GUVNL	HR Sabarmati Pvt Ltd	Vill:Bhadara,Vejavada,Sarel,Piplana,Katra,Jaswanthpura,Lakara,Sankra, Teh:Harij, Dist:Patan	398	240	158	29-03-2023	31-12-2025	Solar
284	C&I	Zenataris Renewable Energy (P) Ltd.	Harakabhavi village, kudligi, karnataka	300.3	234.3	66	30-06-2025	30-06-2025	Hybrid
285	RUMSL	Talettutayi Solar Projects Nine Private Limited	Shajapur Solar Park, Shajapur District Madhya Pradesh	235	0	235	25-06-2023	30-06-2025	Solar
286	Open access project	Blue Leaf Energy Renewables Pvt Ltd	Chikli Parmar, Agar Malwa, Madhya Pradesh	235	0	235	30-06-2025	30-06-2025	Hybrid
287	ABU RENEWABLES INDIA PRIVATE LIMITED (340 MW Solar Project)	ABU RENEWABLES INDIA PRIVATE LIMITED	Bikaner, Rajasthan	340	0	340	31-03-2026	31-03-2026	Solar
288	Tunga Renewable Energy Private Limited (350 MW wind Project)	Tunga Renewable Energy Private Limited	Koppal, Karnataka	350	0	350	30-06-2025	30-06-2025	Wind

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
289	Shikhar Surya (One) Private Limited (300 MW Solar Project)	Shikhar Surya (One) Private Limited	Bikaner, Rajasthan	300	0	300	27-12-2025	27-12-2025	Solar
290	300 MW Solar Project	Khidrat Renewable Energy Pvt Ltd	Bikaner	300	0	300	27-12-2025	27-12-2025	Solar
291	100 MW Solar Project	Sourya Manthan Renewable Energy Pvt Ltd	Bikaner	100	0	100	28-02-2026	28-02-2026	Solar
292	320 MW Solar-Wind Hybrid Project	Cannice Renewables Energy Pvt Ltd	Barmer	320	0	320	28-02-2026	28-02-2026	Hybrid
293	NLC - 50MW wind capacity	INOX WIND LIMITED	ISTS - Bhuj pool I, Gujarat	50	0	50	30-06-2025	30-06-2025	Wind
294	OYSTER GREEN HYBRID ONE PRIVATE LIMITED - 99MW wind capacity	INOX WIND LIMITED	ISTS - Bhuj pool I, Gujarat	99	0	99	30-06-2025	30-06-2025	Wind
295	NTPC - 150MW wind capacity (Wind portion of SECI hybrid Tranche IV)	INOX WIND LIMITED	ISTS - Bhuj pool I, Gujarat	150	50	100	30-04-2024	-	Hybrid
296	Purvah Green Power Privarte Limited	INOX WIND LIMITED	ISTS - Bhuj pool I, Gujarat	99	0	99	30-06-2025	30-06-2025	Wind
297	NTPC	INOX WIND LIMITED	ISTS - Bhuj Pool II, Gujarat	150	0	150	22-10-2024	-	Wind

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
298	Purvah Green Power Privarte Limited	Inox Green Energy Services Limited	ISTS - Bhuj Pool II, Gujarat	300	0	300	31-03-2027	31-12-2026	Wind
299	EPC	Inox Wind Energy Limited	STU - Sukhpur, Gujarat	550	503	47		-	Wind
300	EPC	Inox Wind Energy Limited	STU - Golida, Gujarat	120	100	20		-	Wind
301	EPC	Inox Wind Energy Limited	STU - Dangri II, Rajasthan	500	0	500		30-03-2026	Wind
302	EPC	Shri Jai Ambe Energy Private Limited	STU - Kariyana, Gujarat	50	44	6		-	Wind
303	EPC	Inox Wind Limited	STU - Kalawad, Gujarat	150	0	150		30-03-2026	Wind
304	Purvah Green Power Privarte Limited	Resco Global Wind Services Private Limited	ISTS - Jam Nagar, Gujarat	100	0	100	30-03-2027	30-03-2027	Wind
305	Purvah Green Power Privarte Limited	Resco Global Wind Services Private Limited	ISTS - Jam Khambaliya, Gujarat	500	0	500	30-03-2027	30-03-2027	Wind
306	Purvah Green Power Privarte Limited	Resco Global Wind Services Private Limited	ISTS - Fategarh II, Rajasthan	300	0	300	30-03-2027	30-03-2027	Wind

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
307	Purvah Green Power Privarte Limited	Resco Global Wind Services Private Limited	ISTS - Pachoda, MP	200	0	200	30-09-2026	30-09-2026	Wind
308	EPC	Resco Global Wind Services Private Limited	STU - Akal, Rajasthan	76	0	76	Awaited	30-03-2027	Wind
309	EPC	Resco Global Wind Services Private Limited	STU - Lahori, MP	240	0	240	Awaited	30-03-2027	Wind
310	400MW Soalr /NHPC	ABC RENEWABLE ENERGY RJ-01 PVT.LTD.	Jaisalmer, Rajasthan	400	0	400	31-07-2024	-	Solar
311	380MW Soalr	ABC RJ LAND 01 Pvt.Ltd.	Jaisalmer, Rajasthan	380	0	380	30-06-2024	-	Solar
312	Adani Renewable Energy Holding Four Limited	Adani Renewable Energy Holding Four Limited	Gujarat	2000	1250	750	31-10-2026	31-12-2026	Solar
313	Adani Renewable Energy Holding Four Limited	Adani Renewable Energy Holding Four Limited	Gujarat	500		500	28-02-2024	30-09-2025	Solar
314	Adani Green Energy Limited	Adani Green Energy Limited	Gujarat	1000	0	1000	31-03-2025	30-09-2025	Hybrid

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
315	Adani Green Energy Limited	Adani Green Energy Limited	Gujarat	1050	0	1050	31-12-2025	31-03-2027	Hybrid
316	Adani Green Energy Limited	Adani Green Energy Limited	Gujarat	1050	0	1050	31-03-2025	31-12-2025	Hybrid
317	Adani Green Energy Limited	Adani Green Energy Limited	Gujarat	1225	324.8	0	31-03-2025	31-12-2025	Hybrid
318	Adani Green Energy Limited	Adani Green Energy Limited	Gujarat	1530	0	1530	31-05-2028	31-12-2028	Hybrid
319	Adani Renewable Energy Holding Four Limited	Adani Renewable Energy Holding Four Limited	Rajasthan	500	0	500	31-10-2025	31-10-2025	Solar
320	Adani Renewable Energy Holding Seventeen Private Limited	Adani Renewable Energy Holding Seventeen Private Limited	Rajasthan	600	0	600	31-12-2025	31-12-2025	Solar
321	ADANI RENEWABLE ENERGY TWO LIMITED	ADANI RENEWABLE ENERGY TWO LIMITED	Rajasthan	595	0	595	31-12-2029	31-12-2029	Wind
322	ADANI RENEWABLE ENERGY TWO LIMITED	ADANI RENEWABLE ENERGY TWO LIMITED	Rajasthan	600	0	600	31-12-2029	31-12-2029	Wind
323	Adani Renewable Energy Holding Four Limited	Adani Renewable Energy Holding Four Limited	Rajasthan	717	0	717	31-12-2029	31-12-2029	Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
324	Adani Renewable Energy Holding Four Limited	Adani Renewable Energy Holding Four Limited	Rajasthan	765	0	765	31-03-2030	31-03-2030	Solar
325	Adani Renewable Energy Holding Four Limited	Adani Renewable Energy Holding Four Limited	Rajasthan	500	0	500	31-12-2028	31-12-2028	Solar
326	Adani Renewable Energy Holding Four Limited	Adani Renewable Energy Holding Four Limited	Rajasthan	500	0	500	31-12-2028	31-12-2028	Solar
327	Adani Renewable Energy Park Rajasthan Limited	Adani Renewable Energy Park Rajasthan Limited	Rajasthan	1000	0	1000	31-03-2030	31-03-2030	Solar
328	Adani Renewable Energy Park Rajasthan Limited	Adani Renewable Energy Park Rajasthan Limited	Rajasthan	1000	0	1000	31-03-2030	31-03-2030	Solar
329	Adani Renewable Energy Holding Four Limited	Adani Renewable Energy Holding Four Limited	Rajasthan	250	0	250	31-12-2028	31-12-2028	Solar
330	Adani Renewable Energy Holding Four Limited	Adani Renewable Energy Holding Four Limited	Rajasthan	284	0	284	31-03-2030	31-03-2030	Solar
331	Adani Solar Energy AP Three Ltd.	Adani Solar Energy AP Three Ltd.	Rajasthan	150	0	150	31-08-2026	31-08-2026	Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
332	ADANI GREEN ENERGY THIRTY TWO LIMITED	ADANI GREEN ENERGY THIRTY TWO LIMITED	Gujarat	300	0	300	30-06-2026	30-06-2026	Wind
333	ADANI RENEWABLE ENERGY EIGHT LIMITED	ADANI RENEWABLE ENERGY EIGHT LIMITED	Gujarat	115	0	115	30-06-2026	30-06-2026	Solar
334	Adani Renewable Energy HoldingEighteen Limited (AREH18L)	Adani Renewable Energy Holding Eighteen Limited (AREH18L)	Rajasthan	50	0	50	31-03-2027	31-03-2027	Solar
335	TUSCO Ltd. 600 MW Jhansi Solar Project	M/s Hinduja Renewables Energy Pvt. Ltd.	Tehsil Garautha, Dist. Jhansi, (U.P.)	600	0	600	31-12-2025	31-12-2025	Solar
336	CESC Limited	HRP Green Power Private Limited (SPD)	Solar - Nokh, Jaisalmer, Rajasthan	300	0	300	03-04-2026	03-04-2026	Solar
337	CESC Limited	Bhojraj Renewables Energy Private Limited (HPPD)	Co-located Hybrid at Sitamau, Mandsaur, Madhya Pradesh	300	0	300	31-12-2026	31-12-2026	Hybrid
338	NPCL	Deshraj Solar Energy Private Limited (HPPD)	Non-co-located Hybrid Solar - Poogal, Bikaner, Rajasthan Wind - Ralla, Ananthapuram, AP	300	0	150	31-01-2027	31-01-2027	Hybrid

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
339		Mounting Renewable Power Limited	Jamnagar, Gujarat	250	0	250	01-06-2025	01-06-2025	Hybrid
340		Bhargavi Renewable Private Limited	Banaskantha, Gujarat	25	0	25	01-02-2025	-	Solar
341	Waaree Renewable Technologies Limited	NEEPCO LTD. (SPD)	Bikaner, Rajasthan	300	0	300	31-07-2025	31-08-2026	Solar
342	GVREL (JVC OF NTPC GEL & DVC)	SPV	Panchet, WB	75	0	75	18-07-2025	18-07-2025	Solar
343	GVREL (JVC OF NTPC GEL & DVC)	SPV	Panchet, JH	80	0	80	18-07-2025	18-07-2025	Solar
344	GVREL (JVC OF NTPC GEL & DVC)	SPV	Tilaiya, JH	155	0	155	18-07-2025	18-07-2025	Solar
345	NA	Kleio Solar Power Private Limited	Koppal, Karnataka	209.4	55.8	153.6	31-08-2024	31-05-2025	Hybrid
346	NA	VEH Wind Energy Private Limited	Rajgarh, Madhya Pradesh	75	0	75	15-11-2025	30-10-2025	Wind
347	NA	Proteus Energy Private Limited	Bikaner-III, Rajasthan	217	0	217	28-02-2026	28-02-2026	Solar
348	NA	VEH Green Energy Private Limited	Koppal-II, Karnataka	153.6	0	153.6	31-12-2025	31-12-2025	Wind

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
349	NA	VEH Power Nirman Private Limited	Koppal-II, Karnataka	76.8	0	76.8	31-03-2026	31-03-2026	Wind
350	NA	VEH Saur Urja Private Limited	Agar Malwa, Madhya Pradesh	163.2	0	163.2	30-06-2025	30-06-2025	Wind
351	NA	VEH Damen Power Private Limited	Agar Malwa, Madhya Pradesh	76.8	0	76.8	31-03-2026	31-03-2026	Wind
352	Solar Portion of Grasim MP Hybrid	ABReL Solar Power Limited (ABRSPL)	Dhar, MP	40	0	40	31-03-2024	-	Hybrid
353	Wind Portion of Grasim MP Hybrid	ABReL Solar Power Limited (ABRSPL)	Dhar, MP	87	0	87	31-03-2024	-	Hybrid
354	Solar Portion of UTCL MP Hybrid	Aditya Birla Renewables Limited (ABReL)	Dhar, MP	33	0	33	31-03-2024	-	Hybrid
355	Wind Portion of UTCL MP Hybrid	Aditya Birla Renewables Limited (ABReL)	Dhar, MP	50	0	50	31-03-2024	-	Hybrid
356	Solar Portion of Hindalco Hybrid Belgavi	Aditya Birla Renewables Solar Limited	Belgavi, Karnataka	9	0	9	31-03-2024	-	Hybrid
357	Solar Portion of UTCL Gujarat Hybrid	Aditya Birla Renewables Energy Limited (ABReEL)	Mahua, Gujarat	17	0	17	31-03-2024	-	Hybrid
358	Wind Portion of UTCL Gujarat Hybrid	Aditya Birla Renewables Energy Limited (ABReEL)	Mahua, Gujarat	23.1	0	23.1	31-03-2024	-	Hybrid

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
359	UTCL Chhattisgarh Phase 1	Aditya Birla Renewables Energy Limited (ABReEL)	Mungeli, Chhattisgarh	41.4	0	41.4	31-03-2024	-	Solar
360	UTCL Chhattisgarh Phase 2	Aditya Birla Renewables Energy Limited (ABReEL)	Mungeli, Chhattisgarh	26.1	0	26.1	31-03-2024	-	Solar
361	184MW Wind Portion at Gadag of Solar Wind Hybrid Project for Captive Customer	ABREL (RJ) PROJECTS LIMITED	Dharwad, KARNATAKA	184	0	184	31-05-2025	31-12-2026	Hybrid
362	184MW Wind Portion at Koppal of Solar Wind Hybrid Project for Ultratech	ABREL (RJ) PROJECTS LIMITED	Koppal, KARNATAKA	184	0	184	31-05-2025	31-12-2026	Hybrid
363	260 MW Solar Wind Hybrid Project for Ultratech	ABREL (RJ) PROJECTS LIMITED	Barmer, RAJASTHAN	260	0	260	31-05-2025	31-03-2026	Hybrid
364	314 MW Solar Wind Hybrid Project for Ultratech	ABREL (RJ) PROJECTS LIMITED	Kachchh, GUJARAT	314	0	314	31-05-2025	31-12-2025	Hybrid
365	102MW Wind Portion at Gadag of Solar Wind Hybrid Project for Captive Customer	ADITYA BIRLA RENEWABLES SUBSIDIARY LIMITED	Dharwad, KARNATAKA	102	0	102	31-05-2025	31-12-2026	Hybrid
366	102 MW Wind Portion at Koppal of Solar Wind Hybrid Project for Captive Customer	ADITYA BIRLA RENEWABLES SUBSIDIARY LIMITED	Koppal, KARNATAKA	102	0	102	31-05-2025	31-12-2026	Hybrid
367	390 MW Solar Wind PSP Storage Hybrid Captive Project for Captive Customer	ADITYA BIRLA RENEWABLES SUBSIDIARY LIMITED	Barmer, RAJASTHAN	390	0	390	31-05-2025	31-03-2026	Hybrid

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
368	362 MW Solar Wind PSP Storage Hybrid Captive Project for Hindalco Industries Limited	ADITYA BIRLA RENEWABLES SUBSIDIARY LIMITED	Kachchh, GUJARAT	362	0	362	31-05-2025	31-03-2027	Hybrid
369	AM Green Energy Pvt Ltd 989MW Hybrid Project	AM Green Energy Pvt Ltd, Project Trinity	Kurnool, Andhra Pradesh	698.7	618.5	80.2	27-09-2025	15-06-2025	Hybrid
370	AM Green Energy Pvt Ltd 300MW Solar Project	AM Green Energy Pvt Ltd, Bikaner	Bikaner, Rajasthan	300	0	300	11-11-2026	11-11-2026	Solar
371	DVC Lakadiya Solar	Avaada InClean Pvt Ltd.	Lakadiya, Gujarat	300	0	300	16-08-2025	31-07-2025	Solar
372	RUVNL Badnu	Avaada Solar Power Pvt Ltd	Badnu Bikaner, Rajasthab	200	0	200	13-09-2025	30-06-2025	Solar
373	SECI - Lakadiya	Avaada GJSustainable Pvt Ltd [Lakadiya-SECI]	Lakadiya, Gujarat	200	0	200	30-10-2025	30-10-2025	Solar
374	Mehsana GUVNL - III	Avaada GJSolar Private Limited	Mehsana, Gujarat	200	0	200	04-04-2026	31-03-2026	Solar
375	Jam Khambalia [DVC]	Avaada GJClean Pvt Ltd	Jam Khambalia, Gujarat	50	0	50	30-06-2026	31-03-2026	Wind

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
376	MSEDCL Shirdhane	Avaada SunEnergy Pvt. Ltd.	Shridhane, Maharsashtra	400	0	400	31-03-2026	31-03-2026	Solar
377	NHPC Bikampur Bhadla - III	Avaada RJSustainable Pvt Ltd	Bikampur, Rajasthan	300	0	300	31-12-2028	31-12-2028	Solar
378	NHPC Bikampur Bhadla - IV	Avaada RJSustainable Pvt Ltd	Bikampur, Rajasthan	700	0	700	31-03-2030	31-03-2030	Solar
379	SECI Bhuj - II	Avaada GJGreen Pvt Ltd	Bhuj, Gujarat	300	0	300	31-12-2026	31-12-2026	Solar
380	MSKVY KUSUSM - 6	Avaada Sustainable Urja Private Limited	PM-KUSUM Distributed, Maharashtra	98	0	98	31-08-2025	31-08-2025	Solar
381	Ahmednagar MSKVY	MSKVY Tenth Solar Private Limited	PM-KUSUM Distributed, Maharashtra	196	0	196	31-08-2025	31-08-2025	Solar
382	Nashik MSKVY	MSKVY Twentieth Solar Private Limited	PM-KUSUM Distributed, Maharashtra	172	8	164	31-08-2025	31-08-2025	Solar
383	Pune MSKVY	MSKVY Eleventh Solar Private Limited	PM-KUSUM Distributed, Maharashtra	234	3	231	31-08-2025	31-08-2025	Solar
384	Sangli MSKVY	MSKVY Fifth Solar Private Limited	PM-KUSUM Distributed, Maharashtra	207	13	194	31-08-2025	31-08-2025	Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
385	Yavatmal MSKVY	MSKVY First Kusum Private Limited	PM-KUSUM Distributed, Maharashtra	225	3	222	31-08-2025	31-08-2025	Solar
386	SECI Lakadiya Ph - II	Avaada GJSustainable 2 Pvt Ltd	Lakadiya, Gujarat	300	0	300	31-12-2027	31-12-2027	Solar
387	NTPC - II Neemuch	Avaada MPSolar Private Limited	Neemuch, Madhya Pradesh	500	0	500	31-03-2027	31-03-2027	Solar
388	NTPC Hybrid Pachora	Avaada MPClean Pvt Ltd	Pachora, Madhya Prashesh	250	0	250	31-03-2027	31-03-2027	Hybrid
389	NTPC - III Morena	Avaada MPSustainable Pvt. Ltd.	Morena, Madhya Pradesh	750	0	750	30-09-2026	30-09-2026	Solar
390	SJVN-Hybrid 2 Solar Neemuch	Avaada MPSustainable 3 Pvt. Ltd.	Neemuch, Madhya Pradesh	470	0	470	30-06-2027	30-06-2027	Hybrid
391	SECI-Hybrid-VIII Pachora	Avaada MPSustainable2 Pvt. Ltd.	Pachora, Madhya Prashesh	240	0	240	31-12-2026	31-12-2026	Hybrid
392	MSEDCL Hybrid - Ph. 3	Avaada Green Sustainable Energy Private Limited	Maharashtra	850	0	850	25-11-2026	25-11-2026	Hybrid

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
393	NTPC - BOO17 Hybrid	Avaada Sunurja Pvt. Ltd.	Madhya Prashesh	230	0	230	31-03-2027	31-03-2027	Hybrid
394	MSEDCL Hybrid - Ph. 4	Avaada MHRenewable1 Private Limited	Maharashtra	500	0	500	21-11-2026	21-11-2026	Solar
395	NHPC 1.2 GW (+1.2 Greenshoe) Solar-3	Avaada Suryaenergy Private Limited	Bikaner, Rajasthan	1100	0	1100	31-12-2030	31-12-2030	Solar
396	NHPC 1.2 GW ISTS-FDRE-II (+1.2 GW under Greenshoe)	Avaada KNClean Private Limited	Chhatarpur, Madhya Pradesh	900	0	900	30-03-2027	30-03-2027	Solar
397	NHPC 1.2 GW ISTS-FDRE-II (+1.2 GW under Greenshoe)	Avaada KNClean Private Limited	Mandsaur, Madhya Pradesh	700	0	700	31-12-2027	31-12-2027	Solar
398	NA	Saimaa Solar Private Limited	Bikaner-III, Rajasthan	150	0	150	28-02-2026	28-02-2026	Solar
399	NA	Malaren Solar Private Limited	Jam Khambhaliya PS, Gujarat	150	0	150	30-05-2026	30-05-2026	Solar
400	Exchange	Iris Renewables Two Private Limited	Gadag, Karnataka	49.5	0	49.5	30-07-2025	30-07-2025	Wind
401	Exchange	Rinnovatore Energy Private Limited	Gadag, Karnataka	16.5	0	16.5	30-07-2025	30-07-2025	Wind
402	Exchange	IRIS One Private Limited	Gadag, Karnataka	19.8	0	19.8	30-07-2025	30-07-2025	Wind
403	Exchange	Saisei Energy India Private Limited	Gadag, Karnataka	16.5	0	16.5	30-07-2025	30-07-2025	Wind

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
404	Exchange	Rinnovabile Energy Private Limited	Gadag, Karnataka	99	0	99	30-07-2026	30-07-2026	Wind
405	Exchange	Iris Renewables Six Private Limited	Gadag, Karnataka	99	0	99	30-07-2027	30-07-2027	Wind
406	SECI	JGRJ One Solar Pvt. Ltd.	Karnisar Bhatiyani Village, Tehsil - Pugal , District - Bikaner , Rajasthan	100	0	100	28-07-2023	22-08-2026	Solar
407	NHPC	JGRJ Two Solar Pvt. Ltd.	Karnisar Bhatiyani Village, Tehsil - Pugal , District - Bikaner , Rajasthan	400	0	400	07-12-2023	01-05-2026	Solar
408	SECI	JGRJ One Solar Pvt. Ltd.	Bikaner , Rajasthan	50	0	50	28-07-2023	22-08-2026	Solar
409	Captive	TP Adhrit Solar Ltd	Maharashtra	26	0	26	04-03-2024	-	Solar
410	Captive	TP Samaksh Ltd	Maharashtra	43.75	0	43.75	25-10-2024	-	Solar
411	MSDCL PH VII	Tata Power Renewable Energy Ltd.	Maharashtra	150	0	150	01-04-2025	-	Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
412	Captive	TP Solapur Solar Ltd	Maharashtra	4.4	0	4.4	15-11-2024	-	Solar
413	Captive	TP Green Nature Ltd	Maharashtra	12.5	0	12.5	04-01-2024	-	Solar
414	Captive	TP Alpha Ltd	Maharashtra	28.125	0	28.125	03-01-2024	-	Solar
415	Captive	TP Saturn Ltd	Maharashtra	12.5	0	12.5	31-03-2024	-	Solar
416	Captive	TP Godavari Solar Ltd	Maharashtra	3.125	0	3.125	29-08-2024	-	Solar
417	Captive	TP Mercury Ltd	Maharashtra	3.125	0	3.125	02-12-2024	-	Solar
418	Captive	TP Surya Ltd	Maharashtra	13.2	0	13.2	12-12-2024	-	Solar
419	Captive	Nivede Windfarm Limited	Maharashtra	18.625	0	18.625	08-01-2024	-	Solar
420	SECI	TP Saurya Ltd.	Baderwala	100	0	100	24-02-2026	24-02-2026	Solar
421	TPREL 300 MW Koppal Solar Project	Tata Power Renewable Energy Ltd.	Koppal , karnataka	300	0	300	31-10-2024	31-10-2025	Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
422	TPREL 400 MW Koppal Solar Project	Tata Power Renewable Energy Ltd.	Koppal , karnataka	400	0	400	31-10-2024	31-10-2025	Solar
423	TPREL 170 MW Koppal Solar Project	Tata Power Renewable Energy Ltd.	Koppal , karnataka	170	0	170	31-10-2024	31-10-2025	Solar
424	TPREL 202 .5 MW FDRE Koppal solar project	Tata Power Renewable Energy Ltd.	Koppal , karnataka	202.5	0	202.5	01-04-2025	01-04-2026	Solar
425	TPREL 260MW FDRE GS Koppal Solar Project	Tata Power Renewable Energy Ltd.	Koppal , karnataka	260	0	260	01-02-2025	01-10-2025	Wind
426	TPREL 330MW Valsang Solar Project	Tata Power Renewable Energy Limited	Solapur , Maharashtra	270	0	270	01-10-2024	01-10-2025	Solar
427	TP Saurya Limited 300MW Bikaner3	TP SAURYA LIMITED	Ajmer , Rajasthan	300	0	300	31-10-2024	31-10-2025	Solar
428	TPREL 288 MW Mudhol Wind Project	Tata Power Renewable Energy Ltd.	Bagalkot, Karnataka	288	0	288	01-10-2024	01-10-2025	Wind
429	TP Saurya Limited 200 MW Gadag Wind Project	TP Saurya Ltd.	Gadag, Karnataka	200	0	200	31-10-2024	31-10-2025	Wind
430	TPREL288 MW Gadag Wind Project	Tata Power Renewable Energy Ltd.	Bagalkot, Karnataka	288	0	288	01-10-2024	01-10-2025	Wind
431	TPREL 340 MW Gadag Wind Project	Tata Power Renewable Energy Ltd.	Gadag, Karnataka	340	0	340	31-10-2024	31-10-2025	Wind

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
432	TPREL 101 MW Kallam Wind Project	Tata Power Renewable Energy Ltd.	Osmanabad, Maharashtra	101	0	101	01-10-2024	01-10-2025	Wind
433	TPREL 101 MW FDRE Kallam Wind Project	TATA POWER RENEWABLE ENERGY Ltd.	Osmanabad, Maharashtra	101	0	101	01-10-2024	01-10-2025	Wind
434	TPREL 198MW Karur Wind Project	Tata Power Renewable Energy Limited	Karur, Tamil Nadu	198	0	198	01-10-2024	01-10-2025	Wind
435	Ananthapuramu -II Ultra Mega Solar Park	APSPCL - a JV of NREDCAP, APGENCO & SECI	Tadipatri Mandal, Andra Pradesh	500	400	100	31.12.2025	31-12-2025	Solar
436	Kadapa Ultra Mega Solar Park (APSPCL - a JV of NREDCAP, APGENCO & SECI.)	APSPCL - a JV of NREDCAP, APGENCO & SECI	Mylavaram Mandal, Andhra Pradesh	1000	250	750	28.02.2026	28-02-2026	Solar
437	Ramagiri Solar Park	SECI	Ramagiri, Sri Sathyasai , Andhra Pradesh	300	0	300	31.12.2026	31-12-2026	Solar
438	GSECL RE Park	GSECL	Khavda, Bhuj, Gujarat	3325	0	3325	31.03.2026	31-03-2026	Solar
439	GIPCL RE Park Ph-I (GIPCL)	GSECL	Rann of Kutch, Khavda, Gujarat	600	0	600	31.03.2025	-	Solar
440	GIPCL RE Park Ph-II (GIPCL)	GSECL	Rann of Kutch, Khavda, Gujarat	1200	0	1200	30.09.2025	30-09-2025	Solar
441	Dholera Solar Park Ph-I (GPCL)	GSECL	Dholera / Mahadevpura,	1000	300	700	31.03.2027	31-03-2027	Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
			Ahmedabad, Gujara						
442	SECI Floating Solar Park (SECI)	SECI	Getalsud Dam, Jharkhand	100	0	100	31-12-2027	31-12-2027	Solar
443	Neemuch Solar Park	Rewa Ultra Mega Solar Limited RUMSL- a JV of MPUVN and SECI	Neemuch, Madhya Pradesh	500	330	170	30.06.2025	30-06-2025	Solar
444	Dondaicha Solar Park	Maharashtra State Electricity Generating Co. Ltd. - MAHAGENCO	Methi & Vikharan, Dhule, Maharashtra	250	0	250	31.12.2026	31-12-2026	Solar
445	Phalodi-Pokaran Solar Park	M/s. Essel Surya Urja Company of Rajasthan Limited - ESUCRL- A JV of Rajasthan State Govt. and Essel Infraprojects Ltd	Phalodi (400 MW) &, Pokaran (350 MW), Bikaner, Rajasthan	750	450	300	31-12-2027	31-12-2027	Solar
446	Fatehgarh Phase -1B Solar Park	Adani Renewable Energy Park Rajasthan Ltd. – AREPRL – a JV of State Govt. & Adani Renewable Energy Park Ltd	Fatehgarh, Jaisalmer, Rajasthan	1500	1234	266	02.02.2025	-	Solar
447	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	Eden Renewable Bercy Pvt. Ltd.		300	0	300	31-12-2027	31-12-2027	Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
448	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	Gorbea Solar Pvt. Ltd.		300	100	200	30-06-2025	30-06-2025	Solar
449	2000 MW ISTS Tranche-XI	SAEL SOLAR MHP1 Pvt. Ltd.		300	0	300	30-06-2025	30-06-2025	Solar
450	2000 MW ISTS Tranche-XI	SAEL SOLAR MHP2 Pvt. Ltd.		300	0	300	30-06-2025	30-06-2025	Solar
451	2000 MW ISTS Tranche-XI	MRS Green Energy Private Limited		100	0	100	31-12-2027	31-12-2027	Solar
452	SECI	ReNew Ushma Energy Private Limited		50	0	50	24.04.2026	24-04-2026	Solar
453	1500 MW ISTS Tranche-XIII	JSW Renew Energy Eleven Limited		700	0	700	18.10.2026	18-10-2026	Solar
454	1500 MW ISTS Tranche-XIII	Sunsure Solarpark Fourteen Pvt. Ltd.		300	0	300	23.01.2027	23-01-2027	Solar
455	1200 MW ISTS Tranvhe-XV	Pace Digitek Private Limited		100	0	100	27.10.2026	27-10-2026	Solar
456	2000 MW ISTS- Connected Solar PV Power Projects with 1000MW/4000 MWh Energy Storage Systems (ESS) (ISTS-XVII)	Sembcorp Green Infra Private Limited		150	0	150	02.04.2027	02-04-2027	Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
457	2000 MW ISTS-Connected Solar PV Power Projects with 1000MW/4000 MWh Energy Storage Systems (ESS) (ISTS-XVII)	Reliance NU Suntech Private Limited		930	0	930	18.04.2027	18-04-2027	Solar
458	1070 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-III)	Pavni (Raj) Solar Pvt Ltd (erstwhile: AEW India North One Private Limited)		200	0	200	31-12-2027	31-12-2027	Solar
459	1070 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-III)	Green Infra Renewable Projects Limited		400	102	298	31-12-2027	31-12-2027	Solar
460	CPSU Scheme (Tranche-II, 1500 MW)	The Singareni Collieries Company Limited		81	5	76	31-12-2027	31-12-2027	Solar
461	Manufacturing plant linked Solar Project scheme	Azure Power Fifty One Pvt. Ltd.		100	0	100	31-12-2027	31-12-2027	Solar
462	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Two Pvt. Ltd.		333	0	333	31-12-2027	31-12-2027	Solar
463	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Two Pvt. Ltd.		167	0	167	31-12-2027	31-12-2027	Solar
464	Manufacturing plant linked Solar Project scheme	Azure Power Fifty One Private Limited		50	0	50	31-12-2027	31-12-2027	Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
465	Manufacturing plant linked Solar Project scheme	Azure Power Fifty One Private Limited		50	0	50	31-12-2027	31-12-2027	Solar
467	2500 MW ISTS-connected Blended Wind Power Projects (Tranche-IX)	JSW Future Energy Ltd (formerly JSW Solar Ltd)		270	129.6	140.4	15-07-2023	-	Wind
468	1200 MW ISTS-connected Wind Power Projects (Tranche-XI)	Green Infra Wind Energy Limited	Koppal, Karnataka	180	54.6	125.4	26-07-2025	26-07-2025	Wind
469	1200 MW ISTS-connected Wind Power Projects (Tranche-XII)	JSW Neo Energy Ltd	Osmanabad, Maharashtra	300	0	300	23-01-2026	23-01-2026	Wind
470	1200 MW ISTS-Connected Wind-Solar Hybrid Power Projects (Tranche-III)	Adani Hybrid Energy Jaisalmer Five Limited	Khavda, Gujarat	600	140	460	31.03.2025	-	Hybrid
471	1200 MW ISTS-Connected Wind-Solar Hybrid Power Projects (Tranche-III)	ABC Renewable Energy Private Limited	Nuthimadugu, Anantapur Dt. A.P and Jaisalmer, Rajasthan	380	0	380	31-12-2027	31-12-2027	Hybrid
472	1200MW ISTS-connected Solar Wind Hybrid Power Projects (Tranche-IV)	NLC India Limited	Tamil Nadu, Rajasthan	150	0	150	30.06.2025	30-06-2025	Hybrid
473	1200MW ISTS-connected Solar Wind Hybrid Power Projects (Tranche-IV)	AZURE POWER(Kotuma Wind Parks Pvt Ltd)	Karnataka, Rajasthan	150	0	150	31-12-2027	31-12-2027	Hybrid

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
474	1200MW ISTS-connected Solar Wind Hybrid Power Projects (Tranche-V)	TP Saurya Limited	Karnataka	600	100	500	24.02.2026	24-02-2026	Hybrid
475	1200MW ISTS-connected Solar Wind Hybrid Power Projects (Tranche-VII)	Green Infra Wind Energy Limited	Rajasthan Gujarat	450	0	450	09.01.2027	09-01-2027	Hybrid
476	1200MW ISTS-connected Solar Wind Hybrid Power Projects (Tranche-VII)	Juniper Green Energy Private Limited	Rajasthan Gujarat	150	0	150	09.01.2027	09-01-2027	Hybrid
477	Battery Energy Storage system Project of 125 MW/500 MWh-ESS-3	M/s JSW Renew Energy Thirty Eight Limited	Mylatti Kerala	150	0	150	16.12.2026	16-12-2026	Hybrid
478	Nokh Solar (Plot-1, 2 & 3)	NTPC Ltd	State- Rajasthan	735	245	490	31-03-2025	30-06-2025	Solar
479	GUVNL-I, Kankachiyala, Rupakheda & Sadla	NTPC REL	State- Gujarat (3 locations)	200	63	137	31-07-2022	31-03-2026	Solar
480	GUVNL-II, Limbdi, Mesanka & Radhapur	NTPC REL	State- Gujarat (3 locations)	150	90	60	31-03-2025	-	Solar
481	Bhuj Solar 300MW Nakhatrana & Part of hybrid: Dayapar-I - WIND 150MW	NTPC REL	State- Gujarat	450	50	400	30-11-2023	31-03-2026	Solar
482	RUMSL Shajapur Solar PV Project (Unit-1 & Unit-2)	NTPC REL	State- Madhya Pradesh	325	205	120	28-02-2024	30-06-2025	Solar
483	Bhadla II	NTPC REL	State- Rajasthan	500	0	500	31-03-2025	30-09-2025	Solar
484	Khavda Ph I	NTPC REL	State- Gujarat	1255	0	1255	30-04-2024	30-06-2025	Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
485	Khavda Ph II	NTPC REL	State- Gujarat	1200	0	1200	31-12-2024	31-01-2027	Solar
486	Khavda-III Solar (300 MW)) & Part of Hybrid: Dayapar-III 150MW Wind	NTPC REL	State- Gujarat	450	0	450	31-05-2025	31-05-2025	Solar
487	DAYAPAR-II Wind	NTPC REL	State- Gujarat	200	0	200	31-01-2026	31-01-2026	Solar
488	Jamjodhpur, Jamnagar	NTPC REL	State- Gujarat	630	0	630	31-05-2025	31-01-2027	Solar
489	Vanki, Kachchh	NTPC REL	State- Gujarat	180	0	180	30-06-2025	28-02-2026	Solar
490	Kalasar-I, Bikaner-II	NTPC REL	State- Rajasthan	250	0	250	31-03-2026	31-03-2026	Solar
491	Kalasar-II, Bikaner-II,	NTPC REL	State- Rajasthan	250	0	250	31-03-2026	31-03-2026	Solar
492	Taralakatti & Halligudi-KA-III	NTPC REL	State- Karnataka	874	0	874	31-12-2027	31-12-2027	Wind
493	Ramagundam	NTPC Ltd	State- Telangana	176	0	176	30-09-2025	30-09-2025	Wind
494	GSECL Khavda Ph V	NTPC REL	State- Gujarat	200	0	200	31-10-2025	31-01-2027	Wind
495	Sipat	NTPC Ltd	State- Chhattishgarh	26	0	26	31-03-2025	31-01-2027	Solar
496	GSEC Khavda IV	NTPC REL	State- Gujrat	225	0	225	31-03-2026	31-01-2027	Solar
497	Khavda VI	NTPC REL	State- Gujarat	245	0	245	30-04-2026	30-04-2026	Solar
498	Khavda VII	NTPC REL	State- Gujarat	275	0	275	31-03-2026	31-03-2026	Solar
499	Khavda VIII	NTPC REL	State- Gujarat	275	0	275	31-03-2026	31-03-2026	Solar
500	Bikaner I Block-1	NTPC REL	State- Rajasthan	325	0	325	31-10-2026	31-10-2026	Wind
501	Bikaner I Block-2	NTPC REL	State- Rajasthan	325	0	325	31-10-2026	31-10-2026	Wind
502	Rihand Solar	NTPC Ltd	State- Uttar Pradesh	20	0	20	28-02-2025	30-06-2025	Solar
503	Solapur	NTPC Ltd	State- Maharashtra	23	10	13	28-02-2025	-	Solar
504	Maharashtra wind	NTPC REL	Maharashtra	739	0	739	31-12-2027	31-12-2027	Wind
505	Bellary, KA-V	NTPC REL	State- Karnataka	894	0	894	31-12-2027	31-12-2027	Wind

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
506	TUSCO Ltd. 600 MW Lalitpur Solar Project	NTPC Renewables Energy Ltd.	Tehsil Talbehat, Dist. Lalitpur, (U.P.)	600	0	600	31-12-2025	31-12-2025	Solar
507	TUSCO Ltd. 800 MW Chitrakoot Solar Project	NTPC Renewables Energy Ltd.	Tehsil Mau, Dist. Chitrakoot, (U.P.)	800	0	800	31-12-2025	31-12-2025	Solar
508	NHPC Limited	NHPC Limited	Khavda,Bhuj,Kutch Gujarat	600	0	600	31-01-2026	02-03-2026	Solar
509	NHPC Limited	NHPC Limited	Karnisar Bhatiyan, Bikaner, Rajasthan	300	0	300	11-11-2023	31-08-2025	Solar
510	NHPC Limited	NHPC Limited	NP Kunta, Andhra Pradesh	100	0	100	11-11-2023	31-08-2025	Solar
511	NHPC Limited	NHPC Limited	Ladeihil,Jaganath Prasad,Ganjam , Odisha	40	0	40	05-06-2025	05-06-2025	Solar
512	NHPC Limited	NHPC Limited	West Kallad, Kollam , Kerala	50	0	50	06-02-2026	06-02-2026	Solar
513	NHPC Limited	NHPC Limited	Khavda,Bhuj,Kutch Gujarat	200	0	200	20-08-2025	20-08-2025	Solar
514	Gujarat Urja Vikas Nigam Ltd. (GUVNL) Solar Phase XI, Bagodara SPP	SJVN GREEN ENERGY LIMITED	Surendranager, Gujarat	70	0	70	31-03-2025	30-06-2025	Solar
515	CPSU SCHEME PHASE –II, Tranche -III	SJVN GREEN ENERGY LIMITED	Rajasthan	1000	0	1000	31-03-2025	30-09-2025	Solar
516	Punjab State Power Corporation Ltd. (PSPCL) ET-2	SJVN GREEN ENERGY LIMITED	Punjab	100	0	100	30-06-2025	30-06-2025	Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
517	BBMB 18 MW	SJVN GREEN ENERGY LIMITED	Punjab,Himachal	18	0	18	07-07-2025	07-07-2025	Solar
518	BBMB 15 MW	SJVN GREEN ENERGY LIMITED	Himachal Pradesh	15	0	15	23-06-2024	31-12-2027	Solar
519	GUVNL Solar Phase - XIII	SJVN GREEN ENERGY LIMITED	Gujarat	100	0	100	31-03-2025	30-09-2025	Solar
520	GUVNL Solar Phase - XIV	SJVN GREEN ENERGY LIMITED	Gujarat	260	0	260	31-03-2025	30-09-2025	Solar
521	Jamui SPP Phase -I	SJVN GREEN ENERGY LIMITED	Bihar	75	0	75	26-11-2023	31-05-2025	Solar
522	GUVNL Phase –XVII (Khavda SPP)	SJVN GREEN ENERGY LIMITED	Gujarat	200	0	200	31-03-2025	31-03-2026	Solar
523	Dhubri SPP (APDCL)	SJVN GREEN ENERGY LIMITED	Assam	70	0	70	06-08-2025	06-08-2025	Solar
524	Sonitpur SPP (APDCL)	SJVN GREEN ENERGY LIMITED	Assam	50	0	50	06-08-2025	06-08-2025	Solar
525	Rajasthan Urja Vikas Nigam Ltd. (RUVNL) SPP, Nawa	SJVN GREEN ENERGY LIMITED	Rajasthan	100	0	100	30-09-2025	30-09-2025	Solar
526	Damodar Valley Corporation (DVC)	SPD	RTPS, WB	10	0	10	03-08-2024	-	Solar
527	Damodar Valley Corporation (DVC)	SPD	MTPS, WB	14	0	14	03-08-2024	30-05-2025	Solar
528	Damodar Valley Corporation (DVC)	SPD	Konar, JH	8	0	8	26-06-2025	26-06-2025	Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commission ed (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
529	DVC Floating Solar Park Ph-I	Green Valley Renewable Energy GVREL - A JV of DVC & NTPC Green Energy Limited	Tilaya Dam, Koderma, Jharkhand And, Panchet Dam, Dhanbad, Jharkhand (part of project in West Bengal)	755	0	310	31.03.2025	-	Solar
	All OVER TOTAL;			188098.65	11798.735	142771.075			

**This Report is published by
Renewable Project Monitoring (RPM) Division
Central Electricity Authority, New Delhi**

**In case of any query/update/discrepancy of information,
Please contact at: 011-26732320, 2373
ce-rpmcea@cea.nic.in/cerpmcea@gmail.com**