

Executive summary of Target and Achievement of Transmission Lines during FY 2022-23

As on Jan 2023

(All figures in circuit kms.)

Programme / Achievement		HVDC								765 kV				400 kV				220 kV				Grand Total			
		± 800 kV				± 500 kV																			
		Central Sector	State Sector	JV/Private Sector	Total	Central Sector	State Sector	JV/Private Sector	Total	Central Sector	State Sector	JV/Private Sector	Total	Central Sector	State Sector	JV/Private Sector	Total	Central Sector	State Sector	JV/Private Sector	Total	Central Sector	State Sector	JV/Private Sector	Grand Total
Programme FY 2022-23		0	0	0	0	0	0	0	0	273	13	1372	1658	2886	3252	513	6651	876	5396	0	6272	4035	8661	1885	14581
Jan/23	Programme	0	0	0	0	0	0	0	0	0	0	0	0	0	0	102	102	0	140	0	140	0	140	102	242
	Achievement	0	0	0	0	0	0	0	0	0	0	670	670	0	113	0	113	24	251	0	275	24	364	670	1058
Upto Jan-23	Programme	0	0	0	0	0	0	0	0	273	13	1372	1658	1545	3167	513	5225	870	5244	0	6114	2688	8424	1885	12997
	Achievement	0	0	0	0	0	0	0	0	212	0	1373	1585	871	1176	559	2606	1087	3859	0	4946	2170	5035	1932	9137

***NOTE:** Based on the discussions held in the meeting chaired by Chief Engineer (PSPM Division), CEA on 21.09.2022 and subsequent discussion in MoP for mid-term review of target for FY 2022-23 which is achievable during remaining period, based on current status of the under construction transmission projects, the projects (transmission lines & substations) pertaining to state & private sector which are slipped / likely to get slipped to next Financial year, had been removed from the current FY 2022-23 target and subsequently the target for FY 2022-23 was revised to 17,863 Ckm and 84,169 MVA for transmission lines and transformation capacity respectively. However, considering various issues involved in the construction of targeted transmission projects, the target for FY 2022-23 has further been revised to 14,581 Ckm and 78,959 MVA based on the discussions held in the meeting chaired by Member (Power System), CEA on 08.12.2022