



भारत सरकार
Government of India
विद्युत मंत्रालय
Ministry of Power
केन्द्रीय विद्युत प्राधिकरण
Central Electricity Authority
नवीकरणीय परियोजना प्रबोधन प्रभाग
Renewable Project Monitoring Division

निर्माणाधीन नवीकरणीय ऊर्जा परियोजना रिपोर्ट
Report on under construction Renewable Energy Projects



March-2023/मार्च-2023

Preface


India has successfully achieved **125.16 GW** of RE Installed capacity (excluding Large Hydro) by the end of March-2023 and many more Renewable Energy (RE) projects are under various stages of construction. As on 31st March 2023, **Solar** Projects of aggregate capacity **36270.01 MW**, **Wind** projects of aggregate capacity **10768.85 MW** and **Hybrid** projects of aggregate capacity **6475.37 MW**, **Small Hydro** projects of aggregate capacity **221.85 MW** , **Biomass** projects of aggregate capacity **59.25 MW** ,**Others (Waste to energy and Co-generation)** projects of aggregate capacity **227.35 MW** are under construction in the country. The **report** highlights the progress of under construction SECI Projects, projects of CPSUs under MoP (**NTPC, NHDC, SJVNL, NEEPCO, DVC, NHPC, THDC**), various States (**Maharashtra, Chhattisgarh, Bihar, Madhya Pradesh, Uttar Pradesh, Himachal Pradesh, Andhra Pradesh, Rajasthan, Karnataka, Gujarat**) and UMREPP (Ultra Mega Renewable Energy Power projects) .The report contains the details of RE Projects based on the information shared by various STATES, SECI / details available on SECI website, CPSUs under MoP , and entities associated with UMREPPs.

Summary of Under Construction Renewable Energy Power Projects on All India basis

SECI/CPSUs/STATES	SOURCE	UNDER CONSTRUCTION CAPACITY(MW)	PAGE NO.
SECI	SOLAR	19860.00	6
	WIND	6743.50	20
	HYBRID	5080.00	27
NTPC	SOLAR	1208.00	30
NHDC	SOLAR	96.00	32
SJVNL	SOLAR	1385.00	34
NHPC	SOLAR	1040.00	36
UMREPP (Ultra Mega Renewable Energy Power Projects)	SOLAR	7705.00	38
ANDHRA PRADESH	SOLAR	700.00	40
	WIND	300.00	40
CHHATTISGARH	SMALL HYDRO	177.25	41
	BIOMASS	59.25	43
	SOLAR	1334.03	44
BIHAR	SOLAR	250.00	49

KARNATAKA	SOLAR	1714.84	50
	SMALL HYDRO	44.60	58
	OTHERS	227.35	60
	WIND	3653.25	62
	HYBRID	784.38	62
MAHARASHTRA	SOLAR	977.14	76
GUJARAT	WIND	72.10	77
	HYBRID	610.995	78
Total		54022.68	

NOTE: - The details furnished by States (other than in Summary) are already included in the UMREPP and SECI details.



Details of Under Construction Solar Power Projects of SECI



Summary of Under-construction Solar Power Projects			
S.No.	Scheme	Total Capacity Awarded (MW)	Under Construction Capacity (MW)
1	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	2000	850
2	3000 MW ISTS Connected Solar PV Projects (ISTS-II)	600	600
3	1200 MW ISTS Connected Projects (ISTS-III)	1200	150
4	1200 MW ISTS Connected Projects (ISTS-IV)	1150	0
5	1200 MW ISTS Connected Projects (ISTS-V)	480	330
6	1200 MW ISTS Connected Projects (ISTS-VI)	900	300
7	1200 MW ISTS Connected Projects (ISTS-VIII)	1200	1200
8	2000 MW ISTS Connected Projects (ISTS-IX)	2000	1700
9	1200 MW ISTS Tranche-X	1200	1200
10	750 MW Rajasthan (Tranche-I)	750	250
11	1070 MW Rajasthan (Tranche-III)	1070	1070
12	1785 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-IV)	1785	1785
13	150 MW Grid Connected Floating Solar PV Plants	150	150
14	750 MW Kadapa Solar Park (5000 MW VGF Scheme)	750	750
15	CPSU Scheme (Tranche-I, 2000 MW)	922	35
16	CPSU Scheme (Tranche-II, 1500 MW)	1104	441
17	50 MW Projects in High Visibility Areas (Central)	50	49
18	Manufacturing plant linked Solar Project scheme	9000	9000
	Total	26311	19860

Details of under construction Solar Power Projects

S.No.	Name of the project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	Kadapa Solar Park 750 MW , 5000 MW NSM Phase-2,Batch 4	SB Energy Seven Pvt Ltd.	Andhra Pradesh	250	0	250	29.06.2020	*	
2	Kadapa Solar Park 750 MW , 5000 MW NSM Phase-2,Batch 4	Sprng Soura Kiran Vidyut Pvt Ltd.	Andhra Pradesh	250	0	250	29.06.2020	*	
3	Kadapa Solar Park 750 MW , 5000 MW NSM Phase-2,Batch 4	Ayana Renewable Power Pvt. Ltd.	Andhra Pradesh	250	0	250	29.06.2020	*	
4	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	ACME Raisar Solar Energy Private Limited	Sanwara, Jaisalmer, Rajasthan	300	0	300	20.01.2023	-	Date has been extended(GIB issue)
5	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	ACME Phalodi Solar Energy Private Limited	Sanwara,Jaisalmer, Rajasthan	300	0	300	20.01.2023	-	Date has been extended(GIB issue)
6	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	Arina Solar Private Limited	Ettayapuram, Thoothukudi, Tamilnadu	250	0	250	31.01.2021	*	
7	3000 MW ISTS Connected Solar PV Projects (ISTS-II)	ACME Deoghar Solar Power Pvt. Ltd.	Sanwara, Jaisalmer, Rajasthan	300	0	300	03.02.2023	-	Date has been extended(GIB issue)
8	3000 MW ISTS Connected Solar PV Projects (ISTS-II)	ACME Dhaulpur Powertech Pvt. Ltd.	Sanwara, Jaisalmer, Rajasthan	300	0	300	03.02.2023	-	Date has been extended(GIB issue)
9	750 MW Grid Connected in Rajasthan Tranche-I (non-solar park)	ACME Aklera Power Technology Pvt. Ltd	Bhainsara, Jaisalmer,Rajasthan	250	0	250	17.03.2022	*	Date has been extended(GIB issue)

S.No.	Name of the project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
10	1200 MW ISTS Connected Solar Projects (ISTS-III)	SBSR Power Cleantech Eleven Pvt. Ltd.	Lalsar & Hapasara, Bikaner,Rajasthan	300	150	150	20.11.2021	*	
11	1200 MW ISTS Connected Solar Projects (ISTS-V)	Adani Solar Energy RJ Two Private Limited	Lakhasara, Jaisalmer,Rajasthan	180	0	180	28.03.2022	*	
12	1200 MW ISTS Connected Solar Projects (ISTS-V)	Adani Solar Energy RJ Two Private Limited	Ugraas, Nagnechi nagar and Dadhu, Jodhpur, Rajasthan	150	0	150	28.03.2022	*	
13	150 MW Grid Connected Floating Solar PV Plants	ReNew Solar Power Pvt. Ltd.	Rihand Dam, Sonbhadra ,UP	50	0	50	03.02.2022	*	
14	150 MW Grid Connected Floating Solar PV Plants	ReNew Solar Power Pvt. Ltd.	Rihand Dam, Sonbhadra ,UP	50	0	50	03.02.2022	*	
15	150 MW Grid Connected Floating Solar PV Plants	Shapoorji Pallonji Infrastructure Capital Company Pvt. Ltd.	Rihand Dam, Sonbhadra ,UP	50	0	50	03.02.2022	*	
16	1200 MW ISTS Connected Projects (ISTS-VI)	Masaya Solar Energy Private Limited	Khandwa, Madhya Pradesh	300	0	300	12.10.2022	31.12.2023	Extension granted in line with MNRE letter dated 25.01.2023.
17	1200 MW ISTS Connected Solar PV Projects (ISTS-VIII)	Adani Solar Energy Jodhpur Six Pvt Ltd (earlier known as SBE Renewables Twenty Four Projects Pvt. Ltd.)	Mandali, Jodhpur, Rajasthan	300	0	300	20.07.2024	-	Under Implementation

S.No.	Name of the project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
18	1200 MW ISTS Connected Solar PV Projects (ISTS-VIII)	Adani Solar Energy Jodhpur Six Pvt Ltd (earlier known as SBE Renewables Twenty Four Projects Pvt. Ltd.)	Badi Sid, Jopdhpur, Rajasthan	300	0	300	20.07.2024	-	Under Implementation
19	1200 MW ISTS Connected Solar PV Projects (ISTS-VIII)	AMP Energy Green Four Pvt. Ltd.	Ekalpar, Jaisalmer, Rajasthan	100	0	100	-	-	
20	1200 MW ISTS Connected Solar PV Projects (ISTS-VIII)	Eden Renewable Alma Pvt. Ltd.	Kan singh ki Sid ,Jodhpur,Rajasthan	300	0	300	-	-	
21	1200 MW ISTS Connected Solar PV Projects (ISTS-VIII)	ReNew Surya Vihaan Pvt. Ltd.	Mandhopura, Jaisalmer, Rajasthan	200	0	200	-	-	
22	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	AMP Energy Green Five Pvt. Ltd.	Badi Seed & Ranjeet,Jodhpur, Rajasthan	100	0	100	11.10.2023	09.05.2024	Extension granted due to delay in tariff adoption.
23	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	Ayana Renewable Power Three Pvt. Ltd.	Bikaner ,Rajasthan	300	0	300	11.10.2023	-	Under Implementation
24	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	Eden Renewable Bercy Pvt. Ltd.	Pusar/Pushad, Barmer, Rajasthan	300	0	300	11.10.2023	-	Under Implementation
25	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	IB Vogt Solar Seven Pvt. Ltd.	Neemba, Deora, Jaisalmer, Rajasthan	300	0	300	11.10.2023	31.03.2024	Extension granted by MNRE on 25.01.2023.

S.No.	Name of the project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
26	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	ReNew Surya Aayan Pvt. Ltd.	Neebma, Jaisalmer, - Rajasthan	300	0	300	28.10.2023	31.03.2024	Extension granted by MNRE on 25.01.2023.
27	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	ReNew Surya Vihaan Pvt. Ltd.	Neebma, Jaisalmer, Rajasthan	100	0	100	01.10.2023	31.03.2024	Extension granted by MNRE on 25.01.2023.
28	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	Gorbea Solar Pvt. Ltd.	Bari Seer, Jodhpur, Rajasthan	300	0	300	-	-	-
29	1200 MW ISTS Tranche-X	Project Eight Renewable Power Private Limited		300	0	300		-	-
30	1200 MW ISTS Tranche-X	SolarOne Eneergy Private Limited		300	0	300	-	-	-
31	1200 MW ISTS Tranche-X	Project Eight Renewable Power Private Limited		300	0	300	-	-	-
32	1200 MW ISTS Tranche-X	SolarOne Eneergy Private Limited		300	0	300		-	-
33	1070 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-III)	AEW India North One Private Limited	Aarang, Barmer ,Rajasthan	200	0	200	31.10.2023	31.03.2024	Under Implementation
34	1070 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-III)	Green Infra Renewable Projects Limited	Jaisalmer, Rajasthan	400	0	400	31.10.2023	31.03.2024	Under Implementation

S.No.	Name of the project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
35	1070 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-III)	NTPC Renewable Energy Limited	Chhatargarh, Bikaner, Rajasthan(320MW), Bhainsara,Jaisalmer, Rajasthan(150MW), Rajasthan	470	0	470	31.10.2023	31.03.2024	Under Implementation
36	CPSU Scheme (Tranche-I, 2000 MW)	Assam power Distribution Company Limited	Lower Assam zone, 2. Central Assam Zone,3 cachar,karimganj, Hailakandi Assam	30	0	30	12.11.2022	30.09.2024	Under Implementation
37	CPSU Scheme (Tranche-I, 2000 MW)	Nalanda University	Nalanda University, Rajgir	5	0	5	12.11.2022	30.09.2024	Under Implementation
38	CPSU Scheme (Tranche-II, 1500 MW)	NTPC Limited	Anywhere in India	923	663	260	09.01.2023	-	Balance capacity under Implementation
39	CPSU Scheme (Tranche-II, 1500 MW)	The Singareni Collieries Company Limited	Various of Areas of SCCL	81	0	81	09.01.2023	30.09.2024	Under Implementation
40	CPSU Scheme (Tranche-II, 1500 MW)	Indore Municipal Corporation	Yaswnath Sagar Dam Reservoir,Hatod ,Indore ,Madhya Pradesh	100	0	100	25.10.2022	30.09.2024	Under Implementation
41	50 MW Projects in High Visibility Areas (Central)	IPTPS, New Delhi-3 MW Solar PV Project of Azure Power India Pvt. Ltd.		50	1	49	.	-	
42	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six A Limited	Kutch, Gujarat	200	0	200	01.10.2023	31.03.2024	Extension granted by MNRE.

S.No.	Name of the project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
43	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six Limited	Kutch, Gujarat	167	0	167	13.10.2023	31.03.2024	Extension granted by MNRE.
44	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Seven Limited	Jaisalmer, Rajasthan	250	0	250	13.10.2023	31.03.2024	Extension granted by MNRE.
45	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Seven Limited	Jaisalmer, Rajasthan	250	0	250	13.10.2023	31.03.2024	Extension granted by MNRE.
46	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six Limited	Khavda, Kutch, Gujarat	333	0	333	17.11.2023	31.03.2024	Extension granted by MNRE.
47	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six A Limited	Khavda, Kutch, Gujarat	50	0	50	10.02.2024	31.03.2024	Under Implementation
48	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six A Limited		50	0	50	10.02.2024		Under Implementation
49	Manufacturing plant linked Solar Project scheme	Azure Power Fifty One Pvt. Ltd.	Bap, Jodhpur, Rajasthan	100	0	100	11.11.2023	-	Under Implementation
50	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Two Pvt. Ltd.	Bap, Jodhpur, Rajasthan	333	0	333	11.11.2023	-	Under Implementation
51	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Two Pvt. Ltd.	Bap, Jodhpur, Rajasthan	167	0	167	17.11.2023	-	Under Implementation

S.No.	Name of the project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
52	Manufacturing plant linked Solar Project scheme	Azure Power Fifty One Private Limited	Bap, Jodhpur, Rajasthan	50	0	50	10.02.2024	-	Under Implementation
53	Manufacturing plant linked Solar Project scheme	Azure Power Fifty One Private Limited		50	0	50	20.07.2024		Under Implementation
54	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four A Limited	Fatehgarh, Jaisalmer, Rajasthan	250	0	250	01.10.2024	-	Under Implementation
55	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four A Limited	Fatehgarh, Jaisalmer, Rajasthan	250	0	250	01.10.2024	-	Under Implementation
56	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four B Limited	Fatehgarh, Jaisalmer, Rajasthan	250	0	250	01.10.2024	-	Under Implementation
57	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four B Limited	Fatehgarh, Jaisalmer, Rajasthan	250	0	250	01.10.2024	-	Under Implementation
58	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four Limited	Fatehgarh, Jaisalmer, Rajasthan	250	0	250	01.10.2024	-	Under Implementation
59	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four Limited	Fatehgarh, Jaisalmer, Rajasthan	250	0	250	01.10.2024	-	Under Implementation
60	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five Limited	Pokhran, Jaislmer, Rajasthan	250	0	250	01.10.2024	-	Under Implementation

S.No.	Name of the project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
61	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five Limited	Pokhran, Jaisalmer, Rajasthan	250	0	250	01.10.2024	-	Under Implementation
62	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four C Limited	Fatehgarh, Jaisalmer, Rajasthan	250	0	250	01.10.2025	-	Under Implementation
63	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four C Limited	Fatehgarh, Jaisalmer, Rajasthan	250	0	250	01.10.2025	-	Under Implementation
64	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five A Limited	Ramgarh/ Mohangarh Jaisalmer, Rajasthan	250	0	250	01.10.2025	-	Under Implementation
65	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five A Limited	Ramgarh/ Mohangarh Jaisalmer, Rajasthan	250	0	250	01.10.2025	-	Under Implementation
66	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five B Limited	Ramgarh/ Mohangarh Jaisalmer, Rajasthan	250	0	250	01.10.2025	-	Under Implementation
67	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five B Limited	Ramgarh/ Mohangarh Jaisalmer, Rajasthan	250	0	250	01.10.2025	-	Under Implementation
68	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five C Limited	Ramgarh/ Mohangarh Jaisalmer, Rajasthan	250	0	250	01.10.2025	-	Under Implementation
69	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five C Limited	Ramgarh/ Mohangarh Jaisalmer, Rajasthan	250	0	250	01.10.2025	-	Under Implementation

S.No.	Name of the project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
70	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Seven A Limited	Jaisalmer, Rajasthan	250	0	250	01.10.2026	-	Under Implementation
71	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Seven A Limited	Jaisalmer, Rajasthan	250	0	250	01.10.2026	-	Under Implementation
72	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six B Limited	Jaisalmer, Rajasthan	167	0	167	01.10.2026	-	Under Implementation
73	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Three Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2024	-	Under Implementation
74	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Three Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2024	-	Under Implementation
75	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Three Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2024	-	Under Implementation
76	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Three Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2024	-	Under Implementation
77	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Four Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2024	-	Under Implementation
78	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Four Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2024	-	Under Implementation

S.No.	Name of the project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
79	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Four Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2024	-	Under Implementation
80	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Four Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2024	-	Under Implementation
81	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Nine Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2025	-	Under Implementation
82	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Nine Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2025	-	Under Implementation
83	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Nine Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2025	-	Under Implementation
84	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Nine Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2025	-	Under Implementation
85	Manufacturing plant linked Solar Project scheme	Azure Power Sixty Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2025	-	Under Implementation
86	Manufacturing plant linked Solar Project scheme	Azure Power Sixty Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2025	-	Under Implementation
87	Manufacturing plant linked Solar Project scheme	Azure Power Sixty Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2025	-	Under Implementation

S.No.	Name of the project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
88	Manufacturing plant linked Solar Project scheme	Azure Power Sixty Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2025	-	Under Implementation
89	Manufacturing plant linked Solar Project scheme	Azure Power Sixty Two Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2026	-	Under Implementation
90	Manufacturing plant linked Solar Project scheme	Azure Power Sixty Two Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2026	-	Under Implementation
91	Manufacturing plant linked Solar Project scheme	Azure Power Sixty Two Private Limited	Fatehgarh, Jaisalmer, Rajasthan	83	0	83	11.11.2026	-	Under Implementation
92	1785 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-IV)	ReNew Solar Photovoltaic Pvt Ltd (Erstwhile: ACME Photovoltaic Solar Private Limited)	Jaisalmer, Rajasthan	375	0	375	31.03.2024	-	Under Implementation
93	1785 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-IV)	Calpine Subsico Solar Energy Private Limited	Aau, Jodhpur, Rajasthan	90	0	90	31.03.2024	-	Under Implementation
94	1785 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-IV)	Hera Sun Power Private Limited	Sawa,Barmer, Rajasthan	20	0	20	29.11.2023	-	Under Implementation
95	1785 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-IV)	M/s NTPC Renewable Energy Limited		500	0	500	31.03.2024	-	Under Implementation

S.No.	Name of the project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
96	1785 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-IV)	Renew Hans Urja Private Limited	Jaisalmer, Rajasthan	600	0	600	31.03.2024	-	Under Implementation
97	1785 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-IV)	Sprng Natural Power Source Private Limited	Barmer, Rajasthan	200	0	200	31.03.2024	-	Under Implementation
Total				20674	814	19860			

NOTE: - * As per SECI scheduled date has been suitably extended.

Details of Under Construction Wind Power Projects of SECI



Summary of Under-construction Wind Power Projects

S.No.	Scheme	Total Capacity Awarded (MW)	Under Construction Capacity (MW)
1	Tranche-I	1049.9	0.0
2	Tranche-II	1000.0	220.0
3	Tranche-III	2000.0	200.0
4	Tranche-IV	2000.0	138.0
5	Tranche-V	1190.0	633.5
6	Tranche-VI	1200.0	56.7
7	Tranche-VII	480.0	11.5
8	Tranche-VIII	440.8	440.8
9	Tranche-IX	970.0	970.0
10	Tranche-X	1200.0	1173.0
11	Tranche-XI	1200.0	1200.0
12	Tranche-XII	1100.0	1100.0
13	Tranche-XIII	1200.0	600.0
Total		15030.7	6743.5

Details of under construction Wind Power Projects

S. No.	Name of the project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	1000 MW ISTS-connected Wind Power Projects (Tranche-II)	Haroda Wind Energy Private Limited	Kutch, Gujarat	50	0	50	03.05.2019	28.06.2021	Matter is under consideration of CERC for extension in project milestones.
2	1000 MW ISTS-connected Wind Power Projects (Tranche-II)	Khatiyu Wind Energy Private Limited	Kutch, Gujarat	50	0	50	03.05.201	28.06.2021	Matter is under consideration of CERC for extension in project milestones.
3	1000 MW ISTS-connected Wind Power Projects (Tranche-II)	Vigodi Wind Energy Private Limited	Kutch, Gujarat	50	0	50	03.05.201	28.06.2021	Matter is under consideration of CERC for extension in project milestones.
4	1000 MW ISTS-connected Wind Power Projects (Tranche-II)	Ravapar Wind Energy Private Limited	Kutch, Gujarat	50	0	50	03.05.201	28.06.2021	Matter is under consideration of CERC for extension in project milestones.
5	1000 MW ISTS-connected Wind Power Projects (Tranche-II)	Nani Virani Wind Energy Private Limited	Kutch, Gujarat	50	30	20	03.05.201	12.12.2021	WPD has requested for additional time for completion of work
6	2000 MW ISTS-connected Wind Power Projects (Tranche-III)	ALIENTO WIND ENERGY PRIVATE LIMITED	Kutch, Gujarat	50	0	50	24.11.2019	31.08.2022	WPD has requested for additional time for completion of work
7	2000 MW ISTS-connected Wind Power Projects (Tranche-III)	FLURRY WIND ENERGY PRIVATE LIMITED	Kutch, Gujarat	50	0	50	24.11.2019	31.08.2022	WPD has requested for additional time for completion of work

S. No.	Name of the project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
8	2000 MW ISTS-connected Wind Power Projects (Tranche-III)	TEMPEST WIND ENERGY PRIVATE LIMITED	Kutch, Gujarat	50	0	50	24.11.2019	31.08.2022	WPD has requested for additional time for completion of work
9	2000 MW ISTS-connected Wind Power Projects (Tranche-III)	VUELTA ENERGY PRIVATE LIMITED	Kutch, Gujarat	50	0	50	24.11.2019	31.08.2022	WPD has requested for additional time for completion of work
10	2000 MW ISTS-connected Wind Power Projects (Tranche-IV)	Srijan Energy Systems Private Limited	Kutch, Gujarat	250	88	38	30.06.2022	*	WPD has proposed to commission 126 MW under the PPA
11	2000 MW ISTS-connected Wind Power Projects (Tranche-IV	Suswind Power Private Limited	Kutch, Gujarat	50	0	50	31.08.2022	*	WPD has requested for additional time for completion of work
12	2000 MW ISTS-connected Wind Power Projects (Tranche-IV)	Flutter Wind Energy Private Limited	Kutch, Gujarat	50	0	50	31.08.2022	*	WPD has requested for additional time for completion of work
13	1200 MW ISTS-connected Wind Power Projects (Tranche-V)	Torrent Power Limited	Devbhoomi Dwarka, Gujarat	115	0	115	15.09.2022	June 2023	
14	1200 MW ISTS-connected Wind Power Projects (Tranche-V)	Netra Wind Private Limited	Kutch, Gujarat	300	0	300	19.11.2022	Commissioning schedule is as under: 31.03.2023-43.8MW Apr 2023- 40.6 MW May 2023- 40.6 MW Jun 2023 - 50 MW Jul 2023- 25 MW Sept 2023 - 100 MW	
15	1200 MW ISTS-connected Wind Power Projects (Tranche-V)	Sitac Kabini Renewables Private Limited	Kutch, Gujarat	300	256.5	43.5	05.09.2022	*	Commissioning activity for balance capacity is under progress.

S. No.	Name of the project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
16	1200 MW ISTS-connected Wind Power Projects (Tranche-V)	Boreas Renewable Energy Private Limited	Bellary, Karnataka	175	0	175	22.12.2020	*	WPD has requested for additional time for completion of work
17	1200 MW ISTS-connected Wind Power Projects (Tranche-VI)	Srijan Energy Systems Private Limited	Kutch, Gujarat	150	91.8	56.7	01.12.2022	April-2023	Capacity of 1.5 MW has been Cancelled
18	1200 MW ISTS-connected Wind Power Projects (Tranche-VII)	Adani Wind Energy Kutchh Five Limited	Kutch, Gujarat	130	118.5	11.5	30.08.2022	*	Balance capacity is planned by Apr 2023.
19	1800 MW ISTS-connected Wind Power Projects (Tranche-VIII)	Apraava Energy Private Limited	Devbhumi Dwarka, Gujarat	250.8	0	250.8	13.11.2022		WPD has planned commissioning from April-2023
20	1800 MW ISTS-connected Wind Power Projects (Tranche-VIII)	Tunga Renewable Energy Pvt Ltd	Koppal, Karnataka	190	0	190	05.09.2022	*	Matter is under consideration of CERC for extension in project milestones.
21	2500 MW ISTS-connected Wind Power Projects (Tranche-IX)	Vena Energy Vidyuth Pvt Ltd	Koppal, Karnataka	160	0	160	31.03.2023	30.12.2023	
22	2500 MW ISTS-connected Wind Power Projects (Tranche-IX)	JSW Future Energy Ltd (formerly JSW Solar Ltd)	Tuticorin, Tenkasi & Tirunelveli, Tamil Nadu	540	0	540	31.03.2023	30.12.2023	
23	2500 MW ISTS-connected Wind Power Projects (Tranche-IX)	JSW Future Energy Ltd	Tiruppur, Tamil Nadu	270	0	270	15.07.2023	28.12.2023	
24	1200 MW ISTS-connected Wind Power Projects (Tranche-X)	Adani Renewable Energy Seven Ltd	Koppal, Karnataka	300	0	300	10.03.2023	11.06.2023	

S. No.	Name of the project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
25	1200 MW ISTS-connected Wind Power Projects (Tranche-X)	Ayana Renewable Power Six Pvt Ltd	Gadag, Karnataka	300	0	300	10.03.2023	11.06.2023	
26	1200 MW ISTS-connected Wind Power Projects (Tranche-X)	Viento Renewables Pvt Ltd	Osmanabad, Maharashtra	150	0	150	10.03.2023	11.06.2023	
26	1200 MW ISTS-connected Wind Power Projects (Tranche-X)	JSW Renew Energy Two Ltd	Tiruppur, Tamil Nadu	150	0	150	10.03.2023	11.06.2023	
28	1200 MW ISTS-connected Wind Power Projects (Tranche-X)	JSW Renew Energy Two Ltd	Thoothukudi, Tamil Nadu	300	27	273	10.03.2023	11.06.2023	
29	1200 MW ISTS-connected Wind Power Projects (Tranche-XI)	ReNew Naveen Urja Private Limited	Gadag, Karnataka	300	0	300	30.12.2023	-	
30	1200 MW ISTS-connected Wind Power Projects (Tranche-XI)	Green Infra Wind Energy Limited	Koppal, Karnataka	180	0	180	30.12.2023	01.07.2024	
31	1200 MW ISTS-connected Wind Power Projects (Tranche-XI)	Anupavan Renewables pvt Ltd	Osmanabad, Maharashtra	150	0	150	30.12.2023	-	
32	1200 MW ISTS-connected Wind Power Projects (Tranche-XI)	Adani Renewable Energy Four Ltd	Gadag, Karnataka	450	0	450	30.12.2023	-	
33	1200 MW ISTS-connected Wind Power Projects (Tranche-XI)	Two Wind Energy Pvt Ltd	Koppal, Karnataka	120	0	120	30.12.2023	-	
34	1200 MW ISTS-connected Wind Power Projects (Tranche-XII)	Halvad Renewables Pvt Ltd	Koppal & Gadag, Karnataka	300	0	300	-	-	

S. No.	Name of the project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
35	1200 MW ISTS-connected Wind Power Projects (Tranche-XII)	JSW Neo Energy Ltd	Bellary & Chitradurga, Karnataka	300	0	300	-	-	
36	1200 MW ISTS-connected Wind Power Projects (Tranche-XII)	NTPC Renewable Energy Ltd	Kutch, Gujarat	200	0	200	-	-	
37	1200 MW ISTS-connected Wind Power Projects (Tranche-XII)	Torrent power Ltd	Karnataka	300	0	300	-	-	
38	1200 MW ISTS-connected Wind Power Projects (Tranche-XIII)	SJVN Ltd	Gujarat	100	0	100	-	-	
39	1200 MW ISTS-connected Wind Power Projects (Tranche-XIII)	Scatec India II B.V.	Karnataka	300	0	300	-	-	
40	1200 MW ISTS-connected Wind Power Projects (Tranche-XIII)	Teq Green Power XI Pvt Ltd	Maharashtra	200	0	200	-	-	
Total				7480.8	611.8	6743.5			

NOTE: - * As per SECI scheduled date has been suitably extended.

Summary of Under-construction Hybrid Power Projects (SECI)			
S. No.	Scheme	Total Capacity Awarded (MW)	Under Construction Capacity (MW)
1	1200 MW ISTS-Connected Wind- Solar Hybrid Power Projects (Tranche-III)	1110	1110
2	400MW ISTS-connected Round-the-clock (RTC) RE Power (RTC-1)	400	400
3	1200 MW ISTS-Connected RE Projects with assured Peak Power Supply in India (ISTS-VII)	1200	1200
4	1200MW ISTS-connected Wind Power Projects (Tranche-IV)	1200	1200
5	1200MW ISTS-connected Wind Power Projects (Tranche-V)	1200	1170
	Total	5110	5080

Details of under construction Hybrid Power Projects (SECI)

S.No.	Name of the project	Name of the Developer	project location (Village District/State)	Project Capacity for execution(MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion Scheduled	Anticipated	Remarks
1	1200MW ISTS-connected Wind Power Projects (Tranche-III)	AMP Energy Green Private Limited	Neemba , fatehgarh, Jaisalmer Rajasthan	130	0	130	Actual date of LTA operationalization	-	Under Implementation
2	1200MW ISTS-connected Wind Power Projects (Tranche-III)	Adani Hybrid Energy Jaisalmer Five Limited	Jaisalmer, Rajasthan	600	0	600	Actual date of LTA operationalization	-	Under Implementation
3	1200MW ISTS-connected Wind Power Projects (Tranche-III)	ABC Renewable Energy Private Limited	Nuthimadugu, Anantapur Dt. A.P and Chodiya , Jaisalmer, Rajasthan	380	0	380	Actual date of LTA operationalization	-	Under Implementation
4	400MW ISTS-connected Round-the-clock (RTC) RE Power (RTC-1)	Renew Surya Roshni Private Limited	400MW Rajasthan+300MW Maharashtra+300MW Koppal Karnataka+300MW Gadag,Karnataka	400	0	400	06.08.2023	-	Under Development
5	1200 MW ISTSConnected RE Projects with assured Peak Power Supply in India (ISTS-VII)	Greenko AP01 IREP Private Limited	Kurnool, Andhra Pradesh	900	0	900	02.08.2023 (690 MW); 27.11.2023 (210 MW)	-	Under Development
6	1200 MW ISTS-Connected RE Projects with assured Peak Power Supply in India (ISTS-VII)	Renew Surya Ojas Private Limited	Karnataka	300	0	300	29.02.2024	-	Under Development

S.No.	Name of the project	Name of the Developer	project location (Village District/State)	Project Capacity for execution(MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
7	1200MW ISTS-connected Wind Power Projects (Tranche-IV)	M/s NTPC Renewable Energy Limited	Dayapar, Kutch, Gujarat	450	0	450	31.03.2024	-	Under Development
8	1200MW ISTS-connected Wind Power Projects (Tranche-IV)	Project Ten Renewables Power Pvt limited	Pavagada, Karnataka	450	0	450	28.12.2023	-	Under Development
9	1200MW ISTS-connected Wind Power Projects (Tranche-IV)	NLC India Limited	Tamil Nadu, Rajasthan	150	0	150	31.03.2024		Under Development
10	1200MW ISTS-connected Wind Power Projects (Tranche-IV)	Kotuma Wind Parks Pvt Ltd	Karnataka, Rajasthan	150	0	150	31.03.2023	-	Under Development
11	1200MW ISTS-connected Wind Power Projects (Tranche-V)	AMP Energy Green ten Private Limited	Rajasthan	120	0	120	11.01.2023		Under Development
12	1200MW ISTS-connected Wind Power Projects (Tranche-V)	NTPC Renewable Energy Limited	Gujarat	450	0	450	11.01.2023		Under Development
13	1200MW ISTS-connected Wind Power Projects (Tranche-V)	TP Saurya Limited	Karnataka	600	0	600	11.01.2023		Under Development
	Total			5080	0	5080			

Details of Under Construction RE projects of NTPC



Details of under construction Power Projects of NTPC (other than SECI)

S.NO.	Name of the project	Name of the Developer	Project location(Village/District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		
							Scheduled	Anticipated	Remarks
1	UPNEDA, 500 MW	NTPC Ltd	Rihand, Sonebhadra, Uttar Pradesh	20	0	20	April'22	March'24	
2	Merchant/Flexibilization	NTPC Ltd.	Solapur , Maharashtra	23	10	13	January'23	October'23	
3	TBCB, Solar	NTPC Ltd.	NTPC Anta, Rajasthan	90	0	90	April'23	December'23	
4	IREDA Tranche-III, Solar	NTPC Ltd.	Nokh, Rajasthan	245	0	245	September'24	September'24	
5	IREDA Tranche-III, Solar	NTPC Ltd.	Nokh, Rajasthan	245	0	245	September'24	September'24	
6	IREDA Tranche-III, Solar	NTPC Ltd.	Nokh, Rajasthan	245	0	245	September'24	September'24	
7	TBCB (GUVNL Ph.-XI),Solar	NTPC REL	Amareshwar, Vadodra, Gujarat	200	0	200	October'22	September'24	
8	TBCB (GUVNL Ph.-XII),Solar	NTPC REL	Nanapura, Patan, Gujarat	60	0	60	October'22	September'24	
9	TBCB (GUVNL Ph.-XII),Solar	NTPC REL	Mesanka, Bhavnagar, Gujarat	30	0	30	October'22	September'24	
10	TBCB (GUVNL Ph.-XII),Solar	NTPC REL	Raska, Surendranagar, Gujarat	60	0	60	October'22	September'24	
Total				1218	10	1208			

Details of Under Construction RE projects of NHDC



Details of under construction Power Projects of NHDC (other than SECI)

S.NO.	Name of the project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	Omkareshwar Floating Solar Project UNIT D	NHDC	Khandwa , MP	88	0	88	26.09.2023	-	
2	Ground Mounted grid connected Solar Photo Voltaic (SPV)	NHDC	Sanchi, Raisen, MP	8	0	8	30.06.2023	-	
	Total			96	0	96			

Details of Under Construction RE projects of SJVNL



Details of under construction Power Projects of SJVNL (other than SECI)

S.NO.	Name of the project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	Bagodara Solar Power	SJVNL		70	0	70	28.10.2022	31.05.2023	
2	Bikaner Solar Power	SJVNL		1000	0	1000	04.05.2024	04.05.2024	
3	Gurhah Solar Power Project	SJVNL		75	0	75	06.08.2023	06.08.2023	
4	Gujrai Solar Power Project	SJVNL		50	0	50	15.08.2023	15.08.2023	
5	Raghanesda solar power project	SJVNL		100	0	100	13.12.2023	13.12.2023	
6	Omkareshwar Solar Power project	SJVNL		90	0	90	12.04.2024	12.04.2024	
	Total			1385	0	1385			

Details of Under Construction RE projects of NHPC



Details of under construction Power Projects of NHPC (other than SECI)

S.NO.	Name of the project	Name of the Developer	Project location(Village/District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	Solar Power Project in Ganjam District	NHPC Limited	Landeihill, Ganjam, Odisha	40	0	40	23.05.22	30.06.23	
2	600 MW Solar Power Project under CPSU Scheme	NHPC Limited	Khavda, Kutch, Gujarat.	600	0	600	11.11.23	11.11.23	
3	300 MW Solar Power Project under CPSU Scheme	NHPC Limited	Karnisar-Bhatiyar, Bikaner, Rajasthan	300	0	300	11.11.23	11.11.23	
4	100 MW Solar Power Project under CPSU Scheme	NHPC Limited	NP Kunta, Kadri, Andhra Pradesh.	100	0	100	11.11.23	11.11.23	
	Total			1040	0	1040			

Details of Under Construction UMREPP



Details of under construction Power Projects under UMREPP

S.N O.	Name of the project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	4750MW Khavda RE Power park	NTPC REL	Khavda,Bhuj, Gujarat	4750	0	1255		-	
2	Madhya Pradesh (5080 MW)	RUMSL	Neemuch	500	0	500	31.03.2023	September-2023	
3	Madhya Pradesh (5080 MW)	RUMSL	Agar	550	0	550	31.03.2023	September-2023	
4	Madhya Pradesh (5080 MW)	RUMSL	Shajapur	450	0	450	31.03.2023	September-2023	
5	Madhya Pradesh (5080 MW)	RUMSL	Omkareswar	600	0	600	16.09.2022	December-2023	
6	Madhya Pradesh (5080 MW)	RUMSL	Chhatapur	950	0	950	16.09.2022	June-2024	
7	Madhya Pradesh (5080 MW)	RUMSL	Morena	1400	0	1400	12.01.2023	December-2023	
8	Uttar Pradesh (3200 MW)	TUSCO (JVC of THDC & UPNEDA)	Lalitpur	600	0	600	May-2023	December-2024	
9	Uttar Pradesh (3200 MW)	TUSCO (JVC of THDC & UPNEDA)	Jhansi	600	0	600	May-2023	March-2025	
10	Uttar Pradesh (3200 MW)	TUSCO (JVC of THDC & UPNEDA)	Chitrakoot	800	0	800	April-2024	March-2025	
	Total			11200	0	7705			

Details of under construction Power Projects in Andhra Pradesh State

S. No.	Name of the Project	Name of the Developer	Project location (Village District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	Solar	M/s. AM Green Energy Ltd.(Arcelor Mittal Group)	Alamuru, Nandyal District	700	0	700			Land acquisition under progress
2	Wind	M/s. AM Green Energy Ltd.(Arcelor Mittal Group)	C Belagala in Kurnool District	300	0	300			Land acquisition under progress
	Total			1000	0	1000			

Details of under construction Small Hydro Power Projects in Chhattisgarh State

S. No.	Name of the project	Name of the Developer	project location (Village District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	Sukuma SHP/ Shabari River/ Dantewada	Savitri Power Projects (P) Ltd., Hyderabad	Sukuma SHP/ Shabari River/ Dantewada	24	0	24			PPA executed, Projects implementation work under process
2	Daramjaygarh SHP/ Mand River/Raigarh	Malka Renewable Energy Pvt. Ltd., Secunderabad	Daramjaygarh SHP/ Mand River/Raigarh	8	0	8			PPA executed, Projects implementation work under process
3	Dhanvada SHP/ Mand River/ Raigarh	Dhanvada Power and Infrastructure Pvt. Ltd., Secunderabad	Dhanvada SHP/ Mand River/ Raigarh	7.5	0	7.5			PPA executed, Projects implementation work under process
4	Mahan-2 SHP/ Mahan River/ Surajpur	Venika Hydro Projects (P) Ltd., Bangalore	Mahan-2 SHP/ Mahan River/ Surajpur	24.75	0	24.75			Under process for PPA execution
5	Ghamarmund SHP/ Indrawati River/ Bastar	GS Energies (P) Ltd., Hyderabad	Ghamarmund SHP/ Indrawati River/ Bastar	21	0	21			Under process for PPA execution
6	Ganguta SHP/ Ganguta River/ Sarguja	Vijay Durga Power Projects Pvt. Ltd.	Ganguta SHP/ Ganguta River/ Sarguja	5	0	5			Under process for PPA execution
7	Gangotri SHP/ Mahan River/ Sarguja	Bhagirath Power Projects (P) Ltd. Hyderabad	Gangotri SHP/ Mahan River/ Sarguja	15	0	15			Under process for PPA execution
8	Madar SHP/ Rehar River/ Surajpur	Uma Power Projects Pvt. Ltd., Hyderabad	Madar SHP/ Rehar River/ Surajpur	24	0	24			Under process for PPA execution

S. No.	Name of the project	Name of the Developer	project location (Village District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
9	Kantipur SHP/ Rehar River/ Surajpur	Haritha Power Projects Pvt. Ltd., Hyderabad	Kantipur SHP/ Rehar River/ Surajpur	24	0	24			Under process for PPA execution
10	Phulesar SHP/ Rehar River/ Surajpur	Karunya Power Projects Pvt. Ltd., Hyderabad	Phulesar SHP/ Rehar River/ Surajpur	24	0	24			Under process for PPA execution
	Total			177.25	0	177.25			

Details of Under Construction Biomass Power Projects in Chhattisgarh State

S. No.	Name of the project	Name of the Developer	project location (Village District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	Indus Engicons (India) Pvt. Ltd.		Birvat (Chhuri), Korba	15	0	15	30.11.2022		
2	NR Spong Pvt. Ltd.		Bahesar, Phase-II Siltara Industrial Area, Siltara, Raipur	4	0	4	31.12.2022		
3	Shripur Power & Steel Ltd.		Birbira, P.O.- Patewa, Mahasamund	8	0	8	30.06.2023		
4	Om Sponge		Munrethi, Siltara, Raipur	8	0	8	30.09.2023		
5	Shraddha Agro Industries		Somani, Rajnandgaon	1.25	0	1.25	31.10.2023		
6	Bharat Benifcation & Power Pvt. Ltd.		Near Water Tank, North Chakradhar Nagar, Raigarh	15	0	15	30.04.2024		
7	Vandana Global Ltd.,		Phase-II, Siltara Industrial Area, Siltara, Raipur	6	0	6	31.07.2024		
8	Shri Hare Krishna Sponge Iron Ltd.		Plot No. 106, Phase-II, Industrial Growth Centre, Siltara, Raipur	2	0	2	30.08.2024		
	Total			59.25	0	59.25			

Details of Under Construction Ground Mounted Grid Connected Solar Photovoltaic Power Projects in Chhattisgarh State

S. No.	Name of the project	Name of the Developer	project location (Village District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	Balaton Solar Pvt. Ltd. (12.5 MWp)		Lalpur,Bemetara	12.5	0	12.5	30.04.2023	31.12.2023	
2	Balaton Solar Pvt. Ltd. (37.5 MWp)		Lalpur, -Bemetara	37.5	0	37.5	30.04.2023	31.12.2023	
3	Hira Ferro Alloys (Spring Solar Power Private Limited)		Murta, Lalpur & Kodiya,Bemetara	70	0	70	31.12.2021	31.05.2023	
4	Barbarik Tie Up Private Limited		Dhuma, P.O. Ghotwani,Durg	2	0	2	31.12.2021	31.03.2023	Validity Extension under Process
				3	0	3			
5	ABIS Exports (India) Pvt. Ltd. (Solar Division Unit-II)		Mundgaon,Rajnandgaon	12	0	12	30.06.2022	31.03.2023	Validity Extension under Process
6	Hira Steels Limited		Padumtara/Basula/ Khairjhiti,Rajnandgaon	17	0	17	31.03.2022	31.03.2023	Validity Extension under Process
7	Godawari Power & Ispat Limited		Nawapara, Chitapali & Bojia,Raigarh	25	0	25	30.09.2022	06.08.2023	
			Mahrumkala,Rajnandgaon	55	0	55			
8	Hira Steels Limited (Formerly :- Godawari Power & Ispat Limited) {Hira Group}		Khairjhiti,Rajnandgaon	100	0	100	06.08.2023		

S. No.	Name of the project	Name of the Developer	project location (Village District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
9	Shri Bajrang Steel Corporate Limited, Raipur		Singhanpur,Mahasamund	50	0	50	31.03.2022	31.03.2023	Validity Extension under Process
10	Clean Max Surya Energy Private Limited		Puraan,Mungeli	77.5	0	77.5	31.12.2022	27.08.23	
			lcchapur, Mahasamund	77.5	0	77.5			
11	South Eastern Coalfields Limited (Gorakhnathpur) 10 MWp		Gorakhnathpur (Bishrampur),Surajpur	8	0	8	31.12.2022	30.06.23	
12	South Eastern Coalfields Limited (Shivnandanpur) 10 MWp		Shivnandanpur (Bishrampur),Surajpur	12	0	12	31.12.2022	30.06.23	
13	South Eastern Coalfields Limited (Bhatgaon) 20 MWp		Bhatgaon-I,Surajpur	8	0	8	31.12.2022	30.06.23	
14	South Eastern Coalfields Limited (Bhatgaon) 20 MWp		Bhatgaon-II,Surajpur	12	0	12	31.12.2023	30.06.23	
15	FP Uttar Solar Private Limited		Domma, Achritpali & Chhapora,Janjgir-Champa	90	0	90	28.02.2023		Validity Extension under Process

S. No.	Name of the project	Name of the Developer	project location (Village District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
16	Solar Energy Corporation of India Limited (SECI) {System with Battery Energy Storage)		Rangakathera, Dundera, Amlidih, Dhaba, Kohka, Orarbandh, Tolagaon, Margaon and Girgaon,Rajnandgaon	160	0	160	14.12.2023		
17	Shree Cement Ltd. (Unit-II)		Chandi/Khaparadih, Balodabazar	20	0	20	30.06.2023		
18	Shree Nakoda Pipe Impex Pvt. Ltd.		Khamariya, Raipur	15	0	15	31.07.23		
19	Radheshree Wires & Coils Private Limited		Dhuma, P.O. Ghotwani,Durg	2	0	2	30.09.2022	31.03.2023	Validity Extension under Process
20	Maniram Steel Private Limited		Dhuma, P.O. Ghotwani,Durg	1	0	1	30.09.2022	31.03.2023	Validity Extension under Process
21	Sunroot Energy Private Limited		Ultratech Cement Limited (Unit-Hirmi Cement Works), Baloda Bazar-Bhatapara	8.143	0	8.143	31.08.2022	31.03.2023	Validity Extension under Process
22	NucleusTeq Energy Private Limited		Gadamor, P.O.- Gondgiri,Bemetara	2.7	0	2.7	15.03.2024		
23	Persisto Energy Private Limited		Khapridih,Janjgir Champa	75	0	75	31.03.2023		Validity Extension under Process

S. No.	Name of the project	Name of the Developer	project location (Village District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
24	Adani Enterprises Limited		Parsa & Kanta,Sarguja	13.36	0	13.36	31.03.2023		Validity Extension under Process
25	Abha Power & Steel Private Limited		Bakarkuda,Bilaspur	3	0	3	28.02.2023	15.04.2023	
26	Coal-Man Logistics (I) Pvt. Ltd.		Bakarkuda,Bilaspur	7	0	7	30.09.2022	30.09.2023	
27	FP Samruddi Private Limited		Bhadrali & Tedhadhora, Mungeli	75	0	75	31.08.2023		
28	Amplus Helios Private Limited, Gurgaon		Sambalpur & Guna,Mungeli	70	0	70	30.06.2023		
29	Avinash Ramakrishna Developers Private Limited		Gaurkheda,Raipur	4	0	4	30.06.2023		
30	ABREL Green Energy Limited		Parasdob, Bemetara	93	0	93	30.06.2023		
31	Laxmi Kripa Ispat Pvt. Ltd.		Sahaspur,Rajnandgaon	2	0	2	28.02.2023	28.08.2023	
32	Laxmi Kripa Steels & Power Private Limited		Sahaspur,Rajnandgaon	3	0	3	28.02.2023	28.08.2023	
33	SRV Solar Urja Private Limited (Phase-I)		Sahaspur,Khairagarh	15	0	15	31.03.2023	30.09.2023	
34	ISPAT INDIA (Unit-III)		Chamarguda,Balodabazar	12.5	0	12.5	31.08.2023		

S. No.	Name of the project	Name of the Developer	project location (Village District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
35	Amp Energy C&I Nine Pvt. Ltd.		Panora,Korba	60	0	60	31.12.2023		
36	Kalpataru Power Transmission Limited		Khorpa,Raipur	1.333	0	1.333	31.03.2023		Validity Extension under Process
37	Shree Shiv Industries		Bhijabata, Mari Bangala-Dawari,Balod	2	0	2	31.08.2023		
38	Shree Cement Ltd.		Chandi, Balodabazar-Bhatapara	20	0	20			
Total				1334.036	0	1334.036			

Details of Under Construction Solar Power Projects in Bihar State

S. No.	Name of the project	Name of the Developer	project location (Village District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	Grid Connected Ground Mounted Solar Power Plant	i) M/s SJVN Ltd. ii) M/s Avaada Energy Pvt. Ltd.	Banka & Jamui	250	0	250	December, 2023		
	Total			250	0	250			

Details of under construction Solar Power Projects in Karnataka State

S. No.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	Solar Grid	ITC Ltd., (KCL Re Energy Pvt Ltd)	Kurubarahalli, Kolar	10	0	10	2023-24		
2	Solar Grid	Infosys Green Forum (Infosys Limited,)	Dyagerahalli, Tumkur	40	38	2	2023-24		
3	Solar Grid	Fortune Cotton & Agro Industries	Devasamudra, Chitradurga	2	1	1	2023-24		
4	Solar Grid	Ecoren Venti Winds Pvt Ltd	Hannur, Chamarajanagara	16	0	16	2023-24		
5	Solar Grid	Ecoren Cardea Power Pvt Ltd	Hannur, Chamarajanagara	10	0	10	2023-24		
6	Solar Grid	Ashwamedha Energy	B G Kere, Chitradurga	20	0	20	2023-24		
7	Solar Grid	Bosch Limited	Yeragatti & Yeraganvi, Belagavi	14	12	2	2023-24		
8	Solar Grid	Sagitaur Venture India Pvt Ltd	Nayakanahatti, Chitradurga	120	71	49	2023-24		
9	Solar Grid	Clean MaxHarsh Solar LLP(SP)	Tondihatti, Tumkur	30	24.88	5.12	2023-24		
10	Solar Grid	Matrix Green Energy Private Limited	Kokanal & Chinnakar, Yadgiri	8.5	0	8.5	2023-24		
11	Solar Grid	A One Steels & Alloys Pvt.Ltd.,	Chinnamballi, Mysore	15	0	15	2023-24		

S. No.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
12	Solar Grid	Monarch Plaza Comforts Pvt. Ltd.,	Govindavadi and Harave, Chamarajanagara	2	0	2	2023-24		
13	Solar Grid	Swarnagiri Magnet Wires and Conductors (Partnership Firm)	Gamanagatti, Dharawada	1	0	1	2023-24		
14	Solar Grid	Sri Laxmi Narasimha Green Energy Pvt. Ltd.,	Siraguppa Town, Bellary	2	0	2	2023-24		
15	Solar Grid	A One Steel and Alloys Pvt. Ltd.,	Jinkanapalli, Chikkaballapura	10	0	10	2023-24		
16	Solar Grid	Shahi Exports Pvt. Ltd.,	Aliambara, Bidar	10	0	10	2023-24		
17	Solar Grid	UTU Energy Pvt. Ltd.,	Hatti, Koppal	18	0	18	2023-24		
18	Solar Grid	Model Stone Crushers	Antapura, Bellary	1	0	1	2023-24		
19	Solar Grid	Kalburgi Cement Pvt. Ltd.,	Chatrasala, Kalaburgi	6.8	0	6.8	2023-24		
20	Solar Grid	Sunvik Steels Pvt. Ltd.,	Shidlekona, Tumkur	5	0	5	2023-24		
21	Solar Grid	ORB Energy Pvt. Ltd.,	Kanakatti, Hassan	25	0	25	2023-24		
22	Solar Grid	RPSS Renewtech Energy Pvt. Ltd.,	Pacchaladinni/Kannedoddi, Raichur	5	0	5	2023-24		
23	Solar Grid	Harsha International Shimoga (Partnership Firm)	Madanayakanahalli, Chitradurga	1	0	1	2023-24		

S. No.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
24	Solar Grid	Avon Plastic Industries Pvt. Ltd.,	Ujjini, Bellary	1	0	1	2023-24		
25	Solar Grid	Stove Kraft Ltd.,	Ujjini, Bellary	1	0	1	2023-24		
26	Solar Grid	MG Associates	Gola (B), Kalaburgi	0.5	0	0.5	2023-24		
27	Solar Grid	Nay Energy Pvt. Ltd.,	Muddapura, Bagalkote	3.52	0	3.52	2023-24		
28	Solar Grid	Rajamane Industries Pvt. Ltd.,	Basargi, Belagavi	2	0	2	2023-24		
29	Solar Grid	Ambizone Infrastructure Pvt. Ltd.,	Gola (B), Kalaburgi	1	0	1	2023-24		
30	Solar Grid	Balaji Malts Pvt. Ltd.,	Ujjini, Bellary	2	0	2	2023-24		
31	Solar Grid	Jodhani Papers Pvt. Ltd.,	Ujjini, Bellary	2	0	2	2023-24		
32	Solar Grid	Renew Green Energy Solutions Pvt. Ltd.,	Beligatta, Katrahalli, Gudekote & Chandrashekarapura, Vijayanagara	100	0	100	2023-24		
33	Solar Grid	CMES Jupiter Pvt. Ltd.,	Baggalarangavahalli & Turuvanuru, Chitradurga	70	0	70	2023-24		
34	Solar Grid	Cyclic Energy Power Pvt. Ltd.,	Kotturu, Kodihalli, Rampura & Jagatagere, Bellary	100	0	100	2023-24		
35	Solar Grid	Narunrakshith Pvt. Ltd.,	Hebbani, Mandya	4	0	4	2023-24		

S. No.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
36	Solar Grid	Hindustan Petroleum Corporation Ltd.,	Chakenahalli, Tumkur	1.3	0	1.3	2023-24		
37	Solar Grid	Rishi FIBC Solutions Pvt. Ltd.,	Terankambi, Chamarajanagara	3.2	0	3.2	2023-24		
38	Solar Grid	Katwa Cements Pvt. Ltd.,	Yaraganavi, Belagavi	3	0	3	2023-24		
39	Solar Grid	P Cucumis Clean Technology LLP	Harave, Chamarajanagara	1	0	1	2023-24		
40	Solar Grid	P Fanas Clean Technology LLP	Harave, Chamarajanagara	1	0	1	2023-24		
41	Solar Grid	P Kachanar Clean Techology LLP	Harave, Chamarajanagara	1	0	1	2023-24		
42	Solar Grid	HRG Solar Power Private Ltd	Dothihal, Koppal	10	0	10	2023-24		
43	Solar Grid	E. Ramamurthy Minerals & Metals Pvt. Ltd.,	Navilke , Basavapura	3.5	0	3.5	2023-24		
44	Solar Grid	Rohan Solar Power Pvt Ltd	Vittalapura, Venkatapura, Shivamogga	22	0	22	2023-24		
45	Solar Grid	Sri Malai Mahadeshwara Swamy Kshetra Development Authority	Rampur, Chamarajanagara	1	0	1	2023-24		
46	Solar Grid	P Euphorbia Clean Technolgy LLP	Harave, Chamarajanagara	1	0	1	2023-24		
47	Solar Grid	P Murrayya Clean Technology LLP	Harave, Chamarajanagara	1	0	1	2023-24		

S. No.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
48	Solar Grid	FP Infinity Pvt Ltd	Atharga, Vijayapura	50	0	50	2023-24		
49	Solar Grid	Muneer Pasha Solar Power Project	Halagulahaddi & Dharmapura, Chitradurga	30	0	30	2024-25		
50	Solar Grid	Phovoezolar Energy Pvt Ltd	Halagulahaddi & Dharmapura, Chitradurga	25	0	25	2024-25		
51	Solar Grid	FP Sonnen Pvt Ltd	Yeliwala, Dharawada	60	0	60	2024-25		
52	Solar Grid	Hindustan Petroleum Corporation Ltd.,	Bala, Dakshina Kannada	1	0	1	2024-25		
53	Solar Grid	Divinity Spaces LLP	Hullikeri Inam, Dharawada	35	0	35	2024-25		
54	Solar Grid	Ecoren Heron Winds Pvt. Ltd.,	Doddiganahal, Chitradurga	15	0	15	2024-25		
55	Solar Grid	Padamchand Milapchand Jain	Boragaon, Belagavi	1	0	1	2024-25		
56	Solar Grid	Green Infra Wind Energy Limited	Ponnasamudra, Gangasagara and other villages,Tumkur	100	0	100	2024-25		
57	Solar Grid	Green Infra Wind Energy Limited	Ponnasamudra, Gangasagara and other villages,Tumkur	100	0	100	2024-25		

S. No.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
58	Solar Grid	Green Infra Wind Energy Limited	Ponnasamudra, Gangasagara and other villages,Tumkur	50	0	50	2024-25		
59	Solar Grid	Isharays Energy One Private Limited	Betagera, Koppal	50	0	50	2024-25		
60	Solar Grid	Soraba Solar Power Pvt Ltd	Sulekal, Koppal	50	0	50	2024-25		
61	Solar Grid	Lugano Solar Pvt. Ltd.	Badaladuku, Bellary	25	0	25	2024-25		
62	Solar Grid	Rohan Solar Power Pvt. Ltd.,	Jagajeevanagi, Vijaypura	50	0	50	2024-25		
63	Solar Grid	VSV Onsite Private Limited	Ginigera, Koppal	1.8	0	1.8	2024-25		
64	Solar Grid	Ampyr Renewable Energy Resources Eleven Pvt Ltd	Sulekal, Koppal	47.5	0	47.5	2024-25		
65	Solar Grid	Tera Renewables India Pvt Ltd	Sulekal, Koppal	50	0	50	2024-25		
66	Solar Grid	Reliance Jio Infocomm Ltd	Dummanasur, Bidar	50	0	50	2024-25		
67	Solar Grid	Shahi Exports Pvt. Ltd.,	Alimbur,Bidar	30	0	30	2024-25		
68	Solar Grid	Zerach Solar Pvt Ltd	Shanvasapura, Bellary	50	0	50	2024-25		
69	Solar Grid	Atria Wind Power (Basavana Bagewadi) Pvt Ltd	Basavanabagewadi, Vijaypura	10	0	10	2024-25		
70	Solar Grid	Atria Wind Power (Bijapura-1) Pvt Ltd	Basavanabagewadi,	10	0	10	2024-25		

S. No.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
			Vijayapura						
71	Solar Grid	Atria Wind Power (Chitradurga) Pvt Ltd	Basavanabagewadi, Vijayapura	10	0	10	2024-25		
72	Solar Grid	Atria Wind Power (Chitradurga) Pvt Ltd	Basavanabagewadi, Vijayapura	10	0	10	2024-25		
73	Solar Grid	Atria Wind Power (Basavana Bagewadi) Pvt Ltd	Basavanabagewadi, Vijayapura	10	0	10	2024-25		
74	Solar Grid	Atria Wind Power (Bijapura-1) Pvt Ltd	Basavanabagewadi, Vijayapura	10	0	10	2024-25		
75	Solar Grid	Kallur Renewable Pvt Ltd	Hiremasali, Vijayapura	5	0	5	2024-25		
76	Solar Grid	Abhay Solvents Private Limited	Kadaganchi, Kalaburgi	2	0	2	2024-25		
77	Solar Grid	Ravindra Enegy KNSPI Pvt. Ltd.,	Honavada, Vijayapura	20	0	20	2024-25		
78	Solar Grid	Basaveshwara Rice Mill	doddasiddavvanahalli ,Chitradurga	2.5	0	2.5	2024-25		
79	Solar Grid	Radiance KA Sunrise Three Pvt. Ltd.,	Nelagettanahatty, Chitradurga	11.5	0	11.5	2024-25		
80	Solar Grid	Sunvik Steels Pvt. Ltd.,	Timmalapura, Chitradurga	20	0	20	2024-25		
81	Solar Grid	Sai Pet Preforms	Dhanayakanakere , Vijayanagara	5	0	5	2024-25		

S. No.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
82	Solar Grid	Sai Vijay Pragati Steel Udyog Pvt. Ltd.,	Haruvanahalli, Vijayanagara	3.5	0	3.5	2024-25		
83	Solar Grid	Keladi Shivappa Nayaka University of Agricultural & Horticultural Sciences	Iruvacki, Shivamogga	0.4	0	0.4	2024-25		
86	Solar Grid	SAA AB Engineering Pvt. Ltd.,	Agrahara, Bellary	1.2	0	1.2	2024-25		
87	Solar Grid	Athani Solar Power Pvt. Ltd.,	Hosahonnathi, Haveri	50	0	50	2024-25		
88	Solar Grid	Raibag Solar Power Pvt. Ltd.,	Achanur, Bagalkote	50	0	50	2024-25		
89	Solar Grid	Hallur Solar Power Pvt. Ltd.,	Javalgera, Raichur	50	0	50	2024-25		
90	Solar Grid	Asha Prabhakar Kore	Nandikurali, Belagavi	1	0	1	2024-25		
		Total		1861.72	146.88	1714.84			

Details of under construction Small Hydro Power Projects in Karnataka State

S.No.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	Devaraya MHS	V Pram Power Co.	Devaraya MHS Devaraya Anicut, Majjigapura, Sri Rangapattana,	0.50	0	0.50	31.12.2024		
2	Sampaji	Mythree Power Developers	Across right bank low level canal from Krishnaraja Sagar dam, 1 KM downstream of KRS near Hongalli, Mandya	0.25	0	0.25	31.12.2023		
3	Markandeya MHS	BVH Hydel Pvt Ltd.	Markandeya MHS across Markandeya reservoir at Shirur,Belgaum	0.90	0	0.90	02.07.2023		
4	Varuna RBC	ADD Energy Management Company Pvt Ltd., (Special Purpose Vehicle Company), Formerly Subhash Kabini Power Corporation Pvt. Ltd.	across Varuna low level RBC near Kannambadi,Mandya	4.00	0	4.00	25.01.2024		

S.No.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
5	Ghataprabha RBC MHS	Rio Energy Pvt. Ltd.	across Ghataprabha Right Bank Canl at Hidkal Dam, Belgaum	4.00	0	4.00	09.01.2024		
6	Chikkamandya	Piyadasi Powers	Across Hebbahalla stream near Chikkamandya Mandya town, Mandya	0.20	0	0.20	06.01.2025		
7	Kabini LBC	Shri Vikram Sreeram	Kabini LBC MHS,Mysore	0.25	0	0.25	19.09.2025		
8	Shivanasamudra	Balaji Cauvery Hydro	Across Cauvery River (Gaganachukki Falls LBC), Sivanasamudram,Chamarajnagar	24.50	0	24.50	20.03.2026		
9	Sri Shantamallik arjuna MHS	Poorna Pragna Infrastructure	Across Kumaradhara River, Mallalli, Kodagu	10.00	0	10.00	27.03.2026		
Total				44.60	0.00	44.60			

Details of under construction Others (Co-generation & Waste-Energy) Power Projects in Karnataka State

S. No.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	Co generation	M/s KPR Sugar Mills Ltd.	Chinamageri, Kalburgi	49.00	0	49.00	2023		
2	Co generation	M/s KPR Sugar Mills Ltd.	Alamel, Vijayapura	5.95	0	5.95	2023		
3	Co generation	M/s Badami Sugars Ltd	Muttalagere, Bagalakot	12	0	12.00	2023		
4	Co generation	M/s MRN Cane Power (India) Ltd	Kallapura, Bagalakot	5	0	5.00	2023		
5	Co generation	M/s Alagawadi Bheereswara Sugars Pvt Ltd	Alagawadi, Blagavi	14.4	0	14.40	2024		
6	Co generation	M/s Mellbro Sugars Pvt Ltd	Shirur, Bgalakot	11	0	11.00	2024		
7	Co generation	M/s Belgaum Sugars Pvt Ltd	Hudali, Belgaum	22	0	22.00	2024		
8	Co generation	M/s MRN Cane Power & Biorefineries Pvt Ltd (Pandavapura Sahakari Sakkare Kharkane Ltd)	Pandavapura, Mandya	20	0	20.00	2024		
9	Waste To Energy	M/s MSGP Infra Tech Pvt Ltd.	Chiguranahalli ,Bangalore Rural	11.5	0	11.50	2024		

S. No.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
10	Co generation	M/s Shree Renuka Sugars Pvt Ltd	Havalaga , Kalaburgi	8	0	8.00	2024		
11	Co generation	M/s Shree Renuka Sugars Pvt Ltd	Burlatti, Belagavi	8	0	8.00	2024		
12	Bio-mass	Askins Biofuels Pvt Ltd	Alagawadi, Blagavi	7.5	0	7.50	2023		
13	Co generation	M/s Siddasiri Souhard Sahakari Niyamit	Chincholi, Kalaburgi	4	0	4.00	2024		
14	Co generation	M/s Mylar Sugars Pvt Ltd	Beerbbi, Ballari	35	0	35.00	2024		
15	Co generation	M/s Shree Sangama Sahakari Sakkare Kharkane	Hidkal Dyam, Belagavi	14	0	14.00	2023		
	Total			227.35	0.00	227.35			

Details of under construction Wind and Hybrid Power Projects in Karnataka State

S.No.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	Wind	Fortune Five Mineral Exports (P) Limited	Bommasagar, Santagiri and Aantagiri,Bagalkote	30	0	30	2023-24		
2	Wind	Gadyal Renewable Energy Private Limited	Gadyal, Kumathe & Nagaral,Bagalkote	6	0	6	2023-24		
3	Wind	Alur Renewable Energy Private Limited	Kalabilagi,Bagalkote	34	0	34	2023-24		
4	Wind	Gothe Renewable Energy Private Limited	Gothe and Kajibilagi,Bagalkote	40	0	40	2023-24		
5	Wind	Sonu Handicrafts	Hirekodagali,Bagalkote	2.1	0	2.1	2025-26		
6	Wind	Gamesa Renewable Private Limited	Kudligi, Bandi Basapura,Ballari	14	0	14	2023-24		
7	Wind	Green Infra Wind Eneergy Limited	Uttangi,Ballari	40	0	40	2023-24		
8	Wind	Green Infra Wind Power Generation Limited	Dasaraahlli, Kohilagatti, Vitrapuram,Ballari	44	0	44	2023-24		
9	Wind	Sipla Wind Energy Limited	Ballari & Davangere	16.8	0	16.8	2023-24		
10	Wind	Mahidad Wind Energy Private Limited	Ballari	16	0	16	2023-24		
11	Wind	Atria Wind Power (K1) Private Limited	Ayyanahalli,Ballari	37.5	0	37.5	2024-25		

S.No.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
12	Wind	Chitradurga Renewable Energy India Private Limited	Imadapur and Gollarahatti,Ballari	2.1	0	2.1	2024-25		
13	Wind	ShriRangamani Consultants Private Limited	Ujjini,Ballari	5.1	0	5.1	2024-25		
14	Wind	Bijapur Renewable Enegy India Private Limited	Choudapura,Ballari	10	0	10	2025-26		
15	Wind	Bijapur Renewable Enegy India Private Limited	Ballari	20	0	20	2025-26		
16	Wind	Cyclic Energy Power Private Limited	Ballari	91.2	0	91.2	2025-26		
17	Wind	ReNew Green Energy Solutions Private Limited	Ballari	90	0	90	2025-26		
18	Wind	Ecoren Energy India Private Limited	Nimbalgiri and Mangapura,Ballari	5	0	5	2025-26		
19	Wind	Ecoren Energy India Private Limited	Ballari	5	0	5	2025-26		
20	Wind	Ecoren Energy India Private Limited	Ballari	5	0	5	2025-26		
21	Wind	Ecoren Energy India Private Limited	Ballari	5	0	5	2025-26		
22	Wind	Bijapur Renewable Enegy India Private Limited	Eramanahalli and Nimbalagiri,Ballari	12	0	12	2025-26		

S.No.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
23	Wind	Green Infra Wind Energy Limited	Ballari	50.4	0	50.4	2025-26		
24	Wind	Integrum Energy Infrastrcture Private Limited	Ballari	25	0	25	2025-26		
25	Wind	Doddanavar Global Energy Private Limited	Chichani,Belagavi	32	0	32	2025-26		
26	Wind	Manikwadi Renewable Energy Private Limited	Manikwadi,Belagavi	80	0	80	2023-24		
27	Wind	Gamesa Renewable Private Limited	Nelganti,Belagavi	50	0	50	2023-24		
28	Wind	Gamesa Renewable Private Limited	Itnal,Belagavi	20	0	20	2023-24		
29	Wind	Hattarwat Wind Energy Private Limited	Bidarhalli, Hattarwat, Wadral ,Belagavi	59.8	0	59.8	2023-24		
30	Wind	Hattarwat Wind Energy Private Limited	Gondikuppi PF, Vadhatti, Hattarwat,Belagavi	41.4	0	41.4	2023-24		
31	Wind	EN Garuda Windfarms Private Limited	Bidarhalli,Belagavi	20.7	0	20.7	2023-24		
32	Wind	Sherisha Farms Private Limited	Bhendwad,Belagavi	4	0	4	2023-24		
33	Wind	Gamesa Renewable Private Limited	Belagavi	50	0	50	2024-25		

S.No.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
34	Wind	Vish Wind Infrastrukture LLP	Singarkop and Ramapur,Belagavi	3.2	0	3.2	2024-25		
35	Hybrid	FPEL Ujwal Private Limited (Wind 29.7 + Solar 20.3 MW)	Shendur and Gondikuppi,Belagavi	50	0	50	2025-26		
36	Hybrid	CMES Jupiter Private Limited (W 100 + 70 S)	Belagavi	170	0	170	2025-26		
37	Hybrid	FPEL Ujwal Private Limited (29.7 Wind + 20.3 MW)	Shedur, Gonikuppi and Shiraguppi,Belagavi	18.9	0	18.9	2025-26		
38	Wind	Vish Wind Infrastrukture LLP	Belagavi & Dharwad	19.2	0	19.2	2023-24		
39	Wind	Vish Wind Infrastrukture LLP	Belagavi & Dharwad	24	0	24	2023-24		
40	Wind	Mytrah Vayu (Narmada) Private Limited	Bidar	160	0	160	2023-24		
41	Wind	Vayu Energy Limited	Bidar	11.2	0	11.2	2023-24		
42	Wind	Hero Wind Energy Private Limited	Chittagappa,Bidar	30	0	30	2023-24		
43	Wind	Hero Wind Energy Private Limited	Ramathitrtha,Bidar	30	0	30	2023-24		
44	Wind	Regen Infrastructure and Service Private Limited	Chitradurga	120	0	120	2023-24		
45	Wind	Ecoren Heron Winds Private Limited	Chitradurga	25	0	25	2023-24		

S.No.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
46	Wind	Kollapur Renewable Private Limited	Chitradurga	210	0	210	2023-24		
47	Wind	Karad Wind India Private Limited	Pallavanahalli & Kurumardikere, Chitradurga	11	0	11	2025-26		
48	Wind	Karad Wind India Private Limited	Pallavanahalli & Chikkasidavanahlli, Chitradurga	4.5	0	4.5	2025-26		
49	Wind	Tumkur Renewable Energy India Private Limited	Madanayakanahalli, Hunsekatte and Kallenahlli,Chitradurga	10.5	0	10.5	2025-26		
50	Wind	Vish Wind Infrastruckture LLP	Chitradurga & Ballari	25.6	0	25.6	2025-26		
51	Wind	Ecogen Develoeprs and Consultants Private Limited	Davanagere	80	0	80	2025-26		
52	Wind	Mahidad Wind Energy Private Limited	Davanagere	41.6	0	41.6	2025-26		
53	Wind	Sipla Wind Energy Limited	Davanagere	19.2	0	19.2	2025-26		

S.No.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
54	Wind	Kanigiri Renewable Private Limited	Thimmalapur, Kanakatte, Bangarakanagudda, Davanagere	10.5	0	10.5	2025-26		
55	Wind	Kollapur Renewable Private Limited	Kanamadu, Aluru,Davanagere	6	0	6	2025-26		
56	Wind	Clean Max Scorpius Private Limited	Mudalamachi, Davanagere	2.7	0	2.7	2023-24		
57	Wind	CMES Jupiter Private Limited	Davanagere	27.1	0	27.1	2025-26		
58	Wind	CMES Jupiter Private Limited	Mallammanahalli, Davanagere	27	0	27	2025-26		
59	Hybrid	Clean Max Theia Private Limited (36.3 W + 25 S)	Davanagere	61.3	0	61.3	2025-26		
60	Hybrid	NeoGreen Power Private Limited (3.75 W + 1.25 S)	Bistuvalli & Kullobanahalli, Davanagere	5	0	5	2026-27		
61	Wind	Gamesa Renewable Private Limited	Dharwad	50	0	50	2023-24		

S.No.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
62	Wind	Vish Wind Infrastrukture LLP	Dharwad	4	0	4	2023-24		
63	Wind	Gamesa Renewable Private Limited	Dharwad & Gadag	40	0	40	2023-24		
64	Wind	Vish Wind Infrastrukture LLP	Dharwad & Gadag	4.8	0	4.8	2024-25		
65	Wind	Vish Wind Infrastrukture LLP	Dharwad & Gadag	12	0	12	2024-25		
66	Wind	Vish Wind Infrastrukture LLP	Belavanaki,Dharwad & Gadag	8	0	8	2025-26		
67	Wind	Vish Wind Infrastrukture LLP	Dharwad & Gadag	20	0	20	2024-25		
68	Wind	Fortune 5 Wind Energy (Karnataka) Private Limited	Naregal, Jampur and Kuchalpur,Gadag	20	0	20	2023-24		
69	Wind	Refex Industries Limited	Gadag	22.5	0	22.5	2023-24		
70	Wind	Sherisha Agriculture Private Limited	Lakshmeshwar, Manjlapura and Aderkatti,Gadag	44.5	0	44.5	2023-24		

S.No.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
71	Wind	Pavagada Farms Private Limited	Gadag	41	0	41	2023-24		
72	Wind	Hiten Fastners Private Limited	Naregal,Gadag	1.5	0	1.5	2023-24		
73	Wind	Hiten Fastners Private Limited	Narasapura Industrial Area, Narasapura, Gadag	0.25	0	0.25	2023-24		
74	Wind	Vish Wind Infrastrukture LLP	Gadag	16	0	16	2023-24		
75	Wind	Vish Wind Infrastrukture LLP	Jiglur,Gadag	4	0	4	2025-26		
76	Wind	Vish Wind Infrastrukture LLP	Dundoor,Gadag	8	0	8	2025-26		
77	Wind	Vish Wind Infrastrukture LLP	Hadli, Hadgoli,Gadag	50	0	50	2025-26		
78	Wind	Orange Ashok Wind Power Private Limited	Gadag	200	0	200	2025-26		
79	Wind	Sitac Management & Development Private Limited	Nagasamudra and Kanginal,Gadag	20	0	20	2025-26		

S.No.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
80	Wind	SRK Energy Private Limited	Hatalgere & Sambapura,Gadag	10	0	10	2025-26		
81	Wind	Farmers Wind Power Resources Pvt Ltd	Hulikoti/Kurtkot, Gadag	36	0	36	2025-26		
82	Hybrid	Hero Rooftop Energy Private Limited.175 MW (75.6MW wind + 99.4 MW Solar)	Gadag	175	0	175	2025-26		
83	Hybrid	IRIS Renewables Two Private Limited (98.7 MW to 302.88 MW)	Gadag	204.18	0	204.18	2025-26		
84	Hybrid	TEPSOL Photovoltaic Power Ventures (P) Limited (13.2 W + 11.8 S)	Ballutagi & Gogeri,Koppal & Gadag	25	0	25	2025-26		
85	Wind	Siemens Gamesa Renewable Power Private Limited	Haveri	60	0	60	2024-25		
86	Wind	Siemens Gamesa Renewable Power Private Limited	Haveri	20	0	20	2024-25		
87	Wind	Vish Wind Infrastruckture LLP	Haveri	4	0	4	2024-25		

S.No.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
88	Wind	Vish Wind Infrastruckture LLP	Haveri	12	0	12	2024-25		
89	Wind	AEPL Grotek Renewable Energy Private Limited	Tirumaladevarakoppa and Kusagur,Haveri	6	0	6	2025-26		
90	Wind	Solar Fields Energy Photo Voltaic India Private Limited	Mothakapalli,Kalaburgi	30	0	30	2023-24		
91	Wind	Thoothukudi Renewable Energy Private Limited	Yadgir RF, Hire Alur,Kalaburgi	60	0	60	2023-24		
92	Wind	Vayu Energy Limited	Kalaburgi	36	0	36	2023-24		
93	Wind	Vayu Energy Limited	Nirgudi, Khandala, Jamga and Padasavli,Kalaburgi	4.8	0	4.8	2023-24		
94	Wind	Vayu Energy Limited	Kalaburgi & Bidar	24	0	24	2023-24		
95	Wind	Vayu Energy Limited	Kalaburgi & Bidar	29.6	0	29.6	2023-24		
96	Wind	Clean Wind Power (Tuticorin) Private Limited	Benchmatti,Koppal	150	0	150	2023-24		

S.No.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
97	Wind	Sitac Management & Development Private Limited	Koppal	40	0	40	2024-25		
98	Wind	M/s Shree Cement Limited	Koppal	2.1	0	2.1	2025-26		
99	Wind	M/s Sri Kumaraswamy Mineral Exports Private Limited	Jalihal & Balutagi,Koppal	8.4	0	8.4	2025-26		
100	Wind	M.Hanumantha Rao	Kadekoppa,Koppal	2.1	0	2.1	2025-26		
101	Wind	M.Hanumantha Rao	Gudikalkeri,Koppal	2.1	0	2.1	2025-26		
102	Wind	Sri Kumaraswamy Mineral Exports Private Limited	Koppal	12.6	0	12.6	2025-26		
103	Wind	Sri Kumaraswamy Mineral Exports Private Limited	Kadekoppa,Koppal	2.1	0	2.1	2025-26		
104	Wind	Sri Kumaraswamy Mineral Exports Private Limited	Kowlbodur,Koppal	2.1	0	2.1	2025-26		
105	Wind	Gamesa Renewable Private Limited	Raichur	24	0	24	2023-24		
106	Wind	Prathijna Sustainable Soutlions Private Limited	Mullur & Virapura,Raichur	19.2	0	19.2	2024-25		

S.No.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
107	Wind	Mysore Mercantile Company Limited	Basapura,Raichur	10	0	10	2025-26		
108	Wind	Mysore Mercantile Co. Ltd.	Raichur	10.8	0	10.8	2025-26		
109	Wind	Rohan Solar Power Private Limited	Chikka Hesarur,Raichur	17	0	17	2025-26		
110	Wind	Cuddalore Bioenergy Private Limited	Tumkur	150	0	150	2023-24		
111	Wind	Green Infra Wind Energy Limited	Tumkur	50.4	0	50.4	2025-26		
112	Hybrid	Mysore Renewables India Private Limited (Wind 16.6 + Solar 8.4 MW) Wind Solar Hybrid	Tumkur	25	0	25	2025-26		
113	Wind	Shivamayam foundation (Charitable Trust)	Peradur,Udupi	1	0	1	2023-24		
114	Wind	RBRK Investments Limited	Vijayapura	1.5	0	1.5	2023-24		
115	Wind	Surya Energy Photo Voltaic India Private Limited	Honawada, Kotiyal Bannur and Rampur,Vijayapura	120	0	120	2023-24		
116	Wind	Faya Green Energy Solutions Private Limited	Attugi, Kudgi and Yarnal,Vijayapura	50	0	50	2023-24		

S.No.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
117	Wind	Faya Renewables and Power Projects Private Limited	Nandihal and Yarnal,Vijayapura	10	0	10	2023-24		
118	Wind	Rhymer Urban Constructions Private Limited	Telsang and Honawada, Vijayapura	45	0	45	2023-24		
119	Wind	SML Electricals India Private Limited	Vijayapura	10.5	0	10.5	2023-24		
120	Wind	Faya Renewables & Power Private Limited	Nandihal and Yarnal,Vijayapura	4	0	4	2024-25		
121	Wind	Sapient Energy Ventures Private Limited	Hittanhalli and Utnal,Vijayapura	6	0	6	2025-26		
122	Wind	Integrum Energy Infrastructure Private Limited	Vijayapura	20	0	20	2025-26		
123	Wind	Avaada KN Green Private Limited	Vijayapura	100	0	100	2025-26		
124	Hybrid	Ravindra Energy KNSP1 Private Limited (Wind 34 + 16 Solar)	Honwad, Vijayapura	50	0	50	2025-26		

S.No.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
125	Wind	Aditya Birla Renewables Solar Limited	Banavikallu, Kadekolla, Kudligi,Vijayapura	21	0	21	2025-26		
Total				4437.63	0	4437.63			

Details of under construction Solar Power Projects in Maharashtra State

S.No.	Name of the project	Name of the Developer	Project location (Village /District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	184 MW PSA with MSPGCL	Waaree Energies Ltd	Various Districts of Maharashtra	184	0	184	Mar.23		Land handing over is in progress
2	179 MW PPA with MSPGCL	CESL	Various Districts of Maharashtra	179	2.86	176.14	Mar.23		land handing over is in progress
3	100 MW PSA with MSPGCL	CESL	Various Districts of Maharashtra	100	0	100	Mar.23		Land handing over is in progress
4	Sakri-I	Godrej & Boyce Mfg. Co.Ltd	Sakri ,Dhule	25	0	25	Mar.22		Work in progress
5	Sakri-II	Tata Power Solar Systems Ltd	Sakri,Dhule	25	0	25			
6	Latur	Godrej & Boyce Mfg. Co.Ltd	Latur	60	0	60	Mar.22		Work in progress
7	TPS lands	Refex Energy Ltd	Various Districts of Maharashtra	52	0	52	May.22		Work in progress
8	Dondaicha Solar Park	TP Saurya	Methi & Vikharan,Dhule	250	0	250	14.04.2023		SCOD may be extended by 3 months
9	Floating Solar, Erai	SJVN Green Energy Ltd	Catchment Area of Erai Dam,Chandrapur	105	0	105			After e-reverse auction on 19.10.2022 M/s. SJVN Green Energy emerged as L1 bidder. Tariff acceptance is sent to MSEDCL, reply awaited
Total				980.00	2.86	977.14			

Details of under construction Wind Power Projects in Gujarat State

S.No.	Name of the project	Name of the Developer	Project location (Village /District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1		M/s Inox Green Energy Services Ltd.		24	0	24			
2		M/s Gujarat Fluorochemicals Ltd		18	0	18			
3		M/s Shree Jay Ambe Energy Pvt Ltd		10	0	10			
4		M/s Inox Wind Energy Limited		8	0	8			
5		M/s Gujarat Fluorochemicals Ltd		2	0	2			
6		M/s Shivam Terrined		2	0	2			
7		M/s Feris Spintex Pvt.Ltd.		2	0	2			
8		M/s Cast & Blower Pvt.Ltd.		2	0	2			
9		M/s Gautam Technocast Pvt.Ltd.		2	0	2			
10		M/s Stuti Porcessor Pvt Ltd		2.1	0	2.1			
Total				72.1	0.0	72.1			

Details of under construction Hybrid (Solar plus Wind) Power Projects in Gujarat State

S.No.	Name of the project	Name of the Developer	Project location (Village /District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1		M/s Yashswa Power LLP		50.68	0	50.68			
2		M/s Yashswa Power LLP		50.68	0	50.68			
3		M/s Het Energy Technology LLP		50.68	0	50.68			
4		M/s Het Energy Technology LLP		50.68	0	50.68			
5		M/s Agritex Enterprise LLP		3.64	0	3.64			
6		M/s AIA Engineering Limited		3.42	0	3.42			
7		M/s AIA Engineering Limited		3.42	0	3.42			
8		M/s Kikani Exports Limited		3.42	0	3.42			
9		M/s Shreeji Coke & Energy Private Limited		3.42	0	3.42			

S.No.	Name of the project	Name of the Developer	Project location (Village /District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
10		M/s Shivanti Microns LLP		3.2	0	3.2			
11		M/s Jayantilal Mahadevbhai Patel		3.2	0	3.2			
12		M/s Pavanshut Energy		1.1	0	1.1			
13		M/s Arc Eco Energy		1.1	0	1.1			
14		M/s Vartman Energy Limited		58.155	0	58.155			
15		M/s K P Energy Limited		54.76	0	54.76			
16		M/s K P Energy Limited		71.48	0	71.48			
17		M/s KPI Green Energy Limited		14.88	0	14.88			
18		M/s. ReNew Green (GJS One) Private Limited		13.2	0	13.2			
19		M/s. ReNew Green (GJS Two) Private Limited		18.8	0	18.8			

S.No.	Name of the project	Name of the Developer	Project location (Village /District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
20		M/s. ReNew Green (GJS Three) Private Limited		36.2	0	36.2			
21		M/s. ReNew Green (GJS Four) Private Limited		11.78	0	11.78			
22		M/s. ReNew Green (GJS Five) Private Limited		13.2	0	13.2			
23		M/s. Sarjan Realities Pvt. Ltd.		44.1	0	44.1			
24		M/s Onix Transpower Ltd		45.8	0	45.8			
Total				610.995	0.00	610.995			