



सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

केन्द्रीय विद्युत प्राधिकरण

Central Electricity Authority

नवीकरणीय परियोजना प्रबोधन प्रभाग

Renewable Project Monitoring Division

निर्माणाधीन नवीकरणीय ऊर्जा परियोजना तिमाही रिपोर्ट

Quarterly Report on Under-construction Renewable Energy Projects



March-2026 / मार्च-2026

Preface

India has successfully achieved **223.27 GW** of RE Installed capacity (excluding Large Hydro) by the end of **March 2026** and a significant number of Renewable Energy (RE) projects are under various stages of construction. As on 31 March, 2026, a total RE Capacity of **138320.685 MW** is under-construction which comprises of **90039.9 MW** of Solar Projects, **29281.9 MW** of Wind projects, **18998.885 MW** of Hybrid projects.

This report mostly contains information of Solar Projects which have capacity equal to 25 MW or above. Also it does not contain information of the Rooftop Grid connected and off Grid Solar Power Projects.

This Report highlights the progress of active under-construction RE projects (excluding Large Hydro) of SECI, CPSUs under MoP (NTPC, NHDC, SJVNL, NHPC, THDC), various States (Andhra Pradesh, Assam, Bihar, Chhattisgarh, Delhi, Gujarat, Jharkhand Himachal Pradesh, Karnataka, Kerala, Maharashtra, Madhya Pradesh, Uttar Pradesh, Odisha Rajasthan, Tamil Nadu) and development of Projects in Solar Parks/UMREPP (Ultra Mega Renewable Energy Power projects). The information available on the E-gen portal of CEA, has also been appropriately incorporated in addition to the above details reported by the various entities.

Summary of location based State-wise Under-construction RE Projects in the country (in MW)

Name of State	Hybrid	Solar	Wind	Total
Andhra Pradesh	3187	3500	1949.8	8636.8
Assam	-	400	-	400
Chhattisgarh	-	26	-	26
Gujarat	6991	19640	5793	32424
Himachal Pradesh	-	360	-	360
Jharkhand	-	353	-	353
Karnataka	2589.08	4754.6	9991.9	17335.58
Kerala	100	100	-	200
Madhya Pradesh	1664.8	2185	2802	6651.8
Maharashtra	1752	3243.8	4301	9296.8
Odisha	-	60	-	60
Punjab	-	15	-	15
Rajasthan	2565	40229.5	3320.7	46115.2
Tamil Nadu	-	200	973.5	1173.5
Telangana	-	176	-	176
Uttar Pradesh	-	3770	-	3770
West Bengal	-	419	-	419
Location yet to be decided	150	10608	150	10908
Grand Total	18998.88	90039.9	29281.9	138320.68

Summary of Under-Construction RE Projects of CPSUs under MoP (in MW)

S. No.	Name of CPSUs	Solar	Wind	Hybrid	Total
1.	NTPC	9962	2971	454	13087
2.	SJVN	2043	700	0	2043
3.	NHPC	1460	0	0	1460
4.	DVC	596	50	0	646
	Total	14061	3721	454	17236

Summary of under construction Projects of CPSUs under Ministry of Power

Sl. No.	Name of the Project	Name of the Developer	Project Location	Under Construction Capacity (MW)	Expected date of completion	Type of Project (Solar/Wind/ Hybrid)
NTPC						
1	Ramagundam	NTPC Ltd	State- Telangana	176	30-04-2026	Ground & Floating Solar
2	Sipat	NTPC Ltd	State- Chhattishgarh	26	31-07-2026	Solar PV Project Floating
3	Vidhyanchal	NTPC Ltd	Madhya Pradesh	20	08-12-2026	Solar PV Project Ground Mounted
4	Rihand Solar	NTPC Ltd	State- Uttar Pradesh	20	30-04-2026	Solar PV Project Ground Mounted
5	GUVNL-I, Kankachiyala, Rupakheda & Sadla	NTPC REL	State- Gujarat (3 locations)	137	30-06-2026	Solar PV Project Ground Mounted
6	Bhuj Solar 300MW Nakhatrana & Part of hybrid: Dayapar-I - WIND 150MW	NTPC REL	State- Gujarat	304	31-12-2026	Hybrid Projecet
7	Khavda Ph II	NTPC REL	State- Gujarat	195	31-05-2026	Solar PV Project Ground Mounted

8	DAYAPAR-II Wind	NTPC REL	State- Gujarat	150	31-03-2027	Wind
9	Jamjodhpur, Jamnagar	NTPC REL	State- Gujarat	630	31-01-2027	Wind
10	Vanki, Kachchh	NTPC REL	State- Gujarat	180	31-08-2026	Wind
11	Kalasar-I, Bikaner-II	NTPC REL	State- Rajasthan	250	30-06-2026	Solar PV Project Ground Mounted
12	Kalasar-II, Bikaner-II,	NTPC REL	State- Rajasthan	250	30-06-2026	Solar PV Project Ground Mounted
13	Gadag (Taralakatti & Halligudi)	NTPC REL	State- Karnataka	378	31-03-2027	Wind
14	GSECL Khavda Ph V	NTPC REL	State- Gujarat	200	31-01-2027	Solar PV Project Ground Mounted
15	GSEC Khavda VI	NTPC REL	State- Gujrat	225	30-06-2026	Solar PV Project Ground Mounted
16	Khavda IX	NTPC REL	State- Gujarat	245	31-03-2027	Solar PV Project Ground Mounted
17	Khavda VII	NTPC REL	State- Gujarat	275	30-06-2026	Solar PV Project Ground Mounted

18	Khavda VIII	NTPC REL	State- Gujarat	275	31-08-2026	Solar PV Project Ground Mounted
19	Bikaner I Block-1	NTPC REL	State- Rajasthan	325	31-03-2027	Solar PV Project Ground Mounted
20	Bikaner I Block-2	NTPC REL	State- Rajasthan	325	31-03-2027	Solar PV Project Ground Mounted
21	Maharashtra wind	NTPC REL	Maharashtra	739	31-12-2027	Wind
22	Bellary, KA-V	NTPC REL	State- Karnataka	894	31-12-2027	Wind
23	Khavda-IV	NTPC REL	State- Gujarat	1200	31-03-2027	Solar PV Project Ground Mounted
24	Khavda-III Solar (300 MW)) & Part of Hybrid: Dayapar-III 150MW Wind	NTPC REL	State- Gujarat	150	31-03-2027	Hybrid Projecet
25	Chitrakoot-I	NTPC REL	Uttar Pradesh	400	31-03-2027	Solar PV Project Ground Mounted
26	Fatehgarh-I	NTPC REL	Rajashan	300	31-03-2027	Solar PV Project Ground Mounted

27	Barethi Solar Park	NTPC Renewable Energy Ltd.	Barethi , Madhya Pradesh	0	31-12-2027	Solar
28	NTPC REL. Khavda 4750 MW Solar Park	NTPC Renewable Energy Ltd.	Khavda, Bhuj, Gujarat	3418	31-12-2027	solar
29	Lalitpur Solar Project/TUSCO Ltd. (JV of THDCIL & UPNEDA)	M/s NTPC Renewables Energy Ltd. (SPD)	Tehsil Talbehat, Dist. Lalitpur, (U.P.)	600	03-06-2027	Solar
30	Chitrakoot Solar Project/TUSCO Ltd. (JV of THDCIL & UPNEDA)	M/s NTPC Renewables Energy Ltd. (SPD)	Tehsil Mau, Dist. Chitrakoot, (U.P.)	800	03-06-2027	Solar
TOTAL;				13087		
SJVN						
1	GUVNL Phase –XVII (Khavda SPP)	SJVN GREEN ENERGY LIMITED	Gujarat	50	31-07-2026	Solar
2	50 MW Gujrai Solar Power Station, SJVN Green Energy Limited	SJVN Green Energy Limited	Vill-Gujrai Tehsil- Akbarpur Dist-Kanpur Dehat, Uttar Pradesh	150	31.05.2027	Solar
3	100MW Raghnesda Solar Power Project SJVN Green Energy Limited	SJVN Green Energy Limited	Plot-C, Vill- Raghnesda Tehsil-Vav. Dist- Banaskantha, Gujarat	150	30.04.2027	Solar

4	Gujarat Urja Vikas Nigam Ltd. (GUVNL) Solar Phase XI, Bagodara SPP	SJVN GREEN ENERGY LIMITED	Surendranager , Gujarat	100	30-09-2026	Solar
5	Dhubri SPP (APDCL)	SJVN GREEN ENERGY LIMITED	Assam	100	31-03-2026	Solar
6	BBMB 18 MW	SJVN GREEN ENERGY LIMITED	Punjab,Himac hal	100	30-09-2026	Solar
7	BBMB 15 MW	SJVN GREEN ENERGY LIMITED	Himachal Pradesh	260	31-12-2026	Solar
8	GUVNL Solar Phase -XIV	SJVN GREEN ENERGY LIMITED	Gujarat	200	31-03-2026	Solar
9	200 MW Khavda SJVN Solar Power Project Phase 23	SJVN Limited	Gujarat,Khavd a RE park	200	20.11.2026	Solar groundmlounted project
10	CPSU SCHEME PHASE –II, Tranche -III	SJVN GREEN ENERGY LIMITED	Rajasthan	18	30-08-2026	Solar
11	Punjab State Power Corporation Ltd. (PSPCL) ET-2	SJVN GREEN ENERGY LIMITED	Punjab	15	31-12-2027	Solar

12	Sonitpur SPP (APDCL)	SJVN GREEN ENERGY LIMITED	Assam	300	30-04-2027	Solar
13	Rajasthan Urja Vikas Nigam Ltd. (RUVNL) SPP, Nawa	SJVN GREEN ENERGY LIMITED	Rajasthan	400	31-01-2027	Solar
14	690 MW ISTS-connected Wind Power Projects (Tranche-XIV)	SJVN Green Energy Ltd	Madhya Pradesh	700	31-03-2027	Wind
TOTAL;				2743		
NHPC						
1	NHPC Limited	NHPC Limited	NP Kunta, Andhra Pradesh	100	30-06-2026	Solar
2	NHPC Limited	NHPC Limited	Ladeihil,Jagan ath Prasad,Ganja m , Odisha	40	30-06-2026	Solar
3	NHPC Limited	NHPC Limited	Khavda,Bhuj,K utch Gujarat	600	19-12-2026	Solar
4	NHPC Limited	NHPC Limited	West Kallad, Kollam , Kerala	50	31-12-2026	Floating Solar
5	NHPC Limited	NHPC Limited	Khavda,Bhuj,K utch Gujarat	200	30-06-2026	Solar
6	NHPC Limited	NHPC Limited	Khavda,Bhuj,K utch Gujarat	200	30-04-2026	Solar

7	Mirzapur Solar Park	Bundelkhand Saur Urja Limited – BSUL – a JV of NHPC & UPNEDA	Sherwa, District Mirzapur, Uttar Pradesh	200	31-12-2026	Solar
8	Floating Solar Park	NHPC Limited	West Kallada, Kerala	50	31-12-2027	solar
9	Odisha Solar Park	NHPC Limited	Landehill, Ganjam, Odisha	20	31-12-2026	Solar
TOTAL;				1460		
DVC						
1	Damodar Valley Corporation (DVC)	SPD	Konar, JH	8	31-12-2026	Solar (Ground Mounted)
2	Jam Khambalia [DVC]	Avaada GJClean Pvt Ltd	Jam Khambalia, Gujarat	50	31-05-2026	Wind
3	Damodar Valley Corporation (DVC)	SPD	RTPS, WB	10	31-12-2026	Solar (Floating Solar on Raw Water Reservoir of TPP)
4	Damodar Valley Corporation (DVC)	SPD	MTPS, WB	14	31-12-2026	Solar (Floating Solar on Raw Water Reservoir of TPP)
5	DVC Floating Solar Park Ph-I	Green Valley Renewable Energy GVREL - A JV of DVC & NTPC Green Energy Limited	Tilaya Dam, Koderma, Jharkhand And, Panchet Dam, Dhanbad, Jharkhand (part of project in West Bengal)	310	31-12-2027	Solar

6	DVC Floating Solar Park Ph-II	Green Valley Renewable Energy GVREL - A JV of DVC & NTPC Green Energy Limited	Maithon Dam, Dhanbad, Jharkhand (part of project in West Bengal)	234	31-12-2027	Solar
7	Damodar Valley Corporation (DVC)	SPD	CTPS, Jharkhand	10	31-12-2026	Solar
8	Damodar Valley Corporation (DVC)	SPD	Rooftop PV Plant at different location of DVC at Jharkand and West Bengal	10	31-12-2026	Solar
TOTAL;				646		

Under-construction Renewable Energy Capacity All across the Country including CPSUs under MoP and SECI under MNRE (in MW).

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated	
1	Ramagundam	NTPC Ltd	State- Telangana	176	0	176	30-09-2025	30-04-2026	Ground & Floating Solar
2	Sipat	NTPC Ltd	State- Chhattishgarh	26	0	26	31-03-2025	31-07-2026	Solar PV Project Floating
3	Vidhyanchal	NTPC Ltd	Madhya Pradesh	20	0	20	08-12-2026	08-12-2026	Solar PV Project Ground Mounted
4	Rihand Solar	NTPC Ltd	State- Uttar Pradesh	20	0	20	28-02-2025	30-04-2026	Solar PV Project Ground Mounted
5	GUVNL-I, Kankachiyala, Rupakheda & Sadla	NTPC REL	State- Gujarat (3 locations)	200	63	137	31-07-2022	30-06-2026	Solar PV Project Ground Mounted
6	Bhuj Solar 300MW Nakhatrana & Part of hybrid: Dayapar-I - WIND 150MW	NTPC REL	State- Gujarat	450	146	304	30-11-2023	31-12-2026	Hybrid Projecet
7	Khavda Ph II	NTPC REL	State- Gujarat	1200	1005	195	31-12-2024	31-05-2026	Solar PV Project Ground Mounted

8	DAYAPAR-II Wind	NTPC REL	State- Gujarat	200	50	150	31-01-2026	31-03-2027	Wind
9	Jamjodhpur, Jamnagar	NTPC REL	State- Gujarat	630	0	630	31-05-2025	31-01-2027	Wind
10	Vanki, Kachchh	NTPC REL	State- Gujarat	180	0	180	30-06-2025	31-08-2026	Wind
11	Kalasar-I, Bikaner-II	NTPC REL	State- Rajasthan	250	0	250	31-03-2026	30-06-2026	Solar PV Project Ground Mounted
12	Kalasar-II, Bikaner-II,	NTPC REL	State- Rajasthan	250	0	250	31-03-2026	30-06-2026	Solar PV Project Ground Mounted
13	Gadag (Taralakatti & Halligudi)	NTPC REL	State- Karnataka	378	0	378	31-06-2026	31-03-2027	Wind
14	GSECL Khavda Ph V	NTPC REL	State- Gujarat	200	0	200	31-10-2025	31-01-2027	Solar PV Project Ground Mounted
15	GSEC Khavda VI	NTPC REL	State- Gujrat	225	0	225	31-03-2026	30-06-2026	Solar PV Project Ground Mounted
16	Khavda IX	NTPC REL	State- Gujarat	245	0	245	30-04-2026	31-03-2027	Solar PV Project Ground Mounted

17	Khavda VII	NTPC REL	State- Gujarat	275	0	275	31-03-2026	30-06-2026	Solar PV Project Ground Mounted
18	Khavda VIII	NTPC REL	State- Gujarat	275	0	275	31-03-2026	31-08-2026	Solar PV Project Ground Mounted
19	Bikaner I Block-1	NTPC REL	State- Rajasthan	325	0	325	31-10-2026	31-03-2027	Solar PV Project Ground Mounted
20	Bikaner I Block-2	NTPC REL	State- Rajasthan	325	0	325	31-10-2026	31-03-2027	Solar PV Project Ground Mounted
21	Maharashtra wind	NTPC REL	Maharashtra	739	0	739	31-12-2027	31-12-2027	Wind
22	Bellary, KA-V	NTPC REL	State- Karnataka	894	0	894	31-12-2027	31-12-2027	Wind
23	Khavda-IV	NTPC REL	State- Gujarat	1200	0	1200	12-01-2026	31-03-2027	Solar PV Project Ground Mounted
24	Khavda-III Solar (300 MW)) & Part of Hybrid: Dayapar-III 150MW Wind	NTPC REL	State- Gujarat	450	300	150	31-05-2025	31-03-2027	Hybrid Projecet
25	Chitrakoot-I	NTPC REL	Uttar Pradesh	400	0	400	23-11-2025	31-03-2027	Solar PV Project Ground Mounted
26	Fatehgarh-I	NTPC REL	Rajashan	300	0	300	18-05-2027	31-03-2027	Solar PV Project Ground Mounted

27	Barethi Solar Park	NTPC Renewable Energy Ltd.	Barethi , Madhya Pradesh	630	0	0	31-12-2027	31-12-2027	Solar
28	NTPC REL. Khavda 4750 MW Solar Park	NTPC Renewable Energy Ltd.	Khavda, Bhuj, Gujarat	4750	1332	3418	31-12-2027	31-12-2027	solar
29	Lalitpur Solar Project/TUSCO Ltd. (JV of THDCIL & UPNEDA)	M/s NTPC Renewables Energy Ltd. (SPD)	Tehsil Talbehat, Dist. Lalitpur, (U.P.)	600	0	600	03-06-2027	03-06-2027	Solar
30	Chitrakoot Solar Project/TUSCO Ltd. (JV of THDCIL & UPNEDA)	M/s NTPC Renewables Energy Ltd. (SPD)	Tehsil Mau, Dist. Chitrakoot, (U.P.)	800	0	800	03-06-2027	03-06-2027	Solar
31	NHPC Limited	NHPC Limited	NP Kunta, Andhra Pradesh	100	0	100	11-11-2023	30-06-2026	Solar
32	NHPC Limited	NHPC Limited	Ladeihil,Jaganath Prasad,Ganjam , Odisha	40	0	40	05-06-2025	30-06-2026	Solar
33	NHPC Limited	NHPC Limited	Khavda,Bhuj,Kutch Gujarat	600	0	600	16-11-2026	19-12-2026	Solar
34	NHPC Limited	NHPC Limited	West Kallad, Kollam , Kerala	50	0	50	06-02-2026	31-12-2026	Floating Solar
35	NHPC Limited	NHPC Limited	Khavda,Bhuj,Kutch Gujarat	200	0	200	20-08-2025	30-06-2026	Solar
36	NHPC Limited	NHPC Limited	Khavda,Bhuj,Kutch Gujarat	200	0	200	06-01-2026	30-04-2026	Solar

37	Mirzapur Solar Park	Bundelkhand Saur Urja Limited – BSUL – a JV of NHPC & UPNEDA	Sherwa, District Mirzapur, Uttar Pradesh	300	100	200	31.05.2025	31-12-2026	Solar
38	Floating Solar Park	NHPC Limited	West Kallada, Kerala	50	0	50	31-12-2027	31-12-2027	solar
39	Odisha Solar Park	NHPC Limited	Landehill, Ganjam, Odisha	20	0	20	30-06-2025	31-12-2026	Solar
40	GUVNL Phase –XVII (Khavda SPP)	SJVN GREEN ENERGY LIMITED	Gujarat	50	0	50	06-08-2025	31-07-2026	Solar
41	50 MW Gujrai Solar Power Station, SJVN Green Energy Limited	SJVN Green Energy Limited	Vill-Gujrai Tehsil-Akbarpur Dist-Kanpur Dehat, Uttar Pradesh	150	0	150	31.03.2027	31.05.2027	Solar
42	100MW Raghanesda Solar Power Project SJVN Green Energy Limited	SJVN Green Energy Limited	Plot-C, Vill-Raghnesda Tehsil-Vav. Dist-Banaskantha, Gujarat	150	0	150	31.03.2027	30.04.2027	Solar
43	Gujarat Urja Vikas Nigam Ltd. (GUVNL) Solar Phase XI, Bagodara SPP	SJVN GREEN ENERGY LIMITED	Surendranager, Gujarat	100	0	100	30-06-2025	30-09-2026	Solar
44	Dhubri SPP (APDCL)	SJVN GREEN ENERGY LIMITED	Assam	100	0	100	30-09-2025	30-06-2026	Solar
45	BBMB 18 MW	SJVN GREEN ENERGY LIMITED	Punjab,Himachal	100	0	100	31-03-2025	30-09-2026	Solar

46	BBMB 15 MW	SJVN GREEN ENERGY LIMITED	Himachal Pradesh	260	0	260	31-03-2025	31-12-2026	Solar
47	GUVNL Solar Phase - XIV	SJVN GREEN ENERGY LIMITED	Gujarat	200	0	200	31-03-2025	31-03-2026	Solar
48	200 MW Khavda SJVN Solar Power Project Phase 23	SJVN Limited	Gujarat,Khavda RE park	200	0	200	08.04.2026	20.11.2026	Solar groundmlounted project
49	CPSU SCHEME PHASE –II, Tranche -III	SJVN GREEN ENERGY LIMITED	Rajasthan	18	0	18	07-07-2025	30-08-2026	Solar
50	Punjab State Power Corporation Ltd. (PSPCL) ET-2	SJVN GREEN ENERGY LIMITED	Punjab	15	0	15	23-06-2024	31-12-2027	Solar
51	Sonitpur SPP (APDCL)	SJVN GREEN ENERGY LIMITED	Assam	300	0	300	27-12-2025	30-04-2027	Solar
52	Rajasthan Urja Vikas Nigam Ltd. (RUVNL) SPP, Nawa	SJVN GREEN ENERGY LIMITED	Rajasthan	400	0	400	17-01-2027	31-01-2027	Solar
53	690 MW ISTS-connected Wind Power Projects (Tranche-XIV)	SJVN Green Energy Ltd	Madhya Pradesh	700	0	700	31-03-2027	31-03-2027	Wind
54	Damodar Valley Corporation (DVC)	SPD	Konar, JH	8	0	8	26-06-2025	31-12-2026	Solar (Ground Mounted)

55	Jam Khambalia [DVC]	Avaada GJClean Pvt Ltd	Jam Khambalia, Gujarat	50	0	50	30-09-2025	31-05-2026	Wind
56	Damodar Valley Corporation (DVC)	SPD	RTPS, WB	10	0	10	03-08-2024	31-12-2026	Solar (Floating Solar on Raw Water Reservoir of TPP)
57	Damodar Valley Corporation (DVC)	SPD	MTPS, WB	14	0	14	03-08-2024	31-12-2026	Solar (Floating Solar on Raw Water Reservoir of TPP)
58	DVC Floating Solar Park Ph-I	Green Valley Renewable Energy GVREL - A JV of DVC & NTPC Green Energy Limited	Tilaya Dam, Koderma, Jharkhand And, Panchet Dam, Dhanbad, Jharkhand (part of project in West Bengal)	310	0	310	31-12-2027	31-12-2027	Solar
59	DVC Floating Solar Park Ph-II	Green Valley Renewable Energy GVREL - A JV of DVC & NTPC Green Energy Limited	Maithon Dam, Dhanbad, Jharkhand (part of project in West Bengal)	234	0	0	31-12-2027	31-12-2027	Solar
60	Damodar Valley Corporation (DVC)	SPD	CTPS, Jharkhand	10	0	10	31-01-2026	31-12-2026	10
61	Damodar Valley Corporation (DVC)	SPD	Rooftop PV Plant at different location of DVC at Jharkand and West Bengal	10	0	10	31-01-2026	31-12-2026	10
62	AM Green Energy Pvt Ltd 300MW Solar Project	AM Green Energy Pvt Ltd, Bikaner	Bikaner, Rajasthan	300	0	300	11-11-2026	11-11-2026	Solar

63	NA	Femund Solar Private Limited	Lakadia-II	350	0	350	14-08-2026	14-08-2026	Solar
64	NA	Izhma Solar Private Limited	Sirohi, Rajasthan	350	0	350	19-11-2026	19-11-2026	Solar
65	SECI	JGRJ One Solar Pvt. Ltd.	District - Bikaner , Rajasthan	50	0	50	22-08-2026	22-08-2026	Solar
66	640 Solar	Axis Energy Ventures India Pvtl.Ltd.	Fatehgarh,Jaisalm er, Rajasthan	640	0	0	31-03-2026	30-09-2026	Solar
67	Jhansi Solar Project/TUSCO Ltd. (JV of THDCIL & UPNEDA)	M/s GAIL India Ltd. (SPD)	Tehsil Garautha, Dist. Jhansi, (U.P.)	600	0	600	31-12-2027	31-12-2027	Solar
68	IRCON RENEWABLE POWER LIMITED	IRCON RENEWABLE POWER LIMITED	Pavagada, Distt. Tumkur, Karnataka	500	400	100	30.06.2026	30.07.2026	Solar
69	Serentica 300 MW Solar plant at Bhadla	NA	Bikampur, Rajasthan	300	0	300	30-06-2028	30-06-2028	Solar
70	Serentica Sirohi	NA	Jalore, Rajasthan	300	0	300	31-03-2027	31-03-2027	Solar
71	Serentica 900 MW Solar Plant at Fatehgarh	SRIPL5, SRIPL8, SRIPL9	Fatehgarh, Rajasthan	900	0	900	22-08-2026	30.06.2026	Solar
72	Tilaiya	GVREL	State- Jharkhand	155	0	155	31-12-2025	31-12-2026	Solar PV Project Floating

73	Panchet-I	GVREL	State- West Bengal	75	0	75	31-12-2025	31-03-2027	Solar PV Project Floating
74	Panchet-II	GVREL	State- Jharkhand	80	0	80	31-12-2025	31-03-2027	Ground & Floating Solar
75	Bhuj	INGEL	State- Gujarat	600	0	600	30-09-2025	31-12-2026	Solar PV Project Ground Mounted
76	Kalyanpur, Dwarka	INGEL	State- Gujarat	356	0	356	31-03-2026	31-12-2026	Wind
77	Tuticorin	INGEL	Tamil Nadu	200	0	200	31-12-2027	31-12-2026	Solar PV Project Ground Mounted
78	Khavda IX	NGEL	Gujarat	245	0	245	10-01-2026	31-03-2027	Solar
79	Lalitpur I & II	NGEL	UP	600	0	600	06-01-2027	31-03-2027	Solar
80	Chitrakoot I	NGEL	UP	400	0	400	06-01-2027	31-03-2027	Solar
81	Bikaner III	NGEL	Rajasthan	250	0	250	02-01-2027	31-03-2027	Solar

82	SECI Ltd.	Clean Renewable Energy (Barmer) Private Limited (SPV of Hero Solar Energy Private Limited)	Kurnool, Andhra Pradesh	120	0	120	27-10-2026	27-10-2026	Hybrid
83	NHPC Ltd.	Clean Renewable Energy AP One Private Limited (SPV of Hero Solar Energy Private Limited)	Bidar, Karnataka	100	0	100	23-12-2026	23-12-2026	Hybrid
84	SECI Ltd.	Clean Renewable Energy Hybrid Eight Private Limited (SPV of Hero Solar Energy Private Limited)	Bidar, Karnataka	250	0	250	07-11-2026	07-11-2026	Solar with ESS
85	SECI Ltd.	Clean Renewable Energy Hybrid Eleven Private Limited (SPV of Hero Solar Energy Private Limited)	Lakadia, Gujarat	270	0	270	31-03-2027	31-03-2027	Solar with ESS
86	NTPC Ltd.	Clean Renewable Energy Hybrid Five Private Limited (SPV of Hero Solar Energy Private Limited)	Lakadia, Gujarat	120	0	120	11-04-2027	11-04-2027	Hybrid
87	SECI Ltd.	Clean Renewable Energy Hybrid Nine Private Limited (SPV of Hero Solar Energy Private Limited)	Lakadia, Gujarat	100	0	0	30-06-2027	30-06-2027	Hybrid

88	SECI Ltd.	Clean Renewable Energy Hybrid One Private Limited (SPV of Hero Solar Energy Private Limited)	Lakadia, Gujarat	120	0	0	31-10-2027	31-10-2027	Hybrid
89	SJVN Ltd.	Clean Renewable Energy Hybrid Thirteen Private Limited (SPV of Hero Solar Energy Private Limited)	Ananthapuram, Andhra Pradesh	120	0	120	31-05-2027	31-05-2027	Hybrid
90	SJVN Ltd.	Clean Renewable Energy Hybrid Three Private Limited (SPV of Hero Solar Energy Private Limited)	Nandyal, Andhra Pradesh	120	0	120	13-05-2026	13-05-2026	Hybrid
91	SJVN Ltd.	Clean Renewable Energy Hybrid Twelve Private Limited (SPV of Hero Solar Energy Private Limited)	Ananthapuram, Andhra Pradesh	120	0	120	24-03-2027	24-03-2027	Hybrid
92	SJVN Ltd.	Clean Solar Power (Baniyana) Private Limited (SPV of Hero Solar Energy Private Limited)	Bidar, Karnataka	150	0	150	21-05-2026	21-05-2026	Hybrid
93	Not Finalized	SPV of Hero Solar Energy Private Limited	Lakadia, Gujarat	150	0	0	31-10-2027	31-10-2027	Solar
94	Not Finalized	SPV of Hero Solar Energy Private Limited	Bidar, Karnataka	277.8	0	0	31-05-2027	31-05-2027	Hybrid

95	Not Finalized	SPV of Hero Solar Energy Private Limited	Bijapur, Karnataka	350	0	0	28-06-2027	28-06-2027	Solar with ESS
96	Not Finalized	SPV of Hero Solar Energy Private Limited	Kadapa, Andhra Pradesh	450	0	450	30-06-2028	30-06-2028	Solar with ESS
97	SECI 1200MW ISTS-connected Wind Solar Hybrid Power Projects (Tranche-VIII)	Asurari Renewables India Project Pvt Ltd	Rajasthan (Solar) , Karnataka (Wind)	300	0	300	PPA Pending	PPA Pending	Hybrid
98	SJVN 600MW ISTS-connected Wind Power Projects (Tranche-I)	Diyos Renewables India Project Pvt Ltd	Vijayapura, Karnataka	100	0	100	17-Jan-27 (Tentative)	27-Feb-27	Wind
99	SECI 1500MW ISTS-connected Solar Power Projects (Tranche-XIII)	Tejorupa Renewables India Project Pvt Ltd	Vill - Balai Kesharpura, Tehsil - Sheo, Dis-Barmer, State - Rajasthan	250	0	250	07-Nov-26	25-Jan-27	Solar
100	SECI	Scatec India Renewables One Pvt Ltd	Khustagi-Karnataka	300	0	300	31-12-2027	31-12-2027	Wind
101	SJVNL	Solarcraft Power India 16 Pvt. Ltd.	Kalaburagi District, Karnataka	150	0	150	30.06.2026	30.06.2026	Hybrid (FDRE)
102	NHPC	Solarcraft Power India 20 Pvt. Ltd.	Kalaburagi District, Karnataka	50	0	50	17-12-2026	17-12-2026	Hybrid
103	Amazon	Solarcraft Power India 7 Pvt. Ltd.	Kalaburagi District, Karnataka	100	0	100	01-06-2027	01-06-2027	Wind
104	Adani Green Energy Limited	Adani Green Energy Limited	Gujarat	1000	535	475	31-12-2025	31-12-2026	Hybrid

105	Adani Green Energy Limited	Adani Green Energy Limited	Gujarat	1050	419	631	31-12-2025	30-06-2026	Hybrid
106	Adani Green Energy Limited	Adani Green Energy Limited	Gujarat	1225	899	425	31-03-2025	31-12-2026	Hybrid
107	Adani Green Energy Limited	Adani Green Energy Limited	Gujarat	1530	0	1530	31-05-2028	31-12-2028	Hybrid
108	ADANI GREEN ENERGY THIRTY TWO LIMITED	ADANI GREEN ENERGY THIRTY TWO LIMITED	Gujarat	261	0	261	30-06-2026	30-06-2026	Wind
109	ADANI RENEWABLE ENERGY EIGHT LIMITED	ADANI RENEWABLE ENERGY EIGHT LIMITED	Gujarat	115	0	115	30-06-2026	30-06-2026	Solar
110	Adani Renewable Energy Holding Eighteen Limited (AREH18L)	Adani Renewable Energy Holding Eighteen Limited (AREH18L)	Rajasthan	50	0	50	31-03-2027	31-03-2027	Solar
111	Adani Renewable Energy Holding Four Limited	Adani Renewable Energy Holding Four Limited	Gujarat	2000	1250	750	31-10-2026	31-12-2026	Solar
112	Adani Renewable Energy Holding Four Limited	Adani Renewable Energy Holding Four Limited	Gujarat	500	0	500	28-02-2024	31-12-2026	Solar
113	Adani Renewable Energy Holding Four Limited	Adani Renewable Energy Holding Four Limited	Rajasthan	500	0	500	31-10-2025	30-06-2026	Solar
114	Adani Renewable Energy Holding Four Limited	Adani Renewable Energy Holding Four Limited	Rajasthan	717	0	717	31-12-2029	31-12-2029	Solar
115	Adani Renewable Energy Holding Four Limited	Adani Renewable Energy Holding Four Limited	Rajasthan	765	0	765	31-03-2030	31-03-2030	Solar
116	Adani Renewable Energy Holding Four Limited	Adani Renewable Energy Holding Four Limited	Rajasthan	500	0	500	31-12-2028	31-12-2028	Solar
117	Adani Renewable Energy Holding Four Limited	Adani Renewable Energy Holding Four Limited	Rajasthan	500	0	500	31-12-2028	31-12-2028	Solar

118	Adani Renewable Energy Holding Four Limited	Adani Renewable Energy Holding Four Limited	Rajasthan	250	0	250	31-12-2028	31-12-2028	Solar
119	Adani Renewable Energy Holding Four Limited	Adani Renewable Energy Holding Four Limited	Rajasthan	284	0	284	31-03-2030	31-03-2030	Solar
120	Adani Renewable Energy Holding Seventeen Private Limited	Adani Renewable Energy Holding Seventeen Private Limited	Rajasthan	600	0	600	31-12-2025	30-06-2026	Solar
121	Adani Renewable Energy Park Rajasthan Limited	Adani Renewable Energy Park Rajasthan Limited	Rajasthan	1000	0	1000	31-03-2030	31-03-2030	Solar
122	Adani Renewable Energy Park Rajasthan Limited	Adani Renewable Energy Park Rajasthan Limited	Rajasthan	1000	0	1000	31-03-2030	31-03-2030	Solar
123	ADANI RENEWABLE ENERGY TWO LIMITED	ADANI RENEWABLE ENERGY TWO LIMITED	Rajasthan	595	0	595	31-12-2029	31-12-2029	Wind
124	ADANI RENEWABLE ENERGY TWO LIMITED	ADANI RENEWABLE ENERGY TWO LIMITED	Rajasthan	600	0	600	31-12-2029	31-12-2029	Wind
125	Adani Solar Energy AP Three Ltd.	Adani Solar Energy AP Three Ltd.	Rajasthan	150	0	150	31-08-2026	30-09-2026	Solar
126	SIROHI SOLAR POWER PROJECT (300 MW stand alone ISTS connectivity Solar Power Project)	CESC Limited (Developer Company)	Sheoganj Tehsil, District Sirohi, Rajasthan State	300	0	300	24-03-2027	24-03-2027	Solar
127	CESC	HPPD - Bhojraj Renewables Energy Private Limited	Co-located Hybrid at Sitamau, Mandsaur, Madhya Pradesh	300	0	300	31-12-2026	31-12-2026	Hybrid

128	Purvah Bikaner One Solar Power Project	Purvah Green Power Private Limited (Developer Company)	Village Sodhwali, Bikaner District, Rajasthan	300	0	300	31-03-2030	31-03-2030	Hybrid
129	Purvah Bikaner Two Solar Power Project	Purvah Green Power Private Limited (Developer Company)	Village Binjharwali, Bikaner District, Rajasthan	300	0	300	31-03-2030	31-03-2030	Solar
130	Purvah Raghanesda One Solar Power Project	Purvah Green Power Private Limited (Developer Company)	Village Raghanesda , Banaskantha, Gujarat	300	0	300	01-04-2028	01-04-2028	Solar
131	Purvah Bellary One Solar Power Project	Purvah Green Power Private Limited (Developer Company)	Village Moregeri, District Vijayanagara, Karnataka	300	0	300	01-09-2028	01-09-2028	Solar
132	Purvah Davangere One Wind Power Project	Purvah Green Power Private Limited (Developer Company)	Village Kanchikere, District Davangere, Karnataka	300	0	300	01-04-2028	01-04-2028	Wind
133	Purvah Ananthapuram One Solar Power Project	Purvah Green Power Private Limited (Developer Company)	Village Palthur, District Ananthapuram, Andhra Pradesh	300	0	300	NA	NA	Solar
134	Purvah Kurnool One RE Power Project	Purvah Green Power Private Limited (Developer Company)	Village Karumanchi, District Kurnool, Andhra Pradesh	300	0	300	NA	NA	Solar
135	Purvah Kadapa One RE Power Project	Purvah Green Power Private Limited (Developer Company)	Village Kolumula Palli, District Kadapa, Andhra Pradesh	300	0	300	NA	NA	Solar

136	PURVAH BHUJ ONE WIND POWER PROJECT (99 MW Wind Power Project with ISTS connectivity)	Purvah Green Power Private Limited (Developer Company)	Village Dayapar, Kachchh District, Gujarat State	99	0	99	19-11-2026	19-11-2026	Wind
137	PURVAH NAGAU SOLAR POWER PROJECT (300 MW stand alone ISTS connectivity Solar Power Project)	Purvah Green Power Private Limited (Developer Company)	Village Charnisar, Nagaur District, Rajasthan State	300	0	300	01-09-2027	01-09-2027	Solar
138	PURVAH JAMNAGAR ONE WIND POWER PROJECT (297 MW stand alone ISTS connectivity Wind Power Project)	Purvah Green Power Private Limited (Developer Company)	Village Hadiyana, Jamnagar District, Gujarat State	297	0	297	01-01-2028	01-01-2028	Wind
139	PURVAH BIJAPUR ONE WIND POWER PROJECT (351 MW stand alone ISTS connectivity Wind Power Project)	Purvah Green Power Private Limited (Developer Company)	Village Dhavalagi, Bijapur District, Karnataka State	351	0	351	31-07-2026	31-08-2027	Wind
140	PURVAH BIJAPUR TWO WIND POWER PROJECT (250.8 MW stand alone ISTS connectivity Wind Power Project)	Purvah Green Power Private Limited (Developer Company)	Village Hunsagi, Bijapur District, Karnataka State	250.8	0	250.8	31-08-2027	31-08-2027	Wind

141	PURVAH ANATAPURAM TWO WIND POWER PROJECT (349.8 MW stand alone ISTS connectivity Wind Power Project)	Purvah Green Power Private Limited (Developer Company)	Village Devireddypalli, Anantapuram District, Andhra Pradesh State	349.8	0	349.8	31-01-2027	31-01-2027	Wind
142	PURVAH PACHORA ONE WIND POWER PROJECT (297 MW stand alone ISTS connectivity Wind Power Project)	Purvah Green Power Private Limited (Developer Company)	Village Dhandheda Kanad, Agar Malwa District, Madhya Pradesh State	297	0	297	31-08-2027	31-08-2027	Wind
143	Purvah Renewable Bellary One Wind Power Project	Purvah Renewable Power Private Limited (Developer Company)	Village Ittigi, District Vijayanagara, Karnataka	300	0	300	01-09-2028	01-09-2028	Wind
144	SHN Green Ramgarh One Wind Power Project (297 MW stand alone ISTS connectivity Wind)	SHN Green Power Private Limited (Developer Company)	Village Ramgarh, Jaisalmer District, Rajasthan State	297	0	297	31-03-2030	31-03-2030	Wind
145	NPCL	SPV - Deshraj Solar Energy Private Limited	Village Ralla, Anantapuram District, Andhra Pradesh State	300	0	300	31-01-2027	31-01-2027	Wind
146	NPCL	SPV - Deshraj Solar Energy Private Limited	Karnisar Bhatiyar, Bikaner, Rajasthan	150	0	150	31-01-2027	31-01-2027	Solar

147	CESC	SPV - HRP Green Power Private Limited	Village Nokh and Geleba Camp, Tehsil Bap, District Phalodi, Rajasthan State	300	0	300	03-04-2026	03-04-2026	Solar
148	Vital Green Kurnool One Wind Power Project	Vital Green Power Private Limited (Developer Company)	Village Pattikonda, District Kurnool, Andhra Pradesh	300	0	300	NA	NA	Wind
149	SECI Wind XIV	Apraava Energy Private Limited	Aski Village, Vijayapura District, Karnataka State	300	0	300	27-12-2025/17-01-2027	16-03-2027	Wind
150	NHPC Solar ISTS-I	Apraava Energy Private Limited	Bhanipura Village, Bikaner District, Rajasthan State	250	0	250	17-04-2026/31-08-2026	31-10-2026	Solar
151	NTPC Solar ISTS-I	Apraava Energy Private Limited	Bhanipura Village, Bikaner District, Rajasthan State	300	0	300	30-06-2026/31-08-2026	30-09-2026	Solar
152	NTPC Solar ISTS-III	Apraava Energy Private Limited	Bhanipura Village, Bikaner District, Rajasthan State	50	0	50	PPA yet to signed/ 30.06.2027	30.08.2027	Solar
153	50 MW ISTS-connected Wind Power Projects (Tranche-XVI)	Powerica Limited	Jam Khambhaliya, Gujarat	50	0	50	31-12-2025	24.01.2026 - 50 MW	Wind
154	50 MW ISTS-connected Wind Power Projects (Tranche-XVII)	Powerica Limited	Jam Khambhaliya, Gujarat	50	0	50	14-10-2026	14-10-2026	Wind
155		Auxo Sunlight Private Limited	Rajasthan	300	0	300	30-12-2026	30-12-2026	Solar

156	SECI	IB Vogt Solar Seven Pvt.Ltd.	Rajasthan	300	200	100	30-06-2026	30-04-2026	Solar
157	PSPCL	ReNew Dinkar Jyoti Pvt Ltd.	Rajasthan	100	0	100	31-12-2025	31-08-2026	Solar
158	Merchant	ReNew Green Energy Solutions Pvt Ltd	Maharashtra	237	0	237	31-03-2027	31-03-2027	Wind
159	Merchant	ReNew Green Energy Solutions Pvt Ltd	Maharashtra	197	124	73	30-09-2025	30-04-2026	Hybrid
160	SECI	ReNew Naveen Urja Private Limited	Karnataka	297.5	0	297.5	01-07-2024	31-03-2026	Wind
161	Merchant	ReNew Samir Urja Pvt Ltd	Madhya Pradesh	300	0	300	31-03-2026	30-09-2026	Wind
162		ReNew Solar (Shakti Eight) Pvt. Ltd.	Gujarat	200	0	200	01-09-2026	01-09-2026	Solar
163		ReNew Solar (Shakti Eight) Pvt. Ltd.	Gujarat	100	0	100	01-09-2026	01-09-2026	Solar
164	Merchant	ReNew Solar (Shakti Five) Private Limited	Rajasthan	400	0	400	30-06-2026	30-04-2026	Solar
165		ReNew Solar (Shakti Six) Pvt. Ltd.	Rajasthan	1000	0	1000	30-06-2026	600MW to be commissio ned in 31/05/26	Solar
166		ReNew Solar (Shakti Six) Pvt. Ltd. (400+400)	Rajasthan	400	0	400	20-07-2029	20-07-2029	Solar
167		ReNew Solar (Shakti Six) Pvt. Ltd. (400+400)	Rajasthan	400	0	400	20-07-2029	20-07-2029	Solar
168	NTPC	ReNew Solar Power P. Ltd	Rajasthan	400	0	400	01-03-2027	01-03-2027	Solar
169	SECI	ReNew Solar Power P. Ltd	Rajasthan	300	0	300	31-03-2030	31-03-2030	Solar

170	SJVN	ReNew Solar Power P. Ltd	Rajasthan	200	0	200	31-03-2030	31-03-2030	Solar
171	SJVN	ReNew Solar Power P. Ltd	Rajasthan	300	0	300	31-03-2030	31-03-2030	Solar
172	NTPC	ReNew Solar Power Private Limited	Karnataka	100	0	100	31-07-2027	31-07-2027	Wind
173	NTPC	ReNew Solar Power Private Limited	Karnataka	100	0	100	31-07-2027	31-07-2027	Wind
174	NTPC	ReNew Solar Power Private Limited	Andhra Pradesh	400	0	400	Ananthapuram-II-30/06/27	31-03-2030	Wind
175	NHPC	ReNew Solar Power Private Limited	Gujarat	250	0	250	30-09-2030	30-09-2030	Hybrid
176	REMCL	RENEW SOLAR POWER PRIVATE LIMITED	MAHARASHTRA	200	0	200	30-11-2026	30-11-2026	Wind
177	SJVN FDRE	RENEW SOLAR POWER PRIVATE LIMITED	RAJASTHAN	70	0	70	31-03-2028	31-03-2028	Solar
178	SJVN FDRE	RENEW SOLAR POWER PRIVATE LIMITED	RAJASTHAN	300	0	300	31-01-2027	31-01-2027	Solar
179	SJVN FDRE	RENEW SOLAR POWER PRIVATE LIMITED	RAJASTHAN	70	0	70	31-01-2027	31-01-2027	Solar
180	REMCL	RENEW SOLAR POWER PRIVATE LIMITED	MAHARASHTRA	100	0	100	30-11-2026	30-11-2026	Wind
181	NHPC	ReNew Solar Power Private Limited	RAJASTHAN	300	0	300	31-03-2027	31-03-2027	Solar
182	NHPC	ReNew Solar Power Private Limited	RAJASTHAN	300	0	300	31-03-2027	31-03-2027	Solar
183	NHPC	ReNew Solar Power Private Limited	RAJASTHAN	300	0	300	31-03-2027	31-03-2027	Solar
184	NHPC	ReNew Solar Power Private Limited	RAJASTHAN	300	0	300	30-04-2027	30-04-2027	Solar

185	NHPC	ReNew Solar Power Private Limited	RAJASTHAN	300	0	300	30-04-2027	30-04-2027	Solar
186	SECI	ReNew Solar Power Private Limited	Maharashtra	300	128	172	31-12-2022	10-02-2026	Wind
187	NTPC	ReNew Solar Power Private Limited	RAJASTHAN	300	0	300	30-04-2027	30-04-2027	Solar
188	NHPC	ReNew Solar Power Private Limited	RAJASTHAN	150	0	150	30-04-2027	30-04-2027	Solar
189	NHPC	ReNew Solar Power Private Limited	RAJASTHAN	150	0	150	30-04-2027	30-04-2027	Solar
190	SECI	ReNew Solar Power Private Limited (2 x 300)	Rajasthan	300	0	300	01-03-2026	30-11-2026	Solar
191	SECI	ReNew Solar Power Private Limited (2 x 300)	Rajasthan	300	0	300	30-11-2026	31-01-2027	Solar
192	NTPC	ReNew Solar Power Pvt Ltd	Rajasthan	300	0	300	01-06-2027	01-06-2027	Solar
193	SECI	ReNew Solar Power Pvt Ltd	Rajasthan	300	0	300	31-12-2029	31-12-2029	Solar
194	REMCL	ReNew Solar Power Pvt Ltd	Rajasthan	200	0	200	01-09-2030	30-09-2030	Solar
195	NTPC	ReNew Solar Power Pvt Ltd	Rajasthan	400	0	400	31-03-2030	31-03-2030	Solar
196	NTPC	ReNew Solar Power Pvt Ltd	Rajasthan	300	0	300	01-03-2030	31-03-2030	Solar
197		ReNew Solar Power Pvt Ltd	Rajasthan	100	0	100	01-03-2030	31-03-2030	Solar
198		ReNew Solar Power Pvt Ltd	Rajasthan	100	0	100	01-03-2030	31-03-2030	Solar
199		ReNew Solar Power Pvt Ltd	Rajasthan	100	0	100	01-03-2030	31-03-2030	Solar
200		ReNew Solar Power Pvt Ltd	Rajasthan	200	0	200	01-03-2030	31-03-2030	Solar

201		ReNew Solar Power Pvt Ltd	Rajasthan	200	0	200	01-03-2030	31-03-2030	Solar
202	NTPC	ReNew Solar Power Pvt Ltd	Rajasthan	250	0	250	31-12-2030	31-12-2030	Solar
203	NTPC	ReNew Solar Power Pvt Ltd	Rajasthan	300	0	300	01-03-2031	31-03-2031	Solar
204	NTPC	ReNew Solar Power Pvt Ltd	Rajasthan	300	0	300	31-12-2030	31-12-2030	Solar
205	SJVN	ReNew Solar Power Pvt Ltd	Rajasthan	200	0	200	01-03-2031	31-03-2031	Solar
206	SJVN	ReNew Solar Power Pvt Ltd	Rajasthan	200	0	200	01-03-2031	31-03-2031	Solar
207		ReNew Solar Power Pvt Ltd	Gujarat	300	0	300	01-09-2027	01-09-2027	Solar
208		ReNew Solar Power Pvt Ltd	Gujarat	300	0	300	01-11-2027	01-11-2027	Solar
209		ReNew Solar Power Pvt Ltd	Gujarat	100	0	100	01-02-2028	01-02-2028	Solar
210		ReNew Solar Power Pvt Ltd	Gujarat	100	0	100	01-02-2028	01-02-2028	Solar
211		ReNew Solar Power Pvt Ltd	Gujarat	200	0	200	01-01-2028	01-01-2028	Solar
212		ReNew Solar Power Pvt Ltd	Gujarat	300	0	300	28-02-2029	28-02-2029	Solar
213		ReNew Solar Power Pvt Ltd	Gujarat	300	0	300	28-02-2029	28-02-2029	Solar
214	SECI	ReNew Solar Power Pvt Ltd	Gujarat	200	0	200	28-02-2029	28-02-2029	Solar
215		ReNew Solar Power Pvt Ltd	Gujarat	100	0	100	28-02-2029	28-02-2029	Solar
216		ReNew Solar Power Pvt Ltd	Gujarat	100	0	100	28-02-2029	28-02-2029	Solar
217		ReNew Solar Power Pvt Ltd	Madhya Pradesh	200	0	200	01-09-2027	01-09-2027	Solar

218		Renew Sun Power Private Limited	Rajasthan	300	0	300	01-11-2026	30-11-2026	Solar
219	Merchant	ReNew Tej Shakti Pvt. Ltd.	Maharashtra	300	0	300	30-06-2025	31-03-2026	Wind
220	Merchant	ReNew Urja Shachar Pvt Ltd	Madhya Pradesh	300	0	300	01-06-2025	30-09-2026	Wind
221		ReNew Vayu Energy Private Limited	Karnataka	300	0	300	01-03-2027	01-03-2027	Hybrid
222		ReNew Vikram Shakti Private Limited	Andhra Pradesh	1484	0	685	30-06-2026	27-10-2026	Hybrid
223		ReNew Vikram Shakti Private Limited	Andhra Pradesh	160	0	160	01-02-2028	01-02-2028	Hybrid
224	Merchant	ReNew Vikram Shakti Private Ltd	Andhra Pradesh	140	0	140	01-02-2028	01-02-2028	Hybrid
225	Merchant	ReNew Wind Energy AP5 Private Ltd	Karnataka	231.8	0	231.8	31-03-2028	31-03-2028	Wind
226	Azure Power Fifty One Private Limited	Azure Power Fifty One Private Limited	Bhadla-V ISTS - Rajasthan	600	0	600	30-09-2031	30-09-2031	Solar
227	Manufacturing plant linked Solar Project scheme	Azure Power India Private Limited	Bhadla-II, Rajasthan	167	0	167	30-09-2028	30-09-2028	Solar
228	Manufacturing plant linked Solar Project scheme	Azure Power India Private Limited	Bhadla-II, Rajasthan	100	0	100	30-09-2028	30-09-2028	Solar
229	Manufacturing plant linked Solar Project scheme	Azure Power India Private Limited	Bhadla-II, Rajasthan	333	0	333	30-09-2028	30-09-2028	Solar

230	Manufacturing plant linked Solar Project scheme	Azure Power India Private Limited	Bhadla-II, Rajasthan	50	0	50	15-03-2028	15-03-2028	Solar
231	1200 MW ISTS-connected Wind Power Projects (Tranche-XI)	Azure Power India Pvt Ltd	Koppal, Karnataka	120	0	120			Wind
232	Azure Power Sixty Three Private Limited	Azure Power Sixty Three Private Limited	Raghanesda - Gujarat	300	0	300	31-12-2027	31-12-2027 (300 MW)	Solar
233	Azure Power Sixty Three Private Limited	Azure Power Sixty Three Private Limited	Lakadia-II ISTS - Gujarat	300	0	300	31-12-2028	31-12-2028	Hybrid
234	RDS Solar Park Private Limited , 350 MW Solar	RDS Solar Park Private Limited	Lakadia PS, Gujarat	20	0	20	01-06-2026	01-06-2026	Solar
235	Wind Power Project	VENA ENERGY AURA PRIVATE LIMITED	Koppal, Karnataka	100	0	100	31-12-2026	30-06-2027	Hybrid
236	Wind Power Project	VENA ENERGY AURA PRIVATE LIMITED	Koppal, Karnataka	24	0	24	31-12-2027	31-12-2027	Wind
237	Solar Power Project	VENA ENERGY CLEAN POWER PRIVATE LIMITED	Veloda, Gujarat	40	0	40	25-03-2022	31-12-2027	Solar

238	Solar Power Project	VENA ENERGY RENEWABLES URJA PRIVATE LTD	Dholera, Gujarat	100	0	100	31-12-2027	31-12-2027	Solar
239	Jindal Renewables - Wind Project - C&I	Jindal Green Wind 1 Private Limited	Tawargere, Karnataka	400	0	400	31-12-2025	15.04.2026	Wind
240	Jindal Renewables - Wind Project - C&I	Jindal Green Wind 1 Private Limited	Karur, Tamilnadu	300	0	300	25-12-2025	15.04.2026	Wind
241	Jindal Renewables - Wind Project - C&I	Jindal Green Wind 1 Private Limited	Kanakagiri, Karnataka	300	0	300	31-12-2025	15.04.2026	Wind
242	Jindal Renewables - Wind Project - C&I	Jindal Green Wind 1 Private Limited	Karur, Tamilnadu	50	0	50	Dec-28	31.12.2026	Wind
243	Jindal Renewables - Solar Project - C&I	Sunbreeze Renewables Nine Private Limited	Bikaner Rajasthan	1000	0	1000	22-08-2026	15-04-2026	Solar
244	Jindal Renewables - Solar Project - C&I	Sunbreeze Renewables Nine Private Limited	Bikaner Rajasthan	400	0	400	22-08-2026	15-04-2026	Solar
245	SJVN Limited	Furies Solren Private Limited	Bikaner, Rajasthan	300	0	300	11-11-2026	31-03-2027	Solar
246	NTPC Limited	Furies Solren Private Limited	Bikaner, Rajasthan	300	0	300	11-11-2026	31-03-2027	Solar

247	NHPC Limited	Hazel Hybren Private Limited	Bikaner, Rajasthan	300	0	300	01-05-2026	01-05-2026	Solar
248	NTPC Limited	Illuminate Hybren Private Limited	Sirohi, Rajasthan	176	0	176	24-03-2027	24-03-2027	Solar
249	NTPC Limited	Illuminate Hybren Private Limited	Sirohi, Rajasthan	120	0	120	24-03-2027	24-03-2027	Solar
250	NHPC Limited	Illuminate Hybren Private Limited	Davangere, Karnataka	240	0	240	22-03-2027	22-03-2027	Hybrid
251	NHPC Limited	Migos Hybren Private Limited	Sikar, Rajasthan	600	0	600	31-12-2028	TBD after PPA execution	Solar
252	184MW Wind Portion at Gadag of Solar Wind Hybrid Project for Captive Customer	ABREL (RJ) PROJECTS LIMITED	Mundargi, Gadag, KARNATAKA	184	0	184	30-12-2025	23-06-2027	Wind
253	184MW Wind Portion at Koppal of Solar Wind Hybrid Project for Ultratech	ABREL (RJ) PROJECTS LIMITED	Mullur, Koppal, KARNATAKA	184	0	184	27-12-2025	16-05-2027	Wind

254	260 MW Solar Wind Hybrid Project for Ultratech + 52.7 MW Wind under clause 5.2 of GNA regulation	ABREL (RJ) PROJECTS LIMITED	Barmer, RAJASTHAN	260	0	260	22-08-2026	130 MW (31.05.2026); 130 MW (30.06.2026); 52.7 MW (22.08.2026)	Wind-Solar Hybrid
255	52.7 MW Wind under clause 5.2 of GNA regulation	ABREL (RJ) PROJECTS LIMITED	Barmer, RAJASTHAN	52.7	0	52.7	22-08-2026	22-08-2026	Wind
256	314 MW Solar Wind Hybrid Project for Ultratech	ABREL (RJ) PROJECTS LIMITED	Ashapar, Kutch, GUJARAT	314	0	314	24-11-2026	31-05-2026	Hybrid
257	102MW Wind Portion at Gadag of Solar Wind Hybrid Project for Captive Customer	ADITYA BIRLA RENEWABLES SUBSIDIARY LIMITED	Mundargi, Gadag, KARNATAKA	102	0	102	31-12-2025	08-04-2027	Wind
258	102 MW Wind Portion at Koppal of Solar Wind Hybrid Project for Captive Customer	ADITYA BIRLA RENEWABLES SUBSIDIARY LIMITED	Mullur, Koppal, KARNATAKA	102	0	102	31-12-2025	05-03-2027	Wind
259	390 MW Solar Wind PSP Storage Hybrid Captive Project for Captive Customer	ADITYA BIRLA RENEWABLES SUBSIDIARY LIMITED	Barmer, RAJASTHAN	390	0	390	22-08-2026	200 MW (31.05.2026); 162 MW (30.06.2026); 25 MW (31.12.2026)	Hybrid

260	362 MW Solar Wind PSP Storage Hybrid Captive Project for Hindalco Industries Limited	ADITYA BIRLA RENEWABLES SUBSIDIARY LIMITED	Ashapar, Kutch, GUJARAT	362	0	362	18-12-2026	31-03-2027	Hybrid
261	REMCL	Project Nine Renewable Power Private Limited	Bhadla, Rajasthan Sudi, Karnataka Aspiri, Andhra Pradesh	300	0	300	31-12-2026(Solar) 31-03-2026(Wind)	31-12-2026(Solar) 31-03-2026(Wind)	RTC
262	NHPC	JGRJ Two Solar Pvt. Ltd.	District - Bikaner , Rajasthan	70	0	70	31-03-2025	31-03-2026	Solar
263	Northern Railway	Sprng Akshaya Urja Pvt. Ltd.	Solar - Rajasthan, Wind - Madhya Pradesh and Tamil Nadu	417.8	0	365	26-12-2025	Solar: Subject to issuance of sec 68 (impacted due to GIB)	RTC
264	GUVNL	Sprng Green Power Pvt. Ltd.	Banas Kantha , Gujarat	300	145	155	28-10-2024	26-04-2026	Solar
265	SECI	Sprng Power Earth Pvt. Ltd.	Banaskantha , Gujarat	250	0	250	31-03-2026	31-08-2026	Solar
266	NHPC	Sprng Power Pvt. Ltd.	Fatehgarh, Rajasthan	250	0	250	25-04-2026	25-04-2026	Solar
267	NTPC	Sprng Vayu Vidyut Pvt. Ltd.	Solar - Bhardava, Banaskantha, Gujarat Wind - Ahu, Dhar, Madhya Pradesh	250	0	250	29-06-2026	29-06-2026	Hybrid

268	NTPC	Yet to be finalized	Yet to be finalized	150	0	150	31-12-2027	31-12-2027	Hybrid
269	300 MW ISTS Connected Ground Mounted Solar PV Project / Waaree Renewable Technologies Limited	North Eastern Electric Power Corporation Limited (SPD)	Bikaner, Rajasthan	300	0	300	31-07-2025	200 MW by 31-08-2026 100 MW by 31-12-2026	Solar
270		Juniper Green Beam Pvt LTd	Dev bhumi Dwarka, GJ (Bhogat)	50	0	50	01-05-2025	30-04-2026	wind
271	NTPC, SECI	Juniper Green Beta Pvt LTd	Jodhpur, RJ	300	0	300	01-02-2026	30-04-2026	solar
272		Juniper Green Cosmic Pvt LTd	Barju, Bikaner, RJ	300	150	150	28-02-2026	30-04-2026	solar
273		Juniper Green Cosmic Pvt LTd	Bikaner, RJ	100	0	100	01-01-2025	30-04-2026	solar
274	SJVN, SECI, NTPC	Juniper Green Energy Pvt LTd	Kalyanpur, Devbhumi Dwarka, GJ	300	0	300	30-06-2026	30-06-2026	wind
275		Juniper Green Energy Pvt LTd	Barmer, RJ	300	0	300	01-03-2027	01-03-2027	wind
276		Juniper Green Energy Pvt LTd	Mandsaur, MP	300	0	300	01-06-2028	01-06-2028	wind
277		Juniper Green Energy Pvt LTd	Ramgarh	300	0	300	01-12-2028	01-12-2028	solar
278		Juniper Green Energy Pvt LTd	Lakadiya, GJ	300	0	300	01-06-2027	01-06-2027	wind

279		Juniper Green Energy Pvt LTd	Lakadiya, GJ	150	0	150	01-03-2027	01-03-2027	wind
280		Juniper Green Energy Pvt LTd	Lakadiya, GJ	200	0	200	01-03-2029	01-03-2029	solar
281		Juniper Green Energy Pvt LTd	Dev bhumi Dwarka, GJ	100	0	100	01-06-2027	01-06-2027	wind
282		Juniper Green Energy Pvt LTd	Dev bhumi Dwarka, GJ	200	0	200	01-06-2028	01-06-2028	wind
283		Juniper Green Energy Pvt LTd	Sheo, Barmer, RJ	50	0	50	01-12-2027	01-12-2027	solar
284		Juniper Green Energy Pvt LTd	Solapur, MH	350	0	350	01-06-2028	01-06-2028	solar
285		Juniper Green Energy Pvt LTd	Solapur, MH	50	0	50	01-06-2028	01-06-2028	solar
286		Juniper Green Energy Pvt LTd	Navinal, GJ	600	0	600	01-06-2028	01-06-2028	solar
287		Juniper Green Energy Pvt LTd	Mandsaur, MP	50	0	50	01-06-2028	01-06-2028	wind
288		Juniper Green Energy Pvt LTd	Dev bhumi Dwarka, GJ	300	0	300	01-06-2028	01-06-2028	wind
289		Juniper Green Energy Pvt LTd	Lakadiya-II , GJ	150	0	150	01-06-2028	01-06-2028	wind
290		Juniper Green Energy Pvt LTd	Lakadiya-II , GJ	150	0	150	01-06-2028	01-06-2028	solar
291		Juniper Green Energy Pvt LTd	Merta, RJ	300	0	300	01-12-2027	01-12-2027	solar

292	NTPC	Juniper Green Energy Pvt LTd	Bikaner, RJ	130	0	130	01-03-2030	01-03-2030	solar
293		Juniper Green Gem Pvt Ltd	Dhule, MH	100	0	100	01-06-2028	01-06-2028	solar
294		Juniper Green Gem Pvt Ltd	Dhule, MH	200	0	200	01-06-2028	01-06-2028	solar
295		Juniper Green India Six Pvt Ltd	Jodhpur, RJ	300	0	300	01-06-2028	01-06-2028	solar
296		Juniper Green Kite Pvt LTd	Dev bhumi Dwarka, GJ	70	0	70	01-08-2025	31-03-2026	wind
297		Juniper Green Kite Pvt LTd	rajkot, GJ	90	0	90	01-06-2026	01-06-2026	wind
298	SJVN	Juniper Green Stellar Pvt LTd	Sheo, Barmer, RJ	500	135	365	01-06-2026	01-06-2026	hybrid
299	SJVN	Juniper Green Stellar Pvt LTd	Sheo, Barmer, RJ	300	0	300	01-12-2026	01-12-2026	solar
300		Juniper Nirjara Energy Pvt LTd	Bikaner, RJ	100	50	50	31-12-2025	31-03-2026	solar
301	-	Amplus Everest Pvt. Ltd.	Dist. Cuddapah, Andhra Pradesh	130	0	130	31-12-2026	31-12-2026	Hybrid
302	-	Amplus IIFA Solar Pvt. Ltd.	Dist. Cuddapah, Andhra Pradesh	130	0	130	31-12-2026	31-12-2026	Hybrid
303	-	Amplus Sun Beat Pvt. Ltd.	Dist. Karur, Tamil Nadu	80	0	80	31-12-2026	31-12-2026	Wind

304	-	Amplus Theta Energy Pvt. Ltd.	Dist. Karur, Tamil Nadu	65	0	65	31-12-2026	31-12-2026	Wind
305	NTPC	BN Dispatchable-1 Pvt Ltd (Yanara Power)	Tehsil- Sheo, District - Barmer, State -Rajasthan	110	0	110	28-02-2026	10-04-2027	Hybrid
306	NHPC	BN Hybrid Power-1 Pvt Ltd (Yanara Power)	Tehsil- Sheo, District - Barmer, State -Rajasthan	120	0	120	22-08-2026	29-07-2027	Hybrid
307	MSEDCL	BN Peak Power-1 Pvt Ltd (Yanara Power)	District - Osmanabad, State - Maharastra	89	0	89	24-10-2026	24-10-2026	Hybrid
308	NTPC	ACME Alpha Renewables Private Limited	Mandsaur, Madhya Pradesh Devbhumi Dwarka,Gujarat	150	0	150	Solar-31-03-2027 Wind - 14-10-2026	PPA Pending	Hybrid
309	GUVNL	ACME Eco Clean Energy Pvt. Ltd	Surendranagar, Gujarat	100	68	32	17-10-2025	12 MW - 15-02-2026 18 MW - 18-02-2026 12 MW - 15-03-2026	Wind
310	NHPC	ACME Hybrid Urja Private Limited	Bellary, Karnataka	280	0	280	21-09-2027 (As per Final Grant)	23-01-2027	FDRE
311	NTPC	ACME Marigold Urja Private Limited	Ananthapur, Andhra Pradesh.	400	0	400	18-10-2027	PPA Pending	Hybrid (FDRE)
312	SJVN	ACME Omega Urja Private Limited	Tumkur, Karnataka	300	0	300	Grant Pending	PPA Pending	Solar

313	SECI	ACME Platinum Urja Private Limited	Tumkur, Karnataka	350	0	350	01-01-2027 (As per Final Grant)	150 MW - 01-03-2027 200 MW - 30-06-2027	Solar+BESS
314	NHPC	Acme Renewtech Fifth Private Limited	Chittorgarh, Rajasthan	250	0	250	30-04-2026	18-06-2027	FDRE
315	NTPC	ACME Renewtech Private Limited	Bikaner, Rajasthan Pachora, Madhya Pradesh	300	0	300	Solar-22-08-26	21-09-2026	Hybrid
316	SECI	ACME Renewtech Second Private Limited	Banashkatha, Gujarat Pachora, MP	300	0	300	Solar-30-04-2027 Wind - 14-10-2026	PPA Pending	Hybrid
317	NHPC	Acme Renewtech Sixth Private Limited	Jaisalmer, Rajasthan Devbhumi Dwarka, Gujarat	250	0	250	31-03-2027 (Solar) 14-10-2026 (Wind)	PPA Pending	FDRE
318	Tata Power Distribution Company Limited	Acme Sigma Urja Private Limited	Chhitorgarh, Rajasthan	50	0	50	16-10-2027	16-10-2027	Hybrid (FDRE)
319	SJVN	Acme Solar Holdings Limited	Bikaner, Rajasthan Jaisalmer, Rajasthan	450	0	450	Grant Pending	PPA Pending	Assured Peak Power
320	REMCL	Acme Solar Holdings Limited	Devbhumi Dwarka, Gujarat Banaskantha, Gujarat	130	0	130	PPA Pending	PPA Pending	Hybrid (RTC)
321	SJVN	ACME Sun Power Private Limited	Jaisalmer, Rajasthan Bhadla, Rajasthan	320	0	320	300 MW Solar - 31-03-2027 240 MW Solar - 31-03-2027 300 MW BESS - 31-03-2027	21-01-2027	FDRE

322	SJVN	ACME Surya Power Private Limited	Jaisalmer,Rajasthan, Bikaner, Rajasthan	250	0	250	250 MW Solar - 31-03-2027 190 MW Solar - 31-03-2027 250 MW BESS - 31-03-2027	21-01-2027	FDRE
323	SECI	ACME Urja One Private Limited	Anantapuram, Andhra Pradesh Pachora, Madhya Pradesh	380	0	380	Solar-31-05-26 (As per Final Grant) Wind - 30-04-2026 (As per In-Principle grant)	14-10-2027	Hybrid
324	NHPC	ACME Venus Urja Private Limited	Barmer, Rajasthan	400	0	400	30-06-2027	23-01-2027	FDRE
325	50MW Hybrid Power Project	Amiya Wind Energy private Limited	BHUII, Gujarat	Connectivity approval awaited			31-12-2027	31-12-2027	Hybrid
326	100MW Wind Power Project	Dangri Wind Energy Private Limited	Ramgarh. Jaisalmer Rajasthan	100	0	100	31-03-2030	31-03-2030	Wind
327	100MW Wind Power Project	Dharvi kalan Wind Energy Private Limited	Ramgarh. Jaisalmer Rajasthan	100	0	100	31-03-2030	31-03-2030	Wind

328	100MW Wind Power Project	Ghanikhedi Wind Energy Private Limited	BHUII, Gujarat	Connectivity approval awaited			31-12-2027	31-12-2027	Wind
329	Purvah Green Power Privarte Limited	Inox Green Energy Services Limited	ISTS - Bhuj Pool II, Gujarat	300	0	300	31-03-2027	31-12-2026	
330	500MW Project - Renewable Park	Inox Wind Energy Limited	STU - Dangri II, Rajasthan	500	0	500		31-12-2026	Renewable Park
331	EPC	Inox Wind Energy Limited	STU - Sukhpur, Gujarat	550	503	47		31-12-2026	
332	EPC	Inox Wind Energy Limited	STU - Golida, Gujarat	120	100	20		31-12-2026	
333	EPC	Inox Wind Energy Limited	STU - Dangri II, Rajasthan	500	0	500		31-12-2026	
334	NLC - 50MW wind capacity	INOX WIND LIMITED	ISTS - Bhuj pool I, Gujarat	50	0	50	30-06-2025	31-03-2026	Wind
335	OYSTER GREEN HYBRID ONE PRIVATE LIMITED - 99MW wind capacity	INOX WIND LIMITED	ISTS - Bhuj pool I, Gujarat	99	0	99	30-06-2025	31-03-2026	Wind

336	NTPC - 150MW wind capacity (Wind portion of SECI hybrid Tranche IV)	INOX WIND LIMITED	ISTS - Bhuj pool I, Gujarat	150	50	100	30-04-2024	31-03-2026	Hybrid
337	Purvah Green Power Privarte Limited	INOX WIND LIMITED	ISTS - Bhuj pool I, Gujarat	99	0	99	30-06-2025	31-03-2026	
338	NTPC	INOX WIND LIMITED	ISTS - Bhuj Pool II, Gujarat	150	0	150	22-10-2024	31-03-2026	
339	EPC	Inox Wind Limited	STU - Kalawad, Gujarat	150	0	150		31-12-2026	
340	100MW Wind Power Project	Junachay Wind Energy Private Limited	Ramgarh. Jaisalmer Rajasthan	100	0	100	31-03-2030	31-03-2030	Wind
341	100MW Wind Power Project	Kadodiya Wind Energy Private Limited	Jamnagar, Gujarat	Connectivity approval awaited			31-12-2027	31-12-2027	Wind
342	50MW Wind Power Project	Lakhapar Wind Energy Private Limited	BHUJ II, Gujarat	Connectivity approval awaited			31-12-2027	31-12-2027	Wind
343	100MW Wind Power Project	Laxmansar Wind Energy Private Limited	BHUJ II, Gujarat	Connectivity approval awaited			31-12-2027	31-12-2027	Wind

344	99MW Wind Power Project	Pokhran Wind Energy Private Limited	Fategarh IV, Rajasthan	Connectivity approval awaited			31-12-2027	31-12-2027	Wind
345	Purvah Green Power Privarte Limited	Resco Global Wind Services Private Limited	ISTS - Jam Nagar, Gujarat	100	0	100	30-03-2027	30-03-2027	
346	Purvah Green Power Privarte Limited	Resco Global Wind Services Private Limited	ISTS - Jam Khambaliya, Gujarat	500	0	500	30-03-2027	30-03-2027	
347	Purvah Green Power Privarte Limited	Resco Global Wind Services Private Limited	ISTS - Fategarh II, Rajasthan	300	0	300	30-03-2027	30-03-2027	
348	Purvah Green Power Privarte Limited	Resco Global Wind Services Private Limited	ISTS - Pachoda, MP	200	0	200	30-09-2026	30-09-2026	
349	EPC	Resco Global Wind Services Private Limited	STU - Akal, Rajasthan	76	0	76	Awaited	30-03-2027	
350	EPC	Resco Global Wind Services Private Limited	STU - Lahori, MP	240	0	240	Awaited	30-03-2027	
351	EPC	Shri Jai Ambe Energy Private Limited	STU - Kariyana, Gujarat	50	44	6		31-12-2026	

352	100MW Wind Power Project	Waft Energy Private Limited	Ladwan, Agar, Madhya Pradesh	100	0	100	31-03-2027	31-03-2027	Wind
353	Kallam	Serentica Renewable India 5 Pvt Ltd.	Kallam, Maharashtra	150	0	150	05-10-2025	30-06-2026	Wind
354	Lakadia	Serentica Renewable India Pvt Ltd.	Kutch, Gujarat	960	0	960	31-03-2027	31-03-2027	Hybrid
355	350 MW Wind project at Kallam, Maharashtra	Serentica Renewable India 4 Pvt Ltd.	Kallam, Maharashtra	350	0	350	05-10-2025	200 MW-Sept'26 150 MW-Dec'26	Wind
356	500 MW Hybrid Plant at Solapur	Serentica Renewable India Pvt Ltd.	Solapur, Maharashtra	500	0	500	31-03-2025	150 MW-31/12/2026 (WIND) 150 MW-31/03/2027 (WIND) 100 MW-31/06/2027 (WIND)	Hybrid
357	300 MW Wind Project at Kallam	Serentica Renewable India Pvt Ltd.	Kallam, Maharashtra	300	0	300	05-10-2025	As per GNA effectiveness	Wind
358	C&I	Asnen Solar Private Limited	Mandsaur-Madhya Pradesh	200	0	200	31-05-2027	31-05-2027	Solar
359	SECI 1200MW ISTS-connected Wind Solar Hybrid Power Projects (Tranche-VIII)	Asurari Renewables India Project Pvt Ltd	District, Karnataka (Wind)	200	0	200	31-Mar-28	31-Mar-28	Hybrid

360	KUSUM Projects	Reliance New Eergy	Beed, Maharashtra	150	0	150	31-Oct-27	31-Oct-27	Solar
361	C&I	Skadar Solar Private Limited	Solapur-Maharashtra	200	0	200	31-05-2026	31-05-2026	Solar
362	CESC	AMP Energy Green Seventeen Pvt. Ltd.	Nandyala, State-Andhra Pradesh	150	0	150	31-03-2026	31-03-2026 (In line with connectivity operational ization date)	Hybrid
363	SECI Hybrid-5	AMPIN Energy Green Sixteen Pvt. Ltd.	District-Barmer, State-Rajasthan	120	120	0	30-06-2026	30-06-2026 (In line with connectivity operational ization date)	Hybrid
364	SECI Hybrid-6	AMPIN Energy Green Ten Pvt. Ltd.	Andhra Pradesh	100	0	100	27-10-2026	27-10-2026	Hybrid
365	NTPC Hybrid-2	AMPIN Energy Utility Five Pvt. Ltd.	District: Jalore, State: Rajasthan	150	0	150	31-12-2027	PPA Not Signed	Hybrid
366	SECI Hybrid-8	AMPIN Energy Utility Four Pvt. Ltd.	District : Bidar, Karnataka	150	0	150	31-12-2027	PPA Not Signed	Hybrid

367	NTPC Hybrid-5	AMPIN Energy Utility Three Pvt. Ltd.	District-Tumkur, State-Karnataka	150	0	150	31-12-2027	PPA Not Signed	Hybrid
368	SJVN HB-2	AMPIN Energy Utility Two Pvt. Ltd.	Village: Bhalki, Tehsil: Bhalki Taluk, District : Bidar, Karnataka	150	0	150	31-12-2027	PPA Not Signed	Hybrid
369	M/s. Oyster Renewable Energy Private Limited.	Oyster Green Hybrid One private Limited.	Agar (MP)	100	0	100	14-02-2026	30-06-2026	Hybrid
370	M/s. Oyster Renewable Energy Private Limited.	Oyster Green Hybrid One private Limited.	Agar (MP)	81	53	18	14-02-2026	30-06-2026	Hybrid
371	M/s. Oyster Green Hybrid One private Limited.	Oyster Green Hybrid One private Limited.	Dayapar, Kutch (GJ)	99	0	99	31-10-2026	31-10-2026	Wind
372	Serentica 432 MW Hybrid Plant at Ananthapur	NA	Anathapur, Andhra Pradesh	432	0	432	31-03-2027	31-03-2027	Hybrid
373	Serentica 720 MW Hybrid Plant at Devangere	NA	Devangere, Karnataka	720	0	720	31-08-2026	360 MW(solar): 30.06.2027 360MW(wind): 31.03.2028	Hybrid
374	Serentica 900 MW Wind Project at Gadag-II	NA	Dharawad & Koppal, Karnataka	900	0	900	350 MW-12/30/2025 550 MW-17/01/2027	150MW: 31.01.2027 200MW: 31.12.2027 550 MW-17.01.2027	Wind
375	Serentica 100 MW Wind Project at Bellary	NA	Bellary	100	0	100		30.06.2027	Wind

376	Serentica 399.8 MW Hybrid Project at Koppal, Karnataka	SRIPL1	Koppal, Karnataka	399.8	386.7	13.1	31.10.2024	30.06.2026	Hybrid
377	Serentica 470 MW Hybrid Project at Gadag, Karnataka	SRIPL3	Gadag, Karnataka	470	340.915	129.085	01-10-2024	30.06.2026	Hybrid
378	90 MW Wind Solar Hybrid Project	CGE RENEWABLES PRIVATE LIMITED	Kachchh, Gujarat	90	0	90	18-12-2026	31-12-2026	Hybrid
379	36 MW Wind Power Project	CONTINUUM POWER TRADING (TN) PVT. LTD.	Kachchh, Gujarat	36	0	36	19-11-2026	30-11-2026	Wind
380	SECI Bhuj - II	Avaada GJGreen Pvt Ltd	Bhuj, Gujarat	300	0	300	31-03-2026	30-05-2027	Solar
381	Manjusar GUVNL - III	Avaada GJSolar Private Limited	Manjusar, Gujarat	200	0	200	04-04-2026	04-10-2026	Solar
382	GUVNL-400 MW-Solar-Ph. XXIV	Avaada GJSolar Private Limited	Gujarat	400	0	400	10-10-2026	10-04-2027	Solar
383	GUVNL-250MW-Solar-Ph.26	Avaada GJSustainable2 Pvt Ltd	Gujarat	200	0	200	24-08-2027	24-08-2027	Solar
384	MSEDCL Hybrid - Ph. 3	Avaada Green Sustainable Energy Private Limited	Maharashtra	850	0	850	25-11-2026	25-11-2026	Hybrid

385	MSEDCL Hybrid - Ph. 4	Avaada MHRenewable1 Private Limited	Maharashtra	500	0	500	21-11-2026	21-11-2026	Solar
386	SJVN 1.2 GW FDRE II (Base)	Avaada RJBikaner Private Limited	Rajasthan	590	0	590	20-03-2027	20-03-2027	Solar
387	NHPC-3GW-Solar-ISTS-1	Avaada RJSustainable Pvt Ltd	Bikampur, Rajasthan	300	0	300	30-04-2026	31-03-2030	Solar
388	NHPC-3GW-Solar-ISTS-1	Avaada RJSustainable Pvt Ltd	Madhya Pradesh	700	0	700	30-04-2026	31-07-2027	Solar
389	MSEDCL Shirdhane	Avaada SunEnergy Pvt. Ltd.	Shridhane, Maharshttra	400	0	400	31-03-2026	31-03-2026	Solar
390	SJVN 1.2 GW FDRE II (Greenshoe) [200 MW PSPCL]	Avaada Sunurja Private Limited	Madhya Pradesh	200	0	200	09-03-2028	09-03-2028	Hybrid
391	NTPC Solar BOO-9	Avaada Surya Power Private Limited	Fatehgarh, Rajasthan	300	0	300	30-06-2026	30-06-2027	Solar
392	MSKVY KUSUSM - 6	Avaada Sustainable Urja Private Limited	PM-KUSUM Distributed, Maharashtra	98	69	29	31-03-2027	01-04-2027	Solar
393	NHPC-88 MW-Hybrid-1	Avaada Wind Energy Private Limited	Bikaner, Rajasthan	88	0	0	10-12-2027	10-12-2027	Solar
394	NHPC-88 MW-Hybrid-1	Avaada Wind Energy Private Limited	Kallam, Dharashiv, Maharashtra	29.33333	0	0	10-12-2027	10-12-2027	Wind
395	Pune MSKVY	MSKVY Eleventh Solar Private Limited	PM-KUSUM Distributed, Maharashtra	225	140	85	31-03-2027	01-04-2027	Solar

396	Sangli MSKVY	MSKVY Fifth Solar Private Limited	PM-KUSUM Distributed, Maharashtra	207	188.8	18.2	31-03-2027	01-04-2027	Solar
397	Yavatmal MSKVY	MSKVY First Kusum Private Limited	PM-KUSUM Distributed, Maharashtra	225	188	37	31-03-2027	01-04-2027	Solar
398	Ahmednagar MSKVY	MSKVY Tenth Solar Private Limited	PM-KUSUM Distributed, Maharashtra	234	126	108	31-03-2027	01-04-2027	Solar
399	Nashik MSKVY	MSKVY Twentieth Solar Private Limited	PM-KUSUM Distributed, Maharashtra	207	90	117	31-03-2027	01-04-2027	Solar
400	Exchange	Iris Renewables Six Private Limited	Site:- Gadag State :- Karnataka	100	0	100	28-06-2027	28-06-2027	Wind
401	Exchange	Rinnovabile Energy Private Limited	Site:- Gadag State :- Karnataka	99	0	99	31-12-2026	31-12-2026	Wind
402	ArcelorMittal Nippon Steel India Limited, hybrid project	ArcelorMittal Nippon Steel India Limited	Lakadia PS, Gujarat	250	0	0	11-11-2026	11-11-2026	Hybrid
404	NA	Proteus Energy Private Limited	Bikaner-III, Rajasthan	217	0	217	28-11-2026	28-12-2026	Solar
405	NA	VEH Damen Power Private Limited	Agar Malwa, Madhya Pradesh	76.8	0	76.8	31-03-2026	30-06-2026	Wind
406	NA	VEH Green Energy Private Limited	Koppal-II, Karnataka	153.6	0	153.6	31-12-2025	30-06-2026	Wind

407	C&I	VEH Jayin Renewables Private Limited	Rajgarh, Madhya Pradesh	196.8	0	196.8	15-06-2026	30-06-2026	Hybrid
408	NA	VEH Power Nirman Private Limited	Koppal-II, Karnataka	76.8	0	76.8	31-03-2026	30-06-2026	Wind
409	NA	VEH Saur Urja Private Limited	Agar Malwa, Madhya Pradesh	163.2	0	163.2	30-06-2025	30-06-2026	Wind
410	C&I	VEH Wind Energy Private Limited	Rajgarh, Madhya Pradesh	75	0	75	15-06-2026	30-06-2026	Wind
411	SJVN	Green Pararie Enrgy Pvt Ltd	Solapur, Maharashtra	60	0	60	01-11-2026	01-11-2026	Hybrid
412	NTPC	Green Prairie Energy III Pvt Ltd	Solapur, Maharashtra	200	0	60	01-03-2027	01-03-2027	Hybrid
413	NTPC	Green Prairie Energy IV Pvt Ltd	Dhule, Maharashtra	200	0	60	01-04-2027	01-04-2027	Hybrid
414	SJVN	Inaayu Renewables Pvt Ltd	Solapur, Maharashtra	60	0	60	01-10-2026	01-10-2026	Hybrid
415	TPREL 330MW Valsang Solar Project	Tata Power Renewable Energy Limited	Solapur , Maharashtra	288	0	288	10-01-2024	01-04-2026	Solar
416	151.2 MW Wind SJVN FDRE Basis LOA	Tata Power Renewable Energy Limited	Pugalur Tamil Nadu	151.2	0	151.2		31-Dec-26	Wind
417	93.6 MW Karur - SJVN FDRE Green Shoe	Tata Power Renewable Energy Limited	Karur, Tamil Nadu	93.6	0	93.6		02-May-26	Wind

418	151 MW SJVN Wind Palayam Green Shoe	Tata Power Renewable Energy Limited	Pugalur Tamil Nadu	151.2	0	151.2		31-Jan-27	Wind
419	180 MW Parali Wind NTPC FDRE	Tata Power Renewable Energy Limited	Parli, Maharashtra	180	0	180		11-Apr-27	Wind
420	10.8 MW Kallam Wind	Tata Power Renewable Energy Limited	Kallam, Maharashtra	10.8	0	10.8		30-Apr-26	Wind
421	400 MW Kurnool 4 (Solar)	Tata Power Renewable Energy Limited	Kurnool, AP	400	0	400		31-Mar-27	Solar
422	600 MW Solar	Tata Power Renewable Energy Limited	Ramgarh, Rajasthan	600	0	600		31-Mar-30	Solar
423	82.5 MW NTPC FDRE Wind	Tata Power Renewable Energy Limited	Karur, Tamil Nadu	82.5	0	82.5		31-Dec-26	Wind
424	220 MW Parali Wind	Tata Power Renewable Energy Limited	Parli, Maharashtra	220	0	220		01-Mar-27	Wind
425	300MW Kurnool 4 Solar	Tata Power Renewable Energy Limited	Kurnool, AP	300	0	300		31-Mar-28	Solar
426	400MW Ananthpur 2	Tata Power Renewable Energy Limited	Ananthapuram, AP	400	0	400		31-Mar-28	Wind
427	300MW Ramgarh Wind	Tata Power Renewable Energy Limited	Ramgarh, Rajasthan	300	0	300		31-Mar-30	Wind
428	300 MW Bikaner 6 Solar	Tata Power Renewable Energy Limited	Bikaner, Rajasthan	300	0	300		31-Dec-31	Solar
429	TPREL 112MW Koppal Wind Project	Tata Power Renewable Energy Ltd.	Koppal, Karnataka	288	0	288	01-10-2024	31-03-2026	Wind

430	TPREL 300 MW Koppal Solar Project	Tata Power Renewable Energy Ltd.	Koppal , karnataka	300	0	300	27-Dec-25	31-Mar-27	Solar
431	TPREL 400 MW Koppal Solar Project	Tata Power Renewable Energy Ltd.	Koppal , karnataka	400	0	400	17-01-2027	17-01-2027	Solar
432	TPREL 170 MW Koppal Solar Project	Tata Power Renewable Energy Ltd.	Koppal , karnataka	170	0	170	02-01-2025	31-12-2026	Solar
433	TPREL 202 .5 MW FDRE Koppal solar project	Tata Power Renewable Energy Ltd.	Koppal , karnataka	235	0	235	01-10-2024	30-11-2026	Solar
434	TPREL 260MW FDRE GS Koppal Solar Project	Tata Power Renewable Energy Ltd.	Koppal , karnataka	225	0	225	31-10-2024	Connectivity no. 2200000390 revoked	Wind
435	TPREL 288 MW Mudhol Wind Project	Tata Power Renewable Energy Ltd.	Bagalkot, Karnataka	288	0	288	31-12-2025	30-06-2026	Wind
436	TPREL 340 MW Gadag Wind Project	Tata Power Renewable Energy Ltd.	Gadag, Karnataka	340	0	340	03-01-2026	30-09-2026	Wind
437	TPREL 101 MW Kallam Wind Project	Tata Power Renewable Energy Ltd.	Osmanabad, Maharashtra	101	0	101	10-01-2024	30-04-2026	Wind
438	TPREL 101 MW FDRE Kallam Wind Project	TATA POWER RENEWABLE ENERGY Ltd.	Osmanabad, Maharashtra	101	0	101	31-03-2026	Connectivity revoked, case pending with CERC for restoration	Wind
439	TPREL 50.4MW FDRE GS Bijapur Wind Project	TATA POWER RENEWABLE ENERGY Ltd.	Bijapur,	50.4	0	50.4	02-01-2026	01-04-2027	Wind

440	TPREL 252MW Bijapur Wind Project	TATA POWER RENEWABLE ENERGY Ltd.	Bijapur,	252	0	252	17.01.2027	30-04-2027	Wind
441	TPREL 100.8 MW FDRE GS Kallam Wind Project	TATA POWER RENEWABLE ENERGY Ltd.	Osmanabad , Maharashtra	100.8	0	100.8	01.03.2026	02-05-2026	Wind
442	101 MW Kallam Wind - Tata Steel	Tata Power Renewable Energy Ltd.	Osmanabad, Maharashtra	101	0	101	10-01-2024	30-04-2026	Wind
443	TP Saurya Limited 300MW Bikaner3	TP SAURYA LIMITED	Ajmer , Rajasthan	300	0	300	01-10-2024	03-05-2026	Solar
444	300 MW Solar - SECI Stage 2	TP Saurya Limited	Koppal, Karnataka	300	192	108		24-Feb-26	Solar
445	TP Saurya Limited 200 MW Gadag Wind Project	TP Saurya Ltd.	Gadag, Karnataka	200	0	200	31-10-2024	31-08-2026	Wind
446	NHPC	Energizent Power Pvt Ltd	Fatehgarh, Rajasthan	205	0	205	24 months from PPA	24 months from PPA	Solar
447	NTPC	TEQ Green Power IX PrivateLimited	Barmer, Rajasthan	208.5	0	208.5		31-12-2026	Hybrid
448	NTPC	TEQ Green Power IX PrivateLimited	Bellary, Karnataka	83.5	0	83.5		31-12-2027	Hybrid
449	GUVNL	Teq Green Power Private Limited	Dholera, Gujarat	200	0	200		31-12-2026	Dholera Solar Park
450	SECI	TEQ Green Power XI Pvt Ltd	Ahmednagar, Maharashtra	200	0	200	31-12-2025	31-03-2026	Wind
451	REMCL	TEQ Green Power XIII Pvt Ltd	Kachchh, Gujarat	120	0	120	26-11-2026	30-06-2027	Wind
452	REMCL	TEQ Green Power XIII Pvt Ltd	Bijapur, Karnataka	120	0	120	26-11-2026	30-06-2027	Wind

453	REMCL	TEQ Green Power XIII Pvt Ltd	Barmer, Rajashtan	120	0	120		31-12-2026	Solar
454	SJVN	TEQ Green Power XVI Pvt Ltd	Bijapur, Karnataka	175	0	175	15-01-2027	15-01-2027	Wind
455	SJVN	TEQ Green Power XVI Pvt Ltd	Bijapur, Karnataka	125	0	125	15-01-2027	15-01-2027	Wind
456	SJVN	TEQ Green Power XVI Pvt Ltd	Kachchh, Gujarat	76	0	76	31-12-2027	31-12-2027	Wind
457	SJVN	TEQ Green Power XVI Pvt Ltd	Kachchh, Gujarat	76	0	76	31-12-2027	31-12-2027	Wind
458	SJVN	TEQ Green Power XVI Pvt Ltd	Barmer, Rajashtan	50	0	50		31-12-2026	Solar
459	SJVN	TEQ Green Power XVI Pvt Ltd	Bijapur, Karnataka	70	0	70		31-12-2026	Solar
460	NTPC	TEQ Green Power XVII Pvt Ltd	Kachchh, Gujarat	300	0	300	14-08-2026	14-08-2026	Hybrid
461	SJVN	TEQ Green Power XVIII Pvt Ltd	Anantapur, Andhra Pradesh	200	0	200	31-12-2027	31-12-2027	Wind
462	100MW Wind Project	EG Arka Solar Private Limited	Pavagada, Tumkur, KN	100	0	0	expected by Jun-28	expected by Jun-28	Wind
463	100MW Wind Project	EG Electricia Energy Private Limited	Krishnagiri, Kurnool, AP	100	0	0	expected by Jun-28	expected by Jun-28	Wind

464	100MW Wind Project	EG Energia Supply Private Limited	Krishnagiri, Kurnool, AP	100	0	0	expected by Jun-28	expected by Jun-28	Wind
465	300MW Solar Project	EG Mega Urja Private Limited	Barmer, Rajasthan	300	0	300	30-12-2026	Expected by Dec-2026	Solar
466	100MW Wind Project	EG Pavan Surya Power Private Limited	Kalyanpur, Devbhumi Dwarka, GJ	100	0	0	30-11-2028	30-11-2028	Wind
467	300MW Solar Project	EG Saur Urja Private Limited	Fatehgarh, Rajasthan	300	0	300	15-10-2026	Expected by Oct-2026	Solar
468	100MW Wind Project	EG Solaire Power Private Limited	Khambaliya, Devbhumi Dwarka, GJ	100	0	0	30-11-2028	30-11-2028	Wind
469	100MW Wind Project	EG Solar Power Ventures Private Limited	Pavagada, Tumkur, KN	100	0	0	expected by Jun-28	expected by Jun-28	Wind
470	100MW Wind Project	EG Solwin Renewable Pvt. Ltd	Narasalagi, Kanakal, Bijapur Kn	100	0	100	16-01-2027	16-01-2027	Wind
471	100MW Wind Project	EG Sun Energy Private Limited	Pavagada, Tumkur, KN	100	0	0	expected by Jun-28	expected by Jun-28	Wind
472	100MW Wind Project	Enfinity Global Clean Energy Private Limited	Kalyanpur, Devbhumi Dwarka, GJ	100	0	0	30-11-2028	30-11-2028	Wind
473	100MW Wind Project	Enfinity Global Haritha Udwal Pvt. Ltd.	Sankanlal And Hanchinal, Bijapur, KN	100	0	0	expected by Jun-28	expected by Jun-28	Wind

474	100MW Wind Project	Enfinity Global Sunsource Private Limited	Krishnagiri, Kurnool, AP	100	0	0	expected by Jun-28	expected by Jun-28	Wind
475	300MW Solar Project	Enfinity Global Surya Kiran Private Limited	Barmer, Rajasthan	300	0	300	30-12-2026	Expected by Dec-2026	Solar
476	200MW Hybrid Project	Tepsol Green Energy Private Limited	Bijapur, Karnataka	200	0	200	expected by 16-01-2027	expected by 16-01-2027	Hybrid
477	300MW Solar Project	Tepsol Sun Sparkle Private Limited	Bhadla, Rajasthan	300	0	300	28-02-2026	expected by Sep-2026	Solar
478	Solar Power Project	Frugal Energy Private Limited	Jodhpur, Rajasthan	300	0	300	30-08-2026	30-08-2026	Solar
479	Solar Power Project	Helia Energy Park Private Limited	Barmer, Rajasthan	300	0	300	21-08-2026	21-08-2026	Solar
480	Solar Power Project	Radiant Star Solar Park Private Limited	Barmer, Rajasthan	300	0	300	15-10-2026	15-10-2026	Solar
481	Kasaragod Solar Park Phase II	(Renewable Power Corporation of Kerala Limited – RPCKL – a JV of SECI & KSEB	Kasargod, Kerala	105	0	0	31-12-2027	31-12-2027	Solar
482	1200 MW ISTS-Connected Wind-Solar Hybrid Power Projects (Tranche-III)	ABC Renewable Energy Private Limited	Nuthimadugu, Anantapur Dt. A.P and Chodiya Village, Jaisalmer, Rajasthan	150	0	150	31-12-2027	31-12-2027	Hybrid

483	ABU RENEWABLES INDIA PRIVATE LIMITED (340 MW Solar Project)	ABU RENEWABLES INDIA PRIVATE LIMITED	Bikaner, Rajasthan	340	0	340	31-03-2026	31-03-2026	Solar
484	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five A Limited		250	0	250	15 days subsequent to the actual date of operational ization of connectivit y under the GNA	15 days subsequent to the actual date of operational ization of connectivit y under the GNA	Solar
485	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five A Limited		250	0	250	15 days subsequent to the actual date of operational ization of connectivit y under the GNA	15 days subsequent to the actual date of operational ization of connectivit y under the GNA	Solar
486	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five B Limited		250	0	250	15 days subsequent to the operational ization of LTA/connect ivity.	15 days subsequent to the operational ization of LTA/connect ivity.	Solar
487	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five C Limited		250	200	50	01-Oct-25	30-Jun-26	Solar
488	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five C Limited		250	150	100	05-Nov-26	05-Nov-26	Solar

489	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five Limited		250	0	250	15 days subsequent to the actual date of operational ization of connectivit y under the GNA	15 days subsequent to the actual date of operational ization of connectivit y under the GNA	Solar
490	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five Limited		250	0	250	15 days subsequent to the actual date of operational ization of connectivit y under the GNA	15 days subsequent to the actual date of operational ization of connectivit y under the GNA	Solar
491	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four A Limited		250	0	250	15 days subsequent to LTA Operational ization	15 days subsequent to LTA Operationa lization	Solar
492	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four A Limited		250	0	250	15 days subsequent to LTA Operational ization	15 days subsequent to LTA Operationa lization	Solar
493	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four B Limited		250	0	250	15 days subsequent to LTA Operational ization	15 days subsequent to LTA Operationa lization	Solar

494	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four B Limited		250	0	250	15 days subsequent to LTA Operational ization	15 days subsequent to LTA Operationa lization	Solar
495	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four Limited		250	0	250	15 days subsequent to LTA Operational ization	15 days subsequent to LTA Operationa lization	Solar
496	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four Limited		250	0	250	15 days subsequent to LTA Operational ization	15 days subsequent to LTA Operationa lization	Solar
497	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Seven A Limited		167	0	167	05-Nov-26	05-Nov-26	Solar
498	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Seven A Limited		250	0	250	15 days subsequent to the operational ization of LTA/connect ivity.	15 days subsequent to the operational ization of LTA/connect ivity.	Solar
499	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six A Limited		250	0	250	60 dys subsequent to the operational ization of LTA/ Connectivit y	60 dys subsequent to the operational ization of LTA/ Connectivit y	Solar
500	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six A Limited		250	138	62	60 dys subsequent to the operational ization of	60 dys subsequent to the operational ization of	Solar

							LTA/ Connectivit y	LTA/ Connectivit y	
501	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six A Limited		234	0	234	56 days subsequent to the actual date of operational ization of Connectivit y under the GNA	56 days subsequent to the actual date of operational ization of Connectivit y under the GNA	Solar
502	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six A Limited		333	158	175	15 days subsequent to LTA Operational ization	15 days subsequent to LTA Operationa lization	Solar
503	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six A Limited		200	100	50	15 days subsequent to LTA Operational ization	15 days subsequent to LTA Operationa lization	Solar
504	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six B Limited		250	0	250	05-Nov-26	05-Nov-26	Solar
505	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six B Limited		67	0	67	15 days subsequent to the operational ization of LTA/connec tivity.	15 days subsequent to the operational ization of LTA/connec tivity.	Solar

506	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six B Limited		500	0	500	“actual commissioning date of the Bay allocated to SPD at RVPN's 400kV Bhadla substation + 30 days” or "actual commissioning date of the full project capacity”, whichever is earlier.	“actual commissioning date of the Bay allocated to SPD at RVPN's 400kV Bhadla substation + 30 days” or "actual commissioning date of the full project capacity”, whichever is earlier.	Solar
507	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six B Limited		100	0	100	30.06.2027	30.06.2027	Solar
508	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Five Limited		83	0	83	01-Oct-26	01-Oct-26	Solar
509	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Five Limited		100	0	100	15 days subsequent to the operational ization of LTA/connec tivity.	15 days subsequent to the operational ization of LTA/connec tivity.	Solar
510	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Five Limited		150	0	150	15 days subsequent to the operational ization of	15 days subsequent to the operational ization of	Solar

							LTA/connec tivity.	LTA/connec tivity.	
511	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Five Limited		134	0	134	01-Oct-26	01-Oct-26	Solar
512	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Seven Limited		100	0	100	15 days subsequent to the operational ization of LTA/connec tivity.	15 days subsequent to the operational ization of LTA/connec tivity.	Solar
513	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Seven Limited		250	0	250	15 days subsequent to the operational ization of LTA/connec tivity.	15 days subsequent to the operational ization of LTA/connec tivity.	Solar
514	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Seven Limited		150	0	150	15 days subsequent to the operational ization of LTA/connec tivity.	15 days subsequent to the operational ization of LTA/connec tivity.	Solar
515	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Seven Limited		100	0	100	15 days subsequent to the operational ization of LTA/connec tivity.	15 days subsequent to the operational ization of LTA/connec tivity.	Solar

516	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Seven Limited		200	0	200	15 days subsequent to the operational ization of LTA/connec tivity.	15 days subsequent to the operational ization of LTA/connec tivity.	Solar
517	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Seven Limited		99	0	99	15 days subsequent to the operational ization of LTA/connec tivity.	15 days subsequent to the operational ization of LTA/connec tivity.	Solar
518	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Seven Limited		150	0	150	01-Oct-26	01-Oct-26	Solar
519	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Six Limited		250	0	250	15 days subsequent to the actual date of operational ization of connectivit y under the GNA	15 days subsequent to the actual date of operational ization of connectivit y under the GNA	Solar
520	1200 MW ISTS-connected Wind Power Projects (Tranche-XI)	Adani Renewable Energy Holding Fifteen Limited	Gadag, Karnataka	450	0	450	23-01-2026	31-12-2026	Wind

521	Fatehgarh Phase -1B Solar Park	Adani Renewable Energy Park Rajasthan Ltd. – AREPRL – a JV of State Govt. & Adani Renewable Energy Park Ltd	Fatehgarh, Jaisalmer, Rajasthan	1500	1234	266	02.02.2025	31-12-2026	Solar
522	500 MW ISTS-connected Wind Power Projects (Tranche-XVII)	Adyant Enersol private limited	Dhule, Maharashtra	380	0	380	31-12-2027	31-12-2027	Wind
523	1200 MW ISTS-connected Wind Power Projects (Tranche-XI)	Anupavan Renewables pvt Ltd	Osmanabad, Maharashtra	120	0	120	31-12-2025	31-12-2026	Wind
524	Kadapa Ultra Mega Solar Park (APSPCL - a JV of NREDCAP, APGENCO & SECI.)	APSPCL - a JV of NREDCAP, APGENCO & SECI	Mylavaram Mandal, Andhra Pradesh	1000	250	750	31.12.2026	31-12-2026	Solar
525	CPSU Scheme (Tranche-I, 2000 MW)	Assam power Distribution Company Limited		100	0	100	31-12-2027	31-12-2027	Solar
526	320 MW Solar-Wind Hybrid Project	Cannice Renewables Energy Pvt Ltd	Barmer	320	0	320	28-02-2026	30-06-2026	Hybrid
527	2000 MW ISTS Tranche-XI	Eden Renewable Cadet Private Limited		300	0	300	30-06-2025	PPA yet to be signed	Solar
528	1200 MW ISTS-connected Wind Power Projects (Tranche-X)	Evergreen Power Mauritius Pvt Ltd	Osmanabad, Maharashtra	150	0	150	26-07-2025	31-12-2026	Wind

529	1070 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-III)	Green Infra Renewable Projects Limited		81	5	76	31-12-2027	31-12-2027	Solar
530	1200MW ISTS-connected Solar Wind Hybrid Power Projects (Tranche-VII)	Green Infra Wind Energy Limited	Rajasthan Gujarat	150	0	150	16.12.2026	16-12-2026	Hybrid
531	1200 MW ISTS-connected Wind Power Projects (Tranche-XI)	Green Infra Wind Energy Limited	Koppal, Karnataka	450	0	450	26-07-2025	31-12-2026	Wind
	Jalaun Solar Park	Bundelkhand Saur Urja Limited – BSUL – a JV of NHPC & UPNEDA		1200	0	0	31.08.2025	31-12-2026	
532	GSECL RE Park	GSECL	Khavda, Bhuj, Gujarat	3325	0	3325	31.03.2025	31-12-2026	Solar
533	2000 MW ISTS Tranche-XI	Jakson Limited		50	0	50	24.04.2026	24-04-2026	Solar
534	Jindal Renewables - Wind Project - C&I	Jindal Green Wind 1 Private Limited	Mandsaur, MP	350	0	350			Wind
535	2500 MW ISTS-connected Blended Wind Power Projects (Tranche-IX)	JSW Future Energy Ltd (formerly JSW Solar Ltd)		150	0	150	31-12-2027	31-12-2027	Wind
536	1200 MW ISTS Tranche-XV	JSW Neo Energy Limited		150	0	150	02.04.2027	02-04-2027	Solar
537	1200 MW ISTS-connected Wind Power Projects (Tranche-XII)	JSW Neo Energy Ltd	Osmanabad, Maharashtra	200	0	200	27-12-2025	31-12-2026	Wind

538	1350 MW ISTS-connected Wind Power Projects (Tranche-XVI)	JSW Neo Energy Ltd	Kutch, Gujarat	175	0	0	31-03-2027	31-03-2027	Wind
539	1350 MW ISTS-connected Wind Power Projects (Tranche-XVI)	JSW Neo Energy Ltd	Davangere, Karnataka	50	0	50	01-03-2027	01-03-2027	Wind
540	1350 MW ISTS-connected Wind Power Projects (Tranche-XVI)	-	Davangere, Karnataka	1175	50	1125	31.03.2025	30-06-2026	Wind
541	1500 MW ISTS Tranche-XIII	JSW Renew Energy Eleven Limited		300	0	0	31-12-2027	31-12-2027	Solar
542	1200MW ISTS-connected Solar Wind Hybrid Power Projects (Tranche-VII)	Juniper Green Energy Private Limited	Rajasthan Gujarat	250	0	250			Hybrid
543	Engie Energy India Private Limited (formyl known as Solairedirect Energy India Private Limited	Khaba Renewable Energy Private Limited	Khodal, Bariyada, Mati ka Gol, Tehsil - Sheo, Barmer Distt. RJ	250	0	0	01-04-2026	01-04-2026	Solar
544	Engie Energy India Private Limited (formyl known as Solairedirect Energy India Private Limited	Litsolaire Energy Private Limited	Village - Bhanipura, Tehsil - Pugal, Distt. - Bikaner	100	0	0	01-07-2026	01-07-2026	Solar
545	Engie Energy India Private Limited (formyl known as Solairedirect Energy India Private Limited	Luceo Solar Private Limited	Village – Goonga, Tehsil – Sheo, Distt. - Barmer, RJ	300	0	0	01-10-2025	01-04-2026	Solar

546	Dhar Solar Park	M/s Amar Infrastructure Limited	Dhar, Madhya Pradesh	200	0	200	31.08.2025	31-12-2026	Solar
547	Battery Energy Storage system Project of 125 MW/500 MWh-ESS-3	M/s JSW Renew Energy Thirty Eight Limited	Mylatti Kerala	100	0	100			Hybrid
548	Patoda Solar Park	M/s Paramount Solar Pvt Ltd	Maharashtra	250	0	250	31-12-2027	31-12-2027	solar
549	Dondaicha Solar Park	Maharashtra State Electricity Generating Co. Ltd. - MAHAGENCO	Methi & Vikharan, Dhule, Maharashtra	250	0	250	31-12-2027	31-12-2027	Solar
550	2000 MW ISTS Tranche-XI	MRS Green Energy Private Limited		700	0	700	18.10.2026	18-10-2026	Solar
551	1200MW ISTS-connected Solar Wind Hybrid Power Projects (Tranche-IV)	NLC India Limited	Tamil Nadu, Rajasthan	150	0	150	24.02.2026	31-12-2026	Hybrid
552	1200 MW ISTS Tranvhe-XV	Pace Digitek Private Limited		250	0	0	31-12-2027	31-12-2027	Solar
553	1070 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-III)	Pavni (Raj) Solar Pvt Ltd (erstwhile: AEW India North One Private Limited)		30	0	0	31-12-2027	31-12-2027	Solar
554	1200 MW ISTS Tranche-X	Project Eight Renewable Power Private Limited		300	0	0	31-12-2027	31-12-2027	Solar
555	1200 MW ISTS Tranche-X	Project Eight Renewable Power Private Limited		300	0	0	31-12-2027	31-12-2027	Solar

556	Pugal Solar Park Ph-I	Rajasthan Solar Park Development Company Ltd. RSDCL- a subsidiary of RRECL	Pugal , Rajasthan	2000	0	0	31-12-2027	31-12-2027	Solar
557	Pugal Solar Park PhII	Rajasthan Solar Park Development Company Ltd. RSDCL- a subsidiary of RRECL	Pugal , Rajasthan	1500	0	0	31-12-2027	31-12-2027	Solar
558	Pugal Solar Park PhIII	Rajasthan Solar Park Development Company Ltd. RSDCL- a subsidiary of RRECL	Pugal , Rajasthan	450	0	0	31.03.2025	31-12-2027	Solar
559	2000 MW ISTS- Connected Solar PV Power Projects with 1000MW/4000 MWh Energy Storage Systems (ESS) (ISTS- XVII)	Reliance NU Suntech Private Limited		400	102	298	31-12-2027	31-12-2027	Solar
560	SECI	ReNew Ushma Energy Private Limited		300	0	300	23.01.2027	23-01-2027	Solar
561	Neemuch Solar Park	Rewa Ultra Mega Solar Limited RUMSL- a JV of MPUVN and SECI	Neemuch, Madhya Pradesh	500	330	170	31-12-2027	31-12-2027	Solar
562	Nokh Solar Park	RSDCL	Nokh, Rajasthan	925	827	78	31-12-2027	31-12-2027	Solar
563	Shajapur Solar Park	RUMSL	Shajapur, Madhya Pradesh	450	105	345	31.12.2026	31-12-2026	Solar
564	1500 MW ISTS Tranche-XIV	SAEL Industries Limited		100	0	100	27.10.2026	27-10-2026	Solar

565	1500 MW ISTS Tranche-XIV	SAEL Industries Limited		500	0	0	31-12-2027	31-12-2027	Solar
566	500 MW ISTS-Connected Solar PV Power Projects (ISTS-XVI)	SAEL Industries Limited		930	0	930	18.04.2027	18-04-2027	Solar
567	2000 MW ISTS Tranche-XI	SAEL SOLAR MHP1 Pvt. Ltd.		50	0	0	31-12-2027	31-12-2027	Solar
568	SECI Floating Solar Park (SECI)	SECI	Getalsud Dam, Jharkhand	100	0	100	31-12-2027	31-12-2027	Solar
569	Ramagiri Solar Park	SECI	Ramagiri, Sri Sathyasai , Andhra Pradesh	300	0	300	30.09.2025	30-11-2026	Solar
570	2000 MW ISTS-Connected Solar PV Power Projects with 1000MW/4000 MWh Energy Storage Systems (ESS) (ISTS-XVII)	Sembcorp Green Infra Private Limited		200	0	200	31-12-2027	31-12-2027	Solar
571	1200 MW ISTS Tranche-X	SolarOne Eneergy Private Limited		300	0	300	30-06-2025	In line with clause 20.1 of RfS, SPD refused to sign PPA after timeline of PPA signing (90 days from LoA issuance) lapsed. Success charges returned and LoA annulled.	Solar

572	1200 MW ISTS Tranche-X	SolarOne Eneergy Private Limited		300	0	0	31-12-2027	31-12-2027	Solar
573	100 MW Solar Project	Sourya Manthan Renewable Energy Pvt Ltd	Bikaner	100	0	100	28-02-2026	30-06-2026	Solar
574	1500 MW ISTS Tranche-XIII	Sunsure Solarpark Fourteen Pvt. Ltd.		300	0	0	31-12-2027	31-12-2027	Solar
575	SECI Solar	Tejorupa Renewables India Project Pvt Ltd	Barmer, Rajasthan	250	0	0	01-04-2026	01-04-2026	Solar
576	SECI 1500MW ISTS-connected Solar Power Projects (Tranche-XIII)	Tejorupa Renewables India Project Pvt Ltd	Vill - Balai Kesharpura, Tehsil - Sheo, Dis-Barmer, State - Rajasthan	300	0	300			Solar
577	CPSU Scheme (Tranche-II, 1500 MW)	The Singareni Collieries Company Limited		333	0	333	31-12-2027	31-12-2027	Solar
578	1200 MW ISTS-connected Wind Power Projects (Tranche-XII)	Torrent power Ltd	Bagalkot, Karnataka	100	0	100	31-03-2027	31-03-2027	Wind
579	1350 MW ISTS-connected Wind Power Projects (Tranche-XVI)	Torrent Power Ltd	Kuknoor, Karnataka	150	0	150	31-03-2027	31-03-2027	Wind
580	1200MW ISTS-connected Solar Wind Hybrid Power Projects (Tranche-V)	TP Saurya Limited	Karnataka	150	0	150	09.01.2027	09-01-2027	Hybrid

581	Radiant Star Solar Park Pvt Ltd	Radiant Star Solar Park Private Limited	Fatehgarh, Rajasthan	200MW	0	200	3/31/2027	31-03-2027	Solar
582	Radiant Star Solar Park Pvt Ltd	Radiant Star Solar Park Private Limited	Fatehgarh, Rajasthan	100MW	0	100	3/31/2027	31-03-2027	Solar
			Total	165442.0333	13739.415	138320.685			

**This Report is published by
Renewable Project Monitoring (RPM) Division
Central Electricity Authority, New Delhi**

**In case of any query/update/discrepancy of information,
Please contact at: 011-26732320, 2373
ce-rpmcea@cea.nic.in/cerpmcea@gmail.com**