

Executive summary of Target and Achievement of Transmission Lines during FY 2022-23

As on Nov-22

(All figures in circuit kms.)

Programme / Achievement		HVDC								765 kV				400 kV				220 kV				Grand Total			
		± 800 kV				± 500 kV																			
		Central Sector	State Sector	JV/Private Sector	Total	Central Sector	State Sector	JV/Private Sector	Total	Central Sector	State Sector	JV/Private Sector	Total	Central Sector	State Sector	JV/Private Sector	Total	Central Sector	State Sector	JV/Private Sector	Total	Central Sector	State Sector	JV/Private Sector	Grand Total
Programme FY 2022-23		0	0	0	0	0	0	0	0	273	13	1372	1658	3391	3758	513	7662	924	7619	0	8543	4588	11390	1885	17863
Nov/22	Programme	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	103	0	103	0	103	0	103
	Achievement	0	0	0	0	0	0	0	0	0	0	0	0	11	167	0	178	24	326	0	350	35	493	0	528
Upto Nov-22	Programme	0	0	0	0	0	0	0	0	273	13	1372	1658	1679	3026	411	5116	918	5912	0	6830	2870	8951	1783	13604
	Achievement	0	0	0	0	0	0	0	0	212	0	703	915	729	1050	559	2338	1039	3278	0	4317	1980	4328	1262	7570

***NOTE:** Based on the discussions held in the meeting chaired by Chief Engineer (PSPM Division), CEA on 21.09.2022 and subsequent discussion in MoP for mid-term review of target for FY 2022-23 which is achievable during remaining period, based on current status of the under construction transmission projects, the projects (transmission lines & substations) pertaining to state & private sector which are slipped / likely to get slipped to next Financial year, have been removed from the current FY 2022-23 target and subsequently the target for FY 2022-23 has been revised to 17,863 Ckm and 84,169 MVA for transmission lines and transformation capacity respectively and thus the target for Transmission lines & substations at different voltage levels have also been revised accordingly.