

As on Feb-23

[NOTE:] Based on the discussions held in the meeting chaired by Chief Engineer (PSPM Division), CEA on 21.09.2022 and subsequent discussion in MoP for mid-term review of target for FY 2022-23 which is achievable during remaining period, based on current status of the under construction transmission projects, the projects (transmission lines & substations) pertaining to state & private sector which are slipped / likely to get slipped to next Financial year, had been removed from the current FY 2022-23 target and subsequently the target for FY 2022-23 was revised to 17,863 Ckm and 84,169 MVA for transmission lines and transformation capacity respectively . However, considering various issues involved in the construction of targeted transmission projects, the target for FY 2022-23 has further been revised to 14,581 Ckm and 78,959 MVA based on the discussions held in the meeting chaired by Member (Power System), CEA on 08.12.2022 .