



भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

केन्द्रीय विद्युत प्राधिकरण

Central Electricity Authority

नवीकरणीय परियोजना प्रबोधन प्रभाग

Renewable Project Monitoring Division

निर्माणाधीन नवीकरणीय ऊर्जा परियोजना तिमाही रिपोर्ट

Quarterly Report on Under-construction Renewable Energy Projects



September-2024/ सितम्बर-2024

Preface

India has successfully achieved **154.53 GW** of RE Installed capacity (excluding Large Hydro) by the end of **September 2024** and a significant number of Renewable Energy (RE) projects are under various stages of construction. As on 30 September, 2024, a total RE Capacity of **79203.21 MW** is under-construction which comprises of **51551.06 MW** of Solar Projects, **14873.50 MW** of Wind projects, **12778.65 MW** of Hybrid projects. In addition to the above, an aggregate capacity of **95116.2 MW** (including Solar - **55996 MW**, Wind – **15806.4 MW** and Hybrid – **23313.80 MW**) is reported to be under-development stage in the country and may translate to active under-construction stage in the near future.

This report mostly contains information of Solar Projects which have capacity equal to **25 MW or more**. Also it does not contain information of the Rooftop Grid connected and off Grid Solar Power Projects. The report does not bifurcate the capacity of Hybrid Projects into Wind and Solar components separately.

This Report highlights the progress of active under-construction RE projects (excluding Large Hydro) of SECI, CPSUs under MoP (NTPC, NHDC, SJVNL, NHPC, THDC, NEEPCO), various States (Andhra Pradesh, Assam, Bihar, Chhattisgarh, Delhi, Gujarat, Himachal Pradesh, Karnataka, Maharashtra, Madhya Pradesh, Uttar Pradesh, Rajasthan, Tamil Nadu) and development of Projects in Solar Parks/UMREPP (Ultra Mega Renewable Energy Power projects). The information available on the E-gen portal of CEA, has also been appropriately incorporated in addition to the above details reported by the various entities.

Commissioned/Under-Construction Renewable Energy projects within the Solar Parks All across the Country.

S. No.	Name of the Solar Park (Agency)	Location(Village / District/State)	Total Capacity of Solar Park/ UMREPP (MW)	Name of the Solar Project Developers (M/s.)	Project Completion Date	Capacity Under Award / Tendering (MW)	Capacity Awarded (MW)	Capacity Under Construction (MW)	Capacity Commissioned (MW)
1.	Ananthapuramu Ultra Solar Park (Andhra Pradesh Solar Power Corporation Pvt. Ltd. – APSPCL - a JV of NREDCAP, APGENCO and SECI)	Ananthapuramu, Andhra Pradesh	1000	NTPC Ltd.	30.04.2016 -100 MW 30.05.2016 - 50 MW 07.06.2016 - 50 MW 10.08.2016 - 50 MW	0	250	0	250
				Adani Solar Energy AP Seven Pvt. Ltd (formerly, SB Energy Solar Pvt. Ltd.)	11.03.2020 -250 MW	0	250	0	250
				M/s. Sprng Agnitra Pvt. Ltd.	11.11.2020 - 54 MW 09.01.2021 - 98 MW 20.04.2021 - 76.5 MW 04.06.2021 - 21.5 MW	0	250	0	250
				Ayana Ananthapuramu Solar Pvt. Ltd.	14.10.2020 - 50 MW 21.12.2020 - 100 MW 08.03.2021 - 100 MW	0	250	0	250
			400	Tata Power Renewable Energy Ltd	22.06.2018 - 100 MW	0	100	0	100
				Azure Power Thirty Six Pvt Ltd	05.05.2018 - 50 MW	0	50	0	50
				Athena Karnal Solar Power Pvt. Ltd. (formerly, Acme Karnal Solar Power Pvt. Ltd.)	21.06.2018 - 50 MW	0	50	0	50
				Athena Hisar Solar Power Pvt. Ltd. (formerly, Acme Karnal Solar Power Pvt. Ltd.)	21.06.2018 - 50 MW	0	50	0	50
				Athena Bhiwadi Solar Power Pvt. Ltd. (formerly, Acme Karnal Solar Power Pvt. Ltd.)	05.07.2018 - 50 MW	0	50	0	50

S. No.	Name of the Solar Park (Agency)	Location(Village / District/State)	Total Capacity of Solar Park/ UMREPP (MW)	Name of the Solar Project Developers (M/s.)	Project Completion Date	Capacity Under Award / Tendering (MW)	Capacity Awarded (MW)	Capacity Under Construction (MW)	Capacity Commissioned (MW)
				IndiGrid Solar-I (AP) Pvt. Ltd. (Formerly, FRV Andhra Pradesh Solar Farm-I Pvt. Ltd.)	22.06.2018 - 50 MW	0	50	0	50
				IndiGrid Solar-II (AP) Pvt. Ltd. (formerly, FRV India Solar Park-II Pvt. Ltd)	08.10.2018 - 50 MW	0	50	0	50
2.	Ananthapuramu -II Ultra Mega Solar Park (APSPCL - a JV of NREDCAP, APGENCO & SECI)	Tadipatri Mandal, Andhra Pradesh	500	APGENCO	30.12.2018 -250 MW 12.02.2019 -150 MW	100	400	0	400
3.	Kadapa Ultra Mega Solar Park (APSPCL - a JV of NREDCAP, APGENCO and SECI)	Mylavaram Mandal, Andhra Pradesh	1000	Solairedirect Energy India Private Limited	03.05.2019 - 200 MW 08.02.2019 - 50 MW	0	250	0	250
				SB Energy Seven Private Limited	Execution is stalled.	250	0	0	0
				Sprng Sourya Kiran Vidyut Pvt. Ltd.	Execution is stalled.	250	0	0	0
				Ayana Kadapa Renewable Power Private Limited	Execution is stalled.	250	0	0	0
4.	Kurnool Ultra Mega Solar Park (APSPCL - a JV of NREDCAP, APGENCO and SECI)	Kurnool, Andhra Pradesh	1000	SunEdison Energy India Pvt. Ltd. (Greenko Energy) - 500 MW; SBG Cleantech Project Co. Pvt. Ltd. - 350 MW; Azure Power India Ltd. - 100 MW; and, Prayatna Developers Pvt. Ltd. – 50 MW	Fully Commissioned in 2017.	0	1000	0	1000
5.	Ramagiri Solar Park (SECI)	Ramagiri, Sri Sathyasai, Andhra Pradesh	300	To be finalised.	-----	300	0	0	0
	Andhra Pradesh (Total):		4200			1150	3050	0	3050
6.	Rajnandgaon Solar Park (SECI)	Rajnandgaon, Chhattisgarh	100	TATA Power Solar Systems Ltd.	05.02.2023	0	100	0	100
	Chhattisgarh (Total):		100			0	100	0	100

S. No.	Name of the Solar Park (Agency)	Location(Village / District/State)	Total Capacity of Solar Park/ UMREPP (MW)	Name of the Solar Project Developers (M/s.)	Project Completion Date	Capacity Under Award / Tendering (MW)	Capacity Awarded (MW)	Capacity Under Construction (MW)	Capacity Commissioned (MW)
7.	NTPC REL. Khavda 4750 MW Solar Park (NTPC Renewable Energy Ltd.)	Khavda, Bhuj, Gujarat	4750	Sterling and Wilson Renewable Energy Ltd.	28.02.2025	0	1255	1255	0
				Sterling and Wilson Renewable Energy Ltd.	07.12.2024	0	1200	1200	0
				Sterling and Wilson Renewable Energy Ltd.	11.01.2025	0	300	300	0
				1995 MW under development		1200	795	0	0
8.	GSECL RE Park, (GSECL)	Khavda, Bhuj, Gujarat	3325	NHPC Ltd.- 400 MW, SJVN Green Energy LTd. 400 MW, NTPC Renewable Energy LTd. 425 MW & KPI Green Energy Ltd.- 200 MW, NLC India -600 MW SAEL Industries Ltd.- 800 MW Engie Energy Pvt. Ltd.-200 MW JSW Neo Energy Ltd. – 300 MW	1600 MW by May, 2025, and, balance by January, 2026.	0	3325	3325	0
9.	GIPCL RE Park Ph-I (GIPCL)	Rann of Kutch, Khavda, Gujarat	600	GIPCL	01.11.2024	0	600	600	0
10.	GIPCL RE Park Ph-II (GIPCL)	Rann of Kutch, Khavda, Gujarat	1200	SJVNL-500 MW SAEL – 400 MW Coal India Ltd. 300 MW	31.08.2025	0	1200	1200	0
11.	GIPCL RE Park Ph-III (GIPCL)	Rann of Kutch, Khavda, Gujarat	575	GIPCL	30.06.2026	75	500	500	0
12.	Radhnesada Solar Park (GPCL)	Radhanesda, Banaskantha, Gujarat	700	SJVN Green Energy Limited, GIPCL, Tata Power Renewable Energy Limited – 100 MW each, Electro Solaire Pvt. Ltd. & GSECL - 200 MW each	August,2021 (400 MW) March, 2022 (85 MW) Nov.,2022 (15 MW) June,2023 (100 MW) April , 2024- 75 MW Balance 15 MW by May 2024.	0	700	15	675
13.	Dholera Solar Park Ph-I (GPCL)	Dholera/ Mahadevpura, Ahmedabad, Gujarat	1000	Tata Power Renewable Energy Ltd. - 300 MW	March, 2022 (300 MW)	700	300	0	300
	Gujarat (Total):		12150			2770	9380	8405	975

S. No.	Name of the Solar Park (Agency)	Location(Village / District/State)	Total Capacity of Solar Park/ UMREPP (MW)	Name of the Solar Project Developers (M/s.)	Project Completion Date	Capacity Under Award / Tendering (MW)	Capacity Awarded (MW)	Capacity Under Construction (MW)	Capacity Commissioned (MW)
14.	Pekhubela Solar Park	Himachal pradesh	53	To be finalised.	Not Available.	53	0	0	0
	Himachal Pradesh (Total) :		53			53	0	0	0
15.	DVC Floating Solar Park Ph-I (GVREL)	Tilaya Dam, Koderma, Jharkhand, and, Panchet Dam, Dhanbad, Jharkhand (part of project in West Bengal)	755	M/S Sterling and Wilson Renewable Energy Ltd. – 155 MW , M/S Larsen & Toubro Limited-75 MW	----	525	230	230	0
16.	DVC Floating Solar Park Ph-II (GVREL)	Maithon Dam, Dhanbad, Jharkhand (part of project in West Bengal)	234	Green Valley Renewable Energy Ltd. (A JV of DVC and NTPC Green Energy Ltd.)	----	234	0	0	0
17.	SECI Floating Solar Park (SECI)	Getalsud Dam, Jharkhand	100	To be finalised.	----	100	0	0	0
	Jharkhand (Total):		1089			859	230	230	0
18.	Bidar Solar Park (KREDL)	Bidar , Karnataka	500	To be finalised.	Not Available.	500	0	0	0
19.	Pavagada Solar Park (KSPDCL)	Pavagada , Tumkur, Karnataka	2000	Tata Power - 400 MW, Renew Power - 350 MW, Fortum Solar - 350 MW, Avaada Energy - 300 MW, SB Energy – 200 MW, Adani Green Energy -150 MW, ACME Solar - 100 MW, Azure Power - 100 MW, Rattan India - 50 MW, and, KREDL - 50 MW.	Fully Commissioned in December 2019	0	2000	0	2000
	Karnataka (Total):		2500			500	2000	0	2000
20.	Floating Solar Park (NHPC)	West Kallada, Kerala	50	To be finalised.	Not Available.	50	0	0	0

S. No.	Name of the Solar Park (Agency)	Location(Village / District/State)	Total Capacity of Solar Park/ UMREPP (MW)	Name of the Solar Project Developers (M/s.)	Project Completion Date	Capacity Under Award / Tendering (MW)	Capacity Awarded (MW)	Capacity Under Construction (MW)	Capacity Commissioned (MW)
21.	Kasaragod Solar Park (RPCKL)	Nellithadam, Kerala	105	THDC – 50 MW , and, Tata Power Solar - 50 MW, M/s MIMS, Kozhikode for captive use- 5 MW	31.10.2023	0	105	5	100
	Kerala (Total):		155			50	105	5	100
22.	Neemuch Solar Park (RUMSL)	Neemuch, Madhya Pradesh	500	TP Saurya Ltd.	30.06.2024	0	160	160	0
				TP Saurya Ltd.	30.06.2024	0	170	170	0
				To be finalised.	Not Available.	170	0	0	0
23.	Agar Solar Park (RUMSL)	Agar, Madhya Pradesh	550	Avaada Energy Pvt Ltd.	11.04.2024- 200 MW	0	200	0	200
				Beempow Energy Private Ltd.	15.04.2024- 350 MW	0	350	0	350
24.	Shajapur Solar Park (RUMSL)	Shajapur, Madhya Pradesh	450	NTPC Renewable Energy Ltd.	30.06.2024	0	105	105	0
				NTPC Renewable Energy Ltd.	30.06.2024	0	220	220	0
				Taletuttayi Solar Projects Nine Pvt Ltd.	31.05.2024	0	125	125	0
25.	Omkareswar Floating Solar Park (RUMSL)	Omkareswar, Madhya Pradesh	600	NHDC Ltd.	31.05.2024	0	88	88	0
				Amp Energy Green Seven Private Limited (Amp Energy Green Pvt Ltd)	31.05.2024	0	100	100	0
				SJVN Ltd	31.05.2024	0	90	90	0
				To be finalised.	Not Available.	322	0	0	0
26.	Chhattarpur Solar Park (RUMSL)	Chhattarpur, Madhya Pradesh	450	To be finalised.	Not Available.	450	0	0	0
27.	Barethi Solar Park (NTPC Renewable Energy Ltd)	Barethi, Madhya Pradesh	630	To be finalised.	Not Available.	630	0	0	0
28.	Rewa Solar Park (RUMSL)	Rewa, Madhya Pradesh	750	Mahindra Renewables Private Ltd., Acme Jaipur Solar Power Private Ltd. & Arinsun Clean Energy Pvt. Ltd. - 250 MW each	Fully Commissioned on 3 rd January 2020.	0	750	0	750
29.	Mandsaur Solar park (RUMSL)	Mandsaur, Madhya Pradesh	250	NTPC Renewable Energy Ltd.	Fully Commissioned in March 2020.	0	250	0	250

S. No.	Name of the Solar Park (Agency)	Location(Village / District/State)	Total Capacity of Solar Park/ UMREPP (MW)	Name of the Solar Project Developers (M/s.)	Project Completion Date	Capacity Under Award / Tendering (MW)	Capacity Awarded (MW)	Capacity Under Construction (MW)	Capacity Commissioned (MW)
30.	Morena Solar Park (Phase I) (RUMSL)	Morena , Madhya Pradesh	600	To be finalised.	Not Available.	600	0	0	0
	Madhya Pradesh (Total):		4780			2172	2608	958	1650
31.	Sai Guru Solar Park (Sai Guru Mega Solar Park Ltd.)	Sakri, Dhule , Maharashtra	500	To be finalised.	Not Available.	500	0	0	0
32.	Dondaicha Solar Park (MAHAGENCO)	Methi & Vikharan, Dhule, Maharashtra	250	TP Saurya Ltd.	Not Available.	0	250	250	0
33.	Patoda Solar Park Maharastra (M/s Paramount Solar Pvt Ltd)	Maharashtra	250	To be finalised.	Not Available.	250	0	0	0
34.	105 MW Erai Floating Solar Park (MAHAGENCO)	Maharashtra	100	To be finalised.	Not Available.	100	0	0	0
	Maharashtra (Total):		1100			850	250	250	0
35.	Vankal Solar Park, (Power & Electricity Department, Mizoram)	Vankal, Khawzawl, Mizoram	20	Meghalaya Power Generation Corporation Ltd (MePGCL)	25.04. 2023	0	20	0	20
	Mizoram (Total):		20			0	20	0	20
36.	Rengali Floating Solar Park Ph-I (JV OF NHPC & GEDCOL)-100 MW	Rengali Resrvoir, Angul , Odisha	100	JV OF NHPC & GEDCOL	Not Available.	100	0	0	0
37.	Rengali Floating Solar Park Ph-II (JV OF NHPC & GEDCOL) – 200 MW	Rengali Resrvoir, Angul , Odisha	200	JV OF NHPC & GEDCOL	Not Available.	200	0	0	0
38.	Odisha Solar Park (NHPC)	Landehill, Ganjam, Odisha	40	NHPC	31.03.2025	40	0	0	0
	Odisha (Total):		340			300	40	40	0

S. No.	Name of the Solar Park (Agency)	Location(Village / District/State)	Total Capacity of Solar Park/ UMREPP (MW)	Name of the Solar Project Developers (M/s.)	Project Completion Date	Capacity Under Award / Tendering (MW)	Capacity Awarded (MW)	Capacity Under Construction (MW)	Capacity Commissioned (MW)
39.	Phalodi - Pokaran Solar Park (ESUCRL)	Phalodi (400 MW) & Pokaran (350 MW), Rajasthan	750	Adani Solar Energy RJ Two Pvt. Ltd. (300 MW)-Pokaran	30.06.2024	0	300	300	0
				Adani Solar Energy RJ one Pvt. Ltd. (300 MW)- Phalodi	08.06.2021	0	300	0	300
				M/s SB Energy Six Pvt. Ltd.	31.05.2024	0	150	150	0
40.	Nokh Solar Park (RSDCL)	Jaisalmer, Rajasthan	925	NTPC Renewable Energy Ltd.	30.09.2024	0	735	735	0
				Rising Sun	03.04.2024-190 MW	0	190	0	190
41.	Pugal Solar Park Ph-I (RSDCL)	Pugal , Rajasthan	1000	To be finalised.	Not Available.	1000	0	0	0
42.	Pugal Solar Park Ph-II (RSDCL)	Pugal , Rajasthan	1000	To be finalised.	Not Available.	1000	0	0	0
43.	RVUN Solar Park (RRVUNL)	Village Ramsar Chhota, Barala & Bandrewala, Tehsil Pugal, Bikaner, Rajasthan	2000	810 MW – M/s NLC India Limited selected through TBCB. 1190 MW – MoU signed with Coal India Limited for installation of Solar Project, Modalities under process.	31.03.2026	2000	0	0	0
44.	Bhadla-II Solar Park (RSDCL)	Bhadla, Jodhpur, Rajasthan	680	NTPC Renewable Energy Ltd. - 260 MW, Rising Sun & Solaire Saurya -140 MW each, Yarrow & Fortum - 70 MW each	30.11.2017	0	680	0	680
45.	Bhadla -III Solar Park (SUCRL)	Bhadla, Jodhpur Rajasthan	1000	ACME- 200 MW, and, SB Energy -300 MW	30.09.2018	0	1000	0	1000
				Clean Solar-300 MW, and, SB Energy- 200 MW	28.02.2020				
46.	Bhadla -IV Solar Park (AREPRL)	Bhadla, Jodhpur Rajasthan	500	SB Energy & Clean Sustainable - 100 MW each, and, Phelan Solar- 50 MW	30.11.2018	0	500	0	500
				Azure Power India- 200 MW, and, Renew Solar- 50 MW	27.07.2019				

S. No.	Name of the Solar Park (Agency)	Location(Village / District/State)	Total Capacity of Solar Park/ UMREPP (MW)	Name of the Solar Project Developers (M/s.)	Project Completion Date	Capacity Under Award / Tendering (MW)	Capacity Awarded (MW)	Capacity Under Construction (MW)	Capacity Commissioned (MW)
47.	Fatehgarh Phase -1B Solar Park (AREPRL)	Fatehgarh Jaisalmer, Rajasthan	421	Adani Hybrid Energy Jaisalmer Four Ltd. – 700 MW	01.10.2022	0	421	0	421
48.	Bodana Solar Park, Rajasthan (TREDCO Rajasthan Ltd.)	Bodana, Jaisalmer, Rajasthan	1292	To be finalised.	Not Available.	1292	0	0	0
	Rajasthan (Total):		9568			5292	4276	1185	3091
49.	Jalaun Solar Park (BSUL)	Jalaun, Uttar Pradesh	1200	To be finalised.	Not Available.	1200	0	0	0
50.	Lalitpur Solar Park (TUSCO)	Tehsil Talbehat, District Lalitpur, Uttar Pradesh	600	To be finalised.	30.06.2026 (Anticipated)	600	0	0	0
51.	Jhansi Solar Park (TUSCO)	Tehsil Garautha, District Jhansi, Uttar Pradesh	600	To be finalised.	31.12.2025 (Anticipated)	600	0	0	0
52.	Chitrakoot Solar Park (TUSCO)	Tehsil Mau, District Chitrakoot, Uttar Pradesh	800	To be finalised.	30.06.2026 (Anticipated)	800	0	0	0
53.	Solar Park in UP (LSPDCL)	Uttar Pradesh	365	Mirzapur: 75 MW (M/s Enviro Solaire Direct) Allahabad: 50 MW (M/s Rattan India2 Solar Ltd) Dakore (Jalaun): 40 MW (M/s Azure Power Venus Pvt Ltd) Gurah (Jalaun): 75 MW (SJVN Ltd) Gujrai (Kanpur Dehat): 50 MW (SJVN Ltd) Parasan (Jalaun): 75 MW (SJVN Ltd)	Not Available.	12.03.2018-75 08.02.2018-50 15.08.2018-40 29.12.2023-75 MW 22.02.2024-50 MW 22.11.2022-75 MW	365	0	365
54.	Mirzapur Solar Park (BSUL)	Sherwa, Mirzapur, Uttar Pradesh	100	To be finalised.	Not Available.	100	0	0	0

S. No.	Name of the Solar Park (Agency)	Location(Village / District/State)	Total Capacity of Solar Park/ UMREPP (MW)	Name of the Solar Project Developers (M/s.)	Project Completion Date	Capacity Under Award / Tendering (MW)	Capacity Awarded (MW)	Capacity Under Construction (MW)	Capacity Commissioned (MW)
55.	Kalpi Solar Park (BSUL)	Parasan,Jalaun, Uttar Pradesh	65	Svaryu Energy Limited	07.03.2024	0	65	0	65
	Uttar Pradesh (Total):		3730			3300	430	0	430
	ALL INDIA (Total):		39943			18654	21289	9873	11416

Under-construction Renewable Energy Capacity other than Solar Parks All Across the Country

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
1.	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	ACME Raisar Solar Energy Pvt. Ltd.	Sanwara, Jaisalmer, Rajasthan	300	0	300	20.01.2023	19.03.2025	Hon'ble Supreme Court vide order dated 19.03.2024 directed to reroute the TL and given 12 months time for the same. Court did not granted permission to charge the existing TL.	Solar
2.	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	ACME Phalodi Solar Energy Pvt. Ltd.	Sanwara, Jaisalmer, Rajasthan	300	0	300	20.01.2023	19.03.2025		Solar
3.	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	Arina Solar Pvt. Ltd.	Ettayapuram, Thoothukudi, Tamilnadu	250	0	250	31.01.2021	---	Matter is subjudice in APTEL.	Solar
4.	3000 MW ISTS Connected Solar PV Projects (ISTS-II)	ACME Deoghar Solar Power Pvt. Ltd.	Sanwara, Jaisalmer, Rajasthan	300	0	300	03.02.2023	19.03.2025	Hon'ble Supreme Court vide order dated 19.03.2024 directed to reroute the TL and given 12 months time for the same. Court did not granted permission to charge the existing TL.	Solar
5.	3000 MW ISTS Connected Solar PV Projects (ISTS-II)	ACME Dhaulpur Powertech Pvt. Ltd.	Sanwara, Jaisalmer, Rajasthan	300	0	300	03.02.2023	19.03.2025		Solar
6.	1200 MW ISTS Connected Solar PV Projects (ISTS-VIII)	Adani Solar Energy Jodhpur Six Pvt Ltd (earlier known as, SBE Renewables Twenty Four Projects Pvt. Ltd.)	Mandali, Jodhpur, Rajasthan	300	0	300	20.07.2024	06.12.2024	---	Solar
7.	1200 MW ISTS Connected Solar PV Projects (ISTS-VIII)	Adani Solar Energy Jodhpur Six Pvt Ltd (earlier known as, SBE Renewables Twenty Four Projects Pvt. Ltd.)	Badi Sid, Jodhpur, Rajasthan	300	0	300	20.07.2024	06.12.2024	---	Solar

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
8.	1200 MW ISTS Connected Solar PV Projects (ISTS-VIII)	Eden Renewable Alma Pvt. Ltd.	Kan singh ki Sid, Jodhpur, Rajasthan	300	0	300	20.10.2023	20.04.2025	---	Solar
9.	1200 MW ISTS Connected Solar PV Projects (ISTS-VIII)	ReNew Surya Vihaan Pvt. Ltd.	Mandhopura, Jaisalmer, Rajasthan	200	0	200	20.10.2023	20.04.2025	---	Solar
10.	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	AMP Energy Green Five Pvt. Ltd.	Barmer, Rajasthan	100	100	0	11.10.2023	Commissioned. 07.06.2024	---	Solar
11.	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	Ayana Renewable Power Three Pvt. Ltd.	Bikaner ,Rajasthan	300	194.32	105.68	11.10.2023	31.12.2024	---	Solar
12.	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	Eden Renewable Bercy Pvt. Ltd.	Pusar/Pushad, Barmer, Rajasthan	300	0	300	11.10.2023	31.08.2025	---	Solar
13.	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	IB Vogt Solar Seven Pvt. Ltd. (Renew)	Neemba, Jaisalmer, Rajasthan	300	0	300	11.10.2023	31.08.2025	---	Solar
14.	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	ReNew Surya Aayan Pvt. Ltd.	Neemba, Jaisalmer, Rajasthan	300	300	0	28.10.2023	Commissioned 290 MW: 28.03.2024 10 MW: 05.06.2024	---	Solar
15.	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	ReNew Surya Vihaan Pvt. Ltd.	Neemba, Jaisalmer, Rajasthan	100	100	0	01.10.2023	Commisioned 29.03.2024-98 MW 20.05.2024- 2 MW	---	Solar
16.	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	Gorbea Solar Pvt. Ltd.	Bari Seer, Jodhpur, Rajasthan	300	0	300	30.06.2025	---	---	Solar

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
17.	2000 MW ISTS Tranche-XI	SAEL SOLAR MHP1 Pvt. Ltd.	Rajasthan	300	0	300	30.06.2025	---	---	Solar
18.	2000 MW ISTS Tranche-XI	SAEL SOLAR MHP2 Pvt. Ltd.	Rajasthan	300	0	300	30.06.2025	---	---	Solar
19.	2000 MW ISTS Tranche-XI	JGRJ One Solar Pvt. Ltd.	Rajasthan	100	0	100	21.08.2025	---	---	Solar
20.	2000 MW ISTS Tranche-XI	MRS Green Energy Pvt. Ltd.	Rajasthan	100	0	100	09.07.2025	---	---	Solar
21.	2000 MW ISTS Tranche-XI	Renew Solar Power Private Ltd.	Barmer, Rajasthan	300	0	300	21.08.2025	---	---	Solar
22.	1000 MW ISTS Tranche-XII (SECI - Bhuj-II)	Avaada GJ Green Pvt. Ltd.	Bhuj, Gujarat	300	0	300	30.06.2026	---	---	Solar
23.	1000 MW ISTS Tranche-XII	Sprng Power Earth Pvt. Ltd.	Banas Kantha , Gujarat	250	0	250	31.03.2026	---	---	Solar
24.	1000 MW ISTS Tranche-XII	Renew Solar Power Private Ltd.	Barmer, Rajasthan	300	0	300	31.03.2026	---	---	Solar
25.	1000 MW ISTS Tranche-XII	Solarcraft Power India 8 Private limited	Rajasthan	150	0	150	30.06.2026	---	---	Solar
26.	1070 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-III)	Pavni (Raj) Solar Pvt Ltd (erstwhile: AEW India North One Pvt. Ltd.)	Aarang, Jaisalmer , Rajasthan	200	0	200	31.10.2023	05.05.2025	---	Solar
27.	1070 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-III)	Green Infra Renewable Projects Ltd.	Jaisalmer, Rajasthan	400	0	400	31.10.2023	05.05.2025	---	Solar
28.	1070 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-III)	NTPC Renewable Energy Limited (Tata Power- 470 MW)	Chhatargarh,Bik aner (150 MW) & Bhainsara, Jaisalmer (320 MW), Rajasthan	150	150	0	31.10.2023	Commissioned 21.02.2024:70 MW 29.03.2024:80 MW	---	Solar

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
29.	1070 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-III)	NTPC Renewable Energy Limited (Tata Power- 470 MW)		320	160	160	31.10.2023	28.02.2025 Partly Commissioned 28.08.2024;160 MW	---	Solar
30.	CPSU Scheme (Tranche-I, 2000 MW)	Assam Power Distribution Company Ltd.	Cachar, Karimganj, Hailakandi, Assam	30	0	30	12.11.2022	30.12.2024	---	Solar
31.	CPSU Scheme (Tranche-II, 1500 MW)	NTPC Limited	Rajasthan	923	871.78	51.22	09.01.2023	31.12.2024	---	Solar
32.	CPSU Scheme (Tranche-II, 1500 MW)	The Singareni Collieries Co. Ltd.	Telangana	81	26.5	54.5	09.01.2023	30.11.2024 Partly Commissioned 22.01.2023: 5 MW 19.02.2024: 8.5 MW 26.04.2024:2 MW 05.08.2024 9.9 MW 30.08.2024: 1.1. MW	---	Solar
33.	CPSU Scheme (Tranche-II, 1500 MW)	Indore Municipal Corporation	Yaswnath Sagar Dam Reservoir, Hatod, Indore, MP	100	0	100	25.10.2022	31.12.2024	---	Solar
34.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six A Limited	Kutch, Gujarat	200	0	200	01.10.2023	19.03.2025	---	Solar

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
35.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six Limited	Kutch, Gujarat	167	0	167	13.10.2023	19.03.2025	---	Solar
36.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Seven Ltd.	Jaisalmer, Rajasthan	250	0	250	13.10.2023	31.03.2025	---	Solar
37.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Seven Ltd.	Jaisalmer, Rajasthan	250	0	250	13.10.2023	31.03.2025	---	Solar
38.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six Limited	Khavda, Kutch, Gujarat	333	0	333	17.11.2023	19.03.2025	---	Solar
39.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six A Limited	Khavda, Kutch, Gujarat	50	0	50	10.02.2024	19.03.2025	---	Solar
40.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six A Limited	Khavda, Kutch, Gujarat	50	0	50	20.07.2024	31.10.2024	---	Solar
41.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six A Limited	Khavda, Kutch, Gujarat	234	0	234	09.12.2024	15.02.2025	---	Solar
42.	Manufacturing plant linked Solar Project scheme	Azure Power Fifty One Private Ltd.	Bap, Jodhpur, Rajasthan	100	0	100	11.11.2023	30.11.2024	Under Litigation	Solar
43.	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Two Private Ltd.	Bap, Jodhpur, Rajasthan	333	0	333	11.11.2023	30.11.2024	Under Litigation	Solar
44.	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Two Private Ltd.	Bap, Jodhpur, Rajasthan	167	0	167	17.11.2023	30.11.2024	Under Litigation	Solar
45.	Manufacturing plant linked Solar Project scheme	Azure Power Fifty One Private Ltd.	Bap, Jodhpur, Rajasthan	50	0	50	10.02.2024	30.11.2024	Under Litigation	Solar

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
46.	Manufacturing plant linked Solar Project scheme	Azure Power Fifty One Private Ltd.	Bap, Jodhpur, Rajasthan	50	0	50	20.07.2024	---	Under Litigation	Solar
47.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four A Ltd.	Gujarat	250	0	250	01.10.2024	05.11.2024	---	Solar
48.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four A Ltd.	Gujarat	250	0	250	01.10.2024	05.11.2024	---	Solar
49.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four B Ltd.	Gujarat	250	0	250	01.10.2024	05.11.2024	---	Solar
50.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four B Ltd.	Gujarat	250	0	250	01.10.2024	05.11.2024	---	Solar
51.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four Ltd.	Fatehgarh, Jaisalmer, Rajasthan	250	0	250	01.10.2024	05.11.2024	---	Solar
52.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four Limited	Fatehgarh, Jaisalmer, Rajasthan	250	0	250	01.10.2024	05.11.2024	---	Solar
53.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five Limited	Pokhran, Jaislmer, Rajasthan	250	0	250	01.10.2024	05.11.2024	---	Solar
54.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five Limited	Pokhran, Jaislmer, Rajasthan	250	0	250	01.10.2024	05.11.2024	---	Solar
55.	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Six Limited	Gujarat	250	0	250	01.10.2025	05.11.2025	---	Solar
56.	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Six Limited	Gujarat	250	0	250	01.10.2025	05.11.2025	---	Solar

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
57.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five A Ltd.	Gujarat	250	0	250	05.11.2025	05.11.2025	---	Solar
58.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five A Ltd.	Gujarat	250	0	250	05.11.2025	05.11.2025	---	Solar
59.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five B Ltd.	Gujarat	250	0	250	05.11.2025	05.11.2025	---	Solar
60.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five B Ltd.	Gujarat	250	0	250	05.11.2025	05.11.2025	---	Solar
61.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five C Ltd.	Gujarat	250	0	250	05.11.2025	---	---	Solar
62.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five C Ltd.	Gujarat	250	0	250	05.11.2025	---	---	Solar
63.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six B Limited	Jaisalmer, Rajasthan	250	0	250	01.10.2025	---	---	Solar
64.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Seven A Ltd.	Khavda, Kutch, Gujarat	250	0	250	01.10.2025	---	---	Solar
65.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Seven A Ltd.	Jaisalmer, Rajasthan	250	0	250	05.11.2026	---	---	Solar
66.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six B Ltd.	Gujarat	167	0	167	01.10.2026	---	---	Solar
67.	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Five Ltd.	Khavda, Kutch, Gujarat	250	0	250	01.10.2026	---	---	Solar

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
68.	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Five Ltd.	Khavda, Kutch, Gujarat	150	0	150	01.10.2026	---	---	Solar
69.	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Five Ltd.	Khavda, Kutch, Gujarat	100	0	100	01.10.2026	---	---	Solar
70.	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Seven Limited	Khavda, Kutch, Gujarat	250	0	250	01.10.2026	---	---	Solar
71.	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Seven Limited	Khavda, Kutch, Gujarat	150	0	150	01.10.2026	---	---	Solar
72.	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Seven Limited	Khavda, Kutch, Gujarat	100	0	100	01.10.2026	---	---	Solar
73.	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Seven Ltd.	Khavda, Kutch, Gujarat	250	0	250	01.10.2026	---	---	Solar
74.	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Seven Ltd.	Khavda, Kutch, Gujarat	150	0	150	01.10.2026	---	---	Solar
75.	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Seven Ltd.	Khavda, Kutch, Gujarat	100	0	100	01.10.2026	---	---	Solar
76.	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Seven Limited	Khavda, Kutch, Gujarat	200	0	200	01.10.2026	---	---	Solar
77.	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Five Limited	Khavda, Kutch, Gujarat	99	0	99	01.10.2026	---	---	Solar
78.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six B Limited	Khavda, Kutch, Gujarat	150	0	150	01.10.2026	---	---	Solar

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
79.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six B Limited	Khavda, Kutch, Gujarat	134	0	134	01.10.2026	---	---	Solar
80.	1785 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-IV)	ReNew Solar Photovoltaic Pvt. Ltd. (erstwhile, ACME Photovoltaic Solar Pvt. Limited)	Jaisalmer, Rajasthan	375	0	375	31.03.2024	31.03.2025	Actual commissioning date of the Bay allocated to SPD at RRVPN Jaisalmer-II substation + 30 days or actual commissioning date of the full project capacity", whichever is earlier.	Solar
81.	1785 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-IV)	NTPC Renewable Energy Ltd.	Jodhpur , Rajasthan	500	0	500	31.03.2024	30.06.2025	31.12.2024 or actual commissioning date of full project capacity; whichever is earlier.	Solar
82.	1785 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-IV)	Renew Hans Urja Private Ltd.	Jaisalmer, Rajasthan	600	0	600	31.03.2024	31.03.2025	Actual commissioning date of the Bay allocated to SPD at RRVPN Jaisalmer-II substation + 30 days or actual commissioning date of the full project capacity, whichever is earlier?	Solar
83.	1785 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-IV)	Sprng Natural Power Source Pvt. Ltd.	Barmer, Rajasthan	150	150	0	31.03.2024	Commisiioned on 28.08.2024	---	Solar
84.	Rihand Solar	NTPC Ltd (Safety Control)	Rihand, Sonebhadra, Uttar Pradesh	20	0	20	30.04.2022	30.11.2024	---	Solar

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
85.	Solapur Solar	NTPC Ltd.	Solapur ,Maharashtra	23	10	13	31.01.2023	30.11.2024	---	Solar
86.	Anta Solar	NTPC Ltd. (Amara Raja)	NTPC Anta, Rajasthan	90	90	0	30.04.2023	Commissioned.	---	Solar
87.	GUVNL-I	NTPC REL (L & T)	Amareshwar, Waghodia, Gujarat	200	0	200	31.10.2022	28.02.2025	---	Solar
88.	GUVNL-II (Radhanpur)	NTPC REL (Tata Power)	Nanapura, Patan, Gujarat	60	0	60	31.10.2022	31.12.2024	---	Solar
89.	GUVNL-II (Mesanka)	NTPC REL (Tata Power)	Mesanka, Bhavnagar, Gujarat	30	0	30	31.10.2022	31.12.2024	---	Solar
90.	GUVNL-II (Limbdi)	NTPC REL (Tata Power)	Raska, Surendranagar, Gujarat	60	0	60	31.10.2022	31.12.2024	---	Solar
91.	Ayodhya Solar	NGEL (Jakson)	Ayodhya, Uttar Pradesh	40	14	26	31.03.2024	10.06.2024	Work in Progress.	Solar
92.	Solar Power Project in Ganjam District	NHPC Limited	Landeihill, Ganjam, Odisha	40	0	40	23.05.2022	23.05.2022	Work in Progress.	Solar
93.	600 MW Solar Power Project under CPSU Scheme	NHPC Limited	Khavda, Kutch, Gujarat.	0	0	0	11.11.2023	31.01.2026	The site work has not yet started for 600 MW due to land & connectivity issues faced by the Contractor. Connectivity under GNA obtained at KPS-III ISTS Substation at Khavda having scheduled GNA operationalization in Jan-26.	Solar
94.	300 MW Solar Power Project under CPSU Scheme (IREDA)	NHPC Limited	Karnisar - Bhatiyar,	300	0	300	11.11.2023	31.12.2024		Solar

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
			Bikaner, Rajasthan							
95.	100 MW Solar Power Project under CPSU Scheme	NHPC Limited	NP Kunta, Kadri, Andhra Pradesh.	100	0	100	11.11.2023	31.12.2024		Solar
96.	Bagodara Solar Power (GUVNL Solar Phase XI)	SJVN Green Energy Limited (SGEL)	Balol, Surendranagar, Gujarat	70	0	70	28.10.2022	31.03.2025	Delayed due to Land Acquisition and ROW in Transmission Line	Solar
97.	Bikaner Solar Power (CPSU scheme Phase-II , Tranche - III)	SGEL (SJVN Green Energy Limited)	Banderwala ,Bikaner, Rajasthan	1000	0	1000	04.05.2024	31.03.2025	31.01.2025- 500 MW , 31.03.2025- 500 MW	Solar
98.	Gujrai Solar Power Project (UPNEDA)	SGEL	Gujrai,Kanpur Dehat, Uttar Pradesh	50	50	0	15.08.2023	Commissioned.	---	Solar
99.	Raghanesda Solar Power Project (GUVNL)	SGEL	Banaskantha, Gujarat	100	100	0	03.04.2023	Commissioned.	---	Solar
100.	Omkareshwar Solar Power Project (RUMSL)	SGEL	Omkareshwar, Khandwa , Madhya Pradesh	90	90	0	12.04.2024	Commissioned on 08.08.2024	---	Solar
101.	Floating Solar Park(SECI)	SGEL	Nangal Pond, Bilaspur , Himachal Pradesh	15	0	15	14.09.2024	31.12.2024	Delayed due to High Flow of Water	Solar
102.	100 MW Solar Power Project (PSPCL ET-2)	SGEL	Nawanshahr, Punjab	100	0	100	28.06.2024	31.03.2025	Delayed due to Land fall in the jurisdiction of Punjab Land Preservation Act, 1900.	Solar

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
103.	18 MW Solar Power Project (SECI)	SJVNL	Himachal Pradesh , and Punjab	18	0	18	08.10.2024	31.03.2025	Delayed due to Shortage of land handed over by BMBB and delayed in forest clearance.	Solar
104.	GUVNL Phase-13 100 MW Solar Power Project (GUVNL Phase-XIII)	SJVNL	Mothala & Vamoti Moti Kutch, Gujarat	100	0	100	31.03.2024	31.03.2025	---	Solar
105.	GUVNL Phase-14 260 MW Solar Power Project (GUVNL Phase-XIV)	SJVNL	Mothala & Vamoti Moti Kutch, Gujarat	260	0	260	17.01.2023	31.03.2025	---	Solar
106.	Solar under Project Phase-VII (MSEDCL Phase-VII)	SJVNL	Maharashtra	200	0	200	04.01.2025	04.01.2025	---	Solar
107.	Solar Project under Phase-IX (MSEDCL Phase-IX)	SJVNL	Maharashtra	200	0	200	01.02.2025	01.02.2025	---	Solar
108.	Solar Project under ET-3 (ET-4 PSPCL)	SJVNL	Punjab	200	0	200	14.02.2025	31.12.2025	---	Solar
109.	1000 MW Solar Power Project (PSPCL ET -3 SPP)	SJVNL	Rajasthan/ Gujarat	1000	0	1000	14.02.2025	31.12.2025	---	Solar
110.	100 MW Solar Power Project (RVUNL)	SGEL	Rajasthan	100	0	100	30.09.2025	30.09.2025	---	Solar
111.	1000 MW SPP (Solar Power Project) under Mukhya Mantri Sauro Shakti Prokolpo	SGEL (70 MW + 50 MW + 200 MW) Assam Power Distribution	Dhubri, Assam	70	0	70	31.03.2025	06.05.2025	---	Solar

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
112.		Company Ltd. (APDCL)	Sonitpur, Assam	50	0	50	31.03.2025	06.05.2025	---	Solar
113.			Assam	880	0	880	06.08.2025	06.08.2025	---	Solar
114.	Grid Connected Ground Mounted Solar Power Plant	SGEL	Banka & Jamui, Bihar	75	0	75	26.11.2023	31.03.2025	---	Solar
115.		SGEL		50	0	50	26.11.2023	31.12.2025	---	Solar
116.		SGEL		75	0	75	26.11.2023	31.12.2025	---	Solar
117.	Solar Project of Eden Renewable Cadet Pvt. Ltd.	Eden Renewable Cadet Pvt. Ltd.	South Delhi	300	0	300	31.03.2025	31.03.2025	---	Solar
118.	Balaton Solar Pvt. Ltd.	Balaton Solar Pvt. Ltd.	Lalpur, Bemetara, Chhattisgarh	22.5	0	22.5	31.12.2021	30.06.2025	---	Solar
119.	Balaton Solar Pvt. Ltd.	Balaton Solar Pvt. Ltd.	Lalpur, Bemetara, Chhattisgarh	37.5	0	37.5	31.12.2021	30.04.2024	Project has been dropped.	Solar
120.	Godawari Power & Ispat Limited (Hira Group)	Godawari Power & Ispat Limited (Hira Group)	Mahrumkala, Rajnandgaon, Chhattisgarh	55	0	55	30.09.2022	30.11.2024	---	Solar
121.	Hira Steels Limited (Formerly :- Godawari Power & Ispat Limited) {Hira Group}	Hira Steels Limited (Formerly :- Godawari Power & Ispat Limited) {Hira Group}	Khairjhiti,Rajnan dgaon, Chhattisgarh	100	0	100	06.08.2023	31.12.2024	---	Solar
122.	Clean Max Surya Energy Private Limited	Clean Max Surya Energy Private Limited	Puraan, Mungeli, Chhattisgarh	77.5	0	77.5	31.12.2022	31.12.2024	---	Solar

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
123.			Icchapur, Mahasamund, Chhattisgarh	77.5	0	77.5			---	Solar
124.	South Eastern Coalfields Limited (Gorakhnathpur)	South Eastern Coalfields Limited (Gorakhnathpur)	Gorakhnathpur ,Surajpur, Chhattisgarh	8.019	0	8.019	31.12.2022	31.10.2024	--	Solar
125.			Shivnandanpur (Bishrampur), Surajpur, Chhattisgarh	12.04	0	12.04	31.12.2022	31.10.2024	--	Solar
126.	South Eastern Coalfields Limited (Bhatgaon)	South Eastern Coalfields Limited (Bhatgaon)	Bhatgaon-I,Surajpur, Chhattisgarh	8.851	0	8.851	31.12.2022	31.10.2024	---	Solar
127.			Bhatgaon-II,Surajpur, Chhattisgarh	12.65	0	12.65				Solar
128.	FP Uttar Solar Private Limited	FP Uttar Solar Private Limited	Janjgir-Champa, Chhattisgarh	90	0	90	28.02.2023	28.11.2024	---	Solar
129.	Shree Cement Ltd. (Unit-II)	Shree Cement Ltd. (Unit-II)	Balodabazar, Chhattisgarh	20	0	20	30.06.2023	30.11.2024	---	Solar
130.	Persisto Energy Private Limited	Persisto Energy Private Limited	Janjgir Champa, Chhattisgarh	75	0	75	31.03.2023	31.11.2024	---	Solar
131.	Adani Enterprises Limited	Adani Enterprises Limited	Sarguja, Chhattisgarh	13.36	0	13.36	31.03.2023	31.10.2024	---	Solar
132.	FP Samruddi Private Limited	FP Samruddi Private Limited	Mungeli, Chhattisgarh	75	0	75	31.08.2023	30.11.2024	---	Solar
133.	ABREL Green Energy Limited	ABREL Green Energy Limited	Lachhanpur, Mungeli, Chhattisgarh	93	0	93	30.06.2023	31.01.2025	---	Solar
134.	ISPAT INDIA (Unit-III)	ISPAT INDIA (Unit-III)	Chamarguda, Balodabazar, Chhattisgarh	12.5	0	12.5	31.08.2023	31.12.2024	---	Solar
135.	Amp Energy C&I Nine Pvt. Ltd.	Amp Energy C&I Nine Pvt. Ltd.	Panora,Korba, Chhattisgarh	60	0	60	31.12.2023	15.11.2024	---	Solar

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
136.	Shree Cement Limited	Shree Cement Limited	Balodabazar-Bhatapara, Chhattisgarh	20	0	20	31.12.2023	31.10.2024	---	Solar
137.	PIEPUS Solar Private Limited	PIEPUS Solar Private Limited	Gandai, Khairagarh-Chhikhadan-Gandai, Chhattisgarh	22.5	0	22.5	31.05.2025	---	---	Solar
138.	SRV Solar Urja Private Limited (Phase-III)	SRV Solar Urja Private Limited (Phase-III)		21	0	21	31.01.2024	31.10.2024	---	Solar
139.	SRV Solar Urja Private Limited (Phase-IV)	SRV Solar Urja Private Limited (Phase-IV)	Thandar, Khairagarh-Chhuikhadan-Gandai, Chhattisgarh	21	0	21	31.01.2024	30.11.2024	---	Solar
140.	Jainam Ferro Alloys (I) Limited	Jainam Ferro Alloys (I) Limited	Meroomkala, Rajnandgaon, Chhattisgarh	15	0	15	31.08.2024		---	Solar
141.	Shree Cement Limited	Shree Cement Limited	Karhi, Balodabazar Bhatapara, Chhattisgarh	20	0	20	31.03.2024	31.12.2024	---	Solar
142.	NRVS Steels Limited.	NRVS Steels Limited.	Akharabhata, Mhasamund, Chhattisgarh	15	0	15	31.08.2024	31.12.2024	---	Solar
143.	Nine Renewable Power Private Limited Bhadla Solar Project (REMCL- RTC)	Project Nine Renewable Power Pvt. Ltd.	Bhadla, Jodhpur, Rajasthan	450	0	450	26.06.2025	28.02.2026	Connectivity Issue	Solar
144.	78 MW Solar Portion of Solar Wind Hybrid Project for Ultratech	ABREL (RJ) Projects Ltd.	Bhuj , Gujarat	78	0	78	31.05.2025	---	---	Solar

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
145.	AEW India West One Private Ltd.	AEW India West One Pvt. Ltd.	Surendranagar , Gujarat	80	0	80	31.03.2024	31.01.2025	---	Solar
146.	45 MW SOLAR PROJECT ON GOVERNMENT WASTELAND BADELI	GSECL, VADODARA	Bhavnagar , Gujarat	45	0	45	31.05.2024	31.10.2024	---	Solar
147.	55 MW SOLAR PROJECT ON GOVERNMENT WASTELAND SANESH	GSECL, VADODARA	Bhavnagar , Gujarat	55	0	55	31.05.2024	30.11.2024	---	Solar
148.	HR Sabarmati 240 MW Solar PV Project (GUVNL)	HR Sabarmati Pvt. Ltd.	Banaskantha , Gujarat	240	52	188	31.03.2024	31.12.2024	15.19.2024- 52 MW	Solar
149.	HR Sabarmati 120 MW Solar PV Project (GUVNL)	HR Sabarmati Pvt. Ltd.	Banaskantha , Gujarat	120	120	0	31.03.2024	Commissioned 03.06.2024:66 MW 24.08.2024-:54 MW	---	Solar
150.	NLCIL 200 MW Solar project under CPSU Phase II Tranche III	NLC INDIA LIMITED	Kutch , Gujarat	200	0	200	30.09.2024	31.12.2024	---	Solar
151.	Sprng Green Power Pvt. Ltd.	Sprng Green Power Pvt. Ltd.	Banas Kantha , Gujarat	300	0	300	28.10.2024	---	---	Solar
152.	TP Saurya Limited 60MW Mesanka solar project	TP SAURYA Ltd.	Ahmadabad , Gujarat	60	60	0	31.03.2024	Commissioned.	---	Solar
153.	VELODA 40 MW Solar Plant	VENA ENERGY CLEAN POWER Pvt. Ltd.	Veloda, Patan , Gujarat	40	0	40	31.12.2024	---	Matter is subjudice before Gujarat Electricity Regulatory Commission	Solar
154.	MALAREN SOLAR Pvt. Ltd.	MALAREN SOLAR Pvt. Ltd.	Jamnagar , Gujarat	150	0	150	30.05.2026	---	---	Solar

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
155.	Sagitaur Venture India Pvt. Ltd.	Sagitaur Venture India Pvt. Ltd.	Nayakanahatti , Chitradurga , Karnataka	37	0	37	31.12.2024	---	---	Solar
156.	ORB Energy Pvt. Ltd.	ORB Energy Pvt. Ltd.	Kanakatti , Hassan , Karnataka	25	19.2	5.8	31.12.2024	---	---	Solar
157.	Renew Green Energy Solutions Pvt. Ltd.	Renew Green Energy Solutions Pvt. Ltd.	Beligatta, Katrahalli, Gudekote & Chandrashekara pura , Vijayanagara , karnataka	53	0	53	31.12.2024	---	---	Solar
158.	CMES Jupiter Pvt. Ltd.	CMES Jupiter Pvt. Ltd.	Baggalarangava nahalli & Turuvanuru , Chitradurga , karnataka	70	0	70	31.12.2024	---	---	Solar
159.	Cyclic Energy Power Pvt. Ltd.(Phase-I)	Cyclic Energy Power Pvt. Ltd.(Phase-I)	Kotturu, Kodihalli, Rampura & Jagatagere , Bellary , Karnataka	50	47.4	2.6	31.12.2024	---	---	Solar
160.	Cyclic Energy Power Pvt. Ltd., (Phase-2)	Cyclic Energy Power Pvt. Ltd., (Phase-2)	Kotturu, Kodihalli, Rampura & Jagatagere , Bellary , Karnataka	50	0	50	31.12.2024	---	---	Solar
161.	FP Infinity Pvt. Ltd.	FP Infinity Pvt. Ltd.	Atharga , Vijayapura , karnataka	50	50	0	31.01.2024	30.11.2024	---	Solar

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
162.	Muneer Pasha Solar Power Project	Muneer Pasha Solar Power Project	Halagulahaddi & Dharmapura , Chitradurga , KARNATAKA	30	0	30	31.03.2025	---	---	Solar
163.	Phovoezolar Energy Pvt. Ltd.	Phovoezolar Energy Pvt. Ltd.	Halagulahaddi & Dharmapura , Chitradurga , karnataka	25	0	25	31.03.2025	---	---	Solar
164.	FP Sonnen Pvt. Ltd.	FP Sonnen Pvt. Ltd.	Yeliwala , Dharawada ,Karnataka	60	0	60	31.03.2025	---	---	Solar
165.	Divinity Spaces LLP	Divinity Spaces LLP	Hullikeri Inam , Dhar1awada , karnataka	35	0	35	31.03.2025	---	---	Solar
166.	Green Infra Wind Energy Ltd.	Green Infra Wind Energy Ltd.	Ponnasamudra, Gangasagara and other villages , Tumkur , karnataka	100	0	100	31.12.2024	---	---	Solar
167.	Green Infra Wind Energy Ltd.	Green Infra Wind Energy Ltd.	Ponnasamudra, Gangasagara and other villages , Tumkur , karnataka	100	19.8	80.2	31.03.2025	---	---	Solar
168.	Green Infra Wind Energy Ltd.	Green Infra Wind Energy Ltd.	Ponnasamudra, Gangasagara and other villages , Tumkur	50	0	50	31.03.2025	---	---	Solar

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
169.	Isharays Energy One Pvt. Ltd.	Isharays Energy One Pvt. Ltd.	Betagera , Koppal , karnataka	50	0	50	31.03.2025	---	---	Solar
170.	Soraba Solar Power Pvt. Ltd.	Soraba Solar Power Pvt. Ltd.	Sulekal , Koppal , karnataka	50	20	30	31.03.2025	---	---	Solar
171.	Lugano Solar Pvt. Ltd.	Lugano Solar Pvt. Ltd.	Badaladuku , Bellary , karnataka	25	0	25	31.03.2025	---	---	Solar
172.	Rohan Solar Power Pvt. Ltd.	Rohan Solar Power Pvt. Ltd.	Jagajeevanagi , Vijayapura , karnataka	50	0	50	31.03.2025	---	---	Solar
173.	Ampyr Renewable Energy Resources Eleven Pvt. Ltd. (Group Captive)	Ampyr Renewable Energy Resources Eleven Pvt. Ltd.	Sulekal , Koppal , karnataka	47.5	0	47.5	31.03.2025	---	---	Solar
174.	Tera Renewables India Pvt. Ltd.	Tera Renewables India Pvt. Ltd.	Sulekal , Koppal , karnataka	50	0	50	31.03.2025	---	---	Solar
175.	Shahi Exports Pvt. Ltd. Captive Project.	Shahi Exports Pvt. Ltd.	Alimbur , Bidar , karnataka	30	0	30	31.03.2025	---	---	Solar
176.	Zerach Solar Pvt. Ltd.	Zerach Solar Pvt. Ltd.	Shanvasapura , Bellary , karnataka	50	0	50	31.03.2025	---	---	Solar
177.	Athani Solar Power Pvt. Ltd.	Athani Solar Power Pvt. Ltd.	Hosahonnathi , Haveri , karnataka	50	0	50	31.03.2025	---	---	Solar
178.	Raibag Solar Power Pvt. Ltd.	Raibag Solar Power Pvt. Ltd.	Achanur , Bagalkote , karnataka	50	0	50	31.03.2025	---	---	Solar
179.	Hallur Solar Power Pvt. Ltd.	Hallur Solar Power Pvt. Ltd.	Javalgera , Raichur , karnataka	50	0	50	31.03.2025	---	---	Solar
180.	Amplus Phoenix Energy Pvt. Ltd.	Amplus Phoenix Energy Pvt. Ltd.	Kurthakothi , Gadag , karnataka	35	35	0	31.05.2024	Commissioned 29.06.2024- 35 MW	---	Solar

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
181.	Kalaburgi-100 MW-Competative Bidding Mode from KREDL	Kalaburgi-100 MW-Competative Bidding Mode from KREDL	Nadisinnur , Kalaburgi , karnataka	100	0	100	31.03.2025	---	---	Solar
182.	IRPL 500 MW Solar Power Plant Pavagada	Ircon Renewable Pvt. Ltd.	Tumkur , karnataka	500	0	500	30.09.2024	---	---	Solar
183.	50MW Solar PV Project of Reliance Jio Infocomm Ltd. (Captive)	Reliance jio infocomm Ltd.	Bidar ,karnataka	25	0	25	31.03.2024	31.12.2024	---	Solar
184.	50MW Solar PV Project of Reliance Jio Infocomm Ltd. (Captive)	Reliance jio infocomm Ltd.	Bidar , karnataka	25	0	25	31.03.2024	31.12.2024	---	Solar
185.	Isharays Energy One Pvt. Ltd.	Sunsource Energy Pvt. Ltd.	Koppal , karnataka	50	6.7	43.3	30.06.2024	30.11.2024	---	Solar
186.	TPREL 300 MW Koppal Solar Project	Tata Power Renewable Energy Ltd.	Koppal , karnataka	300	0	300	31.10.2024	---	---	Solar
187.	TPREL 500 MW Koppal Solar Project	Tata Power Renewable Energy Ltd.	Koppal , karnataka	400	0	400	31.10.2024	---	---	Solar
188.	TPREL 170 MW Koppal Solar Project	Tata Power Renewable Energy Ltd.	Koppal , karnataka	170	0	170	31.10.2024	---	---	Solar
189.	TPREL 202 .5 MW FDRE Koppal solar project	Tata Power Renewable Energy Ltd.	Koppal , karnataka	202.5	0	202.5	01.04.2025	---	---	Solar
190.	TPREL 260MW FDRE GS Koppal Solar Project	Tata Power Renewable Energy Ltd.	Koppal , karnataka	260	0	260	01.02.2025	---	---	Solar
191.	FP Sonnen Pvt Ltd	fourth partner energy Pvt. Ltd.	Dharwad , karnataka	60	0	60	30.06.2024	30.11.2024	---	Solar

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
192.	25 MW Solar Park	Orb energy Pvt. Ltd.	Hassan , karnataka	25	12.8	12.2	31.03.2024	31.12.2024		Solar
193.	AMP Energy Green Seven Pvt. Ltd.	AMP ENERGY GREEN Pvt. Ltd.	Omkareshwar Reservoir,Khandwa , Madhya Pradesh	100	100	0	31.03.2024	Commissioned.	---	Solar
194.	Enrich Energy Pvt. Ltd.50MW Solar Park	Enrich Energy Pvt. Ltd.	East Nimar , Madhya Pradesh	50	20	30	15.11.2024	---	---	Solar
195.	60 MW AC Solar PV Project of IMC	Indore Municipal Corporation	West Nimar , Madhya Pradesh	60	0	60	31.03.2024	31.05.2025	---	Solar
196.	Integrate Offshore Pvt. Ltd.	Integrate Offshore Pvt. Ltd.	Datia , Madhya Pradesh	37.5	0	37.5	14.03.2024	30.06.2025	---	Solar
197.	Kumudini Power Ltd.	Kumudini Power Ltd.	Datia , Madhya Pradesh	25	0	25	14.03.2025	---	---	Solar
198.	40 MW Solar Power Plant Nigahi Northern Coalfields Ltd. Singrauli	Northern Coalfields Ltd.	Singrauli , Madhya Pradesh	40	40	0	29.02.2024	Commissioned.	---	Solar
199.	Solar PV Power Project	Powergrid Energy Services Ltd.	Ujjain , Madhya Pradesh	85	0	85	08.06.2024	30.11.2024	---	Solar
200.	Sakri-I (MAHAGENCO)	<u>Godrej & Boyce Mfg. Co. Ltd</u>	Sakri , Dhule, Maharashtra	25	0	25	31.03.2022	30.11.2024	---	Solar
201.	Latur (MAHAGENCO)	<u>Godrej & Boyce Mfg. Co. Ltd</u>	Dhule , Maharashtra	60	0	60	31.03.2022	31.08.2025	---	Solar
202.	100 MW Solar Park at Site Dahiwadi (MAHAGENCO)	Enrich Energy Pvt. Ltd.	Osmanabad , Maharashtra	100	0	100	31.05.2024	31.12.2024	---	Solar
203.	Jalkot 75MW MSEDCL Solar Project	Juniper Green Gamma One Private Limited	Nanded ,Maharashtra	75	0	75	03.01.2025	---	---	Solar
204.	Huoban Pvt Ltd Dhule Solar Park	HUOBAN PVT LTD	Dhule , Maharashtra	100	0	100	31.05.2024	31.12.2024	---	Solar

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
205.	Renew Surya Tejas Pvt. Ltd	RENEW POWER Pvt. Ltd.	Amravati , Maharashtra	25	0	25	25.06.2024	30.11.2024	---	Solar
206.	O2 Renewable Energy XV Pvt. Ltd.	O2 POWER Pvt. Ltd.	Buldana , Maharashtra	36.4	36.4	0	29.01.2024	Commissioned.	---	Solar
207.	Radiance DC Sun Energy	RADIANCE RENEWABLES Pvt. Ltd.	Satara , Maharashtra	50	50	0	23.01.2024	Commissioned.	---	Solar
208.	Serentica Renewables India Pvt. Ltd.	Serentica Renewables India Pvt. Ltd.	Solapur , Maharashtra	300	0	300	31.03.2025	---	---	Solar
209.	TP Saurya Bandita Limited 27MW solar project (Captive)	TP SAURYA BANDITA LIMITED	Ahmadnagar , Maharashtra	27	27	0	31.03.2024	Commissioned.	---	Solar
210.	Large projects Solar project (MSEDCL phase VII)	Tata Power Renewable Energy Limited	Ahmadnagar , Maharashtra	150	0	150	31.03.2024	04.01.2025	---	Solar
211.	TPREL 330MW Valsang Solar Project	Tata Power Renewable Energy Limited	Solapur , Maharashtra	270	0	270	01.10.2024	---	---	Solar
212.	Sakri-II (MAHAGENCO)	Tata Power Solar Systems Ltd	Sakri, Dhule , Maharashtra	25	25	0	31.03.2024	Commissioned.	---	Solar
213.	179 MW PPA with MSPGCL (CMAG Scheme) (MAHAGENCO)	Convergence Energy Services Ltd. (CESL)	Various Districts of Maharashtra	179	2.86	176.14	31.03.2023	31.05.2025	---	Solar
214.	184 MW PSA with MSPGCL (CMAG Scheme) (MAHAGENCO)	Waaree Energies Ltd.	Maharashtra	184	0	184	31.03.2023	31.05.2025	---	Solar
215.	TPS lands Project (MAHAGENCO)	Refex Energy Ltd	Maharashtra	52	0	52	31.05.2022	31.12.2024	---	Solar

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
216.	ACME Sikar Solar Pvt. Ltd.	Acme Solar Holdings Pvt. Ltd.	Bikaner, Rajasthan	300	0	300	03.10.2023	31.01.2025	---	Solar
217.	110 MW Adept Renewable Technologies Pvt. Ltd. (C & I)	Adept Renewable Technologies Pvt. Ltd.	Bikaner, Rajasthan	110	110	0	30.11.2023	Commissioned 06.02.2024.-110 MW	---	Solar
218.	260 MW Solar Portion of Solar Wind Hybrid Project for Ultratech	ABREL (Rj) Projects Limited	Barmer, Rajasthan	260	0	260	31.05.2025	28.02.2026	---	Solar
219.	Anboto Solar Pvt. Ltd.	Anboto Solar Pvt. Ltd.	Barmer, Rajasthan	250	0	250	01.01.2025	---	---	Solar
220.	380 MWac NHPC RAJASTHAN (NHPC)	Altra Xergi Power Pvt. Ltd. (O2 Power SG Pvt. Ltd.)	Jaisalmer, Rajasthan	380	380	0	31.01.2024	Commissioned 04.03.2024:380 MW	---	Solar
221.	Cleanmax Gamma Pvt. Ltd. Bikaner	Cleanmax Gamma Pvt. Ltd.	Bikaner, Rajasthan	400	0	400	31.03.2025	---	---	Solar
222.	Eden Renewable Passy Pvt. Ltd. (NHPC)	Eden Renewable Passy Pvt. Ltd.	Ajmer, Rajasthan	300	0	300	31.01.2024	---	GIB Issue.	Solar
223.	C & I Solar Power project	Frugal Energy Pvt. Ltd.	Jodhpur, Rajasthan	300	0	300	31.03.2026	---	---	Solar
224.	C & I Solar Power project	Helia Energy Park Pvt. Ltd.	Barmer, Rajasthan	300	0	300	28.02.2026	---	---	Solar
225.	Barmer Solar Project	Juniper Green Stellar Pvt. Ltd.	Barmer, Rajasthan	365	0	365	31.01.2025	30.06.2026	---	Solar
226.	Bhadla Solar Project	Juniper Green Beta Pvt. Ltd.	Jodhpur, Rajasthan	300	0	300	31.03.2025	31.12.2025	---	Solar
227.	Juniper Green Cosmic Bikaner Project	Juniper Green Cosmic Pvt. Ltd.	Bikaner, Rajasthan	100	0	100	31.01.2025	31.01.2025	---	Solar
228.	Juniper Green Cosmic Bikaner Project	Juniper Green Cosmic Pvt. Ltd.	Bikaner, Rajasthan	150	0	150	31.12.2024	31.03.2026	---	Solar

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
229.	300 MW Barsingsar Solar Power project (IREDA)	NLC India Limited	Bikaner,	300	0	300	27.09.2024	31.12.2024	---	Solar
230.	Proteus Energy Pvt. Ltd. (VEH Green Energy)	Proteus Energy Pvt. Ltd.	Bikaner,	217	0	217	22.08.2026	31.10.2026	---	Solar
231.	ReNew Dinkar Urja Private Limited 200 MW Solar Project	Renew Solar Power Pvt. Ltd.	Bikaner,	200	0	200	31.05.2024	31.12.2024	---	Solar
232.	300 MW Solar Power Project in Barmer	Renew Solar (Shakti Three) Pvt. Ltd.	Barmer,	300	0	300	01.07.2023	31.03.2025	---	Solar
233.	1000 MW Solar Park at Distt Jodhpur State Rajasthan	RENEW SOLAR (SHAKTI SIX) PRIVATE LIMITED	Jodhpur , Rajasthan	1000	0	1000	30.12.2024	---	---	Solar
234.	210 MW Solar Power Project in Distt Jaisalmer State Rajasthan	RENEW SURYA JYOTI PRIVATE LIMITED	Jaisalmer , Rajasthan	210	0	210	31.12.2024	---	---	Solar
235.	210 MW Solar Power Project in	RENEW SURYA PRATAP PRIVATE Ltd.	Jaisalmer , Rajasthan	210	0	210	31.12.2024	---	---	Solar
236.	210 MW Solar Power project	Renew Surya Vihaan Pvt. Ltd.	Jaisalmer,	210	0	210	31.12.2024	---	---	Solar
237.	Serentica Renewables India Pvt. Ltd. 300 MW Bikaner II PS	Serentica Renewables India Pvt. Ltd.	Bikaner,	180	0	180	01.07.2024	31.01.2025	---	Solar
238.	Serentica Renewables India Pvt. Ltd. 300MW	Serentica Renewables India Pvt. Ltd.	Bikaner,	220	0	220	31.03.2025	---	---	Solar
239.	Serentica Renewables India Pvt. Ltd. 900 MW	Serentica Renewables India Pvt. Ltd.	Barmer,	300	0	300	31.03.2025	---	---	Solar

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
240.		Serentica Renewables India Pvt. Ltd.	Barmer,	300	0	300	31.03.2025	---	---	Solar
241.		Serentica Renewables India Pvt. Ltd.	Barmer,	300	0	300	31.03.2025	---	---	Solar
242.	REMCL , 1000 MW, RE RTC	Sprng Akshaya Urja Pvt. Ltd. A	Jaisalmer, Rajasthan	100	0	100	30.06.2025	---	---	Solar
243.	REMCL , 1000 MW, RE RTC	Sprng Akshaya Urja Pvt. Ltd. C	Barmer, Rajasthan	130	0	130	30.06.2025	---	---	Solar
244.	Sunsure Solarpark RJ One Pvt. Ltd. Project 1	Sunsure Energy Pvt. Ltd.	Bikaner, Rajasthan	50	0	50	15.06.2025	---	---	Solar
245.	80 MW Transition Energy Services Pvt. Ltd.	Transition Energy Services Pvt. Ltd.	Bikaner, Rajasthan	60	60	0	30.11.2023	Commissioned 08.02.2024-60 MW	---	Solar
246.	C & I Project (Adept Renewables)	Transition Cleantech Services Limited.	Bikaner, Rajasthan	24.4	24.4	0	31.01.2024	Commissioned 08.02.2024-24.4 MW	---	Solar
247.	100 MW TRANSITION GREEN ENERGY Pvt. Ltd.	TRANSITION GREEN ENERGY Pvt. Ltd.	Bikaner, Rajasthan	100	0	100	01.04.2024	31.12.2024	---	Solar
248.	45 MW TRANSITION SUSTAINABLE ENERGY SERVICES ONE Pvt. Ltd.	TRANSITION SUSTAINABLE ENERGY SERVICES ONE Pvt. Ltd.	Bikaner, Rajasthan	45	0	45	01.04.2024	31.10.2024	---	Solar
249.	50 MW TRANSITION SUSTAINABLE ENERGY SERVICES Pvt. Ltd.	TRANSITION SUSTAINABLE ENERGY SERVICES Pvt. Ltd.	Bikaner , Rajasthan	50	0	50	01.04.2024	31.10.2024	---	Solar
250.	Softaculous Limited	SOFTACULOUS LIMITED	Jodhpur , Rajasthan	50	0	50	15.03.2025	---	---	Solar
251.	TP Saurya Limited 300MW Bikaner3	TP SAURYA LIMITED	Ajmer , Rajasthan	300	0	300	31.10.2024	---	---	Solar

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
252.	C & I Solar Power project	Radiant Star Solar Park Pvt.Ltd.	Barmer , Rajasthan	300	0	300	28.02.2026	---	---	Solar
253.	Cannice renewables energy Pvt. Ltd. (Open Access / Group Captive/ Power ExchangeProject.)	Cannice Renewables Energy Pvt. Ltd.	Barmer, Rajasthan	320	0	320	28.02.2026	28.02.2026	---	Solar
254.	Sourya Manthan Renewable Energy Pvt. Ltd. (Open Access / Group Captive / Power Exchange Project.)	Sourya Manthan Renewable Energy Private Limited	Bikaner , Rajasthan	100	0	100	22.08.2026	22.02.2026	---	Solar
255.	Khidrat Renewable Energy Pvt.Ltd. (Open Access / Group Captive / Power Exchange Project.)	Khidrat Renewable Energy Private Limited	Bikaner , Rajasthan	300	0	300	31.12.2025	31.01.2025	---	Solar
256.	ABC RJ LAND 01 PVT.LTD._380MW F2	ABC RJ LAND 01 Pvt. Ltd.	Jaisalmer , Rajasthan	380	0	380	30.06.2025	---	---	Solar
257.	BN Project 3	BN HYBRID POWER-1 Pvt. Ltd.	Jaisalmer , Rajasthan	300	0	300	30.09.2026	---	---	Solar
258.	Project Twelve Renewable 140 MW Wind Project (GUVNL)	Ayana (Project Twelve Renewable Power Pvt. Ltd.)	Amreli,	140	0	140	15.12.2024	---	---	Wind
259.	Saimaa Solar Pvt. Ltd.	Saimaa Solar Pvt. Ltd.	Bikaner, Rajasthan	150	0	150	28.02.2026	---	---	Solar
260.	AMP Energy C and I Twelve Pvt. Ltd. (Solar)	AMP ENERGY CI TWELVE Pvt. Ltd.	Kurnool, Karnataka	100	0	100	30.11.2024	---		Solar
261.	Clean Renewable Energy (Barmer) Pvt. Ltd.	HERO Solar Energy Pvt. Ltd.	Kurnool , Karnataka	309	0	309	27.02.2026	---	---	Solar

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
262.	2000 MW ISTS-connected Wind Power Projects (Tranche-III)	ReNew Wind Energy (AP2) Private Limited	Kutch, Gujarat	400	300	100	31.08.2021	---	Under Litigation	Wind
263.		Torrent Power Limited	Kutch, Gujarat	499.8	0	499.8	24.11.2019	---	Under Litigation	Wind
264.	2000 MW ISTS-connected Wind Power Projects (Tranche-IV)	(Srijan Energy Systems Pvt. Ltd.)Continuum Power Trading (TN) Pvt. Ltd.	Kutch, Gujarat	250	88	162	30.06.2022		Under Litigation	Wind
265.	1200 MW ISTS-connected Wind Power Projects (Tranche-V)	Netra Wind Private Limited (Alfanar Company)	Kutch, Gujarat	300	206.5	93.5	19.11.2022	31.12.2024	11.04.2023 (55 MW); 13.07.2023 (39.6 MW); 03.08.2023 (24.7 MW); 08.03.2024 (17.6 MW); 28.03.2024 (24.2 MW); 25.04.2024 (45.4 MW); Remaining Capacity open Accea or Third Party, Work is going On	Wind
266.	1200 MW ISTS-connected Wind Power Projects (Tranche-V)	Boreas Renewable Energy Pvt. Ltd. (Ecoren Energy India Pvt. Ltd.)	Bellary, Karnataka	175	0	175	22.12.2020	---	WPD has requested for additional time for completion of work. (Under Litigation)	Wind
267.	1800 MW ISTS-connected Wind Power Projects (Tranche-VIII)	Apraava Energy Pvt. Ltd.	Devbhumi Dwarka,Gujarat	250.8	245.7	5.1	13.11.2022	31.10.2024	06.04.2023 (52.5 MW); 05.05.2023 (29.4 MW); 26.05.2023 (25.2 MW); 15.09.2023 (21 MW); 27.09.2023 (10.5 MW); 27.02.2024 (25.2 MW); 01.03.2024 (29.4 MW); 22.03.2024 (16.8 MW); 01.05.2024 (12.6 MW); 18.07.2024 (23.1 MW);	Wind

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
268.	1800 MW ISTS-connected Wind Power Projects (Tranche-VIII)	Tunga Renewable Energy Pvt. Ltd. (Earlier, Avikiran Energy India Pvt. Ltd.)	Koppal, Karnataka	190	0	190	16.07.2024	---	Matter is under consideration of CERC for extension in project milestones	Wind
269.	2500 MW ISTS-connected Wind Power Projects (Tranche-IX) Blended Under RFS	Vena Energy Vidyuth Pvt Ltd	Gudadur, Karnataka	160	0	160	31.03.2023	31.10.2024	First Time charging for the project along with Trail run is in progress. 133.2 MW Solar- 31.25 MW	Wind-
270.	2500 MW ISTS-connected Wind Power Projects (Tranche-IX)	JSW Future Energy Ltd (formerly JSW Solar Ltd)	Tuticorin, Tenkasi & Tirunelveli, Tamil Nadu	540	186.3	353.7	31.03.2023	31.12.2024	30.10.2024-191.7MW 31.12.2024- 162 MW	Wind
271.	2500 MW ISTS-connected Wind Power Projects (Tranche-IX)	JSW Future Energy Ltd (formerly JSW Solar Ltd)	Tiruppur,	270	0	270	15.07.2023	31.12.2024-162 MW 31.03.2025-108 MW	---	Wind
272.	1200 MW ISTS-connected Wind Power Projects (Tranche-X)	Viento Renewables Pvt. Ltd. (Evergreen Power Mauritius Pvt. Ltd.)	Osmanabad, Maharashtra	150	0	150	10.03.2023	31.12.2024-100 MW 31.01.2025- 50 MW	---	Wind
273.	1200 MW ISTS-connected Wind Power Projects (Tranche-X)	JSW Renew Energy Two Ltd. (JSW Future Energy Ltd)	Tiruppur,Tamil Nadu	150	137.7	12.3	11.06.2023	31.10.2024	---	Wind

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
274.	1200 MW ISTS-connected Wind Power Projects (Tranche-X)	JSW Renew Energy Two Ltd. (JSW Future Energy Ltd)	Thoothukudi, Tamil Nadu	300	300	0	11.06.2023	Commissioned 04.12.2022:27 MW 20.04.2023:51.3 MW 09.05.2023 :13.5 MW 26.05.2023:24.3 MW 05.06.2023 :13.5 MW: 05.07.2023:18.9 MW 28.07.2023 :21.6 MW 29.08.2023:27 MW 27.09.2023 (18.9 MW); 28.11.2023 (16.2 MW); 01.03.2024 (13.5 MW); 20.06.2024 (18.9 MW); 08.07.2024 (13.5 MW); 07.08.2024 (13.5 MW); 13.09.2024 (8.4 MW).		Wind
275.	1200 MW ISTS-connected Wind Power Projects (Tranche-XI)	ReNew Naveen Urja Private Limited	Gadag, Karnataka	300	0	300	30.12.2023	26.07.2025	---	Wind

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
276.	1200 MW ISTS-connected Wind Power Projects (Tranche-XI)	Sembcorp Green Infra Wind Energy Limited	Koppal, Karnataka	180	0	180	30.12.2023	26.07.2025	---	Wind
277.	1200 MW ISTS-connected Wind Power Projects (Tranche-XI)	Anupavan Renewables Pvt. Ltd. (Evergreen Renewables)	Osmanabad, Maharashtra	150	0	150	30.12.2023	26.07.2025	31.03.2025- 50 MW, 30.04.2025 - 50 MW , 31.05.2025- 50 MW	Wind
278.	1200 MW ISTS-connected Wind Power Projects (Tranche-XI)	Adani Renewable Energy Four Ltd.(Adani Renewable Energy Holdings Fifteen Limited)	Gadag, Karnataka	450	0	450	30.12.2023	26.07.2025	Under Litigation.	Wind
279.	1200 MW ISTS-connected Wind Power Projects (Tranche-XI)	Two Wind Energy Pvt. Ltd. (Azure Power India Pvt. Ltd.)	Koppal, Karnataka	120	0	120	30.12.2023	26.07.2025	---	Wind
280.	1200 MW ISTS-connected Wind Power Projects (Tranche-XII)	JSW Renew Energy Three Ltd. (JSW Neo Energy Ltd.)	Osmanabad, Maharashtra	0	0	0	29.03.2025	23.01.2026	Connectivity Surrendered. (380 MW)	Wind
281.	1200 MW ISTS-connected Wind Power Projects (Tranche-XII)	NTPC Renewable Energy Ltd.	Kutch, Gujarat	200	0	200	29.03.2025	23.01.2026	---	Wind
282.	1200 MW ISTS-connected Wind Power Projects (Tranche-XII)	Torrent Saurya Urja 2 Pvt. Ltd. (Torrent Power Ltd.)	Karnataka	300	0	300	29.03.2025	23.01.2026	---	Wind
283.	1200 MW ISTS-connected Wind Power Projects (Tranche-XIII)	SJVN Green Energy Ltd. (SJVN Ltd)	Tamil Nadu	100	0	100	26.06.2025	31.12.2025	---	Wind
284.	1200 MW ISTS-connected Wind Power Projects (Tranche-XIII)	Scatec India Renewables One	Karnataka	300	0	300	26.06.2025	02.12.2025	---	Wind

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
		Private Limited (Scatec India II B.V.)								
285.	1200 MW ISTS-connected Wind Power Projects (Tranche-XIII)	Teq Green Power XI Pvt. Ltd. (O2 Renewable Energy III Pvt. Ltd.)	Ahmadnagar, Maharashtra	200	0	200	26.06.2025	02.12.2025	---	Wind
286.	690 MW ISTS-connected Wind Power Projects (Tranche-XIV)	Apraava Energy Pvt Ltd.	Karnataka	300	0	300	16.11.2025	30.09.2026	---	Wind
287.	690 MW ISTS-connected Wind Power Projects (Tranche-XIV)	SJVN Green Energy Ltd.	Tamil Nadu	200	0	200	16.11.2025	27.12.2025	---	Wind
288.	690 MW ISTS-connected Wind Power Projects (Tranche-XIV)	Green Prairie Energy Pvt. Ltd.	Maharashtra	190	0	190	16.11.2025	27.12.2025	---	Wind
289.	ACME Pokhran Solar Pvt. Ltd.	Acme Solar Holdings Pvt. Ltd.	Surendranagar, Gujarat	50	0	50	13.12.2024	---	---	Wind
290.	ABEnergia Green Hybrid One Kutch Project – Captive	ABEnergia Renewables Pvt. Ltd. (Oyster Green Hybrid One Pvt. Ltd.)	Kutch,Gujarat	99	0	99	31.03.2025	---	31.12.2024- 50 MW 31.03.2025-50 MW	Wind
291.	INOX Wind Energy Ltd. Sukhpur III	INOX Wind Energy Ltd.	Amreli , Gujarat	55	0	55	31.03.2024	30.11.2024	---	Wind
292.	Juniper Green Beam 70 MW Wind GUVNL Project	Juniper Green Beam Pvt. Ltd.	Surendranagar, Gujarat	70	0	70	31.12.2024	---	---	Wind
293.	Seven Renewable Power Pvt. Ltd.	Ayana (SEVEN RENEWABLE POWER Pvt. Ltd.)	Kachchh , Gujarat	50	0	50	30.06.2025	---	---	Wind (Pipeline)
294.	70MW Kalavad wind farm project	SUZLON POWER INFRASTRUCTURE Ltd.	Jamnagar, Gujarat	70	25	45	31.03.2024	30.11.2024	---	Wind

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
295.	50MW Anida wind farm project	SUZLON POWER INFRASTRUCTURE Ltd.	Rajkot, Gujarat	50	50	0	31.03.2024		Commissioned.	Wind
296.	314 MW Wind Portion at Bhuj of Solar Wind Hybrid Project for Ultratech	ABREL (RJ) PROJECTS LIMITED	Kutch, Gujarat	314	0	314	31.05.2025		---	Wind
297.	What is Name?	Doddanavar Global Energy Pvt. Ltd.	Chikkodi , Belagavi, Karnataka	32	0	32	2023-24	31.12.2024	---	Wind
298.	----	Atria Wind Power (K1) Pvt. Ltd.	Kudlgi ,Ballari, Karnataka	37.5	0	37.5	2023-24	31.01.2025	---	Wind
299.	----	Cyclic Energy Power Pvt. Ltd.	Kudilgi ,Ballari , Karnataka	91.2	0	91.2	2023-24	31.12.2024	---	Wind
300.	----	ReNew Green Energy Solutions Pvt. Ltd.	Kudilgi ,Ballari , Karnataka	90	0	90	2023-24	31.01.2025	---	Wind
301.	REMCL Project	sembcorp Green Infra Private Ltd.	Kudlgi , Ballari, Karnataka	50.4	0	50.4	31.03.2023	31.12.2024	16.8 MW - 31.10.2024 16.8 MW - 30.11.2024 16.8 MW - 31.12.2024	Wind
302.		Integrum Energy Infrastrcture Pvt. Ltd.	Kudlgi , Ballari, Karnataka	25	0	25	2023-24	31.12.2024	---	Wind
303.	----	Manikwadi Renewable Energy Pvt. Ltd.	Gokok , Belagavi, Karnataka	80	0	80	2023-24	31.12.2024	---	Wind
304.	----	Hattarwat Wind Energy Pvt. Ltd.	Chikkodi ,Belagavi, Karnataka	59.8	0	59.8	2023-24	31.10.2024	---	Wind
305.	----	Hattarwat Wind Energy Pvt. Ltd.	Chikkodi , Belagavi, Karnataka	41.4	0	41.4	2023-24	31.10.2024	---	Wind

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
306.	----	Gamesa Renewable Pvt. Ltd.	Hukkeri , Belagavi, Karnataka	50	0	50	2023-24	30.11.2024	---	Wind
307.	----	Mytrah Vayu (Narmada) Pvt. Ltd.	Basavakalyana, Bhalki and Homnabad , Bidar, Karnataka	160	0	160	2023-24	31.10.2024	---	Wind
308.	----	Hero Wind Energy Pvt. Ltd.	Humnabad , Bidar, Karnataka	30	0	30	2023-24	31.12.2024	---	Wind
309.	----	Hero Wind Energy Pvt. Ltd.	Basavakalyana , Bidar, Karnataka	30	0	30	2023-24	31.12.2024	---	Wind
310.	----	Regen Infrastructure and Service Pvt. Ltd.	Chitradurga, Karnataka	120	0	120	2023-24	31.12.2024	---	Wind
311.	----	Ecoren Heron Winds Pvt. Ltd.	Chitradurga, Karnataka	15	0	15	2023-24	31.12.2024	---	Wind
312.	----	Vish Wind Infrastruckture LLP	Kudligi Molakalmuru and Challakere , Chitradurga & Ballari, Karnataka	25.6	0	25.6	2023-24	31.12.2024	---	Wind
313.	----	Ecogen Develoeprs and Consultants Pvt. Ltd.	Honnali, Davanagere, Karnataka	80	0	80	2023-24	31.12.2024	---	Wind
314.	----	Mahidad Wind Energy Pvt. Ltd.	Jagalur, Davanagere, Karnataka	41.6	0	41.6	2023-24	31.12.2024	---	Wind

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
315.	----	CMES Jupiter Pvt. Ltd.	Jagalur, Davanagere, Karnataka	27	0	27	2023-24	31.12.2024	---	Wind
316.	----	Sherisha Agriculture Pvt. Ltd.	Gadag, Karnataka	44.5	0	44.5	2023-24	31.12.2024	---	Wind
317.	----	Pavagada Farms Pvt. Ltd.	Gadag, Karnataka	41	0	41	2023-24	31.12.2024	---	Wind
318.	----	Vish Wind Infrastrukture LLP	Gadag, Karnataka	50	0	50	2023-24	31.01.2025	---	Wind
319.	----	Farmers Wind Power Resources Pvt. Ltd.	Gaadg, Karnataka	36	0	36	2023-24	31.01.2025	---	Wind
320.	----	Siemens Gamesa Renewable Power Pvt. Ltd.	Hirekerur , Haveri, Karnataka	60	0	60	2023-24	31.01.2025	---	Wind
321.	----	Vayu Energy Limited	Aland and Gulbarga , Kalaburgi, Karnataka	36	0	36	2023-24	31.01.2025	---	Wind
322.	----	Vayu Energy Limited	Basavakalyana and Chittapura , Kalaburgi & Bidar, Karnataka	29.6	0	29.6	2023-24	31.01.2025	---	Wind
323.	----	Clean Wind Power (Tuticorin) Pvt. Ltd.	Kustgi , Koppal, Karnataka	150	0	150	2023-24	31.01.2025	---	Wind
324.	----	Sitac Management & Development Pvt. Ltd.	Koppal, Karnataka	40	0	40	2023-24	31.12.2024	---	Wind
325.	Land Based Projectd	Sembcorp Green Infra Private Limited	Pavagada , Tumkur, Karnataka	70	0	70	31.12.2024	31.05.2025	---	Wind

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
326.	----	Farmers Wind Power Resources Pvt. Ltd.	Gadag, Karnataka	36	0	36	2024-25	31.03.2025	---	Wind
327.	----	Atria Wind Power (K1) Pvt. Ltd.	Kudlgi , Ballari, Karnataka	37.5	0	37.5	2025-26	31.03.2026	---	Wind
328.	----	ReNew Green Energy Solutions Pvt. Ltd.	Kudilgi , Ballari, Karnataka	100	0	100	2025-26	31.03.2026	---	Wind
329.	----	Integrum Energy Infrastrcture Pvt. Ltd.	Kudlgi , Ballari, Karnataka	25	0	25	2025-26	31.03.2026	---	Wind
330.	----	Hero Wind Energy Pvt. Ltd.	Humnabad , Bidar, Karnataka	30	0	30	2025-26	31.03.2026	---	Wind
331.	----	Hero Wind Energy Pvt. Ltd.	Basavakalyana , Bidar, Karnataka	30	0	30	2025-26	31.03.2026	---	Wind
332.	----	CMES Jupiter Pvt. Ltd.	Jagalur , Davangere, Karnataka	27	0	27	2025-26	31.03.2026	---	Wind
333.	----	Vish Wind Infrastrukture LLP	Ron , Gadag, Karnataka	50	0	50	2025-26	31.03.2026	---	Wind
334.	----	Clean Wind Power (Tuticorin) Pvt. Ltd.	Kustgi , Koppal, Karnataka	150	0	150	2025-26	31.03.2026	---	Wind
335.	----	Sitac Management & Development Pvt. Ltd.	Koppal, Karnataka	40	0	40	2025-26	31.03.2026	---	Wind
336.	184 MW Wind Portion at Gadag of Solar Wind Hybrid Project for Ultratech	ABREL (RJ) Projects Limited	Dharwad, Karnataka	184	0	184	31.05.2025	31.12.2025	---	Wind
337.	184 MW Wind Portion at Koppal of Solar Wind	ABREL (RJ) Projects Limited	Koppal , Karnataka	184	0	184	31.05.2025	31.12.2025	---	Wind

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
	Hybrid Project for Ultratech									
338.	102 MW Wind Portion at Gadag of Solar Wind Hybrid Project for Hindalco	Aditya Birla Renewables Subsidiary Limited	Dharwad, Karnataka	102	0	102	31.05.2025	31.12.2025	---	Wind
339.	102 MW Wind Portion at Koppal of Solar Wind Hybrid Project for Hindalco	Aditya Birla Renewables Subsidiary Limited	Koppal, Karnataka	102	0	102	31.05.2025	31.12.2025	---	Wind
340.	Halvad Renewables Pvt. Ltd.	Halvad Renewables Pvt. Ltd.	Gadag, Karnataka	300	0	300	31.12.2024	---	---	Wind
341.	Wind Project 1 400 MW Tawergera_	JSP Green Wind 1 Pvt. Ltd.	Koppal, Karnataka	400	0	400	01.10.2024	---	---	Wind
342.	Kleio Solar Power Pvt. Ltd.(VEH Green Energy)	Kleio Solar Power Pvt. Ltd.	Koppal, Karnataka	153.6	0	153.6	31.08.2025	31.01.2025	31.12.2025- 100 MW ,17.01.2025- 53.6 MW	Wind
343.	Ayana Renewable Hybrid Power Four plant (C & I) RTC Project	Ayana Renewable Power Four Pvt. Ltd.	Kutch ,Gujarat	188	0	188	31.03.2025	30.06.2025	---	Solar
344.	Solarxl Zeta Energy Pvt. Ltd.	Solarxl Zeta Energy Pvt. Ltd.	Gadag, Karnataka	201	0	201	31.03.2025	---	---	Wind
345.	Seven Renewable Power Pvt. Ltd.	Seven Renewable Power Pvt. Ltd.	Bangalore, Karnataka	150	0	150	30.03.2025	---	---	Wind
346.	TPREL 288 MW Mudhol Wind Project	Tata Power Renewable Energy Ltd.	Bagalkot, Karnataka	288	0	288	01.10.2024	---	---	Wind
347.	Zenataris Renewable Energy Pvt. Ltd.	Ecoren Energy India Pvt. Ltd.	Bellary, Karnataka	300	0	300	30.06.2024	31.12.2024	---	Wind

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
348.	TPREL 112MW Koppal Wind Project	Tata Power Renewable Energy Ltd.	Koppal, Karnataka	112	0	112	01.10.2024	---	---	Wind
349.	TP Saurya Limited 200 MW Gadag Wind Project	TP Saurya Ltd.	Gadag, Karnataka	200	0	200	31.10.2024	---	---	Wind
350.	TREPL 288 MW Gadag Wind Project	Tata Power Renewable Energy Ltd.	Bagalkot, Karnataka	288	0	288	01.10.2024	---	---	Wind
351.	TPREL 340 MW Gadag Wind Project	Tata Power Renewable Energy Ltd.	Gadag, Karnataka	340	0	340	31.10.2024	---	---	Wind
352.	Wind Project under FDRE	Vena Energy Aura Pvt. Ltd.	Koppal Karnataka	100	0	100	31.12.2026	---	Wind-105.6 MW Solar-80 MWp	Hybrid
353.	Gudadur C & I Project	Vena Energy Aura Pvt. Ltd.	Koppal, Karnataka	24	0	24	31.10.2025	---	---	Wind
354.	ABEnergia Green Hybrid One	ABEnergia Renewables Pvt. Ltd.	Agar, Madhya Pradesh	99	0	99	31.12.2024	---	---	Wind
355.	Resco Global Wind Services Pvt. Ltd. MP	RESCO Global Wind Services Pvt. Ltd. (Inoxgfl Group Co.)	Agar, Madhya Pradesh	411	0	411	31.03.2025	---	---	Wind
356.	ReNew Urja Shachar Pvt. Ltd.	ReNew Power Pvt. Ltd.	Ujjain, Madhya Pradesh	300	0	300	30.06.2025	---	---	Wind
357.	REMCL , 1000 MW, RE RTC	Sprng Akshaya Urja Pvt. Ltd.	Dhar, Madhya Pradesh	188	0	188	30.06.2025	---	---	Wind
358.	VEH Jayin Renewables Pvt. Ltd.	VEH Jayin Renewables Pvt. Ltd.	Rajgargh, Madhya Pradesh	151.8	0	151.8	15.09.2025	31.12.2025	---	Wind
359.	VEH Jayin Renewables Pvt. Ltd.	VEH Jayin Renewables Pvt. Ltd.	Dhar, Madhya Pradesh	50	0	50	28.08.2024	31.10.2025	---	Wind

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
360.	184 MW Wind Portion at Osmanabad of Solar Wind Hybrid Project for Ultratech	ABREL (RJ) Projects Limited	Osmanabad, Maharashtra	184	0	184	31.05.2025	31.05.2025	---	Wind
361.	C&I (CTU Connected Wind)	Teq Green Power XI Pvt. Ltd. (O2 Renewable Energy III Pvt. Ltd.)	Bid, Maharashtra	50	0	50	30.09.2024	30.11.2024	---	Wind
362.	300 MW Wind Power Project	Renew Tej Shakti Pvt. Ltd.	Bid, Maharashtra	300	0	300	30.04.2025	---	---	Wind
363.	ReNew Green MHP Two Pvt. Ltd.	RENEW POWER PVT. LTD	Bid, Maharashtra	52.8	0	52.8	31.07.2024	31.12.2024		Wind
364.	Serentica Renewables India 4 Pvt. Ltd. Kallam 350 MW	Serentica Renewables India 4 Pvt. Ltd.	Osmanabad, Maharashtra	100	0	100	31.12.2024	---	---	Wind
365.		Serentica Renewables India 4 Pvt. Ltd.	Osmanabad, Maharashtra	100	0	100	31.03.2025	---	---	Wind
366.		Serentica Renewables India 4 Private Limited	Osmanabad, Maharashtra	150	0	150	31.03.2025	---	---	Wind
367.	Serentica Renewables India Pvt. Ltd. 200MW Kallam	Serentica Renewables India Pvt. Ltd.	Solapur, Maharashtra	200	0	200	31.03.2025	---	---	Wind
368.	Serentica Renewables India Pvt. Ltd.100MW_Solapur	SERENTICA RENEWABLES INDIA Pvt. Ltd.	Osmanabad, Maharashtra	100	0	100	31.03.2025	---	---	Wind
369.	Serentica Renewables India Pvt. Ltd._200MW_Kallam	SERENTICA RENEWABLES INDIA Pvt. Ltd.	Osmanabad, Maharashtra	100	0	100	31.03.2025	---	---	Wind
370.	TPREL 101 MW Kallam Wind Project	Tata Power Renewable Energy Ltd.	Osmanabad, Maharashtra	101	0	101	01.10.2024	---	---	Wind

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
371.	TP Saurya Limited 100 MW Koral Wind project	TP Saurya Limited	Osmanabad, Maharashtra	100	100	0	31.03.2023	31.01.2024	Commissioned.	Wind
372.	TPREL 101 MW FDRE Kallam Wind Project	TATA POWER RENEWABLE ENERGY Ltd.	Osmanabad, Maharashtra	101	0	101	01.10.2024	---	---	Wind
373.	VEH Aarush Renewables Pvt. Ltd.	VEH Aarush Renewables Pvt. Ltd.	Latur, Maharashtra	201	0	201	31.12.2024	31.08.2025	---	Wind
374.	REMCL , 1000 MW, RE RTC	Sprng Akshaya Urja Pvt. Ltd	Dindigul, Tamil Nadu	52.8	0	52.8	30.06.2025	---	---	Wind
375.	TPREL 198MW Karur Wind Project	Tata Power Renewable Energy Limited	Karur, Tamil Nadu	198	0	198	01.10.2024	---	---	Wind
376.	Ayana Renewable Hybrid Power Four plant (C & I) RTC Project	AYANA RENEWABLE POWER FOUR Pvt. Ltd.	Aspiri, Andhra Pradesh	53	0	53	31.03.2025	30.06.2025	---	Wind
377.	1200 MW ISTS-connected Hybrid Power Projects (Tranche-III)	Amp Energy Green Eight Pvt. Ltd. (AMP Energy Green Pvt. Ltd.)	Barmer , Rajasthan	130	0	130	19.05.2025	---	Solar-112.5MW , Wind-44.1 MW	Hybrid
378.	1200 MW ISTS-connected Hybrid Power Projects (Tranche-III)	Adani Hybrid Energy Jaisalmer Five Ltd.	Gujarat	600	0	600	31.03.2025	---	Solar-570 MW , Wind-200 MW	Hybrid
379.	1200 MW ISTS-connected Hybrid Power Projects (Tranche-III)	ABC Renewable Energy Pvt. Ltd.	Jaisalmer, Rajasthan	380	0	380	30.6.2024	30.04.2025	Solar-380 MW ,Wind-126 MW	Hybrid

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
380.	400 MW ISTS-connected Round-the-clock (RTC) RE Power (RTC-1)	Renew Surya Roshni Pvt. Ltd.	Jaisalmer,Rajasthan, Osmanabad, Maharashtra, Koppal & Gadag, Karnataka	400	0	400	Actual Date of LTA Operationalization.	31.03.2025	Solar-400 MW Wind-300 MW + 300 MW + 300 MW Storage-8 MWh, 250 MW Wind component test charge commenced. 400 MW Solar Component Commissioned.	Hybrid
381.	1200 MW ISTS Connected RE Projects with assured Peak Power Supply in India (ISTS-VII)	Greenko AP01 IREP Pvt. Ltd.	Kurnool,Andhra Pradesh	900	0	900	31.12.2024		Solar - 1500 MW , Storage- 350 MWh	Hybrid
382.	1200 MW ISTS Connected RE Projects with assured Peak Power Supply in India (ISTS-VII)	Renew Surya Ojas Pvt. Ltd.	Koppal, Karnataka	300	0	300	11.12.2024		Solar-81 MW, Wind-322.25 MW, Storage-150 MWh 301.45 MW Wind component commissioned	Hybrid
383.	1200 MW ISTS-connected Hybrid Power Projects (Tranche-IV)	NTPC Renewable Energy Limited(450 MW)	Dayapar, Kutch, Gujarat	300	0	300	07.06.2024	31.03.2025	Solar – 300 MW Wind - 150 MW	Solar
384.				150	50	100	29.02.2024	30.06.2024		Wind
385.	Ayana Renewable Hybrid Power Four plant (C & I) RTC Project	Ayana Renewable Power Four Pvt. Ltd.	Kutch, Gujarat	93	0	93	31.03.2025	30.06.2025		Wind
386.	1200 MW ISTS-connected Hybrid Power Projects (Tranche-IV)	NLC India Limited	Tamil Nadu, Rajasthan	150	0	150	31.03.2024	31.01.2025	Solar-150 MW Wind- 50 MW	Hybrid

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
387.	1200 MW ISTS-connected Hybrid Power Projects (Tranche-IV)	AZURE POWER(Kotuma Wind Parks Pvt Ltd)	Jaisalmer, Rajasthan, Gadag, Karnataka	150	0	150	31.03.2023	31.01.2025	Solar - 150 MW Wind - 50 MW	Hybrid
388.	1200 MW ISTS-connected Hybrid Power Projects (Tranche-V)	Amp Energy Green Ten Pvt. Ltd. (AMP Energy Green Ten Pvt. Ltd.)	Barmer, Rajasthan	120	0	120	11.01.2023	18.11.2025	Solar -110 MW Wind-39.9 MW	Hybrid
389.	1200 MW ISTS-connected Hybrid Power Projects (Tranche-V)	NTPC Renewable Energy Limited (450 MW)	Gujarat	300	0	300	11.01.2023	16.05.2025	Solar-300 MW, Wind-150 MW	Solar
390.				150	0	150	11.01.2024	16.05.2025		Wind
391.	1200 MW ISTS-connected Hybrid Power Projects (Tranche-V)	TP Saurya Limited	Karnataka	600	0	600	11.01.2023	16.05. 2025	Solar-400MW Wind - 200 MW 100 MW Solar Component Commisioned.	Hybrid
392.	AMP Energy C and I Two Pvt. Ltd.	AMP Energy Green Pvt. Ltd.	Ahmedabad, Gujarat	49.7	0	49.7	19.06.2023	30.11.2024	Solar: 20 MW Wind: 29.7 MW	Hybrid
393.	1200 MW ISTS-connected Hybrid Power Projects (Tranche-IV)	Project Ten Renewables Power Pvt. Ltd.	Pavagada , Tumkur and Gajendragad , Gadag respectively Karnataka	450	0	450	28.12.2023	01.03.2025	Solar-350 MW, Wind-150 MW	Hybrid
394.	LJ RE Project Phase 1	RELIANCE INDUSTRIES Ltd.	Jamnagar, Gujarat	254.5	0	254.5	15.12.2024	31.12.2026	Solar-193.6 MW Wind-60.9 MW	Hybrid
395.	362 MW Solar Wind PSP Storage Hybrid Captive Project for Hindalco Industries Ltd.	ADITYA BIRLA RENEWABLES SUBSIDIARY LIMITED	Kutch,Gujarat	362	0	362	31.05.2025	---	---	Hybrid
396.	90 MW Wind-Solar Hybrid Captive Project.	CGE Renewables Pvt. Ltd.	Kutch, Gujarat	90	0	90	31.12.2025	---	Wind-30 MW Solar-60 MW	Hybrid

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
397.	170 MW Wind Solar Hybrid Project	CMES Jupiter Pvt. Ltd.	Belagavi, Karnataka	170	0	170	2025-26	31.03.2026	Wind: 100 MW Solar: 70 MW	Hybrid
398.	154MW Wind and 140MW solar Power Project	CMES JUPITER Pvt. Ltd.	Davangere, Karnataka	225	0	225	15.11.2023	30.11.2024	Wind: 154 MW Solar: 140 MW	Hybrid
399.	100 MW Solar park and 101 MW Wind power	CYCLIC ENERGY POWER Pvt. Ltd.	Bellary, Karnataka	200	0	200	15.01.2023	30.11.2024	Wind: 101 MW Solar: 100 MW	Hybrid
400.	Green Infra Wind Energy Ltd. 300.4 MW Solar and Wind Pavagada Project	GREEN INFRA WIND ENERGY Ltd.	Tumkur, Karnataka	300.4	0	300.4	31.12.2024	---	---	Hybrid
401.	FPEL UJWAL Pvt. Ltd.	FOURTH PARTNER ENERGY Pvt. Ltd.	Belgaum, Karnataka	68.9	29.7	39.2	01.12.2024	---	Wind: 48.6 MW Solar: 20.3 MW	Hybrid
402.	50 MW Wind Solar Hybrid Project	FPEL Ujwal Pvt. Ltd.	Shendur, Gondikuppi, Belagavi, Karnataka	50	0	50	2025-26	31.03.2026	Wind: 29.7 MW Solar: 20.3 MW	Hybrid
403.	175 MW Wind Solar Hybrid Project	Hero Rooftop Energy Pvt. Ltd.	Gadag, Karnataka	175	0	175	2025-26	31.03.2026	Wind: 75.6 MW Solar: 99.4 MW	Hybrid
404.	204.18 MW Wind Solar Hybrid Project	IRIS Renewables Two Pvt. Ltd.	Gadag, Karnataka	204.18	0	204.18	2025-26	31.03.2026	Wind: 98.7 MW Solar: 302.88 MW	Hybrid
405.	25 MW Wind Solar Hybrid Project	TEPSOL Photovoltaic Power Ventures Ltd.	Ballutagi & Goger, Koppal & Gadag, , Karnataka	25	0	25	2025-26	31.03.2026	Wind: 13.2 MW Solar: 11.8 MW	Hybrid
406.	25 MW Wind Solar Hybrid Project	Mysore Renewables India Pvt. Ltd.	Tumkur, Karnataka	25	0	25	2025-26	31.03.2026	Wind 16.6 MW Solar 8.4 MW	Hybrid
407.	50 MW Wind Solar Hybrid Project	Ravindra Energy KNSP1 Pvt. Ltd.	Honwad, Vijayapura, Karnataka	50	0	50	2025-26	31.03.2026	Wind: 34 MW Solar: 16 MW	Hybrid
408.	Serentica Renewables India Pvt. Ltd.300 MW	Serentica Renewables India 1 Pvt. Ltd.	Koppal , Karnataka	100	0	100	30.09.2024	30.11.2024	Wind: 204 MW Solar: 195.8 MW	Hybrid

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
409.	Serentica Renewables India Pvt. Ltd.300 MW	Serentica Renewables India 1 Pvt. Ltd.	Koppal, Karnataka	200	0	200	30.09.2024	30.11.2024	Wind: 204 MW Solar: 195.8 MW	Hybrid
410.	Serentica Renewables India Pvt. Ltd. – Gadag 285 MW Hybrid	Serentica Renewables India Pvt. Ltd.	Gadag, Karnataka	180	0	180	01.10.2024	---	Wind: 270 MW Solar: 200 MW	Hybrid
411.	Serentica Renewables India Pvt. Ltd. – Gadag 285 MW Hybrid	Serentica Renewables India Pvt. Ltd.	Gadag, Karnataka	105	0	105	01.10.2024	---	Wind: 270 MW Solar: 200 MW	Hybrid
412.	Serentica Renewables India Pvt. Ltd.- Hybrid	Serentica Renewables India Pvt. Ltd.	Dharwad, Karnataka	150	0	150	30.06.2025	---	Wind: 174 MW Solar: 153 MW	Hybrid
413.	Serentica Renewables India Pvt. Ltd. – Gadag 285 MW Hybrid	Serentica Renewables India Pvt. Ltd.	Gadag, Karnataka	50	0	50	31.03.2025	---	Wind: 58 MW Solar: 51 MW	Hybrid
414.	Serentica Renewables India Pvt. Ltd. – Gadag 285 MW Hybrid	Serentica Renewables India Pvt. Ltd.	Dharwad, Karnataka	50	0	50	31.03.2025	---	Wind: 58 MW Solar: 51 MW	Hybrid
415.	Serentica Renewables India Pvt. Ltd. – Gadag 285 MW Hybrid	Serentica Renewables India Pvt. Ltd.	Dharwad, Karnataka	50	0	50	31.03.2025	---	Wind: 58 MW Solar: 51 MW	Hybrid
416.	Serentica Renewables India Pvt. Ltd. – Gadag 285 MW Hybrid	Serentica Renewables India Pvt. Ltd.	Gadag, Karnataka	50	0	50	31.03.2025	---	Wind: 58 MW Solar: 51 MW	Hybrid
417.	SolarXL Beta Energy Pvt. Ltd.Solar Wind Hybrid Project	Solarxl Beta Energy Pvt. Ltd.	Koppal, Karnataka	207	0	207	31.12.2024	---	Solar-137 MW Wind- 70 MW	Hybrid
418.	----	CMES Jupiter Pvt. Ltd.	Chikkodi , Belagavi, Karnataka	170	0	170	2023-24	31.03.2025	Solar- 70 MW Wind- 100 MW	Hybrid
419.	----	FPEL Ujwal Pvt. Ltd.	Nippani , Belagavi, Karnataka	68.9	0	68.9	2023-24	31.03.2025	Solar- 20.3 MW Wind- 48.6 MW	Hybrid

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
420.	----	Clean Max Pvt. Ltd.	Jagalur , Davanagere, Karnataka	61.3	0	61.3	2023-24	31.03.2025	Solar- 25 MW Wind- 36.3 MW	Hybrid
421.	----	Hero Rooftop Energy Pvt. Ltd.	Mundargi , Gadag, Karnataka	175	0	175	2023-24	31.03.2025	Solar- 99.4 MW Wind- 75.6 MW	Hybrid
422.	----	TEPSOL Photovoltaic Power Venturs (P) Ltd.	Yelburga & Gajendragad , Koppal & Gadag, Karnataka	25	0	25	2023-24	31.03.2025	Solar- 11.8 MW Wind- 13.2 MW	Hybrid
423.	----	FPEL Ujwal Pvt. Ltd.	Nippani , Belagavi, Karnataka	68.9	29.7	39.2	2024-25	31.03.2025	Solar- 20.3 MW Wind- 48.6 MW	Hybrid
424.	----	CMES Jupiter Pvt. Ltd.	Chikkodi , Belgavi, Karnataka	170	0	170	2025-26	31.03.2026	Solar- 70 MW Wind- 100 MW	Hybrid
425.	83.4 MW Hybrid Project Utcl MP	ABREL (MP) Renewables Limited	Dhar,Madhya Pradesh	83.4	0	83.4	30.08.2023	31.12.2024	Wind: 50.4 MW Solar: 33 MW	Hybrid
426.	137.02 MW Hybrid Project Grasim MP	ABREL Solar Power Ltd.	Dhar,Madhya Pradesh	137.02	0	137.02	29.09.2023	31.12.2024	Wind: 97.02 MW Solar: 40 MW	Hybrid
427.	ReNew Green Energy Solutions Pvt. Ltd.	RENEW POWER Pvt. Ltd.	Dhar,Madhya Pradesh	100	0	100	01.07.2024	30.11.2024	---	Hybrid
428.	VEH Wind Energy Pvt. Ltd (C & I Project.)	VEH Wind Energy Pvt. Ltd.	Rajgargh,Madhy a Pradesh	75	0	75	15.12.2025	31.03.2026	Wind: 66 MW Solar: 9 MW	Hybrid
429.	200 MW Wind Solar Hybrid Project Captive	Continuum MP Windfarm Development Pvt. Ltd.	Ratlam,Mandsa ur,Madhya Pradesh	200	156.15	43.85	31.06.2024	31.12.2024	Wind: 99.9 MW Solar: 131.15 MW	Hybrid
430.	Renew Green Energy Solutions Pvt. Ltd.	Renew Power Pvt. Ltd	Solapur, Maharashtra	600	0	600	31.03.2024	30.06.2024	Solar-403 MW Wind- 600 MW	Hybrid

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
431.	C& I (Hybrid- Solar- 50 MW, Wind- 100 MW)	Teq Green Power XI Pvt. Ltd. (O2 Renewable Energy III Pvt. Ltd.)	Ahmadnagar, Maharashtra	150	0	150	31.12.2024	---	Solar- 50 MW , Wind- 100 MW	Hybrid
432.	Teq Green Power XI Private Limited Hybrid Power Project (Third Party- C & I Project.)	TEQ Green Power XI Pvt. Ltd.	Ahmadnagar, Maharashtra	155	0	155	31.12.2024	---	Solar-56MW Wind-99MW	Hybrid
433.	TSPPL Beed Maharashtra Project	Torrent Power Ltd.	Ahmadnagar , Maharashtra	300	0	300	31.12.2024	---	Solar- 160 MW Wind- 408 MW	Hybrid
434.	390 MW Solar Wind PSP Storage Hybrid Captive Project for Hindalco Industries Ltd.	Aditya Birla Renewables Subsidiary Ltd.	Barmer, Rajasthan	390	0	390	31.05.2025	28.02.2026	Wind-210 MW Solar-180 MW	Hybrid
435.	AMP Energy Green Three Pvt. Ltd. Grid Connected Captive project.	AMP Energy Green Pvt. Ltd.	Barmer,	50	0	50	31.12.2024	---	Wind-16.5 MW Solar- 50 MW	Hybrid
436.	BN Project 1	BN Hybrid Power-1 Private Limited	Barmer, Rajasthan	400	0	400	30.06.2025	---	Wind -150 MW Solar- 250 MW	Hybrid
437.	300 MW RE Hybrid Grid Connected Captive Project.	RABHCO Projects	Barmer,	300	0	300	30.04.2025	---	---	Hybrid
438.	BND Project 1	BN Dispatchable-1 Private Limited	Barmer, Rajasthan	400	0	400	30.09.2025	---	Wind -150 MW Solar- 250 MW	Hybrid
439.	BN Project 2	BN Hybrid Power-1 Private Limited	Barmer, Rajasthan	400	0	400	30.09.2025	---	Wind -150 MW Solar- 250 MW	Hybrid
440.	DVC Lakadiya Solar	Avaada InClean Pvt Ltd.	Lakadiya, Gujarat	300	0	300	31.03.2025		Under Construction	Solar
441.	MSEDCL-Talegaon	Avaada SunEnergy Pvt. Ltd.	Talegaon, Maharshtra	25	0	25	31.07.2024		Under Construction	Solar
442.	Surendranagar GUVNL - II	Avaada Sunrise Energy Pvt Ltd.	Surendranagar , Gujarat	280	0	280	31.01.2025		Under Construction	Solar

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
443.	RUVNL Badnu	Avaada Solar Power Pvt Ltd	Badnu Bikaner, Rajasthab	200	0	200	31.03.2025		Under Construction	Solar
444.	SECI - Lakadiya	Avaada GJSustainable Pvt Ltd [Lakadiya-SECI]	Lakadiya, Gujarat	200	0	200	31.03.2025		Under Construction	Solar
445.	Total;			74960.12	5629.91	69330.21				

Under Develoment Renewable Energy Capacity other than Solar Parks All Across the Country

S.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/Wind/ Hybrid)
							Scheduled	Anticipated		
1.	150 MW Grid Connected Floating Solar PV Plants	ReNew Solar Power Pvt. Ltd.	Rihand Dam, Sonebhadra ,	50	0	0	03.02.2022	03.02.2022	Matter is in APTEL and subjudice.	Solar
2.	150 MW Grid Connected Floating Solar PV Plants	ReNew Solar Power Pvt. Ltd.	Rihand Dam, Sonebhadra ,	50	0	0	03.02.2022	03.02.2022	Matter is in APTEL and subjudice.	Solar

S.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/Wind/ Hybrid)
							Scheduled	Anticipated		
3.	150 MW Grid Connected Floating Solar PV Plants	Shapoorji Pallonji Infrastructure Capital Company Pvt. Ltd.	Rihand Dam, Sonebhadra ,	50	0	0	03.02.2022	03.02.2022	50 MW PPA terminated by SECI as upheld by UPERC.	Solar
4.	1200 MW ISTS Connected Solar PV Projects (ISTS-VIII)	AMP Energy Green Four Pvt. Ltd.	Barmer, Rajasthan	100	0	0	---	---	PPA yet to be signed.	Solar
5.	1200 MW ISTS Tranche-X	Project Eight Renewable Power Pvt. Ltd.	Koppal Karnataka	300	0	0	---	---	Connectivity yet to be received.	Solar
6.	1200 MW ISTS Tranche-X	Solar One Energy Pvt. Ltd.	Yet to be decided.	300	0	0	---	---	---	Solar
7.	1200 MW ISTS Tranche-X	Project Eight Renewable Power Pvt. Ltd.	Gadag, Karnataka	300	0	0	---	---	Connectivity yet to be received.	Solar
8.	1200 MW ISTS Tranche-X	Solar One Energy Private Limited	Yet to be decided.	300	0	0	---	---	---	Solar
9.	2000 MW ISTS Tranche-XI	Eden Renewable Cadet Private Limited	Yet to be decided.	300	0	0	---	---	PPA yet to be signed.	Solar
10.	1785 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-IV)	Calpine Subsico Solar Energy Pvt. Ltd.	Aau, Jodhpur, Rajasthan	90	0	0	31.03.2024	31.03.2024	90 MW PPA is terminated due to non-compliance of conditions.	Solar
11.	1785 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-IV)	Hera Sun Power Private Limited	Sawa,Barmer, Rajasthan	20	0	0	29.11.2023		20 MW PPA is terminated due to non-compliance of conditions.	Solar
12.	FEPL 100 MW Kunta	FIRST ENERGY Pvt. Ltd.	Anantapur, Andhra Pradesh	100	0	0	30.06.2025	---	---	Solar

S.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/Wind/ Hybrid)
							Scheduled	Anticipated		
13.	ACME Sun Power Pvt. Ltd.	Acme Sun Power Pvt. Ltd.	Devbhoomi Dwarka ,	400	0	0	25.12.2025	---	---	Solar
14.	ACME Cleantech Solutions Pvt. Ltd._300MW	ACME CLEANTECH SOLUTIONS Pvt. Ltd.	Kutch, Gujarat	300	0	0	31.03.2026	---	---	Solar
15.	HR Sabarmati 240 MW Solar PV Project (GUVNL	HR Sabarmati Pvt. Ltd.	Patan, Gujarat	240	0	0	31.03.2025	---	---	Solar
16.	MORAVA SOLAR Pvt. Ltd.	MORAVA SOLAR Pvt. Ltd.	Jamnagar, Gujarat	60	0	0	25.03.2026	---	---	Solar
17.	Solar Power Project at Lakadia	RENEW SOLAR (SHAKTI EIGHT) Pvt. Ltd.	Kutch, Gujarat	200	0	0	31.03.2026	---	---	Solar
18.	Solar Power Project at Lakadia	RENEW SOLAR (SHAKTI EIGHT) Pvt. Ltd.	Kutch , Gujarat	100	0	0	31.03.2026	---	---	Solar
19.	Sprng Energy Private Limited 250MW (NHPC)	SPRNG ENERGY Pvt. Ltd.	Fatehgarh, Jaisalmer, Rajasthan	100	0	0	25.04.2026	---	---	Solar
20.		SPRNG ENERGY Pvt. Ltd.	Fatehgarh, Jaisalmer, Rajasthan	150	0	0	25.04.2026	---	---	Solar
21.	TPREL 200MW FDRE GS Koppal Solar Project	Tata Power Renewable Energy Ltd.	Gadag, Karnataka	200	0	0	31.03.2026	---	---	Solar
22.	-----	Enerparc Solar Power 5 Pvt. Ltd.	Mundarga ,Yadgiri , Karnataka	50	0	0	31.03.2026	---	Private Solar Park)	Solar
23.	-----	Enerparc Solar Power 4 Pvt. Ltd.	Mundarga ,Yadgiri Karnataka	50	0	0	31.03.2026	---	(Private Solar Park)	Solar

S.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/Wind/ Hybrid)
							Scheduled	Anticipated		
24.	Decentralized solar projects of 300 MW in Pavagada Solar Park	Karnataka Solar Power Development Corporation Ltd.	Tumkur Karnataka	300	0	0	31.12.2025	---	---	Solar
25.	TPREL 400MW Koppal Solar Project	Tata Power Renewable Energy Ltd	Koppal Karnataka	400	0	0	01.06.2025	---	---	Solar
26.	BLE Agar Malwa MP RE Project	Blue Leaf Energy Renewables Pvt. Ltd.	Agar, Madhya Pradesh	235	0	0	30.06.2025	---	---	Solar
27.	Juniper Green Ray Two Pvt. Ltd.	Juniper Green Ray Two Pvt. Ltd.	Solapur, Maharashtra	350	0	0	01.10.2025	---	---	Solar
28.	145 MW Grid connected Solar PV Power Project at Kachrala	MAHAGENCO	Chandrapur Maharashtra	145	0	0	31.12.2026	---	---	Solar
29.	170 MW Grid Connected Solar PV Project At Washim Maharashtra	MAHAGENCO	Washim Maharashtra	130	0	0	31.12.2025	---	---	Solar
30.	170 MW Grid Connected Solar PV Project At Washim Maharashtra	MAHAGENCO	Washim Maharashtra	40	0	0	31.12.2025	---	---	Solar
31.	75 MW Grid connected Solar PV Power Project at Yavatmal	MAHAGENCO	Yavatmal ,Maharashtra	75	0	0	31.12.2025	---	---	Solar
32.	ACME Cleantech Solutions Pvt. Ltd.	Acme Solar Holdings Pvt. Ltd.	Bikaner, Rajasthan	300	0	0	31.05.2025	---	Captive	Solar
33.	ACME Cleantech Solutions Pvt. Ltd. 350MW	ACME CLEANTECH SOLUTIONS Pvt. Ltd.	Jaisalmer , Rajasthan	350	0	0	31.03.2026	---	---	Solar

S.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/Wind/ Hybrid)
							Scheduled	Anticipated		
34.	ACME Cleantech Solutions Pvt. Ltd.400MW	Acme Cleantech Solutions Pvt. Ltd.	Jaisalmer, Rajasthan	400	0	0	16.06.2025	---	---	Solar
35.	ACME Heergarh Powertech Pvt. Ltd.	Acme Heergarh Powertech Pvt. Ltd.	Jodhpur, Rajasthan	50	0	0	16.06.2025	---	---	Solar
36.	ACME Cleantech Solutions Pvt. Ltd. 350MW	ACME CLEANTECH SOLUTIONS Pvt. Ltd.	Bikaner , Rajasthan	350	0	0	31.03.2026	---	---	Solar
37.	ACME Cleantech Solutions Pvt. Ltd. 250MW	ACME CLEANTECH SOLUTIONS Pvt. Ltd.	Jaisalmer, Rajasthan	250	0	0	31.03.2026	---	---	Solar
38.	AKRIPL Bikaner Solar 1	Ak Renewable Infra Pvt. Ltd.	Bikaner, Rajasthan	300	0	0	30.06.2025	---	---	Solar
39.	Abu Renewables India Pvt. Ltd.	Abu Renewables India Pvt. Ltd.	Jodhpur, Rajasthan	340	0	0	31.12.2025	---	---	Solar
40.	Ground mounted Solar Power Project at Barmer ISTS	AUXO SUNLIGHT Pvt. Ltd.	Barmer , Rajasthan	300	0	0	30.09.2026	---	---	Solar
41.	Adani Renewable Energy Holding Eighteen Pvt. Ltd.	ADANI RENEWABLE ENERGY HOLDING EIGHTEEN Pvt. Ltd.	Jodhpur , Rajasthan	600	0	0	30.06.2024	---	---	Solar
42.	Jhanphli Kalan Solar Project	APRAAVA ENERGY Pvt. Ltd.	Barmer , Rajasthan	250	0	0	07.03.2026	---	---	Solar
43.	AM Green Energy Pvt. Ltd.Rajasthan Captive Project.	AM GREEN ENERGY Pvt. Ltd.	Bikaner , Rajasthan	300	0	0	31.05.2025	---	---	Solar
44.	FEPL 200MW Bhadla FEPL 100 MW Bikaner	First Energy Pvt. Ltd.	Jodhpur, Rajasthan	200	0	0	02.05.2025	---	---	Solar

S.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/Wind/ Hybrid)
							Scheduled	Anticipated		
45.		First Energy Pvt. Ltd.	Bikaner , Rajasthan	100	0	0	30.05.2025	---	---	Solar
46.	Fatehgarh 4 GICWTL Solar 300 MW	Green Infra Clean Wind Technology Limited	Barmer , Rajasthan	300	0	0	28.02.2026	---	---	Solar
47.	Fatehgarh 4 GICSFL Solar 110 MW Land Based and TBD	Green Infra Clean Solar Farms Limited	Barmer , Rajasthan	110	0	0	01.06.2025	28.02.2026	---	Solar
48.	GICEGL_Bhadla_III_300 MW Land Based and TBD.	Green Infra Clean Energy Generation Ltd.	Pokran, Jaisalmer, Rajasthan	300	0	0	01.06.2025	01.07.2028	---	Solar
49.	Khaba Renewable Energy Pvt. Ltd.	Khaba Renewable Energy Pvt. Ltd.	Barmer, Rajasthan	300	0	0	31.12.2025	---	---	Solar
50.	500 MW Solar Power Project in Barmer	Renew Samir Shakti Pvt. Ltd.	Barmer, Rajasthan	300	0	0	31.12.2023	---	---	Solar
51.	500 MW Solar Power Project in Barmer	Renew Solar (Shakti Five) Pvt. Ltd.	Barmer, Rajasthan	400	0	0	31.12.2023	---	---	Solar
52.	600 MW Solar Power Project in Rajasthan	RENEW SOLAR (SHAKTI SIX) Pvt. Ltd.	Jodhpur , Rajasthan	600	0	0	30.06.2026	---	---	Solar
53.	Sourya Manthan Renewable Energy Pvt. Ltd.	Statkraft India	Bikaner , Rajasthan	100	0	0	30.06.2025	---	---	Solar
54.	Serentica Renewables India Pvt. Ltd._Hybrid_Bhadla III	Serentica Renewables India Pvt. Ltd.	Bikaner , Rajasthan	300	0	0	30.06.2025	---	---	Solar
55.	Sprng Power Pvt. Ltd.	Sprng Power Pvt. Ltd.	Barmer , Rajasthan	400	0	0	30.06.2027	---	---	Solar

S.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/Wind/ Hybrid)
							Scheduled	Anticipated		
56.	Sprng Pavana Urja Pvt. Ltd.	Sprng Pavana Urja Pvt. Ltd.	Barmer , Rajasthan	400	0	0	31.12.2026	---	---	Solar
57.	Shikhar Surya One Pvt. Ltd.	Shikhar Surya (One) Pvt. Ltd.	Bikaner , Rajasthan	300	0	0	30.09.2025	---	---	Solar
58.	Sprng Energy Pvt. Ltd.400 MW	Sprng Energy Pvt. Ltd.	Barmer, Rajasthan	400	0	0	31.12.2025	---	---	Solar
59.	300 MW Bhadla 3 Solar project	Solarcraft Power India 4 Pvt. Ltd.	Jaisalmer , Rajasthan	150	0	0	16.06.2025	---	---	Solar
60.		Solarcraft Power India 4 Pvt. Ltd.	Jaisalmer , Rajasthan	110	0	0	16.06.2025	---	---	Solar
61.		SOLARCRAFT POWER INDIA 4 Pvt. Ltd.	Jaisalmer, Rajasthan	50	0	0	16.06.2025	---	---	Solar
62.	BARMER SOLAR PARK PROJECT	JUNIPER GREEN STELLAR Pvt. Ltd.	Barmer, Rajasthan	300	0	0	31.12.2026	---	---	Solar
63.	Serentica Renewables India 11 Private Limited_300MW Barmer	SERENTICA RENEWABLES INDIA 11 Pvt. Ltd.	Ajmer, Rajasthan	300	0	0	31.05.2026	---	---	Solar
64.	Sunsure SolarPark RJ One Pvt Ltd_Project 4	SUNSURE SOLARPARK RJ ONE Pvt. Ltd.	Bikaner, Rajasthan	50	0	0	31.03.2026	---	---	Solar
65.	Sunsure SolarPark RJ One Pvt. Ltd .Project 5	SUNSURE SOLARPARK RJ ONE Pvt. Ltd.	Bikaner, Rajasthan	50	0	0	31.03.2026	---	---	Solar
66.	Sunsure Solarpark Fourteen Pvt. Ltd. Project 1	SUNSURE SOLARPARK FOURTEEN Pvt. Ltd.	Bikaner, Rajasthan	300	0	0	31.03.2027	---	---	Solar
67.	Sunsure SolarPark RJ One Pvt Ltd_Project 1	SUNSURE SOLARPARK RJ ONE Pvt. Ltd.	Bikaner, Rajasthan	50	0	0	31.10.2025	---	---	Solar

S.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/Wind/ Hybrid)
							Scheduled	Anticipated		
68.	Sunsure SolarPark RJ One Pvt Ltd_Project 2	SUNSURE SOLARPARK RJ ONE Pvt. Ltd.	Bikaner, Rajasthan	50	0	0	31.12.2025	---	---	Solar
69.	Sunsure SolarPark RJ One Pvt Ltd_Project 3	SUNSURE SOLARPARK RJ ONE Pvt. Ltd.	Bikaner, Rajasthan	50	0	0	28.02.2026	---	---	Solar
70.	SC17 Bikaner 3 300 MW solar project	Solarcraft Power India 17 Pvt. Ltd.	Bikaner , Rajasthan	300	0	0	31.12.2025	---	---	Solar
71.	Project 1 400 MW Solar Park Bikaner Rajasthan	SUNBREEZE RENEWABLES NINE Pvt. Ltd.	Bikaner, Rajasthan	400	0	0	01.05.2025	---	---	Solar
72.	Project 2 1000 MW Solar Park Bikaner Rajasthan	SUNBREEZE RENEWABLES NINE Pvt. Ltd.	Bikaner, Rajasthan	1000	0	0	01.05.2025	---	---	Solar
73.	Tepsol Sun Sparkle Pvt. Ltd.	TEPSOL SUN SPARKLE Pvt. Ltd.	Jaisalmer, Rajasthan	400	0	0	30.09.2025	---	---	Solar
74.	GICSFL_Barmer_I_130 MW	GREEN INFRA CLEAN SOLAR FARMS Ltd.	Barmer, Rajasthan	130	0	0	01.06.2027	31.12.2029	---	Solar
75.	GIRPL_Barmer_I_600 MW	GREEN INFRA RENEWABLE PROJECTS Ltd.	Jaisalmer, Rajasthan	600	0	0	01.06.2027	---	---	Solar
76.	Juniper Bhadla Solar Park	JUNIPER GREEN INDIA SIX Pvt. Ltd.	Jodhpur, Rajasthan	300	0	0	31.03.2027	---	---	Solar
77.	NTPC REL 650MW SOLAR PROJECT AT BIKANER	NTPC RENEWABLE ENERGY Ltd.	Bikaner, Rajasthan	650	0	0	30.12.2025	---	---	Solar
78.	Deshraj Solar 300 MW Solar Photovoltaic Project	Deshraj Solar Energy Pvt. Ltd.	Bikaner, Rajasthan	300	0	0	31.12.2026	---	---	Solar
79.	Barmer Solar Project by Juniper	JUNIPER GREEN ENERGY Pvt. Ltd.	Barmer, Rajasthan	300	0	0	30.06.2028	---	---	Solar

S.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/Wind/ Hybrid)
							Scheduled	Anticipated		
80.	JGEPL ISTS Solar Project at Ramgarh Rajasthan	JUNIPER GREEN ENERGY Pvt. Ltd.	Jaisalmer, Rajasthan	300	0	0	30.06.2028	---	---	Solar
81.	SSPPL Motigarh 1 Solar Project	SHUDH SOLAR POWER Pvt. Ltd.	Bikaner, Rajasthan	250	0	0	31.05.2025	---	---	Solar
82.	Solar Park Teq Green Power XV Pvt. Ltd.	TEQ GREEN POWER XV Pvt. Ltd.	Jaisalmer, Rajasthan	300	0	0	30.09.2026	---	---	Solar
83.	Furies Solren 300 MW Solar Photovoltaic Project Under SJVN Tender for ISTS	Furies Solern Pvt. Ltd.	Bikaner, Rajasthan	300	0	0	31.01.2026	30.04.2026	---	Solar
84.	Land BG Based Utility Projects	Semcorp Green Infra Private Limited.	Rajasthan	300	0	0	01.06.2025	---	---	Solar
85.	GICWL_FATEHGARH_IV_3 00 MW HRSEPL 250MW Solar PV PROJECT	GREEN INFRA CLEAN WIND Ltd.	Jaisalmer, Rajasthan	300	0	0	01.06.2027	---	---	Solar
86.	Pravat Renewables India Project Pvt. Ltd.	HINDUJA RENEWABLES ENERGY Pvt. Ltd.	Barmer, Rajasthan	250	0	0	07.03.2026	---	---	Solar
87.		PRAVAT RENEWABLES INDIA PROJECT Pvt. Ltd.	Jaisalmer, Rajasthan	300	0	0	01.04.2027	---	---	Solar
88.	Land BG Based Utility Projects	Semcorp Green Infra Private Limited.	Rajasthan	300	0	0	31.05.2027	---	---	Solar
89.	Ground mounted Solar Power Project II at Barmer ISTS	RENEW SUN POWER Pvt. Ltd.	Barmer, Rajasthan	300	0	0	30.09.2026	---	---	Solar
90.	Solar Park Teq Green Power XV Pvt. Ltd.	TEQ GREEN POWER XV Pvt. Ltd.	Jaisalmer, Rajasthan	95	0	0	30.06.2025	---	---	Solar

S.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/Wind/ Hybrid)
							Scheduled	Anticipated		
91.	Sunsure SolarPark RJ One Pvt Ltd_Project2	SUNSURE ENERGY Pvt. Ltd.	Bikaner, Rajasthan	50	0	0	31.12.2025	---	---	Solar
92.	Furies Solren 300 MW Solar Photovoltaic Project Under NTPC Tender for ISTS	Furies Solern Pvt. Ltd.	Davangere, Karnataka	300	0	0	31.01.2026	06.07.2026	---	Solar
93.	300MW HHPL Solar Project	HAZEL HYBREN Pvt. Ltd.	Jaisalmer, Rajasthan	300	0	0	30.01.2026	---	---	Solar
94.	300 MW Bikaner Project	HAZEL HYBREN Pvt. Ltd.	Bikaner, Rajasthan	300	0	0	30.01.2026	---	---	Solar
95.	UTKRRISHT SOLAR ENERGY Pvt. Ltd. 300MW SOLAR PARK	UTKRRISHT SOLAR ENERGY PVT LTD	Barmer, Rajasthan	300	0	0	30.12.2025	---	---	Solar
96.	Enfinity Global Surya Kiran Pvt.Ltd. 300 MW Barmer	EG INDIA HOLDINGS B.V.	Barmer, Rajasthan	300	0	0	01.07.2026	---	---	Solar
97.	Andhra Pradesh Resco Rooftop Pvt. Ltd.300 MW Barmer 1	EG INDIA HOLDINGS B.V.	Barmer, Rajasthan	300	0	0	01.07.2026	---	---	Solar
98.	Enren I Energy Pvt. Ltd.	ENREN-I ENERGY Pvt. Ltd.	Barmer, Rajasthan	300	0	0	25.02.2026	---	---	Solar
99.	Gamma Renewables India Project One Pvt. Ltd.	GAMMA RENEWABLES INDIA PROJECT ONE Pvt. Ltd.	Barmer, Rajasthan	300	0	0	30.04.2026	---	---	Solar
100.	JGEPL Bikaner III ISTS Solar	JUNIPER GREEN ENERGY Pvt. Ltd.	Bikaner, Rajasthan	200	0	0	30.09.2027	---	Application Withdrawn for termination.	Solar
101.	JGEPL F4S2 Solar Project	JUNIPER GREEN ENERGY Pvt. Ltd.	Barmer, Rajasthan	50	0	0	31.12.2027	---	---	Solar
102.	Ground Mounted Solar Project at Rajasthan ISTS Bhadla III	RENEW SOLAR (SHAKTI SIX) Pvt. Ltd.	Jodhpur, Rajasthan	400	0	0	30.06.2026	---	---	Solar

S.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/Wind/ Hybrid)
							Scheduled	Anticipated		
103.	2000 MW ISTS-connected Wind Power Projects (Tranche-III)	Aliento Wind Energy Private Limited (Inox)	Kutch,	50	0	0	24.11.2019	---	WPD has requested for additional time.	Wind
104.	2000 MW ISTS-connected Wind Power Projects (Tranche-III)	Flurry Wind Energy Private Limited (Inox)	Kutch,	50	0	0	24.11.2019	---	WPD has requested for additional time for completion.	Wind
105.	2000 MW ISTS-connected Wind Power Projects (Tranche-III)	Tempest Wind Energy Private Limited (Inox)	Kutch,	50	0	0	24.11.2019	---	WPD has requested for additional time for completion.	Wind
106.	2000 MW ISTS-connected Wind Power Projects (Tranche-III)	Vuelta Energy Private Limited (Inox)	Kutch,	50	0	0	24.11.2019	---	WPD has requested for additional time for completion.	Wind
107.	2000 MW ISTS-connected Wind Power Projects (Tranche-III)	Adani Green Energy (MP) Limited	Kutch,	250	0	0	24.11.2019	---	Under Litigation at CERC.	Wind
108.	2000 MW ISTS-connected Wind Power Projects (Tranche-IV)	Suswind Power Private Limited (Inox)	Kutch, Gujarat	50	0	0	31.08.2022	---	WPD has requested for additional time for completion.	Wind
109.	2000 MW ISTS-connected Wind Power Projects (Tranche-IV)	Flutter Wind Energy Private Limited (Inox)	Kutch,	50	0	0	31.08.2022	---	WPD has requested for additional time for completion.	Wind
110.	2000 MW ISTS-connected Wind Power Projects (Tranche-IV)	Mytrah Energy (India) Private Limited	Coimbatore, Tamil Nadu	300	0	0	28.08.2020	28.08.2020	Under Litigation at CERC.	Wind
111.	2000 MW ISTS-connected Wind Power Projects (Tranche-IV)	ReNew Wind Energy (TN) Private Limited	Kutch,	265	0	0	29.02.2020	---	265 MW capacity under litigation at APTEL for termination.	Wind
112.	1200 MW ISTS-connected Wind Power Projects (Tranche-VII)	Betam Wind Energy Private Limited	Devbhumi Dwarka,	200	0	0	18.04.2021	---	Under Litigation at CERC.	Wind
113.	1200 MW ISTS-connected Wind Power Projects (Tranche-X)	Adani Renewable Energy Seven Ltd. (Adani Renewable	Koppal, Karnataka	300	0	0	10.03.2023	---	300 MW Project is under review for cancellation.	Wind

S.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/Wind/ Hybrid)
							Scheduled	Anticipated		
		Energy Holding Fifteen Ltd.)								
114.	1200 MW ISTS-connected Wind Power Projects (Tranche-XII)	Halvad Renewables Pvt. Ltd.	Koppal & Gadag, Karnataka	300	0	0	29.03.2025	---	Project stands terminated on account of non-signing of PPA by M/s HRPL.	Wind
115.	300 MW Wind Power Project Teq Green Power XVIII Pvt. Ltd	TEQ GREEN POWER XVIII Pvt. Ltd.	Anantapur, Andhra Pradesh	200	0	0	31.12.2025	---	---	Wind
116.	ACME ECO Clean Energy Pvt. Ltd.	Acme Solar Holdings Pvt. Ltd.	Surendranagar , Gujarat	100	0	0	10.05.2025	---	---	Wind
117.	ACME Cleantech Solutions Pvt. Ltd.	ACME CLEANTECH SOLUTIONS Pvt. Ltd.	Kutch,	100	0	0	31.03.2026	---	---	Wind
118.	ACME Cleantech Solutions Pvt. Ltd.	ACME CLEANTECH SOLUTIONS Pvt. Ltd.	Kutch,	400	0	0	31.03.2026	---	---	Wind
119.	Adani Green Energy Ltd. Wind	Adani Green Energy Ltd.	Ahmadabad, Gujarat	250	0	0	01.08.2025	---	---	Wind
120.	368 MW Wind Portion at Bhuj of Solar Wind Hybrid Project for Ultratech	ABREL (RJ) Projects Ltd.	Kutch, Gujarat	368	0	0	31.05.2025	---		Wind
121.	BN Project 4	BN Hybrid Power-1 Pvt. Ltd.	Devbhoomi Dwarka, Gujarat	300	0	0	30.09.2026	---	---	Wind
122.	JGEPL Jam Khambhaliya RE Project	Juniper Green Energy Pvt. Ltd.	Jamnagar,,Gujarat	100	0	0	31.12.2025	---	---	Wind
123.	Juniper Green Beam 70 MW GUVNL Wind Project	Juniper Green Beam Pvt. Ltd.	Devbhoomi Dwarka, Gujarat	70	0	0	31.01.2026	---	---	Wind

S.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/Wind/ Hybrid)
							Scheduled	Anticipated		
124.	Juniper Green Beam 50 MW GUVNL Wind Project	Juniper Green Beam Pvt. Ltd.	Devbhoomi Dwarka, Gujarat	50	0	0	09.05.2025		---	Wind
125.	JGEPL Baranda Wind Project	Juniper Green Energy Pvt. Ltd.	Kutch, Gujarat	100	0	0	30.09.2025	---	---	Wind
126.	Juniper Green Kite 70 MW GUVNL Wind Project	Juniper Green Kite Pvt. Ltd.	Devbhoomi Dwarka, Gujarat	70	0	0	13.12.2024	---	---	Wind
127.	JGEPL Lakadiya RE Project	JUNIPER GREEN ENERGY Pvt. Ltd.	Kutch,Gujarat	300	0	0	30.06.2028	---	---	Wind
128.	JGEPL Lakadiya RE Project	JUNIPER GREEN ENERGY Pvt. Ltd.	Kutch, Gujarat	300	0	0	31.03.2028	---	---	Wind
129.	JGEPL Jam Khambhaliya RE Project	JUNIPER GREEN ENERGY Pvt. Ltd.	Devbhoomi Dwarka, Gujarat	200	0	0	31.12.2027	---	---	Wind
130.	JGEPL Jam Khambhaliya RE Project	JUNIPER GREEN ENERGY Pvt. Ltd.	Devbhoomi Dwarka, Gujarat	100	0	0	30.06.2027	---	---	Wind
131.	Powerica 50MW Manza Wind Power Project	POWERICA LIMITED	Devbhoomi Dwarka,	50	0	0	31.12.2025	---	---	Wind
132.	152 MW Lakadiya Wind Power Project (SJVN)	TEQ GREEN POWER XVI Pvt. Ltd.	Kutch,	76	0	0	31.03.2026	---	---	Wind
133.		TEQ GREEN POWER XVI Pvt. Ltd.	Kutch,	76	0	0	28.02.2026	---	---	Wind
134.	WYN Renewables Pvt. Ltd.	WYN RENEWABLES Pvt. Ltd.	Surendranagar , Gujarat	100	0	0	09.05.2025	---	---	Wind
135.	Vanthali Renewables Pvt. Ltd.	Vanthali Renewables Pvt. Ltd.	Kutch,	200	0	0	30.06.2025	---	---	Wind

S.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/Wind/ Hybrid)
							Scheduled	Anticipated		
136.	Devpur Renewables Pvt. Ltd.	Devpur Renewables Pvt. Ltd.	Koppal,	300	0	0	30.06.2025	---	---	Wind
137.	GIWEL KOPPAL-II-300 MW	GREEN INFRA RENEWABLE PROJECTS Ltd.	Krishnapur, Karnataka	300	0	0	01.06.2027	---	---	Wind
138.	Land BG Based Utility Projects	Semcorp Green Infra Private Limited.	Anantapur , Andhra Pradesh	300	0	0	30.09.2028	---	---	Wind
139.	Nine Renewable Power Private Limited (REMCL) RTC Wind Project	Project Nine Renewable Power Pvt. Ltd.	Sudhi , Karnataka	250	0	0	30.09.2025	---	---	Wind
140.	Nine Renewables Power Pvt. Ltd. (REMCL) RTC Wind Project	Project Nine Renewable Power Pvt. Ltd.	Aspiri, Andhra Pradesh	295	0	0	27.09.2025	---	---	Wind
141.	350 MW Aland Wind Project	Solarcraft Power India 7 Pvt. Ltd.	Gulbarga,	350	0	0	31.12.2025	---	---	Wind
142.	Vanthali Renewables Pvt. Ltd.	Vanthali Renewables Pvt. Ltd.	Gadag,	140	0	0	30.06.2025	---	---	Wind
143.	VEH Green Energy Pvt. Ltd. C & I Project.	VEH Green Pvt. Ltd.	Koppal, Karnataka	153.6	0	0	30.06.2025	31.12.2025	---	Wind
144.	Wintec Energy Pvt. Ltd.	Wintec Energy Pvt. Ltd.	Koppal,	300	0	0	31.12.2025	---	---	Wind
145.	Wind Project 2_300 MW_Naregal	JSP GREEN WIND 1 Pvt. Ltd.	Gadag,	300	0	0	01.05.2025	---	---	Wind
146.	Wind Project in Hiriyur	Renew Pawan Urja Pvt. Ltd.	Chitradurga,	250	0	0	31.03.2027	---	---	Wind
147.	Scatec India Renewables one Pvt. Ltd.	Scatec India Renewables one Pvt. Ltd.	Koppal,	300	0	0	19.04.2025	---	---	Wind

S.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/Wind/ Hybrid)
							Scheduled	Anticipated		
148.	350 MW Muddebihal wind power project (SJVN)	TEQ GREEN POWER XVI Pvt. Ltd.	Bijapur,	175	0	0	31.03.2026	---	---	Wind
149.	TSPPL Kukanur Karnataka	TORRENT SOLAR POWER Pvt. Ltd.	Koppal	300	0	0	31.12.2025	---	---	Wind
150.	TPREL 50.4MW FDRE GS Bijapur Wind Project	TATA POWER RENEWABLE ENERGY Ltd.	Bijapur,	51	0	0	01.02.2026	---	---	Wind
151.	VEH Power Nirman Pvt. Ltd. C & I Project.	VEH POWER NIRMAN Pvt. Ltd.	Koppal, Karnataka	76.8	0	0	31.03.2026	---	---	Wind
152.	TPREL 252MW Bijapur Wind Project	TATA POWER RENEWABLE ENERGY Ltd.	Bijapur,	252	0	0	01.04.2025	---	---	Wind
153.	Devpur Renewables Pvt. Ltd.	HALVAD RENEWABLES Pvt. Ltd.	Koppal,	300	0	0	30.06.2025	---	---	Wind
154.	350 MW Muddebihal wind power project (SJVN)	TEQ GREEN POWER XVI Pvt. Ltd.	Bijapur,	125	0	0	28.02.2026	---	---	Wind
155.	JGEPL ISTS Wind Project at Mandsaur	JUNIPER GREEN ENERGY Pvt. Ltd.	Mandsaur, Madhya Pradesh	300	0	0	30.06.2028	---	---	Wind
156.	VEH Damen Power Pvt. Ltd. C & I Project.	VEH DAMEN POWER Pvt. Ltd.	Agar, Madhya Pradesh	76.8	0	0	31.05.2025	31.03.2026	---	Wind
157.	Wind project at Indore ISTS	RENEW SAMIR URJA Pvt. Ltd.	Ratlam,	300	0	0	30.06.2025	---	---	Wind
158.	200MW Wind Project by RSPPL at Runija	RENEW SOLAR POWER Pvt. Ltd.	Ratlam,	200	0	0	31.03.2026	---	---	Wind
159.	NTPC Hybrid 1500 MW Tanche -I	Sprng Vayu Vidyut Pvt. Ltd.	Dhar,	82.5	0	0	29.06.2026	---	---	Wind
160.	NTPC Hybrid 1500 MW Tanche -I	Sprng Vayu Vidyut Pvt. Ltd.	Banaskantha, Gujarat	200	0	0	29.06.2026	---	---	Solar

S.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/Wind/ Hybrid)
							Scheduled	Anticipated		
161.	Serentica Renewables India Pvt. Ltd.-Wind Pachora	Serentica Renewables India Pvt. Ltd.	Pachora,	260	0	0	30.06.2025	---	---	Wind
162.	VEH Saur Urja Pvt. Ltd. C & I Project.	VEH Saur Urja Pvt. Ltd.	Agar, Madhya Pradesh	163.2	0	0	30.06.2025	---	---	Wind
163.	TPREL 100.8 MW FDRE GS Kallam Wind Project	TATA POWER RENEWABLE ENERGY Ltd.	Osmanabad , Maharashtra	101	0	0	01.02.2026	---	---	Wind
164.	AMP Energy Green Sixteen Pvt. Ltd.	AMP Energy Green Pvt. Ltd.	Nandyala ,Andhra Pradesh	100	0	0	31.12.2025	---	Solar: 85 MW Wind: 118.8 MW 50 MW -PPA signed and remaining in progress.	Hybrid
165.	ACME Urja One Private Limited	ACME Cleantech Solutions Pvt. Ltd.	Anantapur , Andhra Pradesh	800	0	0	25.06.2025	---	Solar-618 MW Wind-182 MW	Hybrid
166.	600 MW Wind Solar Hybrid Project SECI Hybrid 6 Project. Solar 810 MW Wind 900 MW ESS 600 MWh	RENEW Vikram Shakti Pvt. Ltd.	Anantapur, Andhra Pradesh	1710	0	0	31.07.2025	---	Solar: 810 MW Wind: 900 MW ESS: 600 MWh	Hybrid
167.	160 MW Hybrid project	RENEW VIKRAM SHAKTI Pvt. Ltd.	Anantapur, Andhra Pradesh	160	0	0	29.02.2028	----	---	Hybrid
168.	ArcelorMittal Nippon Steel India Limited Gujarat Grid Connected Captive Project	ARCELORMITTA L NIPPON STEEL INDIA LIMITED	Kutch,	550	0	0	31.05.2025	---	Solar-300MW, Wind-250 MW	Hybrid
169.	Airpower Jam Khambhaliya Extension	Airpower Windfarms Pvt. Ltd.	Rajkot,	175	0	0	29.06.2025	---	Solar-50MW, Wind-175 MW ESS- 8 Mwhr	Hybrid
170.	362 MW Solar Wind PSP Storage Hybrid Captive Project for Hindalco Industries	Aditya Birla Renewables Subsidiary Limited	Kutch, Gujarat	362	0	0	31.05.2025	-----	---	Hybrid

S.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/Wind/ Hybrid)
							Scheduled	Anticipated		
171.	Adani Green Energy Limited Hybrid 1	Adani Green Energy Limited	Khavda,	1000	0	0	01.04.2025	--	---	Hybrid
172.	Adani Green Energy Limited Hybrid 2 (Grid Connected Captive)	Adani Green Energy Limited	Ahamadabad , Gujarat	1160	0	0	01.04.2025	----	---	Hybrid
173.	Adani Green Energy Limited Hybrid 3 (Grid Connected Captive)	Adani Green Energy Limited	Ahamadabad , Gujarat	1311	0	0	01.04.2025	---	---	Hybrid
174.	Adani Green Energy Limited Hybrid 3	Adani Green Energy Limited	Khavda,	1050	0	0	01.04.2025	---	---	Hybrid
175.	Adani Green Energy Limited Hybrid 6	Adani Green Energy Limited	Khavda,	1325	0	0	31.05.2025	---	---	Hybrid
176.	Adani Green Energy Limited Hybrid 1 (Grid Connected Captive)	ADANI GREEN ENERGY LIMITED	Ahmadabad , Gujarat	1650	0	0	31.03.2025	---	---	Hybrid
177.	Adani Green Energy Limited Hybrid 5	ADANI GREEN ENERGY Ltd.	Ahmadabad, Gujarat	1215	0	0	31.08.2025	---	---	Hybrid
178.	Adani Green Energy Limited Hybrid 4	ADANI GREEN ENERGY Ltd.	Ahmadabad, Gujarat	1320	0	0	31.03.2025	----	---	Hybrid
179.	Ganeko Solar Pvt. Ltd.	GANEKO SOLAR Pvt. Ltd.	Kutch,	300	0	0	31.12.2026	----	---	Hybrid
180.	Mounting Renewable Power Limited (Gird Connected Captive)	Mounting Renewable Power Limited	Jamnagar, Gujarat	250	0	0	31.03.2025	----	Solar- 90 MW Wind-160 MW	Hybrid
181.	Orchid	PARAMOUNT WINDFARMS Pvt. Ltd.	Devbhoomi Dwarka,	52.8	0	0	17.11.2025	----	---	Hybrid
182.	1110 MW Sarjan Realities Pvt. Ltd.	Sarjan Realities Pvt. Ltd.	Kutch,	1100	0	0	30.09.2025	----	---	Hybrid
183.	1150 MW Sarjan Realities Pvt. Ltd.	Sarjan Realities Pvt. Ltd.	Kutch,	1150	0	0	30.09.2025	----	---	Hybrid
184.	1250 MW Sarjan Realities Pvt. Ltd.	Sarjan Realities Pvt. Ltd.	Kutch,	1250	0	0	30.09.2025	----	---	Hybrid

S.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/Wind/ Hybrid)
							Scheduled	Anticipated		
185.	1250 MW Sarjan Realities Pvt. Ltd.	Sarjan Realities Pvt. Ltd.	Kutch,	1250	0	0	30.09.2025	---	---	Hybrid
186.	300 MW Hybrid Power Project Teq Green Power XVII Pvt. Ltd.	TEQ GREEN POWER XVII Pvt. Ltd.	Kutch,	300	0	0	31.12.2025	---	---	Hybrid
187.	Clean Renewable Energy Hybrid Two Pvt. Ltd.	CLEAN RENEWABLE ENERGY HYBRID TWO Pvt. Ltd.	Koppal, Karnataka	300	0	0	31.12.2026	---	---	Hybrid
188.	CLEAN SOLAR POWER BANIYANA Pvt. Ltd.	HERO SOLAR ENERGY Pvt. Ltd.	Bidar,	389	0	0	31.12.2026	---	---	Hybrid
189.	Amplus Ampere Pvt. Ltd.	Amplus Ampere Pvt. Ltd.	Bagalkot, Karnataka	200	0	0	30.09.2026	---	---	Hybrid
190.	Hybrid RE Project in Karnataka	Renew Vayu Energy Pvt. Ltd.	Gadag, Karnataka	300	0	0	31.03.2026	----	---	Hybrid
191.	Serentica Renewables India Pvt. Ltd. 550MW Gadag2	SERENTICA RENEWABLES INDIA Pvt. Ltd.	Bagalkot, Karnataka	550	0	0	30.06.2026	----	---	Hybrid
192.	Serentica Renewables India 11 Private Limited 150MW GadagII	SERENTICA RENEWABLES INDIA 11 Pvt. Ltd.	Bagalkot, Karnataka	150	0	0	31.05.2026	----	---	Hybrid
193.	Smart Powertech Pvt. Ltd.	Smart Powertech Pvt. Ltd.	Gadag, Karnataka	350	0	0	30.12.2025	----	---	Hybrid
194.	Aland 150MW wind solar and battery project	SOLARCRAFT POWER INDIA 16 Pvt. Ltd.	Gulbarga, Karnataka	150	0	0	01.04.2026	---	---	Hybrid
195.	BDPL Hybrid 1	BHOJRAJ DEVELOPERS Pvt. Ltd.	Agar,	200	0	0	30.06.2025	---	---	Hybrid
196.	ABEnergia Green Hybrid One Captive Project.	ABEnergia Renewables Pvt. Ltd. (Oyster)	Agar ,	181	0	0	31.12.2024	---	Wind: 81 MW Solar:100 MW	Hybrid

S.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/Wind/ Hybrid)
							Scheduled	Anticipated		
197.	Sprng Vayu Kiran Pvt. Ltd.	Sprng Vayu Kiran Pvt. Ltd.	Osmanabad, Maharashtra	400	0	0	31.12.2025	--	---	Hybrid
198.	BEED Hybrid Maharashtra Project	Torrent solar power Pvt. Ltd.	Osmanabad, Maharashtra	603	0	0	29.06.2025	---	---	Hybrid
199.	320 MW Utility Project	Axis Energy Ventures India Pvt. Ltd.	Fatehgarh, Jaisalmer, Rajasthan	320	0	0	31.06.2026	---	---	Solar
200.	Mehsana GUVNL - III	Avaada GJSolar Private Limited	Mehsana, Gujarat	200	0	0		04.10.2025	---	Solar
201.	Jam Khambalia [DVC]	Avaada GJClean Pvt Ltd	Jam Khambalia, Gujarat	50	0	0		31.03.2026	---	Wind
202.	MSEDCL Shirdhane	Avaada SunEnergy Pvt. Ltd.	Shridhane, Maharshtra	200	0	0		31.03.2025	---	Solar
203.	MSEDCL Wardha	Avaada SunEnergy Pvt. Ltd.	Wardha, Maharshtra	200	0	0		31.03.2025	---	Solar
204.	NHPC Bikampur Bhadla - III	Avaada RJSustainable Pvt Ltd	Bikampur, Rajasthan	300	0	0	30.06.2026	--	---	Solar
205.	NHPC Bikampur Bhadla - III	Avaada RJSustainable Pvt Ltd	Bikampur, Rajasthan	700	0	0	30.06.2026	---	---	Solar
206.	NTPC - Fatehgarh	Avaada Surya Power Private Limited	Fatehgarh, Rajasthan	300	0	0	01.09.2026	---	PPA yet to be signed.	Solar

S.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/Wind/ Hybrid)
							Scheduled	Anticipated		
207.	NTPC - I Barmer	Avaada Surya Power Private Limited	Barmer, Rajasthan	200	0	0	01.09.2026	---	---	Solar
208.	NHPC Hybrid Bikaner IV	Avaada RJBikaner Private Limited	Bikaner, Rajasthan	510	0	0	30.09.2026	---	--	Solar
209.	NHPC Hybrid Kallam Wind	Avaada RJBikaner Private Limited	Kallam, Maharashtra	170	0	0	30.09.2026	---	--	Wind
210.	SJVN Hybrid - I Bikaner IV	Avaada RJRenewable 1 Private Limited	Bikaner, Rajasthan	530	0	0	30.09.2026	---	---	Solar
211.	SJVN Hybrid - I Pachora	Avaada RJRenewable 1 Private Limited	Pachora, Madhya Prashesh	180	0	0	30.09.2026	---	---	Wind
212.	MSKVY KUSUSM - 6	Avaada Sustainable Urja Private Limited	PM-KUSUM Distributed, Maharashtra	98	0	0	31.08.2025	--	---	Solar
213.	Ahmednagar MSKVY	MSKVY Tenth Solar SPV Limited	PM-KUSUM Distributed, Maharashtra	196	0	0	31.08.2025	---	---	Solar
214.	Nashik MSKVY	MSKVY Twentieth Solar SPV Limited	PM-KUSUM Distributed, Maharashtra	172	0	0	31.08.2025	---	--	Solar
215.	Pune MSKVY	MSKVY Eleventh Solar SPV Limited	PM-KUSUM Distributed, Maharashtra	234	0	0	31.08.2025	---	---	Solar
216.	Sangli MSKVY	MSKVY Fifth Solar SPV Limited	PM-KUSUM Distributed, Maharashtra	207	0	0	31.08.2025	---	---	Solar

S.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/Wind/ Hybrid)
							Scheduled	Anticipated		
217.	Yavatmal MSKVY	MSKVY First Solar SPV Limited	PM-KUSUM Distributed, Maharashtra	225	0	0	31.08.2025	---	---	Solar
218.	SECI Lakadiya Ph - II	Avaada GJSustainable 2 Pvt Ltd	Lakadiya, Gujarat	300	0	0	31.12.2027	---	---	Solar
219.	NTPC - II Neemuch	Avaada MPSolar Private Limited	Neemuch, Madhya Pradesh	500	0	0	31.03.2026	---	---	Solar
220.	NTPC Hybrid Pachora Solar	Avaada MPClean Pvt Ltd	Pachora, Madhya Prashesh	250	0	0	30.09.2026	---	---	Solar
221.	NTPC Hybrid Pachora Wind	Avaada MPClean Pvt Ltd	Pachora, Madhya Prashesh	84	0	0	30.09.2026	---	---	Wind
222.	NTPC - III Mandsaur	Avaada MPSustainable Pvt. Ltd.	Mandsaur, Madhya Pradesh	750	0	0	30.09.2026	---	---	Solar
223.	GUVNL Ph. XXIV	Avaada GJSustainable 3 Pvt Ltd	Shapar, Gujarat	100	0	0	15.09.2026	---	---	Solar
224.	GUVNL Ph. XXIV	Avaada GJSustainable 3 Pvt Ltd	Shapar, Gujarat	300	0	0	15.09.2026	---	---	
225.	SJVN-Hybrid 2 Solar Neemuch	Avaada MPSustainable 3 Pvt. Ltd.	Neemuch, Madhya Pradesh	470	0	0	15.10.2026	---	---	Solar
226.	SJVN-Hybrid 2 Wind Dhule	Avaada MPSustainable 3 Pvt. Ltd.	Dhul, Maharashtra	160	0	0	15.10.2026	---	---	Wind

S.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/Wind/ Hybrid)
							Scheduled	Anticipated		
227.	SECI-Hybrid-VIII Solar	Avaada MPSustainable 2 Pvt. Ltd.	Pachora, Madhya Prashesh	240	0	0	31.12.2026	---	---	Solar
228.	SECI-Hybrid-VIII Wind	Avaada MPSustainable 2 Pvt. Ltd.	Pachora, Madhya Prashesh	80	0	0	31.12.2026	---		Wind
229.	MSEDCL Hybrid - Ph. 3	Avaada Energy Private Limited	Yet to Decide	850	0	0	30.09.2026	---	---	Solar
230.	MSEDCL Hybrid - Ph. 3	Avaada Energy Private Limited	Yet to Decide	284	0	0	30.09.2026	---	---	Wind
231.	NTPC - BOO17	Avaada Sunurja Pvt. Ltd.	Pachora, Madhya Prashesh	230	0	0	01.01.2027	---	---	Solar
232.	NTPC - BOO17	Avaada Sunurja Pvt. Ltd.	Pachora, Madhya Prashesh	30	0	0	01.01.2027	---	---	Wind
233.	NTPC - BOO17	Avaada Sunurja Pvt. Ltd.	Dhule, Maharashtra	50	0	0	01.01.2027	---	---	Wind
234.	MSEDCL Hybrid - Ph. 4	Avaada Energy Private Limited	Yet to Decide	500	0	0	28.08.2024	---	---	Solar
235.	MSEDCL Hybrid - Ph. 4	Avaada Energy Private Limited	Yet to Decide	167	0	0	28.08.2024	---	---	Wind
236.	NHPC 1.2 GW (+1.2 Greenshoe) Solar-3	Avaada Energy Private Limited	Yet to Decide	700	0	0	12.12.2026	---	---	Solar
237.	NHPC 1.2 GW ISTS-FDRE-II (+1.2 GW under Greenshoe)	Avaada Energy Private Limited	Yet to Decide	940	0	0	31.12.2026	---	---	Solar

S.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/Wind/ Hybrid)
							Scheduled	Anticipated		
238.	NHPC 1.2 GW ISTS-FDRE-II (+1.2 GW under Greenshoe)	Avaada Energy Private Limited	Yet to Decide	940	0	0	13.12.2026	---	---	Wind
239.	SIROHI SOLAR POWER PROJECT (300 MW stand alone ISTS connectivity Solar Power Project)	CESC Limited	Sirohi, Rajasthan	300	0	0	31.01.2026	---	---	Solar
240.	PURVAH BHUJ ONE WIND POWER PROJECT	Purvah Green Power Private Limited	Dayapar, Kutch, Gujarat	99	0	0	31.03.2026	---	---	Wind
241.	PURVAH NAGAU SOLAR POWER PROJECT	Purvah Green Power Private Limited	Nagaur , Rajasthan	300	0	0	31.05.2027	---	---	Solar
242.	PURVAH JAMNAGAR ONE WIND POWER PROJECT	Purvah Green Power Private Limited	Jamnagar,Gujarat	297	0	0	31.07.2026	---	---	Wind
243.	PURVAH BIJAPUR ONE WIND POWER PROJECT	Purvah Green Power Private Limited	Bijapur, Karnataka	351	0	0	31.07.2026	---	---	Wind
244.	PURVAH BIJAPUR TWO WIND POWER PROJECT	Purvah Green Power Private Limited	Bijapur, Karnataka	250.8	0	0	31.03.2027	---	---	Wind
245.	PURVAH ANATAPURAM TWO WIND POWER PROJECT	Purvah Green Power Private Limited	Anantapuram , Andhra Pradesh	349.8	0	0	31.03.2028	---	---	Wind
246.	PURVAH PACHORA ONE WIND POWER PROJECT (297 MW stand alone ISTS connectivity Wind Power Project)	Purvah Green Power Private Limited	Agar Malwa,Madhya Pradesh	297	0	0	31.05.2027	---	---	Wind
247.	PURVAH ANATAPURAM ONE WIND POWER PROJECT	Purvah Green Power Private Limited	Anantapuram , Andhra Pradesh	339.9	0	0	31.03.2028	---	---	Wind

S.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/Wind/ Hybrid)
							Scheduled	Anticipated		
248.	BHADLA THREE SKP GREEN VENTURES PRIVATE LIMITED	Purvah Green Power Private Limited	Phalodi, Rajasthan	300	0	0	31.03.2026	---	---	Solar
	Total;			76462.20	0	0				

A decorative graphic in the top left corner consisting of overlapping teal and light blue shapes that form a triangular, wave-like pattern.

This Report is published by
Renewable Project Monitoring (RPM) Division
Central Electricity Authority, New Delhi

In case of any query/update/discrepancy of information,
Please contact at: 011-26732320
ce-rpmcea@cea.nic.in/cerpmcea@gmail.com