

Hydro Power Development in Haryana

Identified Hydro Power Potential and its status of Development:

	Nos.	Capacity (MW)	Percentage (%)
Identified Hydro Power Potential as per reassessment Study from Major/Medium Schemes (Schemes having capacity above 25 MW)#	1	64	100

#Western Yamuna Canal project (64 MW) has been developed in 4 stages each having

Installed Capacity below 25 MW.

Hydro Power Development in Himachal Pradesh

Identified Hydro Power Potential and its status of Development:

			Nos.	Capacity (MW)
Identified Hydro Power Potential as per reassessment Study from Major/Medium Schemes (Schemes having capacity above 25 MW)			68	18540
I	Capacity in operation		26	9809
II	Capacity under construction		8	1885
III	Schemes allotted by States for development			
	(i)	Schemes cleared by CEA and yet to be taken up for construction	7	1812
	(ii)	Schemes under Examination in CEA	1	191
	(iii)	Schemes returned to project authorities	1	200
	(iv)	Schemes under S&I	4	1074
	(v)	H.E. Schemes allotted for development on which S&I is held up/ yet to be taken up	4	1170
IV	H. E. Projects yet to be allotted for development*		19	2332

*The numbers and capacity yet to be allotted for development is different from arithmetic calculation from the potential accessed due to change in capacity of the schemes, addition/deletion of the schemes and merger of two schemes into one etc.

1. H.E. Projects in Operation:

S. NO.	UTILITY/STATIONS	NO. OF STNS.	NO. OF UNITS	NO. OF UNITS X CAPACITY (MW)	RIVER /BASIN*	DISTRICT	CAPACITY (MW)	YEAR OF COMMISSIONING
	CENTRAL SECTOR							
	BBMB							
1	BHAKRA LEFT	1	5	(2X108+3x126)	SUTLEJ	BILASPUR	594	1960-1961
2	BHAKRA RIGHT	1	5	(5X157)	SUTLEJ	BILASPUR	785	1966-1968
3	DEHAR	1	6	(6X165)	BEAS	MANDI	990	1977-1983
4	PONG	1	6	(6X66)	BEAS	KANGRA	396	1978-1983
	SUB-TOTAL BBMB	4	22				2765	
	NHPC							
5	BAIRA SIUL	1	3	(3X60)	RAVI	CHAMBA	180	1980-1981
6	CHAMERA- I	1	3	(3X180)	RAVI	DALHOUSIE	540	1994
7	CHAMERA- II	1	3	(3X100)	RAVI	CHAMBA	300	2003-2004
8	CHAMERA- III	1	3	(3X77)	RAVI	CHAMBA	231	2012
9	PARBATI-III	1	4	(4X130)	SAINJ	KULLU	520	2014
	SUB-TOTAL NHPC	5	16				1771	
	SJVNL							
10	NATHPA JHAKRI	1	6	(6X250)	SATLUJ	SHIMLA	1500	2003-2004
11	RAMPUR	1	6	(6X68.67)	SATLUJ	SHIMLA	412.02	2014-15
	SUB-TOTAL SJVNL	2	12				1912.02	
	NTPC LTD.							
12	KOLDAM	1	4	(4X200)	SATLUJ	BILASPUR	800	2015
	SUB-TOTAL NTPC LTD.	1	4				800	
	TOTAL CENTRAL SECTOR	12	54				7248.02	
	STATE SECTOR							
	HPSEBL							
13	BASSI	1	4	(4X16.5)	BEAS	MANDI	66	1970-1981
14	GIRI BATA *	1	2	(2X30)	YAMUNA	SIRMAUR	60	1978
15	LARJI	1	3	(3X42)	Beas River & its tributaries Sainj & Tirthan	KULLU	126	2006
16	SANJAY	1	3	(3X40)	SATLUJ	KINNAUR	120	1989
	TOTAL HPSEBL	4	12				372	
	HPPCL							
17	INTEGRATED KASHANG	1	3	(3X65)	SATLUJ	KINNAUR	195	2016-17
18	SAINJ	1	2	(2X50)	SAINJ	KULLU	100	2017
	TOTAL HPPCL	2	5				295	

S. NO.	UTILITY/STATIONS	NO. OF STNS.	NO. OF UNITS	NO. OF UNITS X CAPACITY (MW)	RIVER /BASIN*	DISTRICT	CAPACITY (MW)	YEAR OF COMMISSIONING
	PSPCL							
19	SHANAN	1	5	(1X50)+(4X15)	UHL & Lamba Dug River	MANDI	110	1932-1982
	TOTAL PSPCL	1	5				110	
	TOTAL STATE SECTOR	7	22				777	
	PRIVATE SECTOR							
	MPCL							
20	MALANA	1	2	(2X43)	MALANA	KULLU	86	2001
	TOTAL MPCL	1	2				86	
	GBHPPL							
21	BUDHIL	1	2	(2X35)	RAVI	CHAMBA	70	2012
	TOTAL GBHPPL	1	2				70	
	EPPL							
22	MALANA-II	1	2	(2X50)	MALANA	KULLU	100	2011-12
	TOTAL EPPL	1	2				100	
	IA ENERGY							
23	CHANJU-I	1	3	(3X12)	RAVI	CHAMBA	36	2017
	TOTAL IA ENERGY	1	3				36	
24	ALLAIN DUHANGAN	1	2	(2X96)	ALLAIN NALLAH		192	2010-11
	TOTAL ADHPL	1	2				192	
	JSWHEL							
25	BASPA	1	3	(3X100)	BASPA	KINNAUR	300	2003
26	KARCHAM WANGTOO	1	4	(4X250)	SATLAJ	KINNAUR	1000	2011-12
	TOTAL JSWHEL	2	7				1300	
	TOTAL PVT	7	18				1784	
	TOTAL HP	26	94				9809.02	

* ALL PROJECTS EXCEPT GIRI BATA (GANGA BASIN) ARE IN INDUS BASIN

2. H.E. Schemes Under Construction:

Sl. No.	Name of Project	Agency	District	River	Basin	I.C. (MW)	Likely Commissioning
1	Parbati St--II	NHPC	Kullu	Parbati/Beas	Indus	800	2021-22 (Dec.'21)
2	Uhl- III	Beas Valley Power Corp. Ltd. (BVPC)	Mandi	Uhl/Beas	Indus	100	2019-20 (Aug.'19)
3	Sorang	Himachal Sorang Power	Kinnaur	Sorang/Satluj	Indus	100	2019-20 (Dec.'19)
4	Tidong-I	M/s NSL Tidong	Kinnaur	Tidong/Satluj	Indus	100	2021-22 (Oct.'21)
5	Shontong Karcham	HPPCL	Kinnaur	Satluj	Indus	450	2023-25 (Apr.'24)
6	Sawara Kuddu	HPPCL	Shimla	Pabbar/Tons/Yamuna	Ganga	111	2019-20 (Nov.'19)
7	Tangu Romai-I	Tangu Romai Power Generation	Shimla	Pabbar/Tons/Yamuna	Ganga	44	2021-22*
8	Bajoli Holi	GMR Bajoli Holi Hydro Power Pvt. Ltd.	Chamba	Ravi	Indus	180	2019-20 (March'20)
	Total					1885	

Subject to re-start of works

3. H.E. Projects Cleared/Appraised by CEA:

Sl. No.	Name of Project	Agency	River	District	I.C. (MW)	Date of CEA Concurrence	Status
1	Chhatru	DCM Shriram Infrastructure Company Ltd. (DSC)	Chenab /Chandra	Lahul & Spiti	126	15.1.2015	EC recommended by EAC on 24.02.15, Letter will be issued after FC-I. FC-I & FC-II yet to be obtained. Land acquisition under process. As per MoEF&CC, developer is not responding.
2	Miyar	Miyar Hydro Power Company Ltd. (MHPCL)	Chenab /Miyar Nallah	Lahul & Spiti	120	07.02.2013	EC accorded on 30.07.2012. FC-I accorded on 27.07.2012. For FC-II, Compliance Report is awaited from State Govt. Financial closure is in process.
3	Dugar	Dugar Hydro Power Ltd. (DHPL)	Chenab	Chamba	449	20.12.16*	EC & FC yet to be obtained by developer. The proposal has been forwarded by MoEF&CC to RO for site inspection. Site inspection is to be carried out. M/s. DHPL vide ltr dtd 8.3.2018 informed that they have withdrawn from the project. On request of Developer, GoHP vide ltr dtd 23.09.2017 cancelled allotment of Dugar HEP & reverted back to Govt. of HP without any liability of Govt. In view of above, Secretary, CEA vide ltr dtd 23.4.2018 requested GoHP to furnish the status of Dugar HEP (449 MW) DPR. Secretary, CEA vide letter dated 14.06.18 informed that Dugar HEP stands cancelled vide GoHP cancellation order dated 23.09.17. The project has been advertised by GoHP for fresh allotment through ICB route on BOOT basis under Private Sector during March, 2018.
4	Seli	Seli Hydro Electric Power Company Ltd. (SHPCL)	Chenab	Lahul & Spiti	400	27.10.16*	EC accorded on 3.7.13. FC-I accorded on 01.07.13. FC-II yet to be obtained. Compliance Report is awaited from State Govt. Govt. of HP vide ltr dtd 23.09.17 have cancelled the allotment of Seli HEP in favour of M/s. Seli Hydro Electric Power Company Ltd. and reverted back to GoHP since Developer has failed to sign the implementation agreement within stipulated period given in PIA. PIA also stands cancelled. In view of above, Secretary, CEA requested to GoHP vide ltr dtd 8.05.18 to furnish the status of the project. Secretary, CEA vide letter dated 18.06.18 informed that Seli HEP stands cancelled vide GoHP cancellation order dated 23.09.17. The project has been advertised for fresh allotment by GoHP through ICB route on BOOT basis under Private Sector during March, 2018. PAC was requested on 29.01.19 to return the DPR to the developer since the scheme is no more under consideration for CEA's concurrence under Section 8 of Electricity Act, 2003.
5	Sanch Khas	L&T Himachal Hydro Power Ltd. (L&T HHPL)	Chenab	Chamba	267	27.10.16*	EC recommended by EAC on 11.07.14. Letter will be issued after FC-I. FC-I & FC-II yet to be obtained. FRA compliance under process. Developer vide letter dated 29.08.2018 informed that the company has decided not to go ahead with implementation of the project. In view of this, Secretary requested GoHP, vide letter dt. 19.09.18, to furnish status of the project.
6	Kutehr	JSW Energy (Kutehr) Power Ltd. (JSWEPL)	Ravi	Chamba	240	31.8.10 Revalidation up to 3.03.2019	EC accorded on 05.07.2011. FC-I accorded on 22.06.2011 & FC-II accorded on 19.02.2013. Validity of earlier bids has expired due to delay in obtaining FC-II and acquisition of Pvt. Land. Award of main works is almost finalized but contract is not signed in absence of PPA. Registry of 6.46 ha land out of 7.82 ha land completed. Award of balance land of 17 Bigha announced by LAO on 30th Sept and Rs. 246 lakhs deposited on 6.10.2015. LoI issued to L-I bidder. Financial closure and financial tie-up is under process. Construction work of 33/11 KV (3 MVA) electrical sub-station for construction power is almost completed. R&R plan submitted to HP Govt. for approval. PPA is under progress.

7	Luhri Stage-I	Satluj Jal Vidyut Nigam Ltd. (SJVNL)	Satluj	Shimla & Kullu	210	1.05.18	EC& FC yet to be obtained by developer. Proposal was recommended in EAC meeting held on 27.08.2018. However, Forest clearance stage-I accorded by MoEF & CC on 19.09.18. EC is kept pending by MoEF&CC and linking it with outcome of cumulative Impact Assessment studies of Satluj Basin. Cumulative EIA study report of satluj basin was presented in EAC meeting held on 28.01.19 and EAC suggested additional points for incorporation in the report.
	Sub Total				450		
	Total				1812		

Note: All projects are in Indus basin

***Concurrence meeting date**

4. Hydro Schemes Under Examination/Scrutiny in CEA:

	Name of Scheme	Sector	I.C. (MW)	Agency	Month of receipt
1	Thana Plaun	State	191	HPPCL	18-Feb
	Total		191		

5. H.E. Returned to Project Authorities for re-submission after compliance of observations:

Sl. No.	Name of Scheme		I.C. (MW)	Reason of Return
	Ravi Basin	Agency		
1	Bara Banghal	MPCL	200	DPR returned due to inadequate geological investigations, environmental & wild life issues, review of I.C. & Cost.
	Total		200	

6. Schemes Under Survey & Investigation:

Sl. No.	Name of Scheme	Basin/River	Agency for DPR	I.C. (MW)	Date of MOA	Target date of Preparation of DPR
Beas Basin						
1	Nakhtan (Parbati-I)	Parbati	HPPPCL	460	22.9.2009	18-Dec
Sub Total				460		
Chenab Basin						
Satluj Basin						
1	Tidong-II	Tidong	Tidong Hydro Power Ltd.	60	20.1.2012	
2	Sunni Dam	Satluj	SJVN Ltd.	382	23.01.2017	19-Mar
3	Luhri st-II	Satluj	SJVN	172	Project allocated to SJVN on standalone basis. MoA yet to be finalized.	
Sub Total				614		
Total				1074		

7. H.E. schemes allotted for development on which Survey & Investigation is held up/ yet to be taken up:

Sl. No.	Scheme	I.C. (MW)	Agency	Date of Allotment/ MoA	Status
Satluj Basin					
1	Khab	636	HPPCL	22.09.2009	Govt. of HP has confirmed the TWL of Upstream project i.e. Yangthang Khab and FRL of Downstream project Jhangi Thopan vide letter dated 15.06.2017. Accordingly a revised PFR for Khab HEP is being prepared considering the scheme to be single stage RoR and considering the virgin stretch of river as per MoEF&CC guidelines.
2	Sumte Kothang	130	Reliance Power Ltd.	31.12.2012	S&I held up due to opposition from locals and NGOs
3	Lara Sumta	104	Reliance Power Ltd.	31.12.2012	S&I held up due to opposition from locals and NGOs
Sub Total		870			
Chenab Basin					
1	Gyspa Dam	300	HPPCL	22.09.2009	S&I held up due to local agitation
Sub-Total		300			
Total		1170			

8. H. E. Projects yet to be allotted for development

Sl.No.	Name of Scheme	River	Type	Probable I.C.(MW)
1.	Kyurik	Spiti	R	41
2.	Ropa	Ropa	S	31
3.	Taiti-I	Taiti	S	50
4.	Jangi Thopan	Sutlej	R	410
5.	Thopan Powari	Sutlej	R	650
6.	Homte	Bhaba	R	60
7.	Gandharni	beas	R	49
8.	Gharopa	Beas	R	85
9.	Tirthan-I	Tirthan	R	32
10.	Tirthan-III	Tirthan	R	26
11.	Rana Khad	Rana Khad	R	29
12.	Tundah	Tundah	R	34
13.	Baroti	Siul	S	40
14.	Chhota Dara	Chandra	R	50
15.	Khoksar	Chandra	R	80
16.	Telling (Railing)	Chandra	S	155
17.	Gondhala	Chandra	R	90
18.	Jhalma	Chenab	R	275
19.	Bardang	Chenab	R	145
	Total	19 Nos. of Schemes		2332

Note: R –Run off the River & S- storage

Hydro Power Development in Jammu and Kashmir

Identified Hydro Power Potential and its status of Development:

			Nos.	Capacity (MW)
Identified Hydro Power Potential as per reassessment Study from Major/Medium Schemes (Schemes having capacity above 25 MW)			54	13543
I	Capacity in operation		12	3449
II	Capacity under construction		4	1935.5
III	Schemes allotted by States for development			
	(i)	Schemes cleared by CEA and yet to be taken up for construction	5	4043
	(ii)	Schemes under Examination in CEA	1	390
	(iii)	H.E. Schemes allotted for development on which S&I is held up/ yet to be taken up	1	370
IV	H. E. Projects yet to be allotted for development*		25	2837

*The numbers and capacity yet to be allotted for development is different from arithmetic calculation from the potential accessed due to change in capacity of the schemes, addition/deletion of the schemes and merger of two schemes into one etc.

1. H.E. Projects in Operation:

Sl.No.	UTILITY/STATIONS	NO. OF STATIONS	NO. OF UNITS	NO. OF UNITS X CAPACITY (MW)	RIVER/BASIN	DISTRICT	CAPACITY (MW)	YEAR OF COMMISSIONING
	JKSPDC							
1	BAGLIHAR	1	3	(3X150)	CHENAB	RAMBAN	450	2008
2	BAGLIHAR II	1	3	(3X150)	CHENAB	RAMBAN	450	2015
3	LOWER JHELUM	1	3	(3X35)	JHELUM	BARAMULLAH	105	1978-1979
4	UPPER SINDH-II	1	3	(3X35)	SINDH	GANDERBAL	105	2001-2002
	TOTAL JKSPDC	4	12				1110	
	NHPC							
1	DULHASTI	1	3	(3X130)	CHENAB	KISTWAR	390	2007
2	SALAL -I&II	1	6	(6X115)	CHENAB	REASI & UDAMPUR	690	1987-95
3	URI-I	1	4	(4X120)	JHELUM	BARAMULA	480	1996-1997
4	URI-II	1	4	(4X60)	JHELUM	BARAMULA	240	2013-14
5	SEWA-II	1	3	(3X40)	SEWA II	MAHASKA	120	2010-11
6	CHUTAK	1	4	(4X11)	INDUS	KARGIL	44	2012-13
7	NIMOO BAZGO	1	3	(3X15)	INDUS	LEH	45	2013
8	KISHENGANGA	1	3	(3X110)	KISHENGANGA		330	2018
	SUB-TOTAL NHPC	8	30				2339	
	TOTAL J&K	12	42				3449	

* ALL PROJECTS ARE IN INDUS BASIN.

2. H.E. Schemes Under Construction:

Sl. No.	Name of Scheme	Agency	District	I.C. (MW)	River	Basin	Likely Commissioning
1	Pakal Dul	CVPPPL	Kishtwar	1000	Marusadar/Chenab	Indus	2023-24 (Aug.'23)
2	Parnai	JKSPDC	Poonch	37.5	Jhelum	Indus	2021-22 (Mar'22)
3	Lower Kalnai	JKSPDC	Kishtwar	48	Chenab	Indus	2022-23*
4	Ratle	RHEPPL	Kishtwar	850	Chenab	Indus	2023-24 *
	Total			1935.5			

3. H.E. Projects Cleared/Appraised:

Sl No.	Name of Project	Agency	River	District	I.C. (MW)	Date of CEA Concurrence	Status
1	New Ganderwal	JKSPC	Jhelum/Sindh	Ganderwal	93	10.06.14	EC obtained on 27.9.13 and FC obtained on 02.04.2012.
2	Kiru	CVPPL	Chenab	Doda	624	13.06.16	EC accorded on 24.06.2016 & FC accorded on 19.05.2016. CCEA sanctioned the proposal of Kiru HEP amounting to Rs. 4287.59 at July PL in the meeting held on 07.03.2019. Tendering for all the packages issued and packages will be awarded soon.
3	Kwar	CVPP	Chenab	Kishtwar	540	23.02.17	EC accorded on 10.04.17. FC accorded on 08.08.14. Tenders for Civil, HM and E&M packages issued. Works will be awarded after investment approval by Government. PIB circulated by MoP on 10.05.2018. PIB at updated PL re-submitted by NHPC on 19.09.2018. CEA comments issued on cost of E&M works on 19.09.2018.
4	Kirthai-II	JKPDC	Chandrabhaga /Chenab	Kishtwar	930	27.12.16*	EC & FC awaited
5	Sawalkot	JKSPC	Chenab	Ramban & Udhampur	1856	18.04.18	EC was recommended on 31.01.2017 & FC awaited. Joint survey under process.
Total =					4043		

Note: All projects are in Indus basin

* Concurrence meeting date

4. Hydro Schemes Under Examination in CEA:

Sl. No.	Name of Scheme	Sector	I.C. (MW)	Agency	Month of receipt
1	Kirthai -I	State	390	JKSPDC	17-Jul
	Total		390		

5. H.E. schemes allotted for development on which Survey & Investigation is held up/ yet to be taken up:

Sl. No.	Scheme	I. C. (MW)	Agency	Date of Allotment/ MoA	Status
1	Shamnot	370	NHPC	-	S&I held up as the project will submerge National Highway.
	Total	370			

6. H. E. Projects yet to be allotted for development

Sl.No.	Name of Scheme	River	Type	Probable I.C.(MW)
1.	Shuas	Chenab	R	505
2.	Berinaum	Chenab	R	435
3.	Naga	Kal Nai	R	29
4.	Kiwa	Kal Nai	R	37
5.	Tipri	Kal Nai	R	36
6.	Kiari	Indus	R	28
7.	Parfila	Zaskar	S	45
8.	Paidar	Zaskar	R	46
9.	Tillarchu	Zaskar	R	39
10.	Nurla	Indus	R	65
11.	Khalsi	Indus	R	170
12.	Takmachang	Indus	R	75
13.	Dumkar	Indus	R	130
14.	Achinthang	Indus	R	140
15.	Kanyunche	Indus	R	105
16.	Batalik	Indus	R	235
17.	Parkhachik	Suru	R	110
18.	Dandal	Drass	R	26
19.	Khahru	Drass	R	30
20.	Tahanus	Shingo	R	120
21.	Karkit	Shingo	R	190
22.	Gunderman	Suru	R	120
23.	Chalunka	Shyok	R	45
24.	Chechesna	Suru	R	47
25.	Leh	Indus	R	29
	Total	25 Nos. of Schemes		2837

Note: R –Run off the River & S- storage

Hydro Power Development in Punjab

Identified Hydro Power Potential and its status of Development:

		Nos.	Capacity (MW)
Identified Hydro Power Potential as per reassessment Study from Major/Medium Schemes (Schemes having capacity above 25 MW)		5	971
I	Capacity in operation	9	1096.3
II	Capacity under construction	1	206
III	H.E. Schemes held up due to Inter-State aspects	1	50

1. Identified Projects during Reassessment study:

Sl.No.	Name of Project	River	I. C.
			(MW)
1	Mukerian Canal	Beas	207
2	Anadpur Sahib, Ph-I & II	Sutlej	134
3	Thein	Ravi	325
4	Shahpur	Ravi	215
5	UBDC	Ravi	90
TOTAL			971

2. H.E. Projects in Operation:

S.no	UTILITY	NO. OF STATIONS	No. of Units	NO. OF UNITS X CAPACITY (MW)	RIVER/	DISTRICT	CAPACITY (MW)	YEAR OF COMMISSIONING
	/STATIONS				BASIN*			
	PSPCL							
1.	ANANDPUR SAHIB-I	1	2	(2X33.5)	AHC (CANAL)	RUPNAGAR	67	1985
2.	ANANDPUR SAHIB-II	1	2	(2X33.5)	AHC (CANAL)	RUPNAGAR	67	1985
3.	MUKERIAN-I	1	3	(3X15)	TAIL WATER OF PONG DAM	HOSHIARPUR	45	1983
4.	MUKERIAN-II	1	3	(3X15)	TAIL WATER OF PONG DAM	HOSHIARPUR	45	1988-89
5.	MUKERIAN-III	1	3	(3X19.5)	TAIL WATER OF PONG DAM	HOSHIARPUR	58.5	1989
6.	MUKERIAN-IV	1	3	(3X19.5)	TAIL WATER OF PONG DAM	HOSHIARPUR	58.5	1989
7.	RANJIT SAGAR	1	4	(4X150)	Reservoir on River Ravi	PATHANKOT	600	2000
	TOTAL PSPCL	7	20				941	
	BBMB							
8.	GANGUWAL	1	3	(2X24.2)+(1X29.25)	SATLUJ	RUPNAGAR	77.65	1955-1962
9.	KOTLA	1	3	(2X24.2)+(1X29.25)	SATLUJ	RUPNAGAR	77.65	1956-1961
	SUB-TOTAL BBMB (PUNJAB)	2	6				155.3	
	TOTAL PUNJAB	9	26				1096.3	

* ALL PROJECTS ARE IN INDUS BASIN

3. H.E. Schemes under Construction:

Sl. No.	Name of Project	Implementing Agency	District	River /Basin	I. C.	Likely Commissioning
					(MW)	
1	Shahpurkandi*	Irr. Deptt. & PSPCL	Gurdaspur	Ravi /Indus	206	2021-22 (Nov.'21)
	Total				206	

* Works of Dam (J&K side) stopped since 30.08.2014 due to inter-state disputes between Punjab and J&K Government.

** Subject to re-start of works

4. H.E. Schemes held up due to Inter-State aspects:

Sl. No.	Name of Scheme/	I.C.	Location (State)	States Involved	Status
	I. C.	MW			Status
1	SYL (2x18+2x7=50 MW)	50	Punjab	Punjab/ Haryana/ Rajasthan.	•Cleared by CEA in 12/1987 at an estimated cost of Rs.101.28 crores (5/1985 PL). •Work on the canal on which project is located is held up. • Haryana and Rajasthan have raised question regarding their shares of power as it envisages utilizing common facilities and water belonging to all three states, viz. Haryana, Punjab & Rajasthan.

Hydro Power Development in Rajasthan

Identified Hydro Power Potential and its status of Development:

	Nos.	Capacity (MW)
Identified Hydro Power Potential as per reassessment Study from Major/Medium Schemes (Schemes having capacity above 25 MW)	5	483
Capacity in operation	4	411

1. Identified Projects during Reassessment study:

Sl. No.	Name of Project	River	I. C.
			(MW)
1	Gandhi Sagar	Chambal	115
2	Rana Pratap Sagar	Chambal	172
3	Jawahar Sagar	Chambal	99
4	Mahi Bajaj Sagar St-II	Mahi	60
5	Mahi Bajaj Sagar St-I	Mahi	37
TOTAL			483

1. H.E. Projects in Operation:

SL. NO.	UTILITY/ STATIONS	NO. OF STATIONS	No. of Units	NO. OF UNITS X CAPACITY (MW)	RIVER	BASIN	DISTRICT	CAPACITY (MW)	YEAR OF COMMISSIONING
1.	JAWAHAR SAGAR	1	3	(3X33)	CHAMBAL	GANGA	BUNDI	99	1972-1973
2.	MAHI BAJAJ-I	1	2	(2X25)	MAHI	CIR	BANSWARA	50	1986
3.	MAHI BAJAJ-II	1	2	(2X45)	MAHI	CIR	BANSWARA	90	1989
4.	R P SAGAR	1	4	(4X43)	CHAMBAL	GANGA	CHITTORGARH	172	1968
	TOTAL RRVUNL	4	11					411	

Note: Mahi Bajaj Sagar I & II (140 MW) were identified for I.C. of 97 MW.

Gandhi Sagar (115 MW) was identified in Rajasthan but has been developed in Madhya Pradesh.

Hydro Power Development in Uttar Pradesh

Identified Hydro Power Potential and its status of Development:		
	Nos.	Capacity (MW)
Identified Hydro Power Potential as per reassessment Study from Major/Medium Schemes (Schemes having capacity above 25 MW)	6	664
Capacity in operation	4	501.6
H.E. Schemes held up due to Inter-State aspects	1	90
H. E. Projects yet to be allotted for development	1	39

***The numbers and capacity yet to be allotted for development is different from arithmetic calculation from the potential accessed due to change in capacity of the schemes, addition/deletion of the schemes and merger of two schemes into one etc.**

1. Identified Projects during Reassessment study:

Sl.No.	Name of Project	River	I. C.
			(MW)
1	Khara	Yamuna	160
2	Matatila	Betwa	31
3	Orchha	Betwa	39
4	Rihand	Rihand	300
5	Obra	Rihand	99
6	Eastern Yamuna Canal	Yamuna	35
TOTAL			664

2. H.E. Projects in Operation:

SL. NO.	UTILITY/ STATIONS	NO. OF STATIONS	No. of Units	NO. OF UNITS X CAPACITY (MW)	RIVER/ BASIN*	DISTRICT	CAPACITY (MW)	YEAR OF COMMISSIONING
1.	KHARA	1	3	(3X24)	YAMUNA LINK CHANNEL	SUNEBHADRA	72	1992
2.	MATATILLA	1	3	(3X10.2)	BETWA	LALITPUR	30.6	1965
3.	OBRA	1	3	(3X33)	RIHAND	SUNEBHADRA	99	1970-1971
4.	RIHAND	1	6	(6X50)	Govind Ballabh Pant Sagar	SINGRAULI	300	1961-1965
	TOTAL UPJVN	4	15				501.6	

* ALL PROJECTS ARE IN GANGA BASIN.

3. H.E. schemes held up due to Inter-State aspects:

Sl. No.	Name of Scheme / I.C.	Total I.C. (MW)	Location (State)	States Involved	Status
1	Panchnad MPP (6x15 = 90MW)	90	U.P.	U.P./M.P/ Rajasthan	DPR with Project estimated cost of Rs 559 Crores (6/1983 PL) returned. Involves submergence in MP and Rajasthan.

4. H. E. Projects yet to be allotted for development

Sl.No.	Name of Scheme	River	Type	Probable
				I.C.(MW)
1	Orcha	Betwa	R	39
	Total	1 No. of Scheme		39

Note: R –Run off the River & S- storage

Status of Hydro Power Development in Uttarakhand

Identified Hydro Power Potential and its status of Development:

			Nos.	Capacity (MW)
Identified Hydro Power Potential as per reassessment Study from Major/Medium Schemes (Schemes having capacity above 25 MW)			84	17998
I	Capacity in operation		16	3756.4
II	Capacity under construction		7	1490
III	Schemes allotted by States for development			
	(i)	Schemes cleared by CEA and yet to be taken up for construction	5	1328
	(ii)	Schemes under Examination in CEA	3	558
	(iii)	Schemes returned to project authorities	5	762
	(iv)	Schemes under S&I	2	320
	(v)	H.E. Schemes allotted for development on which S&I is held up/ yet to be taken up	15	2402
IV	H. E. Projects yet to be allotted for development*		25	3011

*The numbers and capacity yet to be allotted for development is different from arithmetic calculation from the potential accessed due to change in capacity of the schemes, addition/deletion of the schemes and merger of two schemes into one etc.

1. H.E. Projects in Operation:

S. NO.	UTILITY/STATIONS	NO. OF STNS.	No. of Units	NO. OF UNITS X CAPACITY (MW)	RIVER	DISTRICT	CAPACITY (MW)	YEAR OF COMMISSIONING
	CENTRAL SECTOR							
	NHPC							
1	DHAULI GANGA	1	4	(4X70)	DHAULIGANGA	PITHORAGARH	280	2005
2	TANAKPUR	1	3	(3X31.4)	SARDA	CHAMPAVAT	94.2	1992
	SUB-TOTAL NHPC	2	7				374.2	
	THDC							
3	TEHRI ST-I	1	4	(4X250)	BHAGIRATHI	TEHRI GARHWAL	1000	2006-2007
4	KOTESHWAR	1	4	(4X100)	BHAGIRATHI	TEHRI GARHWAL	400	2010-12
	TOTAL THDC	2	8				1400	
	SUB TOTAL CENTRAL	4	15				1774.2	
	STATE SECTOR							
	UJVNL							
5	CHIBRO (YAMUNA)	1	4	(4X60)	Tons River at Ichari Dam	DEHRADUN	240	1975-1976
6	CHILLA	1	4	(4X36)	GANGA	HARIDWAR	144	1980-1981
7	DHAKRANI	1	3	(3X11.25)	Tons & Yamuna Rivers at Dakpathar Barrage	DEHRADUN	33.75	1965-1970
8	DHALIPUR	1	3	(3X17)	Tons & Yamuna Rivers at Dakpathar Barrage	DEHRADUN	51	1965-1970
9	KHATIMA	1	3	(3X13.8)	SHARDA	UDHAM SINGH NAGAR	41.4	1955-1956
10	KHODRI	1	4	(4X30)	TONS	DAK PATHAR	120	1984
11	KULHAL	1	3	(3X10)	TONS	DEHRADUN	30	1975
12	MANERI BHALI- I	1	3	(3X30)	BHAGIRATHI	UTTARKASHI	90	1984
13	MANERI BHALI- II	1	4	(4X76)	BHAGIRATHI	UTTARKASHI	304	2008
14	RAMGANGA	1	3	(3X66)	RAMGANGA	PAURI GARHWAL	198	1975-1977
	TOTAL UJVNL	10	34				1252.15	
	PRIVATE							
	AHPC							
15	SHRINAGAR	1	4	(4X82.50)	ALAKNANDA	TRHRI & PAURI	330	2015
	JPPVL							
16	VISHNU PRAYAG	1	4	(4X100)	ALAKNANDA		400	2006
	SUB TOTAL PRIVATE	2	8				730	
	TOTAL UTTARAKHAND	16	57				3756.35	

* ALL PROJECTS ARE IN GANGA BASIN

2. H.E. Schemes under Construction:

Sl. No.	Name of Project	Agency	District	I.C. (MW)	River	Basin	Likely Commissioning
1	Lata Tapovan	NTPC	Chamoli	171	Dhauliganga / Alaknanada	Ganga	2023-24 *
2	Tapovan Vishnugad	NTPC	Chamoli	520	Dhauliganga / Alaknanada	Ganga	2020-21 (Dec'20)
3	Vishnugad Pipalkoti	THDC	Chamoli	444	Alaknanada	Ganga	2022-23 (Dec'22)
4	Naitwar Mori	SJVNL	Uttarkashi	60	Tons/ Yamuna	Ganga	2021-22 (Dec-21)
5	Vyasi	UJVNL	Dehradun	120	Yamuna/Ganga	Ganga	2020-21 (June'20)
6	Phata Byung	LANCO	Rudraprayag	76	Mandakini/ Alaknanda	Ganga	2021-22 *
7	Singoli Bhatwari	L&T	Rudraprayag	99	Mandakini/ Alaknanda	Ganga	2019-20 (Mar'20)
	Sub-total: Uttarakhand			1490			

* Subject to restart of work

3. H.E. Projects Concurred by CEA:

Sl. No.	Name of Scheme	River	Agency	District	I.C. (MW)	Status
1	Kotlibhel St-IA#	Bhagirathi	NHPC	Tehri Garhwal	195	CEA Concurrence: 03.10.06 EC - obtained on 9.5.2007 FC- I obtained on 13.10.2011 & FC- II awaited. The project is included in the list of 24 projects under review by Hon'ble Supreme Court. CEA Concurrence: 03.10.06 EC - obtained on 9.5.2007 FC- I obtained on 13.10.2011 & FC- II awaited. The project is included in the list of 24 projects under review by Hon'ble Supreme Court.
2	Kotlibhel St-IB#	Alaknanda	NHPC	Pauri & Tehri Garhwal	320	CEA Concurrence: 31.10.06 E.C. - Given earlier on 14.08.07 is withdrawn on 22.11.10. F.C.- Declined by MOEF. The project is included in the list of 24 projects under review by Hon'ble Supreme Court.
3	Devsari	Pindar	SJVNL	Chamoli	252	EC recommended by EAC on 27.03.18with additional conditions such as submission of Technical feasibility report of constructing a wall around Debal SHEP and provision of e-flows as per recommendations of report on CIA and CCS by Expert Body-II. Matter in this regard is being taken up with MoEF&CC by Developer. FC-I accorded by MoEF&CC on 26.02.18. FC-II yet to be obtained.
4	Rupsiyabagar Khasiyabara	Gori Ganga	NTPC	Pithoragarh	261	CEA Concurrence: 16.10.2008 E.C. - accorded on 26.03.09 F.C. awaited
5	Alaknanda#	Alaknanda	GMR	Chamoli	300	08.08.08/ Revalidation up to 07.08.19 E.C. - Obtained on 12.3.08 F.C. - St-I obtained on 8.11.11. St-II obtained on 09.11.2012.
	Total				1328	

Note: All projects are in Ganga Basin

Matter is under sub judice in Hon'ble Supreme Court.

4. Hydro Schemes Under Examination/Scrutiny in CEA:

Sl. No.	Name of Scheme	River	Sector	I.C. (MW)	Agency
1	Jhelam Tamak#	Dhauliganga	Central	108	THDCIL
2	Bowala Nand Paryag	Alaknanda	State	300	UJVNL
3	Goriganga-IIIA	Goriganga	Central	150	NHPC
	Total			558	

Matter is under sub judice in Hon'ble Supreme Court.

5. Hydro Schemes Returned to Project Authorities for re-submission after compliance of observations:

Sl. No.	Name of Scheme	River	Agency	Sector	I.C.	Month of Return
					(MW)	
1	Bhaironghati*	Bhagirathi	UJVNL	State	381	08-Feb
2	Nand Prayag Langasu	Alaknanda	UJVNL	State	100	11-Apr
3	Mori Hanol	Tons		Private	63	10-Jan
4	Bogudiyar Sirkari Bhyol	Gori Ganga	GVK L&T	Private	146	10-Sep
5	Tiuni Plasu	Tons	UID	State	72	10-Oct
	Total				762	

* As per MoP letter dated 24.12.2010 in the meeting of NGRBA held on 1.11.2010 under the chairmanship of Hon'ble Prime Minister, it was decided to discontinue Loharinag Pala, Pala Maneri and Bhaironghati H.E. Projects on Bhagirathi.

6. Hydro Schemes under Survey & Investigation:

Sl. No.	Name of Scheme	Basin/River	I.C.	Agency	Target date of preparation of DPR
			(MW)		
1	Sirkari Bhyol Rupsiabagar	Gori Ganga	120	UJVNL	18-Dec
2	Bokang Bailing	Dhauliganga	200	THDC	19-Apr
	Total		320		

7. H.E. schemes allotted for development on which Survey & Investigation is held up/ yet to be taken up:

Sl. No.	Scheme	River	I. C.	Agency	Date of Allotment/ MoA	Status
			(MW)			
1	Arakot Tiuni	Pabar , Tons	72	UID	-	MOEF clearance awaited. S&I yet to be taken up.
2	Chhunger - Chal	Dhauliganga	120	NHPC	21.11.2005	S&I held up due to non-clearance of MOEF
3	Garba Tawaghat	Goriganga	630	NHPC	21.11.2005	S&I held up. MoP approached MEA for taking up the matter of dev. of Garba Tawaghat H.E. Project under the aegis of Mahakali treaty.
4	Urthing Sobla	Dhauliganga	280	Reliance Power Ltd.	-	MoEF Clearance awaited. S&I heldup as the project area falls under ASkot Musk deer Sanctuary
5	Sela Urthing	Dhauliganga	230	UJVNL	09.12.2004	Road connectivity is not proper upto the project site. S&I shall be taken up after carrying out detail survey at project site & confirmation of levels.
6	Jadh Ganga	Jadh Ganga	50	THDC	21.11.2005	S&I yet to be taken up.· Located in Eco sensitive Zone of Gangotri National Park.
7	Karmoli	Jadh Ganga	140	THDC	21.11.2005	S&I yet to be taken up.· Located in Eco sensitive Zone of Gangotri National Park.
8	Rishi Ganga - I	Rishi Ganga	70	UJVNL	09.12.2004	&I yet to be taken up.· Located in Nanda Devi National Park. MoEF Clearance awaited.
9	Rishi Ganga - II	Rishi Ganga	35	UJVNL	09.12.2004	S&I yet to be taken up.· Located in Nanda Devi National Park. MoEF Clearance awaited.

Sl. No.	Scheme	River	I. C.	Agency	Date of Allotment/ MoA	Status
10	Taluka Sankri	Tons	140	UJVNL	09.12.2004	S&I yet to be taken up. Project falls under Govind Pashu Vihar WLS.
11	Gohana Tal	Birahi Ganga	50	THDC	21.11.2005	Project included in the list of 24 HE project named in PIL under consideration by Hon'ble Supreme court
12	Karmoli Lumti Tulli	Goriganga	40	NHPC	07.04.2005	S & I was held up.PCCF (Wildlife) and chief Warden Wildlife, Dehradun has since granted permission for S& I on 13. 12. 2016.Preparation of PFR is in progress for obtaining approval of ToR from MoEF & CC for carrying out S& I works.
13	Maleri Jhelam	Dhauliganga	65	THDC	21.11.2005	Project included in the list of 24 HE project named in PIL under consideration by Hon'ble Supreme court
14	Mapang - Bogidiyar	Goriganga	200	GVK-L&T	07.05.2005	S&I held up due to Supreme Court order directing MoEF and State of Uttarakhand not to grant any Environmental Clearance or Forest Clearance for any hydroelectric project in the State of Uttarakhand until further orders.
15	Tamak Lata	Dhauliganga	280	UJVNL	09.12.2004	Project included in the list of 24 HE project named in PIL under consideration by Hon'ble Supreme court
	Total		2402			

8. Pumped storage H.E. Projects under Construction:

Sl. No.	Name of Project	I. C.	Remarks
		(MW)	
1	Tehri St.II	4x250=1000	Likely commissioning by 2021-23* (June'22)
	Total	1000	

9. H. E. Projects yet to be allotted for development

Sl.No.	Name of Scheme	River	Type	Probable
				I.C.(MW)
1.	Nakot Patlasu	Pabar	R	43
2.	Pisha Naitwar	Rupin	R	30
3.	Taluka Saul	Tons	R	39
4.	Kuwa ford	Yamuna	R	42
5.	Nelang	Jadh Ganga	R	190
6.	Gangotri	Bhagirathi	R	70
7.	Diulong Sumangaon	Bhagirathi	R	26
8.	Dhargaon Jhandarwali	Bhagirathi	R	29
9.	Jamolna Ghansyali	Bhagirathi	R	44
10.	Nayar Dam	Nayar	S	34
11.	Benakuli	Alaknanda	R	40
12.	Khel Kuran Neti	Dhauli Ganga	R	49
13.	Niti Ghansali	Dhauli Ganga	R	32
14.	Bampa Kurkuti	Dhauli Ganga	R	60
15.	Girthi Ganga	Girthi Ganga	R	34
16.	Deodi	Rishi Ganga	R	65
17.	Tikh Gurupha	Pindar	R	26
18.	Malkhet Dam	Pindar	S	37
19.	Banoli Nalgam	Pindar	R	55
20.	Mandakini	Mandakini	R	36
21.	Uttyasu Dam	Alaknanda	S	1140
22.	Sobla Jhimirigaon	Dhauli Ganga	R	145
23.	Tawaghat Dharchula	Sarda	R	310
24.	Kalika Dantu	Sarda	R	140
25.	Garjia Dam	Gori Ganga	S	295
	Total	25 Nos. of Schemes		3011

Note: R –Run off the River & S- storage

Hydro Power Development in Chhattisgarh

Identified Hydro Power Potential and its status of Development:

		Nos.	Capacity (MW)
Identified Hydro Power Potential as per reassessment Study from Major/Medium Schemes (Schemes having capacity above 25 MW)		15	2202
I	Capacity in operation	1	120
II	H.E. Schemes held up due to Inter-State aspects	1	60
III	H. E. Projects yet to be allotted for development*	12	1814

*The numbers and capacity yet to be allotted for development is different from arithmetic calculation from the potential assessed due to change in capacity of the schemes, addition/deletion of the schemes and merger of two schemes into one etc.

1. Identified Projects during Reassessment study:

Sl.No.	Name of Project	River	I. C. (MW)
1	Joka	Kanhar	28
2	Kharauli	Mahan	46
3	Pasal	Rihand	55
4	Duniadhin	Rihand	80
5	Karri	Rihand	70
6	Hasdeo (Bango)	Hasdeo	55
7	Konta	Sabari	65
8	Chitrakot	Indravati	38
9	Bodhghat	Indravati	295
10	Kutru-I	Indravati	100
11	Kutru-II	Indravati	155
12	Nugur-I	Indravati	160
13	Bhopalapatnam	Indravati	715
14	Nugur-II	Indravati	270
15	Kotri	Kotri	70
Total		2202	

2. H.E. Projects in Operation:

S. No.	Utility/ Stations	No. Of stns.	No. Of units	No. Of units x capacity (mw)	River /Basin	District	Capacity (mw)	Year of commissioning
	CSPGCL							
1	HASDEOBA NGO	1	3	(3X40)	HASDEO/ CIR	KORBA	120	1994-1995
	TOTAL CSPGCL	1	3				120	

3. H.E. schemes held up due to Inter-State aspects:

Sl. No.	Name of Scheme/	I.C. (MW)	Location (State)	States Involved	Status
1	Matnar (3x20 =60 MW)	60	Chattis-garh	Chhatis- garh/Andhra Pradesh/Orissa	Cleared by CEA on 19.08.2004 at an estimated cost of Rs. 313.35 crores (3/2004 PL).
					Indravati is one of the tributary of Godavari and flows through Orissa, Chattisgarh and Andhra Pradesh. It is an inter State river between Chattisgarh and Orissa. Chattisgarh (erstwhile Madhya Pradesh) and Orissa entered into an inter-State agreement for sharing of Indravati river water on 11th July, 1979.
					Chhatisgarh State Power Generation Company Ltd. (CSPGCL) has informed in April, 2009 that the concerned neighboring State will not have any problem as Matnar HEP is a Run-of-river scheme and would not affect the existing pattern of river flow.
					CSPGCL has also informed that distribution pattern of agreed water quantity to be made available by Govt. of India in Indravati river and the matter has been taken up at highest level by the Water Resource Department of the two States.
					Project involves 92 ha of forest land. Case of diversion of forest land was submitted to forest Dept. of Govt. of Chhattisgarh in March 2004. Case is under consideration of State Forest Dept. and yet to be forwarded by State Forest Dept to MOEF.
					Issue of identifying degraded catchment area and submission of CAT plan is required for final clearance.

4. H. E. Projects yet to be allotted for development

Sl.No.	Name of Scheme	River	Type	I.C.(MW)
1	Joka	Kanhar	S	28
2	Kharauli	Mahan	R	46
3	Pasal	Rihand	S	55
4	Duniadhin	Rihand	S	80
5	Karri	Rihand	R	70
6	Konta	Sabari	R	65
7	Kutru-I	Indravati	S	100
8	Kutru-II	Indravati	S	155
9	Nugur-I	Indravati	S	160
10	Bhopalapatnam	Indravati	S	715
11	Nugur-II	Indravati	S	270
12	Kotri	Kotri	S	70
	Total	12 Nos. of Schemes		1814

Note: R –Run off the River & S- storage

Hydro Power Development in Goa

Identified Hydro Power Potential and its status of Development :

	Nos.	Capacity (MW)
Identified Hydro Power Potential as per reassessment Study from Major/Medium Schemes (Schemes having capacity above 25 MW)	1	55
H.E. Schemes held up due to Inter-State aspects	1	30
H. E. Projects yet to be allotted for development*	1	55

*The numbers and capacity yet to be allotted for development is different from arithmetic calculation from the potential accessed due to change in capacity of the schemes, addition/deletion of the schemes and merger of two schemes into one etc.

1. Identified Projects during Reassessment study :

Sl.No.	Name of Project	River	I. C. (MW)
1	Sonal	Mandavi	55
TOTAL			55

2. H.E. schemes held up due to Inter-State aspects. :

Sl. No.	Name of Scheme/ (I. C.)	Total I.C. (MW)	Location (State)	States Involved	Status
1	Dudhsagar (2x15 =30 MW)	30	Goa	Goa/ Karnataka	· DPR with project estimated cost of Rs 11.67 crores (1971 PL) was returned. · Involves submergence in Karnataka.

3. H. E. Projects yet to be allotted for development

Sl.No.	Name of Scheme	River	Type	Probable I.C. (MW)
1	Sonal	Mandavi	S	55
	Total	1 Nos. of Schemes		55

Note: R –Run off the River & S- storage

Hydro Power Development in Gujarat

Identified Hydro Power Potential and its status of development:

		Nos.	Capacity (MW)
Identified Hydro Power Potential as per reassessment Study from Major/Medium Schemes (Schemes having capacity above 25 MW)		2	590
I	Capacity in operation	2	550
H. E. Projects yet to be allotted for development		NIL	NIL

#Two schemes namely Ukai Dam and Sardar Sarovar were identified for an I.C. of 590 MW. However as per actual, the I.C. is 550 MW

1. Identified Projects during Reassessment study:

Sl.No.	Name of Project	River	I. C. (MW)
1	Ukai Dam PH	Tapti	120
2	Sardar Sarovar	Narmada	470
TOTAL			590

2. H.E. Projects in Operation:

S. No.	Utility/ Stations	No. Of stns.	No. Of units	No. Of units x capacity (mw)	River / Basin*	District	Capacity (MW)	Year of commissionin g
	GSECL							
1	UKAI	1	4	(4X75)	TAPI	TAPI	300	1974-1976
	SUB-TOTAL GSECL	1	4				300	
	SSNNL							
2	S SAROVAR CHPH	1	5	(5X50)	NARMADA	NARMADA	250	2004
	SUB-TOTAL SSNNL	1	5				250	
	TOTAL GUJARAT	2	9				550	

* All projects are in CIR Basin

3. Pumped Storage H.E. Projects in operation:

Sl. No.	Name of Project	I. C. (MW)	Year of Commissioning
1	Kadana St. I&II #	240	1990-98
2	Sardar Sarovar *	1200	2005-06
	Total	1440	

*Note: Not operational in pumping mode because Garudeshwar weir is in under construction. This will work as Lower reservoir. As per information available in CEA the project has been awarded in 2012 and further information will be available from Sardar Sarovar Narmada Nigam Limited.

Not operating in pumping mode due to vibration problem.

Hydro Power Development in Maharashtra

Identified Hydro Power Potential and its status of Development:

	Nos.	Capacity (MW)
Identified Hydro Power Potential as per reassessment Study from Major/Medium Schemes (Schemes having capacity above 25 MW)	25	3314
Capacity in operation	12	2647
H.E. Schemes held up due to Inter-State aspects	1	90
H. E. Projects yet to be allotted for development*	12	1878

*The numbers and capacity yet to be allotted for development is different from arithmetic calculation from the potential accessed due to change in capacity of the schemes, addition/deletion of the schemes and merger of two schemes into one etc.

1. Identified Projects during Reassessment study

Sl.No.	Name of Project	River	I. C. (MW)
1	Vaitarna I	Vaitarna	28
2	Bhira Tail Race	Kundalik	55
3	Tillari	Tillari	39
4	Pench	Pench	85
5	Pathri	Wainganga	40
6	Wainganga	Wainganga	150

Sl.No.	Name of Project	River	I. C. (MW)
7	Samda	Pranhita	95
8	Ghargaon	Pranhita	105
9	Kunghara	Pranhita	115
10	Pranhita	Pranhita	310
11	Sahasrakund I	Penganga	29
12	Bhivpuri	Andhra	85
13	Khopoli	Ganga	70
14	Bhira	Mula	215
15	Koyna St-IV	Koyna	350
16	Koyna St-III	Koyna	145
17	Koyna St-I & II	Koyna	245
18	Koyna Dam PH	Koyna	65
19	Patharpunj	Varna	29
20	Kadvi	Varna	215
21	Varna	Varna	27
22	Kasari-I	Kasari	215
23	Kubhi-I	Penganga	170
24	Kumbhi-II	Penganga	27
25	Hiranyakeshi II	Vedganga	405
TOTAL			3314

2. H.E. Projects in Operation:

S. No.	Utility/	No. Of stns.	No. Of units	No. Of units x capacity (mw)	River	Basin	District	Capacity (mw)	Year of commissioning
	MAHAGENCO								
1	BHIRA TAIL RACE	1	2	(2X40)	KUNDALIKA	WFR	RAIGAD	80	1987-1988
2	KOYNA DPH	1	2	(2X18)	KOYNA	EFR	SATARA	36	1980-1981
3	KOYNA-I&II	1	8	(4X70)+ (4X80)	KOYNA	EFR	PATAN	600	1962-1967
4	KOYNA-III	1	4	(4X80)	Water let out through ulestward units (St-I,II & IV)	EFR	RATNAGIRI	320	1975-1978
5	KOYNA-IV	1	4	(4X250)	KOYNA	EFR	SATARA	1000	1999-2000
6	TILLARI	1	1	(1X60)	TILLARI	WFR	KOLHAPUR	60	1986
7	VAITARNA	1	1	(1X60)	VAITARNA	WFR	NASIK	60	1976
	SUB-TOTAL MAHAGENCO	7	22					2156	
	MPPGCL								
8	PENCH	1	2	(2X80)	PENCH	EFR	CHINDWARA	160	1986-1987
	SUB-TOTAL MPPGCL	1	2					160	
	TOTAL STATE SECTOR	8	24					2316	
	PRIVATE								
	DODSON-LINDBLOM HYDRO POWER PVT. LTD. (DLHP)								
9	BHANDARDHARA ST-II	1	1	(1X34)	PRAVARA	EFR		34	1996
	SUB-TOTAL DLHP	1	1					34	
	TATA POWER COMPANY (PVT.)								
10	BHIRA	1	6	(6X25)	NEELA & MULA	EFR	RAIGAD	150	1927-1949
11	BHIVPURI	1	5	(3X24) + (2X1.5)	ANDHRA	EFR	RAIGAD	75	1997-1999
12	KHOPOLI	1	3	(3X24)	INDRAYANI	EFR	RAIGAD	72	2001-2003
	SUB-TOTAL TPCL	3	14					297	
	TOTAL PVT (MAHARASHTRA)	4	15					331	
	TOTAL MAHARASHTRA	12	39					2647	

3. Pumped storage H.E Projects in operation:

Sl. No.	Name of Project	I. C. (MW)	Remarks
1	Bhira	1x150 =150	Pumping Mode- Working
2	Ghatgar	2x125 =250	Pumping Mode- Working
	Total	400	

4. Pumped storage H.E. Projects under Construction:

Sl. No.	Name of Project	I. C. (MW)	Remarks
1	Koyna Left Bank	2x40=80	The current expenditure on the project has already reached to original administrative approved cost level hence expenditure on the project is stopped & project works are stalled. Revised cost is under approval by State Government.
	Total	80	

5. H.E. schemes held up due to Inter-State aspects:

Sl. No.	Name of Scheme/I.C.	Total I.C. M.W.	Location (State)	States Involved	Status
1	Bhivpuri (Private) (1x90=90 MW)	90	Maharashtra	Maha/ Karnataka/ AP	Cleared by CEA in 5/1991 at an estimated cost of Rs. 89.87 crores (11/1989 PL). Involves interstate aspect with A P & Karnataka regarding Westward Diversion of Krishna Waters.

6. H. E. Projects yet to be allotted for development

Sl .No.	Name of Scheme	River	Type	Probable I.C.(MW)
1	Pathri	Wainganga	S	40
2	Wainganga	Wainganga	S	150
3	Samda	Pranhita	R	95
4	Ghargaon	Pranhita	R	105
5	Kunghara	Pranhita	R	115
6	Pranhita	Pranhita	S	310
7	Sahasrakund I	Penganga	S	29
8	Patharpunj	Varna	S	29
9	Kadvi	Varna	S	215
10	Kasari-I	Kasari	S	215
11	Kubhi-I	Penganga	S	170
12	Hiranyakeshi II	Vedganga	S	405
	Total	12 Nos. of Schemes		1878

Note: R –Run off the River & S- storage

Hydro Power Development in Madhya Pradesh

Identified Hydro Power Potential as per reassessment Study:

			Nos.	Capacity (MW)
Identified Hydro Power Potential as per reassessment Study from Major/Medium Schemes (Schemes having capacity above 25 MW)			13	1970
I	Capacity in operation		9	2235
II	Capacity under construction		1	400
III	Schemes allotted by States for development			
	(i)	Schemes returned to project authorities	1	100
IV	H.E. Schemes held up due to Inter-State aspects		2	140
H. E. Projects yet to be allotted for development			NIL	NIL

1. Identified Projects during Reassessment study			
Sl.No.	Name of Scheme	River	IC
1	Chorhat	Sone	55
2	Bansagar	Sone	45
3	Beehar	Tons	30
4	Tons HE Schemes	Tons	315
5	Rajghat	Betwa	29
6	Dhurwara	Betwa	28
7	Burhner	Burhner	28
8	Basania	Narmada	60
9	Bargi	Narmada	115
10	Jahanpur	Narmada	75
11	Narmada Sagar	Narmada	675
12	Omkareshwar	Narmada	290
13	Maheshwar	Narmada	225
	Total		1970

2. H.E. Projects in Operation:

S. No.	Utility/ Stations	No. Of stns.	No. Of units	No. Of units x capacity (mw)	River	Basin	District	Capacity (MW)	Year of commissioning
	NHDC								
1.	INDIRA SAGAR	1	8	(8X125)	NARMADA	CIR	KHANDWA	1000	2004-2005
2.	OMKARESHWAR	1	8	(8X65)	NARMADA	CIR	KHANDWA	520	2007
	SUB-TOTAL NHDC	2	16					1520	
	TOTAL CENTRAL	2	16					1520	
	MPPGCL								
3.	BANSAGAR TONS-I	1	3	(3X105)	TONS	GANG A	SATNA	315	1991-1992
4.	BANSAGAR-II	1	2	(2X15)	TONS	GANG A	REWA	30	2002
5.	BANSAGAR-III	1	3	(3X20)	SONE	GANG A	SATNA	60	2000-2002
6.	BARGI	1	2	(2X45)	NARMADA	CIR	JABALPUR	90	1988
7.	GANDHI SAGAR	1	5	(5X23)	CHAMBAL	GANG A	MANDSAUR	115	1960-1966
8.	MADHIKHERA	1	3	(3X20)	KALI SINDH	GANG A	SHIVPURI	60	2006-2007
9.	RAJGHAT	1	3	(3X15)	BETWA	GANG A	ASHOK NAGAR	45	1999
	SUB-TOTAL MPPGCL	7	21					715	
	TOTAL MP	9	37					2235	

3. H.E. Schemes Under Construction:

Sl. No.	Name of Project	I. C. (MW)	District	River	Basin	Agency	Likely Commissioning
1	Maheshwar (pvt)#	400	Khargone & Khandwa	Narmada/CIR		SMHPCL	2021-22*
	Total	400					

#- Works suspended since Nov-11 due to cash flow problem with developer-A high level committee under the chairmanship of Additional Chief Secretary(Finance) GoMP, was formed on 16th Oct, 2014 to find ways to complete the project. The committee has submitted its report on 2.5.2015. The committee has recommended three scenarios for commissioning the Maheshwar Project. Under the first scenario, another attempt to complete the project with the present private developer has been envisaged. Timeline for first Scenario has elapsed (2nd August 2015) without the promoter complying with its requirements. As per second scenario, Lenders as Govt. Companies (PFC as lead lender) have acquired majority equity i.e. 51% in the SMHPCL w.e.f. 1st June, 2016. National Company Law Tribunal (NCLT), Ahmedabad inter-alia declaring shareholding of lenders bad in law. Against the adverse order of NCLT, appeal has been filed in National Company Law Appellate Tribunal (NCLAT), New Delhi. NCLAT passed the order on 12-03-2018 against the share holding of lenders. PFC has filed an application in NCLT Ahmedabad on 16th February 2018 to start Corporate Insolvency Resolution Professional (CIRP) under Insolvency and Bankruptcy Code(IBC).

- Likely commissioning after 1-½ year of restart of works.

* Subject to restart of work

4. Hydro Schemes Returned to Project Authorities for re-submission after compliance of observations:

Sl. No.	Name of Scheme	Sector	I.C. (MW)	Month of Return
1	Sone	State	100	Apr-03
	Total		100	

4. H.E. schemes held up due to Inter-State aspects:

Sl. No.	Name of Scheme/I. C.	I.C. MW	Location (State)	States Involved	Status
1	Orcha MPP (2x30+2x15 = 90 MW)	90	M.P.	U.P./M.P.	- DPR with estimated cost of Rs. 89.01 crores (3/1980 PL) returned in 07/1985. - Inter-state aspects mainly relate to submergence under the reservoir as well as sharing of water below Orcha.
2	Ken (2x15+2x10 =50 MW)	50	M.P.	U.P./M.P.	- DPR with estimated cost of Rs 202.06 crores returned in 2/1987. - The yield at the project site and sharing of water u/s & d/s of the project has been agreed between U.P. & M.P. Both the States have also agreed for preparation of DPR for the Ken MPP and NWDA proposal for transfer of surplus water of Ken to Betwa u/s of Rajghat Dam. - DPR for Ken-Betwa River Linking Project has been prepared by NWDA in Dec., 2008, copies of which were forwarded by them to Govt. of M.P. and Govt. of U.P. The status of the project was discussed by the respective Govts./NWDA/ MOWR in the meeting taken by Secretary (WR) on 04.08.2010 and it was decided that S&I works will be taken up by NWDA on priority.
Total		140			

Hydro Power Development in Andhra Pradesh

Identified Hydro Power Potential and its status of Development:			
		Nos.	Capacity (MW)
Identified Hydro Power Potential as per reassessment Study from Major/Medium Schemes (Schemes having capacity above 25 MW)		10	2341
I	Capacity in operation	5	1610
II	Capacity under construction	1	960
III	H.E. Schemes held up due to Inter-State aspects	1	975
IV	H. E. Projects yet to be allotted for development	NIL	NIL

1. Identified Projects during Reassessment study:

Sl.No.	Name of Project	River	I. C. (MW)
1	Machkund	Machkund	205
2	Balimela	Sileru	65
3	Upper Sileru	Sileru	150
4	Lower Sileru	Sileru	385
5	Donkarai Canal	Sileru	44
6	Polavaram	Godavari	545
7	Pondugala	Krishna	95
8	Nagarjunasagar RBC	Krishna	45
9	Srisaillam	Krishna	775
10	Tungbhadra HLC	Bhadra	32
TOTAL		2341	

2. H.E. Projects in Operation:

S. No.	Utility/ Stations	No. Of stns.	No. Of units	No. Of units x capacity (mw)	River / Basin*	District	Capacity (MW)	Year of commissioning
	APGENCO							
1.	LOWER SILERU	1	4	(4X115)	SILERU	KHAMMAM	460	1976-1978
2.	NAGARJUNA SGR RBC & EXT.	1	3	(3X30)	KRISHNA	SATRASALA	90	1983-90
3.	SRISAILAM	1	7	(7X110)	KRISHNA	MAHABUBNAGAR	770	1982-1987
4.	UPPER SILERU-I&II	1	4	(4X60)	SILERU	VISHAKAPATNAM	240	1967-1995
5.	NJ SAGAR TPD	1	2	(2X25)	KRISHNA	GUNTUR	50	2017
	TOTAL APGENCO	5	20				1610	

* All projects are in EFR Basin

3. H.E. Schemes under Construction:

Sl. No.	Name of Project	Agency	District	River/ Basin	I. C. (MW)	Likely Commissioning	Issues / Constraints
1	Indirasagar (Polavaram)	Polavaram Project Authority	East & West Godavari	Godavari/ EFR	960	2021-23 (Mar'23)	Public hearing for construction of protective embankment to be held in Odisha and Chhattisgarh as desired by MOEF at later stage.
	Total				960		

4. H.E. schemes held up due to Inter-State aspects:

Sl. No.	Name of Scheme /I.C.	Total I.C. (MW)	Location (State)	States Involved	Status
1	Inchampalli MPP (13x75= 975MW)	975	A.P.	A.P./M.P./Chhattisgarh/Maharashtra	DPR with estimated cost of Rs.1110 crores (1987-88 PL) returned in 05/1989. Requires Resolution of inter-state aspects and submergence with MP, Chhattisgarh and Maharashtra.

Hydro Power Development in Karnataka

Identified Hydro Power Potential and its status of Development:

		Nos.	Capacity (MW)
Identified Hydro Power Potential as per reassessment Study from Major/Medium Schemes (Schemes having capacity above 25 MW)		38	6459
I	Capacity in operation	16	3644.2
II	Schemes allotted by States for development		
	(i)		
	Schemes returned to project authorities	2	665
III	H.E. Schemes held up due to Inter-State aspects	5	1002
IV	H. E. Projects yet to be allotted for development*	11	2312

*The numbers and capacity yet to be allotted for development is different from arithmetic calculation from the potential assessed due to change in capacity of the schemes, addition/deletion of the schemes and merger of two schemes into one etc.

1. Identified Projects during Reassessment study

Sl.No.	Name of Project	River	I. C.
			(MW)
1	Krishnapur	Mandavi	210
2	Kalinadi I (Supa)	Kalinadi	140
3	Kalinadi I (Dandeli II)	Kalinadi	60
4	Kalinadi I (Nagjhari)	Kalinadi	855
5	Kalinadi I (Kadassali)	Kalinadi	95
6	Kalinadi I (Kadra)	Kalinadi	100
7	Kalinadi I (Mardi)	Kalinadi	175
8	Gangavali (Bedti) St.I	Gangavali	380
9	Gangavali (Sonda) St.II	Gangavali	105
10	Aghnashini	Aghnashini	370
11	Bannehole	Bannehole	55
12	Linganamakki	Saravathi	125
13	Saravathi	Saravathi	1365
14	Saravathi Tail Race	Saravathi	157
15	Varahi	Varahi	305
16	Machchattu	Varahi	35
17	Netravathy	Netravathy	60
18	Sirpadi	Netravathy	38
19	Kumaradhari	Kumaradhari	49
20	Barapole I	Barapole	335
21	Jaldurg	Krishna	270
22	Narayanpur	Krishna	70
23	Almatti	Krishna	160
24	Ghataprabha	Tungabhadra	41
25	Shivpur	Tungabhadra	26
26	Munirabad	Tungabhadra	41
27	Hampi	Tungabhadra	34
28	Tungbhadra RBC	Tungabhadra	27
29	Tungbhadra Dam PH	Bhadra	36
30	Krishnarajasagar	Cauvery	55
31	Shivasamudram	Cauvery	44
32	Shimsa PH-I	Cauvery	31
33	Cauvery PH-I	Cauvery	235
34	Shimsa PH-II	Shimsa	42
35	Arkavathi	Arkavathi	42
36	Cauvery PH-II	Cuvery	165
37	Cauvery PH-III	Cauvery	90
38	Cauvery PH-IV	Cauvery	36
TOTAL		6459	

2. H.E. Projects in Operation:

S. No.	Utility/ Stations	No. Of stns.	No. Of units	No. Of units x capacity (mw)	River	Basin	District	Capacity (mw)	Year of commissioning
	KPCL								
1.	ALMATTI	1	6	(5X55) +(1X15)	KRISHNA	EFR	BIJAPUR	290	2004-2005
2.	GERUSOPPA (SHARAVATHY TAIL RACE)	1	4.00	(4X60)	SHARAVATHY	WFR	UTTARA KANNADA	240	2001-2002
3.	GHAT PRABHA	1	2	(2X16)	GHATPRABHA	EFR	BELGAUM	32	1992
4.	MAHATMA GANDHI JOG	1	8	(4X21.6) +(4X13.2)	SHARAVATHY	WFR	SHIMOGA	139.2	1949-1952
5.	KADRA	1	3	(3X50)	KALI	WFR	UTTARA KANNADA	150	1997-1999
6.	KALINADI (NAGJHARI)	1	6	(3X135) +(3X150)	KALI	WFR	UTTARA KANNADA	855	1979-1984
7.	KALINADI SUPA	1	2	(2X50)	KALI	WFR	UTTARA KANNADA	100	1985
8.	KODASALI	1	3	(3X40)	KALI	WFR	UTTARA KANNADA	120	1998-1999
9.	LINGNAMAKKI	1	2	(2X27.5)	SHARAVATHY	WFR	SHIMOGA	55	1979-1980
10.	MUNIRABAD	1	3	(2X9) +(1X10)	TUNGABHADRA	EFR	KOPPAL	28	1962-1965
11.	SHARAVATHY	1	10	(10X103.5)	SHARAVATHY	WFR	SHIMOGA	1035	1965-1977
12.	SIVASAMUNDR UM	1	10	(4X6)+(6X3)	CAUVERY	EFR	MANDYA	42	1922-1934
13.	VARAHI	1	4	(4X115)	VARAHI	WFR	UDUPI	460	1989-2009
14.	BHADRA	1	3	(2x12)+(1x2)	BHADRA	EFR	CHICKMAGALUR	26	1965
	TOTAL KPCL	14	66					3572.2	
	APGENCO								
15.	T B DAM *	1	4	(4X9)	TUNGABHADRA		BELLARI	36	1957-1964
16.	HAMPI *	1	4	(4X9)	TUNGABHADRA	EFR	BELLARI	36	1958-1964
	SUB-TOTAL APGENCO	2	8					72	
	TOTAL KARNATAKA	16	74					3644.2	

* Utilities are in Andhra Pradesh

3. Hydel Generation Performance for three years:

Year	Target (MU)	Actual Generation	% of Actual Generation Vs Target
		(MU)	
2014-15	12763	13160.3	103.11
2015-16	12905	7479.37	57.96
2016-17	11609	6772.35	58.34

4. Hydro Schemes Returned to Project Authorities for re-submission after compliance of observations:

Sl. No.	Name of Scheme	Agency	I.C.	Reason of Return
			(MW)	
1	Sivasamudram	KPCL	345	Presentation meeting held on 16.5.2012 as it involves interstate issues; DPR could not be processed and returned the same for resubmission after resolution of interstate aspects.
2	Mahadayi	KPCL	320	Returned due to non-tie up of inputs/clearances, the project involves interstate aspects.
	Total		665	

5. Pumped Storage Schemes under Survey & Investigation:

Sl. No.	Name of Scheme	Basin/River	I.C.	Agency	Target date of preparation of DPR
			(MW)		
1	Sharavathy	Sharavathy	2000	KPCL	18-Dec
	Total		2000		

6. H.E. schemes held up due to Inter-State aspects:

Sl. No.	Name of Scheme	Total I.C. (MW)	Location (State)	States Involved	Status
1	Brindavan (2x6=12 MW)	12	Karnataka	TN/Karnataka	Sanctioned by Planning Commission in 4/1990 at an estimated cost of Rs.15.08 crores (3/1989 PL). On the objections of GOTN regarding clearance of the project, CEA indicated that the consumptive water use normally takes place in irrigation, drinking water etc and Brindavan HEP has no consumptive use implications.
2	Cauvery Power Projects- Mekadatu	400	Karnataka	Kerala/TN/ Karnataka	• Preliminary report of Stage-I was returned in 10/1996. • Sharing of Cauvery water awarded by CWDIT. • With the consent of GOTN and GOK, NHPC took up S&I and preparation of DPR. • In the Core Group Meeting taken by secretary (Power) on 27.10.2004, it was agreed by GOK and GOTN that Shivasamudram (Karnataka) and Hogenekkal (T.N.) should be taken up simultaneously in the first phase and remaining two projects viz. Mekadatu and Rasimanal in the next phase. • In the Core Group Meeting taken by Secretary (Power) on 21.06.2006, it was agreed that execution of these four projects through NHPC would be most viable proposition. It was decided that representatives of both the Govts. would take up the matter with their respective Govts. and seek their approval and thereafter necessary agreement will be signed between NHPC and the two State Govts. Consent by both the State Govts. was to be communicated to MOP by 31.07.2006. The State of Karnataka in June, 2007 informed that Shivasamudram and Mekadatu will be executed by them in State sector. • KPCL informed in April, 2009 that the tribunal award is with Supreme Court. • Subsequently, a meeting was held on 08.07.2009 under the chairmanship of Secretary (Power) to discuss the pending issue of development of Hydroelectric Projects in Cauvery Basin. Secretary (Power) expressed that Shivasamudram being a Run of River Project with in the territory of Karnataka, Tamil Nadu should not have any objection to the development of the Project by the State Government. He further opined that there should not be any problem in taking up Shivasamudram Project by the State of Karnataka provided there is joint mechanism for monitoring the water level/releases of water to Tamil Nadu. He suggested that the CWC could act as an observer in this regard and directed that the GOK would provide/share all the technical details of the Project to/with Tamil Nadu. Both the States Government were advised to consult CEA and CWC before finalization of designing of the Project. • As regards other projects located in Tamil Nadu but whose submergence area partly falls in Karnataka, it was suggested the two Governments need to arrive at an arrangement for power sharing.
3	Cauvery Power Projects- Sivasamudram Seasonal (2x135= 270 MW)	270	Karnataka	Kerala/TN/ Karnataka	• Sharing of Cauvery water awarded by CWDIT. • With the consent of GOTN and GOK, NHPC took up S&I and preparation of DPR. • In the Core Group Meeting taken by secretary (Power) on 27.10.2004, it was agreed by GOK and GOTN that Shivasamudram (Karnataka) and Hogenekkal (TN) should be taken up simultaneously in the first phase and remaining two projects viz. Mekadatu (Karnataka) and Rasimanal (T.N.) in the next phase. • In the Core Group Meeting taken by Secretary (Power) on 21.06.2006, it was agreed that execution of these four projects through NHPC would be most viable proposition. It was decided that representatives of both the Govts. would take up the matter with their respective Govts. and seek their approval and thereafter necessary agreement will be signed between NHPC and the two State Govts. Consent by both the State Govts. was to be communicated to MOP by 31.07.2006. The State of Karnataka in June, 2007 informed that Shivasamudram and Mekadatu will be executed by them in State sector. • Subsequently, a meeting was held on 08.07.2009 under the chairmanship of Secretary (Power) to discuss the pending issue of development of Hydroelectric Projects in Cauvery Basin. Secretary (Power) expressed that Shivasamudram being a Run of River Project with in the territory of Karnataka, Tamil Nadu should not have any objection to the development of the Project by the State Government. He further opined that there should not be any problem in taking up Shivasamudram Project by the State of Karnataka provided there is joint mechanism for monitoring the water level/ releases of water to Tamil Nadu. He suggested that the CWC could act as an observer in this regard and directed that the GOK would provide/share all the technical details of the Project to/with Tamil Nadu. Both the States Government were advised to consult CEA and CWC before finalization of designing of the Project. • As regards other projects located in TN but whose submergence area partly falls in Karnataka, it was suggested the two Governments need to arrive at an arrangement for power sharing. • KPCL submitted revised DPR of Shivasamudram Run of River Power Project(3x100+3x15=345 MW) in Cauvery Basin to CEA vide their letter dated 30.03.2012. In the presentation meeting held in CEA on 16.05.2012, it was decided in the meeting that due to non-resolution of Inter-State issues the DPR can not be examined and the same is returned.
4	Katla & Palna Diversion (Augmentation)	Augmentation	Karnataka	Goa/ Karnataka	• DPR with estimated cost of Rs 8.13 crores (1979 PL) returned in 10/1987. • These two schemes are on tributaries to Mahadayi river. Unless inter-state dispute is resolved, this project cannot be taken up.
5	Mahadayi (2x10+ 2x150 = 320 MW)	320	Karnataka	Goa/Karnataka	• DPR with estimated cost of Rs 850.05 crores returned in 08/2002. • Involves trans - basin diversion of waters of Mahadayi river to Malaprabha river (Krishna basin). • State Govt. has constituted a Committee to prepare Master Plan for utilization of water available as Karnataka share. • Power project will be reviewed based on the revised allotment of water for power.
	Total	1002			

7. H. E. Projects yet to be allotted for development

Sl.No.	Name of Scheme	River	Type	Probable
				I.C.(MW)
1	Bannehole	Bannehole	S	55
2	Machchattu	Varahi	R	35
3	Netravathy	Netravathy	S	60
4	Sirpadi	Netravathy	R	38
5	Kumaradhari	Kumaradhari	S	49
6	Barapole I	Barapole	S	335
7	Kalinadi I (Dandeli II)	Kalinadi	R	60
8	Kalinadi III	Kalinadi	R	300
9	Gangavali (Bedti) St.I	Gangavali	S	380
10	Gangavali St.II	Gangavali	S	400
11	Aghnashini	Aghnashini	S	600
	Total	11 Nos. of Schemes		2312

Note: R –Run off the River & S- storage

Hydro Power Development in Kerala

Identified Conventional Hydro Power Potential and its status of Development:

		Nos.	Capacity (MW)
Identified Hydro Power Potential as per reassessment Study from Major/Medium Schemes (Schemes having capacity above 25 MW)		28	3378
I	Capacity in operation	14	1856.5
II	Capacity under construction	2	100
III	Schemes cleared by CEA and yet to be taken up for construction	1	163
IV	H.E. Schemes held up due to Inter-State aspects	4	620
V	H. E. Projects yet to be allotted for development*	8	734

***The numbers and capacity yet to be allotted for development is different from arithmetic calculation from the potential accessed due to change in capacity of the schemes, addition/deletion of the schemes and merger of two schemes into one etc.**

1. Identified Projects during Reassessment study

Sl.No.	Name of Scheme	River	IC
1	Baraple II	Barapole	85
2	Kuttiyadi	Kuttiyadi	80
3	Chalipuzha	Baypore	50
4	Cholathipuzha	Baypore	80
5	Pandiyar Punnapuzha II	Pandiyar	85
6	Silent Valley	Kundipuzha	130
7	Idukki I & II	Periyar	565
8	Iddukki III	Periyar	130
9	Lower Periyar	Periyar	145
10	Pallivasal Replacement	Mudirapuzha	190
11	Sengulam	W. Kallar	55
12	Panniar	Panniar	40
13	Neriamangalam	Mudirapuzha	65
14	Perinjankutty	Perinjankutty	120
15	Manali	Idamlayar	36
16	Kudal	Idamlayar	47
17	Puyanukutty	Puyanukutty	285
18	Idamalayar	Idamalayar	55
19	Sholaiyar	Sholaiyar	75
20	Kuriakutty	Kuriakutty	65
21	Poringalkuthu(R.B)	Chalakuddi	65
22	Poringalkuthu(L.B)	Chalakuddi	60
23	Adirapally	Chalakuddi	65
24	Sabarigiri	Pamba	410
25	Kakkad	Kakkad	75
26	Lower Sabarigiri	Kakkad	55
27	Twin Kallar Multipurpose	Achankovil	65
28	Manthavadi	Kabini	200
	Total		3378

2. Hydro Electric Projects in Operation:

S. No.	Utility/Stations	No. of Stns.	No. of units	No. Of units x capacity (mw)	River / Basin*	District	Capacity (mw)	Year of commissioning
	KSEB							
1.	IDAMALAYAR	1	2	(2X37.5)	IDAMALAYAR	ERNAKULAM	75	1987
2.	IDUKKI	1	6	(6X130)	PERIYAR	IDUKKI	780	1976-1986
3.	KAKKAD	1	2	(2X25)	PAMBA	PATHANAMTHITTA	50	1999
4.	KUTTIYADI	1	3	(3X25)	KUTTIYADI	KOZHIKODE	75	1972
5.	KUTTIYADI EXTN .	1	1	(1X50)	KUTTIYADI	KOZHIKODE	50	2001
6.	KUTTIYADI ADDN EXTN	1	2	(2X50)	KUTTIYADI	KOZHIKODE	100	2010
7.	LOWER PERIYAR	1	3	(3X60)	PERIYAR	IDUKKI	180	1997
8.	NERIAMANGLAM	1	3	(3X15)	MUTHIRAPUZHA	IDUKKI	45	1961-63
9.	PALLIVASAL	1	6	(3X5) +(3X7.5)	MUTHIRAPUZHA	IDUKKI	37.5	1948-2001
10.	PANNIAR	1	2	(2X15)	PANNIAR	IDUKKI	30	1963-2001
11.	PORINGALKUTTU	1	4	(4X8)	CHALAKUDY	COIMBATORE	32	1957-1960
12.	SABARIGIRI	1	6	(6X50)	PAMBA	PATHANAMTHITTA	300	1960-1967
13.	SENGULAM	1	4	(4X12)	MUTHIRAPUZHA	IDUKKI	48	1954-2001
14.	SHOLAYAR	1	3	(3X18)	SHOLAYAR	COIMBATORE	54	1956-1968
	TOTAL KSEB	14	47				1856.5	

* All projects are in WFR Basin

3. H.E. Schemes under Construction:

Sl. No.	Name of Project	Agency	District	River /Sub-Basin/ Basin	I.C.	Likely Commissioning
					(MW)	
1	Pallivasal	KSEB	Idukki	Mudirapuzha/ Baypore Periyar/ WFR	60	2021-22 (Dec.'21)
2	Thottiyar	KSEB	Idukki	Thottiyar/ Baypore Periyar / WFR	40	2020-21 (Dec.'20)
	Total				100	

4. H.E. Projects Cleared/Appraised by CEA and yet to be taken up for construction:

Sl. No.	Name of Project	Agency	District	River / Basin	I.C. (MW)	Date of CEA Concurrence	Status
1	Athirapally	KSEB	Thrishur	Chalakkudy / WFR	163	31.03.05	EC restored on 9.10.15. FC accorded. Fresh tenders are under process.
	Total				163		

5. H.E. schemes held up due to Inter-State aspects:

Sl. No.	Name of Scheme/Installed Capacity	I.C. MW	Location (State)	States Involved	Status
1*	Kerala Bhavani (MPP) (3x50= 150 MW)	150	Kerala	Kerala/T.N. /Karnataka	- DPR with estimated cost of Rs 168.75 crores (1990-91 PL) returned in 01/1992. - Final award of CWDT stated that the scheme involves trans- basin diversion of water of Bhavani, therefore it is not possible to allocate water for this project. - Since the tribunal has ruled out trans-basin transfer (from interstate rivers), this project remains a non-starter. The final award of CWDT has been challenged by Kerala State before the Hon'ble Supreme Court of India.
2.*	Mananthvady MPP (5x45 =225MW)	225	Kerala	Kerala/T.N. /Karnataka	- Earlier DPR with estimated cost of Rs 69.17 crores (1980 PL) returned in 07/1980. - Final award of CWDT stated that the scheme involves trans- basin diversion of water of Kabini, therefore it is not possible to allocate water for this project. - Since the tribunal has ruled out transbasin transfer (from interstate rivers), this project remains as a non-starter. - The final award of CWDT has been challenged by Kerala State before the Honourable Supreme Court of India.
3	Pandiar Punnapuzha Tail Race (105 MW)	105	Kerala	TN/Kerala	- Earlier DPR with estimated cost of Rs 22.00 crores (12/1972 PL) returned in 07/82 - Project envisages utilisation of tailrace waters of the proposed Pandiar Punnapuzha HEP of Tamil Nadu. - The project would be taken up if GOTN and Kerala come to a mutual agreement. - Inter-state issue is not resolved.

Sl. No.	Name of Scheme/Installed Capacity	I.C. MW	Location (State)	States Involved	Status
4.*	Pambar (40 MW)	40	Kerala	T.N./Kerala /Karnataka	• Earlier DPR for 30 MW with estimated cost of Rs.65.46 crores (1989 PL) returned in 03/1990. • The project is also entangled with Cauvery Waters Disputes Tribunal (CWDT). • KSEB revised the scheme from earlier proposal of storage scheme to run-of-river scheme. • Non-Consumptive use of 5.6 TMC was proposed for power generation, which has been allowed by Tribunal subject to agreement with Tamil Nadu for schedule of water release. • DPR is yet to be finalized.
(*) Projects located in Cauvery basin.					

6. H. E. Projects yet to be allotted for development

Sl. No.	Name of Scheme	River	Type	Probable I.C.(MW)
1	Chalipuzha	Baypore	S	50
2	Silent Valley	Kundipuzha	S	130
3	Manali	Idamlayar	S	36
4	Kudal	Idamlayar	S	47
5	Puyanukutty	Puyanukutty	S	285
6	Kuriakutty	Kuriakutty	S	66
7	Lower Sabarigiri	Kakkad	S	55
8	Twin Kallar Multipurpose	Achankovil	S	65
	Total	8 Nos. of Schemes		734

Note: R –Run off the River & S- storage

Hydro Power Development in Tamil Nadu

Identified Hydro Power Development and its status of Development:

	Nos.	Capacity (MW)
Identified Hydro Power Potential as per reassessment Study from Major/Medium Schemes (Schemes having capacity above 25 MW)	23	1693
Capacity in operation	26	1778.2
H. E. Projects yet to be allotted for development	2	65

***The numbers and capacity yet to be allotted for development is different from arithmetic calculation from the potential assessed due to change in capacity of the schemes, addition/deletion of the schemes and merger of two schemes into one etc.**

1. Identified Projects during Reassessment study:

Sl.No.	Name of Project	River	I. C. (MW)
1	Pandiyar-Punnapuzha I	Pandiyar	125
2	Upper Aliyar	Bharatpuzha	90
3	Periyar Lake	Periyar	145
4	Nirar	Idamalayar	26
5	Sholaiyar- I	Sholaiyar	75
6	Sarkarpathi	Periyar	33
7	Kodayar I	Kodayar	65
8	Kodayar II	Kodayar	30
9	Paraliyar	Paraliyar	39
10	Mettur Dam PH	Cauvery	32
11	Mettur Tunnel PH	Cauvery	100

12	Lower Mettur	Cauvery	115
13	Bhawani Kattalai	Cauvery	115
14	Lower Bhawani	Bhavani	34
15	Lower Moyar	Moyar	33
16	Moyar	Moyar	75
17	Pykara (Singara)	Moyar	115
18	Pykara (Ultimate)	Moyar	60
19	Avalanche Em'ld (Kundah-I)	Kundah	70
20	Kundapallam (Kundah 2)	Kundah	160
21	Pengumbahalla (Kundah 3)	Kundah	95
22	Surullar	Suruliar	30
23	Papanasam	Tambraparni	31
TOTAL		1693	

2. H.E. Projects in Operation:

S. No.	Utility/ Stations	No. Of stns.	No. Of units	No. Of units x capacity (mw)	River	Basin	District	Capacity (mw)	Year of commissioning
TANGEDCO									
1.	ALIYAR	1	1	(1X60)	MASONARY DAM	WFR	COIMBATORE	60	1970
2.	BHAVANI KATTALAI BARRAGE-I	1	2	(2X15)	CAUVERY	EFR	ERODE	30	2006
3.	BHAVANI KATTALAI BARRAGE-II	1	2	(2X15)	CAUVERY	EFR	ERODE	30	2013
4.	BHAVANI KATTALAI BARRAGE-III	1	2	(2X15)	CAUVERY	EFR	ERODE	30	2012
5.	KODAYAR-I	1	1	(1X60)	KODAYAR	WFR	KANYAKUMARI	60	1970
6.	KODAYAR-II	1	1	(1X40)	KODAYAR/ WFR		KANYAKUMARI	40	1971
7.	KUNDAH-I	1	3	(3X20)	AVLANCHE STREAM	EFR	NILGRIS	60	1960-1964
8.	KUNDAH-II	1	5	(5X35)	KUNDAH	EFR	NILGRIS	175	1960-1965
9.	KUNDAH-III	1	3	(3X60)	PENGUNBA HALLAH	EFR	COIMBATORE	180	1965-1978
10.	KUNDAH-IV	1	2	(2X50)	BHAVANI	EFR	COIMBATORE	100	1966-1978
11.	KUNDAH-V	1	2	(2X20)	BHAVANI	EFR	NILGRIS	40	1964-1988
12.	LOWER	1	2	(2X15)	CAUVERY	EFR	SALEM	30	1988
13.	LOWER	1	2	(2X15)	CAUVERY	EFR	SALEM	30	1988
14.	LOWER	1	2	(2X15)	CAUVERY	EFR	SALEM	30	1987-1988
15.	LOWER	1	2	(2X15)	CAUVERY	EFR	SALEM	30	1988-1999
16.	METTUR	1	4	(4X12.5)	CAUVERY	EFR	SALEM	50	1937-1946
17.	METTUR	1	4	(4X50)	CAUVERY	EFR	SALEM	200	1965-1966
18.	MOYAR	1	3	(3X12)	MOYAR	EFR	NILGRIS	36	1952-1953
19.	PAPANASAM	1	4	(4X8)	THAMBRAP ARANI	EFR	TIRUNELVELI	32	1944-1951
20.	PARSON'S VALLEY	1	1	(1X30)	BHAVANI	EFR	NILGIRIS	30	2000
21.	PERIYAR	1	4	(3X42)+ (1X35)	PERIYAR	WFR	IDUKKI	161	1958-1965
22.	PYKARA	1	6	(3X7)+ (2X13.6)+ (1X11)	Glenmorgan Forebay dam	EFR	NILGRIS	59.2	1932-2005
23.	PYKARA ULTIMATE	1	3	(3X50)	PYKARA	EFR	NILGRIS	150	2005
24.	SARKARPATH Y	1	1	(1X30)	PARABIKUL AM/WFR	WFR	KOZHICODE	30	1966
25.	SHOLAYAR I	1	2	(2X35)	SHOLAYAR/ WFR	WFR	COIMBATORE	70	1971
26.	SURULIYAR	1	1	(1X35)	ERAVANGA	EFR	TIRUNELVELI	35	1978
	TOTAL TANGEDCO	26	65					1778.2	

3. Pumped Storage H.E. Projects in Operation:

Sl. No.	Name of Project	I. C. (MW)	Remarks
1	Kadamparai PSS	400	Pumping Mode- Working
	Total	400	

4. Pumped Storage H.E. Projects Under construction:

Sl. No.	Name of Project	I. C.	Remarks
		(MW)	
1	Kundah Pumped Storage –Phase I	125	Under Construction
2	Kodayar	500	Under S&I
	Total	625	

5. H. E. Projects yet to be allotted for development

Sl. No.	Name of Scheme	River	Type	Probable I.C.(MW)
1	Nirar	Idamalayar	R	26
2	Paraliyar	Paraliyar	R	39
	Total	2 Nos. of Schemes		65

Note: R –Run off the River & S- storage

Hydro Power Development in Telangana

Identified Hydro Power Potential and its status of Development:

			Nos.	Capacity (MW)
Identified Hydro Power Potential as per reassessment Study from Major/Medium Schemes (Schemes having capacity above 25 MW)			8	2019
I	Capacity in operation		6	800
II	Capacity under construction		0	0
III	Schemes allotted by States for development			
	(i)	Schemes returned to project authorities	1	320
H. E. Projects yet to be allotted for development*			1	250

*The numbers and capacity yet to be allotted for development is different from arithmetic calculation from the potential accessed due to change in capacity of the schemes, addition/deletion of the schemes and merger of two schemes into one etc.

1. Identified Projects during Reassessment study:

Sl.No.	Name of Project	River	I. C. (MW)
1	Pochampad	Godavari	47
2	Inchampalli	Godavari	920
3	Singareddi	Godavari	250
4	Dummagudem	Godavari	360
5	Pulichintala	Krishna	180
6	Nagarjunasagar LBC	Krishna	42
7	Nagarjunasagar Dam PH	Krishna	115
8	Priyadarshini	Krishna	105
TOTAL			2019

2. H.E. Projects in Operation:

S. No.	Utility/ Stations	No. Of stns.	No. Of units	No. Of units x capacity	River / Basin*	District	Capacity (mw)	Year of commissioning
	TSGENCO							
1.	PRIYADARSHNI JURALA	1	6	(6X39)	KRISHNA	MAHABOOB NAGAR	234	2008-2011
2.	POCHAMPAD	1	4	(4X9)	GODAVARI	NIZAMABAD	36	1987-1988, 2010
3.	NAGARJUNA SGR	1	1	(1X110)	KRISHNA		110	1978-85
4	NAGARJUNA SGR LBC	1	2	(2X30)	KRISHNA	GUNTUR	60	1983
5.	LOWER JURALA	1	6	(6X40)	KRISHNA	WANPARTHY	240	2015-16
6.	PULINCHINTHAL A	1	3	(4X30)	KRISHNA	SURAPETA	120	2016-17
	TOTAL TSGENCO	6	22				800	

* All projects are in EFR Basin

3. Pumped Storage H.E. Projects in Operation:

Sl. No.	Name of Project	I. C. (MW)	Remarks
1	Srisailem LBPH	900	Pumping Mode- Working.
2	Nagarjuna Sagar	705.6	Tail pool dam constructed but not yet operational.
	Total	1605.6	

4. H.E. Projects under Construction:

Sl. No.	Name of Project	I.C. (MW)	District	River	Basin	Agency	Likely Commissioning
1	Pulichintala	0	Nalgonda	Krishna	EFR	TSGENCO	COD-08.09.2018
	Total	0					

5. H.E. Schemes Returned to project Authorities:

Sl. No.	Name of Project	I.C. (MW)	Agency	Month of Return	Reason for Return
1	Dummugudem	320	APGENCO	Mar-06	Returned due to non-replying of various comments such as hydro planning, cost of E&M works, hydel civil Engineering, geological aspects etc.
	Total	320			

6. H. E. Projects yet to be allotted for development

Sl. No.	Name of Scheme	River	Type	Probable I.C.(MW)
1	Singareddi	Godavari	R	250
	Total	1 No. of Schemes		250

Note: R –Run off the River & S- storage

Hydro Power Development in Bihar

Identified Hydro Power Potential and its status of Development:

	Nos.	Capacity (MW)
Identified Hydro Power Potential as per reassessment Study from Major/Medium Schemes (Schemes having capacity above 25 MW)	1	40
Hydro Schemes Returned to Project Authorities for re-submission after compliance of observations	1	130

Identified project namely East Gandak Canal has been developed with installed capacity below 25 MW

1. Identified Projects during Reassessment study:

Sl.No.	Name of Project	River	I. C. (MW)
1	Eastern Gandak Canal	Gandak	40
TOTAL		40	

2. Hydroelectric Schemes in operation in Bihar (above 25 MW):

At present, no hydroelectric scheme (above 25 MW) is under operation in Bihar. Four H.E. Schemes having installed capacity of 44.9MW, consisting of Kosi (20MW), Sone Western Canal (6.6MW), Sone Eastern Canal (3.3MW) and Eastern Gandak (15MW), are in operation in Bihar which are all below 25MW capacity each.

3. Schemes under Construction:

At present no hydro scheme is under construction in Bihar.

4. Hydro Schemes Returned to Project Authorities for re-submission after compliance of observations:

Sl. No.	Name of Scheme	Agency	I.C. (MW)	Reason of Return
1	Dagmara	BSHPCL	130	Returned on 29.01.2018. All the partial clearances issued till date were rescinded as no progress has been made by the developer towards resolving the issues pending with various appraising groups.
Total			130	

Hydro Power Development in Jharkhand

Identified Hydro Power Potential and its status of Development:

	Nos.	Capacity (MW)
Identified Hydro Power Potential as per reassessment Study from Major/Medium Schemes (Schemes having capacity above 25 MW)	8	582
Capacity in operation	3	170
H. E. Projects yet to be allotted for development*	3	147

*The numbers and capacity yet to be allotted for development is different from arithmetic calculation from the potential accessed due to change in capacity of the schemes, addition/deletion of the schemes and merger of two schemes into one etc.

1. Identified Projects during Reassessment study:

Sl.No.	Name of Project	River	I. C.
			(MW)
1	Panchet Hill	Damodar	40
2	Maithon	Damodar	60
3	Subernrekha MPP	Subernrekha	30
4	Koel Karo St-I (Lumpungkhel PH)	N.Koel	145
5	Serengada	N.Koel	37
6	Upper Sankh St-II	Sankh	55
7	Lower Sankh	Sankh	55
8	Khadwan	Sone	160
TOTAL		582	

2. H.E. Projects in Operation:

S. NO.	UTILITY / STATIONS	NO. OF STNS.	No. of Units	NO. OF UNITS X CAPACITY (MW)	RIVER / BASIN*	DISTRICT	CAPACITY (MW)	YEAR OF COMMISSIONING
	DVC							
1	PANCHET	1	1	(1X40)	DAMODAR	DHANBAD	40	1990
	SUB-TOTAL DVC	1	1				40	
	JUUNL							
1	SUBERNREKHA - I	1	1	(1X65)	SUBERNAR EKHA	RANCHI	65	1977
2	SUBERNREKHA - II	1	1	(1X65)	SUBERNAR EKHA	RANCHI	65	1980
	TOTAL JUUNL	2	2				130	
	TOTAL JHARKHAND	3	3				170	

* Panchet is in Ganga and Subernrekha-I & II are in CIR Basin.

3. Pumped storage Projects in Operation:

Sl. No.	Name of Project	I. C. (MW)	Remarks
1	Panchet Hill-DVC	40	Not Working in Pumping Mode -Tail Pool dam not constructed. Land acquisition issue involved.

4. H. E. Projects yet to be allotted for development

Sl.No.	Name of Scheme	River	Type	Probable I.C.(MW)
1	Serengada	N.Koel	R	37
2	Upper Sankh St-II	Sankh	R	55
3	Lower Sankh	Sankh	S	55
	Total	3 Nos. of Schemes		147

Note: R –Run off the River & S- storage

Hydro Power Development in Odisha

Identified Hydro Power Potential and its status of Development:

	Nos.	Capacity (MW)
Identified Hydro Power Potential as per reassessment Study from Major/Medium Schemes (Schemes having capacity above 25 MW)	13	2981
Capacity in operation	7	2142.25
Capacity under S & I	2	128
H.E. Schemes held up due to Inter-State aspects	1	320
H. E. Projects yet to be allotted for development*	6	896

*The numbers and capacity yet to be allotted for development is different from arithmetic calculation from the potential assessed due to change in capacity of the schemes, addition/deletion of the schemes and merger of two schemes into one etc.

1. Identified Projects during Reassessment study:

Sl.No.	Name of Scheme	River	IC
1	Bhimkund	Baitarni	29
2	Baljori	Baitarni	230
3	Lodani	Brahmani	42
4	Rengali	Brahmani	135
5	Naraj	Mahanadi	215
6	Tikkarpara	Mahanadi	205
7	Hirakud St-III	Mahanadi	175
8	Hirakud St-II	Mahanadi	155
9	Hirakud St-I	Mahanadi	150
10	Upper Indravati	Indravati	585
11	Upper Kolab	Sabari	280
12	Lower Kolab	Sabari	375
13	Balimela	Balimela	405
	Total		2981

2. H.E. Projects in Operation:

S. NO.	UTILITY/STATIONS	NO. OF STNS.	No. of Units	NO. OF UNITS X CAPACITY (MW)	RIVER / BASIN*	DISTRICT	CAPACITY (MW)	YEAR OF COMMISSIONING
OHPC								
1	BALIMELA	1	8	(6X60)+(2X75)	SILERU	MALKANGIRI	510	1973-1977, 2008
2	HIRAKUD (BURLA)	1	7	(3X37.5)(2X49.5)+(2X32)	MAHANADI	SAMBALPUR	275.5	1956-1990
3	HIRAKUD (CHIPLIMA)	1	3	(3X24)	MAHANADI	SAMBALPUR	72	1962-1964
4	RENGALI	1	5	(5X50)	BRAHMANI	ANGUL	250	1985-1992
5	UPPER INDRAVATI	1	4	(4X150)	INDRAVATI	KALAHANDI	600	1999-2001
6	UPPER KOLAB	1	4	(4X80)	KOLAB	KORAPUT	320	1988-1993
	TOTAL OHPC	6	31				2027.5	
APGENCO								
1	MACHKUND	1	6	(3X17)+(3X21.25)	MACHKUND	KORAPUT	114.75	1959
	SUB-TOTAL APGENCO	1	6				114.75	
	TOTAL ODISHA	7	37				2142.25	

* Hirakud (Burla & Chiplima) and Rengali are in CIR basin & others are in EFR Basin.

3. H.E. Projects under Survey & Investigation:

Sl. No.	Name of Scheme	Basin/River	I.C. (MW)	Agency	Target date of preparation of DPR
1	Salki	Salki	65	OHPCL	
2	Kharag	Kharag	63	OHPCL	
	Total		128		

4. Pumped Storage Projects under Survey & Investigation:

Sl. No.	Name of Scheme	Basin/River	I.C. (MW)	Agency	Target date of preparation of DPR
1	Upper Indravati	Indravati	600	OHPCL	
2	Upper Kolab	Kolab	320	OHPCL	
3	Balimela	Balimela	400	OHPCL	
	Total		1320		

5. H.E. schemes involving Inter-State aspects:

Sl. No.	Name of Scheme/I.C.	Total I.C. (MW)	Location (State)	States Involved	Status
1	Sindol 320 MW=(5x20+5x20+6x20)	320	Orissa	MP/Chhatisgarh/ Bihar/ Jharkhand/ Orissa / Maharashtra	DPR with estimated cost of Rs.2246.14 crores (1994 PL) returned in 07/96 due to non-resolution of interstate aspect. The consent of the upstream States viz. Jharkhand, Bihar, M.P, Chhatisgarh and Maharashtra is not available.DPR is being revised by reducing Installed Capacity. Revised DPR yet to be submitted to CEA. Revised hydrology of Sindol-I for 100 MW has been submitted to CWC for clearance.

6. H. E. Projects yet to be allotted for development

Sl.No.	Name of Scheme	River	Type	Probable I.C.(MW)
1	Bhimkund	Baitarni	S	29
2	Baljori	Baitarni	S	230
3	Lodani	Brahmani	S	42
4	Naraj	Mahanadi	S	215
5	Tikkarpara	Mahanadi	S	205
6	Hirakud St-III	Mahanadi	R	175
	Total	6 Nos. of Schemes		896

Note: R –Run off the River & S- storage

Hydro Power Development in Sikkim

Identified Hydro Power Potential and its status of Development:

			Nos.	Capacity (MW)
Identified Hydro Power Potential as per reassessment Study from Major/Medium Schemes (Schemes having capacity above 25 MW)			24	4248
I	Capacity in operation		7	2169
II	Capacity under construction		6	1133
III	Schemes allotted by States for development			
	(i)	Schemes cleared by CEA and yet to be taken up for construction	1	520
	(ii)	Schemes returned to project authorities	2	576
	(iii)	H.E. Schemes allotted for development on which S&I is held up/ yet to be taken up	2	92
	Total (i-iii)		5	1188
H. E. Projects yet to be allotted for development			NIL	NIL

1. Identified Projects during Reassessment study:

Sl.No.	Name of Scheme	River	IC
1	Kalep	Tista	41
2	Talem	Tista	65
3	Jedang	Lhonak	185
4	Zema	Tista	125
5	Serum	Sebokung	50
6	Lachung	Lachung	30
7	Ringpi	Ringpi	160
8	Lingza	Ringpi	160
9	Rukel	Tolung	90
10	Rangyong	Tolung	175
11	Dikchu	Dikchu	90
12	Chhota Pathing	Rongpo	55
13	Rongni Storage	Rongni	95
14	Mana	G.Ranjit	37
15	Yoksam	Rathong	44
16	Mamium	G.Ranjit	175
17	Gompa	G.Ranjit	46
18	Ligship	G.Ranjit	115
19	Chunthang	Tista	830
20	Singhik	Tista	685
21	Panan	Tolung	230
22	Mangan	Tista	445
23	Samdong	Tista	280
24	Lower Lagyap	Rongpi	40
	Total		4248

2. H.E. Projects in Operation:

S. NO.	UTILITY/ STATIONS	NO. OF STNS.	No. of Units	NO. OF	RIVER	DISTRICT	CAPACITY (MW)	YEAR OF COMMISSIONING
	UNITS X CAPACITY (MW)			/ BASIN*				
	NHPC							
1	RANGIT-III	1	3	(3X20)	RANGIT	GANGTOK	60	2000
2	TEESTA-V	1	3	(3X170)	TEESTA	EAST SIKKIM	510	2008
	SUB-TOTAL NHPC	2	6				570	
	STATE							
	TEESTA URJA LTD. (TUL)							
3	TEESTA-III	1	6	(6X200)	TEESTA	NORTH SIKKIM	1200	2017
	SUB-TOTAL TUL	1	6				1200	
	PRIVATE							
	GIPL (GATI INFRA PRIVATE LTD.)							
4	CHUZACHEN	1	2	(2*55)	RONGLI & RANGPO	EAST SIKKIM	110	2013
	SNEHA KINETIC POWER PROJECTS PVT LTD (SKPPPL)							
5	DIKCHU	1	2	(2*48)		EAST & NORTH SIKKIM	96	2017
	SHIGA ENERGY PVT LTD (SEPL)							
6	TASHIDING	1	2	(2*48.50)	RATHANG CHU		97	2017
	DANS ENERGY PVT LTD. (DEPL)							
7	JORETHANG LOOP	1	2	(2*48)	RANGIT	SOUTH /WEST	96	2015
	SUB-TOTAL PRIVATE	4	8				399	
	TOTAL SIKKIM	7	20				2169	

* All projects are in Brahmaputra Basin

3. H.E. Projects under Construction:

Sl. No.	Name of Project	Agency	District	I.C.	River/	Likely Commissioning
				(MW)	Basin	
1	Bhasmey	Gati Infrastructure	East Sikkim	51	Rangpo/ Teesta/	2022-23 *
					Brahmaputra	
2	Rangit-IV	JAL Power	West Sikkim	120	Rangit/ Teesta/	2023-23 *
					Brahmaputra	
3	Rangit-II	Sikkim Hydro	West Sikkim	66	Greater Rangit/ Teesta/	2021-22*
					Brahmaputra	
4	Rongnichu	Madhya Bharat	East Sikkim	96	Rongnichu/ Teesta/	2020-21 (Sep.'20)
					Brahmaputra	
5	Teesta St. VI	NHPC	South Sikkim	500	Teesta/	2023-24 *
					Brahmaputra	
6	Panan	Himagiri	North Sikkim	300	Rangyongchu/ Teesta/	2023-24 *
					Brahmaputra	
	Total			1133		

* Subject to re-start of works

4. H.E. Projects Cleared/Appraised by CEA:

Sl. No	Name of Project	Agency	District	River	I.C.	Date of CEA	Status
				/ Basin*	(MW)	Concurrence	
1	Teesta St-IV	NHPC	North Sikkim	Teesta	520	13.05.10	EC accorded on 09.01.14. FC-I accorded on 26.02.13. FC-II yet to be obtained. MoU with State Govt. to be amended by developer. State Forest Department on 31.01.2018 submitted compliance report of FC-I to MoEF for issuance of FC-II. MoEF&CC, vide letter dated 05.02.2019, has furnished observations on the compliance report to State Govt.
		Total			520		

* All projects are in Brahmaputra Basin

5. Hydro Schemes Returned to Project Authorities for re-submission after compliance of observations:

Sl. No.	Name of Scheme	Agency	I.C. (MW)	Month of return/Reason of Return
1	Teesta st.-II	HUIPL	480	Returned on 05/17 due to Incomplete geological investigations. Review of dam location. Back water studies to be carried out.
2	Lethang	KHCHPL	96	Returned on 04/2010 due to lack of barrage v/s dam design, review of I.C.,review of spillway capacity etc.
	Total		576	

6. Hydro Schemes on which Survey & Investigation held up:

Sl. No.	Name of Scheme	Basin/River	Agency	Original I.C. (MW)	Date of MOA
1	Kalez khola	Kalez khola/ Rangit	CWC	52	12.2.2007
2	Suntaleytar	Rangpochu	Hindustan Electric Power Ltd.	40	LOI date 23.02.12
	Total			92	

Hydro Power Development in West Bengal

Identified Hydro Power Potential and its status of Development:

			Nos.	Capacity (MW)
Identified Hydro Power Potential as per reassessment			6	2829
I	Capacity in operation		5	441.2
II	Capacity under construction		1	120
III	Schemes allotted by States for development			
	(i)	Schemes on which S&I held up	1	81
H. E. Projects yet to be allotted for development*			3	2608
*The numbers and capacity yet to be allotted for development is different from arithmetic calculation from the potential assessed due to change in capacity of the schemes, addition/deletion of the schemes and merger of two schemes into one etc.				

1. Identified Projects during Reassessment study

Sl.No.	Name of Project	River	I. C.
			(MW)
1	Balason	Balason	33
2	Teesta High Dam	Teesta	2505
3	Ramam-I	Rmmam	70
4	Ramam-II	Rmmam	85
5	Ramam-III	Rmmam	100
6	Jaldhaka-I	Jaldhaka	36
TOTAL			2829

2. H.E. Projects in Operation:

Sl.No.	Name of Project	Agency	District	River /Basin*	I. C. (MW)	Year of Commissioning
1	Jaldhaka	WBSEDCL	KALIMPONG	Di chu, Ni chu & Bindu Khola River	36	1967- 72,2012
2	Rammam II	WBSEDCL	DARJEELING	Rammam	50	1995-96
3	Teesta low dam-III	NHPC	DARJEELING	Teesta	132	2013-14
4	Maithon	DVC	WEST DHANBAD	Basakar	63.2	1957-58
5	Teesta Low Dam-IV	NHPC	DARJEELING	Teesta Kalikhola confluence	160	2016
	Total				441.2	

* Maithon is in Ganga and others are in Brahmaputra Basin.

3. Pumped Storage H.E. Projects in Operation:

Sl. No.	Name of Project	I. C. (MW)	Remarks
1	Purulia	900	Pumping Mode- Working
	Total	900	

4. H.E. Schemes under Construction:

Sl. No.	Name of Project	Agency	District	River / Basin	I. C.	Likely Commissioning
					(MW)	
1	Rammam-III	NTPC	Darjeeling	Rammam/ Rangit/ Teesta /Brahmaputra	120	2020-21
	Total				120	

5. Pumped Storage H.E. Schemes concurred by CEA:

Sl. No.	Name of Project	I. C.	Remarks
		(MW)	
1	Turga	1000	Concurred on 5.10.2016. EC & FC awaited.
	Total	1000	

6. Hydro Schemes on which Survey & Investigation held up:

Sl.No.	Name of Scheme	Basin /River	Agency	Original I.C. (MW)	Date of MOA
1	TLDP-I&II	Teesta/Badi(Great Rangit)	NHPC	81	30.07.15
Total				81	

7. H. E. Projects yet to be allotted for development

Sl.No.	Name of Scheme	River	Type	Probable
				I.C.(MW)
1	Balason	Balason	R	33
2	Ramamam-I	Ramam	R	70
3	Teesta High Dam	Teesta		2505
	Total	3 Schemes		2608

Note: R –Run off the River & S- storage

Hydro Power Development in Arunachal Pradesh

Identified Hydro Power Potential and its status of Development:

			Nos.	Capacity (MW)
Identified Hydro Power Potential as per reassessment Study from Major/Medium Schemes (Schemes having capacity above 25 MW)			87	50064
I	Capacity in operation		2	515
II	Capacity under construction		2	2600
III	Schemes allotted by States for development			
	(i)	Schemes cleared by CEA and yet to be taken up for construction	17	16952
	(ii)	Schemes returned to project authorities	13	6329
	(iii)	Schemes under S&I	24	3609
	(iv)	H.E. Schemes allotted for development on which S&I is held up/ yet to be taken up	20	9082
IV	H. E. Projects yet to be allotted for development*		18	13349

*The numbers and capacity yet to be allotted for development is different from arithmetic calculation from the potential accessed due to change in capacity of the schemes, addition/deletion of the schemes and merger of two schemes into one etc.

1. H.E. Projects in Operation:

S. No.	Utility/Stations	No. Of stns.	No. Of units	No. Of units x capacity (mw)	River / Basin*	District	Capacity (mw)	Year of commissioning
	NEEPCO							
1	RANGANADI	1	3	(3X135)	RANGANADI	LOWER SUBANSIRI	405	2002
2	PARE	1	2	(2X55)	BRAHAMPUTRA		110	2018
	TOTAL	2	5				515	

Note: All projects are in Brahmaputra Basin

2. H.E. Schemes Under Construction:

Sl. No.	Name of Project	Agency	District	I.C. (MW)	River/Basin	Likely Commissioning
1	Kameng	NEEPCO	West Kameng	600	Bichom & Tenga / Kameng/Brahmaputra	2019-20 (Nov.'19)
2	Subansiri	NHPC	L.Subansiri/ Dhemaji	2000	Subansiri/ Brahmaputra	2023-24 *
	Total			2600		

* subject to re-start of works.

State Govt. terminated the agreement with developer for execution of project.

3. H.E. Projects Cleared/Appraised by CEA:

Sl No.	Name of Project	Agency	District	River / Basin*	I.C. (MW)	Date of CEA Concurrence	Status
1	Dibbin	KSKDHPL	West Kameng	Bichomchhu	120	04.12.09	EC accorded on 23.7.12. FC-I accorded on 7.2.12. FC-II yet to be obtained. For FC-II, additional information sought by MoEF&CC vide letter 08.08.2017. Developer to submit revised PPS based on BSR to CEA. Project being transferred to State Govt./ NEEPCO
2	Lower Siang	JAVL	East Siang	Siang	2700	16.02.10	EC & FC yet to be obtained by developer. Facing difficulties in conducting public hearing due to local protest. However, as per MoEF&CC, matter of FC is closed vide letter dated 19.01.2016.
3	Nafra	SNEL	West Kameng	Bichom	120	11.02.11	EC accorded on 19.08.13. FC-I accorded on 12.7.11 & FC-II accorded on 19.11.2012. PPA yet to be signed. Thereafter Financial agreement to be made to resume works.
4	Nyamjang Chhu	NJCHPL	Tawang	Nyamjang Chhu	780	24.03.11	EC accorded on 19.4.12. FC-I accorded on 9.4.2012. NGT vide judgement dated 7.4.2016, has suspended EC till the time the studies as directed are to be carried out. WII study is under process.
5	Tawang St-I	NHPC	Tawang	Tawang Chu	600	10.10.11	EC accorded on 10.6.11. FC-I & FC-II yet to be obtained. State forest deptt. on 31.01.18 submitted completion report of FC-I to MoEF for issuance of FC-II. Observations on compliance report issued by MoEF&CC on 03.04.18 and NHPC submitted its comments on 20.04.18 on observations raised by MoEF&CC.
6	Tawang St-II	NHPC	Tawang	Tawang Chu	800	22.09.11	EC accorded on 10.06.11. FC-I accorded on 8.01.14. FC-II yet to be obtained. For FC-II, additional information sought by MoEF&CC vide letter 23.02.2017. Local resident are not cooperating. Hon'ble Minister of State (I/C), MOP through DO letter dated 2.02.2018 requested Hon'ble CM, Ar. Pr. to intervene in the matter for submitting compliance report under FRA 2006 by State Govt. to MoEF for accord of FC-II.

Sl No.	Name of Project	Agency	District	River / Basin*	I.C. (MW)	Date of CEA Concurrence	Status
7	Demwe Lower	ADPL	Lohit	Lohit	1750	20.11.09	EC accorded on 12.02.10. FC-II accorded on 03.05.2013. As per NGT order dated 24.10.17, NBWL issue to be reconsidered by MoEF&CC. Financial closure yet to be obtained. Developer informed that interim Resolution Professional (IRP) has been appointed by The National Company Law Tribunal (NCLT) to resolve financial issues of the firm.
8	Hirong	JAPL	West Siang	Siang	500	10.04.2013	EC & FC yet to be obtained by developer. EIA/EMP report being revised as per Siang BSR. FC-I under process at state level. However, as per MoEF&CC, matter of FC is closed vide letter dated 02.12.2015. Developer to submit revised PPS based on BSR to CEA.
9	Talonga Londa	GMR	East kameng	Kameng	225	16.08.2013	EC accorded on 07.08.15. FC-I & FC-II yet to be obtained. Pending with State Govt. Additional information sought by MoEF&CC vide letter 08.02.17
10	Etalin	EHEPCL	dibang Valley	Dri & Tangon	3097	12.07.2013	EC recommended by EAC on 31.01.17. Letter will be issued after FC-I. FC-I & FC-II yet to be obtained. Additional information sought by MoEF&CC vide letter 28.03.2017. WII study is to be carried out.
11	Naying HEP	NDSCPL	West Siang	Siang	1000	11.09.2013	EC & FC yet to be obtained by developer. EC is linked with Siang BSR which is completed and accepted by MoEF&CC. FC-I pending with State Govt. For FC-I, additional information sought by MoEF&CC vide letter 26.05.2015. Developer to submit revised PPS based on BSR to CEA. DISCOMs are reluctant to sign PPA.
12	Kalai –II HEP	Kalai PPL	Anjaw	Lohit	1200	27.3.2015	EC accorded 20.5.15. FC-I and FC-II yet to be obtained. Developer to submit revised PPS based on BSR to CEA.
13	Heo	HHPPL	West Siang	Yarjep	240	28.07.2015	EC accorded on 10.11.15. FC-I accorded on 27.10.15. FC-II yet to be obtained. For FC-II, additional information sought by MoEF&CC vide letter 11.01.17, which was furnished to MoEF&CC on 2.11.17. Infrastructure to be developed by State Govt./ BRO.

Sl No.	Name of Project	Agency	District	River / Basin*	I.C. (MW)	Date of CEA Concurrence	Status
14	Tato-I	SHPPL	West Siang	Yarjep	186	28.10.2015	EC accorded on 10.11.15. FC-I accorded on 27.10.15. FC-II yet to be obtained. For FC-II, additional information sought by MoEF&CC vide letter 11.01.17. Infrastructure to be developed by State Govt./ BRO.
15	Tagurshit	L&T	West Siang	Tagurshit	74	21.10.16	EC recommended by EAC in Oct, 2016. Letter will be issued after FC-I. FC-I & FC-II yet to be obtained. FRA compliance under process. Developer, vide letter dated 28.08.2018, informed that the it has decided not to go ahead with the implementation of the project. In view of this, Secretary requested GoAr.Pr., vide letter dt. 19.09.18, to furnish status of the project.
16	Dibang	NHPC	lower Dibang Valley	Dibang	2880	18.09.2017	EC accorded on 19.05.15. FC-I accorded on 15.04.15. FC-II yet to be obtained. Land acquisition in process. For FC-II, compliance Report awaited from State Govt.
17	Attunli	AHEPCL	Dibsng Valley	Tangon	680	15.03.18	Both EC and FC are yet to be obtained by developer
	Total				16952		

Note: All projects are in Brahmaputra Basin

4. Hydro Schemes Returned to Project Authorities for re-submission after compliance of observations:

Sl. No.	Name of Scheme	Agency	I.C. (MW)	Month of Return/Reason of Return
1	Ranganadi St-II	NEEPCO	130	Returned on 04/06 and NEEPCO has been asked to review the scheme and resubmit DPR after cost and tariff are brought down. MOU with State Govt. yet to be signed.
2	Yamne St-II	SSYEVPL	84	DPR returned on 05/11 due to inadequate geological investigations at dam site, diversion tunnel, surge shaft & power house etc.
3	Hutong –II	MEIPL	1200	The DPR was returned on 5.12 as the scheme is now to be developed as storage scheme. Hydrology & PPS cleared on 9.5.2011 & 27.3.2012.
4	Kalai-I	MF IPL	1352	Returned on 05/12 and STC decided that M/S MF IPL should carry out the detailed investigation for the revised DPR as per CEA's letter dt 24.5.2012.
5	Pemashelphu HEP	MHPL	90	Returned on 02/13 due to non-replying of the comments and likely change in location of Dams benefits from the project, DPR of project has been returned.
6	Sissiri HEP	SSHPL	100	Returned on 06/13 reason being DPR could not be accepted to detailed examination as representation of State Govt. pointed out that irrigation and drinking water component should be internal part of two project and cost of same should be included in cost of project. DPR returned to developer for sort out the issue with State Govt.
7	Gimiliang	SKI Pvt. Ltd.	80	DPR returned on 06/13 during presentation meeting held on 03.5.2013 due to inadequate geological investigation. Developer was told to submit revised DPR after carrying out necessary investigation and IC got fixed by CEA.
8	Raigam	SKI Pvt. Ltd.	141	DPR returned on 06/13 during presentation meeting held on 03.5.2013 due to inadequate geological investigation. Developer was told to submit revised DPR after carrying out necessary investigation and IC got fixed by CEA.
9	Kangtangshiri	KHPPL	80	Returned on 29.07.2013 due to inadequate investigation and in proper layout etc.
10	Demwe Upper	LUPL	1080	Returned on 03/15 as developer informed that due to lack of confidence in constructability of Dam considering its deep foundation, they are not in a position to finalize the type of dam and are still in consultation with the contractors in this regard. Hence the project was returned vide secretary CEA ltr. Dtd.26/03/2015
11	Nyukcharong Chu	SNC PCL	96	Returned on 04/15 due to non-submission of investigation suggested by GSI.
12	Subansiri Middle (Kamla)	KHEPCL	1800	Returned on 29.01.2018. All the partial clearances issued till date were rescinded as no progress has been made by the Developer towards resolving the issues pending with various appraising groups.
13	Magochu	SMCPCL	96	
Total			6329	

5 .Hydro Schemes Under Survey & Investigation:

Sl. No.	Name of Scheme	Basin/River	Agency for DPR	Original I.C. (MW)	Date of MOA	Target date of Preparation of DPR
1	Oju	Subansiri	Navayuga Engg. Co. Ltd.	1878	June'2010 for Oju-I & Oju-II, Revised MoU for Single Scheme is received in April'13	Dec-18
2	Pauk	Siang	Velcan Energy Pvt Ltd	145	30.06.2007 (rev MOA-31.07.09)	Jun-19
3	Chomi	Subansiri	Adveta Power	80	14.2.2013	Dec-19
4	Chela	Subansiri	Adveta Power	75	14.2.2013	Dec-19
5	Badao	Kameng	Coastal Projects Pvt. Ltd.	66	19.11.2008	Dec-18
6	Para	Kameng	Coastal Projects Pvt. Ltd.	45	19.11.2008	Dec-18
7	Pachuk-II	Kameng	Energy development Co. Ltd	61	27.08.2010	Mar-19
8	Tsa Chu - I Lower	Tawang	Energy development Co. Ltd	77	27.08.2010	Mar-19
9	Tsa Chu - II	Tawang	Energy development Co. Ltd	67	27.08.2010	Mar-19
10	Pachuk-II Lower	Kameng	Energy development Co. Ltd	51	27.8.2010	Dec-18
11	Marijingla	Kameng	Energy development Co. Ltd	39	12.1.2008 (Amended on 27.8.2010)	Dec-18

Sl. No.	Name of Scheme	Basin/River	Agency for DPR	Original I.C. (MW)	Date of MOA	Target date of Preparation of DPR
12	Marijingla Lower	Kameng	Energy development Co. Ltd	37	27.8.2010	Dec-18
13	Rego	Siang	Greenko Energies Ltd.	97	25.09.2012	-
14	Rapum	Siang	Greenko Energies Ltd.	66	27.12.2007	-
15	Pango	Siang	Meenakshi Power Ltd.	96	27.08.2010	Jan-20
16	Sippi	Siang	Meenakshi Power Ltd.	96	20.7.2011	Nov-19
17	Jidu (Yangsang)	Siang	Meenakshi Power Ltd.	96	20.7.2011	Dec-19
18	Digin	Kameng	Patel Hydro Power Pvt.Ltd.	46	15.11.2010	09/18
19	Panyor	Dikrong	Rajratna Energy Holding Pvt. Ltd.	80	25.02.2009	Oct-19
20	Tidding-I	Lohit	Sai Krishnodaya Ind. (P) Ltd.	84	26.02.2009	Jun-19
21	Tidding-II	Lohit	Sai Krishnodaya Ind. (P) Ltd.	75	26.02.2009	Jun-19
22	New Melling	Tawang	SEW Energy	90	2.3.2009	-
23	Lower Yamne-II	Siang	Yamne Power Pvt. Ltd.	87	29.11.2008	-
24	Lower Yamne - I	Siang	Yamne Power Pvt. Ltd	75	29.11.2009	-
	Total			3609		

6. H.E. schemes allotted for development on which Survey & Investigation is held up/ yet to be taken up:

Sl. No.	Name of Scheme	I.C. (MW)	Agency	Date of Allotment/ MoA	Status
1	Bhareli-II (Kameng-II)	600	Mountain Falls Ltd.	23.11.2006	S&I held up due to project lie in Pakke Wild life Sanctuary.
2	Papu	90	CESC Ltd.	16.05.2012	Issue of interference of levels with the Upstream project of M/s Vensar Energy Ltd, i.e Papu Valley HEP (45MW) requires to be resolved.
3	Kameng Dam	420	KSK Energy Ventures Ltd.	25.01.2007	MoEF did not issue ToR due to proximity to Pakke Tiger Reserve. Might get shelved due to wildlife issues.
4	Emra-I	275	Athena Energy Ventures Pvt. Ltd.	02.02.2008	No proper approach road to the project site. No progress is shown till date. Intent to Terminate by GoAP under process since 25/07/2018.
5	Amulin	420	Reliance Power Ltd.	03.02.2009	No progress after 1 years and 5 month since the approval of the Basin study hence, Intent to terminate by GoAP issued on 16/07/18
6	Emini	500	Reliance Power Ltd.	03.02.2009	No progress after 1 years and 5 month since the approval of the Basin study hence, Intent to terminate by GoAP issued on 16/07/18
7	Mihumdon	400	Reliance Power Ltd.	03.02.2009	No progress after 1 years and 5 month since the approval of the Basin study hence, Intent to terminate by GoAP issued on 20/06/18
8	Nalo	635	Indus Hydro Power	16.11.2010	First consultaion meeting held on 27.11.2013. Intent to terminate under proocess since 19.03/2018
9	Rho	93	SEW Energy	2.3.2009	First consultation meeting held on 30.10.2013. The Developer were advised to speed up the implementation of the project and also pursue the Environmental clearance with MoEF & CC. No visible progress found since 2015, may be considered for termination process.

Sl. No.	Name of Scheme	I.C. (MW)	Agency	Date of Allotment/ MoA	Status
10	Dardu	60	KVK Energy & Infrastructure Ltd.	26.12.2007	No activity/progress in the project. Local public are demanding to hand over the project to CPSU. Dikrong basin study not yet finalised. Intention to terminate by GoAP is under process since 10/04/18.
11	Naba	1000	Abir Infrastructure Pvt. Ltd.	21.06.2010	S&I held up due to unapproachable area/difficult & inhospitable terrain & local law & order problem. There is no activity in the project. 2nd show cause notice was issued by GoAP on 26/06/2015.
12	Dengser	552	Coastal Infrastructre Pvt. Ltd.	26.04.2011	S&I held up due to unapproachable area/difficult & inhospitable terrain & local law & order problem. No activity in the project. 1st show cause notice was issued on 12/05/2015.
13	Niare	800	Coastal Infrastructre Pvt. Ltd.	26.04.2011	S&I held up due to unapproachable area/difficult & inhospitable terrain & local law & order problem. There is no Activity in the project. 5th Show cause notice was issued by GoAP on 12/05/2015.
14	Anjaw	270	Athena Energy Ventures Ltd.	09.07.2007	First consultaion meeting held on 30.07.2014. S&I held up. No progress is shown by the Developer. The project will be considered for issuing of Intent to terminate.
15	Emra-II	390	Athena Energy Ventures Ltd.	02.02.2009	S&I held up. No road connectivity to project site. Local issues, communication problem. Facing local problem. developer was asked to complete the drilling work by march 2014. Till now no progress in Submission of DPR. Intent to Terminate under process since 25/07/2018.
16	Yamne-I	111	S.S. Yamne Power Pvt Ltd	05.03.2009	First consultation meeting held on 30.07.2014. S&I held up. Local Problems in Siang Valley. Problems of law and order. Reply to final showcause notice not submitted. Hence under process for termination since 18/05/18

Sl. No.	Name of Scheme	I.C. (MW)	Agency	Date of Allotment/ MoA	Status
17	Dinchang	252	KSK Energy Ventures Ltd	11.9.2007	S&I works to be taken up after finalization of JV with NEEPCO. Due to no progress final show casue notice issued on 05/02/2018, reply found unsatisfactory under process for termination since 13/03/18
18	Ithun-I	84	JVKIL Consortium	29.8.2008	Non-operationalization of Hunli-Desali road. Very slow progress, hence under process for Intent to Terminate by GoAP since 19/07/2018
19	Subansiri Upper	1800	KSK Energy Ventures Ltd.	18.03.2010	S&I held up due to lack of clarity on funding of Flood Moderation cost. there is an issue regarding who will bear the cost of flood moderation. As per CERC's Regulations the cost of flood moderation components cannot be loaded on tariff.
20	Kurung	330	NEEPCO	27.01.2015	S&I held up as the proposal for sanction of Pre-Investment activities is under examination at MoP. Meeting of Delegated Investment Board(DIB) for pre-investment approval held on 18/01/2018 wherein Secy(Power), MoP expressed concernover some of the cluases of MoA between NEEPCO and GoAP
	Total	9082			

7. H. E. Projects yet to be allotted for development

Sl.No.	Name of Scheme	River	Type	Probable I.C.(MW)
1	Siang Upper St. I	Siang	S	6000
2	Siang Upper St. II	Siang	S	3750
3	Agoline	Dibang	R	235
4	Mulinye	Tangon	R	335
5	Elango	Ahi	R	180
6	Rigong	Rigong	R	130
7	Mirak	Sigong	R	160
8	Minnying	Sigong	R	195
9	Hegio	Kurung	R	250
10	Dudmukh Storage	Dikrong	S	170
11	Yazali Div.II	Ranga	R	415
12	Bichom-II	Bichom	R	205
13	Bhareli Lift Dam-I	Kameng	R	240
14	Kimi	Bichom	R	535
15	Chanda	Kameng	R	110
16	Bichom Storage-I	Bichom	S	190
17	Seba	Pakke	R	105
18	Gongri #	Gongri	R	144
	Total	18 Nos. of Schemes		13349

Note: R –Run off the River & S- storage

State Govt. terminated the agreement with developer for execution of Gongri project from under construction stage.

Hydro Power Development in Assam

Identified Hydro Power Potential and its status of Development:

			Nos.	Capacity (MW)
Identified Hydro Power Potential as per reassessment Study from Major/Medium Schemes (Schemes having capacity above 25 MW)			9	650
I	Capacity in operation		3	350
II	Schemes allotted by States for development			
	(i)	Schemes cleared by CEA and yet to be taken up for construction	1	120
	(ii)	Schemes returned to project authorities	1	60
III	H. E. Projects yet to be allotted for development *		5	185
*The numbers and capacity yet to be allotted for development is different from arithmetic calculation from the potential accessed due to change in capacity of the schemes, addition/deletion of the schemes and merger of two schemes into one etc.				

1. Identified Projects during Reassessment study:

Sl.No.	Name of Project	River	I. C. (MW)
1	Dilli Stor.	Disang	33
2	Jamuna Dam P/H	Jamuna	28
3	Diyung Dam P/H	Diyung	47
4	Langey	Borpani	37
5	Kopili I	Kopili	50
6	Kopili II	Kopili	265
7	Lower Borpani	Borpani	90
8	Amring	Amring	40
9	Upper Borpani	Borpani	60
TOTAL =			650

2. H.E. Projects in Operation:

S.No	UTILITY/ STATIONS	NO. OF STATIONS	No. of Units	NO. OF UNITS X CAPACITY (MW)	RIVER/ BASIN*	DISTRICT	CAPACITY (MW)	YEAR OF COMMISSIONING
	NEEPCO							
1	KOPILI	1	4	(4X50)	KOPILI	DIMA HASAO	200	1988
2	KHONDONG	1	2	(2X25)	KOPILI	DIMA HASAO	50	1984
	SUB-TOTAL NEEPCO	2	6				250	
	APGCL							
3	KARBI LANGPI	1	2	(2X50)	BORPANI	KARBI ANGLONG	100	2007
	SUB-TOTAL APGCL	1	2				100	
	TOTAL ASSAM	3	8				350	

Note: All projects are in Brahmaputra Basin

3. H.E. Projects Cleared/Appraised by CEA:

Sl No.	Name of Project	Agency	District	River / Basin*	I.C.(MW)	Date of CEA Concurrence	Status	
1	Lower Kopili	APGCL	Karbi Anglong & Dima Hasao	Kopili	120	24.05.2016	EC recommended by EAC on 5 Dec, 2017. Letter will be issued after FC-I. FC-I pending with Nodal Officer. As per developer, the proposal of FC-I was to be approved by State Govt. and thereafter it will be sent to MoEF&CC	
	Total				120			

* All projects are in Brahmaputra Basin

4.H.E. Projects Returned to Project Authorities for re-submission after compliance of observations:

Sl. No	Name of Scheme	Agency	I.C. (MW)	Month of Return/Reason of Return
1	Karbi langpi (U.Borpani)	ASEB	60	Returned on 12/08 due to involvement of interstate aspects with Meghalaya, updated hydrology not been utilized for carrying out power potential study, cost estimates not framed at current PL and inadequate geological investigations etc.

5. H. E. Projects yet to be allotted for development

Sl.No.	Name of Scheme	River	Type	Probable I.C.(MW)
1	Dilli Stor.	Disang	S	33
2	Jamuna Dam P/H	Jamuna	S	28
3	Diyung Dam P/H	Diyung	S	47
4	Langey	Borpani	R	37
5	Amring	Amring	S	40
	Total	5 Nos. of Schemes		185

Note: R –Run off the River & S- storage

Hydro Power Development in Manipur

Identified Hydro Power Potential and its status of Development:

			Nos.	Capacity (MW)
Identified Hydro Power Potential as per reassessment Study from Major/Medium Schemes (Schemes having capacity above 25 MW)			15	1761
I	Capacity in operation		1	105
II	Schemes allotted by States for development			
	(i)	Schemes cleared by CEA and yet to be taken up for construction	1	66
H. E. Projects yet to be allotted for development*			12	936

*The numbers and capacity yet to be allotted for development is different from arithmetic calculation from the potential assessed due to change in capacity of the schemes, addition/deletion of the schemes and merger of two schemes into one etc.

1. Identified Projects during Reassessment study:

Sl.No.	Name of Project	River	I. C. (MW)
1	Laniye-II	Laniye	27
2	Laniye-I	Laniye	34
3	Khongnem Chakha-II	Barak	90
4	Khongnem Chakha-III	Barak	48
5	Nungnang	Irang	70
6	Nungliban	Leimatek	85
7	Khunou	Leimatek	115
8	Thinghat	Tuivai	41
9	Sinjal	Tuivai	39
10	Bungpuilong	Tuivai	80
11	Tipaimukh	Barak	510
12	Irang	Irang	75
13	Pabaram Stor.	Barak	232
14	Loktak	Loktak	105
15	Tuivai	Tuivai*	210
TOTAL =			1761

*Tuivai is being developed in Mizoram

2. H.E. Projects in Operation:

Sl.No.	Name of Project	Agency	I. C.	River/Basin	District	Year of Commissioning
			(MW)			
NHPC						
1	Loktak	NHPC	105	Loktak Lake/ Brahmputra	Churachandpur	1983
	Total		105			

3. H.E. Projects cleared by CEA:

Sl No	Name of Project	Agency	River/ Basin	District	I.C. (MW)	Date of concurrence	Status
1	Loktak D/S	LDHCL	Leimatak/ Brahmputra	Tamenglong	66	4.11.2016 (concurrence meeting date)	EC accorded on 16.01.2013. FC-I accorded on 03.03.2011 & FC-II accorded on 22.12.2014. Due to no response from bidders, retendering of main packages are under process. PIB proposal returned by MoP on 11.07.17 seeking firm commitment regarding grant from State Government. Draft PIB memo with JICA financing Debt Equity ratio of 80:20 and Rs. 400 Crs. grant from DoNER submitted to MoP on 9.04.2018
	Total				66		

4. H. E. Projects yet to be allotted for development

Sl.No.	Name of Scheme	River	Type	Probable
				I.C.(MW)
1	Laniye-II	Laniye	R	27
2	Laniye-I	Laniye	S	34
3	Khongnem Chakha-II	Barak	S	90
4	Khongnem Chakha-III	Barak	R	48
5	Nungnang	Irang	S	70
6	Nungliban	Leimatek	S	85
7	Khunou	Leimatek	R	115
8	Thinghat	Tuivai	S	41
9	Sinjal	Tuivai	S	39
10	Bungpuilong	Tuivai	S	80
11	Irang	Irang	S	75
12	Pabaram Stor.	Barak	S	232
	Total	12 Nos. of Schemes		936

Note: R –Run off the River & S- storage

Hydro Power Development in Meghalaya

Identified Hydro Power Potential as per reassessment Study:

			Nos.	Capacity (MW)
Identified Hydro Power Potential as per reassessment Study from			25	2298
I	Capacity in operation		5	322
II	Schemes allotted by States for development			
	(i)	Schemes cleared by CEA and yet to be taken up for construction	1	270
	(ii)	Schemes under Examination in CEA	1	85
	(iii)	Schemes under S&I	1	210
	(iv)	H.E. Schemes allotted for development on which S&I is held up/ yet to be taken up	2	620
	(v)	Hydro Schemes Returned to Project Authorities for re-submission after compliance of observations	1	210
III	H. E. Projects yet to be allotted for development*		12	746

*The numbers and capacity yet to be allotted for development is different from arithmetic calculation from the potential accessed due to change in capacity of the schemes, addition/deletion of the schemes and merger of two schemes into one etc.

1. Identified Projects during Reassessment study

Sl.No.	Name of Project	River	I. C. (MW)
1	Umlamphang	Umiam	28
2	Umiam Umtru-III	Umiam	41
3	Umiam Umtru-IV	Umiam	38
4	Umiam Umtru-V	Umiam	27
5	Umiam Umtru-VI	Umiam	145
6	Simsang Dam P.H.	Someshri	65
7	Kynshi-I Stor.	Kynshi	295
8	Sushen	Myntdu	150
9	Selim	Myntdu	125
10	Umjaut	Umjaut	85
11	Umduma	Umtrew	95
12	Manhu	Umtru	90
13	Nonglyngkien	Umtru	47
14	Umngi Storage	Umngi	35
15	Rangmaw	Umngi	42
16	Nongkolait	Umngi	180
17	Nongnam	Umngi	36
18	Mawpat	Umngi	55
19	Kynshi-II	Umrilang	175
20	Nongmawlar	Kynshi	29
21	Mawsyrpat	Kynshi	45
22	Mawthaba	Kynshi	70
23	Mawblei Storage	Kynshi	100
24	Amagam Storage	Rongdi	35
25	Umngot Stor.	Umngot	265
TOTAL =			2298

2. H.E. Projects in Operation:

S. No.	Utility/Stations	No. of Stns.	No. Of units	No. Of units x capacity (mw)	River / Basin*	District	Capacity (MW)	Year of commissioning
	MePGCL							
1.	KYRDEMKULAI	1	2	(2X30)	Tail water of Umiam stage-II & Umtru river	RI-BHOI	60	1979
2.	UMIAM ST-I	1	4	(4X9)	UMIAM	RI-BHOI	36	1965
3.	NEW UMTRU	1	2	(2X20)	UMTRU	RI-BHOI	40	2017
4.	UMIAM ST-IV	1	2	(2X30)	Tail water of Stage-III PH & own catchment	RI-BHOI	60	1992
5.	MYNTDU ST-I	1	3	(3X42)	MYNTDU	JAINTIA HILLS	126	2012
	TOTAL MePGCL	5	13				322	

* All projects are in Brahmaputra Basin

3. H.E. Projects Cleared/Appraised by CEA:

Sl No.	Name of Project	Agency	District	River / Basin	I.C. (MW)	Date of CEA Concurrence	Status
1	Kynshi-I	AKPPL	West Kashi Hills	Kynshi / Brahmaputra	270	31.3.2015	EC & FC yet to be obtained by developer. EIA/EMP report under preparation. EC proposal will be submitted by developer. FC-I proposal will be submitted to State Govt. Issue of funding for Flood Moderation component to be resolved. Developer vide letter dated 26.12.18 and 08.03.2019 was requested to submit revised PPS based on revised ToR issued by MoEF&CC vide letter dated 09.10.2017
	Total				270		

4. Hydro Schemes Under Examination/Scrutiny in CEA:

Sl. No.	Name of Project	Agency	I.C. (MW)	Month of receipt
1	Umiew (Mawphu St.-II)	Umiew (Mawphu St.-II)	85	08-08-17
	Total		85	

5. Hydro Schemes Returned to Project Authorities for re-submission after compliance of observations:

Sl. No.	Name of Project	Agency	I.C. (MW)	Month of Return
1	Umangot HEP	MePGCL	210	18-Jan
	Total		210	

6. Hydro Schemes Under Survey & Investigation:

Sl. No.	Name of Scheme	Basin /River	Agency	Original I.C. (MW)	Date of MOA	Target date of Preparation of DPR
1	Myntdu Leshka st-II	Myntdu	MePGCL	210	20.4.12	2019
	Total			210		

7. H.E. schemes allotted for development on which Survey & Investigation is held up/yet to be taken up:

Sl. No.	Name of Scheme	I. C.	Agency	Date of Allotment/ MoA	Status
		(MW)			
1	Kynshi-II	450	GoMe & Jaiprakash Power Venture Ltd. (JV)	11.12.2007	S&I held up on account of non-finalisation of dam location/height due to deposit of Uranium. The installed capacity is revised to 325 MW.
2	Selim	170	MePGCL	2008	First Consultation meeting held on 28.05.2014. STC has given clearance for conversion from Storage to Run-of-River Scheme in its 10th meeting held on 11.06.2015. The installed capacity is revised to 80 MW. S&I held up due to financial constraints, the hostile terrain and non-availability of geologists from GSI, India.
	Total	620			

8. H. E. Projects yet to be allotted for development

Sl.No.	Name of Scheme	River	Type	Probable
				I.C.(MW)
1	Umiam Umtru-V	Umiam	R	27
2	Umiam Umtru-VI	Umiam	S	145
3	Simsang Dam P.H.	Someshri	S	65
4	Sushen	Myntdu	R	150
5	Nonglyngkien	Umtru	R	47
6	Rangmaw	Umngi	R	42
7	Nongnam	Umngi	R	36
8	Mawpat	Umngi	R	55
9	Nongmawlar	Kynshi	R	29
10	Mawsyrpat	Kynshi	R	45
11	Mawthaba	Kynshi	S	70
12	Amagam Storage	Rongdi	S	35
	Total	12 Nos. of Schemes		746

Note: R –Run off the River & S- storage

Hydro Power Development in Mizoram

Identified Hydro Power Potential and its status of Development:

S.No		Nos.	Capacity (MW)
1	Identified Hydro Power Potential as per reassessment Study from Major/Medium Schemes (Schemes having capacity above 25 MW)	7	2131
2	Capacity in operation	1	60
3	H. E. Projects yet to be allotted for development*	7	2131

*The numbers and capacity yet to be allotted for development is different from arithmetic calculation from the potential assessed due to change in capacity of the schemes, addition/deletion of the schemes and merger of two schemes into one etc.

1. Identified schemes during reassessment study.

S. No.	Name of Scheme	River	IC
			(As per Reassessment)
1	Lunglang Stor.	Tyao	690
2	Boinu Stor.	Kaldan	635
3	Mat	Mat	90
4	Sonai	Sonai	55
5	Deh	Deh	26
6	Bhairabi	Dhaleshwari	90
7	Kaldan Stor.	Kaldan	545
TOTAL			2131

1. H.E. Projects in Operation:

S. No.	Utility/	No. Of stns.	No. Of units	No. Of units x capacity (mw)	River / Basin*	District	Capacity (mw)	Year of commissioning
	Stations							
NEEPCO								
1	TUIRIAL	1	2	(2X30)	TUIRIAL	KOLASIB	60	2017
	TOTAL MIZORAM	1	2				60	

Note: All projects are in Brahmaputra Basin

Tuivai scheme (210 MW) was identified in Manipur during the reassessment study.
The scheme was concurred by CEA during 1999. The scheme is yet to be taken up under construction.

3. H. E. Projects yet to be allotted for development

Sl.No.	Name of Scheme	River	Type	Probable
				I.C.(MW)
1	Lunglang Stor.	Tyao	S	690
2	Boinu Stor.	Kaldan	S	635
3	Kaldan Stor.	Kaldan	S	545
4	Bhairabi	Dhaleshwari	S	90
5	Sonai	Sonai	S	55
6	Mat	Mat	S	90
7	Deh	Deh	S	26
	Total	7 Nos. of Schemes		2131

Note: R –Run off the River & S- storage

Hydro Power Development in Nagaland

Identified Hydro Power Potential and its status of Development:

			Nos.	Capacity (MW)
Identified Hydro Power Potential as per reassessment Study from Major/Medium Schemes (Schemes having capacity above 25 MW)			11	1452
I	Capacity in operation		1	75
II	Schemes allotted by States for development			
	(i)	Schemes cleared by CEA and yet to be taken up for construction	1	186
H. E. Projects yet to be allotted for development*			8	802
*The numbers and capacity yet to be allotted for development is different from arithmetic calculation from the potential accessed due to change in capacity of the schemes, addition/deletion of the schemes and merger of two schemes into one etc.				

1. Identified Projects during Reassessment study:

Sl.No.	Name of Project	River	I. C.
			(MW)
1	Dikhu Lift Dam	Dikhu	125
2	Yangnyu Stor.	Dikhu	135
3	Jhanji storage	Jhanji	75
4	Doyang-V	Doyang	55
5	Dikhu Dam P.H.	Dikhu	470
6	Sakhai-II	Tizu	31
7	Khuzami	Tizu	32
8	Rurrur	Zangki	36
9	Zungki	Zangki	48
10	Laruri	Tizu	80
11	Tizu	Tizu	365
TOTAL			1452

2. H.E. Projects in Operation:

S. No.	Utility/	No. Of stns.	No. Of units	No. Of units x capacity (mw)	River / Basin	District	Capacity (mw)	Year of commissioning
	Stations							
	NEEPCO							
1	DOYANG	1	3	(3X25)	DOYANG / Brahmaputra	WOKHA	75	2000
	TOTAL NAGALAND	1	3				75	

3. H.E. Projects Cleared/Appraised by CEA:

Sl No.	Name of Project	Agency	District	River / Basin	I.C.	Date of CEA Concurrence	Status
					(MW)		
1	Dikhu HEP	NMPPL	Longleng	Dikhu and Yangnyu / Brahmaputra	186	31.03.2014	EC yet to be obtained by developer. FC not applicable as forest land is not involved. EC proposal will be submitted once land survey work is over. Property/ Land survey in progress.
	Total				186		

4. H. E. Projects yet to be allotted for development

Sl.No.	Name of Scheme	River	Type	Probable
				I.C.(MW)
1	Yangnyu Stor.	Dikhu	S	135
2	Jhanji storage	Jhanji	S	75
3	Sakhai-II	Tizu	R	31
4	Khuzami	Tizu	S	32
5	Rurrur	Zangki	S	36
6	Zungki	Zangki	S	48
7	Laruri	Tizu	R	80
8	Tizu	Tizu	S	365
	Total	8 Nos. of Schemes		802

Note: R –Run off the River & S- storage

Hydro Power Development in Tripura

Identified Hydro Power Potential and its status of Development:

No major/medium hydroelectric project has been identified in the Tripura State. However, a small Hydel power station in south Tripura named Gumti Hydel project having only 3x5 MW capacities. The details are as under:

Name of Project	Unit	Installed Capacity	Year of Installation	Phase
Gumti H.E. Project	Unit-I	5.00 MW	1976	Phase I
	Unit-II	5.00 MW	1976	
	Unit-III	5.00 MW	1984	Phase II