



सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

केन्द्रीय विद्युत प्राधिकरण

Central Electricity Authority

नवीकरणीय परियोजना प्रबोधन प्रभाग

Renewable Project Monitoring Division

निर्माणाधीन नवीकरणीय ऊर्जा परियोजना रिपोर्ट

Report on Under-construction Renewable Energy Projects



Preface

India has successfully achieved **133.89 GW** of RE Installed capacity (excluding Large Hydro) by the end of December-2023 and a significant number of Renewable Energy (RE) projects are under various stages of construction. As on 31st December, 2023, a total RE Capacity of **87461.55 MW** is under-construction which comprises of **54772.48 MW** of Solar Projects, **19185.75 MW** of Wind projects, **13192.82 MW** of Hybrid projects, **83.15 MW** of Small Hydro projects and, **227.35 MW** of Others (Waste to energy and Co-generation) projects. In addition to the above, an aggregate capacity of **72454.40 MW** (including Solar - **33782 MW**, Wind – **13004.6 MW** and Hybrid – **25667.8 MW**) is reported to be under-development stage in the country and may translate to active under-construction stage in the near future.

This Report highlights the progress of active under-construction RE projects (excluding Large Hydro) of SECI, CPSUs under MoP (NTPC, NHDC, SJVNL, NHPC, THDC, NEEPCO), various States (Andhra Pradesh, Assam, Bihar, Chhattisgarh, Delhi, Gujarat, Himachal Pradesh, Karnataka, Maharashtra, Madhya Pradesh, Uttar Pradesh, Rajasthan, Tamil Nadu) and development of Projects in Solar Parks/UMREPP (Ultra Mega Renewable Energy Power projects). The information available on the E-gen portal of CEA, has also been appropriately incorporated in addition to the above details reported by the various entities.

Summary of Under-Construction Renewable Energy (RE) Projects on All India basis

ENTITY (SECI/CPSUs/STATES)	SOURCE	Project Capacity Awarded for Execution (MW)	Project Capacity Commissioned (MW)	Capacity Under-construction (MW)	PAGE NO.
SECI (excluding Projects in UMREPPs/Solar Parks)	SOLAR	17243.00	1378.00	15865.00	6
	WIND	7035.60	979.80	6055.80	14
	HYBRID	5080.00	0.00	5080.00	19
NTPC	SOLAR	523.00	10.00	513.00	21
NHPC	SOLAR	440.00	0.00	440.00	23
SJVN	SOLAR	3578.00	75.00	3503.00	25
Solar Projects in Solar Parks and UMREPP (Ultra Mega Renewable Energy Power Projects)	SOLAR	20054.00	10429.00	9625.00	28
ANDHRA PRADESH	SOLAR	152.60	0.00	152.60	38
	WIND	50.00	0.00	50.00	
	HYBRID	1139.00	0.00	1139.00	
ASSAM	SOLAR	1000.00	0.00	1000.00	39
BIHAR	SOLAR	250.00	0.00	250.00	39
DELHI	SOLAR	300.00	0.00	300.00	40
CHHATTISGARH	SOLAR	1071.41	0.00	1071.41	40
	SMALL HYDRO	40.40	0.00	40.40	45
GUJARAT	SOLAR	4468.00	0.00	4468.00	46
	WIND	970.10	0.00	970.10	48
	HYBRID	1536.17	0.00	1536.17	49

ENTITY (SECI/CPSUs/STATES)	SOURCE	Project Capacity Awarded for Execution (MW)	Project Capacity Commissioned (MW)	Capacity Under-construction (MW)	PAGE NO.
KARNATAKA	SOLAR	3785.17	0.00	3785.17	50
	WIND	6829.35	0.00	6829.35	54
	HYBRID	3698.48	0.00	3698.48	59
	OTHERS	227.35	0.00	227.35	62
	SMALL HYDRO	42.75	0.00	42.75	63
MADHYA PRADESH	SOLAR	747.50	0.00	747.50	64
	WIND	1199.80	0.00	1199.80	65
	HYBRID	595.42	131.15	464.27	66
MAHARASHTRA	SOLAR	1353.40	0.00	1353.40	67
	WIND	2889.80	74.00	2815.80	68
	HYBRID	1149.00	0.00	1149.00	70
RAJASTHAN	SOLAR	11698.40	0.00	11698.40	71
	HYBRID	1140.00	0.00	1140.00	75
TAMIL NADU	WIND	250.80	0.00	250.80	76
TOTAL :		100538.50	13076.95	87461.55	

NOTE: - The details of RE Projects in the States cited in the Summary above, are in addition to the RE Projects of States already included under the head of 'SECI', 'CPSUs' and 'UMREPP' Projects.

In addition to the above, an aggregate capacity of **72454.40 MW (including Solar - 33782 MW, Wind – 13004.6 MW and Hybrid – 25667.8 MW)** is reported to be under-development stage in the country and may translate to active under-construction stage in the near future.

ENTITY (SECI/CPSUs/STATES)	SOURCE	Project Capacity Under- Development (MW)	PAGE NO.
SECI (excluding Projects in UMREPPs/Solar Parks)	SOLAR	6709.00	78
	WIND	2105.00	82
ANDHRA PRADESH	HYBRID	4120.00	84
GUJARAT	SOLAR	2050.00	85
	WIND	3135.00	86
	HYBRID	15994.80	88
KARNATAKA	SOLAR	1000.00	90
	WIND	5503.40	91
	HYBRID	2339.00	93
MADHYA PRADESH	SOLAR	235.00	94
	WIND	2160.20	94
	HYBRID	381.00	95
MAHARASHTRA	SOLAR	740.00	96
	WIND	101.00	97
	HYBRID	1053.00	97
RAJASTHAN	SOLAR	23048.00	98
	HYBRID	1780.00	105
TOTAL :		72454.40	

Details of Under Construction Solar Power Projects of SECI



Details of Under-construction Solar Projects of SECI in various States (other than Solar Parks and UMREPP)

S.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	ACME Raisar Solar Energy Pvt. Ltd.	Sanwara, Jaisalmer, Rajasthan	300	0	300	20.01.2023	31.03.2024	Date has been extended (GIB issue)
2		ACME Phalodi Solar Energy Pvt. Ltd.	Sanwara,Jaisalmer, Rajasthan	300	0	300	20.01.2023	31.01.2024	Date has been extended (GIB issue)
3		Arina Solar Private Limited	Ettayapuram, Thoothukudi, Tamilnadu	250	0	250	31.01.2021	---	Matter is subjudice in APTEL.
4	3000 MW ISTS Connected Solar PV Projects (ISTS-II)	ACME Deoghar Solar Power Pvt. Ltd.	Sanwara, Jaisalmer, Rajasthan	300	0	300	03.02.2023	31.01.2024	Date has been extended (GIB issue)
5		ACME Dhaulpur Powertech Pvt. Ltd.	Sanwara, Jaisalmer, Rajasthan	300	0	300	03.02.2023	29.02.2024	Date has been extended (GIB issue)
6	750 MW Grid Connected in Rajasthan Tranche-I (non-solar park)	ACME Aklera Power Technology Pvt. Ltd	Barmer, Rajasthan	250	200	50	17.03.2022	31.01.2024	Date has been extended(GIB issue)
7	1200 MW ISTS Connected Solar Projects (ISTS-III)	SBSR Power Cleantech Eleven Pvt. Ltd. (Adani)	Lalsar & Hapasara, Bikaner,Rajasthan	300	150	150	20.11.2021	---	Matter is subjudice in both CERC.
8	1200 MW ISTS Connected Solar Projects (ISTS-V)	Adani Solar Energy RJ Two Pvt. Ltd.	Jaisalmer, Rajasthan	180	0	180	28.03.2022	31.03.2024	---
9		Adani Solar Energy RJ Two Pvt. Ltd. (Earlier SBE Renewables Sixteen Projects Pvt. Ltd.)	Jaisalmer,Rajasthan	150	0	150	28.03.2022	31.03.2024	---
10	1200 MW ISTS Connected Projects (ISTS-VI)	Masaya Solar Energy Pvt. Ltd.	Khandwa, Madhya Pradesh	300	250	50	12.10.2022	30.04.2024	---

S.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
11	1200 MW ISTS Connected Solar PV Projects (ISTS-VIII)	Adani Solar Energy Jodhpur Six Pvt Ltd (earlier known as, SBE Renewables Twenty Four Projects Pvt. Ltd.)	Mandali, Jodhpur, Rajasthan	300	0	300	20.07.2024	---	---
12		Adani Solar Energy Jodhpur Six Pvt Ltd (earlier known as, SBE Renewables Twenty Four Projects Pvt. Ltd.)	Badi Sid, Jodhpur, Rajasthan	300	0	300	20.07.2024	---	---
13		Eden Renewable Alma Pvt. Ltd.	Kan singh ki Sid, Jodhpur, Rajasthan	300	0	300	20.10.2023	---	Under Implementation.
14		ReNew Surya Vihaan Pvt. Ltd.	Mandhopura, Jaisalmer, Rajasthan	200	0	200	20.10.2023	---	Under Implementation.
15	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	AMP Energy Green Five Pvt. Ltd.	Badi Seed & Ranjeet Jodhpur, Rajasthan	100	0	100	11.10.2023	30.11.2024	60 days subsequent to Operationalization of LTA 29.09.2024.
16		Ayana Renewable Power Three Pvt. Ltd.	Bikaner ,Rajasthan	300	0	300	11.10.2023	09.05.2024	60 days subsequent to Operationalization of LTA.
17		Eden Renewable Bercy Pvt. Ltd.	Pusar/Pushad, Barmer, Rajasthan	300	0	300	11.10.2023	08.05.2024	60 days subsequent to Operationalization of LTA.
18		IB Vogt Solar Seven Pvt. Ltd. (Renew)	Neemba, Jaisalmer, Rajasthan	300	0	300	11.10.2023	31.03.2024	---
19		ReNew Surya Aayan Pvt. Ltd.	Neemba, Jaisalmer, Rajasthan	300	0	300	28.10.2023	31.03.2024	---

S.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
20		ReNew Surya Vihaan Pvt. Ltd.	Neemba, Jaisalmer, Rajasthan	100	0	100	01.10.2023	31.03.2024	---
21	1070 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-III)	AEW India North One Private Limited	Aarang, Jaisalmer , Rajasthan	200	0	200	31.10.2023	31.03.2024	---
22		Green Infra Renewable Projects Limited	Jaisalmer, Rajasthan	400	0	400	31.10.2023	31.03.2024	---
23		NTPC Renewable Energy Limited (Tata Power- 470 MW ,	Chhatargarh, Bikaner (150 MW) & Bhainsara, Jaisalmer (320 MW), Rajasthan	150	0	150	31.10.2023	31.03.2024	---
				320	0	320		31.08.2024	
24	CPSU Scheme (Tranche-I, 2000 MW)	Assam Power Distribution Company Limited	Cachar, Karimganj, Hailakandi, Assam	30	0	30	12.11.2022	30.09.2024	---
25	CPSU Scheme (Tranche-II, 1500 MW)	NTPC Limited	Rajasthan	923	773	150	09.01.2023	30.09.2024	---
26		The Singareni Collieries Co. Ltd.	Telangana	81	5	76	09.01.2023	30.09.2024	---
27		Indore Municipal Corporation	Yaswnath Sagar Dam Reservoir, Hatod, Indore, MP	100	0	100	25.10.2022	30.09.2024	---
28	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six A Limited	Kutch, Gujarat	200	0	200	01.10.2023	19.03.2025	---
29		Adani Green Energy Twenty Six Limited	Kutch, Gujarat	167	0	167	13.10.2023	19.03.2025	---
30		Adani Green Energy Twenty Seven Ltd.	Jaisalmer, Rajasthan	250	0	250	13.10.2023	31.03.2024	---
31		Adani Green Energy Twenty Seven Ltd.	Jaisalmer, Rajasthan	250	0	250	13.10.2023	31.03.2024	---
32		Adani Green Energy Twenty Six Limited	Khavda, Kutch, Gujarat	333	0	333	17.11.2023	19.03.2025	---

S.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
33		Adani Green Energy Twenty Six A Limited	Khavda, Kutch, Gujarat	50	0	50	10.02.2024	19.03.2025	---
34		Adani Green Energy Twenty Six A Limited	Khavda, Kutch, Gujarat	50	0	50	20.07.2024	---	---
35		Adani Green Energy Twenty Six A Limited	Khavda, Kutch, Gujarat	234	0	234	09.12.2024	---	---
36	Manufacturing plant linked Solar Project scheme	Azure Power Fifty One Private Ltd.	Bap, Jodhpur, Rajasthan	100	0	100	11.11.2023	30.11.2024	LTA Operationalization on 30.09.2024.
37		Azure Power Fifty Two Private Ltd.	Bap, Jodhpur, Rajasthan	333	0	333	11.11.2023	30.11.2024	LTA Operationalization on 30.09.2024.
38		Azure Power Fifty Two Private Ltd.	Bap, Jodhpur, Rajasthan	167	0	167	17.11.2023	30.11.2024	LTA Operationalization on 30.09.2024.
39		Azure Power Fifty One Private Ltd.	Bap, Jodhpur, Rajasthan	50	0	50	10.02.2024	30.11.2024	LTA Operationalization on 30.09.2024.
40		Azure Power Fifty One Private Ltd.	Bap, Jodhpur, Rajasthan	50	0	50	20.07.2024	--	---
41	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four A Ltd.	Fatehgarh, Jaisalmer, Rajasthan	250	0	250	01.10.2024	05.11.2024	---
42		Adani Green Energy Twenty Four A Ltd.	Fatehgarh, Jaisalmer, Rajasthan	250	0	250	01.10.2024	05.11.2024	---
43		Adani Green Energy Twenty Four B Ltd.	Fatehgarh, Jaisalmer, Rajasthan	250	0	250	01.10.2024	05.11.2024	---
44		Adani Green Energy Twenty Four B Ltd.	Fatehgarh, Jaisalmer, Rajasthan	250	0	250	01.10.2024	05.11.2024	---
45		Adani Green Energy Twenty Four Ltd.	Fatehgarh, Jaisalmer, Rajasthan	250	0	250	01.10.2024	05.11.2024	---

S.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
46		Adani Green Energy Twenty Four Limited	Fatehgarh, Jaisalmer, Rajasthan	250	0	250	01.10.2024	05.11.2024	---
47	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five Limited	Pokhran, Jaislmer, Rajasthan	250	0	250	01.10.2024	05.11.2024	---
48		Adani Green Energy Twenty Five Limited	Pokhran, Jaislmer, Rajasthan	250	0	250	01.10.2024	05.11.2024	---
49	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four C Ltd.	Fatehgarh, Jaisalmer, Rajasthan	250	0	250	01.10.2025	05.11.2025	---
50		Adani Green Energy Twenty Four C Ltd.	Fatehgarh, Jaisalmer, Rajasthan	250	0	250	01.10.2025	05.11.2025	---
51	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five A Ltd.	Ramgarh/ Mohangarh Jaisalmer, Rajasthan	250	0	250	05.11.2025	---	---
52		Adani Green Energy Twenty Five A Ltd.	Ramgarh/ Mohangarh Jaisalmer, Rajasthan	250	0	250	05.11.2025	---	---
53		Adani Green Energy Twenty Five B Ltd.	Ramgarh/ Mohangarh Jaisalmer, Rajasthan	250	0	250	05.11.2025	---	---
54		Adani Green Energy Twenty Five B Ltd.	Ramgarh/ Mohangarh Jaisalmer, Rajasthan	250	0	250	05.11.2025	---	---
55		Adani Green Energy Twenty Five C Ltd.	Ramgarh/ Mohangarh Jaisalmer, Rajasthan	250	0	250	05.11.2025	---	---
56		Adani Green Energy Twenty Five C Ltd.	Ramgarh/ Mohangarh Jaisalmer, Rajasthan	250	0	250	05.11.2025	---	---
57		Azure Power Fifty Three Private Ltd.	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2024	---	---

S.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
58	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Three Private Ltd.	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2024	---	---
59		Azure Power Fifty Three Private Ltd.	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2024	---	---
60		Azure Power Fifty Three Private Ltd.	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2024	---	---
61		Azure Power Fifty Four Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2024	---	---
62		Azure Power Fifty Four Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2024	---	---
63		Azure Power Fifty Four Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2024	---	---
64		Azure Power Fifty Four Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2024	---	---
65		Azure Power Fifty Nine Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2025	---	---
66		Azure Power Fifty Nine Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2025	---	---
67		Azure Power Fifty Nine Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2025	---	---
68		Azure Power Fifty Nine Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2025	---	---
69		Azure Power Sixty Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2025	---	---
70		Azure Power Sixty Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2025	---	---
71		Azure Power Sixty Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2025	---	---
72		Azure Power Sixty Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2025	---	---

S.No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
73	1785 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-IV)	ReNew Solar Photovoltaic Pvt. Ltd. (erstwhile, ACME Photovoltaic Solar Pvt. Limited)	Jaisalmer, Rajasthan	375	0	375	31.03.2024	---	---
74		NTPC Renewable Energy Limited	Jaisalmer , Rajasthan	500	0	500	31.03.2024	---	---
75		Renew Hans Urja Private Limited	Jaisalmer, Rajasthan	600	0	600	31.03.2024	June 2024 onwards.	---
76		Sprng Natural Power Source Private Limited	Barmer, Rajasthan	200	0	200	31.03.2024	---	---
Total:				17243	1378	15865			

Details of Under Construction Wind Power Projects of SECI



Details of Under-construction Wind Projects of SECI in various States

S.No.	Name of the Project	Name of the Developer (Bidder Name)	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	1000 MW ISTS-connected Wind Power Projects (Tranche-II)	Haroda Wind Energy Private Limited (Inox)	Kutch, Gujarat	0	0	0	03.05.2019	---	Matter is under consideration of CERC for extension in project Hearing Concluded on 31.10.2023 And matter disposed of and 4 x 50 MW Capacity Stands terminated.
2		Khatiyu Wind Energy Private Limited (Inox)	Kutch, Gujarat	0	0	0	03.05.2019		
3		Vigodi Wind Energy Private Limited (Inox)	Kutch, Gujarat	0	0	0	03.05.2019		
4		Ravapar Wind Energy Private Limited (Inox)	Kutch, Gujarat	0	0	0	03.05.2019		
5	2000 MW ISTS-connected Wind Power Projects (Tranche-III)	ReNew Wind Energy (AP2) Private Limited	Kutch, Gujarat	400	300	100	31.08.2021	---	Under Litigation at CERC.
6		Torrent Power Limited	Kutch, Gujarat	499.8	0	499.8	24.11.2019	---	Under Litigation at CERC.
7	2000 MW ISTS-connected Wind Power Projects (Tranche-IV)	Srijan Energy Systems Private Limited	Kutch, Gujarat	250	88	162	30.06.2022	---	WPD has requested for additional time for completion of work.
8	1200 MW ISTS-connected Wind Power Projects (Tranche-V)	Netra Wind Private Limited (Alfanar)	Kutch, Gujarat	300	119.3	180.7	19.11.2022	31.03.2024	---
9		Boreas Renewable Energy Private Limited (Ecoren)	Bellary, Karnataka	175	0	175	22.12.2020	---	WPD has requested for additional time for completion of work.

S.No.	Name of the Project	Name of the Developer (Bidder Name)	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion ScheduledAnticipated		Remarks
10	1800 MW ISTS-connected Wind Power Projects (Tranche-VIII)	Apraava Energy Private Limited	Devbhumi Dwarka, Gujarat	250.8	138.6	112.2	13.11.2022	29.02.2024	31.01.2024-56.1 MW 29.02.2024-56.1 MW
11		Tunga Renewable Energy Pvt. Ltd. (Earlier, Avikiran Energy India Pvt. Ltd.)	Koppal, Karnataka	190	0	190	05.09.2022	16.07.2024	Matter is under consideration of CERC for extension in project milestones. Matter is scheduled for hearing on 08.03.2024.
12	2500 MW ISTS-connected Wind Power Projects (Tranche-IX)	Vena Energy Vidyuth Pvt Ltd	Gudadur, Koppal Karnataka	160	0	160	31.03.2023	30.04.2024	---
13		JSW Future Energy Ltd (formerly JSW Solar Ltd)	Tuticorin, Tenkasi & Tirunelveli, Tamil Nadu	540	51.3	488.7	31.03.2023	30.06.2024	WPD has stated commissioning plan as under: 31.03.2024-259.2 MW 30.06.2024–229.5 MW
14		JSW Future Energy Ltd (formerly JSW Solar Ltd)	Tiruppur, Tamil Nadu	270	0	270	15.07.2023	30.06.2024	WPD has stated commissioning plan as under: 31.03.2024 - 135 MW 30.06.2024 -135 MW
15	1200 MW ISTS-connected Wind Power Projects (Tranche-X)	Ayana Renewable Power Six Pvt. Ltd.	Gadag, Karnataka	300	50.4	249.6	11.06.2023	31.01.2024	WPD has communicated commissioning plan: 31.01.2024 -249.6 MW
16		Viento Renewables Pvt. Ltd. (Evergreen Power Mauritius Pvt. Ltd.)	Osmanabad, Maharashtra	150	0	150	10.03.2023	31.05.2024	WPD has communicated commissioning plan: 31.03.2024- 50 MW 30.04.2024 - 50 MW 31.05.2024- 50 MW

S.No.	Name of the Project	Name of the Developer (Bidder Name)	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
17		JSW Renew Energy Two Ltd.	Tiruppur, Tamil Nadu	150	0	150	11.06.2023	31.03.2024	---
18		JSW Renew Energy Two Ltd.	Thoothukudi, Tamil Nadu	300	232.2	67.8	11.06.2023	31.03.2024	----
19	1200 MW ISTS-connected Wind Power Projects (Tranche-XI)	ReNew Naveen Urja Private Limited	Gadag, Karnataka	300	0	300	30.12.2023	---	Commissioning Will be decided on basis of Clause 10 of the RFS and Clause 2.1.3 of the PPA.
20		Green Infra Wind Energy Limited	Koppal, Karnataka	180	0	180	30.12.2023	01.07.2024	---
21		Anupavan Renewables Pvt. Ltd. (Evergreen Renewables)	Osmanabad, Maharashtra	150	0	150	30.12.2023	31.05.2024	WPD has communicated commissioning plan: 31.03.2024- 50 MW 30.04.2024 - 50 MW 31.05.2024- 50 MW
22		Adani Renewable Energy Four Ltd.(Adani Renewable Energy Holdings Fifteen Limited)	Gadag, Karnataka	450	0	450	30.12.2023	---	Commissioning Will be decided on basis of Clause 10 of the RFS and Clause 2.1.3 of the PPA.
23		Two Wind Energy Pvt. Ltd. (Azure Power India Pvt. Ltd.)	Koppal, Karnataka	120	0	120	30.12.2023	14.09.2024	---
24		JSW Renew Energy Three Ltd. (JSW Neo Energy Ltd.)	Osmanabad, Maharashtra	300	0	300	29.03.2025	---	---

S.No.	Name of the Project	Name of the Developer (Bidder Name)	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion Scheduled Anticipated		Remarks
25		NTPC Renewable Energy Ltd.	Kutch, Gujarat	200	0	200	29.03.2025	---	---
26		Torrent Saurya Urja 2 Pvt. Ltd. (Torrent Power Ltd.)	Karnataka	300	0	300	29.03.2025	---	---
27	1200 MW ISTS-connected Wind Power Projects (Tranche-XIII)	SJVN Green Energy Ltd.	Gujarat	100	0	100	26.06.2025	---	---
28		Scatec India Renewables One Private Limited	Karnataka	300	0	300	26.06.2025	---	---
29		Teq Green Power XI Pvt. Ltd. (O2 Renewable Energy III Pvt. Ltd.)	Bid, Maharashtra	200	0	200	26.06.2025	---	---
30	690 MW ISTS-connected Wind Power Projects (Tranche-XIV)	Apraava Energy Pvt Ltd.	Karnataka	300	0	300	16.11.2025	---	PPA signed on 20.11.2023.
31		SJVN Green Energy Ltd.	Madhya Pradesh	200	0	200	16.11.2025	---	PPA signed on 27.10.2023.
	Total:			7035.60	979.80	6055.80			

Details of under Construction Hybrid Projects of SECI in various States

S. No.	Name of the Project	Name of the Developer	Project location (Village District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	1200 MW ISTS-connected Hybrid Power Projects (Tranche-III)	Amp Energy Green Eight Private Limited (AMP Energy Green Private Limited)	Barmer Rajasthan	130	0	130	Actual date of LTA operationalization	02.02.2025	Solar-112.5MW Wind-44.1 MW
2		Adani Hybrid Energy Jaisalmer Five Limited	Jaisalmer, Rajasthan	600	0	600	Actual date of LTA operationalization	---	Solar-570 MW Wind-200 MW
3		ABC Renewable Energy Pvt. Ltd.	Jaisalmer, Rajasthan	380	0	380	Actual date of LTA operationalization	---	Solar-380 MW Wind-126 MW
4	400 MW ISTS-connected Round-the-clock (RTC) RE Power (RTC-1)	Renew Surya Roshni Private Limited	Jaisalmer, Rajasthan, Osmanabad, Maharashtra Koppal & Gadag, Karnataka	400	0	400	06.08.2023 Progressively from Dec., 2023 to March, 2024. Last actual date of LTA of Solar/Wind components + 60 days	3103.2024	Solar-400 MW Wind-300 MW + 300 MW + 300 MW Storage-8 MWh 250 MW Wind component test charge commenced.
5	1200 MW ISTS Connected RE Projects with assured Peak Power Supply in India (ISTS-VII)	Greenko AP01 IREP Private Limited	Kurnool, Andhra Pradesh	900	0	900	13.06.2024 (200 MW) 13.03.2024 (210 MW) 15.12.2024 -(490 MW)	Revised SCD or actual date of LTA + 60 days, whichever is later.	Solar - 1500 MW Storage- 350 MWh
6		Renew Surya Ojas Private Limited	Koppal, Karnataka	300	0	300	29.02.2024	---	Solar - 81 MW Wind - 322.25 MW Storage - 250 MWh
7	1200 MW ISTS-connected Hybrid	NTPC Renewable Energy Limited	Dayapar, Kutch, Gujarat	300	300	300	07.06.2024	---	Solar – 300 MW Wind -150 MW

S. No.	Name of the Project	Name of the Developer	Project location (Village District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
	Power Projects (Tranche-IV)	(450 MW)		150	50	100	29.02.2024		
8		Project Ten Renewables Power Pvt. Ltd.	Pavagada, Karnataka	450	0	450	28.12.2023	30.09.2024	Solar-300 MW Wind-150 MW
9		NLC India Limited	Tamil Nadu, Rajasthan	150	0	150	31.03.2024	07.06.2024	Solar-150 MW Wind- 50 MW
10		Kotuma Wind Parks Pvt Ltd	Jaisalmer, Rajasthan, Gadag, Karnataka	150	0	150	31.03.2023	07.06.2024 or Actual date of LTA operationalization, whichever is later	Solar - 150 MW Wind - 50 MW
11	1200 MW ISTS-connected Hybrid Power Projects (Tranche-V)	Amp Energy Green Ten Private Limited (AMP Energy Green Ten Private Limited)	Jodhpur, Rajasthan	120	0	120	11.01.2023	16.05.2025	Solar - 110 MW Wind-39.9 MW
12		NTPC Renewable Energy Limited (450 MW)	Gujarat	300	0	300	11.01.2023	16.05.2025	Solar - 300MW Wind - 150 MW
				150		150			
13		TP Saurya Limited	Karnataka	600	0	600	11.01.2023	16.05.2025	Solar-400MW Wind - 200 MW
	Total:			5080	0	5080			

Details of Under Construction RE projects of NTPC



Details of Under-construction RE Projects of NTPC (other than SECI and UMREPP)

S.NO.	Name of the Project	Name of the Developer (Bidding Agency)	Project location (Village/District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		
							Scheduled	Anticipated	Remarks
1	Rihand Solar	(Safety Control)NTPC Ltd	Rihand, Sonebhadra, Uttar Pradesh	20	0	20	30.04.2022	30.06.2024	---
2	Solapur Solar	NTPC Ltd.	Solapur , Maharashtra	23	10	13	31.01.2023	31.03.2024	---
3	Anta Solar	Amara Raja (NTPC Ltd.)	NTPC Anta, Rajasthan	90	0	90	30.04.2023	31.03.2024	---
4	GUVNL-I	L& T (NTPC REL)	Amareshwar, Waghodia, Gujarat	200	0	200	31.10.2022	31.03.2024	---
5	GUVNL-II (Radhanpur)	Tata Power (NTPC REL)	Nanapura, Patan, Gujarat	60	0	60	31.10.2022	31.03.2024	---
5	GUVNL-II (Mesanka)	Tata Power (NTPC REL)	Mesanka, Bhavnagar, Gujarat	30	0	30	31.10.2022	31.03.2024	---
6	GUVNL-II (Limbdii)	Tata Power (NTPC REL)	Raska, Surendranagar, Gujarat	60	0	60	31.10.2022	31.03.2024	---
7	Ayodhya Solar	Jakson (NGEL)	Ayodhya, Uttar Pradesh	40	0	40	31.03.2024	31.03.2024	---
	Total:			523	10	513			

Details of Under Construction RE projects of NHPC



Details of Under Construction RE Projects of NHPC (other than SECI and UMREPP)

S.NO.	Name of the Project (Bidding Agency)	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	Solar Power Project in Ganjam District	NHPC Limited	Landehill, Ganjam, Odisha	40	0	40	23.05.2022	—	Work in Progress.
2	600 MW Solar Power Project under CPSU Scheme	NHPC Limited	Khavda, Kutch, Gujarat.	0	0	0	11.11.2023	31.01.2026	The site work has not yet started for 600 MW due to land & connectivity issues faced by the Contractor. Connectivity under GNA obtained at KPS-III ISTS Substation at Khavda having scheduled GNA operationalization in Jan-26.
3	300 MW Solar Power Project under CPSU Scheme (IREDA)	NHPC Limited	Karnisar - Bhatiyar, Bikaner, Rajasthan	300	0	300	11.11.2023	30.09.2024	Project is under construction with approx. 40% physical progress achieved.
4	100 MW Solar Power Project under CPSU Scheme	NHPC Limited	NP Kunta, Kadri, Andhra Pradesh.	100	0	100	11.11.2023	30.09.2024	Land acquisition in progress, work under mobilization.
	Total:			440	0	440			

Details of Under Construction RE projects of SJVNL



Details of Under Construction RE Projects of SJVNL (other than SECI and UMREPP)

S. No.	Name of the Project	Name of the Developer (Bidding Agency/Scheme)	Project location(Village / District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	Bagodara Solar Power	SJVNL (GUVNL Phase-XII)	Balol, Surendranagar, Gujarat	70	0	70	28.10.2022	31.03.2024	---
2	Bikaner Solar Power	SGEL (SJVN Green Energy Limited) (CPSU scheme Phase-II)	Banderwala , Bikaner, Rajasthan	1000	0	1000	04.05.2024	30.06.2024	---
3	Gujrai Solar Power Project	SGEL (UPNEDA)	Gujrai, Kanpur Dehat, Uttar Pradesh	50	0	50	15.08.2023	10.01.2024	---
4	Raghanesda Solar Power Project	SGEL (GUVNL)	Banaskantha, Gujarat	100	0	100	03.04.2023	15.01.2024.	---
5	Omkareshwar Solar Power Project	SGEL (RUMSL)	Omkareshwar, Madhya Pradesh	90	0	90	12.04.2024	15.03.2024	---
6	Floating Solar Park	SGEL (SECI)	Nangal Pond, Bilaspur Himachal Pradesh	15	0	15	14.09.2024	31.05.2024	---
7	100 MW Solar Power Project	SGEL (PSPCL)	Nawanshahr, Punjab	100	0	100	28.06.2024	30.06.2024	---
8	18 MW Solar Power Project	SJVNL (SECI)	Himachal Pradesh and Punjab	18	0	18	--	08.10.2024	PPA has been signed on 08.09.2023 & techno-commercial bid for EPC works is under evaluation

S. No.	Name of the Project	Name of the Developer (Bidding Agency/Scheme)	Project location(Village / District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
9	GUVNL Phase-13 100 MW Solar Power Project	SJVNL (GUVNL Phase-XIII)	Mothala & Vamoti Moti Kutch, Gujarat	100	0	100	31.03.2024	30.06.2024	BoS works has been Awarded.
10	GUVNL Phase-14 260 MW Solar Power Project	SJVNL (GUVNL Phase-XIV)	Mothala & Vamoti Moti Kutch, Gujarat	260	0	260	17.01.2023	30.06.2024	BoS works has been Awarded.
11	Solar under Project Phase-VII	SJVNL (MSEDCL Phase-VII)	Maharashtra	200	0	200	04.01.2025	04.01.2025	Techno-Commercial evaluation of bid received for land is under progress.
12	Solar Project under Phase-IX	SJVNL (MSEDCL Phase-IX)	Maharashtra	200	0	200	01.02.2025	04.01.2025	Techno-Commercial evaluation of bid received for land is under progress.
13	Solar Project under ET-3	SJVNL (PSPCL)	Punjab	200	0	200	14.02.2025	14.02.2025	Tender for procurement of land has been floated.
14	1000 MW Solar Power Project	SJVNL (PSPCL)	Rajasthan	1000	0	1000	14.02.2025	---	Tender for procurement of land has been floated.
15	100 MW Solar Power Project	SGEL (RVUNL)	Rajasthan	100	0	100	31.07.2025	---	PPA yet to be signed
	Total:			3503	0	3503			

UMREPP/Solar Parks



Details of Under Construction Solar Capacity in UMREPP/Solar Parks

S. No.	Name of the Solar Park (Agency)	Location(Village / District/State)	Total Capacity of Solar Park/ UMREPP (MW)	Name of the Solar Project Developers (M/s.)	Project Completion Date	Capacity Under Award / Tendering (MW)	Capacity Awarded (MW)	Capacity Under Construction (MW)	Capacity Commissioned (MW)
1.	Ananthapuramu Ultra Solar Park (Andhra Pradesh Solar Power Corporation Pvt. Ltd. – APSPCL - a JV of NREDCAP, APGENCO and SECI)	Ananthapuramu, Andhra Pradesh	1000	NTPC Ltd.	30.04.2016 -100 MW 30.05.2016 - 50 MW 07.06.2016 - 50 MW 10.08.2016 - 50 MW	0	250	0	250
				Adani Solar Energy AP Seven Pvt. Ltd (formerly, SB Energy Solar Pvt. Ltd.)	11.03.2020 -250 MW	0	250	0	250
				M/s. Sprng Agnitra Pvt. Ltd.	11.11.2020 - 54 MW 09.01.2021 - 98 MW 20.04.2021 - 76.5 MW 04.06.2021 - 21.5 MW	0	250	0	250
				Ayana Ananthapuramu Solar Pvt. Ltd.	14.10.2020 - 50 MW 21.12.2020 - 100 MW 08.03.2021 - 100 MW	0	250	0	250
			400	Tata Power Renewable Energy Ltd	22.06.2018 - 100 MW	0	100	0	100
				Azure Power Thirty Six Pvt Ltd	05.05.2018 - 50 MW	0	50	0	50
				Athena Karnal Solar Power Pvt. Ltd. (formerly, Acme Karnal Solar Power Pvt. Ltd.)	21.06.2018 - 50 MW	0	50	0	50
				Athena Hisar Solar Power Pvt. Ltd. (formerly, Acme Karnal Solar Power Pvt. Ltd.)	21.06.2018 - 50 MW	0	50	0	50
				Athena Bhiwadi Solar Power Pvt. Ltd. (formerly, Acme Karnal Solar Power Pvt. Ltd.)	05.07.2018 - 50 MW	0	50	0	50

S. No.	Name of the Solar Park (Agency)	Location(Village / District/State)	Total Capacity of Solar Park/ UMREPP (MW)	Name of the Solar Project Developers (M/s.)	Project Completion Date	Capacity Under Award / Tendering (MW)	Capacity Awarded (MW)	Capacity Under Construction (MW)	Capacity Commissioned (MW)
				IndiGrid Solar-I (AP) Pvt. Ltd. (formerly, FRV Andhra Pradesh Solar Farm-I Pvt. Ltd.)	22.06.2018 - 50 MW	0	50	0	50
				IndiGrid Solar-II (AP) Pvt. Ltd. (formerly, FRV India Solar Park-II Pvt. Ltd)	08.10.2018 - 50 MW	0	50	0	50
2.	Ananthapuramu -II Ultra Mega Solar Park (APSPCL - a JV of NREDCAP, APGENCO & SECI)	Tadipatri Mandal, Andhra Pradesh	500	APGENCO	30.12.2018 -250 MW 12.02.2019 -150 MW	100	400	0	400
3.	Kadapa Ultra Mega Solar Park (APSPCL - a JV of NREDCAP, APGENCO and SECI)	Mylavaram Mandal, Andhra Pradesh	1000	Solairedirect Energy India Private Limited	03.05.2019 - 200 MW 08.02.2019 - 50 MW	0	250	0	250
				SB Energy Seven Private Limited	Execution is stalled.	250	0	0	0
				Sprng Sourya Kiran Vidyut Pvt. Ltd.	Execution is stalled.	250	0	0	0
				Ayana Kadapa Renewable Power Private Limited	Execution is stalled.	250	0	0	0
4.	Kurnool Ultra Mega Solar Park (APSPCL - a JV of NREDCAP, APGENCO and SECI)	Kurnool, Andhra Pradesh	1000	SunEdison Energy India Pvt. Ltd. (Greenko Energy) - 500 MW; SBG Cleantech Project Co. Pvt. Ltd. - 350 MW; Azure Power India Ltd. - 100 MW; and, Prayatna Developers Pvt. Ltd. – 50 MW	Fully Commissioned in 2017.	0	1000	0	1000
5.	Ramagiri Solar Park (SECI)	Ramagiri, Sri Sathyasai, Andhra Pradesh	300	To be finalised.	-----	300	0	0	0

S. No.	Name of the Solar Park (Agency)	Location(Village / District/State)	Total Capacity of Solar Park/ UMREPP (MW)	Name of the Solar Project Developers (M/s.)	Project Completion Date	Capacity Under Award / Tendering (MW)	Capacity Awarded (MW)	Capacity Under Construction (MW)	Capacity Commissioned (MW)
	Andhra Pradesh (Total):		4200			1150	3050	0	3050
6.	Rajnandgaon Solar Park (SECI)	Rajnandgaon, Chhattisgarh	100	TATA Power Solar Systems Ltd.	05.02.2023	0	100	72	Solar-28 MW BESS- 28 MWh
	Chhattisgarh (Total):		100			0	100	72	28
7.	NTPC REL. Khavda 4750 MW Solar Park (NTPC Renewable Energy Ltd.)	Khavda, Bhuj, Gujarat	4750	Sterling and Wilson Renewable Energy Ltd.	30.09.2024	0	1255	1255	0
				Sterling and Wilson Renewable Energy Ltd.	07.12.2024	0	1200	1200	0
				Sterling and Wilson Renewable Energy Ltd.	11.01.2025	0	300	300	0
				To be finalised.	Not Available.	1995	0	0	0
8.	GSECL RE Park, (GSECL)	Khavda, Bhuj, Gujarat	3325	NHPC Ltd., SJVN Green Energy, NTPC Renewable Energy & KPI Green Energy Ltd.- 200 MW each, NLC India -600 MW SAEL Industries Ltd.- 800 MW	1600 MW by May, 2025, and, balance by January, 2026.	1125	2200	2200	0
9.	GIPCL RE Park Ph-I (GIPCL)	Rann of Kutch, Khavda, Gujarat	600	GIPCL	01.11.2024	0	600	600	0
10.	GIPCL RE Park Ph-II (GIPCL)	Rann of Kutch, Khavda, Gujarat	1200	To be finalised.	Not Available.	1200	0	0	0
11.	GIPCL RE Park Ph-III (GIPCL)	Rann of Kutch, Khavda, Gujarat	575	To be finalised.	Not Available.	575	0	0	0
12.	Radhnesada Solar Park (GPCL)	Radhanesda, Banaskantha, Gujarat	700	SJVN Green Energy Limited, GIPCL, Tata Power Renewable Energy Limited – 100 MW each,	August,2021 (400 MW) March, 2022 (85 MW) Nov.,2022 (15 MW) June,2023 (100 MW)	0	700	100	600

S. No.	Name of the Solar Park (Agency)	Location(Village / District/State)	Total Capacity of Solar Park/ UMREPP (MW)	Name of the Solar Project Developers (M/s.)	Project Completion Date	Capacity Under Award / Tendering (MW)	Capacity Awarded (MW)	Capacity Under Construction (MW)	Capacity Commissioned (MW)
				Electro Solaire Pvt. Ltd. & GSECL - 200 MW each	Balance 100 MW by November, 2023.				
13.	Dholera Solar Park Ph-I (GPCL)	Dholera/ Mahadevpura, Ahmedabad, Gujarat	1000	Tata Power Renewable Energy Ltd. - 300 MW	March, 2022 (300 MW)	700	300	0	300
	Gujarat (Total):		12150			5595	6555	5655	900
14.	DVC Floating Solar Park Ph-I (GVREL)	Tilaya Dam, Koderma, Jharkhand, and, Panchet Dam, Dhanbad, Jharkhand (part of project in West Bengal)	755	Green Valley Renewable Energy Ltd. (A JV of DVC and NTPC Green Energy Ltd.)	Not Available.	755	0	0	0
15.	DVC Floating Solar Park Ph-II (GVREL)	Maithon Dam, Dhanbad, Jharkhand (part of project in West Bengal)	234	Green Valley Renewable Energy Ltd. (A JV of DVC and NTPC Green Energy Ltd.)	Not Available.	234	0	0	0
16.	SECI Floating Solar Park (SECI)	Getalsud Dam, Jharkhand	100	To be finalised.	Not Available.	100	0	0	0
	Jharkhand (Total):		1089			1089	0	0	0
17.	Bidar Solar Park (KREDL)	Bidar , Karnataka	500	To be finalised.	Not Available.	500	0	0	0

S. No.	Name of the Solar Park (Agency)	Location(Village / District/State)	Total Capacity of Solar Park/ UMREPP (MW)	Name of the Solar Project Developers (M/s.)	Project Completion Date	Capacity Under Award / Tendering (MW)	Capacity Awarded (MW)	Capacity Under Construction (MW)	Capacity Commissioned (MW)
18.	Pavagada Solar Park (KSPDCL)	Pavagada , Tumkur, Karnataka	2000	Tata Power - 400 MW, Renew Power - 350 MW, Fortum Solar - 350 MW, Avaada Energy - 300 MW, SB Energy – 200 MW, Adani Green Energy -150 MW, ACME Solar - 100 MW, Azure Power - 100 MW, Rattan India - 50 MW, and, KREDL - 50 MW.	Fully Commissioned in December 2019	0	2000	0	2000
	Karnataka (Total):		2500			500	2000	0	2000
19.	Floating Solar Park (NHPC)	West Kallada, Kerala	50	To be finalised.	Not Available.	50	0	0	0
20.	Kasaragod Solar Park (RPCKL)	Nellithadam, Kerala	105	THDC – 50 MW , and, Tata Power Solar - 50 MW	31.10.2023	0	105	5	100
	Kerala (Total):		155			50	105	5	100
21.	Neemuch Solar Park (RUMSL)	Neemuch, Madhya Pradesh	500	TP Saurya Ltd.	31.03.2024	0	160	160	0
				TP Saurya Ltd.	31.03.2024	0	170	170	0
				To be finalised.	Not Available.	170	0	0	0
22.	Agar Solar Park (RUMSL)	Agar, Madhya Pradesh	550	Avaada Energy Pvt Ltd.	05.02.2024	0	200	200	0
				Beempow Energy Private Ltd.	05.02.2024	0	350	350	0
23.	Shajapur Solar Park (RUMSL)	Shajapur, Madhya Pradesh	450	NTPC Renewable Energy Ltd.	05.02.2024	0	105	105	0
				NTPC Renewable Energy Ltd.	05.02.2024	0	220	220	0
				Taletuttayi Solar Projects Nine Pvt Ltd.	05.02.2024	0	125	125	0
24.		Omkareswar,	600	NHDC Ltd.	04.02.2024	0	88	88	0

S. No.	Name of the Solar Park (Agency)	Location(Village / District/State)	Total Capacity of Solar Park/ UMREPP (MW)	Name of the Solar Project Developers (M/s.)	Project Completion Date	Capacity Under Award / Tendering (MW)	Capacity Awarded (MW)	Capacity Under Construction (MW)	Capacity Commissioned (MW)
	Omkareswar Floating Solar Park (RUMSL)	Madhya Pradesh		Amp Energy Green Seven Private Limited (Amp Energy Green Pvt Ltd)	04.02.2024	0	94	94	0
				SJVN Ltd	04.02.2024	0	96	96	0
				To be finalised.	Not Available.	322	0	0	0
25.	Chhattarpur Solar Park (RUMSL)	Chhattarpur, Madhya Pradesh	450	To be finalised.	Not Available.	450	0	0	0
26.	Barethi Solar Park (NTPC Renewable Energy Ltd)	Barethi, Madhya Pradesh	630	To be finalised.	Not Available.	630	0	0	0
27.	Rewa Solar Park (RUMSL)	Rewa, Madhya Pradesh	750	Mahindra Renewables Private Ltd., Acme Jaipur Solar Power Private Ltd. & Arinsun Clean Energy Pvt. Ltd. - 250 MW each	Fully Commissioned on 3 rd January 2020.	0	750	0	750
28.	Mandsaur Solar park (RUMSL)	Mandsaur, Madhya Pradesh	250	NTPC Renewable Energy Ltd.	Fully Commissioned in March 2020.	0	250	0	250
	Madhya Pradesh (Total):		4180			1572	2608	1608	1000
29.	Sai Guru Solar Park (Sai Guru Mega Solar Park Ltd.)	Sakri, Dhule , Maharashtra	500	To be finalised.	Not Available.	500	0	0	0
30.	Dondaicha Solar Park (MAHAGENCO)	Methi & Vikharan, Dhule, Maharashtra	250	TP Saurya Ltd.	Not Available.	0	250	250 (Presently stalled)	0
	Maharashtra (Total):		750			500	250	250	0
31.	Vankal Solar Park, (Power & Electricity Department, Mizoram)	Vankal, Khawzawl, Mizoram	20	Meghalaya Power Generation Corporation Ltd (MePGCL)	25.04. 2023	0	20	0	20

S. No.	Name of the Solar Park (Agency)	Location(Village / District/State)	Total Capacity of Solar Park/ UMREPP (MW)	Name of the Solar Project Developers (M/s.)	Project Completion Date	Capacity Under Award / Tendering (MW)	Capacity Awarded (MW)	Capacity Under Construction (MW)	Capacity Commissioned (MW)
	Mizoram (Total):		20			0	20	0	20
32.	Rengali Floating Solar Park Ph-I (JV OF NHPC & GEDCOL)	Rengali Reservoir, Angul , Odisha	100	JV OF NHPC & GEDCOL	31.03.2026	100	0	0	0
33.	Rengali Floating Solar Park Ph-II (JV OF NHPC & GEDCOL)	Rengali Reservoir, Angul , Odisha	200	JV OF NHPC & GEDCOL	31.03.2026	200	0	0	0
34.	Odisha Solar Park (NHPC)	Landehill, Ganjam, Odisha	40	NHPC	31.03.2025	40	0	0	0
	Odisha (Total):		340			340	0	0	0
35.	Phalodi - Pokaran Solar Park (ESUCRL)	Phalodi (400 MW) & Pokaran (350 MW), Bikaner, Rajasthan	750	Adani Solar Energy RJ One Pvt. Ltd. (300 MW)	08.06.2021	150	600	300	300
				Adani Solar Energy RJ Two Pvt. Ltd. (300 MW)	31.03.2024				
				To be finalised.	Not Available.				
36.	Nokh Solar Park (RSDCL)	Jaisalmer, Rajasthan	925	NTPC Renewable Energy Ltd.	30.09.2024	0	735	735	0
				Rising Sun	31.03.2024	0	190	26	164
37.	Pugal Solar Park Ph-I (RSDCL)	Pugal , Rajasthan	1000	To be finalised.	Not Available.	1000	0	0	0
38.	Pugal Solar Park Ph-II (RSDCL)	Pugal , Rajasthan	1000	To be finalised.	Not Available.	1000	0	0	0
39.	RVUN Solar Park (RRVUNL)	Village Ramsar Chhota, Barala & Bandrewala, Tehsil Pugal, Bikaner, Rajasthan	2000	810 MW – M/s NLC India Limited selected through TBCB. 1190 MW – MoU signed with Coal India Limited for	31.03.2026	1190	810	810	0

S. No.	Name of the Solar Park (Agency)	Location(Village / District/State)	Total Capacity of Solar Park/ UMREPP (MW)	Name of the Solar Project Developers (M/s.)	Project Completion Date	Capacity Under Award / Tendering (MW)	Capacity Awarded (MW)	Capacity Under Construction (MW)	Capacity Commissioned (MW)
				installation of Solar Project, Modalities under process.					
40.	Bhadla-II Solar Park (RSDCL)	Bhadla, Jodhpur, Rajasthan	680	NTPC Renewable Energy Ltd. - 260 MW, Rising Sun & Solaire Saurya -140 MW each, Yarrow & Fortum - 70 MW each	30.11.2017	0	680	0	680
41.	Bhadla -III Solar Park (SUCRL)	Bhadla, Jodhpur Rajasthan	1000	ACME- 200 MW, and, SB Energy -300 MW	30.09.2018	0	1000	0	1000
				Clean Solar-300 MW, and, SB Energy- 200 MW	28.02.2020				
42.	Bhadla -IV Solar Park (AREPRL)	Bhadla, Jodhpur Rajasthan	500	SB Energy & Clean Sustainable - 100 MW each, and, Phelan Solar- 50 MW	30.11.2018	0	500	0	500
				Azure Power India- 200 MW, and, Renew Solar- 50 MW	27.07.2019				
43.	Fatehgarh Phase -1B Solar Park (AREPRL)	Fatehgarh Jaisalmer, Rajasthan	421	Adani Hybrid Energy Jaisalmer Four Ltd. – 700 MW	01.10.2022	0	421	0	421
	Rajasthan (Total):		8276			3340	4936	1871	3065
44.	Jalaun Solar Park (BSUL)	Jalaun, Uttar Pradesh	1200	To be finalised.	Not Available.	1200	0	0	0
45.	Lalitpur Solar Park (TUSCO)	Tehsil Talbehat, District Lalitpur, Uttar Pradesh	600	To be finalised.	31.05.2025 (Anticipated)	600	0	0	0
46.	Jhansi Solar Park (TUSCO)	Tehsil Garautha, District Jhansi, Uttar Pradesh	600	To be finalised.	31.05.2025 (Anticipated)	600	0	0	0
47.	Chitrakoot Solar Park (TUSCO)	Tehsil Mau, District Chitrakoot,	800	To be finalised.	Not Available.	800	0	0	0

S. No.	Name of the Solar Park (Agency)	Location(Village / District/State)	Total Capacity of Solar Park/ UMREPP (MW)	Name of the Solar Project Developers (M/s.)	Project Completion Date	Capacity Under Award / Tendering (MW)	Capacity Awarded (MW)	Capacity Under Construction (MW)	Capacity Commissioned (MW)
		Uttar Pradesh							
48.	Solar Park in UP (LSPDCL)	Uttar Pradesh	365	Not Available.	Not Available.	0	365	125	240
49	Mirzapur Solar Park (BSUL)	Sherwa, Mirzapur, Uttar Pradesh	100	To be finalised.	Not Available.	100	0	0	0
50	Kalpi Solar Park (BSUL)	Parasan,Jalaun, Uttar Pradesh	65	Svaryu Energy Limited	31.03.2024	0	65	39	26
	Uttar Pradesh (Total):		3730			3300	430	164	266
	ALL INDIA (Total):		37490			17436	20054	9625	10429

Details of Under-construction RE Projects in Andhra Pradesh State (other than SECI, UMREPP and CPSUs)

S. No.	Name of the Project	Name of the Developer	Project location (Village District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	AMP Energy Green Seventeen Pvt. Ltd. (CESC- Hybrid Project)	AMP Energy Green Pvt. Ltd.	Kurnool , Andhra Pradesh	150	0	150	28.06.2025	--	Solar: 137.5 MW Wind: 49.5MW
2	Project Trinity (Hybrid – Captive)	AM Green Energy Pvt Ltd. (Arcelor Mittal Group)	Kurnool , Andhra Pradesh	989	0	989	31.12.2023	30.06.2024	Solar: 675 MW Wind: 314 MW
3	Ayana Renewable Power Four Pvt. Ltd.AP (Wind)	AYANA RENEWABLE POWER FOUR Pvt. Ltd.	Anantapur	50	0	50	31.03.2025		
4	SIMHAPURI ENERGY Ltd. (Solar)	SIMHAPURI ENERGY PVT. LTD.	Nellore	52.6	0	52.6	23.04.2024		
5	AMP Energy C and I Twelve Pvt. Ltd. (Solar)	AMP ENERGY CI TWELVE Pvt. Ltd.	Kurnool	100	0	100	30.11.2024		
	Total:			1341.60	0	1341.60			

Details of Under-Construction RE Power Projects in Assam State (other than SECI, UMREPP and CPSUs)

S. No.	Name of the Project	Name of the Developer (Bidding Agency)	Project location (Village District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	1000 MW SPP (Solar Power Project) under Mukhya Mantri Sauro Shakti Prokolpo	SGEL (70 MW + 50 MW + 200 MW) Assam Power Distribution Company Ltd. (APDCL)	Dhubri	70	0	70	01.05.2025	---	---
			Sonitpur	50	0	50			
			Assam	200	0	200			
	Total:			320	0	320			

Details of Under-Construction RE Power Projects in Bihar State (other than SECI, UMREPP and CPSUs)

S. No.	Name of the Project	Name of the Developer	Project location (Village District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	Grid Connected Ground Mounted Solar Power Plant	SGEL	Banka & Jamui, Bihar	200	0	200	31.05.2024	---	---
		Avaada Clean Sustainable Energy Pvt. Ltd.		50	0	50	29.02.2024		
	Total:			250	0	250			

Details of Under-Construction RE Power Projects in NCT of Delhi (other than SECI, UMREPP and CPSUs)

S. No.	Name of the Project	Name of the Developer	Project location (Village District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	Solar Project of Eden Renewable Cadet Pvt. Ltd.	Eden Renewable Cadet Pvt. Ltd.	South Delhi	300	0	300	31.03.2025	---	---
	Total:			300	0	300			

Details of Under-Construction Ground Mounted Solar Projects in Chhattisgarh State (other than SECI, UMREPP & CPSUs)

S. No.	Name of the Project / Developer	Project location (Village District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
						Scheduled	Anticipated	
1	Balaton Solar Pvt. Ltd.	Lalpur, Bemetara	22.5	0	22.5	31.12.2021	30.06.2024	---
2	Balaton Solar Pvt. Ltd.	Lalpur, Bemetara	37.5	0	37.5	31.12.2021	30.04.2024	---
3	Godawari Power & Ispat Limited (Hira Group)	Mahrumkala, Rajnandgaon	55	0	55	30.09.2022	31.08.2024	---
4	Hira Steels Limited (Formerly :- Godawari Power & Ispat Limited) {Hira Group}	Khairjhiti, Rajnandgaon	100	0	100	06.08.2023	31.08.2024	---

S. No.	Name of the Project / Developer	Project location (Village District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
						Scheduled	Anticipated	
5	Clean Max Surya Energy Private Limited	Puraan, Mungeli	77.5	0	77.5	31.12.2022	31.03.2024	---
		Ichchapur, Mahasamund	77.5	0	77.5			---
6	South Eastern Coalfields Limited (Gorakhnathpur)	Gorakhnathpur ,Surajpur	8.019	0	8.019	31.12.2022	31.03.2024	---
7		Shivnandanpur (Bishrampur), Surajpur	12.04	0	12.04	31.12.2022	31.03.2024	---
8	South Eastern Coalfields Limited (Bhatgaon)	Bhatgaon-I,Surajpur	8.851	0	8.851	31.12.2022	31.03.2024	---
		Bhatgaon-II,Surajpur	12.650	0	12.650			
9	FP Uttar Solar Private Limited	Janjgir-Champa	90	0	90	28.02.2023	---	Under Implementation
10	Shree Cement Ltd. (Unit-II)	Balodabazar	20	0	20	30.06.2023	---	Under Implementation
11	Persisto Energy Private Limited	Janjgir Champa	75	0	75	31.03.2023	31.03.2024	---
12	NucleusTeq Energy Private Limited	District-Bemetara	2.7	0	2.7	15.03.2024	---	---
13	Adani Enterprises Limited	Sarguja	13.36	0	13.36	31.03.2023	---	---
14	Coal-Man Logistics (I) Pvt. Ltd.	Bilaspur	7	0	7	30.09.2022	---	Under Implementation
15	FP Samruddi Private Limited	Mungeli	75	0	75	31.08.2023	30.05.2024	---
16	ABREL Green Energy Limited	Lachhanpur,Mungeli	93	0	93	30.06.2023	31.03.2024	---

S. No.	Name of the Project / Developer	Project location (Village District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
						Scheduled	Anticipated	
17	ISPAT INDIA (Unit-III)	Chamarguda, Balodabazar	12.5	0	12.5	31.08.2023	31.03.2024	---
18	Amp Energy C&I Nine Pvt. Ltd.	Panora,Korba	60	0	60	31.12.2023	---	Under Implementation
19	Kalpataru Power Transmission Limited	Khorpa,Raipur	1.333	0	1.333	31.03.2023	---	Under Implementation
20	Shree Cement Limited	Balodabazar-Bhatapara	20	0	20	31.12.2023	---	Under Implementation
21	Milind Chandrakar	Khamaria, Mahasamund	1	0	1	31.10.2023	---	Under Implementation
22	N.R. Wires Private Limited Solar Power Generation Unit Phase-III	Agar, Durg	4	0	4	30.11.2023	---	Under Implementation
23	PIEPUS Solar Private Limited	Gandai, Khairagarh-Chhikhadan-Gandai	22.5	0	22.5	31.05.2025	---	---
24	Shirish Jain	Ghughwa,Rajnandgaon	0.56	0	0.56	30.06.2024	---	---
25	SRV Solar Urja Private Limited (Phase-III)		21	0	21	31.01.2024	---	---
26	SRV Solar Urja Private Limited (Phase-IV)	Thandar, Khairagarh-Chhuikhadan-Gandai	21	0	21	31.01.2024	---	---
27	Tarni Steel LLP	Chamarguda, Balodabazar-Bhatapara	5.04	0	5.04	31.01.2024	---	---
28	Topper Wire & Fastners	Chamarguda, Balodabazar-Bhatapara	6.3	0	6.3	31.01.2024	---	---
29	Kamal Solvent Extractions Pvt. Ltd.	Thekwa,Rajnandgaon	4	0	4	31.08.2024	---	---

S. No.	Name of the Project / Developer	Project location (Village District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
						Scheduled	Anticipated	
30	S.S. Ispat	Mahud, Balod	3	0	3	31.08.2024	---	---
31	Jainam Ferro Alloys (I) Limited	Merroomkala, Rajnandgaon	15	0	15	31.08.2024	---	---
32	TEJCOKE Unit-II	Birebhat, Durg	2	0	2	31.12.2023	---	Under Implementation
33	Shree Cement Limited	Karhi, Balodabazar Bhatapara	20	0	20	31.03.2024	---	---
34	Lohia Paper & Board Private Limited (Project-II)	Bahera, Bemetara	7	0	7	28.02.2024	---	---
35	Dongargaon Paper Mills Pvt. Ltd. (Project-II)	Bija Bhata,Rajnandgaon	3	0	3	28.02.2024	---	---
36	Anant Rice Industries (Unit-III)	Daabpali,Mahasamund	1	0	1	28.02.2024	---	---
37	RDB Green Energy Private Limited	Thandar, Chhuikhadan-Gandai	6	0	6	31.05.2024	---	---
38	Shri Bajrang Steel Corporate Limited	Kaudiya & Bhaisamuda, Bemetara	5	0	5	31.12.2023	---	Under Implementation
39	Avinash Developers Pvt. Ltd. (Phase-II)	Gaurkheda,Raipur	3	0	3	30.11.2024	---	
40	Krishna Iron Strips & Tubes Pvt. Ltd. (Solar Division Unit-II)	Chourenga, Bhatapara	3	0	3	31.05.2024	---	---
41	Neha Jain	Ghughwa, Rajnandgaon	0.56	0	0.56	30.09.2024	---	---
42	Central Cement Industries	Sahaspur, Chuikhadan-Gandai	2	0	2	31.05.2024	---	---
43	Rama Power & Steel Private Limited	Chourenga, Balodabazar-Bhatapara	8.5	0	8.5	31.07.2024	---	---

S. No.	Name of the Project / Developer	Project location (Village District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
						Scheduled	Anticipated	
44	Salasar Pipes Pvt. Ltd.	Chourenga,Balodabazar-Bhatapara	1.5	0	1.5	31.05.2024	---	---
45	Narmada Drinks Pvt. Ltd.	Chourenga, Balodabazar-Bhatapara	2	0	2	31.08.2023	---	Under Implementation
46	Mahavir Coal Waheries Pvt. Ltd.	Bhilai, Jngir- Champa	4	0	4	31.03.2024	---	---
47	Venkateshwar Ispat Pvt. Ltd.	Chourenga, Bhatapara	3	0	3	31.07.2024	---	---
48	NRVS Steels Limited.	Akharabhata, Mhasamund	15	0	15	31.08.2024	---	---
	Total;		1071.41	0.00	1071.41			

Details of Under-construction Small Hydro Projects in Chhattisgarh State

S. No.	Name of the Project	Name of the Developer	Project location (Village District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	Daramjaygarh SHP	Malka Renewable Energy Pvt. Ltd., Secunderabad	Mand River, Raigarh	8	0	8	31.07.2024	---	PPA executed, Project under implementation.
2	Dhanvada SHP	Dhanvada Power and Infrastructure Pvt. Ltd., Secunderabad	Mand River, Ganpatpur, Raigarh	7.5	0	7.5	31.07.2024	---	PPA executed, Project under implementation.
3	Rehar-1 SHP	Chhattisgarh Hydro Power LLP, Raipur	Pasal Surajpur	24.9	0	24.9	30.04.2024	---	PPA executed, Project under implementation.
	Total:			40.4	0	40.4			

Details of Under-construction Solar Projects in Gujarat State (other than SECI, UMREPP and CPSUs)

S. No.	Name of the Project	Name of the Developer	Project Location (Village/District / State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
1	Avaada Energy Pvt. Ltd.Solar Project Lakadia	Avaada Energy Pvt. Ltd.	Kutch	300	0	300	31.12.2024	---	---
2	Avaada Inclean Pvt. Ltd.	Avaada Energy Pvt. Ltd.	Kutch	50	0	50	31.12.2024	---	---
3	Avaada Energy Pvt. Ltd.Solar Project Lakadia	Avaada Energy Pvt. Ltd.	Kutch	200	0	200	31.12.2024	---	---
4	Ayana Renewable Hybrid Power Four plant (C & I)	Ayana Renewable Power Four Pvt. Ltd.	Kutch	200	0	200	31.03.2025	---	---
5	500 MW Adani Renewable Energy Holding Four Ltd.	Adani Renewable Energy Holding Four Ltd.	Khavda	500	0	500	01.04.2024	---	---
6	Adani Renewable Energy Holding Four Ltd.	Adani Renewable Energy Holding Four Ltd.	Khavda	2000	0	2000	31.01.2024	---	---
7	78 MW Solar Portion of Solar Wind Hybrid Project for Ultratech	ABREL (RJ) Projects Ltd.	Kutch (Location Shifted to Bhuj)	78	0	78	31.05.2025	---	---
8	AEW India West One Private Ltd.	AEW India West One Pvt. Ltd.	Surendranagar	80	0	80	31.03.2024	---	---
9	45 MW SOLAR PROJECT ON GOVERNMENT WASTELAND BADELI	GSECL, VADODARA	Bhavnagar	45	0	45	31.05.2024	---	---
10	55 MW SOLAR PROJECT ON GOVERNMENT WASTELAND SANESH	GSECL, VADODARA	Bhavnagar	55	0	55	31.05.2024	---	---
11	HR Sabarmati 240 MW Solar PV Project (GUVNL)	HR Sabarmati Pvt. Ltd.	Banaskantha	240	0	240	31.03.2024	---	---

S. No.	Name of the Project	Name of the Developer	Project Location (Village/District / State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
12	HR Sabarmati 120 MW Solar PV Project (GUVNL)	HR Sabarmati Pvt. Ltd.	Banaskantha	120	0	120	31.03.2024	---	---
13	NLCIL 200 MW Solar project under CPSU Phase II Tranche III	NLC INDIA LIMITED	Kutch	200	0	200	30.09.2024	---	---
14	Sprng Green Power Pvt. Ltd.	Sprng Green Power Pvt. Ltd.	Banas Kantha	300	0	300	28.10.2024	---	---
15	TP Saurya Limited 60MW Mesanka solar project	TP SAURYA Ltd.	Ahmadabad	60	0	60	31.03.2024	---	---
16	VELODA 40 MW Solar Plant	VENA ENERGY CLEAN POWER Pvt. Ltd.	Veloda, Patan	40	0	40	31.12.2024	---	Matter is subjudice before Gujarat Electricity Regulatory Commission
	Total:			4468.0	0.0	4468.0			

Details of Under-construction Wind Projects in Gujarat State (other than SECI and CPSUs)

S. No.	Name of the project	Name of the Developer	Project location (Village /District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1.	ACME Pokhran Solar Pvt. Ltd.	Acme Solar Holdings Pvt. Ltd.	Surendranagar	50	0	50	13.12.2024	---	---
2.	Adani Wind Energy Kutchh Four Ltd.	ADANI WIND ENERGY KUTCHH FOUR Ltd.	Kachchh	0	0	0	28.02.2024	---	---
3.	ABEnergia Green Hybrid One Kutch Project – Captive	ABEnergia Renewables Pvt. Ltd. (Oyster Green Hybrid One Pvt. Ltd.)	Kutch	99	0	99	31.03.2025	---	31.12.2024- 50 MW 31.03.2025-50 MW
4.	INOX Wind Energy Ltd. Sukhpur III	INOX Wind Energy Ltd.	Amreli	55	0	55	31.03.2024	---	---
5.	Juniper Green Beam 70 MW Wind GUVNL Project	Juniper Green Beam Pvt. Ltd.	Surendranagar	70	0	70	31.12.2024	---	---
6.	Project Twelve Renewable 140 MW Wind Project (GUVNL)	Project Twelve Renewable Power Pvt. Ltd.	Amreli	140	0	140	15.12.2024	---	---
7.	Seven Renewable Power Pvt. Ltd.	SEVEN RENEWABLE POWER Pvt. Ltd.	Kachchh	50	0	50	31.03.2025	---	---
8.	70MW Kalavad wind farm project	SUZLON POWER INFRASTRUCTURE Ltd.	Jamnagar	70	0	70	31.03.2024	---	---
9.	50MW Anida wind farm project	SUZLON POWER INFRASTRUCTURE Ltd.	Rajkot	50	0	50	31.03.2024		---
10.	314 MW Wind Portion at Bhuj of Solar Wind Hybrid Project for Ultratech	ABREL (RJ) PROJECTS LIMITED	Kutch	314	0	314	31.05.2025	31.10.2025	---
Total:				898.0	0.0	898.0			

Note: Projects aggregating to 72.10 MW with individual Project capacity less than 25 MW, are also Under-Construction

Details of Under-construction Hybrid Projects in Gujarat State (other than SECI & CPSUs)

S.No.	Name of the Project	Name of the Developer	Project location (Village /District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	---	Yashswa Power LLP	Gujarat	50.68	0	50.68	---	---	---
2	---	Yashswa Power LLP	Gujarat	50.68	0	50.68	---	---	---
3	---	Het Energy Technology LLP	Gujarat	50.68	0	50.68	---	---	---
4	---	Het Energy Technology LLP	Gujarat	50.68	0	50.68	---	---	---
5	---	Vartman Energy Ltd.	Gujarat	58.15	0	58.15	---	---	---
6	---	K P Energy Limited	Gujarat	54.76	0	54.76	---	---	---
7	---	K P Energy Limited	Gujarat	71.48	0	71.48	---	---	---
8	---	KPI Green Energy Ltd.	Gujarat	14.88	0	14.88	---	---	---
9	---	ReNew Green (GJS Three) Pvt. Ltd.	Gujarat	36.2	0	36.2	---	---	---
10	---	Sarjan Realities Pvt. Ltd.	Gujarat	44.1	0	44.1	---	---	---
11	---	Onix Transpower Ltd.	Gujarat	45.8	0	45.8	---	---	---
12	AMP Energy C and I Two Pvt. Ltd.	AMP Energy Green Pvt. Ltd.	Ahmedabad	49.7	0	49.7	19.06.2023	---	Solar: 20 MW Wind: 29.7 MW
13	Ayana Renewable Hybrid Power Four Plant	Ayana Renewable Power Four Pvt. Ltd.	Kutch	150	0	150	31.03.2025	---	---
14	AMP Energy Green Nine Pvt. Ltd.	AMP ENERGY GREEN Pvt. Ltd.	Jamnagar	44.1	0	44.1	31.01.2024	---	---
15	LJ RE Project Phase 1	RELIANCE INDUSTRIES Ltd.	Jamnagar	254.5	0	254.5	15.12.2024	---	---
16	Orchid Grid Connected RE Power Project	SKI-CLEAN ENERGY Pvt. Ltd.	Devbhoomi Dwarka	50	0	50	31.03.2025	---	---
17	362 MW Solar Wind PSP Storage Hybrid Captive Project for Hindalco Industries Limited.	ADITYA BIRLA RENEWABLES SUBSIDIARY LIMITED	Kutch	362	0	362	31.05.2025	---	---
Total:				1438.39	0.00	1438.39			

Note: Projects aggregating to 97.78 MW with individual Project capacity less than 25 MW, are also Under-Construction.

Details of Under-construction Solar Projects in Karnataka State (other than SECI, UMREPP and CPSUs)

S. No.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	----	Sagitaur Venture India Pvt. Ltd.	Nayakanahatti , Chitradurga	37	0	37	2023-24	---	Private Solar Park
2	-----	ORB Energy Pvt. Ltd.	Kanakatti , Hassan	25	0	25	2023-24	---	Private Solar Park
3	-----	Renew Green Energy Solutions Pvt. Ltd.	Beligatta, Katrahalli, Gudekote & Chandrashekarapura , Vijayanagara	53	0	53	2023-24	---	Private Solar Park
4	-----	CMES Jupiter Pvt. Ltd.	Baggalarangavanahalli & Turuvanuru , Chitradurga	70	0	70	2023-24	---	Private Solar Park
5	-----	Cyclic Energy Power Pvt. Ltd.(Phase-I)	Kotturu, Kodihalli, Rampura & Jagatagere , Bellary	50	0	50	2023-24	---	Private Solar Park
6	-----	Cyclic Energy Power Pvt. Ltd., (Phase-2)	Kotturu, Kodihalli, Rampura & Jagatagere , Bellary	50	0	50	2024-25	---	Private Solar Park
7	-----	FP Infinity Pvt. Ltd.	Atharga , Vijayapura	50	0	50	2023-24	---	Private Solar Park
8	-----	Muneer Pasha Solar Power Project	Halagulahaddi & Dharmapura , Chitradurga	30	0	30	2024-25	---	---
9	-----	Phovoezolar Energy Pvt. Ltd.	Halagulahaddi & Dharmapura , Chitradurga	25	0	25	2024-25	---	Private Solar Park
10	-----	FP Sonnen Pvt. Ltd.	Yeliwala , Dharawada	60	0	60	2024-25	---	Private Solar Park
11	-----	Divinity Spaces LLP	Hullikeri Inam , Dhar1awada	35	0	35	2024-25	---	Private Solar Park

S. No.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
12	-----	Green Infra Wind Energy Ltd.	Ponnasamudra, Gangasagara and other villages , Tumkur	100	0	100	2023-24	---	Private Solar Park
13	-----	Green Infra Wind Energy Ltd.	Ponnasamudra, Gangasagara and other villages , Tumkur	100	0	100	2024-25	---	Private Solar Park
14	-----	Green Infra Wind Energy Ltd.	Ponnasamudra, Gangasagara and other villages , Tumkur	50	0	50	2024-25	---	Private Solar Park
15	-----	Isharays Energy One Pvt. Ltd.	Betagera , Koppal	50	0	50	2024-25	---	Private Solar Park
16	-----	Soraba Solar Power Pvt. Ltd.	Sulekal , Koppal	50	0	50	2024-25	---	Private Solar Park
17	-----	Lugano Solar Pvt. Ltd.	Badaladuku , Bellary	25	0	25	2024-25	---	Private Solar Park
18	-----	Rohan Solar Power Pvt. Ltd.	Jagajeevanagi , Vijayapura	50	0	50	2024-25	---	Private Solar Park
19	-----	Ampyr Renewable Energy Resources Eleven Pvt. Ltd.	Sulekal , Koppal	47.5	0	47.5	2024-25	---	Group Captive
20	-----	Tera Renewables India Pvt. Ltd.	Sulekal , Koppal	50	0	50	2024-25	---	Private Solar Park
21	-----	Shahi Exports Pvt. Ltd.	Alimbur , Bidar	30	0	30	2024-25	---	Captive Project.
22	-----	Zerach Solar Pvt. Ltd.	Shanvasapura , Bellary	50	0	50	2024-25	---	Private Solar Park
23	-----	Athani Solar Power Pvt. Ltd.	Hosahonnathi , Haveri	50	0	50	2024-25	---	Private Solar Park
24	-----	Raibag Solar Power Pvt. Ltd.	Achanur , Bagalkote	50	0	50	2024-25	---	Private Solar Park

S. No.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
25	-----	Hallur Solar Power Pvt. Ltd.	Javalgera , Raichur	50	0	50	2024-25	---	Private Solar Park
26	-----	Amplus Phoenix Energy Pvt. Ltd.	Kurthakothi , Gadag	35	0	35	2025-26	---	Private Solar Park
27	-----	Kalaburgi-100 MW- Competative Bidding Mode from KREDL	Nadisinnur , Kalaburgi	100	0	100	2024-25	---	---
28	IRPL 500 MW Solar Power Plant Pavagada	Ircon Renewable Pvt. Ltd.	Tumkur	500	0	500	30.09.2024	---	---
29	50MW Solar PV Project of Reliance Jio Infocomm Ltd.	Reliance jio infocomm Ltd.	Bidar	25	0	25	31.03.2024	---	---
30	50MW Solar PV Project of Reliance Jio Infocomm Ltd.	Reliance jio infocomm Ltd.	Bidar	25	0	25	31.03.2024	---	---
31	Isharays Energy One Pvt. Ltd.	Sunsource Energy Pvt. Ltd.	Koppal	50	0	50	31.03.2024	---	---
32	TPREL 300 MW Koppal Solar Project	Tata Power Renewable Energy Ltd.	Koppal	300	0	300	31.10.2024	--	---
33	TPREL 500 MW Koppal Solar Project	Tata Power Renewable Energy Ltd.	Koppal	400	0	400	31.10.2024	--	---
34	TPREL 170 MW Koppal Solar Project	Tata Power Renewable Energy Ltd.	Koppal	170	0	170	31.10.2024	---	---

S. No.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
35	TPREL 200MW FDRE Koppal solar project	Tata Power Renewable Energy Ltd.	Koppal	200	0	200	01.04.2025	---	---
36	TPREL 260MW FDRE GS Koppal Solar Project	Tata Power Renewable Energy Ltd.	Koppal	260	0	260	01.02.2025	---	---
37	FP Sonnen Pvt Ltd	fourth partner energy Pvt. Ltd.	Dharwad	60	0	60	31.03.2024	---	---
38	25 MW Solar Park	Orb energy Pvt. Ltd.	Hassan	25	0	25	31.03.2024	---	---
Total:				3387.50	0.00	3387.50			

Note: Projects aggregating to 397.67 MW with individual Project capacity less than 25 MW, are also Under-Construction.

Details of Under-construction Wind Projects in Karnataka State (other than SECI and CPSUs)

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	----	Doddanavar Global Energy Pvt. Ltd.	Chikkodi , Belagavi	32	0	32	2023-24	---	---
2	----	Atria Wind Power (K1) Pvt. Ltd.	Kudlgi , Ballari	37.5	0	37.5	2023-24	---	---
3	----	Cyclic Energy Power Pvt. Ltd.	Kudilgi , Ballari	101.2	0	101.2	2023-24	---	---
4	----	ReNew Green Energy Solutions Pvt. Ltd.	Kudilgi , Ballari	100	0	100	2023-24	---	---
5	----	Green Infra Wind Energy Ltd.	Kudlgi , Ballari	50.4	0	50.4	2023-24	---	---
6	----	Integrum Energy Infrastrcture Pvt. Ltd.	Kudlgi , Ballari	25	0	25	2023-24	---	---
7	----	Manikwadi Renewable Energy Pvt. Ltd.	Gokok , Belagavi	80	0	80	2023-24	---	---
8	----	Hattarwat Wind Energy Pvt. Ltd.	Chikkodi ,Belagavi	59.8	0	59.8	2023-24	---	---
9	----	Hattarwat Wind Energy Pvt. Ltd.	Chikkodi , Belagavi	41.4	0	41.4	2023-24	---	---
10	----	Gamesa Renewable Pvt. Ltd.	Hukkeri , Belagavi	50	0	50	2023-24	---	---
11	----	Mytrah Vayu (Narmada) Pvt. Ltd.	Basavakalyana, Bhalki and Homnabad , Bidar	160	0	160	2023-24	---	---
12	----	Hero Wind Energy Pvt. Ltd.	Humnabad , Bidar	30	0	30	2023-24	---	---
13	----	Hero Wind Energy Pvt. Ltd.	Basavakalyana , Bidar	30	0	30	2023-24	---	---
14	----	Regen Infrastructure and Service Pvt. Ltd.	Chitradurga	120	0	120	2023-24	---	---

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
15	----	Ecoren Heron Winds Pvt. Ltd.	Chitradurga	25	0	25	2023-24	---	---
16	----	Vish Wind Infrastruckture LLP	Kudligi Molakalmuru and Challakere , Chitradurga & Ballari	25.6	0	25.6	2023-24	---	---
17	----	Ecogen Develoeprs and Consultants Pvt. Ltd.	Honnali, Davanagere	80	0	80	2023-24	---	---
18	----	Mahidad Wind Energy Pvt. Ltd.	Jagalur, Davanagere	41.6	0	41.6	2023-24	---	---
19	----	CMES Jupiter Pvt. Ltd.	Jagalur, Davanagere	27	0	27	2023-24	---	---
20	----	Sherisha Agriculture Pvt. Ltd.	Gadag	44.5	0	44.5	2023-24	---	---
21	----	Pavagada Farms Pvt. Ltd.	Gadag	41	0	41	2023-24	---	---
22	----	Vish Wind Infrastrukture LLP	Gadag	50	0	50	2023-24	---	---
23	----	Farmers Wind Power Resources Pvt. Ltd.	Gaadg	36	0	36	2023-24	---	---
24	----	Siemens Gamesa Renewable Power Pvt. Ltd.	Hirekerur , Haveri	60	0	60	2023-24	---	---
25	----	Vayu Energy Limited	Aland and Gulbarga , Kalaburgi	36	0	36	2023-24	---	---
26	----	Vayu Energy Limited	Basavakalyana and Chittapura , Kalaburgi & Bidar	29.6	0	29.6	2023-24	---	---

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
27	----	Clean Wind Power (Tuticorin) Pvt. Ltd.	Kustgi , Koppal	150	0	150	2023-24	---	---
28	----	Sitac Management & Development Pvt. Ltd.	Koppal	40	0	40	2023-24	---	---
29	----	Green Infra Wind Energy Limited	Pavagada , Tumkur	50.4	0	50.4	2023-24	---	---
30	----	Farmers Wind Power Resources Pvt. Ltd.	Gadag	36	0	36	2024-25	---	---
31	----	Green Infra Wind Energy Ltd.	Pavagada, Tumkur	50.4	0	50.4	2024-25	---	---
32	----	Atria Wind Power (K1) Pvt. Ltd.	Kudlgi , Ballari	37.5	0	37.5	2025-26	---	---
33	----	ReNew Green Energy Solutions Pvt. Ltd.	Kudilgi , Ballari	100	0	100	2025-26	---	---
34	----	Green Infra Wind Energy Ltd.	Kudlgi , Ballari	50.4	0	50.4	2025-26	---	---
35	----	Integrum Energy Infrastrcture Pvt. Ltd.	Kudlgi , Ballari	25	0	25	2025-26	---	---
36									
37	----	Hero Wind Energy Pvt. Ltd.	Humnabad , Bidar	30	0	30	2025-26	---	---
38	----	Hero Wind Energy Pvt. Ltd.	Basavakalyana , Bidar	30	0	30	2025-26	---	---
39	----	CMES Jupiter Pvt. Ltd.	Jagalur , Davangere	27	0	27	2025-26	---	---
40	----	Vish Wind Infrastrukture LLP	Ron , Gadag	50	0	50	2025-26	---	---
41	----	Clean Wind Power (Tuticorin) Pvt. Ltd.	Kustgi , Koppal	150	0	150	2025-26	---	---
42	----	Sitac Management & Development Pvt. Ltd.	Koppal	40	0	40	2025-26	---	---

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
43	----	Avaada KN Green Pvt. Ltd.	Basavabagewadi and Kolhara , Vijjayapura	100	0	100	2025-26	---	---
44	184 MW Wind Portion at Gadag of Solar Wind Hybrid Project for Ultratech	ABREL (RJ) Projects Limited	Dharwad	184	0	184	31.05.2025	31.12.2025	
45	184 MW Wind Portion at Koppal of Solar Wind Hybrid Project for Ultratech	ABREL (RJ) Projects Limited	Koppal	184	0	184	31.05.2025	31.12.2025	---
46	102 MW Wind Portion at Gadag of Solar Wind Hybrid Project for Hindalco	Aditya Birla Renewables Subsidiary Limited	Dharwad	102	0	102	31.05.2025	31.12.2025	---
47	102 MW Wind Portion at Koppal of Solar Wind Hybrid Project for Hindalco	Aditya Birla Renewables Subsidiary Limited	Koppal	102	0	102	31.05.2025	31.12.2025	---
48	Halvad Renewables Pvt. Ltd.	Halvad Renewables Pvt. Ltd.	Gadag	300	0	300	31.12.2024	---	---
49	Wind Project 1 400 MW Tawergera_	JSP Green Wind 1 Pvt. Ltd.	Koppal	400	0	400	01.10.2024	---	---
50	Kleio Solar Power Pvt. Ltd.(VEH Green Energy)	Kleio Solar Power Pvt. Ltd.	Koppal	153.6	0	153.6	31.05.2024	31.08.2024	---
51	Project Ten Renewable 150 MW Wind Hybrid Power Project	Project Ten Renewable Power Pvt. Ltd.	Gadag	150	0	150	14.09.2024	---	---

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
52	Solarxl Zeta Energy Pvt. Ltd.	Solarxl Zeta Energy Pvt. Ltd.	Gadag	201	0	201	31.03.2025	---	---
53	Seven Renewable Power Pvt. Ltd.	Seven Renewable Power Pvt. Ltd.	Bangalore	150	0	150	30.03.2025	---	---
54	TPREL 288 MW Mudhol Wind Project	Tata Power Renewable Energy Ltd.	Bagalkot	288	0	288	01.10.2024	---	---
55	Zenataris Renewable Energy Pvt. Ltd.	Ecoren Energy India Pvt. Ltd.	Bellary	300	0	300	30.11.2023	---	Work in progress.
56	TPREL 112MW Koppal Wind Project	Tata Power Renewable Energy Ltd.	Koppal	112	0	112	01.10.2024	---	---
57	TP Saurya Limited 200 MW Gadag Wind Project	TP Saurya Ltd.	Gadag	200	0	200	31.10.2024	---	---
58	TREPL 288 MW Gadag Wind Project	Tata Power Renewable Energy Ltd.	Bagalkot	288	0	288	01.10.2024	---	---
59	TPREL 340 MW Gadag Wind Project	Tata Power Renewable Energy Ltd.	Gadag	340	0	340	31.10.2024	---	---
60	Gudadur 1- C & I Project	Vena Energy Aura Pvt. Ltd.	Gudadur ,Koppal	50	0	50	01.10.2024	31.10.2025	----
61	Gudadur 2 C & I Project	Vena Energy Aura Pvt. Ltd.	Gudadur ,Koppal	50	0	50	01.10.2024	31.10.2025	----
Total				5934.90	0	5934.90			

Note: Projects aggregating to 894.45 MW with individual Project capacity less than 25 MW, are also Under-Construction.

Details of Under-construction Hybrid Projects in Karnataka State (other than SECI & CPSUs)

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	170 MW Wind Solar Hybrid Project	CMES Jupiter Pvt. Ltd.	Belagavi	170	0	170	2025-26	---	Wind: 100 MW Solar: 70 MW
2	154MW Wind and 140MW solar Power Project	CMES JUPITER Pvt. Ltd.	Davangere	225	0	225	15.11.2023	---	---
3	100 MW Solar park and 101 MW Wind power	CYCLIC ENERGY POWER Pvt. Ltd.	Bellary	200	0	200	15.01.2023	---	---
4	Green Infra Wind Energy Ltd. 300.4 MW Solar and Wind Pavagada Project	GREEN INFRA WIND ENERGY Ltd.	Tumkur	300.4	0	300.4	31.12.2024	---	---
5	FPEL UJWAL Pvt. Ltd.	FOURTH PARTNER ENERGY Pvt. Ltd.	Belgaum	68.9	0	68.9	01.12.2024	---	---
6	50 MW Wind Solar Hybrid Project	FPEL Ujwal Pvt. Ltd.	Shendur, Gondikuppi, Belagavi	50	0	50	2025-26	---	Wind: 29.7 MW Solar: 20.3 MW
7	175 MW Wind Solar Hybrid Project	Hero Rooftop Energy Pvt. Ltd.	Gadag	175	0	175	2025-26	---	Wind: 75.6 MW Solar: 99.4 MW
8	204.18 MW Wind Solar Hybrid Project	IRIS Renewables Two Pvt. Ltd.	Gadag	204.18	0	204.18	2025-26	---	Wind: 98.7 MW Solar: 302.88 MW
9	25 MW Wind Solar Hybrid Project	TEPSOL Photovoltaic Power Ventures Ltd.	Ballutagi & Gogeri, Koppal & Gadag,	25	0	25	2025-26	---	Wind: 13.2 MW Solar: 11.8 MW
10	25 MW Wind Solar Hybrid Project	Mysore Renewables India Pvt. Ltd.	Tumkur	25	0	25	2025-26	---	Wind 16.6 MW Solar 8.4 MW
11	50 MW Wind Solar Hybrid Project	Ravindra Energy KNSP1 Pvt. Ltd.	Honwad, Vijayapura	50	0	50	2025-26	---	Wind: 34 MW Solar: 16 MW
12	ReNew Surya Ojas Pvt. Ltd.	RENEW POWER Pvt. Ltd.	Koppal	300	0	300	30.04.2024	---	---

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
13	Serentica Renewables India Pvt. Ltd.300 MW	Serentica Renewables India 1 Pvt. Ltd.	Koppal	100	0	100	30.09.2024	---	Wind: 204 MW Solar: 195.8 MW
14		Serentica Renewables India 1 Pvt. Ltd.	Koppal	200	0	200	30.09.2024	---	Wind: 204 MW Solar: 195.8 MW
15	Serentica Renewables India Pvt. Ltd. – Gadag 285 MW Hybrid	Serentica Renewables India Pvt. Ltd.	Gadag	180	0	180	01.10.2024	---	Wind: 270 MW Solar: 200 MW
16		Serentica Renewables India Pvt. Ltd.	Gadag	105	0	105	01.10.2024	---	Wind: 270 MW Solar: 200 MW
17	Serentica Renewables India Pvt. Ltd.- Hybrid	Serentica Renewables India Pvt. Ltd.	Dharwad	150	0	150	30.06.2025	---	Wind: 174 MW Solar: 153 MW
18	Serentica Renewables India Pvt. Ltd. – Gadag 285 MW Hybrid	Serentica Renewables India Pvt. Ltd.	Gadag	50	0	50	31.03.2025	---	Wind: 58 MW Solar: 51 MW
19		Serentica Renewables India Pvt. Ltd.	Dharwad	50	0	50	31.03.2025	---	Wind: 58 MW Solar: 51 MW
20		Serentica Renewables India Pvt. Ltd.	Dharwad	50	0	50	31.03.2025	---	Wind: 58 MW Solar: 51 MW
21		Serentica Renewables India Pvt. Ltd.	Gadag	50	0	50	31.03.2025	---	Wind: 58 MW Solar: 51 MW
22	SolarXL Beta Energy Pvt. Ltd.Solar Wind Hybrid Project	Solarxl Beta Energy Pvt. Ltd.	Koppal	207	0	207	31.12.2024	---	---
23	----	CMES Jupiter Pvt. Ltd.	Chikkodi , Belagavi	170	0	170	2023-24	---	Solar- 70 MW Wind- 100 MW
24	----	FPEL Ujwal Pvt. Ltd.	Nippani , Belagavi	68.9	0	68.9	2023-24	---	Solar- 20.3 MW Wind- 48.6 MW
25	----	Clean Max Pvt. Ltd.	Jagalur , Davanagere	61.3	0	61.3	2023-24		Solar- 25 MW Wind- 36.3 MW

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
26	----	Hero Rooftop Energy Pvt. Ltd.	Mundargi , Gadag	175	0	175	2023-24	---	Solar- 99.4 MW Wind- 75.6 MW
27	----	TEPSOL Photovoltaic Power Venturs (P) Ltd.	Yelburga & Gajendragad , Koppal & Gadag	25	0	25	2023-24	---	Solar- 11.8 MW Wind- 13.2 MW
28	----	FPEL Ujwal Pvt. Ltd.	Nippani , Belagavi	68.9	0	68.9	2024-25	---	Solar- 20.3 MW Wind- 48.6 MW
29	----	CMES Jupiter Pvt. Ltd.	Chikkodi , Belgavi	170	0	170	2025-26	---	Solar- 70 MW Wind- 100 MW
Total:				3674.58	0.00	3674.58			

Note: Projects aggregating to 23.90 MW with individual Project capacity less than 25 MW, are also Under-Construction.

Details of Under-construction Others (Co-generation & Waste-Energy) Power Projects in Karnataka State

S. No.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	Co generation	KPR Sugar Mills Ltd.	Chinamageri, Kalburgi	49	0	49	2023-24	---	---
2	Co generation	KPR Sugar Mills Ltd.	Alamel, Vijayapura	5.95	0	5.95	2023-24	---	---
3	Co generation	Badami Sugars Ltd	Muttalagere, Bagalakot	12	0	12	2023-24	---	---
4	Co generation	MRN Cane Power (India) Ltd	Kallapura, Bagalakot	5	0	5	2023-24	---	---
5	Co generation	Alagawadi Bheereswara Sugars Pvt Ltd	Alagawadi, Blagavi	14.4	0	14.4	2024-25	---	---
6	Co generation	Mellbro Sugars Pvt Ltd	Shirur, Bagalkot	11	0	11	2024-25	---	---
7	Co generation	Belgaum Sugars Pvt Ltd	Hudali, Belgaum	22	0	22	2024-25	---	---
8	Co generation	MRN Cane Power & Biorefineries Pvt Ltd (Pandavapura Sahakari Sakkare Kharkane Ltd)	Pandavapura, Mandya	20	0	20	2024-25	---	---
9	Co generation	Shree Renuka Sugars Pvt Ltd	Havalaga , Kalaburgi	8	0	8	2024-25	---	---
10	Co generation	Shree Renuka Sugars Pvt Ltd	Burlatti, Belagavi	8	0	8	2024-25	---	---
11	Co generation	Siddasiri Souhard Sahakari Niyamit	Chincholi, Kalaburgi	4	0	4	2024-25	---	---
12	Co generation	Mylar Sugars Pvt Ltd	Beerbbi, Bellary	35	0	35	2024-25	---	---
13	Co generation	M/s Venkateshwara Power Project Pvt Lrd,	Bedkihal Belagavi	25	0	25	2025-26	---	---
14	Waste To Energy	MSGP Infra Tech Pvt Ltd.	Chiguranahalli , Bangalore Rural	11.5	0	11.5	2024-25	---	---
15	Bio-mass	Askins Biofuels Pvt Ltd	Alagawadi, Blagavi	7.5	0	7.5	2023-24	---	---
	Total:			227.35	0.00	227.35			

Details of Under-construction Small Hydro Power Projects in Karnataka State

S. No.	Name of the Project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
4	Varuna RBC	ADD Energy Management Company Pvt Ltd., (SPV), formerly Subhash Kabini Power Corporation Pvt. Ltd.	across Varuna low level RBC near Kannambadi, Mandya	4	0	4	25.01.2024	---	---
5	Ghataprabha RBC MHS	Rio Energy Pvt. Ltd.	across Ghataprabha Right Bank Canal at Hidkal Dam, Belgaum	4	0	4	09.01.2024	---	---
7	Kabini LBC	Shri Vikram Sreeram	Kabini LBC MHS, Mysore	0.25	0	0.25	19.09.2025	---	---
8	Shivanasamudra	Balaji Cauvery Hydro	across Cauvery River (Gaganachukki Falls LBC), Sivanasamudram, Chamarajnagar	24.5	0	24.5	20.03.2026	---	---
9	Sri Shantamallikarjuna MHS	Poorna Pragna Infrastructure	Across Kumaradhara River, Mallalli, Kodagu	10	0	10	27.03.2026	---	---
Total				42.75	0.00	42.75			

Details of Under-Construction Solar Projects of Madhya Pradesh State (other than SECI, UMREPP and CPSUs)

S. No.	Name of the Project	Name of the Developer	Project Location (Village/District)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
1	Avaada Energy Pvt. Ltd.Solar Project	Avaada Energy Pvt. Ltd.	Agar	50	0	50	31.03.2025	---	---
2	Avaada Energy Pvt. Ltd.Solar Project	AVAADA ENERGY Pvt. Ltd.	Agar	300	0	300	31.03.2025	---	---
3	AMP Energy Green Seven Pvt. Ltd.	AMP ENERGY GREEN Pvt. Ltd.	East Nimar	100	0	100	31.03.2024	---	---
4	Enrich Energy Pvt. Ltd.50MW Solar Park	Enrich Energy Pvt. Ltd.	East Nimar	50	0	50	15.02.2024	---	---
5	60 MW AC Solar PV Project of IMC	Indore Municipal Corporation	West Nimar	60	0	60	31.03.2024	---	---
6	Integrate Offshore Pvt. Ltd.	Integrate Offshore Pvt. Ltd.	Datia	37.5	0	37.5	14.03.2024	---	---
7	Kumudini Power Ltd.	Kumudini Power Ltd.	Datia	25	0	25	14.03.2024	---	---
8	40 MW Solar Power Plant Nigahi Northern Coalfields Ltd. Singrauli	Northern Coalfields Ltd.	Singrauli	40	0	40	29.02.2024	---	---
9	Solar PV Power Project	Powergrid Energy Services Ltd.	Ujjain	85	0	85	08.06.2024	---	---
	Total			747.50	0	747.50			

Details of Under-Construction Wind Projects of Madhya Pradesh State (other than SECI, UMREPP and CPSUs)

S. No.	Name of the Project	Name of the Developer	Project Location (Village/District /State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
1	ABEnergia Green Hybrid One	ABEnergia Renewables Pvt. Ltd.	Agar	99	0	99	31.12.2024	---	---
2	Resco Global Wind Services Pvt. Ltd. MP	RESCO Global Wind Services Pvt. Ltd. (Inoxgfl Group Co.)	Agar	411	0	411	31.03.2025	---	---
3	ReNew Urja Shachar Pvt. Ltd.	ReNew Power Pvt. Ltd.	Ujjain	300	0	300	30.06.2025	---	---
4	Sprng Akshaya Urja Private Limited B (188 MW)	Sprng Akshaya Urja Pvt. Ltd.	Dhar	188	0	188	31.06.2025	---	---
5	VEH Jayin Renewables Pvt. Ltd.	VEH Jayin Renewables Pvt. Ltd.	Dhar	151.8	0	151.8	28.08.2024	31.10.2025	---
6	VEH Jayin Renewables Pvt. Ltd.	VEH Jayin Renewables Pvt. Ltd.	Dhar	50	0	50	28.08.2024	31.10.2025	---
	Total			1199.80	0	1199.80			

Details of Under-Construction Hybrid (Wind-Solar) Projects of Madhya Pradesh State (other than SECI, UMREPP and CPSUs)

S.NO .	Name of the Project	Name of the Developer	Project Location (Village/District)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
1	83.4 MW Hybrid Project Utcl MP	ABREL (MP) Renewables Limited	Dhar	83.4	0	83.4	30.08.2023	30.04.2024	Wind: 50.4 MW Solar: 33 MW
2	137.02 MW Hybrid Project Grasim MP	ABREL Solar Power Ltd.	Dhar	137.02	0	137.02	29.09.2023	31.05.2024	Wind: 97.02 MW Solar: 40 MW
3	ReNew Green Energy Solutions Pvt. Ltd.	RENEW POWER Pvt. Ltd.	Dhar	100	0	100	01.07.2024	---	---
4	VEH Wind Energy Pvt. Ltd (C & I Project.)	VEH Wind Energy Pvt. Ltd.	Dhar	75	0	75	30.09.2024	30.10.2025	Wind: 66 MW Solar: 9 MW
5	CONTINUM MP Windfarm Development Pvt. Ltd. (Captive)	CONTINUM MP Windfarm Development Pvt. Ltd.	Ratlam	200	131.15	68.85	31.06.2024	---	Wind: 99.9 MW Solar: 31.25MW (Out of 131.15 MW) Remaining Capacity Land issue is there.
	Total			595.42	131.15	464.27			

Details of Under-construction Solar Projects in Maharashtra State (other than SECI, UMREPP and CPSUs)

S. No.	Name of the Project	Name of the Developer	Project location (Village /District)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	Sakri-I	Godrej & Boyce Mfg. Co. Ltd	Sakri , Dhule	25	0	25	31.03.2022	---	---
2	Latur	Godrej & Boyce Mfg. Co. Ltd	Dhule	60	0	60	31.03.2022	---	---
3	100 MW Solar Park at Site Dahiwadi	Enrich Energy Pvt. Ltd.	Osmanabad	100	0	100	31.05.2024	---	---
4	Jalkot 75MW MSEDCL Solar Project	Juniper Green Gamma One Private Limited	Nanded	75	0	75	03.01.2025	---	---
5	Huoban Pvt Ltd Dhule Solar Park	HUOBAN PVT LTD	Dhule	100	0	100	31.05.2024	---	---
6	Renew Surya Tejas Pvt. Ltd	RENEW POWER Pvt. Ltd.	Amravati	25	0	25	25.06.2024	---	---
7	O2 Renewable Energy XV Pvt. Ltd.	O2 POWER Pvt. Ltd.	Buldana	36.4	0	36.4	29.01.2024	---	---
8	Radiance DC Sun Energy	RADIANCE RENEWABLES Pvt. Ltd.	Satara	50	0	50	30.04.2024	---	---
9	Serentica Renewables India Pvt. Ltd.	Serentica Renewables India Pvt. Ltd.	Solapur	300	0	300	31.03.2025	---	---
10	TP Saurya Bandita Limited 27MW solar project	TP SAURYA BANDITA LIMITED	Ahmadnagar	27	0	27	31.03.2024	---	---
11	TP Saurya Limited 200MW Jamkhed Solar project	TP SAURYA LIMITED	Ahmadnagar	200	0	200	31.03.2024	---	---
12	TPREL 330MW Valsang Solar Project	Tata Power Renewable Energy Limited	Solapur	330	0	330	01.10.2024	---	---
13	Sakri-II	Tata Power Solar Systems Ltd	Sakri, Dhule	25	0	25	31.03.2024	---	---
Total:				1353.40	0.00	1353.40			

Details of Under-construction Wind Projects in Maharashtra State (other than SECI and CPSUs)

S. No.	Name of the Project	Name of the Developer	Project Location (Village/District)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
1	184 MW Wind Portion at Osmanabad of Solar Wind Hybrid Project for Ultratech	ABREL (RJ) Projects Limited	Osmanabad	184	0	184	31.05.2025	---	---
2	Avaada Energy Pvt. Ltd. Wind Power Project	AVAADA ENERGY Pvt. Ltd.	Bid	400	0	400	31.12.2024	---	---
3	Avaada Energy Pvt. Ltd. wind Power Project Beed	AVAADA ENERGY Pvt. Ltd.	Bid	300	0	300	31.12.2024	---	---
4	C&I (CTU Connected Wind)	Teq Green Power XI Pvt. Ltd. (O2 Renewable Energy III Pvt. Ltd.)	Beed	50	0	50	30.09.2024	---	---
5	Renew Green Energy Solutions Pvt. Ltd.	Renew Power Pvt. Ltd.	Solapur	200	0	200	31.03.2024	---	---
6	300 MW Wind Power Project	Renew Tej Shakti Pvt. Ltd.	Beed	300	0	300	30.04.2025	---	---
7	ReNew Green MHP Two Pvt. Ltd.	RENEW POWER PVT. LTD	Bid	52.8	0	52.8	31.07.2024	---	---
8	150 MW Wind Power Project District Beed State Maharashtra	RENEW GREEN (MHP ONE) Pvt. Ltd.	Bid	150	0	150	31.01.2024	---	---
9	Serentica Renewables India 4 Pvt. Ltd. Kallam 350 MW	Serentica Renewables India 4 Pvt. Ltd.	Osmanabad	100	0	100	31.12.2024	---	---
10		Serentica Renewables India 4 Pvt. Ltd.	Osmanabad	100	0	100	31.03.2025	---	---

S. No.	Name of the Project	Name of the Developer	Project Location (Village/District)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
11		Serentica Renewables India 4 Private Limited	Osmanabad	150	0	150	31.03.2025	---	---
12	Serentica Renewables India Pvt. Ltd. 200MW Kallam	Serentica Renewables India Pvt. Ltd.	Solapur	200	0	200	31.03.2025	---	---
13	Serentica Renewables India Pvt. Ltd.100MW_Solapur	SERENTICA RENEWABLES INDIA Pvt. Ltd.	Osmanabad	100	0	100	31.03.2025	---	---
14	Serentica Renewables India Pvt. Ltd._200MW_Kallam	SERENTICA RENEWABLES INDIA Pvt. Ltd.	Osmanabad	100	0	100	31.03.2025	---	---
15	TPREL 101 MW Kallam Wind Project	Tata Power Renewable Energy Ltd.	Osmanabad	101	0	101	01.10.2024	---	---
16	TP Saurya Limited 100 MW Koral Wind project	TP Saurya Limited	Osmanabad	100	74	26	31.03.2023	31.01.2024	---
17	TPREL 101 MW FDRE Kallam Wind Project	TATA POWER RENEWABLE ENERGY Ltd.	Osmanabad	101	0	101	01.10.2024	---	---
18	VEH Aarush Renewables Pvt. Ltd.	VEH Aarush Renewables Pvt. Ltd.	Latur	201	0	201	31.12.2024	31.08.2025	This is Wind Project.
	Total:			2889.80	74.00	2815.80			

Details of Under-construction Hybrid Projects in Maharashtra State (other than SECI & CPSUs)

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	Renew Green Energy Solutions Pvt. Ltd.	Renew Power Pvt. Ltd	Solapur	600	0	600	31.03.2024	30.06.2024	Solar-403 MW Wind- 600 MW
2	C& I (Hybrid- Solar- 50 MW, Wind- 100 MW)	Teq Green Power XI Pvt. Ltd. (O2 Renewable Energy III Private Limited)	Bid, Maharashtra	150	0	150	31.12.2024		Solar- 50 MW Wind- 100 MW
3	299 MW Teq Green Power XI Private Ltd. Wind Power Project (Third Party- C & I Project.)	TEQ Green Power XI Pvt. Ltd.	Ahmadnagar	99	0	99	31.12.2024		----
4	TSPPL Beed Maharashtra Project	Torrent Power Ltd.	Ahmadnagar	300	0	300	31.12.2024	--	Solar- 160 MW Wind- 408 MW
	Total:			1149.00	0	1149.00			

Details of Under-Construction Solar Projects of Rajasthan State (other than SECI, UMREPP and CPSUs)

S. No.	Name of the Project (Bidding Agency)	Name of the Developer	Project Location (Village/District /State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
1	Avaada RJ Bikaner Pvt. Ltd.	Avaada Energy Pvt. Ltd.	Bikaner, Rajasthan	650	0	650	31.03.2025	---	---
2	Avaada RJ Bikaner Pvt. Ltd.	Avaada Energy Pvt. Ltd.	Bikaner, Rajasthan	650	0	650	31.03.2025	---	---
3	ACME Sikar Solar Pvt. Ltd.	Acme Solar Holdings Pvt. Ltd.	Bikaner, Rajasthan	300	0	300	03.10.2023	30.06.2024	---
4	110 MW Adept Renewable Technologies Pvt. Ltd. (C & I)	Adept Renewable Technologies Pvt. Ltd.	Bikaner, Rajasthan	110	0	110	30.11.2023	31.01.2024	---
5	260 MW Solar Portion of Solar Wind Hybrid Project for Ultratech	ABREL (Rj) Projects Limited	Barmer, Rajasthan	260	0	260	31.05.2025	28.02.2026	---
6	Anboto Solar Pvt. Ltd.	Anboto Solar Pvt. Ltd.	Barmer, Rajasthan	250	0	250	01.01.2025	---	---
7	380 MWac NHPC RAJASTHAN (NHPC)	Altra Xergi Power Pvt. Ltd.	Jaisalmer, Rajasthan	380	0	380	31.01.2024	---	---
8	Ayana Renewable Power Three 300 MW Solar Power Project Bikaner	AYANA RENEWABLE POWER THREE PRIVATE LIMITED	Bikaner	300	0	300	15.07.2024	---	---
9	Cleanmax Gamma Pvt. Ltd. Bikaner	Cleanmax Gamma Pvt. Ltd.	Bikaner, Rajasthan	400	0	400	31.03.2025	---	---
10	Eden Renewable Passy Pvt. Ltd. (NHPC)	Eden Renewable Passy Pvt. Ltd.	Ajmer, Rajasthan	300	0	300	31.01.2024	---	---
11	Frugal Energy Pvt. Ltd.	Frugal Energy Pvt. Ltd.	Jaisalmer, Rajasthan	300	0	300	31.03.2025	---	---

S. No.	Name of the Project (Bidding Agency)	Name of the Developer	Project Location (Village/District /State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
12	Helia Energy Park Pvt. Ltd.	Helia Energy Park Pvt. Ltd.	Barmer, Rajasthan	200	0	200	31.12.2024	---	---
13	Barmer Solar Project	Juniper Green Stellar Pvt. Ltd.	Barmer, Rajasthan	365	0	365	31.01.2025	30.06.2026	---
14	Bhadla Solar Project	Juniper Green Beta Pvt. Ltd.	Jodhpur, Rajasthan	300	0	300	31.03.2025	31.12.2025	---
15	Juniper Green Cosmic Bikaner Project	Juniper Green Cosmic Pvt. Ltd.	Bikaner, Rajasthan	100	0	100	31.01.2025	--	---
16	Juniper Green Cosmic Bikaner Project	Juniper Green Cosmic Pvt. Ltd.	Bikaner, Rajasthan	150	0	150	31.12.2024	31.03.2026	---
17	300 MW Barsingsar Solar Power project (IREDA)	NLC India Limited	Bikaner, Rajasthan	300	0	300	27.09.2024	---	---
18	Proteus Energy Pvt. Ltd. (VEH Green Energy)	Proteus Energy Pvt. Ltd.	Bikaner, Rajasthan	324	0	324	15.06.2025	---	---
19	ReNew Dinkar Urja Private Limited 200 MW Solar Project	Renew Solar Power Pvt. Ltd.	Bikaner, Rajasthan	200	0	200	31.05.2024	---	---
20	300 MW Solar Power Project in Barmer	Renew Solar (Shakti Three) Pvt. Ltd.	Barmer, Rajasthan	300	0	300	01.07.2023	31.03.2025	---
21	1000 MW Solar Park at Distt Jodhpur State Rajasthan	RENEW SOLAR (SHAKTI SIX) PRIVATE LIMITED	Jodhpur	1000	0	1000	30.12.2024	---	---
22	210 MW Solar Power Project in Distt Jaisalmer State Rajasthan	RENEW SURYA JYOTI PRIVATE LIMITED	Jaisalmer	210	0	210	31.12.2024	---	---
23	210 MW Solar Power Project in	RENEW SURYA PRATAP PRIVATE LIMITED	Jaisalmer	210	0	210	31.12.2024	---	---

S. No.	Name of the Project (Bidding Agency)	Name of the Developer	Project Location (Village/District /State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
24	210 MW Solar Power project	Renew Surya Vihaan Pvt. Ltd.	Jaisalmer, Rajasthan	210	0	210	31.12.2024	---	---
25	Gorbea Solar Pvt. Ltd.	Solarpack Corporation Tecnologica S.A.U	Jodhpur, Rajasthan	300	0	300	01.04.2024	---	---
26	Serentica Renewables India Pvt. Ltd. 300 MW Bikaner II PS	Serentica Renewables India Pvt. Ltd.	Bikaner, Rajasthan	180	0	180	01.07.2024	---	---
27	Serentica Renewables India Pvt. Ltd. 300MW Bikaner II PS	Serentica Renewables India Pvt. Ltd.	Bikaner, Rajasthan	220	0	220	31.03.2025	---	---
28	Serentica Renewables India Pvt. Ltd. 900 MW	Serentica Renewables India Pvt. Ltd.	Barmer, Rajasthan	300	0	300	31.03.2025	---	---
29	Serentica Renewables India Pvt. Ltd. 900 MW	Serentica Renewables India Pvt. Ltd.	Barmer, Rajasthan	300	0	300	31.03.2025	---	---
30	Serentica Renewables India Pvt. Ltd. 900 MW	Serentica Renewables India Pvt. Ltd.	Barmer, Rajasthan	300	0	300	31.03.2025	---	---
31	Sprng Akshaya Urja Pvt. Ltd.A	Sprng Akshaya Urja Pvt. Ltd. A	Jaisalmer, Rajasthan	100	0	100	30.06.2025	---	---
32	Sprng Akshaya Urja Pvt. Ltd. (130 MW)	Sprng Akshaya Urja Pvt. Ltd. C	Barmer, Rajasthan	130	0	130	30.06.2025	---	---
33	Sunsure Solarpark RJ One Pvt. Ltd.	Sunsure Energy Pvt. Ltd.	Bikaner, Rajasthan	50	0	50	15.06.2025	---	---
34	80 MW Transition Energy Services Pvt. Ltd.	Transition Energy Services Pvt. Ltd.	Bikaner, Rajasthan	60	0	60	30.11.2023	31.01.2024	---
35	C & I Project (Adept Renewables)	Transition Cleantech Services Limited.	Bikaner, Rajasthan	24.4	0	24.4	31.01.2024	---	---
36	100 MW TRANSITION GREEN ENERGY Pvt. Ltd.	TRANSITION GREEN ENERGY Pvt. Ltd.	Bikaner	100	0	100	01.04.2024	---	---

S. No.	Name of the Project (Bidding Agency)	Name of the Developer	Project Location (Village/District /State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
37	45 MW TRANSITION SUSTAINABLE ENERGY SERVICES ONE Pvt. Ltd.	TRANSITION SUSTAINABLE ENERGY SERVICES ONE Pvt. Ltd.	Bikaner	45	0	45	01.04.2024	---	---
38	50 MW TRANSITION SUSTAINABLE ENERGY SERVICES Pvt. Ltd.	TRANSITION SUSTAINABLE ENERGY SERVICES Pvt. Ltd.	Bikaner	50	0	50	01.04.2024	---	---
39	Softaculous Limited	SOFTACULOUS LIMITED	Jodhpur	50	0	50	15.03.2025	---	---
40	TP Saurya Limited 300MW Bikaner3	TP SAURYA LIMITED	Ajmer	300	0	300	31.10.2024	---	---
41	NTPC REL 500MW SOLAR	NTPC RENEWABLE ENERGY LIMITED	Jodhpur	500	0	500	29.02.2024	---	---
42	Radiant Star Solar Park Pvt.Ltd.	RADIANT STAR SOLAR PARK PRIVATE LIMITED	Barmer	200	0	200	31.12.2024	---	---
43	Cannice renewables energy Pvt. Ltd. (Open Access / Group Captive/ Power ExchangeProject.)	Cannice Renewables Energy Pvt. Ltd.	Barmer,	320	0	320	30.06.2025	---	---
44	Sourya Manthan Renewable Energy Pvt. Ltd. (Open Access / Group Captive / Power Exchange Project.)	Sourya Manthan Renewable Energy Private Limited	Bikaner	100	0	100	01.06.2025	---	---
45	Khidrat Renewable Energy Pvt.Ltd. (Open Access / Group Captive / Power Exchange Project.)	Khidrat Renewable Energy Private Limited	Bikaner	300	0	300	01.12.2024	---	---
	Total:			11698.40	0.00	11698.40			

Details of Under-Construction Hybrid Projects of Rajasthan State (other than SECI & CPSUs)

S. No.	Name of the Project	Name of the Developer	Project location (Village/District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	390 MW Solar Wind PSP Storage Hybrid Captive Project for Hindalco Industries Ltd.	Aditya Birla Renewables Subsidiary Limited	Barmer,	390	0	390	31.05.2025	28.02.2026	Wind-210 MW Solar-180 MW
2	AMP Energy Green Three Pvt. Ltd. Grid Connected Captive project.	AMP Energy Green Pvt. Ltd.	Barmer,	50	0	50	31.12.2024	---	Wind-16.5 MW Solar- 50 MW
3	BN Project 1	BN Hybrid Power-1 Private Limited	Barmer,	400	0	400	30.06.2025	---	Wind -150 MW Solar-250 MW
4	300 MW RE Hybrid Grid Connected Captive Project.	RABHCO Projects	Barmer,	300	0	300	30.04.2025	---	---
	Total:			1140	0	1140			

Details of Under-Construction Wind Projects of Tamil Nadu State (other than SECI & CPSUs)

S.NO.	Name of the Project	Name of the Developer	Project Location(Village/District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
1	Sprng Akshaya Urja Pvt. Ltd.	Sprng Akshaya Urja Pvt. Ltd	Dindigul, Tamil Nadu	52.8	0	52.8	30.06.2025	---	---
2	TPREL 198MW Karur Wind Project	Tata Power Renewable Energy Limited	Karur, Tamil Nadu	198	0	198	01.10.2024	---	---
	Total:			250.8	0	250.8			

Details of Under Development RE Projects



Details of Under-Development SECI Solar Projects in Various States

S.NO.	Name of the Project	Name of the Developer	Project Location(Village/District/ State)	Project Capacity Under- Development (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipate d	
1	150 MW Grid Connected Floating Solar PV Plants	ReNew Solar Power Pvt. Ltd.	Rihand Dam, Sonebhadra ,UP	50	0	0	03.02.2022	--	Matter is in APTEL and subjudice.
2	150 MW Grid Connected Floating Solar PV Plants	ReNew Solar Power Pvt. Ltd.	Rihand Dam, Sonebhadra ,UP	50	0	0	03.02.2022	--	Matter is in APTEL and subjudice.
3	150 MW Grid Connected Floating Solar PV Plants	Shapoorji Pallonji Infrastructure Capital Company Pvt. Ltd.	Rihand Dam, Sonebhadra ,UP	50	0	0	03.02.2022	--	50 MW PPA terminated by SECI as upheld by UPERC.
4	1200 MW ISTS Connected Solar PV Projects (ISTS-VIII)	AMP Energy Green Four Pvt. Ltd.	Ekalpar, Jodhpur, Rajasthan	100	0	0	---	---	---
5	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	Gorbea Solar Pvt. Ltd.	Bari Seer, Jodhpur, Rajasthan	300	0	0	---	---	---
6	1200 MW ISTS Tranche-X	Project Eight Renewable Power Private Limited	Yet to be decided.	300	0	0	---	---	---
7	1200 MW ISTS Tranche-X	Solar One Energy Private Limited	Yet to be decided.	300	0	0	---	---	---
8	1200 MW ISTS Tranche-X	Project Eight Renewable Power Private Limited	Yet to be decided.	300	0	0	---	---	---
9	1200 MW ISTS Tranche-X	Solar One Energy Private Limited	Yet to be decided.	300	0	0	---	---	---

S.NO.	Name of the Project	Name of the Developer	Project Location(Village/District/ State)	Project Capacity Under- Development (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipate d	
10	2000 MW ISTS Tranche-XI	Eden Renewable Cadet Private Limited	Yet to be decided.	300	0	0	---	---	---
11	2000 MW ISTS Tranche-XI	SAEL Industries Limited	Yet to be decided.	600	0	0	---	---	---
12	2000 MW ISTS Tranche-XI	Jakson Limited	Yet to be decided.	200	0	0	---	---	---
13	2000 MW ISTS Tranche-XI	Shiva Corporation India Limited	Yet to be decided.	100	0	0	---	---	---
14	2000 MW ISTS Tranche-XI	Renew Solar Power Private Limited	Yet to be decided.	300	0	0	---	---	---
15	2000 MW ISTS Tranche-XI	Renew Solar Power Private Limited	Yet to be decided.	300	0	0	---	---	---
16	2000 MW ISTS Tranche-XI	Avaada Energy Private Limited	Yet to be decided.	200	0	0	---	---	---
17	50 MW Projects in High Visibility Areas (Central)	Azure Power India Pvt. Ltd.		50	0	0	--	--	50 MW Project is under review, in view of land handover issues.
18	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Seven A Ltd.	Jaisalmer, Rajasthan	250	0	0	05.11.2026	---	---
19	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Seven A Ltd.	Jaisalmer, Rajasthan	250	0	0	05.11.2026	---	---
20	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six B Ltd.	Jaisalmer, Rajasthan	167	0	0	01.10.2026	---	---
21	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Five Ltd.	Rajasthan	250	0		01.10.2026	---	---

S.NO.	Name of the Project	Name of the Developer	Project Location(Village/District/ State)	Project Capacity Under- Development (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipate d	
22	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Five Ltd.	Rajasthan	150	0	0	01.10.2026	---	---
23	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Five Ltd.	Rajasthan	100	0	0	01.10.2026	---	---
24	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Six Ltd.	Rajasthan	250	0	0	01.10.2026	---	---
25	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Six Ltd.	Rajasthan	150	0	0	01.10.2026	---	---
26	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Seven Ltd.	Rajasthan	100	0	0	01.10.2026	---	---
27	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Six Ltd.	Rajasthan	250	0	0	01.10.2026	---	---
28	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Seven Ltd.	Rajasthan	150	0	0	01.10.2026	---	---
29	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Seven Ltd.	Rajasthan	100	0	0	01.10.2026	---	---
30	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Eight Ltd.	Rajasthan	200	0	0	01.10.2026	---	---
31	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Eight Ltd.	Rajasthan	99	0	0	01.10.2026	---	---

S.NO.	Name of the Project	Name of the Developer	Project Location(Village/District/ State)	Project Capacity Under- Development (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipate d	
32	Manufacturing plant linked Solar Project scheme	Azure Power Sixty Two Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	0	11.11.2026	---	---
33	Manufacturing plant linked Solar Project scheme	Azure Power Sixty Two Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	0	11.11.2026	---	---
34	Manufacturing plant linked Solar Project scheme	Azure Power Sixty Two Private Limited	Fatehgarh, Jaisalmer, Rajasthan	83	0	0	11.11.2026	---	---
35	1785 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-IV)	Calpine Subsico Solar Energy Pvt. Ltd.	Aau, Jodhpur, Rajasthan	90	0	0	31.03.2024	--	90 MW PPA is terminated due to non-compliance of conditions.
36	1785 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-IV)	Hera Sun Power Private Limited	Sawa,Barmer, Rajasthan	20	0	0	29.11.2023	--	20 MW PPA is terminated due to non-compliance of conditions.
37	Total;			6709					

Details of Under-Development SECI Wind Projects in Various States

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity Under-Development (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks
							Scheduled	Anticipated	
1	2000 MW ISTS-connected Wind Power Projects (Tranche-III)	Aliento Wind Energy Private Limited (Inox)	Kutch, Gujarat	50	0	0	24.11.2019		WPD has requested for additional time.
2	2000 MW ISTS-connected Wind Power Projects (Tranche-III)	Flurry Wind Energy Private Limited (Inox)	Kutch, Gujarat	50	0	0	24.11.2019		WPD has requested for additional time for completion.
3	2000 MW ISTS-connected Wind Power Projects (Tranche-III)	Tempest Wind Energy Private Limited (Inox)	Kutch, Gujarat	50	0	0	24.11.2019		WPD has requested for additional time for completion.
4	2000 MW ISTS-connected Wind Power Projects (Tranche-III)	Vuelta Energy Private Limited (Inox)	Kutch, Gujarat	50	0	0	24.11.2019		WPD has requested for additional time for completion.
5	2000 MW ISTS-connected Wind Power Projects (Tranche-III)	Adani Green Energy (MP) Limited	Kutch, Gujarat	250	0	0	24.11.2019		Under Litigation at CERC.
6	2000 MW ISTS-connected Wind Power Projects (Tranche-IV)	Suswind Power Private Limited (Inox)	Kutch, Gujarat	50	0	0	31.08.2022		WPD has requested for additional time for completion.
7	2000 MW ISTS-connected Wind Power Projects (Tranche-IV)	Flutter Wind Energy Private Limited (Inox)	Kutch, Gujarat	50	0	0	31.08.2022		WPD has requested for additional time for completion.
8	2000 MW ISTS-connected Wind Power Projects (Tranche-IV)	Mytrah Energy (India) Private Limited	Coimbatore, Tamil Nadu	300	0	0	28.08.2020		Under Litigation at CERC.
9	2000 MW ISTS-connected Wind Power Projects (Tranche-IV)	ReNew Wind Energy (TN) Private Limited	Kutch, Gujarat	265	0	0	29.02.2020	--	265 MW capacity under litigation at APTEL for termination.

S. No.	Name of the Project	Name of the Developer	Project location(Village / District/State)	Project Capacity	Project Capacity	Under	Date of completion		Remarks
				Under-Development (MW)	Commissioned (MW)	Construction Capacity (MW)	Scheduled	Anticipated	
10	1200 MW ISTS-connected Wind Power Projects (Tranche-VII)	Betam Wind Energy Private Limited	Devbhumi Dwarka, Gujarat	200	0	0	18.04.2021	--	Under Litigation at CERC. Next Hearing Scheduled on 14.02.2024.
11	1200 MW ISTS-connected Wind Power Projects (Tranche-X)	Adani Renewable Energy Seven Ltd. (Adani Renewable Energy Holding Fifteen Ltd.)	Koppal, Karnataka	300	0	0	10.03.2023	--	300 MW Project is under review for cancellation.
12	1200 MW ISTS-connected Wind Power Projects (Tranche-XII)	Halvad Renewables Pvt. Ltd.	Koppal & Gadag, Karnataka	300	0	0	29.03.2025	--	Project stands terminated on account of non-signing of PPA by M/s HRPL.
13	690 MW ISTS-connected Wind Power Projects (Tranche-XIV)	Green Prairie Energy Pvt. Ltd.	Maharashtra	190	0	0	16.11.2025	--	PPA for 190 MW is yet to be signed.
	Total;			2105					

Details of Under-Development Projects in Andhra Pradesh State (other than SECI, UMREPP and CPSUs)

S.NO.	Name of the Project	Name of the Developer	Project Location(Village/District/ State)	Project Capacity Under-Development (MW))	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
1	AMP Energy Green Sixteen Pvt. Ltd.	AMP Energy Green Pvt. Ltd.	Kurnool , Andhra Pradesh	203	0	0	31.12.2025	---	Solar: 85 MW Wind: 118.8 MW
2	ACME Urja One Private Limited	ACME Cleantech Solutions Pvt. Ltd.	Anantapur	800	0	0	25.06.2025	---	---
3	Clean Renewable Energy (Barmer) Pvt. Ltd.	HERO Solar Energy Pvt. Ltd.	Kurnool	309	0	0	27.02.2026	---	---
4	600 MW Wind Solar Hybrid Project SECI Hybrid 6 Project. Solar 810 MW Wind 900 MW ESS 600 MWh	RENEW Vikram Shakti Pvt. Ltd.	Anantapur	1998	0	0	31.07.2025	--	Solar: 810 MW Wind: 900 MW ESS: 600 MWh
5	300 MW Wind Power Project Teq Green Power XVIII Pvt. Ltd	TEQ GREEN POWER XVIII Pvt. Ltd.	Anantapur	250	0	0	31.12.2025	---	---
6	FEPL 100 MW Kunta (Solar)	FIRST ENERGY Pvt. Ltd.	Anantapur	100	0	0	30.06.2025	---	---
7	160 MW Hybrid project	RENEW VIKRAM SHAKTI Pvt. Ltd.	Anantapur	160	0	0	29.02.2028	---	---
8	Clean Wind Power Kurnool Pvt. Ltd. (Hybrid)	HERO SOLAR ENERGY Pvt. Ltd.	Kurnool	300	0	0	30.06.2026	---	---
	Total;			4120					

Details of Under-Development Solar Projects in Gujarat State (other than SECI, UMREPP and CPSUs)

S.NO.	Name of the Project	Name of the Developer	Project Location(Village/District/ State)	Project Capacity Under- Development (MW))	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
1	Avaada Energy Pvt. Ltd.Solar Project Bhuj	AVAADA ENERGY Pvt. Ltd.	Kutch	100	0	0	31.03.2026	---	---
2	ACME Sun Power Pvt. Ltd.	Acme Sun Power Pvt. Ltd.	Devbhoomi Dwarka	400	0	0	25.12.2025	---	---
3	ACME Cleantech Solutions Pvt. Ltd._300MW	ACME CLEANTECH SOLUTIONS Pvt. Ltd.	Kutch	300	0	0	31.03.2026	---	---
4	HR Sabarmati 240 MW Solar PV Project (GUVNL	HR Sabarmati Pvt. Ltd.	Patan	240	0	0	31.03.2025	---	---
5	MORAVA SOLAR Pvt. Ltd.	MORAVA SOLAR Pvt. Ltd.	Jamnagar	60	0	0	25.03.2026	---	---
6	MALAREN SOLAR Pvt. Ltd.	MALAREN SOLAR Pvt. Ltd.	Jamnagar	150	0	0	25.03.2026	---	---
7	Solar Power Project at Lakadia	RENEW SOLAR (SHAKTI EIGHT) Pvt. Ltd.	Kutch	200	0	0	31.03.2026	---	---
8	Sprng Power Earth Pvt. Ltd.	Sprng Power Earth Pvt. Ltd.	Banas Kantha	250	0	0	30.06.2026	---	---
9	Solar Power Project at Lakadia	RENEW SOLAR (SHAKTI EIGHT) Pvt. Ltd.	Kutch	100	0	0	31.03.2026	---	---
10	Sprng Energy Private Limited 250MW	SPRNG ENERGY Pvt. Ltd.	Banas Kantha	100	0	0	31.12.2026	---	---
11	Sprng Energy Pvt. Ltd.250MW	SPRNG ENERGY Pvt. Ltd.	Banas Kantha	150	0	0	30.06.2027	---	---
	Total;			2050					

Details of Under-Development Wind Projects of Gujarat State (other than SECI, UMREPP and CPSUs)

S.NO.	Name of the Project	Name of the Developer	Project Location(Village/District /State)	Project Capacity Under- Development (MW))	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
1	ACME ECO Clean Energy Pvt. Ltd.	Acme Solar Holdings Pvt. Ltd.	Surendranagar	100	0	0	10.05.2025	---	---
2	ACME Cleantech Solutions Pvt. Ltd.	ACME CLEANTECH SOLUTIONS Pvt. Ltd.	Kutch	100	0	0	31.03.2026	---	---
3	ACME Cleantech Solutions Pvt. Ltd.	ACME CLEANTECH SOLUTIONS Pvt. Ltd.	Kutch	400	0	0	31.03.2026	---	---
4	Adani Green Energy Ltd. Wind	Adani Green Energy Ltd.	Ahmadabad,	250	0	0	01.08.2025	---	---
5	368 MW Wind Portion at Bhuj of Solar Wind Hybrid Project for Ultratech	ABREL (RJ) Projects Ltd.	Kutch	368	0	0	31.05.2025	---	---
6	BN Project 4	BN Hybrid Power-1 Pvt. Ltd.	Devbhoomi Dwarka	300	0	0	30.09.2026	---	---
7	JGEPL Jam Khambhaliya RE Project	Juniper Green Energy Pvt. Ltd.	Jamnagar,	100	0	0	31.12.2025	---	---
8	Juniper Green Beam 70 MW GUVNL Wind Project	Juniper Green Beam Pvt. Ltd.	Devbhoomi Dwarka	70	0	0	31.01.2026	---	---
9	Juniper Green Beam 50 MW GUVNL Wind Project	Juniper Green Beam Pvt. Ltd.	Devbhoomi Dwarka	50	0	0	09.05.2025	---	---
10	JGEPL Baranda Wind Project	Juniper Green Energy Pvt. Ltd.	Kutch	75	0	0	30.09.2025	---	---

S.NO.	Name of the Project	Name of the Developer	Project Location(Village/District /State)	Project Capacity Under- Development (MW))	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
11	Juniper Green Kite 70 MW GUVNL Wind Project	Juniper Green Kite Pvt. Ltd.	Devbhoomi Dwarka	70	0	0	13.12.2024	---	---
12	JGEPL Lakadiya RE Project	JUNIPER GREEN ENERGY Pvt. Ltd.	Kutch	300	0	0	30.06.2028	---	---
13	JGEPL Lakadiya RE Project	JUNIPER GREEN ENERGY Pvt. Ltd.	Kutch	150	0	0	31.03.2028	---	---
14	JGEPL Jam Khambhaliya RE Project	JUNIPER GREEN ENERGY Pvt. Ltd.	Devbhoomi Dwarka	200	0	0	31.12.2027	---	---
15	JGEPL Jam Khambhaliya RE Project	JUNIPER GREEN ENERGY Pvt. Ltd.	Devbhoomi Dwarka	100	0	0	30.06.2027	---	---
16	Powerica 50MW Manza Wind Power Project	POWERICA LIMITED	Devbhoomi Dwarka	50	0	0	31.12.2025	---	---
17	152 MW Lakadiya Wind Power Project (SJVN)	TEQ GREEN POWER XVI Pvt. Ltd.	Kutch	76	0	0	31.03.2026	---	---
18	152 MW Lakadiya Wind Power Project (SJVN)	TEQ GREEN POWER XVI Pvt. Ltd.	Kutch	76	0	0	28.02.2026	---	---
19	WYN Renewables Pvt. Ltd.	WYN RENEWABLES Pvt. Ltd.	Surendranagar	100	0	0	09.05.2025	---	---
20	Vanthali Renewables Pvt. Ltd.	Vanthali Renewables Pvt. Ltd.	Kutch	200	0	0	30.06.2025	---	---
	Total;			3135					

Details of Under-Development Hybrid Projects of Gujarat State (other than SECI, UMREPP and CPSUs)

S.NO.	Name of the Project	Name of the Developer	Project Location(Village/District/ State)	Project Capacity Under- Development (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
1	ArcelorMittal Nippon Steel India Limited Gujarat Grid Connected Captive Project	ARCELORMITTAL NIPPON STEEL INDIA LIMITED	Kachchh	550	0	0	31.05.2025	31.08.2025	---
2	Airpower Jam Khambhaliya Extension	Airpower Windfarms Pvt. Ltd.	Rajkot, Gujarat	175	0	0	29.06.2025	---	---
3	362 MW Solar Wind PSP Storage Hybrid Captive Project for Hindalco Industries	Aditya Birla Renewables Subsidiary Limited	Kutch, Gujarat	362	0	0	31.05.2025	---	---
4	Avaada Energy Private Limited Hybrid Project Jam Khambhaliya	AVAADA ENERGY Pvt. Ltd.	Devbhoomi Dwarka	150	0	0	30.09.2025	---	---
5	Adani Green Energy Limited Hybrid 1	Adani Green Energy Limited	Khavda, Gujarat	1000	0	0	01.04.2025	---	---
6	Adani Green Energy Limited Hybrid 2	Adani Green Energy Limited	Khavda, Gujarat	1000	0	0	01.04.2025	---	---
7	Adani Green Energy Limited Hybrid 3	Adani Green Energy Limited	Khavda, Gujarat	1050	0	0	01.04.2025	---	---
8	Adani Green Energy Limited Hybrid 3	Adani Green Energy Limited	Khavda, Gujarat	1050	0	0	01.04.2025	---	---
9	Adani Green Energy Limited Hybrid 3	Adani Green Energy Limited	Khavda, Gujarat	1050	0	0	01.09.2025	---	---
10	Adani Green Energy Limited Hybrid 1	ADANI GREEN ENERGY LIMITED	Ahmadabad	1650	0	0	31.03.2025	---	---
11	Adani Green Energy Limited Hybrid 2	ADANI GREEN ENERGY LIMITED	Ahmadabad	1100	0	0	31.03.2025	---	---
12	Adani Green Energy Limited Hybrid 4	ADANI GREEN ENERGY LIMITED	Ahmadabad	1125	0	0	31.03.2025	---	---

S.NO.	Name of the Project	Name of the Developer	Project Location(Village/District/ State)	Project Capacity Under- Development (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
13	CGE Renewables Pvt. Ltd. Captive Project.	CGE Renewables Pvt. Ltd.	Kutch, Gujarat	90	0	0	31.12.2025	---	---
14	Ganeko Solar Pvt. Ltd.	GANEKO SOLAR Pvt. Ltd.	Kutch	290	0	0	31.12.2026	---	---
15	Mounting Renewable Power Limited	Mounting Renewable Power Limited	Jamnagar, Gujarat	250	0	0	31.03.2025	---	---
16	Orchid	PARAMOUNT WINDFARMS Pvt. Ltd.	Devbhoomi Dwarka	52.8	0	0	17.11.2025	---	---
17	1110 MW Sarjan Realities Pvt. Ltd.	Sarjan Realities Pvt. Ltd.	Kutch, Gujarat	1100	0	0	30.09.2025	---	---
18	1150 MW Sarjan Realities Pvt. Ltd.	Sarjan Realities Pvt. Ltd.	Kutch, Gujarat	1150	0	0	30.09.2025	---	---
19	1250 MW Sarjan Realities Pvt. Ltd.	Sarjan Realities Pvt. Ltd.	Kutch, Gujarat	1250	0	0	30.09.2025	---	---
20	1250 MW Sarjan Realities Pvt. Ltd.	Sarjan Realities Pvt. Ltd.	Kutch, Gujarat	1250	0	0	30.09.2025	---	---
21	300 MW Hybrid Power Project Teq Green Power XVII Pvt. Ltd.	TEQ GREEN POWER XVII Pvt. Ltd.	Kachchh	300	0	0	31.12.2025	---	---
	Total;			15994.80					

Details of Under-Development Solar Projects of Karnataka State (other than SECI, UMREPP and CPSUs)

S.NO.	Name of the Project	Name of the Developer	Project Location(Village/District/State)	Project Capacity Under- Development (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
1	-----	Tata Power Renewable Energy Ltd.	Gadag	200	0	0	2025-26	---	---
2	-----	Enerparc Solar Power 5 Pvt. Ltd.	Mundarga , Yadgiri	50	0	0	2025-26	---	Private Solar Park)
3	-----	Enerparc Solar Power 4 Pvt. Ltd.	Mundarga , Yadgiri	50	0	0	2025-26	---	(Private Solar Park)
4	Decentralized solar projects of 300 MW in Pavagada Solar Park	Karnataka Solar Power Development Corporation Ltd.	Tumkur	300	0	0	31.12.2025	---	---
5	TPREL 400MW Koppal Solar Project	Tata Power Renewable Energy Ltd	Koppal	400	0	0	01.06.2025	---	---
	Total;			1000					

Details of Under-Development Wind Projects of Karnataka State (other than SECI, UMREPP and CPSUs)

S. NO	Name of the Project	Name of the Developer	Project Location(Village/District /State)	Project Capacity Under-Development (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
1	Avaada Energy Pvt. Ltd. Wind Power Project Garjanal	Avaada Energy Pvt. Ltd.	Koppal	300	0	0	30.09.2025	---	---
2	Devpur Renewables Pvt. Ltd.	Devpur Renewables Pvt. Ltd.	Koppal	300	0	0	30.06.2025	---	---
3	GIWEL KOPPAL-II-300 MW	Green Infra Wind Energy Ltd.	Koppal	300	0	0	01.06.2026	---	---
4	GIWEL 300 MW Hanamsagar Land based and TBD	Green Infra Wind Energy Ltd.	Koppal	300	0	0	30.06.2025	---	---
5	Nine Renewables Power Pvt. Ltd. Anaathapuram Wind Project	Project Nine Renewable Power Pvt. Ltd.	Bangalore	300	0	0	25.06.2025	---	---
6	Nine Renewables Power Pvt. Ltd. Gadag Wind Project	Project Nine Renewable Power Pvt. Ltd.	Gadag	480	0	0	02.06.2025	---	---
7	350 MW Aland Wind Project	Solarcraft Power India 7 Pvt. Ltd.	Gulbarga	350	0	0	31.12.2025	---	---
8	Vanthali Renewables Pvt. Ltd.	Vanthali Renewables Pvt. Ltd.	Gadag	140	0	0	30.06.2025	---	---
9	VEH Green Energy Pvt. Ltd. C & I Project.	VEH Green Pvt. Ltd.	Koppal	153.6	0	0	30.06.2025	31.12.2025	---
10	Wintec Energy Pvt. Ltd.	Wintec Energy Pvt. Ltd.	Koppal	300	0	0	31.12.2025	---	---
11	Wind Project 2_300 MW_Naregal	JSP GREEN WIND 1 Pvt. Ltd.	Gadag	300	0	0	01.05.2025	---	---
12	Wind Project in Hiriyyur	Renew Pawan Urja Pvt. Ltd.	Chitradurga	250	0	0	31.03.2027	---	---

S. NO	Name of the Project	Name of the Developer	Project Location(Village/District /State)	Project Capacity Under-Development (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
13	Scatec India Renewables one Pvt. Ltd.	Scatec India Renewables one Pvt. Ltd.	Koppal	300	0	0	19.04.2025	---	---
14	350 MW Muddebihal wind power project (SJVN)	TEQ GREEN POWER XVI Pvt. Ltd.	Bijapur	175	0	0	31.03.2026	---	---
15	TSPPL Kukanur Karnataka	TORRENT SOLAR POWER Pvt. Ltd.	Koppal	300	0	0	31.12.2025	---	---
16	Ayana Renewable Power Pvt. Ltd.	AYANA RENEWABLES POWER Pvt. Ltd.	Tumkur	150	0	0	01.06.2025	---	---
17	TPREL 50.4MW FDRE GS Bijapur Wind Project	TATA POWER RENEWABLE ENERGY Ltd.	Bijapur	51	0	0	01.02.2026	---	---
18	Avaada Energy Pvt. Ltd.Wind Power Project Garjanal	AVAADA ENERGY Pvt. Ltd.	Koppal	300	0	0	30.09.2025	---	---
19	VEH Power Nirman Pvt. Ltd. C & I Project.	VEH POWER NIRMAN Pvt. Ltd.	Koppal	76.8	0	0	31.03.2026	---	---
20	TPREL 252MW Bijapur Wind Project	TATA POWER RENEWABLE ENERGY Ltd.	Bijapur	252	0	0	01.04.2025	---	---
21	Devpur Renewables Pvt. Ltd.	HALVAD RENEWABLES Pvt. Ltd.	Koppal	300	0	0	30.06.2025	---	---
22	350 MW Muddebihal wind power project (SJVNL)	TEQ GREEN POWER XVI Pvt. Ltd.	Bijapur	125	0	0	28.02.2026	---	---
	Total;			5503.40					

Details of Under-Development Hybrid Projects of Karnataka State (other than SECI, UMREPP and CPSUs)

S.NO.	Name of the Project	Name of the Developer	Project Location(Village/District/ State)	Project Capacity Under- Development (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
1	Clean Renewable Energy Hybrid Two Pvt. Ltd.	CLEAN RENEWABLE ENERGY HYBRID TWO Pvt. Ltd.	Koppal	300	0	0	31.12.2026	---	---
2	CLEAN SOLAR POWER BANIYANA Pvt. Ltd.	HERO SOLAR ENERGY Pvt. Ltd.	Bidar	389	0	0	31.12.2026	---	---
3	Amplus Ampere Pvt. Ltd.	Amplus Ampere Pvt. Ltd.	Bagalkot	200	0	0	30.09.2026	---	---
4	Hybrid RE Project in Karnataka	Renew Vayu Energy Pvt. Ltd.	Gadag	300	0	0	31.03.2026	---	---
5	Serentica Renewables India Pvt. Ltd. 550MW Gadag2	SERENTICA RENEWABLES INDIA Pvt. Ltd.	Bagalkot	550	0	0	30.06.2026	---	---
6	Serentica Renewables India 11 Private Limited 150MW GadagII	SERENTICA RENEWABLES INDIA 11 Pvt. Ltd.	Bagalkot	150	0	0	31.05.2026	---	---
7	Smart Powertech Pvt. Ltd.	Smart Powertech Pvt. Ltd.	Gadag	300	0	0	30.12.2025	---	---
8	Aland 150MW wind solar and battery project	SOLARCRAFT POWER INDIA 16 Pvt. Ltd.	Gulbarga	150	0	0	01.04.2026	---	---
	Total;			2339					

Details of Under-Development Solar Projects of Madhya Pradesh State (other than SECI, UMREPP and CPSUs)

S.NO.	Name of the Project	Name of the Developer	Project Location(Village/District/ State)	Project Capacity Under-Development (MW))	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
1	BLE Agar Malwa MP RE Project	Blue Leaf Energy Renewables Pvt. Ltd.	Agar, Madhya Pradesh	235	0	0	30.06.2025	---	---
	Total;			235					

Details of Under-Development Wind Projects of Madhya Pradesh State (other than SECI, UMREPP and CPSUs)

S.NO.	Name of the Project	Name of the Developer	Project Location(Village/District/ State)	Project Capacity Under-Development (MW))	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
1	Avaada Energy Pvt. Ltd.Wind Power Project Rajgarh	AVAADA ENERGY Pvt. Ltd.	Dhar	200	0	0	30.06.2025	---	---
2	JGEPL ISTS Wind Project at Mandsaur	JUNIPER GREEN ENERGY Pvt. Ltd.	Mandsaur	300	0	0	30.06.2028	---	---
3	VEH Damen Power Pvt. Ltd. C & I Project.	VEH DAMEN POWER Pvt. Ltd.	Agar	76.8	0	0	31.05.2025	31.03.2026	---
4	Wind project at Indore ISTS	RENEW SAMIR URJA Pvt. Ltd.	Ratlam	300	0	0	30.06.2025	---	---
5	200MW Wind Project by RSPPL at Runija	RENEW SOLAR POWER Pvt. Ltd.	Ratlam	200	0	0	31.03.2026	---	---
6	Sprng Vayu Vidyut Pvt. Ltd.	Sprng Vayu Vidyut Pvt. Ltd.	Dhar	100	0	0	31.12.2026	---	---
7	Sprng Vayu Vidyut Pvt. Ltd.	Sprng Vayu Vidyut Pvt. Ltd.	Dhar	300	0	0	01.07.2024	---	---
8	Sprng Renewable Resources Pvt. Ltd.	Sprng Renewable Resources Pvt. Ltd.	Ujjain	178.2	0	0	30.06.2027	---	---

S.NO.	Name of the Project	Name of the Developer	Project Location(Village/District/ State)	Project Capacity Under-Development (MW))	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
9	Sprng Vayu Vidyut Pvt. Ltd.	Sprng Vayu Vidyut Pvt. Ltd.	Dhar	82	0	0	01.07.2024	---	---
10	Serentica Renewables India Pvt. Ltd.-Wind Pachora	Serentica Renewables India Pvt. Ltd.	Pachora	260	0	0	30.06.2025	---	---
11	VEH Saur Urja Pvt. Ltd. C & I Project.	VEH Saur Urja Pvt. Ltd.	Agar	163.2	0	0	30.06.2025	---	---
	Total;			2160.20					

Details of Under-Development Hybrid Projects of Madhya Pradesh State (other than SECI, UMREPP and CPSUs)

S.NO.	Name of the Project	Name of the Developer	Project Location(Village/District/ State)	Project Capacity Under-Development (MW))	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
1	BDPL Hybrid 1	BHOJRAJ DEVELOPERS Pvt. Ltd.	Agar	200	0	0	30.06.2025	---	---
2	ABEnergia Green Hybrid One Captive Project.	ABEnergia Renewables Pvt. Ltd. (Oyster Green Hybrid One Pvt. Ltd.)	Agar	181	0	0	31.12.2024	---	Wind: 81 MW Solar:100 MW
	Total;			381					

Details of Under-Development Solar Projects of Maharashtra State (other than SECI, UMREPP and CPSUs)

S.NO.	Name of the Project	Name of the Developer	Project Location(Village/District/ State)	Project Capacity Under- Development (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
1	Juniper Green Ray Two Pvt. Ltd.	Juniper Green Ray Two Pvt. Ltd.	Solapur	350	0	0	01.10.2025	---	---
2	145 MW Grid connected Solar PV Power Project at Kachrala	MAHAGENCO	Chandrapur	145	0	0	31.12.2026	---	---
3	170 MW Grid Connected Solar PV Project At Washim Maharashtra	MAHAGENCO	Washim	130	0	0	31.12.2025	---	---
4	170 MW Grid Connected Solar PV Project At Washim Maharashtra	MAHAGENCO	Washim	40	0	0	31.12.2025	---	---
5	75 MW Grid connected Solar PV Power Project at Yavatmal	MAHAGENCO	Yavatmal	75	0	0	31.12.2025	---	---
Total;				740					

Details of Under-Development Wind Projects of Maharashtra State (other than SECI, UMREPP and CPSUs)

S.NO.	Name of the Project	Name of the Developer	Project Location(Village/District/ State)	Project Capacity Under-Development (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
1	TPREL 100.8 MW FDRE GS Kallam Wind Project	TATA POWER RENEWABLE ENERGY Ltd.	Osmanabad	101	0	0	01.02.2026	---	---
Total;				101					

Details of Under-Development Hybrid Projects of Maharashtra State (other than SECI, UMREPP and CPSUs)

S.NO.	Name of the Project	Name of the Developer	Project Location(Village/District/ State)	Project Capacity Under – Development (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
1	Avaada Energy Pvt. Ltd. Hybrid Project	Avaada Energy Pvt. Ltd.	Solapur	50	0	0	31.12.2025	---	---
2	Sprng Vayu Kiran Pvt. Ltd.	Sprng Vayu Kiran Pvt. Ltd.	Osmanabad	400	0	0	31.12.2025	---	---
3	BEED Hybrid Maharashtra Project	Torrent solar power Pvt. Ltd.	Osmanabad	603	0	0	29.06.2025	---	---
Total;				1053					

Details of Under-Development Solar Projects of Rajasthan State (other than SECI, UMREPP and CPSUs)

S.NO.	Name of the Project	Name of the Developer	Project Location(Village/District /State)	Project Capacity Under Development (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
1	Avaada RJSustainable Pvt. Ltd.	AVAADA ENERGY Pvt. Ltd.	Bikaner	1300	0	0	30.11.2025	---	--
2	ACME Cleantech Solutions Pvt. Ltd.	Acme Solar Holdings Pvt. Ltd.	Bikaner,	300	0	0	31.05.2025	---	---
3	ACME Cleantech Solutions Pvt. Ltd. 350MW	ACME CLEANTECH SOLUTIONS Pvt. Ltd.	Jaisalmer	350	0	0	31.03.2026	---	---
4	ACME Cleantech Solutions Pvt. Ltd.400MW	Acme Cleantech Solutions Pvt. Ltd.	Jaisalmer,	400	0	0	16.06.2025	---	---
5	ACME Heergarh Powertech Pvt. Ltd.	Acme Heergarh Powertech Pvt. Ltd.	Jodhpur,	50	0	0	16.06.2025	---	---
6	ACME Cleantech Solutions Pvt. Ltd. 350MW	ACME CLEANTECH SOLUTIONS Pvt. Ltd.	Bikaner	350	0	0	31.03.2026	---	---
7	ACME Cleantech Solutions Pvt. Ltd. 250MW	ACME CLEANTECH SOLUTIONS Pvt. Ltd.	Jaisalmer	250	0	0	31.03.2026	---	---
8	AKRIPL Bikaner Solar 1	Ak Renewable Infra Pvt. Ltd.	Bikaner,	300	0	0	30.06.2025	---	---
9	Abu Renewables India Pvt. Ltd.	Abu Renewables India Pvt. Ltd.	Jodhpur,	340	0	0	31.12.2025	---	---
10	Ground mounted Solar Power Project at Barmer ISTS	AUXO SUNLIGHT Pvt. Ltd.	Barmer	300	0	0	30.09.2026	---	---
11	Adani Renewable Energy Holding Eighteen Pvt. Ltd.	ADANI RENEWABLE ENERGY HOLDING EIGHTEEN Pvt. Ltd.	Jodhpur	600	0	0	30.06.2024	---	---
12	ABC RJ LAND 01 PVT.LTD._380MW F2	ABC RJ LAND 01 Pvt. Ltd.	Jaisalmer	380	0	0	30.06.2025		Connectivity not granted may

S.NO.	Name of the Project	Name of the Developer	Project Location(Village/District /State)	Project Capacity Under Development (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
									terminate the Project.
13	Jhanphli Kalan Solar Project	APRAAVA ENERGY Pvt. Ltd.	Barmer	250	0	0	07.03.2026		---
14	AM Green Energy Pvt. Ltd.Rajasthan Captive Project.	AM GREEN ENERGY Pvt. Ltd.	Bikaner	300	0	0	31.05.2025	01.09.2026	---
15	BN Project 3	BN HYBRID POWER-1 Pvt. Ltd.	Jaisalmer	300	0	0	30.09.2026	---	---
16	FEPL 200MW Bhadla	First Energy Pvt. Ltd.	Jodhpur	200	0	0	02.05.2025	--	---
17	FEPL 100 MW Bikaner	First Energy Pvt. Ltd.	Bikaner	100	0	0	30.05.2025	--	---
18	Fatehgarh 4 GICWTL Solar 300 MW	Green Infra Clean Wind Technology Limited	Barmer	300	0	0	31.12.2025	28.02.2026	---
19	Fatehgarh 4 GICSFL Solar 110 MW Land Based and TBD	Green Infra Clean Solar Farms Limited	Barmer	110	0	0	01.06.2025	28.02.2026	---
20	GICEGL_Bhadla_III_300 MW Land Based and TBD.	Green Infra Clean Energy Generation Ltd.	Pokran, Jaisalmer	300	0	0	01.06.2025	01.07.2028	---
21	Khaba Renewable Energy Pvt. Ltd.	Khaba Renewable Energy Pvt. Ltd.	Barmer	300	0	0	31.12.2025	---	---
22	Nine Renewable Power Private Limited Bhadla Solar Project	Project Nine Renewable Power Pvt. Ltd.	Bikaner,	450	0	0	11.06.2025	---	---
23	500 MW Solar Power Project in Barmer	Renew Samir Shakti Pvt. Ltd.	Barmer,	500	0	0	31.12.2023	---	---

S.NO.	Name of the Project	Name of the Developer	Project Location(Village/District /State)	Project Capacity Under Development (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
24	500 MW Solar Power Project in Barmer	Renew Solar (Shakti Five) Pvt. Ltd.	Barmer,	500	0	0	31.12.2023	---	---
25	600 MW Solar Power Project in Rajasthan	RENEW SOLAR (SHAKTI SIX) Pvt. Ltd.	Jodhpur	600	0	0	30.06.2026	---	---
26	Sourya Manthan Renewable Energy Pvt. Ltd.	Statkraft India	Bikaner,	100	0	0	30.06.2025	---	---
27	Saimaa Solar Pvt. Ltd.	Saimaa Solar Pvt. Ltd.	Bikaner,	150	0	0	15.09.2025	---	---
28	Serentica Renewables India Pvt. Ltd._Hybrid_Bhadla III	Serentica Renewables India Pvt. Ltd.	Bikaner,	300	0	0	30.06.2025	---	---
29	Sprng Power Pvt. Ltd.	Sprng Power Pvt. Ltd.	Barmer,	400	0	0	30.06.2027	---	---
30	Sprng Pavana Urja Pvt. Ltd.	Sprng Pavana Urja Pvt. Ltd.	Barmer,	400	0	0	31.12.2026	---	---
31	Shikhar Surya One Pvt. Ltd.	Shikhar Surya (One) Pvt. Ltd.	Bikaner,	300	0	0	30.09.2025	---	---
32	Sprng Energy Pvt. Ltd.400 MW	Sprng Energy Pvt. Ltd.	Barmer,	400	0	0	31.12.2025	---	---
33	300 MW Bhadla 3 Solar project	Solarcraft Power India 4 Pvt. Ltd.	Jaisalmer,	150	0	0	16.06.2025	---	---
34	300 MW Bhadla 3 solar project	Solarcraft Power India 4 Pvt. Ltd.	Jaisalmer,	110	0	0	16.06.2025	---	---
35	SC17 Bikaner 3 300 MW solar project	Solarcraft Power India Pvt. Ltd.	Bikaner,	300	0	0	31.12.2025	---	---
36	BARMER SOLAR PARK PROJECT	JUNIPER GREEN STELLAR Pvt. Ltd.	Barmer	300	0	0	31.12.2026	---	---

S.NO.	Name of the Project	Name of the Developer	Project Location(Village/District /State)	Project Capacity Under Development (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
37	Serentica Renewables India 11 Private Limited_300MW Barmer	SERENTICA RENEWABLES INDIA 11 Pvt. Ltd.	Ajmer	300	0	0	31.05.2026	---	---
38	Sunsure SolarPark RJ One Pvt Ltd_Project 4	SUNSURE SOLARPARK RJ ONE Pvt. Ltd.	Bikaner	50	0	0	31.03.2026	---	---
39	Sunsure SolarPark RJ One Pvt. Ltd .Project 5	SUNSURE SOLARPARK RJ ONE Pvt. Ltd.	Bikaner	50	0	0	31.03.2026	---	---
40	Sunsure Solarpark Fourteen Pvt. Ltd. Project 1	SUNSURE SOLARPARK FOURTEEN Pvt. Ltd.	Bikaner	300	0	0	31.03.2027	---	---
41	Sunsure SolarPark RJ One Pvt Ltd_Project 1	SUNSURE SOLARPARK RJ ONE Pvt. Ltd.	Bikaner	50	0	0	31.10.2025	---	---
42	Sunsure SolarPark RJ One Pvt Ltd_Project 2	SUNSURE SOLARPARK RJ ONE Pvt. Ltd.	Bikaner	50	0	0	31.12.2025	---	---
43	Sunsure SolarPark RJ One Pvt Ltd_Project 3	SUNSURE SOLARPARK RJ ONE Pvt. Ltd.	Bikaner	50	0	0	28.02.2026	---	---
44	300 MW Bhadla 3 solar project	SOLARCRAFT POWER INDIA 4 Pvt. Ltd.	Jaisalmer	50	0	0	16.06.2025	---	---
45	Project 1 400 MW Solar Park Bikaner Rajasthan	SUNBREEZE RENEWABLES NINE Pvt. Ltd.	Bikaner	400	0	0	01.05.2025	---	---
46	Project 2 1000 MW Solar Park Bikaner Rajasthan	SUNBREEZE RENEWABLES NINE Pvt. Ltd.	Bikaner	1000	0	0	01.05.2025	---	---
47	Tepsol Sun Sparkle Pvt. Ltd.	TEPSOL SUN SPARKLE Pvt. Ltd.	Jaisalmer	400	0	0	30.09.2025	---	---
48	GICSFL_Barmer_I_130 MW	GREEN INFRA CLEAN SOLAR FARMS Ltd.	Barmer	130	0	0	01.06.2027	---	---

S.NO.	Name of the Project	Name of the Developer	Project Location(Village/District /State)	Project Capacity Under Development (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
49	GIRPL_Barmer_I_683 MW	GREEN INFRA RENEWABLE PROJECTS Ltd.	Jaisalmer	683	0	0	01.06.2027	---	---
50	Juniper Bhadla Solar Park	JUNIPER GREEN INDIA SIX Pvt. Ltd.	Jodhpur	300	0	0	31.03.2027	---	---
51	NTPC REL 650MW SOLAR PROJECT AT BIKANER	NTPC RENEWABLE ENERGY Ltd.	Bikaner	650	0	0	30.12.2025	---	---
52	DESHRAJ SOLAR 300 MW SOLAR PHOTOVOLTAIC PROJECT	DESHRAJ SOLAR ENERGY Pvt. Ltd.	Bikaner	300	0	0	31.12.2026	---	---
53	Barmer Solar Project by Juniper	JUNIPER GREEN ENERGY Pvt. Ltd.	Barmer	300	0	0	30.06.2028	---	---
54	JGEPL ISTS Solar Project at Ramgarh Rajasthan	JUNIPER GREEN ENERGY Pvt. Ltd.	Jaisalmer	150	0	0	30.06.2028	---	---
55	SSPPL Motigarh 1 Solar Project	SHUDH SOLAR POWER Pvt. Ltd.	Bikaner	250	0	0	31.05.2025	---	---
56	Solar Park Teq Green Power XV Pvt. Ltd.	TEQ GREEN POWER XV Pvt. Ltd.	Jaisalmer	300	0	0	30.09.2026	---	---
57	300 MW Furies	FURIES SOLREN Pvt. Ltd.	Bikaner	300	0	0	31.01.2026	---	---
58	Fatehgarh 4 GICSFL Solar 300 MW	GREEN INFRA CLEAN SOLAR FARMS Ltd.	Barmer	300	0	0	01.06.2025	---	---
59	GICWL_FATEHGARH_IV_300 MW	GREEN INFRA CLEAN WIND Ltd.	Jaisalmer	300	0	0	01.06.2027	---	---
60	HRSEPL 250MW Solar PV PROJECT	HINDUJA RENEWABLES ENERGY Pvt. Ltd.	Barmer	250	0	0	07.03.2026	---	---

S.NO.	Name of the Project	Name of the Developer	Project Location(Village/District /State)	Project Capacity Under Development (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
61	Pravat Renewables India Project Pvt. Ltd.	PRAVAT RENEWABLES INDIA PROJECT Pvt. Ltd.	Jaisalmer	300	0	0	01.04.2027	---	---
62	GIWEL_Fatehgarh II 300 MW	GREEN INFRA WIND ENERGY Ltd.	Barmer	300	0	0	01.06.2026	---	---
63	Ground mounted Solar Power Project II at Barmer ISTS	RENEW SUN POWER Pvt. Ltd.	Barmer	300	0	0	30.09.2026	---	---
64	Solar Park Teq Green Power XV Pvt. Ltd.	TEQ GREEN POWER XV Pvt. Ltd.	Jaisalmer	95	0	0	30.06.2025	---	---
65	Sunsure SolarPark RJ One Pvt Ltd_Project2	SUNSURE ENERGY Pvt. Ltd.	Bikaner	50	0	0	31.12.2025	---	---
66	300MW FSPL Solar Project	FURIES SOLREN Pvt. Ltd.	Jaisalmer	300	0	0	31.01.2026	---	---
67	300MW HHPL Solar Project	HAZEL HYBREN Pvt. Ltd.	Jaisalmer	300	0	0	30.01.2026	---	---
68	300 MW Bikaner Project	HAZEL HYBREN Pvt. Ltd.	Bikaner	300	0	0	30.01.2026	---	---
69	UTKRISHT SOLAR ENERGY Pvt. Ltd. 300MW SOLAR PARK	UTKRISHT SOLAR ENERGY PVT LTD	Barmer	300	0	0	30.12.2025	---	---
70	Enfinity Global Surya Kiran Pvt.Ltd. 300 MW Barmer	EG INDIA HOLDINGS B.V.	Barmer	300	0	0	01.07.2026	---	---
71	Andhra Pradesh Resco Rooftop Pvt. Ltd.300 MW Barmer 1	EG INDIA HOLDINGS B.V.	Barmer	300	0	0	01.07.2026	---	---
72	Enren I Energy Pvt. Ltd.	ENREN-I ENERGY Pvt. Ltd.	Barmer	300	0	0	25.02.2026	---	---

S.NO.	Name of the Project	Name of the Developer	Project Location(Village/District /State)	Project Capacity Under Development (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
73	Gamma Renewables India Project One Pvt. Ltd.	GAMMA RENEWABLES INDIA PROJECT ONE Pvt. Ltd.	Barmer	300	0	0	30.04.2026	---	---
74	JGEPL Bikaner III ISTS Solar	JUNIPER GREEN ENERGY Pvt. Ltd.	Bikaner	200	0	0	30.09.2027		Application Withdrawn for termination.
75	JGEPL F4S2 Solar Project	JUNIPER GREEN ENERGY Pvt. Ltd.	Barmer	50	0	0	31.12.2027		---
76	Ground Mounted Solar Project at Rajasthan ISTS Bhadla III	RENEW SOLAR (SHAKTI SIX) Pvt. Ltd.	Jodhpur	400	0	0	30.06.2026		---
	Total;			23048					

Details of Under-Development Hybrid Projects of Rajasthan State (other than SECI, UMREPP and CPSUs)

S.NO.	Name of the Project	Name of the Developer	Project Location(Village/District/State)	Project Capacity Under-Development (MW)	Project Capacity Commissioned (MW)	Project Capacity Under Construction (MW)	Date of Completion		Remarks
							Scheduled	Anticipated	
1	Avaada Energy Pvt. Ltd. Hybrid Project	AVAADA ENERGY Pvt. Ltd.	Barmer	300	0	0	30.09.2025	---	
2	Avaada RJCleant Pvt. Ltd.	AVAADA ENERGY Pvt. Ltd.	Barmer	300	0	0	30.09.2025	---	---
3	BND Project 1	BN Dispatchable-1 Private Limited	Barmer,	400	0	0	30.09.2025	---	Wind -150 MW Solar-250 MW
4	BN Project 2	BN Hybrid Power-1 Private Limited	Barmer,	400	0	0	30.09.2025	---	Wind -150 MW Solar-250 MW
5	ABC RJ Land 01 Pvt. Ltd.	ABC RJ Land 01 Pvt. Ltd.	Barmer	380	0	0	31.12.2024	31.01.2025	---
	Total;			1780					



This Report is published by
Renewable Project Monitoring Division
Central Electricity Authority, New Delhi

In case of any query/update/discrepancy of information,
Please contact at: 011-26732320
ce-rpmcea@cea.nic.in/cerpmcea@gmail.com