

June- 2025

**Executive Summary of Target and Achievement of Transmission Lines
(220 kV and above) during FY 2025-26**

Sector wise Data:

(in ckm)

Sector	Target for FY 2025-26	June- 2025		2025-26 (Up to 30th June - 2025)	
		Target	Achievement	Target	Achievement
±800 kV/ ±500 kV/± 320 kV HVDC					
Central Sector	0	0	0	0	0
State Sector	0	0	0	0	0
Private Sector	0	0	0	0	0
Total	0	0	0	0	0
765 kV					
Central Sector	8820	1479	15	1779	15
State Sector	175	0	0	0	0
Private Sector	3870	635	0	635	0
Total	12865	2114	15	2414	15
400 kV					
Central Sector	1301	0	136	419	136
State Sector	2260	845	0	958	51
Private Sector	2372	282	0	382	11
Total	5933	1127	136	1759	198
230 kV/220 kV					
Central Sector	228	0	142	86	142
State Sector	5212	781	102	1746	660
Private Sector	162	0	16	0	16
Total	5602	781	260	1832	818
TOTAL					
Central Sector	10349	1479	293	2284	293
State Sector	7647	1626	102	2704	711
Private Sector	6404	917	16	1017	27
GRAND TOTAL	24400	4022	411	6005	1031

Utility wise Data:

(in ckm)

[illegible]

	Quarter 1		Quarter 2		Quarter 3		Quarter 4		Total	
	Target (T)	Achievement (A)	T	A	T	A	T	A	T	A
Puducherry	0	0	0	0	0	0	0	0	0	0
Total State Sector (SS)	2704	711	1576	0	1933	0	1434	0	7647	711
	0	0	0	0	0	0	0	0	0	0
Private Sector	0	0	0	0	0	0	0	0	0	0
Adani	0	11	637	0	756	0	0	0	1393	11
Apraava Energy	42	0	446	0	0	0	0	0	488	0
G R Infra	0	0	0	0	0	0	118	0	118	0
Indigrid	0	0	0	0	0	0	0	0	0	0
Megha Engineering	0	0	0	0	34	0	128	0	162	0
Renew Power	100	0	0	0	0	0	0	0	100	0
Sterlite	635	0	837	0	699	0	0	0	2171	0
Tata Power	0	0	77	0	1194	0	381	0	1652	0
Torrent	240	0	0	0	0	0	80	0	320	0
Juna Renewable Energy Private Limited	0	16	0	0	0	0	0	0	0	16
Total Private Sector (PS)	1017	27	1997	0	2683	0	707	0	6404	27
	0	0	0	0	0	0	0	0	0	0
Total (CS+SS+PS)	6005	1031	5726	0	9261	0	3408	0	24400	1031