



भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

केन्द्रीय विद्युत प्राधिकरण

Central Electricity Authority

नवीकरणीय परियोजना प्रबोधन प्रभाग

Renewable Project Monitoring Division

निर्माणाधीन नवीकरणीय ऊर्जा परियोजना तिमाही रिपोर्ट

Quarterly Report on Under-construction Renewable Energy Projects



December-2024/ दिसम्बर-2024

Preface

India has successfully achieved **162.48 GW** of RE Installed capacity (excluding Large Hydro) by the end of **December 2024** and a significant number of Renewable Energy (RE) projects are under various stages of construction. As on 31 December, 2024, a total RE Capacity of **142667.23 MW** is under-construction which comprises of **82347.94 MW** of Solar Projects, **24532.3 MW** of Wind projects, **35786.99 MW** of Hybrid projects.

This report mostly contains information of Solar Projects which have capacity equal to 25 MW or above. Also it does not contain information of the Rooftop Grid connected and off Grid Solar Power Projects.

This Report highlights the progress of active under-construction RE projects (excluding Large Hydro) of SECI, CPSUs under MoP (NTPC, NHDC, SJVNL, NHPC, THDC, NEEPCO), various States (Andhra Pradesh, Assam, Bihar, Chhattisgarh, Delhi, Gujarat, Jharkhand Himachal Pradesh, Karnataka, Kerala, Maharashtra, Madhya Pradesh, Uttar Pradesh, Odisha Rajasthan, Tamil Nadu) and development of Projects in Solar Parks/UMREPP (Ultra Mega Renewable Energy Power projects). The information available on the E-gen portal of CEA, has also been appropriately incorporated in addition to the above details reported by the various entities.

Summary of location based State-wise Under-construction RE Projects in the country (in MW)

Name of State	Solar	Wind	Hybrid	Total
Andhra Pradesh	1250	1387.7	3812	6449.7
Assam	1020	0	0	1020
Bihar	200	0	0	200
Chhattisgarh	1346.75	0	0	1346.75
Gujarat	22897	6266.7	17277.5	46441.2
Himachal Pradesh	53	0	0	53
Jharkhand	1089	0	0	1089
Karnataka	4132.1	10171.8	7664.22	21968.12
Kerala	55	0	0	55
Madhya Pradesh	4804.5	2371.3	1985.27	9161.07
Maharashtra	5332.14	2773	2613	10718.14
Odisha	340	0	0	340
Punjab	318	0	0	318
Rajasthan	33695.95	300	2435	36746
Delhi	300	0	0	300
Tamil Nadu	0	1261.8	0	1261.8
Telangana	54.5	0	0	54.5
Uttar Pradesh	3320	0	0	3320
Location yet to be decided	2140	0	0	2140
	82347.94	24532.3	35786.99	142667.23

Summary of Under-Construction RE Projects of CPSUs under MoP

S. No.	Name of CPSUs	Solar	Wind	Hybrid	Total
1.	NTPC	4137.32	380	900	5417.32
2.	SJVN	3548	300	0	3848
3.	NHPC	1790	0	0	1790
4.	DVC	234	0	0	234
5.	THDC	0	0	0	0
	Total	9709.32	680	900	11289.32

Summary of under construction Projects of CPSUs under Ministry of Power

S. No .	Name of the Project	Name of the Developer	Project Location	Under Construction Capacity (MW)	Expected date of completion	Type of Project (Solar/Wind/ Hybrid)
NTPC						
1.	1070 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-III)	NTPC Renewable Energy Limited	Rajasthan	160	28.02.2025	Solar
2.	CPSU Scheme (Tranche-II, 1500 MW)	NTPC Limited	Rajasthan	18.32	31.03.2025	Solar
3.	1785 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-IV)	NTPC Renewable Energy Ltd.	Rajasthan	500	30.06.2025	Solar
4.	Rihand Solar	NTPC Ltd (Safety Control)	Uttar Pradesh	20	31.03.2025	Solar
5.	Solapur Solar	NTPC Ltd.	Maharashtra	13	31.03.2025	Solar
6.	GUVNL-I	NTPC REL (L & T)	Gujarat	200	28.02.2025	Solar
7.	GUVNL-II (Limbdì)	NTPC REL (Tata Power)	Gujarat	60	31.03.2025	Solar
8.	1200 MW ISTS-connected Wind Power Projects (Tranche-XII)	NTPC Renewable Energy Ltd.	Gujarat	200	23.01.2026	Wind
9.	1200 MW ISTS-connected Hybrid Power Projects (Tranche-IV)	NTPC Renewable Energy Ltd.	Gujarat	450	31.03.2025	Hybrid
10.	1200 MW ISTS-connected Hybrid Power Projects (Tranche-V)	NTPC Renewable Energy Ltd.	Gujarat	450	16.05.2025	Hybrid
11.	Jamjodhpur NTPC REL 630 MW Solar Project	NTPC RENEWABLE ENERGY Ltd. (NREL)	Gujarat	630	31.03.2026	Solar
12.	Kalasar-1 (250 MW) TBCB REMCL Project	NTPC Renewable Energy Ltd. (NREL)	Rajasthan	250	12.03.2026	Solar
13.	Kalasar-2 (250 MW) TBCB REMCL Project	NTPC Renewable Energy Ltd. (NREL)	Rajasthan	250	12.03.2026	Solar
14.	Sipat 26 MW Solar project	NTPC	Chhattisgarh	26	31.03.2025	Solar
15.	Vanki Wind TBCB (REMCL) Project	NTPC	Gujarat	180	23.06.2025	Wind
16.	GSECL RE Park, (GSECL) 3325 MW	NREL	Gujarat	425	28.08.2026	Solar
17.	Shajapur Solar Park (RUMSL)-450 MW	NREL	Madhya Pradesh	220	31.03.2026	Solar
18.	Barethi Solar Park (NTPC Renewable Energy Ltd)	NREL	Madhya Pradesh	630	30.06.2026	Solar
19.	Nokh Solar Park (RSDCL)- 925 MW	NTPC Renewable Energy Ltd.	Rajasthan	735	31.03.2025	Solar
TOTAL;				5417.32		
SJVN						

S. No	Name of the Project	Name of the Developer	Project Location	Under Construction Capacity (MW)	Expected date of completion	Type of Project (Solar/Wind/Hybrid)
1.	Bagodara Solar Power (GUVNL Solar Phase XI)	SJVN Green Energy Limited (SGEL)	Gujarat	70	30.06.2025	Solar
2.	Bikaner Solar Power (CPSU scheme Phase-II , Tranche - III)	SGEL (SJVN Green Energy Limited)	Rajasthan	1000	30.09.2025	Solar
3.	18 MW Solar Power Project (SECI)	SJVNL	Punjab	18	30.09.2025	Solar
4.	GUVNL Phase-13 100 MW Solar Power Project (GUVNL Phase-XIII)	SJVNL	Gujarat	100	31.12.2025	Solar
5.	GUVNL Phase-14 260 MW Solar Power Project (GUVNL Phase-XIV)	SJVNL	Gujarat	260	31.12.2025	Solar
6.	Solar under Project Phase-VII (MSEDCL Phase-VII)	SJVNL	Maharashtra	200	31.12.2025	Solar
7.	Solar Project under Phase-IX (MSEDCL Phase-IX)	SJVNL	Maharashtra	200	31.12.2025	Solar
8.	Solar Project under ET-3 (ET-4 PSPCL)	SJVNL	Punjab	200	31.12.2025	Solar
9.	1000 MW Solar Power Project (PSPCL ET -3 SPP)	SJVNL	Gujarat	1000	31.12.2025	Solar
10.	1200 MW ISTS-connected Wind Power Projects (Tranche-XIII)	SJVN Green Energy Ltd. (SJVN Ltd)	Tamil Nadu	100	02.12.2025	Wind
11.	690 MW ISTS-connected Wind Power Projects (Tranche-XIV)	SJVN Green Energy Ltd.	Tamil Nadu	200	27.12.2025	Wind
12.	GIPCL RE Park Ph-II (GIPCL)	SJVNL	Gujarat	500	31.12.2025	Solar
TOTAL;				3848		
NHPC						
1.	600 MW Solar Power Project under CPSU Scheme (Phase-2, Tranche-3)	NHPC Limited	Gujarat	600	02.03.2026	Solar
2.	300 MW Solar Power Project under CPSU Scheme (IREDA) (Phase-2, Tranche-3)	NHPC Limited	Rajasthan	300	31.03.2025	Solar
3.	100 MW Solar Power Project under CPSU Scheme (Phase-2, Tranche-3)	NHPC Limited	Andhra Pradesh	100	31.08.2025	Solar
4.	GSECL RE Park, (GSECL) 3325 MW	NHPC Ltd.	Gujarat	400	31.12.2025	Solar

S. No.	Name of the Project	Name of the Developer	Project Location	Under Construction Capacity (MW)	Expected date of completion	Type of Project (Solar/Wind/Hybrid)
5.	Floating Solar Park (NHPC)	M/s Apollo Green energy limited (NHPC)	Kerala	50	06.02.2026	Solar
6.	Rengali Floating Solar Park Ph-I (JV OF NHPC & GEDCOL)-100 MW	JV OF NHPC & GEDCOL	Odisha	100	31.08.2026	Solar
7.	Rengali Floating Solar Park Ph-II (JV OF NHPC & GEDCOL) – 200 MW	JV OF NHPC & GEDCOL	Odisha	200	31.08.2026	Solar
8.	Odisha Solar Park (NHPC)	M/s Apollo Green energy limited (NHPC)	Odisha	40	05.06.2025	Solar
TOTAL;				1790		
DVC						
40	DVC Floating Solar Park Ph-II (GVREL)	Green Valley Renewable Energy Ltd. (A JV of DVC and NTPC Green Energy Ltd.)	Jharkhand	234	18.07.2025	Solar
TOTAL;				234		
THDC						
	NO PROJECTS ARE UNDER CONSTRUCTION PERTAINING TO THDC					

Under-construction Renewable Energy Capacity All across the Country including CPSUs under MoP and SECI under MNRE (in MW).

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
1.	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	ACME Raisar Solar Energy Pvt. Ltd.	Sanwara, Jaisalmer, Rajasthan	300	272	28	20.01.2023	19.03.2025		Solar
2.	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	ACME Phalodi Solar Energy Pvt. Ltd.	Sanwara, Jaisalmer, Rajasthan	300	260.05	39.95	20.01.2023	19.03.2025		Solar
3.	3000 MW ISTS Connected Solar PV Projects (ISTS-II)	ACME Deoghar Solar Power Pvt. Ltd.	Sanwara, Jaisalmer, Rajasthan	300	253	47	03.02.2023	19.03.2025		Solar
4.	3000 MW ISTS Connected Solar PV Projects (ISTS-II)	ACME Dhaulpur Powertech Pvt. Ltd.	Sanwara, Jaisalmer, Rajasthan	300	238	62	03.02.2023	19.03.2025		Solar
5.	1200 MW ISTS Connected Solar PV Projects (ISTS-VIII)	Adani Solar Energy Jodhpur Six Pvt Ltd (earlier known as, SBE Renewables Twenty Four Projects Pvt. Ltd.)	Mandali, Jodhpur, Rajasthan	300	0	300	20.07.2024	31.03.2025	---	Solar
6.	1200 MW ISTS Connected Solar PV Projects (ISTS-VIII)	Adani Solar Energy Jodhpur Six Pvt Ltd (earlier known as, SBE Renewables Twenty Four Projects Pvt. Ltd.)	Badi Sid, Jodhpur, Rajasthan	300	0	300	20.07.2024	31.03.2025	---	Solar
7.	1200 MW ISTS Connected Solar PV Projects (ISTS-VIII)	Eden Renewable Alma Pvt. Ltd.	Kan singh ki Sid, Jodhpur, Rajasthan	300	0	300	20.10.2023	20.04.2025		Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
8.	1200 MW ISTS Connected Solar PV Projects (ISTS-VIII)	ReNew Surya Vihaan Pvt. Ltd.	Mandhopura, Jaisalmer, Rajasthan	200	0	200	20.10.2023	20.04.2025		Solar
9.	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	Ayana Renewable Power Three Pvt. Ltd.	Bikaner ,Rajasthan	300	194.32	105.68	11.10.2023	30.05.2026		Solar
10.	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	Eden Renewable Bercy Pvt. Ltd.	Pusar/Pushad, Barmer, Rajasthan	300	0	300	11.10.2023	31.08.2025		Solar
11.	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	IB Vogt Solar Seven Pvt. Ltd. (Renew)	Neemba, Jaisalmer, Rajasthan	300	0	300	11.10.2023	31.08.2025		Solar
12.	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	Gorbea Solar Pvt. Ltd.	Bari Seer, Jodhpur, Rajasthan	300	0	300	30.06.2025	30.06.2025		Solar
13.	2000 MW ISTS Tranche-XI	SAEL SOLAR MHP1 Pvt. Ltd.	Rajasthan	300	0	300	30.06.2025	30.06.2025		Solar
14.	2000 MW ISTS Tranche-XI	SAEL SOLAR MHP2 Pvt. Ltd.	Rajasthan	300	0	300	30.06.2025	30.06.2025		Solar
15.	2000 MW ISTS Tranche-XI	JGRJ One Solar Pvt. Ltd.	Rajasthan	100	0	100	21.08.2025	24.04.2026		Solar
16.	2000 MW ISTS Tranche-XI	MRS Green Energy Pvt. Ltd.	Rajasthan	100	0	100	09.07.2025	09.07.2025		Solar
17.	2000 MW ISTS Tranche-XI	Renew Solar Power Private Ltd.	To be updated.	300	0	300	24.03.2026	24.03.2026		Solar
18.	2000 MW ISTS Tranche-XI	Avaada GJ Green Pvt. Ltd.	To be updated.	200	0	200	24.03.2026	24.03.2026		Solar
19.	2000 MW ISTS Tranche-XI	Renew Solar Power Private Ltd.	Barmer, Rajasthan	300	0	300	21.08.2025	21.08.2025		Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
20.	1000 MW ISTS Tranche-XII (SECI - Bhuj-II)	Avaada GJ Sustainable Pvt. Ltd.	Bhuj, Gujarat	300	0	300	31.03.2026	31.03.2026		Solar
21.	1000 MW ISTS Tranche-XII	Sprng Power Earth Pvt. Ltd.	Banas Kantha , Gujarat	250	0	250	31.03.2026	31.03.2026		Solar
22.	1000 MW ISTS Tranche-XII	Renew Solar Power Private Ltd.	Barmer, Rajasthan	300	0	300	31.03.2026	31.03.2026		Solar
23.	1000 MW ISTS Tranche-XII	Solarcraft Power India 8 Pvt. Ltd.	Rajasthan	150	0	150	30.06.2026	30.06.2026		Solar
24.	1200 MW ISTS Tranvhe-XV	Clean Renewable Energy Hybrid Eight Private Limited (SPV of Hero Solar Energy Pvt. Ltd.)	Bidar , karnataka	250	0	250	27.09.2026	27.09.2026	Solar- 250 MW , BESS- 250 MWh	Solar
25.	1200 MW ISTS Tranvhe-XV	ACME Platinum Urja Private Limited	Tumkur, Karnataka	350	0	350	27.09.2026	27.09.2026	Solar- 350 MW , BESS - 350 MWh , 150 MW PPA signed & remaining progress	Solar
26.	1070 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-III)	Pavni (Raj) Solar Pvt Ltd (erstwhile: AEW India North One Pvt. Ltd.)	Aarang, Jaisalmer , Rajasthan	200	0	200	31.10.2023	05.05.2025		Solar
27.	1070 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-III)	Green Infra Renewable Projects Ltd.	Jaisalmer, Rajasthan	400	0	400	31.10.2023	05.05.2025		Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
28.	1070 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-III)	NTPC Renewable Energy Limited (Tata Power- 470 MW)	Phalodi , Jaisalmer, Rajasthan	320	160	160	31.10.2023	28.02.2025		Solar
29.	CPSU Scheme (Tranche-I, 2000 MW)	Assam Power Distribution Company Ltd.	Cachar, Karimganj, Hailakandi, Assam	20	0	20	12.11.2022	31.03.2025		Solar
30.	CPSU Scheme (Tranche-II, 1500 MW)	NTPC Limited	Rajasthan	923	904.68	18.32	09.01.2023	31.03.2025		Solar
31.	CPSU Scheme (Tranche-II, 1500 MW)	The Singareni Collieries Co. Ltd.	Telangana	81	26.5	54.5	09.01.2023	31.03.2025		Solar
32.	CPSU Scheme (Tranche-II, 1500 MW)	Indore Municipal Corporation	Yaswnath Sagar Dam Reservoir, Hatod, Indore, Madhya Pradesh	60	0	60	25.10.2022	31.03.2025		Solar
33.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six A Limited	Kutch, Gujarat	200	0	200	01.10.2023	19.03.2025		Solar
34.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six Limited	Kutch, Gujarat	167	0	167	13.10.2023	19.03.2025		Solar
35.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Seven Ltd.	Jaisalmer, Rajasthan	250	0	250	13.10.2023	31.03.2025		Solar
36.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Seven Ltd.	Jaisalmer, Rajasthan	250	0	250	13.10.2023	31.03.2025		Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
37.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six Limited	Khavda, Kutch, Gujarat	333	0	333	17.11.2023	19.03.2025		Solar
38.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six A Limited	Khavda, Kutch, Gujarat	50	0	50	10.02.2024	19.03.2025		Solar
39.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six A Limited	Khavda, Kutch, Gujarat	50	0	50	20.07.2024	31.03.2025		Solar
40.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six A Limited	Khavda, Kutch, Gujarat	234	0	234	09.12.2024	15.02.2025		Solar
41.	Manufacturing plant linked Solar Project scheme	Azure Power Fifty One Private Ltd.	Bap, Jodhpur, Rajasthan	50	0	50	20.07.2024	31.03.2025	Under Litigation	Solar
42.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four Ltd.	Fatehgarh, Jaisalmer, Rajasthan	250	0	250	01.10.2024	31.03.2025		Solar
43.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four Limited	Fatehgarh, Jaisalmer, Rajasthan	250	0	250	01.10.2024	31.03.2025		Solar
44.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five Limited	Pokhran, Jaislmer, Rajasthan	250	0	250	01.10.2024	31.03.2025		Solar
45.	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Six Limited	Gujarat	250	0	250	01.10.2025	05.11.2025		Solar
46.	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Six Limited	Gujarat	250	0	250	01.10.2025	05.11.2025		Solar
47.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five A Ltd.	Gujarat	250	0	250	05.11.2025	05.11.2025		Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
48.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five A Ltd.	Gujarat	250	0	250	05.11.2025	05.11.2025		Solar
49.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five B Ltd.	Gujarat	250	0	250	05.11.2025	05.11.2025		Solar
50.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five C Ltd.	Gujarat	250	0	250	05.11.2025	05.11.2025		Solar
51.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five C Ltd.	Gujarat	250	0	250	05.11.2025	05.11.2025		Solar
52.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six B Limited	Jaisalmer, Rajasthan	250	0	250	01.10.2025	01.10.2025		Solar
53.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Seven A Ltd.	Khavda, Kutch, Gujarat	250	0	250	01.10.2025	01.10.2025		Solar
54.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Seven A Ltd.	Jaisalmer, Rajasthan	250	0	250	05.11.2026	05.11.2026		Solar
55.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six B Ltd.	Gujarat	167	0	167	01.10.2026	05.11.2026		Solar
56.	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Five Ltd.	Khavda Kutch, Gujarat	250	0	250	01.10.2026	01.10.2026		Solar
57.	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Five Ltd.	Khavda, Kutch, Gujarat	150	0	150	01.10.2026	01.10.2026		Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
58.	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Five Ltd.	Khavda, Kutch, Gujarat	100	0	100	01.10.2026	01.10.2026		Solar
59.	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Seven Limited	Khavda, Kutch, Gujarat	250	0	250	01.10.2026	01.10.2026		Solar
60.	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Seven Limited	Khavda, Kutch, Gujarat	150	0	150	01.10.2026	01.10.2026		Solar
61.	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Seven Limited	Khavda, Kutch, Gujarat	100	0	100	01.10.2026	01.10.2026		Solar
62.	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Seven Ltd.	Khavda, Kutch, Gujarat	250	0	250	01.10.2026	01.10.2026		Solar
63.	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Seven Ltd.	Khavda, Kutch, Gujarat	150	0	150	01.10.2026	01.10.2026		Solar
64.	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Seven Ltd.	Khavda, Kutch, Gujarat	100	0	100	01.10.2026	01.10.2026		Solar
65.	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Seven Limited	Khavda, Kutch, Gujarat	200	0	200	01.10.2026	01.10.2026		Solar
66.	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Five Limited	Khavda,Kutch, Gujarat	99	0	99	01.10.2026	01.10.2026		Solar
67.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six B Limited	Khavda, Kutch, Gujarat	150	0	150	01.10.2026	01.10.2026		Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
68.	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six B Limited	Khavda, Kutch, Gujarat	134	0	134	01.10.2026	01.10.2026		Solar
69.	1785 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-IV)	ReNew Solar Photovoltaic Pvt. Ltd. (erstwhile, ACME Photovoltaic Solar Pvt. Ltd.)	Jaisalmer, Rajasthan	375	200	175	31.03.2024	31.03.2025		Solar
70.	1785 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-IV)	NTPC Renewable Energy Ltd.	Jodhpur , Rajasthan	500	0	500	31.03.2024	30.06.2025		Solar
71.	Rihand Solar	NTPC Ltd (Safety Control)	Rihand, Sonebhadra, Uttar Pradesh	20	0	20	30.04.2022	31.03.2025		Solar
72.	Solapur Solar	NTPC Ltd.	Solapur ,Maharashtra	23	10	13	31.01.2023	31.03.2025		Solar
73.	GUVNL-I	NTPC REL (L & T)	Amareshwar, Waghodia, Gujarat	200	0	200	31.10.2022	28.02.2025		Solar
74.	GUVNL-II (Limbdì)	NTPC REL (Tata Power)	Raska, Surendranagar, Gujarat	60	0	60	31.10.2022	31.03.2025		Solar
75.	600 MW Solar Power Project under CPSU Scheme (Phase-2, Tranche-3)	NHPC Limited	Khavda, Kutch, Gujarat.	600	0	600	11.11.2023	02.03.2026		Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
76.	300 MW Solar Power Project under CPSU Scheme (IREDA) (Phase-2, Tranche-3)	NHPC Limited	Karnisar - Bhatiyar, Bikaner, Rajasthan	300	0	300	11.11.2023	31.03.2025		Solar
77.	100 MW Solar Power Project under CPSU Scheme (Phase-2, Tranche-3)	NHPC Limited	NP Kunta, Kadri, Andhra Pradesh.	100	0	100	11.11.2023	31.08.2025		Solar
78.	Bagodara Solar Power (GUVNL Solar Phase XI)	SJVN Green Energy Limited (SGEL)	Balol, Surendranagar, Gujarat	70	0	70	28.10.2022	30.06.2025		Solar
79.	Bikaner Solar Power (CPSU scheme Phase-II , Tranche - III)	SGEL (SJVN Green Energy Limited)	Banderwala ,Bikaner, Rajasthan	1000	0	1000	04.05.2024	30.09.2025		Solar
80.	100 MW Solar Power Project (PSPCL ET-2)	SGEL	Nawanshahr, Punjab	100	0	100	28.06.2024	30.09.2025		Solar
81.	18 MW Solar Power Project (SECI)	SJVNL	Nangal, Punjab	18	0	18	08.10.2024	30.09.2025		Solar
82.	GUVNL Phase-13 100 MW Solar Power Project (GUVNL Phase-XIII)	SJVNL	Mothala & Vamoti Moti Kutch, Gujarat	100	0	100	31.03.2024	31.12.2025		Solar
83.	GUVNL Phase-14 260 MW Solar Power Project (GUVNL Phase-XIV)	SJVNL	Mothala & Vamoti Moti Kutch, Gujarat	260	0	260	17.01.2023	31.12.2025		Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
84.	Solar under Project Phase-VII (MSEDCL Phase-VII)	SJVNL	Maharashtra	200	0	200	04.01.2025	31.12.2025		Solar
85.	Solar Project under Phase-IX (MSEDCL Phase-IX)	SJVNL	Maharashtra	200	0	200	01.02.2025	31.12.2025		Solar
86.	Solar Project under ET-3 (ET-4 PSPCL)	SJVNL	Punjab	200	0	200	14.02.2025	31.12.2025		Solar
87.	1000 MW Solar Power Project (PSPCL ET -3 SPP)	SJVNL	Rajasthan/ Gujarat	1000	0	1000	14.02.2025	31.12.2025		Solar
88.	100 MW Solar Power Project (RVUNL)	SGEL	Rajasthan	100	0	100	30.09.2025	30.09.2025		Solar
89.	1000 MW SPP (Solar Power Project) under	SGEL (70 MW + 50 MW + 200 MW) Assam Power Distribution Company Ltd. (APDCL)	Dhubri, Assam	70	0	70	31.03.2025	31.08.2025		Solar
90.	Mukhya Mantri Sauro Shakti		Sonitpur, Assam	50	0	50	31.03.2025	31.08.2025		Solar
91.	Prokolpo		Sonitpur, Assam	200	0	200	31.12.2026	31.12.2026		
92.			Assam	680	0	680	31.03.2027	31.03.2027		Solar
93.	Grid Connected Ground Mounted	SGEL	Banka & Jamui, Bihar	75	0	75	26.11.2023	31.05.2025		Solar
94.	Solar Power Plant	SGEL	Banka & Jamui, Bihar	50	0	50	26.11.2023	31.12.2025		Solar
95.	Solar Utility Project	SGEL	Banka & Jamui, Bihar	75	0	75	26.11.2023	31.12.2025		Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
96.	Solar Project of Eden Renewable Cadet Pvt. Ltd.	Eden Renewable Cadet Pvt. Ltd.	South Delhi	300	0	300	31.03.2025	31.12.2026		Solar
97.	Godawari Power & Ispat Limited (Hira Group)	Godawari Power & Ispat Limited (Hira Group)	Baldidih , Pithora, Chhattisgarh	50	0	50	30.09.2022	11.09.2025		Solar
98.	Hira Steels Limited (Formerly :- Godawari Power & Ispat Limited) {Hira Group}	Hira Steels Limited (Formerly :- Godawari Power & Ispat Limited) {Hira Group}	Khairjhiti,Rajnan dgaon, Chhattisgarh	100	0	100	06.08.2023	31.03.2025		Solar
99.	Clean Max Surya Energy Private Limited	Clean Max Surya Energy Private Limited	Puraan, Mungeli, Chhattisgarh	77.5	0	77.5	31.12.2022	31.03.2025		Solar
100.			Ichhapur, Mahasamund, Chhattisgarh	77.5	0	77.5				Solar
101.	FP Uttar Solar Private Limited	FP Uttar Solar Private Limited	Domma, Achritpali & Chhapora, Janjgir Champa, Chhattisgarh	90	0	90	28.02.2023	31.05.2025		Solar
102.	Persisto Energy Private Limited	Persisto Energy Private Limited	Araibandh, Bilaspur Chhattisgarh	75	0	75	31.03.2023	31.03.2025		Solar
103.	FP Samruddi Private Limited	FP Samruddi Private Limited	Bhadrali & Tedhadhora ,Mungeli, Chhattisgarh	75	0	75	31.08.2023	30.06.2025		Solar
104.	ABREL Green Energy Limited	ABREL Green Energy Limited	Lachhanpur, Mungeli, Chhattisgarh	93	0	93	30.06.2023	30.04.2025		Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
105.	Amp Energy C&I Nine Pvt. Ltd.	Amp Energy C&I Nine Pvt. Ltd.	Gatapar, Bemetara, Chhattisgarh	50	0	50	31.12.2023	28.02.2025		Solar
106.	M/s Amp Energy C&I Nine Pvt. Ltd.	M/s Amp Energy C&I Nine Pvt. Ltd.	Panora, Korba, Chhattisgarh	60	0	60	31.05.2025	31.05.2025		Solar
107.	Nine Renewable Power Private Limited Bhadla Solar Project (REMCL- RTC)-300 MW Hybrid	Project Nine Renewable Power Pvt. Ltd. (Ayana)	Bhadla, Jodhpur, Rajasthan	450	0	450	26.06.2025	31.03.2025		Solar
108.	AEW India West One Private Ltd.	AEW India West One Pvt. Ltd.	Surendranagar , Gujarat	80	0	80	31.03.2024	31.03.2025		Solar
109.	HR Sabarmati 240 MW Solar PV Project (GUVNL)	HR Sabarmati Pvt. Ltd.	Banaskantha , Gujarat	240	52	188	31.03.2024	31.03.2025	18.09.2024-52 MW	Solar
110.	NLCIL 200 MW Solar project under CPSU Phase II Tranche III	NLC INDIA LIMITED	Kutch , Gujarat	200	0	200	30.09.2024	30.06.2025		Solar
111.	Sprng Green Power Pvt. Ltd. (GUVNL)	Sprng Green Power Pvt. Ltd.	Banas Kantha , Gujarat	300	0	300	28.10.2024	31.08.2025		Solar
112.	VELODA 40 MW Solar Plant	VENA ENERGY CLEAN POWER Pvt. Ltd.	Veloda, Patan , Gujarat	40	0	40	31.12.2024	31.03.2025	Matter is subjudice before Gujarat Electricity Regulatory Commission	Solar
113.	MALAREN SOLAR Pvt. Ltd.	MALAREN SOLAR Pvt. Ltd.	Jamkhambhaliya , Devbhoomi Dwarka, Gujarat	150	0	150	30.05.2026	30.05.2026		Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
114.	Sagitaur Venture India Pvt. Ltd.	Sagitaur Venture India Pvt. Ltd.	Nayakanahatti , Chitradurga , Karnataka	37	0	37	31.12.2024	31.03.2025		Solar
115.	ORB Energy Pvt. Ltd.	ORB Energy Pvt. Ltd.	Kanakatti , Hassan , Karnataka	25	19.2	5.8	31.12.2024	31.03.2025		Solar
116.	Renew Green Energy Solutions Pvt. Ltd.	Renew Green Energy Solutions Pvt. Ltd.	Beligatta, Katrahalli, Gudekote & Chandrashekara pura , Vijayanagara , karnataka	53	0	53	31.12.2024	30.06.2025		Solar
117.	CMES Jupiter Pvt. Ltd.	CMES Jupiter Pvt. Ltd.	Baggalarangava nahalli & Turuvanuru , Chitradurga , karnataka	70	26	44	31.12.2024	31.03.2025		Solar
118.	Cyclic Energy Power Pvt. Ltd.(Phase-I)	Cyclic Energy Power Pvt. Ltd.	Kotturu, Kodihalli, Rampura & Jagatagere , Bellary , Karnataka	50	47.4	2.6	31.12.2024	28.02.2025		Solar
119.	Cyclic Energy Power Pvt. Ltd., (Phase-2)	Cyclic Energy Power Pvt. Ltd.	Kotturu, Kodihalli, Rampura & Jagatagere , Bellary , Karnataka	50	0	50	31.12.2024	28.02.2025		Solar
120.	Cyclic Energy Power Pvt. Ltd., (Phase-3)	Cyclic Energy Power Pvt. Ltd.	Kotturu, Kodihalli, Rampura &	50	0	50	31.01.2025	31.01.2025		Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
			Jagatagere , Bellary , Karnataka							
121.	Muneer Pasha Solar Power Project Farm Pvt. Ltd	Muneer Pasha Solar Power Project	Halagulahaddi & Dharmapura , Chitradurga , KARNATAKA	30	0	30	31.03.2025	31.03.2025		Solar
122.	Phovoezolar Energy Pvt. Ltd.	Phovoezolar Energy Pvt. Ltd.	Halagulahaddi & Dharmapura , Chitradurga , karnataka	25	0	25	31.03.2025	31.03.2025		Solar
123.	FP Sonnen Pvt. Ltd.	FP Sonnen Pvt. Ltd.	Yeliwala , Dharawada ,Karnataka	60	0	60	31.03.2025	31.03.2025		Solar
124.	Divinity Spaces LLP	Divinity Spaces LLP	Hullikeri Inam , Dhar1awada , karnataka	35	0	35	31.03.2025	31.03.2025		Solar
125.	Green Infra Wind Energy Ltd.	Green Infra Wind Energy Ltd.	Ponnasamudra, Gangasagara and other villages , Tumkur , karnataka	100	0	100	31.12.2024	31.03.2025		Solar
126.	Green Infra Wind Energy Ltd.	Green Infra Wind Energy Ltd.	Ponnasamudra, Gangasagara and other villages , Tumkur , karnataka	100	19.8	80.2	31.03.2025	31.03.2025		Solar
127.	Green Infra Wind Energy Ltd.-REMCL	Sembcorp Green Infra Wind Energy Ltd.	Ponnasamudra, Gangasagara and other villages ,	50	36.3	13.7	31.03.2025	31.03.2025		Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
			Tumkur , karnataka							
128.	Isharays Energy One Pvt. Ltd.	Isharays Energy One Pvt. Ltd.	Betagera , Koppal , karnataka	50	6.7	43.3	31.03.2025	31.03.2025		Solar
129.	Soraba Solar Power Pvt. Ltd.	Soraba Solar Power Pvt. Ltd.	Sulekal , Koppal , karnataka	50	20	30	31.03.2025	31.03.2025		Solar
130.	Lugano Solar Pvt. Ltd.	Lugano Solar Pvt. Ltd.	Badaladuku , Bellary , karnataka	25	0	25	31.03.2025	31.03.2025		Solar
131.	Rohan Solar Power Pvt. Ltd.	Rohan Solar Power Pvt. Ltd.	Jagajeevanagi , Vijayapura , karnataka	50	0	50	31.03.2025	31.03.2025		Solar
132.	Tera Renewables India Pvt. Ltd.	Tera Renewables India Pvt. Ltd.	Sulekal , Koppal , karnataka	50	0	50	31.03.2025	31.03.2025		Solar
133.	Shahi Exports Pvt. Ltd.	Shahi Exports Pvt. Ltd.	Alimbur , Bidar , karnataka	30	0	30	31.03.2025	31.03.2025		Solar
134.	Zerach Solar Pvt. Ltd.	Zerach Solar Pvt. Ltd.	Ashanal, yadgiri , Karnataka Kurkumbala & Mundaraga	50	0	50	31.03.2025	31.03.2025		Solar
135.	Athani Solar Power Pvt. Ltd.	Athani Solar Power Pvt. Ltd.	Hosahonnathi , Haveri , karnataka	50	0	50	31.03.2025	31.03.2025		Solar
136.	Raibag Solar Power Pvt. Ltd.	Raibag Solar Power Pvt. Ltd.	Yelburga & Mudhola , Koppal, Karnataka	50	0	50	31.03.2025	31.03.2025		Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
137.	Hallur Solar Power Pvt. Ltd.	Hallur Solar Power Pvt. Ltd.	Javalgera , Raichur , karnataka	50	0	50	31.03.2025	31.03.2025		Solar
138.	Kalaburgi-100 MW-Competative Bidding Mode from KREDL	Kalaburgi-100 MW-Competative Bidding Mode from KREDL	Nadisinnur , Kalaburgi , karnataka	100	0	100	31.03.2025	31.03.2025		Solar
139.	IRPL 500 MW Solar Power Plant Pavagada	Ircon Renewable Pvt. Ltd.	Pavagada ,Tumkur , karnataka	500	100	400	30.09.2024	16.09.2025		Solar
140.	25MW Solar PV Project of Reliance Jio Infocomm Ltd. (Captive-C&I)	Reliance jio infocomm Ltd.	Bidar , karnataka	50	25	25	31.03.2024	31.03.2025		Solar
141.	Isharays Energy One Pvt. Ltd.	Isharays Energy Four Private Limited	Koppal , karnataka	100	0	100	31.12.2025	31.12.2025		Solar
142.	TPREL 300 MW Koppal Solar Project	Tata Power Renewable Energy Ltd.	Koppal , karnataka	300	0	300	31.10.2024	30.06.2025		Solar
143.	TPREL 400 MW Koppal Solar Project	Tata Power Renewable Energy Ltd.	Koppal , karnataka	400	0	400	31.10.2024	28.02.2026		Solar
144.	TPREL 170 MW Koppal Solar Project	Tata Power Renewable Energy Ltd.	Koppal , karnataka	170	0	170	31.10.2024	28.02.2026		Solar
145.	TPREL 202 .5 MW FDRE Koppal solar project	Tata Power Renewable Energy Ltd.	Koppal , karnataka	202.5	0	202.5	01.04.2025	01.04.2025		Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
146.	TPREL 260MW FDRE GS Koppal Solar Project	Tata Power Renewable Energy Ltd.	Koppal , karnataka	260	0	260	01.02.2025	01.02.2025		Solar
147.	M/s. Oyster Renewable Energy Private Limited.	M/s. Oyster Green Hybrid One private Limited. (ABEnergia Renewables Pvt. Ltd.)	Agar,Madhya Pradesh	100	0	100	31.05.2025	31.05.2025	Solar-33 MW, Wind-67 MW	Hybrid
148.	M/s. Oyster Renewable Energy Private Limited.	M/s. Oyster Green Hybrid One private Limited. (ABEnergia Renewables Pvt. Ltd.)	Agar, Madhya Pradesh	81	0	81	31.05.2025	31.05.2025	Solar- 67 MW, Wind-14 MW	Hybrid
149.	Enrich Energy Pvt. Ltd.50MW Solar Park	Enrich Energy Pvt. Ltd.	East Nimar , Madhya Pradesh	50	20	30	15.11.2024	28.02.2025		Solar
150.	60 MW AC Solar PV Project of IMC	Indore Municipal Corporation	West Nimar , Madhya Pradesh	60	0	60	31.03.2024	31.05.2025		Solar
151.	Integrate Offshore Pvt. Ltd.	Integrate Offshore Pvt. Ltd.	Datia , Madhya Pradesh	37.5	0	37.5	14.03.2024	30.06.2025		Solar
152.	Kumudini Power Ltd.	Kumudini Power Ltd.	Datia , Madhya Pradesh	25	0	25	14.03.2025	14.03.2025		Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
153.	M/s. Oyster Renewable Energy Private Limited.	M/s. Oyster Green Hybrid One private Limited. (ABEnergia Renewables Pvt. Ltd.)	Dayapar, Kutch, Gujarat	99	0	99	31.05.2025	31.05.2025		Wind
154.	100 MW Solar Park at Site Dahiwadi (MAHAGENCO)	Enrich Energy Pvt. Ltd.	Osmanabad , Maharashtra	100	0	100	31.05.2024	31.03.2025		Solar
155.	Solar Project utility	Juniper Green Energy Private Limited	Sheo, Barmer, Rajasthan	50	0	50	31.12.2027	31.12.2027		Solar
156.	Huoban Pvt Ltd Dhule Solar Park	HUOBAN PVT LTD (Fourth Partner)	Dhule , Maharashtra	100	0	100	31.05.2024	30.11.2025		Solar
157.	60 MW Wind Power project (Captive)	First Energy Five 5 Pvt. Ltd.	Mondipatty, Tamil Nadu	60	0	60	25.06.2024	31.01.2025		Wind
158.	Large projects Solar project (MSEDCL phase VII)	Tata Power Renewable Energy Limited	Ahmadnagar , Maharashtra	150	0	150	31.03.2024	04.01.2025		Solar
159.	TPREL 270 MW Valsang Solar Project	Tata Power Renewable Energy Limited	Solapur , Maharashtra	270	0	270	01.10.2024	31.03.2025		Solar
160.	179 MW PPA with MSPGCL (CMAG Scheme) (MAHAGENCO)	Convergence Energy Services Ltd. (CESL)	Various Districts of Maharashtra	179	2.86	176.14	31.03.2023	31.05.2025		Solar
161.	TPS lands Project (MAHAGENCO)	Svaroyu Energy Ltd.(earlier name was Refex Energy Ltd)	Maharashtra	52	0	52	31.05.2022	31.03.2025		Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
162.	260 MW Solar Portion of Solar Wind Hybrid Project for Ultratech open Access Captive	ABREL (Rj) Projects Limited	Barmer, Rajasthan	260	0	260	31.05.2025	28.02.2026		Solar
163.	Cleanmax Gamma Pvt. Ltd. Bikaner	Cleanmax Gamma Pvt. Ltd.	Bikaner, Rajasthan	400	0	400	31.12.2025	31.12.2025		Solar
164.	C & I Solar Power project	Frugal Energy Pvt. Ltd.	Jodhpur, Rajasthan	300	0	300	30.06.2025	30.06.2025	50 MW-31.03.2025 , 250 MW-30.06.2025	Solar
165.	C & I Solar Power project	Helia Energy Park Pvt. Ltd.	Barmer, Rajasthan	300	0	300	28.02.2026	28.02.2026	100 MW-28.02.2026 , 200 MW-28.02.2026	Solar
166.	Barmer Solar Project (SJVN)	Juniper Green Stellar Pvt. Ltd.	Sheo,Barmer, Rajasthan	365	0	365	30.06.2026	30.06.2026	Solar-165 MW, Wind-200 MW, BESS-135 MWh	Hybrid
167.	Bhadla Solar Project	Juniper Green Beta Pvt. Ltd.	Jodhpur, Rajasthan	300	0	300	31.12.2025	28.02.2026		Solar
168.	Utility Project	Juniper Green Kite Pvt LTd	Rajkot, Gujarat	90	0	90	30.06.2026	30.06.2026		Wind
169.	Solar UtilityProject	Juniper Green Cosmic Pvt. Ltd.	Barju,Bikaner, Rajasthan	150	0	150	28.02.2026	28.02.2026		Solar
170.	300 MW Barsingsar Solar Power project (IREDA)	NLC India Limited	Bikaner, Rajasthan	300	0	300	27.09.2024	31.06.2025		Solar
171.	ReNew Dinkar Urja Private Limited 200 MW Solar Project	39 MW Wind Power Project	Bikaner, Rajasthan	200	0	200	31.05.2024	30.06.2025		Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
172.	300 MW Solar Power Project in Barmer	Renew Solar (Shakti Three) Pvt. Ltd.	Barmer, Rajasthan	300	0	300	01.07.2023	31.03.2025		Solar
173.	210 MW Solar Power Project in Distt Jaisalmer State Rajasthan	RENEW SURYA JYOTI PRIVATE LIMITED	Jaisalmer , Rajasthan	210	0	210	31.12.2024	30.06.2025		Solar
174.	50 MW Hybrid Project	First Energy private Limited	Gujarat	50	0	50	31.03.2025	31.03.2025		Hybrid
175.	210 MW Solar Power project	Renew Surya Vihaan Pvt. Ltd.	Jaisalmer, Rajasthan	210	0	210	31.12.2024	30.06.2025		Solar
176.	180 MW Solar Project by SRIPL4 at Bikaner (C&I)	Serentica Renewables India Pvt. Ltd. 4	Jaisalmer, Rajasthan	180	168	12	01.07.2024	31.01.2025		Solar
177.	220 MW Solar Project by SRIPL5 at Bikaner (C&I)	Serentica Renewables India Pvt. Ltd. 5	Jaisalmer, Rajasthan	220	110	110	28.02.2025	31.03.2025		Solar
178.	900 MW Solar Plant at Fatehgarh (C&I)	Serentica Renewables India Pvt. Ltd. 5	Fategarh, Jaisalmer, Rajasthan	300	0	300	31.03.2025	31.03.2025		Solar
179.	Utility based Solar Project	Serentica Renewables India Pvt. Ltd. 8	Fategarh, Jaisalmer, Rajasthan	300	0	300	31.03.2025	31.03.2025		Solar
180.	Utility based Solar Project	Serentica Renewables India Pvt. Ltd.9	Fategarh, Jaisalmer, Rajasthan	300	0	300	31.03.2025	31.03.2025		Solar
181.	REMCL , 1000 MW, RE RTC for Northern Railways	Sprng Akshaya Urja Pvt. Ltd. A	Jaisalmer, Rajasthan	100	0	100	30.06.2025	30.06.2025		Solar
182.	REMCL , 1000 MW, RE RTC for Northern Railways	Sprng Akshaya Urja Pvt. Ltd. C	Barmer, Rajasthan	100	0	100	30.06.2025	30.06.2025		Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
183.	Sunsure Solarpark RJ One Pvt. Ltd. Project 1	Sunsure Energy Pvt. Ltd.	Bikaner, Rajasthan	50	0	50	15.06.2025	15.06.2025		Solar
184.	50 MW TRANSITION SUSTAINABLE ENERGY SERVICES Pvt. Ltd.	TRANSITION SUSTAINABLE ENERGY SERVICES Pvt. Ltd.	Bikaner , Rajasthan	50	0	50	01.04.2024	31.03.2025		Solar
185.	TP Saurya Limited 300MW Bikaner3	TP SAURYA LIMITED	Ajmer , Rajasthan	300	0	300	31.10.2024	31.03.2026		Solar
186.	C & I Solar Power project	Radiant Star Solar Park Pvt.Ltd.	Barmer , Rajasthan	300	0	300	28.02.2026	28.02.2026	200 MW- 28.02.2026 100 MW- 31.03.2026	Solar
187.	Cannice renewables energy Pvt. Ltd. (Open Access / Group Captive/ Power ExchangeProject.)	Cannice Renewables Energy Pvt. Ltd.	Barmer, Rajasthan	320	0	320	28.02.2026	28.02.2026	Solar-320 MW, Wind-20 MW	Hybrid
188.	Sourya Manthan Renewable Energy Pvt. Ltd. (Open Access / Group Captive / Power Exchange Project.)	Sourya Manthan Renewable Energy Private Limited	Bikaner , Rajasthan	100	0	100	22.08.2026	22.02.2026		Solar
189.	Khidrat Renewable Energy Pvt.Ltd. (Open Access / Group Captive / Power Exchange Project.)	Khidrat Renewable Energy Private Limited	Bikaner , Rajasthan	300	0	300	31.12.2025	31.01.2025		Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
190.	BN Project - MSEDCL	BN Peak Power-1 Pvt. Ltd.	Osmanabad, Maharashtra	89	0	89	31.10.2026	31.10.2026	Wind -29.4 MW , Solar-85 MW , PPA yet to be signed	Solar
191.	Project Twelve Renewable 140 MW Wind Project (GUVNL)	Ayana (Project Twelve Renewable Power Pvt. Ltd.)	Amreli, Gujarat	140	0	140	15.12.2024	28.02.2025		Wind
192.	Saimaa Solar Pvt. Ltd.	Saimaa Solar Pvt. Ltd.	Bikaner, Rajasthan	150	0	150	28.02.2026	28.02.2026		Solar
193.	Clean Renewable Energy (Barmer) Pvt. Ltd.-SECI	Clean Renewable Energy (Barmer) Pvt. Ltd.(SPV of Hero Solar Energy Pvt. Ltd.)	Kurnool , Andhra Pradesh	120	0	120	27.02.2026	30.06.2026	Solar- 150 MW, Wind- 158.4 MW, BESS-120 MWh	Hybrid
194.	1800 MW ISTS-connected Wind Power Projects (Tranche-VIII)	Apraava Energy Pvt. Ltd.	Sidhpur, Devbhumi Dwarka, Gujarat	250.8	245.7	5.1	13.11.2022	15.01.2025		Wind
195.	1800 MW ISTS-connected Wind Power Projects (Tranche-VIII)	Tunga Renewable Energy Pvt. Ltd. (Earlier, Avikiran Energy India Pvt. Ltd.)	Koppal, Karnataka	190	0	190	16.07.2024	31.07.2025	Under Litigation.	Wind
196.	2500 MW ISTS-connected Wind Power Projects (Tranche-IX)	JSW Future Energy Ltd (formerly JSW Solar Ltd)	Tuticorin, Tenkasi & Tirunelveli, Tamil Nadu	540	459	81	31.03.2023	31.01.2025		Wind

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
197.	2500 MW ISTS-connected Wind Power Projects (Tranche-IX)	JSW Future Energy Ltd (formerly JSW Solar Ltd)	Tiruppur, Tamil Nadu	270	0	270	15.07.2023	31.03.2025	31.01.2025-162 MW 31.03.2025-108 MW	Wind
198.	1200 MW ISTS-connected Wind Power Projects (Tranche-X)	Viento Renewables Pvt. Ltd. (Evergreen Power Mauritius Pvt. Ltd.)	Osmanabad, Maharashtra	150	0	150	10.03.2023	31.03.2025		Wind
199.	1200 MW ISTS-connected Wind Power Projects (Tranche-XI)	ReNew Naveen Urja Private Limited	Gadag, Karnataka	300	0	300	30.12.2023	26.07.2025	Under Litigation.	Wind
200.	1200 MW ISTS-connected Wind Power Projects (Tranche-XI)	Sembcorp Green Infra Wind Energy Limited	Koppal, Karnataka	180	0	180	30.12.2023	26.07.2025		Wind
201.	1200 MW ISTS-connected Wind Power Projects (Tranche-XI)	Anupavan Renewables Pvt. Ltd. (Evergreen Renewables)	Osmanabad, Maharashtra	150	0	150	30.12.2023	26.07.2025	31.03.2025-50 MW, 30.04.2025 - 50 MW , 31.05.2025-50 MW	Wind
202.	1200 MW ISTS-connected Wind Power Projects (Tranche-XI)	Adani Renewable Energy Four Ltd.(Adani Renewable Energy Holdings Fifteen Limited)	Gadag, Karnataka	450	0	450	30.12.2023	26.07.2025	Under Litigation.	Wind
203.	1200 MW ISTS-connected Wind Power Projects (Tranche-XI)	Two Wind Energy Pvt. Ltd. (Azure Power India Pvt. Ltd.)	Koppal, Karnataka	120	0	120	30.12.2023	26.07.2025		Wind

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
204.	1200 MW ISTS-connected Wind Power Projects (Tranche-XII)	JSW Renew Energy Three Ltd. (JSW Neo Energy Ltd.)	Osmanabad, Maharashtra	300	0	300	29.03.2025	23.01.2026		Wind
205.	1200 MW ISTS-connected Wind Power Projects (Tranche-XII)	NTPC Renewable Energy Ltd.	Dayapar,Kutch, Gujarat	200	0	200	29.03.2025	23.01.2026		Wind
206.	1200 MW ISTS-connected Wind Power Projects (Tranche-XII)	Torrent Saurya Urja 2 Pvt. Ltd. (Torrent Power Ltd.)	Karnataka	300	0	300	29.03.2025	23.01.2026		Wind
207.	1200 MW ISTS-connected Wind Power Projects (Tranche-XIII)	SJVN Green Energy Ltd. (SJVN Ltd)	Tamil Nadu	100	0	100	26.06.2025	02.12.2025		Wind
208.	1200 MW ISTS-connected Wind Power Projects (Tranche-XIII)	Scatec India Renewables One Private Limited (Scatec India II B.V.)	Karnataka	300	0	300	26.06.2025	02.12.2025		Wind
209.	1200 MW ISTS-connected Wind Power Projects (Tranche-XIII)	Teq Green Power XI Pvt. Ltd. (O2 Renewable Energy III Pvt. Ltd.)	Ahmadnagar, Maharashtra	200	0	200	26.06.2025	02.12.2025		Wind
210.	690 MW ISTS-connected Wind Power Projects (Tranche-XIV)	Apraava Energy Pvt Ltd.	Karnataka	300	0	300	16.11.2025	30.09.2026		Wind

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
211.	690 MW ISTS-connected Wind Power Projects (Tranche-XIV)	SJVN Green Energy Ltd.	Tamil Nadu	200	0	200	16.11.2025	27.12.2025		Wind
212.	690 MW ISTS-connected Wind Power Projects (Tranche-XIV)	Green Prairie Energy Pvt. Ltd.	Maharashtra	190	0	190	16.11.2025	27.12.2025		Wind
213.	INOX Wind Energy Ltd. Sukhpur III	INOX Wind Energy Ltd.	Amreli , Gujarat	55	0	55	31.03.2024	31.03.2025		Wind
214.	Seven Renewable Power Pvt. Ltd.	Ayana (SEVEN RENEWABLE POWER Pvt. Ltd.)	Vanki ,Kutch , Gujarat	50	0	50	30.06.2025	30.06.2025		Wind
215.	70MW Kalavad wind farm project	SUZLON POWER INFRASTRUCTURE Ltd.	Jamnagar, Gujarat	70	25	45	31.03.2024	28.02.2025		Wind
216.	314 MW Wind Portion at Bhuj of Solar Wind Hybrid Project for Ultratech open Access Captive	ABREL (RJ) PROJECTS LIMITED	Kutch, Gujarat	314	0	314	31.05.2025	31.12.2025		Wind
217.	----	Doddanavar Global Energy Pvt. Ltd.	Chikkodi , Belagavi, Karnataka	32	0	32	2023-24	31.03.2025		Wind
218.	----	Cyclic Energy Power Pvt. Ltd.	Kudilgi , Ballari, Karnataka	91.2	0	91.2	2023-24	31.03.2025		Wind
219.	----	sembcorp Green Infra Private Ltd.	Kudlgi , Ballari, Karnataka	50.4	0	50.4	31.03.2023	31.03.2025		Wind

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
220.	----	Integrum Energy Infrastrcture Pvt. Ltd.	Kudlgi , Ballari, Karnataka	25	0	25	30.09.2024	31.03.2025		Wind
221.	SPV of Hero Solar Energy Pvt. Ltd.)- NHPC	Clean Renewable Energy AP One Private Limited (SPV of Hero Solar Energy Pvt. Ltd.)	Bidar, Karnataka	100	0	100	23.12.2026	23.12.2026	Solar- 122 MW, Wind- 141.9 MW, BESS-25 MWh	Hybrid
222.	----	Ecoren Heron Winds Pvt. Ltd.	Chitradurga, Karnataka	15	0	15	31.12.2024	31.01.2025		Wind
223.	----	Mahidad Wind Energy Pvt. Ltd.	Jagalur, Davanagere, Karnataka	41.6	0	41.6	31.12.2024	31.03.2025		Wind
224.	----	CMES Jupiter Pvt. Ltd.	Jagalur, Davanagere, Karnataka	27	0	27	30.11.2024	31.03.2025		Wind
225.	----	Vish Wind Infrastrukture LLP	Gadag, Karnataka	50	0	50	31.12.2024	31.03.2025		Wind
226.	----	Farmers Wind Power Resources Pvt. Ltd.	Gaadg, Karnataka	36	0	36	31.12.2024	31.03.2025		Wind
227.	----	Sitac Management & Development Pvt. Ltd.	Koppal, Karnataka	40	0	40	31.10.2024	31.03.2025		Wind
228.	Land BG Based Utility Projects	Sembcorp Green Infra Private Limited	Hanamsagar, Koppal, Karnataka	70	0	70	31.12.2024	31.05.2025		Wind
229.	----	Farmers Wind Power Resources Pvt. Ltd.	Gadag, Karnataka	36	0	36	2024-25	31.03.2025		Wind

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
230.	----	Green Infra Wind Energy Pvt. Ltd.	Pvagada, Tumkur, Karnataka	50.4	0	50.4	2024-25	31.03.2025		Wind
231.	----	Atria Wind Power (K1) Pvt. Ltd.	Kudlgi , Ballari, Karnataka	37.5	0	37.5	2025-26	31.03.2026		Wind
232.	----	ReNew Green Energy Solutions Pvt. Ltd.	Kudilgi , Ballari, Karnataka	90	0	90	2025-26	31.03.2026		Wind
233.	----	Integrum Energy Infrastrcture Pvt. Ltd.	Kudlgi , Ballari, Karnataka	25	0	25	2025-26	31.03.2026		Wind
234.	----	CMES Jupiter Pvt. Ltd.	Jagalur , Davangere, Karnataka	27	0	27	2025-26	31.03.2026		Wind
235.	----	Vish Wind Infrastrukture LLP	Ron , Gadag, Karnataka	50	0	50	2025-26	31.03.2026		Wind
236.	----	Sitac Management & Development Pvt. Ltd.	Koppal, Karnataka	40	0	40	2025-26	31.03.2026		Wind
237.	184 MW Wind Portion at Gadag of Solar Wind Hybrid Project for Ultratech open Access Captive	ABREL (RJ) Projects Limited	Dharwad, Karnataka	184	0	184	31.05.2025	31.12.2025		Wind
238.	184 MW Wind Portion at Koppal of Solar Wind Hybrid Project for Ultratech open Access Captive	ABREL (RJ) Projects Limited	Koppal , Karnataka	184	0	184	31.05.2025	31.12.2025	---	Wind

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
239.	102 MW Wind Portion at Gadag of Solar Wind Hybrid Project for Hindalco open Access Captive	Aditya Birla Renewables Subsidiary Limited	Dharwad, Karnataka	102	0	102	31.05.2025	31.12.2025		Wind
240.	102 MW Wind Portion at Koppal of Solar Wind Hybrid Project for Hindalco Open Access Captive	Aditya Birla Renewables Subsidiary Limited	Koppal, Karnataka	102	0	102	31.05.2025	31.12.2025		Wind
241.	Wind Project 1 400 MW Tawerger (Group Captive, Open Access)	JSP Green Wind 1 Pvt. Ltd.	Tawargeri, Koppal, Karnataka	400	0	400	31.12.2025	31.12.2025		Wind
242.	Kleio Solar Power Pvt. Ltd.(VEH Green Energy)	Kleio Solar Power Pvt. Ltd. (VEH Green Energy)	Koppal, Karnataka	153.6	0	153.6	31.08.2025	31.01.2025	31.12.2025- 100 MW ,17.01.2025- 53.6 MW (Solar- 105 MW, Wind- 104.6 MW)	Hybrid
243.	Ayana Renewable Hybrid Power Four plant (C & I) RTC Project	Ayana Renewable Power Four Pvt. Ltd.	Kutch , Gujarat	188	0	188	31.03.2025	30.06.2025		Solar
244.	Enerparc Solar Power Pvt. Ltd.	Enerparc Solar Power Pvt. Ltd.	Chitradurga, Karnataka	60	0	60	31.12.2025	31.12.2025		Solar
245.	TPREL 288 MW Mudhol Wind Project	Tata Power Renewable Energy Ltd.	Bagalkot, Karnataka	288	0	288	01.10.2024			Wind

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
246.	Zenataris Renewable Energy Pvt. Ltd.	Ecoren Energy India Pvt. Ltd.	Bellary, Karnataka	300	0	300	30.06.2024			Wind
247.	TPREL 112MW Koppal Wind Project	Tata Power Renewable Energy Ltd.	Koppal, Karnataka	112	0	112	01.10.2024			Wind
248.	TP Saurya Limited 200 MW Gadag Wind Project	TP Saurya Ltd.	Gadag, Karnataka	200	0	200	31.10.2024	28.02.2026		Wind
249.	TPREL 340 MW Gadag Wind Project	Tata Power Renewable Energy Ltd.	Gadag, Karnataka	340	0	340	31.10.2024			Wind
250.	Gudadur C & I Project	Vena Energy Aura Pvt. Ltd.	Koppal, Karnataka	24	0	24	31.10.2025	31.10.2025		Wind
251.	Resco Global Wind Services Pvt. Ltd. MP	RESCO Global Wind Services Pvt. Ltd. (Inoxgfl Group Co.)	Agar, Madhya Pradesh	411	0	411	31.03.2025	31.03.2025		Wind
252.	ReNew Urja Shachar Pvt. Ltd.	ReNew Power Pvt. Ltd.	Ujjain, Madhya Pradesh	300	0	300	30.06.2025	30.06.2025		Wind
253.	REMCL , 1000 MW, RE RTC for Northern Railways	Sprng Akshaya Urja Pvt. Ltd.	Dhar, Madhya Pradesh	165	0	165	30.06.2025	30.06.2025		Wind
254.	VEH Jayin Renewables Pvt. Ltd.	VEH Jayin Renewables Pvt. Ltd.	Rajgargh, Madhya Pradesh	151.8	0	151.8	15.09.2025	31.12.2025		Wind
255.	Guvnl Tranche -IV	ABREL SPV 2 Limited	Veloda, Gujarat	500	0	500	31.05.2025	31.05.2025		Wind
256.	300 MW Wind Power Project	Renew Tej Shakti Pvt. Ltd.	Bid, Maharashtra	300	0	300	30.04.2025	30.06.2025		Wind

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
257.	Serentica Renewables India 4 Pvt. Ltd. Kallam 350 MW	Serentica Renewables India 4 Pvt. Ltd.	Kallam, Osmanabad, Maharashtra	102	0	102	31.12.2024	31.03.2025		Wind
258.		Serentica Renewables India 4 Pvt. Ltd.	Kallam, Osmanabad, Maharashtra	102	0	102	31.03.2025	30.04.2025		Wind
259.		Serentica Renewables India 4 Private Limited	Kallam, Osmanabad, Maharashtra	146	0	146	31.03.2025	31.05.2025		Wind
260.	500 MW Hybrid Plant at Solapur	Serentica Renewables India Pvt. Ltd. 5	Solapur, Maharashtra	500	0	500	31.03.2025	31.05.2025 - 150 MW , 30.06.2025 -100 MW ,31.07.2025 -100 MW , 31.08.2025 -50 MW	Solar- 100 MW, Wind- 400 MW	Hybrid
261.	Serentica Renewables India Pvt. Ltd. 200MW Kallam	SERENTICA RENEWABLES INDIA Pvt. Ltd. 5	Kallam, Osmanabad, Maharashtra	200	0	200	31.03.2025	31.08.2025		Wind
262.	Serentica Renewables India Pvt. Ltd. 200MW_Kallam	SERENTICA RENEWABLES INDIA Pvt. Ltd. 5	Kallam, Osmanabad, Maharashtra	100	0	100	31.03.2025	31.08.2025		Wind
263.	TPREL 101 MW Kallam Wind Project	Tata Power Renewable Energy Ltd.	Osmanabad, Maharashtra	101	0	101	01.10.2024			Wind
264.	TPREL 101 MW FDRE Kallam Wind Project	TATA POWER RENEWABLE ENERGY Ltd.	Osmanabad, Maharashtra	101	0	101	01.10.2024			Wind

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
265.	Open Access Project	Proteus Energy Pvt. Ltd. (VEH Green)	Bikaner , Rajasthan	217	0	217	31.10.2026	31.10.2026		Solar
266.	REMCL , 1000 MW, RE RTC for Northern Railways	Sprng Akshaya Urja Pvt. Ltd	Dindigul, Tamil Nadu	52.8	0	52.8	30.06.2025	30.06.2025		Wind
267.	TPREL 198MW Karur Wind Project	Tata Power Renewable Energy Limited	Karur, Tamil Nadu	198	0	198	01.10.2024			Wind
268.	Ayana Renewable Hybrid Power Four plant (C & I) RTC Project	AYANA RENEWABLE POWER FOUR Pvt. Ltd.	Aspiri, Andhra Pradesh	53	0	53	31.03.2025	30.06.2025		Wind
269.	1200 MW ISTS-connected Hybrid Power Projects (Tranche-III)	Amp Energy Green Eight Pvt. Ltd. (AMP Energy Green Pvt. Ltd.)	Balai,Barmer , Rajasthan	130	0	130	19.05.2025		Solar-112.5MW , Wind-44.1 MW	Hybrid
270.	1200 MW ISTS-connected Hybrid Power Projects (Tranche-III)	Adani Hybrid Energy Jaisalmer Five Ltd.	Gujarat	600	0	600	31.12.2025	31.12.2025	Solar-570 MW , Wind-200 MW	Hybrid
271.	1200 MW ISTS-connected Hybrid Power Projects (Tranche-III)	ABC Renewable Energy Pvt. Ltd. (ABC RJ Land 01 Pvt. Ltd.)	Jaisalmer, Rajasthan	380	0	380	30.06.2024	30.06.2025	Solar-380 MW ,Wind-126 MW	Hybrid

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
272.	400 MW ISTS-connected Round-the-clock (RTC) RE Power (RTC-1)	Renew Surya Roshni Pvt. Ltd.	Jaisalmer,Rajasthan, Osmanabad, Maharashtra, Koppal & Gadag, Karnataka	400	0	400	30.06.2025	30.06.2025	Solar-400 MW Wind-300 MW + 300 MW + 300 MW Storage-8 MWh (400 MW Solarand 290.92 MW Wind Component Commissioned)	Hybrid
273.	1200 MW ISTS Connected RE Projects with assured Peak Power Supply in India (ISTS-VII)	Greenko AP01 IREP Pvt. Ltd.	Kurnool, Andhra Pradesh	900	0	900	30.06.2025	30.06.2025	Solar - 1500 MW , Storage-350 MWh	Hybrid
274.	1200 MW ISTS Connected RE Projects with assured Peak Power Supply in India (ISTS-VII)	Renew Surya Ojas Pvt. Ltd.	Koppal, Karnataka	300	289.68	10.32	11.12.2024	28.02.2025	Solar-81 MW, Wind-322.25 MW, Storage-150 MWh (81 MW Solar and 308.38 MW Wind component commissioned .)	Hybrid
275.	1200 MW ISTS-connected Hybrid Power Projects (Tranche-IV)	NTPC Renewable Energy Limited(450 MW)	Dayapar, Kutch, Gujarat	450	0	450	07.06.2024	31.03.2025	Solar -300 MW Wind -150 MW, 50 MW Wind Component	Hybrid

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
									Commissioned	
276.	Ayana Renewable Hybrid Power Four plant (C & I) RTC Project	Ayana Renewable Power Four Pvt. Ltd.	Kutch, Gujarat	93	0	93	31.03.2025	30.06.2025		Wind
277.	1200 MW ISTS-connected Hybrid Power Projects (Tranche-IV)	NLC India Limited	Tamil Nadu, Rajasthan	150	0	150	31.03.2024	31.05.2025	Solar-150 MW Wind- 50 MW	Hybrid
278.	1200 MW ISTS-connected Hybrid Power Projects (Tranche-IV)	AZURE POWER(Kotuma Wind Parks Pvt Ltd)	Jaisalmer, Rajasthan, Gadag, Karnataka	150	0	150	31.03.2023	30.06.2025	Solar - 150 MW Wind - 50 MW	Hybrid
279.	1200 MW ISTS-connected Hybrid Power Projects (Tranche-V)	Amp Energy Green Ten Pvt. Ltd. (AMP Energy Green Ten Pvt. Ltd.)	Sawai Singh Ki Basti ,Barmer, Rajasthan	120	0	120	11.01.2023	18.11.2025	Solar - 110 MW Wind- 39.9 MW	Hybrid
280.	1200 MW ISTS-connected Hybrid Power Projects (Tranche-V)	NTPC Renewable Energy Limited (450 MW)	Dayapar, Kutch ,Gujarat	450	0	450	11.01.2023	16.05.2025	Solar-300 MW, Wind-150 MW	Hybrid
281.	1200 MW ISTS-connected Hybrid Power Projects (Tranche-V)	TP Saurya Limited	Karnataka	600	0	600	11.01.2023	16.05.2025	Solar-400MW Wind - 200 MW (100 MW Solar Component Commissioned)	Hybrid

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
282.	1200 MW ISTS-connected Hybrid Power Projects (Tranche-IV)	Project Ten Renewables Power Pvt. Ltd. (Ayana)	Pavagada , Tumkur and Gajendragad , Gadag respectively Karnataka	450	0	450	28.12.2023	01.03.2025	Solar-350 MW, Wind-150 MW	Hybrid
283.	LJ RE Project Phase 1	RELIANCE INDUSTRIES Ltd.	Jamnagar, Gujarat	254.5	0	254.5	31.12.2026	31.12.2026	Solar-193.6 MW Wind-60.9 MW	Hybrid
284.	90 MW Wind-Solar Hybrid Captive Project.	CGE Renewables Pvt. Ltd.	Kutch, Gujarat	90	0	90	31.12.2025	30.04.2026	Wind-30 MW Solar-60 MW	Hybrid
285.	170 MW Wind Solar Hybrid Project	CMES Jupiter Pvt. Ltd.	Belagavi, Karnataka	170	0	170	2025-26	31.03.2026	Wind: 100 MW Solar: 70 MW	Hybrid
286.	FPEL UJWAL Pvt. Ltd.	FOURTH PARTNER ENERGY Pvt. Ltd.	Belgaum, Karnataka	68.9	29.7	39.2	01.12.2024	28.02.2025	Wind: 48.6 MW Solar: 20.3 MW (12.01.2024-29.7 MW)	Hybrid
287.	175 MW Wind Solar Hybrid Project	Hero Rooftop Energy Pvt. Ltd.	Gadag, Karnataka	175	0	175	2025-26	31.03.2026	Wind: 75.6 MW Solar: 99.4 MW	Hybrid
288.	25 MW Wind Solar Hybrid Project	TEPSOL Photovoltaic Power Ventures Ltd.	Ballutagi & Gogeri, Koppal & Gadag, , Karnataka	25	0	25	2025-26	31.03.2026	Wind: 13.2 MW Solar: 11.8 MW	Hybrid
289.	25 MW Wind Solar Hybrid Project	Mysore Renewables India Pvt. Ltd.	Dharwad, Karnataka	25	0	25	2025-26	31.03.2026	Wind 16.6 MW Solar 8.4 MW	Hybrid
290.	50 MW Wind Solar Hybrid Project	Ravindra Energy KNSP1 Pvt. Ltd.	Honwad, Vijayapura, Karnataka	50	0	50	2025-26	31.03.2026	Wind: 34 MW Solar: 16 MW	Hybrid

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
291.	399.8 MW Hybrid Project at Koppal Karnataka	Serentica Renewables India Pvt. Ltd. 1	Koppal , Karnataka	399.8	159	240.8	31.05.2025	31.05.2025	25 MW – Jan’25 45 MW - Feb’25 37 MW - Apr’25 34 MW – May 25 Wind: 204 MW Solar: 195.8 MW	Hybrid
292.	470 MW Hybrid Project at Gadag, Karnataka	Serentica Renewables India Pvt. Ltd. 3	Gadag, Karnataka	200	0	200	30.04.2025	30.04.2025	75 MW – Jan’25 95 MW - Mar’25 115 MW - Apr’25 Wind: 270 MW Solar: 200 MW	Hybrid
293.	SolarXL Beta Energy Pvt. Ltd.Solar Wind Hybrid Project	Solarxl Beta Energy Pvt. Ltd.	Koppal, Karnataka	207	0	207	31.12.2024	---	Solar-137 MW Wind-70 MW	Hybrid
294.	----	Clean Max Pvt. Ltd.	Jagalur , Davanagere, Karnataka	61.3	0	61.3	2023-24	31.03.2025	Solar- 25 MW Wind- 36.3 MW	Hybrid
295.	----	CMES Jupiter Pvt. Ltd.	Chikkodi , Belgavi, Karnataka	170	0	170	2025-26	31.03.2026	Solar- 70 MW Wind- 100 MW	Hybrid
296.	83.4 MW Hybrid Project Utcl MP	ABREL (MP) Renewables Limited	Dhar, Madhya Pradesh	83.4	0	83.4	30.08.2023	31.03.2025	Wind: 50.4 MW Solar: 33 MW	Hybrid

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
297.	137.02 MW Hybrid Project Grasim MP	ABREL Solar Power Ltd.	Dhar, Madhya Pradesh	137.02	0	137.02	29.09.2023	31.03.2025	Wind: 97.02 MW Solar: 40 MW	Hybrid
298.	VEH Wind Energy Pvt. Ltd (C & I Project.)	VEH Wind Energy Pvt. Ltd.	Rajgargh, Madhya Pradesh	75	0	75	15.12.2025	31.03.2026	Wind: 66 MW Solar: 9 MW	Hybrid
299.	200 MW Wind Solar Hybrid Project Captive	Continuum MP Windfarm Development Pvt. Ltd.	Ratlam, Mandsaur, Madhya Pradesh	200	156.15	43.85	31.06.2024	31.03.2025	Wind: 99.9 MW Solar: 131.15 MW	Hybrid
300.	Renew Green Energy Solutions Pvt. Ltd.	Renew Power Pvt. Ltd	Solapur, Maharashtra	600	0	600	31.03.2024	30.06.2025	Solar-403 MW , Wind- 600 MW	Hybrid
301.	C& I (Hybrid- Solar- 50 MW, Wind- 100 MW)	Teq Green Power XI Pvt. Ltd. (O2 Renewable Energy III Pvt. Ltd.)	Ahmadnagar, Maharashtra	155	0	155	31.12.2024	31.03.2025	Solar- 50 MW , Wind- 100 MW	Hybrid
302.	Teq Green Power XI Private Limited Hybrid Power Project (Third Party- C & I Project.)	TEQ Green Power XI Pvt. Ltd.	Ahmadnagar, Maharashtra	155	0	155	31.12.2024	31.03.2025	Solar-56MW, Wind-99MW	Hybrid
303.	TSPPL Beed Maharashtra Project	Torrent Power Ltd.	Ahmadnagar, Maharashtra	300	0	300	31.12.2024	31.10.2025	Solar- 160 MW , Wind- 408 MW	Hybrid
304.	390 MW Solar Wind PSP Storage Hybrid Captive Project for Hindalco Industries Ltd.	Aditya Birla Renewables Subsidiary Ltd.	Barmer, Rajasthan	390	0	390	31.05.2025	28.02.2026	Wind-210 MW , Solar-180 MW	Hybrid

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
305.	AMP Energy Green Pvt. Ltd. Grid Connected Captive project.	AMP Energy Green Three Pvt. Ltd.	Sawai Singh Ki Basti,Barmer, Rajasthan	50	0	50	31.12.2024	31.03.2025	Wind-16.5 MW , Solar- 50 MW	Hybrid
306.	300 MW RE Hybrid Grid Connected Captive Project.	RABHCO Projects	Barmer, Rajasthan	300	0	300	30.04.2025	31.12.2025		Hybrid
307.	FDRE Project (SJVN)	Acme Surya Power Pvt. Ltd.	Jaisalmer, Rajasthan & kutch & Bhuj, Gujarat	250	0	250	02.05.2026	02.05.2026	Solar-510 MW , Wind- 90 MW, BESS- 700 MW	Hybrid (FDRE)
308.	FDRE Project (SJVN)	Acme Sun Power Pvt. Ltd.	Jaisalmer, Rajasthan & kutch & Bhuj, Gujarat , Jamnagarb& Dwarka Gujarat	320	0	320	21.05.2026	21.05.2026	Solar-450 MW , Wind- 115 MW, BESS- 896 MW	Hybrid (FDRE)
309.	BLE Agar Malwa MP RE Project	Blue Leaf Energy Renewables Pvt. Ltd.	Agar, Madhya Pradesh	235	0	235	30.06.2025	30.06.2025	Solar 119.5 MW & Wind 115.5 MW	Hybrid
310.	Utility Project Solar (NTPC)	ACME Renewtech Pvt. Ltd.	Bikaner, Rajasthan & Bhuj, Gujarat	300	0	300	30.06.2026	30.06.2026	Solar-300 MW, Wind-100 MW	Hybrid
311.	Abu Renewables India Pvt. Ltd. 340 MW Solar Project	Abu Renewables India Pvt. Ltd.	Bikaner, Rajasthan	340	0	340	31.12.2025	31.03.2026		Solar
312.	Ground mounted Solar Power Project at Barmer ISTS	AUXO SUNLIGHT Pvt. Ltd.	Barmer , Rajasthan	300	0	300	30.09.2026	30.09.2026		Solar
313.	AM Green Energy Pvt. Ltd.Rajasthan Captive Project.	AM GREEN ENERGY Pvt. Ltd.	Bikaner , Rajasthan	300	0	300	31.05.2025	31.05.2025		Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
314.	Engie Energy India PVT. Ltd. (Formerly Solardirect Energy India Pvt. Ltd.)	Khaba Renewable Energy Pvt. Ltd.	Barmer, Rajasthan	250	0	250	30.04.2026	30.04.2026		Solar
315.	Sourya Manthan Renewable Energy Pvt. Ltd.	Statkraft India	Bikaner , Rajasthan	100	0	100	30.06.2025	30.06.2025		Solar
316.	Shikhar Surya One Pvt. Ltd. 300 MW Solar Project	Shikhar Surya (One) Pvt. Ltd.	Bikaner , Rajasthan	300	0	300	30.09.2025	30.09.2025	31.03.2025-70 MW, 27.12.2025-230 MW	Solar
317.	BARMER SOLAR PARK PROJECT(SJVN)	JUNIPER GREEN STELLAR Pvt. Ltd.	Sheo ,Barmer, Rajasthan	300	0	300	31.12.2025	31.12.2026		Solar
318.	Sunsure SolarPark RJ One Pvt Ltd_Project 4	SUNSURE SOLARPARK RJ ONE Pvt. Ltd.	Bikaner, Rajasthan	50	0	50	31.03.2026	31.03.2026		Solar
319.	Sunsure SolarPark RJ One Pvt. Ltd .Project 5	SUNSURE SOLARPARK RJ ONE Pvt. Ltd.	Bikaner, Rajasthan	50	0	50	31.03.2026	31.03.2026		Solar
320.	Sunsure Solarpark Fourteen Pvt. Ltd. Project 1	SUNSURE SOLARPARK FOURTEEN Pvt. Ltd.	Bikaner, Rajasthan	300	0	300	31.03.2027	31.03.2027		Solar
321.	Sunsure SolarPark RJ One Pvt Ltd_Project 1	SUNSURE SOLARPARK RJ ONE Pvt. Ltd.	Bikaner, Rajasthan	50	0	50	31.10.2025	31.10.2025		Solar
322.	Sunsure SolarPark RJ One Pvt Ltd_Project 2	SUNSURE SOLARPARK RJ ONE Pvt. Ltd.	Bikaner, Rajasthan	50	0	50	31.12.2025	31.12.2025		Solar
323.	Sunsure SolarPark RJ One Pvt Ltd_Project 3	SUNSURE SOLARPARK RJ ONE Pvt. Ltd.	Bikaner, Rajasthan	50	0	50	28.02.2026	28.02.2026		Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
324.	Solarcraft FDRE Project-NHPC	Solarcraft Power India 20 Pvt. Ltd.	Kalaburagi, Karnataka	50	0	50	17.12.2026	17.12.2026	Solar-18.75 MW, Wind-66 MW , BESS-8MW/12.56 MWh	Hybrid
325.	Project 1400 MW Solar Park Bikaner Rajasthan (Group captive , Open Access)	SUNBREEZE RENEWABLES NINE Pvt. Ltd.	Bikaner, Rajasthan	400	0	400	01.05.2025	28.02.2026		Solar
326.	Utility Based Solar Project	SUNBREEZE RENEWABLES NINE Pvt. Ltd.	Bikaner, Rajasthan	1000	0	1000	01.05.2025	28.02.2026		Solar
327.	Jamjodhpur NTPC REL 630 MW SOLAR PROJECT	NTPC RENEWABLE ENERGY Ltd. (NREL)	Jamnagar, Gujarat	630	0	630	31.03.2026	31.03.2026		Solar
328.	Deshraj Solar 300 MW Solar Photovoltaic Project (Captive)	Deshraj Solar Energy Pvt. Ltd.	Bikaner, Rajasthan	300	0	300	31.12.2026	31.12.2026		Solar
329.	HRSEPL 250MW Solar PV PROJECT (NHPC)	HR Saraswati Energy Pvt. Ltd.	Barmer, Rajasthan	250	0	250	29.04.2026	30.11.2026		Solar
330.	Sunsure SolarPark RJ One Pvt Ltd_Project2	SUNSURE ENERGY Pvt. Ltd.	Bikaner, Rajasthan	50	0	50	31.12.2025	31.12.2025		Solar
331.	300 MW Bikaner Project NHPC	HAZEL HYBREN Pvt. Ltd.	Bikaner, Rajasthan	300	0	300	30.01.2026	01.05.2026		Solar
332.	Open Access Solar Project	Juniper Nirjara Pvt. Ltd.	Bikaner, Rajasthan	50	0	50	31.12.2025	31.12.2025		Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
333.	Acme Solar Holdings Pvt. Ltd. (GUVNL)	ACME ECO Clean Energy Pvt. Ltd.	Surendranagar, Gujarat	100	0	100	17.10.2025	17.10.2025		Wind
334.	1350 MW ISTS-connected Wind Power Projects (Tranche-XVI)	Torrent Power Ltd	Kuknoor, Karnataka	100	0	100	13.06.2026	19.06.2026		Wind
335.	1350 MW ISTS-connected Wind Power Projects (Tranche-XVI)	JSW Neo Energy Ltd	Kutch, Gujarat	350	0	350	13.06.2026	19.06.2026		Wind
336.	1350 MW ISTS-connected Wind Power Projects (Tranche-XVI)	JSW Neo Energy Ltd (Greenshoe Capacity)	Kutch, Gujarat	350	0	350	13.06.2026	19.06.2026		Wind
337.	1350 MW ISTS-connected Wind Power Projects (Tranche-XVI)	JSW Neo Energy Ltd	Davangere, Karnataka	150	0	150	13.06.2026	19.06.2026		Wind
338.	1350 MW ISTS-connected Wind Power Projects (Tranche-XVI)	JSW Neo Energy Ltd (Greenshoe Capacity)	Davangere, Karnataka	175	0	175	13.06.2026	19.06.2026		Wind
339.	Utility Wind Project	Juniper Green Beam Pvt LTd	Devbhoomi Dwarka, Gujarat	50	0	50	31.05.2025	31.05.2025		Wind
340.	Juniper Green Kite 70 MW GUVNL Wind Project	Juniper Green Kite Pvt. Ltd.	Devbhoomi Dwarka, Gujarat	70	0	70	31.08.2025	31.05.2025		Wind
341.	JGEPL Jam Khambhaliya RE Project	JUNIPER GREEN ENERGY Pvt. Ltd.	Kalyanpur, Devbhoomi Dwarka, Gujarat	300	0	300	30.06.2026	31.03.2027		Wind

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
342.	1350 MW ISTS-connected Wind Power Projects (Tranche-XVI)	POWERICA LIMITED	Devbhoomi Dwarka, Gujarat	50	0	50	13.06.2026	19.06.2026		Wind
343.	WYN Renewables Pvt. Ltd.	WYN RENEWABLES Pvt. Ltd.	Surendranagar, Gujarat	100	0	100	17.10.2025	17.10.2025		Wind
344.	Nine Renewable Power Private Limited (REMCL) RTC Wind Project - 300 MW Hybrid	Project Nine Renewable Power Pvt. Ltd. (Ayana)	Sudhi , Karnataka	250	0	250	30.09.2025	31.12.2025		Wind
345.	Nine Renewables Power Pvt. Ltd. (REMCL) RTC Wind Project -300 MW Hybrid	Project Nine Renewable Power Pvt. Ltd. (Ayana)	Aspiri, Andhra Pradesh	295	0	295	27.09.2025	27.09.2025		Wind
346.	Wind Project (Group Captive, Open access)	JSP GREEN WIND 1 Pvt. Ltd.	Karur, Tamil Nadu	300	0	300	31.12.2025	31.12.2025		Wind
347.	Engie Energy India PVT. Ltd. (Formerly Solardirect Energy India Pvt. Ltd.)	Luceo Solar Pvt. Ltd.	Goonga, Barmer, Rajasthan	300	0	300	31.10.2025	31.10.2025		Solar
348.	Scatec India Renewables one Pvt. Ltd.	Scatec India Renewables one Pvt. Ltd.	Khustagi , Koppal , Karnataka	300	0	300	19.04.2025	19.04.2025		Wind
349.	Engie Energy India PVT. Ltd. (Formerly Solardirect Energy India Pvt. Ltd.)	Litsolaire Energy Pvt. Ltd.	Bhanipura, Bikaner, Rajasthan	100	0	100	31.07.2026	31.07.2026		Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
350.	Wind Project (Group Captive, Open access)	JSP GREEN WIND 1 Pvt. Ltd.	Kanakagiri, Koppal, Karnataka	300	0	300	31.12.2025	31.03.2026		Wind
351.	ACME Urja One Private Limited (SECI)	ACME Cleantech Solutions Pvt. Ltd.	Kurnool, Anantapuram , Andhra Pradesh & Pachora Madhya Pradesh	380	0	380	30.06.2026	30.06.2026	Solar-618 MW, Wind-182 MW , BESS-810 MW , 190 MW PPA Signed & remaining in Progress	Hybrid
352.	Airpower Jam Khambhaliya Extension	Airpower Windfarms Pvt. Ltd.	Rajkot, Gujarat	175	0	175	29.06.2025	29.06.2025	Solar-50MW, Wind-175 MW ESS- 8 Mwhr	Hybrid
353.	Orchid	PARAMOUNT WINDFARMS Pvt. Ltd.	Devbhoomi Dwarka, Gujarat	51.6	0	51.6	17.11.2025	17.11.2025		Wind
354.	Clean Renewable Energy Hybrid Three Pvt. Ltd. (SJVN)	Clean Renewable Energy Hybrid Three Private Limited (SPV of Hero Solar Energy Pvt. Ltd.)	Nandyal, Andhra Pradesh	120	0	120	13.05.2026	13.05.2026	Solar- 130 MW, Wind- 150 MW, BESS-30 MWh	Hybrid
355.	CLEAN SOLAR POWER BANIYANA Pvt. Ltd.(SJVN)	Clean Solar Power (Baniyana) Private Limited (SPV of Hero Solar Energy Pvt. Ltd.)	Bidar, Karnataka	150	0	150	21.05.2026	21.05.2026	Solar- 180 MW, Wind- 210 MW, BESS-38 MWh	Hybrid
356.	Utility FDRE Project-SJVNL	Solarcraft Power India 16 Pvt. Ltd.	Kalaburagi, Karnataka	150	0	150	12.05.2026	12.05.2026	Solar-120 MW, Wind-211.2 MW ,BESS-176 MWh	Hybrid

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
357.	DVC Lakadiya Solar	Avaada InClean Pvt Ltd.	Lakadiya, Gujarat	300	0	300	31.03.2025	31.03.2025		Solar
358.	Surendranagar GUVNL - II	Avaada Sunrise Energy Pvt Ltd.	Surendranagar, Gujarat	280	0	280	31.01.2025	31.01.2025		Solar
359.	RUVNL Badnu	Avaada Solar Power Pvt Ltd	Badhnu, Bikaner, Rajasthab	200	0	200	31.03.2025	31.03.2025		Solar
360.	SECI - Lakadiya	Avaada GJSustainable Pvt Ltd [Lakadiya-SECI]	Lakadiya, Gujarat	200	0	200	31.03.2025	31.03.2025		Solar
361.	Mehsana GUVNL - III	Avaada GJSolar Private Limited	Mehsana, Gujarat	200	0	200	04.10.2025	04.10.2025		Solar
362.	Jam Khambalia [DVC]	Avaada GJClean Pvt Ltd	Jam Khambalia, Gujarat	50	0	50	31.03.2026	31.03.2026		Wind
363.	MSEDCL Shirdhane	Avaada SunEnergy Pvt. Ltd.	Shridhane, Maharshtra	200	0	200	31.03.2025	31.03.2025		Solar
364.	MSEDCL Wardha	Avaada SunEnergy Pvt. Ltd.	Wardha, Maharshtra	200	0	200	31.03.2025	31.03.2025		Solar
365.	NHPC Bikampur Bhadla - III	Avaada RJSustainable Pvt Ltd	Bikampur, Rajasthan	300	0	300	30.06.2026	30.06.2026		Solar
366.	NHPC Bikampur Bhadla - III	Avaada RJSustainable Pvt Ltd	Bikampur, Rajasthan	700	0	700	30.06.2026	30.06.2026		Solar
367.	NTPC - Fatehgarh	Avaada Surya Power Private Limited	Fatehgarh, Rajasthan	300	0	300	01.09.2026	01.09.2026	PPA yet to be signed.	Solar
368.	NTPC - I Barmer	Avaada Surya Power Private Limited	Barmer, Rajasthan	200	0	200	01.09.2026	01.09.2026		Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
369.	NHPC Hybrid Bikaner IV	Avaada RJBikaner Private Limited	Bikaner, Rajasthan	510	0	510	30.09.2026	30.09.2026		Solar
370.	NHPC Hybrid Kallam Wind	Avaada RJBikaner Private Limited	Kallam, Maharashtra	170	0	170	30.09.2026	30.09.2026		Wind
371.	SJVN Hybrid - I Bikaner IV	Avaada RJRenewable 1 Private Limited	Bikaner, Rajasthan	530	0	530	30.09.2026	30.09.2026		Solar
372.	SJVN Hybrid - I Pachora	Avaada RJRenewable 1 Private Limited	Pachora, Madhya Pradesh	180	0	180	30.09.2026	30.09.2026		Wind
373.	MSKVY KUSUM - 6	Avaada Sustainable Urja Private Limited	PM-KUSUM Distributed, Maharashtra	98	0	98	31.08.2025	31.08.2025		Solar
374.	Ahmednagar MSKVY	MSKVY Tenth Solar SPV Limited	PM-KUSUM Distributed, Maharashtra	196	0	196	31.08.2025	31.08.2025		Solar
375.	Nashik MSKVY	MSKVY Twentieth Solar SPV Limited	PM-KUSUM Distributed, Maharashtra	172	0	172	31.08.2025	31.08.2025		Solar
376.	Pune MSKVY	MSKVY Eleventh Solar SPV Limited	PM-KUSUM Distributed, Maharashtra	234	0	234	31.08.2025	31.08.2025		Solar
377.	Sangli MSKVY	MSKVY Fifth Solar SPV Limited	PM-KUSUM Distributed, Maharashtra	207	0	207	31.08.2025	31.08.2025		Solar
378.	Yavatmal MSKVY	MSKVY First Solar SPV Limited	PM-KUSUM Distributed, Maharashtra	225	0	225	31.08.2025	31.08.2025		Solar
379.	SECI Lakadiya Ph - II	Avaada GJSustainable 2 Pvt Ltd	Lakadiya, Gujarat	300	0	300	31.12.2027	31.12.2027		Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
380.	NTPC - II Neemuch	Avaada MPSolar Private Limited	Neemuch, Madhya Pradesh	500	0	50	31.03.2026	31.03.2026		Solar
381.	NTPC Hybrid Pachora Solar	Avaada MPClean Pvt Ltd	Pachora, Madhya Prashesh	250	0	250	30.09.2026	30.09.2026		Solar
382.	NTPC Hybrid Pachora Wind	Avaada MPClean Pvt Ltd	Pachora, Madhya Prashesh	84	0	84	30.09.2026	30.09.2026		Wind
383.	NTPC - III Mandsaur	Avaada MPSustainable Pvt. Ltd.	Mandsaur, Madhya Pradesh	750	0	750	30.09.2026	30.09.2026		Solar
384.	GUVNL Ph. XXIV	Avaada GJSustainable 3 Pvt Ltd	Shapar, Gujarat	100	0	100	15.09.2026	15.09.2026		Solar
385.	GUVNL Ph. XXIV	Avaada GJSustainable 3 Pvt Ltd	Shapar, Gujarat	300	0	300	15.09.2026	15.09.2026		Wind
386.	SJVN-Hybrid 2 Solar Neemuch	Avaada MPSustainable 3 Pvt. Ltd.	Neemuch, Madhya Pradesh	470	0	470	15.10.2026	15.10.2026		Solar
387.	SJVN-Hybrid 2 Wind Dhule	Avaada MPSustainable 3 Pvt. Ltd.	Dhule, Maharashtra	160	0	160	15.10.2026	15.10.2026		Wind
388.	SECI-Hybrid-VIII Solar	Avaada MPSustainable2 Pvt. Ltd.	Pachora, Madhya Prashesh	240	0	240	31.12.2026	31.12.2026		Solar
389.	SECI-Hybrid-VIII Wind	Avaada MPSustainable2 Pvt. Ltd.	Pachora, Madhya Prashesh	80	0	80	31.12.2026	31.12.2026		Wind
390.	MSEDCL Hybrid - Ph. 3	Avaada Energy Private Limited	Yet to Decide	850	0	850	30.09.2026	30.09.2026		Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
391.	NTPC - BOO17	Avaada Sunurja Pvt. Ltd.	Pachora, Madhya Prashesh	230	0	230	01.01.2027	01.01.2027		Solar
392.	NTPC - BOO17	Avaada Sunurja Pvt. Ltd.	Pachora, Madhya Prashesh	30	0	30	01.01.2027	01.01.2027		Wind
393.	NTPC - BOO17	Avaada Sunurja Pvt. Ltd.	Dhule, Maharashtra	50	0	50	01.01.2027	01.01.2027		Wind
394.	MSEDCL Hybrid - Ph. 4	Avaada Energy Private Limited	Yet to Decide	500	0	500	28.08.2026	28.08.2026		Solar
395.	NHPC 1.2 GW (+1.2 Greenshoe) Solar-3	Avaada Energy Private Limited	Yet to Decide	700	0	700	12.12.2026	12.12.2026		Solar
396.	NHPC 1.2 GW ISTS-FDRE-II (+1.2 GW under Greenshoe)	Avaada Energy Private Limited	Yet to Decide	940	0	940	31.12.2026	31.12.2026		Solar
397.	SIROHI SOLAR POWER PROJECT (300 MW standalone ISTS connectivity Solar Power Project)	CESC Limited	Sirohi, Rajasthan	300	0	300	31.01.2026	31.01.2026		Solar
398.	PURVAH BHUJ ONE WIND POWER PROJECT	Purvah Green Power Private Limited	Dayapar, Kutch, Gujarat	99	0	99	31.03.2026	31.03.2026		Wind
399.	PURVAH NAGAU SOLAR POWER PROJECT	Purvah Green Power Private Limited	Nagaur , Rajasthan	300	0	300	31.05.2027	31.05.2027		Solar
400.	PURVAH JAMNAGAR ONE WIND POWER PROJECT	Purvah Green Power Private Limited	Jamnagar, Gujarat	297	0	297	31.07.2026	31.07.2026		Wind

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
401.	PURVAH BIJAPUR ONE WIND POWER PROJECT	Purvah Green Power Pvt. Ltd.	Bijapur, Karnataka	351	0	351	31.07.2026	31.07.2026		Wind
402.	PURVAH BIJAPUR TWO WIND POWER PROJECT	Purvah Green Power Pvt. Ltd.	Bijapur, Karnataka	250.8	0	250.8	31.03.2027	31.03.2027		Wind
403.	PURVAH ANATAPURAM TWO WIND POWER PROJECT	Purvah Green Power Pvt. Ltd.	Anantapuram , Andhra Pradesh	349.8	0	349.8	31.03.2028	31.03.2028		Wind
404.	PURVAH PACHORA ONE WIND POWER PROJECT (297 MW standalone ISTS connectivity Wind Power Project)	Purvah Green Power Pvt. Ltd.	Agar Malwa, Madhya Pradesh	297	0	297	31.05.2027	31.05.2027		Wind
405.	PURVAH ANATAPURAM ONE WIND POWER PROJECT	Purvah Green Power Pvt. Ltd.	Anantapuram , Andhra Pradesh	339.9	0	339.9	31.03.2028	31.03.2028		Wind
406.	BHADLA THREE SKP GREEN VENTURES PRIVATE LIMITED	Purvah Green Power Pvt. Ltd.	Nokh and Geleba Camp ,Phalodi, Rajasthan	300	0	300	31.03.2026	31.03.2026		Solar
407.	Kalasar-1 (250 MW) TBCB REMCL Project	NTPC Renewable Energy Ltd. (NREL)	Kalasar, Bikaner , Rajasthan	250	0	250	13.10.2024	12.03.2026		Solar
408.	Kalasar-2 (250 MW) TBCB REMCL Project	NTPC Renewable Energy Ltd. (NREL)	Kalasar, Bikaner , Rajasthan	250	0	250	13.10.2024	12.03.2026		Solar
409.	Sipat 26 MW Solar project	NTPC	Bilaspur, Chhattisgarh	26	0	26	11.06.2024	31.03.2025		Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
410.	Kalyanpur Wind C & I Project	INGEL	Devbhoomi, Gujarat	356	0	356	27.09.2023	02.03.2026		Wind
411.	Vanki Wind TBCB (REMCL) Project	NTPC	Kutch, Gujarat	180	0	180	27.09.2023	23.06.2025		Wind
412.	Bhuj-II 600 MW C&I Project	INGEL	Kutch, Gujarat	600	0	600	17.12.2023	17.09.2025		Wind
413.	Ananthapuramu -II Ultra Mega Solar Park (APSPCL - a JV of NREDCAP, APGENCO & SECI)	APGENCO	Tadipatri Mandal, Andhra Pradesh	100	0	100	31.12.2025	31.12.2025		Solar Park
414.	Kadapa Ultra Mega Solar Park (APSPCL - a JV of NREDCAP, APGENCO and SECI)	SB Energy Seven Private Limited	Mylavaram Mandal, Andhra Pradesh	250	0	250	31.03.2026	31.03.2026		Solar Park
415.		Sprng Sourya Kiran Vidyut Pvt. Ltd.	Mylavaram Mandal, Andhra Pradesh	250	0	250	28.02.2026	28.02.2026		Solar Park
416.		Ayana Kadapa Renewable Power Private Limited	Mylavaram Mandal,Kadapa , Andhra Pradesh	250	0	250	30.09.2025	28.02.2026		Solar Park
417.	Ramagiri Solar Park (SECI)	To be finalised	Ramagiri, Sri Sathyasai, Andhra Pradesh	300	0	300	31.12.2026	31.12.2026		Solar Park

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
418.	NTPC REL. Khavda 4750 MW Solar Park (NTPC Renewable Energy Ltd.) Energy Ltd.)	Sterling and Wilson Renewable Energy Ltd.	Khavda, Bhuj, Gujarat	1200	0	1200	31.01.2026	31.01.2026		Solar Park
419.		Sterling and Wilson Renewable Energy Ltd.	Khavda, Bhuj, Gujarat	1255	0	1255	28.02.2026	28.02.2026		Solar Park
420.		Sterling and Wilson Renewable Energy Ltd.	Khavda, Bhuj, Gujarat	300	0	300	28.02.2026	28.02.2026		Solar Park
421.		To be finalised.	Khavda, Bhuj, Gujarat	1955	0	1955	31.03.2027	31.03.2027		Solar Park
422.	GSECL RE Park, (GSECL) 3325 MW	NHPC Ltd.	Khavda, Bhuj, Gujarat	400	0	400	31.12.2025	31.12.2025	28.08.2025-200MW	Solar Park
423.		SGEL	Khavda, Bhuj,Gujarat	400	0	400	31.12.2026	31.12.2026		Solar Park
424.		NREL	Khavda, Bhuj,Gujarat	425	0	425	28.08.2026	28.08.2026	31.10.2025 200 MW 28.02.2026-225 MW	Solar Park
425.		KPI Green Energy Ltd.	Khavda, Bhuj,Gujarat	200	0	200	31.12.2026	31.12.2026		Solar Park
426.		NLC India Limited	Khavda, Bhuj,Gujarat	600	0	600	31.12.2026	31.12.2026		Solar Park
427.		SAEL Industries Limited	Khavda, Bhuj,Gujarat	800	0	800	31.12.2026	31.12.2026		Solar Park
428.		Enren-II Energy Pvt. Ltd.	Khavda, Bhuj,Gujarat	200	0	200	31.12.2026	31.12.2026		Solar Park
429.		JSW Renew Energy Ten Ltd.	Khavda, Bhuj,Gujarat	300	0	300	31.12.2026	31.12.2026		Solar Park

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
430.	GIPCL RE Park Ph-I (GIPCL)	GIPCL	Rann of Kutch,Khavda, Gujarat	600	0	600	31.12.2025	31.12.2025		Solar Park
431.	GIPCL RE Park Ph-II (GIPCL)	SJVNL	Rann of Kutch,Khavda, Gujarat	500	0	500	31.12.2025	31.12.2025		Solar Park
432.		SAEL Industries Limited	Rann of Kutch,Khavda, Gujarat	400	0	400	31.12.2025	31.12.2025		Solar Park
433.		Coal India Ltd.	Rann of Kutch,Khavda, Gujarat	300	0	300	31.12.2025	31.12.2025		Solar Park
434.	GIPCL RE Park Ph-III (GIPCL)	GIPCL	Rann of Kutch,Khavda, Gujarat	575	0	575	31.12.2026	31.12.2026		Solar Park
435.	Dholera Solar Park Ph-I (GPCL)-1000 MW	GPCL	Dholera/ Mahadevpura, Ahmedabad, Gujarat	700	0	700	31.12.2025	31.12.2025		Solar Park
436.	Pekhubela Solar Park	Himachal Pradesh Power Corporation Ltd. (HPPCL)	Himachal pradesh	53	0	53	31.07.2025	31.07.2025		Solar Park
437.	DVC Floating Solar Park Ph-I (GVREL) 755 MW	M/S Sterling and Wilson Renewable Energy Ltd.	Tilaya Dam, Koderma, Jharkhand, and,Panchet	155	0	155	31.03.2025	31.03.2025		Solar Park

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
438.		M/S Larsen & Toubro Limited	Dam, Dhanbad, Jharkhand (part of project in West Bengal)	80	0	80	31.03.2025	31.03.2025		Solar Park
439.		M/S Larsen & Toubro Limited		75	0	75	31.03.2025	31.03.2025		Solar Park
440.		GVERL (Green Valley Renewable Energy Ltd.)		445	0	445	31.03.2026	31.03.2026		Solar Park
441.	DVC Floating Solar Park Ph-II (GVREL)	Green Valley Renewable Energy Ltd. (A JV of DVC and NTPC Green Energy Ltd.)	Maithon Dam,Dhanbad, Jharkhand (part of project in West Bengal)	234	0	234	31.03.2026	31.03.2026		Solar Park
442.	SECI Floating Solar Park (SECI)	SECI	Getalsud Dam, Jharkhand	100	0	100	30.06.2025	30.06.2025		Solar Park
443.	Bidar Solar Park (KREDL)	KREDL	Bidar, Karnataka	500	0	500	31.03.2026	31.03.2026		Solar Park
444.	Floating Solar Park (NHPC)	M/s Apollo Green energy limited (NHPC)	West Kallada, Kerala	50	0	50	06.02.2026	06.02.2026		Solar Park
445.	Kasaragod Solar Park (RPCKL)	M/s MIMS	Nellithadam, Kerala	5	0	5	31.07.2025	31.07.2025		Solar Park
446.	Neemuch Solar Park (RUMSL)-500 MW	RUMSL	Neemuch, Madhya Pradesh	170	0	170	31.12.2025	31.12.2025	330 MW Commissioned	Solar Park
447.	Shajapur Solar Park (RUMSL)-450 MW	NREL	Shajapur, Madhya Pradesh	220	0	220	31.03.2026	31.03.2026	105 MW Commissioned	Solar Park

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
448.	Shajapur Solar Park (RUMSL)-450 MW	Taletuttayi Solar Projects Nine Pvt Ltd.	Shajapur ,Madhya Pradesh	125	0	125	31.03.2026	31.03.2026		Solar Park
449.	Omkareswar Floating Solar Park (RUMSL)-600 MW	RUMSL	Omkareswar, Madhya Pradesh	322	0	322	31.03.2026	31.03.2026	278 MW Commissioned	Solar Park
450.	Chhattarpur Solar Park (RUMSL)	RUMSL	Chhatarpur, Madhya Pradesh	450	0	450	31.05.2026	31.05.2026		Solar Park
451.	Barethi Solar Park (NTPC Renewable Energy Ltd)	NREL	Barethi, Madhya Pradesh	630	0	630	30.06.2026	30.06.2026		Solar Park
452.	Morena Solar Park (Phase I) (RUMSL)	RUMSL	Morena , Madhya Pradesh	600	0	600	31.03.2027	31.03.2027		Solar Park
453.	Sai Guru Solar Park (Sai Guru Mega Solar Park Ltd.)	Sai Guru Mega Solar Park Ltd.	Sakri, Dhule ,Maharashtra	500	0	500	31.03.2026	31.03.2026		Solar Park
454.	Dondaicha Solar Park (MAHAGENCO)	TP Saurya Ltd.	Methi & Vikharan, Dhule, Maharashtra	250	0	250	31.12.2026	31.12.2026		Solar Park
455.	Patoda Solar Park Maharastra (M/s Paramount Solar Pvt Ltd)	M/s Paramount Solar Pvt Ltd	Maharashtra	250	0	250	31.03.2027	31.03.2027		Solar Park
456.	105 MW Erai Floating Solar Park (MAHAGENCO)	MAHAGENCO	Maharashtra	100	0	100	31.08.2025	31.08.2025		Solar Park
457.	Rengali Floating Solar Park Ph-I (JV OF NHPC & GEDCOL)-100 MW	JV OF NHPC & GEDCOL	Rengali Resrvoir Angul , Odisha	100	0	100	31.08.2026	31.08.2026		Solar Park

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
458.	Rengali Floating Solar Park Ph-II (JV OF NHPC & GEDCOL) – 200 MW	JV OF NHPC & GEDCOL	Rengali Resrvoir, Angul , Odisha	200	0	200	31.08.2026	31.08.2026		Solar Park
459.	Odisha Solar Park (NHPC)	M/s Apollo Green energy limited (NHPC)	Landehill, Ganjam, Odisha	40	0	40	05.06.2025	05.06.2025		Solar Park
460.	Jalaun Solar Park (BSUL-A JV of NHPC & UPNEDA)	BSUL	Jalaun, Uttar Pradesh	1200	0	1200	31.12.2026	31.12.2026		Solar Park
461.	Lalitpur Solar Park (TUSCO)	TUSCO	Talbehat, Lalitpur, Uttar Pradesh	600	0	600	30.06.2026	30.06.2026		Solar Park
462.	Jhansi Solar Park (TUSCO)	TUSCO	Garautha, Jhansi, Uttar Pradesh	600	0	600	31.12.2025	31.12.2025		Solar Park
463.	Chitrakoot Solar Park (TUSCO)	TUSCO	Mau, Chitrakoot,	800	0	800	30.06.2026	30.06.2026		Solar Park
464.	Mirzapur Solar Park (BSUL)	BSUL	Sherwa, Mirzapur, Uttar Pradesh	100	0	100	31.03.2026	31.03.2026		Solar Park
465.	Phalodi - Pokaran Solar Park (ESUCRL)-750 MW	Adani Solar Energy RJ Two Pvt. Ltd. (300 MW)-Pokaran	Pokaran, Rajasthan	300	0	300	31.12.2025	31.12.2025	300 MW Commissioned .	Solar Park
466.		M/s SB Energy Six Pvt. Ltd.	Phalodi, Rajasthan	150	0	150	31.12.2025	31.12.2025		Solar Park
467.	Nokh Solar Park (RSDCL)- 925 MW	NTPC Renewable Energy Ltd.	Jaisalmer, Rajasthan	735	0	735	31.03.2025	31.03.2025	190 MW- Rising Sun Commissioned	Solar Park

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
468.	Pugal Solar Park Ph-I (RSDCL)	RSDCL	Pugal , Rajasthan	1000	0	1000	31.12.2026	31.12.2026		Solar Park
469.	Pugal Solar Park Ph-II (RSDCL)	RSDCL	Pugal , Rajasthan	1000	0	1000	31.12.2026	31.12.2026		Solar Park
470.	RVUN Solar Park (RRVUNL)-2000 MW	M/s NLC India Limited	Ramsar Chhota, Barala & Bandrewala, Pugal, Bikaner, Rajasthan	810	0	810	31.03.2026	31.03.2026		Solar Park
471.		Coal India Limited	Ramsar Chhota, Barala & Bandrewala, Pugal, Bikaner, Rajasthan	1190	0	1190	31.03.2026	31.03.2026		Solar Park
472.	2000MW RSDCL Solar Park	TREDCO Rajasthan Ltd.	Bodana, Jaisalmer, Rajasthan	2000	0	2000	31.03.2027	31.12.2028		Solar Park
473.	CESC Project	AMP Energy Green Sixteen Private Limited	Uppalapadu, Junutula, Nandyala, Andhra Pradesh	150	0	150	28.06.2025	28.06.2025	Solar-137.5 MW , Wind-49.5 MW	Hybrid
474.	NTPC Project	AMPIN Energy Utility Three Private Limited	Bhalki, Bidar, Karnataka	150	0	150	31.12.2025	31.12.2025	Solar-135 MW, Wind-50.4 MW PPA Yet to be Signed.	Hybrid
475.	SJVN Project	AMPIN Energy Utility Two Private Limited	Bhalki, Bidar, Karnataka	150	0	150	31.12.2025	31.12.2025	Solar-135 MW, Wind-50.4 MW PPA Yet to be Signed.	Hybrid

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
476.	SECI Project	AMPIN Energy Utility Four Private Limited	Kamanadurga, Dasaramannahalli, Hosahalli, Kayathaganakere. Meenakuntehalli, Kanchanganahalli, Tumkur, Karnataka	150	0	150	31.12.2025	31.12.2025	Solar-135 MW, Wind-50.4 MW PPA Yet to be Signed.	Hybrid
477.	PESPL Open Access project	POWERGRID ENERGY SERVICES LIMITED	Makla and Banbana,Ujjain, Madhya Pradesh	85	0	85	31.01.2025	31.03.2025	30 MW- 31.01.2025	Solar
478.	Exchange Based project	Iris Renewables Two Private Limited	Gadag, Karnataka	49.5	0	49.5	28.02.2025	28.02.2025		Wind
479.	Exchange Based project	Rinnovatore Energy Private Limited	Gadag , Karnataka	16.5	0	16.5	28.02.2025	28.02.2025		Wind
480.	Exchange Based project	IRIS One Private Limited	Gadag , Karnataka	19.8	0	19.8	28.02.2025	28.02.2025		Wind
481.	Exchange Based project	Saisei Energy India Private Limited	Gadag , Karnataka	16.5	0	16.5	28.02.2025	28.02.2025		Wind
482.	Exchange Based project	Rinnovatore Energy Private Limited	Gadag , Karnataka	99	0	99	30.05.2025	30.06.2025		Wind
483.	Exchange Based project	Iris Renewables Six Private Limited	Gadag , Karnataka	99	0	99	31.12.2025	31.01.2026		Wind

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
484.	NTPC Solar ISTS-I	Apraava Energy Private Limited	Bhanipura, Bikaner, Rajasthan	300	0	300	31.12.2025	31.12.2025		Solar
485.	NTPC Solar ISTS-III	Apraava Energy Private Limited	Bhanipura, Bikaner, Rajasthan	50	0	50	28.02.2026	28.02.2026		Solar
486.	Captive Project	Mounting Renewable Power Limited	Jamnagar, Gujarat	250	0	250	30.06.2025	30.06.2025	Solar-88.3 MW, Wind-161.7 MW	Hybrid
487.	Captive Project	Bhargavi Renewable Private Limited	Banaskantha, Gujarat	25	0	25	31.03.2025	31.03.2025		Solar
488.	Gujarat Urja Vikas Nigam	Martial Solren Private Limited	Aravalli, Gujarat	200	0	200	06.02.2025	06.02.2025		Solar
489.	Rajasthan Urja Vikas and IT Services Limited	Martial Solren Private Limited	Bikaner, Rajasthan	200	0	200	15.09.2025	15.09.2025		Solar
490.	NHPC Limited	Migos Hybren Private Limited	Sikar, Rajasthan	600	0	600	31.03.2027	31.03.2027		Solar
491.	NTPC Limited	Illuminate Hybren Private Limited	Sirohi, Rajansthan	176	0	176	31.03.2026	31.03.2026		Solar
492.	Utility Based	Seven Renewables Power Private Ltd.	Bhadla, Jodhpur, Rajasthan	300	0	300	31.03.2026	31.03.2026		Solar
493.	Utility Based	Seven Renewables Power Private Ltd.	Ananthapur, Andhra Pradesh	150	0	150	28.09.2025	28.09.2025		Wind
494.	RUVNL Solar Project	JGRJ Solar Pvt. Ltd.	Bap, Jodhpur, Rajasthan	100	0	100	20.08.2025	20.08.2025		Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
495.	NHPC Solar Project	JGRJ Two Solar Pvt. Ltd.	Karnisar Bhatiyar, Bikaner, Rajasthan	400	0	400	01.05.2026	01.05.2026		Solar
496.	SECI Solar Project	JGRJ One Solar Pvt. Ltd.	Karnisar Bhatiyar, Bikaner, Rajasthan	50	0	50	22.08.2026	22.08.2026		Solar
497.	400 MW Solar / NHPC	ABC Renewable Energy RJ-01 Pvt. Ltd.	Jaisalmer , Rajasthan	400	0	400	31.07.2024	31.03.2025		Solar
498.	TREPL 288 MW Gadag Wind Project	TATA POWER RENEWABLE ENERGY Ltd.	Bagalkot, Karnataka	288	0	288	01.10.2024	01.10.2024		Wind
499.	Jamkhed Hybrid Project	TP Saurya Ltd.	Jamkhed, Ahmednagar, Maharashtra	300	0	300	30.09.2024	31.03.2026	Solar-200 MW, Wind-100 MW	Hybrid
500.	Solar Project by HREPL (GUVNL)	HR Sabarmati Pvt. Ltd.	Patan, Gujarat	240	158	82	15.02.2025	15.02.2025		Solar
501.	Solar Project under State Scheme	Shivalik Engineering Industries Limited	Katalbod , Bemetara, Chhattisgarh	70	0	70	12.12.2025	12.12.2025		Solar
502.	Solar Project under State Scheme	Balaton Solar Pvt. Ltd. (37.5 MWp)	Lalpur, Bemetara , Chhattisgarh	37.5	0	37.5	31.03.2025	31.03.2025		Solar
503.	Solar Project under State Scheme	Sarda Energy & Minerals Limited	Kharora , Raipur, Chhattisgarh	50	0	50	31.07.2025	31.07.2025		Solar
504.	Solar Project under State Scheme	M/s Agrawal Channel Mills Private Limited	Gunsari, Bilaspur , Chhattisgarh	101	0	101	07.10.2026	07.10.2026		Solar

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
505.	Solar Project under State Scheme	M/s Jindal Power Limited	Kasdol , Raigarh, chhattisgarh	78	0	78	04.11.2025	04.11.2025		Solar
506.	Solar Project under State Scheme	M/s Vaswani Industries Limited	Mohbhattha , Bemetara, Chhattisgarh	36.25	0	36.25	04.05.2025	04.05.2025		Solar
507.	Solar Project under State Scheme	API Ispat & Powertech Private Limited	Mohbhattha , Bemetara, Chhattisgarh	50	0	50	03.06.2025	03.06.2025		Solar
508.	Solar Project under State Scheme	Aarti Sponge and Power Limited	Baldidih , Mahasamund, Chhattisgarh	50	0	50	16.12.2026	16.12.2026		Solar
509.	Solar Project under State Scheme	Aarti Sponge and Power Limited	Patewa ,Rajnandgaon , Chhattisgarh	50	0	50	16.12.2026	16.12.2026		Solar
510.	Solar Project under State Scheme	Aarti Sponge and Power Limited	Kohadia, Mungeli, Chhattisgarh	50	0	50	16.12.2026	16.12.2026		Solar
511.	Rajpur Renewables Private Ltd.	Rajpur Renewables Private Ltd.	Gujarat	30	0	30	12.11.2024	28.02.2025		Wind
512.	SPV of Hero Solar Energy Pvt. Ltd.)- NTPC	Clean Renewable Energy Hybrid Five Private Limited (SPV of Hero Solar Energy Pvt. Ltd.)	Lakadia, Gujarat	120	0	120	30.04.2027	30.04.2027	Solar- 145 MW, Wind- 155 MW, BESS-30 MWh , PPA Yet to be signed	Hybrid
513.	SPV of Hero Solar Energy Pvt. Ltd.)- SECI	Clean Renewable Energy Hybrid Nine Private Limited (SPV of Hero Solar Energy Pvt. Ltd.)	Lakadia, Gujarat	100	0	100	31.10.2026	31.10.2026	Solar- 40 MW, Wind-99 MW, BESS-60 MWh , PPA Yet to be signed	Hybrid

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
514.	SPV of Hero Solar Energy Pvt. Ltd.)- SJVN	Clean Renewable Energy Hybrid Twelve Private Limited (SPV of Hero Solar Energy Pvt. Ltd.)	Ananthapuram, Andhra Pradesh	120	0	120	30.04.2027	30.04.2027	Solar- 130 MW, Wind- 151.8 MW, BESS-30 MWh , PPA Yet to be signed	Hybrid
515.	SPV of Hero Solar Energy Pvt. Ltd.)- SECI	SPV of Hero Solar Energy Pvt. Ltd.	Lakadia, Gujarat	270	0	270	31.03.2027	31.03.2027	Solar- 270 MW,BESS-540 MWh , PPA Yet to be signed	Hybrid
516.	Hybrid Project under FDRE	Vena Energy Aura Pvt. Ltd.	Koppal, Karnataka	100	0	100	31.12.2026	31.12.2026	Wind-105.6 MW Solar-80 MWp PPA Yet to be Signed.	Hybrid
517.	720 MW Hybrid Plant at Devangere	Serentica Renewables India Pvt. Ltd.	Devangere, Karnataka	720	0	720	31.08.2026	31.08.2026	Wind: 360 MW Solar: 360 MW , PPA Yet to be signed	Hybrid
518.	720 MW Hybrid Plant Gadag-II	Serentica Renewables India Pvt. Ltd.	Dharwad & Koppal, Karnataka	763	0	763	30.06.2026	30.06.2026	Wind: 406 MW Solar: 357 MW , PPA Yet to be signed	Hybrid
519.	Serentica Renewables India Pvt. Ltd.- Hybrid Lakadia	Serentica Renewables India Pvt. Ltd.	Kutch , Gujarat	960	0	960	30.06.2026	30.06.2026	Wind: 480 MW Solar: 480 MW , PPA Yet to be signed	Hybrid
520.	BN Project 1 -NHPC	BN Hybrid Power-1 Private Limited	Barmer, Rajasthan	120	0	120	To be finalised	To be finalised	Wind -189 MW , Solar- 115 MW , PPA yet to be signed	Hybrid

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
521.	BN Project 2 -NTPC	BN Dispatchable-1 Private Limited	Barmer, Rajasthan	110	0	110	To be finalised	To be finalised	Wind -189 MW , Solar-115 MW , PPA yet to be signed	Hybrid
522.	Utility Project Solar (NTPC)	Acme Alpa Renewables Pvt. Ltd.	Mandsaur Shajapur, Madhya Pradesh	150	0	150	To be finalised	To be finalised	Solar-150 MW, Wind-50 MW	Hybrid
523.	Utility Project Solar (NHPC)	Acme Venus Urja Pvt. Ltd.	Barmer, Rajasthan, Bellary, Karnataka, Agar, Malwa, Madhya Pradesh	400	0	400	To be finalised	To be finalised	Solar-588 MW, Wind-164 MW, BESS-1176 MWh, PPA yet to be signed.	Hybrid
524.	Utility Project Solar (NHPC)	ACME Hybrid Urja Pvt. Ltd.	Bellary, Karnataka, Dwarka, Gujarat	280	0	280	To be finalised	To be finalised	Solar-412 MW, Wind-95 MW, BESS- 824 MWh, PPA yet to be signed.	Hybrid
525.	432 MW Hybrid Plant at Ananthapur	Serentica Renewables India Pvt. Ltd.	Anathapur, Andhra Pradesh	432	0	432	31.03.2027	31.03.2027	Solar- 200 MW, Wind-232 MW PPA yet to be signed.	Hybrid
526.	AMP Energy Green Pvt. Ltd.	AMP Energy Green Sixteen Pvt. Ltd.	Nandyala , Andhra Pradesh	100	0	100	31.12.2025	31.12.2025	Solar: 85 MW Wind: 118.8 MW, BESS-100 MWh, 50 MW -PPA singed and remaining in progress.	Hybrid

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
527.	600 MW Wind Solar Hybrid Project SECI Hybrid 6 Project. Solar 810 MW Wind 900 MW ESS 600 MWh	RENEW Vikram Shakti Pvt. Ltd.	Anantapur, Andhra Pradesh	1710	0	1710	31.07.2025	31.07.2025	Solar: 810 MW Wind: 900 MW ESS: 600 MWh	Hybrid
528.	160 MW Hybrid project	RENEW VIKRAM SHAKTI Pvt. Ltd.	Anantapur, Andhra Pradesh	160	0	160	29.02.2028	29.02.2028		Hybrid
529.	ArcelorMittal Nippon Steel India Limited Gujarat Grid Connected Captive Project	ARCELORMITTAL NIPPON STEEL INDIA LIMITED	Kutch, Gujarat	550	0	550	31.05.2025	31.08.2025	Solar-300MW, Wind-250 MW	Hybrid
530.	362 MW Solar Wind PSP Storage Hybrid Captive Project for Hindalco Industries	Aditya Birla Renewables Subsidiary Limited	Kutch, Gujarat	362	0	362	31.05.2025	31.05.2025		Hybrid
531.	Adani Green Energy Limited Hybrid 1	Adani Green Energy Limited	Khavda, Gujarat	1000	0	1000	01.04.2025	01.04.2025		Hybrid
532.	Adani Green Energy Limited Hybrid 2 (Grid Connected Captive)	Adani Green Energy Limited	Ahamadabad , Gujarat	1160	0	1160	01.04.2025	01.04.2025		Hybrid
533.	Adani Green Energy Limited Hybrid 3 (Grid Connected Captive)	Adani Green Energy Limited	Ahamadabad , Gujarat	1311	0	1311	01.04.2025	01.04.2025		Hybrid
534.	Adani Green Energy Limited Hybrid 3	Adani Green Energy Limited	Khavda, Gujarat	1050	0	1050	01.04.2025	01.04.2025		Hybrid

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
535.	Adani Green Energy Limited Hybrid 6	Adani Green Energy Limited	Khavda, Gujarat	1325	0	1325	31.05.2025	31.05.2025		Hybrid
536.	Ganeko Solar Pvt. Ltd.	GANEKO SOLAR Pvt. Ltd.	Kutch, Gujarat	300	0	300	31.12.2026	31.12.2026		Hybrid
537.	Mounting Renewable Power Limited (Gird Connected Captive)	Mounting Renewable Power Limited	Jamnagar, Gujarat	250	0	250	31.03.2025	31.03.2025	Solar- 90 MW Wind-160 MW	Hybrid
538.	1110 MW Sarjan Realities Pvt. Ltd.	Sarjan Realities Pvt. Ltd.	Kutch, Gujarat	1100	0	1100	31.12.2026	31.12.2026		Hybrid
539.	1150 MW Sarjan Realities Pvt. Ltd.	Sarjan Realities Pvt. Ltd.	Kutch, Gujarat	1150	0	1150	31.12.2026	31.12.2026		Hybrid
540.	1250 MW Sarjan Realities Pvt. Ltd.	Sarjan Realities Pvt. Ltd.	Kutch, Gujarat	1250	0	1250	31.08.2026	31.08.2026		Hybrid
541.	1250 MW Sarjan Realities Pvt. Ltd.	Sarjan Realities Pvt. Ltd.	Kutch, Gujarat	1250	0	1250	31.08.2026	31.08.2026		Hybrid
542.	300 MW Hybrid Power Project Teq Green Power XVII Pvt. Ltd.	TEQ GREEN POWER XVII Pvt. Ltd.	Kutch, Gujarat	300	0	300	31.12.2025	31.12.2025		Hybrid
543.	Amplus Ampere Pvt. Ltd.	Amplus Ampere Pvt. Ltd.	Bagalkot, Karnataka	200	0	200	30.09.2026	30.09.2026		Hybrid
544.	Hybrid RE Project in Karnataka	Renew Vayu Energy Pvt. Ltd.	Gadag, Karnataka	300	0	300	31.03.2026	31.03.2027		Hybrid

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
545.	Serentica Renewables India Pvt. Ltd. Gadag-II Hybrid PROJECT- 1204 MW	SERENTICA RENEWABLES INDIA Pvt. Ltd.	Bagalkot, Karnataka	1204	0	1204	30.06.2026	30.06.2026	Solar -563 MW , Wind- 641 MW , PPA Yet to be signed	Hybrid
546.	Smart Powertech Pvt. Ltd.	Smart Powertech Pvt. Ltd.	Gadag, Karnataka	350	0	350	31.12.2025	31.12.2025		Hybrid
547.	BDPL Hybrid 1 (CESC)	BHOJRAJ DEVELOPERS Pvt. Ltd.	Sitamau, Mandsaur, Mhadya Pradesh	300	0	300	31.12.2026	31.12.2026	Solar-150 MW , Wind -300 MW	Hybrid
548.	BEED Hybrid Maharashtra Project	Torrent solar power Pvt. Ltd.	Osmanabad, Maharashtra	603	0	603	29.06.2025	29.06.2025	Solar- Wind-	Hybrid
549.	EG Sun Energy Private Limited	EG Sun Energy Private Limited	Pavagada, Tumkur, Karnataka	100	0	100	To be finalised	To be finalised		Wind
550.	Serentica Renewables India Pvt. Ltd.	Serentica Renewables India Pvt. Ltd.	Kallam ,Osmanabad Maharashtra	150	0	150	31.10.2025	31.10.2025		Wind
551.	SECI FDRE-IV	Serentica Renewables India Pvt. Ltd.	Bellary, Karnataka	100	0	100	31.03.2027	31.03.2027	BESS-15 MWh	Wind
552.	Utility Project- GUVNL	Solarcraft Power India 3 Pvt. Ltd.	Gir, Somanath, Gujarat	200	0	200	22.05.2025	22.05.2025	31.12.2024-33 MW , 15.02.2025-67 MW ,31.05.2025- 100 MW	Wind
553.	Utility Project- GUVNL	Solarcraft Power India 14 Pvt. Ltd.	Gir, Somanath, Gujarat	50	0	50	17.10.2025	17.10.2025		Wind

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
554.	Utility Project-GUVNL	Solarcraft Power India 14 Pvt. Ltd.	Gir, Somanath, Gujarat	40	0	40	19.02.2026	19.02.2026		Wind
555.	Barmer Solar Project by Juniper	JUNIPER GREEN ENERGY Pvt. Ltd.	Barmer, Rajasthan	300	0	300	31.03.2027	31.03.2027		Wind
556.	300 MW Wind Power Project Teq Green Power XVIII Pvt. Ltd	TEQ GREEN POWER XVIII Pvt. Ltd.	Anantapur, Andhra Pradesh	200	0	200	31.12.2025	31.12.2025		Wind
557.	Juniper Green Wind Project	Juniper Green Beam Pvt. Ltd.	Devbhoomi Dwarka, Gujarat	100	0	100	30.06.2027	30.06.2027		Wind
558.	JGEPL Lakadiya RE Project	JUNIPER GREEN ENERGY Pvt. Ltd.	Lakadiya , Kutch, Gujarat	300	0	300	30.06.2027	31.08.2025		Wind
559.	JGEPL Lakadiya RE Project	JUNIPER GREEN ENERGY Pvt. Ltd.	Lakadiya, Kutch, Gujarat	150	0	150	31.03.2027	30.06.2027		Wind
560.	JGEPL Lakadiya RE Project	JUNIPER GREEN ENERGY Pvt. Ltd.	Lakadiya, Kutch, Gujarat	200	0	200	31.03.2029	31.03.2029		Solar
561.	152 MW Lakadiya Wind Power Project (SJVN)	TEQ GREEN POWER XVI Pvt. Ltd.	Kutch, Guajarat	76	0	76	31.03.2026	31.03.2026		Wind
562.		TEQ GREEN POWER XVI Pvt. Ltd.	Kutch, Gujarat	76	0	76	28.02.2026	28.02.2026		Wind
563.	Vanthali Renewables Pvt. Ltd.	Vanthali Renewables Pvt. Ltd.	Kutch, Gujarat	200	0	200	30.06.2025	31.12.2025		Wind

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
564.	Devpur Renewables Pvt. Ltd.	Devpur Renewables Pvt. Ltd.	Koppal, Karnataka	300	0	300	30.06.2025	31.12.2025		Wind
565.	GIWEL KOPPAL-II-300 MW	GREEN INFRA RENEWABLE PROJECTS Ltd.	Krishnapur, Karnataka	300	0	300	01.06.2027	01.06.2027		Wind
566.	Amazon C&I Project	Solarcraft Power India 7 Pvt. Ltd.	Kalaburagi, Karnataka	100	0	100	30.06.2027	30.06.2027		Wind
567.	Vanthali Renewables Pvt. Ltd.	Vanthali Renewables Pvt. Ltd.	Gadag, Karnataka	140	0	140	30.06.2025	31.12.2025		Wind
568.	VEH Green Energy Pvt. Ltd. C & I Project.	VEH Green Energy Pvt. Ltd.	Koppal, Karnataka	153.6	0	153.6	30.06.2025	31.12.2025		Wind
569.	350 MW Muddebihal wind power project (SJVN)	TEQ GREEN POWER XVI Pvt. Ltd.	Bijapur, Karnataka	175	0	175	31.03.2026	31.03.2026		Wind
570.	scatec India Renewables one Pvt. Ltd.	TORRENT SOLAR POWER Pvt. Ltd.	Koppal, Karnataka	300	0	300	31.12.2025	31.12.2025		Wind
571.	TPREL 50.4MW FDRE GS Bijapur Wind Project	TATA POWER RENEWABLE ENERGY Ltd.	Bijapur, Karnataka	51	0	51	01.02.2026	01.04.2025		Wind
572.	TPREL 252MW Bijapur Wind Project	TATA POWER RENEWABLE ENERGY Ltd.	Bijapur, Karnatak	252	0	252	01.04.2025	30.06.2025		Wind
573.	350 MW Muddebihal wind power project (SJVN)	TEQ GREEN POWER XVI Pvt. Ltd.	Bijapur, Karnataka	125	0	125	28.02.2026	30.06.2028		Wind

S. No.	Name of the Project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion		Remarks	Type of Project (Solar/ Wind/ Hybrid)
							Scheduled	Anticipated		
574.	JGEPL ISTS Wind Project at Mandsaur	JUNIPER GREEN ENERGY Pvt. Ltd.	Mandsaur, Madhya Pradesh	300	0	300	30.06.2028	30.06.2028		Wind
575.	VEH Damen Power Pvt. Ltd. C & I Project.	VEH DAMEN POWER Pvt. Ltd.	Agar, Madhya Pradesh	76.8	0	76.8	31.05.2025	31.03.2026		Wind
576.	NTPC Hybrid 1500 MW Tanche -I (250 MW Hybrid)	Sprng Vayu Vidyut Pvt. Ltd.	Ahu,Dhar, Madhya Pradesh	82.5	0	82.5	29.06.2026	29.06.2026		Wind
577.	VEH Saur Urja Pvt. Ltd. C & I Project.	VEH Saur Urja Pvt. Ltd.	Agar, Madhya Pradesh	163.2	0	163.2	30.06.2025	30.06.2025		Wind
578.	TPREL 100.8 MW FDRE GS Kallam Wind Project	TATA POWER RENEWABLE ENERGY Ltd.	Osmanabad , Maharashtra	101	0	101	01.02.2026	01.02.2026		Wind
579.	SERENTICA RENEWABLES INDIA 11 Pvt. Ltd	SERENTICA RENEWABLES INDIA 11 Pvt. Ltd.	Bagalkot, Karnataka	300	0	300	31.05.2026	31.05.2026		Wind
580.	EG Solwin Renewable Pvt. Ltd	EG Solwin Renewable Pvt. Ltd	Narasalagi, Kanakal, Bijapur	100	0	100	31.12.2026	31.12.2026		Wind
581.	Wind Utility Project	Juniper Green Energy Pvt LTd	Mandsaur, Madhya Pradesh	50	0	50	30.06.2028	30.06.2028		Wind
582.	Wind Utility Project	Juniper Green Energy Pvt LTd	Lakadiya-II , Gujarat	150	0	150	30.06.2028	30.06.2028		Wind
	All OVER TOTAL;			147811.27	5144.04	142667.23				

**This Report is published by
Renewable Project Monitoring (RPM) Division
Central Electricity Authority, New Delhi**

**In case of any query/update/discrepancy of information,
Please contact at: 011-26732320, 2373
ce-rpmcea@cea.nic.in/cerpmcea@gmail.com**