

Executive Summary of Target and Achievement of Transmission Lines (220 kV and above) during FY 2025-26

Sector wise Data:

(in ckm)

Sector	Target for FY 2025-26	December - 2025		2025-26 (Up to 31st December - 2025)	
		Target	Achievement	Target	Achievement
±800 kV/ ±500 kV/± 320 kV HVDC					
Central Sector	0	0	0	0	0
State Sector	0	0	0	0	0
Private Sector	0	0	0	0	0
Total	0	0	0	0	0
765 kV					
Central Sector	4862	1626	708	4862	1076
State Sector	175	0	0	175	0
Private Sector	1981	194	0	829	0
Total	7018	1820	708	5866	1076
400 kV					
Central Sector	295	0	0	295	415
State Sector	1931	113	0	704	927
Private Sector	1058	604	319	734	334
Total	3284	717	319	1733	1676
230 kV/220 kV					
Central Sector	228	0	0	228	240
State Sector	4674	714	409	2853	2065
Private Sector	178	0	0	16	20
Total	5080	714	409	3097	2325
TOTAL					
Central Sector	5385	1626	708	5385	1731
State Sector	6780	827	409	3732	2992
Private Sector	3217	798	319	1579	354
GRAND TOTAL	15382	3251	1436	10696	5077

Utility wise Data:

(in ckm)

[illegible]

	Quarter 1		Quarter 2		Quarter 3		Quarter 4		Total	
	Target (T)	Achievement (A)	T	A	T	A	T	A	T	A
Total State Sector (SS)	711	711	1697	965	1324	1316	3048	0	6780	2992
	0	0	0	0	0	0	0	0	0	0
Private Sector	0	0	0	0	0	0	0	0	0	0
Adani	11	11	0	0	196	196	0	0	207	207
Apraava Energy	0	0	0	0	42	43	0	0	42	43
G R Infra	0	0	0	0	0	0	118	0	118	0
Indigrid	0	0	0	0	0	0	0	0	0	0
Megha Engineering	0	0	0	0	0	0	162	0	162	0
Renew Power	0	0	0	0	0	0	0	0	0	0
Sterlite	0	0	0	0	635	3	837	0	1472	3
Tata Power	0	0	0	0	439	85	521	0	960	85
Torrent	0	0	0	0	240	0	0	0	240	0
Juna Renewable Energy Private Limited	16	16	0	0	0	0	0	0	16	16
Total Private Sector (PS)	27	27	0	0	1552	327	1638	0	3217	354
	0	0	0	0	0	0	0	0	0	0
Total (CS+SS+PS)	1031	1031	5163	1380	4502	2666	4686	0	15382	5077