



भारत सरकार  
Government of India  
विद्युत मंत्रालय  
Ministry of Power  
केन्द्रीय विद्युत प्राधिकरण  
Central Electricity Authority  
विद्युत प्रणाली परियोजना प्रबोधन प्रभाग  
Power System Project Monitoring Division

सेवा में,

(संलग्न सूची के अनुसार)

विषय: जम्मू एवं कश्मीर विद्युत विभाग के पारेषक और वितरण क्षेत्र के लिए प्रधान मंत्री विकास पैकेज की समीक्षा करने के लिए मुख्य अभियंता (विद्युत प्रणाली परियोजना प्रबोधन प्रभाग) द्वारा 18.04.2018 को ली गई बैठक का कार्यवृत्त।

**Subject:** Minutes of meeting taken by CE(PSPM) on 18.04.2018 to review the progress of Prime Minister Development package for transmission of J&K Power Department-Reg.

महोदय,

जम्मू एवं कश्मीर विद्युत विभाग के पारेषक और वितरण क्षेत्र के लिए प्रधान मंत्री विकास पैकेज की समीक्षा करने के लिए मुख्य अभियंता (विद्युत प्रणाली परियोजना प्रबोधन प्रभाग) द्वारा 18.04.2018 को ली गई बैठक का कार्यवृत्त संलग्न है।

संलग्नक: यथोपरी।

भवदीय,

(आर पी. प्रधान )

निदेशक

प्रति सूचनार्थः

1. संयुक्त सचिव (Transmission), विद्युत मंत्रालय, श्रम शक्ति भवन, रफ़ी मार्ग, नई दिल्ली
2. संयुक्त सचिव (Distribution), विद्युत मंत्रालय, श्रम शक्ति भवन, रफ़ी मार्ग, नई दिल्ली
3. मुख्य अभियंता (डीएम), केविप्रा
4. सदस्य (विद्युत प्रणाली), केविप्रा के प्रधान निजी सचिव

**List of Addressees:**

Sl. No.	Organization	Address	Tele/Fax No./email
1	PGCIL	<b>Chairman and Managing Director</b> POWERGRID Saudamini, Plot No.2, Sector 29, Near IFFCO Chowk, Gurgaon (Haryana) - 122001	Ph: 0124- 2571800/2571900 Fax:01242571990/2571922/2571760/ 9810530571 <a href="mailto:cmd@powergridindia.com">cmd@powergridindia.com</a> <a href="mailto:isjha@powergridindia.com">isjha@powergridindia.com</a> <a href="mailto:ajaiku@hotmail.com">ajaiku@hotmail.com</a> <a href="mailto:bpkundu@powergridindia.com">bpkundu@powergridindia.com</a>
2	JKPDD	<b>Development Commissioner (Power),</b> PDD, Govt. of J&K, Power House, Janipur, Jammu-180007	Telephone :0191-2532809, 0191-2534284 (Jammu), FAX : 01912530265(Jammu), Email : <a href="mailto:dcpjkpdd@yahoo.com">dcpjkpdd@yahoo.com</a> , <a href="mailto:sojpdd@gmail.com">sojpdd@gmail.com</a>
3	RECTPCL	<b>Chief Executive Officer</b> REC Transmission Projects Company Limited ECE House, 3rd Floor, Annexe-II 28-A, K G Marg, New Delhi -110001	Tel: 011-41020101 Fax: 011-24360644 <a href="mailto:dheeraj.hwr@gmail.com">dheeraj.hwr@gmail.com</a> <a href="mailto:Pravash.rectpcl@gmail.com">Pravash.rectpcl@gmail.com</a> <a href="mailto:Bhupender.g@gmail.com">Bhupender.g@gmail.com</a> <a href="mailto:vivekagarwal.rec@gmail.com">vivekagarwal.rec@gmail.com</a> Phone 011 47964796 (4 Lines) Fax. 011 47964747

**Minutes of meeting taken by Chief Engineer(PSPM), CEA on 18.04.2018 to review the progress of Prime Minister Development package in respect of transmission projects for Power Development Department , Govt. of Jammu & Kashmir (JKPDD)**

List of participants is enclosed at Annexure-I.

2. Chief Engineer (PSPM) welcomed all the participants and after brief introduction, took up the agenda of the meeting. He asked DD(PSPM) to brief the scope of work covered under Prime Minister Development package(PMDP-2015) of T&D works for J&K state.
3. Dy. Director(PSPM) state that Scope of work under PMDP-2015 covers various 220kV,132kV & 33 kV transmission and distribution works to be constructed in three regions viz Jammu, Kashmir and Ladakh (Leh & Kargil District) of J&K. The T&D works are being implemented by RECTPCL, PGCIL and JKPDD. He stated that recently JS(distribution), MoP had recently taken a review meeting and observed that progress of T&D works is not being sent to CEA. He had advised PGCIL, REC and JKPDD vide his letter dated 27/02/2018 to submit progress report on monthly basis.
4. CE(DM), CEA informed that JKPDD is sending them the consolidated progress report on monthly basis for all the distribution scheme in J&K such IPDS, DDUGGY, PMDP etc and there is no common format for monitoring progress of distribution projects scheme-wise. He requested to devise a format.
5. CE(PSPM), CEA stated that JKPDD & PGCIL is updating progress of transmission elements covered under PMDP 2015 scheme in the prescribed format through online portal i.e NPP except REC since they were not having password and userid to upload progress for their transmission works. CEA now has allotted the same to REC and advised REC representative to update the progress of their transmission system on National Power Portal on monthly basis.
6. CE (DM), CEA informed that Distribution system under PMDP is being implemented by RECPDCL, PGCIL and JKPDD and DM division has been

monitoring the progress of distribution system and has been sending the progress report to Ministry of Power on monthly basis.

7. CE(DM), CEA informed that online updation of distribution works at NPP portal would be in second phase.
  
8. It was decided that PGCIL may devise a common format for submitting progress of distribution works schemes-wise by each executing agency. CE(PSPM), CEA advised DD(PSPM) to prepare monthly progress report of transmission works covered under PMDP 2015 projects and requested CE(DM), CEA to forward progress report of distribution works covered under PMDP by 10th of every month to bring out consolidated progress report T&D works under PMDP 2015. He advised REC and PGCIL representative to submit progress report by 1<sup>st</sup> week of every month.

Meeting ended with vote of thanks to the chair.

**List of Participants**

**CEA**

- |                       |                                  |
|-----------------------|----------------------------------|
| 1. Sh. B K Arya       | Chief Engineer (PSPM) – In Chair |
| 2. Sh. Mangal Hembran | Chief Engineer (DM)              |
| 3. Sh. RP Pradhan     | Director (PSPM)                  |
| 4. Sh. R K Tiwari     | Deputy Director (PSPM)           |
| 5. Sh. Alok Dwivedi   | Asstt. Director-I (DM)           |
| 6. Sh. Rajesh         | Asstt. Director-I (PSPM)         |

**POWERGRID**

- |                 |            |
|-----------------|------------|
| 1. Sh. BP Kundu | AGM        |
| 2. Sh. AK Vaish | Consultant |

**RECTPCL**

- |                            |                        |
|----------------------------|------------------------|
| 1. Sh. Dheeraj Kumar       | Dy. Executive Engineer |
| 2. Sh. Pravash Kumar Barad | Dy. Executive Engineer |