



भारत सरकार
Government of India
विद्युत मंत्रालय
Ministry of Power
केन्द्रीय विद्युत प्राधिकरण
Central Electricity Authority
विद्युत प्रणाली परियोजना प्रबोधन प्रभाग
Power System Project Monitoring Division

सं.: केविप्रा/पीएस/पीएसपीएम/1/57/27/2017/1291-07

दिनांक: 09.10.2017

13

सेवामें,

संलग्न सूची के अनुसार

विषय: "एनटीपीसी की उत्तरी करनपुरा (3x660MW) परियोजना के लिए तत्काल निकासी पारेषण प्रणाली (ईआरएसएस XIX)" की प्रगति और इस स्टेशन को स्टार्ट अप पावर की उपलब्धता की समीक्षा करने हेतु तथा गदरवाड़ा एस टी पी पी (2X800 MW) से जुड़े ट्रांसमिशन सिस्टम का पुनर्निर्धारण के सम्बंध में सदस्य (विद्युत प्रणाली) द्वारा 03.10.2017 को ली गई बैठक का कार्यवृत्त।

"एनटीपीसी की उत्तरी करनपुरा (3x660MW) परियोजना के लिए तत्काल निकासी पारेषण प्रणाली (ईआरएसएस XIX)" की प्रगति और इस स्टेशन को स्टार्ट अप पावर की उपलब्धता की समीक्षा करने हेतु तथा गदरवाड़ा एस टी पी पी (2X800 MW) से जुड़े ट्रांसमिशन सिस्टम का पुनर्निर्धारण के सम्बंध में सदस्य (विद्युत प्रणाली) द्वारा 03.10.2017 को ली गई बैठक का कार्यवृत्त संलग्न है।

संलग्नक : यथोपरि।

(बी.के. आर्या)
मुख्य अभियंता

प्रति सूचनार्थः

1. संयुक्त सचिव (पारेषण), विद्युत मंत्रालय, श्रम शक्ति भवन, रफी मार्ग, नई दिल्ली
2. प्रधान निजी सचिव, सदस्य (विद्युत प्रणाली), केविप्रा

List of Addresses:

Sl. No.	Organisation	Address	Tele/Fax No./email
1.	PGCIL	Chairman & Managing Director, Powergrid Corporation of India Ltd. Saudamini, Plot No. 2, Sector 29, Near IFFCO Chowk Gurugram, Haryana - 122001	Ph: 0124- 2571800/2571900 Fax: 01242571990/2571922/2571760/ Email: cmd@powergridindia.com isjha@powergridindia.com poonam@powergridindia.com ashok@powergridindia.com
2.	NTPC Ltd	Chairman & Managing Director NTPC Ltd., NTPC Bhawan, Scope Complex, Institutional Area, Lodhi Road, N.D.-110003.	Ph: 011-24360044 Fax: 011-24363050 Email : cmd@ntpc.co.in premprakash@ntpc.co.in suveenvyas@ntpc.co.in
3.	CMPDIL	Chairman & Managing Director, Central Mine Planning & Design Institute Limited, Gondwana Place, Kanke Road, Ranchi - 834 031, Jharkhand, India	Ph.2230001, 2230002 Fax: 2230003, cmd.cmpdi@coalindia.in
4.	CCL	Chairman & Managing Director Central Coalfields Ltd. Darbhanga House, Kutchery Road Ranchi-834029 Jharkhand	Tele:0651-2360001,2301606 Fax: 0651-236003 E-mail: cmd@centralcoalfields.in cmd.ccl.cil@coalindia.in
5.	JBVNL (Lead LTTC)	Chairman and Managing Director, Jharkhand Bijili Vitran Nigam Limited, Engineer's Building, Dhurwa, Ranchi- 834 004	Sh. S.K. Thakur, CE(Commercial Email: Coml.rev@rediffmail.com Mob: 9431709894
6.	Ministry of Coal	Deputy Secretary, LA&IR, Ministry of Coal, Govt of India, 5th Floor, A-wing, Loknayak Bhawan, Khan Market, New Delhi	
7.	NTPC Ltd	General Manager North Karanpura Super Thermal Power Project Camp Office, F-51, Sector - 3, Dhurwa Ranchi - 834004 Jharkhand	Email: Vijaisingh100@gmail.com Mob: 9650995283
8.	Madhya Pradesh Power Management Company Ltd.	Shri Makrant Chincholkar CE(Commercial) Block No-11, Ground floor, Shakti Bhawan, Vidhyut Nagar, Rampur, Jabalpur - 482008, MP	Ph: 09425602570 Email: ravi.bhushan@mppmcl.com
9.	Maharashtra State Electricity Distribution Company Limited. (MSEDCL)	Smt Kavita Gharat, CE (Power Purchase), Maharashtra State Electricity Distribution Company Limited, Prakashgad, 4 th floor, Bandra (East), Mumbai - 400051	Ph: 09820754353 Email: ceppmsedcl@gmail.com
10.	Chhattisgarh State Power Distribution Company Ltd.(CSPDCL)	Chhattisgarh State Power Distribution Company Ltd, P.O Sunder Nagar, Dangania, Raipur - 492013, Chhattisgarh	cecomcseb@rediffmail.com
11.	Gujrat Urja Vikas Nigam Ltd.(GUVNL)	Gujrat Urja Vikas Nigam Ltd. Vidhyut Bhawan , Race Course, Vadodara - 390007.	coacom@gebmail.com decsp.guynl@gebmail.com
12.	Electricity Department, Govt of Goa.	Electricity Department, Govt of Goa Curti- Ponda , Goa - 403401	Elec.goa@nic.in

13.	Electricity Department, Dadar and Nagar Haveli	Administration of Dadar Nagar Haveli, 66 kV, Amli Road, Silvassa - 396230	rbchavbal@gmail.com
14.	RECTPCL (BPC)	Chief Executive Officer, REC Transmission Projects Company Ltd., 12-21, Upper Ground Floor, Antriksh Bhawan, 22-K.G. Marg, New Delhi-110001	Tel: 011-41020101, 011-47964796, Fax: 011-47964747, M: 9910027256 bhupender_g@yahoo.com
15.	North Karanpura Transco Ltd	Sr. Vice President, North Karanpura Transco Ltd (Adani Transmission Ltd) 7th Floor, Sambhav Building, Judges Bungalow Road, Bodakdev, Ahmedabad, Gujarat-380015,	Ph-079-25557134, Fax:079-25557177 E-mail: ln.mishra@adani.in M: 9099900244

Minutes of meeting taken by Member (PS) CEA on 03.10.2017 to review the progress of transmission scheme “Immediate evacuation for North Karanpura (3x660MW) generation project of NTPC (ERSS XIX)” being implemented by M/s North Karanpura Transmission Limited (NKTL, A subsidiary of Adani Power Ltd) and issue of NOC from Ministry of Coal; and rescheduling of transmission system associated with Gadrawara STPP (2x800 MW).

List of participants is enclosed at Annexure - I.

2. Member (PS), CEA welcomed all the participants and requested Chief Engineer (PSPM) to take up the agenda of meeting. Brief of discussion is as under;

A. North Karanpura (3x660MW) generation project of NTPC (ERSS XIX)

3. CE (PSPM) stated that in the last meeting taken by Member (PS) on 21.07.2017 representative of Central Coalfields Limited (CCL) had informed that RECTPCL recommended routes of both lines (North Karanpura – Chandwa 400kV D/C line and North Karanpura – Gaya 400kV D/C line) had been discussed in Board meeting held on 13.07.17 and also informed that matter would be taken up with Ministry of Coal (MoC) for approval of routes as soon as minutes are issued. Accordingly CCL had taken up the matter with MoC vide their letter dated 01.08.17 and CEA had also requested MoC vide letter dated 11.08.17 to expedite the clearance.
4. Representative of Ministry of Coal informed that they have received letter from CCL for approval for NoC to the routes of North Karanpura – Chandwa 400kV D/C line and North Karanpura – Gaya 400kV D/C line and the matter is under consideration. The approval would be accorded soon.
5. NTPC representative stated that the generation unit –I is scheduled to synchronized by Nov’18 for which they would require startup power from Jun’18 and they requested for early resolution of the issue by MoC so that the North Karanpura – Chandwa 400kV D/C line is in place for supply of startup power.
6. It was decided that the matter may be taken up with MoP so that the issue of NoC to North Karanpura – Chandwa 400kV D/C line and North Karanpura – Gaya 400kV D/C line can be expedited.

B. Rescheduling of ATS of Gadrawara STPS (2x800 MW) of NTPC

1. CE (PSPM) stated that NTPC had requested to postpone commissioning of remaining elements i.e. (1) Gadrawara STPS- Warora P.S. (New) 765kV D/C line,

(2) LILO of both Ckts. of Wardha - Parli at Warora (New) Pooling Station and (3) 2x1500 MVA, 765/400 kV Warora (New) pooling station beyond Nov'17 as their generation unit -II would be commissioned by Mar'18. Accordingly, issue was discussed with Powergrid Warora Transmission Ltd (PWTL) in the meeting held on 10.08.2017 wherein PWTL informed that they may postpone balance elements of transmission scheme by two months i.e. Jan'18 and LTTC approval would also be required.

2. Madhya Pradesh Power Management Company Ltd. (MPPMCL), the lead long-term transmission customer (LLTTC) of the transmission scheme, informed that they have no objection, provided no penalty is levied on beneficiaries and confirmation would also be required from other beneficiaries of transmission project for rescheduling of transmission scheme. Member (PS) advised MPPMCL to consult other beneficiaries of the transmission project and submit reply within 15 days.

Meeting ended with thanks to chair.

List of Participants:

CEA

- | | | | |
|---------------------------|-------------------------|---|----------|
| 1. Shri P. S. MHASKE | MEMBER (PS) | - | in Chair |
| 2. Shri B. K. ARYA | CHIEF ENGINEER (PSPM) | | |
| 3. Shri RAVINDER GUPTA | CHIEF ENGINEER (PSPA-I) | | |
| 4. Shri R. K. TIWARI | DY. DIRECTOR | | |
| 5. Shri N.R. MEENA | DY. DIRECTOR | | |
| 6. Shri UGRASEN PRASAD | DY. DIRECTOR | | |
| 7. Shri RAVI KANT | ASSISTANT DIRECTOR-II | | |
| 8. Shri YADAV MANOJ KUMAR | ASSISTANT DIRECTOR-II | | |
| 9. Shri AVINASH PATHAK | ASSISTANT DIRECTOR-II | | |

MINISTRY OF POWER

- | | |
|---------------|----------------------|
| 1. Shri FARAZ | ASSISTANT DIRECTOR-I |
|---------------|----------------------|

MINISTRY OF COAL

- | | |
|-------------------|-----------------|
| 1. Shri R.S SAROJ | UNDER SECRETARY |
|-------------------|-----------------|

PGCIL

- | | |
|------------------------|--------------------|
| 1. Shri A.K SINGHAL | EXECUTIVE DIRECTOR |
| 2. Smt POONAM VARSHNEY | AGM |

NTPC

- | | |
|---------------------------|------------|
| 1. Shri V. K. JAIN | DGM (COML) |
| 2. Shri P PIYUSH | DGM (COML) |
| 3. Shri SUVEEN VYAS | AGM (PP&M) |
| 4. Shri T.K CHAUDHURI | AGM (EE) |
| 5. Shri ANAND MOHAN GUPTA | SR. MGR. |

CCL

- | | |
|--------------------|----------|
| 1. Shri S.K JHA | SR. MGR. |
| 2. Shri R.K PANDEY | SR. MGR. |

MPPMCL

- | | |
|-------------------------|----------|
| 1. Shri A.K VERMA | DIRECTOR |
| 2. Shri M.P CHINCHOLKAR | CGM |
| 3. Shri A.S RAGHUWANSHI | DGM |

M/s NKTL

- | | |
|----------------------|-------|
| 1. Shri SAMEER GANJU | A V P |
|----------------------|-------|