



सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

केन्द्रीय विद्युत प्राधिकरण

Central Electricity Authority

नवीकरणीय परियोजना प्रबोधन प्रभाग

Renewable Project Monitoring Division

निर्माणाधीन नवीकरणीय ऊर्जा परियोजना रिपोर्ट

Report on under construction Renewable Energy Projects



June-2022

Table of Contents

1.0 SECI Projects

1.1 Solar	3
1.2 Wind	15
1.3 Hybrid.....	20

Details of Under Construction Solar projects of SECI



Summary of Under-construction Solar Power Projects

S.No.	Scheme	Total Capacity Awarded (MW)	Under Construction Capacity (MW)
1	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	2000	850
2	3000 MW ISTS Connected Solar PV Projects (ISTS-II)	600	600
3	1200 MW ISTS Connected Projects (ISTS-III)	1200	150
4	1200 MW ISTS Connected Projects (ISTS-IV)	1150	43
5	1200 MW ISTS Connected Projects (ISTS-V)	480	330
6	1200 MW ISTS Connected Projects (ISTS-VI)	900	300
7	1200 MW ISTS Connected Projects (ISTS-VIII)	1200	1200
8	2000 MW ISTS Connected Projects (ISTS-IX)	2000	1892
9	1200 MW ISTS Tranche-X	1200	1200
10	750 MW Rajasthan (Tranche-I)	750	250
11	1070 MW Rajasthan (Tranche-III)	1070	1070
12	150 MW Grid Connected Floating Solar PV Plants	150	150
13	750 MW Kadapa Solar Park (5000 MW VGF Scheme)	750	750
14	CPSU Scheme (Tranche-I, 2000 MW)	922	804
15	CPSU Scheme (Tranche-II, 1500 MW)	1104	821.8
16	50 MW Projects in High Visibility Areas (Central)	50	49
17	Manufacturing plant linked Solar Project scheme	8900	8900
18	1785 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-IV)	1785	1785
	Total	26211	21144.8

Details of under construction Solar Renewable Energy Projects

S.No.	Name of the project	Name of the Developer	Project location(Village / District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
1	Kadapa Solar Park 750 MW , 5000 MW NSM Phase-2,Batch 4	SB Energy Seven Pvt Ltd.	Andhra Pradesh	250	0	250	29.06.2020	-
2	Kadapa Solar Park 750 MW , 5000 MW NSM Phase-2,Batch 4	Sprng Soura Kiran Vidyut Pvt Ltd.	Andhra Pradesh	250	0	250	29.06.2020	-
3	Kadapa Solar Park 750 MW , 5000 MW NSM Phase-2,Batch 4	Ayana Renewable Power Pvt. Ltd.	Andhra Pradesh	250	0	250	29.06.2020	-
4	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	ACME Raisar Solar Energy Private Limited	Sanwara,Jaisalmer, Rajasthan	300	0	300	20.01.2023	-
5	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	ACME Phalodi Solar Energy Private Limited	Sanwara,Jaisalmer, Rajasthan	300	0	300	20.01.2023	-
6	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	Arina Solar Private Limited	Ettayapuram,Thoothukudi, Tamilnadu	250	0	250	31.01.2021	-
7	3000 MW ISTS Connected Solar PV Projects (ISTS-II)	ACME Deoghar Solar Power Pvt. Ltd.	Sanwara,Jaisalmer, Rajasthan	300	0	300	03.02.2023	-
8	3000 MW ISTS Connected Solar PV Projects (ISTS-II)	ACME Dhaulpur Powertech Pvt. Ltd.	Sanwara,Jaisalmer, Rajasthan	300	0	300	03.02.2023	-

S.No.	Name of the project	Name of the Developer	Project location(Village / District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
9	750 MW Grid Connected in Rajasthan Tranche-I (non-solar park)	ACME Aklera Power Technology Pvt. Ltd	Bhainsara,Jaisalmer ,Rajasthan	250	0	250	17.03.2022	-
10	1200 MW ISTS Connected Solar Projects (ISTS-III)	SBSR Power Cleantech Eleven Pvt. Ltd.	Lalsar & Hapasara,Bikaner,Rajasthan	300	150	150	20.11.2021	-
11	1200 MW ISTS Connected Solar Projects (ISTS-IV)	Azure Power Maple Pvt. Ltd	Sonanda, Shekhar, Bandhari & Kesarapura Jodhpur, Rajasthan	300	257	43	08.12.2021	-
12	1200 MW ISTS Connected Solar Projects (ISTS-V)	Adani Solar Energy RJ Two Private Limited	Lakhasara,Jaisalmer, Rajasthan	180	0	180	28.03.2022	-
13	1200 MW ISTS Connected Solar Projects (ISTS-V)	Adani Solar Energy RJ Two Private Limited	Ugraas, Nagnechi nagar and Dadhu, Jodhpur,Rajasthan	150	0	150	28.03.2022	-
14	150 MW Grid Connected Floating Solar PV Plants	ReNew Solar Power Pvt. Ltd.	Rihand Dam, Sonbhadra,UP	50	0	50	03.02.2022	-
15	150 MW Grid Connected Floating Solar PV Plants	ReNew Solar Power Pvt. Ltd.	Rihand Dam, Sonbhadra Dist. UP	50	0	50	03.02.2022	-
16	150 MW Grid Connected Floating Solar PV Plants	Shapoorji Pallonji Infrastructure Capital Company Pvt. Ltd.	Rihand Dam, Sonbhadra,UP	50	0	50	03.02.2022	-
17	1200 MW ISTS Connected Projects (ISTS-VI)	Masaya Solar Energy Private Limited	Khandwa, Madhya Pradesh	300	0	300	12.10.2022	-
18	1200 MW ISTS Connected Solar PV Projects (ISTS-VIII)	SBE Renewables Twenty Four Projects Pvt. Ltd.	Mandali,Jodhpur, Rajasthan	300	0	300	PPA yet to be signed	-

S.No.	Name of the project	Name of the Developer	Project location(Village / District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
19	1200 MW ISTS Connected Solar PV Projects (ISTS-VIII)	SBE Renewables Twenty Four Projects Pvt. Ltd.	Badi Sid, Jodhpur, Rajasthan	300	0	300	PPA yet to be signed	-
20	1200 MW ISTS Connected Solar PV Projects (ISTS-VIII)	AMP Energy Green Four Pvt. Ltd.	Ekalpar,Jaisalmer, Rajasthan	100	0	100	PPA yet to be signed	-
21	1200 MW ISTS Connected Solar PV Projects (ISTS-VIII)	Eden Renewable Alma Pvt. Ltd.	Kansingh ki Sir (Sid), Jodhpur, Rajasthan	300	0	300	PPA yet to be signed	-
22	1200 MW ISTS Connected Solar PV Projects (ISTS-VIII)	ReNew Surya Vihaan Pvt. Ltd.	Mandhopura,Jaisalmer, State Rajasthan	200	0	200	PPA yet to be signed	-
23	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	AMP Energy Green Five Pvt. Ltd.	Village: Badi Seed & Ranjeet Nagar, Jodhpur ,Rajasthan	100	0	100	11.10.2023	-
24	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	Thar Surya 1 Pvt. Ltd.	Dholera 1, Jamsar,Bikaner, Rajasthan	300	108	192	27.01.2023	-
25	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	Ayana Renewable Power Three Pvt. Ltd.	Bikaner District, Rajasthan	300	0	300	11.10.2023	-
26	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	Eden Renewable Bercy Pvt. Ltd.	Pusar/Pushad,Barmar, Rajasthan	300	0	300	11.10.2023	-
27	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	IB Vogt Solar Seven Pvt. Ltd.	Neemba, Deora,Jaisalmer,Rajasthan	300	0	300	11.10.2023	-
28	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	ReNew Surya Aayan Pvt. Ltd.	Neebma,Jaisalmer, Rajasthan	300	0	300	28.10.2023	-

S.No.	Name of the project	Name of the Developer	Project location(Village / District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
29	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	ReNew Surya Vihaan Pvt. Ltd.	Neebma,Jaisalmer, Rajasthan	100	0	100	01.10.2023	-
30	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	Gorbea Solar Pvt. Ltd.	Bari Seer,Jodhpur, Rajasthan	300	0	300	PPA yet to be signed	-
31	1200 MW ISTS Tranche-X	Project Eight Renewable Power Private Limited		300	0	300	PPA yet to be signed	-
32	1200 MW ISTS Tranche-X	SolarOne Eneergy Private Limited		300	0	300	PPA yet to be signed	-
33	1200 MW ISTS Tranche-X	Project Eight Renewable Power Private Limited		300	0	300	PPA yet to be signed	-
34	1200 MW ISTS Tranche-X	SolarOne Eneergy Private Limited		300	0	300	PPA yet to be signed	-
35	1070 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-III)	AEW India North One Private Limited	Aarang,Barmer,Rajasthan	200	0	200	11.10.2022	-
36	1070 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-III)	Green Infra Renewable Projects Limited	Jaisalmer District, Rajasthan	400	0	400	27.07.2022	-
37	1070 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-III)	NTPC Renewable Energy Limited	Chhatargarh, Bikaner,Bhainsara,Jaisalmer,Rajasthan	470	0	470	27.07.2022	-

S.No.	Name of the project	Name of the Developer	Project location(Village / District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
38	CPSU Scheme (Tranche-I, 2000 MW)	NTPC Limited	Any where in India	769	0	769	28.08.2022(139 MW) 12.11.2022(630 MW)	
39	CPSU Scheme (Tranche-I, 2000 MW)	Assam power Distribution Company Limited	Lower Assam zone, 2. Central Assam Zone,3 cachar,karimga nj, Hailakandi Assam	30	0	30	12.11.2022	-
40	CPSU Scheme (Tranche-I, 2000 MW)	Nalanda University	Nalanda University, Rajgir	5	0	5	12.11.2022	-
41	CPSU Scheme (Tranche-II, 1500 MW)	NTPC Limited	Any where in India	923	282.2	640.8	25.10.2022 for 161 MW 09.01.2023 for 762 MW	
42	CPSU Scheme (Tranche-II, 1500 MW)	The Singareni Collieries Company Limited	Various of Areas of SCCL	81	0	81	09.01.2023	-
43	CPSU Scheme (Tranche-II, 1500 MW)	Indore Municipal Corporation	Yaswnath Sagar Dam Reservoir,Indore,m adhya pradesh	100	0	100	25.10.2022	-
44	50 MW Projects in High Visibility Areas (Central)	IPTPS, New Delhi-3 MW Solar PV Project of Azure Power India Pvt. Ltd.		50	1	49	.	-
45	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six A Limited	Kutchh, Gujarat	200	0	200	01.10.2023	-

S.No.	Name of the project	Name of the Developer	Project location(Village / District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
46	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six Limited	Kutchh, Gujarat	167	0	167	13.10.2023	-
47	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Seven Limited	Jaisalmer, Rajasthan	250	0	250	13.10.2023	-
48	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Seven Limited	Jaisalmer, Rajasthan	250	0	250	13.10.2023	-
49	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six Limited	Khavda, Kutchh, Gujarat	333	0	333	17.11.2023	-
50	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six A Limited	Khavda, Kutchh, Gujarat	50	0	50	10.02.2024	-
51	Manufacturing plant linked Solar Project scheme	Azure Power Fifty One Pvt. Ltd.	Jodhpur, Rajasthan	100	0	100	11.11.2023	-
52	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Two Pvt. Ltd.	Jodhpur, Rajasthan	333	0	333	11.11.2023	-
53	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Two Pvt. Ltd.	Jodhpur, Rajasthan	167	0	167	17.11.2023	-
54	Manufacturing plant linked Solar Project scheme	Azure Power Fifty One Private Limited	Jodhpur, Rajasthan	50	0	50	10.02.2024	-
55	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four A Limited	Fatehgarh,Jaisalmer , Rajasthan	250	0	250	01.10.2024	-
56	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four A Limited	Fatehgarh,Jaisalmer , Rajasthan	250	0	250	01.10.2024	-

S.No.	Name of the project	Name of the Developer	Project location(Village / District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
57	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four B Limited	Fatehgarh,Jaisalmer , Rajasthan	250	0	250	01.10.2024	-
58	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four B Limited	Fatehgarh,Jaisalmer , Rajasthan	250	0	250	01.10.2024	-
59	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four Limited	Fatehgarh,Jaisalmer , Rajasthan	250	0	250	01.10.2024	-
60	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four Limited	Fatehgarh,Jaisalmer , Rajasthan	250	0	250	01.10.2024	-
61	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five Limited	Pokhran, Jaislmer, Rajasthan	250	0	250	01.10.2024	-
62	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five Limited	Pokhran, Jaislmer, Rajasthan	250	0	250	01.10.2024	-
63	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four C Limited	Fatehgarh,Jaisalmer , Rajasthan	250	0	250	01.10.2025	-
64	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four C Limited	Fatehgarh,Jaisalmer , Rajasthan	250	0	250	01.10.2025	-
65	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five A Limited	Ramgarh/Mohangarh Jaisalmer, Rajasthan	250	0	250	01.10.2025	-
66	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five A Limited	Ramgarh/Mohangarh Jaisalmer, Rajasthan	250	0	250	01.10.2025	-
67	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five B Limited	Ramgarh/Mohangarh Jaisalmer, Rajasthan	250	0	250	01.10.2025	-

S.No.	Name of the project	Name of the Developer	Project location(Village / District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
68	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five B Limited	Ramgarh/Mohangarh Jaisalmer, Rajasthan	250	0	250	01.10.2025	-
69	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five C Limited	Ramgarh/Mohangarh Jaisalmer, Rajasthan	250	0	250	01.10.2025	-
70	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five C Limited	Ramgarh/Mohangarh Jaisalmer, Rajasthan	250	0	250	01.10.2025	-
71	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Seven A Limited	Jaisalmer,Rajasthan	250	0	250	01.10.2026	-
72	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Seven A Limited	Jaisalmer,Rajasthan	250	0	250	01.10.2026	-
73	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six B Limited	Jaisalmer,Rajasthan	167	0	167	01.10.2026	-
74	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Three Private Limited	Fatehgarh,Jaisalmer , Rajasthan	125	0	125	11.11.2024	-
75	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Three Private Limited	Fatehgarh,Jaisalmer , Rajasthan	125	0	125	11.11.2024	-
76	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Three Private Limited	Fatehgarh,Jaisalmer , Rajasthan	125	0	125	11.11.2024	-
77	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Three Private Limited	Fatehgarh,Jaisalmer , Rajasthan	125	0	125	11.11.2024	-
78	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Four Private Limited	Fatehgarh,Jaisalmer , Rajasthan	125	0	125	11.11.2024	-

S.No.	Name of the project	Name of the Developer	Project location(Village / District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
79	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Four Private Limited	Fatehgarh,Jaisalmer , Rajasthan	125	0	125	11.11.2024	-
80	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Four Private Limited	Fatehgarh,Jaisalmer , Rajasthan	125	0	125	11.11.2024	-
81	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Four Private Limited	Fatehgarh,Jaisalmer , Rajasthan	125	0	125	11.11.2024	-
82	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Nine Private Limited	Fatehgarh,Jaisalmer , Rajasthan	125	0	125	11.11.2025	-
83	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Nine Private Limited	Fatehgarh,Jaisalmer , Rajasthan	125	0	125	11.11.2025	-
84	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Nine Private Limited	Fatehgarh,Jaisalmer , Rajasthan	125	0	125	11.11.2025	-
85	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Nine Private Limited	Fatehgarh,Jaisalmer , Rajasthan	125	0	125	11.11.2025	-
86	Manufacturing plant linked Solar Project scheme	Azure Power Sixty Private Limited	Fatehgarh,Jaisalmer , Rajasthan	125	0	125	11.11.2025	-
87	Manufacturing plant linked Solar Project scheme	Azure Power Sixty Private Limited	Fatehgarh,Jaisalmer , Rajasthan	125	0	125	11.11.2025	-
88	Manufacturing plant linked Solar Project scheme	Azure Power Sixty Private Limited	Fatehgarh,Jaisalmer , Rajasthan	125	0	125	11.11.2025	-
89	Manufacturing plant linked Solar Project scheme	Azure Power Sixty Private Limited	Fatehgarh,Jaisalmer , Rajasthan	125	0	125	11.11.2025	-

S.No.	Name of the project	Name of the Developer	Project location(Village / District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
90	Manufacturing plant linked Solar Project scheme	Azure Power Sixty Two Private Limited	Fatehgarh,Jaisalmer , Rajasthan	125	0	125	11.11.2026	-
91	Manufacturing plant linked Solar Project scheme	Azure Power Sixty Two Private Limited	Fatehgarh,Jaisalmer , Rajasthan	125	0	125	11.11.2026	-
92	Manufacturing plant linked Solar Project scheme	Azure Power Sixty Two Private Limited	Fatehgarh,Jaisalmer , Rajasthan	83	0	83	11.11.2026	-
93	1785 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-IV)	ACME Photovoltaic Solar Private Limited	Jaisalmer,Rajasthan	375	0	375	16.10.2023	-
94	1785 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-IV)	Calpine Subsico Solar Energy Private Limited	Aau,Jodhpur, Rajasthan	90	0	90	16.10.2023	-
95	1785 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-IV)	Hera Sun Power Private Limited	Sawa,Barmer, Rajasthan	20	0	20	16.10.2023	-
96	1785 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-IV)	M/s NTPC Renewable Energy Limited		500	0	500	16.10.2023	-
97	1785 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-IV)	Renew Hans Urja Private Limited	Jaisalmer,Rajasthan	600	0	600	16.10.2023	-
98	1785 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-IV)	Sprng Natural Power Source Private Limited	Barmer, Rajasthan	200	0	200	16.10.2023	-

Details of Under Construction Wind projects of SECI



Summary of Under-construction Wind Power Projects

S.No.	Scheme	Total Capacity Awarded (MW)	Under Construction Capacity (MW)
1	Tranche-II	1000	220
2	Tranche-III	2000	200
3	Tranche-IV	2000	727.8
4	Tranche-V	1190	1190
5	Tranche-VI	1200	664.2
6	Tranche-VII	480	65.5
7	Tranche-VIII	440.8	440.8
8	Tranche-IX	970	970
9	Tranche-X	1200	1200
10	Tranche-XI	1200	1200
	Total	11680.8	6878.3

Details of under construction Wind Renewable Energy Projects

S. No.	Name of the project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity Awarded (MW)	Project Capacity Commissione d (MW)	Under Constructio n Capacity (MW)	Date of completion	
							Scheduled	Anticipated
1	1000 MW ISTS-connected Wind Power Projects (Tranche-II)	Inox Green Energy Services Limited	Kutch, Gujarat	250	30	220	28-06-2021	-
2	2000 MW ISTS-connected Wind Power Projects (Tranche-III)	Inox Green Energy Services Limited	Kutch, Gujarat	200	0	200	24.11.2019	-
3	2000 MW ISTS-connected Wind Power Projects (Tranche-IV)	Srijan Energy Systems Private Limited	Kutch, Gujarat	250	88	162	30.06.2022	-
4	2000 MW ISTS-connected Wind Power Projects (Tranche-IV)	BLP Energy Private Limited	Kutch, Gujarat	285	151.2	133.8	17.12.2021	-
5	2000 MW ISTS-connected Wind Power Projects (Tranche-IV)	Betam Wind Energy Private Limited	Tuticorin, Tamil Nadu	200	168	32	14.10.2021	-
6	2000 MW ISTS-connected Wind Power Projects (Tranche-IV)	Inox Green Energy Services Limited	Kutch, Gujarat	50	0	50	31.10.2021	-
7	2000 MW ISTS-connected Wind Power Projects (Tranche-IV)			50	0	50	31.10.2021	-
8	2000 MW ISTS-connected Wind Power Projects (Tranche-IV)	Adani Wind Energy Kutchh One Limited	Kutch, Gujarat	300	0	300	31.10.2021	-
9	1200 MW ISTS-connected Wind Power Projects (Tranche-V)	Torrent Power Limited	Devbhoomi Dwarka, Gujarat	115	0	115	05.09.2022	-
10	1200 MW ISTS-connected Wind Power Projects (Tranche-V)	Adani Green Energy Limited	Kutch, Gujarat	300	0	300	15.05.2022	-
11	1200 MW ISTS-connected Wind Power Projects (Tranche-V)	Alfanar Company	Kutch, Gujarat	300	0	300	19.08.2022	-
12	1200 MW ISTS-connected Wind Power Projects (Tranche-V)	Sitac Kabini Renewables Private Limited	Kutch, Gujarat	300	0	300	05.09.2022	-
13	1200 MW ISTS-connected Wind Power Projects (Tranche-V)	Ecoren Energy India Private Limited	Bellary, Karnataka	175	0	175	22.12.2020	-
14	1200 MW ISTS-connected Wind Power Projects (Tranche-VI)	Ostro Energy Private Limited	Bellary, Chitradurga, Davanagere and Vijaynagara, Karnataka	300	136.5	163.5	30.10.2021	-

S. No.	Name of the project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity Awarded (MW)	Project Capacity Commissione d (MW)	Under Constructio n Capacity (MW)	Date of completion	
							Scheduled	Anticipated
15	1200 MW ISTS-connected Wind Power Projects (Tranche-VI)	Powerica Limited		50.6	24.3	26.3	05-09-2022	
16	1200 MW ISTS-connected Wind Power Projects (Tranche-VI)	SBESS Services Projectco Two Private Limited		274.4	0	274.4	13-04-2022	
17	1200 MW ISTS-connected Wind Power Projects (Tranche-VI)	SBESS Services Projectco Two Private Limited		50	0	50	13-04-2022	
18	1200 MW ISTS-connected Wind Power Projects (Tranche-VI)	Srijan Energy Systems Private Limited	Kutch, Gujarat	150	0	150	01.09.2022	-
19	1200 MW ISTS-connected Wind Power Projects (Tranche-VII)	Ostro Energy Private Limited	Kutch, Gujarat	50	46.2	3.8	05.09.2022	-
20	1200 MW ISTS-connected Wind Power Projects (Tranche-VII)	Adani Renewable Energy Holding Three Limited	Kutch, Gujarat	130	68.3	61.7	15.05.2022	-
21	1800 MW ISTS-connected Wind Power Projects (Tranche-VIII)	Apraava Energy Private Limited	Devbhumi Dwarka, Gujarat	250.8	0	250.8	13.08.2022	-
22	1800 MW ISTS-connected Wind Power Projects (Tranche-VIII)	Avikiran Energy India Private Limited	Koppal, Karnataka	190	0	190	05.09.2022	-
23	2500 MW ISTS-connected Wind Power Projects (Tranche-IX)	Vena Energy Vidyuth Pvt Ltd	Koppal, Karnataka	160	0	160	31-03-2023	-
24	2500 MW ISTS-connected Wind Power Projects (Tranche-IX)	JSW Future Energy Ltd (formerly JSW Solar Ltd)	Tuticorin, Tenkasi & Tirunelveli, Tamil Nadu	540	0	540	31-03-2023	-
25	2500 MW ISTS-connected Wind Power Projects (Tranche-IX)	JSW Future Energy Ltd (formerly JSW Solar Ltd)	Tiruppur, Tamil Nadu	270	0	270	15-07-2023	-
26	1200 MW ISTS-connected Wind Power Projects (Tranche-X)	Adani Renewable Energy Holding Fifteen Ltd	Koppal, Karnataka	300	0	300	10.03.2023	-
27	1200 MW ISTS-connected Wind Power Projects (Tranche-X)	Ayana Renewable Power Six Pvt Ltd	Gadag, Karnataka	300	0	300	10.03.2023	-

S. No.	Name of the project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity Awarded (MW)	Project Capacity Commissione d (MW)	Under Constructio n Capacity (MW)	Date of completion	
							Scheduled	Anticipated
28	1200 MW ISTS-connected Wind Power Projects (Tranche-X)	Evergreen Power Mauritius Pvt Ltd	Osmanabad, Maharashtra	150	0	150	10.03.2023	-
29	1200 MW ISTS-connected Wind Power Projects (Tranche-X)	JSW Future Energy Ltd	Tiruppur, Tamil Nadu	150	0	150	10.03.2023	-
30	1200 MW ISTS-connected Wind Power Projects (Tranche-X)	JSW Future Energy Ltd	Thoothukudi, Tamil Nadu	300	0	300	10.03.2023	-
31	1200 MW ISTS-connected Wind Power Projects (Tranche-XI)	ReNew Naveen Urja Private Limited	Gadag, Karnataka	300	0	300		-
32	1200 MW ISTS-connected Wind Power Projects (Tranche-XI)	Green Infra Wind Energy Limited	Koppal, Karnataka	180	0	180		-
33	1200 MW ISTS-connected Wind Power Projects (Tranche-XI)	Anupavan Renewables pvt Ltd	Osmanabad, Maharashtra	150	0	150		-
34	1200 MW ISTS-connected Wind Power Projects (Tranche-XI)	Adani Renewable Energy Holding Fifteen Limited	Gadag, Karnataka	450	0	450		-
35	1200 MW ISTS-connected Wind Power Projects (Tranche-XI)	Azure Power India Pvt Ltd	Koppal, Karnataka	120	0	120		-

Summary of Under-construction Hybrid Power Projects (SECI)

S.No.	Scheme	Total Capacity Awarded (MW)	Under Construction Capacity (MW)
1	1200 MW ISTS-Connected Wind- Solar Hybrid Power Projects (Tranche-I)	840	450
2	1200 MW ISTS- Connected Wind-Solar Hybrid Project (Tranche-II)	600	263.43
3	1200 MW ISTS-Connected Wind- Solar Hybrid Power Projects (Tranche-III)	1110	1110
4	1200MW ISTS-connected Wind Power Projects (Tranche-IV)	900	900
5	400MW ISTS-connected Round-the-clock (RTC) RE Power (RTC-1)	400	400
6	1200 MW ISTS-Connected RE Projects with assured Peak Power Supply in India (ISTS-VII)	1200	900
	Total	5050	4023.43

Details of under construction Hybrid Renewable Energy Projects

S. No.	Name of the project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity Awarded (MW)	Project Capacity Commissione d (MW)	Under Constructio n Capacity (MW)	Date of completion	
							Scheduled	Anticipated
1	1200 MW ISTS- Connected Wind-Solar Hybrid Project (Tranche-I)	SBE Renewables Ten Private Limited	Jaisalmer,Barmer,Ra jasthan	450	0	450	22.12.2021	Jul, 2022
2	1200 MW ISTS- Connected Wind-Solar Hybrid Project (Tranche-II)	Adani Hybrid Energy Jaisalmer Two Limited	Jaisalmer Rajasthan,	300	166.8	133.2	01.03.2022	Jul, 2022
3	1200 MW ISTS- Connected Wind-Solar Hybrid Project (Tranche-II)	Adani Hybrid Energy Jaisalmer Three Limited	Jaisalmer Rajasthan,	300	169.77	130.23	01.03.2022	Jul, 2022
4	1200 MW ISTS- Connected Wind-Solar Hybrid Project (Tranche-III)	AMP Energy Green Private Limited	Jaisalmer,Barmer,Ra jasthan	130	0	130	23.02.2023	
5	1200 MW ISTS- Connected Wind-Solar Hybrid Project (Tranche-III)	Adani Hybrid Energy Jaisalmer Five Limited	Jaisalmer,Barmer,Ra jasthan	600	0	600	23.02.2023	
6	1200 MW ISTS- Connected Wind-Solar Hybrid Project (Tranche-III)	ABC Renewable Energy Private Limited	Jaisalmer,Barmer,Ra jasthan	380	0	380	23.02.2023	
7	1200 MW ISTS-Connected RE Projects with assured Peak Power Supply in India (ISTS-VII)	Greenko AP01 IREP Private Limited	Kurnool, Andhra Pradesh	900	0	900	02.08.2023 (690 MW); For balance capacity of 210 MW PPA is yet to be signed	

S. No.	Name of the project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity Awarded (MW)	Project Capacity Commissione d (MW)	Under Constructio n Capacity (MW)	Date of completion	
							Scheduled	Anticipated
8	1200MW ISTS-connected Wind Power Projects (Tranche-IV)	M/s NTPC Renewable Energy Limited	Dayapar, Kutch, Gujarat	450	0	450	30.12.2023	
9	1200MW ISTS-connected Wind Power Projects (Tranche-IV)	Project Ten Renewables Power Pvt limited	Pavagada, Karnataka	450	0	450	30.12.2023	
10	400MW ISTS-connected Round-the-clock (RTC) RE Power (RTC-1)	Renew Surya Roshni Private Limited	400MW Solar - Jaisalmer(Rajasthan)+ 300MW Wind-Osmanabad(Maharashtra)+ 300MW Wind Koppal (Karnataka) + 300MW Wind- Gadag (Karnataka)	400	0	400	06.08.2023	