



सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

केन्द्रीय विद्युत प्राधिकरण

Central Electricity Authority

नवीकरणीय परियोजना प्रबोधन प्रभाग

Renewable Project Monitoring Division

निर्माणाधीन नवीकरणीय ऊर्जा परियोजना रिपोर्ट

Report on under construction Renewable Energy Projects



September-2021

Table of Contents

1.0 SECI Projects

1.1 Solar	3
1.2 Wind	11
1.3 Hybrid.....	16

Details of Under Construction Solar projects of SECI



Summary of Under-construction Solar Power Projects

S.No.	Scheme	Total Capacity Awarded (MW)	Under Construction Capacity (MW)
1	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	2000	1200
2	3000 MW ISTS Connected Solar PV Projects (ISTS-II)	600	600
3	1200 MW ISTS Connected Projects (ISTS-III)	1200	600
4	1200 MW ISTS Connected Projects (ISTS-IV)	1150	950
5	1200 MW ISTS Connected Projects (ISTS-V)	480	480
6	1200 MW ISTS Connected Projects (ISTS-VI)	900	900
7	1200 MW ISTS Connected Projects (ISTS-VIII)	1200	1200
8	2000 MW ISTS Connected Projects (ISTS-IX)	2000	2000
9	750 MW Rajasthan (Tranche-I)	750	250
10	750 MW Rajasthan (Tranche-II)	610	610
11	1070 MW Rajasthan (Tranche-III)	1070	1070
12	150 MW Grid Connected Floating Solar PV Plants	150	150
13	750 MW Kadapa Solar Park (5000 MW VGF Scheme)	750	750
14	CPSU Scheme (Tranche-I, 2000 MW)	922	844
15	CPSU Scheme (Tranche-II, 1500 MW)	1104	1104
16	50 MW Projects in High Visibility Areas (Central)	50	49
	Total	14936	12757

Details of under construction Solar Renewable Energy Projects

S.No.	Name of the project	Name of the Developer	Project location(Village / District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
1	Kadapa Solar Park 750 MW , 5000 MW NSM Phase-2, Batch 4	SB Energy Seven Pvt Ltd.	Andhra Pradesh	250	0	250	29.06.2020	-
2	Kadapa Solar Park 750 MW , 5000 MW NSM Phase-2, Batch 4	Sprng Soura Kiran Vidyut Pvt Ltd.	Andhra Pradesh	250	0	250	29.06.2020	-
3	Kadapa Solar Park 750 MW , 5000 MW NSM Phase-2, Batch 4	Ayana Renewable Power Pvt. Ltd.	Andhra Pradesh	250	0	250	29.06.2020	-
4	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	ACME Raisar Solar Energy Private Limited	Sanwara, Pokhran, Jaisalmer, Rajasthan	300	0	300	17-02-2022	-
5	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	ACME Phalodi Solar Energy Private Limited	Sanwara, Pokhran, Jaisalmer, Rajasthan	300	0	300	17-02-2022	-
6	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	Azure Power Forty Three Private Limited		300	200	100	27-Mar-2021	
7	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	Clean Solar Power (Jodhpur) Pvt. Ltd		250	0	250	27-Mar-2021	
8	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	Arina Solar Private Limited	Ettayapuram, Thoothukudi, Tamilnadu	250	0	250	31.01.2021	-

S.No.	Name of the project	Name of the Developer	Project location(Village / District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
9	3000 MW ISTS Connected Solar PV Projects (ISTS-II)	ACME Deoghar Solar Power Pvt. Ltd.	Sanwara,Pokhran,Jaisalmer, Rajasthan	300	0	300	03-03-2022	-
10	3000 MW ISTS Connected Solar PV Projects (ISTS-II)	ACME Dhaulpur Powertech Pvt. Ltd.	Sanwara,Pokhran,Jaisalmer, Rajasthan	300	0	300	03-03-2022	-
11	750 MW Grid Connected in Rajasthan Tranche-I (non-solar park)	ACME Aklera Power Technology Pvt. Ltd	Bhainsara,Bhaniyana,Jaisalmer,Rajasthan	250	0	250	17.03.2022	-
12	1200 MW ISTS Connected Solar Projects (ISTS-III)	SBSR Power Cleantech Eleven Pvt. Ltd.	Lalsar & Hapasara,Bikaner,Rajasthan	300	50	250	20.08.2021	-
13	1200 MW ISTS Connected Solar Projects (ISTS-IV)	Ayana Renewable Power One Pvt. Ltd.		300	0	300	23-09-2021	
14	1200 MW ISTS Connected Solar Projects (ISTS-IV)	Renew Solar Energy (Jharkhand Three) Pvt. Ltd.		300	200	100	23-09-2021	
15	1200 MW ISTS Connected Solar Projects (ISTS-IV)	Azure Power Maple Pvt. Ltd	Sonanda, Shekhar, Bandhari & kesarpura, Jodhpur, Rajasthan	300	0	300	23-09-2021	-
16	1200 MW ISTS Connected Solar Projects (ISTS-IV)	Mega SuryaUrja Pvt. Ltd.		250	0	250	25-02-2022	
17	1200 MW ISTS Connected Solar Projects (ISTS-V)	GRT JEWELLERES (INDIA) PVT. LTD.		150	0	150	28.03.2022	
18	1200 MW ISTS Connected Solar Projects (ISTS-V)	SBE Renewables Sixteen Projects Pvt. Ltd.	Lakhasara,Jaisalmer, Rajasthan	180	0	180	11-01-2022	-

S.No.	Name of the project	Name of the Developer	Project location(Village / District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
19	1200 MW ISTS Connected Solar Projects (ISTS-V)	SBE Renewables Sixteen Projects Pvt. Ltd.	Ugraas,Jodhpur,Rajasthan	150	0	150	11-01-2022	-
20	150 MW Grid Connected Floating Solar PV Plants	ReNew Solar Power Pvt. Ltd.	Rihand Dam, Sonbhadra,UP	50	0	50	03.02.2022	-
21	150 MW Grid Connected Floating Solar PV Plants	ReNew Solar Power Pvt. Ltd.	Rihand Dam, Sonbhadra ,UP	50	0	50	03.02.2022	-
22	150 MW Grid Connected Floating Solar PV Plants	Shapoorji Pallonji Infrastructure Capital Company Pvt. Ltd.	Rihand Dam, Sonbhadra ,UP	50	0	50	03.02.2022	-
23	750 MW Grid Connected in Rajasthan Tranche-II (non-solar park)	NTPC Ltd		160	0	160	01.12.2021	
24	750 MW Grid Connected in Rajasthan Tranche-II (non-solar park)	Mahindra Susten Pvt Ltd		200	0	200	01.12.2021	
25	750 MW Grid Connected in Rajasthan Tranche-II (non-solar park)	Hero Solar Energy Pvt Ltd		250	0	250	01.12.2021	
26	1200 MW ISTS Connected Projects (ISTS-VI)	Avaada Sustainable RJProject Private Limited		300	0	300	12.05.2022	
27	1200 MW ISTS Connected Projects (ISTS-VI)	Masaya Solar Energy Private Limited	Khandwa, Madhya Pradesh	300	0	300	12.05.2022	-
28	1200 MW ISTS Connected Solar PV Projects (ISTS-VIII)	SBE Renewables Twenty Four Projects Pvt. Ltd.	Mandali,Jodhpur, Rajasthan	300	0	300	PPA yet to be signed	-

S.No.	Name of the project	Name of the Developer	Project location(Village / District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
29	1200 MW ISTS Connected Solar PV Projects (ISTS-VIII)	SBE Renewables Twenty Four Projects Pvt. Ltd.	Badi Sid, Jodhpur, Rajasthan	300	0	300	PPA yet to be signed	-
30	1200 MW ISTS Connected Solar PV Projects (ISTS-VIII)	AMP Energy Green Four Pvt. Ltd.	Ekalpar,Jaisalmer, Rajasthan	100	0	100	PPA yet to be signed	-
31	1200 MW ISTS Connected Solar PV Projects (ISTS-VIII)	Eden Renewable Alma Pvt. Ltd.	Kansingh ki sir, Jodhpur, Rajasthan	300	0	300	PPA yet to be signed	-
32	1200 MW ISTS Connected Solar PV Projects (ISTS-VIII)	ReNew Surya Vihaan Pvt. Ltd.	Mandhopura,Jaisalmer,Rajasthan	200	0	200	PPA yet to be signed	-
33	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	AMP Energy Green Five Pvt. Ltd.	Badi seed & Ranjeet Nagar, Jodhpur, Rajasthan	100	0	100	PPA yet to be signed	-
34	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	Thar Surya 1 Pvt. Ltd.	Dholera 1, Jamsar, Bikaner, Rajasthan	300	0	300	27.01.2023	-
35	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	Ayana Renewable Power Three Pvt. Ltd.	Bikaner District, Rajasthan	300	0	300	PPA yet to be signed	-
36	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	Eden Renewable Bercy Pvt. Ltd.	Pusar/Pushad,Barmar, Rajasthan	300	0	300	PPA yet to be signed	-
37	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	IB Vogt Solar Seven Pvt. Ltd.	Neemba, Deora,Jaisalmer,Rajasthan	300	0	300	PPA yet to be signed	-
38	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	ReNew Surya Aayan Pvt. Ltd.	Neebma,Jaisalmer, Rajasthan	300	0	300	PPA yet to be signed	-

S.No.	Name of the project	Name of the Developer	Project location(Village / District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
39	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	ReNew Surya Vihaan Pvt. Ltd.	NeebmaJaisalmer,Rajasthan	100	0	100	PPA yet to be signed	-
40	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	Gorbea Solar Pvt. Ltd.	Bari Seer,Jodhpur,Rajasthan	300	0	300	PPA yet to be signed	-
41	1070 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-III)	AEW India North One Private Limited	Aarang, Barmer,Rajasthan	200	0	200	27.07.2022	-
42	1070 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-III)	Green Infra Renewable Projects Limited	Jaisalmer District, Rajasthan	400	0	400	27.07.2022	-
43	1070 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-III)	NTPC Renewable Energy Limited	Chhatargarh, Bikaner, Bhainsara,Jaisalmer , Rajasthan	470	0	470	27.07.2022	-
44	CPSU Scheme (Tranche-I, 2000 MW)	NTPC Limited	Any where in India	769	0	769	28.08.2022	-
45	CPSU Scheme (Tranche-I, 2000 MW)	The singareni Collieries Company limited		90	53	37	28.08.2022	
46	CPSU Scheme (Tranche-I, 2000 MW)	Assam power Distribution Company Limited	Lower Assam zone, 2. Central Assam Zone,3 cachar,karimganj, Hailakandi Assam	30	0	30	28.08.2022	-
47	CPSU Scheme (Tranche-I, 2000 MW)	Delhi Metro Rail Corporation Limited		3	0	3	28.08.2022	

S.No.	Name of the project	Name of the Developer	Project location(Village / District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
48	CPSU Scheme (Tranche-I, 2000 MW)	Nalanda University	Nalanda University, Rajgir	5	0	5	12.11.2022	-
49	CPSU Scheme (Tranche-II, 1500 MW)	NTPC Limited	Anywhere in India	923	0	923	25.10.2022	-
50	CPSU Scheme (Tranche-II, 1500 MW)	The Singareni Collieries Company Limited	Various of Areas of SCCL	81	0	81	25.10.2022	-
51	CPSU Scheme (Tranche-II, 1500 MW)	Indore Municipal Corporation	Yaswnath Sagar Dam Reservoir,Hatod, Indore,madhya pradesh	100	0	100	25.10.2022	-
52	50 MW Projects in High Visibility Areas (Central)	IPTPS, New Delhi-3 MW Solar PV Project of Azure Power India Pvt. Ltd.		50	1	49	.	-
53	1200 MW ISTS Connected Projects (ISTS-VI)	ReNew Solar Urja Private Limited		300	0	300	25.02.2022	
54	1200 MW ISTS Connected Solar Projects (ISTS-III)	ReNew Sun Waves Pvt. Ltd.		300	250	50	22.05.2021	
55	1200 MW ISTS Connected Solar Projects (ISTS-III)	Azure Power Forty One Pvt. Ltd.		300	0	300	01.08.2021	

Details of Under Construction Wind projects of SECI



Summary of Under-construction Wind Power Projects

S.No.	Scheme	Total Capacity Awarded (MW)	Under Construction Capacity (MW)
1	Tranche-II	1000	240
2	Tranche-III	2000	300
3	Tranche-IV	2000	917
4	Tranche-V	1190	1190
5	Tranche-VI	1200	762
6	Tranche-VII	480	304.4
7	Tranche-VIII	440.8	440.8
8	Tranche-IX	970	970
9	Tranche-X	1200	1200
	Total	10480.8	6324.2

Details of under construction Wind Renewable Energy Projects

S. No.	Name of the project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
1	1000 MW ISTS-connected Wind Power Projects (Tranche-II)	Inox Green Energy Services Limited	Kutch, Gujarat	250	10	240	03.05.2019	-
2	2000 MW ISTS-connected Wind Power Projects (Tranche-III)	ReNew Wind Energy (AP2) Private Limited		100	0	100	24.11.2019	
3	2000 MW ISTS-connected Wind Power Projects (Tranche-III)	Inox Green Energy Services Limited	Kutch, Gujarat	200	0	200	31.10.2021	-
4	2000 MW ISTS-connected Wind Power Projects (Tranche-IV)	Srijan Energy Systems Private Limited	Kutch, Gujarat	250	60	190	15.07.2021	-
5	2000 MW ISTS-connected Wind Power Projects (Tranche-IV)	BLP Energy Private Limited	Kutch, Gujarat	285	0	285	29.10.2021	-
6	2000 MW ISTS-connected Wind Power Projects (Tranche-IV)	Betam Wind Energy Private Limited	Tuticorin, Tamil Nadu	200	158	42	14.10.2021	-
7	2000 MW ISTS-connected Wind Power Projects (Tranche-IV)	Inox Green Energy Services Limited	Kutch, Gujarat	50	0	50	31.10.2021	-
8	2000 MW ISTS-connected Wind Power Projects (Tranche-IV)	Inox Green Energy Services Limited	Kutch, Gujarat	50	0	50	31.10.2021	-
9	2000 MW ISTS-connected Wind Power Projects (Tranche-IV)	Adani Wind Energy Kutchh One Limited	Kutch, Gujarat	300	0	300	31.10.2021	-
10	1200 MW ISTS-connected Wind Power Projects (Tranche-V)	Torrent Power Limited	Devbhoomi Dwarka, Gujarat	115	0	115	05.09.2022	-
11	1200 MW ISTS-connected Wind Power Projects (Tranche-V)	Adani Green Energy Limited	Kutch, Gujarat	300	0	300	15.05.2022	-
12	1200 MW ISTS-connected Wind Power Projects (Tranche-V)	Alfanar Company	Kutch, Gujarat	300	0	300	19.08.2022	-
13	1200 MW ISTS-connected Wind Power Projects (Tranche-V)	Sitac Kabini Renewables Private Limited	Kutch, Gujarat	300	0	300	05.09.2022	-
14	1200 MW ISTS-connected Wind Power Projects (Tranche-V)	Ecoren Energy India Private Limited	Bellary, Karnataka	175	0	175	22.12.2020	-

S. No.	Name of the project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
15	1200 MW ISTS-connected Wind Power Projects (Tranche-VI)	Ostro Energy Private Limited	Bellary, Chitradurga, Davanagere, Vijaynagara, Karnataka	300	63	237	30.10.2021	-
16	1200 MW ISTS-connected Wind Power Projects (Tranche-VI)	Powerica Limited		50.6	0	50.6	05-09-2022	
17	1200 MW ISTS-connected Wind Power Projects (Tranche-VI)	SBESS Services Projectco Two Private Limited		274.4	0	274.4	30-10-2021	
18	1200 MW ISTS-connected Wind Power Projects (Tranche-VI)	SBESS Services Projectco Two Private Limited		50	0	50	30-10-2021	
19	1200 MW ISTS-connected Wind Power Projects (Tranche-VI)	Srijan Energy Systems Private Limited	Kutch, Gujarat	150	0	150	01.09.2022	-
20	1200 MW ISTS-connected Wind Power Projects (Tranche-VII)	Betam Wind Energy Private Limited		200	0	200	PPA yet to be signed	
21	1200 MW ISTS-connected Wind Power Projects (Tranche-VII)	Ostro Energy Private Limited	Kutch, Gujarat	50	22	28	05.09.2022	-
22	1200 MW ISTS-connected Wind Power Projects (Tranche-VII)	Adani Renewable Energy Holding Three Limited	Kutch, Gujarat	130	53.6	76.4	15.05.2022	-
23	1800 MW ISTS-connected Wind Power Projects (Tranche-VIII)	Apraava Energy Private Limited	Devbhumi Dwarka, Gujarat	250.8	0	250.8	13.08.2022	-
24	1800 MW ISTS-connected Wind Power Projects (Tranche-VIII)	Avikiran Energy India Private Limited	Koppal, Karnataka	190	0	190	PPA yet to be signed	-
25	2500 MW ISTS-connected Wind Power Projects (Tranche-IX)	Vena Energy Vidyuth Pvt Ltd	Koppal, Karnataka	160	0	160	31-03-2023	-
26	2500 MW ISTS-connected Wind Power Projects (Tranche-IX)	JSW Future Energy Ltd (formerly JSW Solar Ltd)	Tuticorin, Tenkasi & Tirunelveli, Tamil Nadu	540	0	540	31-03-2023	-
27	2500 MW ISTS-connected Wind Power Projects (Tranche-IX)	JSW Future Energy Ltd (formerly JSW Solar Ltd)	Tiruppur, Tamil Nadu	270	0	270	15-07-2023	-

S. No.	Name of the project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
28	1200 MW ISTS-connected Wind Power Projects (Tranche-X)	Adani Renewable Energy Holding Fifteen Ltd	Koppal, Karnataka	300	0	300	10.03.2023	-
29	1200 MW ISTS-connected Wind Power Projects (Tranche-X)	Ayana Renewable Power Six Pvt Ltd	Gadag, Karnataka	300	0	300	10.03.2023	-
30	1200 MW ISTS-connected Wind Power Projects (Tranche-X)	Evergreen Power Mauritius Pvt Ltd	Osmanabad, Maharashtra	150	0	150	10.03.2023	-
31	1200 MW ISTS-connected Wind Power Projects (Tranche-X)	JSW Future Energy Ltd	Tiruppur, Tamil Nadu	150	0	150	10.03.2023	-
32	1200 MW ISTS-connected Wind Power Projects (Tranche-X)	JSW Future Energy Ltd	Thoothukudi, Tamil Nadu	300	0	300	10.03.2023	-

Summary of Under-construction Hybrid Power Projects (SECI)

S.No.	Scheme	Total Capacity Awarded (MW)	Under Construction Capacity (MW)
1	1200 MW ISTS-Connected Wind- Solar Hybrid Power Projects (Tranche-I)	840	740
2	1200 MW ISTS-Connected Wind-Solar Hybrid Power Projects (Tranche-II)	1200	600
3	1200 MW ISTS-Connected Wind- Solar Hybrid Power Projects (Tranche-III)	1110	1110
4	400MW ISTS-connected Round-the-clock (RTC) RE Power (RTC-1)	400	400
	Total	3550	2850

Details of under construction Hybrid Renewable Energy Projects

S. No.	Name of the project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
1	1200 MW ISTS-Connected Wind-Solar Hybrid Power Projects (Tranche-I)	Adani Hybrid Energy Jaisalmer One Limited	Madhopura, Jaisalmer Rajasthan,	195	50	145	22-12-2021	Oct-Dec, 2021
2	1200 MW ISTS-Connected Wind-Solar Hybrid Power Projects (Tranche-I)	Adani Hybrid Energy Jaisalmer One Limited	Madhopura, Jaisalmer Rajasthan,	195	50	145	22-12-2021	Oct-Dec, 2021
3	1200 MW ISTS-Connected Wind-Solar Hybrid Power Projects (Tranche-I)	SBE Renewables Ten Private Limited	Jaisalmer, Barmer, Rajasthan	150	0	150	22-12-2021	Feb-Mar, 2022
4	1200 MW ISTS-Connected Wind-Solar Hybrid Power Projects (Tranche-I)	SBE Renewables Ten Private Limited	Jaisalmer, Barmer, Rajasthan	300	0	300	22-12-2021	Feb-Mar, 2022
5	1200 MW ISTS-Connected Wind-Solar Hybrid Power Projects (Tranche-II)	Adani Hybrid Energy Jaisalmer Two Limited	Jaisalmer Rajasthan,	300	0	300	01-03-2022	Oct 2021- Apr-2022
6	1200 MW ISTS-Connected Wind-Solar Hybrid Power Projects (Tranche-II)	Adani Hybrid Energy Jaisalmer Three Limited	Jaisalmer Rajasthan,	300	0	300	01-03-2022	Oct 2021- Apr-2022
7	1200MW ISTS-connected Wind Power Projects (Tranche-III)	AMP Energy Green Private Limited	Neemba village, fatehgarh, Jaisalmer Rajasthan	130	0	130	19-01-2023	
8	1200MW ISTS-connected Wind Power Projects (Tranche-III)	Aadani Hybrid Energy Jaisalmer Five Limited	Jaisalmer, Rajasthan	600	0	600	27-01-2023	

S. No.	Name of the project	Name of the Developer	Project location (Village/ District/ State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
9	1200MW ISTS-connected Wind Power Projects (Tranche-III)	ABC Renewable Energy Private Limited	Nuthimadugu, Anantapur Dt. A.P and Chodiya Village, Jaisalmer, Rajasthan	380	0	380	27-01-2023	
10	400MW ISTS-connected Round-the-clock (RTC) RE Power (RTC- 1)	Renew Surya Roshni Private Limited	400MW Rajasthan+300MW Maharashtra+300MW Koppal Karnataka+300MW Gadag,Karnataka	400	0	400	06-08-2023	