



सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

केन्द्रीय विद्युत प्राधिकरण

Central Electricity Authority

नवीकरणीय परियोजना प्रबोधन प्रभाग

Renewable Project Monitoring Division

निर्माणाधीन नवीकरणीय ऊर्जा परियोजना रिपोर्ट

**Report on under construction Renewable Energy Projects**



**December-2022**

## Preface


India has successfully achieved 120 GW of RE Installed capacity (excluding Large Hydro) by the end of December-2022 and many more Renewable Energy (RE) projects are under various stages of construction. As on 31<sup>st</sup> December 2022, **Solar** Projects of aggregate capacity **55995.118 MW**, **Wind** projects of aggregate capacity **8974.6 MW** and **Hybrid** projects of aggregate capacity **3910 MW**, **Small Hydro** projects of aggregate capacity **586.89 MW** , **Biomass** projects of aggregate capacity **59.25 MW** are under construction in the country. The **report** highlights the progress of under construction SECI Projects, projects of CPSUs under MoP (NTPC, NHDC, SJVNL, NEEPCO, DVC, NHPC, THDC), various States (**Maharashtra, Chhattisgarh, Bihar, Madhya Pradesh, Uttar Pradesh, Himachal Pradesh, Andhra Pradesh, Rajasthan**) and UMREPP (Ultra Mega Renewable Energy Power projects) .The report contains the details of RE Projects based on the information shared by various STATES, SECI / details available on SECI website, CPSUs under MoP , MNRE for UMREPP.

## Summary of Under Construction Renewable Energy power projects on All India basis

SECI/CPSUs/STATES	SOURCE	UNDER CONSTRUCTION CAPACITY(MW)	PAGE NO.
SECI	SOLAR	19853	5
	WIND	7174.6	17
	HYBRID	3910	23
NTPC	SOLAR	1218	26
NHDC	SOLAR	96	28
SJVNL	SOLAR	1385	30
NHPC	SOLAR	1040	32
UMREPP	SOLAR PARKS	24584	34
Andhra Pradesh	SOLAR	4200	37
	WIND	1800	37
Chhattisgarh	SMALL HYDRO	586.89	38
	BIOMASS	59.25	41
	SOLAR	1531.06	42
Bihar	SOLAR	266	48
Maharashtra	SOLAR	1822.058	49
<b>TOTAL</b>		<b>69525.858</b>	

**Note: - The details furnished by States (other than in Summary) are already included in the UMREPP details.**

Under Construction RE Capacity Source Wise ( MW)



# Details of Under Construction Solar projects of SECI



Summary of Under-construction Solar Power Projects			
S.No.	Scheme	Total Capacity Awarded (MW)	Under Construction Capacity (MW)
1	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	2000	850
2	3000 MW ISTS Connected Solar PV Projects (ISTS-II)	600	600
3	1200 MW ISTS Connected Projects (ISTS-III)	1200	150
4	1200 MW ISTS Connected Projects (ISTS-IV)	1150	43
5	1200 MW ISTS Connected Projects (ISTS-V)	480	330
6	1200 MW ISTS Connected Projects (ISTS-VI)	900	300
7	1200 MW ISTS Connected Projects (ISTS-VIII)	1200	1200
8	2000 MW ISTS Connected Projects (ISTS-IX)	2000	1700
9	1200 MW ISTS Tranche-X	1200	1200
10	750 MW Rajasthan (Tranche-I)	750	250
11	1070 MW Rajasthan (Tranche-III)	1070	1070
12	1785 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-IV)	1785	1785
13	150 MW Grid Connected Floating Solar PV Plants	150	150
14	750 MW Kadapa Solar Park (5000 MW VGF Scheme)	750	750
15	CPSU Scheme (Tranche-I, 2000 MW)	922	35
16	CPSU Scheme (Tranche-II, 1500 MW)	1104	491
17	50 MW Projects in High Visibility Areas (Central)	50	49
18	Manufacturing plant linked Solar Project scheme	8900	8900
	<b>Total</b>	<b>26211</b>	<b>19853</b>

## Details of under construction Solar Renewable Energy Projects

S.No.	Name of the project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
1	Kadapa Solar Park 750 MW , 5000 MW NSM Phase-2,Batch 4	SB Energy Seven Pvt Ltd.	Andhra Pradesh	250	0	250	29.06.2020	*
2	Kadapa Solar Park 750 MW , 5000 MW NSM Phase-2,Batch 4	Sprng Soura Kiran Vidyut Pvt Ltd.	Andhra Pradesh	250	0	250	29.06.2020	*
3	Kadapa Solar Park 750 MW , 5000 MW NSM Phase-2,Batch 4	Ayana Renewable Power Pvt. Ltd.	Andhra Pradesh	250	0	250	29.06.2020	*
4	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	ACME Raisar Solar Energy Private Limited	Sanwara, Jaisalmer, Rajasthan	300	0	300	20.01.2023	-
5	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	ACME Phalodi Solar Energy Private Limited	Sanwara,Jaisalmer, Rajasthan	300	0	300	20.01.2023	-
6	2000 MW ISTS Connected Solar PV Projects (ISTS-I)	Arina Solar Private Limited	Ettayapuram, Thoothukudi, Tamilnadu	250	0	250	31.01.2021	*
7	3000 MW ISTS Connected Solar PV Projects (ISTS-II)	ACME Deoghar Solar Power Pvt. Ltd.	Sanwara, Jaisalmer, Rajasthan	300	0	300	03.02.2023	-
8	3000 MW ISTS Connected Solar PV Projects (ISTS-II)	ACME Dhaulpur Powertech Pvt. Ltd.	Sanwara, Jaisalmer, Rajasthan	300	0	300	03.02.2023	-
9	750 MW Grid Connected in Rajasthan Tranche-I (non-solar park)	ACME Aklera Power Technology Pvt. Ltd	Bhainsara, Jaisalmer,Rajasthan	250	0	250	17.03.2022	*
10	1200 MW ISTS Connected Solar Projects (ISTS-III)	SBSR Power Cleantech Eleven Pvt. Ltd.	Lalsar & Hapasar, Bikaner,Rajasthan	300	150	150	20.11.2021	*

S.No.	Name of the project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
11	1200 MW ISTS Connected Solar Projects (ISTS-IV)	Azure Power Maple Pvt. Ltd	Sonanda, Shekhar, Jodhpur, Rajasthan	300	257	43	06.10.2022	*
12	1200 MW ISTS Connected Solar Projects (ISTS-V)	Adani Solar Energy RJ Two Private Limited	Lakhasar, Jaisalmer,Rajasthan	180	0	180	28.03.2022	*
13	1200 MW ISTS Connected Solar Projects (ISTS-V)	Adani Solar Energy RJ Two Private Limited	Ugraas, Nagnechi nagar and Dadhu, Jodhpur, Rajasthan	150	0	150	28.03.2022	*
14	150 MW Grid Connected Floating Solar PV Plants	ReNew Solar Power Pvt. Ltd.	Rihand Dam, Sonbhadra ,UP	50	0	50	03.02.2022	*
15	150 MW Grid Connected Floating Solar PV Plants	ReNew Solar Power Pvt. Ltd.	Rihand Dam, Sonbhadra ,UP	50	0	50	03.02.2022	*
16	150 MW Grid Connected Floating Solar PV Plants	Shapoorji Pallonji Infrastructure Capital Company Pvt. Ltd.	Rihand Dam, Sonbhadra ,UP	50	0	50	03.02.2022	*
17	1200 MW ISTS Connected Projects (ISTS-VI)	Masaya Solar Energy Private Limited	Khandwa, Madhya Pradesh	300	0	300	12.10.2022	*
18	1200 MW ISTS Connected Solar PV Projects (ISTS-VIII)	SBE Renewables Twenty Four Projects Pvt. Ltd.	Mandali, Jodhpur, Rajasthan	300	0	300	-	-
19	1200 MW ISTS Connected Solar PV Projects (ISTS-VIII)	SBE Renewables Twenty Four Projects Pvt. Ltd.	Badi Sid, Jpdhpur, Rajasthan	300	0	300	-	-
20	1200 MW ISTS Connected Solar PV Projects (ISTS-VIII)	AMP Energy Green Four Pvt. Ltd.	Ekalpar, Jaisalmer, Rajasthan	100	0	100	-	-
21	1200 MW ISTS Connected Solar PV Projects (ISTS-VIII)	Eden Renewable Alma Pvt. Ltd.	Kansingh ki Sir ,Jodhpur, Rajasthan	300	0	300	-	-



S.No.	Name of the project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
22	1200 MW ISTS Connected Solar PV Projects (ISTS-VIII)	ReNew Surya Vihaan Pvt. Ltd.	Mandhopura, Jaisalmer, Rajasthan	200	0	200	-	-
23	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	AMP Energy Green Five Pvt. Ltd.	Village: Badi Seed & Ranjeet, Jodhpur, Rajasthan	100	0	100	11.10.2023	-
24	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	Ayana Renewable Power Three Pvt. Ltd.	Bikaner ,Rajasthan	300	0	300	11.10.2023	-
25	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	Eden Renewable Bercy Pvt. Ltd.	Pusar/Pushad, Barmer, Rajasthan	300	0	300	11.10.2023	-
26	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	IB Vogt Solar Seven Pvt. Ltd.	Neemba, Deora, Jaisalmer, Rajasthan	300	0	300	11.10.2023	-
27	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	ReNew Surya Aayan Pvt. Ltd.	Neebma, Jaisalmer, - Rajasthan	300	0	300	28.10.2023	-
28	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	ReNew Surya Vihaan Pvt. Ltd.	Neebma, Jaisalmer, Rajasthan	100	0	100	01.10.2023	-
29	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	Gorbea Solar Pvt. Ltd.	Bari Seer, Jodhpur, Rajasthan	300	0	300	PPA yet to be signed	-
30	1200 MW ISTS Tranche-X	Project Eight Renewable Power Private Limited		300	0	300	PPA yet to be signed	-
31	1200 MW ISTS Tranche-X	SolarOne Enegy Private Limited		300	0	300	PPA yet to be signed	-
32	1200 MW ISTS Tranche-X	Project Eight Renewable Power Private Limited		300	0	300	PPA yet to be signed	-
33	1200 MW ISTS Tranche-X	SolarOne Enegy Private Limited		300	0	300	PPA yet to be signed	-

S.No.	Name of the project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
34	1070 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-III)	AEW India North One Private Limited	Aarang, Barmer ,Rajasthan	200	0	200	31.10.2023	-
35	1070 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-III)	Green Infra Renewable Projects Limited	Jaisalmer, Rajasthan	400	0	400	31.10.2023	-
36	1070 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-III)	NTPC Renewable Energy Limited	Chhatargarh, Bikaner, Rajasthan(320MW),Bhainsara,Jaisalmer,Rajasthan(150MW), Rajasthan	470	0	470	31.10.2023	-
37	CPSU Scheme (Tranche-I, 2000 MW)	Assam power Distribution Company Limited	Lower Assam zone, 2. Central Assam Zone,3 cachar,karimganj, Hailakandi Assam	30	0	30	12.11.2022	*
38	CPSU Scheme (Tranche-I, 2000 MW)	Nalanda University	Nalanda University, Rajgir	5	0	5	12.11.2022	*
39	CPSU Scheme (Tranche-II, 1500 MW)	NTPC Limited	Any where in India	923	613	310	09.01.2023	-
40	CPSU Scheme (Tranche-II, 1500 MW)	The Singareni Collieries Company Limited	Various of Areas of SCCL	81	0	81	09.01.2023	-
41	CPSU Scheme (Tranche-II, 1500 MW)	Indore Municipal Corporation	Yaswnath Sagar Dam Reservoir,Hatod ,Indore ,Madhya Pradesh	100	0	100	25.10.2022	*
42	50 MW Projects in High Visibility Areas (Central)	IPTPS, New Delhi-3 MW Solar PV Project of Azure Power India Pvt. Ltd.		50	1	49	.	-

S.No.	Name of the project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
43	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six A Limited	Kutch, Gujarat	200	0	200	01.10.2023	-
44	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six Limited	Kutch, Gujarat	167	0	167	13.10.2023	-
45	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Seven Limited	Jaisalmer, Rajasthan	250	0	250	13.10.2023	-
46	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Seven Limited	Jaisalmer, Rajasthan	250	0	250	13.10.2023	-
47	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six Limited	Khavda, Kutch, Gujarat	333	0	333	17.11.2023	-
48	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six A Limited	Khavda, Kutch, Gujarat	50	0	50	10.02.2024	-
49	Manufacturing plant linked Solar Project scheme	Azure Power Fifty One Pvt. Ltd.	Bap, Jodhpur, Rajasthan	100	0	100	11.11.2023	-
50	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Two Pvt. Ltd.	Bap, Jodhpur, Rajasthan	333	0	333	11.11.2023	-
51	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Two Pvt. Ltd.	Bap, Jodhpur, Rajasthan	167	0	167	17.11.2023	-
52	Manufacturing plant linked Solar Project scheme	Azure Power Fifty One Private Limited	Bap, Jodhpur, Rajasthan	50	0	50	10.02.2024	-

S.No.	Name of the project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
53	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four A Limited	Fatehgarh, Jaisalmer, Rajasthan	250	0	250	01.10.2024	-
54	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four A Limited	Fatehgarh, Jaisalmer, Rajasthan	250	0	250	01.10.2024	-
55	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four B Limited	Fatehgarh, Jaisalmer, Rajasthan	250	0	250	01.10.2024	-
56	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four B Limited	Fatehgarh, Jaisalmer, Rajasthan	250	0	250	01.10.2024	-
57	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four Limited	Fatehgarh, Jaisalmer, Rajasthan	250	0	250	01.10.2024	-
58	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four Limited	Fatehgarh, Jaisalmer, Rajasthan	250	0	250	01.10.2024	-
59	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five Limited	Pokhran, Jaisalmer, Rajasthan	250	0	250	01.10.2024	-
60	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five Limited	Pokhran, Jaisalmer, Rajasthan	250	0	250	01.10.2024	-
61	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four C Limited	Fatehgarh, Jaisalmer, Rajasthan	250	0	250	01.10.2025	-
62	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Four C Limited	Fatehgarh, Jaisalmer, Rajasthan	250	0	250	01.10.2025	-

S.No.	Name of the project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
63	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five A Limited	Ramgarh/Mohangarh Jaisalmer, Rajasthan	250	0	250	01.10.2025	-
64	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five A Limited	Ramgarh/Mohangarh Jaisalmer, Rajasthan	250	0	250	01.10.2025	-
65	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five B Limited	Ramgarh/Mohangarh Jaisalmer, Rajasthan	250	0	250	01.10.2025	-
66	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five B Limited	Ramgarh/Mohangarh Jaisalmer, Rajasthan	250	0	250	01.10.2025	-
67	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five C Limited	Ramgarh/Mohangarh Jaisalmer, Rajasthan	250	0	250	01.10.2025	-
68	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five C Limited	Ramgarh/Mohangarh Jaisalmer, Rajasthan	250	0	250	01.10.2025	-
69	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Seven A Limited	Jaisalmer, Rajasthan	250	0	250	01.10.2026	-
70	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Seven A Limited	Jaisalmer, Rajasthan	250	0	250	01.10.2026	-
71	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six B Limited	Jaisalmer, Rajasthan	167	0	167	01.10.2026	-
72	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Three Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2024	-

S.No.	Name of the project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
73	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Three Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2024	-
74	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Three Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2024	-
75	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Three Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2024	-
76	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Four Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2024	-
77	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Four Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2024	-
78	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Four Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2024	-
79	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Four Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2024	-
80	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Nine Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2025	-
81	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Nine Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2025	-
82	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Nine Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2025	-
83	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Nine Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2025	-

S.No.	Name of the project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
84	Manufacturing plant linked Solar Project scheme	Azure Power Sixty Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2025	-
85	Manufacturing plant linked Solar Project scheme	Azure Power Sixty Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2025	-
86	Manufacturing plant linked Solar Project scheme	Azure Power Sixty Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2025	-
87	Manufacturing plant linked Solar Project scheme	Azure Power Sixty Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2025	-
88	Manufacturing plant linked Solar Project scheme	Azure Power Sixty Two Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2026	-
89	Manufacturing plant linked Solar Project scheme	Azure Power Sixty Two Private Limited	Fatehgarh, Jaisalmer, Rajasthan	125	0	125	11.11.2026	-
90	Manufacturing plant linked Solar Project scheme	Azure Power Sixty Two Private Limited	Fatehgarh, Jaisalmer, Rajasthan	83	0	83	11.11.2026	-
91	1785 MW Grid-Connected Solar PV power projects in Rajasthan ( Tranche-IV)	ACME Photovoltaic Solar Private Limited	Jaisalmer, Rajasthan	375	0	375	29.11.2023	-
92	1785 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-IV)	Calpine Subsico Solar Energy Private Limited	Aau, Jodhpur, Rajasthan	90	0	90	29.11.2023	-

S.No.	Name of the project	Name of the Developer	Project location(Village / District/State)	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
93	1785 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-IV)	Hera Sun Power Private Limited	Sawa , Barmer, Rajasthan	20	0	20	16.10.2023	-
94	1785 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-IV)	M/s NTPC Renewable Energy Limited	Bhadla , Jodhpur, Rajasthan	500	0	500	16.10.2023	-
95	1785 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-IV)	Renew Hans Urja Private Limited	Jaisalmer , Rajasthan	600	0	600	29.11.2023	-
96	1785 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-IV)	Sprng Natural Power Source Private Limited	Barmer , Rajasthan	200	0	200	29.11.2023	-
	<b>Total</b>			<b>20874</b>	<b>1021</b>	<b>19853</b>		

**Note: - \* As per SECI scheduled date has been suitably extended.**



# Details of Under Construction Wind projects of SECI



## Summary of Under-construction Wind Power Projects

S.No.	Scheme	Total Capacity Awarded (MW)	Under Construction Capacity (MW)
1	Tranche-I	1049.9	0
2	Tranche-II	1000	220
3	Tranche-III	2000	200
4	Tranche-IV	2000	713.1
5	Tranche-V	1190	933.5
6	Tranche-VI	1200	158.7
7	Tranche-VII	480	65.5
8	Tranche-VIII	440.8	440.8
9	Tranche-IX	970	970
10	Tranche-X	1200	1173
11	Tranche-XI	1200	1200
12	Tranche-XII	1100	1100
<b>Total</b>		<b>13830.7</b>	<b>7174.6</b>

## Details of under construction Wind Renewable Energy Projects

S. No.	Name of the project	Name of the Developer	Project location (Village/ District/ State )	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
1	1000 MW ISTS-connected Wind Power Projects (Tranche-II)	Inox Green Energy Services Limited	Kutch, Gujarat	250	30	220	28.06.2021	*
2	2000 MW ISTS-connected Wind Power Projects (Tranche-III)	Inox Green Energy Services Limited	Kutch, Gujarat	200	0	200	31.08.2022	*
3	2000 MW ISTS-connected Wind Power Projects (Tranche-IV)	Srijan Energy Systems Private Limited	Kutch, Gujarat	250	88	162	30.06.2022	*
4	2000 MW ISTS-connected Wind Power Projects (Tranche-IV)	BLP Energy Private Limited	Kutch, Gujarat	285	165.9	119.1	17.03.2022	*
5	2000 MW ISTS-connected Wind Power Projects (Tranche-IV)	Betam Wind Energy Private Limited	Tuticorin, Tamil Nadu	200	168	32	14.01.2022	*
6	2000 MW ISTS-connected Wind Power Projects (Tranche-IV)	Inox Green Energy Services Limited	Kutch, Gujarat	50	0	50	31.08.2022	*
7	2000 MW ISTS-connected Wind Power Projects (Tranche-IV)			50	0	50	31.08.2022	*
8	2000 MW ISTS-connected Wind Power Projects (Tranche-IV)	Adani Wind Energy Kutchh One Limited	Kutch, Gujarat	300	0	300	31.10.2021	*
9	1200 MW ISTS-connected Wind Power Projects (Tranche-V)	Torrent Power Limited	Devbhoomi Dwarka, Gujarat	115	0	115	15.09.2022	*
10	1200 MW ISTS-connected Wind Power Projects (Tranche-V)	Adani Green Energy Limited	Kutch, Gujarat	300	0	300	31.10.2022	*

S. No.	Name of the project	Name of the Developer	Project location (Village/ District/ State )	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
11	1200 MW ISTS-connected Wind Power Projects (Tranche-V)	Alfanar Company	Kutch, Gujarat	300	0	300	19.11.2022	*
12	1200 MW ISTS-connected Wind Power Projects (Tranche-V)	Sitac Kabini Renewables Private Limited	Kutch, Gujarat	300	256.5	43.5	05.09.2022	*
13	1200 MW ISTS-connected Wind Power Projects (Tranche-V)	Ecoren Energy India Private Limited	Bellary, Karnataka	175	0	175	22.12.2020	*
14	1200 MW ISTS-connected Wind Power Projects (Tranche-VI)	Ostro Energy Private Limited	Bellary, Chitradurga, Davanagere and Vijaynagara, Karnataka	300	199.5	100.5	30.01.2022	*
15	1200 MW ISTS-connected Wind Power Projects (Tranche-VI)	Srijan Energy Systems Private Limited	Kutch, Gujarat	150	91.8	58.2	01.12.2022	*
16	1200 MW ISTS-connected Wind Power Projects (Tranche-VII)	Ostro Energy Private Limited	Kutch, Gujarat	50	46.2	3.8	05.12.2022	*
17	1200 MW ISTS-connected Wind Power Projects (Tranche-VII)	Adani Renewable Energy Holding Three Limited	Kutch, Gujarat	130	68.3	61.7	30.08.2022	*
18	1800 MW ISTS-connected Wind Power Projects (Tranche-VIII)	Apraava Energy Private Limited	Devbhumi Dwarka, Gujarat	250.8	0	250.8	13.11.2022	*
19	1800 MW ISTS-connected Wind Power Projects (Tranche-VIII)	Avikiran Energy India Private Limited	Koppal, Karnataka	190	0	190	05.09.2022	*
20	2500 MW ISTS-connected Wind Power Projects (Tranche-IX)	Vena Energy Vidyuth Pvt Ltd	Koppal, Karnataka	160	0	160	30.12.2023	-

S. No.	Name of the project	Name of the Developer	Project location (Village/ District/ State )	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
21	2500 MW ISTS-connected Wind Power Projects (Tranche-IX)	JSW Future Energy Ltd (formerly JSW Solar Ltd)	Tuticorin, Tenkasi & Tirunelveli, Tamil Nadu	540	0	540	30.12.2023	-
22	2500 MW ISTS-connected Wind Power Projects (Tranche-IX)	JSW Future Energy Ltd (formerly JSW Solar Ltd)	Tiruppur, Tamil Nadu	270	0	270	28.12.2023	-
23	1200 MW ISTS-connected Wind Power Projects (Tranche-X)	Adani Renewable Energy Holding Fifteen Ltd	Koppal, Karnataka	300	0	300	11.06.2023	-
24	1200 MW ISTS-connected Wind Power Projects (Tranche-X)	Ayana Renewable Power Six Pvt Ltd	Gadag, Karnataka	300	0	300	11.06.2023	-
25	1200 MW ISTS-connected Wind Power Projects (Tranche-X)	Evergreen Power Mauritius Pvt Ltd	Osmanabad, Maharashtra	150	0	150	11.06.2023	-
26	1200 MW ISTS-connected Wind Power Projects (Tranche-X)	JSW Future Energy Ltd	Tiruppur, Tamil Nadu	150	0	150	11.06.2023	-
27	1200 MW ISTS-connected Wind Power Projects (Tranche-X)	JSW Future Energy Ltd	Thoothukudi, Tamil Nadu	300	0	273	11.06.2023	-
28	1200 MW ISTS-connected Wind Power Projects (Tranche-XI)	ReNew Naveen Urja Private Limited	Gadag, Karnataka	300	0	300	30.12.2023	-
29	1200 MW ISTS-connected Wind Power Projects (Tranche-XI)	Green Infra Wind Energy Limited	Koppal, Karnataka	180	0	180	30.12.2023	-
30	1200 MW ISTS-connected Wind Power Projects (Tranche-XI)	Anupavan Renewables pvt Ltd	Osmanabad, Maharashtra	150	0	150	30.12.2023	-
31	1200 MW ISTS-connected Wind Power Projects (Tranche-XI)	Adani Renewable Energy Holding Fifteen Limited	Gadag, Karnataka	450	0	450	30.12.2023	-

S. No.	Name of the project	Name of the Developer	Project location (Village/ District/ State )	Project Capacity for execution (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
32	1200 MW ISTS-connected Wind Power Projects (Tranche-XI)	Azure Power India Pvt Ltd	Koppal, Karnataka	120	0	120	30.12.2023	-
33	1200 MW ISTS-connected Wind Power Projects (Tranche-XII)	Halvad Renewables Pvt Ltd	Karnataka	300	0	300	PPA ye to be signed	-
34	1200 MW ISTS-connected Wind Power Projects (Tranche-XII)	JSW Neo Energy Ltd	Karnataka	300	0	300	PPA ye to be signed	-
35	1200 MW ISTS-connected Wind Power Projects (Tranche-XII)	NTPC Renewable Energy Ltd	Gujarat	200	0	200	PPA ye to be signed	-
36	1200 MW ISTS-connected Wind Power Projects (Tranche-XII)	Torrent power Ltd	Karnataka	300	0	300	PPA ye to be signed	-
<b>Total</b>				<b>8315.8</b>	<b>1141.2</b>	<b>7174.6</b>		

**Note: - \* As per SECI scheduled date has been suitably extended.**

## Summary of Under-construction Hybrid Power Projects (SECI)

S. No.	Scheme	Total Capacity Awarded (MW)	Under Construction Capacity (MW)
1	1200 MW ISTS-Connected Wind- Solar Hybrid Power Projects (Tranche-III)	1110	1110
2	400MW ISTS-connected Round-the-clock (RTC) RE Power (RTC-1)	400	400
3	1200 MW ISTS-Connected RE Projects with assured Peak Power Supply in India (ISTS-VII)	1200	1200
4	1200MW ISTS-connected Wind Power Projects (Tranche-IV)	1200	1200
	<b>Total</b>	<b>3910</b>	<b>3910</b>

## Details of under construction Hybrid Renewable Energy Projects (SECI)

S.No.	Name of the project	Name of the Developer	project location (Village District/State)	Project Capacity for execution(MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
1	1200MW ISTS-connected Wind Power Projects (Tranche-III)	AMP Energy Green Private Limited	Neemba village, fatehgarh, Jaisalmer Rajasthan	130	0	130	Actual date of LTA operationalization	-
2	1200MW ISTS-connected Wind Power Projects (Tranche-III)	Adani Hybrid Energy Jaisalmer Five Limited	Jaisalmer, Rajasthan	600	0	600	Actual date of LTA operationalization	-
3	1200MW ISTS-connected Wind Power Projects (Tranche-III)	ABC Renewable Energy Private Limited	Nuthimadugu, Anantapur Dt. A.P and Chodiya Village, Jaisalmer, Rajasthan	380	0	380	Actual date of LTA operationalization	-
4	400MW ISTS-connected Round-the-clock (RTC) RE Power (RTC-1)	Renew Surya Roshni Private Limited	400MW Rajasthan+300MW Maharashtra+300MW Koppal Karnataka+300MW Gadag,Karnataka	400	0	400	06.08.2023	-
5	1200 MW ISTS-Connected RE Projects with assured Peak Power Supply in India (ISTS-VII)	Greenko AP01 IREP Private Limited	Kurnool, Andhra Pradesh	900	0	900	02.08.2023 (690 MW); 27.11.2023 (210 MW)	-
6	1200 MW ISTS-Connected RE Projects with assured Peak Power Supply in India (ISTS-VII)	Renew Surya Ojas Private Limited	Karnataka	300	0	300	29.02.2024	-
7	1200MW ISTS-connected Wind Power Projects (Tranche-IV)	M/s NTPC Renewable Energy Limited	Dayapar, Kutch, Gujarat	450	0	450	30.12.2023	-



S.No.	Name of the project	Name of the Developer	project location (Village District/State)	Project Capacity for execution(MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion Scheduled	Anticipated
8	1200MW ISTS-connected Wind Power Projects (Tranche-IV)	Project Ten Renewables Power Pvt limited	Pavagada, Karnataka	450	0	450	30.12.2023	-
9	1200MW ISTS-connected Wind Power Projects (Tranche-IV)	NLC India Limited	Tamil Nadu, Rajasthan	150	0	150	30.12.2024	
10	1200MW ISTS-connected Wind Power Projects (Tranche-IV)	Kotuma Wind Parks Pvt Ltd	Karnataka, Rajasthan	150	0	150	30.12.2023	-
<b>Total</b>				<b>3910</b>	<b>0</b>	<b>3910</b>		

# Details of Under Construction RE projects of NTPC



## Details of under construction Renewable Energy Projects of NTPC (other than SECI)

S.NO.	Name of the project	Name of the Developer	Project location(Village/District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
1	UPNEDA, 500 MW	NTPC Ltd	Rihand	20	0	20	Apr'22	Apr'23
2	Merchant/Flexibilization	NTPC Ltd.	Solapur, Maharashtra	23	0	23	Jan'23	Jan'23
3	TBCB, Solar	NTPC Ltd.	NTPC Anta, Rajasthan	90	0	90	Apr'23	Apr'23
4	IREDA Tranche-III,Solar	NTPC Ltd.	Nokh, Rajasthan	245	0	245	Apr'24	Apr'24
5	IREDA Tranche-III,Solar	NTPC Ltd.	Nokh, Rajasthan	245	0	245	Apr'24	Apr'24
6	IREDA Tranche-III,Solar	NTPC Ltd.	Nokh, Rajasthan	245	0	245	Apr'24	Apr'24
7	TBCB (GUVNL Ph-XI),Solar	NTPC REL	Amareshwar, Vadodra, Gujarat	200	0	200	Oct'22	Aug'23
8	TBCB (GUVNL Ph-XII),Solar	NTPC REL	Nanapura, Patan, Gujarat	60	0	60	Dec'22	Aug'23
9	TBCB (GUVNL Ph-XII),Solar	NTPC REL	Mesanka, Bhavnagar, Gujarat	30	0	30	Dec'22	Aug'23
10	TBCB (GUVNL Ph-XII),Solar	NTPC REL	Raska, Surendranagar, Gujarat	60	0	60	Dec'22	Aug'23
<b>Total</b>				<b>1218</b>	<b>0</b>	<b>1218</b>		

# Details of Under Construction RE projects of NHDC



## Details of under construction Renewable Energy Projects of NHDC (other than SECI)

S.NO.	Name of the project	Name of the Developer	Project location(Village/ District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
1	Omkareshwar Floating Solar Project UNIT D	NHDC	Khandwa , MP	88	0	88	26.09.2023	-
2	Ground Mounted grid connected Solar Photo Voltaic (SPV)	NHDC	Sanchi, Raisen, MP	8	0	8	30.06.2023	-
<b>Total</b>				<b>96</b>	<b>0</b>	<b>96</b>		

# Details of Under Construction RE projects of SJVNL



## Details of under construction Renewable Energy Projects of SJVNL (other than SECI)

S.NO.	Name of the project	Name of the Developer	Project location(Village/District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
1	Bagodara Solar Power	SJVNL		70	0	70	28.10.2022	31.03.2023
2	Bikaner Solar Power	SJVNL		1000	0	1000	04.05.2024	04.05.2024
3	Gurhah Solar Power Project	SJVNL		75	0	75	06.08.2023	06.08.2023
4	Gujrai Solar Power Project	SJVNL		50	0	50	15.08.2023	15.08.2023
5	Raghanesda solar power project	SJVNL		100	0	100	13.12.2023	13.12.2023
6	Omkareshwar Solar Power project	SJVNL		90	0	90	12.04.2024	12.04.2024
<b>Total</b>				<b>1385</b>	<b>0</b>	<b>1385</b>		

# Details of Under Construction RE projects of NHPC





## Details of under construction Renewable Energy Projects of NHPC (other than SECI)

S.NO.	Name of the project	Name of the Developer	Project location(Village/District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
1	Solar Power Project in Ganjam District	NHPC Limited	Landeihill, Ganjam, Odisha	40	0	40	23.05.22	30.06.23
2	600 MW Solar Power Project under CPSU Scheme	NHPC Limited	Khavda, Kutch, Gujarat.	600	0	600	11.11.23	11.11.23
3	300 MW Solar Power Project under CPSU Scheme	NHPC Limited	Karnisar-Bhatiyani, Bikaner, Rajasthan	300	0	300	11.11.23	11.11.23
4	100 MW Solar Power Project under CPSU Scheme	NHPC Limited	NP Kunta, Kadri, Andhra Pradesh.	100	0	100	11.11.23	11.11.23
<b>Total</b>				<b>1040</b>	<b>0</b>	<b>1040</b>		

# Details of Under Construction UMREPP



## Details of under construction UMREPP

S.NO	Name of the project	Name of the Developer	Project location(Village / District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
1	Chhattisgarh (100 MW)	SECI	Rajnandgaon	100	0	100		-
2	Gujarat (10325 MW)	NTPC RE	Khavda,Bhuj	4750	0	4750		-
3	Gujarat (10325 MW)	GSECL		3325	0	3325		-
4	Gujarat (10325 MW)	GIPCL		600	0	600		-
5	Gujarat (10325 MW)	GIPCL		1200	0	1200		-
6	Gujarat (10325 MW)	GIPCL		450	0	450		-
7	Himachal Pradesh (1280 MW)	SJVNL	Kaza	880	0	880		-
8	Himachal Pradesh (1280 MW)	SJVNL	Kinnaur	400	0	400		-
9	Jharkhand & West Bengal (989 MW)	DVC		755	0	755		-
10	Jharkhand & West Bengal (989 MW)	DVC		234	0	234		-
11	Karnataka	KREDL	Kalburgi	500	0	500		-
12	Kerala	NHPC		50	0	50		-
13	Madhya Pradesh (5080 MW)	RUMSL	Neemuch	500	0	500	31.03.2023	Sep-2023
14	Madhya Pradesh (5080 MW)	RUMSL	Agar	550	0	550	31.03.2023	Sep-2023
15	Madhya Pradesh (5080 MW)	RUMSL	Shajapur	450	0	450	31.03.2023	Sep-2023
16	Madhya Pradesh (5080 MW)	RUMSL	Omkareswar	600	0	600	16.09.2022	Dec-2023
17	Madhya Pradesh (5080 MW)	RUMSL	Chhatapur	950	0	950	16.09.2022	June-2024
18	Madhya Pradesh (5080 MW)	RUMSL	Morena	1400	0	1400	12.01.2023	Dec-2023
19	Madhya Pradesh (5080 MW)	NTPC REL	Barethi ,Chhatarpur	630	0	630	Feb-24	Feb-24

S.NO	Name of the project	Name of the Developer	Project location(Village / District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
20	Odisha (300 MW)	JV OF NHPC & GEDCOL		100	0	100		-
21	Odisha (300 MW)	JV OF NHPC & GEDCOL		200	0	200		-
22	Rajasthan (2760 MW)	RSDCL	Pugal	1450	0	1450		-
23	Rajasthan (2760 MW)	RRVUNL		1310	0	1310		-
24	Uttar Pradesh (3200 MW)	BSUL ( JV of NHPC & UPNEDA)	Jalaun	1200	0	1200		-
25	Uttar Pradesh (3200 MW)	TUSCO ( JVC of THDC & UPNEDA)	Lalitpur	600	0	600	Sep-25	Sep-25
26	Uttar Pradesh (3200 MW)	TUSCO ( JVC of THDC & UPNEDA)	Jhansi	600	0	600	Jun-24	Jun-24
27	Uttar Pradesh (3200 MW)	TUSCO ( JVC of THDC & UPNEDA)	Chitrakoot	800	0	800	Dec-25	Dec-25
<b>Total</b>				<b>24584</b>	<b>0</b>	<b>24584</b>		

## Details of under construction Renewable Energy Projects in Andhra Pradesh State

S. No.	Name of the Project	Name of the Developer	project location (Village District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
1	Solar	M/s. Indosol Solar Pvt. Ltd.	Kolimigundla, Nandyal District & M. Kambaladinner and Khedarbad, YSR District	3500	0	3500	Land acquisition under progress	
2	Wind	M/s. Indosol Solar Pvt. Ltd.	Hebbatam and Dhone West, Kurnool District	1500	0	1500	Land acquisition under progress	
3	Solar	M/s. AM Green Energy Ltd.(Arcelor Mittal Group)	Alamuru, Nandyal District	700	0	700	Land acquisition under progress	
4	Wind	M/s. AM Green Energy Ltd.(Arcelor Mittal Group)	C Belagala in Kurnool District	300	0	300	Land acquisition under progress	
<b>Total</b>				<b>6000</b>	<b>0</b>	<b>6000</b>		

## Details of under construction Small Hydro Energy Projects in Chhattisgarh State

S. No.	Name of the project	Name of the Developer	project location (Village District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
1	Sukuma SHP/ Shabari River/ Dantewada	Savitri Power Projects (P) Ltd., Hyderabad		24	0	24	PPA executed, Projects implementation work under process	
2	Daramjaygarh SHP/ Mand River/Raigarh	Malka Renewable Energy Pvt. Ltd., Secunderabad		8	0	8	PPA executed, Projects implementation work under process	
3	Dhanvada SHP/ Mand River/ Raigarh	Dhanvada Power and Infrastructure Pvt. Ltd., Secunderabad		7.5	0	7.5	PPA executed, Projects implementation work under process	
4	Mahan-2 SHP/ Mahan River/ Surajpur	Venika Hydro Projects (P) Ltd., Bangalore		24.75	0	24.75	Under process for PPA execution	
5	Ghamarmund SHP/ Indrawati River/ Bastar	GS Energies (P) Ltd., Hyderabad		21	0	21	Under process for PPA execution	
6	Ganguta SHP/ Ganguta River/ Sarguja	Vijay Durga Power Projects Pvt. Ltd.		5	0	5	Under process for PPA execution	
7	Gangotri SHP/ Mahan River/ Sarguja	Bhagirath Power Projects (P) Ltd. Hyderabad		15	0	15	Under process for PPA execution	
8	Madar SHP/ Rehar River/ Surajpur	Uma Power Projects Pvt. Ltd., Hyderabad		24	0	24	Under process for PPA execution	
9	Kantipur SHP/ Rehar River/ Surajpur	Haritha Power Projects Pvt. Ltd., Hyderabad		24	0	24	Under process for PPA execution	
10	Phulesar SHP/ Rehar River/ Surajpur	Karunya Power Projects Pvt. Ltd., Hyderabad		24	0	24	Under process for PPA execution	
11	Mahan-5 SHP/ Mahan River/ Sarguja	Venika Hydro Projects (P) Ltd., Bangalore		9.99	0	9.99	Under process of obtaining statutory clearances from various Departments.	

S. No.	Name of the project	Name of the Developer	project location (Village District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
12	Hasedo SHP/ Hasdeo River/ Koriya	Phalguna Power Projects Pvt. Ltd., Hyderabad		6	0	6	Under process of obtaining statutory clearances from various Departments.	
13	Mander -1SHP/ Indrawati River/ Bijapur	C.G. Energy Consortium India (P) Ltd., Hyd.		24.75	0	24.75	Under process of obtaining statutory clearances from various Departments.	
14	Mander -2 SHP/ Indrawati River/ Bijapur	C.G. Energy Consortium India (P) Ltd., Hyd.		24.75	0	24.75	Under process of obtaining statutory clearances from various Departments.	
15	Mahan SHP/ Mahan River/ Surajpur	Sahasra Projects pvt Ltd., Bangalore		24.75	0	24.75	Under process of obtaining statutory clearances from various Departments.	
16	Mahan-1 SHP/ Mahan River/ Surajpur	Rain Energy (I) Pvt. Ltd. , Bangalore		24.75	0	24.75	Under process of obtaining statutory clearances from various Departments.	
17	Mohanpur SHP/ Rehar River/ Surajpur	Anantha Power Project (P) Ltd. Hyderabad		8	0	8	Under process of obtaining statutory clearances from various Departments.	
18	Kotaivira SHP/ IB River/ Jashpur	Sarda Hydro Power Pvt. Ltd. , Raipur		24	0	24	Under process of obtaining statutory clearances from various Departments.	
19	Rehar-1 SHP/ Rehar River/ Surajpur	Chhattisgarh Hydro Power LLP, Raipur		24	0	24	Under process of obtaining statutory clearances from various Departments.	
20	Mand SHP/ Mand River/ Raigarh	Chhattisgarh Hydro Power LLP, Raipur		24	0	24	Under process of obtaining statutory clearances from various Departments.	
21	Chamanala SHP/ Chama Nala/ Korba	Malka Power Pvt. Ltd. Secunderabad		6	0	6	Under process of obtaining statutory clearances from various Departments.	

S. No.	Name of the project	Name of the Developer	project location (Village District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
22	Jelha SHP/ Rehar River/ Surajpur	Chhattisgarh Hydro Power LLP,Raipur		24.9	0	24.9	Under process of obtaining statutory clearances from various Departments.	
23	Chanchi SHP/ Gagar River/ Balarampur	Ghhagar Power Project Pvt. Ltd., Amaleshwar, Durg		3	0	3	Under process of obtaining statutory clearances from various Departments.	
24	Kanhar-I SHP/ Kanhar River/ Balarampur	Prachi Agriculture & Properties Pvt. Ltd., Raipur		18	0	18	Under process of obtaining statutory clearances from various Departments.	
25	Kanhar-II SHP/ Kanhar River/ Balarampur	Mosh Varya Infrastructure Ltd., Raipur		15	0	15	Under process of obtaining statutory clearances from various Departments.	
26	Kolab-2 SHP/ Shabari River/ Bastar	VRR Power Projects (P) Ltd., Hyderabad		24	0	24	Under process of obtaining Inter State clearances	
27	Kerlapal SHP/ Shabri River/ Dantewada	Aqua Green Energy India (P) Ltd., Bangalore		24.75	0	24.75	Under process of obtaining Inter State clearances	
28	Dubbatota SHP/ Shabri River/ Dantewada	Venika Renewable Energy (P) Ltd., Bangalore		24.75	0	24.75	Under process of obtaining Inter State clearances	
29	Dornapalli SHP/ Shabri River/ Dantewada	Venika Green Power (P) Ltd., Bangalore		24.75	0	24.75	Under process of obtaining Inter State clearances	
30	peddakurti SHP/ Shabri River/ Dantewada	Venika RainPower (P) Ltd., Bangalore		24.75	0	24.75	Under process of obtaining Inter State clearances	
31	Birla SHP/ Shabari River/ Dantewada	Venika Green Power (P) Ltd., Bangalore		24.75	0	24.75	Under process of obtaining Inter State clearances	
	<b>Total</b>			<b>586.89</b>	<b>0</b>	<b>586.89</b>		



### Details of Under Construction Biomass Energy Projects in Chhattisgarh State

S. No.	Name of the project	Name of the Developer	project location (Village District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
1	Indus Engicons (India) Pvt. Ltd.		Birvat (Chhuri), Korba	15	0	15	30.11.2022	
2	NR Spong Pvt. Ltd.		Bahesar, Phase-II Siltara Industrial Area, Siltara, Raipur	4	0	4	31.12.2022	
3	Shripur Power & Steel Ltd.		Birbira, Mahasamund	8	0	8	30.06.2023	
4	Om Sponge		Munrethi, Siltara, Raipur	8	0	8	30.09.2023	
5	Shraddha Agro Industries		Somani,Rajnandgaon	1.25	0	1.25	31.10.2023	
6	Bharat Benifcation & Power Pvt. Ltd.		Near Water Tank, North Chakradhar Nagar, Raigarh	15	0	15	30.04.2024	
7	Vandana Global Ltd.,		Phase-II, Siltara Industrial Area, Siltara, Raipur	6	0	6	31.07.2024	
8	Shri Hare Krishna Sponge Iron Ltd.		Plot No. 106, Phase-II, Industrial Growth Centre, Siltara, Raipur	2	0	2	30.08.2024	
<b>Total</b>				<b>59.25</b>	<b>0</b>	<b>59.25</b>		

### Details of Under Construction Ground Mounted Grid Connected Solar Photovoltaic Energy Projects in Chhattisgarh State

S. No.	Name of the project	Name of the Developer	project location (Village District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
1	Balaton Solar Pvt. Ltd. (12.5 MWp)	Balaton Solar Pvt. Ltd. (12.5 MWp)	Lalpur, Bemetara	12.5	0	12.5	31.12.2021	30.04.2023
2	Balaton Solar Pvt. Ltd. (37.5 MWp)	Balaton Solar Pvt. Ltd. (37.5 MWp)	Lalpur, -Bemetara	37.5	0	37.5	31.12.2021	30.04.2023
3	Renew Green Energy Solutions Pvt. Ltd.	Renew Green Energy Solutions Pvt. Ltd.	Chouranga & Darchura, Balodabazar	70	0	70	31.12.2021	01.12.2022
4	Shivali Udyog (I) Pvt. Ltd.	Shivali Udyog (I) Pvt. Ltd.	Chandanu, Bemetara	12	0	12	31.12.2021	13.12.2022
5	Hira Ferro Alloys (Spring Solar Power Private Limited)	Hira Ferro Alloys (Spring Solar Power Private Limited)	Murta, Lalpur & Kodiya, Bemetara	70	0	70	31.12.2021	31.12.2022
6	Maa Kudargarhi Energy & Ispat Private Limited	Maa Kudargarhi Energy & Ispat Private Limited	Batauli, Sarguja, Chhattisgarh	50	0	50	31.12.2022	
7	Maa Kudargarhi Energy & Ispat Private Limited	Maa Kudargarhi Energy & Ispat Private Limited	Kansabel, Jashpur, Chhattisgarh	50	0	50	31.12.2022	
8	Barbarik Tie Up Private Limited	Barbarik Tie Up Private Limited	Dhuma, P.O. Ghotwani, Durg	2	0	2	31.12.2021	31.12.2022
				3	0	3		

S. No.	Name of the project	Name of the Developer	project location (Village District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
9	ABIS Exports (India) Pvt. Ltd. (Solar Division Unit-II)	ABIS Exports (India) Pvt. Ltd. (Solar Division Unit-II)	Mundgaon,Rajnandgaon	12	0	12	30.06.2022	31.12.2022
10	Hira Steels Limited	Hira Steels Limited	Padumtara/Basula/ Khairjhiti,Rajnandgaon	15	0	15	31.03.2022	31.03.2023
11	Navbodh Prakashan	Navbodh Prakashan	Patan,Bhatapara Baloda Bazar	6	0	6	30.09.2022	31.12.2022
				6	0	6		31.12.2022
12	Godawari Power & Ispat Limited	Godawari Power & Ispat Limited	Nawapara, Chitapali & Bojia,Raigarh	125	0	125	30.09.2022	06.08.2023
			Mahrumkala,Rajnandgaon	55	0	55		
13	Shri Bajrang Steel Corporate Limited, Raipur	Shri Bajrang Steel Corporate Limited, Raipur	Singhanpur,Mahasamund	50	0	50	31.03.2022	31.03.2023
14	Maa Kudargarhi Alumina Refinery Private Limited	Maa Kudargarhi Alumina Refinery Private Limited	Chiranga,Sarguja	25	0	25	31.12.2022	
15	Maa Kudargarhi Energy & Ispat Private Limited	Maa Kudargarhi Energy & Ispat Private Limited	Saridih,Jashpur	12.5	0	12.5	31.12. 2022	
				12.5	0	12.5		
16	Clean Max Surya Energy Private Limited	Clean Max Surya Energy Private Limited	Puraan,Mungeli	77.5	0	77.5	31.12.2022	
			Icchapur, Mahasamund	77.5	0	77.5		

S. No.	Name of the project	Name of the Developer	project location (Village District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
17	South Eastern Coalfields Limited (Gorakhnathpur) 10 MWp	South Eastern Coalfields Limited (Gorakhnathpur) 10 MWp	Gorakhnathpur (Bishrampur),Surajpur	10	0	10	31.12.2022	
18	South Eastern Coalfields Limited (Shivnandanpur) 10 MWp	South Eastern Coalfields Limited (Shivnandanpur) 10 MWp	Shivnandanpur (Bishrampur),Surajpur	10	0	10	31.12.2022	
19	South Eastern Coalfields Limited (Bhatgaon) 20 MWp	South Eastern Coalfields Limited (Bhatgaon) 20 MWp	Bhatgaon,Surajpur	20	0	20	31.12.2022	
20	Hira Power & Steels Limited	Hira Power & Steels Limited	Maharoom Kala,Rajnandgaon	34	0	34	30.06.2022	30.06.2023
21	FP Uttar Solar Private Limited	FP Uttar Solar Private Limited	Domma, Achritpali & Chhapora,Janjgir-Champa	90	0	90	28.02.2023	
22	FP Orka Private Limited	FP Orka Private Limited	Motimpur, Gadhamor,Bemetara	75	0	75	28.02.2023	
23	Wallfort Renewable Private Limited	Wallfort Renewable Private Limited	Maharoomkala,Rajnandgaon	15	0	15	31.12.2022	
24	Shree Cement Ltd. (Unit-II)	Shree Cement Ltd. (Unit-II)	Chandi/Khaparadih, Balodabazar	17	0	17	30.06.2023	

S. No.	Name of the project	Name of the Developer	project location (Village District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
25	Shri Bajrang Steel Corporate Limited, Raipur	Shri Bajrang Steel Corporate Limited, Raipur	Kaudiya & Bhisamuda, Bemetara	50	0	50	30.04.2022	31.03.2023
26	Shree Nakoda Pipe Impex Pvt. Ltd.	Shree Nakoda Pipe Impex Pvt. Ltd.	Khamariya, Raipur	15	0	15	31.07.2023	
27	Avinash Developers Private Limited	Avinash Developers Private Limited	Gaurkheda, Raipur	8	0	8	10.02.2023	
28	Krishna Iron Strips & Tubes Pvt. Ltd.	Krishna Iron Strips & Tubes Pvt. Ltd.	Chauranga, Baloda Bazar Bhatapara	4	0	4	30.09.2022	31.12.2022
29	Raheshree Wires & Coils Private Limited	Raheshree Wires & Coils Private Limited	Dhuma, P.O. Ghotwani, Durg	2	0	2	30.09.2022	31.03.2023
30	Maniram Steel Private Limited	Maniram Steel Private Limited	Dhuma, P.O. Ghotwani, Durg	1	0	1	30.09.2022	31.03.2023
31	Sunroot Energy Private Limited	Sunroot Energy Private Limited	Ultratech Cement Limited (Unit-Hirmi Cement Works), Baloda Bazar-Bhatapara	8	0	8	31.08.2022	31.12.2022
32	NucleusTeq Energy Private Limited	NucleusTeq Energy Private Limited	Gadamor, P.O.-Gondgiri, Bemetara	2.7	0	2.7	15.03.2024	

S. No.	Name of the project	Name of the Developer	project location (Village District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
33	Persisto Energy Private Limited	Persisto Energy Private Limited	Khapridih,Janjgir Champa	75	0	75	31.03.2023	
34	Avanta Engineerings Private Limited	Avanta Engineerings Private Limited	Thengabhat, Ahiwara,Durg	2	0	2	31.03.2023	
35	Ram Krishna Minerals	Ram Krishna Minerals	Bharari,Bilaspur	7	0	7	30.09.2022	31.12.2022
36	Adani Enterprises Limited	Adani Enterprises Limited	Parsa & Kanta,Sarguja	13.36	0	13.36	31.03.2023	
37	Abha Power & Steel Private Limited	Abha Power & Steel Private Limited	Bakarkuda,Bilaspur	3	0	3	31.08.2022	31.12.2022
38	Coal-Man Logistics (I) Pvt. Ltd.	Coal-Man Logistics (I) Pvt. Ltd.	Bakarkuda,Bilaspur	7	0	7	30.09.2022	31.12.2022
39	FP Samruddi Private Limited	FP Samruddi Private Limited	Bhadrali & Tedhadhora, Mungeli	75	0	75	31.08.2023	
40	Amplus Helios Private Limited, Gurgaon	Amplus Helios Private Limited, Gurgaon	Sambalpur & Guna,Mungeli	70	0	70	30.06.2023	
41	Avinash Ramakrishna Developers Private Limited	Avinash Ramakrishna Developers Private Limited	Gaurkheda,Raipur	4	0	4	30.06.2023	

S. No.	Name of the project	Name of the Developer	project location (Village District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
42	ABREL Green Energy Limited (32.5 MWp)	ABREL Green Energy Limited (32.5 MWp)	Parasdob,Bemetara	32.5	0	32.5	30.06.2023	
43	ABREL Green Energy Limited (65 MWp)	ABREL Green Energy Limited (65 MWp)	Khekharbhat,Janjgir-Champa	65	0	65	30.06.2023	
44	Suyash Instrtute of Medical Science Pvt. Ltd.	Suyash Instrtute of Medical Science Pvt. Ltd.	Kandrka,Durg	2	0	2	28.02.2023	
45	Laxmi Kripa Ispat Pvt. Ltd.	Laxmi Kripa Ispat Pvt. Ltd.	Sahaspur,Rajnandgaon	2	0	2	28.02.2023	
46	Laxmi Kripa Steels & Power Private Limited	Laxmi Kripa Steels & Power Private Limited	Sahaspur,Rajnandgaon	3	0	3	28.02.2023	
47	SRV Solar Urja Private Limited (Phase-I)	SRV Solar Urja Private Limited (Phase-I)	Sahaspur,Khairagarh	15	0	15	31.03.2023	
48	ISPAT INDIA (Unit-III)	ISPAT INDIA (Unit-III)	Chamarguda,Balodabazar	12.5	0	12.5	31.08.2023	
<b>Total</b>				<b>1531.06</b>	<b>0</b>	<b>1531.06</b>		

### Details of Under Construction Solar Energy Projects in Bihar State

S. No.	Name of the project	Name of the Developer	project location (Village District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
<b>1</b>	Mukhya Mantri Navin Evam Navikarniya Solar Adhithapan Yojana under Jal Jiwan Hariyali Scheme Installation of Grid Connected Rooftop Solar Power Plant at various Govt Buildings all across Bihar Phase-II	i) M/s. Shri Ram Sagar Construction ii) M/s Subhasree Projects Pvt. Ltd. iii) M/s Sugs Lloyd Pvt. Ltd iv) M/s Prostarm Infosystems Ltd. v) M/s Solex Energy Limited vi) M/s Sita Distributors vii) M/s Soyo Systems viii) M/s San Energy & Solution ix) M/s Energy United India Pvt. Ltd. x) M/s Neochlorus Energy Solutions Pvt. Ltd. xi) M/s Transrail Lighting Limited	All Across Bihar	16 (Capacity may be revised)	0	16	March, 2023	
<b>2</b>	Grid Connected Ground Mounted Solar Power Plant	i) M/s SJVN Ltd. ii) M/s Avaada Energy Pvt. Ltd.	Banka & Jamui	250	0	250	December, 2023	
<b>Total</b>				<b>266</b>	<b>0</b>	<b>266</b>		



### Details of Under Construction Renewable Energy Projects in Maharashtra State

S.No.	Name of the project	Name of the Developer	project location (Village District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
1	Krishita Multitrade Pvt.Ltd	Krishita Multitrade Pvt.Ltd	NA	50	0	50	24.08.2021	
2	Jai Sai Construction	Jai Sai Construction	Upala,Osmanabad	2	0	2	07.11.2021	
3	Ashok Annasaheb Kakde	Ashok Annasaheb Kakde	Walur,Parbhani	2	0	2	07.11.2021	
4	M/S C. B. Raghuvanshi	C. B. Raghuvanshi	Tokar Talav,Nandurbar	2	0	2	07.11.2021	
5	M/s Sunfree Paschim Renewable Energy Pvt. Ltd.	Sunfree Paschim Renewable Energy Pvt. Ltd.	Karajgi and Tadwal,Solapur	20	0	20	07.11.2021	
6	M/s Nature International Pvt. Ltd.	Nature International Pvt. Ltd.	Maindargi,Solapur	10	0	10	07.11.2021	
7	Kosol Energies Pvt.Ld	Kosol Energies Pvt.Ld	MIDC,Dhule	10	0	10	22.10.2021	
8	Kosol Energies Pvt.Ld	Kosol Energies Pvt.Ld	Kusumba,Dhule	10	0	10	07.11.2021	
9	Kiran Renewables Pvt.Ltd	Kiran Renewables Pvt.Ltd	Pune	5	0	5		
10	Juniper Green field Pvt.Ltd	Juniper Green field Pvt.Ltd	Karjat(70 MW) and Arni(70 MW),Ahmednagar and Yavatmal	150	0	150	17.03.2022	
11	184 MW	Waaree Energies Ltd	Various Districts of Maharashtra	184	0	184	Mar.23	
12	179 MW	CESL	Various Districts of Maharashtra	179	2.86	176.14	Mar.23	
13	100 MW	CESL	Various Districts of Maharashtra	100	0	100	Mar.23	
14	600 MW EOI		Various Districts of Maharashtra	600	0	600		

S.No.	Name of the project	Name of the Developer	project location (Village District/State)	Project Capacity Awarded (MW)	Project Capacity Commissioned (MW)	Under Construction Capacity (MW)	Date of completion	
							Scheduled	Anticipated
15	Sakri-I	Godrej & Boyce Mfg. Co.Ltd	Sakri-I,Dhule	25	0	25	Mar.22	
16	Latur	Godrej & Boyce Mfg. Co.Ltd	Latur	60	0	60	Mar.22	
17	TPS lands	Refex Energy Ltd	Various Districts of Maharashtra	52	0	52	May.22	
18	Dondaicha Solar Park	TP Saurya	Methi & Vikharan,Dhule	250	0	250	14.04.2023	
19	Floating Solar, Erai		Catchment Area of Erai Dam,Chandrapur	105	0	105		
20	solar rooftop project	Azure power rooftop Gen Co pvt ltd		2.4	0.811	1.589	31.08.2019	
21	solar rooftop project	Refex Energy Ltd		9.51	2.181	7.329	13.02.2020	
<b>Total</b>				<b>1827.91</b>	<b>5.852</b>	<b>1822.058</b>		