



भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

केन्द्रीय विद्युत प्राधिकरण

Central Electricity Authority

नवीकरणीय परियोजना प्रबोधन प्रभाग

Renewable Project Monitoring Division

\*\*\*\*\*

निर्माणाधीन नवीकरणीय ऊर्जा परियोजना तिमाही रिपोर्ट

**Quarterly Report on Under-construction Renewable Energy Projects**



**June-2024/ जून-2024**

## Preface

India has successfully achieved **148.08 GW** of RE Installed capacity (excluding Large Hydro) by the end of June 2024 and a significant number of Renewable Energy (RE) projects are under various stages of construction. As on 30 June, 2024, a total RE Capacity of **83640.74 MW** is under-construction which comprises of **54250.49 MW** of Solar Projects, **16505.90 MW** of Wind projects, **12884.35 MW** of Hybrid projects. In addition to the above, an aggregate capacity of **84389.20 MW** (including Solar - **47649 MW**, Wind – **13199.4 MW** and Hybrid – **23540.8 MW**) is reported to be under-development stage in the country and may translate to active under-construction stage in the near future.

This Report highlights the progress of active under-construction RE projects (excluding Large Hydro) of SECI, CPSUs under MoP (NTPC, NHDC, SJVNL, NHPC, THDC, NEEPCO), various States (Andhra Pradesh, Assam, Bihar, Chhattisgarh, Delhi, Gujarat, Himachal Pradesh, Karnataka, Maharashtra, Madhya Pradesh, Uttar Pradesh, Rajasthan, Tamil Nadu) and development of Projects in Solar Parks/UMREPP (Ultra Mega Renewable Energy Power projects). The information available on the E-gen portal of CEA, has also been appropriately incorporated in addition to the above details reported by the various entities.

\*\*\*\*\*

## Under-Construction Renewable Energy projects within the Solar Parks All across the Country.

| S. No. | Name of the Solar Park (Agency)  | Location(Village / District/State) | Total Capacity of Solar Park/ UMREPP (MW) | Name of the Solar Project Developers (M/s.)                                       | Project Completion Date  | Capacity Under Award / Tendering (MW) | Capacity Awarded (MW) | Capacity Under Construction (MW) | Capacity Commissioned (MW) |
|--------|--|------------------------------------|---|---|--|---------------------------------------|-----------------------|----------------------------------|----------------------------|
| 1.     | Ananthapuramu Ultra Solar Park (Andhra Pradesh Solar Power Corporation Pvt. Ltd. – APSPCL - a JV of NREDCAP, APGENCO and SECI) | Ananthapuramu, Andhra Pradesh      | 1000                                      | NTPC Ltd.   | 30.04.2016 -100 MW<br>30.05.2016 - 50 MW<br>07.06.2016 - 50 MW<br>10.08.2016 - 50 MW     | 0                                     | 250                   | 0                                | 250                        |
|        |  |                                    |   | Adani Solar Energy AP Seven Pvt. Ltd (formerly, SB Energy Solar Pvt. Ltd.)        | 11.03.2020 - 250 MW  | 0                                     | 250                   | 0                                | 250                        |
|        |  |                                    |   | M/s. Sprng Agnitra Pvt. Ltd.  | 11.11.2020 - 54 MW<br>09.01.2021 - 98 MW<br>20.04.2021 - 76.5 MW<br>04.06.2021 - 21.5 MW | 0                                     | 250                   | 0                                | 250                        |
|        |  |                                    |   | Ayana Ananthapuramu Solar Pvt. Ltd.   | 14.10.2020 - 50 MW<br>21.12.2020 - 100 MW<br>08.03.2021 - 100 MW                         | 0                                     | 250                   | 0                                | 250                        |
|        |  |                                    | 400                                       | Tata Power Renewable Energy Ltd   | 22.06.2018 - 100 MW  | 0                                     | 100                   | 0                                | 100                        |
|        |  |                                    |   | Azure Power Thirty Six Pvt Ltd  | 05.05.2018 - 50 MW   | 0                                     | 50                    | 0                                | 50                         |
|        |  |                                    |   | Athena Karnal Solar Power Pvt. Ltd. (formerly, Acme Karnal Solar Power Pvt. Ltd.) | 21.06.2018 - 50 MW   | 0                                     | 50                    | 0                                | 50                         |

| S. No. | Name of the Solar Park (Agency)  | Location(Village / District/State) | Total Capacity of Solar Park/ UMREPP (MW) | Name of the Solar Project Developers (M/s.)   | Project Completion Date                   | Capacity Under Award / Tendering (MW) | Capacity Awarded (MW) | Capacity Under Construction (MW) | Capacity Commissioned (MW) |
|--------|--|------------------------------------|---|---|---|---------------------------------------|-----------------------|----------------------------------|----------------------------|
|        |  |                                    |   | Athena Hisar Solar Power Pvt. Ltd. (formerly, Acme Karnal Solar Power Pvt. Ltd.)      | 21.06.2018 - 50 MW                        | 0                                     | 50                    | 0                                | 50                         |
|        |  |                                    |   | Athena Bhiwadi Solar Power Pvt. Ltd. (formerly, Acme Karnal Solar Power Pvt. Ltd.)    | 05.07.2018 - 50 MW                        | 0                                     | 50                    | 0                                | 50                         |
|        |  |                                    |   | IndiGrid Solar-I (AP) Pvt. Ltd. (Formerly, FRV Andhra Pradesh Solar Farm-I Pvt. Ltd.) | 22.06.2018 - 50 MW                        | 0                                     | 50                    | 0                                | 50                         |
|        |  |                                    |   | IndiGrid Solar-II (AP) Pvt. Ltd. (formerly, FRV India Solar Park-II Pvt. Ltd)         | 08.10.2018 - 50 MW                        | 0                                     | 50                    | 0                                | 50                         |
| 2.     | Ananthapuramu -II Ultra Mega Solar Park (APSPCL - a JV of NREDCAP, APGENCO & SECI) | Tadipatri Mandal, Andhra Pradesh   | 500                                       | APGENCO   | 30.12.2018 -250 MW<br>12.02.2019 -150 MW  | 100                                   | 400                   | 0                                | 400                        |
| 3.     | Kadapa Ultra Mega Solar Park (APSPCL - a JV of NREDCAP, APGENCO and SECI)          | Mylavaram Mandal, Andhra Pradesh   | 1000                                      | Solairedirect Energy India Private Limited  | 03.05.2019 – 200 MW<br>08.02.2019 - 50 MW | 0                                     | 250                   | 0                                | 250                        |
|        |  |                                    |   | SB Energy Seven Private Limited   | Execution is stalled.                     | 250                                   | 0                     | 0                                | 0                          |
|        |  |                                    |   | Sprng Sourya Kiran Vidyut Pvt. Ltd.   | Execution is stalled.                     | 250                                   | 0                     | 0                                | 0                          |
|        |  |                                    |   | Ayana Kadapa Renewable Power Private Limited  | Execution is stalled.                     | 250                                   | 0                     | 0                                | 0                          |

| S. No. | Name of the Solar Park (Agency)  | Location(Village / District/State)      | Total Capacity of Solar Park/ UMREPP (MW) | Name of the Solar Project Developers (M/s.)  | Project Completion Date                              | Capacity Under Award / Tendering (MW) | Capacity Awarded (MW) | Capacity Under Construction (MW) | Capacity Commissioned (MW) |
|--------|--|---|---|--|--|---------------------------------------|-----------------------|----------------------------------|----------------------------|
| 4.     | Kurnool Ultra Mega Solar Park (APSPCL - a JV of NREDCAP, APGENCO and SECI) | Kurnool, Andhra Pradesh                 | 1000                                      | SunEdison Energy India Pvt. Ltd. (Greenko Energy) - 500 MW; SBG Cleantech Project Co. Pvt. Ltd. - 350 MW; Azure Power India Ltd. - 100 MW; and, Prayatna Developers Pvt. Ltd. – 50 MW  | Fully Commissioned in 2017.                          | 0                                     | 1000                  | 0                                | 1000                       |
| 5.     | Ramagiri Solar Park (SECI)   | Ramagiri, Sri Sathyasai, Andhra Pradesh | 300                                       | To be finalised.   | -----  | 300                                   | 0                     | 0                                | 0                          |
|        | <b>Andhra Pradesh (Total):</b>   |   | <b>4200</b>                               |  |  | <b>1150</b>                           | <b>3050</b>           | <b>0</b>                         | <b>3050</b>                |
| 6.     | Rajnandgaon Solar Park (SECI)  | Rajnandgaon, Chhattisgarh               | 100                                       | TATA Power Solar Systems Ltd.  | 05.02.2023   | 0                                     | 100                   | 0                                | 100                        |
|        | <b>Chhattisgarh (Total):</b>   |   | <b>100</b>                                |  |  | <b>0</b>                              | <b>100</b>            | <b>0</b>                         | <b>100</b>                 |
| 7.     | NTPC REL. Khavda 4750 MW Solar Park (NTPC Renewable Energy Ltd.)           | Khavda, Bhuj, Gujarat                   | 4750                                      | Sterling and Wilson Renewable Energy Ltd.  | 30.09.2024   | 0                                     | 1255                  | 1255                             | 0                          |
|        |  |   |   | Sterling and Wilson Renewable Energy Ltd.  | 07.12.2024   | 0                                     | 1200                  | 1200                             | 0                          |
|        |  |   |   | Sterling and Wilson Renewable Energy Ltd.  | 11.01.2025   | 0                                     | 300                   | 300                              | 0                          |
|        |  |   |   | To be finalised.   | Not Available.                                       | 1995                                  | 0                     | 0                                | 0                          |
| 8.     | GSECL RE Park, (GSECL)   | Khavda, Bhuj, Gujarat                   | 3325                                      | NHPC Ltd.- 400 MW, SJVN Green Energy LTd. 400 MW, NTPC Renewable Energy LTd. 425 MW & KPI Green Energy Ltd.- 200 MW, NLC India -600 MW SAEL Industries Ltd.- 800 MW Engie Energy Pvt. Ltd.-200 MW JSW Neo Energy Ltd. – 300 MW | 1600 MW by May, 2025, and, balance by January, 2026. | 0                                     | 3325                  | 3325                             | 0                          |

| S. No. | Name of the Solar Park (Agency)     | Location(Village / District/State)       | Total Capacity of Solar Park/ UMREPP (MW) | Name of the Solar Project Developers (M/s.)  | Project Completion Date  | Capacity Under Award / Tendering (MW) | Capacity Awarded (MW) | Capacity Under Construction (MW) | Capacity Commissioned (MW) |
|--------|-------------------------------------|--|---|--|--|---------------------------------------|-----------------------|----------------------------------|----------------------------|
| 9.     | GIPCL RE Park Ph-I (GIPCL)          | Rann of Kutch, Khavda, Gujarat           | 600                                       | GIPCL  | 01.11.2024   | 0                                     | 600                   | 600                              | 0                          |
| 10.    | GIPCL RE Park Ph-II (GIPCL)         | Rann of Kutch, Khavda, Gujarat           | 1200                                      | SJVNL-500 MW<br>SAEL – 400 MW<br>Coal India Ltd. 300 MW  | 31.08.2025   | 0                                     | 1200                  | 1200                             | 0                          |
| 11.    | GIPCL RE Park Ph-III (GIPCL)        | Rann of Kutch, Khavda, Gujarat           | 575                                       | GIPCL  | Not Available.   | 75                                    | 500                   | 500                              | 0                          |
| 12.    | Radhnesada Solar Park (GPCL)        | Radhanesda, Banaskantha, Gujarat         | 700                                       | SJVN Green Energy Limited, GIPCL, Tata Power Renewable Energy Limited – 100 MW each, Electro Solaire Pvt. Ltd. & GSECL - 200 MW each | August,2021 (400 MW)<br>March, 2022 ( 85 MW)<br>Nov.,2022 (15 MW)<br>June,2023 (100 MW)<br>April , 2024- 75 MW<br>Balance 15 MW by May 2024. | 0                                     | 700                   | 15                               | 675                        |
| 13.    | Dholera Solar Park Ph-I (GPCL)      | Dholera/ Mahadevpura, Ahmedabad, Gujarat | 1000                                      | Tata Power Renewable Energy Ltd. - 300 MW  | March, 2022 (300 MW)   | 700                                   | 300                   | 0                                | 300                        |
|        | <b>Gujarat (Total):</b>             |  | <b>12150</b>                              |  |  | <b>2770</b>                           | <b>9380</b>           | <b>8405</b>                      | <b>975</b>                 |
| 14.    | Pekhubela Solar Park                | Himachal pradesh                         | 53  | To be finalised.   | Not Available.   | 53                                    | 0                     | 0                                | 0                          |
|        | <b>Himachal Pradesh ( Total ) :</b> |  | <b>53</b>                                 |  |  | <b>53</b>                             | <b>0</b>              | <b>0</b>                         | <b>0</b>                   |

| S. No. | Name of the Solar Park (Agency)       | Location(Village / District/State)  | Total Capacity of Solar Park/ UMREPP (MW) | Name of the Solar Project Developers (M/s.)  | Project Completion Date             | Capacity Under Award / Tendering (MW) | Capacity Awarded (MW) | Capacity Under Construction (MW) | Capacity Commissioned (MW) |
|--------|---------------------------------------|---|---|--|-------------------------------------|---------------------------------------|-----------------------|----------------------------------|----------------------------|
| 15.    | DVC Floating Solar Park Ph-I (GVREL)  | Tilaya Dam, Koderma, Jharkhand, and, Panchet Dam, Dhanbad, Jharkhand (part of project in West Bengal) | 755                                       | M/S Sterling and Wilson Renewable Energy Ltd. – 155 MW , M/S Larsen & Toubro Limited-75 MW   | Not Available.                      | 525                                   | 230                   | 230                              | 0                          |
| 16.    | DVC Floating Solar Park Ph-II (GVREL) | Maithon Dam, Dhanbad, Jharkhand (part of project in West Bengal)                                      | 234                                       | Green Valley Renewable Energy Ltd. (A JV of DVC and NTPC Green Energy Ltd.)  | Not Available.                      | 234                                   | 0                     | 0                                | 0                          |
| 17.    | SECI Floating Solar Park (SECI)       | Getalsud Dam, Jharkhand   | 100                                       | To be finalised.   | Not Available.                      | 100                                   | 0                     | 0                                | 0                          |
|        | <b>Jharkhand (Total):</b>             |   | <b>1089</b>                               |  |                                     | <b>859</b>                            | <b>230</b>            | <b>230</b>                       | <b>0</b>                   |
| 18.    | Bidar Solar Park (KREDL)              | Bidar , Karnataka   | 500                                       | To be finalised.   | Not Available.                      | 500                                   | 0                     | 0                                | 0                          |
| 19.    | Pavagada Solar Park (KSPDCL)          | Pavagada , Tumkur, Karnataka  | 2000                                      | Tata Power - 400 MW, Renew Power - 350 MW, Fortum Solar - 350 MW, Avaada Energy - 300 MW, SB Energy – 200 MW, Adani Green Energy -150 MW, ACME Solar - 100 MW, Azure Power - 100 MW, Rattan India - 50 MW, and, KREDL - 50 MW. | Fully Commissioned in December 2019 | 0                                     | 2000                  | 0                                | 2000                       |
|        | <b>Karnataka (Total):</b>             |   | <b>2500</b>                               |  |                                     | <b>500</b>                            | <b>2000</b>           | <b>0</b>                         | <b>2000</b>                |
| 20.    | Floating Solar Park (NHPC)            | West Kallada, Kerala  | 50  | To be finalised.   | Not Available.                      | 50                                    | 0                     | 0                                | 0                          |

| S. No. | Name of the Solar Park (Agency)                | Location(Village / District/State) | Total Capacity of Solar Park/ UMREPP (MW) | Name of the Solar Project Developers (M/s.)   | Project Completion Date                             | Capacity Under Award / Tendering (MW) | Capacity Awarded (MW) | Capacity Under Construction (MW) | Capacity Commissioned (MW) |
|--------|--|------------------------------------|---|---|---|---------------------------------------|-----------------------|----------------------------------|----------------------------|
| 21.    | Kasaragod Solar Park (RPCKL)                   | Nellithadam, Kerala                | 105                                       | THDC – 50 MW , and, Tata Power Solar - 50 MW, M/s MIMS, Kozhikode for captive use- 5 MW                               | 31.10.2023  | 0                                     | 105                   | 5                                | 100                        |
|        | <b>Kerala (Total):</b>                         |                                    | <b>155</b>                                |   |   | <b>50</b>                             | <b>105</b>            | <b>5</b>                         | <b>100</b>                 |
| 22.    | Neemuch Solar Park (RUMSL)                     | Neemuch, Madhya Pradesh            | 500                                       | TP Saurya Ltd.  | 30.06.2024  | 0                                     | 160                   | 160                              | 0                          |
|        |  |                                    |   | TP Saurya Ltd.  | 30.06.2024  | 0                                     | 170                   | 170                              | 0                          |
|        |  |                                    |   | To be finalised.  | Not Available.                                      | 170                                   | 0                     | 0                                | 0                          |
| 23.    | Agar Solar Park (RUMSL)                        | Agar, Madhya Pradesh               | 550                                       | Avaada Energy Pvt Ltd.  | 11.04.2024-200 MW                                   | 0                                     | 200                   | 0                                | 200                        |
|        |  |                                    |   | Beempow Energy Private Ltd.   | 15.04.2024-350 MW                                   | 0                                     | 350                   | 0                                | 350                        |
| 24.    | Shajapur Solar Park (RUMSL)                    | Shajapur, Madhya Pradesh           | 450                                       | NTPC Renewable Energy Ltd.  | 30.06.2024  | 0                                     | 105                   | 105                              | 0                          |
|        |  |                                    |   | NTPC Renewable Energy Ltd.  | 30.06.2024  | 0                                     | 220                   | 220                              | 0                          |
|        |  |                                    |   | Taletuttayi Solar Projects Nine Pvt Ltd.  | 31.05.2024  | 0                                     | 125                   | 125                              | 0                          |
| 25.    | Omkareswar Floating Solar Park (RUMSL)         | Omkareswar, Madhya Pradesh         | 600                                       | NHDC Ltd.   | 31.05.2024  | 0                                     | 88                    | 88                               | 0                          |
|        |  |                                    |   | Amp Energy Green Seven Private Limited (Amp Energy Green Pvt Ltd )  | 31.05.2024  | 0                                     | 100                   | 100                              | 0                          |
|        |  |                                    |   | SJVN Ltd  | 31.05.2024  | 0                                     | 90                    | 90                               | 0                          |
|        |  |                                    |   | To be finalised.  | Not Available.                                      | 322                                   | 0                     | 0                                | 0                          |
| 26.    | Chhattarpur Solar Park (RUMSL)                 | Chhattarpur, Madhya Pradesh        | 450                                       | To be finalised.  | Not Available.                                      | 450                                   | 0                     | 0                                | 0                          |
| 27.    | Barethi Solar Park (NTPC Renewable Energy Ltd) | Barethi, Madhya Pradesh            | 630                                       | To be finalised.  | Not Available.                                      | 630                                   | 0                     | 0                                | 0                          |
| 28.    | Rewa Solar Park (RUMSL)                        | Rewa, Madhya Pradesh               | 750                                       | Mahindra Renewables Private Ltd., Acme Jaipur Solar Power Private Ltd. & Arinsun Clean Energy Pvt. Ltd. - 250 MW each | Fully Commissioned on 3 <sup>rd</sup> January 2020. | 0                                     | 750                   | 0                                | 750                        |



| S. No. | Name of the Solar Park (Agency)                               | Location(Village / District/State)   | Total Capacity of Solar Park/ UMREPP (MW) | Name of the Solar Project Developers (M/s.)         | Project Completion Date           | Capacity Under Award / Tendering (MW) | Capacity Awarded (MW) | Capacity Under Construction (MW) | Capacity Commissioned (MW) |
|--------|---|--------------------------------------|---|---|-----------------------------------|---------------------------------------|-----------------------|----------------------------------|----------------------------|
| 29.    | Mandsaur Solar park (RUMSL)                                   | Mandsaur, Madhya Pradesh             | 250                                       | NTPC Renewable Energy Ltd.                          | Fully Commissioned in March 2020. | 0                                     | 250                   | 0                                | 250                        |
| 30.    | Morena Solar Park (Phase I) (RUMSL)                           | Morena , Madhya Pradesh              | 600                                       | To be finalised.                                    | Not Available.                    | 600                                   | 0                     | 0                                | 0                          |
|        | <b>Madhya Pradesh (Total):</b>                                |                                      | <b>4780</b>                               |   |                                   | <b>2172</b>                           | <b>2608</b>           | <b>958</b>                       | <b>1650</b>                |
| 31.    | Sai Guru Solar Park (Sai Guru Mega Solar Park Ltd.)           | Sakri, Dhule , Maharashtra           | 500                                       | To be finalised.                                    | Not Available.                    | 500                                   | 0                     | 0                                | 0                          |
| 32.    | Dondaicha Solar Park (MAHAGENCO)                              | Methi & Vikharan, Dhule, Maharashtra | 250                                       | TP Saurya Ltd.                                      | Not Available.                    | 0                                     | 250                   | 250 (Presently stalled)          | 0                          |
| 33.    | Patoda Solar Park Maharashtra (M/s Paramount Solar Pvt Ltd)   | Maharashtra                          | 250                                       | To be finalised.                                    | Not Available.                    | 250                                   | 0                     | 0                                | 0                          |
| 34.    | 105 MW Erai Floating Solar Park (MAHAGENCO)                   | Maharashtra                          | 100                                       | To be finalised.                                    | Not Available.                    | 100                                   | 0                     | 0                                | 0                          |
|        | <b>Maharashtra (Total):</b>                                   |                                      | <b>1100</b>                               |   |                                   | <b>850</b>                            | <b>250</b>            | <b>250</b>                       | <b>0</b>                   |
| 35.    | Vankal Solar Park, (Power & Electricity Department, Mizoram)  | Vankal, Khawzawl, Mizoram            | 20  | Meghalaya Power Generation Corporation Ltd (MePGCL) | 25.04. 2023                       | 0                                     | 20                    | 0                                | 20                         |
|        | <b>Mizoram (Total):</b>                                       |                                      | <b>20</b>                                 |   |                                   | <b>0</b>                              | <b>20</b>             | <b>0</b>                         | <b>20</b>                  |
| 36.    | Rengali Floating Solar Park Ph-I (JV OF NHPC & GEDCOL)-100 MW | Rengali Resrvoir, Angul , Odisha     | 100                                       | JV OF NHPC & GEDCOL                                 | Not Available.                    | 100                                   | 0                     | 0                                | 0                          |

| S. No. | Name of the Solar Park (Agency)                                  | Location(Village / District/State)   | Total Capacity of Solar Park/ UMREPP (MW) | Name of the Solar Project Developers (M/s.)  | Project Completion Date | Capacity Under Award / Tendering (MW) | Capacity Awarded (MW) | Capacity Under Construction (MW) | Capacity Commissioned (MW) |
|--------|--|--|---|--|-------------------------|---------------------------------------|-----------------------|----------------------------------|----------------------------|
| 37.    | Rengali Floating Solar Park Ph-II (JV OF NHPC & GEDCOL) – 200 MW | Rengali Resrvoir, Angul , Odisha   | 200                                       | JV OF NHPC & GEDCOL  | Not Available.          | 200                                   | 0                     | 0                                | 0                          |
| 38.    | Odisha Solar Park (NHPC)   | Landehill, Ganjam, Odisha  | 40  | NHPC   | 31.03.2025              | 40                                    | 0                     | 0                                | 0                          |
|        | <b>Odisha (Total):</b>   |  | <b>340</b>                                |  |                         | <b>300</b>                            | <b>40</b>             | <b>40</b>                        | <b>0</b>                   |
| 39.    | Phalodi - Pokaran Solar Park (ESUCRL)                            | Phalodi (400 MW) & Pokaran (350 MW), Rajasthan                               | 750                                       | Adani Solar Energy RJ Two Pvt. Ltd. ( 300 MW )-Pokaran   | 30.06.2024              | 0                                     | 300                   | 300                              | 0                          |
|        |  |  |   | Adani Solar Energy RJ one Pvt. Ltd. ( 300 MW )- Phalodi  | 08.06.2021              | 0                                     | 300                   | 0                                | 300                        |
|        |  |  |   | M/s SB Energy Six Pvt. Ltd.  | 31.05.2024              | 0                                     | 150                   | 150                              | 0                          |
| 40.    | Nokh Solar Park (RSDCL)  | Jaisalmer, Rajasthan   | 925                                       | NTPC Renewable Energy Ltd.   | 30.09.2024              | 0                                     | 735                   | 735                              | 0                          |
|        |  |  |   | Rising Sun   | 03.04.2024-190 MW       | 0                                     | 190                   | 0                                | 190                        |
| 41.    | Pugal Solar Park Ph-I (RSDCL)                                    | Pugal , Rajasthan  | 1000                                      | To be finalised.   | Not Available.          | 1000                                  | 0                     | 0                                | 0                          |
| 42.    | Pugal Solar Park Ph-II (RSDCL)                                   | Pugal , Rajasthan  | 1000                                      | To be finalised.   | Not Available.          | 1000                                  | 0                     | 0                                | 0                          |
| 43.    | RVUN Solar Park (RRVUNL)   | Village Ramsar Chhota, Barala & Bandrewala, Tehsil Pugal, Bikaner, Rajasthan | 2000                                      | 810 MW – M/s NLC India Limited selected through TBCB.<br>1190 MW – MoU signed with Coal India Limited for installation of Solar Project, Modalities under process. | 31.03.2026              | 2000                                  | 0                     | 0                                | 0                          |
| 44.    | Bhadla-II Solar Park (RSDCL)                                     | Bhadla, Jodhpur, Rajasthan   | 680                                       | NTPC Renewable Energy Ltd. - 260 MW, Rising Sun & Solaire Saurya -140 MW each, Yarrow & Fortum - 70 MW each  | 30.11.2017              | 0                                     | 680                   | 0                                | 680                        |
| 45.    | Bhadla -III Solar Park (SUCRL)                                   | Bhadla, Jodhpur Rajasthan  | 1000                                      | ACME- 200 MW, and, SB Energy -300 MW   | 30.09.2018              | 0                                     | 1000                  | 0                                | 1000                       |

| S. No. | Name of the Solar Park (Agency)                      | Location(Village / District/State)                | Total Capacity of Solar Park/ UMREPP (MW) | Name of the Solar Project Developers (M/s.)                           | Project Completion Date   | Capacity Under Award / Tendering (MW) | Capacity Awarded (MW) | Capacity Under Construction (MW) | Capacity Commissioned (MW) |
|--------|--|---|---|---|---------------------------|---------------------------------------|-----------------------|----------------------------------|----------------------------|
|        |  |   |   | Clean Solar-300 MW, and, SB Energy- 200 MW                            | 28.02.2020                |                                       |                       |                                  |                            |
| 46.    | Bhadla -IV Solar Park (AREPRL)                       | Bhadla, Jodhpur Rajasthan                         | 500                                       | SB Energy & Clean Sustainable - 100 MW each, and, Phelan Solar- 50 MW | 30.11.2018                | 0                                     | 500                   | 0                                | 500                        |
|        |  |   |   | Azure Power India- 200 MW, and, Renew Solar- 50 MW                    | 27.07.2019                |                                       |                       |                                  |                            |
| 47.    | Fatehgarh Phase -1B Solar Park (AREPRL)              | Fatehgarh Jaisalmer, Rajasthan                    | 421                                       | Adani Hybrid Energy Jaisalmer Four Ltd. – 700 MW                      | 01.10.2022                | 0                                     | 421                   | 0                                | 421                        |
| 48.    | Bodana Solar Park, Rajasthan (TREDCO Rajasthan Ltd.) | Bodana, Jaisalmer, Rajasthan                      | 1292                                      | To be finalised.  | Not Available.            | 1292                                  | 0                     | 0                                | 0                          |
|        | <b>Rajasthan (Total):</b>                            |   | <b>9568</b>                               |   |                           | <b>5292</b>                           | <b>4276</b>           | <b>1185</b>                      | <b>3091</b>                |
| 49.    | Jalaun Solar Park (BSUL)                             | Jalaun, Uttar Pradesh                             | 1200                                      | To be finalised.  | Not Available.            | 1200                                  | 0                     | 0                                | 0                          |
| 50.    | Lalitpur Solar Park (TUSCO)                          | Tehsil Talbehat, District Lalitpur, Uttar Pradesh | 600                                       | To be finalised.  | 30.06.2026 ( Anticipated) | 600                                   | 0                     | 0                                | 0                          |
| 51.    | Jhansi Solar Park (TUSCO)                            | Tehsil Garautha, District Jhansi, Uttar Pradesh   | 600                                       | To be finalised.  | 31.12.2025 ( Anticipated) | 600                                   | 0                     | 0                                | 0                          |
| 52.    | Chitrakoot Solar Park (TUSCO)                        | Tehsil Mau, District Chitrakoot, Uttar Pradesh    | 800                                       | To be finalised.  | 30.06.2026 (Anticipated)  | 800                                   | 0                     | 0                                | 0                          |

| S. No. | Name of the Solar Park (Agency) | Location(Village / District/State) | Total Capacity of Solar Park/ UMREPP (MW) | Name of the Solar Project Developers (M/s.)  | Project Completion Date | Capacity Under Award / Tendering (MW)   | Capacity Awarded (MW) | Capacity Under Construction (MW) | Capacity Commissioned (MW) |
|--------|---------------------------------|------------------------------------|---|--|-------------------------|---|-----------------------|----------------------------------|----------------------------|
| 53.    | Solar Park in UP (LSPDCL)       | Uttar Pradesh                      | 365                                       | Mirzapur: 75 MW (M/s Enviro Solaire Direct)<br>Allahabad: 50 MW (M/s Rattan India2 Solar Ltd)<br>Dakore (Jalaun): 40 MW (M/s Azure Power Venus Pvt Ltd)<br>Gurah (Jalaun): 75 MW (SJVN Ltd)<br>Gujrai (Kanpur Dehat): 50 MW (SJVN Ltd)<br>Parasan (Jalaun): 75 MW (SJVN Ltd) | Not Available.          | 12.03.2018-75<br>08.02.2018-50<br>15.08.2018-40<br>29.12.2023-75 MW<br>22.02.2024-50 MW<br>22.11.2022-75 MW | 365                   | 0                                | 365                        |
| 54.    | Mirzapur Solar Park (BSUL)      | Sherwa, Mirzapur, Uttar Pradesh    | 100                                       | To be finalised.   | Not Available.          | 100   | 0                     | 0                                | 0                          |
| 55.    | Kalpi Solar Park (BSUL)         | Parasan,Jalaun, Uttar Pradesh      | 65  | Svaryu Energy Limited  | 07.03.2024              | 0   | 65                    | 0                                | 65                         |
|        | <b>Uttar Pradesh (Total):</b>   |                                    | <b>3730</b>                               |  |                         | <b>3300</b>   | <b>430</b>            | <b>0</b>                         | <b>430</b>                 |
|        | <b>ALL INDIA (Total):</b>       |                                    | <b>39785</b>                              |  |                         | <b>17296</b>  | <b>22489</b>          | <b>11073</b>                     | <b>11416</b>               |

## Under-construction Renewable Energy Capacity other than Solar Parks All Across the Country

| S.No. | Name of the Project                                  | Name of the Developer  | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks   | Type of Project ( Solar/Wind /Hybrid ) |
|-------|--|--|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|---|--|
|       |  |  |  |                                     |                                    |                                  | Scheduled          | Anticipated |   |  |
| 1.    | 2000 MW ISTS Connected Solar PV Projects (ISTS-I)    | ACME Raisar Solar Energy Pvt. Ltd.   | Sanwara, Jaisalmer, Rajasthan              | 300                                 | 0                                  | 300                              | 20.01.2023         | 19.03.2025  | Hon'ble Supreme Court vide order dated 19.03.2024 directed to reroute the TL and given 12 months time for the same. Court did not granted permission to charge the existing TL. | Solar                                  |
| 2.    | 2000 MW ISTS Connected Solar PV Projects (ISTS-I)    | ACME Phalodi Solar Energy Pvt. Ltd.  | Sanwara, Jaisalmer, Rajasthan              | 300                                 | 0                                  | 300                              | 20.01.2023         | 19.03.2025  |   | Solar                                  |
| 3.    | 2000 MW ISTS Connected Solar PV Projects (ISTS-I)    | Arina Solar Pvt. Ltd.  | Ettayapuram, Thoothukudi, Tamilnadu        | 250                                 | 0                                  | 250                              | 31.01.2021         | ---         | Matter is subjudice in APTEL.   | Solar                                  |
| 4.    | 3000 MW ISTS Connected Solar PV Projects (ISTS-II)   | ACME Deoghar Solar Power Pvt. Ltd.   | Sanwara, Jaisalmer, Rajasthan              | 300                                 | 0                                  | 300                              | 03.02.2023         | 19.03.2025  | Hon'ble Supreme Court vide order dated 19.03.2024 directed to reroute the TL and given 12 months time for the same. Court did not granted permission to charge the existing TL. | Solar                                  |
| 5.    | 3000 MW ISTS Connected Solar PV Projects (ISTS-II)   | ACME Dhaulpur Powertech Pvt. Ltd.  | Sanwara, Jaisalmer, Rajasthan              | 300                                 | 0                                  | 300                              | 03.02.2023         | 19.03.2025  |   | Solar                                  |
| 6.    | 1200 MW ISTS Connected Solar PV Projects (ISTS-VIII) | Adani Solar Energy Jodhpur Six Pvt Ltd (earlier known as, SBE Renewables Twenty Four Projects Pvt. Ltd.) | Mandali, Jodhpur, Rajasthan                | 300                                 | 0                                  | 300                              | 20.07.2024         | 06.12.2024  | ---   | Solar                                  |

| S.No. | Name of the Project                                  | Name of the Developer  | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks  | Type of Project ( Solar/Wind /Hybrid ) |
|-------|--|--|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|--|--|
|       |  |  |  |                                     |                                    |                                  | Scheduled          | Anticipated |  |  |
| 7.    | 1200 MW ISTS Connected Solar PV Projects (ISTS-VIII) | Adani Solar Energy Jodhpur Six Pvt Ltd (earlier known as, SBE Renewables Twenty Four Projects Pvt. Ltd.) | Badi Sid, Jodhpur, Rajasthan               | 300                                 | 0                                  | 300                              | 20.07.2024         | 06.12.2024  | ---  | Solar                                  |
| 8.    | 1200 MW ISTS Connected Solar PV Projects (ISTS-VIII) | Eden Renewable Alma Pvt. Ltd.  | Kan singh ki Sid, Jodhpur, Rajasthan       | 300                                 | 0                                  | 300                              | 20.10.2023         | 20.04.2025  | Dwaraka JATKARA T/L system delayed to 16.08.2025.    | Solar                                  |
| 9.    | 1200 MW ISTS Connected Solar PV Projects (ISTS-VIII) | ReNew Surya Vihaan Pvt. Ltd.   | Mandhopura, Jaisalmer, Rajasthan           | 200                                 | 0                                  | 200                              | 20.10.2023         | 20.04.2025  | ---  | Solar                                  |
| 10.   | 2000 MW ISTS Connected Solar PV Projects (ISTS-IX)   | AMP Energy Green Five Pvt. Ltd.  | Badi Seed & Ranjeet, Jodhpur, Rajasthan    | 100                                 | 100                                | 0                                | 11.10.2023         | 30.11.2024  | Commissioned 100 MW : 07.06.2024                     | Solar                                  |
| 11.   | 2000 MW ISTS Connected Solar PV Projects (ISTS-IX)   | Ayana Renewable Power Three Pvt. Ltd.  | Bikaner ,Rajasthan                         | 300                                 | 97.16                              | 202.84                           | 11.10.2023         | 14.07.2024  | Under Implementation                                 | Solar                                  |
| 12.   | 2000 MW ISTS Connected Solar PV Projects (ISTS-IX)   | Eden Renewable Bercy Pvt. Ltd.   | Pusar/Pushad, Barmer, Rajasthan            | 300                                 | 0                                  | 300                              | 11.10.2023         | 31.08.2025  | GIB Issue.   | Solar                                  |
| 13.   | 2000 MW ISTS Connected Solar PV Projects (ISTS-IX)   | IB Vogt Solar Seven Pvt. Ltd. ( Renew)   | Neemba, Jaisalmer, Rajasthan               | 300                                 | 0                                  | 300                              | 11.10.2023         | 31.08.2025  | ---  | Solar                                  |
| 14.   | 2000 MW ISTS Connected Solar PV Projects (ISTS-IX)   | ReNew Surya Aayan Pvt. Ltd.  | Neemba, Jaisalmer, Rajasthan               | 300                                 | 300                                | 0                                | 28.10.2023         | 31.05.2024  | Commissioned 290 MW: 28.03.2024<br>10 MW: 05.06.2024 | Solar                                  |

| S.No. | Name of the Project   | Name of the Developer  | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks  | Type of Project ( Solar/Wind /Hybrid ) |
|-------|---|--|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|--|--|
|       |   |  |  |                                     |                                    |                                  | Scheduled          | Anticipated |  |  |
| 15.   | 2000 MW ISTS Connected Solar PV Projects (ISTS-IX)                        | ReNew Surya Vihaan Pvt. Ltd.   | Neemba, Jaisalmer, Rajasthan               | 100                                 | 100                                | 0                                | 01.10.2023         | 31.05.2024  | Commisiioned 98 MW: 29-Mar-2024<br>2 MW: 20-May-2024 | Solar                                  |
| 16.   | 2000 MW ISTS Connected Solar PV Projects (ISTS-IX)                        | Gorbea Solar Pvt. Ltd.   | Bari Seer, Jodhpur, Rajasthan              | 300                                 | 0                                  | 300                              | 30.06.2025         | ---         | ---  | Solar                                  |
| 17.   | 2000 MW ISTS Tranche-XI   | SAEL SOLAR MHP1 Pvt. Ltd.  | Rajasthan                                  | 300                                 | 0                                  | 300                              | 30.06.2025         | ---         | ---  | Solar                                  |
| 18.   | 2000 MW ISTS Tranche-XI   | SAEL SOLAR MHP1 Pvt. Ltd.  | Rajasthan                                  | 300                                 | 0                                  | 300                              | 30.06.2025         | ---         | ---  | Solar                                  |
| 19.   | 2000 MW ISTS Tranche-XI   | JGRJ One Solar Pvt. Ltd.   | Rajasthan                                  | 100                                 | 0                                  | 100                              | 21.08.2025         | ---         | ---  | Solar                                  |
| 20.   | 2000 MW ISTS Tranche-XI   | MRS Green Energy Pvt. Ltd.   | Rajasthan                                  | 100                                 | 0                                  | 100                              | 09.07.2025         | ---         | ---  | Solar                                  |
| 21.   | 2000 MW ISTS Tranche-XI   | Renew Solar Power Private Ltd.                                       | Barmer, Rajasthan                          | 300                                 | 0                                  | 300                              | 21.08.2025         | ---         | ---  | Solar                                  |
| 22.   | 1000 MW ISTS Tranche-XII  | Avaada GJ Green Pvt. Ltd.  | Rajasthan                                  | 300                                 | 0                                  | 300                              | 31.03.2026         | ---         | ---  | Solar                                  |
| 23.   | 1000 MW ISTS Tranche-XII  | Sprng Power Earth Pvt. Ltd.  | Banas Kantha , Gujarat                     | 250                                 | 0                                  | 250                              | 31.03.2026         | ---         | ---  | Solar                                  |
| 24.   | 1000 MW ISTS Tranche-XII  | Renew Solar Power Private Ltd.                                       | Barmer, Rajasthan                          | 300                                 | 0                                  | 300                              | 31.03.2026         | ---         | ---  | Solar                                  |
| 25.   | 1000 MW ISTS Tranche-XII  | Solarcraft Power India 8 Private limited                             | Rajasthan                                  | 300                                 | 0                                  | 150                              | 30.06.2026         | ---         | ---  | Solar                                  |
| 26.   | 1070 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-III) | Pavni (Raj) Solar Pvt Ltd (erstwhile: AEW India North One Pvt. Ltd.) | Aarang, Jaisalmer , Rajasthan              | 200                                 | 0                                  | 200                              | 31.10.2023         | 05.05.2025  | ---  | Solar                                  |

| S.No. | Name of the Project   | Name of the Developer                                | Project location(Village / District/State)                               | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks                          | Type of Project ( Solar/Wind /Hybrid ) |
|-------|---|--|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|----------------------------------|--|
|       |   |  |  |                                     |                                    |                                  | Scheduled          | Anticipated |                                  |  |
| 27.   | 1070 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-III) | Green Infra Renewable Projects Ltd.                  | Jaisalmer, Rajasthan   | 400                                 | 0                                  | 400                              | 31.10.2023         | 05.05.2024  | Work in Progress.                | Solar                                  |
| 28.   | 1070 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-III) | NTPC Renewable Energy Limited ( Tata Power- 470 MW ) | Chhatargarh,Bik aner (150 MW) & Bhainsara, Jaisalmer (320 MW), Rajasthan | 150                                 | 150                                | 0                                | 31.10.2023         | 31.03.2024  | Commissioned: 150 MW 29.03.2024. | Solar                                  |
| 29.   | 1070 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-III) | NTPC Renewable Energy Limited ( Tata Power- 470 MW ) |  | 320                                 | 0                                  | 320                              | 31.10.2023         | 28.02.2025  |                                  | Solar                                  |
| 30.   | CPSU Scheme (Tranche-I, 2000 MW)  | Assam Power Distribution Company Ltd.                | Cachar, Karimganj, Hailakandi, Assam                                     | 30                                  | 0                                  | 30                               | 12.11.2022         | 30.09.2024  | ---                              | Solar                                  |
| 31.   | CPSU Scheme (Tranche-II, 1500 MW)   | NTPC Limited   | Rajasthan  | 923                                 | 773                                | 150                              | 09.01.2023         | 30.09.2024  | ---                              | Solar                                  |
| 32.   | CPSU Scheme (Tranche-II, 1500 MW)   | The Singareni Collieries Co. Ltd.                    | Telangana  | 81                                  | 15.5                               | 65.5                             | 09.01.2023         | 30.09.2024  | ---                              | Solar                                  |
| 33.   | CPSU Scheme (Tranche-II, 1500 MW)   | Indore Municipal Corporation                         | Yaswnath Sagar Dam Reservoir, Hatod, Indore, MP                          | 100                                 | 0                                  | 100                              | 25.10.2022         | 30.09.2024  | ---                              | Solar                                  |



| S.No. | Name of the Project                             | Name of the Developer                   | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks | Type of Project ( Solar/Wind /Hybrid ) |
|-------|---|---|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|---------|--|
|       |   |   |  |                                     |                                    |                                  | Scheduled          | Anticipated |         |  |
| 34.   | Manufacturing plant linked Solar Project scheme | Adani Green Energy Twenty Six A Limited | Kutch, Gujarat                             | 200                                 | 0                                  | 200                              | 01.10.2023         | 19.03.2025  | ---     | Solar                                  |
| 35.   | Manufacturing plant linked Solar Project scheme | Adani Green Energy Twenty Six Limited   | Kutch, Gujarat                             | 167                                 | 0                                  | 167                              | 13.10.2023         | 19.03.2025  | ---     | Solar                                  |
| 36.   | Manufacturing plant linked Solar Project scheme | Adani Green Energy Twenty Seven Ltd.    | Jaisalmer, Rajasthan                       | 250                                 | 0                                  | 250                              | 13.10.2023         | 30.11.2024  |         | Solar                                  |
| 37.   | Manufacturing plant linked Solar Project scheme | Adani Green Energy Twenty Seven Ltd.    | Jaisalmer, Rajasthan                       | 250                                 | 0                                  | 250                              | 13.10.2023         | 30.11.2024  |         | Solar                                  |
| 38.   | Manufacturing plant linked Solar Project scheme | Adani Green Energy Twenty Six Limited   | Khavda, Kutch, Gujarat                     | 333                                 | 0                                  | 333                              | 17.11.2023         | 19.03.2025  | ---     | Solar                                  |
| 39.   | Manufacturing plant linked Solar Project scheme | Adani Green Energy Twenty Six A Limited | Khavda, Kutch, Gujarat                     | 50                                  | 0                                  | 50                               | 10.02.2024         | 19.03.2025  | ---     | Solar                                  |
| 40.   | Manufacturing plant linked Solar Project scheme | Adani Green Energy Twenty Six A Limited | Khavda, Kutch, Gujarat                     | 50                                  | 0                                  | 50                               | 20.07.2024         | 20.07.2024  | ---     | Solar                                  |
| 41.   | Manufacturing plant linked Solar Project scheme | Adani Green Energy Twenty Six A Limited | Khavda, Kutch, Gujarat                     | 234                                 | 0                                  | 234                              | 09.12.2024         | 15.02.2025  | ---     | Solar                                  |

| S.No. | Name of the Project                             | Name of the Developer                 | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks | Type of Project ( Solar/Wind /Hybrid ) |
|-------|---|---------------------------------------|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|---------|--|
|       |   |                                       |  |                                     |                                    |                                  | Scheduled          | Anticipated |         |  |
| 42.   | Manufacturing plant linked Solar Project scheme | Azure Power Fifty One Private Ltd.    | Bap, Jodhpur, Rajasthan                    | 100                                 | 0                                  | 100                              | 11.11.2023         | 30.11.2024  | ---     | Solar                                  |
| 43.   | Manufacturing plant linked Solar Project scheme | Azure Power Fifty Two Private Ltd.    | Bap, Jodhpur, Rajasthan                    | 333                                 | 0                                  | 333                              | 11.11.2023         | 30.11.2024  | ---     | Solar                                  |
| 44.   | Manufacturing plant linked Solar Project scheme | Azure Power Fifty Two Private Ltd.    | Bap, Jodhpur, Rajasthan                    | 167                                 | 0                                  | 167                              | 17.11.2023         | 30.11.2024  | ---     | Solar                                  |
| 45.   | Manufacturing plant linked Solar Project scheme | Azure Power Fifty One Private Ltd.    | Bap, Jodhpur, Rajasthan                    | 50                                  | 0                                  | 50                               | 10.02.2024         | 30.11.2024  | ---     | Solar                                  |
| 46.   | Manufacturing plant linked Solar Project scheme | Azure Power Fifty One Private Ltd.    | Bap, Jodhpur, Rajasthan                    | 50                                  | 0                                  | 50                               | 20.07.2024         | 20.07.2024  | ---     | Solar                                  |
| 47.   | Manufacturing plant linked Solar Project scheme | Adani Green Energy Twenty Four A Ltd. | Fatehgarh, Jaisalmer, Rajasthan            | 250                                 | 0                                  | 250                              | 01.10.2024         | 05.11.2024  | ---     | Solar                                  |
| 48.   | Manufacturing plant linked Solar Project scheme | Adani Green Energy Twenty Four A Ltd. | Fatehgarh, Jaisalmer, Rajasthan            | 250                                 | 0                                  | 250                              | 01.10.2024         | 05.11.2024  | ---     | Solar                                  |
| 49.   | Manufacturing plant linked Solar Project scheme | Adani Green Energy Twenty Four B Ltd. | Fatehgarh, Jaisalmer, Rajasthan            | 250                                 | 0                                  | 250                              | 01.10.2024         | 05.11.2024  | ---     | Solar                                  |

| S.No. | Name of the Project                             | Name of the Developer                  | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks | Type of Project ( Solar/Wind /Hybrid ) |
|-------|---|--|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|---------|--|
|       |   |  |  |                                     |                                    |                                  | Scheduled          | Anticipated |         |  |
| 50.   | Manufacturing plant linked Solar Project scheme | Adani Green Energy Twenty Four B Ltd.  | Fatehgarh, Jaisalmer, Rajasthan            | 250                                 | 0                                  | 250                              | 01.10.2024         | 05.11.2024  | ---     | Solar                                  |
| 51.   | Manufacturing plant linked Solar Project scheme | Adani Green Energy Twenty Four Ltd.    | Fatehgarh, Jaisalmer, Rajasthan            | 250                                 | 0                                  | 250                              | 01.10.2024         | 05.11.2024  | ---     | Solar                                  |
| 52.   | Manufacturing plant linked Solar Project scheme | Adani Green Energy Twenty Four Limited | Fatehgarh, Jaisalmer, Rajasthan            | 250                                 | 0                                  | 250                              | 01.10.2024         | 05.11.2024  | ---     | Solar                                  |
| 53.   | Manufacturing plant linked Solar Project scheme | Adani Green Energy Twenty Five Limited | Pokhran, Jaisalmer, Rajasthan              | 250                                 | 0                                  | 250                              | 01.10.2024         | 05.11.2024  | ---     | Solar                                  |
| 54.   | Manufacturing plant linked Solar Project scheme | Adani Green Energy Twenty Five Limited | Pokhran, Jaisalmer, Rajasthan              | 250                                 | 0                                  | 250                              | 01.10.2024         | 05.11.2024  | ---     | Solar                                  |
| 55.   | Manufacturing plant linked Solar Project scheme | Adani Green Energy Twenty Four C Ltd.  | Fatehgarh, Jaisalmer, Rajasthan            | 250                                 | 0                                  | 250                              | 01.10.2025         | 05.11.2025  | ---     | Solar                                  |
| 56.   | Manufacturing plant linked Solar Project scheme | Adani Green Energy Twenty Four C Ltd.  | Fatehgarh, Jaisalmer, Rajasthan            | 250                                 | 0                                  | 250                              | 01.10.2025         | 05.11.2025  | ---     | Solar                                  |
| 57.   | Manufacturing plant linked Solar Project scheme | Adani Green Energy Twenty Five A Ltd.  | Ramgarh/ Mohangarh Jaisalmer, Rajasthan    | 250                                 | 0                                  | 250                              | 05.11.2025         | ---         | ---     | Solar                                  |

| S.No. | Name of the Project                             | Name of the Developer                  | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks | Type of Project ( Solar/Wind /Hybrid ) |
|-------|---|--|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|---------|--|
|       |   |  |  |                                     |                                    |                                  | Scheduled          | Anticipated |         |  |
| 58.   | Manufacturing plant linked Solar Project scheme | Adani Green Energy Twenty Five A Ltd.  | Ramgarh/ Mohangarh Jaisalmer, Rajasthan    | 250                                 | 0                                  | 250                              | 05.11.2025         | ---         | ---     | Solar                                  |
| 59.   | Manufacturing plant linked Solar Project scheme | Adani Green Energy Twenty Five B Ltd.  | Ramgarh/ Mohangarh,Jaisalmer, Rajasthan    | 250                                 | 0                                  | 250                              | 05.11.2025         | ---         | ---     | Solar                                  |
| 60.   | Manufacturing plant linked Solar Project scheme | Adani Green Energy Twenty Five B Ltd.  | Ramgarh/ Mohangarh Jaisalmer, Rajasthan    | 250                                 | 0                                  | 250                              | 05.11.2025         | ---         | ---     | Solar                                  |
| 61.   | Manufacturing plant linked Solar Project scheme | Adani Green Energy Twenty Five C Ltd.  | Ramgarh/ Mohangarh Jaisalmer, Rajasthan    | 250                                 | 0                                  | 250                              | 05.11.2025         | ---         | ---     | Solar                                  |
| 62.   | Manufacturing plant linked Solar Project scheme | Adani Green Energy Twenty Five C Ltd.  | Ramgarh/ Mohangarh Jaisalmer, Rajasthan    | 250                                 | 0                                  | 250                              | 05.11.2025         | ---         | ---     | Solar                                  |
| 63.   | Manufacturing plant linked Solar Project scheme | Adani Renewable Energy Fifty Nine Ltd. | Jaisalmer, Rajasthan                       | 250                                 | 0                                  | 250                              | 05.11.2026         | ---         | ---     | Solar                                  |
| 64.   | Manufacturing plant linked Solar Project scheme | Adani Green Energy Twenty Seven A Ltd. | Khavda, Kutch, Gujarat                     | 250                                 | 0                                  | 250                              | 01.10.2025         | ---         | ---     | Solar                                  |
| 65.   | Manufacturing plant linked Solar Project scheme | Adani Green Energy Twenty Seven A Ltd. | Jaisalmer, Rajasthan                       | 250                                 | 0                                  | 250                              | 05.11.2026         | ---         | ---     | Solar                                  |

| S.No. | Name of the Project                             | Name of the Developer                   | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks | Type of Project ( Solar/Wind /Hybrid ) |
|-------|---|---|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|---------|--|
|       |   |   |  |                                     |                                    |                                  | Scheduled          | Anticipated |         |  |
| 66.   | Manufacturing plant linked Solar Project scheme | Adani Green Energy Twenty Six B Ltd.    | Jaisalmer, Rajasthan                       | 167                                 | 0                                  | 167                              | 01.10.2026         | ---         | ---     | Solar                                  |
| 67.   | Manufacturing plant linked Solar Project scheme | Adani Renewable Energy Fifty Five Ltd.  | Khavda, Kutch, Gujarat                     | 250                                 | 0                                  | 250                              | 01.10.2026         | ---         | ---     | Solar                                  |
| 68.   | Manufacturing plant linked Solar Project scheme | Adani Renewable Energy Fifty Five Ltd.  | Khavda, Kutch, Gujarat                     | 150                                 | 0                                  | 150                              | 01.10.2026         | ---         | ---     | Solar                                  |
| 69.   | Manufacturing plant linked Solar Project scheme | Adani Renewable Energy Fifty Five Ltd.  | Khavda, Kutch, Gujarat                     | 100                                 | 0                                  | 100                              | 01.10.2026         | ---         | ---     | Solar                                  |
| 70.   | Manufacturing plant linked Solar Project scheme | Adani Renewable Energy Fifty Six Ltd.   | Khavda, Kutch, Gujarat                     | 250                                 | 0                                  | 250                              | 01.10.2026         | ---         | ---     | Solar                                  |
| 71.   | Manufacturing plant linked Solar Project scheme | Adani Renewable Energy Fifty Six Ltd.   | Khavda, Kutch, Gujarat                     | 150                                 | 0                                  | 150                              | 01.10.2026         | ---         | ---     | Solar                                  |
| 72.   | Manufacturing plant linked Solar Project scheme | Adani Renewable Energy Fifty Six Ltd.   | Khavda, Kutch, Gujarat                     | 100                                 | 0                                  | 100                              | 01.10.2026         | ---         | ---     | Solar                                  |
| 73.   | Manufacturing plant linked Solar Project scheme | Adani Renewable Energy Fifty Seven Ltd. | Khavda, Kutch, Gujarat                     | 250                                 | 0                                  | 250                              | 01.10.2026         | ---         | ---     | Solar                                  |

| S.No. | Name of the Project  | Name of the Developer  | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks  | Type of Project ( Solar/Wind /Hybrid ) |
|-------|--|--|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|--|--|
|       |  |  |  |                                     |                                    |                                  | Scheduled          | Anticipated |  |  |
| 74.   | Manufacturing plant linked Solar Project scheme                          | Adani Renewable Energy Fifty Seven Ltd.  | Khavda, Kutch, Gujarat                     | 150                                 | 0                                  | 150                              | 01.10.2026         | ---         | ---  | Solar                                  |
| 75.   | Manufacturing plant linked Solar Project scheme                          | Adani Renewable Energy Fifty Seven Ltd.  | Khavda, Kutch, Gujarat                     | 100                                 | 0                                  | 100                              | 01.10.2026         | ---         | ---  | Solar                                  |
| 76.   | Manufacturing plant linked Solar Project scheme                          | Adani Renewable Energy Fifty Eight Ltd.  | Khavda, Kutch, Gujarat                     | 200                                 | 0                                  | 200                              | 01.10.2026         | ---         | ---  | Solar                                  |
| 77.   | Manufacturing plant linked Solar Project scheme                          | Adani Renewable Energy Fifty Eight Ltd.  | Khavda, Kutch, Gujarat                     | 99                                  | 0                                  | 99                               | 01.10.2026         | ---         | ---  | Solar                                  |
| 78.   | Manufacturing plant linked Solar Project scheme                          | Adani Renewable Energy Fifty Nine Ltd.   | Khavda, Kutch, Gujarat                     | 150                                 | 0                                  | 150                              | 01.10.2026         | ---         | ---  | Solar                                  |
| 79.   | Manufacturing plant linked Solar Project scheme                          | Adani Renewable Energy Fifty Nine Ltd.   | Khavda, Kutch, Gujarat                     | 134                                 | 0                                  | 134                              | 01.10.2026         | ---         | ---  | Solar                                  |
| 80.   | 1785 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-IV) | ReNew Solar Photovoltaic Pvt. Ltd. (erstwhile, ACME Photovoltaic Solar Pvt. Limited) | Jaisalmer, Rajasthan                       | 375                                 | 0                                  | 375                              | 31.03.2024         | ---         | Actual commissioning date of the Bay allocated to SPD at RRVPN Jaisalmer-II substation + 30 days or actual commissioning date of the full project capacity", whichever is earlier. | Solar                                  |

| S.No. | Name of the Project  | Name of the Developer                | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |                    | Remarks   | Type of Project ( Solar/Wind /Hybrid ) |
|-------|--|--------------------------------------|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|--------------------|---|--|
|       |  |                                      |  |                                     |                                    |                                  | Scheduled          | Anticipated        |   |  |
| 81.   | 1785 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-IV) | NTPC Renewable Energy Ltd.           | Jodhpur , Rajasthan                        | 500                                 | 0                                  | 500                              | 31.03.2024         | 30.06.2025         | 31-12-2024 or actual commissioning date of full project capacity; whichever is earlier.   | Solar                                  |
| 82.   | 1785 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-IV) | Renew Hans Urja Private Ltd.         | Jaisalmer, Rajasthan                       | 600                                 | 0                                  | 600                              | 31.03.2024         | June 2024 onwards. | Actual commissioning date of the Bay allocated to SPD at RRVPN Jaisalmer-II substation + 30 days or actual commissioning date of the full project capacity, whichever is earlier?                     | Solar                                  |
| 83.   | 1785 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-IV) | Sprng Natural Power Source Pvt. Ltd. | Barmer, Rajasthan                          | 200                                 | 0                                  | 200                              | 31.03.2024         | ---                | "Actual date of readiness of the Delivery Point and power evacuation infrastructure at 400 kv GSS Barmer +30 days" or "actual commissioning date of the full project capacity", whichever is earlier. | Solar                                  |
| 84.   | Rihand Solar   | NTPC Ltd (Safety Control )           | Rihand, Sonebhadra, Uttar Pradesh          | 20                                  | 0                                  | 20                               | 30.04.2022         | 30.11.2024         | ---   | Solar                                  |
| 85.   | Solapur Solar  | NTPC Ltd.                            | Solapur ,Maharashtra                       | 23                                  | 10                                 | 13                               | 31.01.2023         | 30.09.2024         | ---   | Solar                                  |
| 86.   | Anta Solar   | NTPC Ltd. ( Amara Raja )             | NTPC Anta, Rajasthan                       | 90                                  | 90                                 | 0                                | 30.04.2023         | 31.05.2024         | Commissioned  | Solar                                  |

| S.No. | Name of the Project                                    | Name of the Developer   | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks   | Type of Project ( Solar/Wind /Hybrid ) |
|-------|--|-------------------------|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|---|--|
|       |  |                         |  |                                     |                                    |                                  | Scheduled          | Anticipated |   |  |
| 87.   | GUVNL-I  | NTPC REL ( L & T )      | Amareshwar, Waghodia, Gujarat              | 200                                 | 0                                  | 200                              | 31.10.2022         | 28.02.2025  | ---   | Solar                                  |
| 88.   | GUVNL-II (Radhanpur)                                   | NTPC REL ( Tata Power ) | Nanapura, Patan, Gujarat                   | 60                                  | 0                                  | 60                               | 31.10.2022         | 31.12.2024  | ---   | Solar                                  |
| 89.   | GUVNL-II (Mesanka)                                     | NTPC REL ( Tata Power ) | Mesanka, Bhavnagar, Gujarat                | 30                                  | 0                                  | 30                               | 31.10.2022         | 31.12.2024  | ---   | Solar                                  |
| 90.   | GUVNL-II (Limbdii)                                     | NTPC REL ( Tata Power ) | Raska, Surendranagar, Gujarat              | 60                                  | 0                                  | 60                               | 31.10.2022         | 31.12.2024  | ---   | Solar                                  |
| 91.   | Ayodhya Solar  | NGEL (Jakson )          | Ayodhya, Uttar Pradesh                     | 40                                  | 14                                 | 26                               | 31.03.2024         | 10.06.2024  | Work in Progress.   | Solar                                  |
| 92.   | Solar Power Project in Ganjam District                 | NHPC Limited            | Landeihill, Ganjam, Odisha                 | 40                                  | 0                                  | 40                               | 23.05.2022         | 23.05.2022  | Work in Progress.   | Solar                                  |
| 93.   | 600 MW Solar Power Project under CPSU Scheme           | NHPC Limited            | Khavda, Kutch, Gujarat.                    | 0                                   | 0                                  | 0                                | 11.11.2023         | 31.01.2026  | The site work has not yet started for 600 MW due to land & connectivity issues faced by the Contractor. Connectivity under GNA obtained at KPS-III ISTS Substation at Khavda having scheduled GNA operationalization in Jan-26. | Solar                                  |
| 94.   | 300 MW Solar Power Project under CPSU Scheme ( IREDA ) | NHPC Limited            | Karnisar - Bhatiyan, Bikaner, Rajasthan    | 300                                 | 0                                  | 300                              | 11.11.2023         | 30.09.2024  | Project is under construction with approx. 46% physical progress achieved.  | Solar                                  |



| S.No. | Name of the Project                          | Name of the Developer                                     | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks   | Type of Project ( Solar/Wind /Hybrid ) |
|-------|--|---|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|---|--|
|       |  |   |  |                                     |                                    |                                  | Scheduled          | Anticipated |   |  |
| 95.   | 100 MW Solar Power Project under CPSU Scheme | NHPC Limited  | NP Kunta, Kadri, Andhra Pradesh.           | 100                                 | 0                                  | 100                              | 11.11.2023         | 30.09.2024  | Land acquisition in progress, work under mobilization.                              | Solar                                  |
| 96.   | Bagodara Solar Power                         | SJVNL ( GUVNL Phase-XII)                                  | Balol, Surendranagar, Gujarat              | 70                                  | 0                                  | 70                               | 28.10.2022         | 30.09.2024  | ---   | Solar                                  |
| 97.   | Bikaner Solar Power                          | SGEL (SJVN Green Energy Limited ) ( CPSU scheme Phase-II) | Banderwala ,Bikaner,Rajasthan              | 1000                                | 0                                  | 1000                             | 04.05.2024         | 30.09.2024  | 250 MW- 30.09.2025 , 250 MW - 30.11.2024 , 250 MW - 31.12.2024 , 250 MW -31.01.2025 | Solar                                  |
| 98.   | Gujrai Solar Power Project                   | SGEL ( UPNEDA)  | Gujrai,Kanpur Dehat, Uttar Pradesh         | 50                                  | 50                                 | 0                                | 15.08.2023         | 10.01.2024  | Commissioned.   | Solar                                  |
| 99.   | Raghanesda Solar Power Project               | SGEL ( GUVNL)   | Banaskantha, Gujarat                       | 100                                 | 100                                | 0                                | 03.04.2023         | 03.04.2024  | Commissioned.   | Solar                                  |
| 100.  | Omkareshwar Solar Power Project              | SGEL ( RUMSL )  | Omkareshwar, Khandwa , Madhya Pradesh      | 90                                  | 0                                  | 90                               | 12.04.2024         | 30.06.2024  | Work in Progress.   | Solar                                  |
| 101.  | Floating Solar Park                          | SGEL ( SECI)  | Nangal Pond, Bilaspur , Himachal Pradesh   | 15                                  | 0                                  | 15                               | 14.09.2024         | 30.09.2024  | ---   | Solar                                  |
| 102.  | 100 MW Solar Power Project                   | SGEL ( ET-2 PSPCL )                                       | Nawanshahr, Punjab                         | 100                                 | 0                                  | 100                              | 28.06.2024         | 31.12.2024  | ---   | Solar                                  |
| 103.  | 18 MW Solar Power Project                    | SJVNL ( SECI)   | Himachal Pradesh , and Punjab              | 18                                  | 0                                  | 18                               | 08.10.2024         | 31.12.2024  | ---   | Solar                                  |

| S.No. | Name of the Project   | Name of the Developer  | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks   | Type of Project ( Solar/Wind /Hybrid ) |
|-------|---|--|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|---|--|
|       |   |  |  |                                     |                                    |                                  | Scheduled          | Anticipated |   |  |
| 104.  | GUVNL Phase-13 100 MW Solar Power Project                                   | SJVNL ( GUVNL Phase-XIII)  | Mothala & Vamoti Moti Kutch, Gujarat       | 100                                 | 0                                  | 100                              | 31.03.2024         | 31.12.2024  | ---   | Solar                                  |
| 105.  | GUVNL Phase-14 260 MW Solar Power Project                                   | SJVNL ( GUVNL Phase-XIV)   | Mothala & Vamoti Moti Kutch, Gujarat       | 260                                 | 0                                  | 260                              | 17.01.2023         | 31.12.2024  | ---   | Solar                                  |
| 106.  | Solar under Project Phase-VII   | SJVNL ( MSEDCL Phase-VII)  | Maharashtra                                | 200                                 | 0                                  | 200                              | 04.01.2025         | ---         | LOA placed for procurement of land  | Solar                                  |
| 107.  | Solar Project under Phase-IX  | SJVNL ( MSEDCL Phase-IX)   | Maharashtra                                | 200                                 | 0                                  | 200                              | 01.02.2025         | ---         | LOA placed for procurement of land  | Solar                                  |
| 108.  | Solar Project under ET-3  | SJVNL ( ET-4 PSPCL )   | Punjab                                     | 200                                 | 0                                  | 200                              | 14.02.2025         | ---         | Techno-commercial bid evaluation of outright purchase of land is under progress | Solar                                  |
| 109.  | 1000 MW Solar Power Project   | SJVNL ( PSPCL )  | Rajasthan                                  | 1000                                | 0                                  | 1000                             | 14.02.2025         | ---         | Techno-commercial bid evaluation of outright purchase of land is under progress | Solar                                  |
| 110.  | 100 MW Solar Power Project  | SGEL ( RVUNL)  | Rajasthan                                  | 100                                 | 0                                  | 100                              | 30.09.2025         | ---         | Signed with RUVNL on 10.03.2024   | Solar                                  |
| 111.  | 1000 MW SPP (Solar Power Project) under Mukhya Mantri Sauro Shakti Prokolpo | SGEL ( 70 MW + 50 MW + 200 MW ) Assam Power Distribution Company Ltd. ( APDCL) | Dhubri, Assam                              | 70                                  | 0                                  | 70                               | 31.03.2025         | 06.05.2025  | ---   | Solar                                  |
| 112.  |   |  | Sonitpur, Assam                            | 50                                  | 0                                  | 50                               | 31.03.2025         | 06.05.2025  |   | Solar                                  |
| 113.  |   |  | Assam                                      | 200                                 | 0                                  | 200                              | 06.08.2025         | 06.08.2025  |   | Solar                                  |

| S.No. | Name of the Project   | Name of the Developer   | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks           | Type of Project ( Solar/Wind /Hybrid ) |
|-------|---|---|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|-------------------|--|
|       |   |   |  |                                     |                                    |                                  | Scheduled          | Anticipated |                   |  |
| 114.  | Grid Connected Ground Mounted Solar Power Plant                               | SGEL  | Banka & Jamui, Bihar                       | 75                                  | 0                                  | 75                               | 26.11.2023         | 30.09.2024  |                   | Solar                                  |
| 115.  |   | SGEL  |  | 50                                  | 0                                  | 50                               | 26.11.2023         | 31.12.2024  |                   | Solar                                  |
| 116.  |   | SGEL  |  | 75                                  | 0                                  | 75                               | 26.11.2023         | 31.12.2024  |                   | Solar                                  |
| 117.  |   | Avaada Clean Sustainable Energy Pvt. Ltd.                                     | Bihar                                      | 50                                  | 0                                  | 50                               | 31.05.2024         | 31.05.2024  | Work in Progress. | Solar                                  |
| 118.  | Solar Project of Eden Renewable Cadet Pvt. Ltd.                               | Eden Renewable Cadet Pvt. Ltd.  | South Delhi                                | 300                                 | 0                                  | 300                              | 31.03.2025         | 31.03.2025  | ---               | Solar                                  |
| 119.  | Balaton Solar Pvt. Ltd.   | Balaton Solar Pvt. Ltd.   | Lalpur, Bemetara, Chhattisgarh             | 22.5                                | 0                                  | 22.5                             | 31.12.2021         | 30.06.2025  | ---               | Solar                                  |
| 120.  | Balaton Solar Pvt. Ltd.   | Balaton Solar Pvt. Ltd.   | Lalpur, Bemetara, Chhattisgarh             | 37.5                                | 0                                  | 37.5                             | 31.12.2021         | 30.04.2024  | Work in progress. | Solar                                  |
| 121.  | Godawari Power & Ispat Limited (Hira Group)                                   | Godawari Power & Ispat Limited (Hira Group)                                   | Mahrumkala, Rajnandgaon, Chhattisgarh      | 55                                  | 0                                  | 55                               | 30.09.2022         | 31.08.2024  | ---               | Solar                                  |
| 122.  | Hira Steels Limited (Formerly :- Godawari Power & Ispat Limited) {Hira Group} | Hira Steels Limited (Formerly :- Godawari Power & Ispat Limited) {Hira Group} | Khairjhiti, Rajnandgaon, Chhattisgarh      | 100                                 | 0                                  | 100                              | 06.08.2023         | 31.08.2024  | ---               | Solar                                  |

| S.No. | Name of the Project                               | Name of the Developer                             | Project location(Village / District/State)         | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks           | Type of Project ( Solar/Wind /Hybrid ) |
|-------|---|---|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|-------------------|--|
|       |   |   |  |                                     |                                    |                                  | Scheduled          | Anticipated |                   |  |
| 123.  | Clean Max Surya Energy Private Limited            | Clean Max Surya Energy Private Limited            | Puraan, Mungeli, Chhattisgarh                      | 77.5                                | 0                                  | 77.5                             | 31.12.2022         | 31.03.2024  | Work in Progress. | Solar                                  |
| 124.  |   |   | Icchapur, Mahasamund, Chhattisgarh                 | 77.5                                | 0                                  | 77.5                             |                    |             | Work in Progress. | Solar                                  |
| 125.  | South Eastern Coalfields Limited (Gorakhnathpur ) | South Eastern Coalfields Limited (Gorakhnathpur ) | Gorakhnathpur ,Surajpur, Chhattisgarh              | 8.019                               | 0                                  | 8.019                            | 31.12.2022         | 31.03.2024  | Work in Progress. | Solar                                  |
| 126.  |   |   | Shivnandanpur (Bishrampur), Surajpur, Chhattisgarh | 12.04                               | 0                                  | 12.04                            | 31.12.2022         | 31.03.2024  | Work in Progress. | Solar                                  |
| 127.  | South Eastern Coalfields Limited (Bhatgaon)       | South Eastern Coalfields Limited (Bhatgaon)       | Bhatgaon-I,Surajpur, Chhattisgarh                  | 8.851                               | 0                                  | 8.851                            | 31.12.2022         | 31.03.2024  | Work in Progress. | Solar                                  |
| 128.  |   |   | Bhatgaon-II,Surajpur, Chhattisgarh                 | 12.65                               | 0                                  | 12.65                            |                    |             |                   | Solar                                  |
| 129.  | FP Uttar Solar Private Limited                    | FP Uttar Solar Private Limited                    | Janjgir-Champa, Chhattisgarh                       | 90                                  | 0                                  | 90                               | 28.02.2023         | 28.02.2023  | Work in Progress. | Solar                                  |
| 130.  | Shree Cement Ltd. (Unit-II)                       | Shree Cement Ltd. (Unit-II)                       | Balodabazar, Chhattisgarh                          | 20                                  | 0                                  | 20                               | 30.06.2023         | 30.06.2023  | Work in Progress. | Solar                                  |
| 131.  | Persisto Energy Private Limited                   | Persisto Energy Private Limited                   | Janjgir Champa, Chhattisgarh                       | 75                                  | 0                                  | 75                               | 31.03.2023         | 31.03.2024  | Work in Progress. | Solar                                  |
| 132.  | NucleusTeq Energy Private Limited                 | NucleusTeq Energy Private Limited                 | District-Bemetara, Chhattisgarh                    | 2.7                                 | 0                                  | 2.7                              | 15.03.2024         | 15.03.2024  | Work in Progress. | Solar                                  |
| 133.  | Adani Enterprises Limited                         | Adani Enterprises Limited                         | Sarguja, Chhattisgarh                              | 13.36                               | 0                                  | 13.36                            | 31.03.2023         | 31.03.2023  | Work in Progress. | Solar                                  |
| 134.  | Coal-Man Logistics (I) Pvt. Ltd.                  | Coal-Man Logistics (I) Pvt. Ltd.                  | Bilaspur, Chhattisgarh                             | 7                                   | 0                                  | 7                                | 30.09.2022         | 30.09.2022  | Work in Progress. | Solar                                  |

| S.No. | Name of the Project  | Name of the Developer  | Project location(Village / District/State)         | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks           | Type of Project ( Solar/Wind /Hybrid ) |
|-------|--|--|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|-------------------|--|
|       |  |  |  |                                     |                                    |                                  | Scheduled          | Anticipated |                   |  |
| 135.  | FP Samruddi Private Limited                                      | FP Samruddi Private Limited                                      | Mungeli, Chhattisgarh                              | 75                                  | 0                                  | 75                               | 31.08.2023         | 30.05.2024  | Work in Progress. | Solar                                  |
| 136.  | ABREL Green Energy Limited                                       | ABREL Green Energy Limited                                       | Lachhanpur, Mungeli, Chhattisgarh                  | 93                                  | 0                                  | 93                               | 30.06.2023         | 31.03.2024  | Work in Progress. | Solar                                  |
| 137.  | ISPAT INDIA (Unit-III)   | ISPAT INDIA (Unit-III)   | Chamarguda, Balodabazar, Chhattisgarh              | 12.5                                | 0                                  | 12.5                             | 31.08.2023         | 31.03.2024  | Work in Progress. | Solar                                  |
| 138.  | Amp Energy C&I Nine Pvt. Ltd.                                    | Amp Energy C&I Nine Pvt. Ltd.                                    | Panora,Korba, Chhattisgarh                         | 60                                  | 0                                  | 60                               | 31.12.2023         | 31.12.2023  | Work in Progress. | Solar                                  |
| 139.  | Kalpataru Power Transmission Limited                             | Kalpataru Power Transmission Limited                             | Khorpa,Raipur, Chhattisgarh                        | 1.333                               | 0                                  | 1.333                            | 31.03.2023         | 31.03.2023  | Work in Progress. | Solar                                  |
| 140.  | Shree Cement Limited   | Shree Cement Limited   | Balodabazar-Bhatapara, Chhattisgarh                | 20                                  | 0                                  | 20                               | 31.12.2023         | 31.12.2023  | Work in Progress. | Solar                                  |
| 141.  | Milind Chandrakar  | Milind Chandrakar  | Khamaria, Mahasamund, Chhattisgarh                 | 1                                   | 0                                  | 1                                | 31.10.2023         | 31.10.2023  | Work in Progress. | Solar                                  |
| 142.  | N.R. Wires Private Limited Solar Power Generation Unit Phase-III | N.R. Wires Private Limited Solar Power Generation Unit Phase-III | Agar, Durg, Chhattisgarh                           | 4                                   | 0                                  | 4                                | 30.11.2023         | 30.11.2023  | Work in Progress. | Solar                                  |
| 143.  | PIEPUS Solar Private Limited                                     | PIEPUS Solar Private Limited                                     | Gandai, Khairagarh-Chhikhadan-Gandai, Chhattisgarh | 22.5                                | 0                                  | 22.5                             | 31.05.2025         | ---         | ---               | Solar                                  |
| 144.  | Shirish Jain   | Shirish Jain   | Ghughwa, Rajnandgaon, Chhattisgarh                 | 0.56                                | 0                                  | 0.56                             | 30.06.2024         | ---         | Work in Progress. | Solar                                  |

| S.No. | Name of the Project                              | Name of the Developer                            | Project location(Village / District/State)           | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks           | Type of Project ( Solar/Wind /Hybrid ) |
|-------|--|--|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|-------------------|--|
|       |  |  |  |                                     |                                    |                                  | Scheduled          | Anticipated |                   |  |
| 145.  | SRV Solar Urja Private Limited (Phase-III)       | SRV Solar Urja Private Limited (Phase-III)       |  | 21                                  | 0                                  | 21                               | 31.01.2024         | ---         | Work in Progress. | Solar                                  |
| 146.  | SRV Solar Urja Private Limited (Phase-IV)        | SRV Solar Urja Private Limited (Phase-IV)        | Thandar, Khairagarh-Chhuikhadan-Gandai, Chhattisgarh | 21                                  | 0                                  | 21                               | 31.01.2024         | ---         | Work in Progress. | Solar                                  |
| 147.  | Tarni Steel LLP                                  | Tarni Steel LLP                                  | Chamarguda, Balodabazar-Bhatapara, Chhattisgarh      | 5.04                                | 0                                  | 5.04                             | 31.01.2024         | ---         | Work in Progress. | Solar                                  |
| 148.  | Topper Wire & Fastners                           | Topper Wire & Fastners                           | Chamarguda, Balodabazar-Bhatapara, Chhattisgarh      | 6.3                                 | 0                                  | 6.3                              | 31.01.2024         | ---         | Work in Progress. | Solar                                  |
| 149.  | Kamal Solvent Extractions Pvt. Ltd.              | Kamal Solvent Extractions Pvt. Ltd.              | Thekwa, Rajnandgaon, Chhattisgarh                    | 4                                   | 0                                  | 4                                | 31.08.2024         | ---         | ---               | Solar                                  |
| 150.  | S.S. Ispat                                       | S.S. Ispat                                       | Mahud, Balod, Chhattisgarh                           | 3                                   | 0                                  | 3                                | 31.08.2024         | ---         | ---               | Solar                                  |
| 151.  |  |  |  |                                     |                                    |                                  |                    |             |                   | Solar                                  |
| 152.  | Jainam Ferro Alloys (I) Limited                  | Jainam Ferro Alloys (I) Limited                  | Meroomkala, Rajnandgaon, Chhattisgarh                | 15                                  | 0                                  | 15                               | 31.08.2024         | ---         | ---               | Solar                                  |
| 153.  | TEJCOKE Unit-II                                  | TEJCOKE Unit-II                                  | Birebhat, Durg, Chhattisgarh                         | 2                                   | 0                                  | 2                                | 31.12.2023         | ---         | Work in Progress. | Solar                                  |
| 154.  | Shree Cement Limited                             | Shree Cement Limited                             | Karhi, Balodabazar Bhatapara, Chhattisgarh           | 20                                  | 0                                  | 20                               | 31.03.2024         | ---         | Work in Progress. | Solar                                  |
| 155.  | Lohia Paper & Board Private Limited (Project-II) | Lohia Paper & Board Private Limited (Project-II) | Bahera, Bemetara, Chhattisgarh                       | 7                                   | 7                                  | 0                                | 28.02.2024         | 28.02.2024  | Commissioned.     | Solar                                  |

| S.No. | Name of the Project  | Name of the Developer  | Project location(Village / District/State)     | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks           | Type of Project ( Solar/Wind /Hybrid ) |
|-------|--|--|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|-------------------|--|
|       |  |  |  |                                     |                                    |                                  | Scheduled          | Anticipated |                   |  |
| 156.  | Dongargaon Paper Mills Pvt. Ltd. (Project-II)                  | Dongargaon Paper Mills Pvt. Ltd. (Project-II)                  | Bija Bhata, Rajnandgaon, Chhattisgarh          | 3                                   | 3                                  | 0                                | 28.02.2024         | 28.02.2024  | Commissioned      | Solar                                  |
| 157.  | Anant Rice Industries (Unit-III)                               | Anant Rice Industries (Unit-III)                               | Daabpali,Mahas amund, Chhattisgarh             | 1                                   | 1                                  | 0                                | 28.02.2024         | 28.02.2024  | Commissioned      | Solar                                  |
| 158.  | RDB Green Energy Private Limited                               | RDB Green Energy Private Limited                               | Thandar, Chhuikhadan-Gandai, Chhattisgarh      | 6                                   | 0                                  | 6                                | 31.05.2024         | ---         | Work in Progress. | Solar                                  |
| 159.  | Shri Bajrang Steel Corporate Limited                           | Shri Bajrang Steel Corporate Limited                           | Kaudiya & Bhisamuda, Bemetara, Chhattisgarh    | 5                                   | 5                                  | 0                                | 31.12.2023         | 31.12.2023  | Commissioned      | Solar                                  |
| 160.  | Avinash Developers Pvt. Ltd. (Phase-II)                        | Avinash Developers Pvt. Ltd. (Phase-II)                        | Gaurkheda, Raipur, Chhattisgarh                | 3                                   | 3                                  | 0                                | 30.11.2024         | 30.11.2024  |                   | Solar                                  |
| 161.  | Krishna Iron Strips & Tubes Pvt. Ltd. (Solar Division Unit-II) | Krishna Iron Strips & Tubes Pvt. Ltd. (Solar Division Unit-II) | Chourenga, Bhatapara, Chhattisgarh             | 3                                   | 3                                  | 0                                | 31.05.2024         | 31.05.2024  | Commissioned      | Solar                                  |
| 162.  | Neha Jain  | Neha Jain  | Ghughwa, Rajnandgaon, Chhattisgarh             | 0.56                                | 0                                  | 0.56                             | 30.09.2024         | 30.09.2024  | ---               | Solar                                  |
| 163.  | Central Cement Industries                                      | Central Cement Industries                                      | Sahaspur, Chuikhadan-Gandai, Chhattisgarh      | 2                                   | 2                                  | 0                                | 31.05.2024         | 31.05.2024  | Commissioned      | Solar                                  |
| 164.  | Rama Power & Steel Private Limited                             | Rama Power & Steel Private Limited                             | Chourenga, Balodabazar-Bhatapara, Chhattisgarh | 8.5                                 | 0                                  | 8.5                              | 31.07.2024         | 31.07.2024  | ---               | Solar                                  |

| S.No. | Name of the Project  | Name of the Developer                | Project location(Village / District/State)     | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks           | Type of Project ( Solar/Wind /Hybrid ) |
|-------|--|--------------------------------------|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|-------------------|--|
|       |  |                                      |  |                                     |                                    |                                  | Scheduled          | Anticipated |                   |  |
| 165.  | Salasar Pipes Pvt. Ltd.  | Salasar Pipes Pvt. Ltd.              | Chourenga, Balodabazar-Bhatapara, Chhattisgarh | 1.5                                 | 0                                  | 1.5                              | 31.05.2024         | 31.05.2024  | Commissioned      | Solar                                  |
| 166.  | Narmada Drinks Pvt. Ltd.                                       | Narmada Drinks Pvt. Ltd.             | Chourenga, Balodabazar-Bhatapara               | 2                                   | 0                                  | 2                                | 31.08.2023         | ---         | Work in Progress. | Solar                                  |
| 167.  | Mahavir Coal Waheries Pvt. Ltd.                                | Mahavir Coal Waheries Pvt. Ltd.      | Bhilai, Jngir- Champa, Chhattisgarh            | 4                                   | 0                                  | 4                                | 31.03.2024         | ---         | Work in Progress. | Solar                                  |
| 168.  | Venkateshwar Ispat Pvt. Ltd.                                   | Venkateshwar Ispat Pvt. Ltd.         | Chourenga, Bhatapara, Chhattisgarh             | 3                                   | 0                                  | 3                                | 31.07.2024         | 31.07.2024  | ---               | Solar                                  |
| 169.  | NRVS Steels Limited.   | NRVS Steels Limited.                 | Akharabhata, Mhasamund, Chhattisgarh           | 15                                  | 0                                  | 15                               | 31.08.2024         | 31.08.2024  | ---               | Solar                                  |
| 170.  | Avaada Energy Pvt. Ltd.Solar Project Lakadia                   | Avaada Energy Pvt. Ltd.              | Kutch , Gujarat                                | 300                                 | 0                                  | 300                              | 31.12.2024         | 31.12.2024  | ---               | Solar                                  |
| 171.  | Avaada Inclean Pvt. Ltd.                                       | Avaada Energy Pvt. Ltd.              | Kutch , Gujarat                                | 50                                  | 0                                  | 50                               | 31.12.2024         | 31.12.2024  | ---               | Solar                                  |
| 172.  | Avaada Energy Pvt. Ltd.Solar Project Lakadia                   | Avaada Energy Pvt. Ltd.              | Kutch , Gujarat                                | 200                                 | 0                                  | 200                              | 31.12.2024         | 31.12.2024  | ---               | Solar                                  |
| 173.  | Ayana Renewable Hybrid Power Four plant ( C & I )              | Ayana Renewable Power Four Pvt. Ltd. | Kutch , Gujarat                                | 200                                 | 0                                  | 200                              | 31.03.2025         | 31.03.2025  | ---               | Solar                                  |
| 174.  | 78 MW Solar Portion of Solar Wind Hybrid Project for Ultratech | ABREL (RJ) Projects Ltd.             | Bhuj , Gujarat                                 | 78                                  | 0                                  | 78                               | 31.05.2025         | 31.05.2025  | ---               | Solar                                  |



| S.No. | Name of the Project  | Name of the Developer             | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks  | Type of Project ( Solar/Wind /Hybrid ) |
|-------|--|-----------------------------------|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|--|--|
|       |  |                                   |  |                                     |                                    |                                  | Scheduled          | Anticipated |  |  |
| 175.  | AEW India West One Private Ltd.                            | AEW India West One Pvt. Ltd.      | Surendranagar , Gujarat                    | 80                                  | 0                                  | 80                               | 31.03.2024         | 30.09.2024  | ---  | Solar                                  |
| 176.  | 45 MW SOLAR PROJECT ON GOVERNMENT WASTELAND BADELI         | GSECL, VADODARA                   | Bhavnagar , Gujarat                        | 45                                  | 0                                  | 45                               | 31.05.2024         | ---         | Work in Progress.  | Solar                                  |
| 177.  | 55 MW SOLAR PROJECT ON GOVERNMENT WASTELAND SANESH         | GSECL, VADODARA                   | Bhavnagar , Gujarat                        | 55                                  | 0                                  | 55                               | 31.05.2024         | ---         | Work in Progress.  | Solar                                  |
| 178.  | HR Sabarmati 240 MW Solar PV Project ( GUVNL )             | HR Sabarmati Pvt. Ltd.            | Banaskantha , Gujarat                      | 240                                 | 0                                  | 240                              | 31.03.2024         | 31.08.2024  | ---  | Solar                                  |
| 179.  | HR Sabarmati 120 MW Solar PV Project ( GUVNL )             | HR Sabarmati Pvt. Ltd.            | Banaskantha , Gujarat                      | 120                                 | 66                                 | 54                               | 31.03.2024         | 30.06.2024  | Work in Progress.  | Solar                                  |
| 180.  | NLCIL 200 MW Solar project under CPSU Phase II Tranche III | NLC INDIA LIMITED                 | Kutch , Gujarat                            | 200                                 | 0                                  | 200                              | 30.09.2024         | ---         | ---  | Solar                                  |
| 181.  | Sprng Green Power Pvt. Ltd.                                | Sprng Green Power Pvt. Ltd.       | Banas Kantha , Gujarat                     | 300                                 | 0                                  | 300                              | 28.10.2024         | ---         | ---  | Solar                                  |
| 182.  | TP Saurya Limited 60MW Mesanka solar project               | TP SAURYA Ltd.                    | Ahmadabad , Gujarat                        | 60                                  | 60                                 | 0                                | 31.03.2024         | 31.03.2024  | Commissioned.  | Solar                                  |
| 183.  | VELODA 40 MW Solar Plant                                   | VENA ENERGY CLEAN POWER Pvt. Ltd. | Veloda, Patan , Gujarat                    | 40                                  | 0                                  | 40                               | 31.12.2024         | ---         | Matter is subjudice before Gujarat Electricity Regulatory Commission | Solar                                  |

| S.No. | Name of the Project                      | Name of the Developer                    | Project location(Village / District/State)                                       | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks | Type of Project ( Solar/Wind /Hybrid ) |
|-------|--|--|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|---------|--|
|       |  |  |  |                                     |                                    |                                  | Scheduled          | Anticipated |         |  |
| 184.  | MALAREN SOLAR Pvt. Ltd.                  | MALAREN SOLAR Pvt. Ltd.                  | Jamnagar , Gujarat   | 150                                 | 0                                  | 150                              | 30.05.2026         | ---         | ---     | Solar                                  |
| 185.  | Sagitaur Venture India Pvt. Ltd.         | Sagitaur Venture India Pvt. Ltd.         | Nayakanahatti , Chitradurga , Karnataka  | 37                                  | 0                                  | 37                               | 31.12.2024         | ---         | ---     | Solar                                  |
| 186.  | ORB Energy Pvt. Ltd.                     | ORB Energy Pvt. Ltd.                     | Kanakatti , Hassan , Karnataka   | 25                                  | 19.2                               | 5.8                              | 31.12.2024         | ---         | ---     | Solar                                  |
| 187.  | Renew Green Energy Solutions Pvt. Ltd.   | Renew Green Energy Solutions Pvt. Ltd.   | Beligatta, Katrahalli, Gudekote & Chandrashekara pura , Vijayanagara , karnataka | 53                                  | 0                                  | 53                               | 31.12.2024         | ---         | ---     | Solar                                  |
| 188.  | CMES Jupiter Pvt. Ltd.                   | CMES Jupiter Pvt. Ltd.                   | Baggalarangava nahalli & Turuvanuru , Chitradurga , karnataka                    | 70                                  | 0                                  | 70                               | 31.12.2024         | ---         | ---     | Solar                                  |
| 189.  | Cyclic Energy Power Pvt. Ltd.(Phase-I)   | Cyclic Energy Power Pvt. Ltd.(Phase-I)   | Kotturu, Kodihalli, Rampura & Jagatagere , Bellary , Karnataka                   | 50                                  | 47.4                               | 2.6                              | 31.12.2024         | ---         | ---     | Solar                                  |
| 190.  | Cyclic Energy Power Pvt. Ltd., (Phase-2) | Cyclic Energy Power Pvt. Ltd., (Phase-2) | Kotturu, Kodihalli, Rampura & Jagatagere , Bellary , Karnataka                   | 50                                  | 0                                  | 50                               | 31.12.2024         | ---         | ---     | Solar                                  |

| S.No. | Name of the Project              | Name of the Developer            | Project location(Village / District/State)                        | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks          | Type of Project ( Solar/Wind /Hybrid ) |
|-------|----------------------------------|----------------------------------|---|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|------------------|--|
|       |                                  |                                  |   |                                     |                                    |                                  | Scheduled          | Anticipated |                  |  |
| 191.  | FP Infinity Pvt. Ltd.            | FP Infinity Pvt. Ltd.            | Atharga , Vijayapura , karnataka                                  | 50                                  | 50                                 | 0                                | 31.01.2024         | ---         | Work in progress | Solar                                  |
| 192.  | Muneer Pasha Solar Power Project | Muneer Pasha Solar Power Project | Halagulahaddi & Dharmapura , Chitradurga , KARNATAKA              | 30                                  | 0                                  | 30                               | 31.03.2025         | ---         | ---              | Solar                                  |
| 193.  | Phovoezolar Energy Pvt. Ltd.     | Phovoezolar Energy Pvt. Ltd.     | Halagulahaddi & Dharmapura , Chitradurga , karnataka              | 25                                  | 0                                  | 25                               | 31.03.2025         | ---         | ---              | Solar                                  |
| 194.  | FP Sonnen Pvt. Ltd.              | FP Sonnen Pvt. Ltd.              | Yeliwala , Dharawada ,Karnataka                                   | 60                                  | 0                                  | 60                               | 31.03.2025         | ---         | ---              | Solar                                  |
| 195.  | Divinity Spaces LLP              | Divinity Spaces LLP              | Hullikeri Inam , Dhar1awada , karnataka                           | 35                                  | 0                                  | 35                               | 31.03.2025         | ---         | ---              | Solar                                  |
| 196.  | Green Infra Wind Energy Ltd.     | Green Infra Wind Energy Ltd.     | Ponnasamudra, Gangasagara and other villages , Tumkur , karnataka | 100                                 | 0                                  | 100                              | 31.12.2024         | ---         | ---              | Solar                                  |
| 197.  | Green Infra Wind Energy Ltd.     | Green Infra Wind Energy Ltd.     | Ponnasamudra, Gangasagara and other villages , Tumkur , karnataka | 100                                 | 19.8                               | 80.2                             | 31.03.2025         | ---         | ---              | Solar                                  |
| 198.  | Green Infra Wind Energy Ltd.     | Green Infra Wind Energy Ltd.     | Ponnasamudra, Gangasagara and other villages , Tumkur             | 50                                  | 0                                  | 50                               | 31.03.2025         | ---         | ---              | Solar                                  |

| S.No. | Name of the Project                               | Name of the Developer                             | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks | Type of Project ( Solar/Wind /Hybrid ) |
|-------|---|---|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|---------|--|
|       |   |   |  |                                     |                                    |                                  | Scheduled          | Anticipated |         |  |
| 199.  | Isharays Energy One Pvt. Ltd.                     | Isharays Energy One Pvt. Ltd.                     | Betagera , Koppal , karnataka              | 50                                  | 0                                  | 50                               | 31.03.2025         | ---         | ---     | Solar                                  |
| 200.  | Soraba Solar Power Pvt. Ltd.                      | Soraba Solar Power Pvt. Ltd.                      | Sulekal , Koppal , karnataka               | 50                                  | 20                                 | 30                               | 31.03.2025         | ---         | ---     | Solar                                  |
| 201.  | Lugano Solar Pvt. Ltd.                            | Lugano Solar Pvt. Ltd.                            | Badaladuku , Bellary , karnataka           | 25                                  | 0                                  | 25                               | 31.03.2025         | ---         | ---     | Solar                                  |
| 202.  | Rohan Solar Power Pvt. Ltd.                       | Rohan Solar Power Pvt. Ltd.                       | Jagajeevanagi , Vijayapura , karnataka     | 50                                  | 0                                  | 50                               | 31.03.2025         | ---         | ---     | Solar                                  |
| 203.  | Ampyr Renewable Energy Resources Eleven Pvt. Ltd. | Ampyr Renewable Energy Resources Eleven Pvt. Ltd. | Sulekal , Koppal , karnataka               | 47.5                                | 0                                  | 47.5                             | 31.03.2025         | ---         | ---     | Solar                                  |
| 204.  | Tera Renewables India Pvt. Ltd.                   | Tera Renewables India Pvt. Ltd.                   | Sulekal , Koppal , karnataka               | 50                                  | 0                                  | 50                               | 31.03.2025         | ---         | ---     | Solar                                  |
| 205.  | Shahi Exports Pvt. Ltd.                           | Shahi Exports Pvt. Ltd.                           | Alimbur , Bidar , karnataka                | 30                                  | 0                                  | 30                               | 31.03.2025         | ---         | ---     | Solar                                  |
| 206.  | Zerach Solar Pvt. Ltd.                            | Zerach Solar Pvt. Ltd.                            | Shanvasapura , Bellary , karnataka         | 50                                  | 0                                  | 50                               | 31.03.2025         | ---         | ---     | Solar                                  |
| 207.  | Athani Solar Power Pvt. Ltd.                      | Athani Solar Power Pvt. Ltd.                      | Hosahonnathi , Haveri , karnataka          | 50                                  | 0                                  | 50                               | 31.03.2025         | ---         | ---     | Solar                                  |
| 208.  | Raibag Solar Power Pvt. Ltd.                      | Raibag Solar Power Pvt. Ltd.                      | Achanur , Bagalkote , karnataka            | 50                                  | 0                                  | 50                               | 31.03.2025         | ---         | ---     | Solar                                  |
| 209.  | Hallur Solar Power Pvt. Ltd.                      | Hallur Solar Power Pvt. Ltd.                      | Javalgera , Raichur , karnataka            | 50                                  | 0                                  | 50                               | 31.03.2025         | ---         | ---     | Solar                                  |

| S.No. | Name of the Project   | Name of the Developer                                | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks           | Type of Project ( Solar/Wind /Hybrid ) |
|-------|---|--|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|-------------------|--|
|       |   |  |  |                                     |                                    |                                  | Scheduled          | Anticipated |                   |  |
| 210.  | Amplus Phoenix Energy Pvt. Ltd.                                 | Amplus Phoenix Energy Pvt. Ltd.                      | Kurthakothi , Gadag , karnataka            | 35                                  | 0                                  | 35                               | 31.03.2026         | ---         | ---               | Solar                                  |
| 211.  | Kalaburgi-100 MW-Competative Bidding Mode from KREDL            | Kalaburgi-100 MW-Competative Bidding Mode from KREDL | Nadisinnur , Kalaburgi , karnataka         | 100                                 | 0                                  | 100                              | 31.03.2025         | ---         | ---               | Solar                                  |
| 212.  | IRPL 500 MW Solar Power Plant Pavagada                          | Ircon Renewable Pvt. Ltd.                            | Tumkur , karnataka                         | 500                                 | 0                                  | 500                              | 30.09.2024         | ---         | ---               | Solar                                  |
| 213.  | 50MW Solar PV Project of Reliance Jio Infocomm Ltd. ( Captive ) | Reliance jio infocomm Ltd.                           | Bidar , karnataka                          | 25                                  | 0                                  | 25                               | 31.03.2024         | 31.12.2024  | ---               | Solar                                  |
| 214.  | 50MW Solar PV Project of Reliance Jio Infocomm Ltd. ( Captive ) | Reliance jio infocomm Ltd.                           | Bidar , karnataka                          | 25                                  | 0                                  | 25                               | 31.03.2024         | 31.12.2024  | ---               | Solar                                  |
| 215.  | Isharays Energy One Pvt. Ltd.                                   | Sunsorce Energy Pvt. Ltd.                            | Koppal , karnataka                         | 50                                  | 6.7                                | 43.3                             | 30.06.2024         | 30.06.2024  | Work in Progress. | Solar                                  |
| 216.  | TPREL 300 MW Koppal Solar Project                               | Tata Power Renewable Energy Ltd.                     | Koppal , karnataka                         | 300                                 | 0                                  | 300                              | 31.10.2024         | ---         | ---               | Solar                                  |
| 217.  | TPREL 500 MW Koppal Solar Project                               | Tata Power Renewable Energy Ltd.                     | Koppal , karnataka                         | 400                                 | 0                                  | 400                              | 31.10.2024         | ---         | ---               | Solar                                  |
| 218.  | TPREL 170 MW Koppal Solar Project                               | Tata Power Renewable Energy Ltd.                     | Koppal , karnataka                         | 170                                 | 0                                  | 170                              | 31.10.2024         | ---         | ---               | Solar                                  |

| S.No. | Name of the Project                       | Name of the Developer            | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks          | Type of Project ( Solar/Wind /Hybrid ) |
|-------|---|----------------------------------|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|------------------|--|
|       |   |                                  |  |                                     |                                    |                                  | Scheduled          | Anticipated |                  |  |
| 219.  | TPREL 202 .5 MW FDRE Koppal solar project | Tata Power Renewable Energy Ltd. | Koppal , karnataka                         | 202.5                               | 0                                  | 202.5                            | 01.04.2025         | ---         | ---              | Solar                                  |
| 220.  | TPREL 260MW FDRE GS Koppal Solar Project  | Tata Power Renewable Energy Ltd. | Koppal , karnataka                         | 260                                 | 0                                  | 260                              | 01.02.2025         | ---         | ---              | Solar                                  |
| 221.  | FP Sonnen Pvt Ltd                         | fourth partner energy Pvt. Ltd.  | Dharwad , karnataka                        | 60                                  | 0                                  | 60                               | 30.06.2024         | ---         | Work In Progress | Solar                                  |
| 222.  | 25 MW Solar Park                          | Orb energy Pvt. Ltd.             | Hassan , karnataka                         | 25                                  | 12.8                               | 12.2                             | 31.03.2024         | 30.06.2024  | Work in Progress | Solar                                  |
| 223.  | Avaada Energy Pvt. Ltd.Solar Project      | Avaada Energy Pvt. Ltd.          | Agar , Madhya Pradesh                      | 50                                  | 0                                  | 50                               | 31.03.2025         | ---         | ---              | Solar                                  |
| 224.  | Avaada Energy Pvt. Ltd.Solar Project      | AVAADA ENERGY Pvt. Ltd.          | Agar , Madhya Pradesh                      | 300                                 | 0                                  | 300                              | 31.03.2025         | ---         | ---              | Solar                                  |
| 225.  | AMP Energy Green Seven Pvt. Ltd.          | AMP ENERGY GREEN Pvt. Ltd.       | East Nimar , Madhya Pradesh                | 100                                 | 100                                | 0                                | 31.03.2024         | 31.03.2024  | Commissioned.    | Solar                                  |
| 226.  | Enrich Energy Pvt. Ltd.50MW Solar Park    | Enrich Energy Pvt. Ltd.          | East Nimar , Madhya Pradesh                | 50                                  | 20                                 | 30                               | 15.11.2024         | ---         | ---              | Solar                                  |
| 227.  | 60 MW AC Solar PV Project of IMC          | Indore Municipal Corporation     | West Nimar , Madhya Pradesh                | 60                                  | 0                                  | 60                               | 31.03.2024         | 31.05.2025  | ---              | Solar                                  |
| 228.  | Integrate Offshore Pvt. Ltd.              | Integrate Offshore Pvt. Ltd.     | Datia , Madhya Pradesh                     | 37.5                                | 0                                  | 37.5                             | 14.03.2024         | 30.06.2025  | ---              | Solar                                  |
| 229.  | Kumudini Power Ltd.                       | Kumudini Power Ltd.              | Datia , Madhya Pradesh                     | 25                                  | 0                                  | 25                               | 14.03.2025         | ---         | ---              | Solar                                  |

| S.No. | Name of the Project   | Name of the Developer                           | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks          | Type of Project ( Solar/Wind /Hybrid ) |
|-------|---|---|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|------------------|--|
|       |   |   |  |                                     |                                    |                                  | Scheduled          | Anticipated |                  |  |
| 230.  | 40 MW Solar Power Plant Nigahi Northern Coalfields Ltd. Singrauli | Northern Coalfields Ltd.                        | Singrauli , Madhya Pradesh                 | 40                                  | 40                                 | 0                                | 29.02.2024         | 29.02.2024  | Commissioned.    | Solar                                  |
| 231.  | Solar PV Power Project  | Powergrid Energy Services Ltd.                  | Ujjain , Madhya Pradesh                    | 85                                  | 0                                  | 85                               | 08.06.2024         | ---         | Work in Progress | Solar                                  |
| 232.  | Sakri-I ( MAHAGENCO)  | <a href="#">Godrej &amp; Boyce Mfg. Co. Ltd</a> | Sakri , Dhule, Maharashtra                 | 25                                  | 0                                  | 25                               | 31.03.2022         | 30.06.2024  | Work in Progress | Solar                                  |
| 233.  | Latur ( MAHAGENCO)  | <a href="#">Godrej &amp; Boyce Mfg. Co. Ltd</a> | Dhule , Maharashtra                        | 60                                  | 0                                  | 60                               | 31.03.2022         | 31.08.2025  |                  | Solar                                  |
| 234.  | 100 MW Solar Park at Site Dahiwadi ( MAHAGENCO)                   | Enrich Energy Pvt. Ltd.                         | Osmanabad , Maharashtra                    | 100                                 | 0                                  | 100                              | 31.05.2024         | ---         | Work in Progress | Solar                                  |
| 235.  | Jalkot 75MW MSEDCL Solar Project                                  | Juniper Green Gamma One Private Limited         | Nanded ,Maharashtra                        | 75                                  | 0                                  | 75                               | 03.01.2025         | ---         | ---              | Solar                                  |
| 236.  | Huoban Pvt Ltd Dhule Solar Park                                   | HUOBAN PVT LTD                                  | Dhule , Maharashtra                        | 100                                 | 0                                  | 100                              | 31.05.2024         | ---         | Work in Progress | Solar                                  |
| 237.  | Renew Surya Tejas Pvt. Ltd  | RENEW POWER Pvt. Ltd.                           | Amravati , Maharashtra                     | 25                                  | 0                                  | 25                               | 25.06.2024         | ---         | Work in Progress | Solar                                  |
| 238.  | O2 Renewable Energy XV Pvt. Ltd.                                  | O2 POWER Pvt. Ltd.                              | Buldana , Maharashtra                      | 36.4                                | 36.4                               | 0                                | 29.01.2024         | 29.01.2024  | Commissioned.    | Solar                                  |
| 239.  | Radiance DC Sun Energy  | RADIANCE RENEWABLES Pvt. Ltd.                   | Satara , Maharashtra                       | 50                                  | 50                                 | 0                                | 23.01.2024         | 23.01.2024  | Commissioned.    | Solar                                  |
| 240.  | Serentica Renewables India Pvt. Ltd.                              | Serentica Renewables India Pvt. Ltd.            | Solapur , Maharashtra                      | 300                                 | 0                                  | 300                              | 31.03.2025         | ---         | ---              | Solar                                  |

| S.No. | Name of the Project                                      | Name of the Developer                   | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks          | Type of Project ( Solar/Wind /Hybrid ) |
|-------|--|---|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|------------------|--|
|       |  |   |  |                                     |                                    |                                  | Scheduled          | Anticipated |                  |  |
| 241.  | TP Saurya Bandita Limited 27MW solar project ( Captive ) | TP SAURYA BANDITA LIMITED               | Ahmadnagar , Maharashtra                   | 27                                  | 27                                 | 0                                | 31.03.2024         | 31.03.2024  | Commissioned.    | Solar                                  |
| 242.  | TP Saurya Limited 200MW Jamkhed Solar project ( MSEDCL ) | TP SAURYA LIMITED                       | Ahmadnagar , Maharashtra                   | 200                                 | 0                                  | 200                              | 31.03.2024         | 30.06.2024  | Work in Progress | Solar                                  |
| 243.  | TPREL 330MW Valsang Solar Project                        | Tata Power Renewable Energy Limited     | Solapur , Maharashtra                      | 330                                 | 0                                  | 330                              | 01.10.2024         | ---         | ---              | Solar                                  |
| 244.  | Sakri-II ( MAHAGENCO)                                    | Tata Power Solar Systems Ltd            | Sakri, Dhule , Maharashtra                 | 25                                  | 25                                 | 0                                | 31.03.2024         | 31.03.2024  | Commissioned.    | Solar                                  |
| 245.  | 179 MW PPA with MSPGCL ( CMAG Scheme ) ( MAHAGENCO)      | Convergence Energy Services Ltd. (CESL) | Various Districts of Maharashtra           | 179                                 | 2.86                               | 176.14                           | 31.03.2023         | 31.05.2025  |                  | Solar                                  |
| 246.  | 184 MW PSA with MSPGCL ( CMAG Scheme ) ( MAHAGENCO)      | Waaree Energies Ltd.                    | Maharashtra                                | 184                                 | 0                                  | 184                              | 31.03.2023         | 31.05.2025  |                  | Solar                                  |
| 247.  | TPS lands Project ( MAHAGENCO)                           | Refex Energy Ltd                        | Maharashtra                                | 52                                  | 0                                  | 52                               | 31.05.2022         | 31.12.2024  |                  | Solar                                  |
| 248.  | Avaada RJ Bikaner Pvt. Ltd.                              | Avaada Energy Pvt. Ltd.                 | Bikaner, Rajasthan                         | 650                                 | 0                                  | 650                              | 31.03.2025         | ---         | ---              | Solar                                  |
| 249.  | Avaada RJ Bikaner Pvt. Ltd.                              | Avaada Energy Pvt. Ltd.                 | Bikaner, Rajasthan                         | 650                                 | 0                                  | 650                              | 31.03.2025         | ---         | ---              | Solar                                  |
| 250.  | ACME Sikar Solar Pvt. Ltd.                               | Acme Solar Holdings Pvt. Ltd.           | Bikaner, Rajasthan                         | 300                                 | 0                                  | 300                              | 03.10.2023         | 30.06.2024  | Work in Progress | Solar                                  |



| S.No. | Name of the Project   | Name of the Developer                               | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks                     | Type of Project ( Solar/Wind /Hybrid ) |
|-------|---|---|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|-----------------------------|--|
|       |   |   |  |                                     |                                    |                                  | Scheduled          | Anticipated |                             |  |
| 251.  | 110 MW Adept Renewable Technologies Pvt. Ltd. ( C & I )         | Adept Renewable Technologies Pvt. Ltd.              | Bikaner, Rajasthan                         | 110                                 | 110                                | 0                                | 30.11.2023         | 31.01.2024  | Commissioned on 06.02.2024. | Solar                                  |
| 252.  | 260 MW Solar Portion of Solar Wind Hybrid Project for Ultratech | ABREL (Rj) Projects Limited                         | Barmer, Rajasthan                          | 260                                 | 0                                  | 260                              | 31.05.2025         | 28.02.2026  | ---                         | Solar                                  |
| 253.  | Anboto Solar Pvt. Ltd.  | Anboto Solar Pvt. Ltd.                              | Barmer, Rajasthan                          | 250                                 | 0                                  | 250                              | 01.01.2025         | 01.01.2025  | ---                         | Solar                                  |
| 254.  | 380 MWac NHPC RAJASTHAN ( NHPC )                                | Altra Xergi Power Pvt. Ltd. (O2 Power SG Pvt. Ltd.) | Jaisalmer, Rajasthan                       | 380                                 | 380                                | 0                                | 31.01.2024         | 31.01.2024  | Commissioned on 04.03.2024. | Solar                                  |
| 255.  | Cleanmax Gamma Pvt. Ltd. Bikaner                                | Cleanmax Gamma Pvt. Ltd.                            | Bikaner, Rajasthan                         | 400                                 | 0                                  | 400                              | 31.03.2025         | 31.03.2025  | ---                         | Solar                                  |
| 256.  | Eden Renewable Passy Pvt. Ltd. ( NHPC )                         | Eden Renewable Passy Pvt. Ltd.                      | Ajmer, Rajasthan                           | 300                                 | 0                                  | 300                              | 31.01.2024         | 31.01.2024  | GIB Issue.                  | Solar                                  |
| 257.  | Frugal Energy Pvt. Ltd.   | Frugal Energy Pvt. Ltd.                             | Jaisalmer, Rajasthan                       | 300                                 | 0                                  | 300                              | 31.03.2025         | 31.03.2025  | ---                         | Solar                                  |
| 258.  | Helia Energy Park Pvt. Ltd.                                     | Helia Energy Park Pvt. Ltd.                         | Barmer, Rajasthan                          | 200                                 | 0                                  | 200                              | 31.12.2024         | 31.12.2024  | ---                         | Solar                                  |
| 259.  | Barmer Solar Project  | Juniper Green Stellar Pvt. Ltd.                     | Barmer, Rajasthan                          | 365                                 | 0                                  | 365                              | 31.01.2025         | 30.06.2026  | ---                         | Solar                                  |
| 260.  | Bhadla Solar Project  | Juniper Green Beta Pvt. Ltd.                        | Jodhpur, Rajasthan                         | 300                                 | 0                                  | 300                              | 31.03.2025         | 31.12.2025  | ---                         | Solar                                  |
| 261.  | Juniper Green Cosmic Bikaner Project                            | Juniper Green Cosmic Pvt. Ltd.                      | Bikaner, Rajasthan                         | 100                                 | 0                                  | 100                              | 31.01.2025         | 31.01.2025  | ---                         | Solar                                  |

| S.No. | Name of the Project   | Name of the Developer                    | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks          | Type of Project ( Solar/Wind /Hybrid ) |
|-------|---|--|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|------------------|--|
|       |   |  |  |                                     |                                    |                                  | Scheduled          | Anticipated |                  |  |
| 262.  | Juniper Green Cosmic Bikaner Project                          | Juniper Green Cosmic Pvt. Ltd.           | Bikaner, Rajasthan                         | 150                                 | 0                                  | 150                              | 31.12.2024         | 31.03.2026  | ---              | Solar                                  |
| 263.  | 300 MW Barsingsar Solar Power project ( IREDA )               | NLC India Limited                        | Bikaner, Rajasthan                         | 300                                 | 0                                  | 300                              | 27.09.2024         | 27.09.2024  | ---              | Solar                                  |
| 264.  | Proteus Energy Pvt. Ltd. ( VEH Green Energy )                 | Proteus Energy Pvt. Ltd.                 | Bikaner, Rajasthan                         | 324                                 | 0                                  | 324                              | 15.06.2025         | 15.06.2025  | ---              | Solar                                  |
| 265.  | ReNew Dinkar Urja Private Limited 200 MW Solar Project        | Renew Solar Power Pvt. Ltd.              | Bikaner, Rajasthan                         | 200                                 | 0                                  | 200                              | 31.05.2024         | 31.05.2024  | Work in Progress | Solar                                  |
| 266.  | 300 MW Solar Power Project in Barmer                          | Renew Solar (Shakti Three) Pvt. Ltd.     | Barmer, Rajasthan                          | 300                                 | 0                                  | 300                              | 01.07.2023         | 31.03.2025  | ---              | Solar                                  |
| 267.  | 1000 MW Solar Park at Distt Jodhpur State Rajasthan           | RENEW SOLAR (SHAKTI SIX) PRIVATE LIMITED | Jodhpur , Rajasthan                        | 1000                                | 0                                  | 1000                             | 30.12.2024         | 30.12.2024  | ---              | Solar                                  |
| 268.  | 210 MW Solar Power Project in Distt Jaisalmer State Rajasthan | RENEW SURYA JYOTI PRIVATE LIMITED        | Jaisalmer , Rajasthan                      | 210                                 | 0                                  | 210                              | 31.12.2024         | 31.12.2024  | ---              | Solar                                  |
| 269.  | 210 MW Solar Power Project in                                 | RENEW SURYA PRATAP PRIVATE Ltd.          | Jaisalmer , Rajasthan                      | 210                                 | 0                                  | 210                              | 31.12.2024         | 31.12.2024  | ---              | Solar                                  |
| 270.  | 210 MW Solar Power project                                    | Renew Surya Vihaan Pvt. Ltd.             | Jaisalmer, Rajasthan                       | 210                                 | 0                                  | 210                              | 31.12.2024         | 31.12.2024  | ---              | Solar                                  |

| S.No. | Name of the Project                                       | Name of the Developer                  | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks                     | Type of Project ( Solar/Wind /Hybrid ) |
|-------|---|--|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|-----------------------------|--|
|       |   |  |  |                                     |                                    |                                  | Scheduled          | Anticipated |                             |  |
| 271.  | Serentica Renewables India Pvt. Ltd. 300 MW Bikaner II PS | Serentica Renewables India Pvt. Ltd.   | Bikaner, Rajasthan                         | 180                                 | 0                                  | 180                              | 01.07.2024         | 01.07.2024  | ---                         | Solar                                  |
| 272.  | Serentica Renewables India Pvt. Ltd. 300MW                | Serentica Renewables India Pvt. Ltd.   | Bikaner, Rajasthan                         | 220                                 | 0                                  | 220                              | 31.03.2025         | 31.03.2025  | ---                         | Solar                                  |
| 273.  | Serentica Renewables India Pvt. Ltd. 900 MW               | Serentica Renewables India Pvt. Ltd.   | Barmer, Rajasthan                          | 300                                 | 0                                  | 300                              | 31.03.2025         | 31.03.2025  | ---                         | Solar                                  |
| 274.  |   | Serentica Renewables India Pvt. Ltd.   | Barmer, Rajasthan                          | 300                                 | 0                                  | 300                              | 31.03.2025         | 31.03.2025  | ---                         | Solar                                  |
| 275.  |   | Serentica Renewables India Pvt. Ltd.   | Barmer, Rajasthan                          | 300                                 | 0                                  | 300                              | 31.03.2025         | 31.03.2025  | ---                         | Solar                                  |
| 276.  | Sprng Akshaya Urja Pvt. Ltd.A                             | Sprng Akshaya Urja Pvt. Ltd. A         | Jaisalmer, Rajasthan                       | 100                                 | 0                                  | 100                              | 30.06.2025         | 30.06.2025  | ---                         | Solar                                  |
| 277.  | Sprng Akshaya Urja Pvt. Ltd. ( 130 MW)                    | Sprng Akshaya Urja Pvt. Ltd. C         | Barmer, Rajasthan                          | 130                                 | 0                                  | 130                              | 30.06.2025         | 30.06.2025  | ---                         | Solar                                  |
| 278.  | Sunsure Solarpark RJ One Pvt. Ltd. Project 1              | Sunsure Energy Pvt. Ltd.               | Bikaner, Rajasthan                         | 50                                  | 0                                  | 50                               | 15.06.2025         | 15.06.2025  | ---                         | Solar                                  |
| 279.  | 80 MW Transition Energy Services Pvt. Ltd.                | Transition Energy Services Pvt. Ltd.   | Bikaner, Rajasthan                         | 60                                  | 60                                 | 0                                | 30.11.2023         | 31.01.2024  | Commissioned on 08.02.2024. | Solar                                  |
| 280.  | C & I Project ( Adept Renewables )                        | Transition Cleantech Services Limited. | Bikaner, Rajasthan                         | 24.4                                | 24.4                               | 0                                | 31.01.2024         | 31.01.2024  | Commissioned on 08.02.2024. | Solar                                  |

| S.No. | Name of the Project  | Name of the Developer                                | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks          | Type of Project ( Solar/Wind /Hybrid ) |
|-------|--|--|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|------------------|--|
|       |  |  |  |                                     |                                    |                                  | Scheduled          | Anticipated |                  |  |
| 281.  | 100 MW TRANSITION GREEN ENERGY Pvt. Ltd.   | TRANSITION GREEN ENERGY Pvt. Ltd.                    | Bikaner, Rajasthan                         | 100                                 | 0                                  | 100                              | 01.04.2024         | 31.05.2024  | Work in Progress | Solar                                  |
| 282.  | 45 MW TRANSITION SUSTAINABLE ENERGY SERVICES ONE Pvt. Ltd.                                 | TRANSITION SUSTAINABLE ENERGY SERVICES ONE Pvt. Ltd. | Bikaner, Rajasthan                         | 45                                  | 0                                  | 45                               | 01.04.2024         | 31.05.2024  | Work in Progress | Solar                                  |
| 283.  | 50 MW TRANSITION SUSTAINABLE ENERGY SERVICES Pvt. Ltd.                                     | TRANSITION SUSTAINABLE ENERGY SERVICES Pvt. Ltd.     | Bikaner , Rajasthan                        | 50                                  | 0                                  | 50                               | 01.04.2024         | 31.05.2024  | Work in Progress | Solar                                  |
| 284.  | Softaculous Limited  | SOFTACULOUS LIMITED                                  | Jodhpur , Rajasthan                        | 50                                  | 0                                  | 50                               | 15.03.2025         | 15.03.2025  | ---              | Solar                                  |
| 285.  | TP Saurya Limited 300MW Bikaner3   | TP SAURYA LIMITED                                    | Ajmer , Rajasthan                          | 300                                 | 0                                  | 300                              | 31.10.2024         | 31.10.2024  | ---              | Solar                                  |
| 286.  | Radiant Star Solar Park Pvt.Ltd.   | RADIANT STAR SOLAR PARK PRIVATE LIMITED              | Barmer , Rajasthan                         | 200                                 | 0                                  | 200                              | 31.12.2024         | 31.12.2024  | ---              | Solar                                  |
| 287.  | Cannice renewables energy Pvt. Ltd. (Open Access / Group Captive/ Power ExchangeProject .) | Cannice Renewables Energy Pvt. Ltd.                  | Barmer, Rajasthan                          | 320                                 | 0                                  | 320                              | 28.02.2026         | 28.02.2026  | ---              | Solar                                  |

| S.No. | Name of the Project   | Name of the Developer                           | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks | Type of Project ( Solar/Wind /Hybrid ) |
|-------|---|---|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|---------|--|
|       |   |   |  |                                     |                                    |                                  | Scheduled          | Anticipated |         |  |
| 288.  | Sourya Manthan Renewable Energy Pvt. Ltd. (Open Access / Group Captive / Power Exchange Project.) | Sourya Manthan Renewable Energy Private Limited | Bikaner , Rajasthan                        | 100                                 | 0                                  | 100                              | 28.02.2026         | 28.02.2026  | ---     | Solar                                  |
| 289.  | Khidrat Renewable Energy Pvt.Ltd. (Open Access / Group Captive / Power Exchange Project.)         | Khidrat Renewable Energy Private Limited        | Bikaner , Rajasthan                        | 300                                 | 0                                  | 300                              | 31.01.2025         | 31.01.2025  | ---     | Solar                                  |
| 290.  | ABC RJ LAND 01 PVT.LTD._380M W F2   | ABC RJ LAND 01 Pvt. Ltd.                        | Jaisalmer , Rajasthan                      | 380                                 | 0                                  | 380                              | 30.06.2025         | 30.06.2025  |         | Solar                                  |
| 291.  | BN Project 3  | BN HYBRID POWER-1 Pvt. Ltd.                     | Jaisalmer , Rajasthan                      | 300                                 | 0                                  | 300                              | 30.09.2026         | 30.09.2026  | ---     | Solar                                  |
| 292.  | Nine Renewable Power Private Limited Bhadla Solar Project   | Project Nine Renewable Power Pvt. Ltd.          | Bikaner, Rajasthan                         | 450                                 | 0                                  | 450                              | 26.06.2025         | 28.02.2026  | ---     | Solar                                  |
| 293.  | Saimaa Solar Pvt. Ltd.  | Saimaa Solar Pvt. Ltd.                          | Bikaner, Rajasthan                         | 150                                 | 0                                  | 150                              | 28.02.2026         | 28.02.2026  | ---     | Solar                                  |
| 294.  | AMP Energy C and I Twelve Pvt. Ltd. ( Solar )   | AMP ENERGY CI TWELVE Pvt. Ltd.                  | Kurnool, Andhra Pradesh                    | 100                                 | 0                                  | 100                              | 30.11.2024         | 30.11.2024  |         | Solar                                  |

| S.No. | Name of the Project                                       | Name of the Developer   | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks   | Type of Project ( Solar/Wind /Hybrid ) |
|-------|---|---|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|---|--|
|       |   |   |  |                                     |                                    |                                  | Scheduled          | Anticipated |   |  |
| 295.  | Clean Renewable Energy (Barmer) Pvt. Ltd.                 | HERO Solar Energy Pvt. Ltd.   | Kurnool , Andhra Pradesh                   | 309                                 | 0                                  | 309                              | 27.02.2026         | 27.02.2026  | ---   | Solar                                  |
| 296.  | 2000 MW ISTS-connected Wind Power Projects (Tranche-III)  | ReNew Wind Energy (AP2) Private Limited                                     | Kutch, Gujarat                             | 400                                 | 300                                | 100                              | 31.08.2021         | ---         | Under Litigation at CERC.   | Wind                                   |
| 297.  |   | Torrent Power Limited   | Kutch, Gujarat                             | 499.8                               | 0                                  | 499.8                            | 24.11.2019         | ---         | Under Litigation at CERC.   | Wind                                   |
| 298.  | 2000 MW ISTS-connected Wind Power Projects (Tranche-IV)   | (Srijan Energy Systems Pvt. Ltd.)Continuum Power Trading (TN) Pvt. Ltd.     | Kutch, Gujarat                             | 250                                 | 88                                 | 162                              | 30.06.2022         | ---         | WPD has requested for additional time for completion of work.             | Wind                                   |
| 299.  | 1200 MW ISTS-connected Wind Power Projects (Tranche-V)    | Netra Wind Private Limited (Alfanar Company)                                | Kutch, Gujarat                             | 300                                 | 206.5                              | 93.5                             | 19.11.2022         | 30.06.2024  | Work in Progress.   | Wind                                   |
| 300.  | 1200 MW ISTS-connected Wind Power Projects (Tranche-V)    | Boreas Renewable Energy Pvt. Ltd. (Ecoren Energy India Pvt. Ltd.)           | Bellary, Karnataka                         | 175                                 | 0                                  | 175                              | 22.12.2020         | ---         | WPD has requested for additional time for completion of work.             | Wind                                   |
| 301.  | 1800 MW ISTS-connected Wind Power Projects (Tranche-VIII) | Apraava Energy Pvt. Ltd.  | Devbhumi Dwarka, Gujarat                   | 250.8                               | 210                                | 40.8                             | 13.11.2022         | 18.07.2024  |   | Wind                                   |
| 302.  | 1800 MW ISTS-connected Wind Power Projects (Tranche-VIII) | Tunga Renewable Energy Pvt. Ltd. (Earlier, Avikiran Energy India Pvt. Ltd.) | Koppal, Karnataka                          | 190                                 | 0                                  | 190                              | 05.09.2022         | 16.07.2024  | Matter is under consideration of CERC for extension in project milestones | Wind                                   |

| S.No. | Name of the Project                                     | Name of the Developer   | Project location(Village / District/State)   | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks          | Type of Project ( Solar/Wind /Hybrid ) |
|-------|---|---|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|------------------|--|
|       |   |   |  |                                     |                                    |                                  | Scheduled          | Anticipated |                  |  |
| 303.  | 2500 MW ISTS-connected Wind Power Projects (Tranche-IX) | Vena Energy Vidyuth Pvt Ltd                                       | Gudadur, Koppal ,Karnataka                   | 160                                 | 0                                  | 160                              | 31.03.2023         | 31.05.2024  | Work In Progress | Wind                                   |
| 304.  | 2500 MW ISTS-connected Wind Power Projects (Tranche-IX) | JSW Future Energy Ltd (formerly JSW Solar Ltd)                    | Tuticorin, Tenkasi & Tirunelveli, Tamil Nadu | 540                                 | 51.3                               | 488.7                            | 31.03.2023         | 30.06.2024  | Work In Progress | Wind                                   |
| 305.  | 2500 MW ISTS-connected Wind Power Projects (Tranche-IX) | JSW Future Energy Ltd (formerly JSW Solar Ltd)                    | Tiruppur, Tamil Nadu                         | 270                                 | 0                                  | 270                              | 15.07.2023         | 30.06.2024  | Work In Progress | Wind                                   |
| 306.  | 1200 MW ISTS-connected Wind Power Projects (Tranche-X)  | Viento Renewables Pvt. Ltd. (Evergreen Power Mauritius Pvt. Ltd.) | Osmanabad, Maharashtra                       | 150                                 | 0                                  | 150                              | 10.03.2023         | 31.05.2024  | Work in Progress | Wind                                   |
| 307.  | 1200 MW ISTS-connected Wind Power Projects (Tranche-X)  | JSW Renew Energy Two Ltd. (JSW Future Energy Ltd)                 | Tiruppur, Tamil Nadu                         | 150                                 | 0                                  | 150                              | 11.06.2023         | 14.09.2024  | ---              | Wind                                   |
| 308.  | 1202 MW ISTS-connected Wind Power Projects (Tranche-X)  | JSW Renew Energy Two Ltd. (JSW Future Energy Ltd)                 | Tirunelveli , Tamil Nadu                     | 300                                 | 232.2                              | 67.8                             | 11.06.2023         | 14.09.2024  | ----             | Wind                                   |
| 309.  | 1200 MW ISTS-connected Wind Power Projects (Tranche-XI) | ReNew Naveen Urja Private Limited                                 | Gadag, Karnataka                             | 300                                 | 0                                  | 300                              | 30.12.2023         | 30.06.2025  |                  | Wind                                   |
| 310.  | 1200 MW ISTS-connected Wind Power Projects (Tranche-XI) | Green Infra Wind Energy Limited                                   | Koppal, Karnataka                            | 180                                 | 0                                  | 180                              | 30.12.2023         | 01.07.2024  | ---              | Wind                                   |

| S.No. | Name of the Project                                       | Name of the Developer   | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks  | Type of Project ( Solar/Wind /Hybrid ) |
|-------|---|---|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|--|--|
|       |   |   |  |                                     |                                    |                                  | Scheduled          | Anticipated |  |  |
| 311.  | 1200 MW ISTS-connected Wind Power Projects (Tranche-XI)   | Anupavan Renewables Pvt. Ltd. (Evergreen Renewables )                               | Osmanabad, Maharashtra                     | 150                                 | 0                                  | 150                              | 30.12.2023         | 31.05.2025  |  | Wind                                   |
| 312.  | 1200 MW ISTS-connected Wind Power Projects (Tranche-XI)   | Adani Renewable Energy Four Ltd.( Adani Renewable Energy Holdings Fifteen Limited ) | Gadag, Karnataka                           | 450                                 | 0                                  | 450                              | 30.12.2023         | ---         | Extension sought due to delay in evacuation system | Wind                                   |
| 313.  | 1200 MW ISTS-connected Wind Power Projects (Tranche-XI)   | Two Wind Energy Pvt. Ltd. (Azure Power India Pvt. Ltd.)                             | Koppal, Karnataka                          | 120                                 | 0                                  | 120                              | 30.12.2023         | 14.09.2024  | ---  | Wind                                   |
| 314.  | 1200 MW ISTS-connected Wind Power Projects (Tranche-XII)  | JSW Renew Energy Three Ltd. (JSW Neo Energy Ltd.)                                   | Osmanabad, Maharashtra                     | 300                                 | 0                                  | 300                              | 29.03.2025         | 29.03.2025  | ---  | Wind                                   |
| 315.  | 1200 MW ISTS-connected Wind Power Projects (Tranche-XII)  | NTPC Renewable Energy Ltd.  | Kutch, Gujarat                             | 200                                 | 0                                  | 200                              | 29.03.2025         | 29.03.2025  | ---  | Wind                                   |
| 316.  | 1200 MW ISTS-connected Wind Power Projects (Tranche-XII)  | Torrent Saurya Urja 2 Pvt. Ltd. (Torrent Power Ltd.)                                | Karnataka                                  | 300                                 | 0                                  | 300                              | 29.03.2025         | 29.03.2025  | ---  | Wind                                   |
| 317.  | 1200 MW ISTS-connected Wind Power Projects (Tranche-XIII) | SJVN Green Energy Ltd. (SJVN Ltd )  | Gujarat                                    | 100                                 | 0                                  | 100                              | 26.06.2025         | 26.06.2025  | ---  | Wind                                   |
| 318.  | 1200 MW ISTS-connected Wind Power Projects (Tranche-XIII) | Scatec India Renewables One Private Limited (Scatec India II B.V.)                  | Karnataka                                  | 300                                 | 0                                  | 300                              | 26.06.2025         | 26.06.2025  | ---  | Wind                                   |



| S.No. | Name of the Project                                       | Name of the Developer  | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks                               | Type of Project ( Solar/Wind /Hybrid ) |
|-------|---|--|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|---------------------------------------|--|
|       |   |  |  |                                     |                                    |                                  | Scheduled          | Anticipated |                                       |  |
| 319.  | 1200 MW ISTS-connected Wind Power Projects (Tranche-XIII) | Teq Green Power XI Pvt. Ltd. (O2 Renewable Energy III Pvt. Ltd.)   | Ahmadnagar, Maharashtra                    | 200                                 | 0                                  | 200                              | 26.06.2025         | 26.06.2025  | ---                                   | Wind                                   |
| 320.  | 690 MW ISTS-connected Wind Power Projects (Tranche-XIV)   | Apraava Energy Pvt Ltd.  | Karnataka                                  | 300                                 | 0                                  | 300                              | 16.11.2025         | 16.11.2025  | PPA signed on 20.11.2023.             | Wind                                   |
| 321.  | 690 MW ISTS-connected Wind Power Projects (Tranche-XIV)   | SJVN Green Energy Ltd.   | Madhya Pradesh                             | 200                                 | 0                                  | 200                              | 16.11.2025         | 16.11.2025  | PPA signed on 27.10.2023.             | Wind                                   |
| 322.  | 690 MW ISTS-connected Wind Power Projects (Tranche-XIV)   | Green Prairie Energy Pvt. Ltd.                                     | Maharashtra                                | 190                                 | 0                                  | 190                              | 16.11.2025         | 16.11.2025  | PPA Sined on 16.11.2023               | Wind                                   |
| 323.  | ACME Pokhran Solar Pvt. Ltd.                              | Acme Solar Holdings Pvt. Ltd.                                      | Surendranagar, Gujarat                     | 50                                  | 0                                  | 50                               | 13.12.2024         | 13.12.2024  | ---                                   | Wind                                   |
| 324.  | ABEnergia Green Hybrid One Kutch Project – Captive        | ABEnergia Renewables Pvt. Ltd. (Oyster Green Hybrid One Pvt. Ltd.) | Kutch, Gujarat                             | 99                                  | 0                                  | 99                               | 31.03.2025         | 31.03.2025  | 31.12.2024- 50 MW<br>31.03.2025-50 MW | Wind                                   |
| 325.  | INOX Wind Energy Ltd. Sukhpur III                         | INOX Wind Energy Ltd.  | Amreli , Gujarat                           | 55                                  | 0                                  | 55                               | 31.03.2024         | 30.06.2024  | ---                                   | Wind                                   |
| 326.  | Juniper Green Beam 70 MW Wind GUVNL Project               | Juniper Green Beam Pvt. Ltd.                                       | Surendranagar, Gujarat                     | 70                                  | 0                                  | 70                               | 31.12.2024         | 31.12.2024  | ---                                   | Wind                                   |

| S.No. | Name of the Project  | Name of the Developer                            | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks                                    | Type of Project ( Solar/Wind /Hybrid ) |
|-------|--|--|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|--|--|
|       |  |  |  |                                     |                                    |                                  | Scheduled          | Anticipated |  |  |
| 327.  | Project Twelve Renewable 140 MW Wind Project ( GUVNL )                 | Ayana (Project Twelve Renewable Power Pvt. Ltd.) | Amreli, Gujarat                            | 140                                 | 0                                  | 140                              | 15.12.2024         | 15.12.2024  | ---  | Wind                                   |
| 328.  | Seven Renewable Power Pvt. Ltd.  | Ayana (SEVEN RENEWABLE POWER Pvt. Ltd.)          | Kachchh , Gujarat                          | 50                                  | 0                                  | 50                               | 30.06.2025         | 30.06.2025  | ---  | Wind                                   |
| 329.  | 70MW Kalavad wind farm project   | SUZLON POWER INFRASTRUCTURE Ltd.                 | Jamnagar, Gujarat                          | 70                                  | 25                                 | 45                               | 31.03.2024         | 31.05.2024  | ---  | Wind                                   |
| 330.  | 50MW Anida wind farm project   | SUZLON POWER INFRASTRUCTURE Ltd.                 | Rajkot, Gujarat                            | 50                                  | 50                                 | 0                                | 31.03.2024         | 31.03.2024  | Commissioned.                              | Wind                                   |
| 331.  | 314 MW Wind Portion at Bhuj of Solar Wind Hybrid Project for Ultratech | ABREL (RJ) PROJECTS LIMITED                      | Kutch, Gujarat                             | 314                                 | 0                                  | 314                              | 31.05.2025         | 31.10.2025  | Check capacity whether it is 314 or 368 MW | Wind                                   |
| 332.  | ----   | Doddanavar Global Energy Pvt. Ltd.               | Chikkodi , Belagavi, Karnataka             | 32                                  | 0                                  | 32                               | 2023-24            | 31.08.2024  | Work In Progress.                          | Wind                                   |
| 333.  | ----   | Atria Wind Power (K1) Pvt. Ltd.                  | Kudlgi , Ballari, Karnataka                | 37.5                                | 0                                  | 37.5                             | 2023-24            | 31.08.2024  | Work In Progress.                          | Wind                                   |
| 334.  | ----   | Cyclic Energy Power Pvt. Ltd.                    | Kudilgi , Ballari, Karnataka               | 91.2                                | 0                                  | 91.2                             | 2023-24            | 31.09.2024  | Work In Progress.                          | Wind                                   |
| 335.  | ----   | ReNew Green Energy Solutions Pvt. Ltd.           | Kudilgi , Ballari, Karnataka               | 90                                  | 0                                  | 90                               | 2023-24            | 31.09.2024  | Work In Progress.                          | Wind                                   |
| 336.  | ----   | Green Infra Wind Energy Ltd.                     | Kudlgi ,                                   | 50.4                                | 0                                  | 50.4                             | 2023-24            | 31.08.2024  | Work In Progress.                          | Wind                                   |

| S.No. | Name of the Project | Name of the Developer                      | Project location(Village / District/State)            | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks           | Type of Project ( Solar/Wind /Hybrid ) |
|-------|---------------------|--|---|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|-------------------|--|
|       |                     |  |   |                                     |                                    |                                  | Scheduled          | Anticipated |                   |  |
|       |                     |  | Ballari, Karnataka                                    |                                     |                                    |                                  |                    |             |                   |  |
| 337.  | ----                | Integrum Energy Infrastrcture Pvt. Ltd.    | Kudlgi , Ballari, Karnataka                           | 25                                  | 0                                  | 25                               | 2023-24            | 31.09.2024  | Work In Progress. | Wind                                   |
| 338.  | ----                | Manikwadi Renewable Energy Pvt. Ltd.       | Gokok , Belagavi, Karnataka                           | 80                                  | 0                                  | 80                               | 2023-24            | 31.09.2024  | Work In Progress. | Wind                                   |
| 339.  | ----                | Hattarwat Wind Energy Pvt. Ltd.            | Chikkodi ,Belagavi, Karnataka                         | 59.8                                | 0                                  | 59.8                             | 2023-24            | 31.10.2024  | Work In Progress. | Wind                                   |
| 340.  | ----                | Hattarwat Wind Energy Pvt. Ltd.            | Chikkodi , Belagavi, Karnataka                        | 41.4                                | 0                                  | 41.4                             | 2023-24            | 31.07.2024  | Work In Progress. | Wind                                   |
| 341.  | ----                | Gamesa Renewable Pvt. Ltd.                 | Hukkeri , Belagavi, Karnataka                         | 50                                  | 0                                  | 50                               | 2023-24            | 31.08.2024  | Work In Progress. | Wind                                   |
| 342.  | ----                | Mytrah Vayu (Narmada) Pvt. Ltd.            | Basavakalyana, Bhalki and Homnabad , Bidar, Karnataka | 160                                 | 0                                  | 160                              | 2023-24            | 31.07.2024  | Work In Progress. | Wind                                   |
| 343.  | ----                | Hero Wind Energy Pvt. Ltd.                 | Humnabad , Bidar, Karnataka                           | 30                                  | 0                                  | 30                               | 2023-24            | 31.12.2024  | Work In Progress. | Wind                                   |
| 344.  | ----                | Hero Wind Energy Pvt. Ltd.                 | Basavakalyana , Bidar, Karnataka                      | 30                                  | 0                                  | 30                               | 2023-24            | 31.12.2024  | Work In Progress. | Wind                                   |
| 345.  | ----                | Regen Infrastructure and Service Pvt. Ltd. | Chitradurga, Karnataka                                | 120                                 | 0                                  | 120                              | 2023-24            | 31.12.2024  | Work In Progress. | Wind                                   |
| 346.  | ----                | Ecoren Heron Winds Pvt. Ltd.               | Chitradurga, Karnataka                                | 15                                  | 0                                  | 15                               | 2023-24            | 31.12.2024  | Work In Progress. | Wind                                   |

| S.No. | Name of the Project | Name of the Developer                       | Project location(Village / District/State)                            | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks           | Type of Project ( Solar/Wind /Hybrid ) |
|-------|---------------------|---|---|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|-------------------|--|
|       |                     |   |   |                                     |                                    |                                  | Scheduled          | Anticipated |                   |  |
| 347.  | ----                | Vish Wind Infrastruckture LLP               | Kudligi Molakalmuru and Challakere , Chitradurga & Ballari, Karnataka | 25.6                                | 0                                  | 25.6                             | 2023-24            | 31.12.2024  | Work In Progress. | Wind                                   |
| 348.  | ----                | Ecogen Develoeprs and Consultants Pvt. Ltd. | Honnali, Davanagere, Karnataka  | 80                                  | 0                                  | 80                               | 2023-24            | 31.12.2024  | Work In Progress. | Wind                                   |
| 349.  | ----                | Mahidad Wind Energy Pvt. Ltd.               | Jagalur, Davanagere, Karnataka  | 41.6                                | 0                                  | 41.6                             | 2023-24            | 31.12.2024  | Work In Progress. | Wind                                   |
| 350.  | ----                | CMES Jupiter Pvt. Ltd.                      | Jagalur, Davanagere, Karnataka  | 27                                  | 0                                  | 27                               | 2023-24            | 31.12.2024  | Work In Progress. | Wind                                   |
| 351.  | ----                | Sherisha Agriculture Pvt. Ltd.              | Gadag, Karnataka  | 44.5                                | 0                                  | 44.5                             | 2023-24            | 31.12.2024  | Work In Progress. | Wind                                   |
| 352.  | ----                | Pavagada Farms Pvt. Ltd.                    | Gadag, Karnataka  | 41                                  | 0                                  | 41                               | 2023-24            | 31.12.2024  | Work In Progress. | Wind                                   |
| 353.  | ----                | Vish Wind Infrastrukture LLP                | Gadag, Karnataka  | 50                                  | 0                                  | 50                               | 2023-24            | 31.12.2024  | Work In Progress. | Wind                                   |
| 354.  | ----                | Farmers Wind Power Resources Pvt. Ltd.      | Gaadg, Karnataka  | 36                                  | 0                                  | 36                               | 2023-24            | 31.12.2024  | Work In Progress. | Wind                                   |
| 355.  | ----                | Siemens Gamesa Renewable Power Pvt. Ltd.    | Hirekerur , Haveri, Karnataka   | 60                                  | 0                                  | 60                               | 2023-24            | 31.12.2024  | Work In Progress. | Wind                                   |
| 356.  | ----                | Vayu Energy Limited                         | Aland and Gulbarga , Kalaburgi, Karnataka                             | 36                                  | 0                                  | 36                               | 2023-24            | 31.12.2024  | Work In Progress. | Wind                                   |



| S.No. | Name of the Project  | Name of the Developer                    | Project location(Village / District/State)           | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks | Type of Project ( Solar/Wind /Hybrid ) |
|-------|--|--|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|---------|--|
|       |  |  |  |                                     |                                    |                                  | Scheduled          | Anticipated |         |  |
| 368.  | ----   | Hero Wind Energy Pvt. Ltd.               | Humnabad , Bidar, Karnataka                          | 30                                  | 0                                  | 30                               | 2025-26            | 31.03.2026  | ---     | Wind                                   |
| 369.  | ----   | Hero Wind Energy Pvt. Ltd.               | Basavakalyana , Bidar, Karnataka                     | 30                                  | 0                                  | 30                               | 2025-26            | 31.03.2026  | ---     | Wind                                   |
| 370.  | ----   | CMES Jupiter Pvt. Ltd.                   | Jagalur , Davangere, Karnataka                       | 27                                  | 0                                  | 27                               | 2025-26            | 31.03.2026  | ---     | Wind                                   |
| 371.  | ----   | Vish Wind Infrastrukture LLP             | Ron , Gadag, Karnataka                               | 50                                  | 0                                  | 50                               | 2025-26            | 31.03.2026  | ---     | Wind                                   |
| 372.  | ----   | Clean Wind Power (Tuticorin) Pvt. Ltd.   | Kustgi , Koppal, Karnataka                           | 150                                 | 0                                  | 150                              | 2025-26            | 31.03.2026  | ---     | Wind                                   |
| 373.  | ----   | Sitac Management & Development Pvt. Ltd. | Koppal, Karnataka                                    | 40                                  | 0                                  | 40                               | 2025-26            | 31.03.2026  | ---     | Wind                                   |
| 374.  | ----   | Avaada KN Green Pvt. Ltd.                | Basavabagewad i and Kolhara , Vijjayapura, Karnataka | 100                                 | 0                                  | 100                              | 2025-26            | 31.03.2026  | ---     | Wind                                   |
| 375.  | 184 MW Wind Portion at Gadag of Solar Wind Hybrid Project for Ultratech  | ABREL (RJ) Projects Limited              | Dharwad, Karnataka                                   | 184                                 | 0                                  | 184                              | 31.05.2025         | 31.12.2025  |         | Wind                                   |
| 376.  | 184 MW Wind Portion at Koppal of Solar Wind Hybrid Project for Ultratech | ABREL (RJ) Projects Limited              | Koppal , Karnataka                                   | 184                                 | 0                                  | 184                              | 31.05.2025         | 31.12.2025  | ---     | Wind                                   |

| S.No. | Name of the Project   | Name of the Developer                      | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks | Type of Project ( Solar/Wind /Hybrid ) |
|-------|---|--|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|---------|--|
|       |   |  |  |                                     |                                    |                                  | Scheduled          | Anticipated |         |  |
| 377.  | 102 MW Wind Portion at Gadag of Solar Wind Hybrid Project for Hindalco  | Aditya Birla Renewables Subsidiary Limited | Dharwad, Karnataka                         | 102                                 | 0                                  | 102                              | 31.05.2025         | 31.12.2025  | ---     | Wind                                   |
| 378.  | 102 MW Wind Portion at Koppal of Solar Wind Hybrid Project for Hindalco | Aditya Birla Renewables Subsidiary Limited | Koppal, Karnataka                          | 102                                 | 0                                  | 102                              | 31.05.2025         | 31.12.2025  | ---     | Wind                                   |
| 379.  | Halvad Renewables Pvt. Ltd.   | Halvad Renewables Pvt. Ltd.                | Gadag, Karnataka                           | 300                                 | 0                                  | 300                              | 31.12.2024         | ---         | ---     | Wind                                   |
| 380.  | Wind Project 1 400 MW Tawergera_  | JSP Green Wind 1 Pvt. Ltd.                 | Koppal, Karnataka                          | 400                                 | 0                                  | 400                              | 01.10.2024         | ---         | ---     | Wind                                   |
| 381.  | Kleio Solar Power Pvt. Ltd.( VEH Green Energy )                         | Kleio Solar Power Pvt. Ltd.                | Koppal, Karnataka                          | 153.6                               | 0                                  | 153.6                            | 31.05.2024         | ---         | ---     | Wind                                   |
| 382.  | Project Ten Renewable 150 MW Wind Hybrid Power Project                  | Project Ten Renewable Power Pvt. Ltd.      | Gadag, Karnataka                           | 150                                 | 0                                  | 150                              | 14.09.2024         | ---         | ---     | Wind                                   |
| 383.  | Solarxl Zeta Energy Pvt. Ltd.   | Solarxl Zeta Energy Pvt. Ltd.              | Gadag, Karnataka                           | 201                                 | 0                                  | 201                              | 31.03.2025         | ---         | ---     | Wind                                   |
| 384.  | Seven Renewable Power Pvt. Ltd.   | Seven Renewable Power Pvt. Ltd.            | Bangalore, Karnataka                       | 150                                 | 0                                  | 150                              | 30.03.2025         | ---         | ---     | Wind                                   |

| S.No. | Name of the Project                         | Name of the Developer                                    | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks | Type of Project ( Solar/Wind /Hybrid ) |
|-------|---|--|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|---------|--|
|       |   |  |  |                                     |                                    |                                  | Scheduled          | Anticipated |         |  |
| 385.  | TPREL 288 MW Mudhol Wind Project            | Tata Power Renewable Energy Ltd.                         | Bagalkot, Karnataka                        | 288                                 | 0                                  | 288                              | 01.10.2024         | ---         | ---     | Wind                                   |
| 386.  | Zenataris Renewable Energy Pvt. Ltd.        | Ecoren Energy India Pvt. Ltd.                            | Bellary, Karnataka                         | 300                                 | 0                                  | 300                              | 30.06.2024         | ---         | ----    | Wind                                   |
| 387.  | TPREL 112MW Koppal Wind Project             | Tata Power Renewable Energy Ltd.                         | Koppal, Karnataka                          | 112                                 | 0                                  | 112                              | 01.10.2024         | ---         | ---     | Wind                                   |
| 388.  | TP Saurya Limited 200 MW Gadag Wind Project | TP Saurya Ltd.   | Gadag, Karnataka                           | 200                                 | 0                                  | 200                              | 31.10.2024         | ---         | ---     | Wind                                   |
| 389.  | TREPL 288 MW Gadag Wind Project             | Tata Power Renewable Energy Ltd.                         | Bagalkot, Karnataka                        | 288                                 | 0                                  | 288                              | 01.10.2024         | ---         | ---     | Wind                                   |
| 390.  | TPREL 340 MW Gadag Wind Project             | Tata Power Renewable Energy Ltd.                         | Gadag, Karnataka                           | 340                                 | 0                                  | 340                              | 31.10.2024         | ---         | ---     | Wind                                   |
| 391.  | Gudadur 1- C & I Project                    | Vena Energy Aura Pvt. Ltd.                               | Gudadur ,Koppal, Karnataka                 | 50                                  | 0                                  | 50                               | 01.10.2024         | 31.10.2025  | ----    | Wind                                   |
| 392.  | Gudadur 2 C & I Project                     | Vena Energy Aura Pvt. Ltd.                               | Gudadur ,Koppal, Karnataka                 | 50                                  | 0                                  | 50                               | 01.10.2024         | 31.10.2025  | ----    | Wind                                   |
| 393.  | ABEnergia Green Hybrid One                  | ABEnergia Renewables Pvt. Ltd.                           | Agar, Madhya Pradesh                       | 99                                  | 0                                  | 99                               | 31.12.2024         | ---         | ---     | Wind                                   |
| 394.  | Resco Global Wind Services Pvt. Ltd. MP     | RESCO Global Wind Services Pvt. Ltd. (Inoxgfl Group Co.) | Agar, Madhya Pradesh                       | 411                                 | 0                                  | 411                              | 31.03.2025         | ---         | ---     | Wind                                   |



| S.No. | Name of the Project   | Name of the Developer  | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks | Type of Project ( Solar/Wind /Hybrid ) |
|-------|---|--|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|---------|--|
|       |   |  |  |                                     |                                    |                                  | Scheduled          | Anticipated |         |  |
| 395.  | ReNew Urja Shachar Pvt. Ltd.  | ReNew Power Pvt. Ltd.  | Ujjain, Madhya Pradesh                     | 300                                 | 0                                  | 300                              | 30.06.2025         | ---         | ---     | Wind                                   |
| 396.  | Sprng Akshaya Urja Private Limited B ( 188 MW )                             | Sprng Akshaya Urja Pvt. Ltd.                                     | Dhar, Madhya Pradesh                       | 188                                 | 0                                  | 188                              | 31.06.2025         | ---         | ---     | Wind                                   |
| 397.  | VEH Jayin Renewables Pvt. Ltd.  | VEH Jayin Renewables Pvt. Ltd.                                   | Dhar, Madhya Pradesh                       | 151.8                               | 0                                  | 151.8                            | 28.08.2024         | 31.10.2025  | ---     | Wind                                   |
| 398.  | VEH Jayin Renewables Pvt. Ltd.  | VEH Jayin Renewables Pvt. Ltd.                                   | Dhar, Madhya Pradesh                       | 50                                  | 0                                  | 50                               | 28.08.2024         | 31.10.2025  | ---     | Wind                                   |
| 399.  | 184 MW Wind Portion at Osmanabad of Solar Wind Hybrid Project for Ultratech | ABREL (RJ) Projects Limited                                      | Osmanabad, Maharashtra                     | 184                                 | 0                                  | 184                              | 31.05.2025         | ---         | ---     | Wind                                   |
| 400.  | Avaada Energy Pvt. Ltd. Wind Power Project                                  | AVAADA ENERGY Pvt. Ltd.  | Bid, Maharashtra                           | 400                                 | 0                                  | 400                              | 31.12.2024         | ---         | ---     | Wind                                   |
| 401.  | Avaada Energy Pvt. Ltd. wind Power Project Beed                             | AVAADA ENERGY Pvt. Ltd.  | Bid, Maharashtra                           | 300                                 | 0                                  | 300                              | 31.12.2024         | ---         | ---     | Wind                                   |
| 402.  | C&I ( CTU Connected Wind )  | Teq Green Power XI Pvt. Ltd. (O2 Renewable Energy III Pvt. Ltd.) | Bid, Maharashtra                           | 50                                  | 0                                  | 50                               | 30.09.2024         | ---         | ---     | Wind                                   |
| 403.  | 300 MW Wind Power Project   | Renew Tej Shakti Pvt. Ltd.                                       | Bid, Maharashtra                           | 300                                 | 0                                  | 300                              | 30.04.2025         | ---         | ---     | Wind                                   |

| S.No. | Name of the Project                                  | Name of the Developer                        | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks      | Type of Project ( Solar/Wind /Hybrid ) |
|-------|--|--|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|--------------|--|
|       |  |  |  |                                     |                                    |                                  | Scheduled          | Anticipated |              |  |
| 404.  | ReNew Green MHP Two Pvt. Ltd.                        | RENEW POWER PVT. LTD                         | Bid, Maharashtra                           | 52.8                                | 0                                  | 52.8                             | 31.07.2024         | 31.07.2024  | ---          | Wind                                   |
| 405.  | Serentica Renewables India 4 Pvt. Ltd. Kallam 350 MW | Serentica Renewables India 4 Pvt. Ltd.       | Osmanabad, Maharashtra                     | 100                                 | 0                                  | 100                              | 31.12.2024         | 31.12.2024  | ---          | Wind                                   |
| 406.  |  | Serentica Renewables India 4 Pvt. Ltd.       | Osmanabad, Maharashtra                     | 100                                 | 0                                  | 100                              | 31.03.2025         | 31.03.2025  | ---          | Wind                                   |
| 407.  |  | Serentica Renewables India 4 Private Limited | Osmanabad, Maharashtra                     | 150                                 | 0                                  | 150                              | 31.03.2025         | 31.03.2025  | ---          | Wind                                   |
| 408.  | Serentica Renewables India Pvt. Ltd. 200MW Kallam    | Serentica Renewables India Pvt. Ltd.         | Solapur, Maharashtra                       | 200                                 | 0                                  | 200                              | 31.03.2025         | 31.03.2025  | ---          | Wind                                   |
| 409.  | Serentica Renewables India Pvt. Ltd.100MW_Solapur    | SERENTICA RENEWABLES INDIA Pvt. Ltd.         | Osmanabad, Maharashtra                     | 100                                 | 0                                  | 100                              | 31.03.2025         | 31.03.2025  | ---          | Wind                                   |
| 410.  | Serentica Renewables India Pvt. Ltd._200MW_Kallam    | SERENTICA RENEWABLES INDIA Pvt. Ltd.         | Osmanabad, Maharashtra                     | 100                                 | 0                                  | 100                              | 31.03.2025         | 31.03.2025  | ---          | Wind                                   |
| 411.  | TPREL 101 MW Kallam Wind Project                     | Tata Power Renewable Energy Ltd.             | Osmanabad, Maharashtra                     | 101                                 | 0                                  | 101                              | 01.10.2024         | 01.10.2024  | ---          | Wind                                   |
| 412.  | TP Saurya Limited 100 MW Koral Wind project          | TP Saurya Limited                            | Osmanabad, Maharashtra                     | 100                                 | 100                                | 0                                | 31.03.2023         | 31.01.2024  | Commssioned. | Wind                                   |

| S.No. | Name of the Project  | Name of the Developer   | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion                                   |  | Remarks                      | Type of Project ( Solar/Wind /Hybrid ) |
|-------|--|---|--|-------------------------------------|------------------------------------|----------------------------------|--|--|------------------------------|--|
|       |  |   |  |                                     |                                    |                                  | Scheduled  | Anticipated                                  |                              |  |
| 413.  | TPREL 101 MW FDRE Kallam Wind Project                      | TATA POWER RENEWABLE ENERGY Ltd.                              | Osmanabad, Maharashtra                     | 101                                 | 0                                  | 101                              | 01.10.2024   | 01.10.2024                                   | ---                          | Wind                                   |
| 414.  | VEH Aarush Renewables Pvt. Ltd.                            | VEH Aarush Renewables Pvt. Ltd.                               | Latur, Maharashtra                         | 201                                 | 0                                  | 201                              | 31.12.2024   | 31.08.2025                                   |                              | Wind                                   |
| 415.  | Sprng Akshaya Urja Pvt. Ltd. D                             | Sprng Akshaya Urja Pvt. Ltd                                   | Dindigul, Tamil Nadu                       | 52.8                                | 0                                  | 52.8                             | 30.06.2025   | 30.06.2025                                   | ---                          | Wind                                   |
| 416.  | TPREL 198MW Karur Wind Project                             | Tata Power Renewable Energy Limited                           | Karur, Tamil Nadu                          | 198                                 | 0                                  | 198                              | 01.10.2024   | 01.10.2024                                   | ---                          | Wind                                   |
| 417.  | Ayana Renewable Power Four Pvt. Ltd.AP (Wind )             | AYANA RENEWABLE POWER FOUR Pvt. Ltd.                          | Anantapur, Andhra Pradesh                  | 50                                  | 0                                  | 50                               | 31.03.2025   | 31.03.2025                                   |                              | Wind                                   |
| 418.  | 1200 MW ISTS-connected Hybrid Power Projects (Tranche-III) | Amp Energy Green Eight Pvt. Ltd. (AMP Energy Green Pvt. Ltd.) | Barmer , Rajasthan                         | 130                                 | 0                                  | 130                              | 19.05.2025   | 19.05.2025                                   | Solar-112.5MW , Wind-44.1 MW | Hybrid                                 |
| 419.  | 1200 MW ISTS-connected Hybrid Power Projects (Tranche-III) | Adani Hybrid Energy Jaisalmer Five Ltd.                       | Jaisalmer, Rajasthan                       | 600                                 | 0                                  | 600                              | 31.03.2025 or actual LTOA date, which ever is later. | ---  | Solar-570 MW , Wind-200 MW   | Hybrid                                 |
| 420.  | 1200 MW ISTS-connected Hybrid Power Projects (Tranche-III) | ABC Renewable Energy Pvt. Ltd.                                | Jaisalmer, Rajasthan                       | 380                                 | 0                                  | 380                              | Actual date of LTA operational ization               | As informed by Developer at the Early Stage. | Solar-380 MW ,Wind-126 MW    | Hybrid                                 |

| S.No. | Name of the Project   | Name of the Developer                   | Project location(Village / District/State)                             | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion  |                                      | Remarks  | Type of Project ( Solar/Wind /Hybrid ) |
|-------|---|---|--|-------------------------------------|------------------------------------|----------------------------------|---|--------------------------------------|--|--|
|       |   |   |  |                                     |                                    |                                  | Scheduled   | Anticipated                          |  |  |
| 421.  | 400 MW ISTS-connected Round-the-clock (RTC) RE Power (RTC-1)                          | Renew Surya Roshni Pvt. Ltd.            | Jaisalmer,Rajasthan, Osmanabad, Maharashtra, Koppal & Gadag, Karnataka | 400                                 | 0                                  | 400                              | 06.08.2023 Progressively from Dec., 2023 to March, 2024. Last actual date of LTA of Solar/Wind components + 60 days |                                      | Solar-400 MW Wind-300 MW + 300 MW + 300 MW Storage-8 MWh, 250 MW Wind component test charge commenced. | Hybrid                                 |
| 422.  | 1200 MW ISTS Connected RE Projects with assured Peak Power Supply in India (ISTS-VII) | Greenko AP01 IREP Pvt. Ltd.             | Kurnool, Andhra Pradesh  | 900                                 | 0                                  | 900                              | 13.08.2024 (200 MW)<br>13.09.2024 (210 MW)<br>15.12.2024 -(490 MW)  |                                      | Solar - 1500 MW , Storage- 350 MWh   | Hybrid                                 |
| 423.  | 1200 MW ISTS Connected RE Projects with assured Peak Power Supply in India (ISTS-VII) | Renew Surya Ojas Pvt. Ltd.              | Koppal, Karnataka  | 300                                 | 0                                  | 300                              | 11.12.2024  | 277.2 MW Wind component commissioned | Solar-81 MW, Wind-322.25 MW, Storage-150 MWh   | Hybrid                                 |
| 424.  | 1200 MW ISTS-connected Hybrid Power Projects (Tranche-IV)                             | NTPC Renewable Energy Limited( 450 MW ) | Dayapar, Kutch, Gujarat  | 300                                 | 0                                  | 300                              | 07.06.2024  | 31.03.2025                           | Solar – 300 MW Wind - 150 MW   | Hybrid                                 |
| 425.  | 1200 MW ISTS-connected Hybrid Power Projects (Tranche-IV)                             | NTPC Renewable Energy Limited( 450 MW ) | Dayapar, Kutch, Gujarat  | 150                                 | 50                                 | 100                              | 29.02.2024  | 30.06.2024                           |  | Hybrid                                 |
| 426.  | 1200 MW ISTS-connected Hybrid Power Projects (Tranche-IV)                             | Project Ten Renewables Power Pvt. Ltd.  | Pavagada, Karnataka  | 450                                 | 0                                  | 450                              | 28.12.2023  | 07.06.2024                           | Solar-300 MW Wind-150 MW, Wind Component already In under-construction Data                            | Hybrid                                 |

| S.No. | Name of the Project                                       | Name of the Developer   | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |  | Remarks                      | Type of Project ( Solar/Wind /Hybrid ) |
|-------|---|---|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|--|------------------------------|--|
|       |   |   |  |                                     |                                    |                                  | Scheduled          | Anticipated  |                              |  |
| 427.  | 1200 MW ISTS-connected Hybrid Power Projects (Tranche-IV) | NLC India Limited   | Tamil Nadu, Rajasthan                      | 150                                 | 0                                  | 150                              | 31.03.2024         | 30.09.2024   | Solar-150 MW Wind- 50 MW     | Hybrid                                 |
| 428.  | 1200 MW ISTS-connected Hybrid Power Projects (Tranche-IV) | AZURE POWER(Kotuma Wind Parks Pvt Ltd)                          | Jaisalmer, Rajasthan, Gadag, Karnataka     | 150                                 | 0                                  | 150                              | 31.03.2023         | 30.09.2024   | Solar - 150 MW Wind - 50 MW  | Hybrid                                 |
| 429.  | 1200 MW ISTS-connected Hybrid Power Projects (Tranche-V)  | Amp Energy Green Ten Pvt. Ltd. (AMP Energy Green Ten Pvt. Ltd.) | Jodhpur, Rajasthan                         | 120                                 | 0                                  | 120                              | 11.01.2023         | 18.11.2025   | Solar - 110 MW Wind- 39.9 MW | Hybrid                                 |
| 430.  | 1200 MW ISTS-connected Hybrid Power Projects (Tranche-V)  | NTPC Renewable Energy Limited ( 450 MW )                        | Gujarat                                    | 300                                 | 0                                  | 300                              | 11.01.2023         | 16.05.2025   | Solar - 300MW Wind - 150 MW  | Hybrid                                 |
| 431.  | 1200 MW ISTS-connected Hybrid Power Projects (Tranche-V)  | NTPC Renewable Energy Limited ( 450 MW )                        | Gujarat                                    | 150                                 | 0                                  | 150                              | 11.01.2024         | 16.05.2025   |                              | Hybrid                                 |
| 432.  | 1200 MW ISTS-connected Hybrid Power Projects (Tranche-V)  | TP Saurya Limited   | Karnataka                                  | 600                                 | 0                                  | 600                              | 11.01.2023         | 16.05.2025 ( 100 MW Solar Component Commissioned ) | Solar-400MW Wind - 200 MW    | Hybrid                                 |

| S.No. | Name of the Project   | Name of the Developer                      | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks                                     | Type of Project ( Solar/Wind /Hybrid ) |
|-------|---|--|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|---|--|
|       |   |  |  |                                     |                                    |                                  | Scheduled          | Anticipated |   |  |
| 433.  | AMP Energy C and I Two Pvt. Ltd.  | AMP Energy Green Pvt. Ltd.                 | Ahmedabad, Gujarat                         | 49.7                                | 0                                  | 49.7                             | 19.06.2023         | ---         | Solar: 20 MW Wind: 29.7 MW- not found       | Hybrid                                 |
| 434.  | Ayana Renewable Hybrid Power Four Plant   | Ayana Renewable Power Four Pvt. Ltd.       | Kutch, Gujarat                             | 150                                 | 0                                  | 150                              | 31.03.2025         | ---         | ---   | Hybrid                                 |
| 435.  | LJ RE Project Phase 1   | RELIANCE INDUSTRIES Ltd.                   | Jamnagar, Gujarat                          | 254.5                               | 0                                  | 254.5                            | 15.12.2024         | ---         | ---   | Hybrid                                 |
| 436.  | Orchid Grid Connected RE Power Project  | SKI-CLEAN ENERGY Pvt. Ltd.                 | Devbhoomi Dwarka, Gujarat                  | 50                                  | 0                                  | 50                               | 31.03.2025         | ---         | ---   | Hybrid                                 |
| 437.  | 362 MW Solar Wind PSP Storage Hybrid Captive Project for Hindalco Industries Ltd. | ADITYA BIRLA RENEWABLES SUBSIDIARY LIMITED | Kutch, Gujarat                             | 362                                 | 0                                  | 362                              | 31.05.2025         | ---         | ---   | Hybrid                                 |
| 438.  | CGE Renewables Pvt. Ltd. Captive Project.   | CGE Renewables Pvt. Ltd.                   | Kutch, Gujarat                             | 90                                  | 0                                  | 90                               | 31.12.2025         | ---         | ---   | Hybrid                                 |
| 439.  | 170 MW Wind Solar Hybrid Project  | CMES Jupiter Pvt. Ltd.                     | Belagavi, Karnataka                        | 170                                 | 0                                  | 170                              | 2025-26            | ---         | Wind: 100 MW Solar: 70 MW                   | Hybrid                                 |
| 440.  | 154MW Wind and 140MW solar Power Project  | CMES JUPITER Pvt. Ltd.                     | Davangere, Karnataka                       | 225                                 | 0                                  | 225                              | 15.11.2023         | 31.03.2025  | Wind: 154 MW Solar: 140 MW Work In Progress | Hybrid                                 |
| 441.  | 100 MW Solar park and 101 MW Wind power   | CYCLIC ENERGY POWER Pvt. Ltd.              | Bellary, Karnataka                         | 200                                 | 0                                  | 200                              | 15.01.2023         | 31.03.2025  | Wind: 101 MW Solar: 100 MW Work In Progress | Hybrid                                 |

| S.No. | Name of the Project   | Name of the Developer                   | Project location(Village / District/State)      | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks                        | Type of Project ( Solar/Wind /Hybrid ) |
|-------|---|---|---|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|--------------------------------|--|
|       |   |   |   |                                     |                                    |                                  | Scheduled          | Anticipated |                                |  |
| 442.  | Green Infra Wind Energy Ltd. 300.4 MW Solar and Wind Pavagada Project | GREEN INFRA WIND ENERGY Ltd.            | Tumkur, Karnataka                               | 300.4                               | 0                                  | 300.4                            | 31.12.2024         | ---         | ---                            | Hybrid                                 |
| 443.  | FPEL UJWAL Pvt. Ltd.  | FOURTH PARTNER ENERGY Pvt. Ltd.         | Belgaum, Karnataka                              | 68.9                                | 0                                  | 68.9                             | 01.12.2024         | ---         | ---                            | Hybrid                                 |
| 444.  | 50 MW Wind Solar Hybrid Project                                       | FPEL Ujwal Pvt. Ltd.                    | Shendur, Gondikuppi, Belagavi, Karnataka        | 50                                  | 0                                  | 50                               | 2025-26            | 31.03.2026  | Wind: 29.7 MW Solar: 20.3 MW   | Hybrid                                 |
| 445.  | 175 MW Wind Solar Hybrid Project                                      | Hero Rooftop Energy Pvt. Ltd.           | Gadag, Karnataka                                | 175                                 | 0                                  | 175                              | 2025-26            | 31.03.2026  | Wind: 75.6 MW Solar: 99.4 MW   | Hybrid                                 |
| 446.  | 204.18 MW Wind Solar Hybrid Project                                   | IRIS Renewables Two Pvt. Ltd.           | Gadag, Karnataka                                | 204.18                              | 0                                  | 204.18                           | 2025-26            | 31.03.2026  | Wind: 98.7 MW Solar: 302.88 MW | Hybrid                                 |
| 447.  | 25 MW Wind Solar Hybrid Project                                       | TEPSOL Photovoltaic Power Ventures Ltd. | Ballutagi & Gogeri, Koppal & Gadag, , Karnataka | 25                                  | 0                                  | 25                               | 2025-26            | 31.03.2026  | Wind: 13.2 MW Solar: 11.8 MW   | Hybrid                                 |
| 448.  | 25 MW Wind Solar Hybrid Project                                       | Mysore Renewables India Pvt. Ltd.       | Tumkur, Karnataka                               | 25                                  | 0                                  | 25                               | 2025-26            | 31.03.2026  | Wind 16.6 MW Solar 8.4 MW      | Hybrid                                 |
| 449.  | 50 MW Wind Solar Hybrid Project                                       | Ravindra Energy KNSP1 Pvt. Ltd.         | Honwad, Vijayapura, Karnataka                   | 50                                  | 0                                  | 50                               | 2025-26            | 31.03.2026  | Wind: 34 MW Solar: 16 MW       | Hybrid                                 |
| 450.  | Serentica Renewables India Pvt. Ltd.300 MW                            | Serentica Renewables India 1 Pvt. Ltd.  | Koppal , Karnataka                              | 100                                 | 0                                  | 100                              | 30.09.2024         | ---         | Wind: 204 MW Solar: 195.8 MW   | Hybrid                                 |

| S.No. | Name of the Project  | Name of the Developer                  | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks                      | Type of Project ( Solar/Wind /Hybrid ) |
|-------|--|--|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|------------------------------|--|
|       |  |  |  |                                     |                                    |                                  | Scheduled          | Anticipated |                              |  |
| 451.  | Serentica Renewables India Pvt. Ltd.300 MW                 | Serentica Renewables India 1 Pvt. Ltd. | Koppal, Karnataka                          | 200                                 | 0                                  | 200                              | 30.09.2024         | ---         | Wind: 204 MW Solar: 195.8 MW | Hybrid                                 |
| 452.  | Serentica Renewables India Pvt. Ltd. – Gadag 285 MW Hybrid | Serentica Renewables India Pvt. Ltd.   | Gadag, Karnataka                           | 180                                 | 0                                  | 180                              | 01.10.2024         | ---         | Wind: 270 MW Solar: 200 MW   | Hybrid                                 |
| 453.  | Serentica Renewables India Pvt. Ltd. – Gadag 285 MW Hybrid | Serentica Renewables India Pvt. Ltd.   | Gadag, Karnataka                           | 105                                 | 0                                  | 105                              | 01.10.2024         | ---         | Wind: 270 MW Solar: 200 MW   | Hybrid                                 |
| 454.  | Serentica Renewables India Pvt. Ltd.- Hybrid               | Serentica Renewables India Pvt. Ltd.   | Dharwad, Karnataka                         | 150                                 | 0                                  | 150                              | 30.06.2025         | ---         | Wind: 174 MW Solar: 153 MW   | Hybrid                                 |
| 455.  | Serentica Renewables India Pvt. Ltd. – Gadag 285 MW Hybrid | Serentica Renewables India Pvt. Ltd.   | Gadag, Karnataka                           | 50                                  | 0                                  | 50                               | 31.03.2025         | ---         | Wind: 58 MW Solar: 51 MW     | Hybrid                                 |
| 456.  | Serentica Renewables India Pvt. Ltd. – Gadag 285 MW Hybrid | Serentica Renewables India Pvt. Ltd.   | Dharwad, Karnataka                         | 50                                  | 0                                  | 50                               | 31.03.2025         | ---         | Wind: 58 MW Solar: 51 MW     | Hybrid                                 |
| 457.  | Serentica Renewables India Pvt. Ltd. – Gadag 285 MW Hybrid | Serentica Renewables India Pvt. Ltd.   | Dharwad, Karnataka                         | 50                                  | 0                                  | 50                               | 31.03.2025         | ---         | Wind: 58 MW Solar: 51 MW     | Hybrid                                 |



| S.No. | Name of the Project  | Name of the Developer                      | Project location(Village / District/State)         | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks                      | Type of Project ( Solar/Wind /Hybrid ) |
|-------|--|--|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|------------------------------|--|
|       |  |  |  |                                     |                                    |                                  | Scheduled          | Anticipated |                              |  |
| 458.  | Serentica Renewables India Pvt. Ltd. – Gadag 285 MW Hybrid | Serentica Renewables India Pvt. Ltd.       | Gadag, Karnataka                                   | 50                                  | 0                                  | 50                               | 31.03.2025         | ---         | Wind: 58 MW Solar: 51 MW     | Hybrid                                 |
| 459.  | SolarXL Beta Energy Pvt. Ltd.Solar Wind Hybrid Project     | Solarxl Beta Energy Pvt. Ltd.              | Koppal, Karnataka                                  | 207                                 | 0                                  | 207                              | 31.12.2024         | ---         | ---                          | Hybrid                                 |
| 460.  | ----   | CMES Jupiter Pvt. Ltd.                     | Chikkodi , Belagavi, Karnataka                     | 170                                 | 0                                  | 170                              | 2023-24            | 31.12.2024  | Solar- 70 MW Wind- 100 MW    | Hybrid                                 |
| 461.  | ----   | FPEL Ujwal Pvt. Ltd.                       | Nippani , Belagavi, Karnataka                      | 68.9                                | 0                                  | 68.9                             | 2023-24            | 31.12.2024  | Solar- 20.3 MW Wind- 48.6 MW | Hybrid                                 |
| 462.  | ----   | Clean Max Pvt. Ltd.                        | Jagalur , Davanagere, Karnataka                    | 61.3                                | 0                                  | 61.3                             | 2023-24            | 31.12.2024  | Solar- 25 MW Wind- 36.3 MW   | Hybrid                                 |
| 463.  | ----   | Hero Rooftop Energy Pvt. Ltd.              | Mundargi , Gadag, Karnataka                        | 175                                 | 0                                  | 175                              | 2023-24            | 31.12.2024  | Solar- 99.4 MW Wind- 75.6 MW | Hybrid                                 |
| 464.  | ----   | TEPSOL Photovoltaic Power Venturs (P) Ltd. | Yelburga & Gajendragad , Koppal & Gadag, Karnataka | 25                                  | 0                                  | 25                               | 2023-24            | 31.12.2024  | Solar- 11.8 MW Wind- 13.2 MW | Hybrid                                 |
| 465.  | ----   | FPEL Ujwal Pvt. Ltd.                       | Nippani , Belagavi, Karnataka                      | 68.9                                | 29.7                               | 39.2                             | 2024-25            | 31.03.2025  | Solar- 20.3 MW Wind- 48.6 MW | Hybrid                                 |
| 466.  | ----   | CMES Jupiter Pvt. Ltd.                     | Chikkodi , Belgavi, Karnataka                      | 170                                 | 0                                  | 170                              | 2025-26            | 31.03.2026  | Solar- 70 MW Wind- 100 MW    | Hybrid                                 |

| S.No. | Name of the Project   | Name of the Developer  | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks   | Type of Project ( Solar/Wind /Hybrid ) |
|-------|---|--|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|---|--|
|       |   |  |  |                                     |                                    |                                  | Scheduled          | Anticipated |   |  |
| 467.  | 83.4 MW Hybrid Project Utcl MP  | ABREL (MP) Renewables Limited                                    | Dhar, Madhya Pradesh                       | 83.4                                | 0                                  | 83.4                             | 30.08.2023         | 31.07.2024  | Wind: 50.4 MW Solar: 33 MW  | Hybrid                                 |
| 468.  | 137.02 MW Hybrid Project Grasim MP  | ABREL Solar Power Ltd.   | Dhar, Madhya Pradesh                       | 137.02                              | 0                                  | 137.02                           | 29.09.2023         | 31.05.2024  | Wind: 97.02 MW Solar: 40 MW   | Hybrid                                 |
| 469.  | ReNew Green Energy Solutions Pvt. Ltd.  | RENEW POWER Pvt. Ltd.  | Dhar, Madhya Pradesh                       | 100                                 | 0                                  | 100                              | 01.07.2024         | ---         | ---   | Hybrid                                 |
| 470.  | VEH Wind Energy Pvt. Ltd (C & I Project.)   | VEH Wind Energy Pvt. Ltd.  | Dhar, Madhya Pradesh                       | 75                                  | 0                                  | 75                               | 30.09.2024         | 30.10.2025  | Wind: 66 MW Solar: 9 MW   | Hybrid                                 |
| 471.  | CONTINUM MP Windfarm Development Pvt. Ltd. ( Captive )                                  | CONTINUM MP Windfarm Development Pvt. Ltd.                       | Ratlam, Madhya Pradesh                     | 200                                 | 131.15                             | 68.85                            | 31.06.2024         | ---         | Wind: 99.9 MW Solar: 31.25MW (Out of 131.15 MW) Remaining Capacity Land issue is there. | Hybrid                                 |
| 472.  | Renew Green Energy Solutions Pvt. Ltd.  | Renew Power Pvt. Ltd   | Solapur, Maharashtra                       | 600                                 | 0                                  | 600                              | 31.03.2024         | 30.06.2024  | Solar-403 MW , Wind-600 MW  | Hybrid                                 |
| 473.  | C& I ( Hybrid-Solar- 50 MW, Wind- 100 MW)   | Teq Green Power XI Pvt. Ltd. (O2 Renewable Energy III Pvt. Ltd.) | Ahmadnagar, Maharashtra                    | 155                                 | 0                                  | 150                              | 31.12.2024         | ---         | Solar- 50 MW , Wind-100 MW  | Hybrid                                 |
| 474.  | 299 MW Teq Green Power XI Private Ltd. Wind Power Project (Third Party- C & I Project.) | TEQ Green Power XI Pvt. Ltd.                                     | Ahmadnagar                                 | 99                                  | 0                                  | 99                               | 31.12.2024         | ---         | ----  | Hybrid                                 |

| S.No. | Name of the Project   | Name of the Developer                   | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks                     | Type of Project ( Solar/Wind /Hybrid ) |
|-------|---|---|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|-----------------------------|--|
|       |   |   |  |                                     |                                    |                                  | Scheduled          | Anticipated |                             |  |
| 475.  | TSPPL Beed Maharashtra Project  | Torrent Power Ltd.                      | Ahmadnagar                                 | 300                                 | 0                                  | 300                              | 31.12.2024         | --          | Solar- 160 MW , Wind-408 MW | Hybrid                                 |
| 476.  | 390 MW Solar Wind PSP Storage Hybrid Captive Project for Hindalco Industries Ltd. | Aditya Birla Renewables Subsidiary Ltd. | Barmer,                                    | 390                                 | 0                                  | 390                              | 31.05.2025         | 28.02.2026  | Wind-210 MW , Solar-180 MW  | Hybrid                                 |
| 477.  | AMP Energy Green Three Pvt. Ltd. Grid Connected Captive project.                  | AMP Energy Green Pvt. Ltd.              | Barmer,                                    | 50                                  | 0                                  | 50                               | 31.12.2024         | ---         | Wind-16.5 MW , Solar-50 MW  | Hybrid                                 |
| 478.  | BN Project 1  | BN Hybrid Power-1 Private Limited       | Barmer,                                    | 400                                 | 0                                  | 400                              | 30.06.2025         | ---         | Wind -150 MW , Solar-250 MW | Hybrid                                 |
| 479.  | 300 MW RE Hybrid Grid Connected Captive Project.                                  | RABHCO Projects                         | Barmer,                                    | 300                                 | 0                                  | 300                              | 30.04.2025         | ---         | ---                         | Hybrid                                 |
| 480.  | BND Project 1   | BN Dispatchable-1 Private Limited       | Barmer,                                    | 400                                 | 0                                  | 400                              | 30.09.2025         | ---         | Wind -150 MW , Solar-250 MW | Hybrid                                 |
| 481.  | BN Project 2  | BN Hybrid Power-1 Private Limited       | Barmer,                                    | 400                                 | 0                                  | 400                              | 30.09.2025         | ---         | Wind -150 MW , Solar-250 MW | Hybrid                                 |
| 482.  | <b>Total;</b>   |   |  | <b>77197.82</b>                     | <b>4475.07</b>                     | <b>72722.75</b>                  |                    |             |                             |  |

## Under Development Renewable Energy Capacity other than Solar Parks All Across the Country

| S.No. | Name of the Project                                  | Name of the Developer                                       | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks  | Type of Project ( Solar/Wind /Hybrid ) |
|-------|--|---|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|--|--|
|       |  |   |  |                                     |                                    |                                  | Scheduled          | Anticipated |  |  |
| 1.    | 150 MW Grid Connected Floating Solar PV Plants       | ReNew Solar Power Pvt. Ltd.                                 | Rihand Dam, Sonebhadra , UP                | 50                                  | 0                                  | 0                                | 03.02.2022         | 03.02.2022  | Matter is in APTEL and subjudice.                | Solar                                  |
| 2.    | 150 MW Grid Connected Floating Solar PV Plants       | ReNew Solar Power Pvt. Ltd.                                 | Rihand Dam, Sonebhadra , UP                | 50                                  | 0                                  | 0                                | 03.02.2022         | 03.02.2022  | Matter is in APTEL and subjudice.                | Solar                                  |
| 3.    | 150 MW Grid Connected Floating Solar PV Plants       | Shapoorji Pallonji Infrastructure Capital Company Pvt. Ltd. | Rihand Dam, Sonebhadra , UP                | 50                                  | 0                                  | 0                                | 03.02.2022         | 03.02.2022  | 50 MW PPA terminated by SECI as upheld by UPERC. | Solar                                  |
| 4.    | 1200 MW ISTS Connected Solar PV Projects (ISTS-VIII) | AMP Energy Green Four Pvt. Ltd.                             | Ekalpar, Jodhpur, Rajasthan                | 100                                 | 0                                  | 0                                | ---                | ---         | PPA yet to be signed.                            | Solar                                  |
| 5.    | 1200 MW ISTS Tranche-X                               | Project Eight Renewable Power Pvt. Ltd.                     | Koppal Karnataka                           | 300                                 | 0                                  | 0                                | ---                | ---         | ---  | Solar                                  |
| 6.    | 1200 MW ISTS Tranche-X                               | Solar One Energy Pvt. Ltd.                                  | Yet to be decided.                         | 300                                 | 0                                  | 0                                | ---                | ---         | ---  | Solar                                  |
| 7.    | 1200 MW ISTS Tranche-X                               | Project Eight Renewable Power Pvt. Ltd.                     | Gadag, Karnataka                           | 300                                 | 0                                  | 0                                | ---                | ---         | ---  | Solar                                  |
| 8.    | 1200 MW ISTS Tranche-X                               | Solar One Energy Private Limited                            | Yet to be decided.                         | 300                                 | 0                                  | 0                                | ---                | ---         | ---  | Solar                                  |
| 9.    | 2000 MW ISTS Tranche-XI                              | Eden Renewable  | Yet to be decided.                         | 300                                 | 0                                  | 0                                | ---                | ---         | PPA yet to be signed.                            | Solar                                  |

| S.No. | Name of the Project                               | Name of the Developer                | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks  | Type of Project ( Solar/Wind /Hybrid ) |
|-------|---|--------------------------------------|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|--|--|
|       |   |                                      |  |                                     |                                    |                                  | Scheduled          | Anticipated |  |  |
|       |   | Cadet Private Limited                |  |                                     |                                    |                                  |                    |             |  |  |
| 10.   | 2000 MW ISTS Tranche-XI                           | Shiva Corporation India Limited      | Yet to be decided.                         | 100                                 | 0                                  | 0                                | ---                | ---         | PPA yet to be signed.  | Solar                                  |
| 11.   | 2000 MW ISTS Tranche-XI                           | Renew Solar Power Private Limited    | Yet to be decided.                         | 300                                 | 0                                  | 0                                | ---                | ---         | PPA yet to be signed.  | Solar                                  |
| 12.   | 2000 MW ISTS Tranche-XI                           | Avaada Energy Private Limited        | Yet to be decided.                         | 200                                 | 0                                  | 0                                | ---                | ---         | PPA yet to be signed.  | Solar                                  |
| 13.   | 50 MW Projects in High Visibility Areas (Central) | Azure Power India Pvt. Ltd.          |  | 50                                  | 0                                  | 0                                | --                 | --          | 50 MW Project is under review, in view of land handover issues.  | Solar                                  |
| 14.   | Manufacturing plant linked Solar Project scheme   | Azure Power Fifty Three Private Ltd. | Fatehgarh, Jaisalmer, Rajasthan            | 125                                 | 0                                  | 0                                | 11.11.2024         | 11.11.2024  | PPA terminated and awarded capacity has been reduced from the LOA- Matter is subjudice in AP High Court. | Solar                                  |
| 15.   | Manufacturing plant linked Solar Project scheme   | Azure Power Fifty Three Private Ltd. | Fatehgarh, Jaisalmer, Rajasthan            | 125                                 | 0                                  | 0                                | 11.11.2024         | 11.11.2024  | PPA terminated and awarded capacity has been reduced from the LOA- Matter is subjudice in AP High Court. | Solar                                  |
| 16.   | Manufacturing plant linked Solar Project scheme   | Azure Power Fifty Three Private Ltd. | Fatehgarh, Jaisalmer, Rajasthan            | 125                                 | 0                                  | 0                                | 11.11.2024         | 11.11.2024  | PPA terminated and awarded capacity has been reduced from the LOA- Matter is subjudice in AP High Court. | Solar                                  |
| 17.   | Manufacturing plant linked Solar Project scheme   | Azure Power Fifty Three Private Ltd. | Fatehgarh, Jaisalmer, Rajasthan            | 125                                 | 0                                  | 0                                | 11.11.2024         | 11.11.2024  | PPA terminated and awarded capacity has been reduced from the LOA- Matter is subjudice in AP High Court. | Solar                                  |

| S.No. | Name of the Project                             | Name of the Developer                  | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks  | Type of Project ( Solar/Wind /Hybrid ) |
|-------|---|--|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|--|--|
|       |   |  |  |                                     |                                    |                                  | Scheduled          | Anticipated |  |  |
| 18.   | Manufacturing plant linked Solar Project scheme | Azure Power Fifty Four Private Limited | Fatehgarh, Jaisalmer, Rajasthan            | 125                                 | 0                                  | 0                                | 11.11.2024         | 11.11.2024  | PPA terminated and awarded capacity has been reduced from the LOA- Matter is subjudice in AP High Court. | Solar                                  |
| 19.   | Manufacturing plant linked Solar Project scheme | Azure Power Fifty Four Private Limited | Fatehgarh, Jaisalmer, Rajasthan            | 125                                 | 0                                  | 0                                | 11.11.2024         | 11.11.2024  | PPA terminated and awarded capacity has been reduced from the LOA- Matter is subjudice in AP High Court. | Solar                                  |
| 20.   | Manufacturing plant linked Solar Project scheme | Azure Power Fifty Four Private Limited | Fatehgarh, Jaisalmer, Rajasthan            | 125                                 | 0                                  | 0                                | 11.11.2024         | 11.11.2024  | PPA terminated and awarded capacity has been reduced from the LOA- Matter is subjudice in AP High Court. | Solar                                  |
| 21.   | Manufacturing plant linked Solar Project scheme | Azure Power Fifty Four Private Limited | Fatehgarh, Jaisalmer, Rajasthan            | 125                                 | 0                                  | 0                                | 11.11.2024         | 11.11.2024  | PPA terminated and awarded capacity has been reduced from the LOA- Matter is subjudice in AP High Court. | Solar                                  |
| 22.   | Manufacturing plant linked Solar Project scheme | Azure Power Fifty Nine Private Limited | Fatehgarh, Jaisalmer, Rajasthan            | 125                                 | 0                                  | 0                                | 11.11.2025         | 11.11.2025  | PPA terminated and awarded capacity has been reduced from the LOA- Matter is subjudice in AP High Court. | Solar                                  |
| 23.   | Manufacturing plant linked Solar Project scheme | Azure Power Fifty Nine Private Limited | Fatehgarh, Jaisalmer, Rajasthan            | 125                                 | 0                                  | 0                                | 11.11.2025         | 11.11.2025  | PPA terminated and awarded capacity has been reduced from the LOA- Matter is subjudice in AP High Court. | Solar                                  |
| 24.   | Manufacturing plant linked Solar Project scheme | Azure Power Fifty Nine Private Limited | Fatehgarh, Jaisalmer, Rajasthan            | 125                                 | 0                                  | 0                                | 11.11.2025         | 11.11.2025  | PPA terminated and awarded capacity has been reduced from the  | Solar                                  |

| S.No. | Name of the Project                             | Name of the Developer                  | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks  | Type of Project ( Solar/Wind /Hybrid ) |
|-------|---|--|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|--|--|
|       |   |  |  |                                     |                                    |                                  | Scheduled          | Anticipated |  |  |
|       |   |  |  |                                     |                                    |                                  |                    |             | LOA- Matter is subjudice in AP High Court.   |  |
| 25.   | Manufacturing plant linked Solar Project scheme | Azure Power Fifty Nine Private Limited | Fatehgarh, Jaisalmer, Rajasthan            | 125                                 | 0                                  | 0                                | 11.11.2025         | 11.11.2025  | PPA terminated and awarded capacity has been reduced from the LOA- Matter is subjudice in AP High Court. | Solar                                  |
| 26.   | Manufacturing plant linked Solar Project scheme | Azure Power Sixty Private Limited      | Fatehgarh, Jaisalmer, Rajasthan            | 125                                 | 0                                  | 0                                | 11.11.2025         | 11.11.2025  | PPA terminated and awarded capacity has been reduced from the LOA- Matter is subjudice in AP High Court. | Solar                                  |
| 27.   | Manufacturing plant linked Solar Project scheme | Azure Power Sixty Private Limited      | Fatehgarh, Jaisalmer, Rajasthan            | 125                                 | 0                                  | 0                                | 11.11.2025         | 11.11.2025  | PPA terminated and awarded capacity has been reduced from the LOA- Matter is subjudice in AP High Court. | Solar                                  |
| 28.   | Manufacturing plant linked Solar Project scheme | Azure Power Sixty Private Limited      | Fatehgarh, Jaisalmer, Rajasthan            | 125                                 | 0                                  | 0                                | 11.11.2025         | 11.11.2025  | PPA terminated and awarded capacity has been reduced from the LOA- Matter is subjudice in AP High Court. | Solar                                  |
| 29.   | Manufacturing plant linked Solar Project scheme | Azure Power Sixty Private Limited      | Fatehgarh, Jaisalmer, Rajasthan            | 125                                 | 0                                  | 0                                | 11.11.2025         | 11.11.2025  | PPA terminated and awarded capacity has been reduced from the LOA- Matter is subjudice in AP High Court. | Solar                                  |
| 30.   | Manufacturing plant linked Solar Project scheme | Azure Power Sixty Two Private Limited  | Fatehgarh, Jaisalmer, Rajasthan            | 125                                 | 0                                  | 0                                | 11.11.2026         | 11.11.2026  | PPA terminated and awarded capacity has been reduced from the LOA- Matter is subjudice in AP High Court. | Solar                                  |

| S.No. | Name of the Project  | Name of the Developer                  | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks  | Type of Project ( Solar/Wind /Hybrid ) |
|-------|--|--|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|--|--|
|       |  |  |  |                                     |                                    |                                  | Scheduled          | Anticipated |  |  |
| 31.   | Manufacturing plant linked Solar Project scheme                          | Azure Power Sixty Two Private Limited  | Fatehgarh, Jaisalmer, Rajasthan            | 125                                 | 0                                  | 0                                | 11.11.2026         | 11.11.2026  | PPA terminated and awarded capacity has been reduced from the LOA- Matter is subjudice in AP High Court. | Solar                                  |
| 32.   | Manufacturing plant linked Solar Project scheme                          | Azure Power Sixty Two Private Limited  | Fatehgarh, Jaisalmer, Rajasthan            | 83                                  | 0                                  | 0                                | 11.11.2026         | 11.11.2026  | PPA terminated and awarded capacity has been reduced from the LOA- Matter is subjudice in AP High Court. | Solar                                  |
| 33.   | 1785 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-IV) | Calpine Subsico Solar Energy Pvt. Ltd. | Aau, Jodhpur, Rajasthan                    | 90                                  | 0                                  | 0                                | 31.03.2024         | 31.03.2024  | 90 MW PPA is terminated due to non-compliance of conditions.   | Solar                                  |
| 34.   | 1785 MW Grid-Connected Solar PV Power Projects in Rajasthan (Tranche-IV) | Hera Sun Power Private Limited         | Sawa,Barmer, Rajasthan                     | 20                                  | 0                                  | 0                                | 29.11.2023         | 29.11.2023  | 20 MW PPA is terminated due to non-compliance of conditions.   | Solar                                  |
| 35.   | FEPL 100 MW Kunta  | FIRST ENERGY Pvt. Ltd.                 | Anantapur, Andhra Pradesh                  | 100                                 | 0                                  | 0                                | 30.06.2025         | 30.06.2025  | ---  | Solar                                  |
| 36.   | Avaada Energy Pvt. Ltd.Solar Project Bhuj                                | AVAADA ENERGY Pvt. Ltd.                | Kutch, Gujarat                             | 100                                 | 0                                  | 0                                | 31.03.2026         | 31.03.2026  | ---  | Solar                                  |
| 37.   | ACME Sun Power Pvt. Ltd.   | Acme Sun Power Pvt. Ltd.               | Devbhoomi Dwarka , Gujarat                 | 400                                 | 0                                  | 0                                | 25.12.2025         | 25.12.2025  | ---  | Solar                                  |
| 38.   | ACME Cleantech Solutions Pvt. Ltd._300MW                                 | ACME CLEANTECH SOLUTIONS Pvt. Ltd.     | Kutch, Gujarat                             | 300                                 | 0                                  | 0                                | 31.03.2026         | 31.03.2026  | ---  | Solar                                  |



| S.No. | Name of the Project                          | Name of the Developer                | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks              | Type of Project ( Solar/Wind /Hybrid ) |
|-------|--|--------------------------------------|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|----------------------|--|
|       |  |                                      |  |                                     |                                    |                                  | Scheduled          | Anticipated |                      |  |
| 39.   | HR Sabarmati 240 MW Solar PV Project ( GUVNL | HR Sabarmati Pvt. Ltd.               | Patan, Gujarat                             | 240                                 | 0                                  | 0                                | 31.03.2025         | 31.03.2025  | ---                  | Solar                                  |
| 40.   | MORAVA SOLAR Pvt. Ltd.                       | MORAVA SOLAR Pvt. Ltd.               | Jamnagar, Gujarat                          | 60                                  | 0                                  | 0                                | 25.03.2026         | 25.03.2026  | ---                  | Solar                                  |
| 41.   | Solar Power Project at Lakadia               | RENEW SOLAR (SHAKTI EIGHT) Pvt. Ltd. | Kutch, Gujarat                             | 200                                 | 0                                  | 0                                | 31.03.2026         | 31.03.2026  | ---                  | Solar                                  |
| 42.   | Sprng Power Earth Pvt. Ltd.                  | Sprng Power Earth Pvt. Ltd.          | Banas Kantha , Gujarat                     | 250                                 | 0                                  | 0                                | 30.06.2026         | 30.06.2026  | ---                  | Solar                                  |
| 43.   | Solar Power Project at Lakadia               | RENEW SOLAR (SHAKTI EIGHT) Pvt. Ltd. | Kutch , Gujarat                            | 100                                 | 0                                  | 0                                | 31.03.2026         | 31.03.2026  | ---                  | Solar                                  |
| 44.   | Sprng Energy Private Limited 250MW           | SPRNG ENERGY Pvt. Ltd.               | Banas Kantha, Gujarat                      | 100                                 | 0                                  | 0                                | 31.12.2026         | 31.12.2026  | ---                  | Solar                                  |
| 45.   |  | SPRNG ENERGY Pvt. Ltd.               | Banas Kantha, Gujarat                      | 150                                 | 0                                  | 0                                | 30.06.2027         | 30.06.2027  | ---                  | Solar                                  |
| 46.   | TPREL 200MW FDRE GS Koppal Solar Project     | Tata Power Renewable Energy Ltd.     | Gadag, Karnataka                           | 200                                 | 0                                  | 0                                | 31.03.2026         | 31.03.2026  | ---                  | Solar                                  |
| 47.   | -----  | Enerparc Solar Power 5 Pvt. Ltd.     | Mundarga ,Yadgiri , Karnataka              | 50                                  | 0                                  | 0                                | 31.03.2026         | 31.03.2026  | Private Solar Park)  | Solar                                  |
| 48.   | -----  | Enerparc Solar Power 4 Pvt. Ltd.     | Mundarga ,Yadgiri Karnataka                | 50                                  | 0                                  | 0                                | 31.03.2026         | 31.03.2026  | (Private Solar Park) | Solar                                  |
| 49.   | Decentralized solar projects of 300 MW       | Karnataka Solar Power Development    | Tumkur Karnataka                           | 300                                 | 0                                  | 0                                | 31.12.2025         | 31.12.2025  | ---                  | Solar                                  |

| S.No. | Name of the Project  | Name of the Developer                 | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks | Type of Project ( Solar/Wind /Hybrid ) |
|-------|--|---------------------------------------|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|---------|--|
|       |  |                                       |  |                                     |                                    |                                  | Scheduled          | Anticipated |         |  |
|       | in Pavagada Solar Park                                       | Corporation Ltd.                      |  |                                     |                                    |                                  |                    |             |         |  |
| 50.   | TPREL 400MW Koppal Solar Project                             | Tata Power Renewable Energy Ltd       | Koppal Karnataka                           | 400                                 | 0                                  | 0                                | 01.06.2025         | 01.06.2025  | ---     | Solar                                  |
| 51.   | BLE Agar Malwa MP RE Project                                 | Blue Leaf Energy Renewables Pvt. Ltd. | Agar, Madhya Pradesh                       | 235                                 | 0                                  | 0                                | 30.06.2025         | 30.06.2025  | ---     | Solar                                  |
| 52.   | Juniper Green Ray Two Pvt. Ltd.                              | Juniper Green Ray Two Pvt. Ltd.       | Solapur Maharashtra                        | 350                                 | 0                                  | 0                                | 01.10.2025         | 01.10.2025  | ---     | Solar                                  |
| 53.   | 145 MW Grid connected Solar PV Power Project at Kachrala     | MAHAGENCO                             | Chandrapur Maharashtra                     | 145                                 | 0                                  | 0                                | 31.12.2026         | 31.12.2026  | ---     | Solar                                  |
| 54.   | 170 MW Grid Connected Solar PV Project At Washim Maharashtra | MAHAGENCO                             | Washim Maharashtra                         | 130                                 | 0                                  | 0                                | 31.12.2025         | 31.12.2025  | ---     | Solar                                  |
| 55.   | 170 MW Grid Connected Solar PV Project At Washim Maharashtra | MAHAGENCO                             | Washim Maharashtra                         | 40                                  | 0                                  | 0                                | 31.12.2025         | 31.12.2025  | ---     | Solar                                  |
| 56.   | 75 MW Grid connected Solar PV Power Project at Yavatmal      | MAHAGENCO                             | Yavatmal ,Maharashtra                      | 75                                  | 0                                  | 0                                | 31.12.2025         | 31.12.2025  | ---     | Solar                                  |
| 57.   | Avaada RJSustainable Pvt. Ltd.                               | AVAADA ENERGY Pvt. Ltd.               | Bikaner, Rajasthan                         | 1300                                | 0                                  | 0                                | 30.11.2025         | 30.11.2025  | --      | Solar                                  |

| S.No. | Name of the Project                               | Name of the Developer              | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks | Type of Project ( Solar/Wind /Hybrid ) |
|-------|---|------------------------------------|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|---------|--|
|       |   |                                    |  |                                     |                                    |                                  | Scheduled          | Anticipated |         |  |
| 58.   | ACME Cleantech Solutions Pvt. Ltd.                | Acme Solar Holdings Pvt. Ltd.      | Bikaner, Rajasthan                         | 300                                 | 0                                  | 0                                | 31.05.2025         | 31.05.2025  | Captive | Solar                                  |
| 59.   | ACME Cleantech Solutions Pvt. Ltd. 350MW          | ACME CLEANTECH SOLUTIONS Pvt. Ltd. | Jaisalmer , Rajasthan                      | 350                                 | 0                                  | 0                                | 31.03.2026         | 31.03.2026  | ---     | Solar                                  |
| 60.   | ACME Cleantech Solutions Pvt. Ltd.400MW           | Acme Cleantech Solutions Pvt. Ltd. | Jaisalmer, Rajasthan                       | 400                                 | 0                                  | 0                                | 16.06.2025         | 16.06.2025  | ---     | Solar                                  |
| 61.   | ACME Heergarh Powertech Pvt. Ltd.                 | Acme Heergarh Powertech Pvt. Ltd.  | Jodhpur, Rajasthan                         | 50                                  | 0                                  | 0                                | 16.06.2025         | 16.06.2025  | ---     | Solar                                  |
| 62.   | ACME Cleantech Solutions Pvt. Ltd. 350MW          | ACME CLEANTECH SOLUTIONS Pvt. Ltd. | Bikaner , Rajasthan                        | 350                                 | 0                                  | 0                                | 31.03.2026         | 31.03.2026  | ---     | Solar                                  |
| 63.   | ACME Cleantech Solutions Pvt. Ltd. 250MW          | ACME CLEANTECH SOLUTIONS Pvt. Ltd. | Jaisalmer, Rajasthan                       | 250                                 | 0                                  | 0                                | 31.03.2026         | 31.03.2026  | ---     | Solar                                  |
| 64.   | AKRIPL Bikaner Solar 1                            | Ak Renewable Infra Pvt. Ltd.       | Bikaner, Rajasthan                         | 300                                 | 0                                  | 0                                | 30.06.2025         | 30.06.2025  | ---     | Solar                                  |
| 65.   | Abu Renewables India Pvt. Ltd.                    | Abu Renewables India Pvt. Ltd.     | Jodhpur, Rajasthan                         | 340                                 | 0                                  | 0                                | 31.12.2025         | 31.12.2025  | ---     | Solar                                  |
| 66.   | Ground mounted Solar Power Project at Barmer ISTS | AUXO SUNLIGHT Pvt. Ltd.            | Barmer , Rajasthan                         | 300                                 | 0                                  | 0                                | 30.09.2026         | 30.09.2026  | ---     | Solar                                  |

| S.No. | Name of the Project                                 | Name of the Developer                             | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks | Type of Project ( Solar/Wind /Hybrid ) |
|-------|---|---|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|---------|--|
|       |   |   |  |                                     |                                    |                                  | Scheduled          | Anticipated |         |  |
| 67.   | Adani Renewable Energy Holding Eighteen Pvt. Ltd.   | ADANI RENEWABLE ENERGY HOLDING EIGHTEEN Pvt. Ltd. | Jodhpur , Rajasthan                        | 600                                 | 0                                  | 0                                | 30.06.2024         | 30.06.2024  | ---     | Solar                                  |
| 68.   | Jhanphli Kalan Solar Project                        | APRAAVA ENERGY Pvt. Ltd.                          | Barmer , Rajasthan                         | 250                                 | 0                                  | 0                                | 07.03.2026         | 07.03.2026  | ---     | Solar                                  |
| 69.   | AM Green Energy Pvt. Ltd.Rajasthan Captive Project. | AM GREEN ENERGY Pvt. Ltd.                         | Bikaner , Rajasthan                        | 300                                 | 0                                  | 0                                | 31.05.2025         | 01.09.2026  | ---     | Solar                                  |
| 70.   | FEPL 200MW Bhadla                                   | First Energy Pvt. Ltd.                            | Jodhpur, Rajasthan                         | 200                                 | 0                                  | 0                                | 02.05.2025         | 02.05.2025  | ---     | Solar                                  |
| 71.   | FEPL 100 MW Bikaner                                 | First Energy Pvt. Ltd.                            | Bikaner , Rajasthan                        | 100                                 | 0                                  | 0                                | 30.05.2025         | 30.05.2025  | ---     | Solar                                  |
| 72.   | Fatehgarh 4 GICWTL Solar 300 MW                     | Green Infra Clean Wind Technology Limited         | Barmer Rajasthan ,                         | 300                                 | 0                                  | 0                                | 31.12.2025         | 28.02.2026  | ---     | Solar                                  |
| 73.   | Fatehgarh 4 GICSFL Solar 110 MW Land Based and TBD  | Green Infra Clean Solar Farms Limited             | Barmer Rajasthan ,                         | 110                                 | 0                                  | 0                                | 01.06.2025         | 28.02.2026  | ---     | Solar                                  |
| 74.   | GICEGL_Bhadla_III_300 MW Land Based and TBD.        | Green Infra Clean Energy Generation Ltd.          | Pokran, Jaisalmer, Rajasthan               | 300                                 | 0                                  | 0                                | 01.06.2025         | 01.07.2028  | ---     | Solar                                  |
| 75.   | Khaba Renewable Energy Pvt. Ltd.                    | Khaba Renewable Energy Pvt. Ltd.                  | Barmer, Rajasthan                          | 300                                 | 0                                  | 0                                | 31.12.2025         | 31.12.2025  | ---     | Solar                                  |
| 76.   | 500 MW Solar Power Project in Barmer                | Renew Samir Shakti Pvt. Ltd.                      | Barmer, Rajasthan                          | 300                                 | 0                                  | 0                                | 31.12.2023         | 31.12.2023  | ---     | Solar                                  |

| S.No. | Name of the Project                                    | Name of the Developer                | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks | Type of Project ( Solar/Wind /Hybrid ) |
|-------|--|--------------------------------------|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|---------|--|
|       |  |                                      |  |                                     |                                    |                                  | Scheduled          | Anticipated |         |  |
| 77.   | 500 MW Solar Power Project in Barmer                   | Renew Solar (Shakti Five) Pvt. Ltd.  | Barmer, Rajasthan                          | 400                                 | 0                                  | 0                                | 31.12.2023         | 31.12.2023  | ---     | Solar                                  |
| 78.   | 600 MW Solar Power Project in Rajasthan                | RENEW SOLAR (SHAKTI SIX) Pvt. Ltd.   | Jodhpur , Rajasthan                        | 600                                 | 0                                  | 0                                | 30.06.2026         | 30.06.2026  | ---     | Solar                                  |
| 79.   | Sourya Manthan Renewable Energy Pvt. Ltd.              | Statkraft India                      | Bikaner Rajasthan                          | 100                                 | 0                                  | 0                                | 30.06.2025         | 30.06.2025  | ---     | Solar                                  |
| 80.   | Serentica Renewables India Pvt. Ltd._Hybrid_Bhadla III | Serentica Renewables India Pvt. Ltd. | Bikaner Rajasthan                          | 300                                 | 0                                  | 0                                | 30.06.2025         | 30.06.2025  | ---     | Solar                                  |
| 81.   | Sprng Power Pvt. Ltd.                                  | Sprng Power Pvt. Ltd.                | Barmer Rajasthan                           | 400                                 | 0                                  | 0                                | 30.06.2027         | 30.06.2027  | ---     | Solar                                  |
| 82.   | Sprng Pavana Urja Pvt. Ltd.                            | Sprng Pavana Urja Pvt. Ltd.          | Barmer Rajasthan                           | 400                                 | 0                                  | 0                                | 31.12.2026         | 31.12.2026  | ---     | Solar                                  |
| 83.   | Shikhar Surya One Pvt. Ltd.                            | Shikhar Surya (One) Pvt. Ltd.        | Bikaner Rajasthan                          | 300                                 | 0                                  | 0                                | 30.09.2025         | 30.09.2025  | ---     | Solar                                  |
| 84.   | Sprng Energy Pvt. Ltd.400 MW                           | Sprng Energy Pvt. Ltd.               | Barmer, Rajasthan                          | 400                                 | 0                                  | 0                                | 31.12.2025         | 31.12.2025  | ---     | Solar                                  |
| 85.   | 300 MW Bhadla 3 Solar project                          | Solarcraft Power India 4 Pvt. Ltd.   | Jaisalmer Rajasthan                        | 150                                 | 0                                  | 0                                | 16.06.2025         | 16.06.2025  | ---     | Solar                                  |
| 86.   |  | Solarcraft Power India 4 Pvt. Ltd.   | Jaisalmer Rajasthan                        | 110                                 | 0                                  | 0                                | 16.06.2025         | 16.06.2025  | ---     | Solar                                  |
| 87.   |  | SOLARCRAFT POWER INDIA 4 Pvt. Ltd.   | Jaisalmer, Rajasthan                       | 50                                  | 0                                  | 0                                | 16.06.2025         | 16.06.2025  | ---     | Solar                                  |
| 88.   | BARMER SOLAR PARK PROJECT                              | JUNIPER GREEN STELLAR Pvt. Ltd.      | Barmer, Rajasthan                          | 300                                 | 0                                  | 0                                | 31.12.2026         | 31.12.2026  | ---     | Solar                                  |

| S.No. | Name of the Project  | Name of the Developer                   | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks | Type of Project ( Solar/Wind /Hybrid ) |
|-------|--|---|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|---------|--|
|       |  |   |  |                                     |                                    |                                  | Scheduled          | Anticipated |         |  |
| 89.   | Serentica Renewables India 11 Private Limited_300MW Barmer | SERENTICA RENEWABLES INDIA 11 Pvt. Ltd. | Ajmer, Rajasthan                           | 300                                 | 0                                  | 0                                | 31.05.2026         | 31.05.2026  | ---     | Solar                                  |
| 90.   | Sunsure SolarPark RJ One Pvt Ltd_Project 4                 | SUNSURE SOLARPARK RJ ONE Pvt. Ltd.      | Bikaner, Rajasthan                         | 50                                  | 0                                  | 0                                | 31.03.2026         | 31.03.2026  | ---     | Solar                                  |
| 91.   | Sunsure SolarPark RJ One Pvt. Ltd .Project 5               | SUNSURE SOLARPARK RJ ONE Pvt. Ltd.      | Bikaner, Rajasthan                         | 50                                  | 0                                  | 0                                | 31.03.2026         | 31.03.2026  | ---     | Solar                                  |
| 92.   | Sunsure Solarpark Fourteen Pvt. Ltd. Project 1             | SUNSURE SOLARPARK FOURTEEN Pvt. Ltd.    | Bikaner, Rajasthan                         | 300                                 | 0                                  | 0                                | 31.03.2027         | 31.03.2027  | ---     | Solar                                  |
| 93.   | Sunsure SolarPark RJ One Pvt Ltd_Project 1                 | SUNSURE SOLARPARK RJ ONE Pvt. Ltd.      | Bikaner, Rajasthan                         | 50                                  | 0                                  | 0                                | 31.10.2025         | 31.10.2025  | ---     | Solar                                  |
| 94.   | Sunsure SolarPark RJ One Pvt Ltd_Project 2                 | SUNSURE SOLARPARK RJ ONE Pvt. Ltd.      | Bikaner, Rajasthan                         | 50                                  | 0                                  | 0                                | 31.12.2025         | 31.12.2025  | ---     | Solar                                  |
| 95.   | Sunsure SolarPark RJ One Pvt Ltd_Project 3                 | SUNSURE SOLARPARK RJ ONE Pvt. Ltd.      | Bikaner, Rajasthan                         | 50                                  | 0                                  | 0                                | 28.02.2026         | 28.02.2026  | ---     | Solar                                  |
| 96.   | SC17 Bikaner 3 300 MW solar project                        | Solarcraft Power India 17 Pvt. Ltd.     | Bikaner Rajasthan                          | 300                                 | 0                                  | 0                                | 31.12.2025         | 31.12.2025  | ---     | Solar                                  |
| 97.   | Project 1 400 MW Solar Park Bikaner Rajasthan              | SUNBREEZE RENEWABLES NINE Pvt. Ltd.     | Bikaner, Rajasthan                         | 400                                 | 0                                  | 0                                | 01.05.2025         | 01.05.2025  | ---     | Solar                                  |
| 98.   | Project 2 1000 MW Solar Park Bikaner Rajasthan             | SUNBREEZE RENEWABLES NINE Pvt. Ltd.     | Bikaner, Rajasthan                         | 1000                                | 0                                  | 0                                | 01.05.2025         | 01.05.2025  | ---     | Solar                                  |

| S.No. | Name of the Project                             | Name of the Developer               | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks | Type of Project ( Solar/Wind /Hybrid ) |
|-------|---|-------------------------------------|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|---------|--|
|       |   |                                     |  |                                     |                                    |                                  | Scheduled          | Anticipated |         |  |
| 99.   | Tepsol Sun Sparkle Pvt. Ltd.                    | TEPSOL SUN SPARKLE Pvt. Ltd.        | Jaisalmer, Rajasthan                       | 400                                 | 0                                  | 0                                | 30.09.2025         | 30.09.2025  | ---     | Solar                                  |
| 100.  | GICSFL_Barmer_I_130 MW                          | GREEN INFRA CLEAN SOLAR FARMS Ltd.  | Barmer, Rajasthan                          | 130                                 | 0                                  | 0                                | 01.06.2027         | 01.06.2027  | ---     | Solar                                  |
| 101.  | GIRPL_Barmer_I_600 MW                           | GREEN INFRA RENEWABLE PROJECTS Ltd. | Jaisalmer, Rajasthan                       | 600                                 | 0                                  | 0                                | 01.06.2027         | 01.06.2027  | ---     | Solar                                  |
| 102.  | Juniper Bhadla Solar Park                       | JUNIPER GREEN INDIA SIX Pvt. Ltd.   | Jodhpur, Rajasthan                         | 300                                 | 0                                  | 0                                | 31.03.2027         | 31.03.2027  | ---     | Solar                                  |
| 103.  | NTPC REL 650MW SOLAR PROJECT AT BIKANER         | NTPC RENEWABLE ENERGY Ltd.          | Bikaner, Rajasthan                         | 650                                 | 0                                  | 0                                | 30.12.2025         | 30.12.2025  | ---     | Solar                                  |
| 104.  | DESHRAJ SOLAR 300 MW SOLAR PHOTOVOLTAIC PROJECT | DESHRAJ SOLAR ENERGY Pvt. Ltd.      | Bikaner, Rajasthan                         | 300                                 | 0                                  | 0                                | 31.12.2026         | 31.12.2026  | ---     | Solar                                  |
| 105.  | Barmer Solar Project by Juniper                 | JUNIPER GREEN ENERGY Pvt. Ltd.      | Barmer, Rajasthan                          | 300                                 | 0                                  | 0                                | 30.06.2028         | 30.06.2028  | ---     | Solar                                  |
| 106.  | JGEPL ISTS Solar Project at Ramgarh Rajasthan   | JUNIPER GREEN ENERGY Pvt. Ltd.      | Jaisalmer, Rajasthan                       | 300                                 | 0                                  | 0                                | 30.06.2028         | 30.06.2028  | ---     | Solar                                  |
| 107.  | SSPPL Motigarh 1 Solar Project                  | SHUDH SOLAR POWER Pvt. Ltd.         | Bikaner, Rajasthan                         | 250                                 | 0                                  | 0                                | 31.05.2025         | 31.05.2025  | ---     | Solar                                  |
| 108.  | Solar Park Teq Green Power XV Pvt. Ltd.         | TEQ GREEN POWER XV Pvt. Ltd.        | Jaisalmer, Rajasthan                       | 300                                 | 0                                  | 0                                | 30.09.2026         | 30.09.2026  | ---     | Solar                                  |

| S.No. | Name of the Project                                  | Name of the Developer                     | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks | Type of Project ( Solar/Wind /Hybrid ) |
|-------|--|---|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|---------|--|
|       |  |   |  |                                     |                                    |                                  | Scheduled          | Anticipated |         |  |
| 109.  | 300 MW Furies  | FURIES SOLREN Pvt. Ltd.                   | Bikaner, Rajasthan                         | 300                                 | 0                                  | 0                                | 31.01.2026         | 31.01.2026  | ---     | Solar                                  |
| 110.  | Fatehgarh 4 GICSFL Solar 300 MW                      | GREEN INFRA CLEAN SOLAR FARMS Ltd.        | Barmer, Rajasthan                          | 300                                 | 0                                  | 0                                | 01.06.2025         | 01.06.2025  | ---     | Solar                                  |
| 111.  | GICWL_FATEHGARH_I V_300 MW                           | GREEN INFRA CLEAN WIND Ltd.               | Jaisalmer, Rajasthan                       | 300                                 | 0                                  | 0                                | 01.06.2027         | 01.06.2027  | ---     | Solar                                  |
| 112.  | HRSEPL 250MW Solar PV PROJECT                        | HINDUJA RENEWABLES ENERGY Pvt. Ltd.       | Barmer, Rajasthan                          | 250                                 | 0                                  | 0                                | 07.03.2026         | 07.03.2026  | ---     | Solar                                  |
| 113.  | Pravat Renewables India Project Pvt. Ltd.            | PRAVAT RENEWABLES INDIA PROJECT Pvt. Ltd. | Jaisalmer, Rajasthan                       | 300                                 | 0                                  | 0                                | 01.04.2027         | 01.04.2027  | ---     | Solar                                  |
| 114.  | GIWEL_Fatehgarh II 300 MW                            | GREEN INFRA WIND ENERGY Ltd.              | Barmer, Rajasthan                          | 300                                 | 0                                  | 0                                | 01.06.2026         | 01.06.2026  | ---     | Solar                                  |
| 115.  | Ground mounted Solar Power Project II at Barmer ISTS | RENEW SUN POWER Pvt. Ltd.                 | Barmer, Rajasthan                          | 300                                 | 0                                  | 0                                | 30.09.2026         | 30.09.2026  | ---     | Solar                                  |
| 116.  | Solar Park Teq Green Power XV Pvt. Ltd.              | TEQ GREEN POWER XV Pvt. Ltd.              | Jaisalmer, Rajasthan                       | 95                                  | 0                                  | 0                                | 30.06.2025         | 30.06.2025  | ---     | Solar                                  |
| 117.  | Sunsure SolarPark RJ One Pvt Ltd_Project2            | SUNSURE ENERGY Pvt. Ltd.                  | Bikaner, Rajasthan                         | 50                                  | 0                                  | 0                                | 31.12.2025         | 31.12.2025  | ---     | Solar                                  |
| 118.  | 300MW FSPL Solar Project                             | FURIES SOLREN Pvt. Ltd.                   | Jaisalmer, Rajasthan                       | 300                                 | 0                                  | 0                                | 31.01.2026         | 31.01.2026  | ---     | Solar                                  |
| 119.  | 300MW HHPL Solar Project                             | HAZEL HYBREN Pvt. Ltd.                    | Jaisalmer, Rajasthan                       | 300                                 | 0                                  | 0                                | 30.01.2026         | 30.01.2026  | ---     | Solar                                  |



| S.No. | Name of the Project                                       | Name of the Developer                        | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks                                | Type of Project ( Solar/Wind /Hybrid ) |
|-------|---|--|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|--|--|
|       |   |  |  |                                     |                                    |                                  | Scheduled          | Anticipated |  |  |
| 120.  | 300 MW Bikaner Project                                    | HAZEL HYBREN Pvt. Ltd.                       | Bikaner, Rajasthan                         | 300                                 | 0                                  | 0                                | 30.01.2026         | 30.01.2026  | ---                                    | Solar                                  |
| 121.  | UTKRISHT SOLAR ENERGY Pvt. Ltd. 300MW SOLAR PARK          | UTKRISHT SOLAR ENERGY PVT LTD                | Barmer, Rajasthan                          | 300                                 | 0                                  | 0                                | 30.12.2025         | 30.12.2025  | ---                                    | Solar                                  |
| 122.  | Enfinity Global Surya Kiran Pvt.Ltd. 300 MW Barmer        | EG INDIA HOLDINGS B.V.                       | Barmer, Rajasthan                          | 300                                 | 0                                  | 0                                | 01.07.2026         | 01.07.2026  | ---                                    | Solar                                  |
| 123.  | Andhra Pradesh Resco Rooftop Pvt. Ltd.300 MW Barmer 1     | EG INDIA HOLDINGS B.V.                       | Barmer, Rajasthan                          | 300                                 | 0                                  | 0                                | 01.07.2026         | 01.07.2026  | ---                                    | Solar                                  |
| 124.  | Enren I Energy Pvt. Ltd.                                  | ENREN-I ENERGY Pvt. Ltd.                     | Barmer, Rajasthan                          | 300                                 | 0                                  | 0                                | 25.02.2026         | 25.02.2026  | ---                                    | Solar                                  |
| 125.  | Gamma Renewables India Project One Pvt. Ltd.              | GAMMA RENEWABLES INDIA PROJECT ONE Pvt. Ltd. | Barmer, Rajasthan                          | 300                                 | 0                                  | 0                                | 30.04.2026         | 30.04.2026  | ---                                    | Solar                                  |
| 126.  | JGEPL Bikaner III ISTS Solar                              | JUNIPER GREEN ENERGY Pvt. Ltd.               | Bikaner, Rajasthan                         | 200                                 | 0                                  | 0                                | 30.09.2027         | 30.09.2027  | Application Withdrawn for termination. | Solar                                  |
| 127.  | JGEPL F4S2 Solar Project                                  | JUNIPER GREEN ENERGY Pvt. Ltd.               | Barmer, Rajasthan                          | 50                                  | 0                                  | 0                                | 31.12.2027         | 31.12.2027  | ---                                    | Solar                                  |
| 128.  | Ground Mounted Solar Project at Rajasthan ISTS Bhadla III | RENEW SOLAR (SHAKTI SIX) Pvt. Ltd.           | Jodhpur, Rajasthan                         | 400                                 | 0                                  | 0                                | 30.06.2026         | 30.06.2026  | ---                                    | Solar                                  |
| 129.  | 2000 MW ISTS-connected Wind                               | Aliento Wind Energy Private Limited (Inox)   | Kutch, Gujarat                             | 50                                  | 0                                  | 0                                | 24.11.2019         | 24.11.2019  | WPD has requested for additional time. | Wind                                   |

| S.No. | Name of the Project                                      | Name of the Developer                      | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks  | Type of Project ( Solar/Wind /Hybrid ) |
|-------|--|--|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|--|--|
|       |  |  |  |                                     |                                    |                                  | Scheduled          | Anticipated |  |  |
|       | Power Projects (Tranche-III)                             |  |  |                                     |                                    |                                  |                    |             |  |  |
| 130.  | 2000 MW ISTS-connected Wind Power Projects (Tranche-III) | Flurry Wind Energy Private Limited (Inox)  | Kutch, Gujarat                             | 50                                  | 0                                  | 0                                | 24.11.2019         | 24.11.2019  | WPD has requested for additional time for completion.      | Wind                                   |
| 131.  | 2000 MW ISTS-connected Wind Power Projects (Tranche-III) | Tempest Wind Energy Private Limited (Inox) | Kutch, Gujarat                             | 50                                  | 0                                  | 0                                | 24.11.2019         | 24.11.2019  | WPD has requested for additional time for completion.      | Wind                                   |
| 132.  | 2000 MW ISTS-connected Wind Power Projects (Tranche-III) | Vuelta Energy Private Limited (Inox)       | Kutch, Gujarat                             | 50                                  | 0                                  | 0                                | 24.11.2019         | 24.11.2019  | WPD has requested for additional time for completion.      | Wind                                   |
| 133.  | 2000 MW ISTS-connected Wind Power Projects (Tranche-III) | Adani Green Energy (MP) Limited            | Kutch, Gujarat                             | 250                                 | 0                                  | 0                                | 24.11.2019         | 24.11.2019  | Under Litigation at CERC.                                  | Wind                                   |
| 134.  | 2000 MW ISTS-connected Wind Power Projects (Tranche-IV)  | Suswind Power Private Limited (Inox)       | Kutch, Gujarat                             | 50                                  | 0                                  | 0                                | 31.08.2022         | 31.08.2022  | WPD has requested for additional time for completion.      | Wind                                   |
| 135.  | 2000 MW ISTS-connected Wind Power Projects (Tranche-IV)  | Flutter Wind Energy Private Limited (Inox) | Kutch, Gujarat                             | 50                                  | 0                                  | 0                                | 31.08.2022         | 31.08.2022  | WPD has requested for additional time for completion.      | Wind                                   |
| 136.  | 2000 MW ISTS-connected Wind Power Projects (Tranche-IV)  | Mytrah Energy (India) Private Limited      | Coimbatore, Tamil Nadu                     | 300                                 | 0                                  | 0                                | 28.08.2020         | 28.08.2020  | Under Litigation at CERC.                                  | Wind                                   |
| 137.  | 2000 MW ISTS-connected Wind Power Projects (Tranche-IV)  | ReNew Wind Energy (TN) Private Limited     | Kutch, Gujarat                             | 265                                 | 0                                  | 0                                | 29.02.2020         | 29.02.2020  | 265 MW capacity under litigation at APTEL for termination. | Wind                                   |

| S.No. | Name of the Project                                      | Name of the Developer   | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks   | Type of Project ( Solar/Wind /Hybrid ) |
|-------|--|---|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|---|--|
|       |  |   |  |                                     |                                    |                                  | Scheduled          | Anticipated |   |  |
| 138.  | 1200 MW ISTS-connected Wind Power Projects (Tranche-VII) | Betam Wind Energy Private Limited   | Devbhumi Dwarka, Gujarat                   | 200                                 | 0                                  | 0                                | 18.04.2021         | 18.04.2021  | Under Litigation at CERC.   | Wind                                   |
| 139.  | 1200 MW ISTS-connected Wind Power Projects (Tranche-X)   | Adani Renewable Energy Seven Ltd. (Adani Renewable Energy Holding Fifteen Ltd.) | Koppal, Karnataka                          | 300                                 | 0                                  | 0                                | 10.03.2023         | 10.03.2023  | 300 MW Project is under review for cancellation.                        | Wind                                   |
| 140.  | 1200 MW ISTS-connected Wind Power Projects (Tranche-XII) | Halvad Renewables Pvt. Ltd.   | Koppal & Gadag, Karnataka                  | 300                                 | 0                                  | 0                                | 29.03.2025         | 29.03.2025  | Project stands terminated on account of non-signing of PPA by M/s HRPL. | Wind                                   |
| 141.  | 300 MW Wind Power Project Teq Green Power XVIII Pvt. Ltd | TEQ GREEN POWER XVIII Pvt. Ltd.   | Anantapur, Andhra Pradesh                  | 200                                 | 0                                  | 0                                | 31.12.2025         | 31.12.2025  | ---   | Wind                                   |
| 142.  | ACME ECO Clean Energy Pvt. Ltd.                          | Acme Solar Holdings Pvt. Ltd.   | Surendranagar, Gujarat                     | 100                                 | 0                                  | 0                                | 10.05.2025         | 10.05.2025  | ---   | Wind                                   |
| 143.  | ACME Cleantech Solutions Pvt. Ltd.                       | ACME CLEANTECH SOLUTIONS Pvt. Ltd.  | Kutch, Gujarat                             | 100                                 | 0                                  | 0                                | 31.03.2026         | 31.03.2026  | ---   | Wind                                   |
| 144.  | ACME Cleantech Solutions Pvt. Ltd.                       | ACME CLEANTECH SOLUTIONS Pvt. Ltd.  | Kutch, Gujarat                             | 400                                 | 0                                  | 0                                | 31.03.2026         | 31.03.2026  | ---   | Wind                                   |
| 145.  | Adani Green Energy Ltd. Wind                             | Adani Green Energy Ltd.   | Ahmadabad, Gujarat                         | 250                                 | 0                                  | 0                                | 01.08.2025         | 01.08.2025  | ---   | Wind                                   |

| S.No. | Name of the Project  | Name of the Developer          | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks | Type of Project ( Solar/Wind /Hybrid ) |
|-------|--|--------------------------------|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|---------|--|
|       |  |                                |  |                                     |                                    |                                  | Scheduled          | Anticipated |         |  |
| 146.  | 368 MW Wind Portion at Bhuj of Solar Wind Hybrid Project for Ultratech | ABREL (RJ) Projects Ltd.       | Kutch, Gujarat                             | 368                                 | 0                                  | 0                                | 31.05.2025         | 31.05.2025  | ---     | Wind                                   |
| 147.  | BN Project 4   | BN Hybrid Power-1 Pvt. Ltd.    | Devbhoomi Dwarka, Gujarat                  | 300                                 | 0                                  | 0                                | 30.09.2026         | 30.09.2026  | ---     | Wind                                   |
| 148.  | JGEPL Jam Khambhaliya RE Project                                       | Juniper Green Energy Pvt. Ltd. | Jamnagar, ,Gujarat                         | 100                                 | 0                                  | 0                                | 31.12.2025         | 31.12.2025  | ---     | Wind                                   |
| 149.  | Juniper Green Beam 70 MW GUVNL Wind Project                            | Juniper Green Beam Pvt. Ltd.   | Devbhoomi Dwarka, Gujarat                  | 70                                  | 0                                  | 0                                | 31.01.2026         | 31.01.2026  | ---     | Wind                                   |
| 150.  | Juniper Green Beam 50 MW GUVNL Wind Project                            | Juniper Green Beam Pvt. Ltd.   | Devbhoomi Dwarka, Gujarat                  | 50                                  | 0                                  | 0                                | 09.05.2025         | 09.05.2025  | ---     | Wind                                   |
| 151.  | JGEPL Baranda Wind Project   | Juniper Green Energy Pvt. Ltd. | Kutch, Gujarat                             | 100                                 | 0                                  | 0                                | 30.09.2025         | 30.09.2025  | ---     | Wind                                   |
| 152.  | Juniper Green Kite 70 MW GUVNL Wind Project                            | Juniper Green Kite Pvt. Ltd.   | Devbhoomi Dwarka, Gujarat                  | 70                                  | 0                                  | 0                                | 13.12.2024         | 13.12.2024  | ---     | Wind                                   |
| 153.  | JGEPL Lakadiya RE Project  | JUNIPER GREEN ENERGY Pvt. Ltd. | Kutch, Gujarat                             | 300                                 | 0                                  | 0                                | 30.06.2028         | 30.06.2028  | ---     | Wind                                   |
| 154.  | JGEPL Lakadiya RE Project  | JUNIPER GREEN ENERGY Pvt. Ltd. | Kutch, Gujarat                             | 300                                 | 0                                  | 0                                | 31.03.2028         | 31.03.2028  | ---     | Wind                                   |
| 155.  | JGEPL Jam Khambhaliya RE Project                                       | JUNIPER GREEN ENERGY Pvt. Ltd. | Devbhoomi Dwarka, Gujarat                  | 200                                 | 0                                  | 0                                | 31.12.2027         | 31.12.2027  | ---     | Wind                                   |

| S.No. | Name of the Project                                 | Name of the Developer                  | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks | Type of Project ( Solar/Wind /Hybrid ) |
|-------|---|--|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|---------|--|
|       |   |  |  |                                     |                                    |                                  | Scheduled          | Anticipated |         |  |
| 156.  | JGEPL Jam Khambhaliya RE Project                    | JUNIPER GREEN ENERGY Pvt. Ltd.         | Devbhoomi Dwarka, Gujarat                  | 100                                 | 0                                  | 0                                | 30.06.2027         | 30.06.2027  | ---     | Wind                                   |
| 157.  | Powerica 50MW Manza Wind Power Project              | POWERICA LIMITED                       | Devbhoomi Dwarka, Gujarat                  | 50                                  | 0                                  | 0                                | 31.12.2025         | 31.12.2025  | ---     | Wind                                   |
| 158.  | 152 MW Lakadiya Wind Power Project ( SJVN)          | TEQ GREEN POWER XVI Pvt. Ltd.          | Kutch, Gujarat                             | 76                                  | 0                                  | 0                                | 31.03.2026         | 31.03.2026  | ---     | Wind                                   |
| 159.  |   | TEQ GREEN POWER XVI Pvt. Ltd.          | Kutch, Gujarat                             | 76                                  | 0                                  | 0                                | 28.02.2026         | 28.02.2026  | ---     | Wind                                   |
| 160.  | WYN Renewables Pvt. Ltd.                            | WYN RENEWABLES Pvt. Ltd.               | Surendranagar, Gujarat                     | 100                                 | 0                                  | 0                                | 09.05.2025         | 09.05.2025  | ---     | Wind                                   |
| 161.  | Vanthali Renewables Pvt. Ltd.                       | Vanthali Renewables Pvt. Ltd.          | Kutch, Gujarat                             | 200                                 | 0                                  | 0                                | 30.06.2025         | 30.06.2025  | ---     | Wind                                   |
| 162.  | Avaada Energy Pvt. Ltd. Wind Power Project Garjanal | Avaada Energy Pvt. Ltd.                | Koppal, Karnataka                          | 300                                 | 0                                  | 0                                | 30.09.2025         | 30.09.2025  | ---     | Wind                                   |
| 163.  | Devpur Renewables Pvt. Ltd.                         | Devpur Renewables Pvt. Ltd.            | Koppal, Karnataka                          | 300                                 | 0                                  | 0                                | 30.06.2025         | 30.06.2025  | ---     | Wind                                   |
| 164.  | GIWEL KOPPAL-II-300 MW                              | Green Infra Wind Energy Ltd.           | Koppal, Gujarat                            | 300                                 | 0                                  | 0                                | 01.06.2026         | 01.06.2026  | ---     | Wind                                   |
| 165.  | GIWEL 300 MW Hanamsagar Land based and TBD          | Green Infra Wind Energy Ltd.           | Koppal, Karnataka                          | 300                                 | 0                                  | 0                                | 30.06.2025         | 30.06.2025  | ---     | Wind                                   |
| 166.  | Nine Renewables Power Pvt. Ltd.                     | Project Nine Renewable Power Pvt. Ltd. | Bangalore , Karnataka                      | 300                                 | 0                                  | 0                                | 25.06.2025         | 25.06.2025  | ---     | Wind                                   |

| S.No. | Name of the Project                                | Name of the Developer                  | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks | Type of Project ( Solar/Wind /Hybrid ) |
|-------|--|--|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|---------|--|
|       |  |  |  |                                     |                                    |                                  | Scheduled          | Anticipated |         |  |
|       | Anaathapuram Wind Project                          |  |  |                                     |                                    |                                  |                    |             |         |  |
| 167.  | Nine Renewables Power Pvt. Ltd. Gadag Wind Project | Project Nine Renewable Power Pvt. Ltd. | Gadag ,Karnataka                           | 480                                 | 0                                  | 0                                | 02.06.2025         | 02.06.2025  | ---     | Wind                                   |
| 168.  | 350 MW Aland Wind Project                          | Solarcraft Power India 7 Pvt. Ltd.     | Gulbarga, Karnataka                        | 350                                 | 0                                  | 0                                | 31.12.2025         | 31.12.2025  | ---     | Wind                                   |
| 169.  | Vanthali Renewables Pvt. Ltd.                      | Vanthali Renewables Pvt. Ltd.          | Gadag, Karnataka                           | 140                                 | 0                                  | 0                                | 30.06.2025         | 30.06.2025  | ---     | Wind                                   |
| 170.  | VEH Green Energy Pvt. Ltd. C & I Project.          | VEH Green Pvt. Ltd.                    | Koppal, Karnataka                          | 153.6                               | 0                                  | 0                                | 30.06.2025         | 31.12.2025  | ---     | Wind                                   |
| 171.  | Wintec Energy Pvt. Ltd.                            | Wintec Energy Pvt. Ltd.                | Koppal, Karnataka                          | 300                                 | 0                                  | 0                                | 31.12.2025         | 31.12.2025  | ---     | Wind                                   |
| 172.  | Wind Project 2_300 MW_Naregal                      | JSP GREEN WIND 1 Pvt. Ltd.             | Gadag, Karnataka                           | 300                                 | 0                                  | 0                                | 01.05.2025         | 01.05.2025  | ---     | Wind                                   |
| 173.  | Wind Project in Hiriyur                            | Renew Pawan Urja Pvt. Ltd.             | Chitradurga, Karnataka                     | 250                                 | 0                                  | 0                                | 31.03.2027         | 31.03.2027  | ---     | Wind                                   |
| 174.  | Scatec India Renewables one Pvt. Ltd.              | Scatec India Renewables one Pvt. Ltd.  | Koppal, Karnataka                          | 300                                 | 0                                  | 0                                | 19.04.2025         | 19.04.2025  | ---     | Wind                                   |
| 175.  | 350 MW Muddebihal wind power project ( SJVN )      | TEQ GREEN POWER XVI Pvt. Ltd.          | Bijapur, Karnataka                         | 175                                 | 0                                  | 0                                | 31.03.2026         | 31.03.2026  | ---     | Wind                                   |
| 176.  | TSPPL Kukanur Karnataka                            | TORRENT SOLAR POWER Pvt. Ltd.          | Koppal ,Karnataka                          | 300                                 | 0                                  | 0                                | 31.12.2025         | 31.12.2025  | ---     | Wind                                   |
| 177.  | Ayana Renewable Power Pvt. Ltd.                    | AYANA RENEWABLES                       | Tumkur, Karnataka                          | 150                                 | 0                                  | 0                                | 01.06.2025         | 01.06.2025  | ---     | Wind                                   |

| S.No. | Name of the Project                               | Name of the Developer            | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks | Type of Project ( Solar/Wind /Hybrid ) |
|-------|---|----------------------------------|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|---------|--|
|       |   |                                  |  |                                     |                                    |                                  | Scheduled          | Anticipated |         |  |
|       |   | POWER Pvt. Ltd.                  |  |                                     |                                    |                                  |                    |             |         |  |
| 178.  | TPREL 50.4MW FDRE GS Bijapur Wind Project         | TATA POWER RENEWABLE ENERGY Ltd. | Bijapur, Karnataka                         | 51                                  | 0                                  | 0                                | 01.02.2026         | 01.02.2026  | ---     | Wind                                   |
| 179.  | Avaada Energy Pvt. Ltd.Wind Power Project Garjnal | AVAADA ENERGY Pvt. Ltd.          | Koppal, Karnataka                          | 300                                 | 0                                  | 0                                | 30.09.2025         | 30.09.2025  | ---     | Wind                                   |
| 180.  | VEH Power Nirman Pvt. Ltd. C & I Project.         | VEH POWER NIRMAN Pvt. Ltd.       | Koppal, Karnataka                          | 76.8                                | 0                                  | 0                                | 31.03.2026         | 31.03.2026  | ---     | Wind                                   |
| 181.  | TPREL 252MW Bijapur Wind Project                  | TATA POWER RENEWABLE ENERGY Ltd. | Bijapur, Karnataka                         | 252                                 | 0                                  | 0                                | 01.04.2025         | 01.04.2025  | ---     | Wind                                   |
| 182.  | Devpur Renewables Pvt. Ltd.                       | HALVAD RENEWABLES Pvt. Ltd.      | Koppal, Karnataka                          | 300                                 | 0                                  | 0                                | 30.06.2025         | 30.06.2025  | ---     | Wind                                   |
| 183.  | 350 MW Muddebihal wind power project ( SJVN )     | TEQ GREEN POWER XVI Pvt. Ltd.    | Bijapur, Karnataka                         | 125                                 | 0                                  | 0                                | 28.02.2026         | 28.02.2026  | ---     | Wind                                   |
| 184.  | Avaada Energy Pvt. Ltd.Wind Power Project Rajgarh | AVAADA ENERGY Pvt. Ltd.          | Dhar, Madhya Pradesh                       | 200                                 | 0                                  | 0                                | 30.06.2025         | 30.06.2025  | ---     | Wind                                   |
| 185.  | JGEPL ISTS Wind Project at Mandsaur               | JUNIPER GREEN ENERGY Pvt. Ltd.   | Mandsaur, Madhya Pradesh                   | 300                                 | 0                                  | 0                                | 30.06.2028         | 30.06.2028  | ---     | Wind                                   |
| 186.  | VEH Damen Power Pvt. Ltd. C & I Project.          | VEH DAMEN POWER Pvt. Ltd.        | Agar, Madhya Pradesh                       | 76.8                                | 0                                  | 0                                | 31.05.2025         | 31.03.2026  | ---     | Wind                                   |
| 187.  | Wind project at Indore ISTS                       | RENEW SAMIR URJA Pvt. Ltd.       | Ratlam, Madhya Pradesh                     | 300                                 | 0                                  | 0                                | 30.06.2025         | 30.06.2025  | ---     | Wind                                   |

| S.No. | Name of the Project  | Name of the Developer                | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks                                 | Type of Project ( Solar/Wind /Hybrid ) |
|-------|--|--------------------------------------|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|---|--|
|       |  |                                      |  |                                     |                                    |                                  | Scheduled          | Anticipated |   |  |
| 188.  | 200MW Wind Project by RSPPL at Runija  | RENEW SOLAR POWER Pvt. Ltd.          | Ratlam, Madhya Pradesh                     | 200                                 | 0                                  | 0                                | 31.03.2026         | 31.03.2026  | ---                                     | Wind                                   |
| 189.  | Sprng Vayu Vidyut Pvt. Ltd.  | Sprng Vayu Vidyut Pvt. Ltd.          | Dhar, Madhya Pradesh                       | 100                                 | 0                                  | 0                                | 31.12.2026         | 31.12.2026  | ---                                     | Wind                                   |
| 190.  | Sprng Vayu Vidyut Pvt. Ltd.  | Sprng Vayu Vidyut Pvt. Ltd.          | Dhar, Madhya Pradesh                       | 300                                 | 0                                  | 0                                | 01.07.2024         | 01.07.2024  | ---                                     | Wind                                   |
| 191.  | Sprng Akshaya Urja Pvt. Ltd. B   | Sprng Akshaya Urja Pvt. Ltd.         | Dhar, Madhya Pradesh                       | 188                                 | 0                                  | 0                                | 30.06.2025         | 30.06.2025  | ---                                     | Wind                                   |
| 192.  | Sprng Vayu Vidyut Pvt. Ltd.  | Sprng Vayu Vidyut Pvt. Ltd.          | Dhar, Madhya Pradesh                       | 82                                  | 0                                  | 0                                | 01.07.2024         | 01.07.2024  | ---                                     | Wind                                   |
| 193.  | Serentica Renewables India Pvt. Ltd.-Wind Pachora  | Serentica Renewables India Pvt. Ltd. | Pachora, Madhya Pradesh                    | 260                                 | 0                                  | 0                                | 30.06.2025         | 30.06.2025  | ---                                     | Wind                                   |
| 194.  | VEH Saur Urja Pvt. Ltd. C & I Project.   | VEH Saur Urja Pvt. Ltd.              | Agar, Madhya Pradesh                       | 163.2                               | 0                                  | 0                                | 30.06.2025         | 30.06.2025  | ---                                     | Wind                                   |
| 195.  | TPREL 100.8 MW FDRE GS Kallam Wind Project   | TATA POWER RENEWABLE ENERGY Ltd.     | Osmanabad , Maharashtra                    | 101                                 | 0                                  | 0                                | 01.02.2026         | 01.02.2026  | ---                                     | Wind                                   |
| 196.  | AMP Energy Green Sixteen Pvt. Ltd.   | AMP Energy Green Pvt. Ltd.           | Kurnool ,Andhra Pradesh                    | 203                                 | 0                                  | 0                                | 31.12.2025         | 31.12.2025  | Solar: 85 MW Wind: 118.8 MW             | Hybrid                                 |
| 197.  | ACME Urja One Private Limited  | ACME Cleantech Solutions Pvt. Ltd.   | Anantapur , Andhra Pradesh                 | 800                                 | 0                                  | 0                                | 25.06.2025         | 25.06.2025  | ---                                     | Hybrid                                 |
| 198.  | 600 MW Wind Solar Hybrid Project SECI Hybrid 6 Project. Solar 810 MW Wind 900 MW ESS 600 MWh | RENEW Vikram Shakti Pvt. Ltd.        | Anantapur, Andhra Pradesh                  | 1710                                | 0                                  | 0                                | 31.07.2025         | 31.07.2025  | Solar: 810 MW Wind: 900 MW ESS: 600 MWh | Hybrid                                 |



| S.No. | Name of the Project   | Name of the Developer                      | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks | Type of Project ( Solar/Wind /Hybrid ) |
|-------|---|--|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|---------|--|
|       |   |  |  |                                     |                                    |                                  | Scheduled          | Anticipated |         |  |
| 199.  | 160 MW Hybrid project   | RENEW VIKRAM SHAKTI Pvt. Ltd.              | Anantapur, Andhra Pradesh                  | 160                                 | 0                                  | 0                                | 29.02.2028         | 29.02.2028  | ---     | Hybrid                                 |
| 200.  | ArcelorMittal Nippon Steel India Limited Gujarat Grid Connected Captive Project | ARCELORMITTAL NIPPON STEEL INDIA LIMITED   | Kutch, Gujarat                             | 550                                 | 0                                  | 0                                | 31.05.2025         | 31.08.2025  | ---     | Hybrid                                 |
| 201.  | Airpower Jam Khambhaliya Extension  | Airpower Windfarms Pvt. Ltd.               | Rajkot, Gujarat                            | 175                                 | 0                                  | 0                                | 29.06.2025         | 29.06.2025  | ---     | Hybrid                                 |
| 202.  | 362 MW Solar Wind PSP Storage Hybrid Captive Project for Hindalco Industries    | Aditya Birla Renewables Subsidiary Limited | Kutch, Gujarat                             | 362                                 | 0                                  | 0                                | 31.05.2025         | 31.05.2025  | ---     | Hybrid                                 |
| 203.  | Avaada Energy Private Limited Hybrid Project Jam Khambhaliya                    | AVAADA ENERGY Pvt. Ltd.                    | Devbhoomi Dwarka                           | 150                                 | 0                                  | 0                                | 30.09.2025         | 30.09.2025  | ---     | Hybrid                                 |
| 204.  | Adani Green Energy Limited Hybrid 1   | Adani Green Energy Limited                 | Khavda, Gujarat                            | 1000                                | 0                                  | 0                                | 01.04.2025         | 01.04.2025  | ---     | Hybrid                                 |
| 205.  | Adani Green Energy Limited Hybrid 2   | Adani Green Energy Limited                 | Khavda, Gujarat                            | 1000                                | 0                                  | 0                                | 01.04.2025         | 01.04.2025  | ---     | Hybrid                                 |
| 206.  | Adani Green Energy Limited Hybrid 3   | Adani Green Energy Limited                 | Khavda, Gujarat                            | 1050                                | 0                                  | 0                                | 01.04.2025         | 01.04.2025  | ---     | Hybrid                                 |
| 207.  | Adani Green Energy Limited Hybrid 3   | Adani Green Energy Limited                 | Khavda, Gujarat                            | 1050                                | 0                                  | 0                                | 01.04.2025         | 01.04.2025  | ---     | Hybrid                                 |
| 208.  | Adani Green Energy Limited Hybrid 3   | Adani Green Energy Limited                 | Khavda, Gujarat                            | 1050                                | 0                                  | 0                                | 01.09.2025         | 01.09.2025  | ---     | Hybrid                                 |
| 209.  | Adani Green Energy Limited Hybrid 1   | ADANI GREEN ENERGY LIMITED                 | Ahmadabad, Gujarat                         | 1650                                | 0                                  | 0                                | 31.03.2025         | 31.03.2025  | ---     | Hybrid                                 |

| S.No. | Name of the Project  | Name of the Developer                       | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks | Type of Project ( Solar/Wind /Hybrid ) |
|-------|--|---|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|---------|--|
|       |  |   |  |                                     |                                    |                                  | Scheduled          | Anticipated |         |  |
| 210.  | Adani Green Energy Limited Hybrid 2                        | ADANI GREEN ENERGY Ltd.                     | Ahmadabad, Gujarat                         | 1100                                | 0                                  | 0                                | 31.03.2025         | 31.03.2025  | ---     | Hybrid                                 |
| 211.  | Adani Green Energy Limited Hybrid 4                        | ADANI GREEN ENERGY Ltd.                     | Ahmadabad, Gujarat                         | 1125                                | 0                                  | 0                                | 31.03.2025         | 31.03.2025  | ---     | Hybrid                                 |
| 212.  | Ganeko Solar Pvt. Ltd.                                     | GANEKO SOLAR Pvt. Ltd.                      | Kutch, Gujarat                             | 300                                 | 0                                  | 0                                | 31.12.2026         | 31.12.2026  | ---     | Hybrid                                 |
| 213.  | Mounting Renewable Power Limited                           | Mounting Renewable Power Limited            | Jamnagar, Gujarat                          | 250                                 | 0                                  | 0                                | 31.03.2025         | 31.03.2025  | ---     | Hybrid                                 |
| 214.  | Orchid   | PARAMOUNT WINDFARMS Pvt. Ltd.               | Devbhoomi Dwarka, Gujarat                  | 52.8                                | 0                                  | 0                                | 17.11.2025         | 17.11.2025  | ---     | Hybrid                                 |
| 215.  | 1110 MW Sarjan Realities Pvt. Ltd.                         | Sarjan Realities Pvt. Ltd.                  | Kutch, Gujarat                             | 1100                                | 0                                  | 0                                | 30.09.2025         | 30.09.2025  | ---     | Hybrid                                 |
| 216.  | 1150 MW Sarjan Realities Pvt. Ltd.                         | Sarjan Realities Pvt. Ltd.                  | Kutch, Gujarat                             | 1150                                | 0                                  | 0                                | 30.09.2025         | 30.09.2025  | ---     | Hybrid                                 |
| 217.  | 1250 MW Sarjan Realities Pvt. Ltd.                         | Sarjan Realities Pvt. Ltd.                  | Kutch, Gujarat                             | 1250                                | 0                                  | 0                                | 30.09.2025         | 30.09.2025  | ---     | Hybrid                                 |
| 218.  | 1250 MW Sarjan Realities Pvt. Ltd.                         | Sarjan Realities Pvt. Ltd.                  | Kutch, Gujarat                             | 1250                                | 0                                  | 0                                | 30.09.2025         | 30.09.2025  | ---     | Hybrid                                 |
| 219.  | 300 MW Hybrid Power Project Teq Green Power XVII Pvt. Ltd. | TEQ GREEN POWER XVII Pvt. Ltd.              | Kutch, Gujarat                             | 300                                 | 0                                  | 0                                | 31.12.2025         | 31.12.2025  | ---     | Hybrid                                 |
| 220.  | Clean Renewable Energy Hybrid Two Pvt. Ltd.                | CLEAN RENEWABLE ENERGY HYBRID TWO Pvt. Ltd. | Koppal, Karnataka                          | 300                                 | 0                                  | 0                                | 31.12.2026         | 31.12.2026  | ---     | Hybrid                                 |

| S.No. | Name of the Project  | Name of the Developer                   | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks                  | Type of Project ( Solar/Wind /Hybrid ) |
|-------|--|---|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|--------------------------|--|
|       |  |   |  |                                     |                                    |                                  | Scheduled          | Anticipated |                          |  |
| 221.  | CLEAN SOLAR POWER BANIYANA Pvt. Ltd.                         | HERO SOLAR ENERGY Pvt. Ltd.             | Bidar, Karnataka                           | 389                                 | 0                                  | 0                                | 31.12.2026         | 31.12.2026  | ---                      | Hybrid                                 |
| 222.  | Amplus Ampere Pvt. Ltd.                                      | Amplus Ampere Pvt. Ltd.                 | Bagalkot, Karnataka                        | 200                                 | 0                                  | 0                                | 30.09.2026         | 30.09.2026  | ---                      | Hybrid                                 |
| 223.  | Hybrid RE Project in Karnataka                               | Renew Vayu Energy Pvt. Ltd.             | Gadag, Karnataka                           | 300                                 | 0                                  | 0                                | 31.03.2026         | 31.03.2026  | ---                      | Hybrid                                 |
| 224.  | Serentica Renewables India Pvt. Ltd. 550MW Gadag2            | SERENTICA RENEWABLES INDIA Pvt. Ltd.    | Bagalkot, Karnataka                        | 550                                 | 0                                  | 0                                | 30.06.2026         | 30.06.2026  | ---                      | Hybrid                                 |
| 225.  | Serentica Renewables India 11 Private Limited 150MW Gadag II | SERENTICA RENEWABLES INDIA 11 Pvt. Ltd. | Bagalkot, Karnataka                        | 150                                 | 0                                  | 0                                | 31.05.2026         | 31.05.2026  | ---                      | Hybrid                                 |
| 226.  | Smart Powertech Pvt. Ltd.                                    | Smart Powertech Pvt. Ltd.               | Gadag, Karnataka                           | 300                                 | 0                                  | 0                                | 30.12.2025         | 30.12.2025  | ---                      | Hybrid                                 |
| 227.  | Aland 150MW wind solar and battery project                   | SOLARCRAFT POWER INDIA 16 Pvt. Ltd.     | Gulbarga, Karnataka                        | 150                                 | 0                                  | 0                                | 01.04.2026         | 01.04.2026  | ---                      | Hybrid                                 |
| 228.  | BDPL Hybrid 1  | BHOJRAJ DEVELOPERS Pvt. Ltd.            | Agar, Madhya Pradesh                       | 200                                 | 0                                  | 0                                | 30.06.2025         | 30.06.2025  | ---                      | Hybrid                                 |
| 229.  | ABEnergia Green Hybrid One Captive Project.                  | ABEnergia Renewables Pvt. Ltd. (Oyster) | Agar , Madhya Pradesh                      | 181                                 | 0                                  | 0                                | 31.12.2024         | 31.12.2024  | Wind: 81 MW Solar:100 MW | Hybrid                                 |
| 230.  | Avaada Energy Pvt. Ltd. Hybrid Project                       | Avaada Energy Pvt. Ltd.                 | Solapur, Maharashtra                       | 50                                  | 0                                  | 0                                | 31.12.2025         | 31.12.2025  | ---                      | Hybrid                                 |
| 231.  | Sprng Vayu Kiran Pvt. Ltd.                                   | Sprng Vayu Kiran Pvt. Ltd.              | Osmanabad, Maharashtra                     | 400                                 | 0                                  | 0                                | 31.12.2025         | 31.12.2025  | ---                      | Hybrid                                 |

| S.No. | Name of the Project                    | Name of the Developer         | Project location(Village / District/State) | Project Capacity for execution (MW) | Project Capacity Commissioned (MW) | Under Construction Capacity (MW) | Date of completion |             | Remarks | Type of Project ( Solar/Wind /Hybrid ) |
|-------|--|-------------------------------|--|-------------------------------------|------------------------------------|----------------------------------|--------------------|-------------|---------|--|
|       |  |                               |  |                                     |                                    |                                  | Scheduled          | Anticipated |         |  |
| 232.  | BEED Hybrid Maharashtra Project        | Torrent solar power Pvt. Ltd. | Osmanabad, Maharashtra                     | 603                                 | 0                                  | 0                                | 29.06.2025         | 29.06.2025  | ---     | Hybrid                                 |
| 233.  | Avaada Energy Pvt. Ltd. Hybrid Project | AVAADA ENERGY Pvt. Ltd.       | Barmer, Rajasthan                          | 300                                 | 0                                  | 0                                | 30.09.2025         | 30.09.2025  |         | Hybrid                                 |
| 234.  | Avaada RJClean Pvt. Ltd.               | AVAADA ENERGY Pvt. Ltd.       | Barmer, Rajasthan                          | 300                                 | 0                                  | 0                                | 30.09.2025         | 30.09.2025  | ---     | Hybrid                                 |
| 235.  | ABC RJ Land 01 Pvt. Ltd.               | ABC RJ Land 01 Pvt. Ltd.      | Barmer, Rajasthan                          | 380                                 | 0                                  | 0                                | 31.12.2024         | 31.01.2025  | ---     | Hybrid                                 |
| 236.  | <b>Total;</b>                          |                               |  | <b>67093.2</b>                      | <b>0</b>                           | <b>0</b>                         |                    |             |         |  |

A decorative graphic consisting of overlapping teal and light blue shapes, tapering to the right, located at the top left of the page.

This Report is published by  
Renewable Project Monitoring (RPM) Division  
Central Electricity Authority, New Delhi

In case of any query/update/discrepancy of information,  
Please contact at: 011-26732320  
[ce-rpmcea@cea.nic.in](mailto:ce-rpmcea@cea.nic.in)/[cerpmcea@gmail.com](mailto:cerpmcea@gmail.com)