

Executive summary of Target and Achievement of Substations during FY 2022-23

As on Aug-22

																						(All figures in MVA)							
Programme / Achievement		HVDC												765 kV				400 kV				220 kV				Grand Total			
		± 800 kV				± 500 kV				± 320 kV																			
		Central Sector	State Sector	JV/Private Sector	Total	Central Sector	State Sector	JV/Private Sector	Total	Central Sector	State Sector	JV/Private Sector	Total	Central Sector	State Sector	JV/Private Sector	Total	Central Sector	State Sector	JV/Private Sector	Total	Central Sector	State Sector	JV/Private Sector	Total	Central Sector	State Sector	JV/Private Sector	Grand Total
Programme FY 2022-23		0	0	0	0	0	0	0	0	0	0	0	0	18000	6000	3000	27000	17665	20905	4000	42570	850	25239	0	26089	36515	52144	7000	95659
Aug/22	Programme	0	0	0	0	0	0	0	0	0	0	0	0	1500	0	0	1500	0	500	0	500	0	1920	0	1920	1500	2420	0	3920
	Achievement	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	500	870	0	1370	0	2380	0	2380	500	3250	0	3750
Upto Aug-22	Programme	0	0	0	0	0	0	0	0	0	0	0	0	9000	0	3000	12000	10165	9075	2000	21240	0	12779	0	12779	19165	21854	5000	46019
	Achievement	0	0	0	0	0	0	0	0	0	0	0	0	4500	1500	0	6000	6820	4685	2000	13505	0	10507	0	10507	11320	16692	2000	30012