

Executive summary of Target and Achievement of Transmission Lines during FY 2022-23

As on Dec-22

(All figures in circuit kms.)

Programme / Achievement	HVDC								765 kV				400 kV				220 kV				Grand Total																																																				
	± 800 kV				± 500 kV				Central Sector	State Sector	JV/Private Sector	Total	Central Sector	State Sector	JV/Private Sector	Total	Central Sector	State Sector	JV/Private Sector	Total	Central Sector	State Sector	JV/Private Sector	Grand Total																																																	
	Central Sector	State Sector	JV/Private Sector	Total	Central Sector	State Sector	JV/Private Sector	Total																																																																	
Programme FY 2022-23	0	0	0	0	0	0	0	0	273	13	1372	1658	2886	3252	513	6651	876	5396	0	6272	4035	8661	1885	14581																																																	
Dec/22	<table border="0"> <tr> <td>Programme</td> <td>0</td><td>0</td><td>0</td><td>0</td> <td>0</td><td>0</td><td>0</td><td>0</td> <td>0</td><td>0</td><td>0</td><td>0</td> <td>0</td><td>194</td><td>0</td><td>194</td> <td>0</td><td>422</td><td>0</td><td>422</td> <td>0</td><td>616</td><td>0</td><td>616</td> </tr> <tr> <td>Achievement</td> <td>0</td><td>0</td><td>0</td><td>0</td> <td>0</td><td>0</td><td>0</td><td>0</td> <td>0</td><td>0</td><td>0</td><td>0</td> <td>142</td><td>13</td><td>0</td><td>155</td> <td>24</td><td>330</td><td>0</td><td>354</td> <td>166</td><td>343</td><td>0</td><td>509</td> </tr> </table>																							Programme	0	0	0	0	0	0	0	0	0	0	0	0	0	194	0	194	0	422	0	422	0	616	0	616	Achievement	0	0	0	0	0	0	0	0	0	0	0	0	142	13	0	155	24	330	0	354	166	343	0	509
Programme	0	0	0	0	0	0	0	0	0	0	0	0	0	194	0	194	0	422	0	422	0	616	0	616																																																	
Achievement	0	0	0	0	0	0	0	0	0	0	0	0	142	13	0	155	24	330	0	354	166	343	0	509																																																	
Upto Dec-22	<table border="0"> <tr> <td>Programme</td> <td>0</td><td>0</td><td>0</td><td>0</td> <td>0</td><td>0</td><td>0</td><td>0</td> <td>273</td><td>13</td><td>1372</td><td>1658</td> <td>1545</td><td>3167</td><td>411</td><td>5123</td> <td>870</td><td>5104</td><td>0</td><td>5974</td> <td>2688</td><td>8284</td><td>1783</td><td>12755</td> </tr> <tr> <td>Achievement</td> <td>0</td><td>0</td><td>0</td><td>0</td> <td>0</td><td>0</td><td>0</td><td>0</td> <td>212</td><td>0</td><td>703</td><td>915</td> <td>871</td><td>1063</td><td>559</td><td>2493</td> <td>1063</td><td>3608</td><td>0</td><td>4671</td> <td>2146</td><td>4671</td><td>1262</td><td>8079</td> </tr> </table>																							Programme	0	0	0	0	0	0	0	0	273	13	1372	1658	1545	3167	411	5123	870	5104	0	5974	2688	8284	1783	12755	Achievement	0	0	0	0	0	0	0	0	212	0	703	915	871	1063	559	2493	1063	3608	0	4671	2146	4671	1262	8079
Programme	0	0	0	0	0	0	0	0	273	13	1372	1658	1545	3167	411	5123	870	5104	0	5974	2688	8284	1783	12755																																																	
Achievement	0	0	0	0	0	0	0	0	212	0	703	915	871	1063	559	2493	1063	3608	0	4671	2146	4671	1262	8079																																																	

***NOTE:** Based on the discussions held in the meeting chaired by Chief Engineer (PSPM Division), CEA on 21.09.2022 and subsequent discussion in MoP for mid-term review of target for FY 2022-23 which is achievable during remaining period, based on current status of the under construction transmission projects, the projects (transmission lines & substations) pertaining to state & private sector which are slipped / likely to get slipped to next Financial year, had been removed from the current FY 2022-23 target and subsequently the target for FY 2022-23 was revised to 17,863 Ckm and 84,169 MVA for transmission lines and transformation capacity respectively. However, considering various issues involved in the construction of targeted transmission projects, the target for FY 2022-23 has further been revised to 14,581 Ckm and 78,959 MVA based on the discussions held in the meeting chaired by Member (Power System), CEA on 08.12.2022