

**Government of India
Central Electricity Authority
SP&PA Division, Sewa Bhawan
R.K. Puram, New Delhi - 66.**

No. 1/9/SP&PA-07/

Date: 13.06.07

-As per list enclosed-

Sub:- Corrigendum /addendum to the Minutes of the 22nd Standing Committee Meeting on Transmission system planning held on 12.03.07 at Udaipur

With reference to the communication dated 5th June 2007 received from POWERGRID regarding some omission/ amendment required in the minutes of the 22nd Standing Committee sent vide this office letter of even no. dt. 13.04.07, the corrigendum/addendum as enclosed, may be incorporated in the MoM of the 22nd meeting of the standing committee.

- (i) In the minutes of the 21st SCM, under NR Strengthening Scheme IX, 400 kV Kanpur – Ballabgargh with Series compensation has been recorded S/C line instead of D/C. The matter was taken up by POWERGRID in the 22nd SCM, however the same was inadvertently missed in the minutes of the 22nd SCM. **As such as a part of NR Strengthening Scheme IX, the construction of 400 kV Kanpur – Ballabgargh with Series compensation to be taken as D/C line instead of S/C as indicated in the minutes of the 21st SCM .**
- (ii) In para 1.2 of the minutes of the 22nd Standing Committee Meeting, it has been recorded that the Meerut - Kaithal 400 kV D/C line to be taken up with quad bundle conductor, however, in the meeting, it was agreed to be taken up as **Meerut - Kaithal 400 kV D/C line with quad bundle conductor and would be a high surge impedance line.** The same may be considered as a amendment to the minutes of the 22nd Standing Committee Meeting

(Goutam Roy)
Director (I/C)