

FGD - ESP Implementation Status of Thermal Power Plants located in NCR (Feb 2020)

Sl. No	Name of Thermal Power Station	Timeline for FGD	Current Status
1	Dadri (NCTPP), U.P Unit 1-4 (210X4 MW) NTPC	31.12.2019	FGD: Awarded on 26 Oct 18. Work in progress. DE-NOx: Statutory limits being complied. ESP: Statutory limits being complied.
	Dadri (NCTPP), U.P Unit 5-6 (490X2 MW) NTPC	31.12.2019	FGD: Awarded on 01 Feb 18. Work in progress DE-NOx: Combustion modification implemented. ESP: Statutory limits being complied.
2	GHTP (Lehra Mohabbat), Punjab Unit 1-4 (210X2 & 250X2 MW) PSPCL	31.12.2019	FGD: NIT issued. ESP: Matter being taken up with BHEL. De-NOx: Matter being taken up with BHEL.
3	Harduaganj, U.P Unit-8&9 (250X2 MW) UPRVNL	31.12.2019	FGD: Bid opened. ESP: Statutory limits being complied. De-NOx: Tender Part II to be invited.
4	Indira Gandhi STPP, Haryana Unit 1-3 (500X3 MW) NTPC	31.12.2019	FGD: Bid awarded. ESP: Statutory limits being complied. De-NOx: Awarded on 29 Oct 2018.
5	Mahatma Gandhi TPP, Haryana Unit-1-2 (660x2 MW) CLP	31.12.2019	FGD: Operation of FGD started. ESP: Statutory limits being complied. De-NOx: Combustion modification completed.
6	Panipat TPS, Haryana Unit-6 (1X210 MW) HPGCL	31.12.2019	FGD: Retendering to be done. ESP: SPM values are within limits. De-NOx: Combustion modification planned.
	Panipat TPS, Haryana Unit-7-8 (2X250 MW) HPGCL	31.12.2019	FGD: Retendering to be done. ESP: SPM values are within limits. De-NOx: Combustion modification planned.
7	Rajiv Gandhi TPS, Hisar, Haryana Unit-1 (2X600 MW) HPGCL	31.12.2019	FGD: Bid opened. ESP: Repair for ESP fields during overhauling in Oct- Nov. 2019. De-NOx: Combustion modification planned
8	Yamunanagar (DCTPS), Haryana Unit-1 (2X300 MW) HPGCL	31.12.2019	FGD: Bid opened. ESP: Repair for ESP fields during overhauling in Oct- Nov. 2019. De-NOx: Combustion modification planned.
9	Talwandi Sabo TPS, Mansa, Punjab Unit-1-3(660x3 MW) TSPL	31.12.2019	FGD: Bid awarded. ESP: SPM are within the limits. De-NOx: Complying with norm of 450 mg/Nm ³
10	Nabha Power Ltd, Rajpura, Punjab Unit-1-2(700x2 MW) GMR	31.12.2019	FGD: Bid awarded. ESP: Statutory limits being complied. De-NOx: Complying with norm of 450 mg/Nm ³
11	GGSSTP Ropar (4x210 MW) PSPCL	31/12/2019	FGD: NIT issued. ESP: Statutory limits being complied. De-NOx: NOx values are below specified limits.
	Total	12790 MW	